



Traffic & Transportation Direction



Culcairn Solar Farm

Weeamera Road, Culcairn

Traffic Management Plan

November 2024

Reference: 012 tmp s2a 241126 draft

Culcairn Solar Farm

Weeamera Road, Culcairn

Traffic Management Plan

Prepared for: Neoen

Status: Final report

Date: 29 November 2024

Reference: 012 tmp S2a 241129 final

Revision	Date	Description	Author	Reviewed	Approved
A	22/11/24	Draft for Authority Comment	Rico Kobelt	Tom Dwyer	Michael Willson
B	26/11/24	Inclusion of Authority Feedback	Rico Kobelt	Tom Dwyer	Michael Willson
B	29/11/24	Final	Rico Kobelt	Tom Dwyer	Michael Willson

Contact

Website: www.amberorg.com.au E: info@amberorg.com.au Phone: 1800 022 363



Table of Contents

1.	Introduction	1
1.1	Project Background	1
1.2	Objectives.....	3
1.3	TMP Staging	3
1.4	Statutory Requirements	3
1.5	Third Party Consultation	8
1.6	Related Documents.....	9
2.	Existing Road Environment.....	10
2.1	Site Location.....	10
2.2	Road Network	11
2.3	Traffic Volumes	12
2.4	Restricted Vehicle Access.....	12
2.5	Public Transport Services	13
2.6	Crash History.....	13
3.	Construction Overview	14
3.1	Project Description.....	14
3.2	Duration of Construction Works and Schedule	14
3.3	Workforce Transport.....	16
3.4	Construction Vehicles and Equipment.....	17
3.5	Traffic Movements.....	18
3.6	Traffic Impacts and Proposed Off-Site Mitigation Measures	24
3.7	Traffic Impacts – Operations.....	25
4.	Traffic Management Strategy	26
4.1	Driver Protocols	27
4.2	Delivery Logistics.....	27
4.3	Information and Communications	28
4.4	On-site Mitigation Measures	29
4.5	Heavy Vehicles Requiring Escort Protocols.....	32
4.6	Public Transport.....	32
4.7	Shuttle Buses and Car-Pooling	32
4.8	Special Events and Other Works.....	34
4.9	Hazardous Goods and Dangerous Materials	34
4.10	Other Considerations	35
4.11	Emergencies.....	35
4.12	Traffic Environment Management.....	36
4.13	Management of Drainage Infrastructure.....	36
5.	Road Maintenance	37
6.	Traffic Management Responsibilities	39

6.1	Neoen Project Manager	39
6.2	EPC Project Manager.....	39
6.3	EPC Superintendent	39
6.4	Workers and Subcontractors	40
7.	Implementation.....	41
7.1	Hazard Identification, Risk Assessment and Control.....	41
7.2	Traffic Guidance Scheme	41
7.3	Traffic Control Devices	42
8.	Communicating TMP Requirements	44
8.1	Site Inductions	44
8.2	Pre-Start and Toolbox Meetings.....	44
8.3	Safe Work Method Statements.....	44
9.	Monitoring and Measurement	45
9.1	Site Inspections and Record Keeping	45
9.2	TMP Auditing.....	45
9.3	Incident Reporting.....	45
9.4	Complaints Procedure.....	47
9.5	Management and Monitoring Summary	50
10.	Management Review	1
10.1	TMP Review and Improvement.....	1
10.2	Variations to Standards and Plans	1
10.3	Update of Strategies, Plans or Programs.....	1
10.4	Notification of Department.....	2
	Drive Code of Conduct	1
	Safe Driving Principles	1
	Primary Driver Code	2
	Chain of Responsibility	5
	Emergency Procedures.....	5
	Driver Fatigue.....	6
	Maintenance Requirements.....	7
	Complaint Resolution and Disciplinary Procedure.....	7
	Annual Events	1

Appendices

Appendix A

Driver Code of Conduct, Neoen Driving Policy, Neoen Safe Driving Tips

Appendix B

NHVR Heavy Vehicle Driver Fatigue Requirements Bulletin

Appendix C

Annual Events in the Greater Hume Area

Appendix D

Proposed TGS Plans Walla Walla Solar Farm Access Points

Appendix E

Road Design Plans

Appendix F

Consultation with Third Parties

Appendix G

Site Environment Plans

Appendix H

Section 138 Road Opening Approval

Appendix I

Haulpac Product – Dust Suppression

Appendix J

Proposed TGS – Quarry Access

Appendix K

Council Approval Letter – Weeamera Road Upgrade

Appendix L

UGL Corridor – Temporary Traffic Management Plan

Appendix M

UGL Corridor – DPE Correspondence

Appendix N

NHVR OSOM Permit – Switch room

Appendix O

Stage 2a Authority Feedback

1. Introduction

1.1 Project Background

The Culcairn Solar Farm project (the Project) is a proposed solar farm located approximately 4.0 kilometres southwest of Culcairn, New South Wales. The Project will involve the construction and operation of a ground-mounted PV solar tracking array generating approximately 350 MW AC / 402.5 MW DC of renewable energy. The power generated will be exported to the national electricity grid. The development footprint will occupy approximately 1084 hectares (ha) of the 1351 ha Project site. Access to the site will be provided via Weeamera Road, which connects to Benambra Road and Olympic Highway. Staff will be located within the nearby regional towns, and the majority of plant is expected to be delivered from the south along Olympic Highway.

The Development Consent (DC) - Application Number: SSD-10288 – requires the preparation of a Traffic Management Plan (TMP). A Modification Report 1 (SSD-10288 – Mod 1) was prepared and submitted to the Department of Planning and Environment (DPE) October 2023 and was determined on the 22 December 2023 with consolidated Conditions of consent issued. The modification to the Project was for minor alignment revisions and widening of the Project's Development Footprint along Weeamera Road and at two creek crossings. The modification was also for minor amendments to the definitions and wording of Schedule 3 Condition 2 – Transport. All modifications are reflected in this updated Traffic Management Plan.

Amber has been asked to prepare this TMP on behalf of Neoen Australia (project owner) to detail the proposed temporary traffic management measures to be implemented during the construction works for the project and respond to this requirement.

Figure 1 shows the proposed layout of the site in relation to the road network, access locations and existing infrastructure, as amended by Modification 1 of the Development Consent dated 22 December 2023.

Early works started in January 2024, with on-site works commencing in April 2024. The main works construction period will last for 18-21 months. The development will generate around 400 direct full-time equivalent (FTE) jobs during construction, with a maximum of 350 on site workers at any one time.


It is anticipated that construction employment numbers will peak in mid-2025 with up to 350 personnel required on site at any one time, with numbers then progressively declining to 20 in November 2025.

Employees are expected to primarily be located in Albury and Wagga Wagga, with all specialised plant expected to be delivered from Port Botany, the Port of Melbourne and a specialist supplier in Adelaide. The construction process is largely confined on-site, with construction activities largely confined to the site itself, except for temporary impacts associated with road upgrade works which will take place prior to construction.

The primary traffic impacts relate to the traffic generation associated with the transport of materials and the workforce to and from the site, with these effects able to be managed with minimal impact to the road network. This TMP applies to the construction phase of the project with separate TMPs to be prepared for the operation and decommissioning of the project.

This TMP has been prepared based on the available construction information at this time.

Figure 1: Approved Project Layout, as amended by Modification 1 of the Development Consent dated 22 December 2023



Source: NGH

1.2 Objectives

The key objective of this TMP is to ensure safe and efficient movement of vehicles to/from the site, whilst minimising disruptions and impacts to the local community and other road users, and maintaining a safe environment for vehicular traffic external to the site. More specifically, the objectives of the TMP are to:

- Provide a safe environment for the travelling public and construction personnel;
- Cater for the needs of all traffic;
- Communicate the purpose of the proposed traffic management measures; and
- Communicate the arrangements for and impacts of any management measures affecting traffic.

To assist in meeting these objectives the TMP provides information on:

- The Scope of Works;
- Site conditions;
- Permissible working times; and
- Procedures and responsibilities.

The appointed Engineering, Procurement and Construction contractor (EPC) shall ensure that the requirements of the document and other relevant information will be monitored and the TMP adjusted to meet changing requirements where necessary. The Applicant must implement and comply with the TMP at all times to the satisfaction of the Responsible Authority and the Planning Secretary.

1.3 TMP Staging

The TMP is to be staged as follows:

- Stage 1a: Construction of the site access point on Weeamara Road and the road upgrades along Weeamara Road up to the unused rail corridor, land preparation;
- Stage 1b: Upgrade of Weeamara Road including the unused rail corridor (not covered in Stage 1a) and commencement of construction of the solar farm;
- Stage 2a: Continuation of the construction of the solar farm and the transportation of the Switch Room by Transgrid using heavy vehicles requiring escort as described Condition 2 of Schedule 3 of the Development Consent;
- Stage 2b: Continuation of the construction of the solar farm and the transport of the balance of materials using heavy vehicles requiring escort as described Condition 2 of Schedule 3 of the Development Consent;
- Stage 3: Operation of the Culcairn Solar Farm;
- Stage 4: Construction, commissioning, and operation of the battery energy storage system (BESS), including substation and switchyard expansion (within the development footprint) if the battery proceeds later; and
- Stage 5: Decommissioning the Culcairn Solar Farm at end of life.

This TMP applies to Stage 2a.

1.4 Statutory Requirements

This document fulfills the requirements of Environmental Condition 9 of Schedule 3 of the Development Consent (Application Number: SSD-10288), as amended by Modification 1 of the Development Consent dated 22 December 2023, which requires the provision of a Traffic Management Plan and has been prepared with consideration to the other transport conditions outlined within the Development Consent (as amended on 22 December 2023). The matters relevant to transport outlined within the Environmental Conditions have been summarised within Table 1 (Schedule 3) and Table 2 (Schedule 4).

Table 1: Development Consent Requirements, as amended 22 December 2023 – Schedule 3

CONDITION	REFERENCE LOCATION
Over-Dimensional and Heavy Vehicle Restrictions	
The Applicant must ensure that the: a) development does not generate more than: ▪ 100 heavy vehicle movements (including water carts) a day during construction, upgrading and decommissioning; ▪ Nine movements of heavy vehicles requiring escort during construction, upgrading and decommissioning; and ▪ Five heavy vehicle movements (including water carts) a day during operations; b) length of any vehicles (excluding heavy vehicle requiring escort) used for the development does not exceed 26 metres, unless the Planning Secretary agrees otherwise.	Complies: Refer Section 3.5.1 for (a) Refer Section 3.4 and 3.5.1 for (b) This TMP only applies to the construction phase of the project (refer Section 1.1), operational impacts will be managed by way of a future TMP.
The Applicant must keep accurate records of the number of heavy vehicles requiring escort and heavy vehicles entering or leaving the site each day for the duration of the project.	Complies: Section 5.2
Access Route	
All heavy vehicles and heavy vehicles requiring escort associated with the development (including water carts) must travel to and from the site via Olympic Highway, Benambra Road and Weeamera Road as identified in the figure in Appendix 5.	Complies: Section 3.5.3
Site Access	
All vehicles associated with the development must enter and exit the site via the access point off Weeamera Road, as identified in Appendix 1 and Appendix 5.	Complies: Section 3.5.2 and 3.5.3
Road Upgrades	
Unless the Planning Secretary agrees otherwise, prior to commencing construction the Applicant must: a) construct the access point on Weeamera Road, as identified in Appendix 1 and Appendix 5, with a Rural Property Access type treatment and to cater for the largest vehicle accessing the site; b) upgrade Weeamera Road between the access to Hurricane Hill Hardrock Quarry and the site access point to a 7 m wide sealed pavement, as identified in Appendix 5; These upgrades must comply with the Austroads Guide to Road Design (as amended by TfNSW supplements) and be carried out to the satisfaction of Council.	Complies: Section 3.6, Appendix E for design plans, Appendix H for Section 138 approval. The access point on Weeamera Road and the upgrade works on Weeamera Road between the access to Hurricane Hill Hardrock Quarry and the site access point were completed in April 2024 except at the UGL rail corridor.

Road Maintenance	
The Applicant must: a) undertake an independent dilapidation survey to assess the: ▪ existing condition of Benambra Road and Weeamera Road on the transport route prior to construction, upgrading or decommissioning works; and ▪ condition of Benambra Road and Weeamera Road on the transport route, following construction, upgrading or decommissioning works; b) repair Benambra Road and Weeamera Road on the transport route if dilapidation surveys identify that the road has been damaged during construction, upgrading or decommissioning works; in consultation with the relevant roads authority, to the satisfaction of the Planning Secretary. If there is a dispute about the repair of Benambra Road between the applicant and the applicant of the Walla Walla Solar Farm, then either party may refer the matter to the Planning Secretary for resolution. The Planning Secretary's decision on the matter must be final and binding on both parties.	Complies: Section 6 An independent dilapidation survey was submitted by Rytenskild Traffic Group on 10 August 2023 and was approved by DPHI on 31 October 2023.
Operating Conditions	
The Applicant must ensure: a) the internal roads are constructed as all-weather roads; b) there is sufficient parking on site for all vehicles, and no parking occurs on the public road network in the vicinity of the site; c) the capacity of the existing roadside drainage network is not reduced; d) all vehicles are loaded and unloaded on site, and enter and leave the site in a forward direction; and e) vehicles leaving the site are in a clean condition, with loads appropriately covered or contained, to minimise dirt being tracked onto the sealed public road network.	Complies: Section 5.4, 5.13
Traffic Management Plan	
Prior to commencing road upgrades, the Applicant must prepare a Traffic Management Plan for the development in consultation with TfNSW and Council and to the satisfaction of the Planning Secretary. This plan must include:	Complies:
a) details of the transport route to be used for all development-related traffic;	Section 3.5, shown in Figure 6, Figure 7 and Figure 8 Section 4, shown in Figure 10
b) details of the road upgrade works required by condition 6 of Schedule 3 of this consent;	Section 3.6 The road upgrades were completed in April 2024 except for at the UGL rail corridor.
c) details of the measures that would be implemented to minimise traffic impacts during construction, upgrading or decommissioning works, including: ▪ details of the dilapidation surveys required by condition 7 of Schedule 3 of this consent; ▪ temporary traffic controls, including detours and signage;	Section 6 Section 8.3

▪ notifying the local community about development-related traffic impacts;	Section 5.3
▪ procedures for receiving and addressing complaints from the community about development related traffic;	Section 10.4
▪ minimising potential cumulative traffic impacts with other projects in the area, including during construction, upgrading or decommissioning works;	Section 5.8
▪ minimising potential for conflict with school buses and other road users as far as practicable, including preventing queuing on the public road network (measures also required during operation of the project);	Section 5.6, Section 5.7
▪ minimising dirt tracked onto the public road network from development-related traffic;	Section 5.4, 5.12
▪ details of the employee shuttle bus service, including pick-up and drop-off points and associated parking arrangements for construction workers, and measures to encourage employee use of this service;	Section 5.7
▪ encouraging car-pooling or ride sharing by employees;	Section 5.7
▪ scheduling of haulage vehicle movements to minimise convoy length or platoons;	Section 3.5.3, 5.2, 5.5
▪ responding to local climate conditions that may affect road safety such as fog, dust, wet weather and flooding;	Section 5.10
▪ responding to, any emergency repair and/or maintenance requirements; and	Section 6.1.1
▪ a traffic management system for managing heavy vehicles requiring escort;	Section 5.5
d) a driver's code of conduct that addresses:	Section 5.1, Appendix A
▪ travelling speeds;	Appendix A, Section 2
▪ driver fatigue;	Appendix A, Section 5 Appendix B
▪ procedures to ensure that drivers adhere to the designated transport routes and speed limits; and	Appendix A, Section 2
▪ procedures to ensure that drivers implement safe driving practices;	Appendix A, Section 1
e) a program to ensure drivers working on the development receive suitable training on the code of conduct and any other relevant obligations under the Traffic Management Plan.	Section 5.1, Section 9 and 10
Following the Planning Secretary's approval, the Applicant must implement the Traffic Management Plan.	

Table 2: Development Consent Requirements – Schedule 4

CONDITION		REFERENCE LOCATION
Revision of Strategies, Plans and Programs		
2.	The Applicant must: a) update the strategies, plans or programs required under this consent to the satisfaction of the Planning Secretary prior to carrying out any upgrading or decommissioning activities on	Complies: Refer Section 11.3

	site; and	
	b) review and, if necessary, revise the strategies, plans or programs required under this consent to the satisfaction of the Planning Secretary within 1 month of the: ▪ submission of an incident report under condition 7 of Schedule 4; ▪ submission of an audit report under condition 11 of Schedule 4; or ▪ any modification to the conditions of this consent.	Complies: Refer Section 11.3
Updating and Staging of Strategies, Plans or Programs		
3.	With the approval of the Planning Secretary, the Applicant may submit any strategy, plan or program required by this consent on a progressive basis. To ensure the strategies, plans or programs under the conditions of this consent are updated on a regular basis, the Applicant may at any time submit revised strategies, plans or programs to the Planning Secretary for approval. With the agreement of the Planning Secretary, the Applicant may prepare any revised strategy, plan or program without undertaking consultation with all the parties referred to under the relevant condition of this consent.	Complies: Refer Section 11.3
Notification of Department		
4.	Prior to commencing the construction, operations, upgrading or decommissioning of the development or the cessation of operations, the Applicant must notify the Department in writing via the Major Projects website portal of the date of commencement, or cessation, of the relevant phase. If any of these phases of the development are to be staged, then the Applicant must notify the Department in writing prior to commencing the relevant stage, and clearly identify the development that would be carried out during the relevant stage.	Complies: Refer Section 11.4
Incident Notification		
7	The Planning Secretary must be notified in writing via the Major Projects website immediately after the Applicant becomes aware of an incident. The notification must identify the development (including the development application number and the name of the development if it has one) and set out the location and nature of the incident. Subsequent notification requirements must be given, and reports submitted in accordance with the requirements set out in Appendix 7.	Complies: Refer Section 10.3
Non-Compliance Notification		
8.	The Planning Secretary must be notified in writing via the Major Projects website within seven days after the Applicant becomes aware of any non-compliance.	Complies: Refer Section 10.3
9.	A non-compliance notification must identify the development and the application number for it, set out the condition of consent that the development is non-compliant with, the way in which it does not comply and the reasons for the non-compliance (if known) and what actions have been, or will be, undertaken to address the non-compliance.	Complies: Refer Section 10.3

10.	A non-compliance which has been notified as an incident does not need to also be notified as a non-compliance.	Complies: Refer Section 10.3
Access to information		
17.	The Applicant must: a) make the following information publicly available on its website as relevant to the stage of the development: ▪ the EIS; ▪ the final layout plans for the development; ▪ current statutory approvals for the development; ▪ approved strategies, plans or programs required under the conditions of this consent; ▪ the proposed staging plans for the development if the construction, operation or decommissioning of the development is to be staged; ▪ how complaints about the development can be made; ▪ any independent environmental audit, and the Applicant's response to the recommendations in any audit; and ▪ any other matter required by the Planning Secretary; and	Complies: Refer Section 5.3
	b) keep this information up to date.	Complies: Refer Section 5.3

The development will be carried out generally in accordance with the EIS and any modifications, and the conditions of the consent.

To meet EIS Project Commitments, a Section 138 approval(s) will be secured for all roadworks on or near public roads.

1.5 Third Party Consultation

1.5.1 Stage 1a and 1b

The Stage 1a and 1b TMP was prepared in conjunction with consultation with Officers from Transport for NSW and suitable representatives from Greater Hume Council.

Greater Hume Council confirmed the nature of traffic data available for the local road network (refer Section 2.3) and available information related to temporary traffic changes on the local road network associated with the Walla Walla Solar Farm. They also confirmed that no road upgrade works were planned in the area by Council. They did not identify any road safety issues in the vicinity of the site.

Greater Hume Council were also consulted about the construction of the access route to site. The feedback is provided in Appendix F. Council have approved design plans provided in Appendix E with a Section 138 Road Opening Permit attached for reference in Appendix H.

Officers from Transport for NSW requested the draft TMP be submitted for review once completed.

The Culcairn Quarry was contacted to provide any feedback on road safety issues and any concerns related to the proposed works (provided within Appendix F). They raised concerns about the increase in traffic and safety near their access to Weeamera Road. As a result of this feedback

speed limit reductions and warning signs are to be implemented near their access during the construction phase of the project as outlined in Section 8.2 and shown in Appendix J.

These third parties were provided the draft TMP for review in July 2023.

1.5.2 Stage 2a

Representatives from TfNSW and Council were contacted on the staging of the TMP to incorporate the delivery of a switch room using a heavy vehicle requiring escort. Both Council and TfNSW provided feedback in support of the staging which is included for reference in Appendix O.

1.6 Related Documents

This TMP forms part of a suite of management reports that have been developed in relation to this project, including:

- Environmental Management Strategy (EMS), Neoen and NGH
- Accommodation and Employment Strategy, NGH
- Soil and Water Management Plan (SWMP), NGH
- Erosion and Sediment Control Plan (ESCP), NGH
- Community Communication Strategy and Benefit Sharing Plan (CCS), Neoen
- Bushfire Management and Emergency Plan (BMEP), NGH

Where applicable, references to these reports are included in this document.

2. Existing Road Environment

2.1 Site Location

The project site is located on the western side of the Weeamera Road, approximately 4.0 kilometres southeast of Culcairn in the Greater Hume Council local government area. Figure 2 shows the location of the site in relation to the surrounding transport network.

Figure 2: Site Location



Source: OpenStreetMap


The site and the surrounding area are zoned RU1 - Primary Production and are primarily occupied by agricultural or vegetated land. It is noted that the Culcairn Quarry is located approximately 1.4 kilometres south of the site and gains access via Weeamera Road.

2.2 Road Network

Weeamera Road is a local road that runs in a north-south alignment between Cummings Road and Benambra Road. Between Benambra Road and the Boral Quarry site access it has a sealed width of 8.0 metres. North of the quarry access the road is unsealed and has a width of 5.5 metres, and accommodates two-way vehicle movement. The extent of the sealed and unsealed sections of Weeamera Road (and Benambra Road) are presented in the figure below.

Benambra Road is also a local road under the care and management of Greater Hume Shire Council. It runs in an east-west alignment between Coach Road and Cummings Road. Between Olympic Highway and Weeamera Road it has a sealed carriageway width of 8.5 metres and accommodates two-way vehicle movement. West of Weeamera Road it has an unsealed surface for approximately 3.3 kilometres before widening to have a sealed surface through to its connection with Cummings Road.

Figure 3: Sealed and Unsealed Roads



Source: OpenStreetMap

Olympic Highway is a State Road under the care and management of TfNSW. It generally runs in a north-south alignment in south-east NSW and provides access between Albury and Cowra, with links to the Hume Highway, Sturt Highway and the Mid-Western Highway. Within the vicinity of the site, it typically accommodates one lane of traffic in each direction and has a sealed width of approximately 9.0 metres.

The intersection of Olympic Highway with Benambra Road is priority controlled, with vehicles exiting Benambra Road required to give way to vehicles on Olympic Highway. An Auxiliary Left Turn (AUL) turning treatment is provided for vehicles turning left into Benambra Road, and widening of the southbound carriageway allows southbound vehicles to pass around vehicles waiting to turn right into Benambra Road. An acceleration lane is also provided for vehicles turning left from Benambra Road. The intersection of Weeamera Road and Benambra Road is priority controlled.

All roads within the vicinity of the site have a speed limit of 100km/hr.

2.3 Traffic Volumes

Traffic volume data for Olympic Highway was obtained from the TfNSW traffic volume viewer. The closest available data was located 290 metres north of Calool Lane (approximately five kilometres north of Culcairn), where the 2011 data recorded an average daily traffic count of 2,753 vehicles per day (vpd).

Greater Hume Council have advised that the average daily traffic for Benambra Road and Weeamera Road between Olympic Highway and the quarry site access is 42vpd, with Weeamera Road carrying 15vpd north of the Quarry access.


Overall, the survey results indicate the surrounding road network currently accommodates a low to moderate level of traffic.

2.4 Restricted Vehicle Access

The TfNSW Heavy Vehicle Network Access Map for the surrounding area has been reviewed which shows:

- Weeamera Road and Benambra Road are approved B-Double routes along with the Olympic Highway and broader arterial road network, as shown in Figure 4.
- The Olympic Highway is an approved OSOM route whilst Weeamera Road and Benambra Road are not approved, and therefore formal approval will be required for access and use for OSOM vehicles of these roads.

Figure 4: TfNSW Restricted Access Vehicle Map



Source: TfNSW (accessed April 2023)

2.5 Public Transport Services

No public transport or alternative transport modes are provided within the vicinity of the site.

2.6 Crash History

Amber has conducted a review of the TfNSW Centre for Road Safety Crash and Casualty Statistics database for all injury crashes within the following study area:

- any recorded crashes on Benambra Road and Weeamera Road,
- the Olympic Highway approximately 5.0 kilometres north and south of Benambra Road; and
- the respective intersections.

The crash database provides the location and severity of all injury and fatal crashes for the five-year period from 2017 to 2021. The search revealed that no crashes had been recorded in the study area. It is therefore concluded that the road network is currently operating in a relatively safe manner.

3. Construction Overview

3.1 Project Description

As outlined in the EMS, the scope of the works for the project is as follows.

The Project will involve the construction and operation of a ground-mounted PV solar tracking array generating approximately 350 MW AC / 402.5 MW DC of renewable energy. The power generated will be exported to the national electricity grid. The development footprint will occupy approximately 1084 hectares (ha) of the 1351 ha Project site.

Key development and infrastructure components will include:

- *Single axis tracker PV solar panels mounted on steel frames over most of the site (maximum tilt 4.2 metres in height)*
- *Underground and overground electrical conduits and cabling to connect the arrays to the inverters and transformers*
- *Systems of inverter units and voltage step-up throughout the arrays*
- *National Energy Market (NEM) compliant metering arrangements for all energy exported to the grid as well as internal metering to measure battery and solar output*
- *On site substation, connecting to the existing 330 kV TransGrid transmission line*
- *Site office and maintenance building, vehicle parking areas, material laydown area, internal access tracks and perimeter security fencing*
- *Site access track off Weeamera Road*
- *Road crossing and easement electrical crossing through underground and/or overhead lines, of Cummings Road and Schoff's Lane*
- *Vegetative screening at impacted visual receivers and at the intersection of public roads.*

The Project has been approved with the inclusion of a Battery to store energy produced on site with up to 100 MW / 200 MWh capacity. Neoen are currently not proposing to construct or install the battery energy system as part of the Project.

The works are to be undertaken by an appointed Engineering, Procurement and Construction contractor (EPC).

3.2 Duration of Construction Works and Schedule

Early works started in January 2024. Main on-site works started in April 2024, and the main works construction period will last for 18-21 months. The development will generate around 400 direct full-time equivalent (FTE) jobs during construction, with a maximum of 350 workers at any one time.

The project activities and anticipated timeframes are summarised in Table 3.


Table 3: Anticipated Project Activities and Timeframes

Project Activities e	Timing
Early Works	January 2024 - March 2024
Civil Works	March 2024 - Feb 2025
Mobilization	March 2024 - April 2024
Access Road Upgrades	January 2024 - April 2024
Trenching	June 2024 - Nov 2024
Pile Installation	July 2024 - Dec 2024
Tracker Installation	Aug 2024 - Feb 2025
Electrical Works	Sep 2024 - June 2025
Module Installation	Sep 2024 - April 2025
Electrical Work and Testing	May 2025 - June 2025
HV Works	Nov 2023 - April 2025
Civil and Electrical	June 2024 - April 2025
Major Equipment Installation	Dec 2024 - Jan 2025
Commissioning	April 2025 - Dec 2025
Completion	Dec 2025 - Feb 2026

In accordance with Condition 6 of Schedule 3, the road upgrades to be completed prior to commencing construction. In accordance with the definition, the only construction activities that can occur prior to the upgrade are *road upgrades or maintenance works to the public road network, building/road dilapidation surveys, installation of fencing, artefact survey and/or salvage, overhead line safety marking and geotechnical drilling and/or surveying*. These conditions are to be complied with until the access road is upgraded.

It is anticipated that construction employment numbers will peak in mid-2025 with up to 350 personnel required on site at any one time, with numbers then progressively declining to 20 in November 2025. The workforce numbers over the construction are estimated to vary over the construction phases as shown in Figure 5.

Figure 5: Culcairn Solar Farm Workforce - Construction



Source: Accommodation and Employment Strategy

Construction activities shall be undertaken during standard daytime construction hours, as follows:

- Monday to Friday: 7am – 6pm
- Saturday: 8am – 1pm
- No work on Sundays or public holidays.

The following construction, upgrading or decommissioning activities may be undertaken outside these hours without the approval of the Planning Secretary:

- The delivery of materials as requested by the NSW Police Force or other authorities for safety reasons; or
- Emergency work to avoid the loss of life, property and/or material harm to the environment.

Any other construction activities outside the approved hours require the approval of the Planning Secretary.

The key construction activities comprise:

- Site establishment and preparation for construction - fencing, ground preparation, construction of the internal track system, upgrade of existing access points/intersections, preliminary civil works and drainage.
- Installation of steel post and framing system for the solar panels.
- Installation of underground cabling (trenching) and installation of inverter stations.
- Installation of PV panels.
- Construction of control room, switch room and storage building.
- Construction of the substation and connections.
- Construction of battery storage units (optional).
- Removal of temporary construction facilities and rehabilitation of disturbed areas.

3.3 Workforce Transport

The *Accommodation Strategy* for the project details the workforce numbers and where the workforce is proposed to be located. The strategy includes a range of large and small towns within a one hour drive of the project suitable to accommodate staff which include:

- Wagga Wagga (NSW)
- Albury (NSW)
- Wodonga (VIC)
- Holbrook (NSW)
- Culcairn (NSW)
- Walla Walla (NSW)
- Henty (NSW)
- Jindera (NSW)

Wagga Wagga, Albury and Wodonga are the largest towns/cities and would be expected to accommodate the majority of staff to the project.

3.4 Construction Vehicles and Equipment

Construction traffic generated by the solar project can broadly be separated into the following categories:

- Light vehicles associated with transporting staff to/from the site;
- 50 seater shuttle bus and/or 12-14 seater mini-buses are proposed to transport some staff between the site and nearby cities and towns;
- Medium and Heavy Rigid Trucks (MRV and HRV as defined within AS 2890.2:2018) will be used to deliver raw materials and smaller plant;
- Truck and Dog vehicles will be used to transport earthwork material to/from the site; and
- 19.0 metre long Articulated Vehicles and 26 metre long B-Doubles will be used to transport larger plant and for waste removal.

Other plant to be used during construction would include:

- cranes
- drum rollers
- dump truck
- road truck
- concrete truck
- excavators
- forklifts
- grader
- compactor
- small pile driving rig
- water truck
- cable trenching and laying equipment

Heavy vehicles requiring escort will be required for the delivery of the largest plant to the site such as the substation transformer and are subject to separate permit applications and regulations.

Condition 2 of the Development Consent requires the length of any vehicles (excluding heavy vehicles requiring escort) used for the development to not exceed 26 metres, unless the Planning Secretary agrees otherwise. Vehicles used during construction, operation and decommissioning will not exceed 26 metres.

3.5 Traffic Movements

3.5.1 Traffic Generation

The construction traffic volumes for the project have been provided by the Applicant and are also provided within the Culcairn Solar Farm Traffic Impact Assessment. During peak construction the site will generate no more than 100 heavy vehicles per day and 150 light vehicles per day.

There will be heavy vehicles required to transport material such as building and construction material on loads that are formally defined as OSOM under the Heavy Vehicle National Law administered by the National Heavy Vehicle Regulator (NHVR). These heavy vehicles will be a mix of the following:

- Exempt from prescribed weight and dimensional requirements per *Multi-State Class 1 Load Carrying Vehicle Dimension Exemption Notice 2023 (No.1) and (No.2)*¹, with these vehicle types travelling unescorted.
- Special Purpose Vehicles (SPVs) and Restricted Access Vehicles (RAVs)² as defined by NHVR, such as mobile cranes which travel unescorted.

These vehicle types are excluded from the definition of heavy vehicles requiring an escort as they do not require escort.

Condition 2 of Schedule 3 of the Development Consent requires the development to not generate more than:

- 100 heavy vehicle movements a day during construction, upgrading and decommissioning.
- nine heavy vehicle requiring escort vehicle movements during construction, upgrading and decommissioning.

A vehicle movement is defined as one vehicle entering and leaving the site. The traffic movements generated during construction will comply with the requirements of this condition unless agreement in writing is received from the Planning Secretary.

Neoen (project owner) anticipate requiring one heavy vehicles to site that would require escort during Stage 2a. Stage 2a of the project will comply with the heavy vehicle requiring escort limits as permitted by the consent as outlined in Condition 2, Schedule 3. The heavy vehicles requiring escort vehicle movements are addressed in Section 4.

The expected vehicles for each project month and project activity are summarised in Table 4.

¹ <https://www.nhvr.gov.au/law-policies/notices-and-permit-based-schemes/national-notices>

² <https://www.nhvr.gov.au/road-access/mass-dimension-and-loading/classes-of-heavy-vehicles/class-1>

Table 4: Expected Vehicles by Project Activity over Time

Project Month and Year	Project Activities	Light Vehicles (vehicles per day)	Heavy Vehicles without escort (vehicles per day)	Heavy Vehicles with escort (total)
November 2023	Early Works, HV Works	20	10	0
December 2023	Early Works, HV Works	20	10	0
January 2024	Early Works, HV Works	20	10	0
February 2024	Early Works, HV Works	20	10	0
March 2024	Early Works, Civil Works, Mobilization, HV Works	30	40	0
April 2024	Civil Works, Mobilization, Access Road Upgrades, HV Works	80	60	0
May 2024	Civil Works, HV Works	60	60	0
June 2024	Civil Works, Trenching, HV Works	50	40	0
July 2024	Civil Works, Trenching, Pile Installation, HV Works, Civil and Electrical	100	60	0
August 2024	Civil Works, Trenching, Pile Installation, Tracker Installation, HV Works, Civil and Electrical	120	80	0
September 2024	Civil Works, Trenching, Pile Installation, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical	130	100	0
October 2024	Civil Works, Trenching, Pile Installation, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical	130	100	0
November 2024	Civil Works, Trenching, Pile Installation, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical	150	100	0
December 2024	Civil Works, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical, Major Equipment Installation	150	80	1
January 2025	Civil Works, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical	150	80	0
February 2025	Civil Works, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical, Major Equipment Installation	100	70	2
March 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical	100	60	0
April 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical, Commissioning	90	60	0



Project Month and Year	Project Activities	Light Vehicles (vehicles per day)	Heavy Vehicles without escort (vehicles per day)	Heavy Vehicles with escort (total)
May 2025	Electrical Works, Electrical Work and Testing, Commissioning	90	50	0
June 2025	Electrical Works, Electrical Work and Testing, Commissioning	90	50	0
July 2025	Commissioning	60	10	0
August 2025	Commissioning	60	10	0
September 2025	Commissioning	30	5	0
October 2025	Commissioning	30	5	0
November 2025	Commissioning	30	5	0
December 2025	Commissioning, Completion	40	10	0
January 2026	Completion	20	2	0
February 2026	Completion	20	2	0



3.5.2 Light Vehicle Traffic Distribution

The workforce is to primarily be located in Albury and Wagga Wagga, as well as other nearby towns (further details on the anticipated breakdown and location of staff is available in the Accommodation Strategy). Vehicles will enter the site via the access to Weeamera Road from Benambra Road and the Olympic Highway.

The proposed access routes for light vehicles are shown indicatively in Figure 6. Light vehicles will only access the site via the approved routes.

Figure 6: Light Vehicle Access Route



Source: Open Street Maps


3.5.3 Heavy Vehicle Access Route

Figure 7 shows the proposed access route from Port Botany to the site. The proposed construction traffic access route from Port Botany to the site is as follows:

- Foreshore Road,

- M1, M5, M31
- Olympic Highway,
- Benambra Road, and
- Weeamera Road.

Figure 7: Access Route from Port Botany to Site




Source: Google Maps

https://www.google.com/maps/d/edit?mid=1wBPNAwefHQtTtVo0TSeBYuJsR2_AW0g&usp=sharing

Figure 8 shows the proposed access route from Port Melbourne to the site. The proposed construction traffic access route from Port Melbourne to the site is as follows:

- Dockland Highway,
- M2, M31.
- Olympic Highway,
- Benambra Road, and
- Weeamera Road.

Figure 8: Access Route from Port Melbourne to Site



Source: Google Maps

https://www.google.com/maps/d/edit?mid=1wBPNAwefHQttVo0TSeBYuJsR2_AW0g&usp=sharing

The access routes utilise roads that are designated for B-Double vehicles as outlined within the TfNSW Restricted Access Vehicle Map and VicRoads Gazetted B-Double Network Map. Accordingly, the Arterial/State roads along the access route are able to accommodate the loads and type of vehicle movement to be generated during construction of the solar project.

Condition 4 of Schedule 3 of the Development Consent requires all over-dimensional and heavy vehicles associated with the development must travel to and from the site via the Olympic Highway, Benambra Road and Weeamera Road. Heavy vehicles will only access the site via the approved routes and through the approved access at all times.

Heavy haulage movements are to be scheduled to minimise the potential for convoys/platoons.

3.6 Traffic Impacts and Proposed Off-Site Mitigation Measures

The traffic impacts associated with the construction traffic for the project have previously been assessed within the Traffic Impact Assessment prepared by Amber Organisation (TIA dated 12 November 2019). As a result of this assessment and the anticipated traffic impacts, several off-site mitigation measures by way of infrastructure improvements were proposed as part of the EIS and subsequent Amendment report which are to be implemented prior to construction.

Per Schedule 3, Condition 6 of the Development Consent, the measures are as follows:

- Construct the primary site access point as rural property access type treatment.
- Upgrading Weeamera Road between the access to the Quarry and the site access point to a 7.0 metre wide road with a suitable seal.

Design plans were prepared for the access route to site, provided in Appendix E. Council also issued a Section 138 Road Opening Permit which is attached for reference in Appendix H.

Council also requested the following to be implemented in relation to the road upgrades:

- *Dust suppression for that area*
- *Reduced speed – warning signs*
- *Manage volume of traffic*
- *Manage road degradation*

The feedback is provided in Appendix F for reference.

As a result of the feedback, a temporary spray seal was applied to the new road construction to manage dust and the need for water carts before the final spray seal to suppress dust. The dust suppression product to be used is 'HaulPac' which is commonly used on mine sites where it has been shown to be effective. Information on this product is included in Appendix I.

Reduced speed and warning signs are included as part of the road design shown in Appendix E. Warning signs and reduced speeds are provided near the Quarry access as outlined in Section 8.2 and shown in Appendix J,

Measures to manage the volume of traffic and road degradation are outlined in Section 5.2 and Section 6.


Road upgrades were completed in April 2024 except for the works at the UGL Rail Easement as outlined in the section below.

3.6.1 Works at UGL Rail Easement

The Weeamera road upgrade involves works across a disused UGL rail easement near the site access. The easement is shown by the red arrow in Figure 9.

The upgrade works require a Construction Licence from UGL prior to any works occurring across this easement.

Figure 9: UGL Corridor impacted by Weeamera Road Upgrade



Excerpt of Road Upgrade Plans, WSP

DPE have agreed to a delay to secure the licence and complete the road upgrade within the unused rail easement. Details of the correspondence and this approval is included in Appendix M.

The upgrading of the remainder 1.4 kilometre section of Weeamera Road was completed prior to the commencement of the construction of the solar farm.

Council was also consulted about a potential delay of the road upgrades across the UGL corridor if the construction licence from UGL is delayed. Council have formally confirmed they are satisfied with a potential delay of the construction at the corridor via a letter which is attached in Appendix K. This involves the potential traffic control until such time as the road upgrades are completed which are shown for reference in Appendix L.

Should the construction across the easement be delayed, additional dust suppression measures will be undertaken as part of Stage 2a of the TMP. This would likely take the form of regular dust suppression watering in consultation with Council.

3.7 Traffic Impacts – Operations

As this TMP only applies to the construction phase of the project, separate TMP/s will be prepared for other stages as discussed in Section 1.3.

5. Traffic Management Strategy

5.1 Driver Protocols

Management of vehicular access to and from the site is essential in order to maintain the safety of the general public as well as the labour force. Exemplar driver protocols are to be implemented and a driver code of conduct established. The Driver Code of Conduct is provided within Appendix A. All vehicle drivers that visit the site are required to read, agree to and sign the Driver Code of Conduct.

The following measures will be implemented by the EPC Site Manager and Neoen Owner's Engineer:

- Mandatory site induction given to all workers on the site which clearly sets out the TMP requirements including approved routes, speed restrictions, the Driver Code of Conduct, Neoen Driving Policy, and Neoen Safe Driving Tips.
- Specific additional site induction given to all delivery drivers which focuses on approved traffic routes, and other general driving requirements.
- Pre-engagement with delivery companies to ensure information on approved routes are known and understood before commencement of journey.
- Monitoring complaint and safety incident registers (including near miss and hazard observation) are also tracked to address any incidences of non-compliance and improvement opportunities in relation to routes and driving behaviour. Should there be an issue identified the following measures are to be implemented:
 - Additional external signage for unapproved routes (e.g. "No Solar Farm Traffic") and project specific speed limits can also be erected, subject to deemed requirements and approval of the relevant road authority.
 - Seek local police support to show presence and/or installed speed cameras with the signs showing cars' speeds to ensure drivers are fully aware of their speeds and know they are being monitored.

5.2 Delivery Logistics

The EPC Site Manager and Neoen Owner's Engineer will be responsible for managing the heavy vehicle and heavy vehicle requiring escort movements to and from the site. Their responsibilities comprise:

- Ensuring that accurate records are kept of heavy vehicles and heavy vehicles requiring escort to and from the site. These will be reported monthly to the Neoen Project Manager. The records will list the number of heavy vehicles accessing the site each day, including:
 - The amount and type of material / plant transported;
 - The time each truck arrived and departed the site and the vehicle classification; and
 - The direction the vehicle was travelling to/from (i.e. north/east, south/west).
- Ensuring that the maximum number of heavy vehicle movements per day is adhered to;
- Schedule of next day and 2-day forecast of all deliveries, including inventory and timing;
- Expected ship date;

- Number of containers from each supplier;
- Transit time;
- Estimated time of arrival;
- Online access available for up to date reporting of each shipment;
- Minimum daily communication with transport company/s; and
- Ensure construction drivers/staff must be provided a copy of assigned haulage routes.

The Applicant is to ensure that records of the heavy vehicles and heavy vehicles requiring escort are kept for the life of the project.

They will coordinate trucks to arrive at the site at a specific time of day in order to satisfy community and safety concerns, including the use of police escorts when necessary, although unlikely. Haulage of materials and equipment to the site will be scheduled to arrive and depart from the site at different times coinciding with the construction program.

Delivery schedules will be planned and drivers / delivery companies informed of the schedule to ensure delivery are spread such that at no time more than 20 deliveries are made within a 2 hour window.

Expected delivery times would be established with a schedule and evaluated based on when they actually arrive to site. These reports would then be provided to the Neoen Project Manager, and if schedules are not being followed, the scheduling procedure and enforcement guidelines would be evaluated.

Vehicles will be scheduled to avoid conflict with local traffic and any school zones during peak school times. Furthermore, the varying origins of the haulage movements and limited number of deliveries to site each day will limit the potential for haulage vehicles to form convoys or platoons.

5.3 Information and Communications

The EPC Project Manager is required to provide weekly reports to the Neoen Project manager, the Neoen project manager will be the main point of contact for non-emergency ongoing communication with the community, Council, the Quarry, local residents and other key stakeholders. On-site they will be supported by the Neoen Owner's Engineer as well as the Neoen Community Liaison Officer.

For emergency issues the Neoen Owner's Engineer and EPC Project/Site Managers will be the first points of contact to resolve issues. Details and contact information of each of these positions will be provided to Council, Quarry, local residents and other relevant stakeholders.

Neoen hosted a start of construction community event, to provide the community the construction timeline and expected impacts in the region. The Neoen Project Manager will be responsible for sending out electronic newsletters to the community and key stakeholders quarterly and at major construction milestones. Discussion with the Quarry and Council is ongoing, and lead by the Neoen Project Manager. Recurring meetings would be scheduled (online or in-person), if needed and requested to understand how to better manage cumulative impacts. Immediate neighbours will be contacted directly at major construction milestones or if they should expect any changes, milestones have/would include:

- commencement of road upgrade (complete),
- completion of road upgrades,

- commencement of heavy vehicles requiring escort to site and timing of heavy vehicles requiring escort requiring escort to site.

The Neoen Project Manager will also have open communication with nearby neighbours to understand and facilitate use of the road for activities such as stock movement, supported by the Neoen Community Liaison Officer. The Neoen Community Liaison Officer's contact details would be provided to the nearby neighbours so that neighbours could request a call or set up in-person meeting directly. The Community Liaison Officer would be available for regular meetings with neighbours during construction, if requested so that the most up to date information could be provided in-person and any concerns or questions can be addressed quickly. The Community Liaison Officer's contact information would also be shared with the wider community, so that interested community members could reach out via email, phone, or request an in-person meeting.

During the construction period, a program of consultation shall be initiated to ensure the local residents are fully aware of the construction activities, with particular regard being given to construction traffic accessing the site. This program will include elements of the following as appropriate to the phase of works:

- Neighbour consultation and neighbour meetings;
- Provision of a website providing details of the status of works and contact details for any complaints or enquiries, which will also include the:
 - EIS;
 - the final layout plans;
 - current statutory approvals;
 - approved strategies, plans or programs;
 - the proposed staging plans (if staging is proposed);
 - details on how complaints can be made; and
 - any independent environmental audit and response;
- Provide key contact personnel and contact details, including out of hours contact information to residents, schools, and public activities operating alongside the local route;
- Neighbours of the project will be consulted and notified regarding the timing of major deliveries which require additional traffic control and disrupt access; and
- any other matter required by the Planning Secretary.

The information provided is to be kept up to date.

5.4 On-Site Mitigation Measures


The following on-site traffic management measures will be implemented:

- All vehicles will enter the site through the designated access point and all vehicles will stop at security;
- On-site speed restrictions (40 km/hr maximum limit) will be implemented;
- Transport access control to and from the site using designated roads will be implemented as shown in Figure 1;

- Construction access track routes in proximity to any environmentally sensitive areas will be clearly signed as 'no-go zones' guided by relevant specialists, consistent with Site Environment Plans as outlined in the EMS, and attached for reference in Appendix G;
- Appropriate dust suppression measures will be implemented, comprising:
 - Vehicles will drive at slower speeds when travelling on unsealed roads. This can reduce the amount of dust created and the amount of dirt tracked onto the public road network. Standard mitigation measures, such as a water trucks to dampen the roads and reduce the amount of dust in the air, shall be considered to reduce dust levels.
 - Dust will be monitored visually and via weather reports throughout construction and managed to prevent dust leaving the development site, including dust from stockpiled materials (Refer Soil and Water Management Plan, action SWM27.)
- A proactive erosion and sediment control plan will be implemented for on-site roads, hardstands and laydown areas as outlined in the Erosion and Sediment Control Plan (ESCP);
- All internal roads will be constructed as all-weather roads;
- A maintenance program for on-site access tracks will be implemented to ensure safe access;
- Loading and unloading will occur within the site only and not off-site. No street or roads will be used for material storage at any time;
- Sufficient car parking will be provided on-site to ensure vehicles do not park on the surrounding road network (located within the Storage and Laydown Area shown in Figure 11). The amount of car parking on-site will be amended, if required;
- All car parking and loading areas will be designed to accommodate the associated design vehicle requirements (located within the Storage and Laydown Area shown in Figure 11);
- Construction equipment will be parked in designated laydown areas and work areas, and will not use the parking designated for project staff and visitors.

The 15,000 sqm car parking area is shown in Figure 11 below which will accommodate all of the required on-site parking and loading (for reference, the area for a single car parking space including access aisle is approximately 30 sqm, so the area would have space to accommodate up to 500 vehicles).

Figure 11: Car Parking and Loading Location



Source: NGH

5.5 Heavy Vehicles Requiring Escort Protocols

Management of vehicular access to and from the site is essential in order to maintain the safety of the general public as well as the labour force. Exemplar driver protocols for delivery of larger plant will be implemented including the following:

- The arrangements for the delivery of large loads that required escort to the site will avoid peak periods of traffic on the network and minimise as far as practicable disruption and disturbance to residents;
- Pilots shall be in radio contact with other trucks to ensure passing occurs at safe and convenient locations;
- In the event of a breakdown, accident or road failure, the transporter crew shall do the following:
 - Park the pilot vehicles in locations where they maximise safety, considering overhanging components, and blind bends on approaches;
 - Contact emergency services (including Police) as is appropriate in the case of an accident;
 - Contact the project manager;
 - Contact the Council, or other road controlling authority, as may be appropriate in the case of the incident;
 - Contact the site manager to advise all other project traffic, and local traffic via CB radio as appropriate in the case of the incident; and
 - Follow all instructions from Police and the road controlling authority.
- In the case of an accident, the vehicles involved should not be moved until instructed by Police; and
- Utilisation of only the designated and approved transport routes.

5.6 Public Transport

Delivery of larger plant will occur outside of school bus service times to prevent larger vehicles interacting with school buses being the only public transport in the area near the site.

5.7 Shuttle Buses and Car-Pooling

Shuttle buses will be used to transport staff to and from the site during construction. The exact location of the pick-up and drop-off points is to be confirmed prior to construction commencing as part of the Stage 2b TMP when the highest levels of staff will be required on-site (refer Figure 5).

The Accommodation and Employment Strategy (AES) has identified that most people will probably be staying in Albury, but exact location is to be confirmed and dependent on availability of accommodation. Number of workers as well as where people are staying will likely change throughout the construction period.

The locations will be chosen in consultation with the relevant local councils by the EPC in Wagga Wagga, Albury and Wodonga, proximate to key accommodation hubs.

The measures to monitor and ensure compliance with the EIS are outlined in the AES with an extract of the relevant measures presented in the Table below.

Table 7: AES Measures – Shuttle Buses

Project aspect	Measures	Responsible Party	Objective	Timing	Implementation Action	Compliance Record
Traffic management	Where booking accommodation from larger suppliers, manage scheduling to allow for shuttle buses to site.	EPC Project Manager EPC HSE Supervisor/ Coordinator	Reduce traffic impacts	Throughout construction: Monthly review of worker accommodation requirements and shift timing	Establish and maintain a register of projected worker accommodation requirements and options to prioritise accommodation sharing and/or clustering. Hire shuttle buses from local providers to transport workers.	Register of worker and accommodation forecasts and location of accommodation for workers.

The maximum workforce on-site during peak construction will be 350 personnel at any one time. To ensure that the maximum number of light vehicles is 150, the light vehicle movements during the morning and evening peak hour will be as follows:

- 20 shuttle bus movements (mix of 50 and 12-seater buses); and
- 130 light vehicle movements

Construction personnel will be encouraged at induction and toolbox meetings to increase the vehicle occupancy of light vehicles by car-pooling to reduce the number of private vehicles travelling to and from the Project.

Approximate pick up times in the morning are expected to be between 5:30am and 6:30am. Approximate drop off times in the afternoon are expected to be between 5:30pm and 6:30pm. The morning and evening pick up and drop off times will not coincide with school bus services.

Should any personnel seek to use their own vehicle, justification would need to be provided, the EPC Project Manager and HSE Supervisor / Coordinator to encourage and promote private motor vehicles are used to support car-pooling. The EPC Project Manager and HSE Supervisor / Coordinator will document staff that use private motor vehicles and their:

- Days of work;
- Start and finish times; and
- Route to work.

Opportunities to car-pool with other staff using private vehicles will be identified and car-pooling will be encouraged by the EPC Project Manager and HSE Supervisor / Coordinator. A summary of the car-pooling opportunities will also be provided to staff at induction and toolbox meetings.

The number of employees using their own vehicles to access the site will be recorded. This recorded data will be made available to the Planning Secretary if requested. The number of

personnel using light vehicles to access and leave the site in place of the shuttle bus will be regularly monitored.

5.8 Special Events and Other Works

Council have been consulted on key events in Culcairn and the surrounds and have advised that there are a range of special events that occur every year. The largest that are closest to the subject site are the Henty Machinery Farm Day, occurring in September and the Culcairn Agricultural Show which occurs in October. These events generate a significant level of visitation and activity to the area.

Special events scheduled in the Greater Hume Council area in 2023 are listed in Appendix C. The schedule will be used as a reference for potential events in 2024 and 2025. It is not anticipated that the events will be affected by the proposed works at the specified contract time. The Neoen Project Manager and EPC Project Manager would be responsible for reviewing schedule of events every quarter to understand any possible impact in the region.

The Walla Walla Solar Farm is a nearby major solar project that is accessed via the Olympic Highway and Benambra Road. It is understood that the contractor is expected to finish construction by end of 2024. Council have provided the Traffic Guidance Scheme (TGS) arrangements that are proposed to the two Walla Walla site access points off Benambra Road. These plans are attached for reference in Appendix D.

The Applicant will consult with all other surrounding renewable and major projects, including the Walla Walla Solar Farm, to minimise cumulative traffic impacts and to ensure deliveries associated with heavy vehicles requiring escort do not coincide. Notification of construction commencement would be sent out to the surrounding renewable projects and meetings proposed to understand the timeline of construction and any potential overlap. The Neoen Project Manager would be responsible for consulting with neighbouring projects and setting up regular meetings, if required.

5.9 Hazardous Goods and Dangerous Materials

All transport vehicles will be required to operate in accordance with State Environmental Planning Policy No. 33 – Hazardous and Offensive Development, Australian Dangerous Goods Code and Australian Standard 4452 Storage and Handling of Toxic Substances including consideration of:

- classification of loads;
- packaging and performance testing;
- use of bulk containers and unit loads;
- marking and placarding;
- vehicle requirements;
- segregation and stowage;
- transfer of bulk dangerous goods;
- documentation;
- safety equipment;
- procedures during transport; and
- operations in emergencies.

The process for the safe transport and use of dangerous goods will be provided to drivers as a part of the training and induction processes as required.

5.10 Other Considerations

- All vehicles will enter and exit the site access locations in a forward direction.
- All permits for working within the road reserve must be received from the relevant authority prior to works commencing.
- Due to the location of the site, there is an inherent risk that adverse conditions may impact on the movement of transportation vehicles and transport of staff. Consideration for driving in the rain, fog, frost, icy conditions, bright sunlight and within/near a bush fire is required, especially during the transportation involving heavy vehicles requiring escort. The following mitigation measures are to be considered when travelling in adverse conditions:
 - Inspection of roads prior to using them to ensure that the road is safe. If there is black ice on the road, depending on the location, signage shall be installed and/or transportation movements will be stopped until it is safe to proceed;
 - Ban or restrict vehicle movements during periods where adverse conditions may impact on the operation of the road and the safety of workers and other road users;
 - Reduce the speed along the transportation route;
 - Provide additional warning for drivers on the road network;
 - Inform staff on how to drive in adverse conditions relevant to the Project location;
 - Ensure that vehicles are fitted with equipment to assist them during adverse conditions (first aid kit, fire extinguisher, chains if required) and that drivers are able to communicate to one another to either warn each other or call for assistance; and
 - Chains will not be permitted to be used on local roads for the commencement of a journey, for emergency use only.
- The EPC Project Manager must keep accurate records of the number of over-dimensional and heavy vehicles entering or leaving the site each day for the duration of the project.

5.11 Emergencies

A Bushfire Management and Emergency Plan (BMEP) has been prepared setting out the actions to be followed by the Applicant in the event of an emergency, covering:

- details and communication
- emergency equipment
- emergency preparedness and response
- training
- raising the emergency alarm
- emergency evacuation procedures
- testing and recording drills
- fire water supply/fire response trailers
- fire surveillance

5.12 Traffic Environment Management

Operational environmental measures are outlined in the Biodiversity Management Plan, with the specification of washdown stations detailed in Appendix H (the Pest and Weed Management Plan) of this report. An excerpt of the measures being undertaken are provided below.

Where incoming and outgoing vehicles, machinery and equipment do not satisfy the cleanliness requirements of the Hygiene Declaration Form, washdown will be required. Washdown areas will be located at the site access point off Weeamera Road. Only vehicles / equipment that meet the cleanliness standards will be allowed onto the Project site.

Additional areas of key pest or weed outbreaks may be identified over the life of the Project. These areas will be clearly marked as a 'Restricted Area' and vehicles / machinery entering or leaving these areas will require additional inspections / washdown.

The general washdown procedure is detailed in Table 8. To prevent the distribution of weeds and pathogens, all dirty water from on-site washdown stations will be managed in accordance with the Soil and Water Management Plan. This water will not be used for dust suppression on site.

Table 8: General Washdown Procedures

Step	Description
Check	Check the exterior and interior of vehicles and machinery for soil, plant material and other debris.
Clean	Remove large clods of soil using a stiff brush or crowbar Wash vehicle, plant and machinery at site entry point before entering site, and before leaving restricted areas.

5.13 Management of Drainage Infrastructure

A hydrology study was completed that includes the section of Weeamera Road to be upgraded as the baseline.

The drainage and any flooding will be visually monitored weekly and reported on monthly by the EPC Site Manager and Neoen Owner's Engineer, with the original condition as baseline to ensure drainage capacity has not reduced.

Should any issues be identified the EPC Site Manager and Neoen Owner's Engineer will undertake necessary works to resolve issues working with the consent of Greater Hume Council.

6. Road Maintenance


Prior to commencement of construction, upgrading and decommissioning works an independent dilapidation survey shall be undertaken to assess the existing condition along Benambra Road and Weeamera Road on the transport route per Condition 7 of Schedule 3 of the Development Consent. The dilapidation surveys will be undertaken in consultation with relevant road authority and to the satisfaction of the Planning Secretary.

The surveys will be prepared for the following intervals:

- Prior to the commencement of construction;
- Within 3 months following the completion of construction;
- Within one month prior to the commencement of decommissioning;
- Within 3 months following completion of decommissioning; and
- Prior to any road upgrade works.

The dilapidation surveys will be undertaken for the access route to site between the Olympic Highway and the site access as shown in Figure 12.

Figure 12: Road Dilapidation Survey Area



An independent pre-construction dilapidation survey was submitted by Rytenskild Traffic Group on 10 August 2023 and was approved by DPHI on 31 October 2023.

Further dilapidation surveys will be undertaken at the intervals described above.

If the dilapidation surveys identify that the road has been damaged during construction the road must be repaired by the Applicant, in consultation with the relevant roads authority, to the satisfaction of the Planning Secretary.

If there is a dispute about the repair of Benambra Road and Weeamera Road between the applicant and the applicant of the Walla Walla Solar Farm, then either party may refer the matter to the Planning Secretary for resolution. The Planning Secretary's decision on the matter must be final and binding on both parties.

6.1.1 Emergency Repairs

For emergency repairs and issues the Neoen Owner's Engineer and EPC Project/Site Managers will be the first points of contact to resolve issues. Details and contact information of each of these positions will be provided to Council, TfNSW, and other relevant stakeholders.

In the event of emergency road repairs caused by construction traffic, appropriate permits and traffic management shall be adopted to complete the work with TfNSW & Council approval prior to works commencing.

6.1.2 Further Details

In addition to the initial dilapidation survey, during the construction period and in line with TfNSW requirements regular inspections will be undertaken. The EPC will undertake these inspections for the duration of the construction phase. All inspections will be undertaken adopting appropriate safeguards. Any damage will be inspected and be supported by photographic evidence. The EPC Project Manager will then notify the Neoen Project Manager as well as TfNSW & the Local Council contact with a request to undertake repair works, as required.

Neoen and the EPC is responsible for any damage caused to construction vehicles or other vehicles in the event that the safe and usable quality of any public road and associated infrastructure is degraded or compromised as a result of the development, and that TfNSW or Local Council will not accept liability for any such damage.

7. Traffic Management Responsibilities

7.1 Neoen Project Manager

The Neoen Project Manager as the Applicant representative has ultimate responsibility for the project and shall:

- Ensure all traffic control measures for this TMP are implemented and maintained in accordance with this plan and the relevant Acts, Codes, Standards and Guidelines;
- Ensure suitable communication and consultation with the affected stakeholders is maintained;
- Ensure inspections of the Traffic Controls are undertaken in accordance with the TMP, and results recorded. Any variations shall be actioned and documented;
- Arrange and/or undertake any necessary audits and incident investigations; and
- Review feedback from the EPC Project Manager;

7.2 EPC Project Manager

The EPC Project Manager shall:

- Oversee traffic control measures for this TMP are implemented and maintained in accordance with this plan and the relevant Acts, Codes, Standards and Guidelines;
- Undertaken suitable communication and consultation with the affected stakeholders is maintained;
- Oversee inspections of the Traffic Controls are undertaken in accordance with the TMP, and results recorded. Any variations shall be actioned and documented;
- Review feedback from field inspections, worksite personnel and members of the public, and take action to amend the traffic control measures as appropriate following approval from the Responsible Authority;
- Arrange and/or undertake any necessary audits and incident investigations; and
- Provide reports on the above to the Neoen Project Manager.

7.3 EPC Superintendent

The EPC Superintendent is responsible for overseeing the day-to-day activities, and is therefore responsible for the practical application of the TMP, and shall:

- Instruct workers on the relevant safety standards, including the correct use of Personal Protective Equipment (PPE);
- Ensure traffic control measures are implemented and maintained in accordance with the TMP;
- Undertake and submit the required inspection and evaluation reports to the Project Site Manager;
- Render assistance to road users and stakeholders when incidents arising out of the works affect the network performance or the safety of road users and workers; and

- Take appropriate action to correct unsafe conditions, including any necessary modifications to the TMP.

7.4 Workers and Subcontractors

Workers and Subcontractors shall:

- Correctly wear high visibility vests, in addition to other protective equipment required (e.g. footwear, eye protection, helmet, sun protection, etc) at all times whilst on the worksite;
- Comply with the requirements of the TMP and ensure no activity is undertaken that will endanger the safety of other workers or the general public; and

Enter and leave the site by approved routes and in accordance with safe work practice.

8. Implementation

8.1 Hazard Identification, Risk Assessment and Control

In establishing adequate controls for the hazards, a structured approach shall be adopted via the use of the hierarchy of control as outlined below:

- Elimination
- Substitution
- Engineering
- Administration
- Personal Protection Equipment

Traffic management practices require that the EPC Superintendent evaluate all traffic arrangements before they are open to traffic and immediately following the opening to traffic. Adjustments are to be made as required and recorded, including reasons for the changes. The EPC Superintendent is also required to evaluate the traffic arrangements when site conditions change, and new hazards that arise throughout the works will be subject to a risk assessment and incorporated onto the Risk Register.

8.2 Traffic Guidance Scheme

A Traffic Guidance Scheme has been prepared for Weeamera Road which includes a speed limit reduction and warning signs on the approaches to the site access and the access to the Culcairn Quarry. It is shown for reference in Appendix J and is a result of the feedback from the Quarry on the TMP.

This TGSs will be implemented by the appointed construction contractor prior to any construction occurring on-site and removed at the completion of the construction phases of the project.

Other Traffic Guidance Schemes will also be prepared specifically for the major construction activities, as required. The TGS will be designed in accordance with the Australian Standards and the TfNSW Traffic Control at Work Sites Guidelines.

Impacted local community members and developers will be notified of the nature of these traffic changes and their duration two weeks prior to implementation.

8.2.1 Potential Delay at UGL Corridor

If there is a delay in the issue of a construction licence at the UGL corridor, WSP has designed a temporary traffic plan for the section of Weeamera Road across the UGL Rail Corridor, reviewing the following documents to guide the layout:

- AS 1742.3:2019 – Manual of Uniform Traffic Control Devices Part 3: Traffic Control for Works on Roads.
- TS 05492 – TfNSW - Traffic control at work sites.

It is proposed to have traffic managed as a one-way movement controlled by Portable Traffic Signals. These are accompanied with advanced warning signs on approach either side of the UGL Rail Corridor. Refer to Appendix L for details regarding the temporary traffic plan, and Appendix K for council approval on this temporary traffic plan.

Dust suppression measures will be implemented as part of Stage 2a of the TMP. This will take the form of regular dust suppression watering in consultation with Council.

8.3 Traffic Control Devices

Traffic control devices shall be erected in accordance with the TGS. Should the use of additional (not shown on the TGS or listing of devices) or reduced number of devices be required due to unforeseen circumstances, they shall be recorded as a variation to the TMP, following prior approval. Work will not commence or continue until all signs, devices and barricades are in place and operational in accordance with the requirements of the TMP.

A vehicle displaying a vehicle mounted warning device shall be used in advance of the signs and traffic control devices to protect workers setting out the signs or traffic cones associated with the taper.

The signs and traffic control devices are to be removed in the reverse order of installation.

The number, type and location of signs, devices and barricades shall be to a standard not less than the requirements of AS 1742.3:2019 (except where specifically detailed in this TMP with reasons for the variations). Devices no longer required shall be promptly and completely removed from road user's lines of sight.

8.3.1 Signs

Prior to the installation, all signs shall be checked for damage and cleanliness and repaired, replaced or cleaned as necessary. Signs and devices shall be erected in accordance with the locations and spacings shown on the drawings such that:

- They are properly displayed and securely mounted;
- They are within the driver's line of sight;
- They cannot be obscured from view;
- They do not obscure other devices from the driver's line of sight;
- They do not become a possible hazard to workers or vehicles; and
- They do not deflect traffic into an undesirable path.

All existing speed limit signs on the carriageway within the work site shall be covered for the duration of the works whilst temporary speed limit signs are in place.

8.3.2 Environmental Considerations

Weather conditions are to be regularly monitored throughout the works by Neoen Owner's Engineer / Site Environmental Advisor, and should traffic control be adversely affected by conditions, appropriate changes to the Traffic Control Devices are to be conducted to maintain safe conditions for workers, road users and pedestrians. Any changes are to be noted and

implemented by a Traffic Controller, or a suitably qualified person, and the TMP is to be reviewed as soon as practical.

Adverse weather / environmental conditions would be communicated to staff at pre-start and daily Toolbox meetings.

In the event of heavy fog, sun glare, or other weather conditions that may affect the visibility of road signage, repeater signage is to be placed throughout the Work Zone.

9. Communicating TMP Requirements

Per the EMS, clear lines of communication through all levels and functions (e.g. management, staff and sub-contractors), is key to minimise environmental impacts and achieving continual improvements in environmental performance.

The EPC Project Manager will meet as part of Project meetings to discuss any issues with environmental management onsite, any amendments to plans that may be required or any new/ changes to Project activities.

Fortnightly environmental inspections will be scheduled with the EPC Project Manager and relevant Project staff. The purpose of these inspections will be to communicate ongoing environmental performance and to identify any issues to be addressed.

In addition, the EPC Project Manager will participate in toolbox talks on at least a weekly basis. This forum will provide an opportunity for the environment team members to communicate on environmental performance, to advise on any upcoming sensitive environmental matters for future work areas and receive feedback from onsite personnel.

The methods of communication on-site will include site inductions, pre-start and toolbox meetings, and through Safe Work Method Statements (SWMS).

9.1 Site Inductions

All personnel entering the site are to go through a Site Induction that details the requirements of the TMP, Personal Protective Equipment (PPE), Occupational Health and Safety (OHS), and risk management procedures. All personnel wishing to enter the works zone are to be properly inducted before access is allowed.

The requirements of the TMP will be communicated to all personnel entering the site through the online induction prior to workers and visitors coming to the site, including delivery drivers' online induction.

9.2 Pre-Start and Toolbox Meetings

A prestart meeting is to be conducted at the start of works, on a daily basis, and if unforeseen changes are required. Progress, hazard assessment and any new issues, information or changes are to be discussed. Safe Work Method Statements (SWMS) documentation is to be read and signed during prestart meetings.

9.3 Safe Work Method Statements

A site-specific SWMS is to be produced for the set up and shutdown of control of traffic on-site and is to be read through, discussed, and signed by all personnel working on site.

10. Monitoring and Measurement

10.1 Site Inspections and Record Keeping

The EPC Project Manager will ensure that the TMP is implemented and evaluated for effectiveness. The EPC Superintendent shall inspect and monitor traffic movements around the site in conjunction with the personnel who have erected the control measures. The outcomes of the inspection will be recorded for the information of the EPC Project Manager.

A record of the inspections should be kept indicating:

- When traffic controls were erected;
- When changes to controls occurred and why the changes were undertaken;
- Any significant incidents or observations associated with the traffic controls and their impacts on road users or adjacent properties.

Where significant changes to the work or traffic environment or adverse impacts are observed, the controls should be reviewed as a matter of urgency. Inspection Sheets shall be completed by the person undertaking the inspections and reviewed by the EPC Superintendent. All variations to the TMP/TGS, non-conformances, incidents and accidents shall be recorded. Copies of the completed report shall be forwarded to the EPC Project Manager.

10.2 TMP Auditing

The EPC Superintendent will conduct one compliance audit following setting-up of the traffic management and prior to commencement of the works. The audit will identify any road safety issues that area created or exacerbated by the TMP, associated risks, and make recommendations to address any identified issues.

The audit findings, recommendations and actions taken shall be documented and copies forwarded to the EPC Project Manager.

10.3 Incident Reporting

All workers (employees and contractors) are responsible for ensuring timely and effective initial internal reporting of Incidents that they are involved with or witness.

Neoen are to be informed of any environmental incidents immediately verbally and within 24 hours in writing. Incident reports will include lessons learnt from each environmental incident occurring. Including lessons learnt from each environmental incident and proposed measures to prevent the occurrence of a similar incident. All efforts will be undertaken immediately to avoid and reduce impacts of incidents and suitable controls put in place. Incidents will be closed out as quickly as possible, taking all required action to resolve each environmental incident.

The EPC Contractor must liaise with Neoen prior to notifying any agencies of any incident on site (i.e. EPA). Within 7 days of the date of the incident, the EPC Contractor must provide Neoen and/or any relevant agencies with a detailed report on the incident, and such further reports as may be requested.

Where an incident involves an Aboriginal site, relevant authorities such as Heritage NSW and Registered Aboriginal Parties will be notified, and their input sought in closing out the incident.

10.3.1 Incident reporting in accordance with the conditions

The EPC Contractor will immediately notify Neoen of an incident which arises through the Infrastructure Approval.

In accordance with Condition 7 of Schedule 4 of the Development Consent, the Planning Secretary must be notified in writing via the Major Projects website immediately after Neoen becomes aware of an incident.

Written notification of an incident must:

- Identify the development and application number
- Provide details of the incident (date, time, location, a brief description of what occurred and why it is classified as an incident)
- Identify how the incident was detected
- Identify when the applicant became aware of the incident
- Identify any actual or potential non-compliance with conditions of consent
- Describe what immediate steps were taken in relation to the incident
- Identify further action(s) that will be taken in relation to the incident
- Identify a project contact for further communication regarding the incident.

Within 30 days of the date on which the incident occurred or as otherwise agreed to by the Planning Secretary, the Applicant must provide the Planning Secretary and any relevant public authorities (as determined by the Planning Secretary) with a detailed report on the incident addressing all requirements below, and such further reports as may be requested.

The Incident Report must also include:

- A summary of the incident
- Outcomes of an incident investigation, including identification of the cause of the incident
- Details of the corrective and preventative actions that have been, or will be, implemented to address the incident and prevent recurrence
- Details of any communication with other stakeholders regarding the incident.

Non-compliances will be reported in accordance with Section 10.4 of the EMS.

All written requirements of the Planning Secretary or relevant public authority, which may be given at any point in time, to address the cause or impact of an incident must be complied with, within any timeframe specified by the Planning Secretary or relevant public authority.

10.3.2 Incident reporting in accordance with the POEO Act

Neoen will notify the EPA of any environmental incidents or pollution incidents on or around the site via the EPA Environment Line (telephone 131 555) in accordance with Part 5.7 of the Protection of the Environment Operations Act 1997 (NSW) (POEO Act). The circumstances where this will take place include:

- If the actual or potential harm to the health or safety of human beings or ecosystems is not trivial.
- If actual or potential loss or property damage (including clean-up costs) associated with an environmental incident exceeds \$10,000 (Material Harm).

Pollution incidents posing material harm to the environment shall be notified by Neoen to each 'relevant authority' as defined in Section 148 (8) of the POEO Act. 'Relevant authority' means:

- NSW EPA as the appropriate regulatory authority (ARA) on 131 555 or (02) 9995 5555.
- Safe Work NSW (formerly WorkCover) on 13 10 50.
- Fire and Rescue NSW on 000 or for Mobiles Only 112.

10.3.3 Other Details

For further details on the incident management procedure, please refer to the EMS.

10.4 Complaints Procedure

Per the EMS, external complaints are defined as complaints received from parties outside of the normal lines of communication. This complaint procedures applies to all workers and impacted public or communities.

This complaint procedures applies to all workers and impacted public or communities and is to be compliant with the CCS.

Complaints and enquiries regarding the works will be received through the contact details provided on the Project website, as outlined below:

- Project website: culcairnsolarfarm.com.au
- Telephone number (toll-free): 1800 966 122
- E-mail: contact@culcairnsolarfarm.com.au
- Mail: GPO Box 1950 Canberra, ACT 2601

All complaints received by the EPC contractor must be reported to Neoen and will captured on the Complaints Register and investigated in accordance with the procedure.

The contact details in the above table will be published on the project's public website, alongside an outline of the complaints and investigation process. This information will also be made available in community consultations that occur in the lead up to construction commencement, and at any community consultation that is held during the construction period.

10.4.1 Step 1 Receive and register a complaint

Contact is received from community members and may be received through the following methods: verbally either in person or via telephone or in written form via electronic mail and/or via the website.

It may be an inquiry, a concern or a complaint. If it is an inquiry or a concern we will respond directly to this and simply record this interaction in the stakeholder register.

If it is a complaint then the following procedure is followed:

Upon the receipt of a complaint, a set of standardised information will be collected, recorded and filed to ensure an efficient and standardised process.

The following information will be collected from community members:

- The complainant's name and address
- A unique reference number is to be communicated to the complainant
- Any applicable turbine or monitoring mast reference number
- The complainant's concerns including date, time, prevailing conditions and description of the complaint.

This information must then be recorded in the relevant Project's Complaints Register.

10.4.2 Step 2 Acknowledging complaints

A non-urgent complaint will be acknowledged by the responsible Neoen Project Manager within 3 business days of the complaint being submitted. If it's an urgent complaint then a response will be provided within 24 hours. This acknowledgement will be made via phone or email with any written correspondence dated and kept on file.

The acknowledgement will include:

- A summary of the complaint, with a reference number provided
- The opportunity to clarify issues or a request for further information if required
- The proposed investigation approach
- An estimated timeframe in which the stakeholder can expect to receive a response.

Where a complaint can be easily resolved or is better categorised as a request by a stakeholder for additional information, it may be appropriate for the Neoen Project Manager to immediately respond to the stakeholder.

10.4.3 Step 3: Investigating complaints

The Neoen Project Manager is responsible for ensuring all complaints are investigated and that all reasonable attempts to seek a resolution are made. The investigation may be delegated to an appropriate Neoen staff member. Accurate records of the investigation must be maintained including records of meetings, discussions and activities.

The investigation may involve:

- Site visits, particularly in the instance of reported property damage
- Consultation with Neoen staff or contractors, including senior management when required
- Acquiring monitoring data and evidence (e.g. for noise or dust complaints)
- Contacting external stakeholders.

10.4.4 Step 4: Responding to stakeholder/complainant

Following the investigation, the results, including details of the findings and proposed resolution, will be clearly explained to the complainant. In most circumstances, it will be at this stage that the complainant will determine if the resolution is satisfactory.

10.4.5 Step 5: Closing the complaint

If the process has been concluded appropriately then the Neoen Project Manager will close the complaint and make a file-note to this effect in the Complaints Register. Formal written correspondence must also be issued to the complainant confirming that the complaint has been closed.

If the complainant is not satisfied with the investigation and resolution then the complainant has a right of review. This will be undertaken by the Neoen Project Manager to ensure that the complaint process has been properly followed.

If a complainant is not satisfied with Neoen's investigation and proposed resolution, the complainant will be advised by Neoen that they have the right to contact a number of other bodies such as Greater Hume Shire or the Australian Energy Infrastructure Commissioner or seek legal advice. Neoen will provide complainants with the relevant contact details as follows:

- Greater Hume Shire Council: mail@greaterhume.nsw.gov.au
- Australian Energy Infrastructure Commissioner: aeic@aeic.gov.au
- LegalAid NSW (Riverina Murray - Albury): 02 6020 7200

Complaints and enquiries regarding the works will be received through the contact details provided on the Project website. All other complaints received are reportable incidents and shall be immediately reported to Neoen.

10.4.6 Step 6: Recording and registering the complaint

Upon the closing of a complaint, the following information will be updated in the Complaints Register with the additional following details:

- The process of investigation that was undertaken to resolve the complaint
- What the proposed resolution was
- Whether this was accepted and how it was implemented
- Whether or not the complaint has been resolved to the satisfaction of the complainant
- The reason why the complaint was closed.

10.4.7 Other Details

For further details on the complaints management procedure, please refer to the EMS. For details on the community outreach during construction (to which this TMP applies) please refer to Table 6 of the Community Communication Strategy.

10.5 Management and Monitoring Summary

A summary of the management and minoring measures is provided within Table 9.

Table 9: Management and Monitoring Summary

Aspect	Potential Problems	Performance Criteria	Mitigation and Control Measures	Monitoring Requirements	Responsibility	Timing	Frequency
Heavy vehicle movements	Number of vehicles exceed DC approval	Maximum limit of 100 heavy vehicle movements a day	Heavy vehicle deliveries will be scheduled to comply with this requirement. Delivery contractors to be advised of this prior to arranging any delivery to site.	Count and record number of vehicle movements	EPC and Neoen	Duration of construction	Daily
Heavy / Heavy vehicles requiring escort movements	Heavy vehicle movements occurring during at school peak periods	No Heavy Vehicle / Heavy Vehicle requiring escort movements occurring during school peaks	Heavy vehicle deliveries will be scheduled to avoid school peak periods.	Count and record number of vehicle movements	EPC and Neoen	Duration of construction	Daily
Heavy vehicle movements	Heavy vehicle platooning / convoys	No Heavy Vehicle movements resulting in platoons / convoys greater than 2 vehicles	Heavy vehicle deliveries will be scheduled and staggered to avoid platoons / convoys greater than 2 heavy vehicles.	Count and record number of vehicle movements	EPC and Neoen	Duration of construction	Daily
Heavy Vehicle requiring escort movements	Number of vehicles exceed DC approval	Maximum limit of 9 vehicle movements during construction, operations and decommissioning	Heavy vehicles requiring escort will be scheduled to comply with this requirement	Count and record number of vehicle movements	EPC and Neoen	Duration of construction	Monthly
Heavy Vehicle requiring escort movements	Heavy Vehicle requiring escort movements occurring during events	No Heavy Vehicle requiring escort movements occurring during events	Deliveries scheduled so that they do not coincide with planned special events	Monitor scheduled movements against any special events, and rescheduling if any conflict	EPC and Neoen	Duration of construction	Daily
Light Vehicles	Number of vehicles exceed DC approval	Maximum limit of 150 light vehicle movements a day	Should any personnel seek to use their own vehicle, justification would need to be provided. The number of employees using their own vehicles to access the site will be recorded.	Number of light vehicles to be monitored on daily basis at front gate.	EPC and Neoen	Duration of construction	Daily
Light Vehicles	Number of vehicles exceed DC approval	Maximum limit of 150 light vehicle movements a day	Any staff member using their private vehicle is to provide information on their roster and route of travel to work. Opportunities for car-pooling raised at induction and toolbox meetings.	Register of staff using private vehicle, their roster and route to work. Number of light vehicles to be monitored on daily basis at front gate.	EPC and Neoen	Duration of construction	Daily
Condition of road	Traffic use causes damage to road	Damaged road is left unrepaired	Emergency repair and/or maintenance is required	Check for evidence of damage	EPC and Neoen	Duration of construction	Daily
Weather conditions	Conditions make driving hazardous	Vehicles should not be travelling in unsafe conditions	Consider options to reduce driver risk such as temporarily halting vehicle movements, re-routing, etc.	Check weather forecast and on-site conditions	EPC and Neoen	Duration of construction	Daily
Driver behaviour	Poor driver behaviour leads to incidents, accidents or near misses	No accidents	Encouraging good driver practice and reinforcing those messages during project meetings	Count and record number of incidents, accidents and near misses Ensure that all drivers have received a copy of the Driver Code of Conduct and are following the requirements.	EPC and Neoen	Duration of construction	Daily
Driver behaviour	The approved route not being followed by staff and deliveries	No use of roads other than those on the approved routes by staff and delivery drivers	Checking driver routes and reinforcing the approved routes to staff and delivery drivers during project meetings	Spot check of routes taken at site entry and adjoining local roads and monitoring any feedback from the Community, Council and TfNSW	EPC and Neoen	Duration of construction	Daily



Aspect	Potential Problems	Performance Criteria	Mitigation and Control Measures	Monitoring Requirements	Responsibility	Timing	Frequency
Condition of road	Vehicles have excessive mud or dirt	Dirt transferred from the site onto the external road network to be minimised	Vehicles exiting the site are to be cleaned so that excessive mud and dirt is not transferred to external roads consistent with Biodiversity Management Plan (refer Section 5.12)	Vehicles exiting the site are to be inspected (and cleaned as required)	Vehicle driver	Duration of construction	Daily
Condition of road	Roadside Drainage	Roadside drainage is performing adequately	Visual inspection of roadside drainage infrastructure	Regular visual inspection of roadside drainage, including following wet weather events	EPC and Neoen	Duration of construction	Weekly and after any wet weather events



11. Management Review

11.1 TMP Review and Improvement

As this project is of a long-term nature, a review of the effectiveness of the TMP will be undertaken by the EPC Project Manager and Neoen Project Manager. Any updates to the TMP that are required to improve the effectiveness of the TMP as identified in the weekly effectiveness reviews will be undertaken by the EPC Project Manager and Neoen Project Manager in accordance with Section 11.3.

11.2 Variations to Standards and Plans

There are no departures from the requirements of AS 1742.3:2019 or TfNSW Traffic Control at Work Sites Guidelines.

On-site variations, if required, will only be made following approval by the EPC Project Manager and Neoen Project Manager. In emergency situations, on-site variations shall be made and recorded and the EPC Project Manager notified as soon as practicable.

Any updates to the TMP that are required as a result of updates to AS 1742.3:2019 or TfNSW Traffic Control at Work Sites Guidelines will be undertaken by the EPC Project Manager in accordance with Section 11.3.

11.3 Update of Strategies, Plans or Programs

In accordance with Condition 2, Schedule 4, the Applicant will:

- Update the strategies, plans or programs required under the Development Consent to the satisfaction of the Planning Secretary prior to carrying out any upgrading or decommissioning activities on site.
- Review and, if necessary, revise the strategies, plans or programs required under the DC to the satisfaction of the Planning Secretary within 1 month of the:
 - submission of an incident report under condition 7 of Schedule 4;
 - submission of an audit report under condition 9 of Schedule 4; or
 - any modification to the conditions of this consent.

As stated in Condition 3, Schedule 4, with the approval of the Planning Secretary, the Applicant may submit any strategy, plan or program required by this consent on a progressive basis. To ensure the strategies, plans or programs under the conditions of this consent are updated on a regular basis, the Applicant may at any time submit revised strategies, plans or programs to the Planning Secretary for approval. With the agreement of the Planning Secretary, the Applicant may prepare any revised strategy, plan or program without undertaking consultation with all the parties referred to under the relevant condition of this consent.

The Applicant will ensure that all development being carried out on site is covered by suitable strategies, plans or programs at all times.

If the submission of any strategy, plan or program is to be staged, then the relevant strategy, plan or program will clearly describe the specific stage to which the strategy, plan or program applies,

the relationship of this stage to any future stages, and the trigger for updating the strategy, plan or program.

The Applicant will seek the approval of the Planning Secretary when submitting any strategy, plan or program required by this consent on a progressive basis. This includes for this TMP which is to be updated for the stages as outlined in Section 1.3 which allows for consultation with TfNSW on the heavy vehicles requiring escort.

To ensure the strategies, plans or programs under the conditions of this consent are updated on a regular basis, the Applicant may at any time submit revised strategies, plans or programs to the Planning Secretary for approval.

The Applicant will obtain the agreement of the Planning Secretary, when preparing any revised strategy, plan or program without undertaking consultation with all the parties referred to under the relevant condition of this consent.

The Applicant notes that while any strategy, plan or program may be submitted on a progressive basis, the Applicant will ensure that all development being carried out on site is covered by suitable strategies, plans or programs at all times.

The Applicant also notes that if the submission of any strategy, plan or program is to be staged, then the relevant strategy, plan or program will clearly describe the specific stage to which the strategy, plan or program applies, the relationship of this stage to any future stages, and the trigger for updating the strategy, plan or program.

As This TMP applies to the construction phase of the project only, separate TMPs are to be prepared for the operation and decommissioning of the project in accordance with the requirements outlined above.

11.4 Notification of Department

Prior to commencing the construction, operations, upgrading or decommissioning of the development or the cessation of operations, the Applicant will notify the Department in writing via the Major Projects website portal of the date of commencement, or cessation, of the relevant phase.

If any of these phases of the development are to be staged, then the Applicant will notify the Department in writing prior to commencing the relevant stage, and clearly identify the development that would be carried out during the relevant stage.

Appendix A

Driver Code of Conduct,
Neoen Driving Policy,
Neoen Safe Driving Tips

Drive Code of Conduct

This code of conduct applies to all vehicle drivers that visit the site. They are required to read, agree to and sign the Driver's Code of Conduct. All drivers will also be provided with Neoen's Driver Policy and during induction shown the Neoen Safe Driving Tips (also attached to this code).

This code of conduct will be communicated to all site workers during the site induction process. Workers will be reminded of the requirements of the code of conduct weekly in toolbox meetings.

The Driver Code of Conduct is to be enforced by the Applicant, and records of the code are to be stored and maintained by the Applicant. The Applicant will share the code of conduct with all logistic companies, and suppliers prior to all deliveries to site.

Safe Driving Principles

The operators of all vehicles associated with the site shall respect all other road users. All on-site staff will receive a site induction, which will include:

- Details regarding the TMP and this code of conduct;
- Confirmation of random Blood Alcohol Concentration (BAC) testing at the gate to ensure BAC of 0.00;
- Details of speed limit signs;
- Information on fatigue management;
- Reinforcement that they must drive to conditions;
- Details of vehicle inspections including maintenance records and risk assessments; and
- Details of inspections, and audits.

Regular toolbox meetings will be held to maintain awareness of required controls. Details of the traffic and access training and induction will focus on:

- Objectives of the TMP;
- Performance goals, which include no injuries on-site.
- Access routes that are to be adopted as outlined within the TMP ;
- Mitigation measures required to be implemented;
- Traffic and access monitoring and reporting requirements; and
- Incident investigation and response protocols.


Training is to be provided prior to start-up of any traffic and access related management tasks and updated if task, equipment or procedures are expected to, or have changed.

Primary Driver Code

The following requirements shall be adhered to at all times:


- Obey all laws and regulations.
- Do not drive whilst under the influence of alcohol, drugs, nor any medication which may affect ability to drive.
- Be medically fit to drive and must inform site coordinators if they have any medical condition which may affect their ability to drive.
- Drive in a considerate manner and respect the rights of others to use and share the road space.
- Report all vehicle defects to their employer. Serious defects (e.g. e.g. brakes, steering) must be corrected immediately, or an alternative vehicle supplied.
- Any vehicle incident resulting in injury or significant damage to property must be reported to the police.
- Report any near misses.
- Always adhere to the site working hours.
- Securely fasten and cover load with the appropriate use of ratchets straps, tarpaulins or covers (loose material), chains and load binders, for example. Relevant vehicular load limits are not to be exceeded and all loads are to be suitably balanced. The maximum rear overhang shall not exceed limits under by relevant road rules for respective vehicle types.
- Keep their vehicle clean and in good mechanical condition to reduce the environmental impact.
- Extra care should be taken when driving at dawn or dusk, being particularly watchful for wildlife and/or livestock.
- Vehicles must give way to pedestrians, cranes, forklifts, mobile plant, emergency vehicles and livestock.
- Drivers must adhere to the required access routes outlined within the TMP (Section 3.5.2 and 3.5.3 of the TMP), copied below for reference.

Figure 13: Light Vehicle Access Route



Source: Open Street Maps


Figure 14: Heavy Vehicle Access Route from Port Botany to Site



Source: Google Maps

https://www.google.com/maps/d/edit?mid=1wBPNAwefHQttVo0TSeBYuJsR2_AW0g&usp=sharing

Figure 15: Heavy Vehicle Access Route from Port Melbourne to Site



Source: Google Maps

https://www.google.com/maps/d/edit?mid=1wBPNAwefHQttVo0TSeBYuJsR2_AW0g&usp=sharing

The following provides the required safety procedures for specific incidences that all drivers are required to adhere to:

- Drivers travelling to or from the site must do so safely, in full compliance with the law, including in respect of speed limits, following distances, forward sight when overtaking, being able to stop within the length of road visible (or half the length on roads without centrelines), and not driving carelessly or dangerously;
- Timing of deliveries are to be coordinated by the Applicant in order to prevent heavy vehicles travelling through school zones during peak times;
- When aware of any emergency vehicles, approaching from in front or behind, drivers must pull over well in advance to provide unimpeded movement;
- Drivers must reduce their speed and or stop in accordance with the law when passing a school bus which is slowing down, stopped, or accelerating in relation to picking up or setting down children;
- Drivers must reduce their speed when:
 - Passing children walking, cycling or waiting on the side of the road;
 - Passing an oncoming school bus;
 - Passing someone riding or leading a horse along the road;
 - Approaching an area where a stock shift is known to be occurring.
- Truck drivers must not use engine brakes in built up areas, except where the load being carried and the grade of the road make use of such braking absolutely necessary for safe driving;
- Truck drivers travelling on school bus routes at the same time as an oncoming school bus to pull over in a safe location before the school bus reaches and passes them;
- Truck drivers are to let traffic behind them pass at regular locations including those opportunities that occur at intersections, wide driveways, sections of road with adequate forward sight distance, gravel pits etc; and
- Dedicated rest stops are to be established and utilised by drivers to reduce driver fatigue.

Chain of Responsibility

Corporate entities, directors, partners, and managers are accountable for the actions of individuals under their supervision, even if not directly involved in driving or operating a heavy vehicle under the Heavy Vehicle National Law (HVNL). This is referred to as the "chain of responsibility" (COR).

All entities on the CoR will be made aware of the Driver Code of Conduct, along with the responsibilities associated with safe loading practices and fatigue management.

Emergency Procedures

In the event of a breakdown, accident or road failure, the transporter crew shall do the following:

- Park the truck in locations where they maximise safety, considering overhanging components, and blind bends on approaches;
- Contact emergency services (including Police) as is appropriate in the case of an accident;

- Contact the project manager;
- Contact the Council or other road controlling authority as may be appropriate in the case of the incident;
- Contact the site manager to advise all other project traffic, and local traffic via CB radio as appropriate in the case of the incident; and
- Follow all instructions from Police and the road controlling authority.

In the case of an accident, the vehicles involved should not be moved until instructed by Police.

Driver Fatigue

Journey Management Plans

If a worker travels more than 100 kilometres because of construction activities in a single trip, then a Journey Management Plan will be required. The worker that the Journey Management Plan is for will be required to have breaks at least every two hours and contact a nominated person and once they have reached their destination contact the nominated person to let them know they have reached their destination.

The Applicant will identify areas where there is a higher risk of workers becoming fatigued (such as long shifts or physically onerous tasks) and implement control measures to mitigate the risk. This includes ensuring sufficient breaks and rotating staff shifts.

Heavy Vehicle Fatigue Management

In addition to the measure outlines above, there are regulations that apply to heavy vehicles that come from the HVNL which is maintained and improved by the National Transport Commission (NTC) and administered and enforced by the National Heavy Vehicle Regulator (NHVR). The HVNL applies in all states and territories except Western Australia and the Northern Territory and commenced in 2014.

One of the five regulations is the Heavy Vehicle (Fatigue Management) National Regulation, which recognises that fatigue is a key risk and one of the biggest causes of crashes for heavy vehicle drivers.

The fatigue management regulations have four key requirements that apply not just to drivers and all other parties in the Chain of Responsibility (CoR):

- Drivers must not drive a fatigue regulated heavy vehicle on a road while impaired by fatigue. Other parties in the CoR must ensure they prevent a driver from doing this.
- Drivers must work within set limits and have minimum rest requirements. Other parties must not ask or allow drivers to exceed these limits.
- Drivers (or in some cases a driver's record keeper) must make an accurate and complete record of their work and rest time in either a National Driver Work Diary or, if driving within an area with a radius of 100km of the driver's base, alternative work records.
- Drivers must provide their work and rest records to their record keeper within set time frames. A record keeper must retain these records for three years.

Failure to comply with these requirements can result in enforcement action from the NHVR.

A copy of NHVR's Heavy vehicle driver fatigue requirements bulletin is attached in Appendix B. This document outlines the relevant requirements and includes links to further information related to work diaries, CoR, accreditation, trip plans, and safety management systems. This information is to be used and followed when applicable.

Maintenance Requirements

The operators of all vehicles associated with the site shall maintain a high level of maintenance. The following requirements shall be adhered to at all times:

- Ensure their vehicle complies with relevant State legislation in relation to roadworthiness and modifications;
- Undergo regular vehicle checks and maintenance; and
- Ensure their vehicles have correctly fitted mufflers to minimise noise disturbance.

Complaint Resolution and Disciplinary Procedure

All traffic related complaints will be managed in accordance with Section 10.3.3 of this TMP. All complaints will be collated via the following means and be responded within two business days:

Failure to comply with these complaint management procedures for safe transport may result in disciplinary action. Any subsequent breaches identified by the system shall result in disciplinary action.

NEOEN DRIVING POLICY

AT A GLANCE:



Avoid traveling alone,
allow for a co-driver in
your car



Refer to car convoy
requirements as per
country traffic plan



Make sure your car is
equipped with safety
gear: signalization
device at the minimum



Take ample water with
you



Make sure you have an
operational/charged
cellphone in case of
emergency

General Considerations

- Ensure you read Travel ISOS or ad hoc security advisor risk analysis for your destination and route
- Ensure your destination, departure, estimated time of arrival, and place of stay when applicable, are communicated to your manager and/or at least one colleague (in possession of your telephone contact) ahead of a trip
- Postpone your trip if adverse weather conditions are forecast, such as fog, snow, hail or roads flooding
- Driving on icy road is forbidden for non-local personnel and in case of unpaved roads a 4W drive car is a must
- Never put business before personal safety and security
- When in doubt, always opt for safety and security and Neoen will cover overnight expenses or additional drivers whenever required (with prior manager authorization)
- In case of accident or infraction, please contact the car insurance company first and inform your manager (or his/her manager if not available) as soon as practicably possible, who will inform HR Director and HSES Manager
- Drivers must personally pay any driving and parking fines

Driving Requirements

- Do not drive without a valid driving license, always abide by local laws, stick to speed limits and adapt speed to weather and road conditions
- Driver and ALL passengers must use seatbelts
- Never use headphones or earbuds hand-kit or check your smartphone while driving
- Never drive after absorbing alcohol, drugs, drowsiness-inducing medicine or jetlag (driving after absorbing alcohol or drugs may trigger disciplinary sanctions, including dismissal)
- In case of infraction, always obey to the authorities and do not try to negotiate. If faced with corrupt police, always pay the fine, if due. Remember that Neoen prohibits any act of corruption.

Driving Time

- Driving by night is forbidden, unless approved by your manager
- ~~Take breaks~~ every 2 hours at least
- Do not drive more than 6 hours per day (unless specifically previously authorized by your manager)
- If necessary, share the drive with a colleague or hire a driver (with manager's authorization)
- Plan your trip to have a minimum of 11 consecutive hours without driving or working

Vehicle

- Do not use your personal vehicle for a business trip unless approved by your manager
- Ensure that the vehicle you are using is in proper condition and has received adequate maintenance as required by the manufacturer's schedule. When renting, prefer with renowned providers; use appropriate insurance package (3rd party liability and vehicle damage at the very minimum)
- For Australia, select taller SUV vehicles when driving in locations prone to kangaroo strikes. And do not take deductible reduction option when hiring (local insurance covers).
- Unless expressly agreed otherwise by senior management, the use of a company vehicle or rental car is strictly for professional purposes
- Unless expressly agreed by senior management, only insured Neoen employees are allowed to drive company vehicles or rental cars for business trip

Employee name:

Employee signature

Date:

"I have read and accept the company driving policy"

A low-angle photograph of a wind turbine's blades against a clear blue sky. The blades are white and extend from the bottom left towards the top left. The central hub is visible where the blades meet.

NEOEN

Safe Driving Tips – General Information Only

January 2020

Disclaimer

- *Every attempt has been made to provide this general information accurately and in an easy-to-understand format in order to provide tips and hints on what may contribute to better safety out on the roads.*
- *The content of this document is for information purposes only. Information contained herein is not intended as, nor does it constitute, legal or professional advice, nor is it an endorsement of any source cited or information provided.*
- *Driving is never risk free, but you should aim to drive 'low risk'. A low risk driver has good observation, speed management and road positioning skills. Further hints and tips for informational use only are included in this document.*
- *This document contains general information only for Australia. Always ensure you comply with the conditions of your valid licence and the relevant laws, regulations and road rules of the particular country, state or territory you are driving in.*



Road Safety – Introduction

- Australia's roads are busier than ever and careful driving is key to protecting yourself and other drivers, riders and other road users;
- Speeding, drink driving, fatigue and failing to wear a seat belt all continue to put drivers at risk;
- The NRMA also found that 13,500 accidents happen around traffic lights a year. In addition, poor merging skills, tail-gating, in-car distractions such as mobile phones and entertainment systems, and even driver frustration levels are key contributors to crashes.



Information via: www.nrma.com.au

OHS Act – Employee Duties (Work Related Driving)

- Applied to work related driving, under Section 25 of the Occupational Health and Safety Act 2004 (OHS Act) the employee duties would include:
 - holding a current, valid drivers license;
 - abiding by all road rules (e.g. conditions of the licence, speed limits, etc.);
 - refraining from driving if impaired by tiredness or medication;
 - reporting any incidents - all work related accidents and injuries must be reported at Neoen;
 - carrying out any routine vehicle checks required by the employer.
- Employees have to comply with the relevant road safety laws as well. For a driver, this would include a responsibility to drive within speed limits, to comply with drug and alcohol laws and to use seatbelts.
- Both employers and employees have duties to each other and to others who might be affected by the work they undertake. In the case of work related driving, this includes other road users, passengers and people at locations where the driver stops to carry out work.

Information via: <https://www.worksafe.vic.gov.au/resources/guide-safe-work-related-driving-handbook-workplaces>

Road Safety – Basic Precautions

- Even if you are renting a car, check the vehicle's condition especially of the tires, lights, breaks prior to driving;
- Adjust the top of your head restraint to eye level or higher. Set your mirrors, seat, belt and steering wheel correctly;
- **Driver fatigue kills – plan your journeys** ahead, take regular **breaks at least 15 minutes every 2 hours**;
- **Eliminate distractions.** You should not make or receive phone calls while driving. If you must - in case of urgent matters - ensure to set up hands-free before starting your journey and you can make / accept short calls safely;
- **Never text / e-mail and drive.** If you need to send a message, stop somewhere safe to send it when it is safe;
- **Slow down on the roads**, observe the speed limit and always drive to conditions / visibility (fog, smoke, etc);
- **Do not drink alcohol and drive and/or drive under the influence of drugs**;
- **Always wear your seatbelt** even when visiting our sites / projects (unless otherwise directed by safety crew);
- **Be aware of stopping distances** and leave enough of a gap between you and the vehicle in front;
- **Remember to use headlights** even in clear weather and **especially in wet or poor weather / low light.**
- When approaching a roundabout, give way to traffic already on the roundabout and indicate left when leaving;
- Watch out for pedestrians at all times and give way to them before making a turn at an intersection;

Information via and more included at: www.nrma.com.au/keeping-safe-secure/road-safety

Road Safety – Animals on Country Roads



- One in every 41 casualty crashes on country roads involves a vehicle hitting an animal. Kangaroos, wombats and stray stock can move fast and be extremely unpredictable;
- When animals stray onto the road it's hard to know what they'll do next. Slowing down and being prepared, **especially near sunrise and sunset**, could save a collision or even save your life;
- **Be aware** – animals are more active near waterholes and creeks, and also harder to see at sunrise and sunset when they can be more active;
- **Reduce your speed** – slow down when you see animal warning signs;
- **Stay alert** – animals are unpredictable, so expect the unexpected;
- **Brake safely** – always apply your brakes in a controlled manner;
- **Never swerve** – it is generally considered safer to hit an animal than swerve and lose control of your vehicle;
- **Report injured wildlife** – call WIRES on 1300 094 737 (National Number);

Image and information via: <https://roadsafety.transport.nsw.gov.au/>



Road Safety – Lights (Basic Information)

- Headlights:
 - In many daytime situations driving with your vehicle's **headlights on can improve** the likelihood of being seen by others.
 - Your headlights **must be on** when:
 - Driving between sunset and sunrise;
 - At any other time when there is not enough daylight to see a person wearing dark clothing at a distance of 100m.
- Fog lights:
 - Front and rear fog lights **must only be used in fog or rain**, or when conditions such as smoke and dust limit your vision.
 - It is a legal requirement that once conditions improve and you can see more clearly, the fog lights are switched off.
- High beam:
 - To see further ahead use your headlights on high beam on any road even if there are street lights.
 - You **must dip your headlights** to low beam:
 - When a vehicle coming toward you is within 200 metres (two soccer fields in length);
 - When driving 200 metres or less behind another vehicle.



For more information please visit: <https://www.rms.nsw.gov.au/roads/safety-rules/road-rules/lights-and-horns.html> and <https://www.motorama.com.au/blog/motoring-tips/high-beam-etiquette/>

Road Safety – 9 Tips for Driving After Dark

- **Dim Your Instrument Panel and Dash Lights** - cars come with dashboard dimmer switches for a reason - dimming improves visibility at night;
- **Retina Spotting** - even high beams fail to illuminate much beyond your stopping distance at higher speeds. Catching your headlights reflected in the eyes of an animal can give you more time to slow down / stop;
- **Don't Stare at Oncoming Lights;**
- **Give Your Windshield a Wipe** - with newspaper, never touch the inside surfaces of your windshield, side windows, or mirrors with your hands;
- **Clean and Adjust Your Exterior Mirrors;**
- **Rear-view Mirror** - switch the inside rear-view mirror to the Night / Auto Dim setting - this darkens the mirror to prevent glare when someone is behind you;
- **Keep Your Eyes Healthy;**
- **Don't Wear the Wrong Glasses;**
- **Aim Your Headlights** – ensure badly aimed lights are not blinding oncoming traffic. Very relevant for utes that carry weight at the back or when towing trailer.

More details here: <https://www.popularmechanics.com/cars/how-to/g106/10-safety-tips-for-driving-after-dark/>



BERTRAND DEMEE/GETTY IMAGES



NACIVET/GETTY IMAGES

Road Safety – Overtaking (Basics Only)

- Overtaking other vehicles can be dangerous. The difficulty is judging the space required to complete it safely;
- Both single lane and multi-lane overtaking involves risk and requires extreme care. **If you have any doubts, don't overtake and wait until it is safer. Never risk a dangerous overtake just to arrive in time!**
- You must **not** overtake:
 - unless you have a clear view of approaching traffic and you can successfully overtake safely (do not commence overtaking when approaching a crest, curve or any limited vision situation);
 - a vehicle coming to a stop or a vehicle that has stopped at a pedestrian crossing, intersection or railway crossing;
 - across an unbroken (continuous) line, unless the line closest to you is broken;
 - where a road narrows.
- **KEEP LEFT** - on roads with a speed limit of more than 80 km/h, or where there is a KEEP LEFT UNLESS OVERTAKING sign, you must not drive in the right lane unless: overtaking, turning right, legally making a U-turn, there is a *left lane must turn left* sign or left lane traffic arrow, avoiding an obstruction, marked lanes are congested, the right lane is a special purpose lane allowing the lane use, the left lane has a slow vehicle making a left turn.
- For more information be sure to visit: <https://www.rms.nsw.gov.au/roads/safety-rules/road-rules/overtaking.html> and <https://mylicence.sa.gov.au/road-rules/the-drivers-handbook/overtaking>

Road Safety – Other Useful Guides

- **Basic driving techniques** (via RMS NSW) covering:
 - Driving posture;
 - Braking technique;
 - Steering technique;
 - Electronic driver assist systems;
- **Driving distractions and crash risk** (via RMS NSW) covering:
 - Source of distractions that lead to crashes;
 - Passengers and crash risk;
 - Reducing distractions means reducing crash risk;
- **Low risk driving** (via RMS NSW) covering:
 - Speed management;
 - Road positioning;
 - Crash avoidance space;
- **What to do after a crash** (via RMS NSW) covering:
 - What to do;
 - Crashes involving dangerous loads;
 - First aid;
- **10 road rules you have probably never heard of (via NRMA)**



Images via carsguide.com.au

Thank you for listening & staying safe



NEOEN

AUSTRALIA

ARGENTINA

EL SALVADOR

FINLAND

FRANCE

JAMAICA

JORDAN

MÉXICO

MOÇAMBIQUE

PORTUGAL

USA

ZAMBIA

Appendix B

NHVR Heavy Vehicle Driver Fatigue Requirements Bulletin



Heavy vehicle driver fatigue requirements

Compliance and Enforcement bulletin 7

This bulletin provides practical advice to help heavy vehicle drivers and other parties to comply with the requirements of the Heavy Vehicle National Law (HVNL) as they relate to heavy vehicle driver fatigue.

What are my obligations under the HVNL?

Amendments to the HVNL in 2018 will introduce 'safety duties' that must be met by all parties in the Chain of Responsibility (CoR). This requirement means that all parties have a duty to ensure the safety of their transport activities, so far as is reasonably practicable.

Responsible parties in the chain include: employers, prime contractors, operators, schedulers, consignors, consignees, packers, loading managers, loaders, and unloaders.

In addition, the executive officers of each party in the chain must exercise 'due diligence' to ensure the safety of their business's transport activities. The law will require executive officers to:

- keep up-to-date with the safe conduct of transport activities in their business
- fully understand the hazards and risks associated with their transport activities and how these are being managed
- provide appropriate resources—including people, systems and equipment—to manage their safety hazards and risks effectively.

In terms of heavy vehicle driver fatigue, the safety duties provision of the HVNL places a requirement on responsible parties to prevent a driver from driving any heavy vehicle whilst fatigued, not just fatigue-regulated heavy vehicles.

These safety duties extend to identifying any fatigue risks to prevent or reduce potential harm or loss, to yourself and others.

What are the HVNL fatigue requirements?

Driver fatigue is a leading contributor to heavy vehicle crashes in Australia, with some studies showing fatigue involved in one eighth of Australian heavy vehicle crashes.

To assist drivers and operators of heavy vehicles to avoid driver fatigue, the HVNL sets four key requirements.



Four key HVNL requirements to avoid driver fatigue

Requirement	Description
1. Don't drive a heavy vehicle while fatigued	Drivers must not drive a fatigue-regulated heavy vehicle on a road while impaired by fatigue. Other parties in the CoR must ensure they prevent a driver from doing this.
2. Work within set limits	Drivers must work within set limits and have minimum rest requirements. Other parties must not ask or allow drivers to exceed these limits.
3. Keep work and rest records	Drivers (or in some cases a driver's record keeper) must make an accurate and complete record of their work and rest time in either a National Driver Work Diary or, if driving within an area with a radius of 100 km of the driver's base, alternative work records.
4. Provide records to record keeper	Drivers must provide their work and rest records to their record keeper within set time frames. A record keeper must retain these records for three years.

Understanding the HVNL fatigue requirements

1. Don't drive a heavy vehicle while fatigued

Under the HVNL, the safety duty for all heavy vehicle drivers is to not drive a fatigue-related heavy vehicle on a road while impaired by fatigue. A driver is impaired by fatigue when their ability to drive a heavy vehicle safely is affected by fatigue.

The HVNL defines fatigue as including (but not limited to) the following feelings and behaviours:

- feeling sleepy
- feeling physically or mentally tired, weary or drowsy
- feeling exhausted or lacking energy
- behaving in a way consistent with the above.

If a heavy vehicle driver is driving and experiences any of these symptoms, they must stop work immediately (as soon as it is safe to do so). The driver must not work again until they are no longer affected by fatigue.

Tip: Getting plenty of good quality rest and/or sleep are the most effective ways to prevent and recover from fatigue.

A driver can be impaired by fatigue at any time, even when they comply with work and rest hour limits. Regardless of how many hours they may have worked or rested, they must never drive if they are impaired by fatigue.

2. Work within set limits

The scientific evidence shows that fatigue increases the longer a person is awake and or the less sleep they have. To assist heavy vehicle drivers get enough time to sleep and to not work too long, the HVNL requires all heavy vehicle drivers to comply with set work and rest limits.

What is work and rest?

While driving is the most common type of work, it is important to note that any other task relating to the operation of a fatigue-regulated heavy vehicle is regarded as work, including for example:

- instructing/supervising another person driving a fatigue-regulated heavy vehicle
- loading or unloading a fatigue-regulated heavy vehicle
- inspecting, repairing or servicing a fatigue-regulated heavy vehicle
- inspecting or attending to a load (adjusting/securing load) of a fatigue-regulated heavy vehicle (a load includes passengers)
- cleaning and refuelling a fatigue-regulated heavy vehicle
- completing paperwork in relation to a fatigue-regulated heavy vehicle (organising loads/work)
- recording information or completing a document that is required under the HVNL
- helping another person or supervising any of the above
- occupying the driver seat of a fatigue-regulated heavy vehicle while its engine is running

Note: Exemptions may apply.

These tasks have been limited because they extend the time a person is awake, increasing the risk of being fatigued.

Rest in relation to the operation of a fatigue-regulated heavy vehicle is not doing any of the above.

What work and rest options are available?

The HVNL provides heavy vehicle drivers and operators with various work and rest hours options, each with their own work and rest limits. There are four options available:

1. Standard hours

2. Basic Fatigue Management (BFM) hours
3. Advanced Fatigue Management (AFM) hours
4. Exemption hours.

Note: The following link to the NHVR website provides the work and rest requirements for each of the work and rest hours options.

www.nhvr.gov.au/safety-accreditation-compliance/fatigue-management/work-and-rest-requirements

BFM and AFM provide increased levels of flexibility by managing fatigue risks through the National Heavy Vehicle Accreditation Scheme (NHVAS). Heavy vehicle drivers can only work under these hours if they have been inducted into an accredited operators system.

Exemptions enable operators and drivers to apply for work and rest hours not possible under any of the other work and rest options. Strict constraints apply.

3. Keep work and rest records

When does a driver need to carry a Work Diary?

A driver of a fatigue-regulated heavy vehicle is required to carry a Work Diary when they are, or if they have in the last 28 days, been:

- driving outside a radius of 100km from their driver base (100+km work)
- working under BFM or AFM
- working under an exemption.

At the request of an Authorised Officer, drivers must produce their Work Diary records for the previous 28 days. An Authorised Officer is a police officer, state or territory road agency officer or an NHVR officer.

Note: Some specific state and territory exemptions exist.

Completing a Work Diary (100+km work)

Drivers of a fatigue-regulated vehicle undertaking or planning to undertake a 100+km journey in a day must complete their Work Diary (including all work and rest) for that day. Detailed instructions on how to complete your Work Diary, including examples, are located at the beginning of your Work Diary.

Counting time

There are detailed instructions on pages 21-25 of the Work Diary explaining how to count time. It is important to remember when counting time that:

- each 24-hour period starts at the end of a major rest break relevant to the work/rest hours arrangement under which the driver is working (e.g. standard hours solo (at least) seven hours continuous rest).
- each 24-hour period ends exactly 24 hours after commencement.
- it is possible that you could have more than one 24-hour period running at the same time. This can occur when there are two major rest breaks within a 24-hour period.

Tip: A major rest break does not reset your 24-hour period; it commences another 24-hour period.

Recording work/rest in non-participating jurisdictions

If you are the driver of a fatigue-regulated heavy vehicle travelling into WA or NT for a period of seven days or less, you are required to comply with both the HVNL fatigue requirements and any relevant local laws. To demonstrate your compliance, you should complete your Work Diary as you would if you were working in a participating jurisdiction.

For periods of work longer than seven days carried out in a non-participating jurisdiction, the driver will need to comply with the local heavy vehicle driver fatigue, work rest and record keeping requirements. When driving a fatigue-regulated heavy vehicle and returning from a non-participating jurisdiction to a participating jurisdiction, the driver must complete their Work Diary from the beginning of the last major rest break taken prior to re-entering the participating jurisdiction.

Further information can be found on page 9 of the Work Diary instructions.

4. Provide records to record keeper within set time frames

Record keepers must keep a record of specific information for drivers of fatigue regulated heavy vehicles. A record keeper may be the:

- employer, if the driver is employed
- accredited operator, if the driver is working under BFM or AFM accreditation
- driver (as a self-employed or owner driver).

Drivers must provide their record keeper with their relevant work and rest hours totals and any other relevant vehicle information the record keeper may not reasonably have access to (registration numbers, dates the driver worked, etc.).

The record keeper determines the record location and notifies the driver. The record location is usually the driver's base.

All records must be:

- kept for three years after they are created
- kept at a location accessible to an Authorised Officer for audit or investigation purposes
- in a format that is readable and reasonably assumed it will be readable in at least three years from the date of its creation.

When do HVNL fatigue requirements apply?

The heavy vehicle driver fatigue requirements found in chapter 6 of the HVNL apply to drivers and other parties operating a fatigue-regulated heavy vehicle.

A fatigue-regulated heavy vehicle is defined as a:

- motor vehicle with a Gross Vehicle Mass (GVM) of more than 12t
- combination with a GVM of more than 12t
- fatigue-regulated bus (GVM greater than 4.5t and built or fitted to carry more than 12 adults including the driver).

Some vehicles have been specifically excluded from this definition, these include motor vehicles that are:

- built to operate primarily as a machine or implement off-road and are not capable of carrying goods or passengers by road
- or
- motorhomes.

For example, a truck with a GVM of 8.7t towing a trailer with a GVM of 3.4t ($8.7t + 3.4t = 12.1t$) would be classed as a fatigue-regulated heavy vehicle.

Tip: The manufacturer specifies the GVM and it can be located on the vehicle identification plate, registration label or papers.

What can I do to manage fatigue?

The implementation of a safety management system (SMS) that addresses the risks associated with fatigue will assist in satisfying the requirements of the HVNL as they relate to heavy vehicle driver fatigue.

While this bulletin is not intended to provide an exhaustive list, here are some examples of systems that can be established as part of an effective SMS:

- Reviewing driving or work schedules and work records of relevant drivers
- Regularly assessing fitness for duty of relevant drivers
- Reviewing contractual arrangements and documentation relating to the consignment and delivery of goods
- Reviewing loading and unloading times and delays at loading and unloading places
- Developing and adhering to trip plans
- Implementing formalised processes to engage and consult with other parties in the chain.

What actions can Authorised Officer's take?

Authorised Officers have powers relating to heavy vehicle driver fatigue requirements, including inspecting heavy vehicle driver's work and rest records.

Enforcement action for any breach of fatigue, work/rest hours or Work Diary requirements will depend on the nature and severity of the breach. Options available to Authorised Officers include (but are not limited to) formal warnings, infringement notices and court imposed penalties.

Drivers of fatigue-regulated heavy vehicles that are deemed to be driving while impaired by fatigue may face penalties and be prevented from working, even if they are complying with work and rest requirements.

Drivers of fatigue-regulated heavy vehicles may be directed to immediately stop work and not work again for a stated period if:

- the driver is impaired by fatigue
- the driver has committed a severe or critical work/rest hours breach
- the driver is unable to produce a Work Diary without a reasonable excuse
- the Work Diary produced cannot be relied on as an accurate record of the time the driver recently spent working or resting.

Where can I get more information?

Heavy vehicle driver fatigue or Work Diary requirements

This bulletin summarises the key obligations set out in the HVNL and is not exhaustive. Visit our website for more information about heavy vehicle driver fatigue or Work Diary requirements or contact us on 1300 MYNHVR (1300 696 487). www.nhvr.gov.au/safety-accreditation-compliance/fatigue-management

Chain of Responsibility (CoR)

More information is available on the NHVR website at: www.nhvr.gov.au/safety-accreditation-compliance/chain-of-responsibility

NHVAS

More information is available on the NHVR website at: www.nhvr.gov.au/safety-accreditation-compliance/national-heavy-vehicle-accreditation-scheme

Fatigue management exemptions

More information is available on the NHVR website at: www.nhvr.gov.au/safety-accreditation-compliance/fatigue-management/fatigue-management-exemptions

Safety Management Systems (SMS)

More information is available on the NHVR website at: www.nhvr.gov.au/safety-accreditation-compliance/safety-management-systems

For more information

Subscribe: www.nhvr.gov.au/subscribe
Visit: www.nhvr.gov.au
Email: info@nhvr.gov.au
Telephone: 1300 MYNHVR (1300 696 487)*

© Copyright National Heavy Vehicle Regulator 2018, creativecommons.org/licenses/by-sa/3.0/au
Disclaimer: This information is only a guide and should not be relied upon as legal advice.
*Standard 1300 call charges apply. Please check with your phone provider.
Image source: Volvo Trucks Australia

Appendix C

Annual Events in the Greater Hume Area

Annual Events

The following are the key recurring annual events in Greater Hume area, from the Greater Hume What's On webpage: <https://www.visitgreaterhume.com.au/Featured-Content/Whats-On/Annual-Events>

Table C1: Greater Hume Annual Events


Month	Event	Contact Details
January	Australia Day	Greater Hume Council T: 02 6036 0100
February	Henty Agricultural Show	Henty Show Society E: hentyshow@gmail.com
March	Holbrook Agricultural Show	Holbrook Show Society T: 0427 832 803
	Holbrook Lions Club Triathlon	Holbrook Triathlon E: holbrooktriathlon@gmail.com
	Morgan Country Car Club Swap Meet	Morgan Country Car Club E: morgancountrycarclub@outlook.com
	St John's Primary School Fair	St John's Primary School T: 02 6026 3220
April	Henty Art, Photography and Quilting Exhibition	Kerrie T: 0427 939 121
	Commander Holbrook Cup Race Meeting, Holbrook	Holbrook and District Race Club T: 02 6036 3642
	Wymah Family Fun Day and Fun Run	Maree T: 02 6020 2005
	Holbrook Easter Fly-in	Holbrook Ultralight Club T: 0488 579 256
	Jindera Community Garage Sale	Leeny T: 0419 605 566
May	Brocklesby Bush Dash	Sharon T: 0457 833 555
	Jindera Fun Run	Greg T: 0419 996 961
	Holbrook Sheep and Wool Fair	Holbrook Show Society T: 0427 832 803
June	Walla Walla Show N Shine and Swap Meet	Walla Walla Motoring Club E: wallamotoringclub@outlook.com
September	Henty Machinery Field Days	Henty Machinery Field Days Committee T: 02 6929 3305
	Holbrook Town Garage Sale	-
	Hume Football and Netball League Finals	Hume Football League E: humefl@bigpond.com
October	Holbrook Art & Gardens	Milt T: 0413 002 624

	Culcairn Agricultural Show	Steven T: 02 6029 8683
	Jindera Country Fete	St Mary MacKillop College T: 02 6045 9422
	Walbundrie Agricultural Show	Sandra T: 0408 151 107
	Burrumbuttock Flower, Craft, Cooking and Photography Show	Burrumbuttock Show Committee T: 0439 281 959
November	Garage Sale Trail	www.garagesaletrail.com.au

Appendix D

Proposed TGS Plans Walla Walla Solar Farm Access Points





Date:
13/2/2023
Client:
Gransolar Construction
Job Location:
Benambra Rd -
Main Entrance

Drawn by:
Josh Platt
Checked by:
Adam Dickson

TGS No:
G23-0316
Version:
001

Notes:
Enter TGS specific notes here.

As per AGTTM08-19
A Traffic Management
Implementer must hold the
RIIWH302E or equivalent qualifications
in order to implement a TMP or TGS
A Traffic Controller must hold the
RIIWH205E or equivalent qualifications in order
to control traffic with a Stop/Slow bat

GPS
-35.74407408736715,
146.99217796325684
N



Secondary Entrance to Solar Farm -
Approx. 300m West of Schneiders Rd

100.0 m

100.0 m

Benambra Road

Gate into Solar Farm.
Very low traffic volumes through this entrance. All
major traffic to enter through main entrance. See
TGS G23-0316



TRAFFIC &
CONTRACTING

Date:

13/2/2023

Client:

Gransolar Construction

Job Location:

Benambra Rd -
Second Entrance

Drawn by:

Josh Platt

Checked by:

Adam Dickson

TGS No:

G23-0317

Version:

001

Notes:


Low Traffic Volumes through secondary gate.

As per AGTTM08-19

A Traffic Management
Implementer must hold the
RIIWH302E or equivalent qualifications
in order to implement a TMP or TGS
A Traffic Controller must hold the
RIIWH205E or equivalent qualifications in order
to control traffic with a Stop/Slow bat

GPS

-35.73735131054299,
146.94128036499023



Appendix E

Road Design Plans





Memo

To: Neoen
From: WSP Australia
Subject: Culcairn Solar Farm Access Road – 100% Design Issue
Our ref: 204179-WSP-RD-MEM-000001 RevC.docx
Date: 13 October 2023

Project and Design Description

WSP Australia have been engaged to provide the engineering design for the upgrade of Weeamera Road to facilitate the development application approval of the Culcairn Solar Farm.

The purpose of this memo is to outline the technical specifications relevant to the road design at the 100% design issue phase.

General Design Criteria

Refer Table 1 for the general design criteria related to the project.

Table 1 General Design Criteria

Description	Value	Specification
Design Speed	100km/h - default rural speed limit (no sign posting) 25km/h Advisory zone on approach to and through the s-bends	No posted speed signs have been provided as per the NSW Governments regulation for rural roads. - AS1742.4_2020 Section 2.2.1 Part a "Default speed limits" Advisory speed signs have been provided on the approach to and through the s-bends in accordance with – AS 1742.2
Road Cross Section	7.0m Sealed Formation; 3.5m wide Lanes; 1.2m wide shoulder accommodating guard rail; 1:4 earthworks batters 7.0m Sealed Formation; 3.5m wide Lanes; 1.0m wide shoulder; 1:4 earthworks batters ~1m Shoulder widening on curves	Greater Hume Shire Council - Standard Road Design Typical Cross Section

Level 27, 680 George Street
Sydney NSW 2000
GPO Box 5394
Sydney NSW 2001

Tel: +61 2 9272 5100
Fax: +61 2 9272 5101
www.wsp.com

WSP acknowledges that every project we work on takes place on First Peoples lands.
We recognise Aboriginal and Torres Strait Islander Peoples as the first scientists and engineers and pay our respects to Elders past and present.

Description	Value	Specification
Average Annual Daily Traffic (AADT)	<150 v.p.d.	
Clear Zone	5m	Greater Hume Shire Council nominated clear zone.
Design Vehicle	12.5m Rigid Truck	
Checking Vehicle	16 axle 4.2mW Transport Configuration	Client provided drawing "Transport Attachment 1.ODLS 16 Axel Radius-Model (002).pdf"

Design Vehicle

The horizontal geometry has been assessed using Autodesk Vehicle Tracking and the application of similar, conservative design vehicles to determine the necessary pavement widening to accommodate the through movement of a 16 axle 4.2mW Transport Configuration. The design can accommodate all the Austroads design vehicles, along with being assessed for an Articulated heavy load mover with a 4.88m wide load bed. One (1.0) metre of pavement widening has been provided on the inside of the 64m radius curve to accommodate the vehicle envelope.

An assessment can be undertaken on the 16 axle 4.2mW Transport Configuration if provided in necessary file formats for either Autodesk Vehicle Tracking or Transoft AutoTurn.

Road Cross Section

The cross section adopted for the design of Weeamera Road is in accordance with the Greater Hume Shire Council Standard Road Design Typical Cross Section. This cross section has in total a 9m wide formation including two 3.5m sealed lanes and two 1m wide unsealed shoulders. The batters' slopes are 1 in 4 for both cut and fill.

Guard rail is required to protect trees and drainage culverts within the clear zone between station 0 and 1060 on both sides of the road. The shoulder has been widened to 1.2m to accommodate the working width of available guard rail systems. Appropriate terminals will be required to meet the 100km/h unposted design speed. It should be noted that clear runout areas cannot be provided in all locations due to the disturbance footprint.

Note to accommodate design vehicle there is approximately 1m shoulder widening around the 64m radius curve.

Horizontal and Vertical Geometry

The horizontal and vertical geometry has generally been designed to match with the existing roadway, with a slight adjustment to the two curves resulting from the maximum angle across the railway line. Table 2 outlines the conformity of the horizontal geometry of the roadway across the rail line, with the necessary advisory speed signage.

Table 2 Horizontal Geometry Assessment

Geometric Element	Description of Value	<30km/h	40km/h	50km/h
	Design Speed	30km/h (15km/h advisory)	40km/h (posted 40km/h)	50km/h (posted 40km/h)
R = 64	Superelevation		3%	3%
	Rate of Rotation		3.5%/second (<80km/h)	3.5%/second (<80km/h)

	Side Friction Demand		0.17	0.28
	Car Desirable max.		0.3	0.3
	Truck Desirable max.		0.21	0.21
L = 19.41	Start Crossfall		-3%	-3%
	End Crossfall		3%	3%
	Rotation Length		19.063m	23.829m
R = 35	Superelevation	3%	3%	
	Rate of Rotation	3.5%/second (<80km/h)	3.5%/second (<80km/h)	
	Side Friction Demand	0.17	0.33	
	Car Desirable max.	0.3	0.3 (0.33 abs. max.)	
	Truck Desirable max.	0.21	0.21	

An advisory speed of 25km/h has been adopted for the 64m radius curve and the 35m radius curve as no formal speed zone reduction can be implemented on this rural zone 100km/h unposted road.

Pavement marking rumble strips have been proposed on approach to the s-bends northbound. These are in accordance with TfNSW Delineation Guideline Part 5 section 5.6.

Drainage Culverts

The following existing drainage culverts will need to be replaced:

- Approximate Station 140 Under Weeamera Road – New twin box culverts and headwalls to be installed. Culvert size to match existing. Approximate existing culvert size 1.5m wide x 0.3m high. Contractor to confirm on site prior to construction.
- Approximate Station 500 Under property access – New culvert and headwall to be installed. Culvert size to match existing. Approximate existing culvert size 300dia. Contractor to confirm on site prior to construction.
- Approximate Station 570 Under Weeamera Road – New culvert and headwall to be installed. Culvert size to match existing. Approximate existing culvert size 375dia. Contractor to confirm on site prior to construction.
- Approximate Station 910 Under property access – New culvert and headwall to be installed. Culvert size to match existing. Approximate existing culvert size 300dia. Contractor to confirm on site prior to construction.
- Approximate Station 1380 Under rail embankment – New culvert and headwall to be installed. Culvert size to match existing. Approximate existing culvert size 600dia. Contractor to confirm on site prior to construction.



Pavement Options

Three pavement options have been developed based on the DCP's and subgrade CBR testing noted from the Access Road Geotechnical Report MEL2023-0083AE Rev1. The following notes supplement the three options provided:

- Earthworks and subgrade preparations to be in accordance with TfNSW QA Specification R44.
- Lime stabilisation treatment could be adopted for the lower subbase, allowing the existing material to be retained.
- Large aggregate PMB crumb rubber seal has been adopted due to the short duration/ heady haul needs.
- Compaction standard for the DGB20 is higher than normal for the upper base course due to the likely high early loading and to help resist rutting.

Option 1 – All imported material	Option 2 – Imported/ In-situ Material	Option 3 – Maximum Reuse Existing Material
16/10 Double/Double (S45R) Sprayed Seal (TfNSW Spec R107)	16/10 Double/Double (S45R) Sprayed Seal (TfNSW Spec R107)	16/10 Double/Double (S45R) Sprayed Seal (TfNSW Spec R107)
AMC0 Prime (TfNSW Spec R106)	AMC0 Prime (TfNSW Spec R106)	AMC0 Prime (TfNSW Spec R106)
110mm DGB20 Class 1 (Traffic Category A) Base Course (102% modified compaction) (TfNSW spec R71/3051)	110mm DGB20 Class 1 (Traffic Category A) Base Course (102% modified compaction) (TfNSW spec R71/3051)	110mm DGB20 Class 1 (Traffic Category A) Base Course (102% modified compaction) (TfNSW spec R71/3051)
110mm DGB20 Class 1 (Traffic Category A) Base Course (100% modified compaction) (TfNSW spec R71/3051)	110mm DGB20 Class 1 (Traffic Category A) Base Course (100% modified compaction) (TfNSW spec R71/3051)	110mm DGB20 Class 1 (Traffic Category A) Base Course (100% modified compaction) (TfNSW spec R71/3051)
150mm DGS20 upper subbase (100% modified compaction) (TfNSW spec R71/3051)	125mm DGS20 upper subbase (100% modified compaction) (TfNSW spec R71/3051)	100mm DGS20 upper subbase (100% modified compaction) (TfNSW spec R71/3051)
150mm Selected Material Zone lower subbase (102% standard compaction) (TfNSW spec R44/3071)	200 mm (min) insitu lime stabilised existing material (estimate 4-6% lime TBC by testing) (TfNSW spec R75)	300 mm insitu lime stabilised existing material (estimate 4-6% lime TBC by testing) (TfNSW spec R75)
Subgrade CBR 4% (TfNSW spec R44)	Subgrade CBR 4% (TfNSW spec R44)	Subgrade CBR 4% (TfNSW spec R44)
Total 520 mm depth	Total 545 mm depth (200 mm is recycled existing material but subject to further testing)	Total 620 mm depth (300 mm is recycled existing material but subject to further testing)

Rail Crossing

An assessment has been undertaken of the road design to demonstrate that it does not preclude the future installation of a rail level crossing at this location. The road design and associated signage is not intended to incorporate a rail crossing at this stage.


The two main parameters that have been assessed are:

- The maximum angle on approach to the rail crossing does not exceed 70 degrees (Austroads Guide to Road Design Part 4, Section 10.2.2). The northbound approach is designed to be 82 degrees, tangential to the approach curve and the southbound approach is 90 degrees on the nearest tangent.
- The level of the road alignment at the existing railway line is to match the existing elevation.

Due to the inclusion of horizontal curves on either side of the crossing, the roadway is in superelevation or superelevation transitions as it crosses the rail line and is unable to be coplanar. This will need to be re-assessed and updated at the time of future installation to ensure it is in accordance with Austroads Guide to Road Design Part 4, section 10.4.

The coordinates of the rail crossing are included in Figure 1 below and are taken at the point the centreline alignment crosses into the rail boundary on either side.

Figure 1 *Railway Crossing Coordinates*






CULCAIRN SOLAR FARM ACCESS ROAD UPGRADE

ROAD WORKS

100% DETAILED DESIGN



LOCALITY PLAN
NOT TO SCALE

DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: -	CLIENT: NEOEN	PREPARED FOR:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. wsp Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL COVER SHEET			
										DRAWING SET No:			
										STATUS: 100% DETAILED DESIGN			
										BRIDGE No:			
										DRAWING SET No:			
										STATUS: 100% DETAILED DESIGN			
										BRIDGE No:			
B	ISSUED FOR 100% DETAILED DESIGN			C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23	DRAWN _____ ED SMAILES _____ 13.10.23			
A	ISSUED FOR 75% DETAILED DESIGN			C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23	DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23			
REV	DESCRIPTION			DESIGNER	INITIAL/DATE	VERIFIED	INITIAL/DATE	APPROVED	INITIAL/DATE	DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23			
COORDINATE SYSTEM: GDA 2020				HEIGHT DATUM: A.H.D		DESIGN LOT CODE:			DESIGN CHECK _ STEVEN ELLIS _____ 13.10.23				
										PROJ/DES MNGR _ CHRIS YAU _____ 13.10.23			
										APPROVED ____ CHRIS YAU _____ 13.10.23			

12

11

10

9

8

7

6

5

4

3

2

1

A

B

C

D


E

F


G

H

	1	2	3	4	5	6		7	8	9	10	11	12																																																																																																												
A	<table><tr><th>SHEET No</th><th colspan="2">TITLE</th></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000001</td><td>GENERAL</td><td>COVER SHEET</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000002</td><td>GENERAL</td><td>DRAWING INDEX</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000011</td><td>GENERAL</td><td>KEY PLAN</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000021</td><td>GENERAL</td><td>PAVEMENT PROFILES</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000051</td><td>GENERAL</td><td>TYPICAL CROSS SECTION</td></tr><tr><td></td><td></td><td></td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000101</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 1</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000102</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 2</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000103</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 3</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000104</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 4</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000105</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 5</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000106</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 6</td></tr><tr><td></td><td></td><td></td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000301</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 1</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000302</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 2</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000303</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 3</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000304</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 4</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000305</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 5</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000306</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 6</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000307</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 7</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000308</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 8</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000309</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 9</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000310</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 10</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000311</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 11</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000312</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 12</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000313</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 13</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000314</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 14</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000315</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 15</td></tr><tr><td></td><td></td><td></td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000401</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 1</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000402</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 2</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000403</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 3</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000404</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 4</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000405</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 5</td></tr><tr><td>CULCAIRN-WSP-NWW-GN-DRG-000406</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 6</td></tr></table>												SHEET No	TITLE		CULCAIRN-WSP-NWW-GN-DRG-000001	GENERAL	COVER SHEET	CULCAIRN-WSP-NWW-GN-DRG-000002	GENERAL	DRAWING INDEX	CULCAIRN-WSP-NWW-GN-DRG-000011	GENERAL	KEY PLAN	CULCAIRN-WSP-NWW-GN-DRG-000021	GENERAL	PAVEMENT PROFILES	CULCAIRN-WSP-NWW-GN-DRG-000051	GENERAL	TYPICAL CROSS SECTION				CULCAIRN-WSP-NWW-GN-DRG-000101	ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 1	CULCAIRN-WSP-NWW-GN-DRG-000102	ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 2	CULCAIRN-WSP-NWW-GN-DRG-000103	ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 3	CULCAIRN-WSP-NWW-GN-DRG-000104	ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 4	CULCAIRN-WSP-NWW-GN-DRG-000105	ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 5	CULCAIRN-WSP-NWW-GN-DRG-000106	ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 6				CULCAIRN-WSP-NWW-GN-DRG-000301	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 1	CULCAIRN-WSP-NWW-GN-DRG-000302	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 2	CULCAIRN-WSP-NWW-GN-DRG-000303	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 3	CULCAIRN-WSP-NWW-GN-DRG-000304	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 4	CULCAIRN-WSP-NWW-GN-DRG-000305	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 5	CULCAIRN-WSP-NWW-GN-DRG-000306	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 6	CULCAIRN-WSP-NWW-GN-DRG-000307	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 7	CULCAIRN-WSP-NWW-GN-DRG-000308	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 8	CULCAIRN-WSP-NWW-GN-DRG-000309	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 9	CULCAIRN-WSP-NWW-GN-DRG-000310	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 10	CULCAIRN-WSP-NWW-GN-DRG-000311	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 11	CULCAIRN-WSP-NWW-GN-DRG-000312	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 12	CULCAIRN-WSP-NWW-GN-DRG-000313	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 13	CULCAIRN-WSP-NWW-GN-DRG-000314	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 14	CULCAIRN-WSP-NWW-GN-DRG-000315	ROADWORKS	CROSS SECTIONS - MC01 - SHEET 15				CULCAIRN-WSP-NWW-GN-DRG-000401	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 1	CULCAIRN-WSP-NWW-GN-DRG-000402	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 2	CULCAIRN-WSP-NWW-GN-DRG-000403	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 3	CULCAIRN-WSP-NWW-GN-DRG-000404	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 4	CULCAIRN-WSP-NWW-GN-DRG-000405	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 5	CULCAIRN-WSP-NWW-GN-DRG-000406	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 6	A
SHEET No													TITLE																																																																																																												
CULCAIRN-WSP-NWW-GN-DRG-000001													GENERAL	COVER SHEET																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000002													GENERAL	DRAWING INDEX																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000011													GENERAL	KEY PLAN																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000021													GENERAL	PAVEMENT PROFILES																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000051													GENERAL	TYPICAL CROSS SECTION																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000101													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 1																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000102													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 2																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000103													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 3																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000104													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 4																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000105													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 5																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000106													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 6																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000301													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 1																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000302													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 2																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000303													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 3																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000304													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 4																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000305													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 5																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000306													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 6																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000307													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 7																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000308													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 8																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000309													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 9																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000310													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 10																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000311													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 11																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000312													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 12																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000313													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 13																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000314													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 14																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000315													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 15																																																																																																											
CULCAIRN-WSP-NWW-GN-DRG-000401	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 1																																																																																																																							
CULCAIRN-WSP-NWW-GN-DRG-000402	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 2																																																																																																																							
CULCAIRN-WSP-NWW-GN-DRG-000403	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 3																																																																																																																							
CULCAIRN-WSP-NWW-GN-DRG-000404	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 4																																																																																																																							
CULCAIRN-WSP-NWW-GN-DRG-000405	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 5																																																																																																																							
CULCAIRN-WSP-NWW-GN-DRG-000406	ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 6																																																																																																																							
B													B																																																																																																												
C													C																																																																																																												
D													D																																																																																																												
E													E																																																																																																												
F													F																																																																																																												
G													G																																																																																																												
H	DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR <table><tr><td>REFERENCES:</td><td colspan="2">THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.</td><td colspan="2">SCALE: -</td><td colspan="2">CLIENT:</td><td colspan="2" rowspan="7"> This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. NEOEN wsp Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com DRAWN _ _ _ _ _ ED SMAILES _ _ _ _ _ 13.10.23 DESIGNED _ _ _ _ _ CHRISTOPHER MUNDY _ _ _ _ _ 13.10.23 DRG CHECK _ _ _ _ _ CLAUDIO BIDART _ _ _ _ _ 13.10.23 DESIGN CHECK _ _ STEVEN ELLIS _ _ _ _ _ 13.10.23 PROJ/DES MNGR _ CHRIS YAU _ _ _ _ _ 13.10.23 APPROVED _ _ _ _ _ CHRIS YAU _ _ _ _ _ 13.10.23 </td><td colspan="4">GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL DRAWING INDEX</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>B</td><td colspan="2">ISSUED FOR 100% DETAILED DESIGN</td><td>C.M</td><td>13.10.23</td><td>S.E</td><td>13.10.23</td><td>C.Y</td><td>13.10.23</td></tr><tr><td>A</td><td colspan="2">ISSUED FOR 75% DETAILED DESIGN</td><td>C.M</td><td>18.08.23</td><td>S.E</td><td>18.08.23</td><td>C.Y</td><td>18.08.23</td></tr><tr><td>REV</td><td colspan="2">DESCRIPTION</td><td>DESIGNER INITIAL/DATE</td><td>VERIFIED INITIAL/DATE</td><td colspan="2">APPROVED INITIAL/DATE</td><td colspan="2"></td></tr><tr><td colspan="3">COORDINATE SYSTEM: GDA 2020</td><td colspan="2">HEIGHT DATUM: A.H.D</td><td colspan="2">DESIGN LOT CODE:</td><td colspan="2"></td></tr></table>												REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.		SCALE: -		CLIENT:		This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. NEOEN wsp Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com DRAWN _ _ _ _ _ ED SMAILES _ _ _ _ _ 13.10.23 DESIGNED _ _ _ _ _ CHRISTOPHER MUNDY _ _ _ _ _ 13.10.23 DRG CHECK _ _ _ _ _ CLAUDIO BIDART _ _ _ _ _ 13.10.23 DESIGN CHECK _ _ STEVEN ELLIS _ _ _ _ _ 13.10.23 PROJ/DES MNGR _ CHRIS YAU _ _ _ _ _ 13.10.23 APPROVED _ _ _ _ _ CHRIS YAU _ _ _ _ _ 13.10.23		GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL DRAWING INDEX																												B	ISSUED FOR 100% DETAILED DESIGN		C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23	A	ISSUED FOR 75% DETAILED DESIGN		C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23	REV	DESCRIPTION		DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE				COORDINATE SYSTEM: GDA 2020			HEIGHT DATUM: A.H.D		DESIGN LOT CODE:				H																																			
REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.		SCALE: -		CLIENT:		This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. NEOEN wsp Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com DRAWN _ _ _ _ _ ED SMAILES _ _ _ _ _ 13.10.23 DESIGNED _ _ _ _ _ CHRISTOPHER MUNDY _ _ _ _ _ 13.10.23 DRG CHECK _ _ _ _ _ CLAUDIO BIDART _ _ _ _ _ 13.10.23 DESIGN CHECK _ _ STEVEN ELLIS _ _ _ _ _ 13.10.23 PROJ/DES MNGR _ CHRIS YAU _ _ _ _ _ 13.10.23 APPROVED _ _ _ _ _ CHRIS YAU _ _ _ _ _ 13.10.23		GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL DRAWING INDEX																																																																																																																
B	ISSUED FOR 100% DETAILED DESIGN		C.M	13.10.23	S.E	13.10.23			C.Y	13.10.23																																																																																																															
A	ISSUED FOR 75% DETAILED DESIGN		C.M	18.08.23	S.E	18.08.23			C.Y	18.08.23																																																																																																															
REV	DESCRIPTION		DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE																																																																																																																				
COORDINATE SYSTEM: GDA 2020			HEIGHT DATUM: A.H.D		DESIGN LOT CODE:																																																																																																																				
	1	2	3	4	5	6		7	8	9	10	11	12																																																																																																												



TYPICAL SECTION 01
WEEAMERA ROAD (MC01) CH 100
SCALE 1:50




TYPICAL SECTION 01
WEEAMERA ROAD (MC01) CH 1200
SCALE 1:50

DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:50		CLIENT:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL TYPICAL CROSS SECTIONS			
	B	ISSUED FOR 100% DETAILED DESIGN	C.M	13.10.23	S.E						13.10.23	C.Y	13.10.23
	A	ISSUED FOR 75% DETAILED DESIGN	C.M	18.08.23	S.E						18.08.23	C.Y	18.08.23
	REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE								
COORDINATE SYSTEM: GDA 2020					HEIGHT DATUM: A.H.D		DESIGN LOT CODE:						



FROM GEROGERY

TO CULCAIRN

LEGEND - GENERAL

- 10.000
- § ——— + ——— § CONTROL LINE
- DP — DP — EXISTING CADASTRAL BOUNDARY
- ===== EXISTING SURVEY
- ===== EXISTING CONTOUR - MAJOR
- ===== EXISTING CONTOUR - MINOR
- ===== PROPOSED CONTOUR - MAJOR
- ===== PROPOSED CONTOUR - MINOR
- ===== PROPOSED GUARD RAIL
- MC01 CONTROL ALIGNMENT LABEL
- ⊙ PROPOSED GUIDE POST (6m SPACING)
- ↓ PROPOSED SIGN POST
- ⚡ PROPOSED SIGN
- W1-2 (L)
- BB → PROPOSED LINEMARKING TAG

LEGEND - UTILITIES


- C (D) — C (D) — EXISTING COMMUNICATIONS
- V — V — EXISTING ELECTRICAL - OVERHEAD
- G (D) — G (D) — EXISTING GAS MAIN
- W (D) — W (D) — EXISTING WATER MAIN

THE UTILITIES/SERVICES SHOWN IN THESE PLANS HAVE BEEN COMPILED FROM MULTIPLE SOURCES OF INFORMATION. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO UNDERTAKE THEIR OWN SITE INVESTIGATIONS PRIOR TO ANY CONSTRUCTION ACTIVITIES. THESE DRAWINGS ARE NEVER TO BE USED FOR THE PURPOSE OF LOCATING SERVICES. WSP SHALL NOT BE LIABLE FOR ANY LOSS OR DAMAGE CAUSED USING THE UTILITIES/SERVICES INFORMATION SHOWN ON THESE DRAWINGS.

NOTES

1. REDUCED LEVELS ARE TO AUSTRALIAN HEIGHT DATUM (AHD).
2. COORDINATE SYSTEM GDA2020, MGA ZONE 55.
3. ALL DIMENSIONS IN METRES UNLESS SPECIFIED OTHERWISE.
4. THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH PROJECT SPECIFIC TECHNICAL SPECIFICATIONS.
5. ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE PROJECT TECHNICAL SPECIFICATION, RELEVANT CODES OF PRACTICE REFERRED TO THERE-IN AND THE REQUIREMENTS OF STATUTORY AUTHORITIES WHERE APPLICABLE.

KEYPLAN




NEW TWIN BOX CULVERTS AND HEADWALLS TO BE INSTALLED.
CULVERT SIZE TO MATCH EXISTING.
APPROXIMATE EXISTING CULVERT SIZE 1.5M WIDE X 0.3M HIGH.
CONTRACTOR TO CONFIRM ON SITE PRIOR TO CONSTRUCTION

WEEAMERA ROAD

MC01


BB



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:500	CLIENT:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. NEOEN wsp Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com					GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS GENERAL ARRANGEMENT PLAN				
B	ISSUED FOR 100% DETAILED DESIGN					C.M 13.10.23	S.E 13.10.23	C.Y 13.10.23									
A	ISSUED FOR 75% DETAILED DESIGN					C.M 18.08.23	S.E 18.08.23	C.Y 18.08.23									
REV	DESCRIPTION					DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE									
COORDINATE SYSTEM: GDA 2020						HEIGHT DATUM: A.H.D			DESIGN LOT CODE:								
01020m SCALE 1:500 @A1																	



TO CULCAIRN

LEGEND - GENERAL






 CONTROL LINE

—— DP —— DP —— EXISTING CADASTRAL BOUNDARY

	EXISTING SURVEY
--	-----------------

EXISTING CONTOUR - MAJOR

EXISTING CONTOUR - MINOR

PROPOSED CONTOUR - MAJOR

PROPOSED CONTOUR - MINOR

PROPOSED GUARD RAIL

MC01 CONTROL ALIGNMENT LABEL

 PROPOSED GUIDE POST (6m SPACING) PROPOSED SIGN POST

W1-2

 → PROPOSED LINEMARKING TAG

LEGEND - UTILITIES

— C (D) — C (D) — EXISTING COMMUNICATIONS

— V — — A — — EXISTING ELECTRICAL - OVERHEAD

— G (D) — G (D) — EXISTING GAS MAIN


— W (D) — W (D) — EXISTING WATER MAIN

THE UTILITIES/SERVICES SHOWN IN THESE PLANS HAVE BEEN COMPILED FROM MULTIPLE SOURCES OF INFORMATION. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO UNDERTAKE THEIR OWN SITE INVESTIGATIONS PRIOR TO ANY CONSTRUCTION ACTIVITIES. THESE DRAWINGS ARE NEVER TO BE USED FOR THE PURPOSE OF LOCATING SERVICES. WSP SHALL NOT BE LIABLE FOR ANY LOSS OR DAMAGE CAUSED USING THE UTILITIES/SERVICES INFORMATION SHOWN ON THESE DRAWINGS.

NOTES

1. REDUCED LEVELS ARE TO AUSTRALIAN HEIGHT DATUM (AHD).
2. COORDINATE SYSTEM GDA2020, MGA ZONE 55.
3. ALL DIMENSIONS IN METRES UNLESS SPECIFIED OTHERWISE.
4. THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH PROJECT SPECIFIC TECHNICAL SPECIFICATIONS.
5. ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE PROJECT TECHNICAL SPECIFICATION, RELEVANT CODES OF PRACTICE REFERRED TO THERE-IN AND THE REQUIREMENTS OF STATUTORY AUTHORITIES WHERE APPLICABLE.


KEYPLAN





DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION


REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:500		CLIENT: NEOEN PREPARED FOR:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. wsp DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _____ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _____ CHRIS YAU _____ 13.10.23 APPROVED _____ CHRIS YAU _____ 13.10.23			GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS GENERAL ARRANGEMENT PLAN			
	B	ISSUED FOR 100% DETAILED DESIGN	C.M	13.10.23	S.E	13.10.23	C.Y								13.10.23
	A	ISSUED FOR 75% DETAILED DESIGN	C.M	18.08.23	S.E	18.08.23	C.Y								18.08.23
	REV	DESCRIPTION	DESIGNER	INITIAL/DATE	VERIFIED	INITIAL/DATE	APPROVED								INITIAL/DATE
COORDINATE SYSTEM: GDA 2020			HEIGHT DATUM: A.H.D			DESIGN LOT CODE:									







LEGEND - GENERAL

	CONTROL LINE
	EXISTING CADASTRAL BOUNDARY
	EXISTING SURVEY
	EXISTING CONTOUR - MAJOR
	EXISTING CONTOUR - MINOR
	PROPOSED CONTOUR - MAJOR
	PROPOSED CONTOUR - MINOR
	PROPOSED GUARD RAIL
	CONTROL ALIGNMENT LABEL
	PROPOSED GUIDE POST (6m SPACING)
	PROPOSED SIGN POST
	PROPOSED SIGN
	PROPOSED LINEMARKING TAG

LEGEND - UTILITIES

— C (D) — C (D) — EXISTING COMMUNICATIONS

— ~~V~~ — ~~A~~ — EXISTING ELECTRICAL - OVERHEAD

— G (D) — G (D) — EXISTING GAS MAIN


— W (D) — W (D) — EXISTING WATER MAIN

THE UTILITIES/SERVICES SHOWN IN THESE PLANS HAVE BEEN COMPILED FROM MULTIPLE SOURCES OF INFORMATION. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO UNDERTAKE THEIR OWN SITE INVESTIGATIONS PRIOR TO ANY CONSTRUCTION ACTIVITIES. THESE DRAWINGS ARE NEVER TO BE USED FOR THE PURPOSE OF LOCATING SERVICES. WSP SHALL NOT BE LIABLE FOR ANY LOSS OR DAMAGE CAUSED USING THE UTILITIES/SERVICES INFORMATION SHOWN ON THESE DRAWINGS.

NOTES

1. REDUCED LEVELS ARE TO AUSTRALIAN HEIGHT DATUM (AHD).
2. COORDINATE SYSTEM GDA2020, MGA ZONE 55.
3. ALL DIMENSIONS IN METRES UNLESS SPECIFIED OTHERWISE.
4. THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH PROJECT SPECIFIC TECHNICAL SPECIFICATIONS.
5. ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE PROJECT TECHNICAL SPECIFICATION, RELEVANT CODES OF PRACTICE REFERRED TO THERE-IN AND THE REQUIREMENTS OF STATUTORY AUTHORITIES WHERE APPLICABLE.

KEYPLAN



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR





NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:500	01020m SCALE 1:500 @A1	CLIENT: NEOEN	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. DRAWN ED SMAILES 13.10.23 DESIGNED CHRISTOPHER MUNDY 13.10.23 DRG CHECK CLAUDIO BIDART 13.10.23 DESIGN CHECK STEVEN ELLIS 13.10.23 PROJ./DES MNGR CHRIS YAU 13.10.23 APPROVED CHRIS YAU 13.10.23	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS GENERAL ARRANGEMENT PLAN DRAWING SET No: PART: SHEET: 6 OF 6 A1 STATUS: 100% DETAILED DESIGN BRIDGE No: C DRG No. CULCAIRN-WSP-NWW-GN-DRG-000106 REV D VER 1 EDMS No. AMD No.
	D	ISSUED FOR 100% DETAILED DESIGN	C.M 13.10.23	S.E 13.10.23	C.Y 13.10.23					
	C	ISSUED FOR 75% DETAILED DESIGN	C.M 18.08.23	S.E 18.08.23	C.Y 18.08.23					
	B	ISSUED FOR DRAFT INFORMATION	C.M 04.08.23	S.E 04.08.23	C.Y 04.08.23					
	A	ISSUED FOR DRAFT INFORMATION	M.L 19.07.23	S.E 19.07.23	C.Y 19.07.23					
REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE						
COORDINATE SYSTEM: GDA 2020				HEIGHT DATUM: A.H.D	DESIGN LOT CODE:					

LEGEND

DESIGN SURFACE

EXISTING SURFACE



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:

THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.

SCALE: 1:250

CLIENT:

This drawing and the related information have been prepared by purpose other than the purpose intended by Transcod for ASMA.

This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW.

GREATER HUME SHIRE COUNCIL
CULCAIRN SOLAR FARM
WEEAMERA ACCESS ROAD UPGRADE
ROADWORKS
CROSS SECTIONS - MC01

DRAWING SET No:		PART:	SHEET: 1 OF 15	A
STATUS: 100% DETAILED DESIGN		BRIDGE No: ©		
DRG No.	CULCAIRN-WSP-NWW-GN-DRG-000301	REV	VER 1	EDMS No. AMD No.

0 5 10m
SCALE 1:250 @A1

PREPARED FOR:

COORDINATE SYSTEM: GDA 2020



HEIGHT DATUM: A.H.D

DESIGN LOT CODE:

1

2

3

4

5

6

7

8

9

1

1

12

A

B

C

D

E

F

G

H

A

B

C

D

E

F


G

H

DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:250	CLIENT:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com WSP DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _____ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _____ CHRIS YAU _____ 13.10.23 APPROVED _____ CHRIS YAU _____ 13.10.23 GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS CROSS SECTIONS - MC01				
B	ISSUED FOR 100% DETAILED DESIGN	C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23					
A	ISSUED FOR 75% DETAILED DESIGN	C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23					
REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE								
COORDINATE SYSTEM: GDA 2020		GDA2020		HEIGHT DATUM: A.H.D		DESIGN LOT CODE:						
0510m SCALE 1:250 @A1												



FILE NAME: CULCAIRN-WSP-NWW-GN-DRG-000302.dwg

PLOT DATE & TIME: 13/10/2023 3:36:13 PM

A

B

C

D

E

F

G

H

A

B

C

D

E

F

G

H

DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:		THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.				SCALE: 1:250		CLIENT:		This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. NEOEN wsp Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _____ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _____ CHRIS YAU _____ 13.10.23 APPROVED _____ CHRIS YAU _____ 13.10.23 GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS CROSS SECTIONS - MC01	
B	ISSUED FOR 100% DETAILED DESIGN				C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23	
A	ISSUED FOR 75% DETAILED DESIGN				C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23	
REV	DESCRIPTION				DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE				
COORDINATE SYSTEM: GDA 2020					GDA2020		HEIGHT DATUM: A.H.D		DESIGN LOT CODE:		

0510m

SCALE 1:250 @A1

DRAWING SET No:		PART:	SHEET: 3 OF 15		A1
STATUS: 100% DETAILED DESIGN		BRIDGE No:		©	
DRG No.	CULCAIRN-WSP-NWW-GN-DRG-000303	REV	B	VER	1
EDMS No.		AMD No.			

FILE NAME: CULCAIRN-WSP-NWW-GN-DRG-000303.dwg

PLOT DATE & TIME: 13/10/2023 3:36:14 PM

A

B

C

D

E

F

G

H

A

B

C

D

E

F





G

H

DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:250	CLIENT: NEOEN PREPARED FOR:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. WSP Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _____ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _____ CHRIS YAU _____ 13.10.23 APPROVED _____ CHRIS YAU _____ 13.10.23	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS CROSS SECTIONS - MC01				
									DRAWING SET No:				
									STATUS: 100% DETAILED DESIGN				
									BRIDGE No:				
									REV No. VER 1 EDMS No. AMD No.				
									CULCAIRN-WSP-NWW-GN-DRG-000304				
	COORDINATE SYSTEM: GDA 2020		HEIGHT DATUM: A.H.D		DESIGN LOT CODE:				DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _____ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _____ CHRIS YAU _____ 13.10.23 APPROVED _____ CHRIS YAU _____ 13.10.23				







FILE NAME: CULCAIRN-WSP-NWW-GN-DRG-000304.dwg

PLOT DATE & TIME: 13/10/2023 3:36:16 PM

LEGEND


DESIGN SURFACE

EXISTING SURFACE



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR





NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:250	CLIENT: 	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW.  DRAWN _ _ _ _ _ ED SMAILES _ _ _ _ _ 13.10.23 DESIGNED _ _ _ _ _ CHRISTOPHER MUNDY _ _ _ _ _ 13.10.23 DRG CHECK _ _ _ _ _ CLAUDIO BIDART _ _ _ _ _ 13.10.23 DESIGN CHECK _ _ _ _ _ STEVEN ELLIS _ _ _ _ _ 13.10.23 PROJ/DES MNGR CHRIS YAU _ _ _ _ _ 13.10.23 APPROVED _ _ _ _ _ CHRIS YAU _ _ _ _ _ 13.10.23	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS CROSS SECTIONS - MC01																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				

LEGEND

DESIGN SURFACE


EXISTING SURFACE



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION



REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.				SCALE: 1:250	CLIENT:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. NEOEN wsp Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS CROSS SECTIONS - MC01			
						PREPARED FOR:					
B	ISSUED FOR 100% DETAILED DESIGN	C.M 13.10.23	S.E 13.10.23	C.Y 13.10.23	0510m SCALE 1:250 @A1						
A	ISSUED FOR 75% DETAILED DESIGN	C.M 18.08.23	S.E 18.08.23	C.Y 18.08.23							
REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE							
COORDINATE SYSTEM: GDA 2020			HEIGHT DATUM: A.H.D		DESIGN LOT CODE:						
DRAWING SET No: PART: SHEET: 6 OF 15 A1 STATUS: 100% DETAILED DESIGN BRIDGE No: © DRG No. CULCAIRN-WSP-NWWW-GN-DRG-000306 REV B VER 1 EDMS No. AMD No.											



LEGEND



DESIGN SURFACE

EXISTING SURFACE



750.000

775.000



700.000

725.000

DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR





NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:250	CLIENT:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW.				GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS CROSS SECTIONS - MC01			
						0510m SCALE 1:250 @A1	NEOEN	wsp Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com	DRAWN _____ ED SMAILES _____ 13.10.23						
					DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23										
					DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23										
					DESIGN CHECK _____ STEVEN ELLIS _____ 13.10.23										
					PROJ/DES MNGR _____ CHRIS YAU _____ 13.10.23										
					APPROVED _____ CHRIS YAU _____ 13.10.23										
	B	ISSUED FOR 100% DETAILED DESIGN	C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23							
	A	ISSUED FOR 75% DETAILED DESIGN	C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23							
	REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE										
	COORDINATE SYSTEM: GDA 2020					HEIGHT DATUM: A.H.D	DESIGN LOT CODE:								
DRAWING SET No: PART: SHEET: 8 OF 15 A1 STATUS: 100% DETAILED DESIGN BRIDGE No: © DRG No. CULCAIRN-WSP-NWW-GN-DRG-000308 REV B VER 1 EDMS No. AMD No.															

LEGEND

DESIGN SURFACE

EXISTING SURFACE



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:

THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.

SCALE: 1:250

CLIENT:

This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW

Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW.

GREATER HUME SHIRE COUNCIL
CULCAIRN SOLAR FARM
WEEAMERA ACCESS ROAD UPGRADE
ROADWORKS
CROSS SECTIONS - MC01

DRAWING SET No:		PART:	SHEET: 9 OF 15		A1
STATUS: 100% DETAILED DESIGN		BRIDGE No: ©			
DRG No.	CULCAIRN-WSP-NWW-GN-DRG-000309	REV B	VER 1	EDMS No.	AMD No.

B	ISSUED FOR 100% DETAILED DESIGN	C.M 13.10.23	S.E 13.10.23	C.Y 13.10.23
A	ISSUED FOR 75% DETAILED DESIGN	C.M 18.08.23	S.E 18.08.23	C.Y 18.08.23
REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE
COORDINATE SYSTEM: GDA 2020		 HEIGHT DATUM: A.H.D		

0 5 10m
SCALE 1:250 @A1

PREPARED FOR

NEOEN





wsrp
Level 27, 680 George Street, Sydney
GPO Box 5394, NSW 2001, Australia
Tel: +61 2 9272 5100 Fax: +61 2 9272 5101
www.wsrp.com

DRAWN	ED SMAILES	13.10.23
DESIGNED	CHRISTOPHER MUNDY	13.10.23
DRG CHECK	CLAUDIO BIDART	13.10.23
DESIGN CHECK	STEVEN ELLIS	13.10.23
PROJ/DES MNGR	CHRIS YAU	13.10.23
APPROVED	CHRIS YAU	13.10.23

LEGEND

DESIGN SURFACE

EXISTING SURFACE



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR





NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:250	CLIENT:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW.					GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS CROSS SECTIONS - MC01						
								PREPARED FOR:		DRAWN	ED SMAILES	13.10.23							
					DESIGNED					CHRISTOPHER MUNDY	13.10.23								
					DRG CHECK					CLAUDIO BIDART	13.10.23								
					DESIGN CHECK					STEVEN ELLIS	13.10.23								
					PROJ/DES MNGR					CHRIS YAU	13.10.23								
										APPROVED	CHRIS YAU	13.10.23							
	B	ISSUED FOR 100% DETAILED DESIGN	C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23											
	A	ISSUED FOR 75% DETAILED DESIGN	C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23											
	REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE														
	COORDINATE SYSTEM: GDA 2020					HEIGHT DATUM: A.H.D	DESIGN LOT CODE:												
													DRAWING SET No:			PART:	SHEET: 10 OF 15		A1
													STATUS: 100% DETAILED DESIGN			BRIDGE No:			©
													DRG No. CULCAIRN-WSP-NWWW-GN-DRG-000310			REV B	VER 1	EDMS No.	AMD No.

LEGEND

DESIGN SURFACE


EXISTING SURFACE



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:250	CLIENT:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW.   DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _____ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _____ CHRIS YAU _____ 13.10.23 APPROVED _____ CHRIS YAU _____ 13.10.23 Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com					
							PREPARED FOR:						
	B	ISSUED FOR 100% DETAILED DESIGN	C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23					
	A	ISSUED FOR 75% DETAILED DESIGN	C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23					
	REV	DESCRIPTION	DESIGNER	INITIAL/DATE	VERIFIED	INITIAL/DATE	APPROVED	INITIAL/DATE					
	COORDINATE SYSTEM: GDA 2020				HEIGHT DATUM: A.H.D		DESIGN LOT CODE:						
								GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS CROSS SECTIONS - MC01					
DRAWING SET No:								PART:	SHEET: 12 OF 15		A1		
STATUS: 100% DETAILED DESIGN								BRIDGE No:				©	
DRG No. CULCAIRN-WSP-NWWW-GN-DRG-000312								REV B	VER 1	EDMS No.	AMD No.		



A

B

C

D

E

F

G

H

A

B

C

D

E

F

G

H





DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:250	CLIENT:	Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com WSP DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _____ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _____ CHRIS YAU _____ 13.10.23 APPROVED _____ CHRIS YAU _____ 13.10.23 GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS CROSS SECTIONS - MC01 DRAWING SET No:PART: SHEET: 14 OF 15 A1 STATUS: 100% DETAILED DESIGNBRIDGE No: © DRG No. REV VER EDMS No. AMD No. CULCAIRN-WSP-NWW-GN-DRG-00031411				
						0510m SCALE 1:250 @A1	NEOEN					
							PREPARED FOR:					
B	ISSUED FOR 100% DETAILED DESIGN	C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23					
A	ISSUED FOR 75% DETAILED DESIGN	C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23					
REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE								
COORDINATE SYSTEM: GDA 2020		HEIGHT DATUM: A.H.D		DESIGN LOT CODE:								


LEGEND

- DESIGN SURFACE
- EXISTING SURFACE



FILE NAME: CULCAIRN-WSP-NWW-GN-DRG-000314.dwg





PLOT DATE & TIME: 13/10/2023 3:36:27 PM



LEGEND

DESIGN SURFACE

EXISTING SURFACE



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:

THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.

SCALE: 1:250

CLIENT:

This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW.

Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW.

GREATER HUME SHIRE COUNCIL
CULCAIRN SOLAR FARM
WEEAMERA ACCESS ROAD UPGRADE
ROADWORKS
CROSS SECTIONS - MC01

DRAWING SET No:		PART:	SHEET: 15 OF 15		A1
STATUS: 100% DETAILED DESIGN		BRIDGE No: ©			
DRG No.	CULCAIRN-WSP-NWW-GN-DRG-000315	REV B	VER 1	EDMS No.	AMD No.

H

1

2

3

4

5

6

7

8

9

10

11

2

FILE NAME: CULCAIRN-WSP-NWW-GN-DRG-000315.dwg

PLOT DATE & TIME: 13/10/2023 3:36:28 PM

A

B

C

D

E

F

G

H

A

B

C

D

E

F

G

H


DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR


NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:500	CLIENT: NEOEN PREPARED FOR:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com wsp	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS LONGITUDINAL SECTION - MC01				
						0124m SCALE 1:100 @A1 01020m SCALE 1:500 @A1							
	B	ISSUED FOR 100% DETAILED DESIGN	C.M	13.10.23	S.E	13.10.23			C.Y	13.10.23			
	A	ISSUED FOR 75% DETAILED DESIGN	C.M	18.08.23	S.E	18.08.23			C.Y	18.08.23			
	REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE								
	COORDINATE SYSTEM: GDA 2020		HEIGHT DATUM: A.H.D		DESIGN LOT CODE:								


[illegible]

[illegible]





LEGEND - GENERAL



LEGEND - UTILITIES


-  C (D) — C (D) — EXISTING COMMUNICATIONS
 V — A — EXISTING ELECTRICAL - OVERHEAD
 G (D) — G (D) — EXISTING GAS MAIN
 W (D) — W (D) — EXISTING WATER MAIN

THE UTILITIES/SERVICES SHOWN IN THESE PLANS HAVE BEEN COMPILED FROM MULTIPLE SOURCES OF INFORMATION. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO UNDERTAKE THEIR OWN SITE INVESTIGATIONS PRIOR TO ANY CONSTRUCTION ACTIVITIES. THESE DRAWINGS ARE NEVER TO BE USED FOR THE PURPOSE OF LOCATING SERVICES. WSP SHALL NOT BE LIABLE FOR ANY LOSS OR DAMAGE CAUSED USING THE UTILITIES/SERVICES INFORMATION SHOWN ON THESE DRAWINGS.

NOTES

1. REDUCED LEVELS ARE TO AUSTRALIAN HEIGHT DATUM (AHD).
2. COORDINATE SYSTEM GDA2020, MGA ZONE 55.
3. ALL DIMENSIONS IN METRES UNLESS SPECIFIED OTHERWISE.
4. THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH PROJECT SPECIFIC TECHNICAL SPECIFICATIONS.
5. ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE PROJECT TECHNICAL SPECIFICATION, RELEVANT CODES OF PRACTICE REFERRED TO THERE-IN AND THE REQUIREMENTS OF STATUTORY AUTHORITIES WHERE APPLICABLE.

KEYPLAN




DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.				SCALE: 1:500	01020m SCALE 1:500 @A1	CLIENT:	NEOEN	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. wsp Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM WEEAMERA ACCESS ROAD UPGRADE ROADWORKS GENERAL ARRANGEMENT PLAN						
										DRAWING SET No:		PART:	SHEET: 6 OF 6	A1		
										STATUS: 100% DETAILED DESIGN		BRIDGE No:		Ⓒ		
	D	ISSUED FOR 100% DETAILED DESIGN	C.M 13.10.23	S.E 13.10.23						C.Y 13.10.23	DRG No.	CULCAIRN-WSP-NWW-GN-DRG-000106	REV D	VER 1	EDMS No.	AMD No.
	C	ISSUED FOR 75% DETAILED DESIGN	C.M 18.08.23	S.E 18.08.23						C.Y 18.08.23						
	B	ISSUED FOR DRAFT INFORMATION	C.M 04.08.23	S.E 04.08.23						C.Y 04.08.23						
	A	ISSUED FOR DRAFT INFORMATION	M.L 19.07.23	S.E 19.07.23						C.Y 19.07.23						
	REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE						APPROVED INITIAL/DATE						
	COORDINATE SYSTEM: GDA 2020		GDA2020							HEIGHT DATUM: A.H.D	DESIGN LOT CODE:					

APPENDIX 1: GENERAL LAYOUT OF DEVELOPMENT



18-441 Culcairn Solar Farm
Culcairn Solar Farm Constraints Layout

Legend

Project Components

- Project Site
- Development Footprint
- Substation
- BESS
- Central Building
- Inverters
- Construction Compound
- Subdivision
- Agricultural (32 ha)
- Substation (4 ha)
- Proposed Access

Internal Access Network

- Fences
- PV Array
- Existing Components/Features
- Existing Transmission Line
- Gas Pipeline
- Public Roads
- Waterways
- Railway
- Dams
- Proposed Vegetative Screening
- Visual Screening
- Biodiversity/Supplementary Screening

Sensitive Receivers

- Associated Landowner
- Non-associated Landowner
- Industry
- Archaeological Site Type
- Cultural Tree
- Modified Tree
- Isolated Find
- Cultural Object
- Artefact Scatter
- Potential Archaeological Deposits

Paddock Trees

- Hollow Bearing Retain
- Non-hollow Bearing Retain
- Hollow Bearing Remove
- Non-hollow Bearing Remove

Plant Community Types (PCT)

- PCT5: River Red Gum herbaceous-grassy very tall open forest woodland
- PCT74: Yellow Box - River Red Gum tall grassy riverine woodland
- PCT76: Western Grey Box tall grassy woodland
- PCT277: Blakely's Red Gum - Yellow Box Grassy Woodland

0 0.5 1 km

Data Attribution
© NGH 2020
© Nansen 2020
© Esri 2020

Ref: 200907 Culcairn SF | Culcairn Solar Farm
Constraints Layout
Author: Sarah H
Date created: 16.12.2020
Datum: GDA84 / MGA zone 55



NGH

Appendix F

Consultation with Third Parties



Alexis Good

From: Nicholas Fox
Sent: Thursday, 21 September 2023 2:00 PM
To: Greg Blackie
Cc: Ellis, Steven; Yau, Chris; Alexis Good
Subject: RE: Culcairn Solar Farm Weeamera Road Upgrade - Section 138 Permit

Hi Greg,

Please see preliminary responses to your comments on the 75% design of the Weeamera road upgrade from Steven copied (WSP) in preparation for our meeting tomorrow:

1. Existing Culvert at start of job to be removed and replaced with new Box Culvert or RRJ RCP's and headwalls due to the unknown design capacity of the existing box culverts
 - The 75% design had considered only the need for extensions of the existing culvert.
 - The current survey data has picked up point details of the invert and obvert of the headwall. The culvert appear to be twin box culverts each approximately 1.5m wide and 0.4m high.
 - Replacement with new box culverts or RRJ RCP's of the same size and capacity is believed to be acceptable. The road levels are not being raised so no additional weir issues are present and the change to impervious ground in the catchment is negligible.
2. Guard Rail to installed in all locations a clear zone of 5m is not attainable to any obstruction, culvert headwalls, or slopes greater than 1 in 4
 - There are Trees greater than 100mm diameter within the 5m proposed clear zone on both sides of the road from the start of the upgrade section up to chainage 1050. The distance between trees or tree lined section is thus that continuous barrier would be required.
 - The headwall at chainage 150 would be inside the 5m clear zone and would require protection.
 - Barrier would be proposed on both sides of the road from chainage 0 at the intersection to the quarry road and approximate chainage 1050 along Weeamera Road. Note this will widen the formation in this area as a min of 1m behind the barrier is required. Further assessments are needed to confirm the new formation.
 - A Roadside Risk Assessment as per Austroads Part 6 should be undertaken to assess the risks and needs for barriers in this area.
3. Road Design of 100kph not 60 kph as shown
 - The current 75% design Report & Drawings indicates that Weeamera Road within the upgraded section could have the following speed criteria.
 - 100km/h (the default unposted rural road speed limit) from the start of the upgrade at the quarry access road intersection (Chainage 0) to approximate chainage 640. There would be a 60km/h ahead sign located at approximate chainage 240 to advise of a speed reduction on the approach to the s-bends at the rail crossing.
 - 60km/h speed zone from approximate chainage 640 to 1140
 - 40km/h speed zone from approximate chainage 1140 to 60m north of the Weeamera Road tie in location.
 - The speed reduction from 100km/h down to 60km/h and then down to 40km/h is in accordance with AS1742.4_2020 Manual of Uniform Traffic Control Devices Part 4: Speed Controls Section 2.2 "Types of Speed Zones"
 - There are additional speed advisory and truck tipping warning signs through the s-bends.
 - The design speed achieved for the s-bends geometry is 40km/h for the 64m radius curve, and 30km/h for the 35m radius curve (posted with a 25km/h advisory sign) . No geometry can be implemented that would facilitate a future rail level crossing and follow the existing Weeamera Road alignment.

4. Following the end of the major construction additional signage and rumble strips be installed prior to rail crossing in an additional safety measure
 - Do rumble strips need to be installed at this stage or only if an active Rail Level Crossing were to be installed in the future. Note that the design does not facilitate a constructed rail level crossing it is intended to not preclude one in the future.
5. All driveways accesses in the works area are to be sealed back to the property line with appropriate drainage culverts installed (including headwalls)
 - Driveways access will be provided and sealed within the allowed project construction boundary for the project.
6. Road can reduced in width to 7m seal/9m formation as per Council standard design
 - The proposed road formation width 7.9m. This width if fully sealed and provides 2 x 3.1m lanes and 2 x 0.85m shoulders. This cross section was proposed to minimise the formation width to ensure the design is contained within the proposed disturbance footprint.
 - The proposed cross section is compliant to Austroads Guide to Road Design Part 3 Extended Design Domain A.2.2 Table A 2: Minimum EDD widths for two-lane, two-way rural roads (m).
7. Design Vehicle to be B- Double (19m)
 - Clarification of the proposed Check vehicle - 19m Semi or 26m B-Double
 - As outlined in the Design Report Memo. The horizontal geometry has been assessed using Autodesk Vehicle Tracking and the application of similar, conservative design vehicles to determine the necessary pavement widening to accommodate the through movement of a 16 axle 4.2mW Transport Configuration. The design can accommodate all the Austroads design vehicles, along with being assessed for an Articulated heavy load mover with a 4.88m wide load bed. One (1.0) metre of pavement widening has been provided on the inside of the 64m radius curve to accommodate the vehicle envelope. This includes a 26m B-Double.

We look forward to the discussion tomorrow,

Regards,

Nicholas

De : Greg Blackie <GBlackie@greaterhume.nsw.gov.au>

Envoyé : mardi 19 septembre 2023 15:13

À : Nicholas Fox <Nicholas.fox@neoen.com>

Objet : RE: Culcairn Solar Farm Weeamera Road Upgrade - Section 138 Permit

EXTERNAL: Do not click links or open attachments unless you recognize the sender and know the content is safe.

Nicholas

I am available at 2.30pm this Friday to discuss any issues

Regards

Greg

From: Nicholas Fox <Nicholas.fox@neoen.com>

Sent: Tuesday, 19 September 2023 3:11 PM

To: Greg Blackie <GBlackie@greaterhume.nsw.gov.au>

Cc: Alexis Good <alexis.good@neoen.com>; Emily Walker <emily.walker@neoen.com>; Colin Kane

<CKane@greaterhume.nsw.gov.au>

Subject: RE: Culcairn Solar Farm Weeamera Road Upgrade - Section 138 Permit

Hi Greg,

Thanks very much for your email, we have passed on your feedback on the 75% design of the road upgrade to WSP who had a few follow-up questions as they are working on the Issued for Construction drawings of the road and the UGL crossing – could you send your availabilities for a 30min call this coming Friday 22/09 or Monday 25/09?

Regards,

Nicholas

De : Greg Blackie <GBlackie@greaterhume.nsw.gov.au>

Envoyé : vendredi 15 septembre 2023 16:58

À : Nicholas Fox <Nicholas.fox@neoen.com>

Cc : Alexis Good <alexis.good@neoen.com>; Emily Walker <emily.walker@neoen.com>; Colin Kane <CKane@greaterhume.nsw.gov.au>

Objet : RE: Culcairn Solar Farm Weeamera Road Upgrade - Section 138 Permit

EXTERNAL: Do not click links or open attachments unless you recognize the sender and know the content is safe.

Nick

As discussed, I am happy to consider a delay on the construction of Weeamera Road for 6 months from commencement of the project onsite (maximum) if the road can be treated appropriately so that it does not fail under the construction traffic and dust is managed so to not impact surrounding properties.

As the road is not fully constructed appropriate additional traffic safety management is required to be in place (ie reduced speed, additional signage etc), and an approved traffic management plan provided to Council for approval

The discussion about a partial upgrade to the 9m limit of the disturbance impact, will not be accepted by Council, as the road will need to be constructed fully at one time.

Council acknowledges that some work will be required initially so the construction traffic can be accommodated however Council wish the majority of the roadworks be completed at one time.

In regards to the 75% design, Council makes the following comments

1. Existing Culvert at start of job to be removed and replaced with new Box Culvert or RRJ RCP's and headwalls due to the unknown design capacity of the existing box culverts
2. Guard Rail to installed in all locations a clear zone of 5m is not attainable to any obstruction, culvert headwalls, or slopes greater than 1 in 4
3. Road Design of 100kph not 60 kph as shown
4. Following the end of the major construction additional signage and rumble strips be installed prior to rail crossing in an additional safety measure
5. All driveways accesses in the works area are to be sealed back to the property line with appropriate drainage culverts installed (including headwalls)
6. Road can reduced in width to 7m seal/9m formation as per Council standard design
7. Design Vehicle to be B- Double (19m)

If you have any questions don't hesitate to make contact

Regards

Greg

From: Nicholas Fox <Nicholas.fox@neoen.com>

Sent: Wednesday, 13 September 2023 10:18 AM

To: Greg Blackie <GBlackie@greaterhume.nsw.gov.au>

Cc: Alexis Good <alexis.good@neoen.com>; Emily Walker <emily.walker@neoen.com>; Colin Kane <CKane@greaterhume.nsw.gov.au>

Subject: Culcairn Solar Farm Weeamera Road Upgrade - Section 138 Permit

Hi Greg,

Thanks very much for your time on Friday, we are currently investigating with the EPC contractors whether the ~ 3 months timeline flexibility you offered around the upgrade of Weeamera road after construction start brings any upside to the program.

We are also looking at options to reduce the dust generated during this time – please see feedback from our head of construction Australia Laszlo Csanyi below:

- *We can easily implement a **temporary spray seal** for this road that will greatly mitigate (if not completely eliminate) the need for water carts before the final spray seal. We have used this product just recently at the Goyder wind farm in SA and the results were very good. Depending a few factors, a solution like this could last months and there is no reason why we could not reapply the solution with relatively low disturbance on construction traffic. We used the HaulPac product (commonly used on mine sites) which could be applied here during the initial period to alleviate council's concerns around dust.*
- *Neoen could reach out to Downer contact (see in the presentation) to quote the job for Culcairn and maybe they have some more documents you could use to convince council;*
- *This application can be re-applied so perhaps council would be open to 3-6 months (ideally 6 I reckon)*
- *Doing the full road upgrade once construction really ramped up is an issue in itself as well so getting it done in the first 3 to 6 months is not a bad idea – could give us the time we need to get the DA amendments etc.*
- *If the road upgrade works can be delayed, we need to understand from EPC's if they could carry these out in a way which does not completely impact deliveries to site. There will be higher costs (traffic management and doing each side of the road first) but could be an option*

We have a couple more questions below:

- If you can be convinced of the temporary spray solution suggested by Laszlo above and attached, would it be possible to increase the flexibility to upgrade the road to the full sealed pavement 3-6 months after construction start?
- From the design prepared by WSP (which is AustRoads and DA compliant) and shared with you end of August, would it be possible to upgrade the (sealed) road from the centre in the very early stages of construction, remaining within the 9m disturbance footprint pending the securing of our DA modification? Please remember the timing for the Weeamera road upgrade impacts the whole construction schedule of the project, and we are constrained by the timeline to secure the DA modification which is quite uncertain at this stage.
- What are the next steps regarding the Section 138 Road Opening Permit ? Please don't hesitate to send any comments on the 75% design of the road shared by Alexis end of August, and for which you will find the design package again under the link below:

<https://we.tl/t-8aIZeYSLhC>

Regards,

Nicholas

Nicholas Fox
Senior Project Manager



570 George Street, 2000 Sydney
M. +61 499 713 610

Disclaimer

The information contained in this communication from the sender is confidential. It is intended solely for use by the recipient and others authorized to receive it. If you are not the recipient, you are hereby notified that any disclosure, copying, distribution or taking action in relation of the contents of this information is strictly prohibited and may be unlawful.

This email has been scanned for viruses and malware, and may have been automatically archived by Mimecast, a leader in email security and cyber resilience. Mimecast integrates email defenses with brand protection, security awareness training, web security, compliance and other essential capabilities. Mimecast helps protect large and small organizations from malicious activity, human error and technology failure; and to lead the movement toward building a more resilient world. To find out more, visit our website.

Disclaimer

The information contained in this communication from the sender is confidential. It is intended solely for use by the recipient and others authorized to receive it. If you are not the recipient, you are hereby notified that any disclosure, copying, distribution or taking action in relation of the contents of this information is strictly prohibited and may be unlawful.

This email has been scanned for viruses and malware, and may have been automatically archived by Mimecast, a leader in email security and cyber resilience. Mimecast integrates email defenses with brand protection, security awareness training, web security, compliance and other essential capabilities. Mimecast helps protect large and small organizations from malicious activity, human error and technology failure; and to lead the movement toward building a more resilient world. To find out more, visit our website.

Mike Willson

From: Tom Dwyer
Sent: Wednesday, 12 July 2023 1:50 PM
To: Culcairn Quarry
Cc: Mike Willson
Subject: RE: TMP Development - Culcairn Solar Farm

Hi Ian

Thanks for sending this information through and appreciate where you are coming from.

I've sent onto the broader project team and we'll be in touch with any updates.

Feel free to be in touch with any questions or comments.

Kind regards
Tom

Tom Dwyer

BEng (CivInfra) (Hons) GradDipUrbPlanEnv MIEAust NER RPEV
Associate

Ph: +61 481 959 464



From: Culcairn Quarry <Culcairn.Quarry@boral.com.au>
Sent: Tuesday, July 11, 2023 2:25 PM
To: Tom Dwyer <tdwyer@amberorg.com.au>
Cc: Mike Willson <mike@amberorg.com.au>
Subject: Re: TMP Development - Culcairn Solar Farm

Hi Tom,

Certainly a huge increase in traffic with the Quarry also at 150 loads per day + light vehicle movements.

We would need a significant speed reduction either side of our entrance and any other traffic calming measures you deem warranted.

Regards Ian
Culcairn Quarry
(02) 6029 8600
Ian Forrest (Manager) 0408 609206


From: Tom Dwyer <tdwyer@amberorg.com.au>
Sent: Tuesday, 11 July 2023 1:38 PM
To: Culcairn Quarry <culcairn.quarry@boral.com.au>

Cc: Mike Willson <mike@amberorg.com.au>
Subject: RE: TMP Development - Culcairn Solar Farm

Hi Ian

Nice talking to you just then and appreciate the time.

As discussed over the phone the proposed vehicle access route to the site will be along Benambra Road to Weeamera Road past the quarry access to the proposed site access point on the north side of the rail corridor. The route is shown diagrammatically in the figures below.



In terms of traffic activity during construction there was a traffic impact assessment report prepared which estimated a peak demand of up to 50 heavy vehicles (ranging between Medium sized trucks, articulated vehicle and b-doubles) and 150 light vehicles, which represents a total of 100 heavy vehicle movements (entry and exit) and 300 light vehicle movements (entry and exit).

As I mentioned a condition of the approval is the upgrade of Weeamera Road between the proposed site access and the quarry access to a 7m wide sealed pavement.

More detailed information is available at this website [Culcairn Solar Farm | Planning Portal - Department of Planning and Environment \(nsw.gov.au\)](http://Culcairn Solar Farm | Planning Portal - Department of Planning and Environment (nsw.gov.au)) but I'd be happy to discuss the transport aspects with you.

Please feel free to send over any comments you have on the proposed traffic management arrangements.

Kind regards
Tom

Tom Dwyer
BEng (CivInfra) (Hons) GradDipUrbPlanEnv MIEAust NER RPEV
Associate

Ph: +61 481 959 464



From: Tom Dwyer
Sent: Wednesday, July 5, 2023 12:32 PM
To: culcairn.quarry@boral.com.au
Subject: TMP Development - Culcairn Solar Farm

Hi there

Thanks for the time on the phone and as I mentioned Amber are assisting on the development of a TMP for the Culcairn Solar Farm which is proposed to operate to the north of the Quarry site. Information is available online about the project here: [Culcairn Solar Farm - Clean Energy For NSW](#) and [Culcairn Solar Farm | Planning Portal - Department of Planning and Environment \(nsw.gov.au\)](#).

We are hoping to hear your perspective on any issues that should be considered for the management of transport for the construction phases of the project.

Feel free to give me a call at any time that suits.

Kind regards
Tom

Tom Dwyer
BEng (CivInfra) (Hons) GradDipUrbPlanEnv MIEAust NER RPEV
Associate

Ph: +61 481 959 464



Tom Dwyer

From: Michael Oliver <MOliver@greaterhume.nsw.gov.au>
Sent: Friday, 21 April 2023 4:37 PM
To: Tom Dwyer
Cc: Mike Willson; Greg Blackie; Ken Thompson; Bede Hutchinson; Joe Mullany
Subject: RE: Traffic Management Information - Culcairn Solar Farm
Attachments: Road_Occupancy_Manual.pdf; Gransolar - Benambra Rd - Second Entrance G23-0317.pdf; Gransolar - Benambra Rd - Main Entrance G23-0316.pdf

Hi Tom,

Please see contact details below for TfNSW as requested earlier today.

You have a good weekend also!

Kind regards,

Michael Oliver
Manager Traffic & Infrastructure
Greater Hume Council
39 Young St
PO Box 99
Holbrook NSW 2644
T 02 6036 0100 M 0429 089 680
E moliver@greaterhume.nsw.gov.au



www.greaterhume.nsw.gov.au

Disclaimer - This email and attached files may contain information that is confidential and/or subject to legal privilege. If you receive this e-mail and are not the intended addressee please delete and notify sender immediately. Views expressed in this message are those of the individual sender and not necessarily the views of Greater Hume Council.

From: Tom Dwyer [mailto:tdwyer@amberorg.com.au]
Sent: Friday, 21 April 2023 3:26 PM
To: Michael Oliver
Cc: Mike Willson
Subject: Traffic Management Information - Culcairn Solar Farm

Hi Michael

Thanks for your time on the phone about the Culcairn Solar Farm project. As I mentioned we're assisting on the development of the Traffic Management Plan for the project.

The information you provided was very useful but as mentioned if you have a contact at TfNSW that would be greatly appreciated.

Have a great weekend!

Cheers
Tom

Tom Dwyer

BEng (CivInfra) (Hons) GradDipUrbPlanEnv MIEAust NER RPEV
Associate

Ph: +61 481 959 464



Hi Michael,

Thanks for the below advise.

Since they'll be up for a longer period, please ensure they are appropriately installed (appropriate post (not star pickets), offset as per Australian standards, etc...).

Note that a Road Occupancy License (ROL) would be required in some instances. I've attached some info on ROL's. In this instance, an ROL isn't required.

Regards,

Joe Mullany
Contract Manager
Maintenance & Delivery | Network & Assets
Regional and Outer Metropolitan

M 0427 422 537 | E joe.p.mullany@transport.nsw.gov.au
193 Morgan Street Wagga Wagga NSW 2650



**Transport
for NSW**

OFFICIAL

From: Michael Oliver <MOliver@greaterhume.nsw.gov.au>

Sent: Monday, 3 April 2023 12:57 PM

To: Joe Mullany <joe.p.mullany@transport.nsw.gov.au>

Cc: KenThompson@greaterhume.nsw.gov.au; Alexander Marks <AMarks@greaterhume.nsw.gov.au>; Amanda Williams <AWilliams@greaterhume.nsw.gov.au>

Subject: FW: Traffic Guidance Schemes (x4) - Walla Walla Solar Farm

You don't often get email from moliver@greaterhume.nsw.gov.au. [Learn why this is important](#)

CAUTION: This email is sent from an external source. Do not click any links or open attachments unless you recognise the sender and know the content is safe.

Good afternoon Joe,

I have gained your email contact details from Councils Manager Works, Ken Thompson.

Please see attached FYI.

As mentioned the signage (on Olympic Hwy - Benambra Rd Intersection) is only temporary during installation of the new Walla Walla Solar Farm Project but will be in place over a longer period of time than normal.

If you have any queries please do not hesitate to discuss with me.

Thanks Joe.

Kind regards,

Michael Oliver
Manager Traffic & Infrastructure
Greater Hume Council
39 Young St
PO Box 99
Holbrook NSW 2644
T 02 6036 0100 M 0429 089 680
E moliver@greaterhume.nsw.gov.au



www.greaterhume.nsw.gov.au

Disclaimer - This email and attached files may contain information that is confidential and/or subject to legal privilege. If you receive this e-mail and are not the intended addressee please delete and notify sender immediately. Views expressed in this message are those of the individual sender and not necessarily the views of Greater Hume Council.

From: Ken Thompson
Sent: Monday, 3 April 2023 12:23 PM
To: Michael Oliver
Cc: Greg Blackie
Subject: RE: Traffic Guidance Schemes (x4) - Walla Walla Solar Farm

Hi Michael,

This should not be a problem we would need to send it to our contract manager for the RMCC mainly as advise.
His contact is joe.p.mullany@transport.nsw.gov.au

Ken Thompson
Manager Works
Greater Hume Council
39 Young St
PO Box 99
Holbrook NSW 2644
T 02 6044 8909 M 0429 120 083



www.greaterhume.nsw.gov.au

Disclaimer - This email and attached files may contain information that is confidential and/or subject to legal privilege. If you receive this e-mail and are not the intended addressee please delete and notify sender immediately. Views expressed in this message are those of the individual sender and not necessarily the views of Greater Hume Council.

From: Michael Oliver
Sent: Monday, 3 April 2023 12:15 PM
To: Ken Thompson <KenThompson@greaterhume.nsw.gov.au>
Cc: Greg Blackie <GBlackie@greaterhume.nsw.gov.au>
Subject: FW: Traffic Guidance Schemes (x4) - Walla Walla Solar Farm

Hi Ken,

Just need to check it will be ok for the two signs installed on the Olympic Hwy to be fixed for a longer period than normal?
Other signs are on Council local roads.

Will discuss with you further.

Kind regards,

Michael Oliver
Manager Traffic & Infrastructure
Greater Hume Council
39 Young St
PO Box 99
Holbrook NSW 2644
T 02 6036 0100 M 0429 089 680
E moliver@greaterhume.nsw.gov.au



www.greaterhume.nsw.gov.au

Disclaimer - This email and attached files may contain information that is confidential and/or subject to legal privilege. If you receive this e-mail and are not the intended addressee please delete and notify sender immediately. Views expressed in this message are those of the individual sender and not necessarily the views of Greater Hume Council.

From: Bede Hutchinson [<mailto:bede@hutchinsoncivil.com.au>]
Sent: Friday, 31 March 2023 11:41 AM
To: Michael Oliver
Cc: Kevin Walsh; Andrew Taylor; Greg Blackie; Sergio Sánchez Arttime
Subject: Fwd: Traffic Guidance Schemes (x4) - Walla Walla Solar Farm

Gday Michael,

Further to below emails:

Hutchinson civil have been tasked to install the required temporary signage for GRS per approved TGS

There is some uncertainty surrounding proposed signage erection techniques.

Due to lengthy period of construction, I propose to install signage on galvanised poles with concrete footings- same as regular road signage- rather than to install in a temporary manner which can be subject to wind and

other effects. This will ensure signage remains installed as intended for the entire duration, minimising the need for regular signage and tgs inspections.

Can you please confirm Council is satisfied with this proposal?

Thanks

Sent from my iPhone

Begin forwarded message:

From: Andrew Taylor <ataylor@gransolar.com>
Date: 31 March 2023 at 9:29:04 am AEDT
To: Bede Hutchinson <bede@hutchinsoncivil.com.au>
Subject: Fwd: Re : Traffic Guidance Schemes (x4) - Walla Walla Solar Farm

Get [Outlook for Android](#)

From: Michael Oliver <MOliver@greaterhume.nsw.gov.au>
Sent: Thursday, February 23, 2023 2:11:58 PM
To: Andrew Taylor <ataylor@gransolar.com>
Cc: Sergio Sánchez Artime <ssanchez@gransolar.com>; David Tullis <dtullis@gransolar.com>; Greg Blackie <GBlackie@greaterhume.nsw.gov.au>; Ken Thompson <KenThompson@greaterhume.nsw.gov.au>; Craig Hall <CHall@greaterhume.nsw.gov.au>; Marc Haynes <MHaynes@greaterhume.nsw.gov.au>; Jason McBain <JMcBain@greaterhume.nsw.gov.au>; Andrew Walls <AWalls@greaterhume.nsw.gov.au>; Amanda Williams <AWilliams@greaterhume.nsw.gov.au>
Subject: FW: Re : Traffic Guidance Schemes (x4) - Walla Walla Solar Farm

You don't often get email from moliver@greaterhume.nsw.gov.au. [Learn why this is important](#)

CYBERSECURITY WARNING: El correo electrónico se originó fuera de la organización. No haga clic en los enlaces o abra los archivos adjuntos a menos que reconozca al remitente y sepa que el contenido es seguro. Reporte el correo si duda de la autenticidad del mismo.

Hi Andrew,

In reply I can advise that Council approves the attached TGS (x4) for future construction of the Walla Walla Solar Farm.

If you have any further queries please do not hesitate to contact me.

Have a good afternoon.

Kind regards,

Michael Oliver
Manager Traffic & Infrastructure
Greater Hume Council
39 Young St

PO Box 99
Holbrook NSW 2644
T 02 6036 0100 M 0429 089 680
E moliver@greaterhume.nsw.gov.au

www.greaterhume.nsw.gov.au

Disclaimer - This email and attached files may contain information that is confidential and/or subject to legal privilege. If you receive this e-mail and are not the intended addressee please delete and notify sender immediately. Views expressed in this message are those of the individual sender and not necessarily the views of Greater Hume Council.

From: Greg Blackie
Sent: Wednesday, 22 February 2023 2:31 PM
To: Michael Oliver
Subject: FW: Re : Traffic Guidance Schemes - Walla Walla Solar Farm

Micheal

Can you assess these and advise if acceptable

Thanks

Greg

From: Andrew Taylor [<mailto:ataylor@gransolar.com>]
Sent: Wednesday, 15 February 2023 3:36 PM
To: Greg Blackie <GBlackie@greaterhume.nsw.gov.au>
Cc: Sergio Sánchez Artime <ssanchez@gransolar.com>; David Tullis <dtullis@gransolar.com>
Subject: Re : Traffic Guidance Schemes - Walla Walla Solar Farm

Good Afternoon Greg,

As discussed previously, please find attached for review and comment, the proposed Traffic Guidance Schemes that are to be implemented for the duration of the project. Please contact directly with any enquiries regarding the proposed TGSs,

Regards,

Andrew Taylor
HSE Manager – Walla Walla Solar Farm

Head office:

307 Queen Street, Level 4

Brisbane QLD 4000, Australia

ataylor@gransolar.com

+61 (0) 418 529 639

gransolar.com

Disclaimer

The information contained in this communication from the sender is confidential. It is intended solely for use by the recipient and others authorized to receive it. If you are not the recipient, you are hereby notified that any disclosure, copying, distribution or taking action in relation of the contents of this information is strictly prohibited and may be unlawful.

This email has been scanned for viruses and malware, and may have been automatically archived by Mimecast, a leader in email security and cyber resilience. Mimecast integrates email defenses with brand protection, security awareness training, web security, compliance and other essential capabilities. Mimecast helps protect large and small organizations from malicious activity, human error and technology failure; and to lead the movement toward building a more resilient world. To find out more, visit our website.

Disclaimer

The information contained in this communication from the sender is confidential. It is intended solely for use by the recipient and others authorized to receive it. If you are not the recipient, you are hereby notified that any disclosure, copying, distribution or taking action in relation of the contents of this information is strictly prohibited and may be unlawful.

This email has been scanned for viruses and malware, and may have been automatically archived by Mimecast, a leader in email security and cyber resilience. Mimecast integrates email defenses with brand protection, security awareness training, web security, compliance and other essential capabilities. Mimecast helps protect large and small organizations from malicious activity, human error and technology failure; and to lead the movement toward building a more resilient world. To find out more, visit our website.

This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.

 Consider the environment. Please don't print this e-mail unless really necessary.

OFFICIAL

Disclaimer

The information contained in this communication from the sender is confidential. It is intended solely for use by the recipient and others authorized to receive it. If you are not the recipient, you are hereby notified that any disclosure, copying, distribution or taking action in relation of the contents of this information is strictly prohibited and may be unlawful.

This email has been scanned for viruses and malware, and may have been automatically archived by Mimecast, a leader in email security and cyber resilience. Mimecast integrates email defenses with brand protection, security awareness training, web security, compliance and other essential capabilities. Mimecast helps protect large and small organizations from malicious activity, human error and technology failure; and to lead the movement toward building a more resilient world. To find out more, visit our website.

From: [Nicholas Fox](#)
To: [Greg Blackie](#)
Cc: [Colin Kane](#); [Alexis Good](#)
Subject: RE: Weeamera Road Upgrade - 100% Design Issue
Date: Thursday, 2 November 2023 11:43:55 AM
Attachments: [image002.png](#)
[image003.png](#)
[2023-11-02_Council_Draft Letter re. UGL Licence.docx](#)

Hi Greg,

Thanks very much for confirming the 100% design. Could you confirm our understanding that the Section 138 Road permit can be granted before the end of November, by the time we sign our EPC contract? Do you need further inputs from Neoen to deliver this permit?

On the additional flexibility regarding the upgrade of the access road, we are still confident we can secure the UGL Construction Licence before road upgrade works in the railway corridor but want to prepare for a worst-case scenario. We have prepared the attached letter and would like to send you the details you requested around dust mitigation and traffic management plan. Could you confirm whether you have precise requirements regarding these two mitigation measures?

Finally, there seems to be at least one telecommunications fibre (perhaps more to be shown by DBYD) intersecting Weeamera road within the 1.4km section we will upgrade. We would like to hire a cable locating contractor to find evidence of the precise location and depth of these fibres – could you specify what inputs you need from them to validate the works onsite?

Many thanks for your continuous support,

Regards,

Nicholas

De : Greg Blackie <GBlackie@greaterhume.nsw.gov.au>
Envoyé : mercredi 1 novembre 2023 16:42
À : Nicholas Fox <Nicholas.fox@neoen.com>
Cc : Colin Kane <CKane@greaterhume.nsw.gov.au>; Alexis Good <alexis.good@neoen.com>
Objet : RE: Weeamera Road Upgrade - 100% Design Issue

EXTERNAL: Do not click links or open attachments unless you recognize the sender and know the content is safe.

Nick

I have reviewed the 100% design and advise that it is acceptable to Council.

Regarding your request for flexibility in the upgrade works on Weeamera Road, if any section of road is not completed upon the commencement of construction of the project, details on dust mitigation and traffic management must be submitted to Council for approval, to mitigate any impact of the uncompleted works to resident and Council satisfaction.

Regards

Greg

Greg Blackie
Director Engineering
Greater Hume Council
39 Young St

PO Box 99
Holbrook NSW 2644
T 02 6036 0100 M 0419 249 357



www.greaterhume.nsw.gov.au

Disclaimer - This email and attached files may contain information that is confidential and/or subject to legal privilege. If you receive this e-mail and are not the intended addressee please delete and notify sender immediately. Views expressed in this message are those of the individual sender and not necessarily the views of Greater Hume Council.

From: Nicholas Fox <Nicholas.fox@neoen.com>
Sent: Tuesday, 24 October 2023 5:11 PM
To: Greg Blackie <GBlackie@greaterhume.nsw.gov.au>
Cc: Colin Kane <CKane@greaterhume.nsw.gov.au>; Alexis Good <alexis.good@neoen.com>
Subject: RE: Weeamera Road Upgrade - 100% Design Issue

Hi Greg,

Hope you have been well.

We are aiming to submit our Construction Licence application with UGL in the coming days regarding the unused railway crossing at the end of Weeamera road and would need confirmation you are satisfied with the 100% design (which incorporates all comments and requests you shared previously) from WSP attached – could you send this confirmation before the end of week?

Thanks very much for your help,

Kind regards,

Nicholas

De : Nicholas Fox
Envoyé : lundi 16 octobre 2023 10:09
À : Greg Blackie <GBlackie@greaterhume.nsw.gov.au>
Cc : Colin Kane <CKane@greaterhume.nsw.gov.au>; Alexis Good <alexis.good@neoen.com>
Objet : TR: Weeamera Road Upgrade - 100% Design Issue

Hi Greg,

Hope you had a good weekend.

Please find the WSP 100% design of the Weeamera road attached for your final review – the files are quite heavy so could you confirm good receipt? This design incorporates all comments and requests from council.

We are asking our prospective EPCs to review this design before October 27th and would very much appreciate if you could confirm the design by the same date. We can then proceed to apply for the Section 138 Road Opening permit based on this design.

Regards,

Nicholas

De : Yau, Chris <Chris.Yau@wsp.com>

Envoyé : vendredi 13 octobre 2023 16:43

À : Nicholas Fox <Nicholas.fox@neoen.com>; Alexis Good <alexis.good@neoen.com>; Hide, Natalie <Natalie.Hide@wsp.com>; Mundy, Christopher <Christopher.Mundy@wsp.com>; Ellis, Steven <Steven.Ellis@wsp.com>

Cc : Thrower, Ryan <Ryan.Thrower@wsp.com>; Reeve, Brent <Brent.Reeve@wsp.com>; Smailes, Edward <Edward.Smailes@wsp.com>

Objet : RE: Weeamera Road Upgrade - 100% Design Issue

EXTERNAL: Do not click links or open attachments unless you recognize the sender and know the content is safe.

Hi Nicholas, Alexis,

Thanks to [@Ellis, Steven](#) and [@Mundy, Christopher](#) and our incredible Drafting Team, we have managed to complete the 100% detailed design for Package 1.

Please find attached the 100% detailed design submission for the Weeamera Road Upgrade (ie. Package 1). Deliverables include:

- The Design Memo – 204179-WSP-RD-MEM-000001 RevC.pdf
- The Design Drawing Set – CULCAIRN-WSP-NWW-GN-DRG-999999-COMBINED.pdf

Please note that the combined file size for both PDFs is 24MB(!). I will send a separate email to ensure you have received this email and the attachment. If it fails to reach you, then I will arrange with [@Hide, Natalie](#) for a file transfer.

[@Hide, Natalie](#), here's the WSP link to the files:

U:\ProjectsAU\204xxx\204179_Culcairn_Solar_Farm\4_WIP\BIM\CAD\01-Doc-control\Data_Outgoing\20231013-100%_Design_Issue

Kind regards,
Chris



Chris Yau
Senior Principal Project Manager

T: +61283548831

Chris.Yau@wsp.com

WSP Australia Pty Limited
Level 27, 680 George Street
Sydney, 2000
Australia

wsp.com/en-au

WSP acknowledges that every project we work on takes place on First Peoples lands. We recognise Aboriginal and Torres Strait Islander Peoples as the first scientists and engineers and pay our respects to Elders past and present.

From: Ellis, Steven <Steven.Ellis@wsp.com>

Sent: Tuesday, October 10, 2023 2:47 PM

To: Nicholas Fox <Nicholas.fox@neoen.com>; Alexis Good <alexis.good@neoen.com>

Cc: Yau, Chris <Chris.Yau@wsp.com>; Hide, Natalie <Natalie.Hide@wsp.com>; Mundy, Christopher <Christopher.Mundy@wsp.com>

Subject: Weeamera Road Upgrade - 100% Design Issue

Hi Nicholas & Alexis

Thanks for the catch up earlier this afternoon.

As discussed I'd like to clarify what we will deliver this Friday for the 100% Design Issue.

- Updated 100% Design Drawing Set.
 - Cover Sheet
 - Index Page
 - Key Plan

- Pavement Profiles
- Typical Cross Section
- General Arrangement Plans
- Cross Sections
- Longitudinal Sections
- Updated 100% Design Memo (including UGL Rail Crossing details)
- Updated UGL Rail Crossing Plan & Associated Cross Sections

We will hold off producing the detailed setout information such as Alignment Control Plans, Setout Tables & Schedules until the IFC delivery phase. (note this is our standard practice to only produce this highly detailed information once only when the design is 100% confirmed)

If you have the opportunity to discuss the requirement of setout data with the EPC's we could look to provide the information at the IFC phase directly in the 3D design models rather than in drawing and table formats.

Regards



Steven Ellis
Technical Executive

T: +61 2 9927 6547

Steven.Ellis@wsp.com

WSP Australia Pty Limited
Level 27, 680 George Street
Sydney, 2000
Australia

wsp.com/en-au

WSP acknowledges that every project we work on takes place on First Peoples lands. We recognise Aboriginal and Torres Strait Islander Peoples as the first scientists and engineers and pay our respects to Elders past and present.

NOTICE: This communication and any attachments ("this message") may contain information which is privileged, confidential, proprietary or otherwise subject to restricted disclosure under applicable law. This message is for the sole use of the intended recipient(s). Any unauthorized use, disclosure, viewing, copying, alteration, dissemination or distribution of, or reliance on, this message is strictly prohibited. If you have received this message in error, or you are not an authorized or intended recipient, please notify the sender immediately by replying to this message, delete this message and all copies from your e-mail system and destroy any printed copies.

-LAEmHhHzdJzbITWfa4Hgs7pbKJ

Disclaimer

The information contained in this communication from the sender is confidential. It is intended solely for use by the recipient and others authorized to receive it. If you are not the recipient, you are hereby notified that any disclosure, copying, distribution or taking action in relation of the contents of this information is strictly prohibited and may be unlawful.

This email has been scanned for viruses and malware, and may have been automatically archived by Mimecast, a leader in email security and cyber resilience. Mimecast integrates email defenses with brand protection, security awareness training, web security, compliance and other essential capabilities. Mimecast helps protect large and small organizations from malicious activity, human error and technology failure; and to lead the movement toward building a more resilient world. To find out more, visit our website.

Appendix G

Site Environment Plans



**Culcairn Solar Farm
Site Environmental Plans
Map 1 of 5**

Legend

Project features:

- Project site
- Development footprint
- Clearing boundary
- Site access
- Panel arrays
- Battery
- Control building
- Substation
- Inverters
- Compounds
- Fences
- Internal roads

Sensitive receivers:

- Associated
- Non associated
- Industry

Biodiversity:

- Threatened Ecological Communities (TECs)

Hollow bearing trees:

- Retain
- Remove

Vegetative screening

- Visual screening
- Biodiversity supplementary screening

Heritage:

- Isolated Finds
- Cultural object
- Potential Archaeological Deposits (PADs)

Scarred Trees:


- Cultural Tree
- Modified Tree

Hydrological features:

- Dams
- Waterways

Infrastructure:

- Transmission line
- Gas pipeline
- Roads



Data Attribution
© NGH 2023
© Neoen 2023
© ESRI & QGIS 2023
Ref: 18-441 Culcairn SF SEPS 20230706 \ Site
Environmental Plan Map 1
Author: alyce.g
Date created: 06.07.2023
Datum: GDA94 / MGA zone 55



Culcairn Solar Farm
Site Environmental Plans
Map 2 of 5

Legend

- Project features:
- Project site
 - Development footprint
 - Clearing boundary
 - Panel arrays
 - Battery
 - Control building
 - Substation
 - Inverters
 - Compounds
 - Fences
 - Internal roads
- Sensitive receivers:
- Associated
- Biodiversity:
- Threatened Ecological Communities (TECs)
- Hollow bearing trees:
- Retain
 - Remove
- Vegetative screening
- Visual screening
 - Biodiversity supplementary screening
- Heritage:
- Isolated Finds
- Scarred Trees:
- Cultural Tree
 - Modified Tree
- Hydrological features:
- Dams
 - Waterways
- Infrastructure:
- Transmission line
 - Gas pipeline
 - Roads



Culcairn Solar Farm Site Environmental Plans Map 3 of 5

- Legend**
- Project features:**
- Project site
 - Development footprint
 - Clearing boundary
 - Site access
 - Panel arrays
 - Battery
 - Control building
 - Substation
 - Inverters
 - Compounds
 - Fences
 - Internal roads
- Sensitive receivers:**
- Non associated
- Biodiversity:**
- Threatened Ecological Communities (TECs)
- Hollow bearing trees:**
- Retain
 - Remove
- Vegetative screening**
- Visual screening
- Heritage:**
- Isolated Finds
 - Cultural object
- Hydrological features:**
- Dams
- Infrastructure:**
- Transmission line
 - Gas pipeline
 - Roads



Culcairn Solar Farm
Site Environmental Plans
Map 4 of 5

Legend

Project features:

- Project site
- Development footprint
- Clearing boundary
- Panel arrays
- Inverters
- Fences
- Internal roads

Sensitive receivers:

- Associated
- Non associated

Biodiversity:

- Threatened Ecological Communities (TECs)

Hollow bearing trees:

- Retain
- Remove

Vegetative screening

- Visual screening

Heritage:

- Isolated Finds
- Potential Archaeological Deposits (PADs)

Scarred Trees:

- Modified Tree

Hydrological features:

- Dams
- Waterways

Infrastructure:

- Transmission line
- Roads




Culcairn Solar Farm
Site Environmental Plans
Map 5 of 5

- Legend
- Project features:
- Project site
 - Development footprint
 - Clearing boundary
 - Panel arrays
 - Inverters
 - Fences
 - Internal roads
- Sensitive receivers:
- Non associated
- Biodiversity:
- Threatened Ecological Communities (TECs)
- Hollow bearing trees:
- Retain
 - Remove
- Vegetative screening
- Biodiversity supplementary screening
- Heritage:
- Isolated Finds
 - Potential Archaeological Deposits (PADs)
- Scarred Trees:
- Cultural Tree
 - Modified Tree
- Hydrological features:
- Dams
 - Waterways
- Infrastructure:
- Transmission line
 - Gas pipeline
 - Roads



Data Attribution
© NGH 2023
© Neoen 2023
© ESRI & QGIS 2023



Culcairn Solar Farm
No-go zones
Map 2 of 3

- Legend
- Project site
 - Development footprint
 - No go zones
 - Waterways
 - Roads



0 250 500 750 m

Data Attribution
© NGH 2023
© Neoen 2023
© ESRI & QGIS 2023

Ref: 18-441 Culcairn SF SEPS 20230706 \ No
go zones Map 2
Author: alyce.g
Date created: 07.07.2023
Datum: GDA94 / MGA zone 55




NGH



Culcairn Solar Farm
No-go zones
Map 3 of 3

- Legend
-  Project site
 -  Development footprint
 -  No go zones
 -  Waterways
 -  Roads



Data Attribution
© NGH 2023
© Neoen 2023
© ESRI & QGIS 2023

Ref: 18-441 Culcairn SF SEPS 20230706 \ No
go zones Map 3
Author: alyce.g
Date created: 07.07.2023
Datum: GDA94 / MGA zone 55



NGH

Appendix H

Section 138 Road Opening Approval





**Greater
Hume
Council**

All correspondence

PO Box 99 Holbrook NSW 2644

P 02 6036 0100 or 1300 653 538

E mail@greaterhume.nsw.gov.au
greaterhume.nsw.gov.au

ABN 44 970 341 154

Culcairn Solar Farm Pty Ltd (ACN 667 751 313)
as trustee for the Culcairn Solar Farm Trust
Level 21, 570 George St
SYDNEY NSW 2000
Nicholas.fox@neoen.com

Dear Nicholas,

**Approval of 100% Design Submission and Section 138 Road Opening Approval –
Weeamera Road Culcairn Upgrade**

I refer to your email dated 6 November 2023 requesting Council approval of the submitted 100% design of Weeamera Road Culcairn upgrade, and issuing of a Section 138 Road Opening approval for the associated works.

In reply, I advise that Council approves the 100% Design - Weeamera Road Culcairn upgrade as submitted and hereby issues Culcairn Solar Farm Section 138 Road Opening Approval for the associated works.

If you have any further queries please do not hesitate to contact me on 02 6036 0100

Yours faithfully,

Digitally signed 9 November 2023

Greg Blackie
Director Engineering
GREATER HUME SHIRE COUNCIL
REF: GB:AW

Appendix I

Haulpac Product – Dust Suppression



HaulPac Trial Goyder Renewables Zone

December 2022

Downer
Relationships creating success




Scope of Work

Goyder South Wind Farm – Construction began in 2022 with a network of over 100km of current and new unsealed roads which need to be maintained by the contractor.

Issues:

- Needing resilient unsealed roads
- Dust & dust control
- Water management
- Continued maintenance
- inclined roads leading to turbine locations



HaulPac – Unsealed Road Management

Downer developed HaulPac as not only a product, but also a process for the management of unsealed roads in mine sites, windfarms and other commercial work site where there is a high demand on the unsealed network to be resilient to high use by heavy vehicles, weather, water management and dust management.

The HaulPac application process is one that can be completed by contractors using minimal equipment inc. grader, drum roller and water cart. The process is not outside the scope or skills of the crew and only takes approx. 25% longer to complete.



HaulPac – Section 1 (500m x 8m)

This section of road had previously been built with 40mm minus material and has had a lot of wet weather that had washed away a lot of the fines giving a bony surface. The road was ripped to approx. 75mm. The HaulPac mixed in well across the majority of the area with a couple of areas that may need rework in the future.

The capping layer had good coverage and the surface layer looked good the following morning.



HaulPac – Section 2 (500m x 8m)

This section of road had previously been built with 40mm minus material. The material here was in better condition as it had less traffic when wet and had a good mix of fines and rock.

The road was ripped to approx. 75mm. The HaulPac mixed in well across the site and once rolled, gave a smooth running surface.

The capping layer had good coverage and the surface layer looked good at the end of the day.



HaulPac – Learnings

Grader operator Luke has a good grasp on the HaulPac process and could see where he could make improvements in the mixing process from day one to day two.

If re-sheeting is to occur prior to treatment of HaulPac, it is recommended to use a 20mm minus material to give a stronger bind.

Building and capping road by lunch allowed the road surface to cure prior to end of day traffic.

Treating the access gate area to prevent rocks and fines being brought on to the treated surface causing damage to the surface and dust.



HaulPac – Site Treatment

As was observed at the trial site, dust is greatly reduced and there is no need to run a water cart over the surface.

Taking into account the amount of water that will be needed, the cost of the water and environmental and safety issues related to dust, the use of HaulPac, even though more expensive at the construction phase of the project, will provide benefits through out the full term of the project.

Downer can assist with the cost comparison between using HaulPac to using water carts for dust management if required.

The HaulPac treated surface has bound well and shows that it will be resilient to damage from weather and traffic movements.



HaulPac – Going Forward

- Downer will review the pricing of the delivered HaulPac to site with volume discounts available.
- Downer will provide onsite support with storage and application HaulPac
- 60,000L Storage solution available for hire during the project
- Recommend a tow behind broom to sweep treated roads to remove loose material and migratory dust before maintenance spraying



Thank you



Aaron Jemeljanovs

Account Manager – East Coast

Bituminous Products


0400 756 639

HaulPac

Your Unsealed Road Solution
Goyder Renewables Zone 2022

HaulPac – Process

Stage 1



Unsealed Road Binding

Stage 2




Surface Capping Spray

HaulPac is applied with a watercart to the pre-ripped road surface and then mixed, shaped and compacted whilst making sure the OMC is correct. This will bind the road leaving a smooth surface.

A capping layer recommended immediately after stage 1 to serve as protective seal to prevent moisture penetration. The treatment also presents a black surface, providing a clear demarcation of road surface

Stage 3



Surface Maintenance Spray

Surface maintenance is a light spray of diluted **HaulPac**, applied as required to seal cracks in the surface and capture foreign dust particles.

Continued application of the maintenance spray is critical to ensure quality and life of unsealed road assets

HaulPac - Equipment Required



HaulPac is able to applied to your unsealed road network using experienced staff and equipment that many councils or contractors already have. The equipment that is required is a grader with rippers, bitumen sprayer with a spray bar and a 15t + smooth-drum vibratory compactor. A pneumatic tired roller is optional as it will give a smoother running surface.

Stage 1 : Rip the Road



Apply new material if re-sheeting or Rip the road to a depth of 50-75mm. Make sure to have multiple passes to ensure all the surface is ripped with out tracking.

Stage 1 : Apply HaulPac and Water



Apply the **HaulPac** with a sprayer via the spray bar at the litre rate per square meter as advise by your Downer representative. Water can be added to the specified amount of **HaulPac** to get the right OMC. Mixing the specified amount of **HaulPac** with water assists in the **HaulPac** being able to be spread through the road material.

Stage 1 : Blade Mix and Shape



The grader now blade mixes the **HaulPac** back and forth until the surface road material has a uniform black colour. The road material is then shaped in preparation for rolling.

Stage 1 : Rolling



Once the road is shaped, begin to roll the road with a smooth-drum vibratory compactor (15t +) to bind the treated road. Do not use **Pneumatic Rollers** if the OMC is too high as this will cause wheel tracking and the surface will not be smooth.

Stage 2 : Capping Spray



Now that the has been ripped, **HaulPac** blade mixed in, the road is shaped and compacted, it is time to apply the capping spray at a rate of 0.2lt of **HaulPac** per m² to the surface of the road. The capping spray is mixed with water to assist with spraying at a rate of 1 part **HaulPac** to 3 parts water. The capping spray will seal any cracks that may have formed during rolling and will give the surface a waterproof seal.

Downer recommends a further 2 maintenance sprays at 2 & 4 weeks of 0.02lt **HaulPac** per m² mixed with water 1:3 to build up the surface prior to commencing the general maintenance sprays.

Stage 3 : Surface Maintenance Spray



Continued application of the maintenance spray is critical to ensure quality and life of the unsealed road assets treated with **HaulPac**.

The surface maintenance spray is a light spray of diluted **HaulPac**, 0.01lt per m², applied as little as required to seal cracks in the surface and capture foreign dust particles. The unsealed road will not need to be graded and any potholes can be repaired with road base mixed with **HaulPac** placed into the hole.

Understanding Spray Rates

Build Spray M²

1.5L HaulPac:1.5L Water
1:1 Ratio

Capping Spray M²

0.2L HaulPac:0.6L Water
1:3 Ratio

Maintenance Spray M²

0.1L HaulPac:0.4L Water
1:4 Ratio

Remember: All Volumes rates are for HaulPac NEAT per m² and only the amount of water that is added is variable.

For example: Grader driver believes that he would require about 5lt m² of water would get the OMC right for blade mixing and Downer has specified 1lt m² of HaulPac be applied. Water Cart/Spray Truck would be filled with of 1lt of HaulPac and 4lt of water to get the required 5lt m². Or HaulPac can be added 1:1 in the water cart and use a second watercart to add additional water to get to OMC.

Please note volumes used above are as an example only and volumes used at each site will need to be assess case by case.

HaulPac - Your Unsealed Road Solution



Steve Pittonet
Manager-Pre-Contracts and Development

Mobile: +61 418 360 493
Email: Steve.Pittonet@Downergroup.com
www.downergroup.com

Aaron Jemeljanovs
Account Manager – East Coast

Mobile: +61 400 756 639
Email: Aaron.Jemeljanovs@downergroup.com
www.downergroup.com

Appendix J

Proposed TGS – Quarry Access

Legend

 GM9-V79-60 60 SPEED LIMIT AHEAD

 T2-25 TRUCKS

 TM3-V16-60 60 km/h



NOTES:
1. All sign locations are to be checked prior to setout and positions adjusted to allow for site specific constraints such as vegetation, other signs, road furniture and sufficient space on road shoulder.
2. Sign locations will be placed in accordance with the TfNSW Traffic Control Work Site Manual and confirmed on-site.

Quarry Access - Prior to Construction of Weeamera Road

Lot 2 Weeamera Rd, Culcairn

Traffic Guidance Scheme

CLIENT: Neoen
SCALE: NTS

DRAWN: Rico Kobelt
DATE: 13/07/2023
REVISED: 10/11/2023
DWG No: 012 TGS01E

REVISION:
E - For approval

 SafeWork NSW

WORK HEALTH & SAFETY
TRAFFIC CONTROL WORK

Rico
KOBELT

Card No:
TCT1042387

Date of issue:
15/06/2023

Type of traffic control work:
PWZ

D.O.B:
04/09/1993

NEW SOUTH WALES

Appendix K

Council Approval Letter – Weeamera Road Upgrade



**Greater
Hume
Council**

All correspondence
PO Box 99 Holbrook NSW 2644

P 02 6036 0100 or 1300 653 538
E mail@greaterhume.nsw.gov.au
greaterhume.nsw.gov.au

ABN 44 970 341 154

Alexis Good, Project Manager
Neoen Australia Pty Ltd
Level 21, 570 George Street
NSW 2000 SYDNEY

Subject: Flexibility granted under the Culcairn DA to allow construction works to proceed pending the securing of the UGL Construction License associated with the upgrade of the 40-meter section of the Weeamera council road intersecting the unused UGL railway corridor.

Dear Alexis,

This letter pertains to Schedule 3 Condition 6 (Road Upgrades) of the Culcairn Solar Farm (the "Project") Development Consent, and the associated upgrading of the Weeamera council road as a pre-condition to commencing construction of the Project:


Road Upgrades

6. Unless the Planning Secretary agrees otherwise, prior to commencing construction the Applicant must:
 - (a) construct the access point on Weeamera Road, as identified in Appendix 1 and Appendix 5, with a Rural Property Access type treatment and to cater for the largest vehicle accessing the site;
 - (b) upgrade Weeamera Road between the access to Hurricane Hill Hardrock Quarry and the site access point to a 7 m wide sealed pavement, as identified in Appendix 5;

These upgrades must comply with the *Austrroads Guide to Road Design* (as amended by TfNSW supplements) and be carried out to the satisfaction of Council.

The Greater Hume council ("**Council**") notes that in line with this DA condition, Neoen Australia Pty Ltd ("**Neoen**") intends to upgrade the entire 1.4km section of Weeamera council road before commencement of works onsite, including the 40-metre section intersecting the unused UGL railway corridor just before site entrance, before commencement of works. However, should the Construction License allowing upgrade works to proceed within the unused UGL railway corridor be delayed, Council takes note of the submitted dust mitigation and temporary traffic control measures, and confirms that works will be able to commence onsite pending the securing of this Construction Licence from UGL and associated road upgrade works within the unused railway corridor.

The 40-meter section of the unused UGL railway corridor is represented with the red arrow in the figure below:



Council consent to Neoen providing a copy of this letter to any relevant authority for the purposes of obtaining approvals required for the Culcairn Solar Farm project.

Yours Faithfully,



Colin Kane
Director Environment & Planning
 Greater Hume Council

16 November 2023


Appendix L


UGL Corridor – Temporary Traffic Management Plan





ISSUED FOR INFORMATION ONLY






B-Double (26.0m)
 Overall Length 26.000m
 Overall Width 4.300m
 Overall Body Height 0.540m
 Min Body Ground Clearance 2.500m
 Track Width 6.00s
 Lock-to-lock time 15.000m
 Curb to Curb Turning Radius




ISSUED FOR INFORMATION ONLY




B-Double (26.0m)
 Overall Length 26.00m
 Overall Width 2.50m
 Overall Body Height 4.30m
 Min Body Ground Clearance 0.540m
 Track Width 2.500m
 Lock-to-lock time 6.00s
 Curb to Curb Turning Radius 15.000m



ISSUED FOR INFORMATION ONLY



Single Unit Truck/Bus (12.5 m)
Overall Length 12.500m
Overall Width 2.500m
Overall Body Height 4.300m
Min Body Ground Clearance 0.490m
Track Width 2.500m
Lock-to-lock time 6.00s
Curb to Curb Turning Radius 12.500m



ISSUED FOR INFORMATION ONLY

Appendix M

UGL Corridor – DPE Correspondence



Iwan Davies

Director, Energy Assessments

NSW Department of Planning & Environment (DPE)

17 November 2023

Subject: Flexibility granted under the Culcairn DA to allow construction works to proceed pending the securing of the UGL Construction License associated with the upgrade of the 40-meter section of the Weeamera council road intersecting the unused UGL railway corridor.

Dear Iwan,

I am writing in relation to Schedule 3 Condition 6 (Road Upgrades) of the Culcairn Solar Farm Development Consent (SSD 10288 – granted on 25 March 2021), and the associated upgrading of the Weeamera Council road as a pre-condition to commencing construction of the Project:

Road Upgrades

6. Unless the Planning Secretary agrees otherwise, prior to commencing construction the Applicant must:
 - (a) construct the access point on Weeamera Road, as identified in Appendix 1 and Appendix 5, with a Rural Property Access type treatment and to cater for the largest vehicle accessing the site;
 - (b) upgrade Weeamera Road between the access to Hurricane Hill Hardrock Quarry and the site access point to a 7 m wide sealed pavement, as identified in Appendix 5;

These upgrades must comply with the *Austrroads Guide to Road Design* (as amended by TfNSW supplements) and be carried out to the satisfaction of Council.

In line with this Condition of Consent, Neoen intends to upgrade the entire 1.4km section of Weeamera council road before commencement of works onsite, including the 40-meter section intersecting the unused UGL railway corridor just before site entrance, before commencement of works.


However, should the Construction License allowing upgrade works to proceed within the unused UGL railway corridor be delayed, Neoen would look to:

1. upgrade the portions of Weeamera Road outside of the UGL corridor and implement dust mitigation measures and temporary traffic control measures within the UGL corridor while it remains unsealed; and then
2. commence construction works on-site.

Once the Construction Licence is granted by UGL, the remaining 40-meter section of Weeamera Road would then be upgraded to the specified design standards.

Consultation has been undertaken with Greater Hume Shire Council, who have provided written consent to this approach (please refer to the letter signed by Council attached) and approved the appropriate dust mitigation and temporary traffic control measures set forth in the Traffic Management Plan.

The 40-meter section of the unused UGL railway corridor is represented with the red arrow in the figure below:



As per Schedule 3 Condition 6 of the Conditions of Consent, the upgrade of Weeamera Road is required prior to commencement of construction on-site.

Neoen requests that the Department of Planning & Environment confirms in writing that construction works can commence on-site pending the upgrade of the portion of Weeamera Road which intersects the unused railway corridor, in the event that receipt of the Construction License from UGL is delayed, noting that this same request has already been approved by Greater Hume Shire Council.

Please do let me know if you would like to discuss this further. We look forward to your response.

Kind regards,

Alexis Good
Project Manager – NSW Development
Neoen Australia



**Greater
Hume
Council**

All correspondence
PO Box 99 Holbrook NSW 2644

P 02 6036 0100 or 1300 653 538
E mail@greaterhume.nsw.gov.au
greaterhume.nsw.gov.au

ABN 44 970 341 154

Alexis Good, Project Manager
Neoen Australia Pty Ltd
Level 21, 570 George Street
NSW 2000 SYDNEY

Subject: Flexibility granted under the Culcairn DA to allow construction works to proceed pending the securing of the UGL Construction License associated with the upgrade of the 40-meter section of the Weeamera council road intersecting the unused UGL railway corridor.

Dear Alexis,

This letter pertains to Schedule 3 Condition 6 (Road Upgrades) of the Culcairn Solar Farm (the "Project") Development Consent, and the associated upgrading of the Weeamera council road as a pre-condition to commencing construction of the Project:


Road Upgrades

6. Unless the Planning Secretary agrees otherwise, prior to commencing construction the Applicant must:
 - (a) construct the access point on Weeamera Road, as identified in Appendix 1 and Appendix 5, with a Rural Property Access type treatment and to cater for the largest vehicle accessing the site;
 - (b) upgrade Weeamera Road between the access to Hurricane Hill Hardrock Quarry and the site access point to a 7 m wide sealed pavement, as identified in Appendix 5;

These upgrades must comply with the *Austroads Guide to Road Design* (as amended by TfNSW supplements) and be carried out to the satisfaction of Council.

The Greater Hume council ("**Council**") notes that in line with this DA condition, Neoen Australia Pty Ltd ("**Neoen**") intends to upgrade the entire 1.4km section of Weeamera council road before commencement of works onsite, including the 40-metre section intersecting the unused UGL railway corridor just before site entrance, before commencement of works. However, should the Construction License allowing upgrade works to proceed within the unused UGL railway corridor be delayed, Council takes note of the submitted dust mitigation and temporary traffic control measures, and confirms that works will be able to commence onsite pending the securing of this Construction Licence from UGL and associated road upgrade works within the unused railway corridor.

The 40-meter section of the unused UGL railway corridor is represented with the red arrow in the figure below:



Council consent to Neoen providing a copy of this letter to any relevant authority for the purposes of obtaining approvals required for the Culcairn Solar Farm project.

Yours Faithfully,

Colin Kane
Director Environment & Planning
 Greater Hume Council

16 November 2023

Our ref: SSD-10288-PA-17

Alexis Good
Project Manager
Neoen Australia Pty Ltd
Level 6/16 Marcus Clarke Street
Canberra, ACT, 2601

30/11/23

Subject: Culcairn Solar Farm - Weeamera Road Upgrade Works Across Unused Railway Easement

Dear Ms. Good

I refer to your correspondence of 17 November 2023, seeking the Secretary's agreement to potentially delay the required upgrading of a 40m section of Weeamera Road within an unused rail line easement (illustrated in the figure included in your correspondence).

It is understood that Neoen intends to upgrade the entire 1.4km section of Weeamera Road prior to commencing construction of the solar farm as required by Schedule 3, Condition 6 of the development consent. However, if the required Construction Licence is not issued by the manager of the unused rail easement (UGL) in a timely manner, the upgrading of a 40m section of Weeamera Road may be delayed. This has the potential to delay the commencement of construction of the solar farm and completion of the final project.

I note that you have also consulted with Greater Hume Council regarding the potential delay to upgrading this 40m section of road. Council has agreed to a delay subject to appropriate dust and temporary traffic controls being implemented.

The Department has carefully considered the situation and understands that Neoen is working with UGL to secure the access licence. If the licence is not issued prior to the commencement of construction of the solar farm, as nominee of the Planning Secretary, I agree that an additional 12 weeks will be allowed to secure the licence and complete the road upgrade within the unused rail easement. The upgrading of the remainder 1.4km section of Weeamera Road must be completed prior to the commencement of the construction of the solar farm.

If you wish to discuss the matter further, please contact Keren Halliday on 02 8289 6444.

Yours sincerely

A handwritten signature in dark ink, appearing to read 'Iwan Davies', with a stylized, cursive script.

Iwan Davies
Director
Energy Assessments

As nominee of the Planning Secretary

Appendix N

NHVR OSOM Permit – Switch room



OVERSIZE LOAD AHEAD



PERMITS FOR MOVEMENT OF LOAD

Road Transportable Building- Switch Room

4.2 m (Width) 35.0 m (Length) 4.9 m (Height)

Lai Switchboards, Adelaide to Culcairn Solar Farm

PERMIT 1134981v2 Expiry 14 February 2025



Stephen & Susanne Jones

11 Jacana Place, Winya

KILCOY, Qld 4515

Ph 0447 376 480

Ph 0407 960 744

Email

permits@oversizedpermits.com.au

Oversize and/or Overmass (OSOM) Mass or Dimension Exemption Permit

Heavy Vehicle National Law

This Permit is issued under the provisions of *Section 122 of the Heavy Vehicle National Law* for the operation of a Class 1 vehicle (*as defined in this Permit*) subject to the conditions set out in this Permit and any attachments.

Permit details

This Permit is issued to

MCDONALD CONTRACTING PTY LTD

Address

42A TORKINGTON RD
LONDONDERRY, NSW 2753

Vehicle configuration and description

Prime mover towing OS/OM/OSOM load
Prime Mover, Dolly and Low Loader

Permit type

Oversize and Overmass (OSOM)

Permit period

Start date

20-Nov-2024

End date

14-Feb-2025

Period or fixed trips

Single Trip

continued on next page...

Vehicle details

Prime mover

Registration	State of Registration	VIN	GVM (t)	GTM (t)
XN64BD	NSW	WDB96442420270714	27.5t	n/a
XO78QA	NSW	W1T96442420641603	27.5t	n/a

Lowloader dolly

Registration	State of Registration	VIN	GVM (t)	GTM (t)
X13400	NSW	7A9AS0821AH002020	n/a	36t

Lowloader trailer

Registration	State of Registration	VIN	GVM (t)	GTM (t)
YN33IK	NSW	7A9AS0324JH002034	n/a	80t

GCM must not exceed manufacturer's specifications

Loaded axle mass and spacings

Axle group	Axle group mass	Axle #	No. Tyres	Minimum distance from previous axle	Tyre size	Steerable	Minimum ground contact width	Load sharing
Prime mover 1-2 axle								
Steer	6t	1	2	n/a	385mm	Yes	2.4m	No
Drive	18.5t	1	4	4.9m	279mm	No	2.4m	Yes
		2	4	1.3m	279mm	No	2.4m	Yes
Lowloader dolly 2 axle								
Dolly	18.5t	1	4	3.4m	255mm	No	3m	Yes
		2	4	1.35m	255mm	No	3m	Yes
Lowloader 5 axle								
Lowloader Trailer	35t	1	4	12.6m	255mm	Yes	3m	Yes
		2	4	1.3m	255mm	Yes	3m	Yes
		3	4	1.3m	255mm	Yes	3m	Yes
		4	4	1.3m	255mm	Yes	3m	Yes
		5	4	1.3m	255mm	Yes	3m	Yes

Unladen dimensions

Unladen width
(metres)

2.5m

Unladen length
(metres)

25m

Unladen height
(metres)

3.9m

Tare mass
(tonnes)

32.5t

Laden dimensions

Width (metres)

4.2m

Length (metres)

35m

Height (metres)

4.9m

Total mass (tonnes)

77.5t

Forward projection
(metres)

n/a

Rear overhang
(metres)

4.4m

Load type

Indivisible

Description of load

Indivisible Road Transportable Modular Building (Switch Room)

continued on next page...

Authorised Routes

Turn by turn description

1134981r1v1 - Single Route

Start: Lai Switchboards, Days Rd, Regency Park SA
 Days Rd, Regency Park
 Regency Rd, Regency Park
 South Rd, [Regency Park - Wingfield]
 Northern Connector, [Wingfield - Virginia]
 Northern Expy, [Virginia - Ward Belt]
 Sturt Hwy, [Ward Belt - Kingston On Murray]
 Kingston Rd, [Kingston On Murray - Loxton]
 Karoonda Hwy, Loxton
 Bookpurnong Ter, Loxton
 Bookpurnong Rd, [Loxton - Bookpurnong]
 Stanitzki Rd, [Bookpurnong - Pike River]
 Sturt Hwy, [Pike River - Merbein South]
 Eighteenth St, [Merbein South - Mildura]
 Dow Ave, Mildura
 Deakin Ave, Mildura
 Seventh St, Mildura
 Sturt Hwy, [Mildura - Moorong]
 Olympic Hwy, [Moorong - Culcairn]
 Benambra Rd, [Culcairn - Walla Walla]
 End: Walla Walla Substation, Benambra Rd, Walla Walla NSW

Road conditions

CITY OF PORT ADELAIDE ENFIELD

- (1) D PAE - Report of damage - In the event that the permitted heavy vehicle damages assets or infrastructure, contact must be made with The City of Port Adelaide Enfield traffic team via (08) 8405 6600.

A written statement of the damage must be recorded and provided in writing to the road manager via e-mail to Service@cityofpae.sa.gov.au prior to repairs of the damaged infrastructure or asset.

the damaged asset must be repaired/replaced at the Applicant's expense with all work completed to Council's satisfaction as a matter of urgency

- (2) P2E0 - A minimum of two Pilot vehicles are required.

Department for Infrastructure and Transport (DIT)

- (1) PE02 - For daytime travel

A minimum of two Pilot vehicle(s) and no Escort vehicle(s) are required.

- (2) PE03 - For night-time travel

A minimum of two Pilot vehicle(s) and three Escort vehicle(s) are required.

- (3) PE05 - In addition to the standard number of Pilot and Escorts indicated or expressed within this exemption, a minimum of no additional Pilot vehicle(s) and one additional Escort vehicle(s) are required between Days Road, Ferryden Park (start) and the interchange connecting the Northern Expressway/Heaslip Road.

- (4) PE06 - Police Escort - In South Australia, where an escort is required, it means a police escort. Time and days of travel will be at the discretion of the SA Police Escort Section. To arrange Police Escorts please phone Police Escort Section on phone 08 8207 6035. If unable to obtain police on the above number please phone SA Police on Phone No 131 444

(5) PE17 - Pilot and Escort Operating Conditions

The pilot vehicle/s driver/s must operate in accordance with, and carry a copy of the booklet titled Escorting Guidelines for Oversize and Overmass Vehicles and Loads, published By DPTI and must be produced when requested by a HVNL Authorised Officer under the Heavy Vehicle National Law (South Australia), or a Police Officer.

(6) PE24 - Laden Width - When the class 1 heavy vehicle and/or load exceeds 4m in width, operator must have SA Police in attendance to preserve safety and direct traffic whilst travelling over the following structure(s) -

1) Swanport Bridge - Murray Bridge Police 2) Berri Bridge - Berri Police 3) Blanchetown Bridge - Blanchetown Police 4) Kingston Bridge - Barmera Police 5) Port Augusta Rail Bridge (2.5km southeast of Joy Baluch Am Bridge, Port Augusta) – Port Augusta Police

To arrange Police Escort at the above site(s) please phone 131444

Prior arrangement is required in order to avoid delays.

(7) RS09 - Heavy Vehicle Movement - Speed Restriction - Route

The laden heavy vehicle is restricted to a maximum speed limit of 80 kph on the approved route, except where a traffic sign indicates a lower speed limit.

(8) TP01 - It is requirement to contact SA Power Networks (SAPN) if your load exceeds 4.6m high. If a written over height clearance is issued by SAPN, it must be carried at all times and all conditions stated in that clearance must be adhered to.

Note - if a SAPN escort is required then transport is restricted to a specific date and time and two SA police escorts and two pilot vehicles are required to accompany the vehicle/load at all times.

Note - if a SAPN observer is required to accompany the vehicle/load and travelling in the Adelaide metropolitan area on the '4.0 wide load carrying vehicle' published heavy vehicle network on the National Network Map, then a minimum of one pilot vehicle is required to accompany the vehicle/load at all times to preserve safety and minimise risks.

Department of Transport and Planning

(1) COT09 - Laden Height

When laden combination height exceeds 4.8m the item must be carried on a trailer where the laden deck height does not exceed 1.2m.

(2) COT13 -

For Portable Building and House Movements the following conditions apply -

- (a) The building and or any underframe shall be positively located on the vehicle frame and secured in accordance with the guidelines detailed in the 'Load Restraint Guide' Published by the Australian Government Publishing Services.
- (b) No part of any underframe or cross member support shall protrude laterally more than 50mm from any outside wall of the building directly above it.
- (c) Window openings with broken glass, cracked glass, or louvre blades of glass shall have all glass removed before travel, or shall be totally covered by timber or other suitable solid material.
- (d) Windows must be crossed taped with 50mm duct tape and secured to withstand transportation forces.
- (e) Loose guttering, roofing sheets, wall siding, material or doors shall be secured prior to travel.
- (f) Pilot vehicles, where required, are to remain in position ahead of and behind the load, and must not stop for the purpose of replacing signs, posts, etc.

(3) GO03 -

You may be required under another law to obtain consent or approval from a Third Party entity.

These approvals must be carried and produced on request by an authorised officer. In this section Third Party entity usually include the following -

- (a) police especially with respect to the movement of vehicles which exceed dimension requirements due to the potential risks to other road users and possible need for police assistance to control traffic
- (b) rail infrastructure managers the movement of oversize/overmass heavy vehicles across level crossings or restricted access vehicles near rail infrastructure may create risks that need to be managed
- (c) utilities restricted access vehicles may have adverse effects on utilities infrastructure with over height vehicles and telecommunications/power lines being a common concern
- (d) private road owners allowing public access toll roads, ports, airports, hospitals and private estates are potential examples where those road owners, who may not be road managers for the purpose of the HVNL, also need to grant consent to the use of restricted access vehicles
- (e) forestry agencies roads owned by governmental agencies can possess different characteristics that may pose risks not found on typical roads and if the government agency is not a road manager for the purpose of the HVNL may require special consideration to manage risks arising from the use of restricted access vehicles on these roads.

(4) LEDD01 - Heavy Vehicle Movement - Assessing routes for potential disruptions and damage including advanced notification

- (1) Before the heavy vehicle is driven along the approved route, the driver and operator must be satisfied that the vehicle can be driven along it without contravening subsection 2, 3 or 4
- (2) The driver and operator must be satisfied that there is no impediment to the requested movement by ensuring that relevant affected parties such as residence or industry are notified in writing of the movement no less than 24 hours prior to the movement schedule.
- (3) The heavy vehicle must not be driven along a route if to do so would be likely to cause;
 - (a) disruption to telecommunication, electricity, rail, gas, water or sewage services (relevant services) or
 - (b) damage to road side furniture, roads (including a bridge), structure, rail crossing or tree (relevant property).
- (4) Subsection (3) does not apply if the entity responsible for the relevant services or relevant property has given permission for the vehicle to travel along the route, and the vehicle is driven in accordance with the permission.

(5) PE01 - A minimum of two Certified Pilot vehicle(s) and no Escort vehicle(s) are required.

(6) RI08 - Roadside furniture - class 1 heavy vehicle -

(1) If roadside furniture is required to be removed to allow the passage of the heavy vehicle, it must be prepared for ease of removal and then removed as the heavy vehicle is approaching and replaced as originally fitted immediately after the heavy vehicle has passed.

(a) As per subsection (1), the permit holder is responsible for the removal and replacement of all roadside furniture without adversely interrupting the movement of the heavy vehicle. A separate support vehicle must travel with the vehicle and load if the removal of any road furniture is required. This task is not to be performed by Pilot/escort vehicles.

(b) If the heavy vehicle or heavy vehicle combination is likely to cross over and cause damage to traffic islands, kerbs or medians, suitable heavy timber ramps and running planks are to be placed to prevent damage to these assets.

(7) RNOT01 - The heavy vehicle is approved for a specific number of trips along the nominated route. Approved

number of trip/s 1.

(8) RNRT01 -

The heavy vehicle combination is not permitted for return trip 1134981r1v1

(9) VR01 -

Steerable Axles - class 1 heavy vehicle

(1) This section applies to the heavy vehicle that is an oversize vehicle combination consisting of a prime mover and trailer that is in excess of 30.0m in length.

(2) The heavy vehicle trailing unit must be fitted with a steerable axle or steerable axle group.

(10) VR04 -

Non-conductive skid rails in accordance with electricity authority requirements must be attached on to the top of the load, in the direction of front to rear for the entire length of the load when the vehicle height exceeds:

(a) 4.8m under tram wires, and

(b) 5.0m under railway wires, electricity authority and telecommunication wires.

(11) VRPE01 - In Victoria a Certified Pilot Vehicle Driver (CPVD) is a Level 2 pilot that has obtained and holds the appropriate level of training through a Registered Training Organisation (RTO) and has a full and valid drivers licence.

(12) VRTP07 - Permission must be obtained and carried from the Department of Transport and Planning (DTP) before traversing any railway or tramway track where the heavy vehicle overall combination dimensions exceed the following:

Railway Track - Width over 5.0m, height over 4.9m and length over 26.0m.

Tramway Track - Width over 3.0m, height over 4.3m and length over 26.0m.

Refer to <https://www.vic.gov.au/over-dimensional-load-permits> to apply for an Over Dimensional Load Permit.

Permit applications must be submitted at least Fifteen business days before the intended crossing date unless discussed with the department. This is to ensure that the route, intended travel date and time is suitable for the transport task. For further information contact mobile: 0417 054 626 or 03 9854 2283.

Regulator

(1) LEMS1 -

Should a Road Manager not indicate or express a minimum requirement of Pilots or Escorts within the permitted roads/areas/routes, the corresponding requirement shall be applied in accordance with the Multi-State Class 1 Load Carrying Vehicles Dimension Exemption Notice including the associated schedule/s and amendment notices.

Should a permitted dimension be in excess of the dimensions indicated within the Multi-State Class 1 Load Carrying Vehicles Dimension Exemption Notice including the associated schedule/s and amendment notices, the maximum Pilot and Escort vehicle requirements shall be applied.

Transport for New South Wales (TfNSW)

(1) NSWOSOMRIM - NSWOSOMRIM

If your combination exceeds five (5) metres wide and/or 30m long and/or five (5) metres high you are required to obtain consent (approval) from the relevant Rail Infrastructure Manager (RIM) prior to travel over any rail infrastructure (level crossing and/ or bridge over rail). These approvals must be carried and produced on request by an authorised officer. Contact details can be found at <https://www.nhvr.gov.au/road-access/access-management/third-party-approvals>

This requirement is in addition to any condition/s listed on the National Network Map

(2) RMSBS01 - The operator is only permitted to carry one (1) building section per trip.

- (3) RMSC001 - The permitted heavy vehicle combination must comply with the conditions of access located within "Schedule 1 New South Wales" forming part of the "Multi-State Class 1 Load Carrying Vehicles Dimension Exemption Notice" located at <https://www.nhvr.gov.au/law-policies/notices-and-permit-based-schemes/national-notices>. The permitted heavy vehicle combination must also operate in accordance with "Additional Access Conditions for oversize and overmass heavy vehicles and loads" document (available at www.rms.nsw.gov.au).
- (4) RMSC002 - In addition to the pilot and escort requirements contained in the "New South Wales Class 1 Load Carrying Vehicle Exemption Notice 2019 (No.1)", the operator must comply with the pilot and escort requirements listed in the "New South Wales Class 1 Load Carrying Vehicle Operator's Guide" document (available at www.nhvr.gov.au), and "Additional Access Conditions for oversize and overmass heavy vehicles and loads" document (available at www.rms.nsw.gov.au).
- (5) RMSCT01 - Convoy travel is not permitted on state authority roads within NSW.
- (6) RMSEI01 - In the event of an emergency or incident, the Traffic Management Centre (TMC) must be contacted Ph. 1800 679 782 to enable any necessary warnings to be issued to minimise the impact to other road users.

Travel conditions

Department for Infrastructure and Transport (DIT)

- (1) DPTIRC01 - The Department of Infrastructure and Transport (DIT) provides road and traffic information to all road users. On the Traffic SA website at www.traffic.sa.gov.au you will find information about planned roadworks, road closures and traffic alerts. The website also contains information about roads and traffic during incidents and emergencies that may impact road users.

Prior to travelling, please check the Traffic SA website for the latest update information to ensure the vehicle combination listed in this permit can travel and is safe to do so. There may be road works that will inhibit travel.

Note: If travelling on outback roads please also check www.dpti.sa.gov.au/OutbackRoads for additional traffic information.

- (2) DPTIRT01 - Travel Restrictions Adelaide Metropolitan Area -

No access between the hours of 0700-0900 and 1600-1800, Monday to Friday inclusive

The 'Adelaide Metropolitan Area' map can be viewed at the following link www.sa.gov.au/topics/transport-travel-and-motoring/heavy-vehicles/operating-a-heavy-vehicle/approved-areas-and-routes-maps

- (3) RI16 - On the nominated route the driver must notify the Traffic Management Centre (TMC) via email at least one week prior to travelling. Information to be provided includes date/time of proposed move, route travelling including starting point and overall width/length/height of vehicle/load. The TMC will use this information to assist the vehicle/load during adverse and busy traffic conditions. TMC Email: dit.tmc@sa.gov.au.

- (4) RT03 -

Time of travel - Daytime & Nighttime

The class 1 heavy vehicle is permitted to travel during daylight and night hours.

Department of Transport and Planning

- (1) VVRT01a - A heavy vehicle combination with an overall height exceeding 4.6m must not travel during night hours outside the Melbourne and Geelong urban areas. Travel is permitted on Freeways and Highways only. This restriction is defined on the Oversize & Overmass (OSOM) network map via the following links - Classification of zones in the OSOM Network Map https://maps.nhvr.gov.au/?view=Category&viewBy=Networks&exemptionSetId=-6&networkIds=%5B243%5D&networkLayerContext=NATIONAL_MAP - OD Route Network Map https://maps.nhvr.gov.au/?view=Category&viewBy=Networks&exemptionSetId=-6&networkIds=%5B243%5D&networkLayerContext=NATIONAL_MAP

nhvr.maps.arcgis.com/apps/webappviewer/index.html?id=8d4b64eef25c4f0384bc7674e3b01bd4 In this section night hours means between the hours of sunset to sunrise.

- (2) VRRTO4 - A heavy vehicle combination must not travel on a major road, the Calder Highway, the Hume Highway, the Northern Highway, or a freeway outside the Melbourne and Geelong Urban areas during the Christmas holiday period.

In this section the "Christmas holiday period" means from the 23rd of December to the 3rd of January inclusive.

In this section the Melbourne and Geelong Urban areas are defined on the Oversize & Overmass (OSOM) network map via the following links

- Classification of zones in the OSOM Network Map

https://maps.nhvr.gov.au/?view=Category&viewBy=Networks&exemptionSetId=-6&networkIds=%5B243%5D&networkLayerContext=NATIONAL_MAP

- OD Route Network Map

<https://nhvr.maps.arcgis.com/apps/webappviewer/index.html?id=8d4b64eef25c4f0384bc7674e3b01bd4>

- (3) VRRTO8 - A heavy vehicle combination may travel within Melbourne and Geelong Urban areas during the following time period;

Monday to Saturday inclusive - Permitted from 1:00 am to 5:00 am

Sunday - Permitted from 1:00 am to 5:00 am

Public holiday - Permitted from 1:00 am to 5:00 am

A heavy vehicle combination may travel on a Major Road during the following time period;

Any day - Permitted from Sunrise to Sunset.

Note: This does not include travel from 4:00 pm to Sunset on a public holiday, or the day before or the last day of the holiday period.

A heavy vehicle combination may travel within a Rural Area during the following time period;

Any day - Permitted during daylight hours only.

In this section a "Major Road" includes the Bass Highway, Calder Highway and Freeway between Diggers Rest and Bendigo, Goulburn Valley Highway, Great Alpine Road, Maroondah Highway outside the Melbourne Urban Area, Maroondah Link Highway, McIvor Highway, Midland Highway (between the Calder Highway and Mansfield), Midland Highway (between Gheringhap and Sebastopol), Midland Link Highway, Northern Highway (between Wallan and Heathcote), Princes Highway (between Traralgon and New South Wales border), Princes Highway (between Waurin Ponds and South Australian border), South Gippsland Highway and Freeway (outside the Melbourne Urban Area), Western Highway (between Burrumbeet to South Australia border), Melba Highway and the Warburton Highway.

In this section "holiday period" means a period of three or more consecutive days consisting of a State-wide school holiday, a public holiday, or a Saturday, or a Sunday. Further clarification on a "holiday period" can be obtained via the following links

Multi-State Class 1 Load Carrying Vehicles Dimension Exemption Notice

<https://www.nhvr.gov.au/files/c2016g00970-multi-state-class-1-load-carrying-vehicles-dimension-exemption-notice-2016-no1.pdf>

Multi-State Class 1 Load Carrying Vehicles Dimension Exemption Amendment Notice

<https://www.nhvr.gov.au/files/c2017g01306-multi-state-class-1-load-carrying-vehicles-dimension-exemption-amendment-notice-2017-no1.pdf>

In this section "daylight hours" means between the hours of sunrise to sunset

- (4) VRRTO1 - The heavy vehicle operator must access the VicRoads VicTraffic (<https://traffic.vicroads.vic.gov.au/>) and Victoria's Big Build websites (<https://bigbuild.vic.gov.au/disruptions>) prior to commencing travel to ensure there are no road closures or travel conditions that affect clear passage for the transport task. In the event that such conditions and unforeseen closure arise, travel is suspended until confirmation can be made of clear passage or an approved alternative provided.

Transport for New South Wales (TfNSW)

- (1) NSWLIVETRAFFIC - TfNSW Live Traffic must be checked prior to departure, if there are any road works and/or restrictions along the planned route the operator must ensure that they can travel along the route without causing damage or disruption.

Please Note

Class 1 vehicles travelling under a Permit **MUST NOT** travel off the approved route listed in the permit unless an updated permit is obtained from the NHVR.

- (2) RT16 - The heavy vehicle is not permitted to travel on George Chaffey Bridge on Sturt Highway over the Murray River Monday to Friday between 8.00am to 10.00am and 3.00pm to 6.00pm .
- (3) RT16 - The heavy vehicle is not permitted to travel on Sturt Highway through Wagga Wagga from Kapooka Rd, San Isidore to Smith St, Forest Hill Monday to Friday between 07.00am to 9.30am and 3.30pm to 6.30pm .
- (4) RT16 - The heavy vehicle is not permitted to travel on Olympic Highway through Wagga Wagga from Coolamon Rd, Cartrights Hill to Station Rd, Uranquinty Monday to Friday between 7.00am to 9.30am and 3.30pm to 6.30pm .

Vehicle conditions

Regulator

- (1) LE14 - A class 1 heavy vehicle operating under this permit must comply with the conditions stated within Divisions 1, 2 and 5 of Schedule 8 of the Heavy Vehicle National (Mass, Dimension and Loading) Regulation, unless otherwise expressly exempted by a stated condition in this permit.

- (2) LEHRAM - A class 1 Heavy Vehicle operating in New South Wales under this permit may operate with additional mass on the steer axle.

Exemption to Heavy Vehicle National (Mass, Dimension and Loading) Regulation is dependent upon compliance with the conditions of access stated within:

- **New South Wales Class 1 Load Carrying Combination (Hunter Region)
Mass and Dimension Exemption Notice - Section 10 (1) a) or b)**

- (3) LEMSAM -

A class 1 Heavy Vehicle operating in New South Wales under this permit may operate with additional mass on the steer axle.

Exemption to Heavy Vehicle National (Mass, Dimension and Loading) Regulation is dependent upon compliance with the conditions of access stated within:

- (1) **Multi-State Class 1 Load Carrying Vehicle Mass Exemption Notice 2023 - NSW Schedule 1 -
Section 5 (1) a) or b)**

- (4) LEOL - Other Laws and Legislation

Nothing within this permit exempts the driver or operator of the permitted heavy vehicle from complying with legislation regulating the use of heavy vehicle. This includes but is not limited to conditions applied within the vehicles registration, compliance with sign posted restrictions, traffic law or compliance with lawful directions of authorised officer.

continued on next page...

The driver of the heavy vehicle who is driving a vehicle that is subject to a permit issued under the HVNL must keep a copy of the permit for the exemption in the driver's possession.

The driver or operator of a heavy vehicle being used on a road that is subject to a permit issued under the HVNL must not contravene a condition of the permit.

The driver or operator must comply with the provisions of the Heavy Vehicle (Mass, Dimension and Loading) National Regulation unless anything contrary is applied within this permit.

It is an offence to operate a vehicle at a mass limit greater than indicated by an official traffic sign.

Declaration

Signed:



NHVR Delegate

Dated: 20-Nov-2024

Associated documents

N/A

Disclaimer:

The National Heavy Vehicle Regulator (NHVR) accepts no liability for any errors or omissions and gives no warranty or guarantee that the material, information, maps or publications made accessible are accurate, complete, current or fit for any use whatsoever. The information contained within the NHVR Route Planner online map system is subject to change without notice.

NHVR accepts no liability for the information provided within the authorised route as part of this exemption/authorisation. The operator must ensure prior to travel that the roads/areas/networks listed in the authorised route are still current and accessible as the approved network is subject to change at any given time.

To the extent permitted by law, NHVR excludes liability for any loss (including loss from viruses, or consequential damage) caused by use of or reliance on the NHVR Route Planner.

Access to the NHVR Portal and NHVR Route Planner is only provided for your personal use. You may not sell or rebrand information obtained from the NHVR Portal or NHVR Route Planner without NHVR's written permission, or represent that the information is from a source other than the NHVR.

Apart from the purposes required or permitted under Heavy Vehicle National Law and for private study, research, criticism or review purposes as permitted under Australian copyright legislation, no part of this permit may be reproduced, modified, stored in a retrieval system, transmitted, broadcasted, published or reused for any commercial purposes whatsoever without the written permission of the NHVR first being obtained.

END OF DOCUMENT

Our Reference: HLHBT-169809481



Date 13/05/2024

To: McDONALD Contracting Pty Ltd
Attention: Mr. STEPHEN JONES
42A Torkington Rd,
Londonderry
NSW 2753

erial Asset Co-ordination Team

High Loads
P.O Box 408
Launceston TAS 7250
Fax 07 3013 2607
Email:
High.Loads.Telstra@team.telstra.com

Dear Mr. JONES,

Letter outlining process to move a vehicle and/or load of excess weight and/or dimensions.

You have contacted Telstra in relation to McDONALD Contracting Pty Ltd moving vehicle/s and/or load/s of excess weight and/or dimensions within the boundaries of Australia (all states and territories including Tasmania) during the next twelve months.

Contact with overhead lines/cable may occur or is possible

Telstra Corporation Limited grants approval for McDONALD Contracting Pty Ltd to move vehicle/s and/or load/s of excess weight and/or dimensions state boundaries of Australia (all states and territories including Tasmania) until 13/05/2025 ('Indivisible Load Transport') providing the following conditions are met -

- your vehicle/load not coming into contact with Telstra overhead lines/cable;
due care being exercised which includes McDONALD Contracting Pty Ltd undertaking a prior inspection of the actual route to ensure that there be no direct contact between Telstra plant (either overhead or on the ground) and the vehicle and/or its load;
McDONALD Contracting Pty Ltd accepts full liability and indemnifies Telstra against loss suffered by Telstra, including customer claims caused by any service disruption, arising from the Indivisible Load Transport; and
- Telstra Corporation Limited may revoke this approval at any time if the conditions above are not adhered to.

This letter is countersigned in acknowledgment of the above terms and returned to Telstra at the above address.

The information contained in this message is confidential. It is only intended for the recipient named above. If you are not the intended recipient any use, disclosure, or copying of this message is unauthorised and prohibited. If you have received this message in error, please notify the sender so that arrangements can be made for its retrieval or destruction.

Telstra Corporation Ltd ABN: 33 051 775 556

Contact with overhead lines/cable will/is likely to occur.

If you think that contact is likely to occur you must contact the Telstra Aerial Team on

Telephone: 1800 047 909

Fax: 07 3013 2607

Email: High.Loads.Telstra@team.telstra.com

Telstra will discuss the options available with you. Any work required for protection of Telstra network can only be carried out by Telstra's approved Industry Specialists and the works will be at no cost to Telstra.

This letter does not need to be returned in this instance.

Thank you for your co-operation.

Yours sincerely



Aerial Asset Co-Ordination

.....
Signed for and on behalf of McDONALD Contracting Pty Ltd

For your information -

Telstra endeavours to install its plant to standard minimum heights as follows:

- Along (beside) country roads -2.4m
- Elsewhere along any road or across open country - 3.7m
- Crossing any road -4.9m

The information contained in this message is confidential. It is only intended for recipient named above. If you are not the intended recipient any use, disclosure, or copying of this message is unauthorised and prohibited. If you have received this message in error, please notify the sender so that arrangements can be made for its retrieval or destruction.

Telstra Corporation Ltd ABN: 33 051 775 556

Appendix O

Stage 2a Authority Feedback



From: [Nicholas Fox](#)
To: [Tom Dwyer](#)
Subject: FW: Culcairn SF - OSOM TMP - Urgent
Date: Tuesday, 26 November 2024 4:29:17 PM
Attachments: [image008.png](#)

From: Greg Blackie <GBlackie@greaterhume.nsw.gov.au>
Sent: Thursday, 21 November 2024 12:18 PM
To: Emily Walker <emily.walker@neoen.com>; Iwan Davies <iwan.davies@planning.nsw.gov.au>; damien.pfeiffer@transport.nsw.gov.au; Colin Kane <CKane@greaterhume.nsw.gov.au>; Alexandra Power <Alexandra.Power@transport.nsw.gov.au>
Cc: Wayne Jones <wayne.jones@planning.nsw.gov.au>; Nicholas Fox <Nicholas.fox@neoen.com>; Benjamin Benfredj <benjamin.benfredj@neoen.com>
Subject: RE: Culcairn SF - OSOM TMP - Urgent

EXTERNAL: Do not click links or open attachments unless you recognize the sender and know the content is safe.

Emily

I see no issue on behalf of Council for your proposal

Regards

Greg

Greg Blackie
Director Engineering
Greater Hume Council
39 Young St
PO Box 99
Holbrook NSW 2644
T 02 6036 0100 M 0419 249 357



www.greaterhume.nsw.gov.au

Disclaimer - This email and attached files may contain information that is confidential and/or subject to legal privilege. If you receive this e-mail and are not the intended addressee please delete and notify sender immediately. Views expressed in this message are those of the individual sender and not necessarily the views of Greater Hume Council.

From: Emily Walker <emily.walker@neoen.com>
Sent: Wednesday, 20 November 2024 11:48 PM
To: Iwan Davies <iwan.davies@planning.nsw.gov.au>; damien.pfeiffer@transport.nsw.gov.au; Colin Kane <CKane@greaterhume.nsw.gov.au>; Alexandra Power <Alexandra.Power@transport.nsw.gov.au>; Greg Blackie <GBlackie@greaterhume.nsw.gov.au>

Cc: Wayne Jones <wayne.jones@planning.nsw.gov.au>; Nicholas Fox <Nicholas.fox@neoen.com>; Benjamin Benfredj <benjamin.benfredj@neoen.com>
Subject: Culcairn SF - OSOM TMP - Urgent

Hi Iwan, Damien, Alex, Colin, and Greg,

I had a chat with Iwan earlier to explain that we have a bit of an issue at Culcairn Solar Farm related to the Traffic Management Plan.

The issue

Our switching station contractor Transgrid is about to get their permit from the National Heavy Vehicle Regulator for the delivery of the switching station control room (they should have it in the next few days). However, they have only just provided us with the other inputs needed to update the project's TMP (currently approved for Stage 1a and 1b) to include the OSOM deliveries (Stage 2). This is a breach of contract, but it leaves us in a very difficult situation, where the control room is scheduled for delivery on 4 December but Stage 2 of the TMP has not yet been approved. **All other authorisations for this delivery will be in place and the final upgrade works along Weeamara Road (including the rail crossing) will be complete.** The next OSOM delivery is not scheduled until the beginning of February 2025.

1.3 TMP Staging

The TMP is to be staged as follows:

- Stage 1a: Construction of the site access point on Weeamara Road and the road upgrades along Weeamara Road up to the unused rail corridor, land preparation; ☐
- Stage 1b: Upgrade of Weeamara Road including the unused rail corridor (not covered in Stage 1a) and commencement of construction of the solar farm;
- Stage 2: Continuation of the construction of the solar farm and the transport of material using heavy vehicles requiring escort as described Condition 2 of Schedule 3 of the Development Consent; ☐
- Stage 3: Operation of the Culcairn Solar Farm; ☐
- Stage 4: Construction, commissioning, and operation of the battery energy storage system (BESS), including substation and switchyard expansion (within the development footprint) if the battery proceeds later; and ☐
- Stage 5: Decommissioning the Culcairn Solar Farm at end of life.

This TMP applies to Stage 1a and 1b.

The current TMP approval letter states that the updated Stage 2 TMP is a pre-condition to the OSOM deliveries:

As nominee of the Planning Secretary, I conditionally approve the Traffic Management Plan (Rev I) dated 19 January 2024 under Condition 9 of Schedule 3, noting that the Traffic Management Plan must be updated:

- following consultation with Transport for NSW and Greater Hume Shire Council regarding the use of heavy vehicles requiring an escort and prior to the use of heavy vehicles requiring an escort, as described in Condition 2 of Schedule 3;

Proposed solution

If the control room delivery cannot occur on 4 December, then this will cause our construction schedule and our EPC contractor to be delayed. We are therefore keen to find a solution which means that we can maintain this date and ensure that all parties have the information they need to be confident the delivery can be performed safely and legally. The solution we propose is that:

1. We **split Stage 2 of the TMP into two**, Stage 2a and 2b, as follows:
Stage 2a – delivery of the control room only; and
Stage 2b – continuation of the construction of the solar farm and the transport of material using heavy vehicles requiring escort as described Condition 2 of Schedule 3 of the Development Consent
2. As soon as the NHGR permit is granted (any day now), we submit a draft Stage 2a TMP to TfNSW, council and DPHI for their review and comment. We can update based on the feedback and provided all parties are happy with the content, DPHI can either **(a) confirm they are happy for the delivery to proceed on the basis of the draft Stage 2a TMP** (if it cannot be approved prior to 4 December), or **(2) approve the updated Stage 2a TMP (if this can be done prior to 4 December)**.
3. As soon as possible after 4 December, Neoen will submit the Stage 2b TMP to all stakeholders for consultation and to DPHI for approval prior to the next OSOM deliveries in 2025.

Nicholas Fox and Ben Benfredj will be happy to discuss this in my absence (I am in the UK about to go on leave tonight) but we would appreciate your feedback on whether this proposal is acceptable by Friday if possible, please.

Many thanks,

Emily

Emily Walker
State Leader – New South Wales

NEOEN

Level 21 / 570 George Street, Sydney, NSW 2000
M +61 409 098 676



Disclaimer

The information contained in this communication from the sender is confidential. It is intended solely for use by the recipient and others authorized to receive it. If you are not the recipient, you are hereby notified that any disclosure, copying, distribution or taking action in relation of the contents of this information is strictly prohibited and may be unlawful.

This email has been scanned for viruses and malware, and may have been automatically archived by Mimecast, a leader in email security and cyber resilience. Mimecast integrates email defenses with brand protection, security awareness training, web security, compliance and other essential capabilities. Mimecast helps protect large and small organizations from malicious activity, human error and technology failure; and to lead the movement toward building a more resilient world. To find out more, visit our website.

From: [Alexandra Power](#)
To: [Nicholas Fox](#); [Emily Walker](#); [Iwan Davies](#); [Damien Pfeiffer](#); [Colin Kane](#); [Greg Blackie](#)
Cc: [Wayne Jones](#); [Benjamin Benfredj](#); [Benjamin MacKay](#); [Tom Dwyer](#)
Subject: RE: Culcairn SF - OSOM TMP - Urgent
Date: Tuesday, 26 November 2024 10:47:33 AM
Attachments: [image001.png](#)
[image002.png](#)
[image004.png](#)
[image005.png](#)
[image006.png](#)
[image007.png](#)
[image008.png](#)
[image009.png](#)
[image010.png](#)

Hello All,

From review of the information provided it appears the switch room OSOM movement would fall within the NSW Class 1 Operators Guide notice in terms of dimensions and weight, it does not trigger the [high-risk OSOM](#) classification and does not require any road upgrades. On this basis, TfNSW are supportive of the OSOM movement for the switch room proceeding without updating the TMP, provided that the movement complies with the conditions of the NHVR permit.

The movement of the transformer or any other larger components that are classed as [high-risk OSOM](#) will require the revision of the TMP prior to any of the high-risk OSOM movements, which aligns with DPHI's letter dated 22/01/2024 approval for the Traffic Management Plan for the project.

Kind regards

Alexandra Power

Team Leader Development Services- Renewables
Transport Planning
Planning, Integration and Passenger

Transport for NSW

P 1300 019 680 E development.renewables@transport.nsw.gov.au

transport.nsw.gov.au

Working days Monday-Friday 9.30-5.30pm



**Transport
for NSW**



I acknowledge the Aboriginal people of the country on which I work, their traditions, culture and a shared history and identity. I also pay my respects to Elders past and present and recognise the continued connection to country.

Please consider the environment before printing this email.

OFFICIAL

From: Nicholas Fox <Nicholas.fox@neoen.com>
Sent: Friday, November 22, 2024 6:40 PM
To: Alexandra Power <Alexandra.Power@transport.nsw.gov.au>; Emily Walker <emily.walker@neoen.com>; Iwan Davies <iwan.davies@planning.nsw.gov.au>; Damien Pfeiffer <Damien.Pfeiffer@transport.nsw.gov.au>; Colin Kane <CKane@greaterhume.nsw.gov.au>; Greg Blackie <GBlackie@greaterhume.nsw.gov.au>
Cc: Wayne Jones <wayne.jones@planning.nsw.gov.au>; Benjamin Benfredj <benjamin.benfredj@neoen.com>; Benjamin MacKay <Benjamin.MacKay@transgrid.com.au>; Tom Dwyer <tdwyer@amberorg.com.au>
Subject: RE: Culcairn SF - OSOM TMP - Urgent

You don't often get email from nicholas.fox@neoen.com. [Learn why this is important](#)

CAUTION: This email is sent from an external source. Do not click any links or open attachments unless you recognise the sender and know the content is safe.

Hi Alexandra,

Copying Benjamin MacKay from Transgrid and Tom from Amber.

I'm writing to provide information on the proposed OSOM movement as part of Stage 2a of the Culcairn Solar Farm after receiving further inputs from Transgrid.

A delivery of the switch room is scheduled for 4 December 2024 which involves a single (one) heavy vehicle requiring escort, resulting from the vehicle dimensions. The dimensions of the switch room, vehicle combinations and size are summarised in the tables below:


Table 1: Switchroom Specifications

Length (m)	Width (m)	Height (m)	Mass (tonnes)	Vehicle and Trailer Specifications
23m	4.04m	2.8m	32T	5 axel extended trailer (rear steerable) with prime mover

Table 2: Laden Vehicle Combination Dimensions

Length (m)	Width (m)	Height (m)	Mass (tonnes)	Rear overhang (m)
35m	4.2m	4.9m	77.5 T	4.4m

The switch room is to be delivered from Lai Switchboards located on Days Road, Ferryden Park, in South Australia, per the figure below. This route is show in the figure below (refer NHVR route ID [1VV8K-8](#)).



Nicholas Fox
Senior Project Manager



570 George Street, 2000 Sydney
M. +61 499 713 610

From: Alexandra Power <Alexandra.Power@transport.nsw.gov.au>

Sent: Thursday, 21 November 2024 9:32 AM

To: Emily Walker <emily.walker@neoen.com>; Iwan Davies <iwan.davies@planning.nsw.gov.au>; Damien Pfeiffer <Damien.Pfeiffer@transport.nsw.gov.au>; Colin Kane <CKane@greaterhume.nsw.gov.au>; Greg Blackie <GBlackie@greaterhume.nsw.gov.au>

Cc: Wayne Jones <wayne.jones@planning.nsw.gov.au>; Nicholas Fox <Nicholas.fox@neoen.com>; Benjamin Benfredj <benjamin.benfredj@neoen.com>

Subject: RE: Culcairn SF - OSOM TMP - Urgent

EXTERNAL: Do not click links or open attachments unless you recognize the sender and know the content is safe.

Hello Emily,

Just tried to give you a call. Can you please send through the laden dimensions (vehicle configuration + load and weight) for the switching station control room and any route assessment (from the Port to the site) you may have for this delivery? So that we can review and assess the risk.

Kind regards

Alexandra Power

Team Leader Development Services- Renewables

Transport Planning

Planning, Integration and Passenger

Transport for NSW

P 1300 019 680 E development.renewables@transport.nsw.gov.au

transport.nsw.gov.au

Working days Monday-Friday 9.30-5.30pm



Transport
for NSW



I acknowledge the Aboriginal people of the country on which I work, their traditions, culture and a shared history and identity. I also pay my respects to Elders past and present and recognise the continued connection to country.

Please consider the environment before printing this email.

OFFICIAL

From: Emily Walker <emily.walker@neoen.com>

Sent: Wednesday, November 20, 2024 11:48 PM

To: Iwan Davies <iwan.davies@planning.nsw.gov.au>; Damien Pfeiffer <Damien.Pfeiffer@transport.nsw.gov.au>; Colin Kane <CKane@greaterhume.nsw.gov.au>; Alexandra Power <Alexandra.Power@transport.nsw.gov.au>; Greg Blackie <GBlackie@greaterhume.nsw.gov.au>

Cc: Wayne Jones <wayne.jones@planning.nsw.gov.au>; Nicholas Fox <Nicholas.fox@neoen.com>; Benjamin Benfredj <benjamin.benfredj@neoen.com>

Subject: Culcairn SF - OSOM TMP - Urgent

CAUTION: This email is sent from an external source. Do not click any links or open attachments unless you recognise the sender and know the content is safe.

Hi Iwan, Damien, Alex, and Greg,

I had a chat with Iwan earlier to explain that we have a bit of an issue at Culcairn Solar Farm related to the Traffic Management Plan.

The issue

Our switching station contractor Transgrid is about to get their permit from the National Heavy Vehicle Regulator for the delivery of the switching station control room (they should have it in the next few days). However, they have only just provided us with the other inputs needed to update the project's TMP (currently approved for Stage 1a and 1b) to include the OSOM deliveries (Stage 2). This is a breach of contract, but it leaves us in a very difficult situation, where the control room is scheduled for delivery on 4 December but Stage 2 of the TMP has not yet been approved. **All other authorisations for this delivery will be in place and the final upgrade works along Weemera Road (including the rail crossing) will be complete.** The next OSOM delivery is not scheduled until the beginning of February 2025.

1.3 TMP Staging

The TMP is to be staged as follows:

- Stage 1a: Construction of the site access point on Weeamara Road and the road upgrades along Weeamara Road up to the unused rail corridor, land preparation; ☐
- Stage 1b: Upgrade of Weeamara Road including the unused rail corridor (not covered in Stage 1a) and commencement of construction of the solar farm;
- Stage 2: Continuation of the construction of the solar farm and the transport of material using heavy vehicles requiring escort as described Condition 2 of Schedule 3 of the Development Consent; ☐
- Stage 3: Operation of the Culcairn Solar Farm; ☐
- Stage 4: Construction, commissioning, and operation of the battery energy storage system (BESS), including substation and switchyard expansion (within the development footprint) if the battery proceeds later; and ☐
- Stage 5: Decommissioning the Culcairn Solar Farm at end of life.

This TMP applies to Stage 1a and 1b.

The current TMP approval letter states that the updated Stage 2 TMP is a pre-condition to the OSOM deliveries:

As nominee of the Planning Secretary, I conditionally approve the Traffic Management Plan (Rev I) dated 19 January 2024 under Condition 9 of Schedule 3, noting that the Traffic Management Plan must be updated:

- following consultation with Transport for NSW and Greater Hume Shire Council regarding the use heavy vehicles requiring an escort and prior to the use of heavy vehicles requiring an escort, as described in Condition 2 of Schedule 3;

Proposed solution

If the control room delivery cannot occur on 4 December, then this will cause our construction schedule and our EPC contractor to be delayed. We are therefore keen to find a solution which means that we can maintain this date and ensure that all parties have the information they need to be confident the delivery can be performed safely and legally. The solution we propose is that:

1. We **split Stage 2 of the TMP into two**, Stage 2a and 2b, as follows:
Stage 2a – delivery of the control room only; and
Stage 2b – continuation of the construction of the solar farm and the transport of material using heavy vehicles requiring escort as described Condition 2 of Schedule 3 of the Development Consent
2. As soon as the NHGR permit is granted (any day now), we submit a draft Stage 2a TMP to TfNSW, council and DPHI for their review and comment. We can update based on the feedback and provided all parties are happy with the content, DPHI can either **(a) confirm they are happy for the delivery to proceed on the basis of the draft Stage 2a TMP** (if it cannot be approved prior to 4 December), or **(2) approve the updated Stage 2a TMP (if this can be done prior to 4 December)**.
3. As soon as possible after 4 December, Neoen will submit the Stage 2b TMP to all stakeholders for consultation and to DPHI for approval prior to the next OSOM deliveries in 2025.

Nicholas Fox and Ben Benfredj will be happy to discuss this in my absence (I am in the UK about to go on leave tonight) but we would appreciate your feedback on whether this proposal is acceptable by Friday if possible, please.

Many thanks,

Emily

Emily Walker
State Leader – New South Wales

NEOEN

Level 21 / 570 George Street, Sydney, NSW 2000
M +61 409 098 676



This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.

Consider the environment. Please don't print this e-mail unless really necessary.

This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.

Consider the environment. Please don't print this e-mail unless really necessary.