



Traffic & Transportation Direction



Culcairn Solar Farm

Weeamera Road, Culcairn

Traffic Management Plan - Stage 4

February 2025

Reference: 012 tmp s4 250228 final

Culcairn Solar Farm

Weeamera Road, Culcairn

Traffic Management Plan - Stage 4

Prepared for: Neoen

Status: Final report

Date: 28 February 2025

Reference: 012 tmp S4 250228 final

Revision	Date	Description	Author	Reviewed	Approved
A	11/02/2025	Draft for Preliminary Comment	Rico Kobelt	Tom Dwyer	Tom Dwyer
A	14/02/2025	Updated based on Project Team comments	Rico Kobelt	Tom Dwyer	Tom Dwyer
A	28/02/2025	Final	Rico Kobelt	Tom Dwyer	Tom Dwyer

Contact

Website: www.amberorg.com.au

E: info@amberorg.com.au

Phone: 1800 022 363

Table of Contents

1.	Introduction	1
1.1	Project Background	1
1.2	Objectives.....	1
1.3	TMP Staging	1
1.4	Statutory Requirements	2
1.5	Third Party Consultation	6
1.6	Related Documents.....	7
2.	Existing Road Environment.....	8
2.1	Site Location.....	8
2.2	Road Network	9
2.3	Traffic Volumes	10
2.4	Restricted Vehicle Access.....	10
2.5	Public Transport Services	11
2.6	Crash History.....	11
3.	Construction Overview	12
3.1	Project Description.....	12
3.2	Duration of Construction Works and Schedule	13
3.3	Workforce Transport.....	15
3.4	Construction Vehicles and Equipment.....	15
3.5	Traffic Movements.....	16
3.6	Traffic Impacts and Proposed Off-Site Mitigation Measures	22
3.7	Traffic Impacts – Operations.....	22
4.	Heavy Vehicles Requiring Escort.....	23
5.	Traffic Management Strategy	24
5.1	Driver Protocols	24
5.2	Delivery Logistics.....	24
5.3	Information and Communications	25
5.4	On-Site Mitigation Measures.....	26
5.5	Heavy Vehicles Requiring Escort Protocols.....	27
5.6	Public Transport.....	28
5.7	Shuttle Buses and Car-Pooling	28
5.8	Special Events and Other Works.....	29
5.9	Hazardous Goods and Dangerous Materials	29
5.10	Other Considerations	30
5.11	Emergencies.....	31
5.12	Traffic Environment Management.....	31
5.13	Management of Drainage Infrastructure.....	31
6.	Road Maintenance	33

7.	Traffic Management Responsibilities	35
7.1	Neoen Project Manager	35
7.2	EPC Project Manager.....	35
7.3	EPC Superintendent	35
7.4	Workers and Subcontractors	36
8.	Implementation.....	37
8.1	Hazard Identification, Risk Assessment and Control	37
8.2	Traffic Guidance Scheme	37
8.3	Traffic Control Devices	37
9.	Communicating TMP Requirements	39
9.1	Site Inductions	39
9.2	Pre-Start and Toolbox Meetings.....	39
9.3	Safe Work Method Statements.....	39
10.	Monitoring and Measurement	40
10.1	Site Inspections and Record Keeping	40
10.2	TMP Auditing.....	40
10.3	Incident Reporting.....	40
10.4	Complaints Procedure.....	42
10.5	Management and Monitoring Summary	45
11.	Management Review	48
11.1	TMP Review and Improvement.....	48
11.2	Variations to Standards and Plans	48
11.3	Update of Strategies, Plans or Programs.....	48
11.4	Notification of Department.....	49
Drive Code of Conduct		
Safe Driving Principles		
Primary Driver Code		
Chain of Responsibility		
Emergency Procedures		
Driver Fatigue		
Maintenance Requirements		
Complaint Resolution and Disciplinary Procedure		

Annual Events

Appendices

Appendix A

Driver Code of Conduct, Neoen Driving Policy, Neoen Safe Driving Tips

Appendix B

NHVR Heavy Vehicle Driver Fatigue Requirements Bulletin

Appendix C

Annual Events in the Greater Hume Area

Appendix D

Road Design Plans

Appendix E

Consultation with Third Parties

Appendix F

Site Environment Plans

Appendix G

TGS – Quarry Access

Appendix H

Staff Shuttle Bus Timetable

1. Introduction

1.1 Project Background

The Culcairn Solar Farm project (the Project) is a proposed solar farm located approximately 4.0 kilometres southwest of Culcairn, New South Wales. The Project will involve the construction and operation of a ground-mounted PV solar tracking array generating approximately 350 MW AC / 402.5 MW DC of renewable energy. The power generated will be exported to the national electricity grid. The development footprint will occupy approximately 1084 hectares (ha) of the 1351 ha Project site. Access to the site will be provided via Weeamera Road, which connects to Benambra Road and Olympic Highway. Staff will be located within the nearby regional towns, and the majority of plant is expected to be delivered from the south along Olympic Highway.

The Development Consent (DC) - Application Number: SSD-10288 – requires the preparation of a Traffic Management Plan (TMP). A Modification Report 1 (SSD-10288 – Mod 1) was prepared and submitted to the Department of Planning and Environment (DPE) October 2023 and was determined on the 22 December 2023 with consolidated Conditions of consent issued. The modification to the Project was for minor alignment revisions and widening of the Project's Development Footprint along Weeamera Road and at two creek crossings. The modification was also for minor amendments to the definitions and wording of Schedule 3 Condition 2 – Transport.

A subsequent Modification Report 2 (SSD-10288 – Mod 2) was prepared to expand the battery energy storage system (BESS) from 100 MW / 200 MWh to up to 800 MWh, located entirely within the development footprint of the approved Project Area. The BESS modification was determined on 19 December 2024.

Both modifications are reflected in this Traffic Management Plan.

Amber has been asked to prepare this TMP on behalf of Neoen Australia (project owner) to detail the proposed temporary traffic management measures to be implemented during the construction works for the project and respond to this requirement.

Figure 1 shows the proposed layout of the site in relation to the road network, access locations and existing infrastructure, as amended by Modification 2 of the Development Consent dated 19 December 2024.

Early works on the project started in January 2024, with on-site works commencing in April 2024. The main works construction period for the solar farm will last for approximately 24 months. The construction of the BESS, which is expected to ramp up as the solar farm construction ramps down, is expected to take approximately 20 months. Construction sequencing of the solar farm and BESS is expected to result in an increase of the overall construction period by approximately 15 months.


Employees are expected to primarily be located in Albury and Wagga Wagga, with all specialised plant expected to be delivered from Port Botany, the Port of Melbourne and a specialist supplier in Adelaide. The construction process is largely confined on-site, with construction activities largely confined to the site itself, except for temporary impacts associated with road upgrade works which will take place prior to construction.

The primary traffic impacts relate to the traffic generation associated with the transport of materials and the workforce to and from the site, with these effects able to be managed with

minimal impact to the road network. This TMP applies to the construction phase of the project with separate TMPs to be prepared for the operation and decommissioning of the project.

This TMP has been prepared based on the available construction information at this time.

Figure 1: Approved Project Layout, as amended by Modification 2 of the Development Consent dated 19 December 2024



Source: Development Consent

1.2 Objectives

The key objective of this TMP is to ensure safe and efficient movement of vehicles to/from the site, whilst minimising disruptions and impacts to the local community and other road users, and maintaining a safe environment for vehicular traffic external to the site. More specifically, the objectives of the TMP are to:

- Provide a safe environment for the travelling public and construction personnel;
- Cater for the needs of all traffic;
- Communicate the purpose of the proposed traffic management measures; and
- Communicate the arrangements for and impacts of any management measures affecting traffic.

To assist in meeting these objectives the TMP provides information on:

- The Scope of Works;
- Site conditions;
- Permissible working times; and
- Procedures and responsibilities.

The appointed Engineering, Procurement and Construction contractor (EPC) shall ensure that the requirements of the document and other relevant information will be monitored and the TMP adjusted to meet changing requirements where necessary. The Applicant must implement and comply with the TMP at all times to the satisfaction of the Responsible Authority and the Planning Secretary.

1.3 TMP Staging

The TMP is to be staged as follows:

- Stage 1a: Construction of the site access point on Weeamara Road and the road upgrades along Weeamara Road up to the unused rail corridor, land preparation;
- Stage 1b: Upgrade of Weeamara Road including the unused rail corridor (not covered in Stage 1a) and commencement of construction of the solar farm;
- Stage 2a: Continuation of the construction of the solar farm and the transportation of the Switch Room by Transgrid using heavy vehicles requiring escort as described Condition 2 of Schedule 3 of the Development Consent;
- Stage 2b: Continuation of the construction of the solar farm and the transport of the balance of materials using heavy vehicles requiring escort as described Condition 2 of Schedule 3 of the Development Consent;
- Stage 3: Operation of the Culcairn Solar Farm;
- Stage 4: Construction, commissioning, and operation of the battery energy storage system (BESS), including substation and switchyard expansion (within the development footprint) if the battery proceeds later; and
- Stage 5: Decommissioning the Culcairn Solar Farm at end of life.

This TMP applies to Stage 4.

1.4 Statutory Requirements

This document fulfills the requirements of Environmental Condition 9 of Schedule 3 of the Development Consent (Application Number: SSD-10288), as amended by Modification 2 of the Development Consent dated 19 December 2024, which requires the provision of a Traffic Management Plan and has been prepared with consideration to the other transport conditions outlined within the Development Consent (as amended on 19 December 2024). The matters relevant to transport outlined within the Environmental Conditions have been summarised within Table 1 (Schedule 3) and Table 2 (Schedule 4).

Table 1: Development Consent Requirements, as amended 19 December 2024 – Schedule 3

CONDITION		REFERENCE LOCATION
Heavy Vehicles Requiring Escort and Heavy Vehicle Restrictions		
2.	The Applicant must ensure that the: a) development does not generate more than: ▪ 100 heavy vehicle movements (including water carts) a day during construction, upgrading and decommissioning; ▪ 11 movements of heavy vehicles requiring escort during construction, upgrading and decommissioning; and ▪ Five heavy vehicle movements (including water carts) a day during operations; on the public road network; and b) length of any vehicles (excluding heavy vehicle requiring escort) used for the development does not exceed 26 metres, unless the Planning Secretary agrees otherwise.	Complies: Refer Section 3.5.1 for (a) Refer Section 3.4 and 3.5.1 for (b) This TMP only applies to the construction phase of the project (refer Section 1.1), operational impacts will be managed by way of a future TMP.
3.	The Applicant must keep accurate records of the number of heavy vehicles requiring escort and heavy vehicles entering or leaving the site each day for the duration of the project.	Complies: Section 5.2
Access Route		
4.	All heavy vehicles and heavy vehicles requiring escort associated with the development (including water carts) must travel to and from the site via Olympic Highway, Benambra Road and Weeamera Road as identified in the figure in Appendix 5.	Complies: Section 3.5.3
Site Access		
5.	All vehicles associated with the development must enter and exit the site via the access point off Weeamera Road, as identified in Appendix 1 and Appendix 5.	Complies: Section 3.5.2 and 3.5.3
Road Upgrades		
6.	Unless the Planning Secretary agrees otherwise, prior to commencing construction the Applicant must: a) construct the access point on Weeamera Road, as identified in Appendix 1 and Appendix 5, with a Rural Property Access type treatment and to cater for the largest vehicle accessing the site; b) upgrade Weeamera Road between the access to Hurricane Hill Hardrock Quarry and the site access point to a 7 m wide sealed pavement, as identified in Appendix 5; These upgrades must comply with the Austroads Guide to Road Design (as amended by TfNSW supplements) and be carried out to the satisfaction of Council.	Complies: Section 3.6, Appendix D for design plans, The road upgrades were all formally completed in December 2024

Road Maintenance		
7.	The Applicant must: a) undertake an independent dilapidation survey to assess the: ▪ existing condition of Benambra Road and Weeamera Road on the transport route prior to construction, upgrading or decommissioning works; and ▪ condition of Benambra Road and Weeamera Road on the transport route, following construction, upgrading or decommissioning works; b) repair Benambra Road and Weeamera Road on the transport route if dilapidation surveys identify that the road has been damaged during construction, upgrading or decommissioning works; in consultation with the relevant roads authority, to the satisfaction of the Planning Secretary. If there is a dispute about the repair of Benambra Road between the applicant and the applicant of the Walla Walla Solar Farm, then either party may refer the matter to the Planning Secretary for resolution. The Planning Secretary's decision on the matter must be final and binding on both parties.	Complies: Section 6 An independent dilapidation survey was submitted by Rytenskild Traffic Group on 10 August 2023 and was approved by DPHI on 31 October 2023.
Operating Conditions		
8.	The Applicant must ensure: a) the internal roads are constructed as all-weather roads; b) there is sufficient parking on site for all vehicles, and no parking occurs on the public road network in the vicinity of the site; c) the capacity of the existing roadside drainage network is not reduced; d) all vehicles are loaded and unloaded on site, and enter and leave the site in a forward direction; and e) vehicles leaving the site are in a clean condition, with loads appropriately covered or contained, to minimise dirt being tracked onto the sealed public road network.	Complies: Section 5.4, 5.13
Traffic Management Plan		
9.	Prior to commencing road upgrades, the Applicant must prepare a Traffic Management Plan for the development in consultation with TfNSW and Council and to the satisfaction of the Planning Secretary. This plan must include: a) details of the transport route to be used for all development-related traffic; b) details of the road upgrade works required by condition 6 of Schedule 3 of this consent; c) details of the measures that would be implemented to minimise traffic impacts during construction, upgrading or decommissioning works, including: ▪ details of the dilapidation surveys required by condition 7 of Schedule 3 of this consent; ▪ temporary traffic controls, including detours and signage; ▪ notifying the local community about development-related traffic impacts;	Complies: Section 3.5, shown in Figure 5, Figure 6 and Figure 7 Section 4 Section 3.6 All road upgrades were completed in December 2024. Section 6 Section 8.3 Section 5.3

	procedures for receiving and addressing complaints from the community about development related traffic;	Section 10.4
	minimising potential cumulative traffic impacts with other projects in the area, including during construction, upgrading or decommissioning works;	Section 5.8
	minimising potential for conflict with school buses and other road users as far as practicable, including preventing queuing on the public road network (measures also required during operation of the project);	Section 5.6, Section 5.7
	minimising dirt tracked onto the public road network from development-related traffic;	Section 5.4, 5.12
	details of the employee shuttle bus service, including pick-up and drop-off points and associated parking arrangements for construction workers, and measures to encourage employee use of this service;	Section 5.7
	encouraging car-pooling or ride sharing by employees;	Section 5.7
	scheduling of haulage vehicle movements to minimise convoy length or platoons;	Section 3.5.3, 5.2, 5.5
	responding to local climate conditions that may affect road safety such as fog, dust, wet weather and flooding;	Section 5.10
	responding to, any emergency repair and/or maintenance requirements; and	Section 6.1.1
	a traffic management system for managing heavy vehicles requiring escort;	Section 5.5
	d) a driver's code of conduct that addresses:	Section 5.1, Appendix A
	travelling speeds;	Appendix A, Section 2
	driver fatigue;	Appendix A, Section 5 Appendix B
	procedures to ensure that drivers adhere to the designated transport routes and speed limits; and	Appendix A, Section 2
	procedures to ensure that drivers implement safe driving practices;	Appendix A, Section 1
	e) a program to ensure drivers working on the development receive suitable training on the code of conduct and any other relevant obligations under the Traffic Management Plan.	Section 5.1, Section 9 and 10
	Following the Planning Secretary's approval, the Applicant must implement the Traffic Management Plan.	

Table 2: Development Consent Requirements – Schedule 4

CONDITION		REFERENCE LOCATION
Revision of Strategies, Plans and Programs		
2.	The Applicant must:	Complies:
	a) update the strategies, plans or programs required under this consent to the satisfaction of the Planning Secretary prior to carrying out any upgrading or decommissioning activities on site; and	Refer Section 11.3
	b) review and, if necessary, revise the strategies, plans or	Complies:

	programs required under this consent to the satisfaction of the Planning Secretary within 1 month of the: ▪ submission of an incident report under condition 7 of Schedule 4; ▪ submission of an audit report under condition 11 of Schedule 4; or ▪ any modification to the conditions of this consent.	Refer Section 11.3
Updating and Staging of Strategies, Plans or Programs		
3.	With the approval of the Planning Secretary, the Applicant may submit any strategy, plan or program required by this consent on a progressive basis. To ensure the strategies, plans or programs under the conditions of this consent are updated on a regular basis, the Applicant may at any time submit revised strategies, plans or programs to the Planning Secretary for approval. With the agreement of the Planning Secretary, the Applicant may prepare any revised strategy, plan or program without undertaking consultation with all the parties referred to under the relevant condition of this consent.	Complies: Refer Section 11.3
Notification of Department		
4.	Prior to commencing the construction, operations, upgrading or decommissioning of the development or the cessation of operations, the Applicant must notify the Department in writing via the Major Projects website portal of the date of commencement, or cessation, of the relevant phase. If any of these phases of the development are to be staged, then the Applicant must notify the Department in writing prior to commencing the relevant stage, and clearly identify the development that would be carried out during the relevant stage.	Complies: Refer Section 11.4
Incident Notification		
7	The Planning Secretary must be notified in writing via the Major Projects website immediately after the Applicant becomes aware of an incident. The notification must identify the development (including the development application number and the name of the development if it has one) and set out the location and nature of the incident. Subsequent notification requirements must be given, and reports submitted in accordance with the requirements set out in Appendix 7.	Complies: Refer Section 10.3
Non-Compliance Notification		
8.	The Planning Secretary must be notified in writing via the Major Projects website within seven days after the Applicant becomes aware of any non-compliance.	Complies: Refer Section 10.3
9.	A non-compliance notification must identify the development and the application number for it, set out the condition of consent that the development is non-compliant with, the way in which it does not comply and the reasons for the non-compliance (if known) and what actions have been, or will be, undertaken to address the non-compliance.	Complies: Refer Section 10.3

10.	A non-compliance which has been notified as an incident does not need to also be notified as a non-compliance.	Complies: Refer Section 10.3
Access to information		
17.	The Applicant must: a) make the following information publicly available on its website as relevant to the stage of the development: ▪ the EIS; ▪ the final layout plans for the development; ▪ current statutory approvals for the development; ▪ approved strategies, plans or programs required under the conditions of this consent (other than the Fire Safety Study and Emergency Plan); ▪ the proposed staging plans for the development if the construction, operation or decommissioning of the development is to be staged; ▪ how complaints about the development can be made; ▪ any independent environmental audit, and the Applicant's response to the recommendations in any audit; and ▪ any other matter required by the Planning Secretary; and	Complies: Refer Section 5.3
	b) keep this information up to date.	Complies: Refer Section 5.3

The development will be carried out generally in accordance with the EIS and any modifications, and the conditions of the consent.

To meet EIS Project Commitments, a Section 138 approval(s) will be secured for all roadworks on or near public roads.

1.5 Third Party Consultation

1.5.1 Stage 1a and 1b

The Stage 1a and 1b TMP was prepared in conjunction with consultation with Officers from Transport for NSW (TfNSW) and suitable representatives from Greater Hume Council.

Greater Hume Council confirmed the nature of traffic data available for the local road network (refer Section 2.3) and available information related to temporary traffic changes on the local road network associated with the Walla Walla Solar Farm. They also confirmed that no road upgrade works were planned in the area by Council. They did not identify any road safety issues in the vicinity of the site.

Greater Hume Council were also consulted about the construction of the access route to site and approved design plans provided in Appendix D

The Culcairn Quarry was contacted to provide any feedback on road safety issues and any concerns related to the proposed works. They raised concerns about the increase in traffic and safety near their access to Weeamera Road. As a result of this feedback speed limit reductions and warning signs are to be implemented near their access during the construction phase of the project as outlined in Section 8.2 and shown in Appendix G.

These third parties were provided the draft TMP for review in July 2023.

1.5.2 Stage 2a

Representatives from TfNSW and Council were contacted on the staging of the TMP to incorporate the delivery of a switch room using a heavy vehicle requiring escort. Both Council and TfNSW provided feedback in support of the staging.

This change to Stage 2a was conditionally approved by the Department of Planning, Housing and Infrastructure (DPHI) on 29 November 2024 noting that:

- *the TMP is to be updated for Stage 2b following further consultation with Transport for NSW and Greater Hume Shire Council regarding the use of the over-dimensional route by over-dimensional vehicles and prior to the use of the over-dimensional route by over-dimensional vehicles, as described in Condition 2 of Schedule 3.*

1.5.3 Stage 2b

A draft of the Stage 2b draft TMP was provided to TfNSW and Greater Hume Shire Council for comment and review. It included updates and further details on OSOM and heavy vehicle requiring escort movements as presented in Section 4 and relevant appendices.

The Stage 2b TMP was approved by DPHI in letter dated 23 January 2023.

1.5.4 Stage 4

The Stage 4 TMP builds on the previous stages of the TMP. A previous draft of this Stage 4 TMP (Rev. A, dated 14 February 2025) was provided to TfNSW and Greater Hume Shire Council for comment and review.

Their feedback on the draft TMP is appended in Appendix E for reference.

1.6 Related Documents

This TMP forms part of a suite of management reports that have been developed in relation to this project, including:

- Environmental Management Strategy (EMS), Neoen and NGH
- Accommodation and Employment Strategy, NGH
- Soil and Water Management Plan (SWMP), NGH
- Erosion and Sediment Control Plan (ESCP), NGH
- Community Communication Strategy and Benefit Sharing Plan (CCS), Neoen
- Bushfire Management and Emergency Plan (BMEP), NGH

Where applicable, references to these reports are included in this document.

2. Existing Road Environment

2.1 Site Location

The project site is located on the western side of the Weeamera Road, approximately 4.0 kilometres southeast of Culcairn in the Greater Hume Council local government area. Figure 2 shows the location of the site in relation to the surrounding transport network.

Figure 2: Site Location



Source: OpenStreetMap


The site and the surrounding area are zoned RU1 - Primary Production and are primarily occupied by agricultural or vegetated land. It is noted that the Culcairn Quarry is located approximately 1.4 kilometres south of the site and gains access via Weeamera Road.

2.2 Road Network

Weeamera Road is a local road that runs in a north-south alignment between Cummings Road and Benambra Road. Between Benambra Road and the Boral Quarry site access it has a sealed width of 8.0 metres. North of the quarry access the road is unsealed and has a width of 5.5 metres, and accommodates two-way vehicle movement. The extent of the sealed and unsealed sections of Weeamera Road (and Benambra Road) are presented in the figure below.

Benambra Road is also a local road under the care and management of Greater Hume Shire Council. It runs in an east-west alignment between Coach Road and Cummings Road. Between Olympic Highway and Weeamera Road it has a sealed carriageway width of 8.5 metres and accommodates two-way vehicle movement. West of Weeamera Road it has an unsealed surface for approximately 3.3 kilometres before widening to have a sealed surface through to its connection with Cummings Road.

Figure 3: Sealed and Unsealed Roads



Source: OpenStreetMap

Olympic Highway is a State Road under the care and management of TfNSW. It generally runs in a north-south alignment in south-east NSW and provides access between Albury and Cowra, with links to the Hume Highway, Sturt Highway and the Mid-Western Highway. Within the vicinity of the site, it typically accommodates one lane of traffic in each direction and has a sealed width of approximately 9.0 metres.

The intersection of Olympic Highway with Benambra Road is priority controlled, with vehicles exiting Benambra Road required to give way to vehicles on Olympic Highway. An Auxiliary Left Turn (AUL) turning treatment is provided for vehicles turning left into Benambra Road, and widening of the southbound carriageway allows southbound vehicles to pass around vehicles waiting to turn right into Benambra Road. An acceleration lane is also provided for vehicles turning left from Benambra Road. The intersection of Weeamera Road and Benambra Road is priority controlled.

All roads within the vicinity of the site have a speed limit of 100km/hr.

2.3 Traffic Volumes

Traffic volume data for Olympic Highway was obtained from the TfNSW traffic volume viewer. The closest available data was located 290 metres north of Calool Lane (approximately five kilometres north of Culcairn), where the 2011 data recorded an average daily traffic count of 2,753 vehicles per day (vpd).

Greater Hume Council have advised that the average daily traffic for Benambra Road and Weeamera Road between Olympic Highway and the quarry site access is 42vpd, with Weeamera Road carrying 15vpd north of the Quarry access.


Overall, the survey results indicate the surrounding road network currently accommodates a low to moderate level of traffic.

2.4 Restricted Vehicle Access

The TfNSW Heavy Vehicle Network Access Map for the surrounding area has been reviewed which shows:

- Weeamera Road and Benambra Road are approved B-Double routes along with the Olympic Highway and broader arterial road network, as shown in Figure 4.
- The Olympic Highway is an approved OSOM route whilst Weeamera Road and Benambra Road are not approved, and therefore formal approval will be required for access and use for OSOM vehicles of these roads.

Figure 4: TfNSW Restricted Access Vehicle Map



Source: TfNSW (accessed April 2023)

2.5 Public Transport Services

No public transport or alternative transport modes are provided within the vicinity of the site.

2.6 Crash History

Amber has conducted a review of the TfNSW Centre for Road Safety Crash and Casualty Statistics database for all injury crashes within the following study area:

- any recorded crashes on Benambra Road and Weeamera Road,
- the Olympic Highway approximately 5.0 kilometres north and south of Benambra Road; and
- the respective intersections.

The crash database provides the location and severity of all injury and fatal crashes for the five-year period from 2017 to 2021. The search revealed that no crashes had been recorded in the study area. It is therefore concluded that the road network is currently operating in a relatively safe manner.

3. Construction Overview

3.1 Project Description

As outlined in the original EMS, the scope of the works for the project is as follows.

The Project will involve the construction and operation of a ground-mounted PV solar tracking array generating approximately 350 MW AC / 402.5 MW DC of renewable energy. The power generated will be exported to the national electricity grid. The development footprint will occupy approximately 1084 hectares (ha) of the 1351 ha Project site.

Key development and infrastructure components will include:

- *Single axis tracker PV solar panels mounted on steel frames over most of the site (maximum tilt 4.2 metres in height)*
- *Underground and overground electrical conduits and cabling to connect the arrays to the inverters and transformers*
- *Systems of inverter units and voltage step-up throughout the arrays*
- *National Energy Market (NEM) compliant metering arrangements for all energy exported to the grid as well as internal metering to measure battery and solar output*
- *On site substation, connecting to the existing 330 kV TransGrid transmission line*
- *Site office and maintenance building, vehicle parking areas, material laydown area, internal access tracks and perimeter security fencing*
- *Site access track off Weeamera Road*
- *Road crossing and easement electrical crossing through underground and/or overhead lines, of Cummings Road and Schoff's Lane*
- *Vegetative screening at impacted visual receivers and at the intersection of public roads.*

The Project has been approved with the inclusion of a Battery to store energy produced on site with up to 100 MW / 200 MWh capacity.

As a result of Modification 2, the project was modified to include an expansion to the BESS of the project. As per the Modification Report, the BESS comprises the following components:

- *Standalone battery packs and medium voltage transformer/inverter stations, both delivered in high cube shipping containers. The battery packs would be approximately 3 m in height, lower than the maximum tip of the solar panels at 4.2 m.*
- *A warehouse for storage of spare parts during operation of the Proposed Modification and for any maintenance work able to be undertaken on site, located within the BESS site or in the vicinity of the Approved Project substation. Spare battery cells may be stored temporarily in small quantities to cater for demand, but excessive storage for long periods would be avoided. Other types of hazardous materials may include coolant, refrigerant, and fire suppression agent depending on the final chosen BESS technology, and appropriate risk mitigation measures identified in the Fire Safety Study will be implemented by Neoen as required by the Consent.*
- *One operational building (comprising a BESS control room and switchgear room) located within the BESS site or in the vicinity of the Approved Project substation.*
- *Three car spaces within the BESS site.*

- An access road and internal maintenance roads, between 4 and 8 m wide.
- A 10 m outer Asset Protection Zone (OAPZ) around the BESS site, for fire protection purposes.
- Water tanks for firefighting and a network of fire hydrants distributed across the BESS site, accessed via internal tracks in the site. The number and volume of water tanks, the number of fire hydrants and the final water supply layout will be determined during detailed design in consultation with Fire and Rescue NSW (FRNSW) and the Rural Fire Service (RFS), and in accordance with AS 2419.1:2005 Fire hydrant installations Part 1: System design, installation and commissioning, relevant Consent conditions (Conditions 27, 30 and 31), Planning for Bushfire Protection 2019 (RFS, 2019) (or equivalent) and Standards for Asset Protection Zones (RFS, n.d.).
- A 12 m-wide underground wide cable route easement between the BESS site and substation.
- Stormwater management, integrated into the stormwater management system for the Approved Project, including the adjacent project substation.
- Retention basin to capture fire water from the BESS site in the event of an emergency, which could be contaminated by residues from a fire, if required by the Fire Safety Study. Contaminants could include traces of metals or contaminants from burning plastics or from the coolant. Without proper containment, this run-off could cause environmental pollution and become a potential hazard. This retention basin is currently a requirement of the Victorian Country Fire Authority (CFA) (regarded to be the most conservative fire authority across Australia), and its design/sizing will be consistent with the latest version of the Design Guidelines and Model Requirements for Renewable Energy Facilities (currently v4, August 2023).
- All the above set within a compound with a security fence.

The works to construct the Solar Farm component of the project are currently being undertaken by an appointed Engineering, Procurement and Construction contractor (EPC). An EPC contractor is scheduled to be appointed for the BESS component of the project in 2025.

3.2 Duration of Construction Works and Schedule

Early works for the Solar Farm component of the project started in January 2024. Main on-site works started in April 2024, and the main works construction period will last for approximately 24 months. The construction of the BESS, which is expected to ramp up as the solar farm construction ramps down, is expected to take approximately 20 months. Construction sequencing of the solar farm and BESS is expected to result in an increase of the overall construction period by approximately 15 months.

The monthly project activities for the Solar Farm and BESS are summarised in Table 3.

Table 3: Anticipated Project Activities and Timeframes

Month Year	Solar Farm Project Activities	BESS Project Activities
January 2025	Civil Works, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical, Major Equipment Installation	-
February 2025	Civil Works, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical	-
March 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical	-
April 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical, Commissioning	-

Month Year	Solar Farm Project Activities	BESS Project Activities
May 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical, Commissioning	-
June 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical, Commissioning	-
July 2025	Commissioning	-
August 2025	Commissioning	-
September 2025	Commissioning	-
October 2025	Commissioning	
November 2025	Commissioning	
December 2025	Commissioning, Completion	Early Works, Civil Works, Mobilisation
January 2026	Completion	Civil Work
February 2026	Completion	Civil Work
March 2026	Completion	Civil Work
April 2026	-	Civil Work, Erection Works (BESS+Inverter)
May 2026	-	Civil Work, Erection Works (BESS+Inverter)
June 2026	-	Civil Work, Erection Works (BESS+Inverter)
July 2026	-	Erection Works (BESS+Inverter),Cabling
August 2026	-	Erection Works (BESS+Inverter), Cabling, Commissioning
September 2026	-	Erection Works (BESS+Inverter), Cabling, Commissioning
October 2026	-	Erection Works (BESS+Inverter), Cabling, Commissioning
November 2026	-	Erection Works (BESS+Inverter), Cabling, Commissioning
December 2026	-	Erection Works (BESS+Inverter), Cabling, Commissioning
January 2027	-	Cabling, Commissioning
February 2027	-	Cabling, Commissioning
March 2027	-	Cabling, Commissioning
April 2027	-	Cabling, Commissioning
May 2027	-	Commissioning, Completion
June 2027	-	Commissioning, Completion
July 2027	-	Commissioning, Completion

Construction activities shall be undertaken during standard daytime construction hours, as follows:

- Monday to Friday: 7am – 6pm
- Saturday: 8am – 1pm
- No work on Sundays or public holidays.

The following construction, upgrading or decommissioning activities may be undertaken outside these hours without the approval of the Planning Secretary:

- The delivery of materials as requested by the NSW Police Force or other authorities for safety reasons; or
- Emergency work to avoid the loss of life, property and/or material harm to the environment.

Any other construction activities outside the approved hours require the approval of the Planning Secretary.

The key construction activities of the BESS comprise:

- Site establishment and preparations.
- Installation of suitable foundations.
- Installation of underground cabling (trenching) and energy storage compliant power conversion units and control systems.
- Delivery and temporary on-site storage of the battery containers/units.
- Augmenting and connecting into the inverters and solar farm substation
- Removal of any temporary works and/or replacement of hardstand areas.

3.3 Workforce Transport

The *Accommodation Strategy* for the project details the workforce numbers and where the workforce is proposed to be located. The strategy includes a range of large and small towns within a one hour drive of the project suitable to accommodate staff which include:

- Wagga Wagga (NSW)
- Albury (NSW)
- Wodonga (VIC)
- Holbrook (NSW)
- Culcairn (NSW)
- Walla Walla (NSW)
- Henty (NSW)
- Jindera (NSW)

Wagga Wagga, Albury and Wodonga are the largest towns/cities and accommodate the majority of staff to the project.

3.4 Construction Vehicles and Equipment

Construction traffic generated by the solar project can broadly be separated into the following categories:

- Light vehicles associated with transporting staff to/from the site;
- 50 seater shuttle bus and/or 12-14 seater mini-buses are proposed to transport some staff between the site and nearby cities and towns;
- Medium and Heavy Rigid Trucks (MRV and HRV as defined within AS 2890.2:2018) will be used to deliver raw materials and smaller plant;

- Truck and Dog vehicles will be used to transport earthwork material to/from the site; and
- 19.0 metre long Articulated Vehicles and 26 metre long B-Doubles will be used to transport larger plant and for waste removal.

Other plant to be used during construction would include:

- cranes
- drum rollers
- dump truck
- road truck
- concrete truck
- excavators
- forklifts
- grader
- compactor
- small pile driving rig
- water truck
- cable trenching and laying equipment

Heavy vehicles requiring escort will be required for the delivery of the largest plant to the site such as the substation transformer and are subject to separate permit applications and regulations.

Condition 2 of the Development Consent requires the length of any vehicles (excluding heavy vehicles requiring escort) used for the development to not exceed 26 metres, unless the Planning Secretary agrees otherwise. Vehicles used during construction, operation and decommissioning will not exceed 26 metres.

3.5 Traffic Movements

3.5.1 Traffic Generation

The construction traffic volumes for the project have been provided by the Applicant and are also provided within the Culcairn Solar Farm Traffic Impact Assessment. During peak construction the site will generate no more than 100 heavy vehicles per day and 150 light vehicles per day.

There will be heavy vehicles required to transport material such as building and construction material on loads that are formally defined as OSOM under the Heavy Vehicle National Law administered by the National Heavy Vehicle Regulator (NHVR). These heavy vehicles will be a mix of the following:

- Exempt from prescribed weight and dimensional requirements per *Multi-State Class 1 Load Carrying Vehicle Dimension Exemption Notice 2023 (No.1) and (No.2)*¹, with these vehicle types travelling unescorted.

¹ <https://www.nhvr.gov.au/law-policies/notices-and-permit-based-schemes/national-notices>

- Special Purpose Vehicles (SPVs) and Restricted Access Vehicles (RAVs)² as defined by NHVR, such as mobile cranes which travel unescorted.

These vehicle types are excluded from the definition of heavy vehicles requiring an escort as they do not require escort.

Condition 2 of Schedule 3 of the Development Consent requires the development to not generate more than:

- 100 heavy vehicle movements a day during construction, upgrading and decommissioning.
- 11 heavy vehicle requiring escort vehicle movements during construction, upgrading and decommissioning.

A vehicle movement is defined as one vehicle entering and leaving the site. The traffic movements generated during construction will comply with the requirements of this condition unless agreement in writing is received from the Planning Secretary.

Neoen (project owner) anticipate requiring 2 heavy vehicles to site that would require escort during Stage 4. Stage 4 of the project will comply with the heavy vehicle requiring escort limits as permitted by the consent as outlined in Condition 2, Schedule 3. The heavy vehicles requiring escort vehicle movements are addressed in Section 4.

The expected vehicles for each project month and project activity are summarised in Table 4.

As shown in the table, the expected traffic volumes during Stage 4 are below the relevant Development Consent limits. It is also noted that as the Walla Walla Solar Farm construction is now complete, so the volumes on the local access roads and relevant intersections with State Roads would be reduced. Accordingly, the road upgrades and intersection treatments are suitable to accommodate the Stage 4 traffic.

² <https://www.nhvr.gov.au/road-access/mass-dimension-and-loading/classes-of-heavy-vehicles/class-1>

Table 4: Expected Vehicles by Project Activity over Time

Project Month and Year	Project Activities		Light Vehicles (vehicles per day)	Heavy Vehicles without escort (vehicles per day)	Heavy Vehicles with escort (total)	High-Risk OSOM (total)
	Solar Farm	BESS				
January 2025	Civil Works, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical, Major Equipment Installation		150	80	1	0
February 2025	Civil Works, Tracker Installation, Electrical Works, Module Installation, HV Works, Civil and Electrical		100	70	3	2
March 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical		100	70	0	0
April 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical, Commissioning		100	60	0	0
May 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical, Commissioning		90	60	0	0
June 2025	Electrical Works, Module Installation, HV Works, Civil and Electrical, Commissioning		90	50	0	0
July 2025	Commissioning		60	10	0	0
August 2025	Commissioning		30	5	0	0
September 2025	Commissioning		30	5	0	0
October 2025	Commissioning		30	5	0	0
November 2025	Commissioning		30	5	0	0
December 2025	Commissioning, Completion	Early Works, Civil Works, Mobilisation	90	60	0	0
January 2026	Completion	Civil Work	70	42	0	0
February 2026	Completion	Civil Work	70	42	0	0
March 2026	Completion	Civil Work	70	42	0	0
April 2026		Civil Work, Erection Works (BESS+Inverter)	100	42	0	0
May 2026		Civil Work, Erection Works (BESS+Inverter)	100	42	0	0
June 2026		Civil Work, Erection Works (BESS+Inverter)	100	42	1	0
July 2026		Erection Works (BESS+Inverter),Cabling	80	40	1	0
August 2026		Erection Works (BESS+Inverter), Cabling, Commissioning	80	40	0	0
September 2026		Erection Works (BESS+Inverter), Cabling, Commissioning	80	40	0	0
October 2026		Erection Works (BESS+Inverter), Cabling, Commissioning	80	40	0	0
November 2026		Erection Works (BESS+Inverter), Cabling, Commissioning	80	40	0	0
December 2026		Erection Works (BESS+Inverter), Cabling, Commissioning	50	40	0	0
January 2027		Cabling, Commissioning	50	40	0	0
February 2027		Cabling, Commissioning	50	40	0	0
March 2027		Cabling, Commissioning	20	20	0	0
April 2027		Cabling, Commissioning	20	5	0	0
May 2027		Commissioning, Completion	20	5	0	0
June 2027		Commissioning, Completion	10	5	0	0
July 2027		Commissioning, Completion	10	5	0	0



3.5.2 Light Vehicle Traffic Distribution

The workforce is to primarily be located in Albury and Wagga Wagga, as well as other nearby towns (further details on the anticipated breakdown and location of staff is available in the Accommodation Strategy). Vehicles will enter the site via the access to Weeamera Road from Benambra Road and the Olympic Highway.

The proposed access routes for light vehicles are shown indicatively in Figure 5. Light vehicles will only access the site via the approved routes.

Figure 5: Light Vehicle Access Route



Source: Open Street Maps


3.5.3 Heavy Vehicle Access Route

Figure 6 shows the proposed access route from Port Botany to the site. The proposed construction traffic access route from Port Botany to the site is as follows:

- Foreshore Road,

- M1, M5, M31
- Olympic Highway,
- Benambra Road, and
- Weeamera Road.

Figure 6: Access Route from Port Botany to Site




Source: Google Maps

https://www.google.com/maps/d/edit?mid=1wBPNAwefHQtTtVo0TSeBYuJsR2_AW0g&usp=sharing

Figure 7 shows the proposed access route from Port Melbourne to the site. The proposed construction traffic access route from Port Melbourne to the site is as follows:

- Dockland Highway,
- M2, M31.
- Olympic Highway,
- Benambra Road, and
- Weeamera Road.

Figure 7: Access Route from Port Melbourne to Site



Source: Google Maps

https://www.google.com/maps/d/edit?mid=1wBPNAwefHQtTtVo0TSeBYuJsR2_AW0q&usp=sharing

The access routes utilise roads that are designated for B-Double vehicles as outlined within the TfNSW Restricted Access Vehicle Map and VicRoads Gazetted B-Double Network Map. Accordingly, the Arterial/State roads along the access route are able to accommodate the loads and type of vehicle movement to be generated during construction of the solar project.

Condition 4 of Schedule 3 of the Development Consent requires all over-dimensional and heavy vehicles associated with the development must travel to and from the site via the Olympic Highway, Benambra Road and Weeamera Road. Heavy vehicles will only access the site via the approved routes and through the approved access at all times.

Heavy haulage movements are to be scheduled to minimise the potential for convoys/platoons.

3.6 Traffic Impacts and Proposed Off-Site Mitigation Measures

The traffic impacts associated with the construction traffic for the project have previously been assessed within the Traffic Impact Assessment prepared by Amber Organisation (TIA dated 12 November 2019). As a result of this assessment and the anticipated traffic impacts, several off-site mitigation measures by way of infrastructure improvements were proposed as part of the EIS and subsequent Amendment report which are to be implemented prior to construction.

Per Schedule 3, Condition 6 of the Development Consent, the measures are as follows:

- Construct the primary site access point as rural property access type treatment.
- Upgrading Weeamera Road between the access to the Quarry and the site access point to a 7.0 metre wide road with a suitable seal.

Design plans were prepared for the access route to site, provided in Appendix D.

Reduced speed and warning signs are included as part of the road design shown in Appendix D. Warning signs and reduced speeds are provided near the Quarry access as outlined in Section 8.2 and shown in Appendix G,

Measures to manage the volume of traffic and road degradation are outlined in Section 5.2 and Section 6.

All road upgrades were completed in December 2024

3.7 Traffic Impacts – Operations

As this TMP only applies to the construction phase of the project, separate TMP/s will be prepared for other stages as discussed in Section 1.3.

4. Heavy Vehicles Requiring Escort

4.1.1 Stage 2a and Stage 2b

A total of seven heavy vehicles requiring escort are required for Stage 2a and 2b of the project.

Details on the loads, vehicle combination and permits are included in the applicable Stage 2a and 2b TMPs.

4.1.2 Stage 4

Stage 4 will require two heavy vehicles requiring escort for a Control Room and Warehouse/O&M Building.

These loads will be transported via Non-High-Risk Class 1 OSOM vehicle combinations, similar to that undertaken and approved in Stage 2a and 2b.

Condition 2 of Schedule 3 of the Development Consent requires the development to not generate more than:

- 11 heavy vehicle requiring escort vehicle movements during construction, upgrading and decommissioning.

Overall, Neoen (project owner) anticipate requiring at least 9 heavy vehicles to site that would require escort during construction of the project in its entirety. Stage 4 of the project will comply with the heavy vehicle requiring escort limits as permitted by the consent as outlined in Condition 2, Schedule 3 and will not exceed 4 heavy vehicles requiring escort.

4.1.3 Management Measures

The transportation of the two heavy vehicles requiring escort for Stage 4 is expected to be spread over the months of June and July 2026 and is subject to the management measures outlined in Section 5.2 and Section 5.5. Specifically, the movement of the vehicles is to be arranged to avoid peak periods of traffic on the network and minimise as far as practicable disruption and disturbance to residents.

5. Traffic Management Strategy

5.1 Driver Protocols

Management of vehicular access to and from the site is essential in order to maintain the safety of the general public as well as the labour force. Exemplar driver protocols are to be implemented and a driver code of conduct established. The Driver Code of Conduct is provided within Appendix A. All vehicle drivers that visit the site are required to read, agree to and sign the Driver Code of Conduct.

The following measures will be implemented by the EPC Site Manager and Neoen Owner's Engineer:

- Mandatory site induction given to all workers on the site which clearly sets out the TMP requirements including approved routes, speed restrictions, the Driver Code of Conduct, Neoen Driving Policy, and Neoen Safe Driving Tips.
- Specific additional site induction given to all delivery drivers which focuses on approved traffic routes, and other general driving requirements.
- Pre-engagement with delivery companies to ensure information on approved routes are known and understood before commencement of journey.
- Monitoring complaint and safety incident registers (including near miss and hazard observation) are also tracked to address any incidences of non-compliance and improvement opportunities in relation to routes and driving behaviour. Should there be an issue identified the following measures are to be implemented:
 - Additional external signage for unapproved routes (e.g. "No Solar Farm Traffic") and project specific speed limits can also be erected, subject to deemed requirements and approval of the relevant road authority.
 - Seek local police support to show presence and/or installed speed cameras with the signs showing cars' speeds to ensure drivers are fully aware of their speeds and know they are being monitored.

5.2 Delivery Logistics

The EPC Site Manager and Neoen Owner's Engineer will be responsible for managing the heavy vehicle and heavy vehicle requiring escort movements to and from the site. Their responsibilities comprise:

- Ensuring that accurate records are kept of heavy vehicles and heavy vehicles requiring escort to and from the site. These will be reported monthly to the Neoen Project Manager. The records will list the number of heavy vehicles accessing the site each day, including:
 - The amount and type of material / plant transported;
 - The time each truck arrived and departed the site and the vehicle classification; and
 - The direction the vehicle was travelling to/from (i.e. north/east, south/west).
- Ensuring that the maximum number of heavy vehicle movements per day is adhered to;
- Schedule of next day and 2-day forecast of all deliveries, including inventory and timing;
- Expected ship date;

- Number of containers from each supplier;
- Transit time;
- Estimated time of arrival;
- Online access available for up to date reporting of each shipment;
- Minimum daily communication with transport company/s; and
- Ensure construction drivers/staff must be provided a copy of assigned haulage routes.

The Applicant is to ensure that records of the heavy vehicles and heavy vehicles requiring escort are kept for the life of the project.

They will coordinate trucks to arrive at the site at a specific time of day in order to satisfy community and safety concerns, including the use of police escorts when necessary, although unlikely. Haulage of materials and equipment to the site will be scheduled to arrive and depart from the site at different times coinciding with the construction program.

Delivery schedules will be planned and drivers / delivery companies informed of the schedule to ensure delivery are spread such that at no time more than 20 deliveries are made within a 2 hour window.

Expected delivery times would be established with a schedule and evaluated based on when they actually arrive to site. These reports would then be provided to the Neoen Project Manager, and if schedules are not being followed, the scheduling procedure and enforcement guidelines would be evaluated.

Vehicles will be scheduled to avoid conflict with local traffic and any school zones during peak school times. Furthermore, the varying origins of the haulage movements and limited number of deliveries to site each day will limit the potential for haulage vehicles to form convoys or platoons.

5.3 Information and Communications

The EPC Project Manager is required to provide weekly reports to the Neoen Project manager, the Neoen project manager will be the main point of contact for non-emergency ongoing communication with the community, Council, the Quarry, local residents and other key stakeholders. On-site they will be supported by the Neoen Owner's Engineer as well as the Neoen Community Liaison Officer.

For emergency issues the Neoen Owner's Engineer and EPC Project/Site Managers will be the first points of contact to resolve issues. Details and contact information of each of these positions will be provided to Council, Quarry, local residents and other relevant stakeholders.

Neoen hosted a start of construction community event, to provide the community the construction timeline and expected impacts in the region. The Neoen Project Manager will be responsible for sending out electronic newsletters to the community and key stakeholders quarterly and at major construction milestones. Discussion with the Quarry and Council is ongoing, and lead by the Neoen Project Manager. Recurring meetings would be scheduled (online or in-person), if needed and requested to understand how to better manage cumulative impacts. Immediate neighbours will be contacted directly at major construction milestones or if they should expect any changes, milestones have/would include:

- commencement of road upgrade (complete),
- completion of road upgrades,

- commencement of heavy vehicles requiring escort to site and timing of heavy vehicles requiring escort requiring escort to site.

The Neoen Project Manager will also have open communication with nearby neighbours to understand and facilitate use of the road for activities such as stock movement, supported by the Neoen Community Liaison Officer. The Neoen Community Liaison Officer's contact details would be provided to the nearby neighbours so that neighbours could request a call or set up in-person meeting directly. The Community Liaison Officer would be available for regular meetings with neighbours during construction, if requested so that the most up to date information could be provided in-person and any concerns or questions can be addressed quickly. The Community Liaison Officer's contact information would also be shared with the wider community, so that interested community members could reach out via email, phone, or request an in-person meeting.

During the construction period, a program of consultation shall be initiated to ensure the local residents are fully aware of the construction activities, with particular regard being given to construction traffic accessing the site. This program will include elements of the following as appropriate to the phase of works:

- Neighbour consultation and neighbour meetings;
- Provision of a website providing details of the status of works and contact details for any complaints or enquiries, which will also include the:
 - EIS;
 - the final layout plans;
 - current statutory approvals;
 - approved strategies, plans or programs;
 - the proposed staging plans (if staging is proposed);
 - details on how complaints can be made; and
 - any independent environmental audit and response;
- Provide key contact personnel and contact details, including out of hours contact information to residents, schools, and public activities operating alongside the local route;
- Neighbours of the project will be consulted and notified regarding the timing of major deliveries which require additional traffic control and disrupt access; and
- any other matter required by the Planning Secretary.

The information provided is to be kept up to date.

5.4 On-Site Mitigation Measures

The following on-site traffic management measures will be implemented:

- All vehicles will enter the site through the designated access point and all vehicles will stop at security;
- On-site speed restrictions (40 km/hr maximum limit) will be implemented;
- Transport access control to and from the site using designated roads will be implemented as shown in Figure 1;

- Construction access track routes in proximity to any environmentally sensitive areas will be clearly signed as 'no-go zones' guided by relevant specialists, consistent with Site Environment Plans as outlined in the EMS, and attached for reference in Appendix F;
- Appropriate dust suppression measures will be implemented, comprising:
 - Vehicles will drive at slower speeds when travelling on unsealed roads. This can reduce the amount of dust created and the amount of dirt tracked onto the public road network. Standard mitigation measures, such as a water trucks to dampen the roads and reduce the amount of dust in the air, shall be considered to reduce dust levels.
 - Dust will be monitored visually and via weather reports throughout construction and managed to prevent dust leaving the development site, including dust from stockpiled materials (Refer Soil and Water Management Plan, action SWM27.)
- A proactive erosion and sediment control plan will be implemented for on-site roads, hardstands and laydown areas as outlined in the Erosion and Sediment Control Plan (ESCP);
- All internal roads will be constructed as all-weather roads;
- A maintenance program for on-site access tracks will be implemented to ensure safe access;
- Loading and unloading will occur within the site only and not off-site. No street or roads will be used for material storage at any time;
- Sufficient car parking will be provided on-site to ensure vehicles do not park on the surrounding road network. The amount of car parking on-site will be amended, if required;
-);
- Construction equipment will be parked in designated laydown areas and work areas, and will not use the parking designated for project staff and visitors.

5.5 Heavy Vehicles Requiring Escort Protocols

Management of vehicular access to and from the site is essential in order to maintain the safety of the general public as well as the labour force. Exemplar driver protocols for delivery of larger plant will be implemented including the following:

- The arrangements for the delivery of large loads that required escort to the site will avoid peak periods of traffic on the network and minimise as far as practicable disruption and disturbance to residents;
- Pilots shall be in radio contact with other trucks to ensure passing occurs at safe and convenient locations;
- In the event of a breakdown, accident or road failure, the transporter crew shall do the following:
 - Park the pilot vehicles in locations where they maximise safety, considering overhanging components, and blind bends on approaches;
 - Contact emergency services (including Police) as is appropriate in the case of an accident;
 - Contact the project manager;
 - Contact the Council, or other road controlling authority, as may be appropriate in the case of the incident;

- Contact the site manager to advise all other project traffic, and local traffic via CB radio as appropriate in the case of the incident; and
 - Follow all instructions from Police and the road controlling authority.
- In the case of an accident, the vehicles involved should not be moved until instructed by Police; and
- Utilisation of only the designated and approved transport routes.

5.6 Public Transport

Delivery of larger plant will occur outside of school bus service times to prevent larger vehicles interacting with school buses being the only public transport in the area near the site.

5.7 Shuttle Buses and Car-Pooling

Shuttle buses will be used to transport staff to and from the site during construction. A shuttle bus timetable including time and location of pick-ups and drop-offs has been developed which is included in Appendix H.

The measures to monitor and ensure compliance with the EIS are outlined in the AES with an extract of the relevant measures presented in the Table below.

Table 5: AES Measures – Shuttle Buses

Project aspect	Measures	Responsible Party	Objective	Timing	Implementation Action	Compliance Record
Traffic management	Where booking accommodation from larger suppliers, manage scheduling to allow for shuttle buses to site.	EPC Project Manager EPC HSE Supervisor/Coordinator	Reduce traffic impacts	Throughout construction: Monthly review of worker accommodation requirements and shift timing	Establish and maintain a register of projected worker accommodation requirements and options to prioritise accommodation sharing and/or clustering. Hire shuttle buses from local providers to transport workers.	Register of worker and accommodation forecasts and location of accommodation for workers.

To ensure that the maximum number of light vehicles is 150, the light vehicle movements during the morning and evening peak hour will be as follows:

- 20 shuttle bus movements (mix of 50 and 12-seater buses); and
- 130 light vehicle movements

Construction personnel will be encouraged at induction and toolbox meetings to increase the vehicle occupancy of light vehicles by car-pooling to reduce the number of private vehicles travelling to and from the Project.

Approximate pick up times in the morning are expected to be between 5:30am and 6:30am. Approximate drop off times in the afternoon are expected to be between 5:30pm and 6:30pm. The morning and evening pick up and drop off times will not coincide with school bus services.

Should any personnel seek to use their own vehicle, justification would need to be provided, the EPC Project Manager and HSE Supervisor / Coordinator to encourage and promote private motor vehicles are used to support car-pooling. The EPC Project Manager and HSE Supervisor / Coordinator will document staff that use private motor vehicles and their:

- Days of work;
- Start and finish times; and
- Route to work.

Opportunities to car-pool with other staff using private vehicles will be identified and car-pooling will be encouraged by the EPC Project Manager and HSE Supervisor / Coordinator. A summary of the car-pooling opportunities will also be provided to staff at induction and toolbox meetings.

The number of employees using their own vehicles to access the site will be recorded. This recorded data will be made available to the Planning Secretary if requested. The number of personnel using light vehicles to access and leave the site in place of the shuttle bus will be regularly monitored.

5.8 Special Events and Other Works

Council have been consulted on key events in Culcairn and the surrounds and have advised that there are a range of special events that occur every year. The largest that are closest to the subject site are the Henty Machinery Farm Day, occurring in September and the Culcairn Agricultural Show which occurs in October. These events generate a significant level of visitation and activity to the area.

Special events scheduled in the Greater Hume Council area in 2023 are listed in Appendix C. The schedule will be used as a reference for potential events in 2025, 2026 and 2027. It is not anticipated that the events will be affected by the proposed works at the specified contract time. The Neoen Project Manager and EPC Project Manager would be responsible for reviewing schedule of events every quarter to understand any possible impact in the region.

The Walla Walla Solar Farm is a nearby major solar project that is accessed via the Olympic Highway and Benambra Road which is now complete and operational

The Applicant will consult with all other surrounding renewable and major projects to minimise cumulative traffic impacts and to ensure deliveries associated with heavy vehicles requiring escort do not coincide. Notification of construction commencement would be sent out to the surrounding renewable projects and meetings proposed to understand the timeline of construction and any potential overlap. The Neoen Project Manager would be responsible for consulting with neighbouring projects and setting up regular meetings, if required.

5.9 Hazardous Goods and Dangerous Materials

All transport vehicles will be required to operate in accordance with State Environmental Planning Policy No. 33 – Hazardous and Offensive Development, Australian Dangerous Goods Code and Australian Standard 4452 Storage and Handling of Toxic Substances including consideration of:

- classification of loads;
- packaging and performance testing;
- use of bulk containers and unit loads;
- marking and placarding;
- vehicle requirements;
- segregation and stowage;
- transfer of bulk dangerous goods;
- documentation;
- safety equipment;
- procedures during transport; and
- operations in emergencies.

The process for the safe transport and use of dangerous goods will be provided to drivers as a part of the training and induction processes as required.

5.10 Other Considerations

- All vehicles will enter and exit the site access locations in a forward direction.
- All permits for working within the road reserve must be received from the relevant authority prior to works commencing.
- Due to the location of the site, there is an inherent risk that adverse conditions may impact on the movement of transportation vehicles and transport of staff. Consideration for driving in the rain, fog, frost, icy conditions, bright sunlight and within/near a bush fire is required, especially during the transportation involving heavy vehicles requiring escort. The following mitigation measures are to be considered when travelling in adverse conditions:
 - Inspection of roads prior to using them to ensure that the road is safe. If there is black ice on the road, depending on the location, signage shall be installed and/or transportation movements will be stopped until it is safe to proceed;
 - Ban or restrict vehicle movements during periods where adverse conditions may impact on the operation of the road and the safety of workers and other road users;
 - Reduce the speed along the transportation route;
 - Provide additional warning for drivers on the road network;
 - Inform staff on how to drive in adverse conditions relevant to the Project location;
 - Ensure that vehicles are fitted with equipment to assist them during adverse conditions (first aid kit, fire extinguisher, chains if required) and that drivers are able to communicate to one another to either warn each other or call for assistance; and
 - Chains will not be permitted to be used on local roads for the commencement of a journey, for emergency use only.
- The EPC Project Manager must keep accurate records of the number of over-dimensional and heavy vehicles entering or leaving the site each day for the duration of the project.

5.11 Emergencies

A Bushfire Management and Emergency Plan (BMEP) has been prepared setting out the actions to be followed by the Applicant in the event of an emergency, covering:

- details and communication
- emergency equipment
- emergency preparedness and response
- training
- raising the emergency alarm
- emergency evacuation procedures
- testing and recording drills
- fire water supply/fire response trailers
- fire surveillance

5.12 Traffic Environment Management

Operational environmental measures are outlined in the Biodiversity Management Plan, with the specification of washdown stations detailed in the Pest and Weed Management Plan (Appendix H). An excerpt of the measures being undertaken are provided below.

Where incoming and outgoing vehicles, machinery and equipment do not satisfy the cleanliness requirements of the Hygiene Declaration Form, washdown will be required. Washdown areas will be located at the site access point off Weeamera Road. Only vehicles / equipment that meet the cleanliness standards will be allowed onto the Project site.

Additional areas of key pest or weed outbreaks may be identified over the life of the Project. These areas will be clearly marked as a 'Restricted Area' and vehicles / machinery entering or leaving these areas will require additional inspections / washdown.

The general washdown procedure is detailed in Table 6. To prevent the distribution of weeds and pathogens, all dirty water from on-site washdown stations will be managed in accordance with the Soil and Water Management Plan. This water will not be used for dust suppression on site.

Table 6: General Washdown Procedures

Step	Description
Check	Check the exterior and interior of vehicles and machinery for soil, plant material and other debris.
Clean	Remove large clods of soil using a stiff brush or crowbar Wash vehicle, plant and machinery at site entry point before entering site, and before leaving restricted areas.

5.13 Management of Drainage Infrastructure

A hydrology study was completed that includes the section of Weeamera Road to be upgraded as the baseline.

The drainage and any flooding will be visually monitored weekly and reported on monthly by the EPC Site Manager and Neoen Owner's Engineer, with the original condition as baseline to ensure drainage capacity has not reduced.

Should any issues be identified the EPC Site Manager and Neoen Owner's Engineer will undertake necessary works to resolve issues working with the consent of Greater Hume Council.

6. Road Maintenance


Prior to commencement of construction, upgrading and decommissioning works an independent dilapidation survey shall be undertaken to assess the existing condition along Benambra Road and Weeamera Road on the transport route per Condition 7 of Schedule 3 of the Development Consent. The dilapidation surveys will be undertaken in consultation with relevant road authority and to the satisfaction of the Planning Secretary.

The surveys will be prepared for the following intervals:

- Prior to the commencement of construction;
- Within 3 months following the completion of construction;
- Within one month prior to the commencement of decommissioning;
- Within 3 months following completion of decommissioning; and
- Prior to any road upgrade works.

The dilapidation surveys will be undertaken for the access route to site between the Olympic Highway and the site access as shown in Figure 8.

Figure 8: Road Dilapidation Survey Area



An independent pre-construction dilapidation survey was submitted by Rytenskild Traffic Group on 10 August 2023 and was approved by DPHI on 31 October 2023.

Further dilapidation surveys will be undertaken at the intervals described above.

If the dilapidation surveys identify that the road has been damaged during construction the road must be repaired by the Applicant, in consultation with the relevant roads authority, to the satisfaction of the Planning Secretary.

If there is a dispute about the repair of Benambra Road and Weeamera Road between the applicant and the applicant of the Walla Walla Solar Farm, then either party may refer the matter to the Planning Secretary for resolution. The Planning Secretary's decision on the matter must be final and binding on both parties.

6.1.1 Emergency Repairs

For emergency repairs and issues the Neoen Owner's Engineer and EPC Project/Site Managers will be the first points of contact to resolve issues. Details and contact information of each of these positions will be provided to Council, TfNSW, and other relevant stakeholders.

In the event of emergency road repairs caused by construction traffic, appropriate permits and traffic management shall be adopted to complete the work with TfNSW & Council approval prior to works commencing.

6.1.2 Further Details

In addition to the initial dilapidation survey, during the construction period and in line with TfNSW requirements regular inspections will be undertaken. The EPC will undertake these inspections for the duration of the construction phase. All inspections will be undertaken adopting appropriate safeguards. Any damage will be inspected and be supported by photographic evidence. The EPC Project Manager will then notify the Neoen Project Manager as well as TfNSW & the Local Council contact with a request to undertake repair works, as required.

Neoen and the EPC is responsible for any damage caused to construction vehicles or other vehicles in the event that the safe and usable quality of any public road and associated infrastructure is degraded or compromised as a result of the development, and that TfNSW or Local Council will not accept liability for any such damage.

7. Traffic Management Responsibilities

7.1 Neoen Project Manager

The Neoen Project Manager as the Applicant representative has ultimate responsibility for the project and shall:

- Ensure all traffic control measures for this TMP are implemented and maintained in accordance with this plan and the relevant Acts, Codes, Standards and Guidelines;
- Ensure suitable communication and consultation with the affected stakeholders is maintained;
- Ensure inspections of the Traffic Controls are undertaken in accordance with the TMP, and results recorded. Any variations shall be actioned and documented;
- Arrange and/or undertake any necessary audits and incident investigations; and
- Review feedback from the EPC Project Manager;

7.2 EPC Project Manager

The EPC Project Manager shall:

- Oversee traffic control measures for this TMP are implemented and maintained in accordance with this plan and the relevant Acts, Codes, Standards and Guidelines;
- Undertaken suitable communication and consultation with the affected stakeholders is maintained;
- Oversee inspections of the Traffic Controls are undertaken in accordance with the TMP, and results recorded. Any variations shall be actioned and documented;
- Review feedback from field inspections, worksite personnel and members of the public, and take action to amend the traffic control measures as appropriate following approval from the Responsible Authority;
- Arrange and/or undertake any necessary audits and incident investigations; and
- Provide reports on the above to the Neoen Project Manager.

7.3 EPC Superintendent

The EPC Superintendent is responsible for overseeing the day-to-day activities, and is therefore responsible for the practical application of the TMP, and shall:

- Instruct workers on the relevant safety standards, including the correct use of Personal Protective Equipment (PPE);
- Ensure traffic control measures are implemented and maintained in accordance with the TMP;
- Undertake and submit the required inspection and evaluation reports to the Project Site Manager;
- Render assistance to road users and stakeholders when incidents arising out of the works affect the network performance or the safety of road users and workers; and

- Take appropriate action to correct unsafe conditions, including any necessary modifications to the TMP.

7.4 Workers and Subcontractors

Workers and Subcontractors shall:

- Correctly wear high visibility vests, in addition to other protective equipment required (e.g. footwear, eye protection, helmet, sun protection, etc) at all times whilst on the worksite;
- Comply with the requirements of the TMP and ensure no activity is undertaken that will endanger the safety of other workers or the general public; and

Enter and leave the site by approved routes and in accordance with safe work practice.

8. Implementation

8.1 Hazard Identification, Risk Assessment and Control

In establishing adequate controls for the hazards, a structured approach shall be adopted via the use of the hierarchy of control as outlined below:

- Elimination
- Substitution
- Engineering
- Administration
- Personal Protection Equipment

Traffic management practices require that the EPC Superintendent evaluate all traffic arrangements before they are open to traffic and immediately following the opening to traffic. Adjustments are to be made as required and recorded, including reasons for the changes. The EPC Superintendent is also required to evaluate the traffic arrangements when site conditions change, and new hazards that arise throughout the works will be subject to a risk assessment and incorporated onto the Risk Register.

8.2 Traffic Guidance Scheme

A Traffic Guidance Scheme has been prepared for Weeamera Road which includes a speed limit reduction and warning signs on the approaches to the site access and the access to the Culcairn Quarry. It is shown for reference in Appendix G and is a result of the feedback from the Quarry on the TMP.

This TGSs will be implemented by the appointed construction contractor prior to any construction occurring on-site and removed at the completion of the construction phases of the project.

Other Traffic Guidance Schemes will also be prepared specifically for the major construction activities, as required. The TGS will be designed in accordance with the Australian Standards and the TfNSW Traffic Control at Work Sites Guidelines.

Impacted local community members and developers will be notified of the nature of these traffic changes and their duration two weeks prior to implementation.

8.3 Traffic Control Devices

Traffic control devices shall be erected in accordance with the TGS. Should the use of additional (not shown on the TGS or listing of devices) or reduced number of devices be required due to unforeseen circumstances, they shall be recorded as a variation to the TMP, following prior approval. Work will not commence or continue until all signs, devices and barricades are in place and operational in accordance with the requirements of the TMP.

A vehicle displaying a vehicle mounted warning device shall be used in advance of the signs and traffic control devices to protect workers setting out the signs or traffic cones associated with the taper.

The signs and traffic control devices are to be removed in the reverse order of installation.

The number, type and location of signs, devices and barricades shall be to a standard not less than the requirements of AS 1742.3:2019 (except where specifically detailed in this TMP with reasons for the variations). Devices no longer required shall be promptly and completely removed from road user's lines of sight.

8.3.1 Signs

Prior to the installation, all signs shall be checked for damage and cleanliness and repaired, replaced or cleaned as necessary. Signs and devices shall be erected in accordance with the locations and spacings shown on the drawings such that:

- They are properly displayed and securely mounted;
- They are within the driver's line of sight;
- They cannot be obscured from view;
- They do not obscure other devices from the driver's line of sight;
- They do not become a possible hazard to workers or vehicles; and
- They do not deflect traffic into an undesirable path.

All existing speed limit signs on the carriageway within the work site shall be covered for the duration of the works whilst temporary speed limit signs are in place.

8.3.2 Environmental Considerations

Weather conditions are to be regularly monitored throughout the works by Neoen Owner's Engineer / Site Environmental Advisor, and should traffic control be adversely affected by conditions, appropriate changes to the Traffic Control Devices are to be conducted to maintain safe conditions for workers, road users and pedestrians. Any changes are to be noted and implemented by a Traffic Controller, or a suitably qualified person, and the TMP is to be reviewed as soon as practical.

Adverse weather / environmental conditions would be communicated to staff at pre-start and daily Toolbox meetings.

In the event of heavy fog, sun glare, or other weather conditions that may affect the visibility of road signage, repeater signage is to be placed throughout the Work Zone.

9. Communicating TMP Requirements

Per the EMS, clear lines of communication through all levels and functions (e.g. management, staff and sub-contractors), is key to minimise environmental impacts and achieving continual improvements in environmental performance.

The EPC Project Manager will meet as part of Project meetings to discuss any issues with environmental management onsite, any amendments to plans that may be required or any new/ changes to Project activities.

Fortnightly environmental inspections will be scheduled with the EPC Project Manager and relevant Project staff. The purpose of these inspections will be to communicate ongoing environmental performance and to identify any issues to be addressed.

In addition, the EPC Project Manager will participate in toolbox talks on at least a weekly basis. This forum will provide an opportunity for the environment team members to communicate on environmental performance, to advise on any upcoming sensitive environmental matters for future work areas and receive feedback from onsite personnel.

The methods of communication on-site will include site inductions, pre-start and toolbox meetings, and through Safe Work Method Statements (SWMS).

9.1 Site Inductions

All personnel entering the site are to go through a Site Induction that details the requirements of the TMP, Personal Protective Equipment (PPE), Occupational Health and Safety (OHS), and risk management procedures. All personnel wishing to enter the works zone are to be properly inducted before access is allowed.

The requirements of the TMP will be communicated to all personnel entering the site through the online induction prior to workers and visitors coming to the site, including delivery drivers' online induction.

9.2 Pre-Start and Toolbox Meetings

A prestart meeting is to be conducted at the start of works, on a daily basis, and if unforeseen changes are required. Progress, hazard assessment and any new issues, information or changes are to be discussed. Safe Work Method Statements (SWMS) documentation is to be read and signed during prestart meetings.

9.3 Safe Work Method Statements

A site-specific SWMS is to be produced for the set up and shutdown of control of traffic on-site and is to be read through, discussed, and signed by all personnel working on site.

10. Monitoring and Measurement

10.1 Site Inspections and Record Keeping

The EPC Project Manager will ensure that the TMP is implemented and evaluated for effectiveness. The EPC Superintendent shall inspect and monitor traffic movements around the site in conjunction with the personnel who have erected the control measures. The outcomes of the inspection will be recorded for the information of the EPC Project Manager.

A record of the inspections should be kept indicating:

- When traffic controls were erected;
- When changes to controls occurred and why the changes were undertaken;
- Any significant incidents or observations associated with the traffic controls and their impacts on road users or adjacent properties.

Where significant changes to the work or traffic environment or adverse impacts are observed, the controls should be reviewed as a matter of urgency. Inspection Sheets shall be completed by the person undertaking the inspections and reviewed by the EPC Superintendent. All variations to the TMP/TGS, non-conformances, incidents and accidents shall be recorded. Copies of the completed report shall be forwarded to the EPC Project Manager.

10.2 TMP Auditing

The EPC Superintendent will conduct one compliance audit following setting-up of the traffic management and prior to commencement of the works. The audit will identify any road safety issues that area created or exacerbated by the TMP, associated risks, and make recommendations to address any identified issues.

The audit findings, recommendations and actions taken shall be documented and copies forwarded to the EPC Project Manager.

10.3 Incident Reporting

All workers (employees and contractors) are responsible for ensuring timely and effective initial internal reporting of Incidents that they are involved with or witness.

Neoen are to be informed of any environmental incidents immediately verbally and within 24 hours in writing. Incident reports will include lessons learnt from each environmental incident occurring. Including lessons learnt from each environmental incident and proposed measures to prevent the occurrence of a similar incident. All efforts will be undertaken immediately to avoid and reduce impacts of incidents and suitable controls put in place. Incidents will be closed out as quickly as possible, taking all required action to resolve each environmental incident.

The EPC Contractor must liaise with Neoen prior to notifying any agencies of any incident on site (i.e. EPA). Within 7 days of the date of the incident, the EPC Contractor must provide Neoen and/or any relevant agencies with a detailed report on the incident, and such further reports as may be requested.

Where an incident involves an Aboriginal site, relevant authorities such as Heritage NSW and Registered Aboriginal Parties will be notified, and their input sought in closing out the incident.

10.3.1 Incident reporting in accordance with the conditions

The EPC Contractor will immediately notify Neoen of an incident which arises through the Infrastructure Approval.

In accordance with Condition 7 of Schedule 4 of the Development Consent, the Planning Secretary must be notified in writing via the Major Projects website immediately after Neoen becomes aware of an incident.

Written notification of an incident must:

- Identify the development and application number
- Provide details of the incident (date, time, location, a brief description of what occurred and why it is classified as an incident)
- Identify how the incident was detected
- Identify when the applicant became aware of the incident
- Identify any actual or potential non-compliance with conditions of consent
- Describe what immediate steps were taken in relation to the incident
- Identify further action(s) that will be taken in relation to the incident
- Identify a project contact for further communication regarding the incident.

Within 30 days of the date on which the incident occurred or as otherwise agreed to by the Planning Secretary, the Applicant must provide the Planning Secretary and any relevant public authorities (as determined by the Planning Secretary) with a detailed report on the incident addressing all requirements below, and such further reports as may be requested.

The Incident Report must also include:

- A summary of the incident
- Outcomes of an incident investigation, including identification of the cause of the incident
- Details of the corrective and preventative actions that have been, or will be, implemented to address the incident and prevent recurrence
- Details of any communication with other stakeholders regarding the incident.

Non-compliances will be reported in accordance with Section 10.4 of the EMS.

All written requirements of the Planning Secretary or relevant public authority, which may be given at any point in time, to address the cause or impact of an incident must be complied with, within any timeframe specified by the Planning Secretary or relevant public authority.

10.3.2 Incident reporting in accordance with the POEO Act

Neon will notify the EPA of any environmental incidents or pollution incidents on or around the site via the EPA Environment Line (telephone 131 555) in accordance with Part 5.7 of the Protection of the Environment Operations Act 1997 (NSW) (POEO Act). The circumstances where this will take place include:

- If the actual or potential harm to the health or safety of human beings or ecosystems is not trivial.
- If actual or potential loss or property damage (including clean-up costs) associated with an environmental incident exceeds \$10,000 (Material Harm).

Pollution incidents posing material harm to the environment shall be notified by Neoen to each 'relevant authority' as defined in Section 148 (8) of the POEO Act. 'Relevant authority' means:

- NSW EPA as the appropriate regulatory authority (ARA) on 131 555 or (02) 9995 5555.
- Safe Work NSW (formerly WorkCover) on 13 10 50.
- Fire and Rescue NSW on 000 or for Mobiles Only 112.

10.3.3 Other Details

For further details on the incident management procedure, please refer to the EMS.

10.4 Complaints Procedure

Per the EMS, external complaints are defined as complaints received from parties outside of the normal lines of communication. This complaint procedures applies to all workers and impacted public or communities.

This complaint procedures applies to all workers and impacted public or communities and is to be compliant with the CCS.

Complaints and enquiries regarding the works will be received through the contact details provided on the Project website, as outlined below:

- Project website: culcairnsolarfarm.com.au
- Telephone number (toll-free): 1800 966 122
- E-mail: contact@culcairnsolarfarm.com.au
- Mail: GPO Box 1950 Canberra, ACT 2601

All complaints received by the EPC contractor must be reported to Neoen and will captured on the Complaints Register and investigated in accordance with the procedure.

The contact details in the above table will be published on the project's public website, alongside an outline of the complaints and investigation process. This information will also be made available in community consultations that occur in the lead up to construction commencement, and at any community consultation that is held during the construction period.

10.4.1 Step 1 Receive and register a complaint

Contact is received from community members and may be received through the following methods: verbally either in person or via telephone or in written form via electronic mail and/or via the website.

It may be an inquiry, a concern or a complaint. If it is an inquiry or a concern we will respond directly to this and simply record this interaction in the stakeholder register.

If it is a complaint then the following procedure is followed:

Upon the receipt of a complaint, a set of standardised information will be collected, recorded and filed to ensure an efficient and standardised process.

The following information will be collected from community members:

- The complainant's name and address
- A unique reference number is to be communicated to the complainant
- Any applicable turbine or monitoring mast reference number
- The complainant's concerns including date, time, prevailing conditions and description of the complaint.

This information must then be recorded in the relevant Project's Complaints Register.

10.4.2 Step 2 Acknowledging complaints

A non-urgent complaint will be acknowledged by the responsible Neoen Project Manager within 3 business days of the complaint being submitted. If it's an urgent complaint then a response will be provided within 24 hours. This acknowledgement will be made via phone or email with any written correspondence dated and kept on file.

The acknowledgement will include:

- A summary of the complaint, with a reference number provided
- The opportunity to clarify issues or a request for further information if required
- The proposed investigation approach
- An estimated timeframe in which the stakeholder can expect to receive a response.

Where a complaint can be easily resolved or is better categorised as a request by a stakeholder for additional information, it may be appropriate for the Neoen Project Manager to immediately respond to the stakeholder.

10.4.3 Step 3: Investigating complaints

The Neoen Project Manager is responsible for ensuring all complaints are investigated and that all reasonable attempts to seek a resolution are made. The investigation may be delegated to an appropriate Neoen staff member. Accurate records of the investigation must be maintained including records of meetings, discussions and activities.

The investigation may involve:

- Site visits, particularly in the instance of reported property damage
- Consultation with Neoen staff or contractors, including senior management when required
- Acquiring monitoring data and evidence (e.g. for noise or dust complaints)
- Contacting external stakeholders.

10.4.4 Step 4: Responding to stakeholder/complainant

Following the investigation, the results, including details of the findings and proposed resolution, will be clearly explained to the complainant. In most circumstances, it will be at this stage that the complainant will determine if the resolution is satisfactory.

10.4.5 Step 5: Closing the complaint

If the process has been concluded appropriately then the Neoen Project Manager will close the complaint and make a file-note to this effect in the Complaints Register. Formal written correspondence must also be issued to the complainant confirming that the complaint has been closed.

If the complainant is not satisfied with the investigation and resolution then the complainant has a right of review. This will be undertaken by the Neoen Project Manager to ensure that the complaint process has been properly followed.

If a complainant is not satisfied with Neoen's investigation and proposed resolution, the complainant will be advised by Neoen that they have the right to contact a number of other bodies such as Greater Hume Shire or the Australian Energy Infrastructure Commissioner or seek legal advice. Neoen will provide complainants with the relevant contact details as follows:

- Greater Hume Shire Council: mail@greaterhume.nsw.gov.au
- Australian Energy Infrastructure Commissioner: aeic@aeic.gov.au
- LegalAid NSW (Riverina Murray - Albury): 02 6020 7200

Complaints and enquiries regarding the works will be received through the contact details provided on the Project website. All other complaints received are reportable incidents and shall be immediately reported to Neoen.

10.4.6 Step 6: Recording and registering the complaint

Upon the closing of a complaint, the following information will be updated in the Complaints Register with the additional following details:

- The process of investigation that was undertaken to resolve the complaint
- What the proposed resolution was
- Whether this was accepted and how it was implemented
- Whether or not the complaint has been resolved to the satisfaction of the complainant
- The reason why the complaint was closed.

10.4.7 Other Details

For further details on the complaints management procedure, please refer to the EMS. For details on the community outreach during construction (to which this TMP applies) please refer to Table 6 of the Community Communication Strategy.

10.5 Management and Monitoring Summary

A summary of the management and minoring measures is provided within Table 7.

Table 7: Management and Monitoring Summary

Aspect	Potential Problems	Performance Criteria	Mitigation and Control Measures	Monitoring Requirements	Responsibility	Timing	Frequency
Heavy vehicle movements	Number of vehicles exceed DC approval	Maximum limit of 100 heavy vehicle movements a day	Heavy vehicle deliveries will be scheduled to comply with this requirement. Delivery contractors to be advised of this prior to arranging any delivery to site.	Count and record number of vehicle movements	EPC and Neoen	Duration of construction	Daily
Heavy / Heavy vehicles requiring escort movements	Heavy vehicle movements occurring during at school peak periods	No Heavy Vehicle / Heavy Vehicle requiring escort movements occurring during school peaks	Heavy vehicle deliveries will be scheduled to avoid school peak periods.	Count and record number of vehicle movements	EPC and Neoen	Duration of construction	Daily
Heavy vehicle movements	Heavy vehicle platooning / convoys	No Heavy Vehicle movements resulting in platoons / convoys greater than 2 vehicles	Heavy vehicle deliveries will be scheduled and staggered to avoid platoons / convoys greater than 2 heavy vehicles.	Count and record number of vehicle movements	EPC and Neoen	Duration of construction	Daily
Heavy Vehicle requiring escort movements	Number of vehicles exceed DC approval	Maximum limit of 11 vehicle movements during construction, operations and decommissioning	Heavy vehicles requiring escort will be scheduled to comply with this requirement	Count and record number of vehicle movements	EPC and Neoen	Duration of construction	Monthly
Heavy Vehicle requiring escort movements	Heavy Vehicle requiring escort movements occurring during events	No Heavy Vehicle requiring escort movements occurring during events	Deliveries scheduled so that they do not coincide with planned special events	Monitor scheduled movements against any special events, and rescheduling if any conflict	EPC and Neoen	Duration of construction	Daily
Light Vehicles	Number of vehicles exceed DC approval	Maximum limit of 150 light vehicle movements a day	Should any personnel seek to use their own vehicle, justification would need to be provided. The number of employees using their own vehicles to access the site will be recorded.	Number of light vehicles to be monitored on daily basis at front gate.	EPC and Neoen	Duration of construction	Daily
Light Vehicles	Number of vehicles exceed DC approval	Maximum limit of 150 light vehicle movements a day	Any staff member using their private vehicle is to provide information on their roster and route of travel to work. Opportunities for car-pooling raised at induction and toolbox meetings.	Register of staff using private vehicle, their roster and route to work. Number of light vehicles to be monitored on daily basis at front gate.	EPC and Neoen	Duration of construction	Daily
Condition of road	Traffic use causes damage to road	Damaged road is left unrepaired	Emergency repair and/or maintenance is required	Check for evidence of damage	EPC and Neoen	Duration of construction	Daily
Weather conditions	Conditions make driving hazardous	Vehicles should not be travelling in unsafe conditions	Consider options to reduce driver risk such as temporarily halting vehicle movements, re-routing, etc.	Check weather forecast and on-site conditions	EPC and Neoen	Duration of construction	Daily
Driver behaviour	Poor driver behaviour leads to incidents, accidents or near misses	No accidents	Encouraging good driver practice and reinforcing those messages during project meetings	Count and record number of incidents, accidents and near misses Ensure that all drivers have received a copy of the Driver Code of Conduct and are following the requirements.	EPC and Neoen	Duration of construction	Daily
Driver behaviour	The approved route not being followed by staff and deliveries	No use of roads other than those on the approved routes by staff and delivery drivers	Checking driver routes and reinforcing the approved routes to staff and delivery drivers during project meetings	Spot check of routes taken at site entry and adjoining local roads and monitoring any feedback from the Community, Council and TfNSW	EPC and Neoen	Duration of construction	Daily



Aspect	Potential Problems	Performance Criteria	Mitigation and Control Measures	Monitoring Requirements	Responsibility	Timing	Frequency
Condition of road	Vehicles have excessive mud or dirt	Dirt transferred from the site onto the external road network to be minimised	Vehicles exiting the site are to be cleaned so that excessive mud and dirt is not transferred to external roads consistent with Biodiversity Management Plan (refer Section 5.12)	Vehicles exiting the site are to be inspected (and cleaned as required)	Vehicle driver	Duration of construction	Daily
Condition of road	Roadside Drainage	Roadside drainage is performing adequately	Visual inspection of roadside drainage infrastructure	Regular visual inspection of roadside drainage, including following wet weather events	EPC and Neoen	Duration of construction	Weekly and after any wet weather events



11. Management Review

11.1 TMP Review and Improvement

As this project is of a long-term nature, a review of the effectiveness of the TMP will be undertaken by the EPC Project Manager and Neoen Project Manager. Any updates to the TMP that are required to improve the effectiveness of the TMP as identified in the weekly effectiveness reviews will be undertaken by the EPC Project Manager and Neoen Project Manager in accordance with Section 11.3.

11.2 Variations to Standards and Plans

There are no departures from the requirements of AS 1742.3:2019 or TfNSW Traffic Control at Work Sites Guidelines.

On-site variations, if required, will only be made following approval by the EPC Project Manager and Neoen Project Manager. In emergency situations, on-site variations shall be made and recorded and the EPC Project Manager notified as soon as practicable.

Any updates to the TMP that are required as a result of updates to AS 1742.3:2019 or TfNSW Traffic Control at Work Sites Guidelines will be undertaken by the EPC Project Manager in accordance with Section 11.3.

11.3 Update of Strategies, Plans or Programs

In accordance with Condition 2, Schedule 4, the Applicant will:

- Update the strategies, plans or programs required under the Development Consent to the satisfaction of the Planning Secretary prior to carrying out any upgrading or decommissioning activities on site.
- Review and, if necessary, revise the strategies, plans or programs required under the DC to the satisfaction of the Planning Secretary within 1 month of the:
 - submission of an incident report under condition 7 of Schedule 4;
 - submission of an audit report under condition 9 of Schedule 4; or
 - any modification to the conditions of this consent.

As stated in Condition 3, Schedule 4, with the approval of the Planning Secretary, the Applicant may submit any strategy, plan or program required by this consent on a progressive basis. To ensure the strategies, plans or programs under the conditions of this consent are updated on a regular basis, the Applicant may at any time submit revised strategies, plans or programs to the Planning Secretary for approval. With the agreement of the Planning Secretary, the Applicant may prepare any revised strategy, plan or program without undertaking consultation with all the parties referred to under the relevant condition of this consent.

The Applicant will ensure that all development being carried out on site is covered by suitable strategies, plans or programs at all times.

If the submission of any strategy, plan or program is to be staged, then the relevant strategy, plan or program will clearly describe the specific stage to which the strategy, plan or program applies,

the relationship of this stage to any future stages, and the trigger for updating the strategy, plan or program.

The Applicant will seek the approval of the Planning Secretary when submitting any strategy, plan or program required by this consent on a progressive basis. This includes for this TMP which is to be updated for the stages as outlined in Section 1.3 which allows for consultation with TfNSW on the heavy vehicles requiring escort.

To ensure the strategies, plans or programs under the conditions of this consent are updated on a regular basis, the Applicant may at any time submit revised strategies, plans or programs to the Planning Secretary for approval.

The Applicant will obtain the agreement of the Planning Secretary, when preparing any revised strategy, plan or program without undertaking consultation with all the parties referred to under the relevant condition of this consent.

The Applicant notes that while any strategy, plan or program may be submitted on a progressive basis, the Applicant will ensure that all development being carried out on site is covered by suitable strategies, plans or programs at all times.

The Applicant also notes that if the submission of any strategy, plan or program is to be staged, then the relevant strategy, plan or program will clearly describe the specific stage to which the strategy, plan or program applies, the relationship of this stage to any future stages, and the trigger for updating the strategy, plan or program.

As This TMP applies to the construction phase of the project only, separate TMPs are to be prepared for the operation and decommissioning of the project in accordance with the requirements outlined above.

11.4 Notification of Department

Prior to commencing the construction, operations, upgrading or decommissioning of the development or the cessation of operations, the Applicant will notify the Department in writing via the Major Projects website portal of the date of commencement, or cessation, of the relevant phase.

If any of these phases of the development are to be staged, then the Applicant will notify the Department in writing prior to commencing the relevant stage, and clearly identify the development that would be carried out during the relevant stage.

Appendix A

Driver Code of Conduct,
Neoen Driving Policy,
Neoen Safe Driving Tips



Drive Code of Conduct

This code of conduct applies to all vehicle drivers that visit the site. They are required to read, agree to and sign the Driver's Code of Conduct. All drivers will also be provided with Neoen's Driver Policy and during induction shown the Neoen Safe Driving Tips (also attached to this code).

This code of conduct will be communicated to all site workers during the site induction process. Workers will be reminded of the requirements of the code of conduct weekly in toolbox meetings.

The Driver Code of Conduct is to be enforced by the Applicant, and records of the code are to be stored and maintained by the Applicant. The Applicant will share the code of conduct with all logistic companies, and suppliers prior to all deliveries to site.

Safe Driving Principles

The operators of all vehicles associated with the site shall respect all other road users. All on-site staff will receive a site induction, which will include:

- Details regarding the TMP and this code of conduct;
- Confirmation of random Blood Alcohol Concentration (BAC) testing at the gate to ensure BAC of 0.00;
- Details of speed limit signs;
- Information on fatigue management;
- Reinforcement that they must drive to conditions;
- Details of vehicle inspections including maintenance records and risk assessments; and
- Details of inspections, and audits.

Regular toolbox meetings will be held to maintain awareness of required controls. Details of the traffic and access training and induction will focus on:

- Objectives of the TMP;
- Performance goals, which include no injuries on-site.
- Access routes that are to be adopted as outlined within the TMP ;
- Mitigation measures required to be implemented;
- Traffic and access monitoring and reporting requirements; and
- Incident investigation and response protocols.

Training is to be provided prior to start-up of any traffic and access related management tasks and updated if task, equipment or procedures are expected to, or have changed.

Primary Driver Code

The following requirements shall be adhered to at all times:


- Obey all laws and regulations.
- Do not drive whilst under the influence of alcohol, drugs, nor any medication which may affect ability to drive.
- Be medically fit to drive and must inform site coordinators if they have any medical condition which may affect their ability to drive.
- Drive in a considerate manner and respect the rights of others to use and share the road space.
- Report all vehicle defects to their employer. Serious defects (e.g. e.g. brakes, steering) must be corrected immediately, or an alternative vehicle supplied.
- Any vehicle incident resulting in injury or significant damage to property must be reported to the police.
- Report any near misses.
- Always adhere to the site working hours.
- Securely fasten and cover load with the appropriate use of ratchets straps, tarpaulins or covers (loose material), chains and load binders, for example. Relevant vehicular load limits are not to be exceeded and all loads are to be suitably balanced. The maximum rear overhang shall not exceed limits under by relevant road rules for respective vehicle types.
- Keep their vehicle clean and in good mechanical condition to reduce the environmental impact.
- Extra care should be taken when driving at dawn or dusk, being particularly watchful for wildlife and/or livestock.
- Vehicles must give way to pedestrians, cranes, forklifts, mobile plant, emergency vehicles and livestock.
- Drivers must adhere to the required access routes outlined within the TMP (Section 3.5.2 and 3.5.3 of the TMP), copied below for reference.

Figure 9: Light Vehicle Access Route



Source: Open Street Maps


Figure 10: Heavy Vehicle Access Route from Port Botany to Site



Source: Google Maps

https://www.google.com/maps/d/edit?mid=1wBPNAwefHQttVo0TSeBYuJsR2_AW0g&usp=sharing

Figure 11: Heavy Vehicle Access Route from Port Melbourne to Site



Source: Google Maps

https://www.google.com/maps/d/edit?mid=1wBPNAwefHQttVo0TSeBYuJsR2_AW0g&usp=sharing

The following provides the required safety procedures for specific incidences that all drivers are required to adhere to:

- Drivers travelling to or from the site must do so safely, in full compliance with the law, including in respect of speed limits, following distances, forward sight when overtaking, being able to stop within the length of road visible (or half the length on roads without centrelines), and not driving carelessly or dangerously;
- Timing of deliveries are to be coordinated by the Applicant in order to prevent heavy vehicles travelling through school zones during peak times;
- When aware of any emergency vehicles, approaching from in front or behind, drivers must pull over well in advance to provide unimpeded movement;
- Drivers must reduce their speed and or stop in accordance with the law when passing a school bus which is slowing down, stopped, or accelerating in relation to picking up or setting down children;
- Drivers must reduce their speed when:
 - Passing children walking, cycling or waiting on the side of the road;
 - Passing an oncoming school bus;
 - Passing someone riding or leading a horse along the road;
 - Approaching an area where a stock shift is known to be occurring.
- Truck drivers must not use engine brakes in built up areas, except where the load being carried and the grade of the road make use of such braking absolutely necessary for safe driving;
- Truck drivers travelling on school bus routes at the same time as an oncoming school bus to pull over in a safe location before the school bus reaches and passes them;
- Truck drivers are to let traffic behind them pass at regular locations including those opportunities that occur at intersections, wide driveways, sections of road with adequate forward sight distance, gravel pits etc; and
- Dedicated rest stops are to be established and utilised by drivers to reduce driver fatigue.

Chain of Responsibility

Corporate entities, directors, partners, and managers are accountable for the actions of individuals under their supervision, even if not directly involved in driving or operating a heavy vehicle under the Heavy Vehicle National Law (HVNL). This is referred to as the "chain of responsibility" (COR).

All entities on the CoR will be made aware of the Driver Code of Conduct, along with the responsibilities associated with safe loading practices and fatigue management.

Emergency Procedures

In the event of a breakdown, accident or road failure, the transporter crew shall do the following:

- Park the truck in locations where they maximise safety, considering overhanging components, and blind bends on approaches;
- Contact emergency services (including Police) as is appropriate in the case of an accident;

- Contact the project manager;
- Contact the Council or other road controlling authority as may be appropriate in the case of the incident;
- Contact the site manager to advise all other project traffic, and local traffic via CB radio as appropriate in the case of the incident; and
- Follow all instructions from Police and the road controlling authority.

In the case of an accident, the vehicles involved should not be moved until instructed by Police.

Driver Fatigue

Journey Management Plans

If a worker travels more than 100 kilometres because of construction activities in a single trip, then a Journey Management Plan will be required. The worker that the Journey Management Plan is for will be required to have breaks at least every two hours and contact a nominated person and once they have reached their destination contact the nominated person to let them know they have reached their destination.

The Applicant will identify areas where there is a higher risk of workers becoming fatigued (such as long shifts or physically onerous tasks) and implement control measures to mitigate the risk. This includes ensuring sufficient breaks and rotating staff shifts.

Heavy Vehicle Fatigue Management

In addition to the measure outlines above, there are regulations that apply to heavy vehicles that come from the HVNL which is maintained and improved by the National Transport Commission (NTC) and administered and enforced by the National Heavy Vehicle Regulator (NHVR). The HVNL applies in all states and territories except Western Australia and the Northern Territory and commenced in 2014.

One of the five regulations is the Heavy Vehicle (Fatigue Management) National Regulation, which recognises that fatigue is a key risk and one of the biggest causes of crashes for heavy vehicle drivers.

The fatigue management regulations have four key requirements that apply not just to drivers and all other parties in the Chain of Responsibility (CoR):

- Drivers must not drive a fatigue regulated heavy vehicle on a road while impaired by fatigue. Other parties in the CoR must ensure they prevent a driver from doing this.
- Drivers must work within set limits and have minimum rest requirements. Other parties must not ask or allow drivers to exceed these limits.
- Drivers (or in some cases a driver's record keeper) must make an accurate and complete record of their work and rest time in either a National Driver Work Diary or, if driving within an area with a radius of 100km of the driver's base, alternative work records.
- Drivers must provide their work and rest records to their record keeper within set time frames. A record keeper must retain these records for three years.

Failure to comply with these requirements can result in enforcement action from the NHVR.

A copy of NHVR's Heavy vehicle driver fatigue requirements bulletin is attached in Appendix B. This document outlines the relevant requirements and includes links to further information related to work diaries, CoR, accreditation, trip plans, and safety management systems. This information is to be used and followed when applicable.

Maintenance Requirements

The operators of all vehicles associated with the site shall maintain a high level of maintenance. The following requirements shall be adhered to at all times:

- Ensure their vehicle complies with relevant State legislation in relation to roadworthiness and modifications;
- Undergo regular vehicle checks and maintenance; and
- Ensure their vehicles have correctly fitted mufflers to minimise noise disturbance.

Complaint Resolution and Disciplinary Procedure

All traffic related complaints will be managed in accordance with Section 10.3.3 of this TMP. All complaints will be collated via the following means and be responded within two business days:

Failure to comply with these complaint management procedures for safe transport may result in disciplinary action. Any subsequent breaches identified by the system shall result in disciplinary action.

NEOEN DRIVING POLICY

AT A GLANCE:



Avoid traveling alone,
allow for a co-driver in
your car



Refer to car convoy
requirements as per
country traffic plan



Make sure your car is
equipped with safety
gear: signalization
device at the minimum



Take ample water with
you



Make sure you have an
operational/charged
cellphone in case of
emergency

General Considerations

- Ensure you read Travel ISOS or ad hoc security advisor risk analysis for your destination and route
- Ensure your destination, departure, estimated time of arrival, and place of stay when applicable, are communicated to your manager and/or at least one colleague (in possession of your telephone contact) ahead of a trip
- Postpone your trip if adverse weather conditions are forecast, such as fog, snow, hail or roads flooding
- Driving on icy road is forbidden for non-local personnel and in case of unpaved roads a 4W drive car is a must
- Never put business before personal safety and security
- When in doubt, always opt for safety and security and Neoen will cover overnight expenses or additional drivers whenever required (with prior manager authorization)
- In case of accident or infraction, please contact the car insurance company first and inform your manager (or his/her manager if not available) as soon as practicably possible, who will inform HR Director and HSES Manager
- Drivers must personally pay any driving and parking fines

Driving Requirements

- Do not drive without a valid driving license, always abide by local laws, stick to speed limits and adapt speed to weather and road conditions
- Driver and ALL passengers must use seatbelts
- Never use headphones or earbuds hand-kit or check your smartphone while driving
- Never drive after absorbing alcohol, drugs, drowsiness-inducing medicine or jetlag (driving after absorbing alcohol or drugs may trigger disciplinary sanctions, including dismissal)
- In case of infraction, always obey to the authorities and do not try to negotiate. If faced with corrupt police, always pay the fine, if due. Remember that Neoen prohibits any act of corruption.

Driving Time

- Driving by night is forbidden, unless approved by your manager
- ~~Take breaks~~ every 2 hours at least
- Do not drive more than 6 hours per day (unless specifically previously authorized by your manager)
- If necessary, share the drive with a colleague or hire a driver (with manager's authorization)
- Plan your trip to have a minimum of 11 consecutive hours without driving or working

Vehicle

- Do not use your personal vehicle for a business trip unless approved by your manager
- Ensure that the vehicle you are using is in proper condition and has received adequate maintenance as required by the manufacturer's schedule. When renting, prefer with renowned providers; use appropriate insurance package (3rd party liability and vehicle damage at the very minimum)
- For Australia, select taller SUV vehicles when driving in locations prone to kangaroo strikes. And do not take deductible reduction option when hiring (local insurance covers).
- Unless expressly agreed otherwise by senior management, the use of a company vehicle or rental car is strictly for professional purposes
- Unless expressly agreed by senior management, only insured Neoen employees are allowed to drive company vehicles or rental cars for business trip

Employee name:

Employee signature

Date:

"I have read and accept the company driving policy"

A low-angle photograph of a wind turbine's blades against a clear blue sky. The blades are white and converge towards the top left of the frame. The central hub is visible where the blades meet.

NEOEN

Safe Driving Tips – General Information Only

January 2020

Disclaimer

- *Every attempt has been made to provide this general information accurately and in an easy-to-understand format in order to provide tips and hints on what may contribute to better safety out on the roads.*
- *The content of this document is for information purposes only. Information contained herein is not intended as, nor does it constitute, legal or professional advice, nor is it an endorsement of any source cited or information provided.*
- *Driving is never risk free, but you should aim to drive 'low risk'. A low risk driver has good observation, speed management and road positioning skills. Further hints and tips for informational use only are included in this document.*
- *This document contains general information only for Australia. Always ensure you comply with the conditions of your valid licence and the relevant laws, regulations and road rules of the particular country, state or territory you are driving in.*



Road Safety – Introduction

- Australia's roads are busier than ever and careful driving is key to protecting yourself and other drivers, riders and other road users;
- Speeding, drink driving, fatigue and failing to wear a seat belt all continue to put drivers at risk;
- The NRMA also found that 13,500 accidents happen around traffic lights a year. In addition, poor merging skills, tail-gating, in-car distractions such as mobile phones and entertainment systems, and even driver frustration levels are key contributors to crashes.



Information via: www.nrma.com.au

OHS Act – Employee Duties (Work Related Driving)

- Applied to work related driving, under Section 25 of the Occupational Health and Safety Act 2004 (OHS Act) the employee duties would include:
 - holding a current, valid drivers license;
 - abiding by all road rules (e.g. conditions of the licence, speed limits, etc.);
 - refraining from driving if impaired by tiredness or medication;
 - reporting any incidents - all work related accidents and injuries must be reported at Neoen;
 - carrying out any routine vehicle checks required by the employer.
- Employees have to comply with the relevant road safety laws as well. For a driver, this would include a responsibility to drive within speed limits, to comply with drug and alcohol laws and to use seatbelts.
- Both employers and employees have duties to each other and to others who might be affected by the work they undertake. In the case of work related driving, this includes other road users, passengers and people at locations where the driver stops to carry out work.

Information via: <https://www.worksafe.vic.gov.au/resources/guide-safe-work-related-driving-handbook-workplaces>

Road Safety – Basic Precautions

- Even if you are renting a car, check the vehicle's condition especially of the tires, lights, breaks prior to driving;
- Adjust the top of your head restraint to eye level or higher. Set your mirrors, seat, belt and steering wheel correctly;
- **Driver fatigue kills – plan your journeys** ahead, take regular **breaks at least 15 minutes every 2 hours**;
- **Eliminate distractions.** You should not make or receive phone calls while driving. If you must - in case of urgent matters - ensure to set up hands-free before starting your journey and you can make / accept short calls safely;
- **Never text / e-mail and drive.** If you need to send a message, stop somewhere safe to send it when it is safe;
- **Slow down on the roads**, observe the speed limit and always drive to conditions / visibility (fog, smoke, etc);
- **Do not drink alcohol and drive and/or drive under the influence of drugs**;
- **Always wear your seatbelt** even when visiting our sites / projects (unless otherwise directed by safety crew);
- **Be aware of stopping distances** and leave enough of a gap between you and the vehicle in front;
- **Remember to use headlights** even in clear weather and **especially in wet or poor weather / low light**.
- When approaching a roundabout, give way to traffic already on the roundabout and indicate left when leaving;
- Watch out for pedestrians at all times and give way to them before making a turn at an intersection;

Information via and more included at: www.nrma.com.au/keeping-safe-secure/road-safety

Road Safety – Animals on Country Roads



- One in every 41 casualty crashes on country roads involves a vehicle hitting an animal. Kangaroos, wombats and stray stock can move fast and be extremely unpredictable;
- When animals stray onto the road it's hard to know what they'll do next. Slowing down and being prepared, **especially near sunrise and sunset**, could save a collision or even save your life;
- **Be aware** – animals are more active near waterholes and creeks, and also harder to see at sunrise and sunset when they can be more active;
- **Reduce your speed** – slow down when you see animal warning signs;
- **Stay alert** – animals are unpredictable, so expect the unexpected;
- **Brake safely** – always apply your brakes in a controlled manner;
- **Never swerve** – it is generally considered safer to hit an animal than swerve and lose control of your vehicle;
- **Report injured wildlife** – call WIRES on 1300 094 737 (National Number);

Image and information via: <https://roadsafety.transport.nsw.gov.au/>



Road Safety – Lights (Basic Information)

- Headlights:
 - In many daytime situations driving with your vehicle's **headlights on can improve** the likelihood of being seen by others.
 - Your headlights **must be on** when:
 - Driving between sunset and sunrise;
 - At any other time when there is not enough daylight to see a person wearing dark clothing at a distance of 100m.
- Fog lights:
 - Front and rear fog lights **must only be used in fog or rain**, or when conditions such as smoke and dust limit your vision.
 - It is a legal requirement that once conditions improve and you can see more clearly, the fog lights are switched off.
- High beam:
 - To see further ahead use your headlights on high beam on any road even if there are street lights.
 - You **must dip your headlights** to low beam:
 - When a vehicle coming toward you is within 200 metres (two soccer fields in length);
 - When driving 200 metres or less behind another vehicle.



For more information please visit: <https://www.rms.nsw.gov.au/roads/safety-rules/road-rules/lights-and-horns.html> and <https://www.motorama.com.au/blog/motoring-tips/high-beam-etiquette/>

Road Safety – 9 Tips for Driving After Dark

- **Dim Your Instrument Panel and Dash Lights** - cars come with dashboard dimmer switches for a reason - dimming improves visibility at night;
- **Retina Spotting** - even high beams fail to illuminate much beyond your stopping distance at higher speeds. Catching your headlights reflected in the eyes of an animal can give you more time to slow down / stop;
- **Don't Stare at Oncoming Lights;**
- **Give Your Windshield a Wipe** - with newspaper, never touch the inside surfaces of your windshield, side windows, or mirrors with your hands;
- **Clean and Adjust Your Exterior Mirrors;**
- **Rear-view Mirror** - switch the inside rear-view mirror to the Night / Auto Dim setting - this darkens the mirror to prevent glare when someone is behind you;
- **Keep Your Eyes Healthy;**
- **Don't Wear the Wrong Glasses;**
- **Aim Your Headlights** – ensure badly aimed lights are not blinding oncoming traffic. Very relevant for utes that carry weight at the back or when towing trailer.

More details here: <https://www.popularmechanics.com/cars/how-to/g106/10-safety-tips-for-driving-after-dark/>



BERTRAND DEMEE/GETTY IMAGES



NACIVET/GETTY IMAGES

Road Safety – Overtaking (Basics Only)

- Overtaking other vehicles can be dangerous. The difficulty is judging the space required to complete it safely;
- Both single lane and multi-lane overtaking involves risk and requires extreme care. **If you have any doubts, don't overtake and wait until it is safer. Never risk a dangerous overtake just to arrive in time!**
- You must **not** overtake:
 - unless you have a clear view of approaching traffic and you can successfully overtake safely (do not commence overtaking when approaching a crest, curve or any limited vision situation);
 - a vehicle coming to a stop or a vehicle that has stopped at a pedestrian crossing, intersection or railway crossing;
 - across an unbroken (continuous) line, unless the line closest to you is broken;
 - where a road narrows.
- **KEEP LEFT** - on roads with a speed limit of more than 80 km/h, or where there is a KEEP LEFT UNLESS OVERTAKING sign, you must not drive in the right lane unless: overtaking, turning right, legally making a U-turn, there is a *left lane must turn left* sign or left lane traffic arrow, avoiding an obstruction, marked lanes are congested, the right lane is a special purpose lane allowing the lane use, the left lane has a slow vehicle making a left turn.
- For more information be sure to visit: <https://www.rms.nsw.gov.au/roads/safety-rules/road-rules/overtaking.html> and <https://mylicence.sa.gov.au/road-rules/the-drivers-handbook/overtaking>

Road Safety – Other Useful Guides

- **Basic driving techniques** (via RMS NSW) covering:
 - Driving posture;
 - Braking technique;
 - Steering technique;
 - Electronic driver assist systems;
- **Driving distractions and crash risk** (via RMS NSW) covering:
 - Source of distractions that lead to crashes;
 - Passengers and crash risk;
 - Reducing distractions means reducing crash risk;
- **Low risk driving** (via RMS NSW) covering:
 - Speed management;
 - Road positioning;
 - Crash avoidance space;
- **What to do after a crash** (via RMS NSW) covering:
 - What to do;
 - Crashes involving dangerous loads;
 - First aid;
- **10 road rules you have probably never heard of (via NRMA)**



Images via carsguide.com.au

Thank you for listening & staying safe



NEOEN

AUSTRALIA

ARGENTINA

EL SALVADOR

FINLAND

FRANCE

JAMAICA

JORDAN

MÉXICO

MOÇAMBIQUE

PORTUGAL

USA

ZAMBIA

Appendix B

NHVR Heavy Vehicle Driver Fatigue Requirements Bulletin



Heavy vehicle driver fatigue requirements

Compliance and Enforcement bulletin 7

This bulletin provides practical advice to help heavy vehicle drivers and other parties to comply with the requirements of the Heavy Vehicle National Law (HVNL) as they relate to heavy vehicle driver fatigue.

What are my obligations under the HVNL?

Amendments to the HVNL in 2018 will introduce 'safety duties' that must be met by all parties in the Chain of Responsibility (CoR). This requirement means that all parties have a duty to ensure the safety of their transport activities, so far as is reasonably practicable.

Responsible parties in the chain include: employers, prime contractors, operators, schedulers, consignors, consignees, packers, loading managers, loaders, and unloaders.

In addition, the executive officers of each party in the chain must exercise 'due diligence' to ensure the safety of their business's transport activities. The law will require executive officers to:

- keep up-to-date with the safe conduct of transport activities in their business
- fully understand the hazards and risks associated with their transport activities and how these are being managed
- provide appropriate resources—including people, systems and equipment—to manage their safety hazards and risks effectively.

In terms of heavy vehicle driver fatigue, the safety duties provision of the HVNL places a requirement on responsible parties to prevent a driver from driving any heavy vehicle whilst fatigued, not just fatigue-regulated heavy vehicles.

These safety duties extend to identifying any fatigue risks to prevent or reduce potential harm or loss, to yourself and others.

What are the HVNL fatigue requirements?

Driver fatigue is a leading contributor to heavy vehicle crashes in Australia, with some studies showing fatigue involved in one eighth of Australian heavy vehicle crashes.

To assist drivers and operators of heavy vehicles to avoid driver fatigue, the HVNL sets four key requirements.



Four key HVNL requirements to avoid driver fatigue

Requirement	Description
1. Don't drive a heavy vehicle while fatigued	Drivers must not drive a fatigue-regulated heavy vehicle on a road while impaired by fatigue. Other parties in the CoR must ensure they prevent a driver from doing this.
2. Work within set limits	Drivers must work within set limits and have minimum rest requirements. Other parties must not ask or allow drivers to exceed these limits.
3. Keep work and rest records	Drivers (or in some cases a driver's record keeper) must make an accurate and complete record of their work and rest time in either a National Driver Work Diary or, if driving within an area with a radius of 100 km of the driver's base, alternative work records.
4. Provide records to record keeper	Drivers must provide their work and rest records to their record keeper within set time frames. A record keeper must retain these records for three years.

Understanding the HVNL fatigue requirements

1. Don't drive a heavy vehicle while fatigued

Under the HVNL, the safety duty for all heavy vehicle drivers is to not drive a fatigue-related heavy vehicle on a road while impaired by fatigue. A driver is impaired by fatigue when their ability to drive a heavy vehicle safely is affected by fatigue.

The HVNL defines fatigue as including (but not limited to) the following feelings and behaviours:

- feeling sleepy
- feeling physically or mentally tired, weary or drowsy
- feeling exhausted or lacking energy
- behaving in a way consistent with the above.

If a heavy vehicle driver is driving and experiences any of these symptoms, they must stop work immediately (as soon as it is safe to do so). The driver must not work again until they are no longer affected by fatigue.

Tip: Getting plenty of good quality rest and/or sleep are the most effective ways to prevent and recover from fatigue.

A driver can be impaired by fatigue at any time, even when they comply with work and rest hour limits. Regardless of how many hours they may have worked or rested, they must never drive if they are impaired by fatigue.

2. Work within set limits

The scientific evidence shows that fatigue increases the longer a person is awake and or the less sleep they have. To assist heavy vehicle drivers get enough time to sleep and to not work too long, the HVNL requires all heavy vehicle drivers to comply with set work and rest limits.

What is work and rest?

While driving is the most common type of work, it is important to note that any other task relating to the operation of a fatigue-regulated heavy vehicle is regarded as work, including for example:

- instructing/supervising another person driving a fatigue-regulated heavy vehicle
- loading or unloading a fatigue-regulated heavy vehicle
- inspecting, repairing or servicing a fatigue-regulated heavy vehicle
- inspecting or attending to a load (adjusting/securing load) of a fatigue-regulated heavy vehicle (a load includes passengers)
- cleaning and refuelling a fatigue-regulated heavy vehicle
- completing paperwork in relation to a fatigue-regulated heavy vehicle (organising loads/work)
- recording information or completing a document that is required under the HVNL
- helping another person or supervising any of the above
- occupying the driver seat of a fatigue-regulated heavy vehicle while its engine is running

Note: Exemptions may apply.

These tasks have been limited because they extend the time a person is awake, increasing the risk of being fatigued.

Rest in relation to the operation of a fatigue-regulated heavy vehicle is not doing any of the above.

What work and rest options are available?

The HVNL provides heavy vehicle drivers and operators with various work and rest hours options, each with their own work and rest limits. There are four options available:

1. Standard hours

2. Basic Fatigue Management (BFM) hours
3. Advanced Fatigue Management (AFM) hours
4. Exemption hours.

Note: The following link to the NHVR website provides the work and rest requirements for each of the work and rest hours options.

www.nhvr.gov.au/safety-accreditation-compliance/fatigue-management/work-and-rest-requirements

BFM and AFM provide increased levels of flexibility by managing fatigue risks through the National Heavy Vehicle Accreditation Scheme (NHVAS). Heavy vehicle drivers can only work under these hours if they have been inducted into an accredited operators system.

Exemptions enable operators and drivers to apply for work and rest hours not possible under any of the other work and rest options. Strict constraints apply.

3. Keep work and rest records

When does a driver need to carry a Work Diary?

A driver of a fatigue-regulated heavy vehicle is required to carry a Work Diary when they are, or if they have in the last 28 days, been:

- driving outside a radius of 100km from their driver base (100+km work)
- working under BFM or AFM
- working under an exemption.

At the request of an Authorised Officer, drivers must produce their Work Diary records for the previous 28 days. An Authorised Officer is a police officer, state or territory road agency officer or an NHVR officer.

Note: Some specific state and territory exemptions exist.

Completing a Work Diary (100+km work)

Drivers of a fatigue-regulated vehicle undertaking or planning to undertake a 100+km journey in a day must complete their Work Diary (including all work and rest) for that day. Detailed instructions on how to complete your Work Diary, including examples, are located at the beginning of your Work Diary.

Counting time

There are detailed instructions on pages 21-25 of the Work Diary explaining how to count time. It is important to remember when counting time that:

- each 24-hour period starts at the end of a major rest break relevant to the work/rest hours arrangement under which the driver is working (e.g. standard hours solo (at least) seven hours continuous rest).
- each 24-hour period ends exactly 24 hours after commencement.
- it is possible that you could have more than one 24-hour period running at the same time. This can occur when there are two major rest breaks within a 24-hour period.

Tip: A major rest break does not reset your 24-hour period; it commences another 24-hour period.

Recording work/rest in non-participating jurisdictions

If you are the driver of a fatigue-regulated heavy vehicle travelling into WA or NT for a period of seven days or less, you are required to comply with both the HVNL fatigue requirements and any relevant local laws. To demonstrate your compliance, you should complete your Work Diary as you would if you were working in a participating jurisdiction.

For periods of work longer than seven days carried out in a non-participating jurisdiction, the driver will need to comply with the local heavy vehicle driver fatigue, work rest and record keeping requirements. When driving a fatigue-regulated heavy vehicle and returning from a non-participating jurisdiction to a participating jurisdiction, the driver must complete their Work Diary from the beginning of the last major rest break taken prior to re-entering the participating jurisdiction.

Further information can be found on page 9 of the Work Diary instructions.

4. Provide records to record keeper within set time frames

Record keepers must keep a record of specific information for drivers of fatigue regulated heavy vehicles. A record keeper may be the:

- employer, if the driver is employed
- accredited operator, if the driver is working under BFM or AFM accreditation
- driver (as a self-employed or owner driver).

Drivers must provide their record keeper with their relevant work and rest hours totals and any other relevant vehicle information the record keeper may not reasonably have access to (registration numbers, dates the driver worked, etc.).

The record keeper determines the record location and notifies the driver. The record location is usually the driver's base.

All records must be:

- kept for three years after they are created
- kept at a location accessible to an Authorised Officer for audit or investigation purposes
- in a format that is readable and reasonably assumed it will be readable in at least three years from the date of its creation.

When do HVNL fatigue requirements apply?

The heavy vehicle driver fatigue requirements found in chapter 6 of the HVNL apply to drivers and other parties operating a fatigue-regulated heavy vehicle.

A fatigue-regulated heavy vehicle is defined as a:

- motor vehicle with a Gross Vehicle Mass (GVM) of more than 12t
- combination with a GVM of more than 12t
- fatigue-regulated bus (GVM greater than 4.5t and built or fitted to carry more than 12 adults including the driver).

Some vehicles have been specifically excluded from this definition, these include motor vehicles that are:

- built to operate primarily as a machine or implement off-road and are not capable of carrying goods or passengers by road
- or
- motorhomes.

For example, a truck with a GVM of 8.7t towing a trailer with a GVM of 3.4t (8.7t + 3.4t = 12.1t) would be classed as a fatigue-regulated heavy vehicle.

Tip: The manufacturer specifies the GVM and it can be located on the vehicle identification plate, registration label or papers.

What can I do to manage fatigue?

The implementation of a safety management system (SMS) that addresses the risks associated with fatigue will assist in satisfying the requirements of the HVNL as they relate to heavy vehicle driver fatigue.

While this bulletin is not intended to provide an exhaustive list, here are some examples of systems that can be established as part of an effective SMS:

- Reviewing driving or work schedules and work records of relevant drivers
- Regularly assessing fitness for duty of relevant drivers
- Reviewing contractual arrangements and documentation relating to the consignment and delivery of goods
- Reviewing loading and unloading times and delays at loading and unloading places
- Developing and adhering to trip plans
- Implementing formalised processes to engage and consult with other parties in the chain.

What actions can Authorised Officer's take?

Authorised Officers have powers relating to heavy vehicle driver fatigue requirements, including inspecting heavy vehicle driver's work and rest records.

Enforcement action for any breach of fatigue, work/rest hours or Work Diary requirements will depend on the nature and severity of the breach. Options available to Authorised Officers include (but are not limited to) formal warnings, infringement notices and court imposed penalties.

Drivers of fatigue-regulated heavy vehicles that are deemed to be driving while impaired by fatigue may face penalties and be prevented from working, even if they are complying with work and rest requirements.

Drivers of fatigue-regulated heavy vehicles may be directed to immediately stop work and not work again for a stated period if:

- the driver is impaired by fatigue
- the driver has committed a severe or critical work/rest hours breach
- the driver is unable to produce a Work Diary without a reasonable excuse
- the Work Diary produced cannot be relied on as an accurate record of the time the driver recently spent working or resting.

Where can I get more information?

Heavy vehicle driver fatigue or Work Diary requirements

This bulletin summarises the key obligations set out in the HVNL and is not exhaustive. Visit our website for more information about heavy vehicle driver fatigue or Work Diary requirements or contact us on 1300 MYNHVR (1300 696 487). www.nhvr.gov.au/safety-accreditation-compliance/fatigue-management

Chain of Responsibility (CoR)

More information is available on the NHVR website at: www.nhvr.gov.au/safety-accreditation-compliance/chain-of-responsibility

NHVAS

More information is available on the NHVR website at: www.nhvr.gov.au/safety-accreditation-compliance/national-heavy-vehicle-accreditation-scheme

Fatigue management exemptions

More information is available on the NHVR website at: www.nhvr.gov.au/safety-accreditation-compliance/fatigue-management/fatigue-management-exemptions

Safety Management Systems (SMS)

More information is available on the NHVR website at: www.nhvr.gov.au/safety-accreditation-compliance/safety-management-systems

For more information

Subscribe: www.nhvr.gov.au/subscribe
Visit: www.nhvr.gov.au
Email: info@nhvr.gov.au
Telephone: 1300 MYNHVR (1300 696 487)*

© Copyright National Heavy Vehicle Regulator 2018, creativecommons.org/licenses/by-sa/3.0/au
Disclaimer: This information is only a guide and should not be relied upon as legal advice.
*Standard 1300 call charges apply. Please check with your phone provider.
Image source: Volvo Trucks Australia

Appendix C

Annual Events in the Greater Hume Area



Annual Events

The following are the key recurring annual events in Greater Hume area, from the Greater Hume What's On webpage: <https://www.visitgreaterhume.com.au/Featured-Content/Whats-On/Annual-Events>

Table C1: Greater Hume Annual Events

Month	Event	Contact Details
January	Australia Day	Greater Hume Council T: 02 6036 0100
February	Henty Agricultural Show	Henty Show Society E: hentyshow@gmail.com
March	Holbrook Agricultural Show	Holbrook Show Society T: 0427 832 803
	Holbrook Lions Club Triathlon	Holbrook Triathlon E: holbrooktriathlon@gmail.com
	Morgan Country Car Club Swap Meet	Morgan Country Car Club E: morgancountrycarclub@outlook.com
	St John's Primary School Fair	St John's Primary School T: 02 6026 3220
April	Henty Art, Photography and Quilting Exhibition	Kerrie T: 0427 939 121
	Commander Holbrook Cup Race Meeting, Holbrook	Holbrook and District Race Club T: 02 6036 3642
	Wymah Family Fun Day and Fun Run	Maree T: 02 6020 2005
	Holbrook Easter Fly-in	Holbrook Ultralight Club T: 0488 579 256
	Jindera Community Garage Sale	Leeny T: 0419 605 566
May	Brocklesby Bush Dash	Sharon T: 0457 833 555
	Jindera Fun Run	Greg T: 0419 996 961
	Holbrook Sheep and Wool Fair	Holbrook Show Society T: 0427 832 803
June	Walla Walla Show N Shine and Swap Meet	Walla Walla Motoring Club E: wallamotoringclub@outlook.com
September	Henty Machinery Field Days	Henty Machinery Field Days Committee T: 02 6929 3305
	Holbrook Town Garage Sale	-
	Hume Football and Netball League Finals	Hume Football League E: humefl@bigpond.com
October	Holbrook Art & Gardens	Milt T: 0413 002 624

	Culcairn Agricultural Show	Steven T: 02 6029 8683
	Jindera Country Fete	St Mary MacKillop College T: 02 6045 9422
	Walbundrie Agricultural Show	Sandra T: 0408 151 107
	Burrumbuttock Flower, Craft, Cooking and Photography Show	Burrumbuttock Show Committee T: 0439 281 959
November	Garage Sale Trail	www.garagesaletrail.com.au



Appendix D

Road Design Plans






CULCAIRN SOLAR FARM ACCESS ROAD UPGRADE

ROAD WORKS

100% DETAILED DESIGN




LOCALITY PLAN
NOT TO SCALE

DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR


NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: -	CLIENT: NEOEN	PREPARED FOR:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW. wsp DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _CHRIS YAU _____ 13.10.23 APPROVED ____ CHRIS YAU _____ 13.10.23 Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL COVER SHEET							
										DRAWING SET No:				PART:	SHEET: 1 OF 1	A1	
										STATUS: 100% DETAILED DESIGN				BRIDGE No: ©			
										DRG No.				REV	VER	EDMS No.	AMD No.
										CULCAIRN-WSP-NWW-GN-DRG-000001				B	1		
	COORDINATE SYSTEM: GDA 2020			HEIGHT DATUM: A.H.D			DESIGN LOT CODE:										

	1	2	3	4	5	6		7	8	9	10	11	12																																																																																																																																																
A	<table><thead><tr><th colspan="2">SHEET No</th><th colspan="2">TITLE</th></tr></thead><tbody><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000001</td><td>GENERAL</td><td>COVER SHEET</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000002</td><td>GENERAL</td><td>DRAWING INDEX</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000011</td><td>GENERAL</td><td>KEY PLAN</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000021</td><td>GENERAL</td><td>PAVEMENT PROFILES</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000051</td><td>GENERAL</td><td>TYPICAL CROSS SECTION</td></tr><tr><td colspan="2"></td><td></td><td></td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000101</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 1</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000102</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 2</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000103</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 3</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000104</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 4</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000105</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 5</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000106</td><td>ROADWORKS</td><td>GENERAL ARRANGEMENT PLAN - SHEET 6</td></tr><tr><td colspan="2"></td><td></td><td></td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000301</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 1</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000302</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 2</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000303</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 3</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000304</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 4</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000305</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 5</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000306</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 6</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000307</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 7</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000308</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 8</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000309</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 9</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000310</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 10</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000311</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 11</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000312</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 12</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000313</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 13</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000314</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 14</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000315</td><td>ROADWORKS</td><td>CROSS SECTIONS - MC01 - SHEET 15</td></tr><tr><td colspan="2"></td><td></td><td></td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000401</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 1</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000402</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 2</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000403</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 3</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000404</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 4</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000405</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 5</td></tr><tr><td colspan="2">CULCAIRN-WSP-NWW-GN-DRG-000406</td><td>ROADWORKS</td><td>LONGITUDINAL SECTION - MC01 - SHEET 6</td></tr></tbody></table>												SHEET No		TITLE		CULCAIRN-WSP-NWW-GN-DRG-000001		GENERAL	COVER SHEET	CULCAIRN-WSP-NWW-GN-DRG-000002		GENERAL	DRAWING INDEX	CULCAIRN-WSP-NWW-GN-DRG-000011		GENERAL	KEY PLAN	CULCAIRN-WSP-NWW-GN-DRG-000021		GENERAL	PAVEMENT PROFILES	CULCAIRN-WSP-NWW-GN-DRG-000051		GENERAL	TYPICAL CROSS SECTION					CULCAIRN-WSP-NWW-GN-DRG-000101		ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 1	CULCAIRN-WSP-NWW-GN-DRG-000102		ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 2	CULCAIRN-WSP-NWW-GN-DRG-000103		ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 3	CULCAIRN-WSP-NWW-GN-DRG-000104		ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 4	CULCAIRN-WSP-NWW-GN-DRG-000105		ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 5	CULCAIRN-WSP-NWW-GN-DRG-000106		ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 6					CULCAIRN-WSP-NWW-GN-DRG-000301		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 1	CULCAIRN-WSP-NWW-GN-DRG-000302		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 2	CULCAIRN-WSP-NWW-GN-DRG-000303		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 3	CULCAIRN-WSP-NWW-GN-DRG-000304		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 4	CULCAIRN-WSP-NWW-GN-DRG-000305		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 5	CULCAIRN-WSP-NWW-GN-DRG-000306		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 6	CULCAIRN-WSP-NWW-GN-DRG-000307		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 7	CULCAIRN-WSP-NWW-GN-DRG-000308		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 8	CULCAIRN-WSP-NWW-GN-DRG-000309		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 9	CULCAIRN-WSP-NWW-GN-DRG-000310		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 10	CULCAIRN-WSP-NWW-GN-DRG-000311		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 11	CULCAIRN-WSP-NWW-GN-DRG-000312		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 12	CULCAIRN-WSP-NWW-GN-DRG-000313		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 13	CULCAIRN-WSP-NWW-GN-DRG-000314		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 14	CULCAIRN-WSP-NWW-GN-DRG-000315		ROADWORKS	CROSS SECTIONS - MC01 - SHEET 15					CULCAIRN-WSP-NWW-GN-DRG-000401		ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 1	CULCAIRN-WSP-NWW-GN-DRG-000402		ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 2	CULCAIRN-WSP-NWW-GN-DRG-000403		ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 3	CULCAIRN-WSP-NWW-GN-DRG-000404		ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 4	CULCAIRN-WSP-NWW-GN-DRG-000405		ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 5	CULCAIRN-WSP-NWW-GN-DRG-000406		ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 6	A
SHEET No													TITLE																																																																																																																																																
CULCAIRN-WSP-NWW-GN-DRG-000001													GENERAL	COVER SHEET																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000002													GENERAL	DRAWING INDEX																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000011													GENERAL	KEY PLAN																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000021													GENERAL	PAVEMENT PROFILES																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000051													GENERAL	TYPICAL CROSS SECTION																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000101													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 1																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000102													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 2																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000103													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 3																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000104													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 4																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000105													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 5																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000106													ROADWORKS	GENERAL ARRANGEMENT PLAN - SHEET 6																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000301													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 1																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000302													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 2																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000303													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 3																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000304													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 4																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000305													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 5																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000306													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 6																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000307													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 7																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000308													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 8																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000309													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 9																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000310													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 10																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000311													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 11																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000312													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 12																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000313													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 13																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000314													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 14																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000315													ROADWORKS	CROSS SECTIONS - MC01 - SHEET 15																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000401													ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 1																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000402													ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 2																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000403													ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 3																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000404													ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 4																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000405													ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 5																																																																																																																																															
CULCAIRN-WSP-NWW-GN-DRG-000406													ROADWORKS	LONGITUDINAL SECTION - MC01 - SHEET 6																																																																																																																																															
B																									B																																																																																																																																				
C																									C																																																																																																																																				
D																									D																																																																																																																																				
E																									E																																																																																																																																				
F																									F																																																																																																																																				
G																									G																																																																																																																																				
H													DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR NOT FOR CONSTRUCTION <table><tr><td>REFERENCES:</td><td colspan="4">THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.</td><td>SCALE: -</td><td>CLIENT:</td><td rowspan="4"> NEOEN WSP Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _CHRIS YAU _____ 13.10.23 APPROVED ____ CHRIS YAU _____ 13.10.23 </td><td colspan="6">GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL DRAWING INDEX</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>B</td><td colspan="3">ISSUED FOR 100% DETAILED DESIGN</td><td>C.M</td><td>13.10.23</td><td>S.E</td><td>13.10.23</td><td>C.Y</td><td>13.10.23</td></tr><tr><td>A</td><td colspan="3">ISSUED FOR 75% DETAILED DESIGN</td><td>C.M</td><td>18.08.23</td><td>S.E</td><td>18.08.23</td><td>C.Y</td><td>18.08.23</td></tr><tr><td>REV</td><td colspan="3">DESCRIPTION</td><td>DESIGNER INITIAL/DATE</td><td>VERIFIED INITIAL/DATE</td><td colspan="2">APPROVED INITIAL/DATE</td><td colspan="2"></td></tr><tr><td colspan="4">COORDINATE SYSTEM: GDA 2020</td><td colspan="2">HEIGHT DATUM: A.H.D</td><td colspan="2">DESIGN LOT CODE:</td><td colspan="2"></td></tr></table>												REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.				SCALE: -	CLIENT:	NEOEN WSP Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _CHRIS YAU _____ 13.10.23 APPROVED ____ CHRIS YAU _____ 13.10.23	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL DRAWING INDEX																											B	ISSUED FOR 100% DETAILED DESIGN			C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23	A	ISSUED FOR 75% DETAILED DESIGN			C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23	REV	DESCRIPTION			DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE				COORDINATE SYSTEM: GDA 2020				HEIGHT DATUM: A.H.D		DESIGN LOT CODE:				H																																																									
REFERENCES:													THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.				SCALE: -	CLIENT:	NEOEN WSP Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23 DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23 DESIGN CHECK _ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR _CHRIS YAU _____ 13.10.23 APPROVED ____ CHRIS YAU _____ 13.10.23	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL DRAWING INDEX																																																																																																																																									
B	ISSUED FOR 100% DETAILED DESIGN			C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23																																																																																																																																																				
A	ISSUED FOR 75% DETAILED DESIGN			C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23																																																																																																																																																				
REV	DESCRIPTION			DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE																																																																																																																																																							
COORDINATE SYSTEM: GDA 2020				HEIGHT DATUM: A.H.D		DESIGN LOT CODE:																																																																																																																																																							
	1	2	3	4	5	6		7	8	9	10	11	12																																																																																																																																																



TYPICAL SECTION 01
WEEAMERA ROAD (MC01) CH 100
SCALE 1:50




TYPICAL SECTION 01
WEEAMERA ROAD (MC01) CH 1200
SCALE 1:50

DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR


NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.				SCALE: 1:50	CLIENT:  PREPARED FOR:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW.	GREATER HUME SHIRE COUNCIL CULCAIRN SOLAR FARM PROJECTWIDE GENERAL TYPICAL CROSS SECTIONS
	B	ISSUED FOR 100% DETAILED DESIGN	C.M	13.10.23	S.E	13.10.23	C.Y	13.10.23
	A	ISSUED FOR 75% DETAILED DESIGN	C.M	18.08.23	S.E	18.08.23	C.Y	18.08.23
	REV	DESCRIPTION	DESIGNER INITIAL/DATE	VERIFIED INITIAL/DATE	APPROVED INITIAL/DATE			
COORDINATE SYSTEM: GDA 2020					HEIGHT DATUM: A.H.D		DESIGN LOT CODE:	
								
DRAWN _____ ED SMAILES _____ 13.10.23 DESIGNED ____ CHRISTOPHER MUNDY ____ 13.10.23 DRG CHECK ____ CLAUDIO BIDART ____ 13.10.23 DESIGN CHECK ____ STEVEN ELLIS _____ 13.10.23 PROJ/DES MNGR CHRIS YAU _____ 13.10.23 APPROVED ____ CHRIS YAU _____ 13.10.23			Level 27, 680 George Street, Sydney GPO Box 5394, NSW 2001, Australia Tel: +61 2 9272 5100 Fax: +61 2 9272 5101 wsp.com					
DRAWING SET No:			PART:		SHEET: 1 OF 1		A1	
STATUS: 100% DETAILED DESIGN			BRIDGE No:		©			
DRG No.			REV		VER		EDMS No.	
CULCAIRN-WSP-NWWW-GN-DRG-000051			B		1		AMD No.	



FROM GEROGERY

LEGEND - GENERAL



CONTROL LINE

EXISTING SURVEY

EXISTING CONTOUR - MAJOR

EXISTING CONTOUR - MINOR

PROPOSED CONTOUR - MAJOR

PROPOSED CONTOUR - MINOR

PROPOSED GUARD RAIL

MC01 CONTROL ALIGNMENT LABEL

PROPOSED GUIDE POST (6m SPACING)

PROPOSED SIGN POST

PROPOSED SIGN

PROPOSED LINEMARKING TAG

LEGEND - UTILITIES

EXISTING COMMUNICATIONS

EXISTING ELECTRICAL - OVERHEAD

EXISTING GAS MAIN

EXISTING WATER MAIN

THE UTILITIES/SERVICES SHOWN IN THESE PLANS HAVE BEEN COMPILED FROM MULTIPLE SOURCES OF INFORMATION. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO UNDERTAKE THEIR OWN SITE INVESTIGATIONS PRIOR TO ANY CONSTRUCTION ACTIVITIES. THESE DRAWINGS ARE NEVER TO BE USED FOR THE PURPOSE OF LOCATING SERVICES. WSP SHALL NOT BE LIABLE FOR ANY LOSS OR DAMAGE CAUSED USING THE UTILITIES/SERVICES INFORMATION SHOWN ON THESE DRAWINGS.

NOTES

1. REDUCED LEVELS ARE TO AUSTRALIAN HEIGHT DATUM (AHD).
2. COORDINATE SYSTEM GDA2020, MGA ZONE 55.
3. ALL DIMENSIONS IN METRES UNLESS SPECIFIED OTHERWISE.
4. THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH PROJECT SPECIFIC TECHNICAL SPECIFICATIONS.
5. ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE PROJECT TECHNICAL SPECIFICATION, RELEVANT CODES OF PRACTICE REFERRED TO THERE-IN AND THE REQUIREMENTS OF STATUTORY AUTHORITIES WHERE APPLICABLE.

KEYPLAN



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:500	CLIENT:	This drawing and the related information have been prepared by, or at the request of, Transport for NSW for a specific purpose and may not be used for any purpose other than the purpose intended by Transport for NSW. Transport for NSW does not provide any warranties and accepts no liability arising out of the use of this drawing or any of the related information for any purpose other than the intended purpose. This drawing is protected by copyright and no part of this drawing may be reproduced in any form without the express written permission of Transport for NSW.	GREATER HUME SHIRE COUNCIL				
									CULCAIRN SOLAR FARM				
									WEEAMERA ACCESS ROAD UPGRADE				
									ROADWORKS				
									GENERAL ARRANGEMENT				
									PLAN				
									DRAWING SET No:				
									STATUS: 100% DETAILED DESIGN				
									BRIDGE No:				
									DRG No. CULCAIRN-WSP-NWW-GN-DRG-000101				
							REV B VER 1						
							EDMS No.						
							AMD No.						

COORDINATE SYSTEM: GDA 2020					 HEIGHT DATUM: A.H.D		DESIGN LOT CODE:
-----------------------------	--	--	--	--	---	--	------------------

01020m					SCALE 1:500 @A1	
--------	--	--	--	--	-----------------	--

DRAWN _____ ED SMAILES _____ 13.10.23				
DESIGNED _____ CHRISTOPHER MUNDY _____ 13.10.23				
DRG CHECK _____ CLAUDIO BIDART _____ 13.10.23				
DESIGN CHECK _____ STEVEN ELLIS _____ 13.10.23				
PROJ/DES MNGR _____ CHRIS YAU _____ 13.10.23				
APPROVED _____ CHRIS YAU _____ 13.10.23				

1

2

3

4

5

6

7


8

9

10

11

12



FROM GEROGERY

TO CULCAIRN

LEGEND - GENERAL

- 10,000
- § ——— § CONTROL LINE
- DP — DP — EXISTING CADASTRAL BOUNDARY
- ===== EXISTING SURVEY
- ===== EXISTING CONTOUR - MAJOR
- ===== EXISTING CONTOUR - MINOR
- ===== PROPOSED CONTOUR - MAJOR
- ===== PROPOSED CONTOUR - MINOR
- ===== PROPOSED GUARD RAIL
- MC01 CONTROL ALIGNMENT LABEL
- ⊙ PROPOSED GUIDE POST (6m SPACING)
- ↓ PROPOSED SIGN POST
- ⚡ PROPOSED SIGN
- W1-2 (L)
- BB → PROPOSED LINEMARKING TAG

LEGEND - UTILITIES



- C (D) — C (D) — EXISTING COMMUNICATIONS
- V — V — EXISTING ELECTRICAL - OVERHEAD
- G (D) — G (D) — EXISTING GAS MAIN
- W (D) — W (D) — EXISTING WATER MAIN

THE UTILITIES/SERVICES SHOWN IN THESE PLANS HAVE BEEN COMPILED FROM MULTIPLE SOURCES OF INFORMATION. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO UNDERTAKE THEIR OWN SITE INVESTIGATIONS PRIOR TO ANY CONSTRUCTION ACTIVITIES. THESE DRAWINGS ARE NEVER TO BE USED FOR THE PURPOSE OF LOCATING SERVICES. WSP SHALL NOT BE LIABLE FOR ANY LOSS OR DAMAGE CAUSED USING THE UTILITIES/SERVICES INFORMATION SHOWN ON THESE DRAWINGS.

NOTES


1. REDUCED LEVELS ARE TO AUSTRALIAN HEIGHT DATUM (AHD).
2. COORDINATE SYSTEM GDA2020, MGA ZONE 55.
3. ALL DIMENSIONS IN METRES UNLESS SPECIFIED OTHERWISE.
4. THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH PROJECT SPECIFIC TECHNICAL SPECIFICATIONS.
5. ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE PROJECT TECHNICAL SPECIFICATION, RELEVANT CODES OF PRACTICE REFERRED TO THERE-IN AND THE REQUIREMENTS OF STATUTORY AUTHORITIES WHERE APPLICABLE.

KEYPLAN



DRAWING COLOUR CODED - PRINT ALL COPIES IN COLOUR

NOT FOR CONSTRUCTION

REFERENCES:	THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED.					SCALE: 1:500	CLIENT:  <
-------------	---	--	--	--	--	--------------	---

1

2

3

4

5

6

7

8


9


10

11

12

FILE NAME: CULCAIRN-WSP-NWW-GN-DRG-000103.dwg
PLOT DATE & TIME: 13/10/2023 3:52:21 PM





Appendix E

Consultation with Third Parties



27 February 2025

TfNSW reference: REN25/00047/001 | SF2025/030201

Your reference: SSD-10288

Nicholas Fox

Neoen

By Email: Nicholas.fox@neoen.com

TfNSW Review of Traffic Management Plan in accordance with Condition 9 for Stage 4 of the Culcairn Solar Farm

Dear Nicholas,

Reference is made to the Traffic Management Plan (TMP) Stage 4 submitted for Transport for NSW (TfNSW) consideration in accordance with consent Condition 9 of Schedule 3 of the Notice of Determination for SSD-10288 Mod 2 issued 19 December 2024.

TfNSW has reviewed the TMP Stage 4 prepared by Amber, dated 14 February 2025 and there are no outstanding issues. The formal consultation in accordance with the Condition 9 of Schedule 3 of the Notice of Determination for SSD-10288 has been satisfied.

If you have any questions, please contact Tim Mitchell, Development Services Case Officer on 1300 019 680 or email development.renewables@transport.nsw.gov.au

Yours faithfully,

A handwritten signature in black ink, appearing to read "Alexandra Power".

Alexandra Power

Team Leader Development Services – Renewables

Transport Planning

Planning, Integration and Passenger

Cc. Energy Assessments, Department of Planning, Housing and Infrastructure

OFFICIAL

A 51-55 Currajong Street, PARKES NSW 2870 | PO Box 334 PARKES NSW 2870 | DX20256

E development.renewables@transport.nsw.gov.au | ABN 18 804 239 602

P 1300 207 783

transport.nsw.gov.au

Nicholas Fox

From: Michael Oliver <MOLiver@greaterhume.nsw.gov.au>
Sent: Thursday, 27 February 2025 4:42 PM
To: Nicholas Fox
Cc: Benjamin Benfredj; Greg Blackie; Colin Kane
Subject: FW: Culcairn TMP Stage 4 for Council Approval
Attachments: 2024-11-27_CUL01_DPHI_Approval_TMP_Staging.pdf

EXTERNAL: Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good afternoon Nicholas,

In reply I can advise that Council approves the attached plan (link below) showing Culcairn TMP Stage 4.

If you have any further queries please do not hesitate to contact Council.

Kind regards,

Michael Oliver
Manager Traffic & Infrastructure
Greater Hume Council
39 Young St
PO Box 99
Holbrook NSW 2644
T 02 6036 0100 M 0429 089 680
E moliver@greaterhume.nsw.gov.au



www.greaterhume.nsw.gov.au

Disclaimer - This email and attached files may contain information that is confidential and/or subject to legal privilege. If you receive this e-mail and are not the intended addressee please delete and notify sender immediately. Views expressed in this message are those of the individual sender and not necessarily the views of Greater Hume Council.

From: Nicholas Fox <Nicholas.fox@neoen.com>
Sent: Tuesday, 25 February 2025 5:03 PM
To: Colin Kane <CKane@greaterhume.nsw.gov.au>; Greg Blackie <GBlackie@greaterhume.nsw.gov.au>; Michael Oliver <MOLiver@greaterhume.nsw.gov.au>
Cc: Benjamin Benfredj <benjamin.benfredj@neoen.com>
Subject: RE: Culcairn TMP Stage 4 for Council Approval

Hi Colin, Greg, Michael,

If you get the chance this week please could you review the updated Culcairn Traffic Management Plan Stage 4 available at the link in the email below and confirm no objection?

Thanks for your support,

Regards,

Nicholas

From: Nicholas Fox

Sent: Friday, 14 February 2025 12:11 PM

To: Colin Kane <CKane@greaterhume.nsw.gov.au>; Greg Blackie <GBlackie@greaterhume.nsw.gov.au>; Michael Oliver <MOliver@greaterhume.nsw.gov.au>

Cc: Benjamin Benfredj <benjamin.benfredj@neoen.com>

Subject: Culcairn TMP Stage 4 for Council Approval

Hi Colin, Greg, Michael,

Michael apologies I missed your call the other day ; strangely I only received your voicemail one week later and informed our construction PM Ben who is the right point of contact for these kinds of discussions (0488 723 246).

Please note that in line with the Culcairn project's DPHI approved TMP staging structure attached, I have just submitted the Traffic Management Plan Stage 4 (Construction, commissioning, and operation of the Battery Energy Storage System) version to the Major Projects Portal and I'm seeking consultation with TfNSW and Council. This version reflects the Mod2 determined 19 December 2024 in relation to the inclusion of a BESS, with the following highlights:

- Heavy vehicle requiring escort count increased from 9 to 11 (although we are confident we can remain within the initial 9 allowance considering the solar farm only necessitated 7) ;
- No additional High Risk heavy vehicles requiring escort anticipated for the BESS.

The TMP Stage 4 can be found at the following link:  [012 tmp S4 250214 draft.pdf](#)

Given the administrative nature of this update, we would be grateful if you could review this TMP and confirm no objection as soon as possible.

Thank you for your time,

Regards,

Nicholas

Nicholas Fox

Senior Project Manager

NEOEN

570 George Street, 2000 Sydney
M. +61 499 713 610

Appendix F

Site Environment Plans



**Culcairn Solar Farm
Site Environmental Plans
Map 1 of 5**

Legend

Project features:

- Project site
- Development footprint
- Clearing boundary
- Site access
- Panel arrays
- Battery
- Control building
- Substation
- Inverters
- Compounds
- Fences
- Internal roads

Sensitive receivers:

- Associated
- Non associated
- Industry

Biodiversity:

- Threatened Ecological Communities (TECs)

Hollow bearing trees:

- Retain
- Remove

Vegetative screening

- Visual screening
- Biodiversity supplementary screening

Heritage:

- Isolated Finds
- Cultural object
- Potential Archaeological Deposits (PADs)

Scarred Trees:


- Cultural Tree
- Modified Tree

Hydrological features:

- Dams
- Waterways

Infrastructure:

- Transmission line
- Gas pipeline
- Roads





Culcairn Solar Farm
Site Environmental Plans
Map 2 of 5

Legend

Project features:

- Project site
- Development footprint
- Clearing boundary
- Panel arrays
- Battery
- Control building
- Substation
- Inverters
- Compounds
- Fences
- Internal roads

Sensitive receivers:

- Associated

Biodiversity:

- Threatened Ecological Communities (TECs)

Hollow bearing trees:

- Retain
- Remove

Vegetative screening

- Visual screening
- Biodiversity supplementary screening

Heritage:

- Isolated Finds

Scarred Trees:

- Cultural Tree
- Modified Tree

Hydrological features:

- Dams
- Waterways

Infrastructure:

- Transmission line
- Gas pipeline
- Roads





Culcairn Solar Farm Site Environmental Plans Map 3 of 5

- Legend**
- Project features:**
- Project site
 - Development footprint
 - Clearing boundary
 - Site access
 - Panel arrays
 - Battery
 - Control building
 - Substation
 - Inverters
 - Compounds
 - Fences
 - Internal roads
- Sensitive receivers:**
- Non associated
- Biodiversity:**
- Threatened Ecological Communities (TECs)
- Hollow bearing trees:**
- Retain
 - Remove
- Vegetative screening**
- Visual screening
- Heritage:**
- Isolated Finds
 - Cultural object
- Hydrological features:**
- Dams
- Infrastructure:**
- Transmission line
 - Gas pipeline
 - Roads



Culcairn Solar Farm
Site Environmental Plans
Map 4 of 5

- Legend
- Project features:
- Project site
 - Development footprint
 - Clearing boundary
 - Panel arrays
 - Inverters
 - Fences
 - Internal roads
- Sensitive receivers:
- Associated
 - Non associated
- Biodiversity:
- Threatened Ecological Communities (TECs)
- Hollow bearing trees:
- Retain
 - Remove
- Vegetative screening
- Visual screening
- Heritage:
- Isolated Finds
 - Potential Archaeological Deposits (PADs)
- Scarred Trees:
- Modified Tree
- Hydrological features:
- Dams
 - Waterways
- Infrastructure:
- Transmission line
 - Roads



Culcairn Solar Farm
Site Environmental Plans
Map 5 of 5

Legend

Project features:

- Project site
- Development footprint
- Clearing boundary
- Panel arrays
- Inverters
- Fences
- Internal roads

Sensitive receivers:

- Non associated

Biodiversity:

- Threatened Ecological Communities (TECs)

Hollow bearing trees:

- Retain
- Remove

Vegetative screening

- Biodiversity supplementary screening

Heritage:

- Isolated Finds
- Potential Archaeological Deposits (PADs)

Scarred Trees:

- Cultural Tree
- Modified Tree

Hydrological features:


- Dams
- Waterways

Infrastructure:

- Transmission line
- Gas pipeline
- Roads



NGH



Culcairn Solar Farm
No-go zones
Map 2 of 3

- Legend
- Project site
 - Development footprint
 - No go zones
 - Waterways
 - Roads



0 250 500 750 m

Data Attribution
© NGH 2023
© Neoen 2023
© ESRI & QGIS 2023

Ref: 18-441 Culcairn SF SEPS 20230706 \ No
go zones Map 2
Author: alyce.g
Date created: 07.07.2023
Datum: GDA94 / MGA zone 55




NGH



Culcairn Solar Farm
No-go zones
Map 3 of 3

- Legend
- Project site
 - Development footprint
 - No go zones
 - Waterways
 - Roads



Data Attribution
© NGH 2023
© Neoen 2023
© ESRI & QGIS 2023

Ref: 18-441 Culcairn SF SEPS 20230706 \ No
go zones Map 3
Author: alyce.g
Date created: 07.07.2023
Datum: GDA94 / MGA zone 55



NGH

Appendix G

TGS – Quarry Access



Legend

 GM9-V79-60 60 SPEED LIMIT AHEAD

 T2-25 TRUCKS

 TM3-V16-60 60 km/h



NOTES:
1. All sign locations are to be checked prior to setout and positions adjusted to allow for site specific constraints such as vegetation, other signs, road furniture and sufficient space on road shoulder.
2. Sign locations will be placed in accordance with the TfNSW Traffic Control Work Site Manual and confirmed on-site.

Quarry Access - Prior to Construction of Weeamera Road

Lot 2 Weeamera Rd, Culcairn

Traffic Guidance Scheme

CLIENT: Neoen
SCALE: NTS

DRAWN: Rico Kobelt
DATE: 13/07/2023
REVISED: 10/11/2023
DWG No: 012 TGS01E

REVISION:
E - For approval

 SafeWork NSW

WORK HEALTH & SAFETY
TRAFFIC CONTROL WORK

Rico KOBELT

Card No: TCT1042387

Date of issue: 15/06/2023

Type of traffic control work: PWZ

D.O.B: 04/09/1993

NEW SOUTH WALES

Appendix H

Staff Shuttle Bus Timetable



TIMETABLES

Martins Bus

BUS 1: Albury – Lavington Timetable

Monday to Friday (forward journey)

06.00 Depart Swift Street Library Museum Loading Zone

06.10 Depart Lavington Square Griffith Road Bus stop opp. McDonalds

06.45 Arrive Main Compound

Monday to Friday (return journey)

16.45 Depart Main Compound

17.30 Arrive Lavington Square Griffith Road McDonalds

17.45 Arrive Swift Street Library Museum Loading Zone

Saturday (forward journey)

07.00 Depart Swift Street Library Museum Loading Zone

07.10 Depart Lavington Square Griffith Road Bus stop opp. McDonalds

07.45 Arrive Main Compound

Saturday (return journey)

12.05 Depart Main Compound

12.45 Arrive Lavington Square Griffith Road McDonalds

13.00 Arrive Swift Street Library Museum Loading Zone

BUS 3: Culcairn Timetable (Culcairn Bus Terminal) ?

Monday to Friday (forward journey)

06.25 Depart Culcairn Bus Terminal opp. Hotel

06.40 Arrive Security Gate

06.45 Arrive Main Compound

Monday to Friday (return journey)

16.45 Depart Main Compound

16.55 Depart Security Gate

17.10 Arrive Culcairn Bus Terminal opp. Hotel

Saturday (forward journey)

07.25 Depart Culcairn Bus Terminal opp. Hotel

07.40 Arrive Security Gate

07.45 Arrive Main Compound

Saturday (return journey)

12.05 Depart Main Compound

12.10 Depart Security Gate

12.30 Arrive Culcairn Bus Terminal opp. Hotel

BUS 2: Albury / Thurgoona Timetable**Martins Bus Company****Monday to Friday (forward journey)**

05.55 Depart Swift Street Library Museum Loading Zone

06.10 Depart Bus Stop opp. Thurgoona Plaza

06.40 Arrive Security Gate

06.45 Arrive Main Compound

Monday to Friday (return journey)

16.45 Depart Main Compound

16.50 Depart Security Gate

17.25 Arrive Bus Stop opp. Thurgoona Plaza

17.40 Arrive Swift Street Library Museum Loading Zone

Saturday (forward journey)

06.50 Depart Swift Street Library Museum Loading Zone

07.00 Depart Bus Stop opp. Thurgoona Plaza

07.40 Arrive Security Gate

07.45 Arrive Main Compound

Saturday (return journey)

12.05 Depart Main Compound

12.10 Depart Security Gate

12.45 Arrive Depart Bus Stop opp. Thurgoona Plaza

13.00 Arrive Swift Street Library Museum Loading Zone

Dysons Bus**Wodonga + Albury Timetable****Monday to Friday (forward journey)**

6.00 Depart Wodonga Plaza - Elgin St

6.10 Depart SS&A Club – David St Albury

6.45 Arrive Main Compound

Monday to Friday (return journey)

16.45 Depart Main Compound

17.45 Arrive to Wodonga Plaza – Elgin St

Saturday (forward journey)

7.00 Depart Wodonga Plaza - Elgin St
7.10 Depart SS&A Club – David St Albury
7.45 Arrive to Main Compound

Saturday (return journey)

12.05 Depart Main Compound
13.00 Arrive to Wodonga Plaza – Elgin St

Albury Timetable (SS&A Club)**Monday to Friday (forward journey)**

6.10 Depart SS&A Club – David St Albury
6.45 Arrive to Main Compound

Monday to Friday (return journey)

16.45 Depart Main Compound
17.40 Arrive to SS&A Club – David St Albury

Saturday (forward journey)

7.10 Depart SS&A Club – David St Albury
7.45 Arrive Main Compound

Saturday (return journey)

12.05 Depart Main Compound
12.55 Arrive to SS&A Club – David St Albury

Dyson's Wodonga Lavington**Monday to Friday (forward journey)**

05.50 Wodonga departing
06.05 Depart Lavington Square Griffith Road Bus stop opp. McDonalds
06.40 Arrive Security Gate (staff 3d Safety scanning)
06.45 Arrive Main Compound

Monday to Friday (return journey)

16.45 Depart Main Compound (must leave at 16.45 latest)
16.50 Depart Security Gate (staff 3d Safety scanning)
17.30 Arrive Lavington Square Griffith Road McDonalds
17.45 Wodonga arriving

Saturday (forward journey)

06.50 Wodonga depart

07.05 Depart Lavington Square Griffith Road Bus stop opp. McDonalds

07.40 Arrive Security Gate (staff 3d Safety scanning)

07.45 Arrive Main Compound

Saturday (return journey)

12.05 Depart Main Compound

12.10 Depart Security Gate (staff 3d Safety scanning)

12.45 Arrive Lavington Square Griffith Road McDonalds

13.00 Wodonga arriving

22 Seater Wodonga Jindera**Monday to Friday DEPART**

5.40am - Depart Wodonga Sports and Leisure Centre

5.45am - Depart Wodonga Plaza

6.10am - Depart Jindera IGA

6.45am - Arrive at Culcairn solar farm

Monday to Friday RETURN

4.45PM - Depart solar farm

5.10PM - Arrive Jindera IGA

5.40pm - Arrive at Wodonga Plaza

5.40PM - Arrive at Wodonga Sports and Leisure Centre

Saturday DEPART

6.40am - Depart Wodonga Sports and Leisure Centre

6.45m - Depart Wodonga Plaza

7.10 am - Deprat Jinera IGA

7.45am - Arrive at Culcairn Main Compound

Saturday RETURN

12.05PM – Depart Main Compound

12.30pm - Arrive Jindera IGA

1.00PM - Arrive at Wodonga Plaza

1.05PM - Arrive at Wodonga Leisure Centre

11 Seater Mini Van 1 & 2 & 7 Sprindale Heights

Monday to Friday DEPART

6.15am - Depart Springdale Heights Tavern

6.45am - Arrive at Culcairn solar farm

Monday to Friday RETURN

4.45PM - Depart Main Compound

5.15PM - Arrive at Sprindale Heights Tavern

Saturday DEPART

7.15am - Depart Springdale Heights Tavern

7.45am - Arrive at Culcairn Solar Farm

Saturday RETURN

12.05PM – Depart Main Compound

1.35PM - Arrive at Springdale Heights Tavern

11 Seater Mini Van 3 & 8 Wodonga

Monday to Friday DEPART

6.05am - Depart Wodonga Plaza

6.45am - Culcairn Main Compound

Monday to Friday RETURN

4.45PM - Depart solar farm

5.25PM - Arrive Wodonga Plaza

Saturday DEPART

7.05am - Depart Wodonga Plaza

7.45am - Culcairn Main Compound

Saturday RETURN

12.05PM – Depart Main Compound

12.45PM - Arrive Wodonga Plaza

11 Seater Mini Van 4 Thurgoona

Monday to Friday DEPART

6.12am - Depart Oriole St

6.15am - Depart Bowerbird Ct

6.45am - Culcairn Main Compound

Monday to Friday RETURN

4.45PM - Depart solar farm

5.15PM - Arrive at Bowerbird Ct

5.18PM - Arrive at Oriole St

Saturday DEPART

7.12am - Depart Oriole St

7.15am - Depart Bowerbird Ct

7.45am - Culcairn Main Compound

Saturday RETURN

12.05PM – Depart Main Compound

12.35PM - Arrive Bowerbird Ct

13.38PM - Arrive Oriole St

11 Seater Mini Van 6 West Albury Bede**Monday to Friday DEPART**

55.5am - Depart Lavington

6.05am – Depart Quik Stop West Albury

6.45am - Arrive Culcairn Solar Farm

Monday to Friday RETURN

4.45PM - Depart Culcairn Solar Farm

5.22PM – Arrive Quik Stop West Albury

5.33PM – Arrive Lavington

Saturday DEPART

6.55am - Depart Lavington

7.05am – Depart Quick Stop West Albury

7.45am – Arrive Culcairn Solar Farm

Saturday RETURN

12.00 PM – Depart Culcairn Solar Farm

12.36 PM - Arrive Quik Stop West Albury

12.47 PM – Arrive in Lavington

11 Seater Mini Van 11 Lavington Franco Piva

Monday to Friday DEPART

6.05am - Depart Lavington Griffith St bus stop opposite McDonalds

6.40am - Arrive Culcairn Solar Farm

Monday to Friday RETURN

4.45PM - Depart Culcairn Solar Farm

5.20PM – Arrive Lavington

Saturday DEPART

7.05am - Depart Lavington Griffith St bus stop opposite McDonalds

7.40am – Arrive Culcairn Solar Farm

Saturday RETURN

12.00 PM – Depart Culcairn Solar Farm

12.35PM – Arrive in Lavington

**PLEASE NOTE THIS BUS IS STOPING ALSO AT 6.10 AT LAVINGTON SQUARE PICKUP POINT
TIMETABLE TO BE ADJUSTED OR BUS RUN TO BE FOLLOWED UP**