Construction Environmental Management Plan

Project: Meadowbank TAFE – Multi-Trades and Digital Technology Hub Job No: SC130

		1	1	1	•	1	1	1	1	•	Ċ.				1	•	•	1	1	1	1	1	Ċ.			1	1	•	•	1	1	1	1	1	1		
														•																							
													•	•																							1
													•												1											•	1
												•	۰.	•											•												1
												•	•	۰.											•				•							•	1
																																					1
													•	•								-			1											•	1
													•	•											1											•	1
										•		•	•	•											•				•						7	•	1
1												•	۰.	•											1												1
1														•											1												1
																																					1
			1			1									1						1				1				1								1
														•																							
																				-												-		*		_	
					•	•				•		•	•	•		•					•				•				•			•		•		•	1
•		•	•		•	٠	•	-		•		•	•	•	•	•	•	•		•	•	•		-	•	•	•	•	•		•	•		•		•	•
												х.												*													
												•		•						-																•	
		•				•																															ł
¢												ж.		×																							
												Χ.												*													•
•						٠						•	•	•							٠				٠				•			•				•	ł
•	•	•			-	•	-	-											-	-		-		-	•		•					-			•	•	•
¢,												×																									
٠					•	٠				٠		٠.	•	٠		•	•				•	•		•	٠			•	•						۰.	۰.	•
•					•	•		-						•						-		-			•				•							•	•
٠												×							ж.			*			٠					٠	*	*		×		•	
•		•	•		٠	٠	•			•	•	•	•	٠	•	٠	٠	•		٠	٠	٠	•	•	•		٠	•	٠			٠				٠.	•
		٠					×	×		•				٠			×		×			×															
						•								•		•											•		•	•							

Rev: C – November 2020

Uncontrolled Document in Hard Copy Copies shall not be made without the written permission of Hansen Yuncken Project Manager

Contents

1	Docι	iment Information	. 4
	1.1	Review & Approval	4
	1.2	Change Information	4
2	Defir	litions	. 5
3	Com	mitment & Policy	. 6
	3.1	Scope & Application	6
	3.1.1	Hours of Work	7
	3.1.2 3 2	24 Hour Contact Details	7 7
	3.3	Policy & Objectives	8
	3.4	Targets	. 9
	3 4 1	Objective: Reduce waste	<u>ه</u>
	3.4.2	Objective: Comply with all environmental legislation	9
	3.4.3	Objective: Minimise impacts on the environment	9
	3.4.4	Objective: Conduct environmental site inspections to validate environmental	٥
	3.4.5	Objective: Minimise and manage environmental complaints	9
	3.5	ESD Vision & Principles	9
	3.6	Environmental Planning	10
	3.6.1	Environmental Aspects & Impact	10
	3.6.2	WORK METHOD STATEMENTS	11
	3.6.3	Legal Compliance and Other Requirements	11
4	impie		12
	4.1	Environmental Awareness	12
	4.2	Environmental Impacts of Subcontractor Activities	12
	4.3	Environmental Risk Register	12
	4.4	Location and Land Use	13
	4.4.1	Site Location	13
	4.4.2	Likely Impacts	14
	4.4.3 4.5	Nitigation Strategies	14 14
	451	l ikely Impacts	14
	4.5.2	Mitigation Strategies	14
	4.6	Traffic & Access	15
	4.6.1	Likely Impacts	15
	4.6.2	Mitigation Strategies	15
	4.7	Air Quality & Dust Control	16
	4.7.1	Likely Impacts	16
	4.7.2 4.8	Niligation Strategies	16 17
	481	Likely Impacts	 17
	4.8.2	Mitigation Strategies	17
	4.9	Terrestrial Flora and Fauna	18

5

6 7

Construction Environmental Management Plan Meadowbank TAFE – Multi-Trades and Digital Technology Hub

J.1 Likely Impacts	18
9.2 Mitigation Strategies	18
10 Archaeology & Cultural Heritage	18
10.1 Likely Impacts	18
10.2 Mitigation Strategies	18
11 Site Contamination	19
14.4 Contominated Soil Disk Assessment	10
11.1 Contaminated Soli Risk Assessment	19
11.2 Identification of Contaminated Soll	19
11.3 Risk of Exposure	19
11.4 Groundwater Management.	20
11.5 Release of Contaminants to Soll and Groundwater	20
11.6 Heavy Metal Contamination 14.7 Mitiration Strataging	21
11.7 Miligation Strategies	21
11.8 Unexpected Finds	22
	20
12.1 Waste Reduction	27
12.2 Non-Recyclable Waste	27
12.3 Waste Collection & Disposal	27
12.4 Waste Reporting	27
12.5 Concrete Waste & Washout	28
12.6 Mitigation Strategies	28
13 Visual	28
13.1 Likely Impacts	28
13.2 Mitigation Strategies	28
14 Environmental Complaints	28
15 Fuel & Chemical Spills	29
16 Hazardous Materials	29
17 External Lighting	29
18 Community Consultation and Complaints Handling	29
18.1 Community Consultation	29
18.2 Complaints Handling	30
easurement & Evaluation	31
1 Environmental Incidents & Emergencies	31
- 11 Environmental Incidents	31
1.1 Environmental Emergencies	21
2 Environmental Inspections & Audits	34
21 Non-Conformances	3/
22 Reporting & Corrective Actions	35
3 National Greenhouse & Energy Reporting (NGER)	35
	~-
A Notional Haparting (Judalinaa	35
	00
Reporting Thresholds	35
 3.2 Reporting Thresholds 3.3 NGER Reporting process A NGER Data Callection 	35 36
 3.2 Reporting Thresholds	35 36 36
3.1 National Reporting Guidelines 3.2 Reporting Thresholds 3.3 NGER Reporting process 3.4 NGER Data Collection eferences	35 36 36 37
	1.1 Likely impacts. 2.2 Mitigation Strategies. 10.1 Likely Impacts. 10.2 Mitigation Strategies. 11 Contamination 12.1 Kitigation Strategies. 13 Site Contamination 14.1 Contaminated Soil Risk Assessment. 12.1 Identification of Contaminated Soil 13.3 Risk of Exposure 14.4 Groundwater Management. 15.5 Release of Contaminants to Soil and Groundwater. 16.1 Heavy Metal Contamination 17.4 Mitigation Strategies. 18 Unexpected Finds. 12 Waste Reduction 22.1 Waste Reduction 22.1 Waste Reduction 22.1 Waste Reduction 23.0 Waste Reporting. 24 Waste Reporting. 25 Concrete Waste & Washout 26.5 Mitigation Strategies. 31 Likely Impacts. 32 Mitigation Strategies. 33 Visual 34 Environmental Complaints

1 Document Information

1.1 Review & Approval

Review			
Position	Name	Sign	Date
HY Authorised Person			
Project Manager	Vanja Krumpacnik		
Snr Contracts Administrator	Michael Gibson		
Contracts Administrator			
Snr Site Manager	Eugene Godfrey		
Site Safety Officer	Mustafa Aktas		
Site Engineer	Michael McKinley		
Cadet	Lucas Choi		
Cadet	Adam Rowston		
Services & Commissioning	Richard O'Sullivan		
Design Manager	Hang Nghiem		
Foreman			
Foreman			
Accounts & Admin			
Leading Hand			
Approval			
State HSE Manager	Peter Fay		
Project Director	Matt O'Grady		

1.2 Change Information

Change Information								
Revision	Description	Issued by	Issue date					
А	Issued for use	M.A	August 2020					
В	Issued for Submission to DPIE and Certifier	A.R	November 2020					
С	Amended Compliance Table in appendix A.6	A.R	November 2020					

2 **Definitions**

The following definitions and abbreviations have been used in this Environmental Management Plan. Further definitions and abbreviations are provided in referenced procedures and plans.

BIM360 Field	Cloud based QHSE field management software application designed specifically for the construction industry.
CEMP	Construction Environmental Management Plan (this document)
CNVMSP	Construction Noise and Vibration Management Sub-Plan
CTPMSP	Construction Traffic and Pedestrian Management Sub-Plan
EPA	State Environment Protection Authority
ESD	Ecologically Sustainable Development
HSE	Health, Safety & Environment
HY	Hansen Yuncken Pty Ltd
HYWAY	An information management platform developed by HY utilising Microsoft SharePoint
NC	Non-Conformance
NGER	National Greenhouse and Energy Reporting
MTAFE	Meadowbank TAFE – Multi-Trades and Digital Technology Hub
OEH	Office of Environment and Heritage
PLN	HY Plan
PMP	Project Management Plan
POEO	The Protection of the Environment Operations Act
PROJ	Project Management
REO	Regional Environmental Officer
RMS	Roads and Maritime Services
S/C	Subcontract(s) or Subcontractor(s) as the context requires
Site Safety Supervisor	Site Manager
SSC	Site Safety Coordinator
SSO	Site Safety Advisor
Superintendent	GHD
SWMS	Safe Work Method Statement

3 Commitment & Policy

3.1 Scope & Application

The Meadowbank Education and Employment Precinct will see TAFE Meadowbank transformed into a technology-focused campus with state-of-the-art facilities including **A New Multi-Trades and Digital Technology Hub (MTH)**. This new state-of-the-art facility will feature modern and active learning spaces for trade discipline and industry engagement with a strong emphasis on digital technologies and cybersecurity.

The scope of works has been split into two separable portions of work in order to achieve the NSW Government's commitment to complete the works concurrently with the new Meadowbank School in Term 1 2022. The separable portions of work for the TAFE project are:

- Separable Portion 2: Main works for the design and construction of the new Multi-Trades and Digital Technology Hub including the two (2) storey aboveground carpark; and
- Separable Portion 3a: Precinct Works including the demolition and make-good of existing Buildings
 D & E and minor interface works between the new Meadowbank School at the Rhodes Street entry.

Early Works will be carried out under a separate Part 5 planning approval prior to the Main Works State Significant Development Application approval. The Early Works component involves the demolition of the North-Eastern carpark and Building N ready for construction of the MTH.

The Main Works under Separable Portion 2 involves the design and construction of the 6-storey MTH which includes state-of-the-art learning spaces, workshop areas and digitally enabled spaces. The construction of the MTH will provide a variety of learning and breakout spaces for end users which is outlined below:

- Level 1 Learning Spaces, Gas Lab, TMV Room, Plumbing Workshops incl. Sandpits;
- Level 2 Welding Workshops, Learning Spaces and Basement Carpark;
- Level 3 Indoor & Outdoor Workshops (Carpentry, Electro Technology, Multi-Trades Workshop and Storage Area) and Learning Spaces;
- Level 4 Learning Spaces, Breakout Areas, Industry Engagement Spaces and Café;
- Level 5 Applied Research Spaces, Seminar Rooms, Learning Spaces and Industry Engagement Spaces; and
- Level 6 Digital Technology Spaces including but not limited to Cyber Security Rooms, Workshops, Indoor and Outdoor Learning Spaces and Industry Engagement Spaces.

Other works which form part of Separable Portion 2 and 3a are further outlined below:

- Construction of a new two (2) storey aboveground carpark South of the HUB on an existing carpark located within the TAFE precinct;
- Decanting and demolition of Building D and E including make-good;
- Landscaping works across the See Street frontage and building perimeter of the HUB and multistorey carpark; and
- Installation of new supporting infrastructure, including power and communications infrastructure.

This CEMP has been generated to satisfy the requirements of "*ISO 14001:2015, Environmental management systems – Requirements with guidance for use*" and the "*NSW Government Environmental Management System Guidelines – 3rd edition*". It establishes guidelines and controls for all HY activities that may impact the surrounding environment for the duration of the works, including but not limited to; air, water, land, natural resource use & waste, flora & fauna, and their respective interrelationship. Furthermore, it has been designed to embrace the environmental management requirements, both in terms of the Contract and generally, to demonstrate HY as an environmentally responsible organisation to the broader community.

3.1.1 Hours of Work

In line with Conditions C3 of SSD 10349, the proposed hours of work for the project are as follows:

- Monday Friday: 7am 6pm
- Saturday: 8am 1pm
- Sundays and Public Holidays: Nil

In line with Conditions C4 of SSD 10349, provided noise levels do not exceed the existing background noise level plus 5dB, works may also be undertaken during the following hours:

- Monday Friday: 6pm 7pm
- Saturday: 1pm 4pm

3.1.2 24 Hour Contact Details

The 24-hour contact details for the project are as follows:

NAME: Eugene Godfrey

M: 0436 857 222

EMAIL: EGodfrey@hansenyuncken.com.au

3.2 CEMP Interrelationship with PMP

This CEMP forms part of Hansen Yuncken's Environmental Management and interfaces with the company's Quality & WHS Management Systems. Furthermore, this CEMP is an integral part of Meadowbank TAFE – Multi-Trades and Digital Technology Hub PMP. The following plans referenced within this CEMP form part of the overall PMP for the project and contribute to the environmental management procedures:

- Project Site Induction Ensures all workers onsite are aware of the Environmental Management Plan & also trains all workers onsite on the requirements for controlling: dust & windblown debris, dirt & debris on public roads, protection of stormwater drains, tool & equipment washout, chemical spills, noise disturbance, waste collection & disposal, rubbish & food scraps & excess concrete.
- Project HSE Risk Assessment Identifies what subcontractor onsite are impacted by or the risk of; air quality/dust, archaeology & cultural heritage, chemical spill, flora & fauna, littering, noise disturbance, stormwater contamination & watercourse pollution each month. This will be monitored through task observations scheduled for each month.
- Construction Noise & Vibration Management Sub-Plan Identifies mitigation methods to minimise the risk of noise & vibration to the workers onsite and the surrounding properties.
- Construction Traffic and Pedestrian Management Plan Summarises how construction and pedestrian traffic will be managed on the project to minimise the impact on the existing facility and the neighbours surrounding to the project.
- Site Layout Plan Identifies the location of sediment controls, access routes, truck washout, location of site bins, spill kits, concrete washout.
- Emergency Response Plan Outlines the process to manage the following environmental emergencies; asbestos exposure, water pollution, fire, major fuel spill & chemical spill
- Audit Management Plan Describes the frequency of internal and external environmental audits and the process for closing out any non-conformances raised.

3.3 Policy & Objectives

The HY Environmental Policy Statement provides the framework for the development of this CEMP (refer appendix A.1), and details the company's commitment to "providing a high quality environment, which meets the requirements and expectations of; Clients, Statutory Authorities, Employees and Community Groups", through the application of "sustainable development principles, to continually improve environmental performance in minimising impact on, and pollution of, the environment during the construction process".

The objective of the Environmental Management Plan is to:

- Satisfy Client requirements related to environmental performance, set out in the Specification for the Works;
- Incorporate and provide mitigation strategies for environmental issues arising from site activities and as detailed in the Meadowbank TAFE – Multi-Trades and Digital Technology Hub Environmental impact assessment document;
- Encourage best practice environmental management through planning, commitment and continuous improvement;
- Prevent and minimize adverse impacts on the environment;
- Identify the potential for, and respond to, environmental incidents and emergency situations and take corrective actions;
- Identify and control possible environmental hazards with the works and HY activities;
- Identify and protect any special environmental characteristics of the site including cultural heritage significance;
- Define roles and responsibilities and allocate the necessary resources
- Ensure environmental training and awareness programmes are provided to employees and subcontractors;
- Establish mechanisms to monitor, evaluate and report progress.

The HY Environment Policy commits the company to achieve the following goals:

- Develop and promote a culture of environmental leadership, responsibility and continual improvement across the HY business;
- Audit, monitor and ensure compliance with environmental legislative and regulatory obligations and other environmental commitments;
- Utilise the resources of HY to lead the way in defining and achieving best environmental practice; and
- Advance and disseminate environmental knowledge and applied environmental management through training, research and engagement with the wider community

A copy of the Environment Policy is contained within the PMP and displayed at the project / site office and induction sheds. HY recognises this implementation will involve effective training of personnel to ensure they fully understand their responsibilities to comply with and monitor the management system. In addition, all site workers are consulted on HY environmental policies & procedures through the following mechanisms: site induction, notice board, site inspections, prestart meetings, subcontractor meetings, team meetings, toolbox talks.

Construction Environmental Management Plan Meadowbank TAFE – Multi-Trades and Digital Technology Hub

3.4 Targets

3.4.1 Objective: Reduce waste

KPI: Waste minimisation and recyclingTarget: Construction & Demolition Waste going to landfill <5kg per m² of GFAResponsibility: HY Site Manager

3.4.2 Objective: Comply with all environmental legislation

KPI: Number of identified breaches of State or Commonwealth Environmental legislationTarget: Nil for duration of project.Responsibility: HY & Subcontractors

3.4.3 Objective: Minimise impacts on the environment

KPI: Number of significant environmental incidents causing serious harm to the environment **Target:** Nil for duration of project.

Responsibility: HY & Subcontractors

3.4.4 Objective: Conduct environmental site inspections to validate environmental conformance

KPI: Schedule and undertake regular site inspections

Target: > 90% of scheduled HSE inspections

Responsibility: HY Site Manager

3.4.5 Objective: Minimise and manage environmental complaints

KPI: Consult with impacted neighbours and promptly address all complaints
 Target: ≤ 1 complaint per significant construction milestone
 Responsibility: HY Site Manager

3.5 ESD Vision & Principles

The project provides an opportunity for HY to expand its practical and theoretical knowledge of ESD to a level that is considered 'best practice' status. In line with condition B11, the project requires a 4-star Green Star rating and must include water sensitive urban design measures in the design.

As such, the ESD vision and principles for HY involves:

 Identification and prioritisation of environmental risk based on AS/NZS ISO 31000:2009 and Guidelines HB158:2010, using qualitative likelihood vs. consequence methods.

CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN | Rev: C – November 2020

- Development of management systems which build knowledge and capacity on environmental issues, principles and sustainable behaviours including training and communication.
- Reduced energy and water consumption as well as waste minimisation during the construction process.
- Environmental training and management of trade contractor's activities to ensure that the project ESD objectives are obtained.
- Efficient and effective use of natural resources in a way that maintains the ecological processes on which life depends
- Sustainable use of renewable energy resources.

3.6 Environmental Planning

In accordance with the contractual requirements, applicable legislation, and in keeping with proper environmental practices, Hansen Yuncken has instituted a methodology which is reflective of observes the requirement, as set out in ISO 14001:2015.

3.6.1 Environmental Aspects & Impact

All activities related to the Meadowbank TAFE – Multi-Trades and Digital Technology Hub, which are enacted by or on behalf of Hansen Yuncken, are identified in the "Project HSE Risk Assessment" (refer Appendix A.4). For each activity the environmental aspects and associated actual and potential impacts are identified as they relate to the following environmental elements:

- Location and Land Use;
- Noise & Vibration;
- Traffic and Access;
- Air Quality;
- Soils, Erosion and Water Quality;
- Terrestrial Flora and Fauna;
- Cultural Heritage;
- Site Contamination; and
- Waste Management.

Environmental impacts are detailed in the "**Project HSE Risk Assessment**" and assessed for significance by using the Risk Matrix. Each identified potential impact is rated (Risk rating) in relation to its predicted likelihood and consequence. Environmental Impacts as applicable to the <u>Meadowbank</u> <u>TAFE – Multi-Trades and Digital Technology Hub</u> are summarised in this CEMP "Environmental Risk Register" (Section 4.3).



3.6.2 WORK METHOD STATEMENTS

For each activity rated as a significant risk (i.e. Risk class >M/Medium) to the environment, a further Risk assessment is undertaken and any additional controls identified in a Work Method Statement, detailing the; steps involved, hazards, control measures and persons responsible. Furthermore, a Toolbox Talk will be completed, involving all workers responsible for completing the "Significant Risk" activity.

3.6.3 Legal Compliance and Other Requirements

Hansen Yuncken has developed a procedure ("<u>Legislation Standards and Codes of Practice</u>"), available on HYWAY to identify legal and other requirements that are applicable to the <u>Meadowbank</u> <u>TAFE – Multi-Trades and Digital Technology Hub</u> and to ensure the accessibility of the information. The procedure shall be referenced and is applicable to those activities and functions that have the potential to interact with the environment.

Furthermore (URL) links are supplied on HYWAY to regulatory body websites and relevant NSW legislation relevant to environmental Aspects and management of the same.

4 Implementation

4.1 Environmental Awareness

All HY and S/C employees shall receive an induction into the project in accordance with the Site Induction procedure including completing the Site Induction Record Form (FM-CORP-HSE-001).

The induction shall include the requirements for the conduct of activities which have the potential for significant environmental impacts on the project which shall be outlined in the project specific Site Induction Handbook.

This document applies to all HY and S/C employees, environmental awareness is the responsibility of every person working on and associated with the project.

4.2 Environmental Impacts of Subcontractor Activities

The environmental impacts of subcontractor activities shall be assessed during the S/C pre-award meeting in accordance with pre-award meeting procedure and the project HSE risk assessment.

4.3 Environmental Risk Register

The below table assesses the level of risk associated with each environmental issue prior to the implementation of mitigation measures.

Environmental Issue	Risk to Project	Responsible Personnel
Location & Land use Residential properties and teaching spaces may be impacted with construction works due to construction noise and dust	Medium	PM, SM, FM, S/C
Noise & Vibration Construction of the development may result in short term impacts during the project due to the use of heavy machinery and plant as well as construction personnel and vehicle movements.	Medium	PM, SM, FM, S/C
Traffic & Access During the 80 weeks of construction there will be impacts on the existing facility and the public roads surrounding the project from construction vehicles and deliveries for site.	Medium	PM, SM, FM, S/C

Construction Environmental Management Plan Meadowbank TAFE – Multi-Trades and Digital

Technology Hub

Air Quality During the earthworks, stage of the project there is a risk of poor air quality generated by the constructions works.	Medium	PM, SM, FM, S/C
Soils, Erosion, & Water Quality There is a risk of water pollution from the construction works caused by wind or water movement causing sediment and other materials leaving site.	Medium	PM, SM & FM
Terrestrial Flora & Fauna The removal of trees during construction works poses minimal risk to landscaped species throughout the area.	Low	PM & SM
Cultural Heritage It is unlikely that construction works will impact any undisturbed aboriginal artefacts due to the construction zone being in an existing site.	Low	PM & SM
Site Contamination There is a risk of contamination based on testing conducted prior to construction works commencing (There is a risk of unexpected finds being an existing site).	Low	PM & SM
Waste Management The risk of the constructions works waste management is low/medium pending the results of existing materials onsite.	Low	PM, SM, FM, S/C

PM - Project Manager, SM - Site Manager, FM - Foreman, S/C – Subcontractor, PCA - Private Certifier

4.4 Location and Land Use

4.4.1 Site Location

The Meadowbank TAFE construction sites (MTH and Multi-storey Carpark) are located within the current site boundaries of the Meadowbank TAFE campus. Both sites are located adjacent and parallel to See Street and will be accessed via See Street.

The MTH site is located on an existing carpark and a vacated childcare centre. The site will be primarily accessed via See Street with an alternative access point located at the North-Western entrance from Rhodes Street. This alternative entry point will be primarily used for trade personnel access and TAFE truck deliveries. North of the MTH building is the Ausgrid high voltage substation and East across See

Street is low density residential housing. West of the MTH is Building P which is an existing 5 storey structure containing mixed use teaching and hospitality spaces. South of the MTH are 3 existing buildings F, G and Z. Building F & G is a multi-storey structure consisting of mixed-use teaching spaces and Building Z is a single storey art exhibition centre.

The multi-storey carpark is located on an existing carpark adjacent a right of carriageway and electrical easement. The primary entry point to the site is via the existing right of carriageway coming off See Street which will be accessible by TAFE during the construction works. The site is located directly adjacent Building J on the South-Western boundary of the multistorey carpark. This existing Building J is comprised of mixed-use teaching spaces and a childcare centre. Located across See Street to the East are low density residential housing alike to the conditions of the MTH site.

Refer to Appendix A.3 for further information regarding site location.

4.4.2 Likely Impacts

The construction works will be restricted to within the boundary of the site with designated entry/exit points thus not interfering with the current use of the remainder of the TAFE site. All construction activities would be carried out with due diligence, duty of care and best management practices.

The proximity of residential properties and teaching facilities to the site including any works along See Street poses a risk. There will be some impacts associated with construction traffic, noise and dust which may affect residents and/or staff, however any effects will be minimal and will be addressed as per below.

4.4.3 Mitigation Strategies

- The neighbouring landowners are to be consulted regarding the construction works, predicted program and any access requirements.
- Land disturbance during construction is to be limited to that required to undertake the construction works.
- Construction works to be undertaken in consideration of adjacent vegetation.
- Areas disturbed during construction to be returned to the pre-construction condition.

4.5 Noise and Vibration

4.5.1 Likely Impacts

Construction of the proposed development will result in short term noise impacts during the 80-week construction period with noisy works to be restricted to set hours as per council requirements.

Heavy vehicle traffic noise will be minimised through set entry and exit routes to and from site with no vehicle lay down within the residential areas.

4.5.2 Mitigation Strategies

- Site construction noise will be managed in accordance Construction Noise and Vibration Management Sub-Plan (CNVMSP) developed for this project. The CNVMSP is based on the proposed construction methodology, activities, durations and equipment type and numbers.
- Keep the community informed in relation to noise intensive activities in the immediate area.
- Provide consultation where prolonged or consecutive periods of construction works are planned.
- Construction activities shall be restricted to the hours dictated in the consent SSD 10349.

- The consent approval stipulates working times to minimise the impact on the community being generally Monday to Friday 7am-6pm, Saturday 8am-1pm, no work on Sundays or public holidays.
- Any noise complaint received will be investigated as soon as practicable. Any practicable and feasible measures to minimise noise will be identified and implemented if required.
- All possible steps to be taken to silence construction equipment where possible.
- Optimum siting of work areas, vehicle and plant parking areas, materials stockpiles and equipment storage areas in locations where potential acoustical impacts will be minimised.
- All plant and machinery used for the project shall be well maintained.
- Ensure workers and contractors are regularly trained (such as toolbox talks) to use equipment in ways to minimise noise.
- "Quacker" reversing alarms to be used for all plant on site where applicable.

For more detailed mitigation strategies related to specific work phases and the relevant mitigation strategies to be adopted, refer to the CNVMSP (Appendix A.7)

4.6 Traffic & Access

4.6.1 Likely Impacts

Construction would occur over an 80-week period with some increase in traffic in the local area expected. Construction workers will be instructed not to park either within precinct grounds or on-street within the typical daily precinct parking catchment. This includes See Street along the eastern boundary. Construction workers will be encouraged where possible to use the public transport network with regular bus and train services running directly to the Meadowbank precinct. This information will be conveyed to all workers during the site induction process. The construction workforce would vary according to the work being carried out, the construction method and contractor's program.

The increased traffic is not predicted to have an impact on local traffic flow and only a minor inconvenience to local road users is expected. Whilst construction works may cause some inconvenience to residents, any impacts would be minor, localised and short-term.

Construction vehicle routes have been developed with the aim to provide the shortest distances to/from the local and main road network, whilst minimising the impact of construction traffic on the local streets in the immediate vicinity. Alternative routes would not be used without specific prior approval from the relevant authorities. No trucks will be permitted to layover on approach to the construction sites without formal prior approval. Access to this site is anticipated to be primarily via See Street with vehicles approaching from the south. Exiting site is anticipated to be via Rhodes Street to the north of site.

There are no significant construction-related issues or impacts that would not be mitigated by the Construction Traffic and Pedestrian Management Sub-Plan, in Appendix A.7.

4.6.2 Mitigation Strategies

Follow the Construction Traffic and Pedestrian Management Sub-Plan (CTPMSP) based on the detailed construction methodology and use of specific heavy vehicles and construction plant. The CTPMSP includes measures to minimise traffic impacts ensure public safety and has been prepared in accordance with:

- Traffic Control at Work Sites Manual (RTA, 2010)
- Australian Standard 1742.3 2002 Traffic Control Devices for Works on Roads.
- The CTPMSP has been developed in consultation with TfNSW and Ryde City Council.
- The CTPMSP details hours of operation, heavy vehicle volumes (numbers) and routes, construction staff parking, loading / unloading areas and site access arrangements, all temporary warning, guidance and information signage, and appropriate traffic control devices
- Notify surrounding land owners at least one week in advance of the works
- All vehicles accessing the sites will use the designated access roads
- All roads will be kept clean and free of dust and mud. Where material is tracked onto sealed road, it will be removed so that road pavements are kept safe and trafficable
- All vehicles transporting spoil onsite will be covered and filled to maximum capacity to minimise vehicle movements as required
- All roads, kerbs, gutters and footpaths damaged as a result of construction are to be restored to their pre-construction condition. A dilapidation report will be carried prior to construction
- A dedicated vehicle wash-down area will be established on site
- All traffic shall comply with all applicable traffic laws and regulations including speed limits. All
 construction vehicles shall comply with the speed limits set for the roads accessing the site
- Construction activities shall be restricted to the hours dictated in the consent SSD 10349.
 - The consent approval stipulates working times to minimise the impact on the community being generally Monday to Friday 7am-6pm, Saturday 8am-1pm, no work on Sundays or public holidays.

4.7 Air Quality & Dust Control

In accordance with condition B15a (iii) of SSD 10349, repeated in part as follows; the Construction Environmental Management Plan (CEMP) must include details of; management of dust and odour to protect the amenity of the neighbourhood. This section of the CEMP addresses this condition, outlining the likely impact of air quality and dust control for the various aspects of the construction works, along with the mitigation strategies that will be implemented to minimise these impacts on the neighbourhood.

4.7.1 Likely Impacts

The main impact to air quality during construction is expected to arise from the generation of airborne localised dust associated with demolition and earthworks. Given the close proximity of neighbouring properties and existing buildings, there is the potential for impact by dust, particularly during windy conditions.

4.7.2 Mitigation Strategies

- Construction vehicles and equipment to be suitably serviced prior to commencement of construction activities and all necessary maintenance to be undertaken during the construction period to meet EPA air quality requirements.
- Excessive use of vehicles and powered construction equipment will be minimised where possible.
- All construction machinery will be turned off when not in use to minimise emissions where possible.
- Construction contractors to monitor dust generation progressively.
- Dust suppression methods including the use of water carts will be adopted where required (i.e. on windy days when earthworks and vehicle movements are generating dust).

CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN | Rev: C - November 2020

- Any stockpiled spoil/fill will be protected to minimise dust generation to avoid sediment moving offsite.
- Vehicles transporting spoil from the site to be covered where required.
- The burning of waste materials will not be permitted on site.

4.8 Soil, Erosion & Water Quality

In accordance with condition B15a, (iv) & (v), of SSD 10349, repeated in part as follows; the Construction Environmental Management Plan (CEMP) must include, but is not limited to, details of; (iv) stormwater control and discharge; and (v), measures to ensure that sediment and other materials are not tracked onto the roadway by vehicles leaving the site. This section of the CEMP addresses these conditions, outlining the likely impacts associated with stormwater runoff and the mitigation strategies that will be implemented to ensure that these impacts are minimised. Further to this, in accordance with condition B15e, refer to Appendix A.9 for the Soil and Water Management Sub-Plan.

4.8.1 Likely Impacts

Earthworks and general ground disturbances associated with the site works may result in sediment and other materials leaving the site via wind or water movement. This may have the potential to result in the water pollution such as turbidity and nutrient inputs, should sediment wash into stormwater or natural drainage lines.

Aspects of the site identified as potentially impacting on water quality includes:

- Excavation for foundations and site levelling;
- Stockpiling and transportation of excess spoil; and
- General construction waste entering drainage lines

4.8.2 Mitigation Strategies

- Construction is to be undertaken in accordance with the Sediment and Soil Erosion Control Plans.
- All erosion and sediment control devices shall be properly maintained for the duration of the work. All structures are to be inspected after rain events and sediment to be removed.
- Any temporary stockpiles should be stabilised using sediment fencing or similar.
- All fuels and other hazardous liquids shall be stored at designated construction compounds.
- All chemicals used for construction shall be stored and used in accordance with the relevant Safety Data Sheets.
- An emergency spill kit shall be kept at the construction compound.
- Workers are to be made aware of the provisions of Section 120 of the POEO Act with regards to water pollution
- Notification to the EPA in accordance with Part 5.7 of the POEO Act is to be undertaken where a
 pollution incident occurs
- All construction vehicles and equipment are to be maintained in designated areas away from watercourses.
- Construction vehicles shall be appropriately cleaned of any soil or mud prior to leaving each works site at dedicated wash down bays.
- "Clean" stormwater shall be diverted around the site where possible.

- All existing stormwater pits and drains subject to HY construction works will be silt protected with geo-fabric and/or granular socks. Drains will be monitored and maintained by HY.
- Stockpiles to be established at HY approved locations.
- Sediment fences shall be installed at required locations at the perimeter of the site.
- Stormwater shall be diverted to retention basins.
- The location and details of permanent controls shall be included on the Site Layout Plan.
- Erosion and sediment controls shall be inspected as part of the Site HSE Inspection.

4.9 Terrestrial Flora and Fauna

4.9.1 Likely Impacts

The new Multi Trade Hub and Multi-storey Carpark is located on an existing carpark in a highly modified section of the campus, including various buildings, structures and hardstand areas. The works do not involve the removal of any protected tree species and all trees nominated for removal are approved under the SSD application. In August 2019, EMM undertook an investigation into the presence of microbats within the existing Building N and substation kiosk nominated for demolition. There was no evidence of microbat presence nor was any presence previously recorded. Therefore, the construction activities required for the new MTH and carpark is unlikely to adversely affect any flora or fauna species.

4.9.2 Mitigation Strategies

- No vegetation removal or modification is to occur beyond the proposed works areas shown on the plans.
- Fireweed (if applicable) should be removed from site prior to commencement of earth works.
- Carry out landscaping in accordance with the landscape design.
- Any areas of significant flora and fauna value which have been identified on the construction site will remain bunted/ flagged during construction.
- If any additional species are encountered the Site Manager shall arrange for works to be ceased in the area and contact the Superintendent for further directions.

4.10 Archaeology & Cultural Heritage

4.10.1 Likely Impacts

It is unlikely that the proposed works would disturb any undisturbed Aboriginal objects or sites of historical relics as defined under the Heritage Act 1977. However, if anything is uncovered throughout the demolition/excavation process works shall cease and superintendent notified immediately. Work shall only resume once approval has been granted and appropriate steps to address the find have been undertaken.

4.10.2 Mitigation Strategies

All workers (including contractors) should be made aware that it is illegal to harm an archaeological or culturally significant objects, or historic relics, and if a potential object is encountered during activities, then all work at the site will cease and the OEH will be contacted to advise on the appropriate course of action to allow the appropriate actions to take place prior to resuming work.

4.11 Site Contamination

4.11.1 Contaminated Soil Risk Assessment

A risk assessment of contaminated soil shall be conducted at the start of the project in accordance with the following procedure for <u>Contaminated Soil Assessment</u>.

As soon as possible after possession of the site by HY, an assessment of actual or potential soil contamination and its impacts shall be undertaken using the Soil Contamination Assessment on BIM 360 Field.

The purpose of the assessment is to provoke whether HY should have an independent third party to provide recommendations or seek wider advice within the company so that the additional knowledge can reduce the risk profile of contaminated soil.

Projects which have the following criteria should fill in this form:

- Projects with a geotechnical report that nominates fill on bore logs
- Projects which do not have a geotechnical report but have a requirement for material to be exported off the site.

4.11.2 Identification of Contaminated Soil

During construction, it shall be necessary to monitor soil contamination levels (if any), dust levels and water runoff quality, to ensure that health and environmental standards are not compromised. This is especially important as contaminated soil may be excavated and transported around the site.

Upon discovery of contaminated soil, the HY Site Manager shall arrange for works to be ceased immediately in the area and contact the Superintendent for further directions.

Contaminated waste shall be collected, contained, stored, handled and disposed of in accordance with relevant legislation and codes of practice.

4.11.3 Risk of Exposure

It is important to minimise the risk of exposure of construction personnel to soil contaminants by adopting appropriate site controls and industrial hygiene practices. Site controls may include:

- Defining certain areas as contaminated and restricting access to them;
- Appropriate signage;
- Training construction employees in industrial hygiene procedures;
- Keeping non-essential motor vehicles such as personal cars out of contaminated areas;
- Regular medical checks of construction personnel who are exposed to contaminated soils;
- Keeping stockpiles of contaminated material watered down to minimise dust generation in accordance with any water restriction requirements and ensure that runoff is not generated from excessive watering;
- Covering truck loads with tarpaulins and watering material when loading and unloading;
- Wheel washes for trucks and vehicle leaving the contaminated areas;
- Regular road sweeping and cleaning;
- Dust monitoring and adjustment of construction programs to accommodate high risk periods when conditions are windy or very dry; and

Monitoring of concentrations of volatiles.

Industrial hygiene practices may include:

- Wearing long sleeved shirts and trousers or overalls to minimise dermal exposure;
- Wearing gloves when handling soils;
- Washing hands and faces before eating, drinking or smoking;
- Leaving overalls at site for laundering;
- Showering and washing facilities; and
- Wearing respiratory equipment during times of high dust or volatile emissions.

4.11.4 Groundwater Management

In accordance with condition B15a (vi) of SSD 10349, repeated in part as follows; the Construction Environmental Management Plan (CEMP) must include, but is not limited to, details of, (iv) groundwater management plan including measures to prevent groundwater contamination. The Data Gap Investigation, conducted by Trace Environmental, concluded that groundwater is not considered to pose a risk to the Multi-Trade Hub site. This was based on Douglas Partners Limited DSI assessment which considered the detections to be representative of regional groundwater quality common for urban environments. The Douglas Partners Detailed Site (Contamination) Investigation, for the Carpark site, concluded that groundwater is not considered to pose a risk to the site. This was based on the three ground water monitoring wells that were included to depths of approximately 8.0 m bgl and were found dry.

Despite this, the measures outlined in Section 4.11.5 will be adopted to mitigate the potential contamination of groundwater. Furthermore, the unexpected finds protocols outlined in Section 4.11.7 & Section 4.11.8 will be adopted in the event that groundwater is encountered on site.

4.11.5 Release of Contaminants to Soil and Groundwater

Water spraying of stockpiles and of soils being loaded and unloaded from trucks, covering of truck loads with tarpaulins and other measures described in the previous section would minimise the potential for dust to be generated.

If heavily contaminated soil is placed in contact with clean soils, contaminants could be mobilized by rainwater or chemical / physical reactions and affect the clean soils to a limited extent.

Similarly, there is a risk that contaminated soil is not clearly differentiated from clean soil and that mistakes could occur which cause the materials to be mixed or wrongly handled or disposed of.

This shall be overcome by implementing a material tracking system for all contaminated soils and ensuring that construction staff are trained how to use the system.

This shall involve documenting areas containing contaminated soil and putting signage near stockpiles that indicated the type of material present and its contamination status.

It shall also require supervision and documentation of all movements of contaminated materials around the site.

Avoiding contact between stormwater and contaminated soils is difficult to achieve if larger areas of a site are being exposed within a short period, because it does not allow for minimizing the amount of soil that is uncovered or placed in temporary stockpiles.

Therefore, it is necessary to manage stormwater in such a way that it does not mobilize contaminants and transfer them to clean areas.

This may be achieved by:

- Covering stockpiles of contaminated soil;
- Placing stockpiles of contaminated soil on bitumen or other sealed areas;
- Installation of adequate bunding or other approved method to contain runoff;
- Collecting stormwater run-off from stockpile areas; and
- Analytical testing of collected stormwater prior to its release.

Erosion and sediment control procedures in accordance with the relevant Code of Practice may also be applied, but with the additional objective of keeping water that is exposed to contaminated soils separate from water that has only come into contact with clean soils.

Groundwater could potentially be impacted by contaminants mobilized from stockpiled contaminated soil or by buried material.

Minimising runoff from stockpiles, as outlined above would reduce the risk to groundwater.

Land filling of contaminated material which is below the relevant criteria for soil contamination above the water table and capping the landfill area with low permeability material would minimise the risk of groundwater contamination from infiltration of stormwater into buried soils.

4.11.6 Heavy Metal Contamination

Any suspicious industrial wastes encountered will be immediately isolated to enable these assumptions to be confirmed by analytical testing.

4.11.7 Mitigation Strategies

- In the event that unexpected conditions are encountered during development work or between sampling locations which may pose a contamination risk, all works should stop, and an environmental consultant shall be engaged to inspect the site and address the issue.
- A Salinity Management Plan is to be prepared for the project as per REF requirements.

4.11.8 Unexpected Finds

In accordance with Condition B15g & h, of SSD 10349, unexpected finds protocols must be included within the CEMP to outline the process to be followed in the event that unexpected contamination and /or Aboriginal/non-Aboriginal heritage is found through the duration of the project. Unexpected Finds shall be addressed in compliance with the Hansen Yuncken's Unexpected Finds protocol listed below:

Unexpected Finds Protocols – General

- 1. Immediately cease work and contact site foreman
- 2. Site Foreman to construct temporary barricading to prevent worker access to the unexpected substance(s) and install appropriate stormwater/sediment controls
- 3. Site foreman to contact Client and arrange inspection by environmental consultant
- 4. Environmental consultant to undertake detailed inspection and sampling & analysis as per the documented sampling procedures outlined in the RAP. Environmental consultant to assess field screening and/or analytical results against documented site assessment criteria in the RAP
- 5. If substance assessed as not presenting an unacceptable risk to human health Site foreman to remove safety barricades and environmental controls and continue work
 - a. Site Foreman to remove barricades and environmental controls and continue work.
- 6. If substance assessed as presenting an unacceptable risk to human health
 - a. Environmental consultant to supervise remediation and undertake validation/clearance as per the remediation/validation/clearance plan
 - b. Environmental consultant to submit assessment/validation/clearance to site foreman for distribution to Client and appropriate regulatory authorities.
 - c. Site Foreman to remove barricades and environmental controls and continue work.

Unexpected Finds Protocol – Asbestos and Contamination

If asbestos is detected in unexpected areas prior to, or during, site development works the following 'Unexpected Finds Protocol' will apply:

- a. Upon discovery of suspected asbestos containing material, the site manager is to be notified and the affected area closed off by the use of barrier tape and warning signs. Warning signs shall be specific to Asbestos Hazards and shall comply with the AS1319-1994 – Safety Signs for the Occupational Environment.
- b. An Occupational Hygienist is to be notified to inspect the area and confirm the presence of asbestos and to determine the extent of remediation works to be undertaken. A report detailing this information would be compiled by the Occupational Hygienist and provided to the Principal (or their representative) and the site manager.
- c. The location of the identified asbestos material would be surveyed using sub-meter Differential Global Positioning System (DGPS).
- d. If the impacted soil is to be disposed off site, it should be classified in accordance with the DECCW's Waste Classification Guidelines (2008) and disposed of, as a minimum, as asbestos contaminated waste to a suitably licensed landfill. In dry and windy conditions the stockpile would be lightly wetted and covered with plastic sheet whilst awaiting disposal.
- e. All work associated with asbestos in soil would be undertaken by a contractor holding a class ASA Licence. WorkCover must be notified 7 days in advance of any asbestos works.
- f. Monitoring for airborne asbestos fibres is to be carried out during the soil excavation in asbestos contaminated materials.

- g. Documentary evidence (weighbridge dockets) of correct disposal is to be provided to the Principal (or their representative).
- h. At the completion of the excavation, a clearance inspection is to be carried out and written certification is to be provided by an Occupational Hygienist that the area is safe to be accessed and worked. If required, the filling material remaining in the inspected area can be covered/sealed by an appropriate physical barrier layer of non-asbestos containing material prior to sign–off.
- i. Validation samples would be collected from the remedial excavation to confirm the complete removal of the asbestos containing materials. If the asbestos pipes/conduits are uncovered, then sampling density would typically comprise one sample per 10-20 linear meter (depending on the length of the pipe). If asbestos debris are found, then the sampling density would typically comprise 1 sample per 5 metre x 5 metre grid.
- j. The sampling locations should be surveyed using a sub-meter DGPS.
- k. Details are to be recorded in the site record system.
- I. Following clearance by an Occupational Hygienist, the area may be reopened for further excavation or construction work.





Unexpected Finds Protocol - ASBESTOS

Unexpected Finds Protocol - Buried Structures

In the unlikely event that buried structures such as Underground Storage Tanks (USTs) are encountered during site works, the structure(s) and any associated pipe-work should be managed /removed as follows:

- a. Upon discovery of structure, the site foreman is to be notified and the area barricaded;
- b. Visual identification of the tank and associated pipe-work;
- Remove and dispose of the structure and associated pipe-work by a qualified contractor. In the case of an UST, the tank must be removed in accordance with Australian Institute of Petroleum (AIP) Code of Practice and Australian standards;
- d. Excavate and stockpile impacted materials (based on field observations) for classification;
- e. Validation of the remedial pit by a qualified environmental consultant for the contaminants of concern at the following sampling density:
 - i) Base of tank pit excavation 1 sample per 25 m² (i.e. 5m x 5 m grid);
 - ii) Side of tank pit excavation 1 sample per 10 linear metre (minimum of 1 sample per side) and 1 sample per 2m 3m depth interval;
 - iii) Fuel feed lines/pipe-work 1 sample per 10 linear metre and 2 3 depth interval; and
 - iv) QA/QC sampling and analysis in accordance with the Project Quality Management Plan.
- f. If required, "chase out' all of materials in the remediation pit identified to be impacted by petroleum/hydrocarbons and further validation sampling and analysis as required to assess appropriate removal of impacted materials;
- g. Waste classification and off-site disposal of impacted materials in accordance with the project Environmental Management Plan or the Waste Management Plan; and
- h. Inclusion of validation, waste classification and disposal documents (including landfill dockets and, in the case of USTs, tank and pipe work destruction certificates) in the validation report.

Unexpected Finds Protocol - Volatile Contaminants

Based on the findings of the previous assessments, and noting the nature of the filling and soil encountered at the site the potential for the site being impacted by volatile contaminants would be extremely low.

In the highly unlikely event that significant quantities of volatile compounds are detected, then appropriate gas mitigation strategies may be required as per ANZECC (1999) Guidelines for the Assessment of On-site Containment of Contaminated Soil.

If impacts due to volatile contaminants are detected in the area to be capped, the nature and extent of the impacts of the volatile contaminants should be established as a first step before an appropriate remedial strategy.

Unexpected Finds Protocol – Aboriginal & non-Aboriginal Heritage

Upon discovery of aboriginal or historical artefacts or anything considered to be of archaeological interest the Site Manager shall arrange for works to be ceased in the area and contact the Client for further directions.

The Project Team will take all necessary measures to protect the artefacts from being damaged or destroyed.

Works will not re-commence in the area until a written instruction from the Superintendent is received.

4.12 Waste Management

In accordance with condition B15d, the Construction Waste Management Plan (CWMSP) has been completed for the project and is contained with Appendix A.8. In accordance with B15i, the CWMSP details waste classification and validation measures including the treatment and allocation of waste for the project. A summary of the Waste Classification is shown below.

Tree Removal								
Materials	on Site	[Destination/Treatment					
Type of Material	Estimated Volume (m³)	Onsite (Reuse/Recycle)	Offsite (Reuse/Recycle)	Disposal (Landfill)				
Trees & Shrubs	5,280 m₃	Due to the large volume of material and the site's topography and ongoing usages, there will be limited opportunities for onsite reuse (i.e. chipping/ mulching)	All trees and shrubs removed from the site should be sent for processing at a facility licenced to accept these materials	Any material that cannot be reused (e.g. diseased trees or contaminated material) will be disposed of at will be disposed of at licenced landfill facility				
		Services Diver	sions					
Materials	on Site	[Destination/Treatment					
Type of Material	Estimated Volume (m³)	Onsite (Reuse/Recycle)	Offsite (Reuse/Recycle)	Disposal (Landfill)				
Soil, Rock	3,000 m₃	Some materials may be retained onsite for reuse as fill in services trenches	Uncontaminated materials removed from the site should be reused as clean fill by waste contractor	Any unsuitable orcontaminated material that cannot be reused will be disposed of at licenced landfill facility				
Existing Pipework	70 m³	On-site reuse unlikely to be feasible, due to age of materials and difficulty involved in repurposing	Should be sent to a licenced recycling facility, depending on the type of material	Any unsuitable or contaminated material that cannot be reused will be disposed of at licenced landfill facility				
Metal from Fire Hydrant Booster Assembly	10 m³	No on-site reuse unlikely to be feasible, due to age of materials and difficulty involved in repurposing	Should be sent to a licenced recycling facility with above pipework material	No disposal to landfill				
General Waste	10 m³	N/A	N/A	Disposal to landfill				
		Shoring Wa	lls					
Materials of	on Site]	Destination/Treatment					
Type of Material	Estimated Volume (m ³)	Onsite (Reuse/Recycle)	Offsite (Reuse/Recycle)	Disposal (Landfill)				
Soil, Rock	50 m3	Some materials may be retained onsite for reuse as fill in services trenches or shoring walls	Uncontaminated materials removed from the site should be reused as clean fill by waste contractor	Any unsuitable or contaminated material that cannot be reused will be disposed of at licenced landfill facility				
Excess Concrete	5 m³	Separated on site and crushed for use in paving and/or temporary internal road construction	Any materials not reused on site should be sent to a licenced recycling facility	No disposal to landfill				
General Waste	5 m³	N/A	N/A	Disposal to landfill				

Construction Environmental Management Plan

Meadowbank TAFE – Multi-Trades and Digital Technology Hub

Bulk Earthworks (Including Remediation)								
Materials on	Site	Destination/Treatment						
Type of Material	Estimated Volume (m₃)	Onsite (Reuse/Recycle)	Offsite (Reuse/Recycle)	Disposal (Landfill)				
Soil, Rock, Grass	25,000 m₃	Some materials may be retained onsite for reuse as fill in services trenches	Uncontaminated materials removed from the site should be reused as clean fill by waste contractor	Any unsuitable or contaminated material that cannot be reused will be disposed of at licenced landfill facility				
General Waste	20 m³	N/A	N/A	Disposal to landfill				
Contaminated Materials	TBD*	Containment and treatment methods used will depend on the type of material, if any, that is encountered during bulk earthworks activities						

4.12.1 Waste Reduction

The main source of waste associated with the construction works would be demolished material (bricks, concrete, steel etc.) resulting from the demolition and refurbishment of existing buildings. It is likely that some excess building materials will be produced due to the construction work such as miscellaneous waste associated with packaging and transport of plant and equipment and various other manufactured items forming part of the augmentation works. Waste generated as a result of construction will be minimised, recycled, reused or recovered, where practical.

HY has accepted the challenge to reduce waste on construction projects, particularly in materials transferred to landfill.

The strategy for reducing the waste on the project will be made up of three strategies as detailed below in order of priority. The prime objective is to keep the amount of materials transferred to landfill from this project to the minimum possible amount.

- 1. Reduce the amount of waste material produced on the project by ensuring that only enough materials required to perform the works are ordered.
- 2. Any excess materials from particular work areas are to be retained and incorporated into other work areas where practical.
- 3. Encourage "just in time" delivery of construction materials (minimum storage on site) to reduce the potential of loss / waste due to damage prior to usage.

4.12.2 Non-Recyclable Waste

Non-recyclable waste will be disposed of at an EPA approved landfill or transfer station. Provide details

4.12.3 Waste Collection & Disposal

Appropriate waste bins are to be provided by HY and made available to all S/C.

All S/C shall be directed to place waste in the bins provided. This shall be included in the Site Induction.

Waste collection points are nominated on the Site Layout Plan.

4.12.4 Waste Reporting

Waste generation is monitored by HY on monthly basis to ensure that the company's waste reduction objectives are achieved. Waste disposal quantities are monitored monthly by HY to ensure compliance.

The Project Administrator shall record waste disposal data on BIM360 Field using the waste record checklist.

Waste quantities from the PMR shall be entered into the State HSE Database for analysis and reporting against HY Waste reduction targets.

4.12.5 Concrete Waste & Washout

Concrete trucks and pumps shall be washed out at designated locations as shown on the site layout plan. Washout of concrete pumps and AGI's in other areas will not be permitted.

Washout shall be captured using membranes or other suitable means and allowed to set.

Waste shall be placed in bins for disposal with site waste.

Excess concrete shall be returned to the concrete plant for disposal or re-use.

4.12.6 Mitigation Strategies

- Accurate written records are to be kept such as:
 - Who transported the waste (company name, ABN, vehicle registration and driver details, date and time of transport, description of waste)
 - Copies of waste dockets/receipts for the waste facility (date and time of delivery, name and address of the facility, it's ABN, contact person).
- The construction contractor to ensure that waste generated by the works is transported to a place that can lawfully accept it as per Section 143 of the *Protection of the Environment Operations Act* 1997.
- The removal of any asbestos containing material if found is only to undertaken by an appropriately licenced contractor as per WorkCover NSW requirements and current guidelines.
- All waste, including excess spoil be recycled where practicable
- Trucks transporting spoil off site to be covered.
- The EPA is to be notified immediately of any pollution incidents or harm to the environment (as defined under Part 5.7 of the POEO Act).

4.13 Visual

4.13.1 Likely Impacts

The Meadowbank TAFE project has minimal visual impact to neighbouring properties and is well screened by existing trees and other building structures. In addition, all temporary fencing shall be installed neatly with shade cloth and maintained throughout the duration of the works.

4.13.2 Mitigation Strategies

 Construct landscaping in accordance with the design documentation to reduce visual impacts of the new development.

4.14 Environmental Complaints

Complaints received regarding HY's Environmental Impacts or performance shall be recorded as Complaint in accordance with the <u>HSE Incident Procedure</u>. Actions to be taken to address the complaint.

4.15 Fuel & Chemical Spills

Response to major fuel spills shall be implemented in accordance with the fuel spill procedure in the Emergency Response Plan. The requirements for storage of large fuel and chemical quantities are not expected for this project.

A spill kit shall be located adjacent to fuel and chemical storage and dispensing areas.

4.16 Hazardous Materials

Hazardous materials shall be controlled in accordance with Hazardous Materials procedure.

4.17 External Lighting

In accordance with condition B15a (vii) of SSD 10349, the external lighting to the proposed Multi-Trades and Digital Technology Hub and carpark complies with AS4282-2019 – Control of the Obstructive Effects of Outdoor Lighting. Please refer to Appendix A.5 for the certificate verifying the compliance with these Australian Standards.

4.18 Community Consultation and Complaints Handling

In accordance with condition B15a (vii) of SSD 10349, community consultation and complaints handling are primarily the responsibility of the Client. Hansen Yuncken will provide assistance where possible to ensure that the Client is complying with the requirements of the Community Communication Strategy developed for the project.

4.18.1 Community Consultation

Community consultation is primarily the responsibility of the client. Hansen Yuncken will ensure that the relevant strategies/outcomes are incorporated within the relevant management plans and construction process where possible. The main channels that the client is planning on conducting consultation is through the following:

- Community information phone line
- Advertising (print)
- Call centre scripts
- Community contact cards
- CRM database
- Display boards
- Phone call or teleconferencing
- FAQs
- Information Booths
- Information Sessions (drop in)
- Information Pack
- Newsletters
- Notifications

- Technical Reference Group
- Website
- Works notifications
- Letterbox drops

The above have been extracted from Table 3 and Appendix A of the Community Communication Strategy.

4.18.2 Complaints Handling

The primary form of assistance that Hansen Yuncken will provide is through the complaints handling process. During the project delivery phase, a complaint defined as in regards to construction impacts – *such as* – safety, dust, noise, traffic, congestion, loss of parking, contamination, loss of amenity, hours of work, property damage, property access, service disruption, conduct or behaviour of construction workers or other environmental impacts. If a complaint is made directly to Hansen Yuncken, it will be redirected to the following SINSW communication channels:

- Phone: 1300 482 651
- Email: schoolinfrastructure@det.nsw.gov.au

Upon receipt of the complaint from the Project Director, Hansen Yuncken will endeavour to close out the complaint in a timely manner. The complaint will be logged to ensure that the impact of future construction works that may impact the community in a similar manner are minimised.

5 Measurement & Evaluation

5.1 Environmental Incidents & Emergencies

5.1.1 Environmental Incidents

Incidents resulting in potential or actual environmental damage shall be reported and investigated in accordance with the <u>HSE Incident Procedure</u> and recorded on BIM360 using the HSE incident report

5.1.2 Environmental Emergencies

Preparation for and response to the environmental impacts of emergency events shall be conducted in accordance with the project <u>Emergency Response Plan</u>. The environmental impacts controlled in ERP are;

Asbestos Exposure

In the event that during works, personnel become accidentally exposed to asbestos, the following procedures shall be followed:

- 1. Personnel in the immediate affected area shall cease work and immediately go to the emergency showers on site.
- 2. All contaminated clothing is to be removed and placed into a thick plastic bag. The plastic bag must then be tightly sealed and labelled as "Asbestos Contaminated Clothing".
- 3. Personnel are to immediately decontaminate themselves in a shower and a clean set of clothes to be re-issued.
- 4. Asbestos contaminated clothing is to be industrially cleaned or disposed of appropriately

Water Pollution

An incident involving actual or potential harm to human or environmental health must be reported immediately to the EPA.

Firstly, call 000 if the incident presents an immediate threat to human health or property. Fire and Rescue NSW, the NSW Police and the NSW Ambulance Service are the first responders, as they are responsible for controlling and containing incidents.

If the incident does not require an initial combat agency, or once the 000 call has been made, notify the HY Site Manager who will notify the relevant authorities in the following order. The 24-hour hotline for each authority is given when available:

EPA Environment Line on 131 555

Safework NSW Authority – phone 13 10 50 (Where appropriate)

City of Ryde Council – phone 9952 8222

Construction Environmental Management Plan

Meadowbank TAFE – Multi-Trades and Digital Technology Hub



Fire



Construction Environmental Management Plan Meadowbank TAFE – Multi-Trades and Digital Technology Hub

PLANT COLLISION MAJOR FUEL SPILL OTHER CAUSES ACCIDENT NOTIFIED PROCEDURE Fuel Storage Tank Rupture? Ascertain the type of Plant Collision/Accident? Diesel? spill and fuel involved Petrol? **Contact Site Manager** and advise details Site Manager to investigate the scene Shut off all engines & Close valves or stop Supervisor to coeliminate sources of source of fuel if ordinate plant possible ignition Is there a danger of fuel NO ? draining into nearby creeks or watercourses? YES Can temporary bunding be Provide temporary bunding to YES installed to prevent entry ? contain the spill & prevent entry into the watercourse? NO Temporary block/dam the watercourse to prevent flow downstream YES FIRE RESPONSE Is there danger of a fire ? PROCEDURE resulting from the fuel spill? YES Contact Emergency Refer to Emergency Is assistance required? ? Services Contacts Listing YES Have people been affected by MEDICAL EMERGENCY ? fumes or contact with fuel? PROCEEDURE **Obtain Client's** YES Has ground become directions regarding ? contaminated by fuel? rehabilitation requirements NO Clean up contaminated ground as directed ACCIDENT/ INCIDENT REPORTING PROCEDURE

Major Fuel Spill





5.2 Environmental Inspections & Audits

5.2.1 Non-Conformances

Inspections & audits of the site including environmental controls shall be conducted in accordance with the procedure for <u>Site HSE Inspections</u> & the project Audit Management Plan. The following inspections will be conducted onsite throughout the time on the project:

- Fortnightly site inspections,
- Monthly task observations,
- 3 monthly internal audits,

Construction Environmental Management Plan Meadowbank TAFE – Multi-Trades and Digital Technology Hub

Where an item has been assessed as Non-Conformance (NC) during any internal inspection an issue shall be raised in BIM360 Field to bring the activity or process into compliance with requirements. The issue(s) shall be recorded in BIM360 Field and allocated to the relevant contractor/subcontractor.

The independent consultant in writing shall raise all items assessed as non-conformance during external audits and HY will address all issues and close out within the time frame advised.

5.2.2 Reporting & Corrective Actions

All nonconformances will result in corrective action being undertaken. The significance of nonconformities shall be evaluated in terms of their impact on:

- operating costs,
- cost of nonconformity and its correction,
- product performance,
- regulatory requirements
- client satisfaction, and
- any other risks

HY project management shall undertake the following actions to investigate the causes of nonconformities specific to the project in order to prevent recurrence.

- Identify nonconformities that relate to; products, QMS processes, resources, client complaints and subcontractors and outsourced work.
- Review and determine the causes of nonconformities using problem solving tools such as the root cause analysis process – Process Workflow flowchart – to determine the underlying root cause(s) of the nonconformity;
- Evaluate the need for corrective action to minimise the occurrence of identified nonconformities;
- Determine and implement the corrective action needed;
- Monitor the corrective actions taken and record the results to determine if further improvement is necessary to get it right;
- Actions taken to eliminate the cause of nonconformity must flow from the root cause analysis and may involve changes to product, process, resources, methods, equipment, etc. or any combination of these;
- Records of the actions taken, and follow-up activities shall be monitored and maintained by the project;
- Ensure timely completion of any open corrective action; and
- Monitor corrective Action records on an ongoing basis, for any recurrence of the nonconformity where corrective action was taken.

5.3 National Greenhouse & Energy Reporting (NGER)

5.3.1 National Reporting Guidelines

The purpose of the National Greenhouse and Energy Reporting Guidelines is to help corporations understand their obligations under the National Greenhouse and Energy Reporting Act 2007 (the Act).

5.3.2 Reporting Thresholds

HY's has been assessed and determined to be below the corporate group reporting thresholds – detailed in the below table. Notwithstanding this, all natural gas and electricity consumption is recorded monthly CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN | Rev: C – November 2020

Construction Environmental Management Plan Meadowbank TAFE – Multi-Trades and Digital

Technology Hub

on BIM360 Field and collated for national reporting. Furthermore, all site mobile plant and equipment fuel consumption is registered on BIM360 Field and incorporated in the HY greenhouse gases (CO2-e) annual report (NGER).

5.3.3 NGER Reporting process



5.3.4 NGER Data Collection

NGER data shall be collected and recorded on BIM360 Field using the Site Electricity and Natural Gas Usage Checklist
HANSENYUNCKEN

6 References

Environmental Planning and Assessment Act 1979 No 203

Environmental Planning and Assessment Regulation 2000

Protection of the Environment Operations Act 1997 (NSW)

Protection of the Environment Operations (General) Regulation 2009

ISO 14001; 2015 Environmental management systems - Requirements with guidance for use

AS/NZS ISO 31000:2009 Risk management - Principles and guidelines

HB158:2010 Delivering assurance based on ISO 31000:2009 - Risk management - Principles and guidelines

NSW Government Environmental Management Guidelines – Construction Procurement (Edition 4 - December 2019)



7 Appendices

A.1 Hansen Yuncken Environmental Policy Statement

HANSENYUNCKEN	
ENVIRONMENT POLICY	
Hansen Yuncken Pty Ltd is committed to providing a high quality environment in the building and construction industry, which meets the requirements and expectations of Clients, Statutory Authorities, Employees and Community Groups.	
Hansen Yuncken recognises that impacts on the environment in the building and construction industry relate not only to the process of construction but also to the design and subsequent use of the buildings constructed. Hansen Yuncken affirms its commitment to applying sustainable development principles to all facets of the building and construction process and to continually improve our performance in minimising the impact on, and pollution of, the environment during the construction process.	
In achieving this Hansen Yuncken is committed to the implementation, maintenance and improvement of a Management System meeting the requirements of Australian and International Standard AS/NZS ISO 14001.	
The National Executive Committee shall review Environmental objectives and set performance targets each year. State Managers, through their line management structure, are accountable for ensuring all employees and subcontractors achieve these objectives and targets.	
The Company's Environmental performance shall be monitored against established performance targets and the results reported to the Board of Directors on the regular basis.	
Hansen Yuncken affirm that they have a legal obligation to comply with relevant Environmental legislation, standards and codes of practice as the minimum level of performance and a professional obligation to acknowledge the views of Environmental and Community Groups.	
Hansen Yuncken acknowledges that environmental excellence can only be achieved and maintained by a clear unequivocal direction of all levels of management, stimulating a participative atmosphere and sense of pride in our environmental achievements by all employees and trade contractors, and through recognition by concerned groups in obtaining this.	
Afail	
Peter Salveson Chief Executive Officer May 2018	
Page 1 of 1	



A.2 Environmental Management Accreditation - ISO14001

CERTIFICATE OF REGISTRATION

Hansen Yuncken Pty Ltd

SCP, Building 1, Level 3, 75-85 O'Riordan Street, Alexandria NSW 2015 Australia Suite 12, 125 Bull Street, Newcastle West NSW 2302 Australia

> and transient sites ABN 38 063 384 056

complies with the requirements of

ISO 9001:2015

Quality Management Systems – Requirements and

ISO 14001:2015

Environmental Management Systems - Requirements with guidance for use

for the following capability:

This registration covers the Quality and Environmental Management Systems for the provision of project management and the design and construction of commercial, industrial and institutional buildings and civil engineering works.

Registered by: Quality Control Services (Environmental) Pty Ltd ABN 85 102 935 195

10 Rosina Street Woodcroft South Australia 5162 Australia

This certificate is subject to the Terms and Conditions for Certification, and relevant program rules. Currency of certification can be validated at www.qcse.com.au/certified-register, and www.jas-anz.org/our-directory/certified-organisations; it remains the property of QCSE Pty Ltd and must be returned upon request.

Certificate Number: 160052022 Issue Date: 26 February 2019

CASTONO

Cheryl Stone Certification Manager





Expiry Date: 22 February 2022

Original Certification: 23 February 2010



QMS/EMS Certified Company Licence Number: Q0160



HANSENYUNCKEN

Construction Environmental Management Plan Meadowbank TAFE – Multi-Trades and Digital Technology Hub



A.3 Site Location Plan



A.4 HSE Project Risk Assessment

HANSENYUNCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project Hgh Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Risk Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment (
RELEVANT PROCEDURE:	Projec	t HSE F	Risk Assess	ment.	RISK ASSESSMENT TABLE Consequence									
PROJECT:	Meado	wbank	TAFE - Mult	i-Trades and Digital Design Hub	1 2 3 4 5 Likelihood Significant Major Moderate Minor Insignificant									
JOB NO:	SC130)			A Very Likely High High High Medium Medium B Likely High High Medium Medium Medium									
ASSESSED BY:	Musta	fa Aktas	3		C Possible High Medium Medium Low									
ASSESSMENT DATE:	19 - 06	6 - 2020	(FOR INFO	RMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E Very Unlikely Medium Medium Low Low									
	RIS	K ASSE	SSMENT	CONTROLS (to be established in the following order of	NA NA<									
HAZARD (Include additional project specific hazards as required)	L	С	Class	Legislation, Standards & Codes of Practice	Enter Details of Specific Controls Required									
Amenities					Road base pedestrian footpaths will be provided and maintained along with awning roof cover ove									
ACCess	в	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	ameneties. The compound area is fenced off to protect workers from moving plant, trucks and vehicles All ementies are set up in a compound area at the main entry to site making it easy for access and entrees in									
Location and nature of workplace	в	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	An anemies are set up in a compound area at the main entry to site making it easy to access and egress in emergency situations									
Housekeeping	В	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	A full time cleaner is engaged to manage and maintain all amenities.									
Seating	В	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	Sufficient seating is in place for all workers to rest, take breaks and eat lunch									
Lighting (Poor)	С	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	Lighting is setup in all amentities for safe access									
Air Quality	в	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	Windows, fans and airconditioning are installed to all site sheds									
Hot and Cold Environment	С	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	Air conditioning installed to all lunch sheds									
Drinking water	С	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	Bubbler set up at lunch sheds and varoius locations throughout site									
Dining Facilities	С	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	Clean and tidy tables are available in all lunch sheds. There is sufficient space for all workers to site down and have lunch									
Hand washing	с	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	Warm water, soap and hand dryers are available in the toilets									
Shower Facilities	в	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	Hot showers are provided on site									
Change Room	С	4	Medium	NSW Code Of Practice: Managing the work Environment and Facilities	Change rooms with benching and coat hooks are proivded on site for workers to change clothes									
Air Quality		1												
Dust from plant & truck movements	в	4	Medium	Meadowbank TAFE WHS Plan	Water cart to conduct regular laps of the site spraying water on the ground to keep dust settled particularly where there is high plant and truck movements. Temporary water has been installed at several locations around site.									
Refuelling of plant and equipment	с	4	Medium	AS/NZS 1715 Selection, use and maintenance of respiratory protective devices AS/NZS 1716 Respiratory protection devices	All refuelling is to be conducted in well ventilated areas only. Refuelling to be conducted clear of any hot works on site such as grinding, welding etc									
Concrete cutting / coring	Е	5	Low	NSW Cutting & Drilling Concrete & Other Masonry Products 1996	Water must be used to minimise dust. Demolition saws take preference over dry cutting with a masonry blade on an angle grinder. Rubble to cleaned up immediately. Slurry to be cleaned up immediately									
Access/ Egress and movements around site	-													
Workers entering site without Hansen Yuncken permission would be unaware of any specific site hazards eg, asbestos, gas lines, high risk construction work etc	С	3	Medium	NSW Code Of Practice: Consultation, coordination and cooperation	All workers must be site inducted by Hansen Yuncken prior to entering site. This is clearly marked on the contact details sign at the main entry to site. Subcontractors must give Hansen Yuncken site staff sufficient notice prior to workers attending site to be site inducted. All workers on site to display a HY Meadowbank TAFE photo ID at all times and sign into the site attendance register on a Daily Basis after they have been Inducted.									
Visitors entering site without Hansen Yuncken permission would be unaware of site hazards eg, asbestos, gas lines etc	с	3	Medium	NSW Code Of Practice: Consultation, coordination and cooperation	All visitors must sign in at the site office prior to entering site. Signs have been erected clearly stating this. Visitors must display a ID card and be escorted by an inducted guide at all times. Visitors entering site must have approval from the Site Manager.									
Pedestrians/ workers walking around site being struck by vehicles/trucks/ plant moving around site	D	1	Medium	NSW Code of Practice: Moving Plant On Construction Sites	Builted/fanced off padestrian pathways have been errected on site to keep padestrians clear of areas where there are high movements of vehicles/ trucks and plant. All subcontractors using moving plant must have a HRCW SWMS which details how to protect other workers in the area from being struck by the plant. All plant must have a lashing light, hom and reversing beeper. Vehicles/ trucks must turn their flashing lights on. There is a fokm/n speed limit on site. All workers have been told at the site induction to be aware of moving plant on site and keep clear whenever possible. Planet workers through pre-start meetings on how to approach moving plant and equipment. Haul roads for plant and vehicles are to be maintained. Pedestrians are to avoid walking on haul road whenever possible. Plant operators are to keep reversing to a minimum. Pedestrians that need to approach moving plant are to do so from the front of the perst. The operators attention by waving arms and yelling out to the operator. No person is to approach. Sportse working with machines must always stand in an area where they are visible to the operator. A site spotter/ delineation plan has been proposed to and approved by the site safety committee. This plan states areas where a spotter is mandatory for all plant and vehicle movements. This plan is posted on the site notice board.									
Public being struck by trucks entering and exiting site	D	3	Medium	NSW Code Of Practice: How to manage work health and safety risks	Traffic control is in place managing vehicle and pedestrian movements at main entry to site									
Subcontractors bringing vehicles onto site without Hansen Yuncken permission	D	4	Low	Meadowbank TAFE Traffic Management Plan	All subcontractors must seek approval from the Hansen Yuncken Site Manager prior to bringing vehicles/ trucks onto site.									
Workers slipping/ tripping over on muddy/ uneven ground	С	3	Medium	Meadowbank TAFE WHS Management Pan	Pedestrian pathways have been constructed to minimise slip and trip hazards. Wheel ruts, eroded groun muddy haul roads and pathways are to be bladed back to solid ground as required. On rain days the fore & safety committee (when established) is to walk the site prior to work commencing and determine which areas are safe for work and which areas are no go zones.									
Vehicles becoming bogged or losing traction whilst entering/ exiting and driving around site	E	4	Low		Vehicles to be driven on solid ground only. No vehicles will be allowed to drive on muddy terrain									
Collisions between plant on site	E	3	Low		Sufficient distance to be kept between all plant on site. Flashing light, horn and reversing beeper must be working. Plant and vehicles to stay on haul roads whenever possible. Site speed limit is 10km/h									
Too many vehicles parked on site creating restricted access around site	NA	4	NA		No Parking onsite unless a designated area has been provided by Hansen Yuncken for Subcontractor or Visitor Parkin.									

UANGENVINGKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as anyide when completion the monthly Project HSE Risk Assessment on HVWAY Site Management Dashboard in accordance with the Project HSE Risk													
NANJEN JUNUKEN	This P Ass	roject H essmen	JSE Risk As it procedure	ssessment is to be used as aguide when completing the monthly Project High Risk and should be conducted at the time of Construction programme statusing to asse applicable) are als	Identif iss haz so to b	fication assessment on HY zards and risks for next mo e considered.	WAY Site Mar onth. Hazards (agement Dasl vith residual ris	hboard in accor sk from the Des	dance with the ign WHS Risk	Project HSE Risk Assessment (if			
RELEVANT PROCEDURE:	Project	HSE R	isk Assess	ment.	RISP	ASSESSMENT TABLE			Consequer	ice				
PROJECT:	Meado	wbank 1	FAFE - Mult	i-Trades and Digital Design Hub		Likelibood	1 Significant	2 Major	3 Modoroto	4 Minor	5			
JOB NO:	SC130				A	Very Likely	High	High	High	Medium	Medium			
ASSESSED BY:	Mustaf	a Aktas	1		C	Possible Remotely Possible	High	Medium	Medium	Medium	Low			
ASSESSMENT DATE:	19 - 06 WAY	- 2020	(FOR INFC	DRMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely Not applicable	Medium NA	Medium NA	Low	Low	Low			
	RISH	ASSE	SSMENT	CONTROLS (to be established in the following order of	f prior	ity 1st=High Level Risks	; 2nd = Mediu	m Level Risks	; 3rd = Low Lo	evel Risks)				
HAZARD (Include additional project specific hazards as required)	L	С	Class	Legislation, Standards & Codes of Practice			Enter Details	of Specific C	ontrols Requir	ed				
Asbestos														
Workers being exposed to the asbestos contaminated soil (ACM) at various locations around site	NA	3	NA	Working with asbestos guide 2008	An independent Environmental consultant (JBS&G) has been engaged by HY and whilst the con scope is outside of HY's contrail obligations, under the direction and approval of DOJ, HY car JBS&G identify any area strat may potentially deemd to contain asbesto containiated soil or ma site. An unexpected finds protocol can be established that will also address the 'remedial action pl strategy' to be adopted in such instance.									
Unidentified finds of asbestos	D	3	Medium	Meadowbank TAFE Asbestos Management Plan	If asbestos is found stop work immediately and notify HY site staff immediately whom will arrange for the asbestos to be removed safely. Area to be closed off with bunting/ red white tape and warning signage									
Unidentified finds of asbestos	D	3	Medium	Code of Practice: How to manage and control asbestos in the workplace	Warr moni	ning signage and red/white tors to be installed and all	tape to be use workers in the	ed to prevent u area must wea	nauthorised per Ir appropriate P	sons entering t PE as defined i	he area. Air n SWMS.			
Unidentified finds of asbestos	D	3	Medium	Code of Practice: How to safely remove asbestos	Warr moni	ning signage and red/white tors to be installed and all	tape to be use workers in the	ed to prevent u area must wea	nauthorised per Ir appropriate P	sons entering t PE as defined i	he area. Air n SWMS.			
Unidentified finds of asbestos	D	3	Medium	NWHSC 2002 - 2005 Safe Removal of Asbestos	Warr moni	ning signage and red/white tors to be installed and all	tape to be use workers in the	ed to prevent u area must wea	nauthorised per Ir appropriate P	sons entering t PE as defined i	he area. Air n SWMS.			
Unidentified finds of asbestos	D	3	Medium	NWHSC 2018 - 2005 Management & Control of Asbestos	Warr moni	ning signage and red/white tors to be installed and all	tape to be use workers in the	ed to prevent u area must wea	nauthorised per Ir appropriate P	sons entering t PE as defined i	he area. Air n SWMS.			
Atmosphere - Contaminated/ Flammable														
Flammable fumes from fuel containers	Α	4	Medium	NSW Code of Practice: Storage and Handling of Dangerous Goods	refue	ling has been completed.	No refuelling n	ear any hot wo	rks being unde	rtaken. All subc	ontractors must			
Unsafe storage of fuel	с	4	Medium	AS/NZS 2430 Classification of hazardous areas	Fuel	must be stored in ventilate	d cages. No fu	el to be stored	in shipping cor	ntainers				
Furnes from spray selear application to carpark slab	D	4	Low	AS1318 Use of colour for the marking of physical hazards and the identification of certain equipment in industry	Appli involv	cators must wear mask w ved with the task are to be	hilst spray pair clear of the ar	ting. Warning sa	signage to be e	rected and all c	ther personnel not			
Biological Hazards														
Disease from unhygienic facilities and amenities	Е	4	Low	NSW Code Of Practice: HIV and other blood-born pathogens in the workplace Meadowbank TAFE WHS Management Plan NSW: Code Of Practice: Work Place Amenities	A cle clean	aner has been engaged by a and tidy at all times	/ Hansen Yund	ken to clean a	menities on a w	eekly basis. An	nenities to be kept			
Bomb Threat														
Persons unaware of what to do in the event of an emergency	E	5	Low	HY Emergency Response Plan AS 2293 Emergency escape lighting and exit signs for buildings AS 3745: 2002 Emergency Control Organisation and Procedures For Buildings, Structures and Workplaces	Emei every	rgency response procedur / 6 months to ensure the s	e is explained t ystem is worki	o all workers a ng.	t the site induct	tion. HY to prac	tice fire drills			
Changes in design														
Changes in design could result in new hazards not being identified	D	4	Low	Meadowbank TAFE WHS Management Plan	All de	esign changes must be ris	k assessed by	HY. Subcontr	actor SWMS w	ill be reviewed	by HY as required			
Craning & Hoisting Operations														
Persons/ other trades on site walking into the crane slew area may be struck by crane or load	с	1	High	AS 2550: Cranes, hoists & winches - Safe Use Meadowbank TAFE WHS Plan	The work area around all cranes must be fully barricaded eg bunting and signposted to keep other worker clear.									
Slings or chains failing resulting in loss of load	с	1	High	AS 1418.1: Cranes, hoists and winches – General Requirements AS 4991 Lifting Devices Meadowbank TAFE WHS Plan	Subcontractors must keep an up to date register of all chains and slings. All equipment must be visually checked daily prior to use.									
Crane out riggers sinking in ground resulting in crane rolling over	D	1	Medium	NWHSC 1010: National Standard for Plant Meadowbank TAFE WHS Plan	Subcontractor SWMS to detail craning and hoisting operations. Subcontractor to communicate with HY str and obtain a plant setup permit prior to setting up cranes to ensure outriggers are not set up over underground services or in unstable ground conditions.									
Crane striking structures whilst slewing	в	2	High	AS 1418.10(Int): Cranes, hoists and winches - Elevating work platforms Meadowbank TAFE WHS Plan	Dogn from	nan and crane operator to dogman only.	constantly con	nmunicate with	each other. Cr	ane operator to	take directions			

HANSEN YUNCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assess applicable) are also to be considered. Project HSE Risk Assessment Consequence												
RELEVANT PROCEDURE:	Projec	t HSE F	Risk Assess	ment	RISK	ASSESSMENT TABLE			Consequer	nce			
PROJECT:	Meado	wbank	TAFE - Mult	ii-Trades and Digital Design Hub			1	2	3	4	5		
					۵	Likelihood	Significant	Major	Moderate	Minor	Insignificant		
JOB NO:	SC130)			В	Likely	High	High	Medium	Medium	Medium		
ASSESSED BY:	Musta	fa Aktas			C D	Possible Remotely Possible	High Medium	Medium Medium	Medium Medium	Medium Low	Low		
ASSESSMENT DATE:	19 - 06 WAY	6 - 2020	(FOR INFO	ORMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely	Medium	Medium	Low	Low	Low		
	RIS	K ASSE	SSMENT	CONTROLS (to be established in the following order of	priori	ity 1st=High Level Risks	NA : 2nd = Mediu	NA m Level Risks	: 3rd = Low L	NA evel Risks)	NA		
HAZARD (Include additional project specific bazards as required)	L	с	Class	Legislation. Standards & Codes of Practice	Ė		Enter Details	of Specific C	ontrols Requir	red			
Concrete													
Concrete Pumping - quedrad formwork structure	C	2	Medium	NSW Code Of Practice: Dumning Concrete 1003	Spotter to be used when positioning boom over formwork, registered engineer signoff of formw								
	•	-	Modium	Environmental Destantion Ant 4004	prior to concrete pours.								
The nazard anter excess concrete has cured	В	*	Medium	Environmental Protection Act 1994	Cono	rote weekeut te he set up	in area where i	unter will pet p		rion pothwava	Conorolly plantia in		
Slip hazard from excess water and slurry on the ground/ concrete washout	в	4	Medium	Meadowbank TAFE WHS Plan	rolled skip t	out on the ground. The h bin the following day	opper is washe	d out onto the	plastic, the cor	crete cures the	n is placed in a		
Slurry and wet concrete entering stormwater drains	D	3	Medium	Meadowbank TAFE WHS Plan	The c deter	concrete washout area will mine where the wash out	constantly mor area will be on	ve on site to su the day of any	uite site condition concrete pours	ons. The HY sit	e foreman will		
No designated washout area could result in truck drivers washing out wherever they please leaving the site messy and untidy	D	4	Low	Meadowbank TAFE WHS Plan	Exce: skip t	ss concrete from washing bin with a telehandler	out the pump i	s to be placed	onto plastic, al	lowed to set the	n placed into the		
Concrete cutting / coring - dust	в	4	Medium	Meadowbank TAFE WHS Plan	Wate blade	er must be used to minimis on an angle grinder. Rub	se dust. Demoli ble to cleaned u	tion saws take up immediately	preference over Slurry to be c	er dry cutting w leaned up imme	ith a masonry adiately		
Strike PT cables whilst cutting concrete	с	3	Medium	Meadowbank TAFE WHS Plan	Revie Cuttir	w As Construicted Drawing and Coring Permit prior	ngs, consult Sti to any works o	ructrular engin commencing	eer and obtain	permission to p	roceed. Enact		
Confined Space													
Poor ventilation inside in-ground pits	с	4	Medium	NWHSC 1009: Safe Working in a Confined Space AS 2865: Confined Spaces NSW Code of Practice: Confined spaces	No ch times minim	nemicals are to be used in . Lid to be kept open at al nise the need to enter the	side in-ground I times. Spargir pit afterwards	pits. Close sup ng up of pits is	pervision of all r to be conducte	nen working ins d as pit risers a	side pits at all are installed to		
Workers unable to easily enter and exit trenches	D	3	Medium	Meadowbank TAFE WHS Plan	All tre steps	enches over 1.5m must be must be cut into the tren	e benched at 1: ch for easy ped	1 at a maximu lestrian access	m of 1.5m or ba a.	attered at 45 de	grees. A ramp or		
Workers being overcome by fumes building up in open trenches	D	3	Medium	NSW WHS Regulation 2011: Part 4.3 Confined spaces	All op equip	en trenching has good ve ment is kept clear of oper	ntilation. Refue trenching.	lling does not o	occur inside op	en trenches. O	ty acetylene		
Contaminated Soil													
Exposure to contaminated soil which has not been identified	с	3	Medium	AS 4482: Guide to the investigation & sampling of sites with potentially contaminated soil NSW Environment Operations Act 1997	All su instru actior	bcontractors that will exca acted at the site induction in to make the area safe.	avate onsite to I to stop work im	have a SWMS imediately and	for 'unexpecter notify Hansen	d finds'. All wor Yunken site sta	kers have been ff whom will take		
Exposure to contaminated soil which has not been identified	D	3	Medium	Meadowbank TAFE WHS Plan	A soil to def	I validation investigation hatermine existance of any c	as been carried contaminants pr	out on site by ior to any exca	suitably qualifi vation being ur	ed consultant a idertaken.	t 10 x 10m grids		
Deliveries To Site													
Delivery vehicle drivers unaware of site hazards	A	4	Medium	NSW Code of Practice: Moving Plant On Construction Sites: 2004	All de is an	livery drivers must compl abridged induction similar	ete a 'delivery d to a visitors ind	Iriver induction duction.	prior to enterir	ng site. A delive	ry driver induction		
Delivery vehicle unloading in an unsafe area eg, in an area where there is mobile plant or pedestrians frequently moving past	с	2	Medium	Meadowbank TAFE Site WHS Plan	The s work unloa	subcontractor supervisor r area where the delivery is d materials from the truck	nust have good to be unloaded	I communicatio I. The s/c supe	on with the deliver	very driver and se charge and a	escort him to the ssist the driver to		
Pedestrians/ other workers in the area being struck by materials as they are being unloaded from the truck	A	4	Medium	Meadowbank TAFE Traffic Management Plan	All delivery drivers are told at the 'delivery driver induction' to be aware of any pedestrians/ other worker the area. Delivery drivers must ensure they have enough space to unload/ load materials from trucks as if they have any problems they must notif VH staff immediately whom will assist the driver to undertak task safely. Subcontractors must manage and supervise their deliveries on site. Subcontractors must as the driver whilst materials are being unloaded and warn other workers in the area to keep well clear.								
Untrained delivery drivers using plant to unload goods	Е	3	Low	Meadowbank TAFE Site WHS Plan	SWMS must be in place for subcontractors using plant to unload their delivery								
Drugs & Alcohol					·								
Persons under the influence of drugs or alcohol are at high risk of injuring themselves or others	E	4	Low	Alcohol and other drugs in the workplace guide - 2006	Persons assumed to be under the influence of drugs or alcohol will be stopped from working immediatel Their employer will be notified who will investigate and take appropriate action as per their drug and alco policy.								
					1								

HANSENYUNCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthy Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Risk Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment (if applicable) are also to be considered.												
RELEVANT PROCEDURE:	Project	t HSE F	tisk Assess	ment	RISK	ASSESSMENT TABLE	-		Consequen	ce			
PROJECT:	Meado	wbank	TAFE - Mul	i-Trades and Digital Design Hub		Likelihood	1 Significant	2 Major	3 Moderate	4 Minor	5 Insignificant		
JOB NO:	SC130	1			A B	Very Likely Likely	High High	High High	High Medium	Medium Medium	Medium Medium		
ASSESSED BY:	Mustat	a Aktas			С	Possible Remotely Possible	High	Medium	Medium	Medium	Low		
ASSESSMENT DATE:	19 - 06 WAY	6 - 2020	(FOR INFO	DRMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely	Medium	Medium	Low	Low	Low		
	RISI	< ASSE	SSMENT	CONTROLS (to be established in the following order of	f priorit	y 1st=High Level Risks	; 2nd = Mediur	n Level Risks	; 3rd = Low Le	evel Risks)	NA		
HAZARD (Include additional project specific hazards as required)	L	с	Class	Legislation, Standards & Codes of Practice			Enter Details	of Specific C	ontrols Requir	ed			
Dust													
Disruption/ nuisance to neighbours and client	D	5	Low	NSW Code of Practice: Control Of Workplace Hazardous Substances	Shade cloth installation to site perimeter fence to contain all dust within the construction site.								
Eye injuries and respirable damage to workers	D	4	Low	AS/NZS 1336 Recommended practices for occupational eye protection	Water carts and hoses used to keep dust to a minimum. Plant and trucks to move at low speeds to dust settled. Eye protection to be worn for any task that creates large amounts of dust								
Dust from wall chasing	NA	4	NA	AS/NZS 1715 Selection, use and maintenance of respiratory protective devices	B Dust must be minimised whilet wall chasing by way of vTAFEum system. Workers must wear dust whilst wall chasing. Rooms are to be swept frequently to minimise dust								
Concrete cutting / coring	Е	4	Low	AS/NZS 1716 Respiratory protection devices NSW Cutting & Drilling Concrete & Other Masonry Products 1996 Meadowbank TAFE WHS Plan	Water blade Cuttin	must be used to minimis on an angle grinder. Rubl g amnd Coring permit in p	e dust. Demoli ble to cleaned u blace.	tion saws take up immediately	preference ove . Slurry to be cl	er dry cutting wi eaned up imme	th a masonry ediately . HY		
Electricity													
Electrocution from faulty/ damaged electrical equipment	D	1	Medium	AS/NZS 3017: Electrical installations - Testing & inspection guidelines	All pov power leads	ver tools/ leads must be v tools are not to be used o being damaged.	visually checker on site. Lead ar	d daily and tes re to be elevate	ted and tagged ad off the groun	monthly. Dama d to minimise ri	aged leads and isk of electrical		
Electrocution from faulty/ damaged Distribution boards	NA	1	NA	Meadowbank TAFE WHS Plan	HY DE tested	Board checklist to be co and tagged monthly. All	mpleted for all RCD's to be pa	DB boards. A Idlocked and c	ll temporary dis nly reset by a q	tribution boards ualified electric	will be inspected, ian.		
Workers tripping on leads	с	4	Medium	AS/NZS 3199 Approval & test specification for cord extension sets	All por mover	ver leads must be elevate nents in the area whilst u	ed off the groun sing the power	id. A maximun tool.	n of 5m may be	on the ground	for general		
Electrocution from temporary construction wiring being damaged	в	1	High	NSW Low Voltage Electrical Work 2002	All ten constr All ten	nporary construction mus ruction wiring will be inspe nporary electrical installati	t be labelled wi acted and recor ions to be certif	th 'yellow temp ded on the site fied as installe	oorary construct e HSE inspection d in line with cu	tion wiring tape in report weekly rrent regulation:	⁷ . All temporary /. s and standards.		
Working around energised live Substation	в	2	High	AS/NZS 3000: Electrical Installations	All sut existin	ocontractors conducting e g underground services r	excavation work nust be attache	s must obtain ed to the perm	a permit to dig it to dig.	from HY site st	aff. A plan with		
Workers piggy backing leads	с	3	Medium	AS 3012: Electrical Installations - Construction & Demolition Sites	Portat power	ble generators must be us source is close to the wo	ed if electrical rk area.	leads cant rea	ch from the DB	board to the w	ork area so a		
Disruption to the TAFE facility from shutting down power without notification could have major implications	D	1	Medium	AS/NZS: 3000 Electrical Installations	Notice	of disruption process wil	l be in place pri	ior to any serv	ices shutdowns	outside site pe	rimeter		
				AS 3190: Approval & test specification - Residual current devices									
				AS/NZS 3001 Electrical installations - Relocatable premises and their site installations									
				NSW: Code Of Practice: Electrical Practices for Construction Work									
				AS3760: 2010 In-service safety inspection and testing of electrical equipment									
				NSW Code Of Practice: Electrical Practices for Construction Work 2007									
Emergency Services Unavailability				-									
Injured person may not receive first aid treatment in a sufficient amount of time	E	3	Low	WHS Act 2011 Code of Practice: First Ald HY emergency response plan	Emergency contact details are displayed on the site safety notice board in the lunch shed and in the first room. All HY site staff have serior first aid training. 2 type A first aid kits required in the site office. One portable and one fixed to the wall. Defibrillator required in the first aid room. The first aid facilities have be setup in accordance with Code Of Practice: First Aid taking into account the number of workers on site, response times and types of injuries which may occur on site.								
Site Emergencies	с	3	Medium	WHS Regulation 2011	HY emergency response plan details actions to be taken for different types of emergencies								
Erosion/ Loss of Topsoil													
Sediment entering stormwater systems	Е	4	Low	Environmental Protection Act 1994	All stormwater pits to be covered with sediment control fabric. Sediment barrier to be erected around the li perimeter of site perimeter fencing in accordance with the site sediment control plan. Sediment control to inspected weekly and recorded on the site HSE inspection report. All de-watering of site must be pumped into damns or tanks. The water must be flocked, tested and approved by HY prior to being pumped into th existing stormwater system. Permit to discharge required to any release into the SW system.								
Erosion causing perimeter scaffolding to become unstable	Е	3	Low	Meadowbank TAFE Environmental Management Plan	All perimeter scaffolding to be checked following significant rainfall and rectified by scaffolder as required.								

HANSEN YUNCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Risk Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment (if applicable) are also to be considered. Project HSE Risk Assessment is													
RELEVANT PROCEDURE:	Projec	t HSE F	Risk Assess	ment	RIS	K ASSESSMENT TABLE	1	2	Conseque	ice 4	5			
PROJECT:	Meado	owbank	TAFE - Mul	ti-Trades and Digital Design Hub		Likelihood	Significant	Major	Moderate	Minor	Insignificant			
JOB NO:	SC130)			B	Very Likely Likely	High High	High High	High Medium	Medium Medium	Medium Medium			
ASSESSED BY:	Musta	fa Aktas			C	Possible Remotely Possible	High Medium	Medium Medium	Medium Medium	Medium Low	Low Low			
ASSESSMENT DATE:	19 - 0	6 - 2020	(FOR INFO	DRMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely	Medium	Medium	Low	Low	Low			
	RIS	K ASSE	SSMENT	CONTROLS (to be established in the following order of	f prio	rity 1st=High Level Risks	NA ; 2nd = Mediu	NA m Level Risks	NA s; 3rd = Low L	NA evel Risks)	NA			
HAZARD (Include additional project specific hazards as required)	L	С	Class	Legislation, Standards & Codes of Practice			Enter Details	of Specific C	ontrols Requi	red				
Existing services		r		L										
Damage to existing services could cause major disruption to the client eg. live power, security cables etc.	D	3	Medium	NSW Code Of Practice: Excavation 2004 Meadowbank TAFE WHS Plan	Sub	contractors are available to	repair service	s in the event t	hey are damag	ad				
PLANT OPERATORS STRIKING UNDERGROUND SERVICES WHILST UNDERTAKING TRENCHING/ EXCAVATION WORKS	с	1	High	Ausgrid National Standard NS 156 - Working near or around underground cables Meadowbank TAFE WHS Plan	A pe plan unde	ermit to dig system is in pla s. Pot holing and hand dig erground services has bee	ce on this site. ging must occu n listed as a ha	All known exis Ir when workin Izard on all sub	sting services h g around existii contractor SW	ave been marke ig services. Str MS involving ex	ed up on the site iking existing ccavation works			
Excavators digging trenches accidently striking recently installed and charged up hydrant lines throughout the site	E	2	Medium	Jermena Guidelines Construction Activities Near & Over Jernena Gas Networks Assets Meadowbank TAFE WHS Plan	A pl	an has been issued to all s	ubcontractors	notifying them	of existing serv	ces				
Explosive Powered Tools														
Eye and hearing damage	Е	4	Low	Meadowbank TAFE WHS Plan	Eye	and hearing protection mu	st be worn. Wo	orkers must be	closely superv	ised by their su	pervisor			
Excavations				<u> </u>										
Excavation over 1.5m	с	3	Medium	NSW Code Of Practice: Excavation 2000	All tr state pede	renches over 1.5m must be ed otherwise by a geotechr estrian access.Shoring box	e benched at 1: ical engineers es to be used f	1 at a maximu report. A ramp for trenches gr	m of 1.5m or b) or steps must eater than 1.5 i	attered at 45 de be cut into the n deep if bench	grees unless trench for easy ing is not possible			
Large stockpiles of spoil creating blind spots for plant operators and truck drivers	E	3	Low	NSW Code Of Practice: Moving Plant On Construction Sites 2004	Plan Plan	nt operators must neatly sto tt operators are to avoid sto	ockpile all spoil ockpiling spoil r	and limit the h next to bends o	eight of the sto n haul roads.	kpile to mainta	in good vision.			
Trench collapse trapping workers	D	2	Medium	AS 2763 Vibration and shock - hand transmitted vibration - guidelines for measurement and assessment of human exposure	Any ben the	trenching in unstable grou ching/ battering is not pract end of trench for emergenc	nd is to be ben ical geotechnic y access/ egre	ched/ battered cal engineers s iss.	. If the excavati ignoff is require	on reaches rocl d. A ramp mus	k or shale and t also be cut into			
Plant eg. mobile crane set up too close to a trench could result in trench collapse and plant roll over	с	2	Medium	Meadowbank TAFE WHS Management Plan	All p	elant must be set up clear o	f the zone of ir	fluence						
Plant outriggers sinking into ground resulting in plant roll over.	С	1	High	AS 3798 Guidelines on earthworks for commercial & residential developments	Plan riggi cons	it must only be set up on s ers. Sole plates are to be u stantly checked during and	olid ground and sed underneatl after rain fall.	d sufficient pig h EWP stabiliz	sty packing/ so ers if the groun	le plates placed d is soft. Groun	I underneath out ad conditions to be			
Open trenches restricting access for vehicles and pedestrians around site	с	4	Medium	NSW Dial Before U Dig Legislation	Ped be s	estrian / vehicle/ plant acce et up prior to trenching acr	ess must be ke oss pathways	pt clear at all ti and roadways.	mes around sit	e. Alternative ad	ccess routes are to			
Building materials/ stockpiles stored near trench could result in trench collapse	с	3	Medium		Mate	erials and equipment must	not be stored v	within the 'zone	of influence					
Different trades working in the same area at the same time could strike each other with mobile plant	в	2	High		Daily trad	y pre-starts and SWMS de es eg. spotters, barricade t	tail how to wor he work area,	k around movir signage etc	ng plant on site	including plant	used by other			
Damage to existing buildings from vibrations caused by machinery	NA	4	NA		Vibr	ation from earthworks to be	e monitored by	HY and subco	intractors					
Formwork	1	1			1									
Formwork collapse	с	1	High	Code of Practice: Formwork	Forr load Onc Plac stru	nwork must be certified by is that may be applied by th e engineer's inspection con e plant and materials on fo cture or deck is sufficiently	a qualified eng le concrete pou nplete ensure : rmwork and fa constructed si	ineer that it is Ir, workers, rei any additional I Isework only w p it is able to b	structurally sou nforcement & o back propping i here allowed fo ear the load	nd and able to rane lifted loads s installed if req r by the design	safely support s. juired. and when the			
Fall from heights	С	1	High		Spread first section of joist on beam from intermediate work platform and only access the deck to start lay ply once the joist are down and handral is in place. Use scaffold to gain access to deck to start laying plywood When you sheet up to 1.8m from end of joist lay next section of joist NEVER sheet to the end of the joist even if there is a catch deck in place Lay joist across bearers fixed at a spacing of 450 maximum to prevent any possibility of falls while construction of the deck. Establish working areas for steelfixers & other trades. A formwork only zone should be maintained behin the leading edg. This zone should be clearly demarcted by signage and a barrier. Protect open penetrations with edge protection (e.g. handrais) or cover securely. CastSim metal mesh with small aperture (e.g. 50 x 50 m mesh size or smaller) for small penetrations. Paint ply covers with appropriate warnings (e.g. "PENO" or similar) and fasten securely.									
Cuts/ impalement on starter bars	в	3	Medium		Safety caps to be fitted to all starter bars wherever there is a risk that a person may fail on one.									
Fall prevention/ arrest equipment					· ·									
Failure of fall arrest equipment	С	1	High	HY emergency response plan AS/NZS 1891: Industrial fall arrest systems and devices	All s and Mair Roo Res harr	afety harnesses and lanya other forms of fall protectio tenance and inspection re f anchor points must be ce cue procedure for rescuing lesses	rds must be vis n should be us cords in subco rtified prior to u persons in fall	sually checked sed such as pe ntractor safety ise I arrest must b	daily. Safety ha rimeter scaffol management p e developed pri	arness is the las ling, EWP, han lans to be kept or to persons u	st form of control drails etc up to date sing safety			

HANSEN YUNCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HVWAY Site Management Dashboard in accordance with the Project HSE Risk Assessment procedure and should be conducted at the time of Construction programme statusing to assess for next month. Hazards with residual risk from the Design WHS Risk Assessment (if applicable) are also to be considered. Project HSE Risk Assessment Consequence													
RELEVANT PROCEDURE:	Projec	t HSE F	Risk Assess	ment	RISK	ASSESSMENT TABLE		1	Consequer	ice				
PROJECT:	Meado	wbank	TAFE - Muł	i-Trades and Digital Design Hub		Likelihood	1 Significant	2 Major	3 Moderate	4 Minor	5 Insignificant			
JOB NO:	SC130)			A B	Very Likely Likely	High High	High High	High Medium	Medium Medium	Medium Medium			
ASSESSED BY:	Musta	fa Aktas	5		C D	Possible Remotely Possible	High Medium	Medium Medium	Medium Medium	Medium Low	Low Low			
ASSESSMENT DATE:	19 - 06 WAY	6 - 2020	(FOR INFO	ORMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely	Medium	Medium	Low	Low	Low			
	RIS	K ASSE	SSMENT	CONTROLS (to be established in the following order or	f priorit	y 1st=High Level Risks	; 2nd = Mediu	m Level Risks	; 3rd = Low L	evel Risks)	NA			
HAZARD (Include additional project specific hazards as required)	L	С	Class	Legislation, Standards & Codes of Practice			Enter Details	of Specific C	ontrols Requi	ed				
Fall from heights	1	1												
Workers falling into open trenches	с	3	Medium	AS 1418.1: Cranes, hoists and winches – General Requirements	All open trenches must be bunted off at least 1m from the edge of the trench. Where there are hig movements of pedestrians an plant then a solid barrier such as a temporary mesh									
Workers falling into open penetrations (eg in-ground pits)	с	3	Medium	WHS Regulation 2011 Part 4.4 Falls	All penetrations to be covered with and secured and the wording "peno" or "do not remove" sy plywood									
Workers falling from ladders	С	3	Medium	NSW Code Of Practice: Managing the risk of falls at workplaces	Ladders are to used in accordance with the HY ladder policy. Ladders are the last resort for height and other means of height access should be used eg EWP's, mobile scaffolding, platform ladders e Standard A frame ladders can be used but only for short duration works or tight restricted spaces s small rooms where a scissor lift will not fit. Ladders with 4 steps or less are not permitted on site									
Bricklayers falling from trestle scaffold	с	1	High	AS 4576: Guidelines for scaffolding	Brickl be set	ayers must install a hand up correctly on solid gro	ail to the scaff und	old and a ladde	r for safe acce	ss/egress. Tres	tle scaffold must			
Fall from scaffold	E	3	Low	AS 1576: Scaffold general requirements	Modul must Scaffo certific circun	ar stairs to be installed at be installed from deck be older will erect 'danger sc aate has been issued to H nstance.	the same time ow prior to acc affold incomple IY. All trades h	as decks are essing the dec te' signage unt ave been made	installed for saf k above. Ends il the scaffold is a aware not to a	e access to ear must be closed ready for use alter the scaffold	ch deck. Handrails d off with trannys. and a handover d under any			
Personnel failing into open trenches or off the edges of batters and excavations	D	3	Medium	Meadowbank TAFE Emergency Response Plan	All op trench	en trenches and along the . Deep trenching must be	top edge of be benched even	atters must be y 1.5m so that	bunted off at le a person can e	ast 1m from th only fall a maxin	e edge of the num of 1.5m.			
Fall from mobile scaffold	в	3	Medium	Scalfold erection guide (comes with scalfold)	All mo place.	bile scaffolding must be l Any scaffold where a pe	ouilt as per the son can fall m	manufacturers pre than 4m m	instructions. H ust be erected	landrails and m by a licenced s	idrails must be in caffolder.			
Workers falling from heights	с	2	Medium	Meadowbank TAFE WHS Plan	Roof a must Work	access permit must be ob be in place for fall protect On Roofs: Part 1	tained by the r on. Safety me	oofer prior to a sh must be ins	ccessing the ro talled correctly	of. Perimeter s as per Code Ot	caffold or handrail Practice: Safe			
Falls into bored piers	в	2	High	AS/NZS 1892 Portable Ladders	Bored Deep concr	piers must be fully cover excavation signs are to b ete as soon as possible.	ed with plywoo e erected and t	d or mesh to e he are fully bu	liminate risk of nted off. Best p	workers falling ractice is to fill	into the hole. the hole with			
Falling objects														
Pallets of blocks stacked too high could tip over and injure a person	A	4	Medium	Workcover Bricklayers guide	Pallet	s of blocks must be stack	ed on level gro	und no more th	nan 2 pallets hij	gh				
Scaffold parts could fall/ be knocked off the deck and injure workers below	NA	2	NA	AS 1576: Scalfold general requirements	All exe scaffo	cess scaffold material mu Id decks	st remain on th	e ground. No e	excess scaffold	material is to b	e left lying on			
Formwork and reo materials falling from deck onto persons below	с	2	Medium		All FR must	P materials must be stac be put in place	ked neatly clea	r from edge of	deck. If this is	not possible the	en kick boards			
Building material and tools falling from scaffold decks	с	2	Medium	Meadowbank TAFE WHS Plan	Edge remov	boards to be fitted to all s red from decks daily. If po	caffold decks. ssible do not s	Materials store tore materials	ed on scaffoldin on scaffold at a	g is to be kept 1 II.	to a minimum and			
Falling materials from EWP's	с	2	Medium	AS/NZS 2210 Occupational protective footwear	No wo be ful	orker is to walk underneat y barricaded off with red/	h an elevated l white tape, bur	EWP. All EWP ting or flagging	operation mus g or signage in	t have a spotte place	r or the area must			
Loose materials and rocks from walls of trenches falling onto workers within the trench	D	3	Medium	AS/NZS 1800 Occupational protective helmets - Selection, care & use	N/A th Geote	is month. No access to a ch sign off required for tr	ny open trenct enching over 1	nes for workers .5m	unless the wa	lls of the trench	are stable.			
Materials left behind after works finish eg. loose bolts, off cuts etc	С	2	Medium	AS/NZS 1801 Occupational protective helmets	Work	areas at heights must be	checked daily	and loose item	s brought dow	n to ground leve	əl.			
Fauna (protected or endangered species)	1	1			1									
Snakes and insects in long grass	D	3	Medium	Environmental Protection Act Meadowbank TAFE Environmental Management Plan	Weed	s and long grass alongsio ar	le pedestrian p	athways aroun	d the site are to	o be cut back w	vith a wipper			
Fire														
Chemical and fuel spills may cause a fire	Е	1	Medium	Meadowbank TAFE Emergency Response Plan	A;BE	Powder type fire extinguis	hers are insta	led at several I	ocations strate	gically placed a	round the site			
Sparks from hot works eg welding, grinding may cause a fire	D	3	Medium	AS 2444: Portable fire extinguishers & fire blankets - selection and location AS/NZS 1850 Portable fire extinguishers - Classification, rating and performance testing	All sul for un	ocontractors must obtain dertaking the task	a hot works pe	rmit from HY s	staff. The permi	t will detail any	controls required			
Flammable materials stored on site may ignite from hot works in the area	D	2	Medium	NSW Code of Practice: Control Of Workplace Hazardous Substances	Hazardous materials must be stored in cool, dry areas away from ignition sources and flammable material signage installed.									
Fuel drums could catch on fire from sources of ignition	в	4	Medium	AS 3745 Emergency control organisation and procedures for buildings, structures and workplaces	 ³⁵ Fuel drums are to be put away when not in use in a storage cage in a well ventilated area 									
Workers could be seriously injured whilst attempting to extinguish fire	E	1	Medium	AS 2444 Portable fire extinguishers and blankets - Selection & location	All workers are told at site induction not to place themselves at risk and not to try and fight the fire									
Time taken to obtain fire extinguisher in the event of an emergency	D	1	Medium	AS/NZS 1841 Portable fire extinguishers	Fire extinguishers are places strategically around site for easy/ fast access. Locations of fire extinguishers are on the site layout plan									
Poor maintenance of fire extinguishers	Е	1	Medium	AS 2375 Guide to the selection, care & use of clothing for protection against heat & fire	International Fire extinguishers are to be tagged every 6 months by a competent person									
Breach of Total Fire Ban	NA	5	N/A	AS 1851 Maintenance of fire protection systems & equipment	Hanse as per	en Yuncken have appiplie Schedule 14 (D) of the	d to the local F NSW Governn	ire Brigade in v nent Gazette N	vriting for an ex o. 11	emption. This h	nas been approved			

HANSEN YUNCKEN	Project HSE Risk Assessment Project HSE Risk Assessment Project HSE Risk Assessment Consequence Consequence														
RELEVANT PROCEDURE:	Project	t HSE F	Risk Assess	ment	RISK	ASSESSMENT TABLE	1	2	Consequer	ice	F				
PROJECT:	Meado	wbank	TAFE - Mul	i-Trades and Digital Design Hub		Likelihood	Significant	Major	Moderate	Minor	Insignificant				
JOB NO:	SC130)			A B	Very Likely Likely	High High	High High	High Medium	Medium Medium	Medium Medium				
ASSESSED BY:	Mustat	fa Aktas	5		C D	Possible Remotely Possible	High Medium	Medium Medium	Medium Medium	Medium Low	Low				
ASSESSMENT DATE:	19 - 06 WAY	6 - 2020) (FOR INFO	RMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely Not applicable	Medium NA	Medium NA	Low NA	Low	Low				
	RIS	K ASSE	ESSMENT	CONTROLS (to be established in the following order or	f priorit	y 1st=High Level Risks	; 2nd = Mediu	m Level Risks	s; 3rd = Low L	evel Risks)					
HAZARD (Include additional project specific hazards as required)	L	с	Class	Legislation, Standards & Codes of Practice	Enter Details of Specific Controls Required										
r irst ald															
Persons unaware of what to do if an individual requires first aid	E	5	Low	WHS Regulation 2011	Emergency response plan posted on site notice board. All workers explained of the location of the room and contact details for site first aiders.										
Injured person not receiving first aid treatment quickly enough due to the site being so large	D	3	Medium	Work injury management and workers compensation act 1988	Site staff to communicate by way of mobile phones and 2 way radios. A first aid room is set up in the compound area. Within the first aid room is a fixed type A kit and portable type A kit for rapid response.										
It may not be possible to take the injured person to the first aid room because of the seriousness of their injuries	Е	4	Low	First aid in the workplace: Code of Practice: July 2012	Acces	s routes to be kept clear	around site for	emergency ve	hicles						
Inadequate first aid supply's	E	3	Low	Meadowbank TAFE WHS Plan	First a sun ci	id room to be set up with eam, eye wash and exar	portable and fi	xed first type / as per Code o	A first aid kits, s f Practice: First	stretcher, defibr Aid.	illator, ice packs,				
Inadequately trained first aiders/ insufficient number of first aiders	Е	3	Low	Meadowbank TAFE Emergency Response Plan	HY Si First a	te Foreman must have A iid certificate	pply First Aid ty	pe certification	n. HY Safety Of	ficer must have	Occupational				
Persons working alone unable to raise the alarm	E	3	Low	Meadowbank TAFE Emergency Response Plan	No pe at site	rson is to work alone. Th induction	ere must be an	other person ir	n the area at all	times. This is t	old to all workers				
Heart attack/ stroke	Е	1	Medium	Meadowbank TAFE Emergency Response Plan	Defibr	illator to be kept in first ai	d room								
Number of buildings	E	5	Low	Meadowbank TAFE Emergency Response Plan	5 - all	easily accessible for ped	estrians or vehi	icles							
Maximum Number of levels on each building	Е	5	Low	Meadowbank TAFE Emergency Response Plan	1 - All	have internal stair acces	s								
Time taken to walk to furthest point on site	D	4	Low	Meadowbank TAFE Emergency Response Plan	6 minu	utes - from first aid room	to furthest poin	t on site							
Nearest Hospital	D	4	Low	Meadowbank TAFE Emergency Response Plan	Blackt	own Hospital									
Nearest Medical centre	D	4	Low	Meadowbank TAFE Emergency Response Plan	Stanh	ope Gardens Medical cer	ntre								
Maximum time to medical service	D	4	Low	Meadowbank TAFE Emergency Response Plan	1min										
Maximum number of workers	D	4	Low	Meadowbank TAFE Emergency Response Plan	>100										
Number of other persons	Е	4	Low	Meadowbank TAFE Emergency Response Plan	Expec	ted to have a maximum o	of 3-4 at any on	e time							
Site hours	Е	5	Low	Meadowbank TAFE Emergency Response Plan	7:00ar Holida	m - 5:00pm Monday - Fri ys. A first aid qualified pe	day 8:00arr erson from Han	n - 4:00pm Sat sen Yuncken i	urday. No Wor s on site at all t	ks on Sundays imes	or Public				
Average hours worked by a worker	Е	5	Low	Meadowbank TAFE Emergency Response Plan	Worke	ers generally work 8-9 ho	urs per day								
Remote or isolated works	Е	4	Low	Meadowbank TAFE Emergency Response Plan	Worke to the	ers are not permitted to w nature of the site it is unl	ork alone. Thei ikely any worke	re must be atle er will be isolate	east 2 workers i ed or work alon	in the same are e	a at all times. Due				
Types of injuries over the last 12 months	Е	4	Low	Meadowbank TAFE Emergency Response Plan	Majori back i	ty of types of injuries incl njuries and dislocations	ude: cuts and a	abrasions, min	or eye injuries,	insect bites, sp	rains and strains,				
Incidents not resulting in injury	Е	5	Low	Meadowbank TAFE Emergency Response Plan	Incide defibri	nts have occurred where llator will be required in th	excavator oper ne event persor	rators have str ns are electroc	uck existing live uted	e underground (electrical cables -				
Other	Е	3	Low	Meadowbank TAFE Emergency Response Plan	Occas treatm	sionally workers have falle lent	en ill (not work i	related) howe	ver these people	e are sent to a l	Doctor for further				
Cuts and abrasions	с	4	Medium	Meadowbank TAFE Emergency Response Plan	Туре	A first aid kit has contents	s for treating the	ese types of in	juries						
Sprains and strains	D	4	Low	Meadowbank TAFE Emergency Response Plan	Ice packs and instant cold packs to be available										
Eye injuries	D	3	Medium	Meadowbank TAFE Emergency Response Plan	Eye wash station to be set up in first aid room										
Burns	E	4	Low	Meadowbank TAFE Emergency Response Plan	Burn cream and non adherent wound dressings										
Fractures	D	4	Low	Meadowbank TAFE Emergency Response Plan	Type A first kit and a stretcher for moving injured workers										
Dislocations	D	4	Low	Meadowbank TAFE Emergency Response Plan	Type A first aid kit has triangle slings										
Poisoning and toxic effect of substances	E	5	Low	Meadowbank TAFE Emergency Response Plan	Safety data sheets available for all substances used. Oxy viva system to be kept in first aid room										
Heat stroke	D	4	Low	Meadowbank TAFE Emergency Response Plan	Ice packs and cold water on standby. Subcontractors have been addressed at side induction to take breaks, work in shade wherever possible., job rotation etc										

HANSENVIINCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Risk Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment (if														
HANDLN /ONONLN	Ass	essme	nt procedur	e and should be conducted at the time of Construction programme statusing to asse applicable) are als	ess haz so to b	zards and risks for next mo e considered.	onth. Hazards v	with residual ris	k from the Des	ign WHS Risk	Assessment (if				
RELEVANT PROCEDURE:	Project	t HSE I	Risk Assess	sment	RISI	K ASSESSMENT TABLE			Consequer	ICE					
PROJECT:	Meado	wbank	TAFE - Mu	ti-Trades and Digital Design Hub		Likelihood	1 Significant	2 Major	3 Moderate	4 Minor	5 Insignificant				
JOB NO:	SC130)			AB	Very Likely Likely	High High	High High	High Medium	Medium Medium	Medium Medium				
ASSESSED BY:	Mustat	fa Akta	S		C	Possible Remotely Possible	High Medium	Medium Medium	Medium Medium	Medium	Low				
ASSESSMENT DATE:	19 - 06 WAY	6 - 2020) (FOR INF	ORMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely	Medium NA	Medium NA	Low	Low	Low				
	RIS	K ASSE	ESSMENT	CONTROLS (to be established in the following order of	f prior	ity 1st=High Level Risks	; 2nd = Mediu	m Level Risks	; 3rd = Low L	evel Risks)					
HAZARD (Include additional project specific hazards as required)	L	С	Class	Legislation, Standards & Codes of Practice			Enter Details	of Specific C	ontrols Requir	ed					
Ground Collapse/poor ground															
Plant roll over from sinking in unstable ground conditions	С	3	Medium	Meadowbank TAFE WHS Plan	Subcontractors to complete a plant risk assessment prior to operating plant. Plant will not be operat unstable ground conditions. If the ground is too soft or uneven then the ground will be bladed back to ground prior to plant operating on it. All subcontractors must obtain a HY plant setup permit prior to plant with outriggers. Concrete boom pumps and unbile cranses must obtain a geotechnical engines stating the ground is stable and able to take the weight of the cranse and load being litted. Site to be in by the Site Manager and HSR following heavy rain prior to work commencing the next day										
Vehicles/ plant could become bogged in soft muddy ground	D	4	Low	National Standard For Plant: 10:10 (1994)	Temporary roadways have been rolled and compacted to keep ground stable, No plant to work on unstable ground accessed in wet weather prestart to be conducted after each inclement weather event										
Pedestrian slip and trip hazards from muddy/ uneven ground	Е	3	Low	Meadowbank TAFE WHS Plan	Crusher dust has been spread over pedestrian pathways to minimise slip and trip hazards. Plant is to be used to blade back ruts and muddy ground to minimise slip and trip hazards for workers in the area particularly on rain days										
Trucks and vehicles tracking mud and dirt onto road from muddy tyres	E	3	Low	Meadowbank TAFE WHS Plan Meadowbank TAFE Environmental Management Plan	Shaker grid installed at site entrance. High pressure water blaster to be used to wash tyres if required										
Pedestrians/ workers tripping over in deep wheel ruts left by plant movements	Е	3	Low	Meadowbank TAFE WHS Plan	Wheel ruts are to be bladed/ levelled out to minimise trip hazards around site										
Hazardous Chemicals				•											
Spillage of fuels and chemicals	с	3	Medium	AS 1940: The storage and handling of flammable and combustible liquids Meadowbank TAFE Environmental Management Plan	A sp set u 'Dan	ill kit is kept in the site offic ip a hazardous substance ger Fuel Storage area' etc	ce. Any drums storage are ne:	of fuel larger th d to their site c	an 20 litres mu ontainers with	st be bunded signage erecte	All trades are to d 'no smoking',				
Unsafe storage of oxy acetylene equipment	с	3	Medium	AS 4332 The storage and handling of gases in cylinders Meadowbank TAFE Environmental Management Plan	Oxyg and a	gen and acetylene bottles a appropriate warning signaç	are to be stored ge erected.	in separate ve	ntilated cages :	3m apart at the	end of each day				
Mix matched storage of hazardous substances could cause a chemical reaction	с	3	Medium	NWHSC 2017 - 2001 Storage & Handling of Dangerous Goods	Only	substances of the same of	lass can be sto	ored together a	s per the Safet	y Data sheet fo	r the products				
				AS 3780: The storage & handling of corrosive substances											
				NWHSC 2011: Preparation of Material Safety Data Sheets											
				Meadowbank TAFE WHS Plan											
				NSW Code of Practice: Control Of Workplace Hazardous Substances											
				NWHSC 1015 - 2001 Storage & Handling of Dangerous Goods											
				NWHSC 2011 - 2003 Preparation of Material Safety Data Sheets											
				NWHSC 2007 - 1994 Control of Workplace Hazardous Substances											
				NWHSC 2012 - 1994 Labelling of Workplace Hazardous Substances	-										
			L	INVVIDSC 2014 - 1995 Carcinogenic Substances	1										
Heat stress	_		-												
Sun burn	D	4	Low	NSW Code Of Practice Work in hot or cold environments 2001	Sun cream is available in the site office. Singlets are banned. Workers are encouraged at the site induction to wear long sleeve pants and shirts.										
Hot temperatures may cause persons to become dehydrated resulting in illness, headaches, fainting etc	Е	4	Low	NSW Hot & Cold Environments 2001	Air conditioned lunch sheds. Subcontractors to work in shaded area wherever possible.										
				NSW Code Of Practice: Managing the work Environment and Facilities											
				Meadowbank TAFE WHS Plan											
Heavy lifting (over normal crane operation)															

HANSEN YUNCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment applicable) are also to be considered. Project HSE Risk Assessment Conservance														
RELEVANT PROCEDURE:	Project	HSE F	Risk Assess	ment	DICI				Consequer	ice					
PROJECT:	Meado	wbank	TAFE - Mul	i-Trades and Digital Design Hub	Kiðr	ASSESSMENT TABLE	1	2	3	4	5				
				······································		Likelihood	Significant	Major	Moderate	Minor	Insignificant				
JOB NO:	SC130	1			A B	Very Likely Likely	High High	High High	High Medium	Medium Medium	Medium Medium				
ASSESSED BY:	Mustat	a Aktas			C D	Possible Remotely Possible	High Medium	Medium Medium	Medium Medium	Medium Low	Low				
ASSESSMENT DATE:	19 - 06 WAY	6 - 2020	(FOR INFO	DRMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely	Medium	Medium	Low	Low	Low				
	RIS	(ASSE	SSMENT	CONTROLS (to be established in the following order of	following order of priority 1st-High Level Risks: 2nd = Medium Level Risks: 3rd = Low Level Risks)										
			Class				Enter Details	of Specific C	ontrolo Rogui	rod					
HAZARD (Include additional project specific hazards as required)	L	C	Class	Legislation, standards & Codes of Practice	-		Enter Details	or specific C	ontrois Requi	ed					
Manual handling injuries	E	4	Low	WHS Regulation 2011 Part 4.2 Hazardous Manual Tasks	Team lifts for heavy items. Subcontractors SWMS must list manual handling as a hazard and controls place. Mechanical lifts wherever possible										
Back injuries	Е	3	Low	Meadowbank TAFE WHS Plan	Benc	l knees, keep a straight ba	ack, don't twist								
Block and tackle use	NA	4	NA	NCOP for Manual Tasks 2007 National Standard for Manual Tasks - 2007 NCOP for the Prevention of Musculoskeletal Disorders Caused From Performing Manual Tasks	Use solid	of block, tackle and slings structure only. Slings to b	is to be used i e wrapped by (n accordance v dogman and rig	vith SWMS. SI Igers only	ngs are to wra	oped around a				
				NSW Manual Handling Resource 2004											
				Code of Practice: Hazardous Manual Tasks	-										
Hot Works															
Sparks from welding, grinding or using oxy acetylene may cause a fire if flammable materials are in the area	с	4	Medium	AS 1674: Safety in welding and allied processes	A ho area	t works permit must be ob prior to hot works occurrir	tained by the s	ubcontractor	All sources of i	gnition to be re	moved from the				
Fire and injury to others from persons using angle grinders	А	4	Medium	Meadowbank TAFE hot works permit	Conc flying	duct all grinding away from g sparks	ı flammable ma	terials and oth	er workers I the	area. Be ware	of direction of				
Welders flash to other trades	в	4	Medium	Meadowbank TAFE WHS Plan	Weld are v	ding screens and warning vithin a 10m radius of the	signage must t work area	be erected to pr	otect other trac	les from welde	s flash if others				
				Code Of Practice: Welding Processes											
Hygiene (poor)															
Unhygienic facilities could result in workers becoming ill and contracting diseases	D	4	Low	NSW Code Of Practice: Managing the work environment and facilities	A cle clear	eaner has been engaged b and rubbish bins emptied	y Hansen Yund I daily	cken to clean a	menities on a d	aily basis. All a	menities to be kept				
Trades not putting rubbish and off cuts in bins provided creating trip hazards	D	4	Low	NSW Code Of Practice: Amenities for construction work 1997	Impr	ovement notices to be issu	ued to subconti	actors who do	not keep the s	te neat and tidy	r				
Inadequate facilities for general site rubbish	D	4	Low	Meadowbank TAFE WHS Plan	Skip	bins to be placed on site a	at various locat	ions and chang	ed over regula	iy					
Lifting Over Public/outside site		-													
Injury to pedestrians/ public	NA	4	NA	A A 1742.3-2009: Manual of uniform traffic control devices - Traffic control for works on roads Meadowbank TAFE WHS Plan Meadowbank TAFE Traffic Management Plan Road Management Act 2004	No lit place	fting of building materials of and the subcontractor ha	outside of the c is seeked appr	onstruction fen oval from the H	ce unless traffi Y Site Manage	c control and d r	versions are in				
Manual Handling		-													
Back injuries/sprains and strains	с	3	Medium	HY Glove and clip policy	Team lifts for heavy items. Mechanical aids eg. telehandler to be used wherever possible. Building material to be dropped off as close to the work area as possible to minimise carrying distance.										
Cuts to hands	с	4	Medium	WHS Regulation 2011 Part 4.2 Hazardous Manual Tasks	Gloves to be worn for manual handling tasks as per Hansen Yuncken glove & clip policy										
				NSW Code Of Practice: Hazardous Manual Tasks											
				AS/NZS 2161 Occupational protective gloves	L										
				Meadowbank TAFE WHS Plan											

HANSEN YUNCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Risk Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment (if applicable) are also to be considered. Project HSE Risk Assessment Consequence														
RELEVANT PROCEDURE:	Projec	t HSE F	Risk Assess	ment	RIS	SK ASSESSMENT TABLE			Conseque	nce					
PROJECT:	Meado	wbank	TAFE - Mul	ti-Trades and Digital Design Hub	-	Likelihood	1 Significant	2 Major	3 Moderate	4 Minor	5 Insignificant				
JOB NO:	SC130)			A	A Very Likely	High	High	High	Medium	Medium				
		6- 01-1			C	C Possible	High High	High Medium	Medium	Medium	Low				
ASSESSED BT:	Musta	Ia Aktas	5		D	D Remotely Possible	Medium	Medium	Medium	Low	Low				
ASSESSMENT DATE:	19 - 06 WAY	6 - 2020	(FOR INFO	ORMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	N	A Not applicable	NA	NA	NA	NA	NA				
	RIS	K ASSE	SSMENT	CONTROLS (to be established in the following order or	of pric	ority 1st=High Level Risks	; 2nd = Mediu	m Level Risk	s; 3rd = Low L	evel Risks)					
HAZARD (Include additional project specific hazards as required)	L	С	Class	Legislation, Standards & Codes of Practice			Enter Details	of Specific C	Controls Requi	red					
Mobile plant could strike a pedestrian worker on site	с	1	High	NWHSC 1010: National Standard for Plant	All trades are warned of moving plant at the site induction. High vis vests are to be worn at all time workers on site must keep well clear of plant on site and gain the operators attention prior to appro plant. Only workers involved with the task are to be with in the work areas of plant. People working work area of plant must be visible to the operator at all times.										
Mobile plant could crash into a structure or open trench	D	3	Medium	Meadowbank TAFE WHS Plan	Tra	ined, experienced, qualified ued to HY for any plant whi	workers to op ch does not red	erate plant only juire a legislate	. Plant operato d ticket.	competency s	atement to be				
Pedestrians/ workers being struck by mobile plant	с	1	High	AS 2294 Earth moving machinery - Protective Structures AS 4602 High Visibility Safety Garments	Issued to HY for any plant which does not require a legislated ticket. A combination of controls must be put into place and detailed in sub contractors SWMS eg. barricad area, erect signage, use a spotter etc. Bunted off pedestrian pathways have been receted on site to pedestrians clear of areas where there are high movements of vehicles/ trucks and plant. All subcon using moving plant must have a SWMS which details how to protect other workers in the area from struck by the plant. All plant must have a faishing light, horn and reversing beepr. Vehicles/ trucks turn their flashing lights on. There is a 10km/h speed limit on site. All workers have been told at the s induction to be aware of moving plant on site and keep clear whenever possible. Only workers who a involved with the task are to be in the vicinity of the plant. HY have instructed all subcontractors to true workers through pre-start are to keep reversing to a minimum. Pedestrians that need to approach moving plant and vehicles are to be maintained. Pedestrians are to walk along the side of access routes plant are to do so from the front of the machine and are to gain the operators attention by making w conatct and eye contact with the operator. No person is to approach through numl the operator is to approach through numl the operator have been averaging to a minimum.										
Plant roll over on unstable ground	Е	3	Low	Model Code of Practice - Managing the Risks of Plant in the Workplace	Plant operator and HY site staff must assess conditions and determine if the ground is stable for plant. If the plant has out riggers then they must be fully extended. Subcontractors must obtain a 'plant setup permit' from Hansen Yuncken prior to setting up any plant with outriggers eg. concrete boom pumps, cranes, frannas etc										
Possibility of scissor lift being driven off edge of concrete slab resulting in scissor lift tipping over	NA	2	NA	Model Code of Practice - Managing the Risks of Plant in the Workplace	A ti a sl	imber bump stop must be ir lab	nstalled to the e	dge of the slat	whenever EW	P's are used cl	ose to the edge of				
Crushing Injury from scissor or boom lift	с	1	High	Model Code of Practice - Managing the Risks of Plant in the Workplace	Pro Pre Onl No 2 p All EW Pric All : Per	wide onsite training, Instruct starts and Toolbox talks to ly person's with EVP bicks Person to work isolated or reson team as a minimum, Personnel to be trained by Per sare the same. I or to use, completion of a lo faults are to be immediately rsonnel using EVP must b rson operating scissor lift m	tion and super be done as co to operate Sci alone on an EV whilst using a q qualified pers gbook check is reported to su a aware of the ust be able to o	Arision Insultation with ssor Lift /P EWP, 1 perso son from the hi to be done pervisor and m mergency res communicate of	person's affect in to spot and a re company on achine is to be ponse protocol learly to spotte	ed by the contri- lso assist with t the specific EV tagged out of that specific /work partner(t	ols outlined. ask IP, as not all EWP eam)				
Needle stick Injury	r	r			1										
Injured person could contract a disease	E	2	Medium	NSW Code Of Practice: HIV and other blood-born pathogens in the workplace	Wo	orkers injured by needle stic	k to be sent to	the nearest m	edical centre						
Workers unaware of what to if a needle is found	Е	4	Low	Meadowbank TAFE WHS Plan	W o stal	orkers to be told at site indu ff immediately	ction that if the	/ find a needle	on site they are	e not to touch it	and report it to HY				
Inadequate disposal facilities for needles found on site	E	4	Low	NSW: Code Of Practice: Work Place Amenities	Sha	arps clean up kit to be kept	in site office at	all times							
Noise															
Hearing damage from general construction noise eg. power tool usage, jack hammering etc.	в	3	Medium	AS/ANZ 1269: Occupational Noise Management	Hea oth for	aring protection to be worn er trades of excessive noise use on site safety walks	when using por a. A noise moni	wer tools or lou tor is available	d equipment.	Signage to be e e. The noise mo	rected to warn nitor is available				
Disruption to client and neighbours	D	5	Low	NWHSC 1007 - 2000 National Standard for Occupational Noise NWHSC 2009 - 2004 Noise Mgt & Protection of Hearing at Work	Not con	tice of disruption to be issue	ed to client if re	quired. Work t	o be conducted	within approve	d hours of DA				
				AS/NZS 1269 Occupational noise management AS/NZS 1270 Accustics - hearing protectors AS 2436 Guide to noise control on construction, maintenance & demolition sites											
				NSW Noise Management & Protection of Hearing at Work 1996											
				AS 2436: Guide to noise control on construction, maintenance & demolition sites	5										
				AS 2012: Acoustics – Measurement of Airborne Noise Emitted by Earthmoving Machinery & Agricultural Tractors	<u> </u>										
				Meadowbank TAFE WHS Plan	┢										
				AS/NZS 1270: Acoustics - hearing protectors											
Overhead Power lines															
Power lines over main entry to site	с	4	Medium	Meadowbank TAFE WHS Plan	All	plant and workers must kee wer lines	ep clear of over	head power lin	es as per Code	Of Practice: W	ork near overhead				
				NSW Code of Practice: Work near overhead power lines 2006	ĺ										
	I	I	1	1	1										

HANSENYUNCKEN	Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Risk Assessment procedure and should be conducted at the time of Construction programme statusing to assess haard and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment (if applicable) are also to be considered. Project HSE Risk Assessment Consequence													
RELEVANT PROCEDURE:	Project	t HSE F	tisk Assessi	<u>ment</u>	RISK	ASSESSMENT TABLE			Consequen	ce				
PROJECT:	Meado	wbank	TAFE - Mult	i-Trades and Digital Design Hub		Likelihood	1 Significant	2 Major	3 Moderate	4 Minor	5 Insignificant			
JOB NO:	SC130	1			A B	Very Likely Likely	High High	High High	High Medium	Medium Medium	Medium Medium			
ASSESSED BY:	Mustat	a Aktas			C D	Possible Remotely Possible	High Medium	Medium Medium	Medium Medium	Medium Low	Low Low			
ASSESSMENT DATE:	19 - 06 WAY	6 - 2020	(FOR INFO	RMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E NA	Very Unlikely Not applicable	Medium NA	Medium NA	Low NA	Low NA	Low NA			
	RISI	< ASSE	SSMENT	CONTROLS (to be established in the following order of	priori	ty 1st=High Level Risks	; 2nd = Mediur	n Level Risk	s; 3rd = Low Le	vel Risks)				
HAZARD (Include additional project specific hazards as required)	L	С	Class	Legislation, Standards & Codes of Practice	Enter Details of Specific Controls Required									
Plant & Equipment	1													
Plant failure may cause serious injury to workers	D	3	Medium	NWHSC 1010: National Standard for Plant	HY plant verification reports to be completed for all plant. Maintenance records to be submitted to the evidence machine is safe for operation. Plant risk assessments to be conducted for all high risk wo operators must conduct pre-start safety inspections of their machine daily and report faults to their supervisors									
Poorly maintained ladders and scaffolding failing/ collapsing	D	3	Medium	AS/NZS 1892: Portable Ladders	No timber ladder on HY sites. Ladders must be in good condition. Electricians must use fibre glass All workers are aware of the HY ladder policy posted on the wall in the lunch shed. Extension ladder be tied off at the top landing. Scaffolding to be visually checked daily and full inspection monthly or a adverse weather									
Use of damaged ladders	D	3	Medium	AS 4576: Guidelines for scaffolding	Ladders to be checked for damage weekly on the site safety walk									
Lifting gear failure	D	1	Medium	AS/NZS 4994: Temporary edge protection	All lifti lifting	ing gear: soft slings, lifting gear is to be withdrawn fr	g chains must b rom service.	e visually che	cked daily prior	to use for dama	ige. Damaged			
Scatfold collapse/ fail from scatfold	NA	1	NA	AS/NZS 1891.1 2007 Industrial fall arrest systems - harnesses and ancillary equipment	Scaffold handover certificate to be issued to HY prior to anyone accessing the scaffold. Scaffold to t inspected minimum monthly and after heavy rain. Scaffold will also be inspected on weekly safety w Mobile scaffolds to be built as per manufacturers instructions. Scaffold where a person can fall mon must be erected by a licenced scaffolder. No person is to after the scaffold what so ever. Any issue scaffold is to be reported to the Site Manager immediately.									
Multiple mobile plant interaction/ contact	D	1	Medium	Meadowbank TAFE WHS Plan	Plant	operators must communi	cate by way of :	2 way radios,	eye contact and	I spotters				
Vehicle and plant exhaust fumes	D	4	Low	HY ladder policy	Use o ventila	of electric scissor lifts onsi ated areas	ide buildings on	ly. All other di	esel powered m	achines are us	ed in open well			
Post Tensioning	<u>.</u>													
Accidental drilling or cutting into PT cable	NA	2	NA		N/A ti PT ca	his month. All subcontract ables if applicable	tors to0 obtain p	permit to cut c	oncrete/ core. T	his permit will o	detail location of			
Plant & Equipment Washout														
Water from cleaning plant and equipment creating a muddy/ slippery surface	D	4	Low	Environmental Protection Act 1994	Wash water	nout area to be determined to flow over pedestrian fo	d on a daily bas oot paths	is as the site o	changes. The wa	ash out area m	ust not allow			
Muddy and contaminated water entering stormwater system	D	4	Low	HY environmental management plan	Sedin	nent control to be placed a	around the was	hout area						
Pressurised Gas Mains														
Excavator buckets striking UNDERGROUND GAS LINES	D	1	Medium	NSW Code Of Practice: Excavation Work 2000	A per plans when on all	mit to dig system is in pla . Pot holing must occur w digging in the vicinity of g subcontractor SWMS inv	ce on this site. hen working arr as lines. Striki olving excavatio	All known exis ound existing an ng existing un on works	ting services ha services. Only to derground servi	ve been marke oothless buckel ces has been li	d up on the site s are to be used sted as a hazard			
				Meadowbank TAFE WHS Plan										
				Jemena guidelines construction activities near and over Jemena has network assets										
Scaffold														
Fall from heights over 2m	NA	1	NA	WHS Regulation 2011: Part 3.1 Managing risks to health and safety										
Fall from heights whilst forming up and pouring concrete	NA	3	NA	AS4576: Guidelines for scaffolding										
Insufficient safe means of access onto Ground Floor Slab from Basement Slab level	NA	5	NA	AS1576: Scaffold general requirements										
Insufficient egress from building in the event of an emergency	NA	5	NA	Meadowbank TAFE WHS Plan										
Inadequate development of scalfold plan	NA	5	NA											
Possible scaffold overload resulting in scaffold collapse - materials and workers	NA	4	NA											
Scaffold sinking into soft ground compromising structural integrity	NA	3	NA											
Sediment and erosion control														
Mud, dirt and sediment polluting stormwater systems	с	4	Medium	Environmental Protection Act 1994	HY Sediment Erosion Control plan Rev. 3									
Mud, dirt and sediment polluting stormwater systems	с	4	Medium	Meadowbank TAFE Environmental Management Plan	Silt barriers to be installed around low areas of site to catch all rain fail. All stormwater pits to be covered silt control. All vehicles tyres must be washed clean of mud prior to learing site. Silt socks to be placed front of stormwater drains in gutters. Inspections to be carried out weekly by HY using the Site HSE inspection report									

HANSENVIINCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Risk										
INNOLN IONONLIN	Ass	essmer	nt procedure	a and should be conducted at the time of Construction programme statusing to asse applicable) are als	ess haz so to be	ards and risks for next mo e considered.	onth. Hazards	with residual ris	k from the Des	ign WHS Risk	Assessment (if
RELEVANT PROCEDURE:	Projec	t HSE F	tisk Assess	ment	RISK	ASSESSMENT TABLE			Consequer	ice	
PROJECT:	Meado	wbank	TAFE - Muł	ti-Trades and Digital Design Hub		Likelihood	1 Significant	2 Major	3 Moderate	4 Minor	5
JOB NO:	SC130)			A	Very Likely	High	High	High	Medium	Medium
ASSESSED BY:	Musta	fa Aktas	3		C	Possible	High	Medium	Medium	Medium	Low
ASSESSMENT DATE:	19 - 06	3 - 2020	(FOR INFC	ORMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely	Medium	Medium	Low	Low	Low
	RIS	K ASSE	SSMENT	CONTROLS (to be established in the following order or	NA f priori	Not applicable ity 1st=High Level Risks	NA ; 2nd = Mediu	NA m Level Risks	NA ; 3rd = Low Lo	NA evel Risks)	NA
HAZARD (Include additional project specific hazards as required)	L	с	Class	Legislation, Standards & Codes of Practice			Enter Details	of Specific C	ontrols Requir	ed	
Site Lighting											
Sun glare restricting plant operators visibility	с	4	Medium	WHS Regulation 2011	Sung times	lasses to be worn by plan of the day to stop the sur	t operators as in becoming an	required. Certa issue.	in tasks may al	so be conducte	d at different
Lighting (Poor)	D	4	Low	NSW Code Of Practice: Managing the work Environment and Facilities	Ensu	re that task area has adeo	quate natural liç	ght and if natura	al light is not ad	lequate provide	artificial lighting
Slips/Trips											
Workers slipping or tripping on rough/ uneven/ muddy/ slippery ground	с	3	Medium	AS/NZS 2210 Occupational protective footwear Meadowbank TAFE WHS Plan	Pedestrian pathways to be kept clear of rubbish and material. Safe access around site to be maintainer times. Grave/I crusher dust to be placed on slippery/ muddy surfaces. Blading back of ruts and muddy ground conditions to be conducted as required. Bunded of pedestrian pathways are installed around m access routes throughout site for safe pedestrian access, this way people can use the pathway then br out to their specific work area with minimal risk of slipping over in muddy conditions				e maintained at all and muddy d around main way then branch		
Structural Support											
Masonry walls collapsing in high winds	D	1	Medium	National Code of Practice for Precast, Tilt Up and Concrete Elements in Building Construction 2008	Masonry walls must be adequately braced with timbers every 2m until core filled						
Formwork collapse	D	1	Medium	AS 3850: Tilt Up Concrete Construction	Engineers sign off required to pouring of any concrete						
Precast concrete panel collapse if structural steel is inadequately braced	NA	1	NA	NSW Code of Practice: Formwork 1998	Structural steel must be signed off by engineer prior to installation of precast concrete panels				els		
Structural steel collapse	D	1	Medium	AS 4991: Lifting devices	Structural steel must be erected by qualified dogmen and riggers. Subcontractor must submit ITP's to Hansen Yuncken. Hansen Yuncken to complete QC Compliance audit report: Structural Steel checklist				mit ITP's to eel checklist		
Synthetic fibres											
Unsafe handling of roof insulation	D	4	Low	NSW Code of Practice: Safe use of synthetic mineral fibres	Install roof insulation as per Safety Data Sheet and SWMS						
Temperature Extremes											
Dehydration	Е	3	Low		Work	kers are encouraged to dri	nk plenty of wa	ter. Water bub	bler available a	t site lunch she	ds
Sunburn	с	3	Medium		Work in the	ters must wear are shirt o e site office	n site. Singlets	are not allowed	d. Sun cream is	available to ev	eryone and is kept
Heat stress	Е	3	Low		Work	kers are encouraged to wo	rk in the shade	wherever pos	sible and take r	egular breaks v	vhenever required.
Tilt -up or Precast Concrete Work											
Structural steel support collapse	NA	1	NA	AS 3850:Tilt Up Concrete Construction	HY p revie	recast panel installation ch wed and approved by HY	necklist must b prior to installa	e completed an tion of precast	id all relevant d panels	ocumentation s	ubmitted,
Injury to other workers/ trades	NA	1	NA	AS 4991: Lifting devices	Preca SWN red/w	ast panel installation must IS . The work area around hite tape. Spotters must b	be closely mor I the crane mu be used to	nitored by HY N st be clearly clo	fanagement an sed off to othe	d conducted in r trades with bu	accordance with nting, flagging or
Plant failure	NA	1	NA	National Code of Practice for Precast, Tilt Up and Concrete Elements in Building Construction 2008	All maintenance records and plant safety verification reports must maintained and kept up to date			to date			
Failure of lifting points on precast panels	NA	1	NA	AS 2550: Cranes, hoists & winches - Safe Use	Subcontractor ITP's must be submitted and reviewed by HY prior to erection of precast panels , enginee ifting points used to install precast. Lifting gear register in place				nels , engineered		
Concrete may not have cured to specified strength	NA	2	NA		HY p revie	recast panel installation ch wed and approved by HY	necklist must b prior to installa	e completed ar tion of precast	id all relevant d panels	ocumentation s	ubmitted,
Crane roll over on unstable ground	NA	1	NA	AS 1418.1: Cranes, hoists and winches – General Requirements	Plant	setup permit must be obt	ained by subco	ontractor prior t	o standing crar	ie	
Exceed SWL of crane	NA	2	NA	AS 2321: Short link chain for lifting purposes	Work	to SWL chart for crane a	t all times				
Lifting gear failure	NA	3	NA	National Code of Practice for Precast, Tilt Up and Concrete Elements in Building Construction 2008	Rigge regist	ers must inspect all lifting ters and certificates must	gear prior to us be issued to H	e. Damaged lif Y prior to use.	ting equipment	must not be us	ed. Lifting gear
Poor communication between crane operator and dogmen	NA	3	NA		Dogman and crane operator to constantly communicate with each other. Crane operator to take dire from dogman only.					take directions	

HANSEN YUNCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Ris Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment (if applicable) are also to be considered.							Project HSE Risk Assessment (if			
RELEVANT PROCEDURE:	Projec	<u>:t HSE F</u>	Risk Assess	<u>ment</u>	RIS	K ASSESSMENT TABLE			Consequer	ice	
PROJECT:	Meado	owbank	TAFE - Muł	i-Trades and Digital Design Hub		Likelihood	1 Circuitionant	2	3	4	5
JOB NO:	SC130	D			AB	Very Likely Likely	High	High	High	Medium Medium	Medium Medium
ASSESSED BY:	Musta	ifa Aktas	3		C	Possible Remotely Possible	High Medium	Medium Medium	Medium	Medium	Low
ASSESSMENT DATE:	19 - 0 WAY	6 - 2020	(FOR INFC	DRMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely	Medium	Medium	Low	Low	Low
	RIS	K ASSE	SSMENT	CONTROLS (to be established in the following order o	of prio	rity 1st=High Level Risk	s; 2nd = Mediu	m Level Risk	s; 3rd = Low L	evel Risks)	NA
HAZARD (Include additional project specific hazards as required)	L	с	Class	Legislation, Standards & Codes of Practice	Τ		Enter Details	of Specific C	Controls Requir	red	
Traffic Management											
Vehicles/ trucks speeding on site	в	3	Medium	AS 1742.3-2009: Manual of uniform traffic control devices - Traffic control for works on roads	10ki indu	m/h speed limits signs are ctions for all drivers enteri	erected around ing site. Hazard	I site. Drivers i or flashing ligh	must give way te hts must be turr	o pedestrians. [ned on	Delivery driver
Vehicles parking and blocking access roads	в	4	Medium		Vehi purp	icles to be used for loading loses	g/unloading pur	poses only and	d are to be parke	ed off site if not	required for work
Blind spots creating collisions between vehicles	Е	3	Low		War	ning signs to be erected a	at blind spots				
Vehicle congestion on Birmingham Ave	A	4	Medium		Traf coor	fic control is in place at Bin dinate all delivery drivers,	rmingham Ave. trucks and veh	A traffic contro icles coming o	oller is in place f nto site.	ull time at the e	entry to site to
Pedestrians entering site being struck by trucks and vehicles	с	2	Medium		A fe keep theo	nced off pathway with sign all pedestrians off the roa ugh entry/ exit by way of c	nage has been i ad used by plan concrete jersy k	nstalled along t and trucks. F erbs	the driveway fro Pedestrians and	om the street to vehicles have I	the site office to been seperated
Tree lopping		-			<u> </u>						
Tree lopping	в	4	Medium		Area	a to be delimeated and HR	CW for falling f	rom heights ar	nd Plant and Eq	uipment	
Vehicle & nlant exhaust fumes	I	L			_			-		-	
Workers overcome by exhaust fumes from plant	Е	1	Medium	NSW Code of Practice: Control Of Workplace Hazardous Substances	Plan	t to be operated in open a . No petrol/ diesel powered	reas with good d equipment us	ventilation only ed inside buildi	 Electric scisso ings 	or lifts to be use	ed inside buildings
Ventilation (poor)	I	<u> </u>									
Workers overcome by fumes when using chemicals	E	1	Medium	NSW Code of Practice: Control Of Workplace Hazardous Substances AS/NZS 1715 Selection, use and maintenance of respiratory protective devices AS/NZS 1716 Respiratory protective devices	MS	DS to be read and underst	ood by all work	ers prior to wo	rk commencing		
Violence					-						
Workers arguing and fighting	D	4	Low	Violence in the workplace guide 2002	Zero	tolerance for fighting on s	site - instant dis	missal			
Prisioners/Detainees inciting workers or vice versa	D	3	Medium	NSW Workplace Bullying 2008	All v	vorkers are instructed not	to talk to the Pr	isioners at the	site induction		
Waste Management/ Littering		-									
Inadequate bins on site to dispose of rubbish	E	3	Low	WHS Act/ Regulation 2011	Skip be p	bins to be placed at vario laced at the front of all lun	us locations are	ound site which	n are easy to ac	cess. Bins for f	ood scraps are to
Bins attracting rodents	D	4	Low		Foo	d scrap bins to be bagged	and changed r	egularly			
Having to walk long distances to dispose of rubbish	D	4	Low		Nurr	nerous skip bins to be on s	site close to all	work areas			
Workers littering the site with rubbish and off cuts instead of disposing of rubbish in	D	4	Low		Suspension/ improvement notices to be issued to subcontractors who leave the site untidy						
bins provided											
Clean water around site becoming contaminated with mud	Е	4	Low		Clea	ın rain water is diverted ar	ound site by wa	v of swales an	id sediment con	trol	
Working at Height above 2m		-						,			
Workers dropping tools and material onto persons below	с	1	Hiah	NSW Code of practice: Safe work on roofs part 1	"Dar	nger workers above" signa	ige to be erecte	d. If there are	other trades in t	he immediate a	rea then red/white
Scaffolders falling from beights during process	c	1	High	WHS Regulation 2011 Part 4.4 Falls	tape Insta	will be erected to create a all handrail, mid-rails and t	an exclusion zor oe-boards whe	ie. ie scaffolders a	are working fron	n deck below w	hile building using
	Ŭ			TTTO Regulation 20111 art 4.41 and	the a	approved control methods	such as the 1n	n rule or Advar	nced guardrail s	ystems	
Perimeter scaffold collapse	с	1	High	AS 4576: 1995 Guidelines for scatfolding	Che Con Uisu Do r an a Do r Eacl Scal Seca Scal Seco No s Clos Inco Ensi	ck and confirm the suitable firm areas where trenches ally check ground for state or allow scaffold to excee pproved design or allow standards to be e n standard will be braced folds from which a persor folder. ure materials at height & it caffold alterations are to b e off access to incomplet mplete [*] ure all scaffold is checked	lity of the subgr have been laid lithy, use sole b d 4.0 m in heigh arected and left in a minimum o n can fall more t solate area belo be undertaken e s scalfolds, for and secure bel	ade prior to ba pards where re it without being unsupported two directions han 4 metres ri w where there worker there except by licen example, instal ore issuing ha	sing out the scc squired or get ot g tied to the stru- s. A brace is de must be constru- is risk of falling sed scaffolder. It tube barricade ndover docket a	affolding hers to compac- tcture and brac fined as a ledg ficted and certifi objects causin objects causin s and warning : nd attaching S	tt areas ed or stabilised to er or transom ied by a licensed g injury to persons signs "Scaffold cafttag.
Workers failing from roof	A	1	High	HY HSE procedure 9.46 Working at height	Roo hane Safe	f access permit must be o drail must be in place for fa Work On Roofs: Part 1	btained by the all protection. S	workers prior te afety mesh mu	o accessing the ust be installed o	roof. Perimeter	r scaffold or Code Of Practice:
Mobile scaffold collapse	в	1	High	NSW Code of Practice: Managing the risk of falls at workplaces							
Workers falling from perimeter scaffold	С	1	High	AS 1577 Scaffold Planks	Peri site	meter scaffolds to be insp induction strictly not to alte	ected weekly us er any scaffoldii	sing the site H	SE inspection re	eport. All worke	rs are advised at
Fall from ladder	с	3	Medium	AS/NZS 4488 Industrial rope access systems - Selection, use & maintenance	Lade sube ladd	ders must be used in acco contractors. EWP's, mobil ers.	ordance with HY le scaffold and p	' ladder policy. blatform ladder	An Aconex has s take first prefe	been issued o erence over sta	n ladder use to all ndard A frame
Fall from EWP/ boom lift	в	1	High	AS/NZS 1891 Industrial fall arrest systems & devices AS/NZS 4994 Temporary edge protection	WP cond cond	ticket required to operate ditions to be checked prior dition	boom lift >11m to operation. H	. EWPAA yell arnesses and	ow car required lanyards must b	for EWP <11m be maintained a	n. Ground Ind kept in good
Fall from scissor lift	в	1	High	NWHSC - Prevention of Falls in General Construction 2008	Timi edgi plate	ber or angle to be installed e of slab. Scissor lift opera as must be used for rough	I to the edge of ators must have terrain scissor	concrete slabs a EWPAA yel s used on soft	to stop scissor llow card or WP ground	lifts accidently type ticket. Sta	being driven off abilizers and sole

HANSENYUNCKEN	This F Ass	PROJECT HSE RISK ASSESSMENT his Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Risk Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment (if applicable) are also to be considered.									
RELEVANT PROCEDURE:	Projec	t HSE F	Risk Assess	ment	DICK				Consequer	ice	
	RISK ASSESSMENT TABLE 1			2	3	4	5				
PROJECT:	Meado	WDank	TAPE - MUI	I- hades and Digital Design Hub		Likelihood	Significant	Major	Moderate	Minor	Insignificant
	0040	20400			Α	Very Likely	High	High	High	Medium	Medium
JOB NO:						Likely	High	High	Medium	Medium	Medium
		<- A1.4			С	Possible	High	Medium	Medium	Medium	Low
A322320 B1.	Industalia Aktas					Remotely Possible	Medium	Medium	Medium	Low	Low
ACCECCMENT DATE.	19 - 0	6 - 2020	(FOR INFO	RMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E	Very Unlikely	Medium	Medium	Low	Low	Low
ASSESSMENT DATE:	WAY				NA	Not applicable	NA	NA	NA	NA	NA
	RIS	K ASSE	SSMENT	CONTROLS (to be established in the following order of	of priority 1st=High Level Risks; 2nd = Medium Level Risks; 3rd = Low Level Risks)						
HAZARD (Include additional project specific hazards as required)	L	C Class Legislation, Standards & Codes of Practice Enter Details of Specific Controls Required									
Inadequately installed roof perimeter handrail	в	1	High	NSW Identification Tool for Aluminium Mobile Scaffolds 2008	Installation certificate must be issued to HY prior to any worker accessing roof. Installation manual to be available on site so it can be confirmed the handrail has been installed as per the manufacturers specifications.						

HANSENYUNCKEN	PROJECT HSE RISK ASSESSMENT This Project HSE Risk Assessment is to be used as aguide when completing the monthly Project High Risk Identification assessment on HYWAY Site Management Dashboard in accordance with the Project HSE Risk Assessment procedure and should be conducted at the time of Construction programme statusing to assess hazards and risks for next month. Hazards with residual risk from the Design WHS Risk Assessment (if applicable) are also to be considered.								Project HSE Risk Assessment (if		
RELEVANT PROCEDURE:	Project	t HSE F	tisk Assess	ment	RISK	ASSESSMENT TABLE			Consequer	nce	
PROJECT:	Meado	wbank	TAFE - Mul	i-Trades and Digital Design Hub		Likelihood	1 Significant	2 Maior	3 Moderate	4 Minor	5
JOB NO:	SC130)			A	Very Likely	High	High	High	Medium	Medium
APPECPED DV.	Mustal	o Aktor			С	Likely Possible	High High	High Medium	Medium	Medium	Low
A332320 BT.	wusta	d AKIdS			D	Remotely Possible	Medium	Medium	Medium	Low	Low
ASSESSMENT DATE:	19 - 06 WAY	6 - 2020	(FOR INFO	DRMATION ONLY) - PLEASE REFER ALSO TO HY RISK IDENTIFIER ON HY-	E NA	Very Unlikely Not applicable	Medium NA	Medium NA	Low	Low	Low
	RIS	K ASSE	SSMENT	CONTROLS (to be established in the following order of	f priori	ty 1st=High Level Risks	; 2nd = Mediu	m Level Risks	; 3rd = Low Lo	evel Risks)	
HAZARD (Include additional project specific hazards as required)	L.	С	Class	Legislation, Standards & Codes of Practice			Enter Details	of Specific Co	ontrols Requir	red	
Potential Emergencies - preparation for and response to potential emergency of	events a	assesse	ed high or I	nedium risk to be defined in the Emergency Response Plan	1						
Arrested fall in a harness	с	2	Medium	HY Procedure for Emergency Response	All sul Gener lift to r	bcontractors using harnes rally rescue will be by usir retrieve the suspended ca	ses in boom li ig the ground o sualty.	tts must have a controls at the b	a rescue proced base of the mad	dure as part of chine or by usir	g a second boom
Bomb threat	Е	4	Low	HY Procedure for Emergency Response	Proce	dure for bomb threats is p	part of the HY I	Emergency Res	sponse Plan		
Confined Space Rescue	Е	3	Low	HY Procedure for Emergency Response	Proce	dure for confined space r	escue is part o	f the HY Emerg	gency Respons	se Plan	
Cyclone	NA			HY Procedure for Emergency Response	N/A on the Meadowbank TAFE Project						
Drowning	Е	5	Low	HY Procedure for Emergency Response	Trenches are to be de-watered prior to any person working in around the area.						
Electric shock	D	1	Medium	HY Procedure for Defibrillators	Electric shock procedure detailed in the HY Emergency response plan						
Emergency services unavailability	NA	1	NA	HY Procedure for Emergency Response	N/A on the Meadowbank TAFE Project.						
Fire	D	2	Medium	AS 3745 Emergency control organisation and procedures for buildings, structures and workplaces ASINZ5 1221 Fire hose reels ASINZ5 1531 Portable fire extinguishers ASINZ5 1550 Portable fire extinguishers - Classification, rating and performance testing AS 1851 Maintenance of fire protection systems & equipment AS 2375 Guide to the selection, care & use of clothing for protection against heat & fire AS 2444 Portable fire extinguishers - and blankets - Selection & location	Fire procedure detailed in the HY emergency response plan						
First Aid (inadequate resources)	Е	3	Low	HY Procedure for Emergency Response	First a sun ci asses	aid room to be set up with ream, eye wash and exan ssment)	portable and fi nination couch	ixed first type A as per Code of	first aid kits, s Practice: First	tretcher, defibr Aid . (Refer to	illator, ice packs, first aid
Gas line contact or damage	D	2	Medium	HY Procedure for Emergency Response	Jeme	na contact details are par	of the HY Em	ergency respor	nse plan		
Major rock fall/landslip	Е	4	Low	HY Procedure for Emergency Response	Rocka	all procedure detailed in th	e HY Emerger	ncy response p	lan		
Major Fuel/Chemical Spill	Е	3	Low	HY Procedure for Emergency Response	Fuel/	Chemical spill is part of th	e HY emergen	icy response pl	an		
Medical Emergency	D	3	Medium	HY Procedure for Emergency Response	Medical emergency is part of the HY emergency response plan						
Overhead power line contact or arcing	С	2	Medium	HY Procedure for Emergency Response	Contact with overhead power lines is part of the HY emergency response plan						
Precast Panel Collapse	NA	1	NA	HY Procedure for Emergency Response	Preca	ist panel collapse is part o	f the HY emerg	gency response	e plan		
Structural failure/collapse	NA	1	NA	HY Procedure for Emergency Response	Struct	tural collapse is part of the	HY emergend	cy response pla	in		
Trench collapse	D	1	Medium	HY Procedure for Emergency Response	Trenc	h collapse is part of the H	Y emergency i	response plan			



A.5 External Lighting Compliance



ABN 48 612 666 172

Sydney | Brisbane

Level 23, 101 Miller St North Sydney NSW 2060

PO Box 3 North Sydney NSW 2059 Ph (02) 94371000

6 October 2020

Richard O'Sullivan

Hansen Yunken

75-85 O'Riordan St Alexandria NSW 2015

DESIGN CERTIFICATE - SSD CONDITION ITEM B15 VII

SUBJECT PREMISES :

TAFE MEADOWBANK – CWC1

Addressing Item B15 Construction Environmental Management Plan **item viii**, of the CWC1 matrix and design document check list, the proposed lighting associated with the Shoring Walls, Excavation, Remediation Activities will be in accordance with normal engineering practice, and will meet the requirements of the Building Code of Australia and relevant Australian Standards. In particular, the design will be in accordance with the following:

AS 4282-2019 Control of the obtrusive effects of outdoor lighting

I am an appropriately qualified and competent person in this area and as such can certify that the design will comply with the above and which are detailed on the drawings attached.

Full Name of Designer:	Marc Estimada
Qualifications:	B. Eng (Electrical) Hons. MIEAust CPEng NER 2903203
Address of Designer:	Level 23, 101 Miller Street, North Sydney NSW 2060
Business Telephone No: Name of Employer:	(02) 9437 1000 JHA Consulting Engineers Pty Ltd

Yours sincerely,

Marc Estimada Director





A.6 Construction Traffic and Pedestrian Management Sub-Plan (CTPMSP)



Multi-Trades and Digital Technology Hub and carpark (SSD 10349): Submission of Construction Traffic and Pedestrian Management Sub-Plan in accordance with Condition B16, B21, B23 & B30

Condition	Condition requirements	Document reference
	The Construction Traffic and Pedestrian Management Sub-Plan (CTPMSP) must be prepared to achieve the objective of ensuring safety and efficiency of the road network and address, but not limited to, the following;	Multi-Trades and Digital Technology Hub, TAFE NSW Meadowbank, Phase 2 Construction Traffic and Pedestrian Management Plan Rev B Dated 05/11/2020 Reference: N183633
	(a) be prepared by a suitably qualified and experienced person(s);	Section 1.1 Background SSD 10349 – B16 – CTPMSP CV – Brett Maynard_2020 bw
	(b) be prepared in consultation with Council and TfNSW;	Section 1.2 Consultation Appendix E Stakeholder Correspondence
	(c) detail the measures that are to be implemented to ensure road safety and network efficiency during construction in	Section 4.1 Traffic Control Plan Section 4.2 Pedestrian and Cyclist Management
B16	consideration of potential impacts on general traffic, cyclists and pedestrians and bus services;	Section 4.3 Public Transport Section 4.4 Traffic Impacts
	(d) detail heavy vehicle routes, access and parking arrangements;	Section 3.5 Construction Site Access Section 3.7 Construction Traffic Routes
	(e) a swept path assessment is to be carried out, showing that the largest vehicles can manoeuvre safely at all intersections along the proposed approach and departure routes. The swept path assessment must also demonstrate that the largest heavy	Appendix A Swept Path Assessment
	and/or work zone in a safe and efficient manner;	
	(f) include location of all proposed work zones;	No work zones are proposed for works associated with EWP2 (Stage 1)

	(g) details of the haulage routes and the construction hours;	Section 3.3 Hours of Operation
		Section 3.7 Construction Traffic Routes
	(h) details of estimated number and type of construction vehicle	Section 3.6 Construction Traffic Volumes
	movements including morning and afternoon peak and off-peak	Section 4.8 Existing and Future Developments
	movements for each stage of construction;	
	(i) details of the construction program highlighting details of peak	Section 3.1 Description and Duration of Works
	construction activities and proposed construction staging;	Section 4.8 Existing and Future Developments
	(j) any potential impacts to general traffic, cyclists, pedestrians	Section 4.2 Pedestrian and Cyclist Management
	and bus services within the vicinity of the site from construction	Section 4.3 Public Transport
	vehicles during the construction of the proposed works;	Section 4.4 Traffic Impacts
	(k) cumulative impacts of the proposed construction and ongoing	Section 4.8 Existing and Future Developments
	projects within a 250m radius of the site including the	
B16	Meadowbank Schools Project (SSD 9343);	
ы	(I) detail appropriate measures that are to be implemented to	Section 4.1 Traffic Control Plan
	ensure road safety and network efficiency is maintained during	Section 4.2 Pedestrian and Cyclist Management
	construction to minimise potential impacts on general traffic,	Section 4.3 Public Transport
	cyclists, pedestrians and bus services as well as surrounding	Section 4.4 Traffic Impacts
	residents;	
	(m) comply with relevant sections of the following documents:	Section 1.3 References
	(i) Australian Standard AS1742.3 – Manual of Uniform	
	Traffic Control Devices Part 3: Traffic control for works on roads	
	(AS1742.3);	
	(ii)TfNSW's Traffic Control at Work Sites (Technical	
	Manual); and	
	(iii) Part 8.1 (Construction Activities) of City of Ryde	
	Development Control Plan.	
	A Driver Code of Conduct must be prepared and communicated	Appendix C Driver Code of Conduct
B21	by the Applicant to heavy vehicle drivers and must address the	
	tollowing:	

	(a) minimise the impacts of earthworks and construction on the	Appendix C – Section C.3 Haulage Routes and Timing of
B21	local and regional road network;	Transport
	(b) minimise conflicts with other road users;	Appendix C – Section C.3 Haulage Routes and Timing of
		Transport & C.4 Safe Driving Practices
	(c) minimise road traffic noise; and	Appendix C – Section C.4 Safe Driving Practices & C.5
		Maintenance Requirements
	(d) ensure truck drivers use specified routes.	Appendix C – Section C.3 Haulage Routes and Timing of
		Transport
	Prior to the commencement of construction, the Applicant must	Appendix D Construction Worker Transportation Strategy
	submit a Construction Worker Transportation Strategy to the	
	Certifier. The Strategy must detail the provision of sufficient	
B23	parking facilities or other travel arrangements for construction	
	workers in order to minimise demand for parking in nearby public	
	and residential streets or public parking facilities. A copy of the	
	strategy must be submitted to the Planning Secretary and	
	Council for information.	
	Prior to the commencement of construction, evidence of	Section 3.5 Construction Site Access
	compliance with the following requirements must be submitted to	
	the Certifier and a copy provided to Council for information:	
	(a) all vehicles must enter and leave the site in a forward	
	(h) the swent noth of the langest construction vehicle entering	Appendix A Swept Dath Appendix
B30	(b) the swept path of the longest construction vehicle entering	Appendix A Swept Path Assessment
	and exiting the site in association with the new work, as well as	
	manoeuverability through the site, is in accordance with the latest	
	Version of AS2890.2, and	Caption 4.4 Troffic Control Dian
	(c) the safety of vehicles and pedesthans accessing adjoining	Section 4.1 Harric Control Plan
	has been addressed	Appendix P. Treffie Control Plane
D 1 <i>1</i>	(a) detailed baseline deta:	Appendix D Traffic Control Plans
D14	(a) ueraneu basenne uara,	Section 2 Existing Conditions

	(b) details of:	Section 1.3 References
	(i) the relevant statutory requirements (including any relevant	
	approval, licence or lease conditions);	
	(ii) any relevant limits or performance measures and criteria;	Section 3.3 Hours of Operation
	and	
	(iii) the specific performance indicators that are proposed to be	Not Applicable
	used to judge the performance of, or guide the implementation of,	
	the development or any management measures;	
	(c) a description of the measures to be implemented to comply	Section 4 Construction Pedestrian and Traffic Management
	with the relevant statutory requirements, limits, or performance	
	measures and criteria;	
	(d) a program to monitor and report on the:	Section 4.10 Site Inspections and Record Keeping
	(i) impacts and environmental performance of the development;	
	(ii) effectiveness of the management measures set out	Section 4.10 Site Inspections and Record Keeping
B14	pursuant to paragraph (c) above;	
	(e) a contingency plan to manage any unpredicted impacts and	Not Applicable
	their consequences and to ensure that ongoing impacts reduce	
	to levels below relevant impact assessment criteria as quickly as	
	possible;	
	(f) a program to investigate and implement ways to improve the	Not Applicable
	environmental performance of the development over time;	
	(g) a protocol for managing and reporting any:	Section 4.10 Site Inspections and Record Keeping
	(i) incident and any non-compliance (specifically including any	
	exceedance of the impact assessment criteria and performance	
	criteria);	
	(ii) complaint;	Section 4.10 Site Inspections and Record Keeping
	(iii) failure to comply with statutory requirements; and	Section 4.10 Site Inspections and Record Keeping
	(h) a protocol for periodic review / update of the plan and any	Not Applicable
	updates in response to incidents or matters of non-compliance.	

Multi-Trades and Digital Technology Hub

TAFE NSW Meadowbank Phase 2 Construction Traffic and Pedestrian Management Plan

Prepared by: GTA Consultants (NSW) Pty Ltd for Hansen Yuncken on 09/11/2020 Reference: N183633 Issue #: C



Multi-Trades and Digital Technology Hub

TAFE NSW Meadowbank Phase 2 Construction Traffic and Pedestrian Management Plan

Client: Hansen Yuncken on 09/11/2020 Reference: N183633 Issue #: C

Quality Record

lssue	Date	Description	Prepared By	Checked By	Approved By	Signed
A	4/11/2020	Issued for Council and TfNSW endorsement	Mackenzie Brinums	Brett Maynard	Brett Maynard	Brett Maynard
В	5/11/2020	Minor amendments	Mackenzie Brinums	Brett Maynard	Brett Maynard	Brett Maynard
С	9/11/2020	Updated Appendix E	Mackenzie Brinums	Brett Maynard	Brett Maynard	B.T. Mayned.



Melbourne | Sydney | Brisbane

CONTENTS

1.	Introduction	1
	1.1. Background	2
	1.2. Consultation	4
	1.3. References	4
2.	Existing Conditions	5
	2.1. Site Location and Local Context	6
	2.2. Existing Road Network	6
	2.3. Existing Public Transport	9
	2.4. Existing Pedestrian Infrastructure	10
	2.5. Existing Cyclist Infrastructure	11
3.	Overview of Construction Activities	12
	3.1. Description and Duration of Works	13
	3.2. Head Contractor Contact Details	13
	3.3. Hours of Operation	13
	3.4. Construction Worker Parking	14
	3.5. Construction Site Access	14
	3.6. Construction Traffic Volumes	17
	3.7. Construction Traffic Routes	17
4.	Construction Pedestrian and Traffic Management	20
	4.1. Traffic Control Plan	21
	4.2. Pedestrian and Cyclist Management	21
	4.3. Public Transport	21
	4.4. Traffic Impacts	21
	4.5. Parking Impacts	22
	4.6. Impacts to Neighbouring Properties	23
	4.7. Emergency Vehicle Access	23
	4.8. Existing and Future Developments	23
	4.9. Traffic Movements in Adjoining Council Areas	25
	4.10.Site Inspections and Record Keeping	25
	4.11.Site Induction	25



N183633 // 09/11/2020

Phase 2 Construction Traffic and Pedestrian Management Plan // Issue: C Multi-Trades and Digital Technology Hub, TAFE NSW Meadowbank

Appendices

- A. Swept Path Assessment
- B. Traffic Control Plans
- C. Driver Code of Conduct
- D. Construction Worker Transportation Strategy
- E. Stakeholder Correspondence
- F. Signage Plan

Figures

Figure 2.1:	Subject site and environs	6
Figure 2.2:	Rhodes Street (looking east)	7
Figure 2.3:	Rhodes Street (looking east)	7
Figure 2.4:	Hermitage Road (looking south)	8
Figure 2.5:	Victoria Road (looking east)	8
Figure 2.6:	Bowden Street (looking north)	8
Figure 2.7:	Macpherson Street (looking east)	8
Figure 2.8:	Surrounding bus network	10
Figure 3.1:	MTDTH proposed site access arrangement	15
Figure 3.2:	MSCP proposed site access arrangement	16
Figure 3.3:	Construction vehicle approach routes	18
Figure 3.4:	Construction vehicle departure routes	19
Figure 4.1:	Potential additional off-site car parking	22
Figure 4.2:	SMEEP and Meadowbank TAFE anticipated average peak truck movements	24

Tables

Table 1.1:	Consent condition requirements	2
Table 2.1:	Bus service frequency ¹	9
Table 4.1:	SMEEP and Meadowbank TAFE project construction staging	23



1. INTRODUCTION



N183633 // 09/11/2020 Phase 2 Construction Traffic and Pedestrian Management Plan // Issue: C Multi-Trades and Digital Technology Hub, TAFE NSW Meadowbank

1



1.1. Background

Hansen Yuncken commissioned GTA Consultants (GTA) in August 2020 to prepare a Construction Traffic and Pedestrian Management Plan (CTPMP) for Phase 2 of the Early Works for the Meadowbank TAFE Multi-Trades and Digital Technology Hub (MTDTH) and multi-storey car park (MSCP) project. Phase 2 of the Early Works stage of the project includes:

- Tree removal
- Services diversions
- Shoring walls
- Bulk earthworks (including remediation).

A CTPMP was previously prepared for Phase 1 of the Early Works dated 31 August 2020 which included site establishment and demolition works. A further CTPMP will be submitted for the main building and infrastructure works at the conclusion of the detailed design phase.

Specifically, this CTPMP seeks to address Condition B16, B21, B23 and B30 of the project approval (SSD 10349). The condition requirements and the location where the requirements have been addressed are outlined in Table 1.1.

Table 1.1: Consent condition requirements

Condition	Cor	ndition requirements	Document reference
B16	A Co (CTI and the (a)	onstruction Traffic and Pedestrian Management Sub-Plan PMSP) must be prepared to achieve the objective of ensuring safety efficiency of the road network and address, but not be limited to, following: be prepared by a suitably qualified and experienced person(s)	Section 1.1
	(b)	be prepared in consultation with Council and TfNSW	Section 1.2 and Appendix E
	(c)	detail the measures that are to be implemented to ensure road safety and network efficiency during construction in consideration of potential impacts on general traffic, cyclists and pedestrians and bus services	Section 4.1, 4.2, 4.3, 4.4
	(d)	detail heavy vehicle routes, access and parking arrangements	Section 3.5, 3.7
	(e)	a swept path assessment is to be carried out, showing that the largest vehicles can manoeuvre safely at all intersections along the proposed approach and departure routes. The swept path assessment must also demonstrate that the largest heavy vehicle is capable of accessing and vacating the construction site and/or work zone in a safe and efficient manner	Appendix A
	(f)	include location of all proposed work zones	No work zones are proposed for Phase 2 of the Early Works (Stage 1)
	(g)	details of the haulage routes and the construction hours	Section 3.3 and 3.7
	(h)	details of estimated number and type of construction vehicle movements including morning and afternoon peak and off-peak movements for each stage of construction	Section 3.6 and 4.8
	(i)	details of the construction program highlighting details of peak construction activities and proposed construction staging	Section 3.1 and 4.8



N183633 // 09/11/2020

Phase 2 Construction Traffic and Pedestrian Management Plan // Issue: C Multi-Trades and Digital Technology Hub, TAFE NSW Meadowbank

Condition	Condition requirements	Document reference
	 (j) any potential impacts to general traffic, cyclists, pedestrians and bus services within the vicinity of the site from construction vehicles during the construction of the proposed works 	Section 4.2, 4.3, 4.4
	 (k) cumulative impacts of the proposed construction and ongoing projects within a 250m radius of the site including the Meadowbank Schools Project (SSD 9343) 	Section 4.8
	 detail appropriate measures that are to be implemented to ensure road safety and network efficiency is maintained during construction to minimise potential impacts on general traffic, cyclists, pedestrians and bus services as well as surrounding residents. 	Section 4.1, 4.2, 4.3, 4.4
	 (m) comply with relevant sections of the following documents: (i) Australian Standard AS1742.3 - Manual of Uniform Traffic Control Devices Part 3: Traffic control for works on roads (AS1742.3); (ii) TfNSW's Traffic Control at Work Sites (Technical Manual); and (iii) Part 8.1 (Construction Activities) of City of Ryde Development Control Plan. 	Section 1.3
B21	 A Driver Code of Conduct must be prepared and communicated by the Applicant to heavy vehicle drivers and must address the following: (a) minimise the impacts of earthworks and construction on the local and regional road network 	Appendix C – Section C.3
	(b) minimise conflicts with other road users	Appendix C – Section C.3, C.4
	(c) minimise road traffic noise	Appendix C – Section C.4, C.5
	(d) ensure truck drivers use specified routes.	Appendix C – Section C.3
B23	Prior to the commencement of construction, the Applicant must submit a Construction Worker Transportation Strategy to the Certifier. The Strategy must detail the provision of sufficient parking facilities or other travel arrangements for construction workers in order to minimise demand for parking in nearby public and residential streets or public parking facilities. A copy of the strategy must be submitted to the Planning Secretary and Council for information.	Appendix D
B30	Prior to the commencement of construction, evidence of compliance with the following requirements must be submitted to the Certifier and a copy provided to Council for information:(a) all construction vehicles must be able to enter and leave the site in a forward direction	Section 3.5
	(b) the swept path of the longest construction vehicle entering and exiting the site in association with the new work, as well as manoeuvrability through the site, is in accordance with the latest version of AS 2890.2	Appendix A
	 (c) the safety of vehicles and pedestrians accessing adjoining properties, where shared vehicle and pedestrian access occurs, has been addressed. 	Section 4.1, 4.2 and Appendix B



The following report sets out an assessment with consideration of the following:

- site accesses
- requirement for works zones
- anticipated heavy vehicle movements
- heavy vehicle routes to and from the site
- requirements for pedestrians and cyclists.

This CTPMP has been prepared by engineers who hold the Transport for NSW (TfNSW) Prepare a Works Zone Traffic Management Plan certification. Details of the accredited engineers are provided below:

- Mackenzie Brinums Certification No. 0051848769, exp. 7 November 2021
- Brett Maynard Certification No. 0052374425, exp. 21 May 2023.

1.2. Consultation

In accordance with the requirements of the Consent Conditions, Condition B16(b) this CTPMP must be developed in consultation with Council and TfNSW.

A Phase 1 Early Works CTPMP has previously been developed in consultation with Council. A draft Phase 1 Early Works CTPMP was submitted to Council on 27 August 2020. Following a round of comments, the Early Works CTPMP was finalised and submitted to Council on 11 September 2020.

The Phase 2 Early Works CTPMP builds on the Phase 1 Early Works CPTMP, with much of the proposed construction traffic and pedestrian management measures consistent with the early works stage with updated to construction vehicle accesses and anticipated size and frequency of construction vehicles deliveries. A draft version of Phase 2 Early Works CPTMP was provided to Council and TfNSW on 8 October 2020, with comments and outcomes of subsequent discussions incorporated into this final report. A copy of the correspondence with Council and TfNSW provided in Appendix E.

A meeting was also held with Council on 31 August 2020 with regard to the cumulative construction traffic impact of the Schools @ Meadowbank Education and Employment Precinct (SMEEP) project and the Meadowbank TAFE project. Following this meeting, a cumulative traffic impact technical note was prepared, with key details incorporated into this CTPMP and summarised in Section 4.8.

Hansen Yuncken will continue to liaise with Council and TfNSW throughout the construction of the project to satisfy any concerns with the proposed construction methodology and/or materials handling.

1.3. References

In preparing this report, reference has been made to the following:

- Traffic Control at Work Sites manual, TfNSW, July 2018
- Australian Standard AS1742.3:2019 Manual of Uniform Traffic Control Devices Traffic control for works on roads
- Part 8.1 (Construction Activities) of City of Ryde Development Control Plan
- plans prepared by Hansen Yuncken as referenced in this report
- other documents and data as referenced in this report.



N183633 // 09/11/2020 Phase 2 Construction Traffic and Pedestrian Management Plan // Issue: C Multi-Trades and Digital Technology Hub, TAFE NSW Meadowbank

2. EXISTING CONDITIONS



GTAconsultants

N183633 // 09/11/2020 Phase 2 Construction Traffic and Pedestrian Management Plan // Issue: C Multi-Trades and Digital Technology Hub, TAFE NSW Meadowbank
2.1. Site Location and Local Context

The TAFE NSW Meadowbank campus (herein referred to as Meadowbank TAFE) is located approximately 15 kilometres north west of Sydney CBD. The proposed new MTDTH building will occupy the north eastern corner of the existing Meadowbank TAFE campus, which presently contains an at-grade car parking area. The MSCP will be located in place of the existing at-grade staff car park adjacent to Block J. The Meadowbank TAFE campus is bounded by Macpherson Street and an Ausgrid substation to the north, See Street to the east and the rail corridor to the west. Meadowbank Railway Station is located at the southern boundary of the site.

The site location is illustrated in Figure 2.1 and has a primary frontage to See Street. Surrounding properties largely consist of light industrial, low density residential and educational uses.



Figure 2.1: Subject site and environs

Base image source: Sydway

2.2. Existing Road Network

See Street

See Street functions as a local road and near the campus is aligned in a north-south direction. It is a two-way road configured with one travel lane and one parking lane in each direction within an 11-metre wide carriageway. Kerbside parking is permitted on both sides of the road. Parking is generally unrestricted on the eastern side, with a short section of 15-minute time restriction from 8am to 5:30pm, Monday to Friday. On the western side of See Street, the following parking restrictions apply:

- Two-hour time restriction between Macpherson Street and Stone Street, from 8:00am to 9:00pm, Monday to Friday (permit holders excepted)
- 15-minute time restriction between Stone Street and Angas Street, from 7:00am to 5:00pm, Monday to Friday.



Two-hour time restriction between Angas Street and Constitution Road, from 8am to 9pm, Monday to Friday (permit holders excepted).

Rhodes Street

Rhodes Street functions as a collector road and is aligned in an east-west direction. It is a two-way road configured with one traffic lane and one parking lane in each direction within a 11-metre wide carriageway.

Kerbside parking is permitted on both sides of the road. Rhodes Street carries around 1,100 vehicles per day in the eastbound direction and 1,400 vehicles per day in the westbound direction.

Rhodes Street is shown in Figure 2.2 and Figure 2.3.

Figure 2.2: Rhodes Street (looking east)







Hermitage Road

Hermitage Road functions as a collector road and is aligned in a north south direction. It is a two-way road configured with one travel lane and one parking lane in each direction within a 10-metre wide carriageway. Kerbside parallel parking is permitted on both sides of the road. Hermitage Road intersects Victoria Road at a signalised intersection, permitting all turning movements.

Hermitage Road carries around 1,700 vehicles per day in the southbound direction and 1,900 vehicles per day in the northbound direction.

Hermitage Road is shown in Figure 2.4.

Victoria Road

Victoria Road is a classified State Road (TfNSW controlled) and is aligned in an east-west direction. Near the campus, it is a two-way road configured with three travel lanes in each direction. Kerbside parking is not permitted on both sides of the road. The road carriageway is around 20 metres wide.

Victoria Road is shown in Figure 2.5.



Figure 2.4: Hermitage Road (looking south)





Figure 2.5: Victoria Road (looking east)

Bowden Street

Bowden Street functions as a collector road and is aligned in a north south direction. It is a two-way road configured with one travel lane in each direction within a 12-metre wide carriageway. Bowden Street intersects Victoria Road at a signalised intersection, permitting all turning movements.

Kerbside parking is permitted on both sides of the road, subject to a one to two-hour time restrictions during weekdays between 7:00am and 5:00pm. On the southern approach to Victoria Road, Bowden Street is subject to clearway restrictions along the western side of the road, extending back to the intersection with Macpherson Street.

Bowden Street carries around 4,200 vehicles per day in the northbound direction and 4,700 vehicles per day in the southbound direction.

Bowden Street is shown in Figure 2.6.

Macpherson Street

Macpherson Street functions as a local road and near the campus is aligned in an east-west direction. It is a two-way road configured with one travel lane and one parking lane in each direction within a 10-metre wide carriageway. Kerbside parking is permitted on both sides of the road, subject to a two-hour time restriction during weekdays between 8:00am and 9:00pm.

Macpherson Street is shown in Figure 2.7.

Figure 2.6: Bowden Street (looking north)









Mellor Street

Mellor Street functions as a local road and near the campus is aligned in a north-south direction. It is a two-way road configured with one travel lane and one parking lane in each direction within an 11-metre wide carriageway. Mellor Street provides left-in/ left-out access to Victoria Road.

Kerbside parking is permitted on both sides of the road, and is generally unrestricted, with a short section of two-hour time restriction between Mulvihill Street and Victoria Road from 8:30am to 6:00pm, Monday to Friday and from 8:30am to 12:30pm on Saturdays.

Forsyth Street

Forsyth Street functions as a local road and near the campus is aligned in a north-south direction. It is a two-way road configured with one travel lane and one parking lane in each direction within an 11-metre wide carriageway. Forsyth Street provides left-in/ left-out access to Victoria Road.

Kerbside parking is permitted on both sides of the road, subject to a two-hour time restriction on the western side from 8:00am to 9:00pm, Monday to Friday (permit holders excepted). Kerbside parking on the eastern side is unrestricted.

Constitution Road

Constitution Road functions as a local road and near the campus is aligned in an east-west direction. It is a two-way road configured with one travel lane in each direction within a 10-metre wide carriageway. No stopping is permitted on Constitution Road, between Railway Road and Bowden Street.

2.3. Existing Public Transport

2.3.1. Train Services

Meadowbank Railway Station and West Ryde Station are located around 350 metres southwest and 830 metres northwest from the Meadowbank TAFE campus, respectively. Both Meadowbank and West Ryde stations are on the T9 Northern Line, with services running from Epping to Central every 30 minutes.

2.3.2. Bus Services

Bus route 507 operates near the campus with the nearest stop located at Meadowbank Railway Station. Bus routes 520, 524, 534 and M52 operate along Victoria Road. The surrounding bus network services are detailed in Table 2.1 and shown indicatively in Figure 2.8.

Bus route number	Description	AM/ PM peak frequency	Off-peak frequency
507	Macquarie University to City Circular Quay via Putney	30 minutes/ 20 minutes	60 minutes
513	Carlingford to Meadowbank Wharf via West Ryde	30 minutes/ 60 minutes	60 minutes
520	Parramatta to City Circular Quay via West Ryde	30 minutes/ 60 minutes	Infrequent
524	Ryde to Parramatta via West Ryde	30 minutes/ 30 minutes	60 minutes

Table 2.1: Bus service frequency¹



N183633 // 09/11/2020

Bus route number	Description	AM/ PM peak frequency	Off-peak frequency
M52	Parramatta to City Circular Quay (limited stops)	12 minutes/ 10 minutes	15 minutes

Note:

1. Valid from 24 February 2020, sourced from <u>https://transportnsw.info/routes/bus</u>, accessed 6 October 2020

Figure 2.8: Surrounding bus network



Base image source: https://transportnsw.info/document/4247/state_transit_north_shore_and_west_network_map.pdf, dated 6 October 2020

2.4. Existing Pedestrian Infrastructure

Pedestrian footpaths are generally provided along all the roads surrounding the campus. Footpaths are generally concrete paths with a width of 1.2 metres. The primary pedestrian link to Meadowbank Station is along See Street and Constitution Road or through the Meadowbank campus. There is no requirement for pedestrians to cross roads along this route to access the station.

There is an existing north-south pedestrian connection through the TAFE NSW campus, which runs between Rhodes Street and Meadowbank Station.

Formal crossing points in vicinity of the Meadowbank campus include the following pedestrian crossings:

- North eastern, north western and south western legs of the Victoria Road/ Hermitage Road intersection (signalised)
- North eastern, south eastern and south western legs of the Victoria Road/ Bowden Street intersection (signalised).

There are also various pedestrian refuges provided on surrounding roads near the site as follows:

- Squire Street, east of Bowden Street
- Bowden Street south of Squire Street



- Macpherson Street, west of Bowden Street
- See Street, north of Constitution Road.

2.5. Existing Cyclist Infrastructure

There are limited formal cyclist facilities within the transport network surrounding the campus.



3. OVERVIEW OF CONSTRUCTION ACTIVITIES



GTAconsultants

OVERVIEW OF CONSTRUCTION ACTIVITIES

3.1. Description and Duration of Works

Phase 2 of the Early Works stage of the project includes:

- Tree removal
- Services diversions
- Shoring walls
- Bulk earthworks (including remediation).

The expected duration of the works is around five months, with the works expected to commence November 2020 and be completed by April 2021.

Phase 2 of the Early Works forms part of Stage 1 of the construction program, as detailed below:

- Stage 1 EWP2 (Earthworks, Remediation & Shoring Wall)
- Stage 2 Structure
- Stage 3 Building Envelope & Fit-out
- Stage 4 Public Domain Works.

As discussed in Section 1.1, a further CTPMP will be submitted for the main building and infrastructure works (Stages 2-4) at the conclusion of the detailed design phase.

3.2. Head Contractor Contact Details

The nominated Hansen Yuncken representative for any required Council or stakeholder contact is:

• Vanja Krumpacnik, Project Manager – 0439 542 674.

Relevant site contact details for the appointed contractor(s) will also be affixed to the fencing around the work site.

3.3. Hours of Operation

Construction, including the delivery of materials to and from the site, will be carried out during the following periods:

- Weekdays: 7:00am to 6:00pm
- Saturdays: 8:00am to 1:00pm
- Sundays and public holidays: No works permitted.

Other works that do not exceed the existing background noise level plus 5 dB may also be undertaken during the following hours:

- Weekdays: 6:00pm to 7:00pm
- Saturdays: 1:00pm to 4:00pm.

Rock breaking, rock hammering, sheet piling, pile driving and similar activities may only be carried out between the following hours:

- Weekdays: 9:00am to 12:00pm and 2:00pm to 5:00pm
- Saturdays: 9:00am to 12:00pm.



OVERVIEW OF CONSTRUCTION ACTIVITIES

Hansen Yuncken will be responsible for instructing and controlling all subcontractors regarding the hours of work.

3.4. Construction Worker Parking

The anticipated workforce for the Early Works Phase 2 stage is anticipated to average around 35 workers on-site at any given time, with up to a maximum of 45 workers on-site during peak activities. There is limited opportunity for construction worker parking to be provided during the Phase 2 Early Works as the bulk excavation envelope largely extends to the site boundary.

In consultation with Council, temporary parking arrangements at Meadowbank Park will be made available to staff and students of the TAFE during construction of the project, due to the temporary loss of on-site parking to construct the new buildings. It is understood that the Meadowbank Park car parking contains around 400 parking spaces and can accommodate the temporary loss of around 300 spaces on the Meadowbank TAFE site, while any additional available parking can be utilised by construction workers. Meadowbank Park is located around a 10-15 minute walk away from Meadowbank TAFE, with pedestrian footpaths provided on both sides of Constitution Road, connecting the TAFE with the car parks.

Notwithstanding the above, given the site's proximity to high frequency public transport services, including Meadowbank Railway Station, all workers will be encouraged to use public transport to access the site, with appropriate tool/ equipment drop-off arrangements made. This will be incorporated into the site induction program.

3.5. Construction Site Access

Two site accesses are proposed for the MTDTH site, with one utilising the existing crossover on Rhodes Street while the other will be in the same location as the proposed new laneway crossover on See Street. A single site access is proposed for the MSCP site via the existing driveway near the See Street/ Angas Street intersection. The two accesses for the MTDTH site allow for better distribution of construction traffic on the surrounding road network so as to reduce the cumulative impact with the adjacent SMEEP project, which is being constructed concurrently. All vehicles will enter and exit the site in a forward direction. Gates will be located at the accesses to restrict entry to the site.

The proposed site access locations are shown in Figure 3.1 and Figure 3.2.



OVERVIEW OF CONSTRUCTION ACTIVITIES

Figure 3.1: MTDTH proposed site access arrangement



Base image source: Hansen Yuncken, drawing reference SC130-SP-PM-DWG-REVA dated 22 September 2020



Figure 3.2: MSCP proposed site access arrangement



Base image source: Hansen Yuncken, drawing reference SC130-SP-PM-DWG-REVA dated 22 September 2020

Construction vehicle access to the site via Rhodes Street will primarily involve 12.5 metre heavy rigid vehicles and 18.1 metre truck and dog combinations. A swept path assessment has been completed on the approach and departure routes between Victoria Road and the site, as shown in Appendix A.

The swept path assessment indicates that there are constraints for long vehicles on the existing local road network, particularly around the corners on Rhodes Street. It is noted that the design vehicles used for swept path analysis are conservative, as they need to represent a broad national vehicle fleet. An on-site demonstration was completed by Roberts Pizzarotti at Rhodes Street/ Mellor Street and Rhodes Street/ Hermitage Road with Council for the SMEEP project, confirming that both 12.5 metre heavy rigid vehicles and the truck and dog combinations are able to navigate these corners without crossing the centreline.

Two on-street spaces will be temporarily removed on See Street at the site access during the proposed works, however these spaces will be permanently removed prior to OC to provide vehicle access to the MTDTH once operational. Swept paths confirm no additional loss of on-street parking on other surrounding roads is required, beyond that removed for the SMEEP project. A signage plan incorporating these changes is provided in Appendix F.



Through consultation with Council, it was agreed that 18.1 metre truck and dog combinations for the MTDTH site will be restricted to entering and exiting via the Rhodes Street access only during Phase 2 of the Early Works, while truck and dogs will be required to use Bowden Street, Stone Street and See Street to access the MSCP site due to no other alternatives being available for site access.

All loading and unloading of materials during the early works stage will be completed on-site. Accredited traffic controllers will be positioned at all site accesses (when in use) to manage pedestrian and general traffic movements as construction vehicles are entering/ exiting the sites. Traffic controllers will also be positioned on the driveway at the See Street/ Angas Street intersection and the internal access road west of the proposed MSCP site access to stop traffic in both directions (when required) accessing the approximately 100 space car park on the western side of the campus.

Queuing or marshalling of construction vehicles will not be permitted on the road network, with call-up procedures to be put in place to manage arrivals.

3.6. Construction Traffic Volumes

As previously mentioned, the MTDTH and MSCP sites will be primarily serviced by vehicles of a size up to and including 12.5 metre heavy rigid vehicles and 18.1 metre truck and dog combinations. It is anticipated that there will be on average up to 20 vehicle movements per day, or four vehicle movements per hour in the morning and afternoon peak and off-peak periods. Noting the school zone on See Street, construction vehicle movements on See Street will be limited as much as possible between 8:00am and 9:30am, and between 2:30pm and 4:00pm on school days. It is anticipated that construction traffic volumes using See Street during these times will be up to two movements per hour.

3.7. Construction Traffic Routes

Construction traffic will generally have origins and destinations to/ from the north and west of the site. The proposed construction vehicle routes have been selected to minimise the use of local roads and use arterial roads where possible (illustrated in Figure 3.3 and Figure 3.4). The proposed routes are as follows:

Approach

- From north:
 - Pennant Hills Road, Silverwater Road, Victoria Road, Bowden Street, Stone Street, See Street
 - o Lane Cove Road, Victoria Road, Bowden Street, Stone Street, See Street.
 - o Lane Cove Road, Victoria Road, Mellor Street, Rhodes Street.
- From west:
 - M4 Western Motorway, James Ruse Drive, Victoria Road, Bowden Street, Stone Street
 - Old Windsor Road, Cumberland Highway, James Ruse Drive, Victoria Road, Bowden Street, Stone Street, See Street.



Departure

- Towards north:
 - See Street, Stone Street, Bowden Street, Victoria Road, Silverwater Road, Pennant Hills Road
 - o Mellor Street, Victoria Road, Silverwater Road, Pennant Hills Road
 - o See Street, Stone Street, Bowden Street, Victoria Road, Lane Cove Road.
- Towards west:
 - See Street, Stone Street, Bowden Street, Victoria Road, James Ruse Drive, M4 Western Motorway
 - o Mellor Street, Victoria Road, James Ruse Drive, M4 Western Motorway
 - See Street, Stone Street, Bowden Street, Victoria Road, James Ruse Drive, Cumberland Highway, Old Windsor Road
 - o Mellor Street, Victoria Road, James Ruse Drive, Cumberland Highway, Old Windsor Road.

Figure 3.3: Construction vehicle approach routes



Base image source: Sydway



OVERVIEW OF CONSTRUCTION ACTIVITIES

Figure 3.4: Construction vehicle departure routes



Base image source: Sydway



4. CONSTRUCTION PEDESTRIAN AND TRAFFIC MANAGEMENT



GTAconsultants

4.1. Traffic Control Plan

Preliminary Traffic Control Plans (TCP) for the proposed Phase 2 Early Works are included in Appendix B. The TCPs present the principles of traffic management and is subject to WorkCover requirements. The TCPs have been developed with consideration for the requirements of the following documents:

- Traffic Control at Work Sites manual, TfNSW, July 2018
- Australian Standard AS1742.3:2019 Manual of Uniform Traffic Control Devices Traffic control for works on roads
- Part 8.1 (Construction Activities) of City of Ryde Development Control Plan.

Detailed information for work site operation is contained in the *Traffic Control at Work Sites* manual (TfNSW, 2018). The control of traffic at work sites must be undertaken in accordance with WorkCover requirements and Hansen Yuncken's own workplace health and safety manuals.

The proposed TCPs for the work sites include the following considerations and assumptions:

- Construction vehicle activity, including the loading/ unloading of trucks and all materials handling to be provided within the construction site boundaries at all times.
- Placement of accredited site personnel or traffic controllers to manage construction vehicle access to the site and minimise disruption to through traffic.
- Construction site accesses to provide appropriate sight distances and safe environment for all users.
- Clear definition of the work site boundaries to be provided by erection of construction A-Class hoarding and fencing around the site boundaries adjacent to public roads.
- Pedestrians to be guided around the site via existing footpaths.
- Pedestrian safety to be maintained at all times.
- All signage will be clean, clearly visible and unobstructed.

4.2. Pedestrian and Cyclist Management

Pedestrian and cyclist movements will be maintained around the two sites. Traffic controllers will be positioned at site accesses (when in use) throughout the works to temporarily hold pedestrians when vehicles are entering and exiting the site. A-Class hoarding and fencing will be installed around the perimeter of the sites to prevent pedestrian access.

4.3. Public Transport

The construction work is not expected to impact existing bus services near the site.

4.4. Traffic Impacts

The anticipated heavy vehicle volumes are not expected to have any notable impact on the surrounding road network, noting that any cumulative impacts associated with the concurrent Schools construction will be managed in consultation with the appointed contractor (Roberts Pizzarotti), as discussed further in Section 4.8.

As part of any site induction, drivers will be specifically alerted to the pedestrian activity associated with the TAFE NSW site, with appropriate care and safety at this location by drivers.



CONSTRUCTION PEDESTRIAN AND TRAFFIC MANAGEMENT

4.5. Parking Impacts

The construction site accesses are located in the same location as existing driveways and therefore would not result in a loss of parking along the frontages of the site. As mentioned, two on-street spaces will be temporarily removed on See Street at the site access during the proposed works, however these spaces will be permanently removed prior to OC to provide vehicle access to the MTDTH once operational. Swept paths confirm no additional loss of on-street parking on other surrounding roads is required, beyond that removed for the SMEEP project. A signage plan incorporating these changes is provided in Appendix F.

It is noted that the 212 car parking spaces in the main car park will be removed as part of the proposed works. An additional 100 car parking spaces are understood to have been provided in late 2019 as part of a separate planning pathway. This results in a net loss of 112 car parking spaces on campus. Students and staff will be encouraged to make use of the surrounding public transport network while there is a temporary shortfall of parking on-site, considering the site's location adjacent to Meadowbank Station and within walking distance from frequent bus services on Victoria Road.

It is also understood that City of Ryde has also agreed for the car parking adjacent to Meadowbank Park (located to the west of the site) to also be used by staff and students when the main TAFE car park is closed. These car parks are shown in Figure 4.1 and are understood to contain a total of around 400 parking spaces, offsetting the net loss of parking on-site. The car parks are located around a 10-15 minute walk away from Meadowbank TAFE, with pedestrian footpaths provided on both sides of Constitution Road, connecting the TAFE with the car parks.





Base image source: Nearmap



4.6. Impacts to Neighbouring Properties

Surrounding property access is not expected to be affected during the construction work of the proposed development.

4.7. Emergency Vehicle Access

Access to the subject site and adjacent buildings by emergency vehicles would not be affected by the works as road and footpath frontages would remain unaffected during these stages of the works. Emergency protocols on the site would include a requirement for suitably accredited site personnel to assist with emergency access from the street.

Consequently, any potential impacts on emergency access would be effectively managed throughout the works.

Liaison would be maintained with the police and emergency services agencies throughout the construction period and a 24-hour contact would be made available for 'out-of-hours' emergencies and access.

4.8. Existing and Future Developments

Construction for the SMEEP project will also be occurring concurrently. Hansen Yuncken will liaise with the appointed contractor (Roberts Pizzarotti) for the new Schools site and monitor the cumulative impact of the two sites to ensure any traffic impact is appropriately managed, in consultation with Council. The Rhodes Street access will be used by heavy vehicles where possible, in order to reduce traffic impacts on residential streets.

A summary of the staging of both projects by month is provided in Table 4.1.

Table 4.1: S	SMEEP and	Meadowbank	TAFE p	oroject	construction	staging
--------------	-----------	------------	--------	---------	--------------	---------

Year	Month	SMEEP project	Meadowbank TAFE project		
2020	September	Excavation & Piling	Early Works		
	October	Excavation & Piling	Early Works		
	November	Structure	Excavation & Piling (Stage 1)		
	December	Structure	Excavation & Piling (Stage 1)		
2021	January	Structure	Excavation & Piling (Stage 1)		
	February	Structure	Excavation & Piling (Stage 1)		
	March	Structure	Excavation & Piling (Stage 1)		
	April	Structure	Excavation & Piling (Stage 1)	Structure (Stage 2)	
	May	Structure	Structure (Stage 2)		
	June	Fitout, Landscaping & External Works	Structure (Stage 2)		
	July	Fitout, Landscaping & External Works	Structure (Stage 2)		
	August	Fitout, Landscaping & External Works	Structure (Stage 2)	Building Envelope & Fitout (Stage 3)	
	September	Fitout, Landscaping & External Works	Structure (Stage 2)	Building Envelope & Fitout (Stage 3)	



N183633 // 09/11/2020

CONSTRUCTION PEDESTRIAN AND TRAFFIC MANAGEMENT

Year	Month	SMEEP project	Meadowbank TAFE project		
	October	Fitout, Landscaping & External Works	Structure (Stage 2)	Building Envelope & Fitout (Stage 3)	
	November	Fitout, Landscaping & External Works	Building Envelope & Fitout (Stage 2 & 3)		
	December	Fitout, Landscaping & External Works	Building Envelope & Fitout (Stage 2 & 3)		
2022	January	Fitout, Landscaping & External Works	Building Envelope & Fitout (Stage 3)	Demolition & Precinct Works	
	February	Complete	Building Envelope & Fitout (Stage 3)	Demolition & Precinct Works	
	March	Complete	Building Envelope & Fitout (Stage 3)	Demolition & Precinct Works	
	April	Complete	Building Envelope & Fitout (Stage 3)	Demolition & Precinct Works	
	May	Complete	Building Envelope & Fitout (Stage 3)	Demolition & Precinct Works	
	June	Complete	Building Envelope & Fitout (Stage 3)	Public Domain Works (Stage 4)	
	July	Complete	Building Envelope & Fitout (Stage 3)	Public Domain Works (Stage 4)	

Both construction sites will be primarily serviced by vehicles of a size up to and including 12.5 metre heavy rigid vehicles, 18.1-metre truck and dog combinations and 19-metre articulated vehicles. A summary of the anticipated peak number of construction vehicle movements for each project shown by month in Figure 4.2.





Figure 4.2 indicates the peak cumulative traffic activity with consideration for both construction sites is expected to occur between August and October 2021 with around 35 construction vehicles per hour



N183633 // 09/11/2020

CONSTRUCTION PEDESTRIAN AND TRAFFIC MANAGEMENT

(70 construction vehicle movements per hour) accessing the precinct. It is anticipated that larger vehicles (articulated vehicles and truck and dog combinations) will account for up to half of the construction vehicle movements during peak activity (both typical non-concrete pour days and concrete pour days), noting that there is a significant quantity of prefabricated elements for the SMEEP.

The Transport and Accessibility Impact Assessment submitted to support the SSDA for the SMEEP indicates the schools are expected to generate 220 vehicle movements in the AM peak hour in 2022. The traffic generation for the proposed construction works is considered minor in comparison. Conservatively assuming one heavy vehicle is equivalent to three passenger car units on average, 70 heavy vehicle movements per hour during peak activity could be considered equivalent to 210 car movements per hour, which is less than the anticipated operational impact of the schools alone.

Further to this, it is noted that the above construction traffic volume estimates are for peak activity, with typical activity expected to generate less activity. On the basis of the above, it is anticipated that the anticipated construction traffic volumes of both projects throughout the project can be adequately accommodated on the surrounding road network.

In addition, there is ongoing construction work occurring in the Shepherds Bay precinct. Overlap in the use of Bowden Street in this regard is not expected to present any issues, noting the low heavy vehicle volumes anticipated for the early works stage.

Overall, considering the anticipated construction traffic generation of the TAFE development site of around four vehicles per hour, early works activities could not be expected to compromise the safety and/or function of the surrounding road network.

No other existing or future developments of significance are known to be occurring concurrently in the immediate area surrounding the site.

4.9. Traffic Movements in Adjoining Council Areas

No adverse impact is expected from the movement of heavy vehicles through adjacent council areas.

4.10. Site Inspections and Record Keeping

The construction work would be monitored to ensure that it proceeds as set out in the Construction Management Plan prepared by Hansen Yuncken and this CTPMP. A daily inspection before the start of the construction activity should take place to ensure that conditions accord with those stipulated in the plans and there are no potential hazards. Any potential risks or non-conformances to the CTPMP would be identified, recorded and dealt with if they arise.

4.11. Site Induction

All staff employed on the site by Hansen Yuncken (including sub-contractors) would be required to undergo a site induction. The induction would include permitted access routes to and from the construction site for site staff and delivery vehicles, limited parking arrangements, as well as standard environmental, WHS, driver protocols and emergency procedures. The agreed work hours must be included as part of this induction.



A.SWEPT PATH ASSESSMENT



N183633 // 09/11/2020 Phase 2 Construction Traffic and Pedestrian Management Plan // Issue: C Multi-Trades and Digital Technology Hub, TAFE NSW Meadowbank



A-1





DRAWING NO. N183633-04-02 SHEET 02 OF 15


























B.TRAFFIC CONTROL PLANS





SITE SPECIFIC NOTES: - TRAFFIC CONTROLLERS TO MANAGE PEDESTRIAN AND CONSTRUCTION VEHICLE MOVEMENTS AT SITE ACCESSES WHEN IN USE. - SIGNAGE TO BE REVIEWED ON-SITE TO ALIGN WITH SIGNAGE VISIBILITY. ASSOCIATED WITH THE SMEEP PROJECT AS REQUIRED. PLAN. SITE 20n 20n 20m 20m 20m 7 4 20m 20m

www.invarion.com

TRAFFIC MANAGEMENT NOTES: 1. NOT ALL DIMENSIONS SHOWN ARE TO SCALE.

2. LOCATION OF SIGNS ARE TO BE CONFIRMED ON-SITE TO ENSURE APPROPRIATE

3. ALL SIGNS TO BE MINIMUM SIZE A. 4. ALL SIGNS TO BE CLASS 1 RETROREFLECTIVE.

5. ALL TRAFFIC CONTROL PLANS ARE TO BE IMPLEMENTED IN ACCORDANCE WITH THE RMS "TRAFFIC CONTROL AT WORK SITES" MANUAL, VER 5 (RMS 2018) AND AUSTRALIAN STANDARDS AS1742.3:2009 MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES, PART 3: TRAFFIC CONTROL DEVICES FOR WORKS ON ROADS.

6. THIS TRAFFIC CONTROL PLAN MUST BE SETUP BY A PERSON HOLDING AN "IMPLEMENT TRAFFIC MANAGEMENT PLAN" TICKET AND THE RMS TRAFFIC CONTROL AT WORK SITES CHECKLIST SHALL BE COMPLETED PRIOR TO IMPLEMENTATION. 7. THE ACCREDITED PERSONNEL SHALL IMPLEMENT THE APPROVED TCP BEFORE ANY PHYSICAL WORK COMMENCES AND ENSURE A COPY OF THE TCP IS KEPT ON-SITE. THE ACCREDITTED PERSONNEL SHALL ALSO DRIVE THROUGH THE SITE BEFORE WORKS BEGIN TO ENSURE THAT THE TCP HAS BEEN IMPLEMENTED CORRECTLY AND THAT IT WILL WARN, INSTRUCT AND GUIDE ROAD USERS AS DESIGNED. ANY VARIATIONS MADE TO THE PLAN MUST BE MARKED ON THE PLAN AND INITIALLED BY THE ACCREDITTED PERSONNEL.

A LT IS THE RESPONSIBILITY OF AN ACCREDITTED PERSONNEL WITH A 'PREPARE A WORK ZONE TRAFFIC MANAGEMENT PLAN' TICKET TO ENSURE THE FOLLOWING: THE INTEGRITY OF ALL TRAFFIC CONTROL MEASURES THROUGH TO THE FINAL REMOVAL. THIS INCLUDES DAILY CHECKS OF ALL SIGNS AND DEVICES. THE CORRESPONDING RECORDS OF CHECKS SHALL BE KEPT ON FILE FOR AUDITING PURPOSES.

PURPOSES. - VEHICULAR ACCESS AND SERVICING REQUIREMENTS ARE TO BE MAINTAINED AT ALL TIMES TO ADJACENT PROPERTIES AFFECTED BY TRAFFIC CONTROL MEASURES. - AT ALL TIMES AN UP-TO-DATE COPY OF "TRAFFIC CONTROL AT WORK SITES" SHOULD BE AVAILABLE FOR REFERENCE AND IMPLEMENTATION AS REQUIRED ON-SITE. 9. ALL WORKERS WILL BE CONFINED TO THE DEDICATED WORKS AREA SHOWN ON THE VICAN

10. IF THE WORKSITE IS LEFT UNATTENDED IT IS THE CONTRACTOR'S DUTY TO ENSURE THAT THE APPROPRIATE MEASURES ARE TAKEN TO PROVIDE A SAFE ENVIRONMENT FOR VEHICLES AND PEDESTRIANS TO RELEVANT AUSTRALIAN STANDARDS. 11. TRAFFIC CONTROLLERS (T1-34) AND PREPARE TO STOP (T1-18) SIGNS ARE TO BE COVERED OR REMOVED WHEN TRAFFIC CONTROLLER/S ARE NOT ON SITE. 12. ALL SIGNAGE IS TO BE CLEAN, CLEARLY VISIBLE AND NOT OBSCURED. 13. ROADWORK SIGNS TO BE COVERED OR REMOVED WHEN WORKERS ARE NOT ON

14. ALL WORKERS MUST ADHERE TO THE APPLICABLE SAFE WORK DISTANCE AS DESCRIBED IN AS1742.3:2009.

15. ALL DISTANCES BETWEEN SIGNS ARE TO BE IN ACCORDANCE WITH SECTION 2.5.2 OF AS1742.3:2009. HOWEVER, MODIFICATIONS CAN BE MADE TO SUIT SITE CONDITIONS.

LEG	ND				
	WORK AREA				
	A-CLASS HOARDING/ FE	ENCING			`
	CONSTRUCTION VEHIC	LE ACCESS			_
1	TRAFFIC CONTROLLER				
••	SIGNPOST				
C	ERTIFICATION				1
	HE UNDERSIGNED HAS - PREPARE A WORK ZO	COMPLETED A	ND OBTAIN	IED: NT PLAN	
c	HE UNDERSIGNED HAS - PREPARE A WORK ZO ERTIFICATE NO: 005184	COMPLETED A NE TRAFFIC M 8769 (MACKEN2	ND OBTAIN ANAGEMEN ZIE BRINUN	IED: NT PLAN /IS)	
c	HE UNDERSIGNED HAS - PREPARE A WORK ZO ERTIFICATE NO: 0051844	COMPLETED A NE TRAFFIC M 8769 (MACKEN2	ND OBTAIN ANAGEMEN ZIE BRINUN	ied: NT Plan //S)]
	HE UNDERSIGNED HAS - PREPARE A WORK ZO ERTIFICATE NO: 0051844 GIACO	COMPLETED A NE TRAFFIC M 8769 (MACKEN:		IED: NT PLAN IS)	
	HE UNDERSIGNED HAS - PREPARE A WORK ZO ERTIFICATE NO: 0051844 GTA CO	COMPLETED A NE TRAFFIC M 8769 (MACKEN: MACKEN: 000000000000000000000000000000000000	ND OBTAIN ANAGEMEN ZIE BRINUN	IED: NT PLAN IIS)	
c	HE UNDERSIGNED HAS - PREPARE A WORK ZO ERTIFICATE NO: 0051844 GTA CO MEADO	COMPLETED A NE TRAFFIC M B769 (MACKEN2 		IED: NT PLAN IIS)	
	HE UNDERSIGNED HAS - PREPARE A WORK ZO ERTIFICATE NO: 0051844 GTA CO GTA CO MEADO EARLY W TRAFFIC C	COMPLETED A NE TRAFFIC M. 8769 (MACKEN: 		IED: NT PLAN AS)	

www.invarion.com



TRAFFIC MANAGEMENT NOTES: 1. NOT ALL DIMENSIONS SHOWN ARE TO SCALE.

2. LOCATION OF SIGNS ARE TO BE CONFIRMED ON-SITE TO ENSURE APPROPRIATE VISIBILITY.

3. ALL SIGNS TO BE MINIMUM SIZE A. 4. ALL SIGNS TO BE CLASS 1 RETROREFLECTIVE.

5. ALL TRAFFIC CONTROL PLANS ARE TO BE IMPLEMENTED IN ACCORDANCE WITH THE RMS "TRAFFIC CONTROL AT WORK SITES" MANUAL, VER 5 (RMS 2018) AND AUSTRALIAN STANDARDS AS1742.3:2009 MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES, PART 3: TRAFFIC CONTROL DEVICES FOR WORKS ON ROADS.

6. THIS TRAFFIC CONTROL PLAN MUST BE SETUP BY A PERSON HOLDING AN "IMPLEMENT TRAFFIC MANAGEMENT PLAN" TICKET AND THE RMS TRAFFIC CONTROL AT WORK SITES CHECKLIST SHALL BE COMPLETED PRIOR TO IMPLEMENTATION. 7. THE ACCREDITED PERSONNEL SHALL IMPLEMENT THE APPROVED TCP BEFORE ANY PHYSICAL WORK COMMENCES AND ENSURE A COPY OF THE TCP IS KEPT ON-SITE. THE ACCREDITTED PERSONNEL SHALL ALSO DRIVE THROUGH THE SITE BEFORE WORKS BEGIN TO ENSURE THAT THE TCP HAS BEEN IMPLEMENTED CORRECTLY AND THAT IT WILL WARN, INSTRUCT AND GUIDE ROAD USERS AS DESIGNED. ANY VARIATIONS MADE TO THE PLAN MUST BE MARKED ON THE PLAN AND INITIALLED BY THE ACCREDITTED PERSONNEL.

A LT IS THE RESPONSIBILITY OF AN ACCREDITTED PERSONNEL WITH A 'PREPARE A WORK ZONE TRAFFIC MANAGEMENT PLAN' TICKET TO ENSURE THE FOLLOWING: THE INTEGRITY OF ALL TRAFFIC CONTROL MEASURES THROUGH TO THE FINAL REMOVAL. THIS INCLUDES DAILY CHECKS OF ALL SIGNS AND DEVICES. THE CORRESPONDING RECORDS OF CHECKS SHALL BE KEPT ON FILE FOR AUDITING PURPOSES.

PURPOSES. - VEHICULAR ACCESS AND SERVICING REQUIREMENTS ARE TO BE MAINTAINED AT ALL TIMES TO ADJACENT PROPERTIES AFFECTED BY TRAFFIC CONTROL MEASURES. - AT ALL TIMES AN UP-TO-DATE COPY OF "TRAFFIC CONTROL AT WORK SITES" SHOULD BE AVAILABLE FOR REFERENCE AND IMPLEMENTATION AS REQUIRED ON-SITE. 9. ALL WORKERS WILL BE CONFINED TO THE DEDICATED WORKS AREA SHOWN ON THE VICAN PLAN.

10. IF THE WORKSITE IS LEFT UNATTENDED IT IS THE CONTRACTOR'S DUTY TO ENSURE THAT THE APPROPRIATE MEASURES ARE TAKEN TO PROVIDE A SAFE ENVIRONMENT FOR VEHICLES AND PEDESTRIANS TO RELEVANT AUSTRALIAN STANDARDS. 11. TRAFFIC CONTROLLERS (T1-34) AND PREPARE TO STOP (T1-18) SIGNS ARE TO BE COVERED OR REMOVED WHEN TRAFFIC CONTROLLER/S ARE NOT ON SITE. 12. ALL SIGNAGE IS TO BE CLEAN, CLEARLY VISIBLE AND NOT OBSCURED. 13. ROADWORK SIGNS TO BE COVERED OR REMOVED WHEN WORKERS ARE NOT ON

SITE

14. ALL WORKERS MUST ADHERE TO THE APPLICABLE SAFE WORK DISTANCE AS DESCRIBED IN AS1742.3:2009.

DESCRIBED IN AS 1742.02009. 15. ALL DISTANCES BETWEEN SIGNS ARE TO BE IN ACCORDANCE WITH SECTION 2.5.2 OF AS1742.3:2009. HOWEVER, MODIFICATIONS CAN BE MADE TO SUIT SITE CONDITIONS.



C. DRIVER CODE OF CONDUCT





C.1. Context and Purpose

The following driver code of conduct seeks to address Condition B21 of SSD 10349, as reproduced below:

- B21: A Driver Code of Conduct must be prepared and communicated by the Applicant to heavy vehicle drivers and must address the following:
 - (a) minimise the impacts of earthworks and construction on the local and regional road network
 - (b) minimise conflicts with other road users
 - (c) minimise road traffic noise
 - (d) ensure truck drivers use specified routes.

This code of conduct will be communicated to all site workers during the site induction process. Workers will be reminded of the requirements of the code of conduct regularly in toolbox meetings.

C.2. Travel Speeds

All vehicles associated with the Meadowbank TAFE site are required to travel within the posted speed limits on public roads. In situations where driver's visibility and traffic safety on public roads is affected by weather-related conditions such as heavy rainfall or fog, construction vehicles should reduce their speed limit until visibility and traffic safety has improved.

C.3. Haulage Routes and Timing of Transport

All construction vehicles associated with the Meadowbank TAFE site will follow the designated approach and departure routes. These routes are detailed below and shown in Figure C.1 and Figure C.2.

Approach

- From north:
 - Pennant Hills Road, Silverwater Road, Victoria Road, Bowden Street, Stone Street, See Street
 - o Lane Cove Road, Victoria Road, Bowden Street, Stone Street, See Street.
 - o Lane Cove Road, Victoria Road, Mellor Street, Rhodes Street.
- From west:
 - M4 Western Motorway, James Ruse Drive, Victoria Road, Bowden Street, Stone Street
 - Old Windsor Road, Cumberland Highway, James Ruse Drive, Victoria Road, Bowden Street, Stone Street, See Street.



Departure

- Towards north:
 - See Street, Stone Street, Bowden Street, Victoria Road, Silverwater Road, Pennant Hills Road
 - o Mellor Street, Victoria Road, Silverwater Road, Pennant Hills Road
 - o See Street, Stone Street, Bowden Street, Victoria Road, Lane Cove Road.
- Towards west:
 - See Street, Stone Street, Bowden Street, Victoria Road, James Ruse Drive, M4 Western Motorway
 - o Mellor Street, Victoria Road, James Ruse Drive, M4 Western Motorway
 - See Street, Stone Street, Bowden Street, Victoria Road, James Ruse Drive, Cumberland Highway, Old Windsor Road
 - o Mellor Street, Victoria Road, James Ruse Drive, Cumberland Highway, Old Windsor Road.

Figure C.1: Construction vehicle approach routes



Base image source: Sydway



APPENDIX: DRIVER CODE OF CONDUCT

Figure C.2: Construction vehicle departure routes



Base image source: Sydway

C.4. Safe Driving Practices

The operators of all vehicles associated with the Meadowbank TAFE site should maintain a high level of awareness and respect for all other road users. All on-site staff will receive a site induction, which will include details regarding the TMP and this code of conduct. Regular toolbox meetings will be held to maintain awareness of required controls. Details of the traffic and access training and induction will focus on:

- objectives of the TMP
- mitigation measures required to be implemented
- traffic and access monitoring and reporting requirements
- incident investigation and response protocols.

Training is to be provided prior to start-up of any traffic and access related management tasks and updated if task, equipment or procedures are expected to change (or have changed).

The following requirements should be adhered to at all times:

- obey all laws and regulations
- do not drive whilst under the influence of alcohol, drugs, nor any medication which may affect ability to drive
- be medically fit to drive at all times and inform site coordinators upon awareness of any medical condition which may affect ability to drive



APPENDIX: DRIVER CODE OF CONDUCT

- drive in a considerate manner at all times and respect the rights of others to use and share the road space
- be respectful to neighbouring properties when entering and exiting the site
- report all vehicle defects to the relevant employer. Serious defects must be corrected immediately, or an alternative vehicle supplied
- any vehicle crash or incident resulting in injury or significant damage to property must be reported to the police
- report any near misses
- always adhere to the site working hours
- only drive construction vehicles when conducting works related to the project
- securely fasten and cover loads, as appropriate
- keep vehicles clean and in good mechanical condition to reduce environmental impacts
- extra care should be taken when driving at dawn or dusk
- vehicles must give way to pedestrians, cyclists and emergency vehicles.

C.5. Maintenance Requirements

The operators of all vehicles associated with the Meadowbank TAFE site should implement a high level of maintenance. The following requirements would be adhered to at all times:

- Ensure vehicles comply with relevant State legislation in relation to roadworthiness and modifications.
- Undergo regular vehicle checks and maintenance.
- Ensure vehicles have correctly fitted mufflers to minimise noise disturbance.



C-7

APPENDIX: CONSTRUCTION WORKER TRANSPORTATION STRATEGY

D. CONSTRUCTION WORKER TRANSPORTATION STRATEGY





D.1. Context and Purpose

The following Construction Worker Transport Strategy seeks to address Condition B23 of SSD 10349, as reproduced below:

B23: Prior to the commencement of construction, the Applicant must submit a Construction Worker Transportation Strategy to the Certifier. The Strategy must detail the provision of sufficient parking facilities or other travel arrangements for construction workers in order to minimise demand for parking in nearby public and residential streets or public parking facilities. A copy of the strategy must be submitted to the Planning Secretary and Council for information.

This strategy has been developed to minimise the impact of construction workers accessing the site by vehicular means with respect to available parking in surrounding streets.

D.2. Aims and Strategies

The following Aims and Strategies will be implemented for the project.

D.2.1. Public and Active Transport

Aim

• Construction workers will be encouraged to use public and active transport to access the site.

Strategy

- Site induction to include limitations on parking on-site and in surrounding street.
- Public transport connection information to be made available to workers as well as acknowledgement of the pathways from Meadowbank Station through the Meadowbank TAFE to the worker access gates at the work sites.
- Lead representatives from subcontractors to be asked to coordinate their respective worker travel arrangements (including shuttle/ car-pooling as appropriate).

D.2.2. Parking on Public Roads

Aim

• Encourage workers not to park on local public roads.

Strategy

- Include in Site Induction restrictions on parking on local public roads and reinforce in toolbox talks.
- Treat as "CBD site" with no parking available in immediate vicinity of work.
- Advise suitable alternatives away from the site that limit impact on surrounding residents.
- Encourage car-pooling to reduce number of cars parking in the designated parking areas on-site where provided and the Meadowbank Park car park.
- Request that subcontractors with a significant number of workers implement car-pooling arrangements.
- Encourage site staff and management to work remotely where practicable.
- Monitor surrounding streets periodically and issue warnings if workers found to be using on-street parking.



D.2.3. Deliveries and Equipment storage

Aim

• Reduce the need for workers to access site with personal vehicles.

Strategy

- Secure areas to be made available within site to allow storage of materials, tools and equipment, reducing vehicular activity to the site.
- Equipment and tools to be modularised in shipping containers where practical to reduce multiple small deliveries in personal vehicles.
- Where small deliveries are required, dedicated "drop-off" and "pick-up" zones within site to be identified to reduce on-site parking.



E.STAKEHOLDER CORRESPONDENCE





Mackenzie Brinums

From:	Yafeng (Alex) Zhu <yafengz@ryde.nsw.gov.au></yafengz@ryde.nsw.gov.au>
Sent:	Monday, 12 October 2020 1:47 PM
То:	Mackenzie Brinums
Cc:	John Begley; Brett Maynard; Hang Nghiem; Vanja Krumpacnik
Subject:	RE: Meadowbank TAFE - Early Works Phase 2 CTMP

Hi Mackenzie,

As per our conversation, I have no issues with the transport arrangements described in your email below for Phase 2 of the early works.

Kind regards,

Alex

Yafeng (Alex) Zhu Senior Coordinator - Transport Development TRANSPORT P (02) 9952 8383 M 0434 859 375 E YafengZ@ryde.nsw.gov.au W www.ryde.nsw.gov.au

🛛 City of Ryde

GRANNY SMITH FESTIVAL ONLINE A MONTH TO CELEBRATE | OCTOBER 2020

Customer Service Centre 1 Pope Street, Ryde (Within Top Ryde City shopping centre) **North Ryde Office** Riverview Business Park, Building 0, Level 1, 3 Richardson Place, North Ryde

Let's Connect Facebook | Twitter | Instagram | YouTube | eNews

This email is privileged and confidential. If you are not the intended recipient please delete the message and notify the sender. The use, copying or distribution of this message or any information it contains, by anyone other than the intended recipient is prohibited. Unless stated otherwise, this email represents only the views of the sender and not the views of the City of Ryde Council. Please note: information provided to Council in correspondence may be made publicly available, in accordance with the Government Information Public Access Act (GIPA Act) 2009.

From: Mackenzie Brinums < Mackenzie.Brinums@gta.com.au>

Sent: Monday, 12 October 2020 1:19 PM

To: Yafeng (Alex) Zhu <YafengZ@ryde.nsw.gov.au>

Cc: John Begley <JohnB@ryde.nsw.gov.au>; Brett Maynard <brett.maynard@gta.com.au>; Hang Nghiem <HNghiem@hansenyuncken.com.au>; Vanja Krumpacnik <vkrumpacnik@hansenyuncken.com.au> **Subject:** RE: Meadowbank TAFE - Early Works Phase 2 CTMP

Hi Alex

As discussed just now, HY have indicated they will remove semi trailers from the EW Phase 2 works however will need them for the Main Works which can be addressed at a later stage.

They're okay with limiting truck and dog movements to in and out via the Rhodes Street access for the multi trades hub site, and can accommodate a turnaround area on site in this stage to ensure they enter and exit in a forward

direction. The MSCP site however will still need truck and dogs and therefore these will need to approach/ depart via Stone and Bowden.

Can you confirm all okay with the above and we'll finalise the report.

Thanks

Mackenzie Brinums Senior Consultant GTA Consultants P 02 8448 1800 D 02 8448 1813 M 0414 600 989 Level 16, 207 Kent Street, Sydney, NSW 2000 Mackenzie.Brinums@gta.com.au www.gta.com.au

in

To read GTA's update to clients and industry partners on our response to COVID-19, please click here.



The information contained in this email is confidential and is the subject of professional privilege. If you are not the intended recipient, any use, disclosure or copying of this email or its attachments is unauthorised. If you have received this document in error, please notify GTA Consultants by return email. Please consider the environment before printing.

From: Yafeng (Alex) Zhu <<u>YafengZ@ryde.nsw.gov.au</u>>
Sent: Monday, 12 October 2020 12:23 PM
To: Mackenzie Brinums <<u>Mackenzie.Brinums@gta.com.au</u>>
Cc: John Begley <<u>JohnB@ryde.nsw.gov.au</u>>; Brett Maynard <<u>brett.maynard@gta.com.au</u>>; Hang Nghiem
<<u>HNghiem@hansenyuncken.com.au</u>>; Vanja Krumpacnik <<u>vkrumpacnik@hansenyuncken.com.au</u>>
Subject: RE: Meadowbank TAFE - Early Works Phase 2 CTMP

Hi Mackenzie,

Thanks for your comments. See my responses below:

1) Can you provide a swept path assessment that demonstrates how 19m semis and 18.1m truck and trailers cannot turnaround on site. From Figure 3.1 in the CTMP, there appears to be room within the site that allows for such vehicles to turn around on site (see markup below).



2) The swept path of the 19m semi and the 18.1m truck and trailers indicate that such vehicles cannot make a right turn into Stone Street from Bowden Street, when a vehicle is looking to exit Stone Street onto Bowden Street (see markup below). It's a similar situation for a semi/truck & dog making a right turn from Stone Street into See Street, based on the turning paths. For these reasons, it would be

preferable to have these construction vehicles use Mellor/Hermitage/Rhodes Street rather than Bowden/Stone/See Street as indicated in my previous email.



Kind regards,

Alex

Yafeng (Alex) Zhu

Senior Coordinator - Transport Development TRANSPORT P (02) 9952 8383 M 0434 859 375 E YafengZ@ryde.nsw.gov.au W www.ryde.nsw.gov.au

🛛 City of Ryde



Customer Service Centre 1 Pope Street, Ryde (Within Top Ryde City shopping centre) **North Ryde Office** Riverview Business Park, Building 0, Level 1, 3 Richardson Place, North Ryde

Let's Connect Facebook | Twitter | Instagram | YouTube | eNews

This email is privileged and confidential. If you are not the intended recipient please delete the message and notify the sender. The use, copying or distribution of this message or any information it contains, by anyone other than the intended recipient is prohibited. Unless stated otherwise, this email represents only the views of the sender and not the views of the City of Ryde Council. Please note: information provided to Council in correspondence may be made publicly available, in accordance with the Government Information Public Access Act (GIPA Act) 2009.

From: Mackenzie Brinums <<u>Mackenzie.Brinums@gta.com.au</u>>

Sent: Monday, 12 October 2020 8:56 AM

To: Yafeng (Alex) Zhu <<u>YafengZ@ryde.nsw.gov.au</u>>

Cc: John Begley <<u>JohnB@ryde.nsw.gov.au</u>>; Brett Maynard <<u>brett.maynard@gta.com.au</u>>; Hang Nghiem <<u>HNghiem@hansenyuncken.com.au</u>>; Vanja Krumpacnik <<u>vkrumpacnik@hansenyuncken.com.au</u>>; Subject: RE: Meadowbank TAFE - Early Works Phase 2 CTMP

Thanks Alex for the quick response.

See comments below in red. In summary, all okay to remove the reference to the temporary barrier on Mellor Street however we need access via See Street, Stone Street and Bowden Street due to various reasons listed below. Can you confirm all okay and we'll finalised the report?

Give me a call if any issues.

Thanks

Mackenzie Brinums Senior Consultant GTA Consultants P 02 8448 1800 D 02 8448 1813 M 0414 600 989 Level 16, 207 Kent Street, Sydney, NSW 2000 Mackenzie.Brinums@gta.com.au www.gta.com.au

in

To read GTA's update to clients and industry partners on our response to COVID-19, please click here.



From: Yafeng (Alex) Zhu <<u>YafengZ@ryde.nsw.gov.au</u>>
Sent: Friday, 9 October 2020 5:34 PM
To: Mackenzie Brinums <<u>Mackenzie.Brinums@gta.com.au</u>>
Cc: John Begley <<u>JohnB@ryde.nsw.gov.au</u>>; Brett Maynard <<u>brett.maynard@gta.com.au</u>>; Hang Nghiem
<<u>HNghiem@hansenyuncken.com.au</u>>; Vanja Krumpacnik <<u>vkrumpacnik@hansenyuncken.com.au</u>>
Subject: RE: Meadowbank TAFE - Early Works Phase 2 CTMP

Hi Mackenzie,

I have reviewed the CTMP for Stage 2 of the early works associated with the multi-trades hub building within the Tafe campus and provide the following comments:

- Page 16 of the CTMP proposes temporary barriers across driveways abutting Mellor Street to the north
 of Mulvihill Street to assist with minimising the impedance of a 19m semi travelling along this route from
 Victoria Road. This measure is considered to be excessive and unnecessary, as vehicles exiting from
 these driveways have to give way to traffic already on the public road by law. All okay with removing
 reference to this in the report.
- 2) It is recommended that the 18.1m long truck and dog and 19m long semi be restricted to Victoria Road/Mellor Street/Rhodes Street/Hermitage Road only and the nominated construction vehicle route comprising Victoria Road/Bowden Street/Stone Street/See Street be restricted to heavy vehicles up to the size of a 12.5m long HRV. This will eliminate the need for temporary removal of on-street parking within See Street along the site frontage and at the north-western corner of the intersection of Bowden St/Stone St, which would require the builder to apply for a road activity permit with Council. Access via Bowden, Stone and See is unavoidable given the MSCP site can only be accessed via See Street. The loss of two parking spaces is as a result of the location of the proposed construction vehicle access (and ultimate state access) and not because of the swept paths. Using the See Street access for the MTDTH for entry is also preferred given the site slopes down from See Street the Rhodes Street access. The

swept paths indicate that no loss of parking is required at the Bowden/ Squire intersection as shown below by the location of marked parked cars. Further, once excavation reaches a certain level and turning around on site is not possible, 19m semis will only be able to enter via the See Street access and exit via Hermitage or Mellor due to swept path constraints on the departure route via Stone and Bowden Street. Also, a HRV negotiating the roundabout intersection of Bowden Street and Squire Street would have less impact on the central island compared with a 18.1m long truck and dog. Please be aware that the builder could be held responsible for any unacceptable damages to the public road infrastructure associated with construction vehicle movements to/from the site. Noted



FESTIVAL

OCTOBER 2020

5

ONLINE

Kind regards, Alex

Yafeng (Alex) Zhu Senior Coordinator - Transport Development TRANSPORT P (02) 9952 8383 M 0434 859 375 E YafengZ@ryde.nsw.gov.au W www.ryde.nsw.gov.au

City of Ryde

Y SMIT

A MONTH TO CELEBRATE

GRANN

Customer Service Centre 1 Pope Street, Ryde (Within Top Ryde City shopping centre) **North Ryde Office** Riverview Business Park, Building 0, Level 1, 3 Richardson Place, North Ryde

Let's Connect Facebook | Twitter | Instagram | YouTube | eNews

This email is privileged and confidential. If you are not the intended recipient please delete the message and notify the sender. The use, copying or distribution of this message or any information it contains, by anyone other than the intended recipient is prohibited. Unless stated otherwise, this email represents only the views of the sender and not the views of the City of Ryde Council. Please note: information provided to Council in correspondence may be made publicly available, in accordance with the Government Information Public Access Act (GIPA Act) 2009.

From: Mackenzie Brinums <<u>Mackenzie.Brinums@gta.com.au</u>>

Sent: Thursday, 8 October 2020 12:15 PM

To: Yafeng (Alex) Zhu <<u>YafengZ@ryde.nsw.gov.au</u>>

Cc: John Begley <<u>JohnB@ryde.nsw.gov.au</u>>; Julien Quan <<u>JulienQ@ryde.nsw.gov.au</u>>; Brett Maynard <<u>brett.maynard@gta.com.au</u>>; Hang Nghiem <<u>HNghiem@hansenyuncken.com.au</u>>; Vanja Krumpacnik

<VKrumpacnik@hansenyuncken.com.au>

Subject: Meadowbank TAFE - Early Works Phase 2 CTMP **Importance:** High

Hi Alex

Please see the link below for the draft Early Works Phase 2 CTMP relating to the Meadowbank TAFE project for your review. This builds on the Early Works Phase 1 CTMP previous provided and will be updated down the track to incorporate details on the Main Works methodology. If you could get back to us with any comments as soon as possible to allow us to finalise, it would be much appreciated.

https://gtaconsultantsaul-

my.sharepoint.com/:b:/g/personal/mackenzie brinums gta com au/ETwNSnvXwadNkywlGusEvcMBOpnjlJdx aaFsR gvfakF6g?e=haCd7P

Please don't hesitate to contact either Brett or myself should you have any queries.

Regards

Mackenzie Brinums Senior Consultant GTA Consultants P 02 8448 1800 D 02 8448 1813 M 0414 600 989 Level 16, 207 Kent Street, Sydney, NSW 2000 Mackenzie.Brinums@gta.com.au www.gta.com.au

in

To read GTA's update to clients and industry partners on our response to COVID-19, please click here.



The information contained in this email is confidential and is the subject of professional privilege. If you are not the intended recipient, any use, disclosure or copying of this email or its attachments is unauthorised. If you have received this document in error, please notify GTA Consultants by return email. Please consider the environment before printing.

Mackenzie Brinums

From:	Mitch Ryan <mitchell.ryan@transport.nsw.gov.au></mitchell.ryan@transport.nsw.gov.au>
Sent:	Thursday, 29 October 2020 2:50 PM
То:	Mackenzie Brinums
Cc:	Peter Carruthers; Brett Maynard; Hang Nghiem; Yafeng (Alex) Zhu
Subject:	RE: Meadowbank TAFE - Early Works Phase 2 CTMP
Attachments:	CTMP - TAFE NSW, Meadowbank - Issue A - 08102020.pdf

Good afternoon Mackenzie,

The responses provided are mostly fine, though it would be useful to quantify what constitutes a limited construction vehicle presence in the school zone hours.

Our intention is not to create difficulties, it is understood that the constructability is impacted where scheduling has to work around such conditions. What is a concern is the impact that construction traffic has near school and accordingly a standard condition is to prohibit construction vehicles during school zone hours where there will be impacts. In this instance I have accepted and utilised the wording of 'limiting' to allow some flexibility but it's equally arbitrary in that this leaves it open for interpretation.

Notably in this exact location, TfNSW has recently received ministerial correspondence regarding parking controls around this school and issues with pick up and drop off facilities. Council has recently carried out investigation works and proposed changes to address the issues of congestion. It would be a poor outcome if additional construction traffic were to exacerbate these conditions or negate any improvements the proposed changes may bring.

So that being said, it would be great if the proposed changes in the report can quantify what limited movements looks like.

In the interim, please see attached concurrence from TfNSW for the Early Work & Excavation & Piling

Kind Regards,

Mitchell Ryan Network & Safety Officer Land Use, Networks & Development Greater Sydney (Planning and Programs) **Transport for NSW**

T 02 8849 2685 Level 5, 27 Argyle Street Parramatta NSW 2150



From: Mackenzie Brinums [mailto:Mackenzie.Brinums@gta.com.au]

Sent: Wednesday, 28 October 2020 5:32 PM

To: Mitch Ryan <mitchell.ryan@transport.nsw.gov.au>

Cc: Peter Carruthers <Peter.CARRUTHERS@transport.nsw.gov.au>; Brett Maynard <brett.maynard@gta.com.au>; Hang Nghiem <HNghiem@hansenyuncken.com.au>; Yafeng (Alex) Zhu <YafengZ@ryde.nsw.gov.au> **Subject:** RE: Meadowbank TAFE - Early Works Phase 2 CTMP

Hi Mitch

Thanks for your comments. Please see below our responses in red. Can you please confirm all okay with the below and we'll update the report to reflect.

Thanks

Mackenzie Brinums Senior Consultant GTA Consultants P 02 8448 1800 D 02 8448 1813 M 0414 600 989 Level 16, 207 Kent Street, Sydney, NSW 2000 Mackenzie.Brinums@gta.com.au www.gta.com.au

in

To read GTA's update to clients and industry partners on our response to COVID-19, please click here.



The information contained in this email is confidential and is the subject of professional privilege. If you are not the intended recipient, any use, disclosure or copying of this email or its attachments is unauthorised. If you have received this document in error, please notify GTA Consultants by return email. Please consider the environment before printing.

From: Mitch Ryan <<u>mitchell.ryan@transport.nsw.gov.au</u>>
Sent: Wednesday, 28 October 2020 2:03 PM
To: Mackenzie Brinums <<u>Mackenzie.Brinums@gta.com.au</u>>
Cc: Peter Carruthers <<u>Peter.CARRUTHERS@transport.nsw.gov.au</u>>; Brett Maynard <<u>brett.maynard@gta.com.au</u>>;
Hang Nghiem <<u>HNghiem@hansenyuncken.com.au</u>>; Yafeng (Alex) Zhu <<u>YafengZ@ryde.nsw.gov.au</u>>
Subject: RE: Meadowbank TAFE - Early Works Phase 2 CTMP

Dear all,

Before TfNSW provide concurrence on this CTMP, please note and address the comments below:

• While not demonstrated it appears that an 18.1m vehicles cannot achieve a left turn from Bowden Street into Victoria Road while a concurrent 18.1m Truck & Dog turning right from Victoria Road into Bowden Street. This may be possible to achieve if the truck and dog exiting Bowden St straddles both lanes of Bowden Street however this will impact the efficiency of Bowden Street. Coordination to avoid these simultaneous movements is challenging. See below for screenshot confirming truck and dogs can enter right in and exit left out (from kerbside lane only) of Bowden Street concurrently.



- Further to the above, while it appears from our assessment that all HRV turns can be achieved with concurrent 18.1m movements, this should be checked. See above screenshot. The manoeuvring area of a HRV is less than that of a truck and dog and therefore based on the swept path provided above, a HRV exiting left out of Bowden Street could occur while a truck and dog is entering right into Bowden Street.
- 19m AV movements from Mellor Street, left into Victoria Road, have significant impact to Victoria Road in that they
 impact all three lanes in order to achieve their movements. While it is unlikely that TfNSW will support this movement,
 please provide further details breaking down the expected number of 19m AV movements as CTMP does not detail this
 down beyond noting the majority is HRV's and 18.1m vehicles with some 19m semis, and that larger vehicles account
 for approx. half of all movements. This doesn't distinguish between 18.1m and 19m AV's which have different impacts
 / swept paths. Semis are no longer being proposed as part of Early Works Phase 2. That said, they will be needed for
 the Main Works stage and we'll take this comment on board when preparing the CTPMP for these works.

- Construction movements are in close proximity to the Italian Bilingual School. Construction movements should be limited in school drop off and pick up times (8-930am and 2.30-4pm). We'll provide commentary in the report stating that construction vehicles accessing the See Street accesses will be limited as much as possible during school zone times.
- While parking changes are understood to be facilitating this construction, their approval needs to be given in Local Traffic Committee prior to implementation. This can be via an expedited electronic voting item, at councils discretion. Noted.

Kind Regards,

Mitchell Ryan Network & Safety Officer Land Use, Networks & Development Greater Sydney (Planning and Programs) **Transport for NSW**

T 02 8849 2685 Level 5, 27 Argyle Street Parramatta NSW 2150



From: Mackenzie Brinums [mailto:Mackenzie.Brinums@gta.com.au]
Sent: Monday, 26 October 2020 3:17 PM
To: Mitch Ryan <<u>mitchell.ryan@transport.nsw.gov.au</u>>; Dean Simmonds <<u>Dean.SIMMONDS@transport.nsw.gov.au</u>>;
Cc: Peter Carruthers <<u>Peter.CARRUTHERS@transport.nsw.gov.au</u>>; Brett Maynard <<u>brett.maynard@gta.com.au</u>>;
Hang Nghiem <<u>HNghiem@hansenyuncken.com.au</u>>
Subject: RE: Meadowbank TAFE - Early Works Phase 2 CTMP
Importance: High

Hi Mitch

Just following up again on this. I suspect there's no comments, however can you please confirm so we can address the relevant consent condition?

Thanks

Mackenzie Brinums Senior Consultant GTA Consultants P 02 8448 1800 D 02 8448 1813 M 0414 600 989 Level 16, 207 Kent Street, Sydney, NSW 2000 Mackenzie.Brinums@gta.com.au www.gta.com.au

in

To read GTA's update to clients and industry partners on our response to COVID-19, please click here.



The information contained in this email is confidential and is the subject of professional privilege. If you are not the intended recipient, any use, disclosure or copying of this email or its attachments is unauthorised. If you have received this document in error, please notify GTA Consultants by return email. Please consider the environment before printing.

From: Dean Simmonds <<u>Dean.SIMMONDS@transport.nsw.gov.au</u>> Sent: Thursday, 22 October 2020 1:55 PM To: Mitch Ryan <<u>mitchell.ryan@transport.nsw.gov.au</u>> Cc: Mackenzie Brinums <<u>Mackenzie.Brinums@gta.com.au</u>>; Peter Carruthers <<u>Peter.CARRUTHERS@transport.nsw.gov.au</u>> Subject: FW: Meadowbank TAFE - Early Works Phase 2 CTMP

Hi Mitch,

Can you please get in touch with Mackenzie.

Thanks,

Dean Simmonds Senior Manager Network & Safety Services Land Use, Networks & Development Greater Sydney **Transport for NSW**

T (02) 8849 2004 Level 5, 27 Argyle Street, Parramatta NSW 2150





From: Mackenzie Brinums [mailto:Mackenzie.Brinums@gta.com.au]
Sent: Thursday, 22 October 2020 11:55 AM
To: Dean Simmonds <<u>Dean.SIMMONDS@transport.nsw.gov.au</u>>
Cc: Brett Maynard <<u>brett.maynard@gta.com.au</u>>
Subject: FW: Meadowbank TAFE - Early Works Phase 2 CTMP

Hi Dean

I've been advised you're likely the best person to speak to in regards to the below email trail and confirming if TfNSW has any comments on the attached CPTMP for the Meadowbank TAFE project. We're looking at finalising the report this week so if you could get back to us as soon as possible with any feedback it would be much appreciated.

Alternatively, let us know if there's another contact at TfNSW we should be liaising with.

Kind regards

Mackenzie Brinums Senior Consultant GTA Consultants P 02 8448 1800 D 02 8448 1813 M 0414 600 989 Level 16, 207 Kent Street, Sydney, NSW 2000 Mackenzie.Brinums@gta.com.au www.gta.com.au

in

To read GTA's update to clients and industry partners on our response to COVID-19, please click here.



The information contained in this email is confidential and is the subject of professional privilege. If you are not the intended recipient, any use, disclosure or copying of this email or its attachments is unauthorised. If you have received this document in error, please notify GTA Consultants by return email. Please consider the environment before printing.

From: Mackenzie Brinums <<u>Mackenzie.Brinums@gta.com.au</u>>
Sent: Wednesday, 21 October 2020 2:46 PM
To: Development Sydney <<u>Development.Sydney@rms.nsw.gov.au</u>>
Cc: Brett Maynard <<u>brett.maynard@gta.com.au</u>>
Subject: RE: Meadowbank TAFE - Early Works Phase 2 CTMP

Hi

Just following up on my email below from a couple of weeks ago. Are you able to advise if TfNSW has any comments on our CTMP report?

Thanks

Mackenzie Brinums Senior Consultant GTA Consultants P 02 8448 1800 D 02 8448 1813 M 0414 600 989 Level 16, 207 Kent Street, Sydney, NSW 2000 Mackenzie.Brinums@gta.com.au www.gta.com.au

in

To read GTA's update to clients and industry partners on our response to COVID-19, please click here.



The information contained in this email is confidential and is the subject of professional privilege. If you are not the intended recipient, any use, disclosure or copying of this email or its attachments is unauthorised. If you have received this document in error, please notify GTA Consultants by return email. Please consider the environment before printing.

From: Mackenzie Brinums <<u>Mackenzie.Brinums@gta.com.au</u>> Sent: Thursday, 8 October 2020 12:23 PM

To: Mitch Ryan <mitchell.ryan@transport.nsw.gov.au>

Cc: Development Sydney <<u>Development.Sydney@rms.nsw.gov.au</u>>; Brett Maynard <<u>brett.maynard@gta.com.au</u>>; Hang Nghiem <<u>HNghiem@hansenyuncken.com.au</u>>; Vanja Krumpacnik <<u>VKrumpacnik@hansenyuncken.com.au</u>>; **Subject:** Meadowbank TAFE - Early Works Phase 2 CTMP

Hi Mitch

Please see the link below for the draft Early Works Phase 2 CTMP relating to the Meadowbank TAFE project for your review. This CTMP will be updated down the track to incorporate details on the Main Works methodology. If you could get back to us with any comments (or confirmation that TfNSW has no comments) as soon as possible to allow us to finalise and tick off the Consent Condition (B16b) relating to consultation with TfNSW, it would be much appreciated.

https://gtaconsultantsaul-

my.sharepoint.com/:b:/g/personal/mackenzie_brinums_gta_com_au/ETwNSnvXwadNkywlGusEvcMBOpnjlJdx_aaFsR gvfakF6g?e=haCd7P

Please don't hesitate to contact either Brett or myself should you have any queries.

Regards

Mackenzie Brinums Senior Consultant GTA Consultants P 02 8448 1800 D 02 8448 1813 M 0414 600 989 Level 16, 207 Kent Street, Sydney, NSW 2000 Mackenzie.Brinums@gta.com.au www.gta.com.au

in

To read GTA's update to clients and industry partners on our response to COVID-19, please click here.



The information contained in this email is confidential and is the subject of professional privilege. If you are not the intended recipient, any use, disclosure or copying of this email or its attachments is unauthorised. If you have received this document in error, please notify GTA Consultants by return email. Please consider the environment before printing.

This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.

Consider the environment. Please don't print this e-mail unless really necessary.

This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.

🚓 Consider the environment. Please don't print this e-mail unless really necessary.

This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.

Consider the environment. Please don't print this e-mail unless really necessary.



& R Q V W U X F W L 0 D Q D J H P H Q

Site Details

Address: 2 Rhodes Street, Meadowbank	LGA: City of Ryde
Ref / Issue: N183633 / A	Date of TMP: 08 October 2020
Council Contact Name: Yafeng (Alex) Zhu	Council Contact Number: (02) 9952 8383

Construction Traffic Management Plan (CTMP) ±Early Works + Excavation & Piling

Truck Movements (per day): Average: Inc. adjacent Development:	20 truck movements/day 50 truck movements/day (SMEEP and TAFE combined)	Agreed Times: 7 am - 6 pm Monday to Friday, 8 am - 1 pm Saturday, and No work on Sunday or public holiday(s)	
Construction I	Duration: 7 months	Road Occupancy Licence: Not Required	
Swept Paths Required: Yes		Swept Paths Provided: Yes	
Risk Rating (L	ow, Medium, High): Medium		

Conditions of Approval:

The submission from **GTA Consultants (GTA) on behalf of Hansen Yuncken** commissioned has satisfactorily addressed the necessary requirements of the CTMP and is **Recommended for Concurrence** subject to the following:

- x Any Traffic Control Plans (TCP) prepared are to comply with A51742.3 and RMS's "Traffic Control at Worksites" manual (2018) and be signed by a person with RMS certification to prepare TCP's. A copy of the TCP is to be held on site at all times by the responsible traffic controllers.
- x A Road Occupancy Licence (ROL) should be obtained from Transport Management Centre for any works that may impact on traffic flows on State Roads during construction activities.
- x Largest vehicle accessing site will be a 18.1 Truck & Dog combination
- x Construction vehicle movements are to be limited during school drop-off (8.00am to 9.30am) and pick up (2.30pm to 4.00pm) times on school days.
- x Provision of TfNSW accredited traffic controllers to assist truck and pedestrian movements;
- x No traffic should be stopped along any Victoria Road, or any other State Road;
- x All vehicles will ingress and egress the site in a forward facing manner, with a left in left out treatment. No reversing is to be permitted in or out of the site
- x Barricades and signs to be provided in accordance with Australian Standards;
- x Appropriate advanced signage to warn drivers about changes in road conditions;
- x Access be maintained for emergency vehicles at all times;
- x Any additional conditions that Council may require.

Recommended:

.

Network & Safety Officer: Mitchell Ryan	Comments: Concurred
Signed:	Date: 29/10/2020
Network & Safety Manager: Peter Carruthers	Comments: Approved
Signed:	Date: 29/10/2020



Post Approval ±Consultation

Consultation needs to be meaningful, done with courtesy and respect and be well documented. These are people/ organisations that we need to be building meaningful relationships with.

Conditions of all consent can require consultation with a range of stakeholders. Consultation in the post approval world needs to be well documented to satisfy the condition requirements.

Examples include Council, service providers (eg. Electricity gas etc.), consult with local bus provider and TfNSW.

Read each condition carefully, any reference to consult triggers consultation.

Typically on State Significant Development, there will be a specific consultation condition as to how this piece can be appropriately addressed.

Consultation is not:

- x A token gesture
- x Done at the end of the piece of work,
- x An email to the relevant stakeholder with no response;
- x A meeting with the stakeholder with no meeting minutes.

Consultation is:

- x Meaningful
- x Done prior to the requirement,
- x Captures an outcome,
- x Identifies matters resolved,
- x Identifies matters unresolved,
- x Any disagreements are disclosed; and
- x How we are going to address unresolved matters?

How to capture all the relevant details on consultation requirements? Any consultation requirement in a condition is required to be accompanied with the following table:



Post Approval Consultation Record

Identified Party to Consult:	City of Ryde Council
Consultation type:	Teleconference and email conversations
When is consultation required?	Prior to construction
Why	 B16. A Construction Traffic and Pedestrian Management Sub-Plan (CTPMSP) must be prepared to achieve the objective of ensuring safety and efficiency of the road network and address, but not be limited to, the following: (b) be prepared in consultation with Council and TfNSW;
When was	City of Ryde Council:
consultation	x 8/20/20
scheduled/held	x 9/10/20
	x 12/10/20
Identify persons and	Yafeng (Alex) Zhu (City of Ryde Council)
positions who were	Mackenzie Brinums (GTA)
Drewide the details	A draft CDTMD was provided to Council on 9/10/20 for review and
of the consultation	A drait CPTMP was provided to Council on 8/10/20 for review and commont. Following receipt of commonts, the CPTMP was
	undated to address the comments, with details of consultation
	provided in Appendix E of the report.
What specific	Construction vehicle approach and departure routes
matters were	Proposed types of construction vehicles
discussed?	Construction vehicle swept paths
	Construction vehicle volumes
What matters were resolved?	All of the above.
What matters are unresolved?	N/A
Any remaining	N/A
points of	
disagreement?	
How will SINSW	N/A
address matters not	
resolved?	



Post Approval ±Consultation

Consultation needs to be meaningful, done with courtesy and respect and be well documented. These are people/ organisations that we need to be building meaningful relationships with.

Conditions of all consent can require consultation with a range of stakeholders. Consultation in the post approval world needs to be well documented to satisfy the condition requirements.

Examples include Council, service providers (eg. Electricity gas etc.), consult with local bus provider and TfNSW.

Read each condition carefully, any reference to consult triggers consultation.

Typically on State Significant Development, there will be a specific consultation condition as to how this piece can be appropriately addressed.

Consultation is not:

- x A token gesture
- x Done at the end of the piece of work,
- x An email to the relevant stakeholder with no response;
- x A meeting with the stakeholder with no meeting minutes.

Consultation is:

- x Meaningful
- x Done prior to the requirement,
- x Captures an outcome,
- x Identifies matters resolved,
- x Identifies matters unresolved,
- x Any disagreements are disclosed; and
- x How we are going to address unresolved matters?

How to capture all the relevant details on consultation requirements? Any consultation requirement in a condition is required to be accompanied with the following table:



Post Approval Consultation Record

Identified Party to Consult:	TfNSW
Consultation type:	Teleconference and email conversations
When is consultation required?	Prior to construction
Why	 B16. A Construction Traffic and Pedestrian Management Sub-Plan (CTPMSP) must be prepared to achieve the objective of ensuring safety and efficiency of the road network and address, but not be limited to, the following: (b) be prepared in consultation with Council and TfNSW;
When was	TfNSW:
consultation	x 8/20/20
scheduled/held	x 28/10/20
	x 29/20/20
Identify persons and	Mitch Ryan (TfNSW)
positions who were	Mackenzie Brinums (GTA)
Brovide the details	A draft CPTMP was provided to TfNSW/ on 8/10/20 for review and
of the consultation	comment Following receipt of comments the CPTMP was
	updated to address the comments, with details of consultation
	provided in Appendix E of the report.
What specific	Construction vehicle approach and departure routes
matters were	Proposed types of construction vehicles
discussed?	Construction vehicle swept paths
	Construction vehicle volumes
What matters were resolved?	All of the above.
What matters are	N/A
unresolved?	
Any remaining	N/A
points of	
disagreement?	
How will SINSW	N/A
address matters not	
resolved?	

F. SIGNAGE PLAN







EXISTING SIGNAGE SCHEDULE









R5-400 (LR)



RELOCATED/ NEW SIGNAGE SCHEDULE







<u>LEGEND</u>

WORK SITE



MEADOWBANK TAFE

EARLY WORKS PHASE 2 SIGNAGE PLAN DRAWING NO. N183633-05-01