


# CONSTRUCTION MANAGEMENT PLAN METHODOLOGY



104-116 REGENT ST, REDFERN

WEE HUR - STUDENT  
ACCOMODATION

SSDA SUBMISSION

2/12/21

## **1.1 PROJECT DESCRIPTION**

Construction of an 18 storey mixed-use building accommodating ground floor retail premises and 411 bed student housing accommodation with indoor and outdoor communal spaces, on-site bicycle parking and ancillary facilities.

## **1.2 SITE ESTABLISHMENT**

RCC has now built numerous projects within the City of Sydney including two student accommodation buildings within the same precinct, and construction has commenced on Wee Hur's student accommodation developments, 13-23 Gibbons Street Redfern and 90 - 102 Regent Street Redfern. This enables RCC to draw on a wealth of experience regarding site establishment requirements for such projects, including but not limited to:

- Work Zones/Loading Zones/Lifting Zones
- Crane Rights and Approvals (CASA)
- A & B-Class Hoardings
- Road Closures
- Tree Protection
- Traffic Management Requirements

In addition to the above, RCC currently holds a positive relationship with the City of Sydney council via Joshua Faull (Construction Liaison Officer) who provides RCC with advice both during tender and construction. This ensures that our site establishment plans, traffic management strategy and overall methodologies are fully researched and compliant to council requirements.

The following section details our site establishment strategy and other opportunities that may be investigated during construction.

### **1.2.1 SITE PLAN**

It is proposed to obtain authority approval for a workzone on Regent St along with an exclusion / access within the site thru link which separates Wee Hur's 13-23 Gibbons Street and 104 - 116 Regent Street developments. It also proposed a gate is positioned to enable vehicles to exit via Margaret Street to the south.






Figure 1.1.2A – Site Hoarding Plan

Subject to council and Principal approval, RCC will co-ordinate the installation of graphics or artwork to the hoarding, however as a standard this will be fully painted and constantly maintained to ensure the presentation of the neat and well-run site.

The B class hoarding along Regent St will be positioned as to maintain all tree protection requirements during the works. This hoarding may also be utilised to house accommodation if/when needed during the course of the works with the installation of stacked shed accommodation.

### 1.2.3 SITE ACCOMODATION

Site accommodation location will vary throughout the project as more space becomes available on site and worker numbers increase. RCC will ensure that all facilities provided to workers will be fully compliant with current industry codes and practises upheld at all times.

In summary the current proposed site accommodation phases for the project would be as follows:

#### FOUNDATION PHASE:

In this phase of the project, site accommodation is proposed to the south (adjacent Margaret Street). Its also assumed that once a B-Class hoarding is installed along the Regent Street frontage or the site thru link that stacked sheds will be installed onto of the hoardings to house offices, lunch rooms, change rooms

[illegible]

STRUCTURE PHASE:

[illegible]

Figure 1.1.3B – Tower Structure/Facade Phase Accommodation

## FINAL STRUCTURE AND FINISHES

Should it be necessary to demobilise the sheds and b - class hoarding over the site thru link, temporary accommodation will be built within the new development, i.e. within storage or bike spaces to be agreed with the Developer. This ensures that the accommodation requirements will comply with regulations as the number of site workers increases. This will allow for the removal of the stacked sheds to the hoardings and the completion of the balance of façade and external works.

## OPPORTUNITY

Utilise spaces for accommodation within Wee Hur's, 90-102 Regent St Development which may require creating separable portions to suit.

## COVID-19 COMPLIANCE

RCC would like to note that as a company we are ensuring all sites are fully Covid-19 compliant and we have several strategies in place to combat this issue.

As a result, we can confirm that we have allowed for Covid-19 compliance across the entire site within this site establishment planning and methodology and the assumption that this will remain relevant at the time of construction.

RCC will continue to comply with NSW Health Guidelines with respect to Covid.

### 1.2.4 MATERIALS HANDLING AND VERTICAL MOVEMENT

RCC strongly believe that one of the keys to a successful construction phase is directly related to efficient and well considered materials handling and vertical movement planning.

With this in mind, we have ensured the inclusion of several materials handling options and pathways to allow the job to progress in most circumstances. These include:

- Twin Hoist for man and materials
- Luffing Tower Crane for large material movement and façade install
- Multiple materials drop off zones and paths
- Multiple storage areas for materials

The proposed building footprint occupies a large portion of the site and hence locations for material movements must consider locations which minimise any program impacts to structure/façade/fitout. As such RCC have reviewed the building layout and viewed current No-Go zones with regards to placement of material hoist & the tower crane. This has led to preferred options for material movements that will be further developed and refined prior to any site commencement in consultation with relevant subcontractors and consultants.

Proposed general materials pathways and movement zones can be found in extract from site plans below:






Figure 1.1.4A – Materials Handling Zones

As illustrated above, these proposed zones maximise both the use of possible council work zones as well as the site itself, allowing for multiple drop off zones on a number of work faces. Further investigation may be completed prior to commencing works to find efficiency gains with regards to material movements.

#### 1.2.4.1 SITE STORAGE

As with all tight sites within the City of Sydney, storage of materials can be an issue and often affects the efficiency of site when deliveries are delayed or cannot be readily installed on the day of arrival to site.

Therefore, the ability to find areas on site for the safe and neat storage of materials can greatly enhance the project's success and eliminates delay risk. These areas should also have ready access to vertical movements options to enable said materials to be moved to the required floors quickly and efficiently.

We have identified the areas on the following extract from the site plan that can be easily allocated to materials storage that will not hold up the timely finishing of any early components:




Figure 1.2.4.1A Site Storage Zones


#### 1.2.4.2 CONCRETE PUMPING STRATEGY

Due the extremities of the building footprint it's expected that concrete pumping will need to be conducted via the work zone on Regent St. The project will have a mix of pumping strategies pending the stage of the project. During early works (piling and basement) it's anticipated that mobile concrete boom trucks will be utilised to place concrete and then transition to a static line or tower boom for the tower structure.





- RCC believes the hoist location proposed currently provides the best solution for the overall project based on the selection criteria outlined above. This location means a void being formed in the L2 slab in the external alfresco area off which infill and completion works would not fall on the program critical path once the hoist is removed. Final location will be determined closer to the project commencement and will be made based on all available information at the time. Consultation with the structural engineer will also be completed to ensure that the location can be achieved without negative impacts on the current overall building structure.



The twin hoist has also been co-ordinated with the window wall façade system. This will allow for facade infills once the builder's lifts are in place and the hoists can be removed.

Richard Crookes Constructions 11

#### 1.2.4.4 CRANE




Figure 1.2.4.4B Crane Elevation

The location of the crane and luffing style ensures that in the weather-vaning position the crane will not impede the neighbouring properties.

As noted in the information above the height of the crane will exceed the limits allowable and will be subject to CASA approval. RCC have gained approval for luffing cranes to a similar height on the recently commenced 13-23 Gibbons Street Project. Based on approval being granted in the past we don't foresee any issues with the current crane selection.

## 1.2.5 CONSTRUCTION CONSIDERATIONS

Prior to works commencing, there are several items that need to be considered, especially during high impact periods such as demolition and piling.

These considerations are even more applicable to this particular project, being that we are working directly above the Sydney Metro rail corridor, as well as working alongside an active and soon-to-be active residential zone.

The following outlines our construction process for managing Noise, Vibration and Protection of Neighbouring property. More detailed information on surrounding community engagement can be found toward the end of the project methodology.

### 1.2.5.1 NOISE, DUST AND VIBRATION MANAGEMENT

Upon award RCC will compile and implement our Environmental Management Plan (EMP), which as well as other environmental controls, will analyse the risk and mitigation strategies for Noise, Dust and Vibration. As this project will also encompass the demolition works to the site, RCC will ensure that appropriate measures are in place to meet all requirements to ensure the demolition phase of the project is completed in a timely manner.

This EMP will be closely aligned with the details set out in both the impact assessment report and tunnel Vibration Management Plan compiled by Acoustic logic and forming part of the approval for the project.

Items that will be assessed and included in the plan as well as proposed mitigation measures are outlined as follows:

#### NOISE CONTROL AND MONITORING

The following items outline the key control measures which will be applied during the construction phase to assist with noise reduction.

- Utilise lessons learnt from recent projects in the City of Sydney and Redfern specifically
- Noisy works programmed in consultation with all parties and communicated with neighbours
- Operation of plant and equipment limited to occur within the approved hours.
- Enforce respite periods to be agreed with neighbouring properties prior to works commencing and if required.
- Operators, construction workers, subcontractors and supervisors will be provided with training to minimise noise impacts on the neighbouring properties.
- Notifications of particularly noisy works will be undertaken prior to any planned works commencing.
- Regular servicing of plant and equipment.
- All complaints in relation to noise will be monitored and recorded.
- An onsite person to be identified as the contact point in the event of noise complaints with contact details provided within the Construction Management Plan.
- Noise monitoring equipment established on site to determine breach of any specified maximum decibel levels



- If after hours works are required, the works will be planned in accordance with a Notice of Disruption (NOD) procedure, as well as notifying surrounding neighbours (if applicable).

Further to these control measures, RCC can review with Wee Hur the use of mechanical controls such as Acoustic Baffles applied to hoardings or other structures should any consistent complaints become an issue however this is not foreseen if the above is successfully carried out.

#### DUST CONTROL AND MONITORING

The following items outline the key control measures which will be applied during the construction phase to assist with dust management.

- Utilise lessons learnt from recent projects within the City of Sydney and Redfern.
- Ensure shade cloth and silt fencing on site perimeter fencing is well maintained and replaced regularly (as required)
- Provision of hose taps and mist spray points to the perimeter fencing and waste management zone to provide water for dust control
- Jet water spraying during piling and excavation works (as required)
- Watchmen on hoses wetting down excavation zones and wetting trucks soil loads before leaving site
- Utilise water carts for dust management on roads (as required)
- Construct hardstands in high traffic areas of primary loading and materials handling zones (already in place within existing carpark for the most part of the materials handling zones)
- Regularly street sweep internal roads during remote works (as required)



*Example of dust control during demolition phase*

#### VIBRATION CONTROL, MONITORING AND SYDNEY METRO

Care must be exercised during the works to control vibration to surrounding buildings, assets/infrastructure, and neighbouring properties. In addition to this, extra measures will be required by Council and Sydney Metro Trains to monitor the Sydney Metro tunnel which is sitting below the proposed project.

The following items outline the key standard control measures RCC will apply during the construction phase to mitigate vibration impacts:



The buildings and surrounding council assets neighbouring the 104-116 Regent Street site shall be inspected at project start up and a detailed Dilapidation Report produced by an external specialist in line with all requirements set-out in the final

SSD approval conditions. This report will provide a photographic record of the condition of existing elements prior to commencing works.

The report will be issued to Wee Hur, Council and any other stakeholders for their records. At the end of the project and/or works the existing elements recorded in the Dilapidation Report will be reviewed for any change on condition by the nominated representatives from Wee Hur and RCC. Any discrepancies will be noted, and an appropriate course of action determined and completed.

Protection measures that we propose to use are as follows:

- All site works to be kept within site hoarding/ project zones
  - o Where works are to occur outside of site (such as deliveries in work zones or service connections), RCC will ensure localised condition surveys are undertaken and then any discrepancies repaired
- Hoarding and protection measures constantly checked, evaluated and repaired if deemed inadequate
- Careful adherence to consultant guidelines regarding sensitive works that are likely to cause damage, such as
  - o Piling causing vibration close to other buildings
  - o Trenching for services (Expected at various frontage to the site pending final authority designs)
  - o Heavy vehicle set-ups such as mobile cranes and boom pumps to be set up on solid and assessed/approved grounding only
- Limiting vehicle weights that could cause damages to driveways and council roadways

RCC's policy is to be careful and vigilant of all surrounding neighbours, property and assets at all times and we believe the above measures and strict management of these measures will result in a damage free environment at the time of project completion.

## APPENDIX A - SITE ESTABLISHMENT LAYOUT & MATERIALS HANDLING PLAN



- NOTES:**
- (C) Antoniaades Architects Pty Ltd all rights reserved. This work is copyright and cannot be reproduced or copied in any form or by any means without the written permission of Antoniaades Architects. Any license to use this document, whether expressed or implied is restricted to the terms of the agreement or implied agreement between Antoniaades Architects Pty Ltd and the instructing party.
  - All dimensions in millimeters unless otherwise shown.
  - Use figured dimensions only.
  - Do not scale from drawings.
  - Check all dimensions on site prior to construction.
  - To be read in conjunction with all other documents.
  - Report any discrepancies to Antoniaades Architects Pty Ltd.
  - All boundary dimensions and bearings to be verified by licensed surveyor prior to proceeding with work.

**General Notes:**

1. All drawings to be read in conjunction with all consultants and sub-contractors documentation and reports.
2. All works to conform with the National Construction Code of Australia and Australian Standards.
3. Check all dimension on site and notify Antoniaades Architects of any discrepancies.
4. Refer A20 Series for specifications, materials and products schedule for full code description.

**Legend:**

- Property Boundary
- Setbacks
- Overhead
- Hidden
- Level Marker (Plan)
- Level Marker (Elevation)
- Level Marker (Spot)

- Room Tag
- Room Number
- Room Name
- Room Area

**Material Tag**  
See Material Board for code reference

**Hatches**

- Existing Elements (Projection)
- Existing Elements (Cut)
- Demolished Elements (Projection)
- Demolished Elements (Cut)

**Zone for Service Penetration**

- Earth
- Concrete
- Water feature

**Tile**

**Carpet**

**Timber Floors**

**Grass**

**Gravel/Stone**

**Brickwork**

**Metal Sheet**

**Abbreviations**

- RL Relative Level (AHD)
- FFL Finished Floor Level
- AFFL Above FFL
- TOW Top Of Wall Level
- TOR Top of Ridge Level
- P Storage Cupboard
- R Wardrobe
- S Full Height Pantry Cupboard

**REV**

**DESCRIPTION**

**BY**

**DATE**

**A** Issued for information 29.10.2021

**B** Issued for coordination 25.11.2021

**PROJECT PHASE**

**DEVELOPMENT APPLICATION**

**STATUS**

**PRELIMINARY**

**PROJECT NO.**

**20009DA**

**PROJECT**

**REGENT STREET**

**ADDRESS**

**104-116 REGENT STREET**

**CLIENT**

**WEE HUR**

**SCALE:**

**As indicated**

**Scale 1:100**

**DRAWING SERIES**

**DRAWING TITLE**

**Entry Level**

**DRAWING NO.**

**DA3.02**

**REVISION**

**B**

**DRW:**

**ZD**

**CHK:**

**AA**

**ANTONIADES**

**ARCHITECTS**

**www.antoniaades.com.au**

**ACN 129 731 559**

**Nominated Architect: Andreas Antoniaades**

**NSW Registration 7954**

