

Our Ref: PSM4669-017L

3 May 2024

Development Manager  
Goodman  
The Hayesbery  
1-11 Hayes Road  
Rosebery NSW 2018  
Cameron.Rubenach@goodman.com

G3 56 Delhi Road  
North Ryde NSW 2113  
**P** +61-2 9812 5000  
**E** mailbox@psm.com.au  
[www.psm.com.au](http://www.psm.com.au)

Attention: Cameron Rubenach

Dear Cameron

**RE: LANCELEY PLACE DATA CENTRE, ARTARMON - PROJECT EOS - PRELIMINARY  
GROUNDWATER IMPACT ASSESSMENT**

**1. Introduction**

A State Significant Development Application (SSDA) has been prepared in support of a proposed data centre at 2-8 Lanceley Place and 14 Campbell Street, Artarmon (Lanceley Place Data Centre, Artarmon). The site comprises 5 individual allotments totalling 14,024m<sup>2</sup> in area, is zoned E4 General Industrial and has road frontages to both Lanceley Place and Campbell Street.

The proposal will include:

- Site preparation works including demolition, bulk excavation and removal of existing structures on the site, tree and vegetation clearing, and bulk earthworks;
- Construction, fit out and operation of a ten-storey, 80MVA data centre with a maximum building height of 51.479m (RL 124.5) ridge height (street wall height of 50m) and total gross floor area of 26,769m<sup>2</sup> comprising:
  - At-grade parking for 39 car parking spaces and 2 accessible car parking spaces
  - Two (2) 12.5m long vehicle loading dock spaces
  - Five (5) levels of technical data hall floor space with four (4) data halls per floor
  - Ancillary office space
  - A lobby, offices and amenities located on the ground floor.
- Provision of required utilities, including:
- Eight (8) 95,000L above-ground diesel storage tanks
- Four (4) 1,100kL above-ground water tanks
  - Three (3) 33kV switch-rooms on site.
- Vehicle access provided via Campbell Street and Lanceley Place
- Pedestrian access provided via Campbell Street and Lanceley Place
- Associated landscaping and site servicing
- Installation of services and drainage infrastructure

- A floor space ratio of approximately of 1.91:1. Given this exceeds the Willoughby Local Environmental Plan 2012 (WLEP) control, a request to vary the control for the development under Clause 4.6 of the WLEP will be included with the SSDA.

This report has been prepared to address the Secretary's Environmental Assessment Requirements (SEARs) and accompanying cover letter issued for the Lanceley Place Data Centre project (SSD-66777221) dated 23 January 2024.

Item	Description	Section Reference
13. Ground and Water Conditions	Provide a Surface and Groundwater Impact Assessment that assesses potential impacts on: <ul style="list-style-type: none"> <li>• Groundwater resources in accordance with the <i>Groundwater Guidelines</i>.</li> </ul>	Section 4 and 5

## 2. The Site

The site is located on Cammeraygal Land and is in the Artarmon industrial area within the Willoughby Local Government Area (LGA). It is bounded by Campbell Street to the north and Lanceley Place to the east and has immediate frontages with a concrete batching plant to the south-east, and several buildings including the NextDC Data Centre to the west.

Artarmon Industrial Precinct comprises relatively new commercial and industrial developments and has been subject to several separate DAs which have increased the densities in the area. Other notable nearby land uses include the Home HQ shopping centre, the Artarmon Bunnings Warehouse, the Royal North Shore Hospital and the North Shore Private Hospital.

The site comprises 14,024m<sup>2</sup> and consists of five separate lots. It was most recently occupied by film and television studios tenanted by the Australian Broadcasting Corporation (ABC) which sold the site in 2021. The site was subject to a SSDA application in 2023 which proposed an industrial warehouse and distribution centre (SSD-48478458). The site is currently vacant.

The closest residential uses include residential flat building on the western side of Pacific Highway (approximately 300m west from the site) and in Artarmon (approximately 500m north of the site).


The site is well serviced by transport, and is within close proximity of the Pacific Highway, M1, M2 and the Lane Cove tunnel with bus services linking the area with North Sydney and the Sydney CBD. St Leonards Station, which provides T9 Northern Line and T1 North Shore and Western Line train services, is within a 1km walk of the site.

The future Crows Nest Metro station is located approximately 1.4km from the site which will deliver high frequency metro services across Sydney and is expected to be opened in 2024.





**Inset 1: Site Aerial**



**Inset 2: Local Context**

### 3. Background

PSM have prepared the following documents for the site:

- Previous geotechnical investigations in December 2021 and May 2023 undertaken by PSM (ref. PSM4669-003L REVA dated 1 May 2024)
- PSM groundwater impact assessment for previous proposed development with basement excavation (ref. PSM4669-013L dated 21 August 2023).

To assist with our preliminary groundwater impact assessment for the latest proposed Project EOS development, PSM have been provided with the following documents:

- Civil Drawings by Taylor Thomson Whitting (TTW) (ref. 231976-TTW-00-DR-CI-00001 to 09211 dated 1 May 2024)
- Architectural Drawings by HDR Architects (ref. EOS-AR-11000 to 31000).

From the provided documents, PSM understands the following:

- The previously proposed development has been changed from a multi-level distribution centre to a multi-level data centre
- As part of the changes, the proposed data centre has a relatively small underground water tank instead of the basement across the majority of the site footprint as previously proposed
- The new proposed water tank will have a final floor level of RL 68.50 m AHD
- Previous groundwater measurements within the vicinity of the water tank by PSM on 26 July 2023 indicates a groundwater level of RL 71.51 m AHD hence it is likely that groundwater will be intercepted during excavation of the water tank. The water tank area will undergo up to approximately 5.0 m of cut.

### 4. Preliminary Groundwater Impact Assessment

#### 4.1 Ground Conditions

During PSM's previous geotechnical investigation, one borehole, BH03 was undertaken in the vicinity of the water tank. Borehole logs from indicate that the ground conditions are likely to comprise the following:

- Approximately 0.3 m of FILL overlying
- Approximately 2.0 m of RESIDUAL SOIL overlying
- BEDROCK.

It is noted that the expected ground conditions for the water tank do not vary significantly from the previously expected ground conditions for the basement.

#### 4.2 Geometric Differences of the proposed excavations

Previously the proposed basement for the multi-level distribution centre had the following geometry:

- A maximum excavation depth of 4.68 m
- Width and length of approximately 82.8 m by 137.4 m
- Area of approximately 11377 m<sup>2</sup>.

PSM undertook the groundwater analysis and present the impact assessment in our letter PSM4669-013L.

The new proposed underground water tank excavation for the multi-level data centre has the following geometry:

- A maximum excavation depth of approximately 5.0 m
- Width and length of approximately 33 m by 33 m



- Area of approximately 1090 m<sup>2</sup>.

Configuration of the previous basement is presented in Figure 1 and configuration of the water tank area is presented in Figure 2.

Table 1 below presents the comparison of the two proposed excavations.

**Table 1 – Proposed excavations comparison**

	PREVIOUS PROPOSED MULTI-LEVEL DISTRIBUTION CENTRE – BASEMENT EXCAVATION (AS ASSESSED IN PSM GROUNDWATER ANALYSIS – PSM4669-017L)	CURRENT PROPOSED MULTI LEVEL DATA CENTRE – WATER TANK EXCAVATION
Maximum Excavation Depth	4.68 m	4.71 m
Proposed Excavation Lowest FFL Level	RL 66.82 m	RL 68.50
Excavation Plan Dimensions	82.8 m x 137.4 m	33 m x 33 m
Excavation area	11,377 m <sup>2</sup> (the basement extended under footprint of the proposed structure)	1,090 m <sup>2</sup> (limited at one corner of the Site)

### 4.3 PSM Previous Impact Assessment (PSM4669-013L)

Previously, PSM undertook a groundwater impact assessment for the initial basement geometry for the multi-level distribution centre. A summary of our previously provided advice is summarised as follows:

- The predicted long term groundwater inflows into the basement are expected to be below 3 ML/year and is thus considered a ‘minor aquifer interference activity,’ exempt from the Water Management Act and may not require a license
- The proposed basement is expected to have impacts less than the Level 1 minimum impact considerations with regards to the Aquifer Interference Policy (AIP)
- Any groundwater drawdown is very unlikely to result in settlements that would damage neighbouring properties.

## 5. Discussion

Our previous groundwater analysis for the multi-level distribution centre indicated minimal inflows arising from the basement excavation which has a larger footprint and deeper excavation.

The proposed water tank excavation for the new multi-level data centre is:

- 1.7 m shallower than the previous assessed basement excavation
- Much smaller in area than the previous assessed basement excavation (i.e. one tenth of previously assessed basement excavation).

On this basis, we expect the groundwater impact due to the water tank excavation of the multi-level data centre is even much less than that discussed in our letter PSM4669-013L for the previously proposed basement excavation of the distribution centre.

We consider the previous advice and recommendations issued in the letter are still relevant.

Should there be any queries, please do not hesitate to contact the undersigned.

**Yours Sincerely**



**KEN TONG LEE**  
**GEOTECHNICAL ENGINEER**



**AGUSTRIA SALIM**  
**PRINCIPAL**

**Encl.**

- |            |   |
|------------|---|
| Figure 1   | Previous Basement Configuration – Multi-level Distribution Centre |
| Figure 2   | New Water Tank Configuration – Multi-level Data Centre            |
| Appendix A | PSM4669-003L REVA   |
| Appendix B | PSM4669-013L  |





This drawing is copyright and is the property of the author and must not be used without authority. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL RELEVANT NOTES AND I

### Elevations Table

Number	Minimum Elevation	Maximum Elevation
1	-8.000	-7.000
2	-7.000	-6.000
3	-6.000	-5.000
4	-5.000	-4.000
5	-4.000	-3.000
6	-3.000	-2.000
7	-2.000	-1.000
8	-1.000	0.000
9	0.000	1.000
10	1.000	2.000
11	2.000	3.000
12	3.000	4.000

LOCATION	AREA (m <sup>2</sup> )	BULK EARTHWORK CUT (m <sup>3</sup> )	BULK EARTHWORK FILL (m <sup>3</sup> )	NET (m <sup>3</sup> )
BULK CUT & FILL	13203	-11270	2710	-8560
ROCK CUT & FILL	4511	-3815	3921	1096

### BULK EARTHWORKS NOTES


- All bulk earthworks set out from grid lines U.N.O.
- All batter at a slope of 2 (H) : 1 (V) U.N.O.
- Excavated material may be used as structural fill provided:
  - (i) it complies with the specification requirements for fill in (a) the placement moisture content complies with the Geotechnical requirements, and allows filling to be placed in accordance with the specification. Where necessary the Contractor must moisture condition the excavated material to meet these requirements.
- Compact fill areas and subgrade to not less than 95% (C.M.C.)

Location	Standard dry density (AS 1289 5.1.1) (C.M.C.)	Moisture
Under building slabs on ground:	98%	±2%
Under roads and carparks:	98%	±2%
Landscape areas:	95%	±2%


- Before placing fill, proof roll exposed subgrade with a 12 t minimum roller to test subgrade and then remove soft spo (areas with more than 3mm movement under roller). Soft spots to be replaced with granular fill U.N.O.
- Contractor shall place safety barriers around excavations in accordance with relevant safety regulations.
- For interpretation of bulk earthworks foot print line shown bulk earthworks drawings refer to the bulk earthworks con legend.
- Bulk earthwork drawings are not to be used for detailed e
- Refer to Geotechnical Report prepared by PSM CONSULTANTS -PSM4669-003L REV2, DATED- 16 June, 2023.
- Detailed earthworks such as piling, pile caps, ground be service trenching & landscape mounding etc is excluded.

### ASSUMPTIONS:

- Bulk quantities represent difference between existing ground levels and proposed levels
- Site strip has not been included.
- Set down for Structural slab is 230mm as per documentation.
- Set down for handstand/carpark and loadin pavement assumed to be 450mm and set ( footpaths and landscape areas assumed t based on 3% CBR. Further investigation is Geotechnical Engineer.
- Bulk earthworks does not include detail e for lift pits, footings, services etc.
- For Rock surface, Geotech report does no surface RLs at bore hole spots. Surface RL taken from survey.
- Survey does not include existing buildings Floor levels have been assumed for bulk e
- Shoring is considered, where existing ret for bulk excavation.



NOT FOR CONSTRUCTION



Revision	VO	ES	01.05.2024	Eng Draft	Date	Rev Description	Eng Draft	Date	Rev Description	Eng Draft	Date
1	VO	ES	01.05.2024	Eng Draft	Date	Rev Description	Eng Draft	Date	Rev Description	Eng Draft	Date



Engineer  
**TTW** Structural  
Civil  
Traffic  
Façade  
612 9439 7288 | Level 6, 73 Miller Street, North Sydney, NSW 2060


Project  
LANCELEY PLACE DATA  
CENTRE, ARTARMON

Drawing Title  
EARTHWORKS  
CUT AND FILL  
VOLUMES PLAN

Scale at A1	Drawn	Designed		
1:250	SS	SH		
Project No	Originator	Zone	Type	Role
231976-TTW-00-DR-CI-(				
01.05.2024 8:54 AM				

# **Appendix A**

## **PSM4669-003L REVA**



Our Ref: PSM4669-003L REVA

1 May 2024

Goodman Property  
The Hayesbery  
1-11 Hayes Road  
Rosebury NSW 2018  
Cameron.Rubenach@goodman.com

G3 56 Delhi Road  
North Ryde NSW 2113

**P** +61-2 9812 5000

**F** +61-2 9812 5001

**E** mailbox@psm.com.au

[www.psm.com.au](http://www.psm.com.au)

Attention: Cameron Rubenach

Dear Cameron

**RE: LANCELEY PLACE DATA CENTRE, ARTARMON  
RESULTS OF GEOTECHNICAL INVESTIGATION**

**1. Introduction**

A State Significant Development Application (**SSDA**) has been prepared in support of a proposed data centre at 2-8 Lanceley Place and 14 Campbell Street, Artarmon (Lanceley Place Data Centre, Artarmon). The site comprises 5 individual allotments totalling 14,024m<sup>2</sup> in area, is zoned E4 General Industrial and has road frontages to both Lanceley Place and Campbell Street.

The proposal will include:

- Site preparation works including demolition, bulk excavation and removal of existing structures on the site, tree and vegetation clearing, and bulk earthworks;
- Construction, fit out and operation of a ten-storey, 80MVA data centre with a maximum building height of 51.479m (RL 124.5) ridge height (street wall height of 50m) and total gross floor area of 26,769m<sup>2</sup> comprising:
  - At-grade parking for 39 car parking spaces and 2 accessible car parking spaces
  - Two (2) 12.5m long vehicle loading dock spaces
  - Five (5) levels of technical data hall floor space with four (4) data halls per floor
  - Ancillary office space
  - A lobby, offices and amenities located on the ground floor.
- Provision of required utilities, including:
- Eight (8) 95,000L above-ground diesel storage tanks
- Four (4) 1,100kL above-ground water tanks
  - Three (3) 33kV switch-rooms on site.
- Vehicle access provided via Campbell Street and Lanceley Place
- Pedestrian access provided via Campbell Street and Lanceley Place
- Associated landscaping and site servicing
- Installation of services and drainage infrastructure



- A floor space ratio of approximately of 1.91:1. Given this exceeds the *Willoughby Local Environmental Plan 2012* (WLEP) control, a request to vary the control for the development under Clause 4.6 of the WLEP will be included with the SSDA.

This letter has been prepared to address the Secretary's Environmental Assessment Requirements (**SEARs**) and accompanying cover letter issued for the Lanceley Place Data Centre project (SSD-66777221) dated 23 January 2024.

Specifically, this report has been prepared to respond to the SEARs requirement issued below.

Item	Description of Requirement	Section reference (this report)
Ground and Water Conditions	Geotechnical Assessment	Section 8

This letter presents the results of PSM's geotechnical investigation for the proposed redevelopment of the ABC Site located at the corner of Lanceley and Campbell Street, Artarmon (the **Site**) for the following periods.

- December 2021
- May 2023

The work was undertaken in accordance with PSM proposals:

- PSM4669-001L dated 3 December 2021 (requested as part of due diligence study of the Site)
- PSM4669-009L dated 1 May 2023.

## 1.1 The Site

The site is located on Cammeraygal Land and is in the Artarmon industrial area within the Willoughby Local Government Area (LGA). It is bounded by Campbell Street to the north and Lanceley Place to the east and has immediate frontages with a concrete batching plant to the south-east, and several buildings including the NextDC Data Centre to the west.

Artarmon Industrial Precinct comprises relatively new commercial and industrial developments and has been subject to several separate DAs which have increased the densities in the area. Other notable nearby land uses include the Home HQ shopping centre, the Artarmon Bunnings Warehouse, the Royal North Shore Hospital and the North Shore Private Hospital.

The site comprises 14,024m<sup>2</sup> and consists of five separate lots. It was most recently occupied by film and television studios tenanted by the Australian Broadcasting Corporation (ABC) which sold the site in 2021. The site was subject to a SSDA application in 2023 which proposed an industrial warehouse and distribution centre (SSD-48478458). The site is currently vacant.

The closest residential uses include residential flat building on the western side of Pacific Highway (approximately 300m west from the site) and in Artarmon (approximately 500m north of the site).

The site is well serviced by transport, and is within close proximity of the Pacific Highway, M1, M2 and the Lane Cove tunnel with bus services linking the area with North Sydney and the Sydney CBD. St Leonards Station, which provides T9 Northern Line and T1 North Shore and Western Line train services, is within a 1km walk of the site.

The future Crows Nest Metro station is located approximately 1.4km from the site which will deliver high frequency metro services across Sydney and is expected to be opened in 2024.





**Inset 1: Site Aerial (Source: Urbis)**



**Inset 2: Local Context (Source: Urbis)**



## **2. Geotechnical Investigation – December 2021**

### **2.1 Fieldwork**

Two days of fieldwork were undertaken on 20-21 December 2021, in which a total of eight (8) boreholes were drilled, as follows:

- Five (5) augered boreholes and two (2) cored boreholes using a track-mounted drill rig
- One (1) hand augered borehole.

The augered boreholes were drilled to maximum depths ranging between 1.5 m and 2.7 m below ground surface. The cored boreholes were drilled to depths of 5.5 m and 6.1 m below ground surface following augering.

Rotary augering techniques were employed in soil and some weathered rock units, and triple-tube coring was used in more competent rock.

Where a concrete slab was present at the ground surface concrete coring was undertaken prior to drilling the boreholes.

All borehole locations were scanned for underground services by a service locator prior to undertaking any ground-breaking investigations.

The investigation locations were recorded with a hand-held GPS unit with a horizontal accuracy of approximately +/- 5 m.

The fieldwork was undertaken under the fulltime supervision of a PSM Geotechnical Engineer, who undertook the following tasks:

- Preparing field logs of material encountered
- Collecting soil samples for laboratory testing
- Conducting field tests such as Standard Penetrometer Tests (SPTs) and Point Load Index (Iss) tests.

SPTs were undertaken in soil units within selected boreholes. Point Load Index (Iss) tests were undertaken at approximately 1 m intervals on recovered rock core.

At the completion of the fieldwork, the boreholes were backfilled with the borehole cuttings and topped off with a grout-secured concrete plug.

The locations of the boreholes are presented on Figure 1. Selected site photographs are presented in Figures 2 to 6.

Appendix A.1 presents the geotechnical borehole logs and photographs of the recovered rock core. Appendix B.1 contains the results of the point load index tests.

### **2.2 Laboratory testing**

Soil samples were recovered and sent to a geotechnical laboratory for the following testing:

- 2 x CBR tests (BH02 and BH03) .

Soil samples were also recovered and sent to a NATA accredited laboratory for the following testing:

- 3 x Aggressivity and salinity tests (BH02, BH03, and BH05).

The results of the laboratory testing are presented in Section 5.

## **3. Geotechnical Investigation – May 2023**

Two days of fieldwork were undertaken on 22-23 May 2023, in which a total of four (4) cored boreholes (i.e. BH09 to BH12) were drilled using a track-mounted drill rig.

The cored boreholes were drilled to depths of 5.4 m and 7.1 m below ground surface following augering.



Rotary augering techniques were employed in soil and some weathered rock units, and triple-tube coring was used in more competent rock.

Where a concrete slab was present at the ground surface concrete coring was undertaken prior to drilling the boreholes.

All borehole locations were scanned for underground services by a service locator prior to undertaking any ground-breaking investigations.

The investigation locations were recorded with a hand-held GPS unit with a horizontal and vertical accuracy of approximately +/- 30 mm.

The fieldwork was undertaken under the fulltime supervision of a PSM Geotechnical Engineer, who undertook the following tasks:

- Directing the service location and borehole
- Preparing field logs of material encountered
- Undertaking point load strength index tests on recovered rock core.

Point Load Index ( $I_{ss}$ ) tests were undertaken at approximately 1 m intervals on recovered rock core.

At the completion of the fieldwork, the boreholes were backfilled with the borehole cuttings and topped off with a grout-secured concrete plug.

The locations of the boreholes are presented on Figure 1. Selected site photographs are presented in Figures 7 to 9.

Appendix A.2 presents the geotechnical borehole logs and photographs of the recovered rock core. Appendix B.2 contains the results of the point load index tests.


## **4. Site Conditions**

### **4.1 Geological Setting**

The 1:100,000 Sydney geological map (1983) indicates that the site is underlain by:

- ( $R_{wa}$ ) Ashfield Shale of the Wianamatta Group comprising black to dark-grey shale and laminite.

Inset 3 presents the site location with regards to the geological setting.



**Inset 3: Sydney 1:100,000 geological map (site marked in red)**

#### 4.2 Surface Conditions

The Site is bounded by Campbell St to the northwest, Lanceley Place to the northeast, Hanson concrete batch plant to the southeast, and an Ausgrid development to the southwest.

The Site is currently occupied by several single and multistorey buildings housing the ABC filming studios. The buildings are surrounded by asphalt carparking and concrete carparking / hardstand.

A retaining wall up to an estimated height of 10 m is located along the southwest boundary of the Site (retaining the adjacent Ausgrid site). The upper portion of the wall comprises a vertical shotcreted face while the lower portion comprises a sub-vertical rock cut. Part of the rock cut is shotcreted with weathered siltstone exposed in the remainder. Details of the retaining wall construction are unknown to PSM. Photo 3 on Figure 3 shows the retaining wall.

The northern end of the Site slopes down gently from the retaining wall in the northwest to Lanceley Place in the northeast.

During the investigation of the Site, we observed that most of the surface was paved (concrete).

#### 4.3 Subsurface Conditions

The subsurface conditions encountered within the boreholes are summarised in Table 1. Geotechnical borehole logs are provided in Appendix A.1 and Appendix A.2.

**Table 1 – Summary of Inferred Subsurface Conditions Encountered in PSM Boreholes**

Inferred Unit	Depth to Top of Inferred Unit (m)	Material Description
PAVEMENT	0.0	CONCRETE; 100 mm to 170 mm thick ASPHALT; 50 mm thick ROADBASE; 10 mm to 50 mm thick.
EXISTING FILL	0.05	Sandy Gravelly CLAY to Sandy CLAY with Gravel; low to medium plasticity, dark brown to brown, firm to stiff consistency, sand fine to coarse grained, gravel fine to medium grained up to 30 mm, sub-angular, moist. Clayey GRAVEL with Sand to Sandy GRAVEL; fine to coarse grained up to 40 mm, sub-angular to angular, medium dense, dark brown to red-brown, sand fine to coarse grained, trace construction rubble (ceramic, tiles, bricks), dry to wet. SAND with Gravel trace Clay to SAND trace Gravel trace Clay; medium to coarse grained, medium dense, dark brown, gravel fine to medium grained up to 20 mm, sub-angular to angular, trace construction rubble (plastic, possible Asbestos containing materials), moist to wet.
RESIDUAL SOIL	0.01 to 0.4	Sandy Gravelly CLAY to CLAY; low to medium plasticity, brown to pale grey mottled orange-brown, stiff to hard, gravel fine to coarse up to 60 mm, sub-angular, dry to moist.
BEDROCK A	0.25 to 2.7	SILTSTONE; grey to dark grey, very low to low strength; extremely weathered to slightly weathered. SANDSTONE: medium grained, pale grey, very thinly bedded, developed to well developed, fresh rock, low strength.  INTERBEDDED SILTSTONE AND SANDSTONE; fine to medium grained, brown, orange, pale grey and dark grey, thinly bedded, well developed, extremely to slightly weathered, low strength, 60% siltstone and 40% sandstone, iron stained.
BEDROCK B	1.5 to 4.3	SANDSTONE; fine to medium grained, pale grey, laminated to very thinly bedded, poorly developed to well developed, slightly weathered to fresh, medium to high strength.  INTERBEDDED SILTSTONE AND SANDSTONE; fine grained, brown, orange, pale grey and dark grey, thickly laminated, very well developed, fresh, medium to high strength, 60% to 70% siltstone and 30% to 40% sandstone.  INTERBEDDED SILTSTONE AND SANDSTONE; fine grained, pale grey and dark grey, thickly laminated, very well developed, fresh, high strength, 60% to 70% sandstone and 30% to 40% siltstone.

The thickness of each geotechnical unit encountered in the boreholes are summarised in Table 2.



**Table 2 – Reduced Level at Top of Inferred Geotechnical Units encountered in Boreholes**

Period of Investigation	Borehole ID	Reduced Level at Top of Inferred Geotechnical Units (m AHD)					
		PAVEMENT	EXISTING FILL	RESIDUAL SOIL	BEDROCK A	BEDROCK B	EOH <sup>[1]</sup>
December 2021	BH01 <sup>[5]</sup>	72.1	N/E	72.0	69.4	67.8	66.5
	BH02 <sup>[5]</sup>	72.0	71.9	71.6	69.8	N/E	69.5
	BH03 <sup>[5]</sup>	74.4	N/E	N/E	73.1	72.9*	72.9 (Ref)
	BH04 <sup>[5]</sup>	73.9	N/E	73.9	72.5	N/E	71.4
	BH05 <sup>[5]</sup>	71.7	71.6	N/E	71.4	69.4	65.6
	BH06 <sup>[5]</sup>	71.8	71.8	N/E	N/E	N/E	69.6
	BH07 <sup>[5]</sup>	71.8	71.6	N/E	71.6	70.3*	70.3 (Ref)
	BH08 <sup>[5]</sup>	NE	73.1	N/E	N/E	N/E	72.5
May 2023	BH09 <sup>[6]</sup>	71.9	71.9	N/E	70.8	69.2	66.5
	BH10 <sup>[6]</sup>	72.5	72.3	70.5	N/E	68.3	65.4
	BH11 <sup>[6]</sup>	72.1	72.0	71.4	69.3	67.9	65.2
	BH12 <sup>[6]</sup>	74.1	74.1	73.6	72.6	68.1	67.4

(1) EOH = End of Hole

(2) N/E = Not encountered

(3) Ref = Refusal depth of drilling (Auger tip).

(4) \* = TOP of BEDROCK B unit has been inferred based on auger refusal depth.

(5) RL's sourced from LTS Survey (ref: 51775 001DT)

(6) RL's recorded using a handheld GPS unit.

Our experience in Ashfield Shale indicates that the following joints may be present in BEDROCK A and BEDROCK B:

- Two steep ( $90^\circ \pm 20^\circ$ ) orthogonal joint sets striking general north-south and east-west. These are ubiquitous
- Disperse joint clusters with dips usually in the range of  $30^\circ$  to  $70^\circ$ . Their frequency is considered random. Joints with dips within this range encountered in BH01 and BH03 indicate that these joints are present at site
- Such joints are typically spaced between 0.3 m and 5 m
- The length of the joints is typically less than 5 m, but joints longer than 20 m have been known to occur.

Jointing observed in the rock cutting exposed along the southwest boundary of the Site were consistent with those described above. Photo 5 in Figure 4 contains a photo of one such joint.

#### 4.4 Groundwater

Groundwater was encountered in

- BH06 during drilling at a depth of 1.2 m below ground surface (December 2021)
- BH10 during drilling at a depth of 2 m below ground surface (May 2023).

We note that we have previously issued a groundwater monitoring report (ref. PSM4669-006L REV1, dated 2 February 2023). The following was reported:

*“Based on recent monitoring data, groundwater was observed to be between RL 70.84 m and RL 71.07 m; i.e. 0.75 m to 1.0 m below existing surface levels at Coffey\_BH1 and BH12 (south boundary of the site). It is accessed to be very localised. We note that wells located on the north eastern boundary of the Site were dry.”*

## 5. Laboratory Testing Results

### 5.1 California Bearing Ratio (CBR)

Table 3 presents a summary of the CBR test results. The test results are included in Appendix C.

**Table 3 – CBR Test Results**

Sample (Depth)	Material Description	Soaked CBR (%) <sup>[1]</sup>	Optimum Moisture Content (%)	Standard Maximum Dry Density (t/m <sup>3</sup> )	Swell (%)
BH02 (0.2 – 1.0 m)	CLAY to Sandy CLAY with Gravel	11	16.4	1.81	0.5
BH03 (0.2 – 1.0 m)	SILTSTONE	3.5	15.2	1.80	1.0

(1) Soaked CBR value at 5 mm penetration

### 5.2 Aggressivity and Salinity Test Results

Table 4 presents a summary of the analytical laboratory testing results. Detailed results are provided in Appendix D.

**Table 4 – Summary of Analytical Laboratory Test Results**

Borehole ID – Depth	Material Description	pH	Moisture Content [%]	Chloride by Discrete Analyser [mg/kg]	Soluble Sulphate [mg/kg]	Electrical Conductivity [µS/cm]	Resistivity ohm.cm	Exchangeable Cations [meq/100g]					ESP [%]
								Ca	Mg	K	Na	CEC	
BH02 – 1.0 m	CLAY	7.4	12.6	<10	20	115	8700	4.9	<0.2	<0.2	<0.2	5.0	<0.2
BH03 – 0.5 m	SILTSTONE	5.5	9.7	30	30	51	19600	0.2	2.4	0.5	1.0	4.1	23.8
BH05 – 0.2 m	Clayey GRAVEL	8.7	9.7	<10	20	100	10000	4.2	<0.2	<0.2	<0.2	4.2	<0.2



## 6. Exposure Classification

### 6.1 Salinity Assessment

Site Investigations for Urban Salinity (DLWC 2002) classify soil salinity based on electrical conductivity ( $EC_e$ ) as per Richards (1954). The method of conversion from  $EC_{1:5}$  to  $EC_e$  (electrical conductivity of saturated extract) is based on DLWC (2002) and given by  $EC_e = EC_{1:5} \times M$ , where M is the multiplication factor based on “Soil Texture Group”.

The “Soil Texture Group” of the samples tested has been assessed during our investigation. The salinity classification for the soil samples that were tested are presented in Table 5.

**Table 5 – Salinity Classification**

Sample ID (Depth)	$EC_{1:5}$ (dS/m)	Soil Type	M	$EC_e$ (dS/m)	Salinity Class
BH02 – 1.0 m	0.115	Clay Loam	9	1.035	Non saline
BH03 – 0.5 m	0.051	Sandy Loam	14	0.714	Non saline
BH05 – 0.2 m	0.1	Sandy Loam	14	1.4	Non saline

Based on the results, the soils on Site are classified as “non saline”.

We have referred to Clause 4.8.2 of Australian Standard AS3600-2018 “Concrete Structures” and note that the assessed soil electrical conductivity ( $EC_e$ ) is less than the lower limit of the “A2” exposure classification.

### 6.2 Aggressivity / Corrosivity

Table 4.8.1 of Australian Standard AS 3600 (2018) “Concrete Structures” provides criteria for exposure classification for concrete in sulphate soils based on sulphate content and acidity in the soil and groundwater. Based on the laboratory results of the soil testing completed, we assess the exposure classification for concrete in the EXISTING FILL, RESIDUAL SOIL and BEDROCK units to be A1 where low permeability soil or rock is present (e.g. silts and clays) and A2 where high permeability soil is present (e.g. sands and gravels).

Table 6.4.2(C) of Australian Standard AS 2159 (2009) “Piling Design and Installation” provides criteria for exposure classification for concrete piles based on sulphates in the soil and groundwater, soil and groundwater pH, and chlorides in groundwater. Based on laboratory results of the soil testing completed, we assess the exposure classification for concrete piles in the EXISTING FILL, RESIDUAL SOIL and BEDROCK units to be “Mild” where high permeability soil is present, and “Non-aggressive” where low permeability soil and rock is present.

Table 6.5.2(C) of Australian Standard AS 2159 (2009) “Piling – Design and Installation” provides criteria for exposure classification for steel piles based on soil and groundwater pH, chlorides in soil and groundwater and resistivity. Based on laboratory results of the soil testing completed, we assess the exposure classification for steel piles in the EXISTING FILL, RESIDUAL SOIL and BEDROCK units to be “Non-aggressive”.

### 6.3 Sodicity

Sodicity provides a measure of the likely dispersion on wetting and to shrink / swell properties of a soil. Soil sodicity is classified based on the Exchangeable Sodium Percentage (ESP) which is the amount of exchangeable sodium as a percentage of the Cation Exchange Capacity (DLWC, 2002).

The Exchangeable Sodium Percentages calculated from the laboratory results was compared to the criteria provided in “Site Investigations for Urban Salinity”, DLWC (2002). In the EXISTING FILL and RESIDUAL SOIL units, the laboratory testing indicates that these units are classified as “non-sodic”, as per DLWC (2002). In the BEDROCK units, the laboratory testing indicates that these units are classified as “highly sodic”.

## 7. Earthworks

Details of any earthworks are not known at this stage.

We have prepared a bulk earthworks specification for the proposed development. Appendix E presents PSM bulk earthworks specification (Ref. PSM4669-004S REV0). The document provides subgrade preparation and filling requirements for development.

## 8. Discussion

### 8.1 General

The interim geotechnical design advice (IGDA) provided in the following sections has been prepared on the following basis:

- The investigation results presented in this letter
- The earthworks are to be completed in accordance with the PSM bulk earthworks specification PSM4669-004S REV0.

If any of the above is not applicable, PSM should be requested to confirm that the design advice below is still valid.

Any proposed excavation immediately adjacent to the existing retaining wall shall consider the impact and stability on the existing retaining wall. The shoring designer shall consider existing wall and structures in their design.

### 8.2 Site Classification

We note that the proposed development (i.e. multi storey commercial / industrial buildings) is outside the scope of AS2870-2011 "Residential slabs and footings".

Based on the natural clay soil on Site, and for fill placed / prepared in accordance with the PSM bulk earthworks Specification, the characteristic surface movement,  $y_s$ , would be in the range 40 mm to 60 mm and thus would classify the Site as Class H1.

The civil and structural engineers should consider likely heave / settlement due to the effect of climatic factors in their designs.

We recommend that all structures and services be detailed such that they preclude any local wetting up or drying out of the subgrade after initial equilibrium is reached following construction of the slab and that the subgrade be within specification at the time of construction of the slab. We note that normal mounding or sagging away from the perimeter of covered areas will still occur and perimeters, or open joints, will still respond to environmental changes.

### 8.3 Earthquake site classification

For earthquake provisions, we assess the site as the following in accordance with AS1170.4-2007:

- The site is classified as Class B<sub>e</sub> (Rock)
- The site has a Hazard Reduction Factor (Z) of 0.08.

### 8.4 Excavation

We understand that basements may be included as part of the development. The number of basement levels (i.e. excavation depth) is not known to PSM.

Excavation in Soil units and BEDROCK A should be achievable using conventional earth moving equipment (eg excavators and dozers). Excavation of BEDROCK B which comprises medium to high strength sandstone will require the use of hydraulic impact breakers, rock saws and/or rock grinders and must be undertaken by contractors with suitable experience in rock excavation close to existing structures.

Prospective contractors should make their own assessment of excavatability based on our logs and their site inspection and experience.

**8.5 Temporary and Permanent Batters**

Where site constraints permit, including for shallow excavations, batters could be considered to support the soil and weathered rock.

The batter angles in Table 6 are recommended for the design of batters up to 3 m height and above the groundwater table, subject to the following recommendations:

- 1. The batters shall be protected from erosion.
- 2. Permanent batters shall be drained.
- 3. Temporary batters shall not be left unsupported for more than 1 month without further advice, and inspection by a geotechnical engineer should be undertaken following significant rain events.
- 4. Where loads are imposed or structures / services are located within on batter height of the crest of the batter, further advice should be sought.

If the conditions above cannot be met, further advice should be sought.

Where Fill is not engineered/controlled fill, batter slope angles should be assessed by a suitable experienced geotechnical engineer.

Exposed rock faces should be inspected by a geotechnical engineer or engineering geologist to assess the need for localised rock bolting to control adverse jointing in the BEDROCK A and BEDROCK B units and shotcreting for overall face support and weather protection. The first inspection should be made when 1 m of the BEDROCK A and BEDROCK B units is excavated.

**Table 6 – Design Batter Slope Angles**

Unit	Temporary	Permanent
ENGINEERED FILL RESIDUAL SOIL	1.5H: 1V	2H: 1V
BEDROCK A	0.5H : 1V	1H : 1V
BEDROCK B	Vertical	Vertical*

Note: \* - Subject to support design and inspections.

Proper and suitable safe work method statements and OHS documents need to be developed for works to be undertaken in the vicinity of the crest and toe of batters.

The batters should be inspected by an experienced geotechnical engineer or engineering geologist during excavation to confirm the batter advice provided.

**8.6 Excavation Support**

**8.6.1 General**

Permanent cuts in the RESIDUAL SOIL and BEDROCK A units steeper than the recommended permanent batter slopes in Table 7 will need to be supported by some form of retaining structure.

The selection of the appropriate retention system is a matter of design. The designer should consider the following factors in making its selection:

- Technical factors:
  - Performance, i.e., allowable deformations at the boundary and at adjacent buildings
  - Ground conditions (this is addressed below in Table 7 with the design parameters)
  - Surcharge loading and
  - Proximity of structures, buildings, roads etc.



- Non-technical factors:
  - Cost (to build and to maintain)
  - Other constraints such as real estate, neighbouring site/boundary, aesthetics, legislation, etc.

The design of these structures should be based on the following geotechnical properties:

- Effective strength parameters in Table 7 when assessing the earth pressure on retaining structures
- A lateral pressure of 10 kPa for vertical cuts in the BEDROCK A and BEDROCK B units. This is to allow for small blocks and rock wedges formed due to adverse defects that may exist within the unit
- Loading resulting from larger wedges resulting from interaction of the longer inclined joints within BEDROCK A and BEDROCK B units. For these purposes, the designer should consider the general defect descriptions presented in this report. Further geotechnical input with how to deal with this loading will be required at detailed design stage when the details of the excavation and proposed support system are better understood
- Water pressure (depending on the type of structure).

Note that design of retention systems may be based on either  $K_a$  or  $K_o$  earth pressures. Design using active earth pressures provides the minimum lateral earth pressure that must be supported to avoid failure and requires a wall that can rotate or translate to allow the pressures to reduce to these values (vertical and lateral movements up to 2% of height may occur, typical movements will be much less).

Where the design is based on  $K_o$  pressures, construction should be carefully controlled to avoid unwanted effects. It should be noted that designing for  $K_o$  pressures do not, of themselves, ensure that movement does not occur. Movements are controlled by the construction method, especially sequence.

Both surface and sub-surface drainage needs to be designed and constructed properly to prevent pore water pressures from building up behind the retaining walls and in the retained material. Otherwise, appropriate water pressures must be included in the design.

## 8.6.2 Vertical Excavation in BEDROCK B

For vertical excavations in BEDROCK B, exposed rock faces should be inspected by a geotechnical engineer to map the rock and assess the need for localised rock bolting to control risks associated with adverse jointing in the BEDROCK units and shotcreting for overall face support. The first inspection should be made when 1 m of BEDROCK is excavated or one month from commencement of the bulk excavation, whichever is earliest, with ongoing inspections at every 2 m lift.

Vertical cuts in BEDROCK B are likely to require localised support, such as rock bolting to control adverse jointing, and mesh and/or shotcrete for overall face support in locally lower quality rock.

Durability of the rock bolts are to be considered by the designer in accordance with their temporary versus permanent design life requirements.

## 8.7 Foundations

### 8.7.1 Preamble

In general, the designer should note the following with regards to foundation design:

- The bearing capacities provided are contingent on piles or footings being vertically and centrally loaded. Further advice should be sought if the footings are not vertically centrally loaded
- Where adjacent foundation details differ (e.g., pile and pad, differing loads or ground conditions) differential settlement will need to be assessed
- Deflections should be checked using the recommended elastic parameters in Table 7.

### 8.7.2 Shallow Foundations

Pad footings can be proportioned on the basis of an allowable bearing pressure (ABP) for centric vertical loads provided in Table 7.

We note that an allowable bearing pressure (ABP) is not a soil property. It depends on many factors such as the size of the footings, the embedment depth, the load direction and eccentricity, the stiffness of the footing, the adopted factor of safety (FOS), as well as the soil properties. As footings get bigger or deeper the capacity increases rapidly, as the load gains eccentricity or becomes inclined, the capacity reduces rapidly.

Settlements can be estimated using the elastic parameters provided in Table 7. When assessing the settlement of the shallow footings, the designer needs to consider the additional ground settlement due to the total building load on both shallow and deeper units. The differential settlement due to the building load shall also be assessed.

Foundation conditions at the proposed shallow pad locations should be inspected by a suitable qualified geotechnical engineer prior to the pouring of concrete.

### 8.7.3 Piles

Piles should be designed in accordance with the requirements in AS 2159 (2009), *Piling – Design and Installation*. Selection of the pile system depends on many considerations and should be undertaken by the designer in conjunction with the Principal and contractor / builder. The parameters provided in Table 7 may be adopted in the design of piles founded in the BEDROCK A and BEDROCK B units.

The designer should note the following with regards to the pile design:

- The ABP needs to be confirmed by a geotechnical engineer through pile inspections prior to pouring concrete
- Under permanent load, the contribution of side adhesion for soils including the RESIDUAL SOIL unit should be ignored
- Pile settlement can be checked using the recommended elastic parameters in Table 7
- Where adjacent foundation details differ (e.g. pile and pad, differing loads or ground conditions), differential settlement should also be assessed.

Should higher bearing capacities be required of the BEDROCK A or BEDROCK B units, this may be available subject to further advice.

With regards to the pile design, we recommend that:

- A basic geotechnical strength reduction factor,  $\Phi_{gb} = 0.60$  (AS2159 CL. 4.3.2) be adopted for a high redundancy system for an assessed average risk rating (ARR) between 2.5 and 3.0. This should be reviewed to suit the specific design and appropriate pile testing proposed by the structural / pile designers in accordance with the requirements of AS2159
- It may be possible to increase the pile reduction factors, if the details of the proposed pile installation procedures indicate a high level of quality control with regards to concrete placement, base cleanliness, etc
- If a geotechnical strength reduction factor,  $\Phi_g = 0.40$  is adopted then no pile testing will be required (AS2159 Clause 8.2.4 (b)).

Where the pile is sized using the allowable bearing capacity in Table 7 (i.e., assuming all serviceability load is carried by the base), the settlement would be expected to be less than 1% of the pile diameter plus elastic shortening of the pile itself.

Table 7 – Engineering Parameters of Inferred Geotechnical Units

Inferred Unit	Bulk Unit Weight (kN/m3)	Soil Effective Strength Parameters		Ultimate Bearing Pressure under Vertical Centric Loading (kPa)	Allowable Bearing Pressure (ABP) under Vertical Centric Loading (kPa) [3]	Ultimate Shaft Adhesion [4] (kPa)	Elastic Parameters	
		c' (kPa)	φ' (deg)				Long Term Youngs Modulus (MPa)	Poisson's Ratio
ENGINEERED FILL[1]	18	0	30	420	150	N/A	10	0.3
RESIDUAL SOIL [1]	18	0	30	420	150	N/A	10	0.3
BEDROCK A	22	10	30	3,000*	1,000**	150	100	0.25
BEDROCK B	24	150	30	6,000*	2,500**	400	500	0.25

(1) Pad footings in SOIL units (for ABP of 150 kPa) should have a minimum horizontal dimension of 1.0 m and a minimum embedment depth of 0.5 m.  
(2) \* - Ultimate values occur at large settlement (>5% of minimum footing / pile dimensions).  
(3) \*\* - ABP is an end bearing pressure to cause settlement of <1% of minimum footing / pile dimensions.  
(4) Clean socket of roughness category R2 or better.

## 8.8 Slabs

The design of slabs on RESIDUAL SOIL can be based on a subgrade with the following Young's moduli:

- Long term Young's modulus ( $E_{LT}$ ) of 10 MPa
- Short term Young's modulus ( $E_{ST}$ ) of 15 MPa.

We note that the environmental effects (e.g., drying or wetting up of the finished surface) affecting the land prior to development should be taken into account by the various designers of the proposed development.

We note that the final bulk earthworks subgrade will require proof rolling and plate load testing to confirm the properties provided and may require some boxing out and refilling, etc.

## 8.9 Pavements

Two (2) CBR tests were undertaken on samples of the existing fill. The results (refer to Table 3) contained CBR values of 3.5% and 11%.

Subgrade CBR for pavement design depends on the material at the finished subgrade levels.

We recommend that specific CBR testing be undertaken at subgrade level when pavement layouts are finalised. CBR testing shall be undertaken for any new imported material within the pavement subgrade (e.g., within 1 m below pavement).

## 9. General

If at any time, the conditions are found to vary from those described in this report, further advice should be sought.

Should there be any queries, please do not hesitate to contact the undersigned.

For and on behalf of

**PELLS SULLIVAN MEYNINK**



**HUGO THANG**  
**GEOTECHNICAL ENGINEER**



**GREG FAZZONE**  
**SENIOR GEOTECHNICAL ENGINEER**



**AGUSTRIA SALIM**  
**PRINCIPAL**



<b>Encl.</b>	Figure 1	Site Locality Plan
	Figure 2	Selected Site Photographs (1 of 8)
	Figure 3	Selected Site Photographs (2 of 8)
	Figure 4	Selected Site Photographs (3 of 8)
	Figure 5	Selected Site Photographs (4 of 8)
	Figure 6	Selected Site Photographs (5 of 8)
	Figure 7	Selected Site Photographs (6 of 8)
	Figure 8	Selected Site Photographs (7 of 8)
	Figure 9	Selected Site Photographs (8 of 8)
	Appendix A.1	Geotechnical Borehole Logs – December 2021
	Appendix A.2	Geotechnical Borehole Logs – May 2023
	Appendix B.1	Point Load Test Results – December 2021
	Appendix B.2	Point Load Test Results – May 2023
	Appendix C	CBR Test Results
	Appendix D	Salinity and Aggressivity Laboratory Test Results
	Appendix E	Earthworks Specification PSM4669-004S REV A
	Appendix F	Architectural Plan



N:\PSM4669\GIS\02\_Workspace\01\_MXD\PSM4669.qgz Layout: PSM4669-003L REV 2 Figure 1




Legend

- Monitoring Wells (Coffey)
- Augered Boreholes (PSM) - December 2021
- Hand Augered Boreholes (PSM) - December 2021
- Cored Boreholes (PSM) - December 2021
- Cored Boreholes (PSM) - May 2023
- Site Boundary

Notes:

1. Image taken from Nearmap, dated 12 September 2022.

Scale 1:500



Map Projection: GDA2020 / MGA zone 56  
Grid: EPSG:7856



Created By: PSM  
Date: 30 Apr 2024

Revision: A  
Paper Size: A3

Goodman Property  
Corner Lanceley St and Campbell St  
Lanceley Place Data Centre, Artarmon

Site Locality Plan

PSM4669-003L

FIGURE 1





Photo 1 - Typical site conditions comprising buildings and hardstand - near BH01 and BH02



Photo 2 - Typical rig setup - BH06

Goodman Property  
 Corner Lanceley St and Campbell St, Artarmon  
 Lanceley Place Data Centre  
 DECEMBER 2021  
 SELECTED SITE PHOTOGRAPHS (1 of 8)



PSM4669-003L

Figure 2




Photo 3 - Retaining wall along the southwest boundary of the Site




Photo 4 - Sandy Gravelly CLAY (NATURAL SOIL) observed in BH01

Goodman Property  
 Corner Lanceley St and Campbell St, Artarmon  
 Lanceley Place Data Centre  
 DECEMBER 2021  
 SELECTED SITE PHOTOGRAPHS (2 of 8)



PSM4669-003L

Figure 3





Photo 5 - Joint observed in rock cutting along south-west boundary of the site



Photo 6 - Soil profile at BH04

Goodman Property  
 Corner Lanceley St and Campbell St, Artarmon  
 Lanceley Place Data Centre  
 DECEMBER 2021  
 SELECTED SITE PHOTOGRAPHS (3 of 8)



PSM4669-003L

Figure 4



Photo 7 - SILTSTONE encountered near surface at BH05



Photo 8 - Sandy GRAVEL with Clay (FILL) observed in BH06

Goodman Property  
 Corner Lanceley St and Campbell St, Artarmon  
 Lanceley Place Data Centre  
 DECEMBER 2021  
 SELECTED SITE PHOTOGRAPHS (4 of 8)



PSM4669-003L

Figure 5





Photo 9 - Excavating the surface of BH08 prior to using the hand auger




Photo 10 - Reinstated hole at BH07

Goodman Property  
 Corner Lanceley St and Campbell St, Artarmon  
 Lanceley Place Data Centre  
 DECEMBER 2021  
 SELECTED SITE PHOTOGRAPHS (5 of 8)



PSM4669-003L

Figure 6



Photo 11 - General Site Photo facing South-West from BH09



Photo 12 - Typical Drill Rig Set-Up Overlaying a Tarp

Goodman Property  
 Corner Lanceley St and Campbell St, Artarmon  
 Lanceley Place Data Centre  
 MAY 2023  
 SELECTED SITE PHOTOGRAPHS (6 of 8)



PSM4669-003L

Figure 7





Photo 13 - Drilling Conditions on a Ramp for BH10



Photo 14 - Measurement of the Depth of Concrete Core at BH10

Goodman Property  
 Corner Lanceley St and Campbell St, Artarmon  
 Lanceley Place Data Centre  
 MAY 2023  
 SELECTED SITE PHOTOGRAPHS (7 of 8)



PSM4669-003L

Figure 8





Photo 15 - Soil Profile at BH11



Photo 16 - Reinstated hole at BH10

Goodman Property  
 Corner Lanceley St and Campbell St, Artarmon  
 Lanceley Place Data Centre  
 MAY 2023  
 SELECTED SITE PHOTOGRAPHS (8 of 8)



PSM4669-003L

Figure 9

## **Appendix A.1**

### **Geotechnical Borehole Logs – December 2021**



Borehole ID

BH01

Page 1 of 3

## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client:	Goodman	Commenced:	20/12/2021
Project Name:	Lanceley Place Data Centre, Artarmon	Completed:	20/12/2021
Hole Location:	Refer to Figure 1	Logged By:	RS
Hole Position:	332140.0 m E 6256579.0 m N MGA2020 Zone 56	Checked By:	AS
Drill Model and Mounting:	Hanjin 8D	Inclination:	-90°
Hole Diameter:	125 mm	Bearing:	
		RL Surface:	No survey
		Datum:	AHD
		Operator:	BG Drilling

Drilling Information					Soil Description					Observations				
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations
DT										CONCRETE; 100 mm				
										ROADBASE; 50 mm	D			
										Sandy Gravelly CLAY: low plasticity, brown; gravel sub-angular, to 10 mm; sand fine grained.		St		0.15: NATURAL SOIL.
										CLAY trace gravel: low to medium plasticity, pale grey mottled brown; gravel sub-angular, to 20 mm.				
							1			Shale fragment		St to VSt		
										CLAY trace gravel: low plasticity, pale grey; gravel sub-angular, to 60 mm (shale); relic rock fabric.		H		1.80: Material recovered as powder.
							3			Continued on cored borehole sheet				
							4							

**Method**  
AD/T - Auger drilling TC bit  
AD/V - Auger drilling V bit  
WB - Washbore  
SPT - Standard penetration test  
PT - Push tube  
AS - Auger Screwing

**Penetration**  
No resistance  
Refusal

**Water**  
Inflow  
Partial Loss  
Complete Loss


**Samples and Tests**  
U - Undisturbed Sample  
D - Disturbed Sample  
SPT - Standard Penetration Test  
ES - Environmental Sample  
TW - Thin Walled  
LB - Large Disturbed Sample

**Moisture Condition**  
D - Dry  
M - Moist  
W - Wet

**Consistency/Relative Density**  
VS - Very soft  
S - Soft  
F - Firm  
St - Stiff  
VSt - Very stiff  
H - Hard  
VL - Very loose  
L - Loose  
MD - Medium dense  
D - Dense  
VD - Very dense  
Ce - Cemented  
C - Compact

Logged in accordance with AS 1726:2017 Geotechnical site investigations





## Project No.: PSM4669

PSM 3.02.2 LIB GLB Log PSM AU CORE BH PSM 4669.GPJ <<DrawingFile>> 25/01/2022 10:02:00.04 DataGel Fence and Map Tool | Lib: PSM 3.02.1 2019-03-06 Pri: PSM 3.02.1 2019-03-06



Borehole ID

BH01

Page 3 of 3

## Engineering Log - Cored Borehole


Project No.: PSM4669

Client: Goodman		Commenced: 20/12/2021	
Project Name: Lanceley Place Data Centre, Artarmon		Completed: 20/12/2021	
Hole Location: Refer to Figure 1		Logged By: RS	
Hole Position: 332140.0 m E 6256579.0 m N MGA2020 Zone 56		Checked By: AS	
Drill Model and Mounting: Hanjin 8D		Inclination: -90°	
Barrel Type and Length: NMLC 3 m		Bearing:	
RL Surface: No survey		Datum: AHD	
Operator: BG Drilling			

Drilling Information					Rock Substance										Rock Mass Defects										
Method	Water	RQD (%)	Samples and Field Tests	WPT (Lugeons)	RL (m)	Depth (m)	Graphic Log	Material Description ROCK NAME: particle/grain characteristics, colour, fabric/texture, inclusions or minor components, moisture, mineral composition, alteration	Weathering				Strength Is(50)				Defect Spacing (mm)			Defect Descriptions / Comments Description, alpha/beta, infilling or coating, shape, roughness, thickness, other					
									XW	HW	MW	SW	FR	VL	L	M	H	VH	EH	<20	60	200	600	1000	
NMLC	Not Encountered	95						SANDSTONE: medium grained, pale grey, very thinly bedded, developed to well developed.(continued)																	BP, 45°, CN, PR, S BP, 5°, CN, PR, RF JT, 70°, CN, IR, RF BP, 10°, X, CU, RF, 1 mm
						6		Hole Terminated at 5.60 m Target depth																	
						7																			
						8																			
						9																			

<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore HQ3- Wireline core (63.5 mm) PQ3- Wireline core (85.0 mm) SPT- Standard penetration test PT - Push tube WPT - Water pressure test	<b>Water</b> ▽ Inflow △ Partial Loss ▲ Complete Loss <b>Graphic Log/Core Loss</b> Core recovered (hatching indicates material) No core recovery	<b>Weathering</b> XW - Extremely Weathered HW - Highly Weathered MW - Moderately Weathered SW - Slightly Weathered FR - Fresh <b>Strength</b> VL - Very Low L - Low M - Medium H - High VH - Very High EH - Extremely High	<b>Defect Type</b> FT - Fault SS - Shear Surface SZ - Shear Zone BP - Bedding parting SM - Seam IS - Infilled Seam JT - Joint CO - Contact CZ - Crushed Zone VN - Vein FZ - Fracture Zone BSH - Bedding Shear DB - Drilling Break	<b>Infilling/Coating</b> CN - Clean SN - Stain VN - Veneer CO - Coating RF - Rock fragments G - Gravel S - Sand Z - Silt CA - Calcite CL - Clay FE - Iron QZ - Quartz X - Carbonaceous	<b>Roughness</b> SL - Slickensided POL - Polished S - Smooth RF - Rough VR - Very Rough <b>Shape</b> PR - Planar CU - Curved UN - Undulating ST - Stepped IR - Irregular
--	---	--	--	---	---

Logged in accordance with AS 1726:2017 Geotechnical site investigations



JOB NO: PSM4669

PROJECT: Lanceley Place Data Centre

LOCATION: Cnr Lanceley St and Campbell St, Artarmon

DATE: 20/12/2021

BH ID: BH01

FROM: 2.7 m

TO: 5.6 m



Notes:

1. Crosses on either side of a feature indicates drilling breaks, lines across features indicates defects.



Goodman Property  
Corner Lanceley St and Campbell St, Artarmon  
Lanceley Place Data Centre  
CORE PHOTOS BH01  
(Core Photo 1 OF 1)

PSM4669-003L

Appendix A



Borehole ID

BH02

Page 1 of 1

## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client:	Goodman	Commenced:	20/12/2021
Project Name:	Lanceley Place Data Centre, Artarmon	Completed:	20/12/2021
Hole Location:	Refer to Figure 1	Logged By:	RS
Hole Position:	332154.0 m E 6256553.0 m N MGA2020 Zone 56	Checked By:	AS

Drill Model and Mounting:	Hanjin 8D	Inclination:	-90°	RL Surface:	No survey		
Hole Diameter:	125 mm	Bearing:		Datum:	AHD	Operator:	BG Drilling

Drilling Information				Soil Description								Observations		
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations
DT				CBR 0.20-1.00 m					CL	CONCRETE; 120 mm				0.00: PAVEMENT
				SPT 0.50 m 7,11,10 N=21					CL-CI	Sandy CLAY with gravel: low plasticity, brown; sand medium to coarse grained; gravel sub-angular, fine to medium, to 20 mm.	M	F		0.12: FILL
AD/T			Not Encountered				1			CLAY: low to medium plasticity, pale grey mottled orange-brown; layers with relic rock structure and iron staining.		St to H		0.40: RESIDUAL SOIL
							2			SILTSTONE; grey, extremely weathered, very low to low strength, recovered as clay and rock fragments up to 20 mm.	D			2.20: BEDROCK
							3			Hole Terminated at 2.50 m Refusal				
							4							

**Method**  
AD/T - Auger drilling TC bit  
AD/V - Auger drilling V bit  
WB - Washbore  
SPT - Standard penetration test  
PT - Push tube  
AS - Auger Screwing

**Penetration**  
 No resistance  
 Refusal

**Water**  
 Inflow  
 Partial Loss  
 Complete Loss

**Samples and Tests**  
U - Undisturbed Sample  
D - Disturbed Sample  
SPT - Standard Penetration Test  
ES - Environmental Sample  
TW - Thin Walled  
LB - Large Disturbed Sample

**Moisture Condition**  
D - Dry  
M - Moist  
W - Wet

**Consistency/Relative Density**  
VS - Very soft  
S - Soft  
F - Firm  
St - Stiff  
VSt - Very stiff  
H - Hard  
VL - Very loose  
L - Loose  
MD - Medium dense  
D - Dense  
VD - Very dense  
Ce - Cemented  
C - Compact

Logged in accordance with AS 1726:2017 Geotechnical site investigations



Borehole ID

BH03

Page 1 of 1

## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client:	Goodman	Commenced:	20/12/2021
Project Name:	Lanceley Place Data Centre, Artarmon	Completed:	20/12/2021
Hole Location:	Refer to Figure 1	Logged By:	RS
Hole Position:	332091.0 m E 6256519.0 m N MGA2020 Zone 56	Checked By:	AS
Drill Model and Mounting:	Hanjin 8D	Inclination:	-90°
Hole Diameter:	125 mm	Bearing:	
		RL Surface:	No survey
		Datum:	AHD
		Operator:	BG Drilling

Drilling Information						Soil Description						Observations		
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations
AD/T			Not Encountered	ES 0.50 m			1			ROADBASE; on surface. SILTSTONE; dark grey, extremely weathered, recovered as sand to gravel sized pieces.	D	VSt		0.00: BH03 adjacent to 1.5m Siltstone cutting, moderately to slightly weathered, medium strength, 1 x JT 89/90 degrees. 0.01: BEDROCK
							2			SILTSTONE; dark grey, highly weathered, low strength.				
							3			Hole Terminated at 1.50 m Refusal				
							4							

<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore SPT - Standard penetration test PT - Push tube AS - Auger Screwing	<b>Penetration</b> No resistance Refusal	<b>Water</b> Inflow Partial Loss Complete Loss	<b>Samples and Tests</b> U - Undisturbed Sample D - Disturbed Sample SPT - Standard Penetration Test ES - Environmental Sample TW - Thin Walled LB - Large Disturbed Sample	<b>Moisture Condition</b> D - Dry M - Moist W - Wet	<b>Consistency/Relative Density</b> VS - Very soft S - Soft F - Firm St - Stiff VSt - Very stiff H - Hard VL - Very loose L - Loose MD - Medium dense D - Dense VD - Very dense Ce - Cemented C - Compact
---	--	---	---	--	--





Borehole ID

BH04

Page 1 of 1

## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client:	Goodman	Commenced:	20/12/2021
Project Name:	Lanceley Place Data Centre, Artarmon	Completed:	20/12/2021
Hole Location:	Refer to Figure 1	Logged By:	RS
Hole Position:	332095.0 m E 6256560.0 m N MGA2020 Zone 56	Checked By:	AS
Drill Model and Mounting:	Hanjin 8D	Inclination:	-90°
Hole Diameter:	125 mm	RL Surface:	No survey
		Bearing:	
		Datum:	AHD
		Operator:	BG Drilling

Drilling Information						Soil Description						Observations				
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations		
AD/T			Not Encountered				1		CL-CI	ROADBASE; at surface.  CLAY trace gravel: low to medium plasticity, pale grey mottled orange-red; gravel sub-angular, to 30 mm; gravel is siltstone fragments.	St to VSt				0.01: NATURAL SOIL	
										SILTSTONE; grey, highly weathered, very low to low strength.					D	1.00: Material recovered becoming more fine grained.
							2									
							3			Hole Terminated at 2.50 m Target depth						
							4									

<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore SPT - Standard penetration test PT - Push tube AS - Auger Screwing	<b>Penetration</b> No resistance Refusal	<b>Water</b> Inflow Partial Loss Complete Loss	<b>Samples and Tests</b> U - Undisturbed Sample D - Disturbed Sample SPT - Standard Penetration Test ES - Environmental Sample TW - Thin Walled LB - Large Disturbed Sample	<b>Moisture Condition</b> D - Dry M - Moist W - Wet	<b>Consistency/Relative Density</b> VS - Very soft S - Soft F - Firm St - Stiff VSt - Very stiff H - Hard VL - Very loose L - Loose MD - Medium dense D - Dense VD - Very dense Ce - Cemented C - Compact
---	--	---	---	--	--



Borehole ID

BH05

Page 1 of 3


## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client:	Goodman	Commenced:	21/12/2021
Project Name:	Lanceley Place Data Centre, Artarmon	Completed:	21/12/2021
Hole Location:	Refer to Figure 1	Logged By:	GF
Hole Position:	332131.0 m E 6256468.0 m N MGA2020 Zone 56	Checked By:	AS
Drill Model and Mounting:	Hanjin 8D	Inclination:	-90°
Hole Diameter:	125 mm	Bearing:	
		RL Surface:	No survey
		Datum:	AHD
		Operator:	BG Drilling

Drilling Information				Soil Description										Observations
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations
DT				ES 0.20 m					GC	CONCRETE; 150 mm				0.00: CONCRETE slab
AD/T				Not Encountered			1			Clayey GRAVEL with sand: fine to coarse grained, to 40 mm, sub-angular, dark brown to red-brown; sand medium to coarse grained. / SILTSTONE; dark grey, highly weathered, very low to low strength.	W	MD		0.15: FILL
				D 1.50 m			2		CL-CI	Gravelly CLAY: black; gravel fine to coarse grained, to 30 mm. / SILTSTONE; dark grey, highly weathered, low strength.	W	F		0.30: BEDROCK
							3			Continued on cored borehole sheet				1.50: Possible weathered seam.
							4							

<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore SPT - Standard penetration test PT - Push tube AS - Auger Screwing	<b>Penetration</b> No resistance Refusal	<b>Water</b> Inflow Partial Loss Complete Loss	<b>Samples and Tests</b> U - Undisturbed Sample D - Disturbed Sample SPT - Standard Penetration Test ES - Environmental Sample TW - Thin Walled LB - Large Disturbed Sample	<b>Moisture Condition</b> D - Dry M - Moist W - Wet	<b>Consistency/Relative Density</b> VS - Very soft S - Soft F - Firm St - Stiff VSt - Very stiff H - Hard VL - Very loose L - Loose MD - Medium dense D - Dense VD - Very dense Ce - Cemented C - Compact
---	--	---	---	--	--



## Project No.: PSM4669

PSM 3.02.2 LIB GLB Log PSM AU CORE BH PSM 4669.GPJ <<DrawingFile>> 25/01/2022 10:02:00.04 DataGel Fence and Map Tool | Lib: PSM 3.02.1 2019-03-06 Pri: PSM 3.02.1 2019-03-06





Borehole ID

BH05

Page 3 of 3

## Engineering Log - Cored Borehole


Project No.: PSM4669

Client:	Goodman	Commenced:	21/12/2021
Project Name:	Lanceley Place Data Centre, Artarmon	Completed:	21/12/2021
Hole Location:	Refer to Figure 1	Logged By:	GF
Hole Position:	332131.0 m E 6256468.0 m N MGA2020 Zone 56	Checked By:	AS

Drill Model and Mounting:	Hanjin 8D	Inclination:	-90°	RL Surface:	No survey		
Barrel Type and Length:	3 m	Bearing:		Datum:	AHD	Operator:	BG Drilling

Drilling Information							Rock Substance											Rock Mass Defects				
Method	Water	RQD (%)	Samples and Field Tests	WPT (Lugeons)	RL (m)	Depth (m)	Graphic Log	Material Description	Weathering				Strength Is(50)				Defect Spacing (mm)		Defect Descriptions / Comments			
								ROCK NAME: particle/grain characteristics, colour, fabric/texture, inclusions or minor components, moisture, mineral composition, alteration	XW	HW	MW	SW	FR	VL	L	M	H	VH	EH			
NMLC	Not Encountered	99	Is(50) d=0.6 a=1.7 MPa					SANDSTONE: fine grained, pale grey, very thinly bedded, poorly developed to developed.(continued) Becoming thinly laminated, well developed.														
			Is(50) d=1 a=1 MPa			6		Becoming laminated, poorly developed.														
						7		Hole Terminated at 6.10 m Target depth														
						8																
						9																

Method	Water	Weathering	Defect Type	Infilling/Coating	Roughness
AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore HQ3- Wireline core (63.5 mm) PQ3- Wireline core (85.0 mm) SPT- Standard penetration test PT - Push tube  WPT - Water pressure test	▽ Inflow △ Partial Loss ▲ Complete Loss  Graphic Log/Core Loss Core recovered (hatching indicates material) No core recovery	XW - Extremely Weathered HW - Highly Weathered MW - Moderately Weathered SW - Slightly Weathered FR - Fresh  Strength VL - Very Low L - Low M - Medium H - High VH - Very High EH - Extremely High	FT - Fault SS - Shear Surface SZ - Shear Zone BP - Bedding parting SM - Seam IS - Infilled Seam JT - Joint CO - Contact CZ - Crushed Zone VN - Vein FZ - Fracture Zone BSH - Bedding Shear DB - Drilling Break	CN - Clean SN - Stain VN - Veneer CO - Coating RF - Rock fragments G - Gravel S - Sand Z - Silt CA - Calcite CL - Clay FE - Iron QZ - Quartz X - Carbonaceous	SL - Slickensided POL - Polished S - Smooth RF - Rough VR - Very Rough  Shape PR - Planar CU - Curved UN - Undulating ST - Stepped IR - Irregular



JOB NO: PSM4669

PROJECT: Lanceley Place Data Centre


LOCATION: Cnr Lanceley St and Campbell St, Artarmon

DATE: 21/12/2021

BH ID: BH05

FROM: 2.1 m

TO: 6.1 m



Notes:

1. Crosses through features indicates defects.



Goodman Property  
Corner Lanceley St and Campbell St, Artarmon  
Lanceley Place Data Centre  
CORE PHOTOS BH05  
(Core Photo 1 OF 1)

PSM4669-003L

Appendix A



Borehole ID

BH06

Page 1 of 1

## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client: Goodman		Commenced: 21/12/2021	
Project Name: Lanceley Place Data Centre, Artarmon		Completed: 21/12/2021	
Hole Location: Refer to Figure 1		Logged By: GF	
Hole Position: 332177.0 m E 6256499.0 m N MGA2020 Zone 56		Checked By: AS	
Drill Model and Mounting: Hanjin 8D		Inclination: -90°	
Hole Diameter: 125 mm		RL Surface: No survey	
		Datum: AHD	
		Operator: BG Drilling	

Drilling Information					Soil Description					Observations				
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations
AD/T	Not Encountered			SPT 0.50 m 8,8,6 N=14			1		GW	ASPHALT; 50 mm Sandy GRAVEL: fine to coarse grained, to 30 mm, sub-angular to angular, dark brown; sand fine to coarse grained; construction rubble (ceramic, tiles, bricks).	D	MD		0.00: ASPHALT 0.05: FILL  0.50: Ceramic (?) observed in SPT, possibly explaining high SPT value.
				GC					Sandy GRAVEL with clay: fine to coarse grained, to 30 mm, sub-angular to angular, brown-red; sand fine to coarse grained; construction rubble (ceramic, tiles, bricks).	M				
										L				
										W				
				SPT 1.00 m 2,2,2 N=4			2		CONCRETE; brick aggregate observed Hole Terminated at 2.20 m Refusal				2.00: Siltstone (possibly from floating boulder) observed in end of SPT	
				SPT 1.50 m 3,2,5 N=7										
				SPT 2.00 m N=R (hammer bouncing)										
							3							
							4							

**Method**  
AD/T - Auger drilling TC bit  
AD/V - Auger drilling V bit  
WB - Washbore  
SPT - Standard penetration test  
PT - Push tube  
AS - Auger Screwing

**Penetration**  
No resistance  
Refusal

**Water**  
▽ Inflow  
▽ Partial Loss  
◀ Complete Loss

**Samples and Tests**  
U - Undisturbed Sample  
D - Disturbed Sample  
SPT - Standard Penetration Test  
ES - Environmental Sample  
TW - Thin Walled  
LB - Large Disturbed Sample

**Moisture Condition**  
D - Dry  
M - Moist  
W - Wet

**Consistency/Relative Density**  
VS - Very soft  
S - Soft  
F - Firm  
St - Stiff  
VSt - Very stiff  
H - Hard  
VL - Very loose  
L - Loose  
MD - Medium dense  
D - Dense  
VD - Very dense  
Ce - Cemented  
C - Compact

Logged in accordance with AS 1726:2017 Geotechnical site investigations





Borehole ID

BH07

Page 1 of 1

## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client: Goodman		Commenced: 21/12/2021																					
Project Name: Lanceley Place Data Centre, Artarmon		Completed: 21/12/2021																					
Hole Location: Refer to Figure 1		Logged By: GF																					
Hole Position: 332116.0 m E 6256484.0 m N MGA2020 Zone 56		Checked By: AS																					
Drill Model and Mounting: Hanjin 8D		Inclination: -90°																					
Hole Diameter: 125 mm		RL Surface: No survey																					
		Bearing: Datum: AHD Operator: BG Drilling																					
Drilling Information				Soil Description				Observations															
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations									
DT										CONCRETE; 160 mm.				0.00: Concrete slab									
AD/T									SP	SAND with gravel trace clay: coarse grained, dark brown; gravel sub-angular, to 20 mm. SILTSTONE; dark grey, highly to moderately weathered, very low to low strength.	M	MD		0.16: FILL 0.25: BEDROCK									
							1																
										Hole Terminated at 1.50 m Refusal													
							2																
							3																
							4																
<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore SPT - Standard penetration test PT - Push tube AS - Auger Screwing				<b>Penetration</b> No resistance Refusal				<b>Water</b> Inflow Partial Loss Complete Loss				<b>Samples and Tests</b> U - Undisturbed Sample D - Disturbed Sample SPT - Standard Penetration Test ES - Environmental Sample TW - Thin Walled LB - Large Disturbed Sample				<b>Moisture Condition</b> D - Dry M - Moist W - Wet				<b>Consistency/Relative Density</b> VS - Very soft S - Soft F - Firm St - Stiff VSt - Very stiff H - Hard VL - Very loose L - Loose MD - Medium dense D - Dense VD - Very dense Ce - Cemented C - Compact			



Borehole ID

BH08

Page 1 of 1

## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client: Goodman		Commenced: 21/12/2021	
Project Name: Lanceley Place Data Centre, Artarmon		Completed: 21/12/2021	
Hole Location: Refer to Figure 1		Logged By: GF	
Hole Position: 332124.0 m E 6256531.0 m N MGA2020 Zone 56		Checked By: AS	
Drill Model and Mounting: Hanjin 8D		Inclination: -90°	
Hole Diameter:		RL Surface: No survey	
		Datum: AHD	
		Operator: BG Drilling	

Drilling Information				Soil Description				Observations						
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations
HA			Not Encountered						SW	SAND trace gravel trace clay: medium to coarse grained, dark brown; gravel fine to medium grained, to 20 mm, sub-angular to angular; trace construction material (plastic). CONCRETE; 50 mm thick Sandy Gravelly CLAY: medium plasticity, dark brown; gravel fine to medium grained, to 15 mm, sub-angular; sand fine grained.	M	MD		0.00: FILL; possible ACM observed
							1			Hole Terminated at 0.65 m Refusal				
							2							
							3							
							4							

<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore SPT - Standard penetration test PT - Push tube AS - Auger Screwing	<b>Penetration</b> No resistance Refusal	<b>Water</b> Inflow Partial Loss Complete Loss	<b>Samples and Tests</b> U - Undisturbed Sample D - Disturbed Sample SPT - Standard Penetration Test ES - Environmental Sample TW - Thin Walled LB - Large Disturbed Sample	<b>Moisture Condition</b> D - Dry M - Moist W - Wet	<b>Consistency/Relative Density</b> VS - Very soft S - Soft F - Firm St - Stiff VSt - Very stiff H - Hard VL - Very loose L - Loose MD - Medium dense D - Dense VD - Very dense Ce - Cemented C - Compact
---	--	---	---	--	--

## **Appendix A.2**

### **Geotechnical Borehole Logs – May 2023**





Borehole ID

BH09

Page 1 of 3


## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client:	Goodman	Commenced:	22/05/2023
Project Name:	Lanceley Place Data Centre, Artarmon	Completed:	22/05/2023
Hole Location:	Refer to Figure 1	Logged By:	HT
Hole Position:	332166.5 m E 6256493.4 m N MGA2020 Zone 56	Checked By:	AS
Drill Model and Mounting:	Comacchio Geo 205	Inclination:	-90°
Hole Diameter:		RL Surface:	71.94 m
		Bearing:	
		Datum:	AHD
		Operator:	Rockwell Drilling

Drilling Information						Soil Description						Observations		
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations
AD/T			Not Encountered			70.9	1			ASPHALT; 50 mm thick	D	MD		0.00: PAVEMENT. 0.05: FILL.
										SAND with gravel: fine to coarse grained, brown; gravel sub-angular, to 15mm.				
										SAND trace gravel: fine to coarse grained, black; gravel sub-angular, to 40mm				
						69.9	2			SILTSTONE; grey, extremely weathered, very low to low strength, recovered as sand and rock fragments up to 40mm	D			1.10: BEDROCK.
									becomes pale grey					
						68.9	3			Continued on cored borehole sheet				
						67.9	4							

<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore SPT - Standard penetration test PT - Push tube AS - Auger screwing CT - Continuous push tube 1.5m long 76mm diameter	<b>Penetration</b> No resistance Refusal	<b>Water</b> Inflow Partial Loss Complete Loss	<b>Samples and Tests</b> U - Undisturbed Sample D - Disturbed Sample SPT - Standard Penetration Test ES - Environmental Sample TW - Thin Walled LB - Large Disturbed Sample	<b>Moisture Condition</b> D - Dry M - Moist W - Wet	<b>Consistency/Relative Density</b> VS - Very soft S - Soft F - Firm St - Stiff VSt - Very stiff H - Hard VL - Very loose L - Loose MD - Medium dense D - Dense VD - Very dense Ce - Cemented C - Compact
--	--	---	---	--	--



## Project No.: PSM4669

```
PSM 3.02.2 LIB.GLB Log PSM AU CORE BH PSM4669.GPJ <<DrawingFile>> 02/06/2023 12:05 10.03.00.09 Datcel Fence and Map Tool | Lib: PSM 3.02.1 2019-03-06 Pri: PSM 3.02.1 2019-03-06 Pri
```



Borehole ID

BH09

Page 3 of 3

## Engineering Log - Cored Borehole

Project No.: PSM4669


Client: Goodman		Commenced: 22/05/2023	
Project Name: Lanceley Place Data Centre, Artarmon		Completed: 22/05/2023	
Hole Location: Refer to Figure 1		Logged By: HT	
Hole Position: 332166.5 m E 6256493.4 m N MGA2020 Zone 56		Checked By: AS	
Drill Model and Mounting: Comacchio Geo 205		Inclination: -90°	
Barrel Type and Length:		RL Surface: 71.94 m	
		Datum: AHD	
		Operator: Rockwell Drilling	

Drilling Information						Rock Substance										Rock Mass Defects									
Method	Water	RQD (%)	Samples and Field Tests	WPT (Lugeons)	RL (m)	Depth (m)	Graphic Log	Material Description ROCK NAME: particle/grain characteristics, colour, fabric/texture, inclusions or minor components, moisture, mineral composition, alteration	Weathering				Strength Is(50)						Defect Spacing (mm)		Defect Descriptions / Comments Description, alpha/beta, infilling or coating, shape, roughness, thickness, other				
									XW	HW	MW	SW	FR	VL	L	M	H	VH	EH	<20	60	200	600	1000	
NMLC		100	Is(50) d=1.4 a=1.78 MPa					SANDSTONE: medium grained, pale grey, very thinly bedded, developed to well developed.																	BP, 0°, CL, PR, RF
								Hole Terminated at 5.40 m Target depth																	
						65.9																			
						64.9																			
						63.9																			
						62.9																			

<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore HQ3- Wireline core (63.5 mm) PQ3- Wireline core (85.0 mm) SPT- Standard penetration test PT - Push tube  WPT - Water pressure test	<b>Water</b> ▽ Inflow △ Partial Loss ▲ Complete Loss  <b>Graphic Log/Core Loss</b> Core recovered (hatching indicates material) No core recovery	<b>Weathering</b> XW - Extremely Weathered HW - Highly Weathered MW - Moderately Weathered SW - Slightly Weathered FR - Fresh  <b>Strength</b> VL - Very Low L - Low M - Medium H - High VH - Very High EH - Extremely High	<b>Defect Type</b> FT - Fault SS - Shear Surface SZ - Shear Zone BP - Bedding parting SM - Seam IS - Infilled Seam JT - Joint CO - Contact CZ - Crushed Zone VN - Vein FZ - Fracture Zone BSH - Bedding Shear DB - Drilling Break	<b>Infilling/Coating</b> CN - Clean SN - Stain VN - Veneer CO - Coating RF - Rock fragments G - Gravel S - Sand Z - Silt CA - Calcite CL - Clay FE - Iron QZ - Quartz X - Carbonaceous	<b>Roughness</b> SL - Slickensided POL - Polished S - Smooth RF - Rough VR - Very Rough  <b>Shape</b> PR - Planar CU - Curved UN - Undulating ST - Stepped IR - Irregular
--	---	--	--	---	---

Logged in accordance with AS 1726:2017 Geotechnical site investigations





JOB NO: PSM4669

BH ID: BH09

PROJECT: Lanceley Place Data Centre

FROM: 2.6 m

LOCATION: Cnr Lanceley St and Campbell St, Artarmon

TO: 5.4 m

DATE: 22/05/2023



Notes:

1. Crosses through features indicates defects.



Goodman Property  
Corner Lanceley St and Campbell St, Artarmon  
Lanceley Place Data Centre  
CORE PHOTOS BH09  
(Core Photo 1 OF 1)

PSM4669-003L

Appendix A



Borehole ID

BH10

Page 1 of 3

## Engineering Log - Non Cored Borehole

Project No.: PSM4669

Client: Goodman		Commenced: 22/05/2023	
Project Name: Lanceley Place Data Centre, Artarmon		Completed: 22/05/2023	
Hole Location: Refer to Figure 1		Logged By: HT	
Hole Position: 332211.3 m E 6256471.5 m N MGA2020 Zone 56		Checked By: AS	
Drill Model and Mounting: Comacchio Geo 205		Inclination: -90°	
Hole Diameter:		RL Surface: 72.48 m	
		Datum: AHD	
		Operator: Rockwell Drilling	

Drilling Information				Soil Description						Observations				
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations
DT										CONCRETE; 170 mm				0.00: CONCRETE slab.
										CLAY trace sand: low to medium plasticity, dark brown to red-brown; sand fine to coarse grained.	M	F		0.17: FILL.
						71.5	1			SAND with gravel: fine to coarse grained, brown; gravel sub-angular, to 10mm.	D	D		
										Gravelly SAND with clay: fine to coarse grained, grey to black; gravel sub-angular, to 10mm.	M	D		
						70.5	2			Sandy CLAY: low to medium plasticity, pale grey to dark grey; sand fine to coarse grained.				2.00: RESIDUAL SOIL.
						69.5	3				W	St		
						68.5	4							
										Continued on cored borehole sheet				

**Method**  
AD/T - Auger drilling TC bit  
AD/V - Auger drilling V bit  
WB - Washbore  
SPT - Standard penetration test  
PT - Push tube  
AS - Auger screwing  
CT - Continuous push tube 1.5m long 76mm diameter

**Penetration**  
No resistance  
Refusal

**Water**  
Inflow  
Partial Loss  
Complete Loss

**Samples and Tests**  
U - Undisturbed Sample  
D - Disturbed Sample  
SPT - Standard Penetration Test  
ES - Environmental Sample  
TW - Thin Walled  
LB - Large Disturbed Sample

**Moisture Condition**  
D - Dry  
M - Moist  
W - Wet

**Consistency/Relative Density**  
VS - Very soft  
S - Soft  
F - Firm  
St - Stiff  
VSt - Very stiff  
H - Hard  
VL - Very loose  
L - Loose  
MD - Medium dense  
D - Dense  
VD - Very dense  
Ce - Cemented  
C - Compact

Logged in accordance with AS 1726:2017 Geotechnical site investigations

PSM 3.02.2 LIB.GLB Log PSM AU NONCORE BHNZ AU PSM4669.GPJ &lt;DrawingFile&gt; 02/06/2023 13:01 10.03.00.09 Datagel Fence and Map Tool | Lib: PSM 3.02.1 2019-03-06



Borehole ID

BH10

Page 2 of 3

## Engineering Log - Cored Borehole

Project No.: PSM4669

Client: Goodman  
Project Name: Lanceley Place Data Centre, Artarmon  
Hole Location: Refer to Figure 1  
Hole Position: 332211.3 m E 6256471.5 m N MGA2020 Zone 56

Commenced: 22/05/2023  
Completed: 22/05/2023  
Logged By: HT  
Checked By: AS

Drill Model and Mounting: Comacchio Geo 205 Inclin: -90° RL Surface: 72.48 m  
Barrel Type and Length: Bearing: Datum: AHD Operator: Rockwell Drilling

Drilling Information							Rock Substance													Rock Mass Defects						
Method	Water	RQD (%)	Samples and Field Tests	WPT (Lugeons)	RL (m)	Depth (m)	Graphic Log	Material Description  ROCK NAME: particle/grain characteristics, colour, fabric/texture, inclusions or minor components, moisture, mineral composition, alteration	Weathering				Strength Is(50) ● - Axial ○ - Diametral				Defect Spacing (mm)				Defect Descriptions / Comments  Description, alpha/beta, infilling or coating, shape, roughness, thickness, other					
									XW	HW	MW	SW	FR	VL	L	M	H	VH	EH	<20	60	200	600	1000		
					71.5	1																				
					70.5	2																				
					69.5	3																				
					68.5	4																				
								Continued from non-cored borehole sheet																		
NMLC		67	Is(50) d=1.76 a=1.4 MPa					INTERBEDDED SILTSTONE AND SANDSTONE: fine grained, pale grey and dark grey, thickly laminated, very well developed, 70% sandstone, 30% siltstone.																		
	</																									

Logged in accordance with AS 1726:2017 Geotechnical site investigations



Borehole ID

BH10

Page 3 of 3

## Engineering Log - Cored Borehole


Project No.: PSM4669

Client: Goodman		Commenced: 22/05/2023	
Project Name: Lanceley Place Data Centre, Artarmon		Completed: 22/05/2023	
Hole Location: Refer to Figure 1		Logged By: HT	
Hole Position: 332211.3 m E 6256471.5 m N MGA2020 Zone 56		Checked By: AS	
Drill Model and Mounting: Comacchio Geo 205		Inclination: -90°	
Barrel Type and Length:		RL Surface: 72.48 m	
		Datum: AHD	
		Operator: Rockwell Drilling	

Drilling Information						Rock Substance										Rock Mass Defects										
Method	Water	RQD (%)	Samples and Field Tests	WPT (Lugeons)	RL (m)	Depth (m)	Graphic Log	Material Description	Weathering				Strength Is(50)						Defect Spacing (mm)		Defect Descriptions / Comments					
								ROCK NAME: particle/grain characteristics, colour, fabric/texture, inclusions or minor components, moisture, mineral composition, alteration	XW	HW	MW	SW	FR	VL	L	M	H	VH	EH	<20	60	200	600	1000		
NMLC		67						INTERBEDDED SILTSTONE AND SANDSTONE: fine grained, pale grey and dark grey, thickly laminated, very well developed, 70% sandstone, 30% siltstone.																	BP, 0°, CN, PR, RF	
		100	Is(50) d=1.03 a=1.46 MPa		66.5	6		SANDSTONE: medium grained, pale grey, very thinly bedded, developed to well developed.																		BP, 0°, CN, UN, RF
			Is(50) d=1.17 a=1.36 MPa		65.5	7		Hole Terminated at 7.10 m Target depth																		
					64.5	8																				
					63.5	9																				

<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore HQ3- Wireline core (63.5 mm) PQ3- Wireline core (85.0 mm) SPT- Standard penetration test PT - Push tube  WPT - Water pressure test	<b>Water</b> ▽ Inflow △ Partial Loss ▲ Complete Loss  <b>Graphic Log/Core Loss</b> Core recovered (hatching indicates material) No core recovery	<b>Weathering</b> XW - Extremely Weathered HW - Highly Weathered MW - Moderately Weathered SW - Slightly Weathered FR - Fresh  <b>Strength</b> VL - Very Low L - Low M - Medium H - High VH - Very High EH - Extremely High	<b>Defect Type</b> FT - Fault SS - Shear Surface SZ - Shear Zone BP - Bedding parting SM - Seam IS - Infilled Seam JT - Joint CO - Contact CZ - Crushed Zone VN - Vein FZ - Fracture Zone BSH - Bedding Shear DB - Drilling Break	<b>Infilling/Coating</b> CN - Clean SN - Stain VN - Veneer CO - Coating RF - Rock fragments G - Gravel S - Sand Z - Silt CA - Calcite CL - Clay FE - Iron QZ - Quartz X - Carbonaceous	<b>Roughness</b> SL - Slickensided POL - Polished S - Smooth RF - Rough VR - Very Rough  <b>Shape</b> PR - Planar CU - Curved UN - Undulating ST - Stepped IR - Irregular
--	---	--	--	---	---





JOB NO: PSM4669

BH ID: BH10


PROJECT: Lanceley Place Data Centre

FROM: 4.1 m

LOCATION: Cnr Lanceley St and Campbell St, Artarmon

TO: 7.15 m

DATE: 22/05/2023



Notes:


1. Crosses through features indicates defects.



Goodman Property  
Corner Lanceley St and Campbell St, Artarmon  
Lanceley Place Data Centre  
CORE PHOTOS BH10  
(Core Photo 1 OF 1)


PSM4669-003L

Appendix A



## Project No.: PSM4669

PSM 3.02.1 LIB GLB Log PSM AU NONCORE BH NZ AU PSM4869.GPJ <<DrawingFile>> 15/08/2023 15:56 10.03.00.09 Dabbel Fence and Map Tool | Lib: PSM 3.02.1 2019-03-06 Pti: PSM 3.02.1 2019-03-06



## Project No.: PSM4669

```
PSM 3.02.2 LIB.GLB Log PSM AU CORE BH PSM4669.GPJ <<DrawingFile>> 02/06/2023 12:05 10.03.00.09 Datcel Fence and Map Tool | Lib: PSM 3.02.1 2019-03-06 Pri: PSM 3.02.1 2019-03-06 Pri
```



Borehole ID

BH11

Page 3 of 3

## Engineering Log - Cored Borehole

Project No.: PSM4669

Client:	Goodman	Commenced:	23/05/2023
Project Name:	Lanceley Place Data Centre, Artarmon	Completed:	23/05/2023
Hole Location:	Refer to Figure 1	Logged By:	HT
Hole Position:	332149.1 m E 6256565.5 m N MGA2020 Zone 56	Checked By:	AS


Drill Model and Mounting:	Comacchio Geo 205	Inclination:	-90°	RL Surface:	72.07 m		
Barrel Type and Length:		Bearing:		Datum:	AHD	Operator:	Rockwell Drilling

Drilling Information							Rock Substance										Rock Mass Defects									
Method	Water	RQD (%)	Samples and Field Tests	WPT (Lugeons)	RL (m)	Depth (m)	Graphic Log	Material Description	Weathering				Strength Is(50)						Defect Spacing (mm)				Defect Descriptions / Comments			
								ROCK NAME: particle/grain characteristics, colour, fabric/texture, inclusions or minor components, moisture, mineral composition, alteration	XW	HW	MW	SW	FR	VL	L	M	H	VH	EH	<20	60	200	600	1000		
NMLC	Not Encountered	24	Is(50) d=0.11 a=0.26 MPa		66.1	6		SANDSTONE: medium grained, pale grey, very thinly bedded, developed to well developed.																		CZ, S & RF & CL, IR, 5 mm BP, 0°, CN, PR, RF BP, 0°, CN, PR, RF CZ, RF & CL, IR, 20 mm BP, 0°, CL, PR, RF BP, 0°, CL, PR, RF BP, 0°, CN, PR, RF
		63	Is(50) d=1.75 a=2.02 MPa		65.1	7		Hole Terminated at 6.90 m Target depth																		
					64.1	8																				
					63.1	9																				

<b>Method</b> AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore HQ3- Wireline core (63.5 mm) PQ3- Wireline core (85.0 mm) SPT- Standard penetration test PT - Push tube  WPT - Water pressure test	<b>Water</b> ▽ Inflow △ Partial Loss ▲ Complete Loss  <b>Graphic Log/Core Loss</b>  Core recovered (hatching indicates material)  No core recovery	<b>Weathering</b> XW - Extremely Weathered HW - Highly Weathered MW - Moderately Weathered SW - Slightly Weathered FR - Fresh  <b>Strength</b> VL - Very Low L - Low M - Medium H - High VH - Very High EH - Extremely High	<b>Defect Type</b> FT - Fault SS - Shear Surface SZ - Shear Zone BP - Bedding parting SM - Seam IS - Infilled Seam JT - Joint CO - Contact CZ - Crushed Zone VN - Vein FZ - Fracture Zone BSH - Bedding Shear DB - Drilling Break	<b>Infilling/Coating</b> CN - Clean SN - Stain VN - Veneer CO - Coating RF - Rock fragments G - Gravel S - Sand Z - Silt CA - Calcite CL - Clay FE - Iron QZ - Quartz X - Carbonaceous	<b>Roughness</b> SL - Slickensided POL - Polished S - Smooth RF - Rough VR - Very Rough  <b>Shape</b> PR - Planar CU - Curved UN - Undulating ST - Stepped IR - Irregular
--	---	--	--	---	---

Logged in accordance with AS 1726:2017 Geotechnical site investigations





JOB NO: PSM4669

BH ID: BH11

PROJECT: Lanceley Place Data Centre, Artarmon

FROM: 2.8 m

LOCATION: Cnr Lanceley St and Campbell St, Artarmon

TO: 6.9 m

DATE: 23/05/2023



Notes:

1. Crosses through features indicates defects.



Goodman Property  
Corner Lanceley St and Campbell St, Artarmon  
Lanceley Place Data Centre  
CORE PHOTOS BH11  
(Core Photo 1 OF 1)

PSM4669-003L

Appendix A



Borehole ID

BH12

Page 1 of 3

## Engineering Log - Non Cored Borehole


Project No.: PSM4669

Client:	Goodman	Commenced:	23/05/2023
Project Name:	Lanceley Place Data Centre, Artarmon	Completed:	23/05/2023
Hole Location:	Refer to Figure 1	Logged By:	HT
Hole Position:	332091.0 m E 6256555.9 m N MGA2020 Zone 56	Checked By:	AS

Drill Model and Mounting:	Comacchio Geo 205	Inclination:	-90°	RL Surface:	74.15 m		
Hole Diameter:		Bearing:		Datum:	AHD	Operator:	Rockwell Drilling

Drilling Information							Soil Description							Observations
Method	Penetration	Support	Water	Samples Tests Remarks	Recovery	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description SOIL NAME: Plasticity, behaviour or particle characteristics of primary component, colour, secondary components, additional observations	Moisture Condition	Consistency / Relative Density	Hand Penetrometer UCS (kPa)	Structure, Zoning, Origin, Additional Observations
AD/T			Not Encountered			73.1	1			ASPHALT; 50 mm thick	D	MD	<div><div>100</div><div>200</div><div>300</div><div>400</div><div>500</div></div>	0.00: PAVEMENT. 0.05: FILL.
										GRAVEL with sand: fine to medium grained, to 15mm, sub-rounded, brown to red-brown; sand medium to coarse grained.				0.50: RESIDUAL SOIL.
										CLAY with sand: medium plasticity, pale grey to brown; sand fine to medium grained.	D	St		1.50: BEDROCK.
						72.1	2			SILTSTONE; pale brown, extremely weathered, very low to low strength, recovered as sand and rock fragments up to 20mm	D	D		
						71.1	3			Continued on cored borehole sheet				
						70.1	4							

Method	Penetration	Water	Samples and Tests	Moisture Condition	Consistency/Relative Density
AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore SPT - Standard penetration test PT - Push tube AS - Auger screwing CT - Continuous push tube 1.5m long 76mm diameter	No resistance Refusal	Inflow Partial Loss Complete Loss	U - Undisturbed Sample D - Disturbed Sample SPT - Standard Penetration Test ES - Environmental Sample TW - Thin Walled LB - Large Disturbed Sample	D - Dry M - Moist W - Wet	VS - Very soft S - Soft F - Firm St - Stiff VSt - Very stiff H - Hard VL - Very loose L - Loose MD - Medium dense D - Dense VD - Very dense Ce - Cemented C - Compact



## Project No.: PSM4669

```
PSM 3.02.2 LIB.GLB Log PSM AU CORE BH PSM4669.GPJ <<DrawingFile>> 02/06/2023 12:05 10.03.00.09 Datcel Fence and Map Tool | Lib: PSM 3.02.1 2019-03-06 Pri: PSM 3.02.1 2019-03-06 Pri
```



Borehole ID

BH12

Page 3 of 3

## Engineering Log - Cored Borehole


Project No.: PSM4669

Client: Goodman		Commenced: 23/05/2023																			
Project Name: Lanceley Place Data Centre, Artarmon		Completed: 23/05/2023																			
Hole Location: Refer to Figure 1		Logged By: HT																			
Hole Position: 332091.0 m E 6256555.9 m N MGA2020 Zone 56		Checked By: AS																			
Drill Model and Mounting: Comacchio Geo 205		Inclination: -90°																			
Barrel Type and Length:		RL Surface: 74.15 m																			
		Datum: AHD																			
		Operator: Rockwell Drilling																			
Drilling Information							Rock Substance							Rock Mass Defects							
Method	Water	RQD (%)	Samples and Field Tests	WPT (Lugeons)	RL (m)	Depth (m)	Graphic Log	Material Description	Weathering	Strength Is(50)	Defect Spacing (mm)	Defect Descriptions / Comments									
NMLC	Not Encountered	12	Is(50) d=1.1 a=0.48 MPa					INTERBEDDED SILTSTONE AND SANDSTONE: fine to medium grained, orange, pale grey and dark grey, thinly bedded, well developed, 70% siltstone, 40% sandstone, iron stained.	XW HW MW SW FR	VL 0.1 L 0.3 M 1 H 3 VH 10 EH	<20 60 200 600 1000	CZ, CL & RF, IR, 50 mm CZ, CL & RF, IR, 20 mm BP, 0°, CN, PR, S BP, 0°, CN, PR, S CZ, CL & RF, IR, 50 mm BP, 0°, CL & RF, PR, RF BP, 0°, CL, PR, RF									
		53	Is(50) d=0.4 a=0.95 MPa		68.1	6		SANDSTONE: medium grained, pale grey, very thinly bedded, developed to well developed.				BP, 0°, S, PR, RF  JT, 45°, S, PR, RF									
			Is(50) d=0.96 a=1.39 MPa		67.1	7		Hole Terminated at 6.70 m Target depth													
					66.1	8															
					65.1	9															
Method		Water		Weathering		Defect Type		Infilling/Coating		Roughness											
AD/T - Auger drilling TC bit AD/V - Auger drilling V bit WB - Washbore HQ3- Wireline core (63.5 mm) PQ3- Wireline core (85.0 mm) SPT- Standard penetration test PT - Push tube  WPT - Water pressure test		▽ Inflow △ Partial Loss ▲ Complete Loss		XW - Extremely Weathered HW - Highly Weathered MW - Moderately Weathered SW - Slightly Weathered FR - Fresh  Strength VL - Very Low L - Low M - Medium H - High VH - Very High EH - Extremely High		FT - Fault SS - Shear Surface SZ - Shear Zone BP - Bedding parting SM - Seam IS - Infilled Seam JT - Joint CO - Contact CZ - Crushed Zone VN - Vein FZ - Fracture Zone BSH - Bedding Shear DB - Drilling Break		CN - Clean SN - Stain VN - Veneer CO - Coating RF - Rock fragments G - Gravel S - Sand Z - Silt CA - Calcite CL - Clay FE - Iron QZ - Quartz X - Carbonaceous		SL - Slickensided POL - Polished S - Smooth RF - Rough VR - Very Rough  Shape PR - Planar CU - Curved UN - Undulating ST - Stepped IR - Irregular											
Graphic Log/Core Loss		Core recovered (hatching indicates material) No core recovery																			

Logged in accordance with AS 1726:2017 Geotechnical site investigations

Logged in accordance with AS 1726:2017 Geotechnical site investigations





JOB NO: PSM4669

BH ID: BH12

PROJECT: Lanceley Place Data Centre

FROM: 2.6 m

LOCATION: Cnr Lanceley St and Campbell St, Artarmon

TO: 6.7 m

DATE: 23/05/2023



Goodman Property  
Corner Lanceley St and Campbell St, Artarmon  
Lanceley Place Data Centre  
CORE PHOTOS BH12  
(Core Photo 1 OF 1)



PSM4669-003L

Appendix A

## **Appendix B**

## **Appendix B.1**

### **Point Load Test Results – December 2021**

[illegible]



## **Appendix B.2**

### **Point Load Test Results –May 2023**



# Pells Sullivan Meynink

## POINT LOAD STRENGTH INDEX TEST RESULTS

Job No.		PSM4669										Sheet 1 of 1			
Project		Lanceley Place Data Centre, Artarmon													
Test Method		AS 4133.4.1-2007 Methods of testing rocks for engineering purposes - Determination of point load strength index					Sampling Technique		NLMC					Sampling Date	
Test Machine		GSA 6510-0304					Storage History		North Ryde office storage					Testing Date 31/05/2023	
Calibration Date		25/11/2021					Moisture Condition		Natural					Tested By HT	
							Loading Rate		< 30 seconds						
Rock Type	Location	Depth	Diametral Tests					Axial Tests					AS 1726:2017 Strength Class		
			D	L	P	I <sub>s(50)</sub>	Failure Mode	W	D	P	I <sub>s</sub>	I <sub>s(50)</sub>		Failure Mode	
		(m)	(mm)	(mm)	(kN)	(MPa)		(mm)	(mm)	(kN)	(MPa)	(MPa)			
Interbedded SS & SST	BH09	2.90	50	30	3.9	1.5	Parallel to bedding	50	30	5.8	3.0	2.9	Through substance	VL	
Sandstone	BH09	3.45	50	30	3.8	1.5	Parallel to bedding	50	30	2.6	1.4	1.3	Through substance	H	
Sandstone	BH09	4.37	50	30	4.3	1.7	Parallel to bedding	50	30	4.5	2.4	2.2	Through substance	H	
Sandstone	BH09	5.20	50	30	3.5	1.4	Parallel to bedding	50	30	3.6	1.9	1.8	Through substance	H	
Interbedded SS & SST	BH10	4.62	50	30	4.4	1.8	Parallel to bedding	50	30	2.9	1.5	1.4	Through substance	H	
Sandstone	BH10	5.64	50	30	2.6	1.0	Parallel to bedding	50	30	3.0	1.6	1.5	Through substance	H	
Sandstone	BH10	6.60	50	30	2.9	1.2	Parallel to bedding	50	30	2.8	1.4	1.4	Through substance	H	
Interbedded SS & SST	BH11	3.57	50	26	0.2	0.1	Parallel to bedding	50	35	0.4	0.2	0.2	Through substance	VL / L	
Sandstone	BH11	4.60	50	35	2.2	0.9	Parallel to bedding	50	35	3.2	1.4	1.4	Through substance	M / H	
Sandstone	BH11	5.50	50	30	0.3	0.1	Parallel to bedding	50	45	0.7	0.3	0.3	Through substance	L	
Sandstone	BH11	6.50	50	40	4.4	1.8	Parallel to bedding	50	40	5.1	2.0	2.0	Through substance	H	
Interbedded SS & SST	BH12	3.25	50	30	0.1	0.0	Parallel to bedding	50	30	0.1	0.0	0.0	Through substance	#N/A	
Interbedded SS & SST	BH12	4.50	50	40	0.9	0.3	Parallel to bedding	50	40	1.4	0.5	0.5	Through substance	M	
Interbedded SS & SST	BH12	5.10	50	30	2.8	1.1	Parallel to bedding	50	30	1.0	0.5	0.5	Through substance	M / H	
Sandstone	BH12	6.06	50	45	1.0	0.4	Parallel to bedding	50	45	2.6	0.9	0.9	Through substance	M	
Sandstone	BH12	6.60	50	30	2.4	1.0	Parallel to bedding	50	30	2.8	1.5	1.4	Through substance	M / H	
By: HT													Checked: AS		
													Date: 2/6/2023		

## **Appendix C**

### **CBR Test Results**

## FOUR DAY SOAKED CALIFORNIA BEARING RATIO TEST REPORT

**Client:** Pells Sullivan Meynink  
**PSM Job No.:** PSM4669

**Report No.:** L4729E - 1  
**Report Date:** 11/01/2022  
**Page 1 of 1**

BOREHOLE NUMBER	BH 2	BH 3
DEPTH (m)	0.20 - 1.00	0.20 - 1.00
Surcharge (kg)	4.5	4.5
Maximum Dry Density (t/m <sup>3</sup> )	1.81 STD	1.80 STD
Optimum Moisture Content (%)	16.4	15.2
Moulded Dry Density (t/m <sup>3</sup> )	1.77	1.76
Sample Density Ratio (%)	98	98
Sample Moisture Ratio (%)	100	99
Moisture Contents		
Insitu (%)	16.7	10.8
Moulded (%)	16.4	15.1
After soaking and		
After Test, Top 30mm(%)	19.5	19.7
Remaining Depth (%)	18.2	19.2
Material Retained on 19mm Sieve (%)	1*	1*
Swell (%)	0.5	1.0
<b>C.B.R. value:</b>		
@5.0mm penetration	11	3.5

**NOTES:** Sampled and supplied by client. Samples tested as received.

- Refer to appropriate Borehole logs for soil descriptions
- Test Methods : AS 1289 6.1.1, 5.1.1 & 2.1.1.
- Date of receipt of sample: 21/12/2021.
- \* Denotes not used in test sample.



NATA Accredited Laboratory  
Number:1327

Accredited for compliance with ISO/IEC 17025 - Testing.  
This document shall not be reproduced except  
in full without approval of the laboratory. Results relate only to  
the items tested or sampled.

11/01/2022  
Authorised Signature / Date  
(D. Trewick)



## **Appendix D**

### **Salinity and Aggressivity Laboratory Test Results**

## CERTIFICATE OF ANALYSIS

**Work Order** : **ES2146968**  
**Client** : **PELLS SULLIVAN MEYNINK T/A PSM Admin PTY LTD**  
**Contact** : **MR ROHAN STOCKER**  
**Address** : **G3, 56 DELHI ROAD**  
**NORTH RYDE NSW, AUSTRALIA 2113**  
**Telephone** : **+61 02 9812 5000**  
**Project** : **PSM 4669**  
**Order number** : **----**  
**C-O-C number** : **----**  
**Sampler** : **Greg Fazzone**  
**Site** : **----**  
**Quote number** : **EN/333**  
**No. of samples received** : **3**  
**No. of samples analysed** : **3**

**Page** : 1 of 3  
**Laboratory** : Environmental Division Sydney  
**Contact** : Customer Services ES  
**Address** : 277-289 Woodpark Road Smithfield NSW Australia 2164  
**Telephone** : +61-2-8784 8555  
**Date Samples Received** : 22-Dec-2021 14:00  
**Date Analysis Commenced** : 23-Dec-2021  
**Issue Date** : 06-Jan-2022 16:23



This report supersedes any previous report(s) with this reference. Results apply to the sample(s) as submitted, unless the sampling was conducted by ALS. This document shall not be reproduced, except in full.

This Certificate of Analysis contains the following information:

- General Comments
- Analytical Results

**Additional information pertinent to this report will be found in the following separate attachments: Quality Control Report, QA/QC Compliance Assessment to assist with Quality Review and Sample Receipt Notification.**

### Signatories

This document has been electronically signed by the authorized signatories below. Electronic signing is carried out in compliance with procedures specified in 21 CFR Part 11.

Signatories	Position	Accreditation Category
Dian Dao	Senior Chemist - Inorganics	Sydney Inorganics, Smithfield, NSW
Ivan Taylor	Analyst	Sydney Inorganics, Smithfield, NSW
Wisam Marassa	Inorganics Coordinator	Sydney Inorganics, Smithfield, NSW



## General Comments

The analytical procedures used by ALS have been developed from established internationally recognised procedures such as those published by the USEPA, APHA, AS and NEPM. In house developed procedures are fully validated and are often at the client request.

Where moisture determination has been performed, results are reported on a dry weight basis.

Where a reported less than (<) result is higher than the LOR, this may be due to primary sample extract/digestate dilution and/or insufficient sample for analysis.

Where the LOR of a reported result differs from standard LOR, this may be due to high moisture content, insufficient sample (reduced weight employed) or matrix interference.

When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes.

Where a result is required to meet compliance limits the associated uncertainty must be considered. Refer to the ALS Contact for details.

Key : CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

LOR = Limit of reporting

^ = This result is computed from individual analyte detections at or above the level of reporting

Ø = ALS is not NATA accredited for these tests.

~ = Indicates an estimated value.

- ALS is not NATA accredited for the analysis of Exchangeable Cations on Alkaline Soils when performed under ALS Method ED006.
- ED007 and ED008: When Exchangeable Al is reported from these methods, it should be noted that Rayment & Lyons (2011) suggests Exchange Acidity by 1M KCl - Method 15G1 (ED005) is a more suitable method for the determination of exchange acidity (H<sup>+</sup> + Al<sup>3+</sup>).



## Analytical Results

Sub-Matrix: SOIL (Matrix: SOIL)				Sample ID	BH02 1m	BH03 0.5m	BH05 0.2m	----	----
Sampling date / time					20-Dec-2021 00:00	20-Dec-2021 00:00	21-Dec-2021 00:00	----	----
Compound	CAS Number	LOR	Unit		ES2146968-001	ES2146968-002	ES2146968-003	-----	-----
				Result	Result	Result	Result	----	----
<b>EA002: pH 1:5 (Soils)</b>									
pH Value	----	0.1	pH Unit		7.4	5.5	8.7	----	----
<b>EA010: Conductivity (1:5)</b>									
Electrical Conductivity @ 25°C	----	1	µS/cm		115	51	100	----	----
<b>EA055: Moisture Content (Dried @ 105-110°C)</b>									
Moisture Content	----	1.0	%		12.6	9.7	9.7	----	----
<b>EA080: Resistivity</b>									
Resistivity at 25°C	----	1	ohm cm		8700	19600	10000	----	----
<b>ED006: Exchangeable Cations on Alkaline Soils</b>									
Exchangeable Calcium	----	0.2	meq/100g		4.9	----	4.2	----	----
Exchangeable Magnesium	----	0.2	meq/100g		<0.2	----	<0.2	----	----
Exchangeable Potassium	----	0.2	meq/100g		<0.2	----	<0.2	----	----
Exchangeable Sodium	----	0.2	meq/100g		<0.2	----	<0.2	----	----
Cation Exchange Capacity	----	0.2	meq/100g		5.0	----	4.2	----	----
Exchangeable Sodium Percent	----	0.2	%		<0.2	----	<0.2	----	----
<b>ED007: Exchangeable Cations</b>									
Exchangeable Calcium	----	0.1	meq/100g		----	0.2	----	----	----
Exchangeable Magnesium	----	0.1	meq/100g		----	2.4	----	----	----
Exchangeable Potassium	----	0.1	meq/100g		----	0.5	----	----	----
Exchangeable Sodium	----	0.1	meq/100g		----	1.0	----	----	----
Cation Exchange Capacity	----	0.1	meq/100g		----	4.1	----	----	----
Exchangeable Sodium Percent	----	0.1	%		----	23.8	----	----	----
<b>ED040S : Soluble Sulfate by ICPAES</b>									
Sulfate as SO4 2-	14808-79-8	10	mg/kg		20	30	20	----	----
<b>ED045G: Chloride by Discrete Analyser</b>									
Chloride	16887-00-6	10	mg/kg		<10	30	<10	----	----



## **Appendix E**


### **Bulk Earthworks Specification PSM4669-004S REV A**

# Goodman Property

## Lanceley St and Campbell St, Artarmon NSW

### BULK EARTHWORKS SPECIFICATION

PSM4669-004S      1 May 2024



# Table of Contents

- 1. Scope ..... 3
- 2. Hold Point..... 3
- 3. Earthworks ..... 3
  - 3.1 Subgrade Preparation ..... 3
  - 3.2 Base Geometry and Permanent Batters ..... 4
  - 3.3 Material ..... 4
    - 3.3.1 Imported Fill ..... 4
    - 3.3.2 Unsuitable Material ..... 4
    - 3.3.3 Engineered Fill ..... 4
  - 3.4 Fill Zonation and Placement..... 5
  - 3.5 Compaction ..... 5
  - 3.6 Moisture Control ..... 5
- 4. Survey..... 5
- 5. Inspection and Testing ..... 6
  - 5.1 Role of the GITA..... 6
  - 5.2 Level 1 Control ..... 6
  - 5.3 Lot Testing..... 6
  - 5.4 Testing Frequency (Compaction Testing) ..... 7
  - 5.5 Proof Rolling and Plate Load Testing..... 7
  - 5.6 Inspection, Testing and Survey ..... 7
- 6. Reporting and Certification ..... 8
  - 6.1 Reporting ..... 8
  - 6.2 Certification..... 8
    - 6.2.1 Weekly Certificates ..... 8
    - 6.2.2 Interim or Final Filling Certificate ..... 9

# List of Figures

Figure 1            Locality Plan

# List of Appendices

- Appendix A      Subgrade Approval Report (Sample Only)
- Appendix B      Lot Approval Report (Sample Only)
- Appendix C      Daily Report (Sample Only)
- Appendix D      Certification Letter (Sample Only)



# 1. Scope

This specification details the requirements for the bulk earthworks to be undertaken at the ABC Site, corner of Lanceley St and Campbell St, Artarmon. The area where this specification is applicable is shown in Figure 1. This includes areas where material is filled or cut to bulk earthworks level (BEL) within the site.

Fill placed in accordance with this specification is denoted as Engineered Fill.

This specification does not address any environmental, contamination or erosion issues with respect to the fill material.

There is a HOLD POINT on placing fill in Section 2 of this Specification.

# 2. Hold Point

Process Held	Placing of Fill
Submission detail	The Contractor/GITA submit to PSM a Weekly Certificate as defined in Clause 6.2.1 of this specification for the earthworks completed to the previous Saturday no later than 5 pm of the subsequent Wednesday.
Release of Hold Point	PSM to confirm receipt of Weekly Certificate and recommend release of Hold Point if initial assessment of the Weekly Certificate indicates it complies with requirements of this specification. The contract superintendent should then release the Hold Point if it considers appropriate.

# 3. Earthworks

## 3.1 Subgrade Preparation

The condition of the subgrade should be assessed immediately prior to the commencement of filling.

The topsoil and any vegetation must be stripped.

All Engineered Fill is to be placed on one of the following materials:

1. Bedrock.
2. Natural insitu material of at least stiff consistency.
3. Engineered compacted fill placed in accordance with this or approved specifications for which the Geotechnical Inspection and Testing and Authority (GITA) has a Level 1 certificate certifying compliance with that approved specification AND of at least stiff consistency.
4. Existing fill and other materials as approved by PSM.

It is likely sediment within existing dams will be required to be removed for the subgrade to meet the above requirement.

Proof rolling shall only be undertaken under the direction of PSM. PSM may also direct a bridging layer of Engineered Fill be placed and compacted to a Dry or Hilt Density Ratio (Standard Compaction) of between 98% and 102%. Any such layer shall be a Lot under Clause 5.3.

The GITA should satisfy itself that the subgrade has not been desiccated, affected by rain or disturbed. If the GITA cannot so satisfy itself, then the subgrade should be moisture conditioned and compacted to be in accordance with Clauses 3.5 and 3.6 of this specification.



## 3.2 Base Geometry and Permanent Batters

The slope of any buried batter shall be less than 2H:1V unless otherwise directed by PSM.

The contractor shall remove or flatten any geometrical obstructions (e.g. protrusions or holes) such that subsequent Engineered Fill can be placed to achieve the requirements of this specification.

Engineered Fill shall be placed only on areas where the base geometry has been approved by the GITA.

## 3.3 Material

### 3.3.1 Imported Fill

Imported Engineered Fill is to conform to one of the following definitions:

1. "Virgin excavated natural material" (**VENM**) as defined by the Protection of the Environment Operations Act 1997 No 156, Schedule 1, on Page 209:  
*"Virgin excavated natural material (e.g. clay, gravel, sand, soil and rock) that is not mixed with any other waste and that:*
  - a) *has been excavated from areas that are not contaminated, as a result of industrial, commercial, mining or agricultural activities, with manufactured chemicals and that does not contain sulphide ores or soils, or*
  - b) *consists of excavated natural materials that meet such criteria as may be approved by the EPA."*
2. "Excavated natural material" (**ENM**) as defined by the Protection of the Environment Operations (Waste) Regulation 2014 – General Exemption Under Part 9, Clause 91 and 92, the excavated natural material exemption 2014"  
*"Excavated natural material is naturally occurring rock and soil (including but not limited to materials such as sandstone, shale, clay and soil) that has:*
  - a) *been excavated from the ground*
  - b) *contains at least 98% (by weight) natural material, and*
  - c) *does not meet the definition of Virgin Excavated Natural Material (VENM) in the Act.*
  - d) *Excavated Natural Material does not include material that has been in a hotspot; that has been processed or that contains asbestos, Acid Sulphate Soils (ASS), Potential Acid Sulphate Soil (PASS) or sulfidic ores."*

and which meets the requirements of this exemption.

### 3.3.2 Unsuitable Material

For the purpose of this Specification, unsuitable material shall be as defined by Clause 4.3 of AS3798-2007 "Guidelines on earthworks for commercial and residential developments" as:

- a) *"organic soils, such as many topsoils, severely root-affected subsoils and peat*
- b) *materials contaminated through past site usage which may contain toxic substances or soluble compounds harmful to water supply or agriculture*
- c) *materials containing substances which can be dissolved or leached out in the presence of moisture (e.g., gypsum), or which undergo volume change or loss of strength when disturbed and exposed to moisture (e.g., some shales and sandstones), unless these matters are specifically addressed in the design*
- d) *silts, or materials that have the deleterious engineering properties of silt*
- e) *other materials with properties that are unsuitable for the forming of structural fill; and*
- f) *fill that contains wood, metal, plastic, boulders or other deleterious material, in sufficient proportions to affect the required performance of the fill."*

### 3.3.3 Engineered Fill

Engineered Fill shall not comprise unsuitable material as defined in Clause 3.3.2 of this Specification.



The GITA shall assess that the proportion of deleterious material in each Lot is not greater than 1% by weight. Deleterious material is defined by Table 3015.3 of the RTA QA Specification 3051 (Edition 5 June 1998) as:

*“Type III: Rubber, Plastic, Bitumen, Paper, Cloth, Paint, Wood and Other Vegetable Matter”*

If the GITA is not able to visually assess the above criterion, the GITA shall arrange appropriate testing.

All Engineered Fill particles shall be able to be incorporated within a single layer. Further, less than 40% of particles shall be retained on the 37.5 mm sieve.

Engineered Fill shall; be able to be tested in accordance with the Standard Compaction method (AS1289.5.4.1) or Hilf test method (AS1289.5.7.1). These methods require less than 20% retained on the 37.5 mm sieve. Where between 20% and 30% of particles are retained on the 37.5 mm sieve the above test methods shall still be adopted and test reports annotated appropriately.

These requirements should be met by the material after placement and compaction.

Only material approved by the GITA as meeting the requirements in this clause of the Specification shall be placed as Engineered Fill.

**3.4 Fill Zonation and Placement**

Fill shall be placed in near horizontal, laterally extensive layers of uniform material and thickness, deposited systemically across the work area.

The compacted thickness of each layer of Fill shall as per the requirements in Table 3.1.

Engineered Fill shall only be placed on subgrade in accordance with this specification and approved by the GITA.

**3.5 Compaction**

Fill shall be placed and compacted to a Dry or Hilf Density Ratio (Standard Compaction) within the range defined in Table 3.1.

The insitu density shall be measured over the full depth of each layer placed.

**3.6 Moisture Control**

The placement moisture variation or Hilf moisture variation shall be controlled to be within the range specified in Table 3.1.

The moisture content shall be uniform throughout the layer.

Placement moisture content of the Fill shall be measured for each field density test.

**Table 3.1 – Requirements for Layer Thickness, Compaction and Moisture Variation**

Fill Type	Compacted Layer Thickness (mm) – Equal to or less than	Compaction Ratio	Moisture Variation
	Visual Assessment	AS1289.5.1.1 and AS1289.5.4.1 or AS1289.5.7.1	AS1289.5.1.1 and AS1289.5.4.1 or AS1289.5.7.1
Engineered Fill	300	Between 98% and 102% Std Comp.	Between 2% Dry and 2% Wet Std Comp.

**4. Survey**

The survey requirements are as follows:



1. Any approved subgrade shall be surveyed prior to first filling and for cut areas such that subgrade levels are established to within  $\pm 0.1$  m. The area subject to approval shall be assessed and shown on a plan drawing to an accuracy of at least  $\pm 5$  m in plan.
2. The Lot boundaries shall be assessed and shown on a plan drawing to an accuracy of at least  $\pm 5$  m in plan.
3. The location of the field density tests shall be assessed and shown on the Lot boundary plan drawing to an accuracy of at least  $\pm 5$  m in plan.
4. The elevation of the field density tests shall be surveyed to an accuracy of  $\pm 0.05$  m.

The plan drawing shall show at the boundaries of the site and other identifiable site features, so as to allow the location of the lots and the test to be recoverable.

## 5. Inspection and Testing

### 5.1 Role of the GITA

The Geotechnical Inspection and Testing Authority (GITA) shall be contracted to document and certify that the works undertaken by the contractor has been completed in accordance with the relevant design and specifications.

### 5.2 Level 1 Control

The GITA shall adopt Level 1 responsibility as described in Section 8.2 of AS3798-2007 “Guidelines on earthworks for commercial and residential developments”:

*“The primary objective of Level 1 inspection and Testing is for the geotechnical inspection and testing authority (GITA) to be able to express an opinion on the compliance of the work. The GITA is responsible for ensuring that the inspection and testing are sufficient for this purpose.*

*The geotechnical inspection and testing authority need to have competent personnel on site at all times while earthwork operations are undertaken. Such operations include:*

- Completion of removal of topsoil
- Placing of imported or cut material
- Compaction and adding/removal of moisture
- Trenching and backfilling
- Test rolling
- Testing.

*The superintendent should agree a suitable inspection and testing plan prior to commencement of the works.*

*On completion of the earthworks, the GITA will usually be required to provide a report setting out the inspections, sampling and testing it has carried out, and the locations and results thereof. Unless very unusual conditions apply, the GITA should also be able to express an opinion that the works (as far as it has been able to determine) comply with the requirements of the specification and drawings.”*

For this particular contract, Level 1 responsibility includes:

1. Lot testing as per Clause 5.3 of this specification.
2. A frequency of compaction testing not less than that specified in Clause 5.4 of this specification.
3. The GITA documenting and reporting its activity in the terms required by Clause 6 of this specification.
4. The GITA undertaking adequate inspections and testing to comply with the above requirements and to be able to certify the fill in the terms required by Clause 6 of this specification.

### 5.3 Lot Testing

This specification requires lot testing to be undertaken.

A Lot is defined as a single layer of Engineered Fill consisting of uniform material which has undergone similar treatment.

Lot testing comprises the following:

1. A Lot shall be identified by the Contractor or the GITA with a Lot Number and presented for testing.
2. A Lot shall be deemed to be in accordance with the specification if all the tests undertaken within the Lot are in accordance with the specification, i.e. "a none to fail basis.
3. If any one test undertaken within a Lot fails, the whole of the Lot shall be reworked and retested.

Any portion of the placed Engineered Fill must be part of a single lot and all Lots will require approval by the GITA.

## 5.4 Testing Frequency (Compaction Testing)

The frequency of compaction testing for each lot shall not be less than the greater of:

1. For lot less than 50 m<sup>3</sup>
  - a) 1 test per lot.
2. For lot between 50 m<sup>3</sup> and 100 m<sup>3</sup>
  - a) 2 tests per lot.
3. For lot greater than 100 m<sup>3</sup>
  - a) 1 test per 500 m<sup>3</sup> of material placed.
  - b) 3 tests per lot.

A laboratory moisture content test shall be undertaken for each field density test.

## 5.5 Proof Rolling and Plate Load Testing

Proof rolling, together with minor boxing out and refilling, of the upper surface of the bulk earthworks will be undertaken as directed by PSM. The plant to be adopted depends upon the design loads adopted by the structural engineers for each section of the site.

Plate load testing shall be undertaken at the direction of PSM at the following stages:

1. At final bulk earthworks level (BEL).

The contractor is to make a suitable reaction (e.g. 20 tonne excavator) available for the tests.

## 5.6 Inspection, Testing and Survey

The GITA shall at least undertake the following tasks:

1. Identify the subgrade as one of the four (4) subgrade types listed in Clause 3.1 of this specification and assess that the subgrade condition of any area prior to placement of fill material is in accordance with the subgrade preparation requirements of Clause 3.1 of this specification.
2. Should Engineered Fill be required to fill overcut areas, assess that filling has been placed in accordance with this specification.
3. Assess that the base geometry of any area prior to placement of fill material is in accordance with the base geometry requirements of Clause 3.2 of this specification.
4. Assess that the material placed is in accordance with the fill material requirements of Clause 3.3 of this specification.
5. Assess that the fill has been placed in accordance with the requirements for fill zonation and placement of Clause 3.4 of this specification.
6. Assess that each Lot as presented for approval by the contractor is in accordance with the requirements for Lot definition of Clause 5.3 of this specification.
7. Ensure that the survey requirements in Clause 4 of this specification have been completed.
8. Estimate the approximate volume of Engineered Fill placed in each Lot presented for approval.

9. Conduct Lot testing in accordance with the construction control testing requirements of Clauses 5.3 and 5.4 of this specification.
10. Assess that the compaction of each Lot is in accordance with the requirements of Clause 3.5 of this specification. The GITA shall select a depth of insitu density tests that allows the density of the full layer to be assessed.
11. Assess that the moisture variation of each Lot is in accordance with the requirements for moisture control in Clause 3.6 of this specification.
12. Conduct material property testing in accordance with the material testing requirements in this specification.

## 6. Reporting and Certification

### 6.1 Reporting

The GITA shall produce at least the following reports:

1. *Subgrade Approval Reports* (a sample is attached in Appendix A). Such a report shall:
  - Document assessments undertaken for tasks 1 and task 3 of Clause 5.6 including reporting the subgrade type
  - Document the subgrade survey that has been undertaken
  - Approve or reject the subgrade condition and base geometry for filling, based on tasks 1 and 2 of Clause 5.6
  - Approve or reject the subgrade condition for cut areas based on task 1.
2. *Lot Approval Reports* (a sample is attached in Appendix B). Such a report shall:
  - Document assessments, testing and survey undertaken for tasks 4 to 12 of Clause 5.6
  - Approve or reject the results of testing undertaken for task 10 of Clause 5.6
  - Approve or reject lots based on tasks 10 and 12 of Clause 5.6
  - Where applicable, records of the compaction plant detail.
3. *Material Testing Reports*. Such a report shall:
  - Report the results of material property testing undertaken for task 12 of Clause 5.6.
4. *Daily Reports* (a sample is attached in Appendix C). Such a report shall be completed daily and shall:
  - Document time spent on site by the GITA personnel
  - List subgrade assessments and approvals undertaken each day with reference to relevant Subgrade Approval Report(s)
  - List Lots presented, accepted, and approved or rejected each day, with reference to relevant Lot Approval Report(s)
  - List survey undertaken each day as for task 9 of Clause 5.6 and not already document ted in the Subgrade or Lot Approval Reports
  - Document other relevant activities undertaken on site that day (site instructions, breakdowns, compaction equipment used, etc.)
  - Where applicable, records of the compaction plant used for each lot.

### 6.2 Certification

#### 6.2.1 Weekly Certificates

The GITA shall produce a Weekly Certificate for any month in which earthworks are undertaken in accordance with this specification. The Weekly Certificate will cover all works from the previous Weekly Certificate until the end of work on a Saturday.

The Weekly Certificate shall transmit the following:

- Copy or reference to the complete specification document(s)

- Subgrade Approval Reports
- Lot Approval Reports
- Material property testing reports
- Daily Reports
- Survey of subgrade geometry prior to filling or in cut areas
- Plan survey drawing showing lot boundaries and location of density tests
- Survey documenting filling undertaken to date and showing location of testing
- Provide an Excel spreadsheet presenting the results of the month's acceptance testing completed by the GITA.

And certify that:

*"All the earthworks undertaken and the subgrade condition in the cut areas [in the stated period] are documented in the above reports and have been undertaken in accordance with the Specification (Ref. PSM4669-004S REV0 dated xxx)."*

### **6.2.2 Interim or Final Filling Certificate**

At the completion of the bulk earthworks, or as requested by the Client, the GITA shall provide an Interim or Final Filling Certificate which shall:


1. Transmit a reference list of the Weekly Certificates.
2. Provide an Excel spreadsheet presenting the results of all the acceptance testing completed by the GITA.
3. Certify that *"All the earthworks undertaken and the subgrade condition in the cut areas [in the stated period] are documented in the above reports and have been undertaken in accordance with the Specification (Ref. PSM4669-004S REV0 dated xxx)."*





Legend  
□ Approximate Site Boundary

Notes:  
1. Image taken from Nearmap, dated 21 December 2021.



Goodman Property  
Corner Lanceley St and Campbell St  
Lanceley Place Data Centre, Artarmon

LOCALITY PLAN

PSM4669-004S

Figure 1



# Appendix A

## Subgrade Approval Report (Sample Only)



GEOTECHNICAL INSPECTION AND TESTING AUTHORITY  
NATA accreditation number



SUBGRADE APPROVAL REPORT

Client:	Contractor:
Job number:	Report number:
Project:	Technician:

Subgrade areas assessed:

Area ID	Date	Approximate extent	Subgrade description	Geometry summary	Specification reference	Compliance (Pass/Fail)	Survey reference	Approved (Yes/No)

COMMENTS:

Signed:	Date:
---------	-------

## **Appendix B**

### **Lot Approval Report (Sample Only)**





**GEOTECHNICAL INSPECTION AND TESTING AUTHORITY**  
NATA accreditation number

**LOT APPROVAL REPORT**

Client:	Report number:
Job number:	Report date:
Project:	Technician:
Contractor:	Test methods:

<b>LOT ID:</b>	<b>Sheet</b>	<b>of</b>
Retest (Yes/No)	Original test report number:	
Specification reference		
Location:		
Lot boundary survey reference/location:		
Materials description:	(MATERIAL TYPE, colour, minor components, maximum particle size)	
Material identification:	(Identify the material as defined in Clause 2.3.1, Clause 2.3.2 or Clause 2.3.3 of the Specification )	
Deleterious material assessment:	(Report proportion of deleterious material)	
Layer thickness:		
Accepted as Lot: (Yes/No)	Date:	
Approximate volume (m3)	Number of tests required:	

Test ID No.				
Test soil description				
Date tested:				
Grid reference				
Surveyed test locations (RL,E,N)				
Test depth (mm)				
Max size (mm)				
% Oversize material (wet)				
Field wet density (t/m <sup>3</sup> )				
Field moisture content (%)				
PWCD (t/m <sup>3</sup> )				
Compactive effort				
Moisture variation (%)				
HILF density ratio (%)				
TEST (Pass/Fail)				

<b>LOT APPROVAL</b>	(Pass/Fail)	Signed:	Date:
---------------------	-------------	---------	-------



## Appendix C

### Daily Report (Sample Only)





## GEOTECHNICAL INSPECTION AND TESTING AUTHORITY

NATA accreditation number

### DAILY REPORT

Client:		Report number:
Job number:		Report date:
Project:		Level of testing: Level 1
Location:		Technician:
Contractor		
Time on site:		
Time off site:		
<b>1. Subgrade Approval</b>		
Areas ID	Subgrade Approval Report No:	Comments
<b>2. Lot Approval</b>		
Lot ID	Lot Approval Report No:	Comments
<b>3. Survey</b>		
Type of survey	Survey undertaken by:	Reference
<b>4. Instructions received on site</b>		
<b>5. Instructions given on site</b>		
<b>COMMENTS:</b>		
Signed:		Date:

## **Appendix D**

### **Sample Interim Letter (Sample Only)**



Our Ref:

Date:

Addressed to: Earthwork Contractor

Attention: Earthwork Contractor Representative

Dear

**RE: SAMPLE INTERIM (OR FINAL) FILLING CERTIFICATE  
INDUSTRIAL DEVELOPMENT, BULK EARTHWORKS  
CERTIFICATION OF EARTHWORKS  
BETWEEN [DATE OF COMMENCEMENT] AND [DATE OF COMPLETION]**

In the period between [date start] and [date finish] the contractor has undertaken earthworks in areas XXX and XXX.

During the above period:

- The GITA has prepared the following Subgrade Approval Reports:

1. Subgrade Approval Report No 1
2. ....

- The GITA has prepared the following Lot Approval Reports:

1. Lot Approval Report No 1
2. ....

- The GITA has prepared the following Daily Reports:

1. Daily Report No 1.....
2. ....

- The following subgrade survey was undertaken:

1. Subgrade Survey reference.....
2. ....

- The following weekly survey was undertaken:

1. Weekly survey of week ending .....reference.....
2. ....

Copies of all the above documents are attached.

The GITA certifies that all the earthworks undertaken in the above stated period are documented in the above reports and have been undertaken in accordance with the Specifications (ref. PSM4130-007S, dated XXX) a copy of which is attached, with the exception of:

1. List outstanding issues (not approved subgrade, lots, unsuitable material, failed tests etc.)
2. ....

Signed

GITA

## **Appendix F**


### **Architectural Plan**






Level 24, 25 Martin Place, Sydney NSW, 2000, Australia  
+61 2 9556 2666 | hdrinc.com  
HDR Pty. Limited ABN 76 158 075 220 trading as HDR  
NOMINATED ARCHITECT: Cate Cowlishaw 1078a (NSW)

THIS DOCUMENT IS THE COPYRIGHT OF HDR.  
ALL INFORMATION ILLUSTRATED ON THIS DOCUMENT IS TO BE  
CHECKED AND VERIFIED ON SITE. IN THE EVENT OF DISCREPANCIES  
REFER TO ARCHITECT PRIOR TO COMMENCEMENT OF THE WORK. DO  
NOT SCALE DRAWINGS MANUALLY OR ELECTRONICALLY.



KEY PLAN

REV	DESCRIPTION OF CHANGE	DATE	CHECKED	ISSUED
A	ISSU SUBMISSION	01/05/2024	HDR	



PROJECT  
LANCELEY PLACE DATA CENTRE  
ARTARMON


DRAWING TITLE  
SITE PLAN - EXTERNAL  
ARCHITECTURAL WORKS

SCALE  
1:250 @ A1  
DRAWING NUMBER  
EOS-AR-DRG-11003  
PROJECT STATUS  
PRELIMINARY

PROJECT NUMBER  
10384537  
ISSUE  
A  
30/04/2024 11:45:45 AM

## **Appendix B**

### **PSM4669-013L**



Our Ref: PSM4669-013L

21 August 2023

Senior Development Manager  
Goodman  
The Hayesbery  
1-11 Hayes Road  
Rosebery NSW 2018  
Cameron.Rubenach@goodman.com

G3 56 Delhi Road  
North Ryde NSW 2113  
P +61-2 9812 5000  
E mailbox@psm.com.au  
[www.psm.com.au](http://www.psm.com.au)

Attention: Cameron Rubenach

Dear Cameron

**RE: ABC SITE ARTARMON - CORNER OF LANCELEY AND CAMPBELL STREET, ARTARMON -  
RESULTS OF GROUNDWATER ASSESSMENT REPORT**

**1. Introduction**

This letter presents PSM's assessment of the groundwater conditions at and within the vicinity of the proposed development at the previous studios operated by ABC located on the Corner of Lanceley and Campbell Street (the Site). Additionally, the letter presents an assessment of the impact of the proposed basement on the groundwater at the site and its surrounds.

This letter has been prepared to address the comments in NSW Department of Planning and Environment EIS letter (Ref. OUT23/7611 dated 23 May 2023). A copy of the letter is attached in Appendix C.

The work was undertaken in accordance with our proposal PSM4669-012L dated 5 July 2023 and revised via email on 24 July 2023 to Cameron Rubenach.

**2. The Site**

**2.1 Location**

The Site is located within the Artarmon industrial area and is surrounded by other industrial developments. Lanceley Place and Campbell Street border the site on its northeastern and northwestern boundaries respectively.

The proposed development seeks to facilitate the construction of a multi-level warehouse and distribution centre, incorporating onsite car parking and ancillary offices. Specifically, the proposed development comprises the following works:

- Demolition of existing structures and bulk excavation of the Site
- Detailed earthworks and infrastructure construction, including vegetation clearing, installation of services and drainage infrastructure
- Construction, fit out and use of a three-storey warehouse and distribution centre, comprising 12 warehouse units with ancillary offices, including:
  - 25,538 m<sup>2</sup> of total Gross Floor Area (GFA)



- Approximately 21,534 m<sup>2</sup> of warehouse GFA
- Approximately 2,716 m<sup>2</sup> of office GFA
- Maximum building height of 33.46 m (RL 104.56).
- Provision of 188 car parking spaces, 34 medium rigid vehicle parking spaces, 6 accessible places and 8 motorbike parking spaces
- Site landscaping
- Business identification signage.

The warehouse is understood to comprise two (2) separate buildings with a combined basement carpark that extends across nearly the full footprint of the Site. The basement is understood to have a finished floor level (FFL) at RL66.820 m AHD at the carparking area and a FFL at RL69.00 m AHD within the proposed sprinkler tank footprint. Inset 1 presents a locality plan of the Site.



**Inset 1:** Site locality plan (aerial image from Nearmap, dated 20 June 2023)

## 2.2 Topography

The Site is noted to have an existing topography consisting of a fall of approximately 5m across the site. The fall is in a generally easterly direction towards Lanceley place. It is noted that the site has a highpoint at approximately RL 85 m AHD located at the southern corner of the site. The Site RL ranges from 85 m to RL 71 m AHD. There is a significant drop in elevation located on the western border of the site consisting of a shotcrete retaining wall.

## 2.3 Geological Setting

The 1:100,000 Sydney Geological map (1983) indicates that the site is underlain by:

- Rwa - Black to dark-grey shale and laminite

Inset 2 below presents the site location with regards to the geological setting.



**Inset 2: Sydney 1:100,000 geological map (site marked in red)**

### **3. Regulatory considerations**

#### **3.1 General**

Constructing buildings with basements that require excavation which intercepts an aquifer is an aquifer interference activity. Therefore, it is subject to the Water Management Act 2000, relevant water sharing plans, and the NSW Aquifer Interference Policy.

#### **3.2 Water licencing**

Applicants must seek appropriate licences and approvals for a building project before construction starts.

Where predicted maximum long term groundwater inflows into a planned drained basement during operation of the development are expected to be less than 3 ML/year, such developments could be considered as a 'minor aquifer interference activity' which are generally exempt from the full extent of the Water Management Act and therefore may not require a licence.

This is discussed in the WaterNSW Fact Sheet titled *Water access licence exemption for aquifer interference activities taking 3ML or less of groundwater per year*.

This fact sheet includes a list of common aquifer interference activities to which the exemption may apply, one of which is the 'ongoing dewatering of basements'.

Ultimately the decision as to whether a licence will be required for the long-term passive collection of groundwater inflows into a planned basement will be at the discretion of WaterNSW.

#### **3.3 NSW Aquifer Interference Policy (NOW, 2012)**

The purpose of this Aquifer Interference Policy ("this Policy") is to explain the role and requirements of the Minister administering the Water Management Act 2000 ("the Minister") in the water licensing and assessment processes for aquifer interference activities under the Water Management Act 2000 and other relevant legislative frameworks.

The policy sets out Minimal Impact Considerations to be applied to assess the impact of the proposed aquifer interference activity, in this case the construction and ongoing dewatering of a basement.



### **3.4 Minimum Requirements for Building Site Groundwater Investigations and Reporting (January 2021)**

The document indicates that a tanked basement construction which results in no ongoing dewatering is preferable as such construction reduces/eliminates:

- Energy demand from the continual operation of the pump-out system
- The required maintenance demand to keep the pumps operating and drainage lines free of clogging from the aeration of mineral-rich groundwater
- The water demand on the surrounding groundwater system and optimise the availability of groundwater for all users
- The additional administrative demand to retain records and maintain valid approvals, licences, or both, that would otherwise be imposed on the future managers of the property.

Drained basements can be considered where the ongoing water take is minimal, i.e., within the volumes that would typically be exempted from licencing, as discussed in Section 3.2.

Where a drained basement is proposed:

- A groundwater assessment shall be undertaken to appropriately predict the likely inflow volumes and drawdown and its effect on neighbouring structures, ecosystems, and groundwater users
- Engineering measures should be designed and constructed to meet as far as practical the aims listed in the dot points above with respect to ongoing energy, maintenance and administrative requirements on future managers of the property.

### **3.5 Disposal/reuse of groundwater**

Should a drained basement be adopted, groundwater flowing into the basement during construction and in perpetuity will need to be either re-used on site as grey water or for irrigation purposes or be disposed of either in the stormwater or sewer systems.

Where disposal is proposed this will need to be agreed with the appropriate authorities, i.e., Local Council for stormwater and Sydney Water for sewer. Each authority will have their requirements with regards to peak and average flows and water quality.

## **4. Proposed Basement Configuration**

### **4.1 Geometry**

PSM has been provided with the following documentation to assist in our understanding of the basement geometry:


- Basement Plan by Grimshaw Architects (ref. Project 22095, Drawing A02-1001 REV H dated 30 January 2023)
- Sections of the proposed development by Grimshaw Architects (ref. Project 22095, Drawing A01-1001 dated 30 January 2023).

From the provided documents, we understand the basement has the following geometry:

- Base of the basement to be at a maximum excavation depth of 4.68 m at RL 66.820 m AHD
- Roof of the basement is at RL 71.500 m AHD. The current surface level is between 69.5 m AHD and 71.5 m AHD
- The basement is to extend under the footprint of the proposed development
- The basement will serve a variety of functions such as:
  - Pump room
  - Parking
  - Gym

- Lobby
- EOT
- OSD + Rainwater Tanks
- Sprinkler Tanks.
- It is noted that the basement is at different depths depending on the usage requirement. The model adopts the entire basement to be at a maximum depth of RL 66.820 m AHD. This is considered to be a conservative approach
- It is unclear how excavation for the basement will be conducted and the proposed length of time the excavation is to be left exposed
- The design of the basement (i.e, drained or tanked) is not known to PSM at this stage.

A long section of the Site presented in Inset 3 detailing the inferred ground conditions and proposed excavation level.



**Inset 3: Long section with inferred ground conditions**

PSM has previously completed site investigations including the drilling of (11) boreholes extending below the proposed basement elevation. The results of the geotechnical investigation and the inferred subsurface conditions at the Site are presented in PSM4669-003L REV2 dated 16 June 2023.

The attached Figure 1 shows the approximate location of the completed boreholes relative to the approximate site boundaries.

## 5. Groundwater monitoring data

### 5.1 Piezometers

Tetra Tech Coffey (Coffey) previously conducted a detailed environmental site investigation in 2021 including the installation of seven (7) piezometers as part of their environmental works.

PSM received approval from Goodman to utilise the existing piezometers in the hydrogeological investigation.

Construction records of the piezometers are presented in Appendix A.

Approximate locations of the piezometers are shown in Figure 1.

### 5.2 Groundwater level monitoring

Since the installation of the piezometers the groundwater has been measured during some site visits. Groundwater has been measured on the following dates:

- 18 August 2021 (Coffey) – ( Ref. Coffey environmental report SYDEN288946-R02 dated 1 Oct 2021)
- 18 November 2022 (PSM)
- 1 December 2022 (PSM)
- 26 July 2023 (PSM).

Table 1 presents the results of the groundwater monitoring.

**Table 1 - Results of Groundwater Monitoring**

BH ID	Top of Casing (RL m AHD) *	Base of Piezometer (RL m AHD)*	Measurements *** (RL m AHD)			
			18 August 2021*	18 November 2022	1 December 2022	26 July 2023
Coffey_BH1	71.560	69.39	70.486	71.69 ** (water observed above the well casing)	70.94	71.14
Coffey_BH4	73.731	68.86	71.737	NA	NA	71.51
Coffey_BH7	69.718	64.97	66.755	NW (dry)	NW (dry)	66.92
Coffey_BH8	69.591	65.55	67.396	NW (dry)	NW (dry)	NW (dry)
Coffey_BH9	71.378	67.47	68.746	68.27	NW (dry)	68.77
Coffey_BH10	67.147	63.65	64.273	NW (dry)	NW (dry)	64.35
Coffey_BH12	71.593	67.25	70.959	70.75	70.70	71.68** (water observed above the well casing)

(1) NA = Not Accessible

(2) NW = No Water

(3) AHD = Australian height datum

(4) \* - Top of Casing, base of piezometers levels, and measurement on 18 Aug 2021 are taken from Coffey report SYDEN288946-R02 dated 1 Oct 2021

(5) \*\* - water was observed above the well casing. Figure 2 and Figure 3 present some selected site photos of the observation

(6) \*\*\* - Measurement relative to the RL of the Coffey's borehole collar levels.

It is noted in two separate occasions (Coffey\_BH01 on 18 Nov 2022 and BH\_12 on 26 July 2023), water was observed to be above the well casing (eg. the gatic was “flooded”). It is possible that this was due to external factors such as surface water flowing into the monitoring pit.

## 6. PSM infiltration / hydraulic tests – 26 July 2023

A total of three (3) “slug” tests were performed on 26 July 2023 in three of the piezometers on site. The tests were undertaken in BH1, BH4 and BH12.

“Slug” tests refer to falling or rising head tests. All tests undertaken were rising head tests, in which groundwater was bailed out of the piezometers, and the water recharge was monitored using the HOBO water level loggers.

The results of the rising head tests are presented in Appendix B.

Based on the results of the “slug” tests, Table 2 presents the estimated hydraulic conductivities for the unit:

**Table 2 - Results of Slug Tests**

Unit	Assessed Hydraulic Conductivity (m/s)
NATURAL (CLAY)	8 x 10 <sup>-8</sup> m/s to 1 x 10 <sup>-7</sup> m/s
BEDROCK	2.2 x 10 <sup>-7</sup> m/s

## 7. Groundwater inflow assessment - Numerical Modelling (Seepage Analysis)

### 7.1 Methodology

Details of the basements (eg. if it is tanked or drained basements) are not known to PSM.

In order to estimate the inflows during excavation, we have undertaken a series of seepage analyses using the finite element seepage package SEEP/W, produced by GEO-SLOPE International Ltd. The following section presents details of the modelling.

### 7.2 Model Geometries

We have adopted the following for the geometry of the seepage analysis:

- An excavation depth of approximately 4.7 m on the eastern boundary of the site and 6.4 m on the western boundary of the site to RL 66.82 m
- Future ground surface obtained from A07 GA SCN CC of architectural drawings by Grimshaw Architects
- The excavation plan dimensions are approximately 82.8 m by 137.4 m.

### 7.3 Model Inputs

When assessing the hydraulic conductivity of these two units we have considered:

- The geotechnical characteristics of the units
- Typical conductivities adopted for these units in projects across Sydney both published in the literature and that we are aware of from our involvement in many hydrogeological models for Sydney Tunnels
- Results of localised slug tests:

The following hydraulic soil parameters were adopted:

UNIT	$k_h$ BEST ESTIMATE	LOWER BOUND	Upper Bound	$k_h/k_v$
FILL/ NATURAL (CLAY)	$1 \times 10^{-7}$ m/s	$1 \times 10^{-8}$ m/s	$1.0 \times 10^{-7}$ m/s	5
BEDROCK	$1 \times 10^{-8}$ m/s	$1 \times 10^{-8}$ m/s	$2.2 \times 10^{-7}$ m/s	5

We have developed the following RUNs:

- RUN 1 – Calibration mode (prior to excavation) &  $k_h$  Best estimate
- RUN 2 – Basement excavation &  $k_h$  Best estimate
- RUN 3 – Basement excavation &  $k_h$  Lower Bound
- RUN 4 – Basement excavation &  $k_h$  Upper Bound.

The boundary conditions have been obtained utilising a calibration model consisting of the existing ground surface. Existing ground surface profile was obtained using data sourced from Elvis - Elevation and Depth - Foundation Spatial Data.

### 7.4 Results

Appendix D presents the geometry and results of the models respectively.

Based on the SEEP/W analysis, the estimated inflows into the excavation are as presented in Table 3.

Based on the estimated groundwater inflows the estimated groundwater volumes for different construction periods are presented in Table 3.

**Table 3 - Summary of Estimate Inflows**

	BEST ESTIMATE	LONG TERM – LOWER BOUND	LONG TERM – UPPER BOUND
<b>Estimated Inflow (L/S)</b>	0.005	0.004	0.084
<b>Total Estimated Inflow (ML/year)</b>	0.14	0.12	2.65

Note: Values presented are over the entire excavation width 137.4 m.

The estimated inflows are minor and below the 3 ML/yr limit that is typically adopted as the upper limit to minimal impact on the existing groundwater conditions.

## **8. DPE Comments - (Ref. OUT23/7611 dated 23 May 2023)**

The following sections presents PSM clarification on DPE comments on items raised in their letter OUT23/7611 dated 23 May 2023.

### **8.1 Inconsistent Current Site elevations, groundwater level measured on 18 Aug 2021 (Coffey data), inconsistent site groundwater level trends.**

Attachment A of DPE letter states the following:

The prediction of water take and licensing requirements and the assessment of aquifer interference will require the clarification of some site details:

- inconsistent current site elevations have been reported – ranging from 70.7 to 73.2 mAHD (Appendix 21 Section 2.2) or, as inferred from groundwater-level measurements given in both mbgl and mAHd (Appendix 18A Table 5.2), 67.1 to 73.7 mAHd.
- inconsistent groundwater levels measured on 18 August 2021 have been reported for each monitoring bore – the difference per bore ranging from 0.2 to 4.6 mAHd (cf. Appendix 15 Table 1 and Appendix 18A Table 5.2)
- inconsistent site groundwater-level trends are evident – rising at borehole BH1 and falling at BH12 by comparable amounts from 18 August 2021 to 1 December 2022

### **PSM Clarification:**

At the time the previous groundwater monitoring level was prepared (Ref. PSM4669-006L Rev 1 dated 2 February 2023), PSM did not obtain full copy of Tetra Tech Coffey Detailed Site Investigation (Ref. SYDEN288946-R02 dated 1 October 2021). The survey Coffey borehole collar levels were not known to PSM.

PSM estimated the borehole elevations and the observed water levels from the site survey contour plan prepared by LTS Surveys (Ref. 51775 001DT). This was described in the letter PSM4669-006L Rev 1.

In this letter, we have provided updated borehole elevations and groundwater level based on the Coffey's borehole collar levels. Table 1 presents updated results with previous groundwater measurements updated to match the top of collar readings provided in Table 5.2 of the previous site investigation report by Tetra Tech Coffey (ref. Detailed Site Investigation by Tetra Tech Coffey, SYDEN288946-R02 dated 1 October 2021).

As described in Section 5.2 of the letter, it is noted at two separate occasions (Coffey\_BH01 on 18 Nov 2022 and BH\_12 on 26 July 2023) water was observed to be above the well casing (eg. the gatic was "flooded"). It is possible that this is due to external factors such as surface water flowing into the monitoring pit.

### **8.2 Groundwater levels have not been presented with respect to the proposed bulk excavation levels.**

Attachment A of DPE letter also states the following:



- groundwater levels have not been presented with respect to the proposed bulk excavation level

**PSM Clarification:**

This information is now presented in this letter (in particular Appendix D – inflow assessment).

### 8.3 Basement Details

Attachment A of DPE letter also states the following:

- the duration and details (e.g. shoring, drained/tanked basement, etc) of the excavation and construction works are unclear.

**PSM Clarification:**

At the time this assessment letter is prepared, the details of the proposed basement are not known to PSM.

However, the estimated groundwater inflow presented in this letter could assist the Designer in their basement details.

## 9. Groundwater impact assessment

### 9.1 Licensing requirements

The predicted maximum long term groundwater inflows into the proposed drained basement are expected to be below 3 ML/year.

The proposed basement can thus be considered as a ‘minor aquifer interference activity’ which are generally exempt from the full extent of the Water Management Act and therefore may not require a licence. This is discussed in the WaterNSW Fact Sheet titled *Water access licence exemption for aquifer interference activities taking 3ML or less of groundwater per year*.

Ultimately however, the decision as to whether a licence will be required for the long-term passive collection of groundwater inflows into a planned basement will be at the discretion of WaterNSW.

### 9.2 Minimum Requirements for Building Site Groundwater investigations and Reporting (January 2021)

This Department of Planning document indicates that drained basements can be considered where the ongoing water take is minimal i.e. within the volumes that would typically be exempted from licencing.

As discussed in previous sections, the work completed and presented in this report indicates minimal water intake and thus we consider that this document would contemplate adopting a drained basement at this Site.

The document further requires that where a drained basement is proposed:

- A groundwater assessment shall be undertaken to appropriately predict:
  - The likely inflow volumes and drawdown. This is presented in Section 8 of this report
  - The effect of the drawdown on neighbouring ecosystems and groundwater users. This is discussed in Section 9.3
  - The effect on neighbouring structures. This is discussed in Section 9.4.
- Engineering measures should be designed and constructed to meet as far as practical the aims listed in the dot points above with respect to ongoing energy, maintenance, and administrative requirements on future managers of the property. These measures are discussed in Sections 9.5, 9.6 and 9.7 respectively.

### 9.3 AIP Minimal Impact Considerations

The Aquifer Interference Policy (AIP) includes a set of minimal impact considerations for assessing the impacts of aquifer interference activities including those regulated under the WMA 2000, the Water Act 1912 and those decided under the terms and conditions of other legislation.

Both the soils and rocks at the site are of relatively low yield (<5 L/s) and are a “less productive groundwater source” and “Fractured Rock Water Source” as defined in the AIP.

The proposed development is expected to have impacts that are less than the Level 1 minimum impact considerations, which according to the AIP minimal consideration requirements, would be considered as acceptable.

### 9.4 Effect on neighbouring structures

The aquifers are contained within the shale bedrock and the overlying weathered rock units. On this basis, we consider that any minor drawdown resulting from a drained basement at the Site would be very unlikely to result in settlements that would damage neighbouring properties.

### 9.5 Long term energy demand

Given the estimated long-term inflows associated with a drained basement a sump and pump drainage system with a pump out drainage system would be considered appropriate. Assuming steady state inflows of 3 ML/yr (this is more than our upper estimate and is thus a conservative assumption), this is equivalent to 8.5 m<sup>3</sup>/day.

Assuming a pump (or two pumps) capable of pumping at 20 L/s, this would result in the pump being in operation for approximately 42 hrs throughout the year. Assuming a 20 m<sup>3</sup> sump, this would result in the pump operating for around 16 minutes every 2 days.

Compared to other energy demands on the owners, such as air conditioning/heating or lights the use of pump can be considered a minimal long-term imposition on the owners.

### 9.6 Maintenance requirements

Adopting a drained basement can result in additional long term maintenance impositions on the owners of the property. These can however be minimised by appropriate design and construction.

Additional maintenance can result from:

- 1) Deterioration of exposed weak rock batters subject to ongoing seepage

We note that the bedrock units present at the site may degrade with time if left exposed with ongoing groundwater seepage. It is thus recommended that shotcrete facing be provided to protect against degradation. Alternatively, a plenum space between the rock face and an internal dry-wall can be adopted. This should be wide enough to allow maintenance access.

- 2) Maintaining of the permanent drainage system. Where a drained basement is adopted, provision will need to be made for permanent and effective drainage. Such permanent drainage systems will need to be able to be maintained throughout the life of the structures and thus allow for access to flushing to remove chemical deposits that may build up over time or include redundancy in the system to allow for possible reduction in capacity in the future

Details of the drainage system are a matter of design but would typically include a sub-floor drainage blanket with slotted drainage pipes within drainage aggregate, plus strip drains behind the shotcreted / concreted walls (or a plenum space between the rock face and an internal dry-wall where shotcrete is not required), and sump and pump system with the ability to effectively back flush the system for long-term maintenance.

By including redundancy in the drainage system, the need for maintenance can be reduced to where it does not result in unreasonable maintenance requirements in perpetuity.

- 3) Maintaining the water treatment plant (if required).

## 9.7 Disposal/Reuse of groundwater

Groundwater flowing into the basement during construction and in perpetuity will need to be either re-used on site as grey water or for irrigation purposes or disposed of either in stormwater or sewer.

Where disposal is proposed this will need to be agreed with the appropriate authorities i.e. Local Council for stormwater and Sydney Water for sewer. Each authority will have their requirements with regards to peak and average flows and water quality.

The predicted yearly inflows are small and would not be expected to result in overloading of the stormwater system. Should capacity of the stormwater be considered an issue this could be addressed by sizing of the sump and pump to allow collection and disposal at low flow rates during periods of dry weather.

Water quality issues would need to be addressed separately and local water treatment plants can be used to treat the water if required.

## 9.8 Conclusion

In the sections above we have discussed the impact of a proposed drained basement at the Site on the:

- Groundwater resource
- Neighbouring structures
- Neighbouring groundwater users
- Long term energy demand on future owners
- Long term maintenance requirements on future owners
- Disposal/reuse of the intercepted groundwater.

On this basis we consider that the impact of a drained basement is minimal.

The above sections have also identified the approvals that will need to be sought and the measures that would need to be designed and constructed to result in this minimal impact in the long term.

## 10. Basement drainage design considerations

The permanent drainage system is expected to comprise a sub-floor drainage blanket with slotted drainage pipes within drainage aggregate, plus strip drains behind the shotcreted / concreted walls (or a plenum space between the rock face and an internal dry-wall where shotcrete is not required), and sump and pump system with the ability to effectively back flush the system for long-term maintenance.

We recommend that such a system be designed and constructed, keeping in mind the recommendations regarding redundancy and disposal in Sections 9.6 and 9.7, and as a minimum:

- Include at least two sumps each with its own pump and emergency pump to allow for redundancy in the system
- Consider potential for partial blockages in the drainage over the life of the building
- Consider additional inflows into the system from rainfall infiltration, cleaning, potential flooding from broken services etc
- Include ability to treat the inflow prior to disposal if required
- Include ability to monitor the inflows and outflows from the system
- Have enough storage capacity to allow discharge in lower flow rates and in dry periods to minimise load on receiving system.

On the above basis we consider that it would be prudent to design the permanent drainage system for inflow of 0.5 l/s long term conditions and peak flows of up to 2 l/s. Whilst these are significantly greater inflows than are expected, the increased capacity would be expected to come at very minor additional costs and provide significant level of redundancy.

Inspections of the basement and monitoring of inflows and water levels during construction are recommended to allow confirmation of the assumptions and the outcomes presented in this report.

## 11. Exclusions

This report does not consider the groundwater quality, contamination and environmental issues associated with the proposed basement at the Site. We understand that these are being addressed separately by others.

Should you have any queries please do not hesitate to contact the undersigned.

**Yours Sincerely**



**KEN TONG LEE**  
**GEOTECHNICAL ENGINEER**



**AGUSTRIAL SALIM**  
**PRINCIPAL**

## Encl.

Figure 1	Site Locality Plan of Previous Investigations
Figure 2	Selected Site Photos (1 of 2)
Figure 3	Selected Site Photos (2 of 2)
Appendix A	Well Construction Records
Appendix B	Results of Rising Head Tests
Appendix C	DPE letter
Appendix D	Seepage Analysis



N:\PSM4669\GIS\02\_Workspace\01\_MXD\PSM4669.qgz Layout: PSM4669-013L Figure 1




#### Legend

- Monitoring Wells (Coffey)
- Augered Boreholes (PSM) - December 2021
- Hand Augered Boreholes (PSM) - December 2021
- Cored Boreholes (PSM) - December 2021
- Cored Boreholes (PSM) - May 2023
- Site Boundary

#### Notes:

1. Aerial image sourced from Nearmap dated 20 June 2023.

Scale 1:500



Map Projection: GDA2020 / MGA zone 56  
Grid: EPSG:7856



Created By: PSM  
Date: 14 Aug 2023

Revision: A  
Paper Size: A3

Goodman Property  
ABC Site  
Artarmon NSW

#### LOCALITY PLAN OF EXISTING INTRUSIVE INVESTIGATIONS

PSM4669-013L

FIGURE 1





Photo 1 - Water observed outside well casing of BH1 on 18 November 2022



Photo 2 - Condition of BH12 on 18 November 2022

Goodman Property  
 ABC Site Artarmon  
 Corner Lanceley St and Campbell St, Artarmon  
 GROUNDWATER MONITORING  
 SELECTED SITE PHOTOGRAPHS (1 OF 2)



PSM4669-013L

Figure 2





Photo 3 - Water observed outside of well casing at BH12 prior to removal of PVC cap (26 July 2023)



Photo 4 - Condition of BH12 on 26 July 2023 following removal of PVC Cap

Goodman Property  
 ABC Site Artarmon  
 Corner Lanceley St and Campbell St, Artarmon  
 GROUNDWATER MONITORING  
 SELECTED SITE PHOTOGRAPHS (2 OF 2)



PSM4669-013L

Figure 3

# **Appendix A**

## **Well Construction Records**

# Engineering Log - Monitoring Well

client: **Australian Broadcasting Corporation**

principal:

project: **ABC Artarmon DSI**

location: **2 Lanceley Place & 14 Campbell Street, Artarmon**

Hole ID. **BH1**

sheet: 1 of 1

project no. **754-SYDEN288946**

date started: **09 Aug 2021**

date completed: **09 Aug 2021**

logged by: **J.Y**

checked by: **M.L**

position: E: 332127; N: 6256466

surface elevation: 71.69 mAHD


angle from horizontal: 90°

equipment type: Geoprobe, Track mounted

drilling fluid:

hole diameter : 100 mm

drilling information				well details		material substance							structure and additional observations																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
method & support	penetration	water	samples & field tests	BH1	RL (m)	depth (m)	graphic log	classification symbol	material description	moisture condition	consistency / relative density																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
AD 1/2 SS 100821 13:50	1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100 101 102 103 104 105 106 107 108 109 110 111 112 113 114 115 116 117 118 119 120 121 122 123 124 125 126 127 128 129 130 131 132 133 134 135 136 137 138 139 140 141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 159 160 161 162 163 164 165 166 167 168 169 170 171 172 173 174 175 176 177 178 179 180 181 182 183 184 185 186 187 188 189 190 191 192 193 194 195 196 197 198 199 200 201 202 203 204 205 206 207 208 209 210 211 212 213 214 215 216 217 218 219 220 221 222 223 224 225 226 227 228 229 230 231 232 233 234 235 236 237 238 239 240 241 242 243 244 245 246 247 248 249 250 251 252 253 254 255 256 257 258 259 260 261 262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 278 279 280 281 282 283 284 285 286 287 288 289 290 291 292 293 294 295 296 297 298 299 300 301 302 303 304 305 306 307 308 309 310 311 312 313 314 315 316 317 318 319 320 321 322 323 324 325 326 327 328 329 330 331 332 333 334 335 336 337 338 339 340 341 342 343 344 345 346 347 348 349 350 351 352 353 354 355 356 357 358 359 360 361 362 363 364 365 366 367 368 369 370 371 372 373 374 375 376 377 378 379 380 381 382 383 384 385 386 387 388 389 390 391 392 393 394 395 396 397 398 399 400 401 402 403 404 405 406 407 408 409 410 411 412 413 414 415 416 417 418 419 420 421 422 423 424 425 426 427 428 429 430 431 432 433 434 435 436 437 438 439 440 441 442 443 444 445 446 447 448 449 450 451 452 453 454 455 456 457 458 459 460 461 462 463 464 465 466 467 468 469 470 471 472 473 474 475 476 477 478 479 480 481 482 483 484 485 486 487 488 489 490 491 492 493 494 495 496 497 498 499 500 501 502 503 504 505 506 507 508 509 510 511 512 513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 554 555 556 557 558 559 560 561 562 563 564 565 566 567 568 569 570 571 572 573 574 575 576 577 578 579 580 581 582 583 584 585 586 587 588 589 590 591 592 593 594 595 596 597 598 599 600 601 602 603 604 605 606 607 608 609 610 611 612 613 614 615 616 617 618 619 620 621 622 623 624 625 626 627 628 629 630 631 632 633 634 635 636 637 638 639 640 641 642 643 644 645 646 647 648 649 650 651 652 653 654 655 656 657 658 659 660 661 662 663 664 665 666 667 668 669 670 671 672 673 674 675 676 677 678 679 680 681 682 683 684 685 686 687 688 689 690 691 692 693 694 695 696 697 698 699 700 701 702 703 704 705 706 707 708 709 710 711 712 713 714 715 716 717 718 719 720 721 722 723 724 725 726 727 728 729 730 731 732 733 734 735 736 737 738 739 740 741 742 743 744 745 746 747 748 749 750 751 752 753 754 755 756 757 758 759 760 761 762 763 764 765 766 767 768 769 770 771 772 773 774 775 776 777 778 779 780 781 782 783 784 785 786 787 788 789 790 791 792 793 794 795 796 797 798 799 800 801 802 803 804 805 806 807 808 809 810 811 812 813 814 815 816 817 818 819 820 821 822 823 824 825 826 827 828 829 830 831 832 833 834 835 836 837 838 839 840 841 842 843 844 845 846 847 848 849 850 851 852 853 854 855 856 857 858 859 860 861 862 863 864 865 866 867 868 869 870 871 872 873 874 875 876 877 878 879 880 881 882 883 884 885 886 887 888 889 890 891 892 893 894 895 896 897 898 899 900 901 902 903 904 905 906 907 908 909 910 911 912 913 914 915 916 917 918 919 920 921 922 923 924 925 926 927 928 929 930 931 932 933 934 935 936 937 938 939 940 941 942 943 944 945 946 947 948 949 950 951 952 953 954 955 956 957 958 959 960 961 962 963 964 965 966 967 968 969 970 971 972 973 974 975 976 977 978 979 980 981 982 983 984 985 986 987 988 989 990 991 992 993 994 995 996 997 998 999 1000																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

<b>method</b> AD auger drilling* AS auger screwing* HA hand auger W washbore SS hand auger SS solid stem flight auger 4 x 5.1425.1/2 coring (100.8mm)	<b>support</b> M mud C casing N nil	<b>samples &amp; field tests</b> B bulk disturbed sample D disturbed sample E environmental sample SS split spoon sample U## undisturbed sample ##mm diameter HP hand penetrometer (kPa) N standard penetration test (SPT) N* SPT - sample recovered Nc SPT with solid cone VS vane shear; peak/remoulded (kPa) R refusal HB hammer bouncing	<b>classification symbol &amp; soil description</b> based on Unified Classification System	<b>consistency / relative density</b> VS very soft S soft F firm St stiff VSt very stiff H hard Fb friable VL very loose L loose MD medium dense D dense VD very dense
* bit shown by suffix e.g. AD/T B blank bit T TC bit V V bit	<b>penetration</b>  no resistance ranging to refusal 10-Oct-12 water level on date shown water inflow water outflow		<b>moisture</b> D dry M moist W wet Wp plastic limit Wl liquid limit	



# Engineering Log - Monitoring Well

client: **Australian Broadcasting Corporation**

principal:

project: **ABC Artarmon DSI**

location: **2 Lanceley Place & 14 Campbell Street, Artarmon**

Hole ID. **BH10**

sheet: 1 of 1

project no. **754-SYDEN288946**

date started: **09 Aug 2021**

date completed: **09 Aug 2021**

logged by: **J.Y**

checked by: **M.L**

position: E: 332190; N: 6256517

surface elevation: 67.15 m AHD

angle from horizontal:  $90^\circ$ 

equipment type: Geoprobe, Track mounted

drilling fluid:

hole diameter :

drilling information				well details		material substance				material description		moisture condition		consistency / relative density		structure and additional observations	
method & support	1 penetration	2 water	3 samples & field tests	BH10	RL (m)	depth (m)	graphic log	classification symbol	SOIL TYPE: plasticity or particle characteristic, colour, secondary and minor components	moisture condition	consistency / relative density						
HA SS				E: BH10 0.1-0.2	-67				FILL: Gravelly SAND: fine - medium grained, Dark brown, Sub angular to sub rounded gravells, plastic fragments.	D		No odour, staining or ACM PID: 0.8 ppm					
				E: BH10 0.4-0.5					Sandy GRAVEL: sub-angular to angular, Pale grey.			Weathered Shale PID: 0.6 ppm					
					-66	1.0						PID: 1.5 ppm					
					-65	2.0			Traces of sandstone	M		PID: 1.4 ppm					
					-64	3.0											
					-63	4.0			Hard shale bedrock Monitoring Well BH10 terminated at 3.50 m Refusal			backfill details: 0.0-0.2m: Concrete 0.2-0.8m: Bentonite 0.8-3.5m: Sand standpipe piezo. BH10 details: 1.0-3.5m: screen					
					-62	5.0											

method

AD auger drilling\*

AS auger screwing\*

HA washbore

W hand auger

HA hand auger

SS solid stem flight auger

4 x 5.1425 1/2 coring (100.8mm)

support

M mud

C casing

N nil

penetration

1

2

3

no resistance ranging to refusal

water

10-Oct-12 water level on date shown

water inflow

water outflow

samples & field tests

B bulk disturbed sample

D disturbed sample

E environmental sample

SS split spoon sample

U## undisturbed sample ##mm diameter

HP hand penetrometer (kPa)

N standard penetration test (SPT)

N\* SPT - sample recovered

Nc SPT with solid cone

VS vane shear; peak/remoulded (kPa)

R refusal

HB hammer bouncing

classification symbol & soil description

based on Unified Classification System

moisture

D dry

M moist

W wet

Wp plastic limit

Wl liquid limit

consistency / relative density

VS very soft

S soft

F firm

St stiff

VSt very stiff

H hard

Fb friable

VL very loose

L loose

MD medium dense

D dense

VD very dense



# Engineering Log - Monitoring Well

client: **Australian Broadcasting Corporation**

principal:

project: **ABC Artarmon DSI**

location: **2 Lanceley Place & 14 Campbell Street, Artarmon**

Hole ID. **BH12**

sheet: 1 of 1

project no. **754-SYDEN288946**

date started: **09 Aug 2021**

date completed: **09 Aug 2021**

logged by: **J.Y**

checked by: **M.L**

position: E: 332152; N: 6256491

surface elevation: 71.70 m AHD



angle from horizontal: 90°

equipment type: Geoprobe, Track mounted

drilling fluid:

hole diameter :

drilling information				well details		material substance						
method & support	penetration	water	samples & field tests	BH12	RL (m)	depth (m)	graphic log	classification symbol	material description  SOIL TYPE: plasticity or particle characteristic, colour, secondary and minor components	moisture condition	consistency / relative density	structure and additional observations
4 x 5.1/2 HA SS	1								CONCRETE.			No staining, odour, ACM
	2		E: BH12 0.3-0.4						FILL: Clayey Gravelly SAND: fine - medium grained, sub-angular to angular, low plasticity, pale grey and dark grey, shale gravel.	D	D	PID: 0.8 ppm
	3		E: BH12 0.6-0.7		-71	1.0			Gravelly CLAYEY SAND: fine - medium grained, sub-angular, high plasticity, grey.	D		Fragments of ash, slag and glass 3-20mm. PID: 7.2 ppm Weathered shale
		10/08/21 14:10			-70	2.0			increase in shale gravel fragments			
					-69	3.0						
					-68	4.0			some grey clay	M		
					-67	5.0			Monitoring Well BH12 terminated at 4.45 m Refusal			backfill details: 0.0-0.5m: Concrete 0.5-1.0m: Bentonite 1.0-4.45m: Sand standpipe piezo. BH12 details: 1.45-4.45m: screen
					-66							

<b>method</b> AD auger drilling* AS auger screwing* HA hand auger W washbore HA hand auger SS solid stem flight auger 4 x 5.1/2 coring (100.8mm)  * bit shown by suffix e.g. AD/T B blank bit T TC bit V hit	<b>support</b> M mud N nil C casing  <b>penetration</b>  <b>water</b> 	<b>samples &amp; field tests</b> B bulk disturbed sample D disturbed sample E environmental sample SS split spoon sample U## undisturbed sample ##mm diameter HP hand penetrometer (kPa) N standard penetration test (SPT) N* SPT - sample recovered Nc SPT with solid cone VS vane shear; peak/remounded (kPa) R refusal HB hammer bouncing	<b>classification symbol &amp; soil description</b> based on Unified Classification System  <b>moisture</b> D dry M moist W wet Wp plastic limit Wl liquid limit	<b>consistency / relative density</b> VS very soft S soft F firm St stiff VSt very stiff H hard Fb friable VL very loose L loose MD medium dense D dense VD very dense
---	---	--	--	--

**method**  
AD auger drilling\*  
AS auger screwing\*  
HA hand auger  
W washbore  
HA hand auger  
SS solid stem flight auger  
4 x 5.1/2 coring (100.8mm)

\* bit shown by suffix  
e.g. AD/T  
B blank bit  
T TC bit  
V V bit

**support**  
M mud  
C casing  
N nil

**penetration**  
no resistance ranging to refusal

**water**  
10-Oct-12 water level on date shown  
water inflow  
water outflow

**samples & field tests**  
B bulk disturbed sample  
D disturbed sample  
E environmental sample  
SS split spoon sample  
U## undisturbed sample ##mm diameter  
HP hand penetrometer (kPa)  
N standard penetration test (SPT)  
N\* SPT - sample recovered  
Nc SPT with solid cone  
VS vane shear; peak/remoulded (kPa)  
R refusal  
HB hammer bouncing

**classification symbol & soil description**  
based on Unified Classification System

**moisture**  
D dry  
M moist  
W wet  
Wp plastic limit  
Wl liquid limit

**consistency / relative density**  
VS very soft  
S soft  
F firm  
St stiff  
VSt very stiff  
H hard  
Fb friable  
VL very loose  
L loose  
MD medium dense  
D dense  
VD very dense

# Engineering Log - Monitoring Well

client: **Australian Broadcasting Corporation**

principal:

project: **ABC Artarmon DSI**

location: **2 Lanceley Place & 14 Campbell Street, Artarmon**

Hole ID: **BH4**

sheet: 1 of 1

project no. **754-SYDEN288946**

date started: **10 Aug 2021**

date completed: **10 Aug 2021**

logged by: **J.Y**

checked by: **M.L**

position: E: 332094; N: 6256562

surface elevation: 73.86 m AHD


angle from horizontal: 90°

equipment type: Geoprobe, Track mounted

drilling fluid:

hole diameter :

drilling information				well details		material substance						structure and additional observations		
method & support	penetration			water	samples & field tests	BH4	RL (m)	depth (m)	graphic log	classification symbol	material description	moisture condition	consistency / relative density	
HA	1	2	3	11/08/21 08:35	E: BH4 0.2-0.8						ASPHALT.	D		No staining, odour, ACM
					E: BH4 0.4-0.6						FILL: Sandy GRAVEL: fine - medium grained, sub-angular to angular, dark brown.		PID: 0.4 ppm	
SS							-73	1.0			FILL: Gravelly SAND: medium grained, to 20 mm, sub-angular to angular, dark brown.			PID: 0.4 ppm
							-72	2.0			Gravelly Sandy CLAY: high plasticity, dark brown and dark red, Fine to medium grained sand, sub rounded to sub angular gravels.			Residual soil
							-71	3.0			Sandy CLAY: low plasticity, Grey, Fine to medium grained sand.			PID: 0.5 ppm
							-70	4.0			Becoming dark brown	M		Weathered shale
							-69	5.0			Gravel increasing in size			PID: 0.5 ppm
							-68				Monitoring Well BH4 terminated at 5.00 m Target depth			backfill details: 0.0-0.2m: Concrete 0.2-0.8m: Bentonite 0.8-4.99m: Sand standpipe piezo. BH4 details: 1.2-5.0m: screen

<b>method</b> AD auger drilling* AS auger screwing* HA hand auger W washbore HA hand auger SS solid stem flight auger 4 x 5.1425.1/2 coring (100.8mm) * bit shown by suffix e.g. AD/T B blank bit T TC bit V V bit	<b>support</b> M mud C casing N nil <b>penetration</b>  no resistance ranging to refusal <b>water</b> 10-12 water level on date shown water inflow water outflow	<b>samples &amp; field tests</b> B bulk disturbed sample D disturbed sample E environmental sample SS split spoon sample U## undisturbed sample ##mm diameter HP hand penetrometer (kPa) N standard penetration test (SPT) N* SPT - sample recovered Nc SPT with solid cone VS vane shear; peak/remoulded (kPa) R refusal HB hammer bouncing	<b>classification symbol &amp; soil description</b> based on Unified Classification System <b>moisture</b> D dry M moist W wet Wp plastic limit Wl liquid limit	<b>consistency / relative density</b> VS very soft S soft F firm St stiff VSt very stiff H hard Fb friable VL very loose L loose MD medium dense D dense VD very dense
--	---	--	--	--

# Engineering Log - Monitoring Well

client: **Australian Broadcasting Corporation**

principal:

project: **ABC Artarmon DSI**

location: **2 Lanceley Place & 14 Campbell Street, Artarmon**

Hole ID. **BH7**

sheet: 1 of 1

project no. **754-SYDEN288946**

date started: **10 Aug 2021**

date completed: **10 Aug 2021**

logged by: **J.Y**

checked by: **M.L**

position: E: 332142; N: 6256587



surface elevation: 69.97 m AHD



angle from horizontal: 90°

equipment type: Geoprobe, Track mounted

drilling fluid:

hole diameter :

drilling information				well details		material substance							
method & support	penetration	water	samples & field tests	BH7	RL (m)	depth (m)	graphic log	classification symbol	material description	moisture condition	consistency / relative density	structure and additional observations	
5.1/2 HA SS	1 2 3		E: BH7 0.1-0.2 E: BH7 0.3-0.4		69 68 67 66 65	1.0 2.0 3.0 4.0 5.0			CONCRETE.	D	H	No odour, staining or ACM	
									PID: 1.1 ppm				
									Residual soil PID: 1.4 ppm				
									PID: 1.1 ppm				
									St				
									M				
									F				
									W				
									S				
									Weathered shale				
backfill details: 0.0-0.2m: Concrete 0.2-0.8m: Bentonite 0.8-5.0m: Sand standpipe piezo. BH7 details: 0.9-5.0m: screen													
Monitoring Well BH7 terminated at 5.00 m Target depth													

<b>method</b> AD auger drilling* AS auger screwing* HA hand auger W washbore HA hand auger SS solid stem flight auger 4 x 5.1/2 coring (100.8mm)	<b>support</b> M mud N nil C casing  <b>penetration</b>  no resistance ranging to refusal  <b>water</b>  10-Oct-12 water level on date shown water inflow water outflow	<b>samples &amp; field tests</b> B bulk disturbed sample D disturbed sample E environmental sample SS split spoon sample U## undisturbed sample ##mm diameter HP hand penetrometer (kPa) N standard penetration test (SPT) N* SPT - sample recovered Nc SPT with solid cone VS vane shear; peak/remoulded (kPa) R refusal HB hammer bouncing	<b>classification symbol &amp; soil description</b> based on Unified Classification System  <b>moisture</b> D dry M moist W wet Wp plastic limit Wl liquid limit	<b>consistency / relative density</b> VS very soft S soft F firm St stiff VSt very stiff H hard Fb friable VL very loose L loose MD medium dense D dense VD very dense
---	---	--	--	--

**method**  
AD auger drilling\*  
AS auger screwing\*  
HA hand auger  
W washbore  
HA hand auger  
SS solid stem flight auger  
4 x 5.1/2 coring (100.8mm)

\* bit shown by suffix  
e.g. AD/T  
B blank bit  
T TC bit  
V V bit

**support**  
M mud  
C casing  
N nil

**penetration**  
no resistance ranging to refusal

**water**  
10-Oct-12 water level on date shown  
water inflow  
water outflow

**samples & field tests**  
B bulk disturbed sample  
D disturbed sample  
E environmental sample  
SS split spoon sample  
U## undisturbed sample ##mm diameter  
HP hand penetrometer (kPa)  
N standard penetration test (SPT)  
N\* SPT - sample recovered  
Nc SPT with solid cone  
VS vane shear; peak/remoulded (kPa)  
R refusal  
HB hammer bouncing

**classification symbol & soil description**  
based on Unified Classification System

**moisture**  
D dry  
M moist  
W wet  
Wp plastic limit  
Wl liquid limit

**consistency / relative density**  
VS very soft  
S soft  
F firm  
St stiff  
VSt very stiff  
H hard  
Fb friable  
VL very loose  
L loose  
MD medium dense  
D dense  
VD very dense

checked by: **M.L**

hole diameter :

PDF 0 9 06 LIBRARY, GLB rev:AR Log COF PIEZOMETER ABC ARTARMON GINT.GPJ <<DrawingFile>> 21/09/2021 18:32

# Engineering Log - Monitoring Well

client: **Australian Broadcasting Corporation**

principal:

project: **ABC Artarmon DSI**

location: **2 Lanceley Place & 14 Campbell Street, Artarmon**

Hole ID. **BH9**

sheet: 1 of 1

project no. **754-SYDEN288946**

date started: **09 Aug 2021**

date completed: **09 Aug 2021**

logged by: **J.Y**

checked by: **M.L**

position: E: 332181; N: 6256528

surface elevation: 71.47 m AHD

angle from horizontal: 90°

equipment type: Geoprobe, Track mounted

drilling fluid:

hole diameter :

drilling information			well details		material substance						
method & support	penetration	water	samples & field tests	BH9	RL (m)	depth (m)	graphic log	classification symbol	material description	moisture condition	consistency / relative density
HA	1		E: BH9 0.1-0.2		71				FILL: Gravelly SAND: fine - medium grained, sub-angular to angular, pale brown.	D	No staining, odour, ACM PID: 0.5 ppm
	2		E: BH9 0.4-0.6						FILL: Gravelly SAND: fine - medium grained, sub-angular, pale brown.		PID: 0.6 ppm Brick and concrete fragments
	3		E: BH9 0.9-1.0			1.0			SHALE: fine - medium grained, pale grey.		Brick fragments PID: 1 ppm Weathered shale
						2.0					PID: 1.2 ppm
						3.0					PID: 1.1 ppm
						4.0			Monitoring Well BH9 terminated at 4.00 m Refusal		backfill details: 0.0-0.8m: Concrete 0.8-1.3m: Bentonite 1.3-4.0m: Sand standpipe piezo. BH9 details: 1.5-4.0m: screen
						5.0					
						6.0					
						7.0					
						8.0					
						9.0					
						10.0					
						11.0					
						12.0					
						13.0					
						14.0					
						15.0					
						16.0					
						17.0					
						18.0					
						19.0					
						20.0					
						21.0					
						22.0					
						23.0					
						24.0					
						25.0					
						26.0					
						27.0					
						28.0					
						29.0					
						30.0					
						31.0					
						32.0					
						33.0					
						34.0					
						35.0					
						36.0					
						37.0					
						38.0					
						39.0					
						40.0					
						41.0					
						42.0					
						43.0					
						44.0					
						45.0					
						46.0					
						47.0					
						48.0					
						49.0					
						50.0					
						51.0					
						52.0					
						53.0					
						54.0					
						55.0					
						56.0					
						57.0					
						58.0					
						59.0					
						60.0					
						61.0					
						62.0					
						63.0					
						64.0					
						65.0					
						66.0					
						67.0					
						68.0					
						69.0					
						70.0					
						71.0					
						72.0					
						73.0					
						74.0					
						75.0					
						76.0					
						77.0					
						78.0					
						79.0					
						80.0					
						81.0					
						82.0					
						83.0					
						84.0					
						85.0					
						86.0					
						87.0					
						88.0					
						89.0					
						90.0					
						91.0					
						92.0					
						93.0					
						94.0					
						95.0					
						96.0					
						97.0					
						98.0					
						99.0					
						100.0					

**method**  
AD auger drilling\*  
AS auger screwing\*  
HA hand auger  
W washbore  
SS hand auger  
SS solid stem flight auger  
4 x 5.1/2 coring (100.8mm)

\* bit shown by suffix  
e.g. AD/T  
B blank bit  
T TC bit  
V V bit

**support**  
M mud  
C casing  
N nil

**penetration**  
no resistance ranging to refusal

**water**  
10-Oct-12 water level on date shown  
water inflow  
water outflow

**samples & field tests**  
B bulk disturbed sample  
D disturbed sample  
E environmental sample  
SS split spoon sample  
U## undisturbed sample ##mm diameter  
HP hand penetrometer (kPa)  
N standard penetration test (SPT)  
N\* SPT - sample recovered  
Nc SPT with solid cone  
VS vane shear; peak/remoulded (kPa)  
R refusal  
HB hammer bouncing

**classification symbol & soil description**  
based on Unified Classification System

**moisture**  
D dry  
M moist  
W wet  
Wp plastic limit  
Wl liquid limit

**consistency / relative density**  
VS very soft  
S soft  
F firm  
St stiff  
VSt very stiff  
H hard  
Fb friable  
VL very loose  
L loose  
MD medium dense  
D dense  
VD very dense



## **Appendix B**



### **Results of Rising Head Tests**



## Slug Test

HOLE NUMBER:  
BORE EASTING: 332127.0  
BORE NORTHING: 6256466.0  
COLLAR RL(m): 71.56  
DATUM: m AHD  
CONTRACTOR  
WELL TESTED BY: KTL / JBL  
SCREENED LITHOLOGY: SHALE

DEPTH OF HOLE (m): 2.30  
SCREEN LENGTH 'L' (m): 1.5  
INTERNAL DIAMETER 'D<sub>i</sub>' (m): 0.04  
EXTERNAL DIAMETER 'D<sub>o</sub>' (m): 0.05  
SCREEN SHAPE FACTOR 'F': 2.30  
WATER DIP (m below collar): 0.55  
STANDING WATER (m AHD): 71.01  
DATE: 26-Jul-23



	Time lag 'T'	Hydraulic conductivity 'k'	
	mins	m/s	m/day
Curve 1	0.2	3.6E-05	3.07E+00
Curve 2	37.9	2.2E-07	1.87E-02

COMMENTS:

From Hvorslev (1951)  $k = \frac{A}{FT}$

where  $A = \pi D_i^2 / 4$

$$F = \frac{2\pi L}{\ln\left(\frac{L}{D_o} + \sqrt{1 + \left(\frac{L}{D_o}\right)^2}\right)}$$

$$T = \frac{t_2 - t_1}{\ln(H_1/H_0) - \ln(H_2/H_0)}$$



$H_n$  = drawdown at time  $t_n$



## Slug Test

HOLE NUMBER:  
BORE EASTING: 332094.0  
BORE NORTHING: 6256562.0  
COLLAR RL(m): 73.86  
DATUM: m AHD  
CONTRACTOR  
WELL TESTED BY: KTL / JBL  
SCREENED LITHOLOGY: NATURAL

DEPTH OF HOLE (m): 5.00  
SCREEN LENGTH 'L' (m): 3.8  
INTERNAL DIAMETER 'D<sub>i</sub>' (m): 0.04  
EXTERNAL DIAMETER 'D<sub>o</sub>' (m): 0.05  
SCREEN SHAPE FACTOR 'F': 4.75  
WATER DIP (m below collar): 2.35  
STANDING WATER (m AHD): 71.51  
DATE: 26-Jul-23



	Time lag 'T'	Hydraulic conductivity 'k'	
	mins	m/s	m/day
Curve 1	0.2	1.9E-05	1.64E+00
Curve 2	52.0	7.7E-08	6.61E-03

COMMENTS:

From Hvorslev (1951)  $k = \frac{A}{FT}$

where  $A = \pi D_i^2 / 4$

$$F = \frac{2\pi L}{\ln\left(\frac{L}{D_o} + \sqrt{1 + \left(\frac{L}{D_o}\right)^2}\right)}$$

$$T = \frac{t_2 - t_1}{\ln(H_1/H_0) - \ln(H_2/H_0)}$$



$H_n$  = drawdown at time  $t_n$



## Slug Test

HOLE NUMBER:  
BORE EASTING: 332152.0  
BORE NORTHING: 6256491.0  
COLLAR RL(m): 71.70  
DATUM: m AHD  
CONTRACTOR  
WELL TESTED BY: KTL / JBL  
SCREENED LITHOLOGY: NATURAL

DEPTH OF HOLE (m): 4.45  
SCREEN LENGTH 'L' (m): 3.0  
INTERNAL DIAMETER 'D<sub>i</sub>' (m): 0.04  
EXTERNAL DIAMETER 'D<sub>o</sub>' (m): 0.05  
SCREEN SHAPE FACTOR 'F': 3.94  
WATER DIP (m below collar): 0.02  
STANDING WATER (m AHD): 71.68  
DATE: 26-Jul-23



	Time lag 'T'	Hydraulic conductivity 'k'	
	mins	m/s	m/day
Curve 1	0.4	1.3E-05	1.08E+00
Curve 2	45.9	1.0E-07	9.04E-03

COMMENTS:

From Hvorslev (1951)  $k = \frac{A}{FT}$

where  $A = \pi D_i^2 / 4$   
 $F = \frac{2\pi L}{\ln\left(\frac{L}{D_o} + \sqrt{1 + \left(\frac{L}{D_o}\right)^2}\right)}$   
 $T = \frac{t_2 - t_1}{\ln(H_1/H_0) - \ln(H_2/H_0)}$   
 $H_n$  = drawdown at time  $t_n$

## **Appendix C**

### **DPE Letter**



Our ref: OUT23/7611

Dave Auster

Planning and Assessment Group  
NSW Department of Planning and Environment

Email: [dave.auster@dpie.nsw.gov.au](mailto:dave.auster@dpie.nsw.gov.au)

23 May 2023

---

Subject: **Lanceley Place Multi-Level Warehouse (SSD-48478458) – Environmental Impact Statement (EIS)**

Dear Dave Auster,

I refer to your request for advice sent on 18 April 2023 to the Department of Planning and Environment (DPE) Water about the above matter.

Goodman Property Services Pty Ltd is seeking application approval for the Lanceley Place Multi-Level Warehouse project, to demolish existing buildings and construct a three-storey warehouse and distribution facility with a new underground basement car-parking level.

DPE Water has reviewed the Environmental Impact Statement (EIS) and has recommendations regarding water take, entitlement and groundwater impacts. Please see Attachment A for more detail.

Should you have any further queries in relation to this submission please do not hesitate to contact DPE Water Assessments [water.assessments@dpie.nsw.gov.au](mailto:water.assessments@dpie.nsw.gov.au).

Yours sincerely

A handwritten signature in blue ink, appearing to read "Z. Baker".

Tim Baker  
Senior Project Officer  
Department of Planning and Environment: Water

## Attachment A

---

### Detailed advice to DPE Planning & Assessment regarding the Lanceley Place Multi-Level Warehouse Project (SSD-48478458) EIS

#### 1.0 Water Take and Entitlement

---

##### 1.1 Recommendation – Prior to Determination

That the proponent:

- quantify the maximum annual volume of water take from each water source due to aquifer interference activities required for the project.
- demonstrate sufficient entitlement can be acquired in the relevant water source unless an exemption applies.

##### 1.2 Recommendation – Post approval

The proponent must ensure sufficient water entitlement is held in a water access licence/s to account for the maximum predicted take for each water source prior to take occurring.

##### Explanation

The project notes that groundwater will be intercepted during basement construction. Quantification of the maximum groundwater inflows both during construction and operation is requested. These inflows must have sufficient entitlement held to cover this take unless an exemption applies.

The proposal acknowledges that groundwater will likely be accessed, and its level lowered, by bulk excavation (Appendix 16 Section 2.2). Conversely, the proponent's response (Appendix 4 Table 3) to DPE Water's advice on 8 December 2022 states that the proposal does not require any underground works.

A comparison of the bulk excavation level of 66.82+/-0.5 mAHD (Appendix 21 Section 3.2) and reported groundwater level measurements, ranging 68.3 to 72.0 mAHD (Appendix 15 Table 1) from seven site boreholes, indicates that groundwater will be intercepted across much of the site.

The prediction of water take and licensing requirements and the assessment of aquifer interference will require the clarification of some site details:

- inconsistent current site elevations have been reported – ranging from 70.7 to 73.2 mAHD (Appendix 21 Section 2.2) or, as inferred from groundwater-level measurements given in both mbgl and mAHD (Appendix 18A Table 5.2), 67.1 to 73.7 mAHD.
  - inconsistent groundwater levels measured on 18 August 2021 have been reported for each monitoring bore – the difference per bore ranging from 0.2 to 4.6 mAHD (cf. Appendix 15 Table 1 and Appendix 18A Table 5.2)
  - inconsistent site groundwater-level trends are evident – rising at borehole BH1 and falling at BH12 by comparable amounts from 18 August 2021 to 1 December 2022
  - groundwater levels have not been presented with respect to the proposed bulk excavation level
  - the duration and details (e.g. shoring, drained/tanked basement, etc) of the excavation and construction works are unclear.
-

## 3.0 Groundwater Impacts

---

### 3.1 Recommendation – Pre-determination

That the proponent assesses the proposal against the requirements and applicable considerations of the NSW Aquifer Interference Policy 2012.

#### Explanation

Based on the available groundwater monitoring results and proposed bulk excavation level (described above), the proposed excavation work would involve aquifer penetration and groundwater interference and thus requires an assessment against the NSW Aquifer Interference Policy (2012).



The potential for aquifer interference was raised by DPE Water on 8 December 2022 as acknowledged by the proponent (EIS Section 5.1 and Appendix 4 Table 3).




Any construction activities and subsequent site operations that may result in aquifer interference must be assessed against the NSW Aquifer Interference Policy.


**End Attachment A**

## **Appendix D**

### **Seepage Analysis**

Color	Name	Hydraulic Material Model	Sat Kx (m/sec)	Ky'/Kx' Ratio
	BEDROCK	Saturated Only	1e-08	0.2
	FILL/NATURAL	Saturated Only	1e-07	0.2

Color	Name	Kind	Parameters
	Constant Head RL 68 m	Water Total Head	68 m
	Constant Head RL 72 m	Water Total Head	72 m
	Zero Flux	Water Flux	0 m/sec




Goodman Property  
 ABC Artarmon Site  
 Groundwater Assessment  
 RUN 1 - CALIBRATION MODEL  
 MODEL GEOMETRY

PSM4669-013L

APPENDIX D












Goodman Property  
ABC Artarmon Site  
Groundwater Assessment  
RUN 1 - CALIBRATION MODEL  
WATER TOTAL HEAD RESULTS

PSM4669-013L

APPENDIX D

Color	Name	Hydraulic Material Model	Sat Kx (m/sec)	Ky'/Kx' Ratio
	BEDROCK	Saturated Only	1e-08	0.2
	FILL/NATURAL	Saturated Only	1e-07	0.2


Color	Name	Kind	Parameters
	Constant Head RL 68 m	Water Total Head	68 m
	Constant Head RL 72 m	Water Total Head	72 m
	Potential Seepage Surface	Water Flux	0 m/sec
	Zero Flux	Water Flux	0 m/sec



Goodman Property  
ABC Artarmon Site  
Groundwater Assessment  
RUN 2 - BEST ESTIMATE  
MODEL GEOMETRY

PSM4669-013L



APPENDIX D








Goodman Property  
 ABC Artarmon Site  
 Groundwater Assessment  
 RUN 2 - BEST ESTIMATE  
 ANALYSIS RESULTS

PSM4669-013L

APPENDIX D

Color	Name	Hydraulic Material Model	Sat Kx (m/sec)	Ky'/Kx' Ratio
	BEDROCK	Saturated Only	1e-08	0.2
	FILL/NATURAL	Saturated Only	1e-08	0.2


Color	Name	Kind
	Constant Head RL 68 m	Water Total Head
	Constant Head RL 72 m	Water Total Head
	Potential Seepage Surface	Water Flux
	Zero Flux	Water Flux



Goodman Property  
ABC Artarmon Site  
Groundwater Assessment  
RUN 3 - LOWER BOUND  
MODEL GEOMETRY



PSM4669-013L





APPENDIX D




<p>Goodman Property  ABC Artarmon Site  Groundwater Assessment  RUN 3 - LOWER BOUND  ANALYSIS RESULTS</p>	
PSM4669-013L	APPENDIX D



Color	Name	Hydraulic Material Model	Sat Kx (m/sec)	Ky'/Kx' Ratio
	BEDROCK	Saturated Only	2.2e-07	0.2
	FILL/NATURAL	Saturated Only	1e-07	0.2


Color	Name	Kind
	Constant Head RL 68 m	Water Total Head
	Constant Head RL 72 m	Water Total Head
	Potential Seepage Surface	Water Flux
	Zero Flux	Water Flux



Goodman Property  
ABC Artarmon Site  
Groundwater Assessment  
RUN 4 - UPPER BOUND  
MODEL GEOMETRY

PSM4669-013L

APPENDIX D



Goodman Property  
 ABC Artarmon Site  
 Groundwater Assessment  
 RUN 4 - UPPER BOUND  
 ANALYSIS RESULTS

PSM4669-013L

APPENDIX D