

Construction Pedestrian and Traffic Management Plan

13-23 Gibbons Street, Redfern

Mixed-Use Student Accommodation Development

Prepared for: Richard Crookes Constructions Pty Ltd

Prepared By: Matthew Young

RMS Prepare a Work Zone Traffic Management Plan

Certificate #: 0051718998

Tuesday, 6 April 2021

Document Number: SBMG02209-00 R1

Table of Contents

1 Project Details	3
1.1 Project Summary	3
1.2 Revisions	3
1.3 Location Map	4
1.4 Development Process	5
1.5 Groundworks	5
1.6 Construction - Structure	5
1.7 Construction – Fit Out	6
2 Existing Conditions	6
2.1 Roadways	6
2.2 Public Transport	6
2.3 Unique Conditions	6
3 Proposed Management of Construction Vehicles	7
3.1 General	
3.2 Groundworks	7
3.3 Construction Phases	8
4 Impact of Project	11
4.1 Surrounding Properties	
4.2 Pedestrians	
4.3 Cyclists	11
4.4 Local Traffic	11
4.5 Emergency Services	11
4.6 Public Transport	11
Appendix A – Site Plans	12
Appendix B – Traffic Control Plans	12
Appendix C - Swept Paths	12
Appendix D – Other Documents	12

1 Project Details

1.1 Project Summary

Project: Mixed-Use - Student Accommodation Development

Location: 13-23 Gibbons Street, Redfern NSW

Hours of Operation: Monday – Friday 7:00am – 6:00pm

Saturday 7:30am – 3:30pm No work on Sunday or Public Holidays (Approved hours as per SSD condition D2).

Scope of Works: Demolition of existing structures, construction of an 18-storey mixed-use student accommodation development with basement, comprising of 419 student accommodation rooms and ground level retail.


This Traffic Management Plan has been prepared to satisfy condition C15 contained within the consent (ref: SSD 9194).

The processes outlined within this Construction, Pedestrian and Traffic Management Plan will comply with the requirements stated within the City of Sydney Standard Requirements for a Construction Traffic Management Plan (see appendix D for standard requirements)

1.2 Revisions

Rev	Date	Description
0	29/03/2021	Initial Submission
1	06/04/2021	Revised to address Council feedback 01/04/2021

1.3 Location Map



1.4 Development Process

This traffic management plan covers the stage(s) listed below, subsequent stages will require amendments and additional plans to be prepared.

Included Stages / Phases:

Stage / Phase	Duration (approx.)
Groundworks	10 Weeks
Construction – Structure	30 Weeks
Construction – Fit Out	25 Weeks

1.5 Groundworks

Daily Vehicle Movements:

	SRV	MRV	HRV	AV	Truck & Dog	Total
Length	6.4m	8.8m	12.5m	19m	18.4m	
Peak Movements (Vehicles)		20(10		N/A	N/A	
Average Movements (Vehicles)		16(8)		N/A	N/A	

General Type of Works:

- Demolition of existing structures, removal of demolished material from site
- Excavation works for basement level, removal of excavated material from site

1.6 Construction - Structure

Daily Vehicle Movements:

	SRV	MRV HRV		AV	Truck & Dog	Total
Length	6.4m	8.8m	12.5m	19m	18.4m	
Peak						
Movements		40((20)			40(20)
(Vehicles)						, ,
Average						
Movements		32((16)			32(16)
(Vehicles)						
Concrete						
Pours (pour		40(20)	4(2)			44(22)
days only						

Concrete Pour Schedule: approx. 1 day each week for 28 weeks.

General Type of Works:

- General construction activity for building structure (floor slabs, walls, etc.)
- Concrete pours

1.7 Construction – Fit Out

Daily Vehicle Movements:

	SRV	MRV	HRV	AV	Truck & Dog	Total
Length	6.4m	8.8m	12.5m	19m	18.4m	
Peak Movements (Vehicles)	8(4)	12(6)	4(2)			24(12)
Average Movements (Vehicles)	4(2)	8(4)	2(1)			14(7)
Concrete Pours (pour days only		40(20)	4(2)			44(22)

- · Associated plumbing and electrical works
- Fit-out works
- Associated landscaping works

2 Existing Conditions

2.1 Roadways

Road Name	Direction	Lanes	Speed Limit	Kerb Restrictions	Pedestrian Access
Gibbons Street	Northbound (one-way)	4	50	Clearway 6am – 10am & 3pm – 7pm Mon-Fri 2P 10am – 3pm Mon- Fri & 8:30am – 12:30pm Sat No stopping near intersection	Footpath along both sides
Regent Street	Southbound (One-way)	4	50	Mix of No Stopping & 1P 8:30am – 6pm Mon-Fri & 8:30am – 12:30pm Sat	Footpath along both sides
Margaret Street	Both Direction	2-way local road	50	No Stopping	Footpath along both sides
William Lane	Both Directions	2-way local road	50	No Stopping / No Parking	Footpath along northern side

2.2 Public Transport

Rail – Redfern Station 200m north from site

Buses – Bus routes along both Gibbons Street and Regent Street. No bus stops

along the site frontages

Taxi - No dedicated infrastructure within close proximity to the site, however, there

is frequent utilisation of taxi and ride sharing services in the local area.

2.3 Unique Conditions

• Site has permission to utilise the old 'BP' site off Regent Street adjacent to the proposed construction site.

3 Proposed Management of Construction Vehicles

3.1 General

 A schedule of site inductions shall be held on regular occasions and as determined necessary to ensure all new employees are aware of the construction management obligations.

3.2 Groundworks

- a) Approach and Departure Routes
- Site Access (Vehicles up to 8.8m in length)
 - Approach Route 1 Traveling along City Road, turn onto Cleveland Street, turn right onto Regent Street, turn right onto Margaret Street and then turn right onto the site in a forward-facing direction.
 - Approach Route 2 Traveling along South Dowling Street, turn onto Cleveland Street, turn left onto Regent Street, turn right onto Margaret Street and then turn right onto the site in a forward-facing direction.
 - Approach Route 3 Traveling north along Botany Road, turn left onto Henderson Road, turn right onto Wyndham Street, continue onto Gibbons Street, turn right onto Lawson Square, turn right onto Regent Street, turn right onto Margaret Street and then turn right onto the site in a forward-facing direction.
 - Departure Route 1 In a forward-facing direction exit the site onto William Lane, turn left onto Marian Street, turn right onto Gibbons Street, turn left onto Cleveland Street and then turn onto City Road.
 - Departure Route 2 In a forward-facing direction exit the site onto William Lane, turn left onto Marian Street, turn right Gibbons Street, turn right onto Lawson Square, turn right onto Regent Street and then continue onto Botany Road.
- b) Site Access
 - Site vehicles to enter and exit the site using proposed site gates and travel path through the future pedestrian through site link between Margaret Street and William Lane at the rear of the site.
- c) Vehicle movements within the site
 - Vehicles will enter and exit the site in a forward-facing direction.
- d) Loading and Unloading of Vehicles
 - All vehicles to be loaded and unloaded within the site boundaries.
- e) Vehicle Queuing
 - Vehicles to stand within the site boundary only.
 - Drivers are to contact the site prior to turning onto Cleveland Street from either City Road or South Dowling Street to ensure there is adequate space.
- f) Removal of material from site
 - Vehicles are to be loaded within site boundaries with crushed aggregate and shaker grid to be installed prior to exit point once hardstand area is removed.
 - Vehicles inspected prior to leaving the site and cleaned as required to minimise contamination of surrounding roadways.
 - Where water is used for cleaning vehicles, appropriate sediment control measures will be taken to ensure untreated water is not allowed to directly enter the storm water system.
- g) Works Zone
 - None proposed.
- h) Standing Plant
 - All equipment to be used within the site boundary only.

- i) Parking for Site Workers
 - Site workers to park within surrounding off-street parking facilities abiding by existing conditions.
 - Site workers will be encouraged to use public transport to travel to and from the site with facilities available onsite for tool and equipment storage.
- j) Storage for Material, Waste and Equipment
 - All storage to be located within the site boundaries only.
- k) Pedestrian Management
 - Pedestrian access past the site as per existing conditions along the concrete footpaths
 - Traffic controllers located at site gates to manage pedestrian activity when vehicles are entering / exiting the site.
 - Boundary fencing / hoarding installed around the site boundary as required to restrict public access.
- I) Traffic Lanes
 - 2-way access maintained along Margaret Street.
 - Normal access maintained along William Lane.
 - Traffic lanes maintained along Gibbons and Regent Streets.

3.3 Construction Phases

a) Approach and Departure Routes

Site Access (Vehicles up to 8.8m in length only)

- Approach Route 1 Traveling along City Road, turn onto Cleveland Street, turn right onto Regent Street, turn right onto Margaret Street and then turn right onto the site in a forward-facing direction.
- Approach Route 2 Traveling along South Dowling Street, turn onto Cleveland Street, turn left onto Regent Street, turn right onto Margaret Street and then turn right onto the site in a forward-facing direction.
- Approach Route 3 Traveling north along Botany Road, turn left onto Henderson Road, turn right onto Wyndham Street, continue onto Gibbons Street, turn right onto Lawson Square, turn right onto Regent Street, turn right onto Margaret Street and then turn right onto the site in a forward-facing direction.
- Departure Route 1 In a forward-facing direction exit the site onto William Lane, turn left onto Marian Street, turn right onto Gibbons Street, turn left onto Cleveland Street and then turn onto City Road.
- Departure Route 2 In a forward-facing direction exit the site onto William Lane, turn left onto Marian Street, turn right Gibbons Street, turn right onto Lawson Square, turn right onto Regent Street and then continue onto Botany Road.

Gibbons Street Works Zone (All Vehicle sizes)

- Approach Route 4– Traveling along City Road, turn onto Cleveland Street, turn right onto Regent Street, turn right onto Henderson Road, turn right onto Wyndham Street, continue onto Gibbons Street and then stand within the Works Zone in a forward-facing direction.
- Approach Route 5 Traveling along South Dowling Street, turn onto Cleveland Street, turn left onto Regent Street, turn right onto Henderson Road, turn right onto Wyndham Street, continue onto Gibbons Street and then Stand within the Works Zone in a forward-facing direction.
- Approach Route 6 Traveling north along Botany Road, turn left onto Henderson Road, turn right onto Wyndham Street, continue onto Gibbons Street and then stand within the Works Zone in a forward-facing direction.

- Departure Route 3 In a forward-facing direction exit the Works Zone and continue along Gibbons Street, turn left onto Cleveland Street and then turn onto City Road.
- Departure Route 4 In a forward-facing direction exit the Works Zone and continue along Gibbons Street, turn right onto Lawson Square, turn right onto Regent Street and then continue onto Botany Road.

Margaret Street Works Zone (Vehicles up to 8.8m in length only)

- Approach Route 7– Traveling along City Road, turn onto Cleveland Street, turn right onto Regent Street, turn right onto Margaret Street and then stand within the Works Zone in a forward-facing direction.
- Approach Route 8 Traveling along South Dowling Street, turn onto Cleveland Street, turn left onto Regent Street, turn right onto Margaret Street and then Stand within the Works Zone in a forward-facing direction.
- Approach Route 9 Traveling north along Botany Road, turn left onto Henderson Road, turn right onto Wyndham Street, continue onto Gibbons Street, turn right onto Lawson Square, turn right onto Regent Street, turn right onto Margaret Street and then stand within the Works Zone in a forward-facing direction.
- Departure Route 5 In a forward-facing direction exit the Works Zone, turn right onto Gibbons Street, turn left onto Cleveland Street and then turn onto City Road.
- Departure Route 6 In a forward-facing direction exit the Works Zone, turn right onto Gibbons Street, turn right onto Lawson Square, turn right onto Regent Street and then continue onto Botany Road.

Site Access – BP Site – Accessible during Structure Construction Phase Only (All Vehicle sizes)

- Approach Route 10 Traveling along City Road, turn onto Cleveland Street, turn right onto Regent Street and then turn right onto the BP site in a forward-facing direction.
- Approach Route 11 Traveling along South Dowling Street, turn onto Cleveland Street, turn left onto Regent Street and then turn right onto the BP site in a forward-facing direction.
- Approach Route 12 Traveling north along Botany Road, turn left onto Henderson Road, turn right onto Wyndham Street, continue onto Gibbons Street, turn right onto Lawson Square, turn right onto Regent Street, turn right onto the BP site in a forward-facing direction.
- Departure Route 7 In a forward-facing direction exit the BP site and turn right onto Regent Street and then continue along Botany Road.
- Departure Route 8 In a forward-facing direction exit the BP site and turn right onto Regent Street, turn right onto Henderson Road, turn right onto Wyndham Street, continue onto Gibbons Street, turn left onto Cleveland and then turn onto City Road.

b) Site Access

- Site vehicles to enter and exit the site using proposed site gates and travel path through the future pedestrian through site link between Margaret Street and William Lane at the rear of the site.
- During the Structure Construction Phase works vehicles may also access the BP Site via the existing driveways off Regent Street.
- c) Vehicle movements within the site
 - Vehicles are only able to travel along the future pedestrian link only.
 - During the Structure works vehicles may also access the site via the BP Site.

- d) Loading and Unloading of Vehicles
 - All vehicles to be loaded and unloaded from within the site boundaries or Works
 Zone
 - During the Structure works vehicles may also access the site via the BP Site
- e) Vehicle Queuing
 - Vehicles to stand within the site boundary or an approved Works Zone only.
 - During the Structure works vehicles may also access the site via the BP Site
 - Drivers are to contact the site prior to turning onto Cleveland Street from either City Road or South Dowling Street to ensure there is adequate space.
- f) Works Zone
 - Gibbons Street within the existing on-street parking zone (no stopping zone retained).
 - Margaret Street Works Zone to require the roadway to be closed as a 3m traffic lane cannot be maintained past the site vehicles. Traffic control implemented when the Works Zone is occupied as per TCP SBMG02209-11 See appendix B. Normal traffic conditions restored at all other times.
- g) Standing Plant
 - All equipment to be used within the site boundary.
 - Concrete pour from within site boundaries or approved Works Zone (subject to Council approval), see Appendix B for relevant TCP.
 - During the Structure works vehicles may also access the site via the BP Site
- h) Material Handling
 - Onsite tower crane installed for moving material and equipment between levels
 - Forklifts or similar plant to be used wholly within the site to load and unload vehicles as required.
- i) Parking for Site Workers
 - Site workers to park within site boundaries or surrounding off-street parking facilities abiding by existing conditions.
 - Site workers will be encouraged to use public transport to travel to and from the site with facilities available onsite for tool and equipment storage.
- j) Storage for Material, Waste and Equipment
 - All storage to be located within the site boundaries only.
- k) Pedestrian Management
 - Pedestrian access past the site as per existing conditions along the concrete footpaths.
 - B-Class Hoarding installed over the footpath to maintain a safe travel path.
 - Traffic controller located at gate to manage pedestrian activity when vehicles are crossing the footpath.
 - Boundary fencing / hoarding installed around the site boundary as required to restrict public access.
- I) Traffic Lanes
 - Vehicles restricted from traveling along Margaret Street between William Lane and Gibbons Street when the Works Zone is occupied. Normal conditions restored at other times.
 - Normal access maintained along William Lane.
 - Traffic lanes maintained along Regent Streets.
 - Traffic lanes maintained along Gibbons Street with the Works Zone only in operation during existing on-street parking hours. Clearway to operate under current conditions.

4 Impact of Project

4.1 Surrounding Properties

- Existing access to surrounding properties maintained throughout the project.
- The closure of a section of Margaret Street only impacts vehicular through traffic as pedestrian access is permitted along the existing footpath which maintains the existing property access points within this area.

4.2 Pedestrians

- Pedestrian access maintained as per existing conditions. B-class hoarding installed along the footpath during structure construction to provide overhead protection.
- Pedestrian ramps placed over pump lines as required to maintain access along the footpath to minimise impact on existing travel paths.
- Traffic controllers used as required for pedestrian safety when vehicles are crossing the footpath.

4.3 Cyclists

- No significant cyclist impact due to the project; existing travel routes to remain as per normal conditions (except Margaret Street when Works Zone is occupied – See below).
- When the Margaret Street Works Zone is occupied cyclists can either use the detour route or dismount and walk their bike along the footpath.

4.4 Local Traffic

- Limited impact on traffic flows along Gibbons Street as the existing Clearway hours are maintained.
- The use of the rear 'BP' site for the structure construction phase provides additional staging capacity for vehicles during activities such as concrete pours with higher vehicle movements
- The closure of Margaret Street will only occur when the Works Zone is occupied with normal conditions to be restored at other times.

4.5 Emergency Services

- Access along surrounding streets maintained throughout the project with access to surrounding properties also as per existing conditions.
- Emergency vehicles are given priority access as per normal road rules.

4.6 Public Transport

• Existing public transport infrastructure unaffected by this project.

Appendix A – Site Plans

SBMG02209-02 – Approach and Departure Routes – Site Access
SBMG02209-03 – Approach and Departure Routes – Gibbons St Works Zone
SBMG02209-04 – Approach and Departure Routes – Margaret St Works Zone
SBMG02209-05 – Approach and Departure Routes – BP Site Access
SBMG02209-06 – Site Overview – Groundworks Phase
SBMG02209-07 – Site Overview – Construction Phase – Structure
SBMG02209-08 – Site Overview – Construction Phase – Fit out

Appendix B – Traffic Control Plans

SBMG02209-09 – Site Access SBMG02209-10 – BP Site Access SBMG02209-11 – Margaret Street Works Zone


Appendix C – Swept Paths

SBMG02209-12 - MRV - Site Access - Ingress SBMG02209-14 - MRV - Site Access - Egress SBMG02209-13 - HRV - BP Site

Appendix D – Other Documents

City of Sydney CTMP Standard Conditions


Appendix A



obing ity zta	Project/Event:	MIXED-USE DEVELOR	MIXED-USE DEVELOPMENT						
ABN: 34 167 185 560 www.sbmgplanning.com.au matt@sbmgplanning.com.au	Location:	13-23 GIBBONS STRE	13-23 GIBBONS STREET, REDFERN NSW						
m: 0467 370 380	Client :	RICHARD CROOKES	RICHARD CROOKES CONSTRUCTIONS PTY LTD						
/SBMGATOO	Plan No.	SBMG02209-02	А	Date:	29TH MARCH 2021	(SIGNED:		
PLANNING TRAFFIC BUILDING & SPECIAL SHEPT PUTS CONTROL CONSTRUCTION EYENTS DIAGRAMS	SCALE: NOT TO	SCALE: NOT TO SCALE							


	DATE		DESCRIPTION	
PARED BY: MATTHEW YOUNG MS PREPARE A WORKZONE		Ε		
AFFIC MANAGEMENT PLAN ERTIFICATE No. 0051718998		D		
		С		
GNED: MHY		В		
, ,	29/03/21	Α	INITIAL SUBMISSION	






Chara Div. Ltd	Project/Event:	MIXED-USE DEVELOR	DMENT					DATE	DESCRIPTION
Sbmg Pty Ltd ABN: 34 167 185 560	1 Tojeou Event.	WIINED-OOL DEVELOR	IVILIVI				PREPARED BY: MATTHEW YOUNG RMS PREPARE A WORKZONE		E
www.sbmgplanning.com.au matt@sbmgplanning.com.au	Location:	13-23 GIBBONS STRE	ET, RED	FERN N	ISW	TRAFFIC MANAGEMENT PLAN CERTIFICATE No. 0051718998		D	
m: 0467 370 380	Client :	RICHARD CROOKES	CONSTR	UCTIO	NS PTY LTD				С
/SBMGATESO	Plan No.	SBMG02209-03	А	Date:	29TH MARCH 2021		SIGNED:		В
PLANNING TRAFFIC BUILDING & SPECIAL SWEET PATH CONTROL CONSTRUCTION EVENTS BIAGRAMS	SCALE: NOT TO SCALE						, ,	29/03/21	A INITIAL SUBMISSION





							1		_	
Sbmg Pty Ltd	Project/Event:	MIXED-USE DEVELOR	PMENT					PREPARED BY: MATTHEW YOUNG	+	DESCRIPTION
ABN: 34 167 185 560 www.sbmgplanning.com.au	Location:	40.00 OIDDONO OTDE	ET DED	FEDALA	1014/		RMS PREPARE A WORKZONE		E	
matt@sbmgplanning.com.au	13-23 GIBBONS STRE	EI, RED	NSW		TRAFFIC MANAGEMENT PLAN CERTIFICATE No. 0051718998		D			
m: 0467 370 380	Client :	RICHARD CROOKES	CONSTR	NS PTY LTD				c		
		001100000000			0071111170110001		- // /		ļ	
	Plan No.	SBMG02209-04	A	Date:	26TH MARCH 2021		SIGNED:		В	
PLANNING TRAFFIC BUILDING & SPECIAL SWEET PATH CONTROL CONSTRUCTION EYENTS BURGANS	SCALE: NOT TO SCALE						7,00	26/03/21	А	INITIAL SUBMISSION








Sbmg Pty Ltd	Project/Event:	MIXED-USE DEVELOR	PMENT			PREPARED BY: MATTHEW YOUNG	DATE	\vdash	_	
ABN: 34 167 185 560 www.sbmgplanning.com.au		40.00 OIDDONO OTDE		FERNIA		RMS PREPARE A WORKZONE		E		
matt@sbmgplanning.com.au	Location:	13-23 GIBBONS STRE	EI, KEL)FERN N	TRAFFIC MANAGEMENT PLAN CERTIFICATE No. 0051718998		D			
m: 0467 370 380	Client :	RICHARD CROOKES	CONSTR	RUCTION				c	_	
									\coprod	
	Plan No.	SBMG02209-05	Α	Date:	29TH MARCH 2021		SIGNED:		В	
TRAFFIC BUILDING & SPECIAL SWEPT PATH	SCALE: NOT TO	SCALE	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	20/03/21		IN				

	DATE		DESCRIPTION
DUNG INE LAN 1998		Ε	
		D	
		С	
		В	
	29/03/21	Α	INITIAL SUBMISSION












Appendix B







Appendix C







Appendix D

The City of Sydney Standard Requirements for Construction Traffic Management Plan

The Applicant or contractor undertakes to follow and abide by the following requirements at all times during the demolition, excavation and construction works at 13-23 Gibbons Street, Redfern SSD 9194

- 1. Details of routes to and from site and entry and exit points from site site specific See items 2.2a)
- Details of roads that may be excluded from use by construction traffic i.e. roads with load limits, quiet residential streets or access/turn restricted streets – site specific
 Heavy vehicles to use approved approach and departure routes only.
- 3. The approved truck route plan shall form part of the contract and must be distributed to all truck drivers.
- 4. All vehicles must enter and exit the site in a forward direction (unless specific approval for a **one-off occasion** is obtained from the City's Construction Regulation Unit).
- 5. Trucks are not allowed to reverse into the site from the road (unless specific approval for a **one-off occasion** is obtained from the City's Construction Regulation Unit).
- 6. The Applicant must provide the City with details of the largest truck that will be used during the demolition, excavation and construction.
 - **NOTE**: No dog trailers or articulated vehicles (AV) to be used (unless specific approval for a **one-off occasion** is obtained from the City's Construction Regulation Unit).
- 7. Oversize and over-mass vehicles are not allowed to travel on Local Roads (unless approval for a one-off occasion is obtained from the City's Traffic Operations Unit). Requests to use these vehicles must be submitted to the City 28 days prior to the vehicle's scheduled travel date. For more information please contact the National Heavy Vehicle Regulator (NHVR) on 1300 696 487 or www.nhvr.gov.au.
- 8. No queuing or marshalling of trucks is permitted on any public road.
- Any temporary adjustment to Bus Stops or Traffic Signals will require the Applicant to obtain approval from the STA and RMS respectively prior to commencement of works.
- 10. All vehicles associated with the development shall be parked wholly within the site. All site staff related with the works are to park in a designated off street area or be encouraged to use public transport and not park on the public road.
- 11. All loading and unloading must be within the development site or at an approved "Works Zone".

- 12. The Applicant must apply to the City's Traffic Works Co-ordinator to organise appropriate approvals for Work Zones and road closures.
- 13. The Applicant must apply to the City's Construction Regulations Unit to organise appropriate approvals for partial road closures.
- 14. The Applicant must apply to the Transport for NSW's Transport Management Centre for approval of any road works on State Roads or within 100m of Traffic Signals and receive an approved Road Occupancy Licence (ROL). A copy of the ROL must be provided to the City.
- 15. The Applicant must apply to the City's Construction Regulations Unit to organise appropriate approvals for temporary driveways, cranes and barricades etc.
- 16. The Applicant must comply with development consent for hours of construction.
- 17. All Traffic Control Plans associated with the CTMP must comply with the Australian Standards and Roads and Maritime Services (RMS) Traffic Control At Work Sites Guidelines.
- 18. Traffic Controllers are NOT to stop traffic on the public street(s) to allow trucks to enter or leave the site. They MUST wait until a suitable gap in traffic allows them to assist trucks to enter or exit the site. The Roads Act does not give any special treatment to trucks leaving a construction site the vehicles already on the road have right-of-way.
- 19. Pedestrians may be held only for very short periods to ensure safety when trucks are leaving or entering BUT you must NOT stop pedestrians in anticipation i.e. <u>at</u> all times the pedestrians have right-of-way on the footpath not the trucks.
- 20. Physical barriers to control pedestrian or traffic movements need to be determined by the City's Construction Regulations Unit prior to commencement of work.
- 21. The Applicant must obtain a permit from the City's Construction Regulation Unit regarding the placing of any plant/equipment on public ways.
- 22. The Applicant must apply to the City's Building Approvals Unit to organise appropriate approvals for hoarding prior to commencement of works.
- 23. The CTMP is for the excavation, demolition and construction of building works, not for road works (if required) associated with the development. Any road works will require the Applicant or the contractor to separately seek approval from the City and/or RMS for consideration. Also WorkCover requires that Traffic Control Plans must comply with Australian Standards 1742.3 and must be prepared by a Certified Traffic Controller (under RMS regulations).
- 24. Please note that the provision of any information in this CTMP will not exempt the Applicant from correctly fulfilling all other conditions relevant to the development consent for the above site.