

MARL Lease Decommissioning

Huon Aquaculture Company Pty Ltd

Bradley Hope

Project Start Date: 1/04/2022

Scrolling Increment: 0

Legend: On track Low risk Med risk High risk Unassigned

Milestone description	Category	Assigned to	Progress	Start	Days
Preparation Work					
DPI Decommissioning Plan Approval Period	Milestone	Bradley Hope	75%	28/02/2022	30
Delilah/Southern Condor II - Travel to MARL	Low Risk	Delilah/Southern Condor	0%	1/04/2022	5
Re-install Corner Markers	Low Risk	Delilah	0%	6/04/2022	1
Raise anchor lines and attached floats and trip lines X 14	Low Risk	Delilah	0%	6/04/2022	1
Anchor Removal 1-32					
Remove Anchors, Anchor Chain and Anchor Rope (Arrays 1-8)	High Risk	Delilah	0%	8/04/2022	16
Remove Anchors, Anchor Chain and Anchor Rope (Arrays 1-8) - ***Potential Weather Delays***	Med Risk	Delilah	0%	24/04/2022	4
Anchor Removal 33-53 & Corner Marks					
Remove Anchors, Anchor Chain and Anchor Rope (9-14)	High Risk	Delilah	0%	25/04/2022	12
Remove Anchors, Anchor Chain and Anchor Rope (1-8) - ***Potential Weather Delays***	Med Risk	Delilah	0%	7/05/2022	4
Remove 13 Sinkers, 100m Inc 2 X Bredolite Nets					
Install retrieval ropes on Sinker tubes X 4	Low Risk	ROV/Subsea	0%	7/05/2022	1
Retrieve Sinker Tube Pos 1 (inc Pred net)	High Risk	Delilah	0%	8/05/2022	2
Retrieve Sinker Tube Pos 4 (inc Pred net)	High Risk	Delilah	0%	10/05/2022	2
Retrieve Sinker Tube Pos 2	High Risk	Delilah	0%	12/05/2022	2
Retrieve Sinker Tube Pos 3	High Risk	Delilah	0%	14/05/2022	2
Remove Corner Marks and Special Mark inc clump weights	Low Risk	Delilah	0%	16/05/2022	1
Final ROV Inspection	Low Risk	ROV/Subsea	0%	14/05/2022	3
Depart Port Stephens					
Delilah-Southern Condor II Depart	Goal	Delilah/Southern Condor	0%	17/05/2022	1

