

Meeting Minutes

The Children's Hospital Westmead Stage 2 – Health Infrastructure / Parramatta Council Meeting

Meeting No.: 06

Date/Time: 16 June 2021 Start: 11:00am End: 11:30am

Venue: Video Conference

Attendance:

Name		Organisation	Role	
Paul Sartor	PS	City of Paramatta Council	Development Assessment Officer	
Mark Leotta	ML	City of Paramatta Council	Director Strategic Outcomes and Development	
Richard Searle	RS	City of Paramatta Council	Manager Traffic and Transport	
Geoff King	GK	City of Paramatta Council	Group Manager, City Planning	
Christopher Wong	CW	WSP	Traffic Engineer	
Ody Murlianto	ОМ	WSP	Senior Traffic Engineer	
Katharina Koschitz	KK	BLP	Senior Project Architect	
Mary Sakr	JW	PwC	Project Manager	
Hannah Urquhart	WH	PwC	Project Manager	
Apologies		Organisation	Role	
Caleb Teh	СТ	Health Infrastructure	Project Director	
Hanan Husaini	НН	PwC	Project Manager	
Jane Fielding	JF	Architectus	Town Planner	

Item	Topic - Actions	Action	Ву	
1.0	Apologies and Introductions			
1.1	Apologies and introductions noted.	Note	-	
1.2	PwC introduced the session noting its purpose is to discuss City of Parramatta Council's (CoPC) traffic comments on the Paediatric Services Building (PSB) and Multi Storey Car Park (MSCP) State Significant Development Applications (SSDAs).	Note	-	
2.0	Car Parking and Access for the Children's Hospital at Westmead			
2.1	 Summary of existing parking: Demolition of P17 car park to make way for PSB Interim car park replaced P17 temporarily 	Note	-	
2.2	 GTA report summary: Based on staff survey and projections, private car travel for staff to the site targeted to reduce from 79% (2019) to 69% (2031) A Green Travel Plan (GTP) had been developed for Stage 1 that CHW are a part of – further mode shift will be an extension of the GTP 	Note	-	
2.3	Bicycle Facilities Bicycle Facilities at Westmead Health Precinct are available at: Central Acute Services Building (CASB) End of Trip Facilities and showers adjacent to Chinese Gardens In addition, the development is providing the following: KR Undercroft bicycle parking which will be completed by the project under a separate planning application – REF PSB to provide additional amenities within staff areas	Note	-	
2.4	The car parking operations as the MSCP and PSB come online were discussed and are evident in Attachment A.	Note	-	
3.0	MSCP Design			
3.1	 The MSCP design was discussed in particular a summary of Electrical Vehicle Spaces was provided as follows: Health Infrastructure (HI) design guidelines have electric vehicle charging requirements of power supply allowance for 1% of car spaces and power and comms conduit provision for 2% of car spaces. Comms conduit provision for 5% of car spaces (50 spaces) will be accommodated within the MSCP. 	Note	-	
4.0	PSB Car Park Design			
4.1	Total car parking spaces within the PSB equate to 128: 78 at grade and 50 on Level 02.	Note	-	
5.0	CoPC Comments on PSB			
5.1	 Responses to the traffic related comments were discussed with CoPC with no further comments raised by CoPC. These responses will be provided as part of the Responses to Submissions (RtS). For further information please refer to Attachment A. 	Note	-	
6.0	CoPC Comments on MSCP			
6.1	 Responses to the traffic related comments were discussed with CoPC with no further comments raised by CoPC. These responses will be provided as part of the Responses to Submissions (RtS). For further information please refer to Attachment A. 	Note	-	
7.0	Other Items			
7.1	Precinct Congestion:	Note	-	

	General comment on precinct traffic concerns within the area, although CoPC noted they will not be looking to the MSCP to solve these issues.		
7.2	Redbank Road Pedestrian Footpath: CoPC queried the impact on the pedestrian footpath along Redbank Road as a result of the realignment. Acton: PwC to verify the pedestrian pathway would remain.	PwC	At RtS
7.3	Landscaping along northern façade of MSCP: General comment to review Landscaping along the northern end of the car park along Redbank road. PwC advised the northern façade will be solar panels which limits the selection of Landscape option.	Note	-
8.0	Next Meeting		
8.1	To be confirmed.	Note	-

Attachments:

Attachment A - Presentation

Attachment A: Presentation



CHW Stage 2 Redevelopment

City of Parramatta Council SSDA Submissions




Agenda

- 1. Car parking and access to The Children's Hospital at Westmead
- 2. MSCP Design
- 3. PSB Design
- 4. CoPC comments on PSB
- 5. CoPC comments on MSCP



1. Car Parking and Access for The Children's Hospital at Westmead





- Demolition of P17 car park to make way for PSB
- Interim car park has replaced P17 temporarily



- Private car travel for staff to the site targeted to reduce from 79%
 (2019) to 69% (2031) noting a high proportion of staff live in Northwest and not easily serviced by public transport.
- A Green Travel Plan had been developed for Stage 1 that CHW are a part of mode shift is an an extension of the GTP




Bicycle Facilities Overview

Westmead Health Precinct Bicycle Facilities are located:

- 1. CASB End of Trip Facilities
- 2. Existing showers adjacent to Chinese Gardens

In addition, the development is providing the following:

- KR Undercroft to re-use available bike racks as a long-term facility (this is being completed by the project under a separate planning application – REF)
- 2. PSB to provide additional amenities within staff areas





CHW Stage 2 Car Parking Numbers

Required Car Spaces		
P17 Replacement	679	
Growth Estimate (GTA Study)	280	
Staff - 110		
Public - 170		
Redbank Road Access Lost	33	
Total Car Parking	992	

PSB Car Spaces		
At Grade	78	
Level 02	50	
Total Car Parking	128	

MSCP Car Spaces		
Level 7	869	
Level 8	996	

Numbers to be finalised for mobility and motorbike spaces

Inclusive of:

- 14 Mobility spaces
- 8 Motorbike spaces
- 50 EV Charger spaces (conduits to be installed)

Car Parking Operations

	Current	Q2 2023 (MSCP Operational	Q1 2025 (PSB Operational)	Future (PSB Clinical Expansion)
P6	523	523	523	523
P14	422	422	422	422
Redbank Road	33	-	-	-
P23 (Interim Parking)	479	-	-	-
Stacked Parking (P6, P14, P23)	200	-	-	-
PSB	-	-	1281	-
MSCP	-	712	996	996
Total	1,657	1,657	1,941 - 2,069	1,941



¹ Subject to clinical fit-out and expansion












Car parking staging – Q1 2025


Interim car parking to be used prior to future expansion







2. MSCP Design

MSCP Design












Typical Floor Plan





GENERAL NOTE:

FOR STRUCTURAL INFORMATION REFER TO STRUCTURAL ENGINEER'S DRAWINGS.


REFER TO THE HYDRAULIC ENGINEER'S DESIGN and DRAW

FOR CODE DESCRIPTION, FINISHES and FIXTURES coded on the DRAWING, REFER CHW-AR-DG-MCP-98-XX001 SCHEDULE MATERIAL.





Electric Vehicle Spaces





- Health Infrastructure design guidelines have electric vehicle charging requirements of power supply allowance for 1% of car spaces and power and comms conduit provision for 2% of car spaces.
- Following a review by Health Infrastructure and the project's Environmentally Sustainable Design (ESD) consultant, comms conduit provision for 5% of car spaces (50 spaces) to be accommodated within the MSCP.




3. PSB Car Park Design

PSB Level 2 Car Parking





PSB On-Grade Car Parking



4. CoPC Comments on PSB

Comment: The architectural plans provided indicates that the parking dimensions proposed will be 2.4m wide and 5.4m long. This will need to be amended to comply with the Australian Standards for Class 3 vehicles (i.e. 2.6m wide and 5.4m long).




Figure 3.9 P6 visitor car park boomgate peak period profile

- Visitor and staff boom gate activities were monitored as part of the study to understand the ingress/egress patterns.
- The lack of activity in between the two peak periods indicates longer stay with minimal short stay high turnover demand.
- Considerations for the use of Class 2 car parking spaces:
 - Importance of the architectural grid and column sizes for the design of the PSB building,
 - Minimal dimension and operational difference between Class 3 (2.6m) and the proposed Class 2 (2.5m) car parking spaces, and
 - Low-turnover currently reflected in existing visitor and staff car parks.
- Additionally, car parking in this area provided as interim usage of space only.




Comment: The architectural plans provided indicates that the parking dimensions proposed will be 2.4m wide and 5.4m long. This will need to be amended to comply with the Australian Standards for Class 3 vehicles (i.e. 2.6m wide and 5.4m long).

- The spaces are proposed to be 2.5m wide (Class 2, AS2890.1). The width of the spaces was limited to 2.5m due to the standard grid and column sizes required from an operational and structural perspective.
- Limited difference in Class 3 vs Class 2 (based on turnover)
 - Class 3 is generally defined for short-term parking with the design criteria requiring **full opening for all doors** and 2.6m wide angled (90 degrees) parking spaces. It is understood that hospital and medical centres were used as examples for Class 3 in AS2890.1.
 - Class 2 is generally defined for medium-term parking with the design criteria requiring **full opening for all doors** and 2.5m wide angled (90 degrees parking spaces). Long-term city and town centre parking were used as examples for Class 2 in AS2890.1.




Comment: Swept path plans for the PSB car park; particularly for the ramp; have not been provided to demonstrate satisfactory on-site manoeuvring and therefore, cannot be peer reviewed.



- This will be provided as part of the RtS.
- Swept path has been completed and design allows for concurrent movements of a B85 and B99 compliant with AS2890.1






- The current CHW loading dock will be maintained as the primary delivery point for CHW, PSB loading dock will serve as a satellite purpose for deliveries direct to the PSB.
- The operation of the PSB loading dock would be incorporated into the CHW operational loading dock management systems and management plans to ensure loading spaces are managed adequately within the loading dock.
- Design changes since SSDA lodgement have shifted the courier bays to the south to enable the **side-loading dock** to be accessed without affecting the courier spaces.
- Substation maintenance bays would be required infrequently and could be managed to ensure its access does not coincide with loading/unloading of the compactors. Additionally, access to Compactor 2 could be managed to ensure that access to both compactors is not needed simultaneously.
- Nonetheless, a Loading Dock Management Plan (LDMP) tailored to address these conflicts can be prepared as part of the conditions of consent.



Comment: Driveway and ramp gradients for both the PSB carpark and Loading Dock have not been provided and cannot be peer reviewed.

- This will be provided as part of the RtS.
- Ramp grade for car park is 1 in 5 with 1 in 10 transitions. **Compliant with AS2890.1** maximum grading for ramps (1 in 5) and transitions (1 in 6.7)
- Ramp grade for loading dock is 1 in 18. **Compliant with AS2890.2** maximum grade change (1 in 16)





Comment: It is recommended that a pick-up/drop-off facility be provided within close vicinity to the PSB entrance as this would provide a convenient and designated area for staff or visitors to pick-up/drop off passengers.

- As part of Parramatta Light Rail (subject to separate planning approval) a designated pick-up/drop-off facility for the CHW is provided on the corner of Hawkesbury Road and Hainsworth Street.
- The PSB can be accessed from this area via the new pedestrian canopy link proposed as part of this development, connecting the PSB to the CHW forecourt and pick-up/drop-off area.




6. CoPC Comments on MSCP

Comment: The length of the car spaces along the fencing in Level P1 will need to be lengthened to at least 5.4m to comply with Australian Standards.

- Plans updated
- All car spaces 2.6m by 5.4m long
- All small car spaces 2.3m by 5m long



Comment: Swept path for a 6.4m service truck indicates that several spaces would need to be unoccupied in order to park/exit the designated car space. Additionally, the truck is required to park in two car spaces which means the adjacent car space will also need to be kept unoccupied. It is unclear how these spaces will be managed and kept unoccupied to allow the service truck to access/exit the spot.




- Plans updated park in one spot
- These spaces would be maintained for substation access only. Substation access would be in a managed scenario only. It is not anticipated multiple vehicles would require this area at the same time
- Can remove linemarking informal parking area for maintenance vehicle only.




Comment: It is unclear whether the car space under the entry ramp has enough headroom as RLs were not provided. This is to be clarified.

• Spaces to be removed. Anticipated only one space is needed in this area





Comment: Entry and exit ramp gradients were not provided and therefore cannot be peer reviewed. Note that ramp gradients will have to comply with Clauses 2.5 and 2.6 of AS2890.1-2004.



- This will be provided as part of the RtS.
- Entry ramp grade is max 1 in 10 with max 1 in 10 transitions. **Compliant with AS2890.1** maximum grading for ramps (1 in 5) and transitions (1 in 6.7)
- Entry ramp grade is max 1 in 6.5 with 1 in 10 transitions. **Compliant with AS2890.1** maximum grading for ramps (1 in 5) and transitions (1 in 6.7)



LABYRINTH WAY

