

**CONSTRUCTION ENVIRONMENTAL  
MANAGEMENT PLAN  
PREPARED FOR  
GOW STREET RECYCLING CENTRE  
81 GOW STREET, PADSTOW NSW 2211**

**Prepared for:** Gow Street Recycling Centre

---

**Prepared by:** Matthew Taylor, Environmental Scientist  
R T Benbow, Principal Consultant

---

**Report No:** 191290-03\_CEMP\_Rev3  
April 2021  
(Released: 1 April 2021)



**Benbow**  
ENVIRONMENTAL

*Engineering a Sustainable Future for Our Environment*

Head Office: 25-27 Sherwood Street, Northmead NSW 2152 AUSTRALIA  
Tel: 61 2 9896 0399 Fax: 61 2 9896 0544  
Email: [admin@benbowenviro.com.au](mailto:admin@benbowenviro.com.au)  
**Visit our website: [www.benbowenviro.com.au](http://www.benbowenviro.com.au)**

*COPYRIGHT PERMISSION*

*The copyright for this report and accompanying notes is held by Benbow Environmental. Where relevant, the reader shall give acknowledgement of the source in reference to the material contained therein, and shall not reproduce, modify or supply (by sale or otherwise) any portion of this report without specific written permission. Any use made of such material without the prior written permission of Benbow Environmental will constitute an infringement of the rights of Benbow Environmental which reserves all legal rights and remedies in respect of any such infringement.*

*Benbow Environmental reserves all legal rights and remedies in relation to any infringement of its rights in respect of its confidential information.*


*Benbow Environmental will permit this document to be copied in its entirety, or part thereof, for the sole use of the management and staff of Gow Street Recycling Centre.*

## DOCUMENT CONTROL

| Prepared by: | Position: | Signature: | Date: |
|--------------|-----------|------------|-------|
|--------------|-----------|------------|-------|

Matthew Taylor

Environmental Scientist



01 April 2021

| Reviewed by: | Position: | Signature: | Date: |
|--------------|-----------|------------|-------|
|--------------|-----------|------------|-------|

Linda Zanotto

Senior Environmental Engineer



01 April 2021

| Approved by: | Position: | Signature: | Date: |
|--------------|-----------|------------|-------|
|--------------|-----------|------------|-------|

R T Benbow

Principal Consultant



01 April 2021

### DOCUMENT REVISION RECORD

| Revision | Date      | Description  | Checked   | Approved   |
|----------|-----------|--------------|-----------|------------|
| 1        | 22-3-2021 | Draft / Rev1 | L Zanotto | R T Benbow |
| 2        | 30-3-2021 | Draft/Rev2   | L Zanotto | R T Benbow |
| 3        | 1-4-2021  | Rev3         | L Zanotto | R T Benbow |
|          |           |              |           |            |

### DOCUMENT DISTRIBUTION

| Revision | Issue Date | Issued To                   | Issued By            |
|----------|------------|-----------------------------|----------------------|
| 1        | 22-3-2021  | Gow Street Recycling Centre | Benbow Environmental |
| 2        | 30-3-2021  | Gow Street Recycling Centre | Benbow Environmental |
| 3        | 1-4-2021   | Gow Street Recycling Centre | Benbow Environmental |
|          |            |                             |                      |



**Benbow**  
ENVIRONMENTAL

A.B.N. 17 160 013 641

#### Head Office:

25-27 Sherwood Street Northmead NSW 2152 Australia  
P.O. Box 687 Parramatta NSW 2124 Australia  
Telephone: +61 2 9896 0399 Facsimile: +61 2 9896 0544  
E-mail: [admin@benbowenviro.com.au](mailto:admin@benbowenviro.com.au)

Visit our Website at [www.benbowenviro.com.au](http://www.benbowenviro.com.au)

## Contents

## Page

|           |   |           |
|-----------|---|-----------|
| <b>1.</b> | <b>INTRODUCTION</b>   | <b>1</b>  |
| 1.1       | Objectives of the CEMP                                      | 1         |
| 1.2       | CEMP Structure  | 1         |
| 1.3       | Environmental Procedures                                    | 2         |
| <b>2.</b> | <b>PROJECT DESCRIPTION</b>                                  | <b>3</b>  |
| 2.1       | Site Location   | 3         |
| 2.2       | Project Contact Information                                 | 5         |
| 2.3       | Site Facilities   | 6         |
| 2.4       | Expected Works  | 6         |
| 2.4.1     | Excavation Works  | 7         |
| 2.4.2     | Temporary Stockpiles  | 7         |
| 2.4.3     | Hours of Operation  | 7         |
| 2.4.4     | Site Security Details                                       | 8         |
| <b>3.</b> | <b>PLANNING</b>   | <b>9</b>  |
| 3.1       | Legal Requirements  | 9         |
| 3.2       | Licences, Permits & Approvals                               | 9         |
| 3.2.1     | Development Consent Conditions                              | 9         |
| 3.3       | Environmental Policy  | 9         |
| 3.4       | Significant Environmental Aspects & Potential Impacts       | 10        |
| 3.4.1     | Risk Assessment Methodology                                 | 10        |
| 3.4.1.1   | Consequence Estimation                                      | 10        |
| 3.4.1.2   | Likelihood Estimation                                       | 11        |
| 3.4.1.3   | Level of Risk   | 11        |
| 3.5       | Environmental Objectives, Targets and Programmes            | 12        |
| <b>4.</b> | <b>IMPLEMENTATION AND OPERATION</b>                         | <b>13</b> |
| 4.1       | Key Roles and Responsibilities                              | 13        |
| 4.2       | Environmental Training                                      | 16        |
| 4.2.1     | Site Induction  | 16        |
| 4.2.2     | Regular Site Meetings                                       | 16        |
| 4.3       | Communication   | 16        |
| 4.3.1     | Community Relations   | 17        |
| 4.3.1.1   | Complaints Response   | 17        |
| 4.3.2     | Regulatory Authorities                                      | 17        |
| 4.3.3     | Internal Communication                                      | 17        |
| 4.3.4     | Response Actions for Pollution Incidents                    | 18        |
| 4.3.5     | Incident Reporting  | 20        |
| <b>5.</b> | <b>MONITORING AND CORRECTIVE &amp; PREVENTATIVE ACTIONS</b> | <b>21</b> |
| 5.1       | Environmental Inspections                                   | 21        |
| 5.2       | Corrective and Preventative Actions                         | 21        |
| 5.2.1     | Request for Corrective Action                               | 21        |

|           |                    |           |
|-----------|--------------------|-----------|
| 5.3       | Records            | 22        |
| <b>6.</b> | <b>LIMITATIONS</b> | <b>23</b> |

|  |             |
|--|-------------|
| <b>Tables</b>                                      | <b>Page</b> |
| Table 1-1: CEMP Requirements                       | 1           |
| Table 2-1: Site Identification Details             | 3           |
| Table 3-1: Consequence Table                       | 10          |
| Table 3-2: Likelihood Table                        | 11          |
| Table 3-3: Level of Risk Table                     | 11          |
| Table 3-4: Environmental Objectives and Targets    | 12          |
| Table 4-1: CEMP Related Roles and Responsibilities | 13          |

|   |             |
|---|-------------|
| <b>Figures</b>                                    | <b>Page</b> |
| Figure 2-1: Site Location (Aerial Photograph)     | 4           |
| Figure 2-2: Site Plan Showing Building Works      | 6           |
| Figure 4-1: Example Organisational Chart          | 15          |
| Figure 4-2: Pollution Incident Response Flowchart | 19          |

## Attachments

- Attachment A1: Legal Register
- Attachment A2: Environmental Aspects Register
- Attachment A3: Environmental Forms
- Attachment A4: Environmental Procedures Manual
- Attachment A5: Environmental Policy



## GLOSSARY / ABBREVIATIONS

| Term / Abbreviation                  |  |
|--------------------------------------|--|
| Ancillary facility                   | Temporary  |
| Audit                                | As defined in ISO 19011:2011, an audit is: “A systematic, independent and documented process for obtaining audit evidence and evaluating it objectively to determine the extent to which the audit criteria are fulfilled.”  |
| CEMP                                 | Construction Environmental Management Plan   |
| Council                              | Canterbury-Bankstown Council   |
| DCC                                  | Development Consent Condition  |
| DPI                                  | Department of Primary Industries   |
| DP&E                                 | Department of Planning and Environment   |
| Ecologically sustainable development | “Development that meets the need of the present generation without compromising the ability of future generations to meet their own needs.”  |
| EIS                                  | Environmental Impact Statement   |
| EPA                                  | NSW Environment Protection Authority   |
| Environmental aspect                 | <p>An environmental aspect is defined in ISO14001, 3.2.2 as:</p> <p><i>‘An element of the organisation’s activities, products or services which can interact with the environment.’</i></p> <p><i>NOTE 1: An environmental aspect can cause an environmental impact. A significant environmental aspect is one that has or can have one or more significant environmental impact(s).</i></p> <p><i>NOTE 2: Significant environmental aspects are determined by the organisation applying one or more criteria.</i></p> |
| Environmental impact                 | <p>An environmental impact is defined in ISO14001, 3.2.4 as:</p> <p><i>‘Any change to the environment whether adverse or beneficial, wholly or partially resulting from an organisation’s environmental aspects’.</i></p>  |
| Environmental incident               | See: Pollution incident  |
| Environmental objective              | An environmental result the organisation aims to achieve.  |
| Environmental policy                 | Statement of intention in regards to environmental performance by a company  |
| EP&A Act                             | Environmental Planning and Assessment Act, 1979  |
| EPL                                  | Environment Protection Licence   |
| ESCP                                 | Erosion and Sediment Control Plan  |
| N/A                                  | Not applicable   |
| Non-compliance                       | Failure to comply with any licence, approval, legal or other requirements  |

| Term / Abbreviation |   |
|---------------------|---|
| Non-conformance     | Failure to comply with requirements of this CEMP  |
| NOW                 | NSW Office of Water   |
| OEH                 | Office of Environment and Heritage  |
| POEO Act            | Protection of the Environment Operations Act, 1997  |
| Pollution Incident  | The Environmental Guidelines: Preparation of pollution incident response management plans defines a pollution incident as:<br>“...an incident or set of circumstances during or as a consequence of which there is or is likely to be a leak, spill or other escape or deposit of a substance, as a result of which pollution has occurred, is occurring or is likely to occur. It includes an incident or set of circumstances in which a substance has been placed or disposed of on premises, but it does not include an incident or set of circumstances involving only the emission of any noise.” |
| RMS                 | Roads and Maritime Services   |
| TWA                 | Tradewaste Agreement  |

# 1. INTRODUCTION

This Construction Environmental Management Plan (CEMP) documents the environmental aspects, the associated mitigation measures and environmental management procedures for the construction of the proposed liquid waste processing facility located at 81 Gow Street, Padstow NSW 2211.

The CEMP has been developed with guidance from: *AS/NZS ISO 14001:2015, Environmental Management Systems: Requirements with guidance for use*; *AS/NZS ISO 14004:2016, Environmental Management Systems: General guidelines on implementation*; and *Environmental management Plan Guidelines* (Commonwealth of Australia, 2014).

## 1.1 OBJECTIVES OF THE CEMP

The objectives of the CEMP are:

- To ensure that all staff and contractors are aware of the environmental aspects and impacts related to the proposed works and that they are competent in implementing the specific environmental safeguards that apply to their activities; and
- To establish environmental management objectives and procedures in order to:
  - ▶ Achieve regulatory compliance;
  - ▶ Minimise any environmental harm on-site and off-site, resulting from the proposal; and
  - ▶ Improve environmental performance during the proposed works on site.

## 1.2 CEMP STRUCTURE

This CEMP has been prepared in line with the *Guideline for the Preparation for Environmental Management Plans* (NSW DIPNR, 2004). Requirements for the CEMP are categorically addressed in Table 1-1.

Table 1-1: CEMP Requirements

| CEMP Requirement                                      | Section of CEMP                 |
|---|---------------------------------|
| <b>Background</b>                                     |                                 |
| Introduction  | Section 1                       |
| Project Description                                   | Section 2.2                     |
| CEMP Context  | Section 2                       |
| CEMP Objectives                                       | Section 1.1                     |
| Environmental Policy                                  | Section 3.3 and Attachment A5   |
| <b>Environmental Management</b>                       |                                 |
| Environmental Management Structure and Responsibility | Section 4.1                     |
| Approval and Licencing Requirements                   | Section 3.2                     |
| Reporting   | Section 4.3.5 and Attachment A4 |
| Environmental Training                                | Section 4.2                     |
| Emergency Contacts and Response                       | Section 4.3.4                   |

Table 1-1: CEMP Requirements

| CEMP Requirement                                 | Section of CEMP               |
|--|-------------------------------|
| Implementation                                   |                               |
| Risk Assessment                                  | Section 3.4 and Attachment A2 |
| Environmental Management Activities and Controls | Section 3.5 and Attachment A4 |
| Environmental Management Plans or Maps           | Attachment A4                 |
| Environmental Schedules                          |                               |
| Monitor and Review                               |                               |
| Environmental Monitoring                         | Section 5 and Attachment A4   |
| Environmental Auditing                           | Attachment A3                 |
| Corrective Action                                | Section 5.2                   |
| CEMP Review                                      | Attachment A3                 |

### 1.3 ENVIRONMENTAL PROCEDURES

A set of environmental construction procedures has been compiled into a manual and provided as Attachment A4. These procedures are a pragmatic way for construction staff and contractors to carry out activities in an environmentally responsible way and ensure this CEMP is adequately implemented during construction.

Attachment A4 includes environmental procedures for the following:

- Air Quality Management
- Noise & Vibration Management
- Erosion, Sediment & Stormwater Management
- Waste Management
- Spill Procedure
- Regular Site Inspection

Likewise, a set of records and forms associated with the environmental management of the site are also provided as Attachment A3. These registers and forms include:

1. Environmental Training Register
2. Incident Reporting Forms
3. Complaints Forms
4. Corrective and Preventative Actions Form

## 2. PROJECT DESCRIPTION

### 2.1 SITE LOCATION

The subject site is located at 81 Gow Street, Padstow NSW 2211. The site details are summarised in Table 2-1 and an aerial photograph of the subject site is shown in Figure 2-1.

Table 2-1: Site Identification Details

|                        |                                 |
|------------------------|---------------------------------|
| Address                | 81 Gow Street, Padstow NSW 2211 |
| Lot and DP Numbers     | Lot A DP 103140                 |
| Local Government Area  | Canterbury-Bankstown Council    |
| Approximate Site Area  | 10,115 m <sup>2</sup>           |
| Proposed Building Area | 575 m <sup>2</sup>              |
| Current Land Zoning    | IN1 – General Industrial        |

Figure 2-1: Site Location (Aerial Photograph)





## 2.2 PROJECT CONTACT INFORMATION

|                              |             |
|------------------------------|-------------|
| <b>Site Owner:</b>           | TBA         |
| <b>Contact Phone Number:</b> | TBA etc etc |
| <b>Email Address:</b>        |             |

|                              |  |
|------------------------------|--|
| <b>Principal Contractor:</b> |  |
| <b>Licence No.</b>           |  |
| <b>Contact Name:</b>         |  |
| <b>Contact Phone Number:</b> |  |
| <b>Email Address:</b>        |  |
| <b>Postal Address:</b>       |  |

|  |  |
|--|--|
| <b>24-hour Emergency Contact Name:</b> |  |
| <b>24-hour Contact Phone Number:</b>   |  |
| <b>Email Address:</b>                  |  |

### Sub-contractors (TBA)

| Contractor Name | Address | Contact Name | Telephone |
|-----------------|---------|--------------|-----------|
|                 |         |              |           |
|                 |         |              |           |
|                 |         |              |           |
|                 |         |              |           |
|                 |         |              |           |
|                 |         |              |           |

### Appointed Emergency Contacts (TBA)

| Position                  | Name | Telephone |
|---------------------------|------|-----------|
| Chief Warden              |      |           |
| Deputy Chief Warden       |      |           |
| Occupational First Aiders |      |           |
| Traffic Control Officer   |      |           |
| Communications Officer    |      |           |

## 2.3 SITE FACILITIES

Establishment and operation of a liquid waste dewatering plant is proposed. This plant would essentially operate separately from the existing approved resource recovery facility, however, there would be some minor interactions between processes. The proposal consists of the following elements:

- The existing warehouse would be renovated to accommodate and enclose the proposed dewatering facility.
- A new office building would be constructed. This would replace the existing demountable office and amenities building as well as the demountable lunchroom that would be removed from site. The new office building would be used by staff of both the existing and proposed developments.
- Installation of dewatering equipment including a flocculant station/pit, screw separator and screen, slurry homogeniser and filter press.
- A truck unloading area partially inside the renovated building.
- Six (6) inground pits and sumps inside the building. Pits and sump details are as follows:
  - 1 x inground pit - 10,000 x 3,000 x 3,000 (mm) (volume: 90,000 L)
  - 2 x inground pits - 2,500 x 3,000 x 3,000 (mm) (volume: 22,500 L each)
  - Dirty water pit
  - Floc Plant Pit
  - Sump Pit
- Six (6) bunkers. Four (4) bunkers would be located inside the building and two (2) would be located external to the building under an awning. Bunker contents and dimensions are:
  - Bunker 1: Filter cake 6,300 x 8,500 (mm)
  - Bunker 2: TBA 6,300 x 5,805 (mm)
  - Bunker 3: TBA 6,700 x 5,805 (mm)
  - Bunker 4: TBA 5,550 x 5,805 (mm)
  - Bunker 5: Aggregate, 6,200 x 4,000 (mm)
  - Bunker 6: Aggregate, 6,200 x 4,000 (mm)
- Extension of the boundary wall up to new building behind the new aggregate bunkers.
- Connection to Sydney Water tradewaste under an agreement.
- Stormwater upgrades

Concept site plans for the proposed development are provided below.

Figure 2-2: Site Plan Showing Building Works

TBA

## 2.4 EXPECTED WORKS

The construction of the liquid processing plant (and associated office building) is to be undertaken in a single stage and expected to be completed within four months.

The preliminary timetable of construction works involve:

- Renovation of existing workshop building;
- Upgrade of the stormwater infrastructure and containment system;

- Construction of new dewatering plant building;
- Installation of dewatering plant equipment, footings, water containment pits.
- Installation of additional dust controls for the existing construction and demolition waste recycling facility including upgraded sprinkler system
- Removal of demountable office and lunchroom.

#### **2.4.1 Excavation Works**

The construction works involve excavations for the water containment pits, stormwater system upgrade and footings for the equipment installation. The Phase II soil contamination report found no evidence of existing on site contamination. However, the presence of Acid Sulfate Soils (ASS) were detected, therefore an Acid Sulfate Soil Management Plan (ASSMP) has been prepared for the excavations works.

All excavated soils will be managed in accordance with the ASSMP and classified in accordance with the NSW EPA *Waste Classification Guidelines*.

Erosion and sediment controls will be implemented during construction works and are presented in the Erosion, Sediment & Stormwater Management procedure (Attachment A4).

Due to the presence of ASS, all excavated materials must be analysed by a suitably qualified person in accordance with the ASS Manual (ASSMAC, 1998) and NSW EPA Waste Classification Guidelines (2014). Chemical analysis of excavated materials shall be conducted by a National Association of Testing Authorities (NATA) certified institution.

#### **2.4.2 Temporary Stockpiles**

Temporary stockpiles may be required during the development to store construction materials brought on site and for the excavation of pits and equipment footings.

Temporary stockpiling of excavated materials must be undertaken in accordance with the ASSMP. This includes staged excavation of materials and stockpiling on an impermeable layer (concrete, plastic etc). The location and placement of temporary stockpiles during construction/excavation must be stored away from waterways, stormwater drains or areas of the site which may be subject to concentrated overland flow.

All stockpiles are to be clearly marked (and identified where possible) and segregated from other stockpiled materials, so that no mixing of materials occurs.

#### **2.4.3 Hours of Operation**

Construction or any other work related activities shall be carried out on site only during 7:00am to 5:00pm Mondays to Fridays and 8:00 am to 1:00 pm on Saturdays.

No building activities are to be carried out at any time on a Sunday or Public Holiday.

Where the development involves the use of jackhammers/rock breakers and the like, or other heavy machinery, such equipment may only be used between the hours of 7:30am – 5:00pm Monday to Friday and 8.30am – 1pm on Saturday.



#### **2.4.4 Site Security Details**

The following security measures would be implemented during the construction works on site:

- Lockable gates are currently present to prevent unauthorised access to the site outside of operational times.
- Temporary security fencing to surround the construction zone. Fences should consist of panels and mesh that are a minimum of 2.4 m in height and constructed with no holes or gaps.
- Signage attached to security fencing that includes 24-hour emergency contact name and telephone number.
- Use of temporary lighting to illuminate the building site if deemed necessary by the Principal Contractor.

### 3. PLANNING

The legal requirements that affect the operation of this site include any legislation which relates to activities or potential environmental impacts of the operations.

The following federal and state acts and associated regulations are key legislation pertaining to the environmental management of the site:

- Protection of the Environment Operations Act, 1997 (POEO Act);
- Environmental Planning and Assessment Act, 1979 (EP&A Act); and
- Work Health and Safety Act, 2011 (WHS Act).

Note that changes to legislation or regulations during operations would require a corresponding change to the CEMP and specific procedures. Visit <http://www.legislation.nsw.gov.au/> for further details.

All licences, permits and approvals required for the project are also presented.

#### 3.1 LEGAL REQUIREMENTS

A register of legal and other requirements for the project is provided in Attachment A1. Changes to legislation or regulations during construction may require a corresponding change to the CEMP.

Affected procedures would need to be modified accordingly.

#### 3.2 LICENCES, PERMITS & APPROVALS

Attachment A1 contains a list of licences, permits and approvals that are required for the construction phase of the project. This list needs to be maintained by the Project Manager and should be reviewed at regular intervals during construction.

##### 3.2.1 Development Consent Conditions

The development consent conditions (DCC) are issued by Council on acceptance of a proposed development or alteration/addition to existing developments under the *EP&A Act 1979*. The DCCs that apply to construction at the site need to be fulfilled in order to comply with current environmental and planning legislation, policies and guidelines.

This CEMP would need to be updated upon receipt of DCCs to ensure any conditions associated with management of the site's environmental aspects during construction are adequately addressed.

#### 3.3 ENVIRONMENTAL POLICY

Values and environmental commitments have been formalised in an Environmental Policy which is provided as Attachment A5. This policy is considered integral to the way the company does business and would be incorporated into all operations including during construction.

### 3.4 SIGNIFICANT ENVIRONMENTAL ASPECTS & POTENTIAL IMPACTS

A register of environmental aspects and potential impacts is provided as Attachment A2. A risk assessment was undertaken on each identified potential impact to determine its significance using a risk rating based on the likelihood and consequence descriptors. The risk assessment methodology is provided in the sub-sections that follow.

Mitigation measures were considered in the register.

#### 3.4.1 Risk Assessment Methodology

The methodology described in the following sections was used in assessing the risks associated with site activities.

The following sub-section defines the risk criteria used in this assessment.

##### 3.4.1.1 Consequence Estimation

Consequence descriptor is used to quantify the potential on-site and off-site impacts in terms of environmental, health and financial impacts. Consequence is described in Table 3-1.

Table 3-1: Consequence Table

| Level | Descriptor    | Consequences Or Impact Description   |
|-------|---------------|--|
| 1     | Insignificant | Confined on-site environmental impacts able to be promptly rectified. No injuries. Financial loss less than \$2,000.   |
| 2     | Minor         | Confined environmental impacts requiring short term recovery with potentially little or no off-site impacts. First Aid treatment. Financial loss \$2,000 to \$20,000.                                  |
| 3     | Moderate      | Confined environmental impacts requiring medium term recovery both on-site and off-site. Medical treatment required. Financial loss \$20,000 to \$200,000,   |
| 4     | Severe        | Unconfined environmental impacts requiring long term recovery and leaving residual damage both on-site and off-site. Extensive injuries, loss of product capability. Financial loss \$200,000 to \$1M. |
| 5     | Catastrophic  | Widespread environmental impact requiring long term recovery and leaving major damage both on-site and off-site. Death. Financial loss more than \$1M.   |

### 3.4.1.2 Likelihood Estimation

This aspect involves determining how likely an event is to occur. Likelihood is the chance that something might happen and is defined for the purposes of this assessment in Table 3-2.

Table 3-2: Likelihood Table

| Level | Descriptor     | Likelihood Description  |
|-------|----------------|---|
| A     | Almost Certain | Very likely. The event is expected to occur in most circumstances.              |
| B     | Likely         | Strong possibility. The event will probably occur in most circumstances.        |
| C     | Possible       | The event might occur at some time.   |
| D     | Unlikely       | Not expected. There is a slight possibility the event could occur at some time. |
| E     | Rare           | Highly unlikely. The event may occur only in exceptional circumstances.         |

### 3.4.1.3 Level of Risk

The level of risk is defined by Table 3-3.

Table 3-3: Level of Risk Table

|            |                    | Consequence        |            |               |             |                   |
|------------|--------------------|--------------------|------------|---------------|-------------|-------------------|
|            |                    | Insignificant<br>1 | Minor<br>2 | Moderate<br>3 | Severe<br>4 | Catastrophic<br>5 |
| Likelihood | A (almost certain) | M (5)              | H (10)     | H (15)        | V (20)      | V (25)            |
|            | B (likely)         | L (4)              | M (8)      | H (12)        | H (16)      | V (20)            |
|            | C (possible)       | L (3)              | M (6)      | M (9)         | H (12)      | H (15)            |
|            | D (unlikely)       | L (2)              | L (4)      | M (6)         | M (8)       | H (10)            |
|            | E (rare)           | L (1)              | L (2)      | L (3)         | L (4)       | M (5)             |

The area shown in red indicates a very high level of risk (V) where mitigation measures are essential.

The area in orange is a high level of risk which is intolerable and where risk reduction is required.

The area shown in yellow indicates a moderate level of risk (M). Whilst the risk is not unacceptable, there should be practical measures taken to lower the risk. For risks where further mitigation is not economically viable, judgment needs to be exercised as to whether the level of risk is acceptable or not. While risk of an incident may be tolerable, steps still need to be taken to reduce the risk level to as low as reasonably practicable.

The area, shown in green, indicates a low level of risk (L) and is broadly considered to be acceptable. Further risk mitigation may not be required/appropriate. However, low and accepted risks should be monitored and routinely reviewed to ensure that they remain acceptable.

### 3.5 ENVIRONMENTAL OBJECTIVES, TARGETS AND PROGRAMMES

This section outlines general environmental objectives and targets that could be adopted during the proposed construction activities for the required environmental management of the site. The purpose of setting environmental objectives and targets is to achieve the internal performance criteria set by the proponents and to assist in correcting and preventing environmental issues identified during inspections on site.

Recommended environmental objectives and targets for the site are presented in Table 3-4.

Table 3-4: Environmental Objectives and Targets

| Objective   | Target   | Method of Achievement  | Timeframe                     |
|---|--|--|-------------------------------|
| Construct the project in accordance with approvals                      | <ul style="list-style-type: none"> <li>Full compliance with development consent conditions</li> </ul>  | <ul style="list-style-type: none"> <li>Weekly inspections</li> <li>Audits</li> </ul>                                     | Throughout construction phase |
| Compliance with all legal requirements                                  | <ul style="list-style-type: none"> <li>No regulatory non-compliances</li> <li>No prosecutions</li> <li>No warnings</li> </ul>                        | <ul style="list-style-type: none"> <li>Weekly inspections</li> <li>Audits</li> </ul>                                     | Throughout construction phase |
| Implement the CEMP and procedures                                       | <ul style="list-style-type: none"> <li>Address non-conformances and implement corrective actions within adequate timeframes</li> </ul>               | <ul style="list-style-type: none"> <li>Weekly inspections</li> <li>Audits</li> </ul>                                     | Throughout construction phase |
| Engage with affected community  | <ul style="list-style-type: none"> <li>Distribute project updates</li> <li>Record and respond to complaints within an adequate timeframe.</li> </ul> | <ul style="list-style-type: none"> <li>Company website or other means</li> <li>Complaints response / register</li> </ul> | As required                   |
| Ensure all environmental mitigation measures are adequately implemented | <ul style="list-style-type: none"> <li>No incidents</li> </ul>   | <ul style="list-style-type: none"> <li>Weekly inspections &amp; monitoring</li> </ul>                                    | Throughout construction phase |

## 4. IMPLEMENTATION AND OPERATION

Successful implementation of this CEMP requires knowledge, skills and training, as well as the appropriate allocation of resources, and the clear delegation of responsibilities. It is also important that appropriate communication is established with the various stakeholders involved (e.g. surrounding residential community and regulatory authorities).

This section discusses the following:

- The key environmental roles and responsibilities; and
- Environmental training and appropriate communication strategies/procedures.

### 4.1 KEY ROLES AND RESPONSIBILITIES

Key roles and responsibilities for protecting the environment and implementing environmental procedures during the construction phase are provided below. This description provides a guide to the roles the construction team would require during the project. The structure of these roles is provided in Table 4-1. Figure 4-1 displays a typical organisational chart.


Table 4-1: CEMP Related Roles and Responsibilities

| Role/Position                 | Responsibilities  |
|-------------------------------|---|
| Project/Construction Managers | <ul style="list-style-type: none"> <li>• Ensure signs are installed that show the principal contractor's details</li> <li>• Review and update the CEMP, and ensure that each person who is to carry out the construction work is made aware of relevant procedures</li> <li>• Ensure necessary resources are made available for implementation of the CEMP</li> <li>• Ensure construction work is being undertaken in accordance with the CEMP</li> <li>• Ensure construction workers have the required training and have completed the site induction prior to commencement of construction work at the site.</li> </ul> |
| Site Manager                  | <ul style="list-style-type: none"> <li>• Ensure that each person who is to carry out the construction work is made aware of relevant requirements and/ or procedures</li> <li>• Coordinate environmental training required</li> <li>• Make arrangements for ensuring compliance with the requirements for general workplace management</li> <li>• Manage any specific risks relating to WHS and environmental management such as waste disposal and unexpected finds</li> </ul>   |
| Foreman/Leading Hands         | <ul style="list-style-type: none"> <li>• Ensure CEMP is implemented</li> <li>• Carry out daily inspections and monitoring required</li> <li>• Ensure all environmental mitigations measures and controls are installed and working efficiently</li> </ul>   |

Table 4-1: CEMP Related Roles and Responsibilities

| Role/Position   | Responsibilities   |
|---|--|
| All Workers (e.g. Machine Operators, Truck Drivers and Labourers) and any Sub-Contractors | <ul style="list-style-type: none"><li>• Responsible for carrying out construction activities in accordance with the CEMP and procedures</li><li>• Responsible for informing the Principal Contractor of any issues with implementing the CEMP, or amendments needed as soon as practicable</li><li>• Take reasonable care for own health and safety and that of others</li><li>• Comply with any reasonable instruction, policy or procedure relating to WHS and environmental management at the construction site</li></ul> |
| Environmental Consultant  | <ul style="list-style-type: none"><li>• An environmental consultant may need to be appointed for solving any environmental non-compliance at the construction site</li></ul>   |

Figure 4-1: Example Organisational Chart



## **4.2 ENVIRONMENTAL TRAINING**

The Project/Construction Manager has the responsibility to ensure that environmental training is undertaken. The Site Manager will coordinate environmental training as set out below.

### **4.2.1 Site Induction**

All workers must have successfully completed construction induction training prior to starting work at the site. A general construction induction training card or certification must be held. Construction induction training would contain an environmental component that would cover the following areas:

- Awareness of the purpose and objectives of the site CEMP.
- Awareness of legal requirements and individual accountability under environmental legislation applicable to the site, including penalties for offences under the POEO Act.
- Key environmental issues of the construction of the project including how the potential impacts are managed on site – management of dust and noise, daily site inspections.
- Understanding of the various roles and responsibilities, with relevance to procedures.
- Mitigation measures and controls.
- Incident response and reporting requirements.
- Safe Assembly Point – the location to meet in the event of an emergency evacuation.

Contractors should be inducted by the Site Manager, who would provide a tour of the site. All staff and contractors must complete a sign-in and sign-out register and must sign a document stating that they understand and agree to abide by the site's procedures.

### **4.2.2 Regular Site Meetings**

Site meetings would be undertaken usually at the commencement of the day's activities and be undertaken at least weekly. The agenda for the meetings could include:

- Planned activities;
- Safe work practices; and
- Environmental protection practices and control measures.

Details of all environmental training need to be recorded, and should include, at the minimum: the date of when training was completed, the name of the person being trained, and the general content of the training program. Site meetings shall be recorded including the date and time the meeting took place, names of attendees and topics of discussion.

## **4.3 COMMUNICATION**

The Project /Construction Manager and/or Site Manager would communicate with relevant stakeholders when required. Stakeholders may include community groups, sub-contractors, regulatory authorities, non-regulatory agencies and the State Government.

### **4.3.1 Community Relations**

It is important to foster open communications with the other stakeholders of the site to ensure that an integrated approach is used to deal with issues which reflect on all stakeholders. Regular communications with adjacent facilities should be undertaken to ensure any environmental management issues from either party are addressed promptly.

#### **4.3.1.1 Complaints Response**

All complaints or enquiries should be handled in a courteous manner. Every complaint is a potential opportunity for improvement in environmental management. A procedure for handling complaints is provided below:

- Record in Log Book and on a Complaint Response Form:
  - ▶ Name of Complainant;
  - ▶ Address;
  - ▶ Telephone Number; and
  - ▶ Details of Complaint: date, time of occurrence, precise location of event.
- Connect/refer caller to one of the following staff members who are authorised to discuss the complaint with the caller:
  - ▶ Director/s; and
  - ▶ Personnel with environmental responsibilities.
- Authorised staff member requests details of the complaint or information required by the caller and completes the Complaint Response Form and the Complaint Response Logbook Index (provided in the following pages).
- If deemed required, undertaken investigations to determine any mitigation measures required to prevent a recurrence. Record details of any actions taken.

A Complaints Response Form has been provided in Attachment A3.

### **4.3.2 Regulatory Authorities**

Communications with regulatory authorities, such as the local council, shall occur on an as-needed basis. All communication with regulatory authorities concerning environmental matters is to be noted and records of any subsequent actions appropriately filed.

### **4.3.3 Internal Communication**

The site management is to establish simple yet effective communication channels for implementation of the CEMP. Typical methods of communication that may suit the size of the operation include the Weekly Site Meetings with formal records.

Document control and written communication would be necessary when new contractors or employees are trained or changes are made to the CEMP or any other matters that affect the holistic environmental management of the site during construction.

#### 4.3.4 Response Actions for Pollution Incidents

Emergency and pollution incident situations shall be dealt with in accordance with the site-specific Emergency Plan (EP) and Pollution Incident Response Management Plan (PIRMP).

These plans identify potential emergency situations that may have an impact on the environment and details how to respond to them. The site-specific EP has been provided by Benbow Environmental. Additionally, as per Clause 153A of the POEO Act, GSRC are required to maintain a Pollution Incident Response Management Plan (PIRMP) as a condition of the sites EPL. The PIRMP (as well as the EPL) can be viewed on the GSRC website: <https://gsrc.com.au/epa.html>.

In the event of a pollution incident, the first response of personnel on site based on their initial assessment is to phone 000 in an emergency.

Initial assessment needs to be made by ECO members present on site. If safe to do so:

1. Remove all persons from immediate danger
2. Secure the area
3. Commence evacuation and/or clean up

Under Part 5.7 of the POEO Act, a pollution incident that occurs in the course of an activity so that material harm to the environment is caused or threatened must be notified immediately to relevant authorities.


If the incident presents an immediate threat to human health or property, call 000 immediately. If the incident does not require emergency services, notify the following regulatory bodies, in order of relevance, as follows:

- |   |  |
|---|--|
| 1. NSW Environment Protection Authority | 131 555                                      |
| 2. Canterbury-Bankstown Council         | (02) 9707 9700                               |
| 3. The Ministry of Health               | 1300 066 055 (ask for Public Health Officer) |
| 4. SafeWork NSW                         | 13 10 50                                     |
| 5. Fire and Rescue NSW                  | 1300 729 579                                 |

Training in incident and emergency procedures shall be provided to all staff in the induction process. This needs to include who to notify in the event of an emergency or a pollution incident with the potential to cause material harm to the environment.

A simple flowchart detailing how to respond in the event of a pollution incident is provided as Figure 4-2.

Figure 4-2: Pollution Incident Response Flowchart



#### 4.3.5 Incident Reporting

Any accident, incident or potential incident “*with actual or potential significant off-site impacts on people or the biophysical environment*” needs to be recorded. An incident reporting form is provided in Attachment A3 to assist.

If required, Management may need to conduct an investigation to assess all hazards and risks, review all documentation associated with the incident and formulate a detailed report. The following details should be included in the report:

- Date and time of the incident;
- Cause, duration and specific location on site of the event/incident;
- The type, volume and concentration of every pollutant discharged or spilt as a result of the incident;
- Immediate action taken in relation to the event;
- The name, address and business hours telephone number those who witnessed the event;
- Any eyewitness accounts or additional reports resulting from the investigation into the incident;
- Major hazards and impacts as a result of the incident;
- Any remedial action taken in relation to the event including any follow up contact with complainants;
- Details of any actions to be taken or proposed to be taken to prevent or mitigate against a recurrence of such an event, who is responsible, and by when; and
- Any other relevant matters.

Records of any incident investigation reports and corrective actions (if required) must be maintained. An incident register is provided following the incident reporting form to assist.

## **5. MONITORING AND CORRECTIVE & PREVENTATIVE ACTIONS**

This section details the monitoring and inspection plan to facilitate proper implementation, maintenance and due diligence of the CEMP. Corrective and preventative actions are also detailed to facilitate continuous improvement of environmental management across construction operations.

### **5.1 ENVIRONMENTAL INSPECTIONS**

Regular inspections of the construction site would assess the adequacy of control measures implemented at the site, so that corrective and/or preventative action can be taken where required.

Weekly inspections are recommended. An Inspection Checklist as a procedure is provided in Attachment A4. This covers air quality and dust, noise, sediment and erosion controls, litter and general management of the site.

### **5.2 CORRECTIVE AND PREVENTATIVE ACTIONS**

This section of the CEMP details non-conformance with the CEMP, and corrective and preventative actions. Non-conformances include errors and deficiencies that can be identified through the Inspection Checklist, Environmental Monitoring results and/or from any complaints received in relation to construction activities. Non-conformances should be effectively logged and promptly resolved. Non-conformances are to be reviewed by site management who will coordinate the appropriate corrective and preventative actions to address the respective non-conformances. Site management will then inform any staff or contractors who are affected by significant non-conformances about the subsequent required actions.

#### **5.2.1 Request for Corrective Action**

Corrective Actions are an ideal way to demonstrate and account for any issues and improvements to the CEMP. A Corrective Action Request (CAR) should be issued and processed using a CAR form provided overleaf. This form can be initiated by any staff member, and should be passed to the appropriate staff or contractors responsible for the source of the non-conformance. Different events often initiate a CAR being raised, some typical ones follow:

- Council or other regulatory agency direction or request;
- Detection of non-conformances during site inspection;
- Public complaints;
- Periodic meetings; and/or
- Environmental incident or near miss.

Site management shall ensure that CARs are actioned within a reasonable time frame. Records shall be maintained by the site management for all relevant corrective actions.


A Corrective & Preventative Action form is provided in Attachment A3.

### 5.3 RECORDS

Records relating to non-conformances, and their corrective and/or preventive action request forms, are to be maintained by site management. Reports and records concerning any monitoring results, regular inspections, staff training and correspondence with any regulatory authorities should also be maintained and archived.

All records are to be kept and complied in the office on site, as access to these records may occasionally be required by stakeholders and by regulatory authorities.

This concludes the CEMP.

A handwritten signature in blue ink, appearing to read 'M Taylor'.

Matthew Taylor  
Environmental Scientist

A handwritten signature in blue ink, appearing to read 'R T Benbow'.

R T Benbow  
Principal Consultant



## 6. LIMITATIONS

Our services for this project are carried out in accordance with our current professional standards for site assessment investigations. No guarantees are either expressed or implied.

This report has been prepared solely for the use of Gow Street Recycling Centre, as per our agreement for providing environmental services. Only Gow Street Recycling Centre is entitled to rely upon the findings in the report within the scope of work described in this report. Otherwise, no responsibility is accepted for the use of any part of the report by another in any other context or for any other purpose.

Although all due care has been taken in the preparation of this study, no warranty is given, nor liability accepted (except that otherwise required by law) in relation to any of the information contained within this document. We accept no responsibility for the accuracy of any data or information provided to us by Gow Street Recycling Centre for the purposes of preparing this report.

Any opinions and judgements expressed herein, which are based on our understanding and interpretation of current regulatory standards, should not be construed as legal advice.

## **ATTACHMENTS**





### Attachment A1: Legal and Other Requirements

| Legislation                                       | Activity / Aspect  | Section / Clause     | Requirements   | Comments  |
|---|--------------------|----------------------|--|---|
| Environmental Planning and Assessment Act 1979    | All                | All                  | Comply with development consent conditions as set out by The Minister for Planning   | Compliance with all development consent conditions is required once consent is issued   |
| Protection of the Environment Operations Act 1997 | Environmental Harm | S115<br>S116<br>S117 | <p>The principal objective of the legislation is to avoid causing environmental harm. Harm is defined in the Act as being:</p> <p><i><b>“harm”, in relation to the environment includes any direct or indirect alteration of the environment that has the effect of degrading the environment and, without limiting the generality of the above includes any act or omission that results in pollution.</b></i></p> <p><i><b>“Pollution” means:</b></i></p> <p>(a) water pollution, or</p> <p>(b) air pollution, or</p> <p>(c) noise pollution, or</p> <p>(d) land pollution.</p> <p>Clause 115 relates to the offence for wilful or negligent disposal of waste likely to harm the environment.</p> <p>Clause 116 relates to offences for wilful or negligent causing leaks, spills or escapes of substances likely to harm the environment.</p> <p>Clause 117 relates to offences for wilful or negligent emission of ozone depleting substances likely to harm the environment.</p> | <p>The implementation of the CEMP would ensure that the environmental impacts of the activities taking place on site are minimised.</p> <p>Safeguards and procedures would ensure that site operations avoid causing environmental harm or pollution.</p> |



| Legislation | Activity / Aspect       | Section / Clause | Requirements  | Comments  |
|-------------|-------------------------|------------------|---|---|
|             | Water Pollution         | S120<br>S123     | <p>Clause 120 relates to the prohibition of pollution of waters:<br/><i>A person who pollutes any waters is guilty of an offence.</i></p> <p>Clause 123 details the maximum penalty for water pollution offences. Tier 2 penalties apply.<br/><i>A person who is guilty of an offence under this Part is liable, on conviction.</i></p>   | <p>Applies.</p> <p>Responsibility extends to all employees. If found guilty of a water pollution offence, both the company and the individual can be held liable.</p>   |
|             | Air Pollution and Odour | Part 5.4         | <p>Clause 124 relates to the operation of plant (other than domestic plant):<br/><i>The occupier of any premises who operates any plant in or on those premises in such a manner as to cause air pollution from those premises is guilty of an offence if the air pollution so caused, or any part of the air pollution so caused, is caused by the occupier's failure:</i></p> <p style="padding-left: 40px;"><i>(a) to maintain the plant in an efficient condition, or</i><br/><i>(b) to operate the plant in a proper and efficient manner.</i></p> <p>Clause 125 relates to maintenance work on plant.<br/>Clause 126 relates to dealing with materials.<br/>Clause 128 relates to standards of air impurities not to be exceeded.<br/>Clause 129 relates to the emission of odours from licensed premises.</p> <p>Clause 132 details the maximum penalty for air pollution offences. Tier 2 penalties apply.<br/><i>A person who is guilty of an offence under this Division is liable, on conviction</i></p> | <p>Potential for air pollution to occur is associated with dust generation from construction works.</p> <p>An Air Quality Management Procedure has been included in this CEMP to address potential air pollution issues (Attachment A4).</p> <p>Responsibility extends to all employees. If found guilty of an air pollution offence, both the company and the individual can be held liable.</p> |



| Legislation | Activity / Aspect | Section / Clause     | Requirements   | Comments  |
|-------------|-------------------|----------------------|--|---|
|             | Noise Pollution   | S139<br>S140<br>S141 | <p>Clause 139 relates to the operation of plant:<br/><i>The occupier of any premises who operates any plant (other than control equipment) at those premises in such a manner as to cause the emission of noise from those premises is guilty of an offence of the noise so caused, or any part of it, is caused by the occupier's failure:</i></p> <p>(a) <i>To maintain the plant in an efficient condition, or</i><br/>(b) <i>To operate the plant in a proper and efficient manner.</i></p> <p>Clause 140 relates to dealing with materials:<br/><i>The occupier of any premises who deals with materials in or on premises in such a manner as to cause the emission of noise from those premises is guilty of an offence if the noise so caused, or any part of it, is caused by the occupier's failure to deal with those materials in a proper and efficient manner.</i></p> <p>Clause 141 details the maximum penalty for noise offences. Tier 2 offences apply.</p> <p><i>A person who is guilty of an offence under this Part is liable, on conviction.</i></p> | <p>Applies.</p> <p>A Noise and Vibration Management Procedure has been included in this CEMP to address potential noise pollution issues (Attachment A4).</p> |
|             | Land Pollution    | S142A                | <p>Clause 142A relates to the pollution of land. Tier 2 penalties apply.<br/><i>A person who pollutes land is guilty of an offence.</i></p>  | <p>A Waste Management Procedure including an Unexpected Finds Protocol to address potential land pollution issues has been included in Attachment A4.</p>     |



| Legislation | Activity / Aspect | Section / Clause            | Requirements   | Comments  |
|-------------|-------------------|-----------------------------|--|---|
|             | Waste             | S88<br>S143<br>S144<br>S145 | <p>Waste needs to be disposed of in a manner which does not create or is likely to create environmental harm.</p> <p>Clause 88 relates to waste facilities required to pay EPA contributions in respect of all waste received at the facility.</p> <p>Clause 143 relates to the unlawful transporting or depositing of waste:</p> <p><i>If a person transports waste to a place that cannot lawfully be used as a waste facility for that waste, or causes or permits waste to be so transported:</i></p> <p><i>(a) the person, and</i></p> <p><i>(b) if the person is not the owner of the waste, the owner, are each guilty of an offence.</i></p> <p>Clause 144 deals with the use of land as waste facility without lawful authority:</p> <p><i>(1) A person who is the owner or occupier of any land and who uses the land, or causes or permits the land to be used, as a waste facility without lawful authority is guilty of an offence.</i></p> <p><i>(2) In any proceedings for an offence under this section the defendant bears the onus of proving that there is lawful authority to use the land concerned as a waste facility.</i></p> <p><i>All waste must be classified in accordance with the EPA's Waste Classification Guidelines.</i></p> | <p>The generation of waste requires appropriate management.</p> <p>Any waste disposal required must be undertaken in accordance with the NSW EPA's <i>Waste Classification Guidelines</i>.</p> <p>A Waste Management Procedure is included in Attachment A4.</p> <p>All waste should be stored in an environmentally safe manner.</p> <p>False or misleading information regarding pollution incidents is an offence under the Act.</p> |



| Legislation  | Activity / Aspect  | Section / Clause | Requirements  | Comments  |
|--|--|------------------|---|---|
|  | Duty to notify pollution incidents   | S148             | <p>Clause 148<br/><i>Pollution incidents causing or threatening material harm to be notified.</i></p> <ul style="list-style-type: none"> <li><i>Kinds of incidents to be notified</i><br/><i>This Part applies where a pollution incident occurs in the course of an activity so that material harm to the environment is caused or threatened.</i></li> <li><i>Duty of person carrying on activity to notify</i><br/><i>A person carrying on the activity must, immediately after the person becomes aware of the incident, notify each relevant authority of the incident and all relevant information about it.</i></li> </ul> | In the event of an incident, the duty to notify extends to all staff and contractors of the site. Staff and/or contractors are required to notify the employer. When management is not contactable, they are required to notify the relevant authorities. Refer to Reporting Requirements in Section 4.3.5 of the CEMP. |
|  | Duty to prepare and implement pollution incident response management plans | S153A            | <p>Clause 153A<br/><i>The holder of an environment protection licence must prepare a pollution incident response management plan that complies with this Part in relation to the activity to which the licence relates.</i></p>   | The development undertakes scheduled activities, is the holder of an EPL and therefore a PIRMP has been implemented.  |
|  | Control equipment  | S167             | Clause 167 relates to the responsibility of the occupier of any premises to maintain and operate any control equipment installed at the premises in a proper and efficient manner.  | This includes erosion, sediment and dust controls during construction.  |
| Protection of the Environment Operations (Clean Air) Regulation 2010 | Standards of concentration for scheduled premises                          | Sch 4            | <p>General standards of concentration apply to the activities at the site and include:</p> <p>Solid Particles (total) for any crushing, grinding, separating or materials handling activity: Group 6 = 20 mg/m<sup>3</sup></p>  | Any release of air impurities is required to comply with this requirement.  |



| Legislation  | Activity / Aspect      | Section / Clause            | Requirements  | Comments  |
|--|------------------------|-----------------------------|---|---|
|  | Motor Vehicles         | Part 4                      | An owner of a motor vehicle is guilty of an offence if the vehicle emits excessive air impurities while being used.<br>The occupier of premises to which this clause applies must not, at those premises, transfer, or allow the transfer of, any petrol into a motor vehicle's fuel tank except by means of a petrol delivery hose whose nozzle is fitted with an automatic over-fill protection device. | Staff and/or contractors are required to maintain vehicles to prevent the emissions of excessive air impurities. Staff and/or contractors are required to refuel vehicles using appropriate transfer techniques to prevent spillages. |
| Protection of the Environment Operations (Waste) Regulation 2014 | Waste and transport    | Part 4<br>Part 5            | Part 4 relates to the tracking of certain waste transported within, out of and into NSW.<br>Part 5 relates to reporting on transportation of waste from NSW to an interstate waste facility if the waste has been generated in the metropolitan levy area.  | Waste requiring tracking is not expected to be discovered during works. However, if trackable waste is discovered at the site, it requires tracking if being transported.   |
|  | Asbestos               | Part 7                      | Relates to the requirements for transportation and management of asbestos waste.  | Applies if asbestos is found.   |
| Water Management Act 2000  | Water access licence   | S56<br>S60A<br>S89<br>S91A  | A licence may be required in the relevant water sharing plan area for the right to share available water from a particular water source.<br>Water cannot be taken from a waterbody without a licence.   | Does not apply  |
|  | Water management works | S90<br>S91B<br>S91C<br>S91D | Approval is required for construction and/or use of a water supply work, drainage work or flood work.   | Does not apply  |
|  | Waterfront land        | S91                         | A controlled activity approval is required for works on or under waterfront land.   | Does not apply  |



| Legislation   | Activity / Aspect                | Section / Clause | Requirements  | Comments                                |
|---|----------------------------------|------------------|---|---|
| Water Act 1912<br><br>Applies to water sources in NSW where water sharing plans have not commenced. | Surface water                    | S10              | A licence or permit may be required for the taking and using of water from a stream or river, capture of water in a farm dam.   | Does not apply                          |
|   | Groundwater                      | S112             | A licence may be required for extraction of groundwater.  | Does not apply                          |
| Contaminated Land Management Act 1997   | Reporting contamination          | S60              | Clause 60 relates to the duty of a person undertaking activities that have contaminated land and the land owner to report contamination.  | Applies upon discovery and/or incident. |
| Noxious Weeds Act 1993  | Weed control & reporting         | S12<br>S15       | Clause 12 relates to private occupiers of land responsibility to control noxious weeds on land.<br>Clause 15 requires occupiers of land to notify local control authority of notifiable weeds.  | Applies upon discovery.                 |
| Biodiversity Conservation Act 2016 No 63  | Protection of animals and plants | Part 2           | Clause 2.1 relates to offences for harming animals that are a threatened species, part of a threatened ecological community or a protected animal.<br>Clause 2.2 relates to offences for picking plants.<br>Clause 2.3 and 2.4 relate to offences for damaging areas of outstanding biodiversity and habitat of threatened species or ecological community. | Applies upon discovery.                 |
|   | Clearing of native vegetation    | S2.11            | A licence will be required if the intended activities are likely to cause harm or damage to threatened species, populations or ecological communities, or to their habitats.  | Does not apply.                         |
| Environment Protection and Biodiversity Conservation Act 1999 (Cth)                                 | Flora and fauna conservation     | Part 13          | A permit is required for activities that will affect listed species and ecological communities within a commonwealth area.  | Does not apply.                         |



| Legislation  | Activity / Aspect                | Section / Clause    | Requirements  | Comments  |
|--|----------------------------------|---------------------|---|---|
| Heritage Act 1977  | Heritage                         | S57<br>S139<br>S146 | Clause 57 requires approval for work to any item to which an interim heritage order or listing on the state heritage register applies.<br>Clause 139 requires that an excavation permit is required to disturb any land knowing or having reasonable cause to suspect disturbance may uncover a relic.<br>Clause 146 requires that discovery of a relic must be notified to the Heritage Council.   | Site not heritage listed.   |
| Aboriginal and Torres Strait Islander Heritage Protection Act 1984 (Cth) | Protection of places and objects | S20<br>S22          | Clause 20 relates to reporting of any discovery of Aboriginal remains to the Minister.<br>Clause 22 requires compliance with the provisions of any declaration in relation to a significant Aboriginal area or object.  | Applies on discovery  |
| Waste Avoidance and Resource Recovery Act, 2001                          | Waste                            | S3                  | The primary objectives of the act in relation to site activities are: <ul style="list-style-type: none"> <li>• <i>to encourage the most efficient use of resources and to reduce environmental harm in accordance with the principles of ecologically sustainable development;</i></li> <li>• <i>to provide for the continual reduction in waste generation;</i></li> <li>• <i>to minimise the consumption of natural resources and the final disposal of waste by encouraging the avoidance of waste and the reuse and recycling of waste; and</i></li> <li>• <i>To establish a hierarchy of resource management options:</i> <ol style="list-style-type: none"> <li>1. <i>avoidance of unnecessary resource consumptions,</i></li> <li>2. <i>Resource recovery (including reuse, reprocessing, recycling and energy recovery)</i></li> <li>3. <i>Disposal.</i></li> </ol> </li> </ul> | The Waste Management Procedure (Attachment A4) identifies areas where waste is to be reduced or reused. |
| Work Health and Safety Regulation 2017                                   | Construction Induction Training  | Part 6.5            | Part 6.5 requires workers to be given general construction induction training.  | Environmental elements of induction training are provided in Section 4.2 of the CEMP.                   |



| Legislation   | Activity / Aspect            | Section / Clause             | Requirements   | Comments   |
|---|------------------------------|------------------------------|--|--|
| Dangerous Goods (Road and Rail Transport) Act 2008  | Transport of dangerous goods | S9                           | Clause 9 requires transport of dangerous goods by road or rail to be in a safe manner.   | No significant quantities of dangerous goods will be stored on site during construction. |
| National Greenhouse and Energy Reporting Act 2007 and Regulations 2008<br>Fisheries Management Act 1994 | Greenhouse Gas emissions     | S13                          | Requirement for the accounting and reporting of greenhouse gases and energy consumed during construction if the project meets the thresholds in Clause 13.   | Does not apply.  |
|   | Permits                      | S144<br>S201<br>S205<br>S219 | Clause 144: Aquaculture permit<br>Clause 201: Permit to carry out dredging or reclamation work<br>Clause 205: Permit to cut, remove, damage or destroy marine vegetation on public water land or an aquaculture lease, or on the foreshore of any such land or lease.<br>Clause 219: Permit to:<br>(a) set a net, netting or other material, or<br>(b) construct or alter a dam, floodgate, causeway or weir, or<br>(c) otherwise create an obstruction, across or within a bay, inlet, river or creek, or across or around a flat | Does not apply.  |

Table A1-1: Licences, Approvals and Permits

| Type  | Relevant Legislation  | Required? | Agency                                     |
|---|---|-----------|--|
| <b>LICENCES</b>   |   |           |  |
| Environment Protection Licence                                | Schedule 1 of the Protection of the Environment Operations Act 1997 | Yes       | NSW EPA                                    |
| Surface Water Licence   | Water Act 1912  | No        | Office of Water                            |
| Groundwater Licence   | Water Act 1912  | No        | Office of Water                            |
| Water Access Licence  | Water Management Act 2000   | No        | Office of Water                            |
| <b>PERMITS</b>  |   |           |  |
| Permits under the Fisheries Management Act                    | Fisheries Management Act 1994                                       | No        | DPI Fishing and Aquaculture                |
| Aboriginal Heritage Impact Permit                             | National Parks & Wildlife Act 1974                                  | No        | OEH  |
| Permits under the Heritage Act 1977                           | Heritage Act 1977   | No        | OEH  |
| <b>APPROVALS</b>  |   |           |  |
| Development Consent (C&D activities)                          | Environmental Planning and Assessment Act 1979                      | Yes       | Canterbury-Bankstown Council               |
| Development Consent (Dewatering Plant)                        | Environmental Planning and Assessment Act 1979                      | Yes       | The Minister for Planning                  |
| Alter or erect improvements within a mine subsidence district | Mine Subsidence Compensation Act 1961                               | No        | Mine Subsidence Board                      |
| Consent for works and structures in a public road             | Roads Act 1993  | No        | RMS  |
| Sub-division or development of bush fire prone land           | Rural Fires Act 1997  | No        | Commissioner of the NSW Rural Fire Service |

Attachment A2: Environmental Aspects Register

---

### Environmental Aspects Register

| Activity           | Aspect  | Potential Impacts on the Environment                        | Pre-Control Risk |            |          | Mitigation Measures (Physical, Procedures and Plans)  | Post-Control Risk |            |               |
|--------------------|---|---|------------------|------------|----------|---|-------------------|------------|---------------|
|                    |   |   | Consequence      | Likelihood | Raw Risk |   | Consequence       | Likelihood | Residual Risk |
| SITE ESTABLISHMENT | Installation of sediment control measures             | Excessive waste generation                                  | 2                | D          | L        | Waste Management Procedure (Procedure No. 4)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 1                 | D          | L             |
|                    |   | Excessive noise from mobile vehicles and material movements | 2                | D          | L        | Noise and Vibration Management Procedure (Procedure No. 2)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 1                 | E          | L             |
|                    | Installation of construction facilities               | Excessive noise from mobile vehicles and material movements | 2                | D          | L        | Noise and Vibration Management Procedure (Procedure No. 2)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 1                 | E          | L             |
|                    |   | Excessive waste generation                                  | 2                | C          | M        | Waste Management Procedure (Procedure No. 4)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 1                 | C          | L             |
| DEMOLITION         | Demolition of existing structures and infrastructure  | Excessive dust generation                                   | 2                | C          | M        | Air Quality Management Procedure (Procedure No. 1)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 1                 | D          | L             |
|                    |   | Excessive noise generation                                  | 3                | C          | M        | Noise and Vibration Management Procedure (Procedure No. 2)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 2                 | D          | L             |
|                    |   | Sediment laden runoff discharging offsite                   | 3                | B          | H        | Erosion, Sediment & Stormwater Management Procedure (Procedure No. 3)<br>Regular Site Inspection Procedure (Procedure No. 7)  | 3                 | D          | L             |
|                    |   | Excessive waste generation                                  | 2                | C          | M        | Waste Management Procedure (Procedure No. 4)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 1                 | C          | L             |
| EXCAVATION WORKS   | Truck movements, unloading of materials and equipment | Sediment laden runoff discharging offsite                   | 3                | B          | H        | Erosion, Sediment & Stormwater Management Procedure (Procedure No. 3)<br>Regular Site Inspection Procedure (Procedure No. 7)  | 3                 | D          | L             |
|                    |   | Excessive noise generation                                  | 2                | C          | M        | Noise and Vibration Management Procedure (Procedure No. 2)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 2                 | D          | L             |
|                    |   | Excessive dust generation                                   | 2                | C          | M        | Air Quality Management Procedure (Procedure No. 1)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 2                 | D          | L             |
|                    |   | Tracking of mud/sediment onto roads                         | 3                | B          | H        | Control the tracking of mud and soil material onto local roads using wheel wash<br>Erosion, Sediment & Stormwater Management Procedure (Procedure No. 3)<br>Regular Site Inspection Procedure (Procedure No. 7) | 1                 | C          | L             |



| Activity                               | Aspect  | Potential Impacts on the Environment  | Pre-Control Risk |            |          | Mitigation Measures (Physical, Procedures and Plans)  | Post-Control Risk |            |               |
|--|---|---|------------------|------------|----------|---|-------------------|------------|---------------|
|  |   |   | Consequence      | Likelihood | Raw Risk |   | Consequence       | Likelihood | Residual Risk |
|  | Storage and management of excavated material                        | Excessive dust generation   | 2                | C          | M        | Air Quality Management Procedure (Procedure No. 1)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 2                 | C          | M             |
|  |   | Excessive noise generation  | 1                | D          | L        | Noise and Vibration Management Procedure (Procedure No. 2)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 1                 | D          | L             |
|  |   | Excavation, treatment and disposal of Acid Sulfate Soils  | 3                | B          | H        | Unexpected Finds Protocol<br>Acid Sulfate Soils Management Plan<br>Erosion, Sediment & Stormwater Management Procedure (Procedure No. 3)<br>Waste Management Procedure (Procedure No. 4)<br>Regular Site Inspection Procedure (Procedure No. 7) | 2                 | D          | L             |
| MATERIALS DELIVERY, TRANSFER & STORAGE | Temporary construction material storage                             | Excessive dust generation (wind erosion)  | 2                | C          | M        | Air Quality Management Procedure (Procedure No. 1)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 2                 | D          | L             |
|  |   | Excessive waste generation  | 2                | C          | M        | Waste Management Procedure (Procedure No. 4)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 1                 | D          | L             |
|  | Construction activities associated with the new dewatering facility | Sediment laden runoff discharging offsite   | 3                | B          | H        | Erosion, Sediment & Stormwater Management Procedure (Procedure No. 3)<br>Regular Site Inspection Procedure (Procedure No. 7)  | 2                 | D          | L             |
|  |   | Excessive waste generation – surplus materials, packaging   | 1                | D          | L        | Waste Management Procedure (Procedure No. 4)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 1                 | D          | L             |
|  |   | Local traffic issues due to construction vehicle movements  | 1                | B          | L        | Construction Traffic Management Plan<br>Traffic Management Procedure (Procedure No. 5)  | 1                 | D          | L             |
|  | Temporary construction material storage                             | Excessive noise generation  | 2                | C          | M        | Noise and Vibration Management Procedure (Procedure No. 2)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 2                 | D          | L             |
|  |   | Excessive dust generation   | 2                | C          | M        | Air Quality Management Procedure (Procedure No. 1)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 2                 | D          | L             |
|  |   | Littering on site and incorrect waste storage resulting in release of material and potential land contamination | 2                | C          | M        | Waste Management Procedure (Procedure No. 4)<br>Regular Site Inspection Procedure (Procedure No. 7)   | 2                 | D          | L             |
|  | Site clean-up and disposal of waste                                 |   |                  |            |          |   |                   |            |               |



| Activity                                  | Aspect  | Potential Impacts on the Environment                                   | Pre-Control Risk |            |          | Mitigation Measures (Physical, Procedures and Plans)   | Post-Control Risk |            |               |
|---|---|--|------------------|------------|----------|--|-------------------|------------|---------------|
|   |   |  | Consequence      | Likelihood | Raw Risk |  | Consequence       | Likelihood | Residual Risk |
| CONSTRUCTION OF NEW LIQUID WASTE FACILITY | Construction activities associated with the new dewatering facility | Sediment laden runoff from removal of construction material stockpiles | 3                | B          | H        | Erosion, Sediment & Stormwater Management Procedure (Procedure No. 3)<br>Regular Site Inspection Procedure (Procedure No. 7) | 2                 | D          | L             |
|   | Removal and decommissioning of construction facilities              | Excessive noise generation   | 2                | D          | L        | Noise and Vibration Management Procedure (Procedure No. 2)<br>Regular Site Inspection Procedure (Procedure No. 7)            | 1                 | E          | L             |
|   |   | Excessive waste generation   | 1                | D          | L        | Waste Management Procedure (Procedure No. 4)<br>Regular Site Inspection Procedure (Procedure No. 7)                          | 1                 | D          | L             |
| FINISHING WORKS                           | Fit out and establishing of internal infrastructure/equipment       | Excessive noise generation   | 2                | D          | L        | Noise and Vibration Management Procedure (Procedure No. 2)<br>Regular Site Inspection Procedure (Procedure No. 7)            | 1                 | E          | L             |
|   |   | Excessive waste generation   | 1                | D          | L        | Waste Management Procedure (Procedure No. 4)<br>Regular Site Inspection Procedure (Procedure No. 7)                          | 1                 | D          | L             |

**Notes:**

L = Low      M = Medium      H = High      V = Very High

Raw risk is the risk of the identified potential impacts without controls in place

Residual risk is the risk assessed once controls and procedures are in place.



# CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN

## FORMS

### Gow Street Recycling Centre

81 Gow Street, Padstow NSW 2211

Issued and Approved by:

Date:

**Document Reference:** 191290-03\_CEMP\_Att A3\_Forms

**Date of Issue:** 22 March 2021

**Prepared by:**



**Benbow**  
ENVIRONMENTAL

Head Office: 25-27 Sherwood Street Northmead NSW 2152 AUSTRALIA  
Tel: 61 2 9896 0399 Fax: 61 2 9896 0544

Email: [admin@benbowenviro.com.au](mailto:admin@benbowenviro.com.au)

Visit our website: [www.benbowenviro.com.au](http://www.benbowenviro.com.au)

*COPYRIGHT PERMISSION*

*The copyright for this report and accompanying notes is held by Benbow Environmental. Where relevant, the reader shall give acknowledgement of the source in reference to the material contained therein, and shall not reproduce, modify or supply (by sale or otherwise) any portion of this report without specific written permission. Any use made of such material without the prior written permission of Benbow Environmental will constitute an infringement of the rights of Benbow Environmental which reserves all legal rights and remedies in respect of any such infringement.*

*Benbow Environmental reserves all legal rights and remedies in relation to any infringement of its rights in respect of its confidential information.*

*Benbow Environmental will permit this document to be copied in its entirety, or part thereof, for the sole use of the management and staff of Gow Street Recycling Centre.*

# Contents

| Forms                                     | Page |
|---|------|
| 1.1 Incident Report Form                  | 1    |
| 1.2 Complaints Response Form              | 3    |
| 1.3 Corrective & Preventative Action Form | 6    |





---

|                     |                                 |                   |                 |
|---------------------|---------------------------------|-------------------|-----------------|
| <b>NO:</b>          | <b>F1.1</b>                     | <b>DATE:</b>      | <b>March 21</b> |
| <b>PREPARED BY:</b> | Benbow Environmental            | <b>ISSUE NO.:</b> | 1               |
| <b>SUBJECT:</b>     | <b>1.1 INCIDENT REPORT FORM</b> |                   |                 |

---

---

|   |             |
|---|-------------|
| <b>INCIDENT REPORTING – BASIC FACTS</b> | <b>FORM</b> |
|---|-------------|

---

Date & Time of Incident: .....

Site Address: .....

Reference No. ....

---

**Expected cause, duration & specific location of the event/incident:**

---

The type, volume and concentration (if known) of every pollutant discharged or spilt as a result of the incident:

---

Immediate action taken in relation to the event:

---

The name, address and telephone number of any witnesses of the event:

---

Any other relevant matters:

---

I verify that all the information provided herein is a true and accurate of the events that have occurred.

Signed: .....

Name: .....

Date: .....



| INCIDENT REPORTING |                |                                | REGISTER   |
|--------------------|----------------|--------------------------------|--|
| Date               | Reference No.* | Nature & cause of the incident | Verification of corrective / preventative actions  |
|                    |                |                                | I verify that all the nominated corrective and preventative actions have been implemented effectively.<br>Signed:.....<br>Name: .....<br>Date: ..... |
|                    |                |                                | I verify that all the nominated corrective and preventative actions have been implemented effectively.<br>Signed:.....<br>Name: .....<br>Date: ..... |
|                    |                |                                | I verify that all the nominated corrective and preventative actions have been implemented effectively.<br>Signed:.....<br>Name: .....<br>Date: ..... |
|                    |                |                                | I verify that all the nominated corrective and preventative actions have been implemented effectively.<br>Signed:.....<br>Name: .....<br>Date: ..... |
|                    |                |                                | I verify that all the nominated corrective and preventative actions have been implemented effectively.<br>Signed:.....<br>Name: .....<br>Date: ..... |
|                    |                |                                | I verify that all the nominated corrective and preventative actions have been implemented effectively.<br>Signed:.....<br>Name: .....<br>Date: ..... |

\* The reference number quoted would reference related incident reports with details of each incident.



**NO:** EP1.2 **DATE:** March 21  
**PREPARED BY:** Benbow Environmental **ISSUE NO.:** 1  
**SUBJECT:** 1.2 COMPLAINTS RESPONSE FORM

REF: .....

REV: 1

LOG BOOK REFERENCE NO: .....

DATE: .....TIME: .....AM/PM

NAME OF PERSON WHO RECEIVED CALL: .....

NAME OF COMPLAINANT: .....TELEPHONE NO: .....

ADDRESS: .....

**DETAILS OF COMPLAINT:**

DATE OF OCCURANCE: .....TIME AM/PM: .....

**TYPE OF INCIDENT:**

NOISE ☐

STORMWATER ☐

AIR EMISSIONS ☐

ODOUR ☐

TRAFFIC/TRANSPORT ☐

FIRE ☐

EROSION/SEDIMENT ☐

WASTE ☐

OTHER ☐ DETAILS: .....

PRECISE LOCATION OF INCIDENT: .....

PARTICULAR DETAILS RELATING TO THE INCIDENT: .....

.....

.....



**COMPLAINTS RESPONSE FORM**

**PAGE 2 OF 2**

**ACTION TAKEN:**

COMPLAINANT TRANSFERRED TO:

MESSAGE TAKEN FOR: .....

**CORRECTIVE AND PREVENTATIVE ACTION:**

INFORMATION BULLETIN SENT

☐

COMPLAINT INVESTIGATED BY: .....CPAR NO.....

RESULTS OF INVESTIGATION: .....

.....

.....

.....

**ON COMPLETION OF CORRECTIVE AND PREVENTATIVE ACTION:**

LETTER SENT TO COMPLAINANT                      YES      NO      N/A      DATE: .....

WORK PRACTICE MODIFIED                      YES      NO      N/A      DATE: .....

**COMPLAINT RESPONSE COMPLETE:** .....

PRINT NAME

SIGNATURE: .....

DATE: .....

TIME: .....AM/PM

[illegible]



**NO:** EP1.3 **DATE:** March 21  
**PREPARED BY:** Benbow Environmental **ISSUE NO.:** 1  
**SUBJECT:** **1.3 CORRECTIVE & PREVENTATIVE ACTION FORM**

REF: .....

REV: 1

☐

CORRECTIVE ACTION

☐

PREVENTATIVE ACTION

Name of personnel requesting  
corrective/preventative action:

Signature:

.....

.....

Personnel responsible for action:

Date:

.....

.....

Outline of the 'Initiating Event' and necessary corrective and/or preventative actions (to be filled out by those requesting action):

.....  
.....  
.....  
.....

Actions taken to fulfil the requirement of the corrective and/or preventative action:

.....  
.....  
.....  
.....

**Corrective and/or preventative action complete:**

**Signature:** .....

**Date:** .....



# CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN

## ENVIRONMENTAL PROCEDURES MANUAL

**81 Gow Street, Padstow NSW 2211**

Issued and Approved by:

Date:

**Document Reference:** 191290-03\_CEMP\_Att A4\_Env Proc

**Date of Issue:** 22 March 2021

**Prepared by:**



**Benbow**  
ENVIRONMENTAL

Head Office: 25-27 Sherwood Street, Northmead NSW 2152  
AUSTRALIA

Tel: 61 2 9896 0399 Fax: 61 2 9896 0544

Email: [admin@benbowenviro.com.au](mailto:admin@benbowenviro.com.au)

Visit our website: [www.benbowenviro.com.au](http://www.benbowenviro.com.au)

*COPYRIGHT PERMISSION*

*The copyright for this report and accompanying notes is held by Benbow Environmental. Where relevant, the reader shall give acknowledgement of the source in reference to the material contained therein, and shall not reproduce, modify or supply (by sale or otherwise) any portion of this report without specific written permission. Any use made of such material without the prior written permission of Benbow Environmental will constitute an infringement of the rights of Benbow Environmental which reserves all legal rights and remedies in respect of any such infringement.*

*Benbow Environmental reserves all legal rights and remedies in relation to any infringement of its rights in respect of its confidential information.*

*Benbow Environmental will permit this document to be copied in its entirety, or part thereof, for the sole use of the management and staff of Gow Street Recycling Centre.*

# Contents

| Procedure No.   | Page      |
|---|-----------|
| <b>1. AIR QUALITY MANAGEMENT</b>                        | <b>1</b>  |
| 1.1 Purpose   | 1         |
| 1.2 Procedure   | 1         |
| 1.2.1 General Site Activities                           | 1         |
| 1.2.2 Earthworks and Excavation                         | 1         |
| 1.2.3 Waste Storage                                     | 2         |
| 1.2.4 On-site Vehicle Traffic                           | 2         |
| 1.2.5 Transport of Materials and Wastes                 | 2         |
| 1.3 Dust Monitoring                                     | 2         |
| 1.4 Inspection and Records                              | 3         |
| <b>2. NOISE AND VIBRATION MANAGEMENT</b>                | <b>4</b>  |
| 2.1 Purpose   | 4         |
| 2.2 Procedure   | 4         |
| 2.2.1 Operational Hours                                 | 4         |
| 2.2.2 Construction Plant & Equipment                    | 4         |
| 2.2.3 General Site Activities                           | 5         |
| 2.2.4 Vehicle Movements                                 | 5         |
| 2.2.6 Additional Noise Mitigation Measures              | 5         |
| 2.4 Inspection and Records                              | 6         |
| <b>3. EROSION, SEDIMENT &amp; STORMWATER MANAGEMENT</b> | <b>7</b>  |
| 3.1 Purpose   | 7         |
| 3.2 Nearest Watercourse                                 | 7         |
| 3.3 Procedure   | 8         |
| 3.3.3 Sediment Waste Management Procedure               | 9         |
| 3.4 Inspection and Records                              | 10        |
| <b>4. WASTE MANAGEMENT</b>                              | <b>11</b> |
| 4.1 Purpose   | 11        |
| 4.2 Procedure   | 11        |
| 4.2.1 General Waste Procedures                          | 11        |
| 4.2.2 Excavated Materials, Spoil and Stockpiles         | 11        |
| 4.2.3 Chemical Waste Procedures                         | 12        |
| 4.2.4 Unexpected Finds Protocol                         | 12        |
| 4.2.5 Waste Documentation Procedures                    | 12        |
| 4.3 Inspection and Records                              | 14        |
| <b>5. CONSTRUCTION TRAFFIC MANAGEMENT PROCEDURE</b>     | <b>15</b> |
| <b>6. SPILL PROCEDURE</b>                               | <b>16</b> |
| 6.1 Purpose   | 16        |
| 6.2 Definitions   | 16        |
| 6.3 Procedures  | 17        |
| 6.3.1 For Minor Spillage <50 L                          | 17        |
| 6.3.2 For Major Spillage >50 L                          | 18        |

|           |                                |           |
|-----------|--------------------------------|-----------|
| 6.4       | Inspection and Records         | 19        |
| <b>7.</b> | <b>REGULAR SITE INSPECTION</b> | <b>20</b> |
| 7.1       | Purpose                        | 20        |
| 7.2       | Procedure                      | 20        |





---

**PROCEDURE NAME:** AIR QUALITY MANAGEMENT

**DATE:** March 21

**PREPARED BY:** Benbow Environmental

**ISSUE NO.:** 1

---

## **1. AIR QUALITY MANAGEMENT**

### **1.1 PURPOSE**

The purpose of this procedure is to set out the process relating to management and visual monitoring of air emissions during construction activities.

Dust is one of the main sources of complaint against construction works. The following practices should be implemented to minimise dust emissions from site activities.

### **1.2 PROCEDURE**

#### **1.2.1 General Site Activities**

- Monitor local weather conditions: cease excavations and earth moving operations when strong wind conditions result in visible dust emissions, either until implementation of mitigation measures is adequately controlling dust or until weather conditions improve.
- Stage works to minimise areas of disturbance at any one time.
- Install physical sediment barrier fences around the construction zone.
- Stabilised site access should be installed and maintained to prevent dust and dirt being transported by vehicles entering and exiting the site.
- Erection of wind breaks such as fences at the site boundary and around stockpiles, where necessary, to reduce the possibility for particles to become airborne.
- At all times and in particular during windy and dry weather, large unprotected areas will be kept moist (not wet) by sprinkling with water to keep dust under control.
- Any sand used in the concrete curing process (spread over the surface) shall be removed as soon as possible and within 10 working days from placement.

#### **1.2.2 Earthworks and Excavation**

- Minimise area of soil disturbance.
- Install temporary covers over areas of earthworks where possible.
- Minimise drop heights of materials.
- Stabilise disturbed areas as soon as practicable.
- Suppression of visible dust emissions from exposed surfaces by regular watering using water sprays.
- Excavated material classification, treatment and disposal will be managed in line with the Acid Sulfate Soils Management Plan (ASSMP).



### **1.2.3 Waste Storage**

- Any waste from construction activities (not including excavated material) is to be stored in designated skip bins allocated for specific waste types. This waste is to be recycled through the existing C&D facility on site.
- All waste bins must be tarped or covered outside construction hours and during strong winds.

### **1.2.4 On-site Vehicle Traffic**

- Minimise movement of construction traffic around the site by restricting vehicles to specific routes.
- Enforce appropriate speed limits for vehicles on site. Recommended speed limit is <15 km/hr.
- Sweep trafficable surfaces regularly to minimise build-up of sediments.
- Use wet cleaning methods such as regular watering to prevent the build-up of dusts on trafficked site surfaces.
- Ensure proper maintenance of vehicle engines.
- Limit idling time of vehicles – engines should be switched off.

### **1.2.5 Transport of Materials and Wastes**

- Cover all loads entering and leaving the site.
- Vehicles leaving the site to exit via wheel wash to remove dirt and other materials and avoid tracking onto public roads.
- Ensure public roads used by construction vehicles are kept clean.

## **1.3 DUST MONITORING**

A Checklist that addresses dust control as well as other environmental matters has been provided in the Regular Site Inspection Procedure to aid the implementation of air quality control measures on site. It is recommended that the proponent review this checklist once the specific details and works schedule of the construction phase are finalised.

Continual visual observation of dust levels is required by site workers in order to determine the appropriate measure of dust control necessary for the particular site activities being undertaken under the prevailing meteorological conditions. The checklist should be adjusted accordingly in relation to dust where additional control measures are deemed necessary. If results of the inspections indicate visual emissions of dust are evident, more stringent controls should be enforced.

Should inspections indicate persistent visual emissions or complaints regarding dust be received, dust monitoring undertaken by a qualified environmental consultant is recommended.



## **1.4 INSPECTION AND RECORDS**

Results of the regular site inspections need to be maintained.

Any issues or non-conformances noted during workplace inspections must be recorded. Documentation for any corrective and preventative actions must also be maintained, as described in the *Corrective and Preventative Actions* section of the CEMP. Any other relevant records must also be kept for inspection by regulatory authorities.



**PROCEDURE NAME: NOISE MANAGEMENT**

**DATE: March 21**

**PREPARED BY: Benbow Environmental**

**ISSUE NO.: 1**

## **2. NOISE AND VIBRATION MANAGEMENT**

### **2.1 PURPOSE**

To effectively manage noise emissions and vibration impacts from the site during construction and minimise the occurrence of offensive and nuisance noise in the community.

### **2.2 PROCEDURE**

#### **2.2.1 Operational Hours**

Construction activities are only to take place during standard construction hours as follows:

|                             |  |
|-----------------------------|--|
| Monday to Friday:           | 7am to 5pm (with no hammering or saw-cutting to occur before 7.30am) |
| Saturday:                   | 8am to 1pm (with no hammering or saw-cutting to occur before 8.30am) |
| Sunday and Public Holidays: | No works permitted   |

Noisy construction works such as use of jackhammers or concrete saws or activities generating vibrations will be scheduled to be undertaken during less sensitive hours, avoiding early morning and late afternoon where practicable.

#### **2.2.2 Construction Plant & Equipment**

- Construction plant and equipment will be selected based on acoustic performance, where practicable.
- Plant and equipment shall be regularly maintained and fitted with appropriate mufflers or silencers.
- Mufflers will be installed on mechanically powered equipment.
- Equipment will be maintained and operated in a proper and efficient manner, in accordance with manufacturer specifications.
- Plant and equipment that is not being utilised will be turned off.
- Preventative maintenance of all noise generating equipment, such as pumps and air compressors shall be undertaken. Maintenance should be undertaken in accordance with manufacturer's specifications.
- To minimise noise levels, site management shall endeavour to position construction equipment behind structures and stockpiles that act as barriers, or at the greatest distance from residential areas and orientating equipment such that noise emissions are directed away from residential areas.
- Silencers are to be fitted and maintained on air compressors.



### 2.2.3 General Site Activities

- Regular inspections shall be conducted in accordance with the Regular Site Inspection Procedure to identify areas of potential noise generation. Indicators may include:
  - ▶ Evidence of oil leaks or damage to equipment/vehicles;
  - ▶ Un-secured or damaged noise guards or equipment;
  - ▶ Noticeable, excessive or unusual sources of noise; and
  - ▶ General wear and tear of equipment.
- If problem areas of additional noise generation are identified, action should be taken to alleviate any additional noise as soon as practicable by the Project/ Construction Manager or Site Manager.
- Noise shall be included in the awareness training and induction of staff and contractors.

### 2.2.4 Vehicle Movements

- Liaise with contract drivers to ensure that they are aware of noise impacts on neighbouring receivers and that they adopt the recommended practices to minimise such problems.
- Limit material deliveries and other truck movements to day time only/outside noise sensitive times.
- Enforcing the following practices for on-site vehicle movements:
  - ▶ Low on-site speed limits (<15 km/h);
  - ▶ Minimise the use of truck exhaust brakes on site;
  - ▶ Minimising reversing distances and hence noise generated by reversing beepers; and
  - ▶ No extended periods of on-site revving/idling.

### 2.2.5 Work Scheduling

- Scheduling activities to minimise impacts by undertaking all possible work during hours that will least adversely affect sensitive receivers;
- Scheduling noisy activities to coincide with high levels of neighbourhood noise so that noise from the activities is partially masked and not as intrusive as per Section 2.2.1;
- Planning deliveries and access to the site to occur quietly and efficiently and organising parking only within designated areas located away from the sensitive receivers;
- Optimising the number of deliveries to the site by amalgamating loads where possible and scheduling arrivals within designated hours; and
- Designating, designing and maintaining access routes to the site to minimise impacts.

### 2.2.6 Additional Noise Mitigation Measures

Where additional noise mitigation measures are required, adopt the following:

- Use temporary site buildings and material stockpiles as noise barriers. The latter can be created using site earthworks, however, uncovered stockpiles should not be located too close to sensitive receivers to cause dust emissions; and
- Installing purpose built noise barriers, acoustic sheds and enclosures where practicable.

## 2.3 NOISE MONITORING

In the event of a noise complaint, a suitably qualified acoustic consultant should be engaged to undertake noise compliance monitoring.



*As per the NSW Interim Construction Noise Guideline 2009:*

- *Where the predicted or measured LAeq (15 min) is greater than the noise affected level, the proponent should apply all feasible and reasonable work practices to meet the noise affected level.*
- *The proponent should also inform all potentially impacted residents of the nature of works to be carried out, the expected noise levels and duration, as well as contact details.*

## **2.4 INSPECTION AND RECORDS**

Results of the regular site inspections need to be maintained.

Any issues or non-conformances noted during workplace inspections must be recorded. Documentation for any corrective and preventative actions must also be maintained, as described in the *Corrective and Preventative Actions* section of the CEMP. Any other relevant records must also be kept for inspection by regulatory authorities.

Where noise complaints are received, noise monitoring undertaken by a qualified environmental consultant is recommended.



---

---

**PROCEDURE NAME:** EROSION, SEDIMENT & STORMWATER MANAGEMENT    **DATE:** March 21

**PREPARED BY:** Benbow Environmental    **ISSUE NO.:** 1

---

---

### **3. EROSION, SEDIMENT & STORMWATER MANAGEMENT**

#### **3.1 PURPOSE**

This procedure serves to ensure the cleanliness of stormwater releases during construction and the control of erosion and sediment during earthworks and construction activities.


Due to the presence of ASS on site, it is imperative that excavated material, sediments or spoil do not exit the site or enter the stormwater network. Sediment waste is to be captured, segregated and treated in line with the ASSMP.

#### **3.2 NEAREST WATERCOURSE**

Figure 3-1 displays the nearest watercourse to the proposed development, Salt Pan Creek, located approximately 760 m south-east of the site.

The separation distance, extent of on-site construction activities and erosion/sediment controls outlined below are deemed sufficient to ensure that this waterway is not impacted by the proposed development.

Figure 3-1: Nearest Watercourse to the Proposed Development



### 3.3 PROCEDURE

#### 3.3.1 Stormwater Requirements

- Protect any existing stormwater drains using sediment traps and geotextile inlet filters
- Protect kerb inlets with sandbags.
- Keep the premises clean and tidy at all times.
- Locate temporary stockpiles away from stormwater drains and provide sediment fence to downstream side to prevent sediments entering stormwater.
- Stormwater drains should be inspected routinely for evidence of debris – any debris build-up must be removed.
- Any stormwater pollution control equipment must be maintained in optimum working condition.
- No waste or items of any description shall be tipped down stormwater drains.
- Once constructed, all hardstand areas shall be inspected and maintained to ensure the integrity of the hardstand surface be maintained, with any cracks repaired immediately.



- If contaminated stormwater has exited the site or is strongly suspected to be contaminated but cannot be sampled, incident reporting should be undertaken and the Director shall notify all relevant authorities (i.e. local council, NSW EPA), and co-operate in the investigations clean-up process.

### **3.3.2 Erosion and Sediment Controls**

Erosion and sediment control measures to be implemented during construction include a sediment barrier fence around the construction works site. Additional measures include sediment barriers and sandbag sediment traps, a stabilised access point for construction vehicle entry/exit and geotextile inlet filters around stormwater pits and drains, as detailed below.

#### Sediment Fencing

Install all sediment fencing at the base of any temporary stockpile and where required to prevent sediment leaving the construction site. Ensure that sediment fences are firmly trenched into the ground for their entire length and include small 'returns' to minimise the risk of water flowing along them rather than through them.

#### Geotextile Inlet Filters

These filters are made of geotextile or straw bales and are installed around existing stormwater pits within a trench using star pickets.

#### Sand Bags

Sand bags can be used as a temporary sediment trap in the event of emergencies. Sand bags can also be used as temporary measures for the protection of kerb inlets.

#### Barrier Fencing

Barrier fences are used to define access areas and to minimise unnecessary disturbance of vegetated or developed lands. They are used to restrict access to any areas that do not need to be disturbed and are used on an as-needs basis.

#### Stabilised entry and exit point.

A Stabilised Access Point (SAP) must be installed and maintained at the construction ingress/egress location prior to the commencement of any work. Single sized 40mm or larger aggregate placed 150mm deep and extending from the street kerb/road shoulder to the land is recommended to be provided as a minimum.

### **3.3.3 Sediment Waste Management Procedure**

Sediment deposits may form around erosion and sediment control equipment:

- Along the site boundaries;
- Along sediment fences/traps; and
- Around and inside stormwater pits.

Due to the presence of ASS on site, it is imperative that excavated material, sediments or spoil do not exit the site or enter the stormwater network. Sediment waste is to be captured, segregated and treated in line with the ASSMP.



Sediment deposits must be removed regularly and stored away from waterways within designated storage receptacles and areas to prevent stormwater pollution. This waste shall be treated on site in line with the ASSMP. However, sediment deposits formed around stormwater pits on site that are mainly formed by soil from excavation works and erosion after rain events can be managed as excavated materials:

- Management and disposal options for the site's excavated material shall be determined based on its classification by a suitably qualified person, in accordance with the Waste Classification Guidelines.
- If disposal is required, a licensed waste contractor would be employed to remove all excavated material from site in a covered transport vehicle. If soil is free of contaminants, reuse on site may be permitted, in which case this would be the preferred option for sediment waste management.

### **3.4 INSPECTION AND RECORDS**

Results of the regular site inspections need to be maintained.

Any issues or non-conformances noted during workplace inspections must be recorded. Documentation for any corrective and preventative actions must also be maintained, as described in the *Corrective and Preventative Actions* section of the CEMP. Any other relevant records must also be kept for inspection by regulatory authorities.



---

|                        |                             |                   |                 |
|------------------------|-----------------------------|-------------------|-----------------|
| <b>PROCEDURE NAME:</b> | <b>WASTE MANAGEMENT</b>     | <b>DATE:</b>      | <b>March 21</b> |
| <b>PREPARED BY:</b>    | <b>Benbow Environmental</b> | <b>ISSUE NO.:</b> | <b>1</b>        |

---

## **4. WASTE MANAGEMENT**

### **4.1 PURPOSE**

This procedure serves to ensure waste is adequately managed during construction activities.

Due to the presence of ASS on site, it is imperative that excavated waste materials do not exit the site and that excavated materials are captured, secured, segregated and treated in line with the ASSMP.

### **4.2 PROCEDURE**

#### **4.2.1 General Waste Procedures**

- Training of personnel and subcontractors for any waste management requirements at the site through inductions and toolbox meetings.
- All waste material must be stored either in designated waste bins or stockpile areas away from waterways and stormwater drains.
- All wastes should be reused or segregated wherever possible.
- Regular visual inspections should be conducted to ensure that work sites are kept tidy and to identify opportunities for reuse and recycling.
- A register of wastes removed from site should be maintained by the Site Manager.
- Should wastes that have not been identified in the waste management plan (WMP) be generated at the site, the company has a responsibility to classify these wastes to ensure that management is in compliance with waste legislation.
- Wherever possible, approved and accepted wastes may be processed through the sites C&D facility.
- Non-approved or non-conforming waste should only be disposed to facilities appropriately licenced to receive the relevant classification of waste.
- Transport and handling of waste to be undertaken by licensed contractors only.
- Excess or rejected concrete to be returned to the batch plant for recycling when possible.
- The collection and disposal of wastewater from site operations and/or temporary facilities must be conducted by an approved licenced contractor at a licenced facility.

#### **4.2.2 Excavated Materials, Spoil and Stockpiles**

***All earthworks and excavations must be undertaken in line with the Acid Sulfate Soils Management Plan (ASSMP)***

- Excavation onsite should be staged to allow for the identification of any ASS throughout the soil profile.
- Stockpiled soil must only be placed on an impermeable layer (concrete, plastic etc).
- Stockpiles must be stored in such a way that that prevents escape or migration of materials.



- All excavated materials must be analysed by a suitably qualified person in accordance with the ASS Manual (ASSMAC, 1998) and NSW EPA *Waste Classification Guidelines* (2014).
- Chemical analysis shall be conducted by a National Association of Testing Authorities (NATA) certified institution.
- Stored materials should be clearly marked, segregated wherever possible and material identified.
- In the event of an unexpected find, such as asbestos, potentially contaminated soil or Aboriginal objects, follow the Unexpected Finds Protocol (Ref: 191290-03\_Unexpected Finds\_Rev1).

#### **4.2.3 Chemical Waste Procedures**

- For minor volumes of hazardous waste, such as oils and lubricants, wastes are to be collected in appropriate receptacles for the material, either the original or equivalent packaging.
- Receptacles used must be labelled appropriately, including any hazard symbols.
- Waste oils, lubricants and any other hazardous wastes are to be stored within a bunded and roofed area which complies with Australian Standards and the relevant Safety Data Sheets (e.g. bunded pallets under awning or within a building may be appropriate).
- The disposal of chemical, fuel and lubricant containers, solid and liquid wastes must be in accordance with the requirements of the local council or NSW EPA.

#### **4.2.4 Unexpected Finds Protocol**

An Unexpected Finds Protocol has been provided as a separate document to be used in conjunction with this CEMP (Ref: 191290-03\_Unexpected Finds\_Rev1).

#### **4.2.5 Waste Documentation Procedures**

It is recommended that waste management activities be recorded in a Waste Management Logbook as that provided in Table 4-1. Site Management or personnel responsible for environmental duties would complete the logbook to include type, quantity, destination and any tracking requirement of wastes transported off-site. All documentation regarding waste management must be maintained for a period of at least 6 years.

[illegible]

**Destination** Indicate if destined for recycling, disposal, reuse; specify contractor



### **4.3 INSPECTION AND RECORDS**

Results of the regular site inspections need to be maintained.

Any issues or non-conformances noted during workplace inspections must be recorded. Documentation for any corrective and preventative actions must also be maintained, as described in the *Corrective and Preventative Actions* section of the CEMP. Any other relevant records must also be kept for inspection by regulatory authorities.



---

---

**PROCEDURE NAME:** CONSTRUCTION TRAFFIC MANAGEMENT PROCEDURE      **DATE:** March 21

**PREPARED BY:** Benbow Environmental      **ISSUE NO.:** 1

---

---

## **5. CONSTRUCTION TRAFFIC MANAGEMENT PROCEDURE**

### **5.1 PURPOSE**

The purpose of this procedure is to ensure that impacts to local traffic, pedestrians and carparking as a result of the proposed development are minimised. A traffic management plan has been prepared for the site.

### **5.2 PROCEDURE**

#### **5.2.1 Construction Traffic Management**

- Construction traffic must enter the site via the secondary site entrance on Gow Street, so as to minimise congestion at the primary site entrance during C&D activities and operational vehicle movements.
- Signage directing construction traffic to the secondary driveway will be in place.
- Truck arrivals are to be pre-planned to within a time frame of at least 20 minutes, to minimise queuing on Gow Street.
- All trucks will be queued within the site.
- To minimise queuing on site, a schedule of construction vehicle deliveries must be prepared by the main contractor.
- Trucks are not to park in nearby streets while waiting to travel to the site.
- Truck movements will only occur during permitted construction periods on a weekday.
- Pedestrian traffic is expected to be minimal, however warning signs will be placed warning pedestrians to walk across the construction vehicle driveway with care.

#### **5.2.2 Carpark Management**

- There is ample room for construction vehicle parking on site.
- A proportion of car spaces will be allocated to construction worker vehicles.
- All car parking offsite by the construction workers will be in legal parking areas and not on the verges or footpaths.

### **5.3 INSPECTION AND RECORDS**

Results of the regular site inspections need to be maintained.

Any issues or non-conformances noted during workplace inspections must be recorded. Documentation for any corrective and preventative actions must also be maintained, as described in the *Corrective and Preventative Actions* section of the CEMP. Any other relevant records must also be kept for inspection by regulatory authorities.



---

---

**PROCEDURE NAME: SPILL PROCEDURE**

**DATE: March 21**

**PREPARED BY: Benbow Environmental**

**ISSUE NO.: 1**

---

---

## **6. SPILL PROCEDURE**

### **6.1 PURPOSE**

The purpose of this procedure is to ensure the containment of all spills on the site to prevent the entry of spilled substances, materials or debris into stormwater systems and public waterways, reducing the risk of environmental pollution and exposure to breaches and penalties under environmental pollution legislation. Potential risks in relation to the construction activities is the generation of washwater and a risk of spills if chemicals are needed during construction.

### **6.2 DEFINITIONS**

#### **Minor Spillage**

*A minor spillage is one that can be contained quickly and efficiently using the provisions of the Spill Kits located at various points around the site. It is typically less than 50 L. A minor spill would not be expected to reach the stormwater system. If the minor spill does reach the stormwater system the same action as outlined for a major spill will need to be taken.*

#### **Major Spillage**

*A major spillage has the potential to leave the site and is characterised by the spillage of a quantity greater than 50 L. A spill of this size must be prevented from reaching the stormwater system, and requires the sealing of stormwater drainage pits and the stormwater outlets, which is necessary to isolate the site from surrounding waterways.*

#### **Safety Data Sheet (SDS)**

*A document that provides information on the identification, health hazards, precautions for use and the safe handling of specific chemical product, which complies with ASCC:2011 (1994).*

These data sheets are obtained from the supplier and provide essential information required to allow safe handling of hazardous substances at work. Employers must ensure that all employees have access to SDS and must encourage employees to read the SDS's for all hazardous substances, which they may encounter in their work.

All SDS's include the following information:

- Product name and classification by UN No., GHS category, hazard statement and signal word;
- Product identification including physical and chemical properties;
- Health hazard information detailing acute effects and first aid advice;
- Precautions for use;
- Safe handling information including storage and transport, spills and disposal and fire explosion hazards;
- Recommendation on the use of PPE; and



- Miscellaneous information.

The information in an SDS is very important and all members of staff must be familiar with the location of the SDS's and their contents. For new chemicals on site, an SDS must be provided from manufacturers and read by the staff.

### **Spill Kit**

*A kit consisting of spill equipment to contain and clean up spills. Spill kits must include at least the following items: shovels, brooms, chemically resistant boots and gloves, disposal bags for contaminated waste and portable containment barriers. There are spill kits specifically designed to clean up different substances including chemical spill kits for corrosive or unknown liquids, universal spill kits for water-based and non-corrosive liquids and oil spill kits.*

## **6.3 PROCEDURES**

Spill kits are required on site if chemicals are to be stored. Spill kits should be suited to the chemicals stored and/or handled during construction. Spill control equipment should be kept together at one location and communicated to all personnel. Signage should indicate the designated locations of the spill kits/spill control equipment.

If a spill occurs on the site the following procedure is to be followed:

### **6.3.1 For Minor Spillage <50 L**

#### First-Response Action on Discovery of Minor Spill (General)

1. Switch off all pumps using the automatic pump cut-off.
2. Assist and remove any person from the danger area, only if safe to do so.
3. Check that all potential sources of ignition have been shut down (if safe to do so).
4. Immediately notify the Site Manager and specify details of the spill, such as location or source of release.
5. Follow instructions from the Site Manager.

#### Site Manager Responsibilities

When informed of the spill:

1. Switch off all pumps using the automatic pump cut-off.
2. Mobilise and co-ordinate personnel to take incident response action.
3. Assist and remove any person from the danger area, only if safe to do so.
4. Contain the spill using booms or other portable containment barriers from the Spill Kit to prevent the spill entering stormwater drains. Soak up as much of the spill as possible using adsorbents from the Spill Kit.
5. Check that all potential sources of ignition have been shut down (if safe to do so).
6. Advise the Director of the details of the spill.
7. Adsorbents used in the spill clean-up are likely to be classified as hazardous waste. Contact a licensed waste contractor to dispose of the adsorbents used in the spill clean-up.
8. It will remain the discretion of the Director whether or not to report details of the spill incident, location, time of occurrence, type of spill, chemical involved and quantity on a corrective/preventative action form.



### 6.3.2 For Major Spillage >50 L

#### First-Response Action on Discovery of Major Spill (General)

1. Switch off all pumps using the automatic pump cut-off.
2. Assist and remove any person from the danger area, only if safe to do so.
3. Check that all potential sources of ignition have been shut down (if safe to do so).
4. Immediately notify the Site Manager and specify details of the spill, such as location or source of release.
5. Follow instructions from the Site Manager.

#### Site Manager Responsibilities

When informed of the spill:

1. Mobilise and co-ordinate personnel to take incident response action.
2. Assist and remove any person from the danger area, only if safe to do so.
3. Contain the spill using booms from the Spill Kit to prevent the spill entering stormwater drains. Soak up as much of the spill as possible using adsorbents from the Spill Kit.
4. Check that all potential sources of ignition have been shut down (if safe to do so).
5. If required, telephone the Fire Brigade and/or Police or Ambulance Services confirming the state of the emergency at the Site and requesting for additional assistance.
6. Advise the Director of the details of the spill;
7. Under the direction of the Director, and with the assistance of the emergency response crews (if required), clean up the spill;
8. Adsorbents used in the spill clean-up are likely to be classified as hazardous waste. Contact a licensed waste contractor to dispose of the adsorbents used in the spill clean-up.

#### Reporting a Major Spill

Under section 148 of the Protection of the Environment Operations Act, 1997, there is a duty to report pollution incidents. The Director is responsible for notifying the relevant authorities.

Relevant authorities include one or more the following, depending on the type and extent of the spill:

- |   |                |
|---|----------------|
| 1. NSW Environment Protection Authority | 131 555        |
| 2. Canterbury-Bankstown Council         | (02) 9707 9000 |
| 3. The Ministry of Health               | (02) 9391 9263 |
| 4. SafeWork NSW                         | 13 10 50       |
| 5. Fire and Rescue NSW                  | (02) 9265 2999 |

The following provides guidance on notifying pollution incidents:

- Any pollution incident that causes or threatens material harm to the environment must be notified immediately.
- A 'pollution incident' includes a leak, spill or escape of a substance, or circumstances in which this is likely to occur.



- Material harm includes on-site harm, as well as harm to the environment beyond the premises where the pollution incident occurred.
- Notification must be given immediately after the person becomes aware of the incident.

## **6.4 INSPECTION AND RECORDS**

Results of the regular site inspections need to be maintained.

Any issues or non-conformances noted during workplace inspections must be recorded. Documentation for any corrective and preventative actions must also be maintained, as described in the *Corrective and Preventative Actions* section of the CEMP. Any other relevant records must also be kept of professional periodic inspections.



---

|                        |  |                   |                 |
|------------------------|--|-------------------|-----------------|
| <b>PROCEDURE NAME:</b> | <b>REGULAR SITE INSPECTION PROCEDURE</b> | <b>DATE:</b>      | <b>March 21</b> |
| <b>PREPARED BY:</b>    | <b>Benbow Environmental</b>              | <b>ISSUE NO.:</b> | <b>1</b>        |

---

## **7. REGULAR SITE INSPECTION**

### **7.1 PURPOSE**

The purpose of this procedure is to ensure an adequate level of environmental management during construction is maintained. The procedure can help determine whether action needs to be taken, in order to rectify any identified issues with the potential to cause environmental harm.

### **7.2 PROCEDURE**

- An Inspection Checklist is provided overleaf to be initially completed and recorded on a weekly basis. This information is used to ensure an adequate level of environmental management at the site is maintained. It is also used to determine whether action needs to be taken to rectify issues that have arisen that may have the potential to cause environmental harm.
- If any action is required, this should be decided at the discretion of the Site Manager and Project/ Construction Manager.
- Any issues or non-conformances noted during site inspections must be recorded. Documentation for any corrective and preventative actions (e.g. CAR forms) must also be maintained, as described in the *Corrective and Preventative Actions* section of the CEMP. Any other relevant records must also be kept for inspection by regulatory authorities.



| CONSTRUCTION WEEKLY SITE INSPECTION CHECKLIST   |     |    |                 |      |
|---|-----|----|-----------------|------|
| Inspected by:   |     |    | Date & time:    |      |
| ITEM CHECKED  | YES | NO | ACTION REQUIRED | SIGN |
| Is there any excessive noise from construction activities (or any noise complaints)?  |     |    |                 |      |
| Is there any excessive or unusual dust emissions or any complaints regarding dust from construction activities?   |     |    |                 |      |
| Is dust from all exposed surfaces adequately suppressed using regular watering?   |     |    |                 |      |
| Check all barrier fencing installed is being used for its intended purpose.   |     |    |                 |      |
| Is the stabilised access point working adequately? Check whether any sediment build up (tracking from vehicles) is evident on the roadway leaving the site.   |     |    |                 |      |
| Is there evidence of construction traffic tracking dirt onto adjoining public roads? Public roads need to be cleaned if there is evidence of dirt being tracked from the construction area.   |     |    |                 |      |
| Is all on site traffic associated with construction within authorised area?   |     |    |                 |      |
| Are trucks entering and leaving the site with loads adequately covered?   |     |    |                 |      |
| Are truck tyres being washed before departing from the site?  |     |    |                 |      |
| Are temporary stockpiles: <ul style="list-style-type: none"> <li>• Located clear of drainage paths, easements, kerbs and roadways?</li> <li>• Located below fence lines when within 5m of a fence?</li> <li>• Below a height of 3 m?</li> <li>• Adequately controlled using sediment fencing?</li> <li>• Regularly watered to suppress dust or covered if on site for longer than one month?</li> </ul> |     |    |                 |      |
| Are sediment fences installed around the construction area and at the base of temporary stockpiles? Check sediment fences are: <ul style="list-style-type: none"> <li>• Firmly trenched into the ground for the entire length</li> <li>• Capturing sediment adequately</li> <li>• Filled with rubbish, sediment or debris and if they need cleaning/replacing</li> </ul>                                |     |    |                 |      |
| Check all gutters and drains are adequately fitted with sediment traps. Are all sediment traps working adequately? Check any sediment build up around traps indicating they need replacing / cleaning.  |     |    |                 |      |



| CONSTRUCTION WEEKLY SITE INSPECTION CHECKLIST  |     |    |                 |      |
|--|-----|----|-----------------|------|
| Inspected by:  |     |    | Date & time:    |      |
| ITEM CHECKED   | YES | NO | ACTION REQUIRED | SIGN |
| Are any signs out of place, obstructed or missing?<br><ul style="list-style-type: none"> <li>Speed limit site sign at entrance</li> <li>Construction site sign at entrance</li> <li>Warning signs to pedestrians</li> </ul>  |     |    |                 |      |
| Are all oils, fuels, lubricants and chemicals (and associated wastes) labelled and stored in appropriate receptacles/areas?  |     |    |                 |      |
| Is there evidence of any spills including oil, fuel, chemicals on any area of the site?  |     |    |                 |      |
| Check all waste is:<br><ul style="list-style-type: none"> <li>Stored within the correct bins and/or designated waste areas and not near waterways or stormwater pits</li> <li>Not overflowing from bins</li> <li>Within bins that are labelled correctly and adequately covered when not in use</li> </ul> |     |    |                 |      |
| Is there any litter or windblown waste in the construction area?   |     |    |                 |      |
| Are there any other areas that have not been maintained?   |     |    |                 |      |

Comments:

|  |
|--|
|  |
|  |
|  |
|  |

Name: \_\_\_\_\_ Signature: \_\_\_\_\_ Date: \_\_\_\_\_



## ***“CONSTRUCTION COMPANY”*** **ENVIRONMENTAL POLICY**

This policy applies to ***“Construction Company”*** facilities, offices, employees and contractors. ***“Construction Company”*** has adopted a pragmatic approach to environmental management and is committed to continually improving our environmental performance and minimising the impacts of our activities on the environment by:

- Minimising the consumption of energy and water at our construction sites;
- Minimising the generation of waste;
- Maximising our efficiency by keeping up to date with the latest best practice technologies and implementing those found viable into our construction sites;
- Making environmentally sound purchasing decisions;
- Working with suppliers and customers to reduce the environmental impact of transportation;
- Complying with all relevant environmental legislation and other requirements;
- Educating our employees, contractors and customers to minimise environmental impact through staff awareness, participation and feedback;
- Setting realistic environmental objectives and targets and developing programs to achieve these; and
- Incorporating environmental sustainability principles into all business functions.

***“Construction Company”*** will endeavour to integrate strategies for the prevention of pollution by minimising the risks of our operations on the environment.

Director

March, 2021