

| ID  | Task Name   | Duration | Start    | Finish   | April   | May   | June                                 | July  | August                        | September                 | October | November | December  | January | February             | March | April |
|-----|---|----------|----------|----------|---|---|--------------------------------------|-------|-------------------------------|---------------------------|---------|----------|---|---------|----------------------|-------|-------|
| 1   | Project Milestones  | 215 days | 1/04/19  | 17/02/20 | ▼ Project Milestones                          |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 2   | Notice of Preferred Contractor                            | 0 days   | 1/04/19  | 1/04/19  | 4   | ◆ Notice of Preferred Contractor                    |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 3   | Engagement of Contractor (via PO)                         | 0 days   | 1/05/19  | 1/05/19  |   | 1/05  | ◆ Engagement of Contractor (via PO)  |       |                               |                           |         |          |   |         |                      |       |       |
| 4   | Engagement of Designers (Contract)                        | 0 days   | 6/05/19  | 6/05/19  |   | 6/05  | ◆ Engagement of Designers (Contract) |       |                               |                           |         |          |   |         |                      |       |       |
| 5   | Commence Utility Co-ordination                            | 0 days   | 6/05/19  | 6/05/19  |   | 6/05  | ◆ Commence Utility Co-ordination     |       |                               |                           |         |          |   |         |                      |       |       |
| 6   | Anticipated DA Approval                                   | 0 days   | 8/08/19  | 8/08/19  |   |   |                                      |       | 8/08                          | ◆ Anticipated DA Approval |         |          |   |         |                      |       |       |
| 7   | Contract Award  | 0 days   | 8/08/19  | 8/08/19  |   |   |                                      |       | 8/08                          | ◆ Contract Award          |         |          |   |         |                      |       |       |
| 8   | Commence On-site Works (PO)                               | 0 days   | 22/07/19 | 22/07/19 |   |   |                                      | 22/07 | ◆ Commence On-site Works (PO) |                           |         |          |   |         |                      |       |       |
| 9   | Practical Completion - Phase 1 Operational Hardstand Area | 0 days   | 20/12/19 | 20/12/19 |   |   |                                      |       |                               |                           |         | 20/12    | ◆ Practical Completion - Phase 1 Operational Hardstand Area |         |                      |       |       |
| 10  | Project Completion  | 0 days   | 17/02/20 | 17/02/20 |   |   |                                      |       |                               |                           |         |          |   | 17/02   | ◆ Project Completion |       |       |
| 11  | Development Application Process (BY OTHERS)               | 208 days | 28/09/18 | 8/08/19  | ▼ Development Application Process (BY OTHERS) |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 12  | Request For SEARS   | 0 days   | 28/09/18 | 28/09/18 |   |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 13  | Reciept of SEARS  | 0 days   | 15/10/18 | 15/10/18 |   |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 14  | Prepare EIS   | 0 days   | 8/04/19  | 8/04/19  | 8/04  | ◆ Prepare EIS                                       |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 15  | Arrange Exhibition  | 5 days   | 8/04/19  | 12/04/19 |   | Arrange Exhibition                                  |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 16  | Exhibit DA  | 20 days  | 15/04/19 | 15/05/19 |   | Exhibit DA  |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 17  | Collate Submissions                                       | 10 days  | 16/05/19 | 29/05/19 |   |   | Collate Submissions                  |       |                               |                           |         |          |   |         |                      |       |       |
| 18  | Response to Submissions                                   | 10 days  | 30/05/19 | 13/06/19 |   |   | Response to Submissions              |       |                               |                           |         |          |   |         |                      |       |       |
| 19  | Assessment  | 20 days  | 14/06/19 | 11/07/19 |   |   | Assessment                           |       |                               |                           |         |          |   |         |                      |       |       |
| 20  | Recommendation  | 10 days  | 12/07/19 | 25/07/19 |   |   | Recommendation                       |       |                               |                           |         |          |   |         |                      |       |       |
| 21  | Determination of DA                                       | 10 days  | 26/07/19 | 8/08/19  |   |   | Determination of DA                  |       |                               |                           |         |          |   |         |                      |       |       |
| 22  | Alignment Phase   | 17 days  | 1/04/19  | 26/04/19 | ▼ Alignment Phase                             |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 23  | Scope Alignment with Pacific National                     | 12 days  | 1/04/19  | 16/04/19 |   | Scope Alignment with Pacific National               |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 24  | Review & Assist with DA                                   | 12 days  | 1/04/19  | 16/04/19 |   | Review & Assist with DA                             |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 25  | Finilisation of Scope for Design Process                  | 5 days   | 17/04/19 | 26/04/19 |   | Finilisation of Scope for Design Process            |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 26  | Separable Portion 1                                       | 85 days  | 7/05/19  | 3/09/19  | ▼ Separable Portion 1                         |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 27  | Design  | 83 days  | 7/05/19  | 30/08/19 | ▼ Design                                      |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 41  | Civil Design  | 78 days  | 14/05/19 | 30/08/19 | ▼ Civil Design                                |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 49  | Pavement Design   | 70 days  | 14/05/19 | 20/08/19 | ▼ Pavement Design                             |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 56  | Services Design   | 80 days  | 14/05/19 | 3/09/19  | ▼ Services Design                             |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 63  | Bulding Design  | 50 days  | 14/05/19 | 23/07/19 | ▼ Bulding Design                              |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 70  | Preliminary Works   | 98 days  | 2/05/19  | 17/09/19 | ▼ Preliminary Works                           |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 71  | Project Management Plans                                  | 30 days  | 2/05/19  | 13/06/19 | ▼ Project Management Plans                    |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 109 | Utilities   | 60 days  | 26/06/19 | 17/09/19 | ▼ Utilities                                   |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 110 | Approval of Utility Design & Asset Ownership              | 5 days   | 26/06/19 | 2/07/19  |   | Approval of Utility Design & Asset Ownership        |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 111 | Engagement - Preparation of Service Design Packages       | 15 days  | 3/07/19  | 23/07/19 |   | Engagement - Preparation of Service Design Packages |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 112 | Building Plan Assessment                                  | 5 days   | 24/07/19 | 30/07/19 |   | Building Plan Assessment                            |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 113 | Services Protection Report                                | 5 days   | 10/07/19 | 16/07/19 |   | Services Protection Report                          |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 114 | Section 73 Compliance Certificate                         | 30 days  | 24/07/19 | 3/09/19  |   | Section 73 Compliance Certificate                   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 115 | Utility Provider - Final Approvals                        | 20 days  | 24/07/19 | 20/08/19 | ▼ Utility Provider - Final Approvals          |   |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 116 | Sydney Water - Final Design Review                        | 20 days  | 24/07/19 | 20/08/19 |   | Sydney Water - Final Design Review                  |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 117 | Telstra - Final Design Review                             | 20 days  | 24/07/19 | 20/08/19 |   | Telstra - Final Design Review                       |                                      |       |                               |                           |         |          |   |         |                      |       |       |
| 118 | Endeavour Energy - Final Design Review                    | 20 days  | 24/07/19 | 20/08/19 |   | Endeavour Energy - Final Design Review              |                                      |       |                               |                           |         |          |   |         |                      |       |       |

| ID  | Task Name   | Duration | Start    | Finish   |
|-----|---|----------|----------|----------|
| 119 | NBN/Comms - Final Design Review                     | 10 days  | 24/07/19 | 6/08/19  |
| 120 | Utility Provider - Lead Time                        | 30 days  | 7/08/19  | 17/09/19 |
| 121 | Sydney Water  | 20 days  | 21/08/19 | 17/09/19 |
| 122 | Telstra   | 20 days  | 21/08/19 | 17/09/19 |
| 123 | Endeavour Energy                                    | 20 days  | 21/08/19 | 17/09/19 |
| 124 | NBN/Comms   | 15 days  | 7/08/19  | 27/08/19 |
| 125 | Pre-Site Works                                      | 119 days | 8/07/19  | 20/12/19 |
| 126 | Mobilisation  | 13 days  | 8/07/19  | 22/07/19 |
| 127 | Mobilise Plant to Site                              | 10 days  | 8/07/19  | 18/07/19 |
| 128 | Establish Site Offices, Compound & Laydown Yard     | 10 days  | 8/07/19  | 18/07/19 |
| 129 | Implement Project Management Plans                  | 3 days   | 19/07/19 | 22/07/19 |
| 130 | Construction Commencement                           | 0 days   | 22/07/19 | 22/07/19 |
| 131 | Procurement   | 107 days | 24/07/19 | 20/12/19 |
| 132 | Engagement of Subcontractors/Suppliers              | 5 days   | 13/08/19 | 19/08/19 |
| 133 | Preparation & Approval of Shop Drawings             | 15 days  | 13/08/19 | 2/09/19  |
| 134 | Structural Steel                                    | 30 days  | 3/09/19  | 15/10/19 |
| 135 | Roofing & Cladding                                  | 20 days  | 3/09/19  | 30/09/19 |
| 136 | Guardrails  | 20 days  | 3/09/19  | 30/09/19 |
| 137 | Automatic Gates                                     | 50 days  | 3/09/19  | 12/11/19 |
| 138 | Pedestrian Safety Fence                             | 30 days  | 3/09/19  | 15/10/19 |
| 139 | Kiosk Substations                                   | 80 days  | 18/09/19 | 20/12/19 |
| 140 | Distribution Switchboards                           | 60 days  | 24/07/19 | 1/10/19  |
| 141 | Lighting  | 40 days  | 4/09/19  | 21/10/19 |
| 142 | Drainage  | 30 days  | 31/08/19 | 4/10/19  |
| 143 | Prefabrication of Administration Building           | 60 days  | 24/07/19 | 1/10/19  |
| 144 | Delivery of Administration Building                 | 10 days  | 2/10/19  | 14/10/19 |
| 145 | Separable Portion 2 - Phase 1 Construction          | 164 days | 23/07/19 | 17/02/20 |
| 146 | Early Works   | 52 days  | 23/07/19 | 20/09/19 |
| 147 | Setup Temporary Fencing (Rail Corridor)             | 6 days   | 23/07/19 | 29/07/19 |
| 148 | Construct Temporary Creek Crossing                  | 10 days  | 23/07/19 | 2/08/19  |
| 149 | Install Permanent Site Fencing                      | 20 days  | 23/07/19 | 14/08/19 |
| 150 | Sedimentation Control/Management                    | 20 days  | 23/07/19 | 14/08/19 |
| 151 | Protection of Existing Services                     | 20 days  | 3/08/19  | 26/08/19 |
| 152 | Heavy Vehicle Access Road                           | 37 days  | 9/08/19  | 20/09/19 |
| 153 | Clear & Grub  | 1 day    | 9/08/19  | 9/08/19  |
| 154 | Strip Topsoil & Stockpile                           | 1 day    | 10/08/19 | 10/08/19 |
| 155 | Bulk Cut to Stockpile                               | 2 days   | 12/08/19 | 13/08/19 |
| 156 | Prepare & Compact Subgrade                          | 2 days   | 14/08/19 | 15/08/19 |
| 157 | Construct RC Box Culvert                            | 16 days  | 16/08/19 | 3/09/19  |
| 158 | Construct Subsoil Drain                             | 6 days   | 16/08/19 | 22/08/19 |
| 159 | Place & Compact Granular Subbase to Required Levels | 3 days   | 4/09/19  | 6/09/19  |
| 160 | Install Kerb & Gutter                               | 2 days   | 7/09/19  | 9/09/19  |

| ID  | Task Name  | Duration | Start    | Finish   | Gantt Chart   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|-----|--|----------|----------|----------|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| 161 | Place & Compact Crushed Rock Upper Basecourse to Required Levels | 3 days   | 10/09/19 | 12/09/19 | <div>■ Place &amp; Compact Crushed Rock Upper Basecourse to Required Levels</div> |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 162 | Light Vehicle Access Road/Carpark                                | 23 days  | 26/08/19 | 20/09/19 | <div>▶ Light Vehicle Access Road/Carpark</div>                                    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 163 | Clear & Grub   | 2 days   | 26/08/19 | 27/08/19 | <div>■ Clear &amp; Grub</div>   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 164 | Strip Topsoil & Stockpile  | 2 days   | 28/08/19 | 29/08/19 | <div>■ Strip Topsoil &amp; Stockpile</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 165 | Construct Retaining Wall   | 15 days  | 30/08/19 | 16/09/19 | <div>■ Construct Retaining Wall</div>   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 166 | Bulk Cut to Stockpile  | 2 days   | 30/08/19 | 31/08/19 | <div>■ Bulk Cut to Stockpile</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 167 | Prepare & Compact Subgrade                                       | 2 days   | 2/09/19  | 3/09/19  | <div>■ Prepare &amp; Compact Subgrade</div>                                       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 168 | Construct Subsoil Drain  | 8 days   | 4/09/19  | 12/09/19 | <div>■ Construct Subsoil Drain</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 169 | Place & Compact Granular Subbase to Required Levels              | 2 days   | 17/09/19 | 18/09/19 | <div>■ Place &amp; Compact Granular Subbase to Required Levels</div>              |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 170 | Install Kerb & Gutter  | 2 days   | 19/09/19 | 20/09/19 | <div>■ Install Kerb &amp; Gutter</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 171 | Place & Compact Crushed Rock Upper Basecourse to Required Levels | 2 days   | 19/09/19 | 20/09/19 | <div>■ Place &amp; Compact Crushed Rock Upper Basecourse to Required Levels</div> |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 172 | Bulk Earthworks (Pavement Type 1-3 Areas)                        | 40 days  | 10/08/19 | 5/10/19  | <div>▶ Bulk Earthworks (Pavement Type 1-3 Areas)</div>                            |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 173 | Clear & Grub   | 5 days   | 10/08/19 | 15/08/19 | <div>■ Clear &amp; Grub</div>   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 174 | Strip Topsoil & Stockpile  | 10 days  | 14/08/19 | 24/08/19 | <div>■ Strip Topsoil &amp; Stockpile</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 175 | Bulk Cut to Stockpile  | 40 days  | 19/08/19 | 3/10/19  | <div>■ Bulk Cut to Stockpile</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 176 | Prepare & Compact Subgrade                                       | 30 days  | 2/09/19  | 5/10/19  | <div>■ Prepare &amp; Compact Subgrade</div>                                       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 177 | Pavements  | 71 days  | 9/09/19  | 17/12/19 | <div>▶ Pavements</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 178 | Workshop/Empty Container Hardstand (Pavement 1)                  | 21 days  | 9/09/19  | 2/10/19  | <div>▶ Workshop/Empty Container Hardstand (Pavement 1)</div>                      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 179 | Place & Compact Select Fill to Required Levels                   | 7 days   | 9/09/19  | 16/09/19 | <div>■ Place &amp; Compact Select Fill to Required Levels</div>                   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 180 | Place & Compact Granular Subbase to Required Levels              | 4 days   | 17/09/19 | 20/09/19 | <div>■ Place &amp; Compact Granular Subbase to Required Levels</div>              |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 181 | Place & Compact Crushed Rock Upper Basecourse to Required Levels | 10 days  | 21/09/19 | 2/10/19  | <div>■ Place &amp; Compact Crushed Rock Upper Basecourse to Required Levels</div> |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 182 | Laden Container Hardstand (Pavement 2&3)                         | 76 days  | 17/09/19 | 14/12/19 | <div>▶ Laden Container Hardstand (Pavement 2&amp;3)</div>                         |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 183 | Place & Compact Select Fill to Required Levels                   | 32 days  | 17/09/19 | 24/10/19 | <div>■ Place &amp; Compact Select Fill to Required Levels</div>                   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 184 | Place & Compact Granular Subbase to Required Levels              | 36 days  | 9/10/19  | 19/11/19 | <div>■ Place &amp; Compact Granular Subbase to Required Levels</div>              |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 185 | Place & Compact Crushed Rock Upper Basecourse to Required Levels | 26 days  | 1/11/19  | 30/11/19 | <div>■ Place &amp; Compact Crushed Rock Upper Basecourse to Required Levels</div> |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 186 | Place & Compact Wearing Course                                   | 12 days  | 2/12/19  | 14/12/19 | <div>■ Place &amp; Compact Wearing Course</div>                                   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 187 | Rail Loading Area (Pavement 4)                                   | 24 days  | 20/11/19 | 17/12/19 | <div>▶ Rail Loading Area (Pavement 4)</div>                                       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 188 | Remove Temporary Fencing   | 1 day    | 20/11/19 | 20/11/19 | <div>■ Remove Temporary Fencing</div>   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 189 | Clear & Grub   | 1 day    | 21/11/19 | 21/11/19 | <div>■ Clear &amp; Grub</div>   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 190 | Strip Topsoil & Stockpile  | 1 day    | 22/11/19 | 22/11/19 | <div>■ Strip Topsoil &amp; Stockpile</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 191 | Bulk Cut to Stockpile  | 2 days   | 23/11/19 | 25/11/19 | <div>■ Bulk Cut to Stockpile</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 192 | Prepare & Compact Subgrade                                       | 2 days   | 26/11/19 | 27/11/19 | <div>■ Prepare &amp; Compact Subgrade</div>                                       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 193 | Place & Compact Select Fill to Required Levels                   | 4 days   | 28/11/19 | 2/12/19  | <div>■ Place &amp; Compact Select Fill to Required Levels</div>                   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 194 | Place & Compact Granular Subbase to Required Levels              | 5 days   | 3/12/19  | 7/12/19  | <div>■ Place &amp; Compact Granular Subbase to Required Levels</div>              |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 195 | Place & Compact Crushed Rock Upper Basecourse to Required Level  | 4 days   | 9/12/19  | 12/12/19 | <div>■ Place &amp; Compact Crushed Rock Upper Basecourse to Required Level</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 196 | Place & Compact Wearing Course                                   | 2 days   | 16/12/19 | 17/12/19 | <div>■ Place &amp; Compact Wearing Course</div>                                   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 197 | Sedimentation Basin  | 15 days  | 17/09/19 | 3/10/19  | <div>▶ Sedimentation Basin</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 198 | Clear & Grub   | 1 day    | 17/09/19 | 17/09/19 | <div>■ Clear &amp; Grub</div>   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 199 | Strip Topsoil & Stockpile  | 2 days   | 18/09/19 | 19/09/19 | <div>■ Strip Topsoil &amp; Stockpile</div>  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 200 | Place & Compact Base Layer                                       | 6 days   | 20/09/19 | 26/09/19 | <div>■ Place &amp; Compact Base Layer</div>                                       |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

| ID  | Task Name                                      | Duration | Start    | Finish   |
|-----|--|----------|----------|----------|
| 201 | Form, Shape Batters                            | 6 days   | 27/09/19 | 3/10/19  |
| 202 | Administration Building                        | 46 days  | 3/10/19  | 26/11/19 |
| 203 | Prepare Hardstand                              | 2 days   | 3/10/19  | 4/10/19  |
| 204 | FRP Base Slab/Foundations                      | 12 days  | 3/10/19  | 17/10/19 |
| 205 | Sewer (Site specific septic system)            | 10 days  | 5/10/19  | 17/10/19 |
| 206 | Power  | 10 days  | 12/10/19 | 23/10/19 |
| 207 | Comms  | 10 days  | 12/10/19 | 23/10/19 |
| 208 | Fire and Potable Water System Pipework         | 12 days  | 12/10/19 | 25/10/19 |
| 209 | Install / Placement of Administration Building | 5 days   | 26/10/19 | 31/10/19 |
| 210 | Connection of Services                         | 12 days  | 1/11/19  | 14/11/19 |
| 211 | Pre-Commissioning                              | 10 days  | 15/11/19 | 26/11/19 |
| 212 | Fuel Storage Facility                          | 26 days  | 25/10/19 | 23/11/19 |
| 213 | Prepare Hardstand                              | 2 days   | 25/10/19 | 26/10/19 |
| 214 | FRP Base Slab/Bund                             | 14 days  | 25/10/19 | 9/11/19  |
| 215 | Install Tanks & Pipework                       | 6 days   | 11/11/19 | 16/11/19 |
| 216 | Install Pumps                                  | 1 day    | 18/11/19 | 18/11/19 |
| 217 | Pre-Commissioning                              | 5 days   | 19/11/19 | 23/11/19 |
| 218 | Wash Bay                                       | 69 days  | 17/09/19 | 6/12/19  |
| 219 | Prepare Hardstand                              | 5 days   | 17/09/19 | 21/09/19 |
| 220 | FRP Base Slab                                  | 12 days  | 23/09/19 | 5/10/19  |
| 221 | Plumbing                                       | 8 days   | 27/09/19 | 5/10/19  |
| 222 | Fire and Potable Water System Pipework         | 5 days   | 4/10/19  | 10/10/19 |
| 223 | Erect Framework                                | 12 days  | 11/10/19 | 24/10/19 |
| 224 | Cladding/Roofing                               | 12 days  | 23/10/19 | 5/11/19  |
| 225 | Mechanical                                     | 14 days  | 6/11/19  | 21/11/19 |
| 226 | Electrical                                     | 5 days   | 20/11/19 | 25/11/19 |
| 227 | Comms  | 5 days   | 26/11/19 | 30/11/19 |
| 228 | Pre-Commissioning                              | 5 days   | 2/12/19  | 6/12/19  |
| 229 | Transport Workshop                             | 76 days  | 23/09/19 | 20/12/19 |
| 230 | Prepare Hardstand                              | 5 days   | 23/09/19 | 27/09/19 |
| 231 | FRP Base Slab                                  | 10 days  | 28/09/19 | 10/10/19 |
| 232 | FRP Walls                                      | 15 days  | 11/10/19 | 28/10/19 |
| 233 | Plumbing                                       | 5 days   | 1/10/19  | 5/10/19  |
| 234 | Fire and Potable Water System Pipework         | 5 days   | 4/10/19  | 10/10/19 |
| 235 | Erect Framework                                | 18 days  | 29/10/19 | 18/11/19 |
| 236 | Cladding/Roofing                               | 16 days  | 6/11/19  | 23/11/19 |
| 237 | Electrical                                     | 10 days  | 19/11/19 | 29/11/19 |
| 238 | Comms  | 10 days  | 25/11/19 | 5/12/19  |
| 239 | Internal Fitout                                | 22 days  | 19/11/19 | 13/12/19 |
| 240 | Stairs/Handrails                               | 6 days   | 14/12/19 | 20/12/19 |
| 241 | Pre-Commissioning                              | 5 days   | 14/12/19 | 19/12/19 |
| 242 | Container Repair Workshop                      | 69 days  | 29/10/19 | 3/02/20  |
| 243 | Prepare Hardstand                              | 2 days   | 29/10/19 | 30/10/19 |

[illegible]