Appendix B11

SGWPS-JHSW-NWW-PM-PLN-000800 Traffic Management and Safety Plan (State) – SSI 9737



Table of Contents

Terms	s and abbreviations	4
Docun	nent control	6
1.	Introduction	7
1.1.		7
1.2.	Background and project description	7
	Background	7
	Project objectives	8
	Detailed description	8
1.3.	Scope of the Plan	10
1.4.	Environmental management systems overview	10
2.	Purpose and objectives	11
2.1.	Purpose	11
2.2.	Objectives	11
2.3.	Targets and Performance Outcomes	11
3.	Environmental requirements	12
3.1.	Relevant legislation and guidelines	12
	Legislation	12
	Guidelines	12
3.2. 3.3.	Ministers Conditions of Approval	14 17
3.4.	Environmental Management Measures Consultation	19
4.	Management and organisation	19
4.1. 4.2.	Organisation structure Roles and responsibilities	20 20
	Construction Director	20
	Construction Managers	21
	Traffic Manager	21
	Traffic Stage Lead	21
	Traffic Officer	21
4.2.6.	Traffic Supervisor	21
4.2.7.	Traffic Controllers	21
5.	Existing Environment	22
6.	Construction Impacts	22
6.1.	Road network changes and traffic volumes	22
	Road network	22
	Traffic volumes	23
6.1.3.	Traffic generation from other major infrastructure	24
7.	Traffic management and safety strategy	25
7.1.	Traffic Management and Safety Plan	26
7.2.	Design and development of Traffic Management Plans	26
7.3.	Traffic and Transport Management Plan	27
7.4.	Site-Specific Traffic Management Plans	27
7.5.	Addenda	27



8.	Mitigation and Management Measures	28
8.1.	Use of Local Roads	28
8.1.1.	Burrows Road between Canal Road and end of cul de sac (access to Visy b	ouilding)29
8.1.2.	Bellevue Street between Princes Highway and Swamp Road	30
8.1.3.	Holbeach Avenue between Princes Highway and Tempe Reserve	31
8.2.	Road Dilapidation Surveys	32
8.3.	Parking Management	32
8.3.1.	Main Project Office	32
8.3.2.	Construction Compounds	33
8.3.3.	Off-street parking	33
8.3.4.	On-street parking	33
8.3.5.	Utilisation of public transport	34
8.3.6.	Utilisation of active transport	36
8.3.7.	Tools of trade	38
8.3.8.	Car pooling	38
8.3.9.	Communicate travel and parking strategy to workers	38
8.3.10	Demand Reduction	38
8.4.	Public Transport	38
8.5.	Property Access	39
8.6.	Pedestrians and Cyclists	39
	Alternate pedestrian and cyclist arrangement	40
8.7.	Construction Staging Plans	41
9.	Monitoring impacts	41
10.	Stakeholder communication	42
10.1.	Overall requirements	42
10.2.	Safety of the public	43
11.	Site establishment	43
11.1.	Construction compounds	43
11.2.	Sign posting	45
11.3.	Other support facilities	45
11.4.	Access into work areas	45
11.5.	Gate design	46
12.	Information signage	47
13.	Speed limit signage	47
14.	Traffic transfer arrangements (staging)	48
14.1.	Airport Precinct Infrastructure Coordination Operations Group	48
14.2.	Traffic and Transport Liaison Group	48
14.3.	Traffic Coordination Group	49
14.4.	Local Traffic Committee	49
15.	Provision for special events	49
15.1.	Suspension of the Project and temporary works for the event duration	50
16.	Provision for maintenance	50
17.	Monitoring and inspections	51
17.1.	Safety inspections	51
17.2.	Issues register	51



17.3	. Traffic	Road Safety Audits	52
18.	Emerg	ency and incident response	53
Ap	pendic	ees	
App	endix A	Swept Path Analysis	54
App	endix B	Preliminary Staging Plans	55
App	endix C	Road Maintenance Network	56



Terms and abbreviations

Term/abbreviation	Definition
AGRD	Austroads Guide to Road Design
APICOG	Airport Precinct Infrastructure Coordination Operations Group
CCTV	Closed Circuit Television
D&C	Design and construct
DPIE	Department of Planning, Industry and Environment
EIS	Environmental Impact Statement
IMS	Integrated Management System
JHSW	John Holland Seymour Whyte
JHSW JV	John Holland Seymour Whyte Joint Venture
Long term	For more than one shift, installed on one day/night and remains in place for weeks or months but is removed on completion of the project or that specific piece of work, e.g., concrete barriers or signage
LTC	Local Traffic Committee
MDP	Major Development Plan
PMP	Project Management Plan
ROL	Road Occupancy License
CJP	Customer Journey Planning
Short term	For one shift only, work may return the next day/night, but it is set-up and packed-up entirely in one shift, e.g. cones and signs for a lane closure
SSTMP	Site Specific Traffic Management Plan
SWTC	Scope of Works and Technical Criteria
TCR	Traffic Control Room
TCS	Traffic Control Signal
TfNSW	Transport for New South Wales (includes the former Roads and Maritime)
TGS	Traffic Guidance Scheme
CJM	Customer Journey Management
TMSP	Traffic Management and Safety Plan
TTM	Temporary traffic management
TTLG	Traffic and Transport Liaison Group
TTMP	Traffic and Transport Management Plan
VMS	Variable message sign
VSLS	Variable speed limit sign



Revisions

Rev	Date	Prepared by	Reviewed by	Approved by	Remarks
		L Vossen	A Deck	H Boyd	For Tender
Signat	ure				
Α	23/1/21	L Vossen			Combined S1 & S3 for delivery
В	03/03/21	L. Vossen			Issued with Appendices
С	22/03/2021	L Vossen	A Deck	I Karaban	Updated to address Planning Approval and Deed compliance.
D	29/03/2021	L Vossen	A Deck	I Karaban	Updated to address TfNSW and ER comments and issue for consultation
E	18/05/2021	L Vossen	A Deck	I Karaban	Updated to respond to comments from consultation
F	29/06/2021	L Vossen	A Deck	I Karaban	Updated to respond to DPIE comments

Distribution of controlled copies

Copy number	Issued to	Version
1	Transport for New South Wales	
2	Independent Verifier	
3	Environmental Representative	
4	Project Director	
5	Environment and Sustainability Manager	
6	Quality Manager	



Document control

Approval and authorisation

Title	Traffic Management and Safety Plan
Endorsed by Environment Representative	Cameron Weller Hutchison Weller Pty Ltd
Signed	
Dated	
Approved on behalf of Transport for NSW by	Mark Stevenson Project Director
Signed	
Dated	
Approved on behalf of JHSWJV by	Ivan Karaban Project Director
Signed	
Dated	



1. Introduction

1.1. Context

This Traffic Management and Safety Plan (TMSP or Plan) forms part of the Construction Environmental Management Plan (CEMP) for the Sydney Gateway Road Project (the Project).

This TMSP has been prepared to specifically address the requirements of Condition C5(a) and C6 of the Minister's Conditions of Approval (CoA) listed in the Projects combined Environmental Impact Statement (EIS) / Major Development Plan (MDP), Updated Management Measures (UMMs) from the Response to Submissions Report and all applicable legislation and TfNSW requirements. References to compliance with the Traffic and Transport Sub-Plan within the CoA should be taken to be this TMSP. This Plan also addresses the requirements of the Sydney Gateway Deed –SWTC Appendix C.1 and C5.

As this is a significant Project in a congested, inner city location, managing traffic and safety during the construction phase will be paramount. The success of the Project will be partially judged by how well traffic and safety is managed. For the duration of the Project, JHSW must manage the road network and traffic systems affected by construction activities, within the overall constraints, control and responsibilities that Transport for New South Wales (TfNSW) and Sydney Airport have for the operational management of the Sydney road network and traffic systems.

This Plan outlines the principles, rules and guidelines formulated and adopted by JHSW to reach our long-term goals for the design of the Project. It facilitates the safe construction of the Project to minimise impacts to motorists and the community.

In addition, a Traffic and Transport Management Plan (TTMP) has been developed which outlines circumstances and detailed procedures that are specific for each stage's day-to-day operations and traffic management.

Together, the TMSP and TTMP will ensure that JHSW's approach to traffic and transport management is translated into steps that result in an outcome compatible with the deliverables of the Project. JHSW will use John Holland's Integrated Management System (IMS), policies and processes for the delivery of this Project.

1.2. Background and project description

1.2.1. Background

Transport for NSW (TfNSW) have gained approval to deliver a high capacity road connection linking the Sydney motorway network at St Peters interchange with Sydney Airport's domestic and international terminals and the Port Botany Precinct. The Project is located on both State and Commonwealth land.

For areas on State land, the Project was declared to be critical State significant infrastructure (CSSI) under the *Environmental Planning and Assessment Act 1979* (NSW) (EP&A Act) and was approved by the NSW Minister for Planning and Public Spaces on 27 August 2020.

Commonwealth approval under the *Airports Act 1996* (the *Airports Act*) was granted by the Australian Minister for Infrastructure, Transport and Regional Development on 23 September 2020.

John Holland Seymour White Joint Venture (JHSWJV) have been contracted by Transport for New South Wales (TfNSW) for the Design and Construction of Sydney Gateway Stage 1 & Stage 3 (the Project).



1.2.2. Project objectives

The objectives of the Project are to connect Sydney Airport Terminal 1 (the International Terminal) and Terminals 2/3 (the Domestic Terminals) with each other and with the Sydney motorway network via St Peters interchange. The Project aims to facilitate the movement of traffic towards Port Botany via General Holmes Drive, and will provide three main routes for traffic:

- Between the Sydney motorway network and Terminal 1, and towards the M5 motorway and the Princes Highway
- Between the Sydney motorway network and Terminals 2/3, and towards General Holmes Drive, Port Botany and Southern Cross Drive
- Between Terminal 1 and Terminals 2/3.

The Project also aims to provide improved access to Sydney Airport land located on both sides of Alexandra Canal and across the Botany Rail Line.

1.2.3. Detailed description

The Project is located about eight kilometres south of the Sydney Central Business District, in the suburbs of Tempe, St Peters and Mascot. It sits within the boundaries of the Inner West, City of Sydney and Bayside local government areas.

The key features of the Project are illustrated in Figure 1-1, which include:

- Road links to provide access between the Sydney motorway network and Sydney Airport's terminals, consisting of the following components:
 - St Peters interchange connection a new elevated section of road extending from St Peters interchange to the Botany Rail Line, including an overpass over Canal Road.
 - Terminal 1 connection a new section of road connecting Terminal 1 with the St Peters interchange connection, including a bridge over Alexandra Canal and an overpass over the Botany Rail Line.
 - Qantas Drive upgrade and extension widening and upgrading Qantas Drive to connect Terminals 2/3 with the St Peters interchange connection, including a high-level bridge over Alexandra Canal.
- Terminal links two new sections of road connecting Terminal 1 and Terminals 2/3, including a bridge over Alexandra Canal.
- Terminals 2/3 access a new elevated viaduct and overpass connecting Terminals 2/3 with the upgraded Qantas Drive.
- Road links to provide access to Sydney Airport land:
 - A new section of road and an overpass connecting Sydney Airport's northern lands on either side of the Botany Rail line (the northern lands access)
 - A new section of road, including a signalised intersection with the Terminal 1 connection and a bridge, connecting Sydney Airport's existing and proposed freight facilities on either side of Alexandra Canal (the freight terminal access)
- An active transport link, about 3 kilometres long and located along the western side of Alexandra Canal, to maintain connections between Sydney Airport, Mascot and the Sydney central business district
- Intersection upgrades and/or modifications
- Construction of operational ancillary infrastructure including maintenance bays, new and upgraded drainage infrastructure, signage and lighting, retaining walls, noise barriers, flood mitigation basin, emplacement mounds, utility works and landscaping.






Figure 1-1: Project overview



1.3. Scope of the Plan

This TMSP has been developed for works occurring within both NSW State land under approval SSI 9737, which, is administered by the NSW Department of Planning, Industry and Environment (DPIE) as well as works occurring within Commonwealth land administered by the Department for Infrastructure, Transport and Regional Development.

1.4. Environmental management systems overview

The environmental management system overview is described in Section 1.5 of the CEMP. Used together, the CEMP, issue specific environmental management plans, strategies, procedures and environmental work method statements (EWMS) form management guides that clearly identify required environmental management actions for reference by JHSWJV personnel and contractors.



2. Purpose and objectives

2.1. Purpose

The purpose of this TMSP is to describe how construction impacts on traffic, transport and access will be avoided, minimised and managed during the construction of the Project.

2.2. Objectives

The objectives of the TMSP are to ensure that all avoidance, mitigation and management measures relevant to traffic and transport referred to in the following documents are met:

- The combined Environmental Impact Statement (EIS) / Major Development Plan (MDP) prepared for the Sydney Gateway Project – Stages 1 & 3.
- Conditions of Approval for SSI 9737 issued by the Minister for Planning and Public Spaces (NSW), on 27 August 2020.
- Updated Management Measures (UMM's) detailed in the Response to Submissions Report.
- TfNSW specifications G36, G38 and G40.
- Relevant legislation and other requirements described in Section 3.1 of this Plan.

2.3. Targets and Performance Outcomes

The following targets have been established for the management of traffic and transport impacts during the delivery of the Project:

- Ensure compliance with the relevant legislative requirements, CoAs and UMMs.
- Minimise and mitigate traffic impacts caused by JHSWJV activities, working collaboratively
 with other impacted parties to limit impacts of congestion on the road network, specifically:
 - Disruption to the existing road/path networks and traffic patterns to and from the airport precinct
 - Ensure the safety and amenity of road users and the public
 - Impact on traffic during peak periods
 - Impact on public transport operations,
 - Impact on existing active transport routes, and
 - Impact on the local community.

Implement strategies required to disseminate and share information to internal staff, key stakeholders and the community.

Performance outcomes relevant to Traffic and Transport as identified in Chapter 27.4 Compilation of performance outcomes of the EIS/MDP are outlined in Table 2-1 below.



Table 2-1 Traffic and Transport Performance Outcomes

No.	Performance outcome	How addressed	Records	Programme for Monitoring
1	Impacts on traffic and transport is minimised.	Implement this Plan, particularly the traffic management measures and processes identified in Section 5. Undertake training, inspections, auditing and recording in accordance with Section 6.	Traffic Management Plans Vehicle Management Plans Pedestrian Management Plans Weekly environmental	Weekly inspection/ observations
2	Safe access to properties is maintained.	Undertake works in accordance with approved Traffic Management Plans, Traffic Control Plans and other traffic management processes as identified in Section 5.	inspection records Complaints Register	
3	Access to Sydney Airport is maintained.	Undertake works in accordance with approved Traffic Management Plans, Traffic Control Plans and other traffic management processes as identified in Section 5.		
4	The Project is integrated with existing and future local and regional transport infrastructure and planning strategies.	Undertake works in accordance with approved Traffic Management Plans, Traffic Control Plans and other traffic management processes as identified in Section 5.		
5	Motorist, pedestrian and cyclist safety is maintained or improved.	Implement the processes and mitigation measures identified in Section 5.7. Undertake training, inspections, auditing and recording in accordance with Section 6.		
6	Safe, accessible and legible active transport links to be maintained throughout the construction period.	Undertake works in accordance with approved Traffic Management Plans, Traffic Control Plans and other traffic management processes as identified in Section 5.		

Environmental requirements 3.

3.1. Relevant legislation and guidelines

Legislation 3.1.1.

All legislation relevant to this TTMP is included in Section 3.2.2 of the CEMP.

3.1.2. **Guidelines**

The main guidelines, specifications and policy documents relevant to this Plan include:



- AS1742.3: Manual of Uniform Traffic Control Devices Part 3: Traffic Control for Works on Roads (2019),
- Transport for NSW (TfNSW) (formerly Roads and Maritime) QA Specification G10 Traffic Management,
- TfNSW QA Specification R141 Pavement Markings,
- TfNSW QA Specification R142 Raised Reflective Pavement Markers,
- TfNSW QA Specification R143 Sign Posting,
- TfNSW Traffic Control at Worksites Manual.
- TfNSW Safety Barrier Acceptance,
- TfNSW VMS Guidelines,
- TfNSW Delineation manual,
- TfNSW Traffic Modelling Guidelines,
- TfNSW Technical Direction (TDT 2009/07) Speed Enforcement on Worksites,
- AUSTROADS Guide to Traffic Management 2019 Parts 1-13,
- AUSTROADS Guide to Road Design 2015 Parts 1-8 (includes Austroads' Guide to Road Design Part 6A: Paths for Walking and Cycling),
- AUSTROADS Guide to Road Safety 2013 Parts 1-9, and
- Transport Management Centre Road Occupancy Manual.



3.2. Ministers Conditions of Approval

The CoA relevant to this Plan are listed Table 3 1 below. A cross reference is also included to indicate where the condition is addressed in this Plan or other project management documents.

Table 3-3: Relevant Minister's Conditions of Approval

CoA	3-3: Relevant Minister's Conditions of A Condition Requirements	Document Reference	
No.	Condition Requirements	Bocument Reference	
C5	The following CEMP Sub-plans must be pagencies identified for each CEMP Sub-plan an agency during consultation must be including copies of all correspondence from	This Plan Section 3.5	
	Required CEMP Sub-plan Relevant agencies to be consulted for each CEMP Subplan		
	(a) Traffic and Transport	Relevant councils	
C6	The CEMP Sub-plans must state how:		
	(a) the environmental performance outcom Condition A1 will be achieved;	nes identified in the documents listed in	Section 2.2
	(b) the mitigation measures identified in th implemented;	Section 7 and Section 8	
	(c) the relevant terms of this approval will	Section 3.2 and 3.3	
	(d) issues requiring management during or environmental risk analysis, will be manag	Section 7 and Section 8 Environmental Risk Assessment Workshop (Section 3.2.1 of CEMP)	
C13	Any of the CEMP Sub-plans may be submitted along with, or subsequent to, the submission of the CEMP but in any event, no later than one (1) month before construction.		Refer to Section 2.2 of the CEMP
C14	Construction must not commence until the CEMP and all CEMP Sub-plans have been approved by the Planning Secretary. The CEMP and CEMP Sub-plans , as approved by the Planning Secretary, including any minor amendments approved by the ER , must be implemented for the duration of construction. Where construction of the CSSI is staged, construction of a stage must not commence until the CEMP and Sub-plans for that stage have been approved by the Planning Secretary.		Refer to Section 2.2 of the CEMP
E52	Heavy vehicles used for spoil haulage and CSSI are not permitted to use local roads construction ancillary facilities, unless app includes movements associated with waiti facilities and work areas. All local roads as must be identified in the Traffic and Trans	Section 8	



		HOLLAND TO WHYT
CoA No.	Condition Requirements	Document Reference
E53	All requests to the Planning Secretary for the approval of spoil haulage and concrete delivery vehicles to use local roads must include:	Section 8
	(a) a swept path analysis;	
	(b) demonstrate that the use of local roads will not compromise the safety of pedestrians and cyclists and have minimal amenity impacts on residents residing along the local road(s);	
	(c) provide details as to the date of completion of the road dilapidation surveys for the subject local roads; and	
	(d) describe the measures that will be implemented to avoid where practicable the use of local roads past schools, aged care facilities and childcare facilities during their peak times of operation.	
E54	Before any local road is used by a heavy vehicle for the purposes of construction of the CSSI, a Road Dilapidation Report must be prepared for the road. A copy of the Road Dilapidation Report must be provided to the relevant council within three weeks of completion of the survey and at least two weeks before the road is used by heavy vehicles associated with the construction of the CSSI.	Section 8
E55	If damage to roads occurs as a result of the construction of the CSSI, the Proponent must either (at the relevant road authority's discretion):	Section 8
	(a) compensate the relevant road authority for the damage so caused; or	
	(b) rectify the damage to restore the road to at least the condition it was in preconstruction,	
	within three months of the subject road no longer being used in association with the construction of the CSSI, unless an alternative timeframe is agreed to by the relevant road authority.	
E56	Construction vehicles (including staff vehicles) associated with the CSSI must be managed to minimise parking, idling and queuing on public roads.	Section 8



CoA No.	Condition Requirements	Document Reference
E57	A Construction Parking and Access Strategy must be prepared to identify and mitigate impacts resulting from on- and off-street parking changes during construction. The Strategy must include, but not necessarily be limited to:	Section 8
	(a) confirmation and timing of the removal of on- and off-street parking associated with construction;	
	(b) parking accumulation surveys (consistent with Austroads requirements) of parking spaces to be removed to determine current demand during peak, off-peak and weekend periods;	
	(c) consultation with relevant councils, affected stakeholders, including property occupants with driveway access, utilising existing on- and off-street parking stock which will be impacted as a result of construction;	
	(d) assessment of the impacts of changes to on- and off-street parking stock taking into consideration outcomes of consultation with affected stakeholders; (e) identification of mitigation measures to manage impacts to stakeholders as a	
	result of on and off-street parking changes including, but not necessarily limited to, staged removal and replacement of parking and provision of alternative parking arrangements;	
	(f) strategies to address shortfalls in car parking spaces at individual construction ancillary facilities and disincentivising construction personnel from parking at Tempe Recreation Reserve and on the street near work sites, including managed staff parking arrangements and working with relevant council(s) to introduce parking restrictions:	
	(g) measures to encourage workers to use alternate transport arrangements, such as public transport;	
	(h) details of shuttle bus service(s) to transport workers to construction sites from public transport hubs and off-site car parking facilities (where these are provided) and between construction sites;	
	(i) mechanisms for monitoring, over appropriate intervals, to determine the effectiveness of implemented mitigation measures;	
	(j) provision of contingency measures should the results of mitigation monitoring indicate implemented measures are ineffective; and {k) provision of reporting of monitoring results to the Planning Secretary and relevant council(s) at three (3) monthly intervals.	
	The Construction Parking and Access Strategy must be approved by the Planning Secretary prior to the commencement of any Work that impacts on-street parking. The approved Strategy must be implemented before impacting on on-street parking.	
E58	During construction, all reasonably practicable measures must be implemented to maintain pedestrian and vehicular access to, and parking in the vicinity of, businesses and affected properties. Disruptions are to be avoided, and where avoidance is not possible, minimised. Where disruption cannot be minimised, alternative pedestrian and vehicular access, and parking arrangements must be developed in consultation with affected businesses and implemented before the disruption. Adequate signage and directions to businesses must be provided before, and for the duration of, any disruption.	Section 8
E59	The CSSI (including new or modified local roads, parking, pedestrian and cycle infrastructure) must be designed to meet relevant design, engineering and safety guidelines, including the Austroads <i>Guide to Traffic Management</i> .	Section 3
E60	Independent Safety Audit(s) are to be undertaken by an appropriately qualified and experienced person during design development (audit of the plans) and prior to opening (pre-opening audit) to assess the safety performance of new or modified roads (road safety audit), parking, and pedestrian and cycle infrastructure provided as part of the CSSI (including operational ancillary facilities) to ensure that they meet the requirements of relevant design, engineering and safety guidelines, including Austroads Guide to Traffic Management.	Section 17.3
	The audit findings and recommendations of the detailed design plans (audit of the plans) must be actioned prior to construction of the relevant infrastructure. The preopening audit findings and recommendations must be actioned prior to the relevant infrastructure being made available for use.	



CoA No.	Condition Requirements	Document Reference
E61	Safe pedestrian and cyclist access must be maintained around work sites during construction. In circumstances where pedestrian and cyclist access is restricted or removed due to construction activities, an alternate route which is consistent with the <i>Guide to Road Design Part 6A: Paths for Walking and Cycling</i> {Austroads, 2017) must be provided and signposted unless otherwise agreed by the Planning Secretary.	Section 8
E62	Prior to the closure of the Airport Drive active transport link (along Alexandra Canal) the Proponent must provide an alternate path within the construction footprint. This path is not required if the active transport link on the western side of Alexandra Canal is used.	Section 8

3.3. Environmental Management Measures

Table 3.2 below provides a summary for the UMMs and other requirements relevant to the development of this Plan. Majority of these requirements are presented at a high level in this Plan and detailed within the Traffic and Transport Management Plan (TTMP).

Table 3-1 UMMs and other requirements relevant to this Plan

Ref#	Requirement	Document Management
TT1	A Construction Traffic and Access Management Plan will be prepared prior to construction and implemented as part of the CEMP. The plan will detail processes and responsibilities to minimise traffic and access delays and disruptions and identify and respond to changes in road safety during construction.	This Plan
TT2	The Construction Traffic and Access Management Plan will include proposed road staging of construction works along Airport Drive, Qantas Drive and key accesses to Sydney Airport's terminals to ensure these key roads maintain satisfactory capacity and minimum levels of service.	The preliminary details around staging of construction works is included in Appendix B.
TT3	The communications strategy (measure SE3) will include a mechanism to inform the community of the dates and durations of specific phases within the project, including information about specific lane and road closures and the times of day and night when works will be carried out.	Communication Strategy Section 10
TT4	A travel demand management strategy will be prepared to provide: - A comprehensive set of travel mode options to minimise use of roads affected by construction - Communication strategies to reduce the number of people using the road network in the project study area during construction, where practicable.	Section 8



Ref#	Requirement	Document
ROW	requirement	Management
TT5	Construction staging and temporary work plans will be prepared to: Ensure access to Sydney Airport is maintained at all times during operational hours Stage the construction works on key parts of the network, such as Qantas Drive, Airport Drive and access to Sydney Airport terminals, to enable these roads to continue to function with as minimal impact as possible Minimise conflict with the existing road network Maximise spatial separation between work areas and travel lanes.	Section 8
	The proposed road staging plans and mitigation measures will be developed in consultation with the Airport Precinct Infrastructure Coordination Operations Group and the Traffic and Transport Liaison Group comprising representatives from Transport for NSW (various divisions), ARTC, the Transport Management Centre, Sydney Coordination Office, Sydney Airport Corporation, emergency services, and any contractors working in the vicinity of the airport.	
ТТ6	Further consideration of the construction phase road geometry and construction area operations will be undertaken with the aim of optimising road performance during construction. This will include the following considerations: Maintain a posted speed of 50 to 60 km/h along the construction zones Maintain three lanes in each direction at the Airport Drive and Link Road intersection Provide three lanes into Terminals 2/3 at Sir Reginald Ansett Drive through to Keith Smith Avenue.	Section 8
TT7	Where reasonable and feasible, work areas, activities and construction access arrangements will be modified to address any traffic flow issues identified by key stakeholders, including the Sydney Coordination Office, Sydney Airport Corporation and the Transport Management Centre.	Section 8
TT8	A mechanism will be provided for the community to report incidents and delays, such as a project phone number. The contact mechanism will be communicated in accordance with the project's communication strategy (measure SE3).	Section 10 Communication Strategy
ТТ9	 Further traffic management in the vicinity of the Qantas Drive/Seventh Street/Robey Street intersection will be planned and undertaken with consideration of the following potential re-routing options: Divert westbound traffic from General Holmes Drive (via Joyce Drive) onto Robey Street (via the new Wentworth Avenue link provided by the Airport East Upgrade project) and Botany Road instead of using the right turn from Qantas Drive to Robey Street Consolidate and support the function of the left turn from Qantas Drive onto Robey Street and traffic out of Seventh Street through the re-allocation of signal green time taken away from the diverted or banned right turn movement (from Qantas Drive to Robey Street) during peak periods or potentially ban the right turn movement in the peak periods Introduce an additional left turn lane into Robey Street from Qantas Drive to improve traffic flows based on traffic modelling analyses. 	Section 7 and 8
TT10	Access to Sydney Airport will be maintained at all times during the airport's operational hours. Any temporary changes in access arrangements will be developed, communicated and implemented in consultation with Sydney Airport Corporation.	Section 7 and 8
TT11	Access to properties, including residences, businesses and community infrastructure, will be maintained. Where disruption to access cannot be avoided, consultation will be undertaken with the owners and occupants of affected properties, to confirm their access requirements and to determine alternative arrangements.	Section 8
TT12	Safe pedestrian and cyclist access will be maintained around or through work areas. Where disruption to access cannot be avoided, alternative routes that comply with relevant accessibility standards and guidelines will be provided, signposted and communicated.	Section 8



Ref#	Requirement	Document Management
TT13	A worker parking strategy will be developed to identify measures to minimise worker parking on local streets. Measures to be implemented during construction will include provision of designated parking areas within the project site, encourage use of public transport and implement shuttle bus arrangements.	Section 8
TT14	Where required, changes to existing bus stops and/or changes to bus service patterns will be undertaken in accordance with the following requirements:	Section 8
	 Changes will be designed and implemented in consultation with Transport for NSW and bus operators The community will be informed in advance of changes. 	
TT15	 Construction haulage vehicles will be managed to: Adhere to the nominated haulage routes identified in the Construction Traffic and Access Management Plan and posted speed limits Minimise idling and queuing on public roads Minimise movement of vehicles during peak periods. 	Site Specific Traffic Management Plans (SSTMPs)
TT16	 The potential for cumulative construction traffic impacts will be reviewed and coordinated with other projects, in consultation with the Airport Precinct Infrastructure Coordination Operations Group and the Traffic and Transport Liaison Group. The review will include: Considering other projects with the potential to affect access and capacity, particularly in the vicinity of Terminals 2/3 Detailed reviews of programs for traffic staging, lane and road closures for all projects Coordinating works and identifying efficient re-routing options during periods of road and lane closures. 	Section 8
SE6	Access to community facilities and infrastructure will be maintained during construction. Where alternative access arrangements need to be made, these will be developed in consultation with relevant service providers and communicated to users. Any changes to access arrangements will be managed in accordance with the Construction Traffic and Access Management Plan.	Section 8

3.4. Consultation

This TMSP has been provided to relevant Councils including City of Sydney, Inner West Council and Bayside Council in accordance with CoA C5 (a). Refer to Section 2 and Section 3 of the CEMP for consultation requirements relating to the CEMP and all Sub-plans.

Comments received from consultation have been incorporated in this Plan and evidence of consultation has been provided to the ER and DPIE.

4. Management and organisation

JHSW will provide a management representative (Traffic Representative) who has authority and responsibility for issues relating to traffic management, including liaison with:

- The Customer Journey Management (CJM),
- The Customer Journey Planning (CJP), and
- Relevant Stakeholders.

The Traffic Manager will be allocated to the traffic management task on a full-time basis and shall attend all CJP traffic management meetings.



For the duration of the works, JHSW must manage the road network and traffic systems affected by the works, within the overall constraints, control and responsibilities that TfNSW and Sydney Airport have for the operational management of the Sydney road network and traffic systems.

4.1. Organisation structure

The functional organisational chart for the Project is outlined in Requirement 3.8 A – 01 Project Management Plan and will be updated, when, personnel changes occur.

Our proposed traffic management organisational structure is shown in Figure 4-1.




Figure 4-1: Traffic management organisational structure

4.2. Roles and responsibilities

The Project Director has authority to deliver all aspects of this Project. JHSW may engage the services of specialised staff and subcontractors in carrying traffic duties, while always retaining control of the design and construction processes.

JHSW will have a traffic management team that coordinates traffic management as a collective strategy across Stages 1 and 3 through joint resources, such as the Traffic Control Room (TCR). This facility will be a central hub from which in-house traffic crews and incident response capabilities will drive positive strategic outcomes for the Project. The Traffic Manager will hold a senior role within the team to contribute to overall planning strategies until Project completion.

During construction, the traffic management team will be responsible for reviewing and updating this plan.

The following roles have specific responsibilities in traffic management for the Project.

4.2.1. Construction Director

- Report to the Project Director as part of the PMT
- Accountable for the overall construction of the Project
- Oversee Construction Managers and ensure work is prioritised to ensure safety of all road users, the community and construction personnel.



4.2.2. Construction Managers

- Report to the Construction Director
- Accountable for the overall construction of their disciplines
- Oversee Project teams and ensure work is prioritised to ensure safety of all road users, the community and construction personnel.

4.2.3. Traffic Manager

- Report to Construction Director
- Authorised traffic representative for the project under the D&C Deed and SWTC.
- Contactable anytime (or delegate) in the event of a critical incident
- Report to Construction Director
- Lead the traffic management team
- Implement the TMSPs and TTMPs and ensures they are followed
- Oversee the TCR
- Oversee the development of SSTMPs
- Ensure inspections and risk assessments are completed
- Review TMPs, Traffic Guidance Schemes (TGSs) and ROLs prior to submission to stakeholders
- Ensure subcontractors meet the requirements of the TMSPs and TTMPs
- Define the requirements for traffic management and ensures that they are satisfied through spot checks and audits.

4.2.4. Traffic Stage Lead

- Report to the Traffic Manager
- Manages Site engineers (traffic)
- Oversees the SSTMP, TGS and ROL submissions
- Ensures all reporting and processes are implemented and operational and maintained appropriately
- Conduct inspections.

4.2.5. Traffic Officer

- Develop SSTMP, TGS and ROL submissions
- Ensure long-term layouts are implemented in accordance with TMPs, TGSs and ROLs, and are safe and maintained appropriately
- Conduct inspections.

4.2.6. Traffic Supervisor

- Report to Traffic Officers
- Interface with the TCR
- Ensure TMPs, TGSs and ROLs are implemented onsite
- Ensure Traffic Controllers have the necessary competencies to perform their tasks
- Conduct safety checks and inspections to ensure the road is maintained in accordance with TMPs.

4.2.7. Traffic Controllers

• Ensure that installation and removal of traffic control measures are undertaken in accordance with approved TMPs, Safe Work Method Statements (SWMSs) and TGSs.



5. Existing Environment

The existing traffic and transport environment has been summarised in Chapter 9 of the EIS/MDP and Technical Working Paper 1. This is summarised as follows:

- O'Riordan Street/Robey Street and Botany Road provide access to/from Terminals 2/3 and combined with Princes Highway are the primary north-south roads through the Project area.
- Marsh Street/Airport Drive/Qantas Drive/Joyce Drive, M5 East Motorway, M1 General Holmes
 Drive and M1 Southern Cross Drive combine to provide ring roads around Sydney Airport and
 also provide access to/from the Sydney Airport terminals.
- Canal Road/Ricketty Street/Kent Street/Gardeners Road is a primary east-west traffic route connecting to Princes Highway in the west and M1 Southern Cross Drive in the east and generally providing access to the local areas of Mascot, Alexandria, Rosebery and Eastlakes.
- Sydney Airport has key access points as follows: Terminal 1 is accessed via ramps to/from Marsh Street (connecting with Princes Highway) and from the east via Airport Drive — Terminals 2/3 are accessed via Qantas Drive, O'Riordan Street, Robey Street and from General Holmes Drive (off Southern Cross Drive).
- The road network is such that traffic serving the airport must interact with local and through traffic on several north-south and east-west roads. This is evident on O'Riordan Street between Gardeners Road and Qantas Drive/Joyce Drive. The M5 East and M1/General Holmes Drive also experience similar interaction between commuter through traffic, traffic accessing the Airport and freight traffic accessing Port Botany.
- Existing travel patterns show eastbound and northbound traffic movements are higher in the AM peak period, while westbound and southbound traffic movements are generally higher in the PM peak period.
- The road network is currently more congested in the AM peak than the PM peak, with poor performance evident at intersections in the AM peak.
- Strategic road and rail connections serve as freight routes to/from Sydney Airport and Port
 Botany including the M5 East Motorway, Foreshore Drive connecting with General Holmes
 Drive and the Botany rail line which links Port Botany with Western Sydney and regional NSW.
- The project is located near several passenger heavy rail lines (the T8 Airport and South line and the T4 Eastern Suburbs and Illawarra Line) providing access to Greater Sydney, the Sydney CBD and the South Coast.
- The project area is served by several bus routes which cover the Inner West and Eastern regions. Bus services also serve Princes Highway, Mascot Station precinct and the Mascot town centre on Botany Road providing access to the Sydney CBD.
- The Alexandra Canal cycleway, Cooks River shared path and the Bourke Street Cycleway are the three key cycle corridors in the Project area.

6. Construction Impacts

6.1. Road network changes and traffic volumes

6.1.1. Road network

The Project can be constructed without substantial reconfiguration of the existing road network. However, there will be substantial works along Airport Drive, Qantas Drive and Sir Reginald Ansett Drive to facilitate connection of the new road links.



Two lanes will generally be maintained in each direction along Qantas Drive and Airport Drive during the operating hours of the Sydney Airport terminals when traffic volumes are highest. However, there will be a period during the day when a reduction in the number of available lanes will be required to facilitate construction, with a longer period overnight for more substantive works occupying multiple lanes.

Prolonged acceleration and turning lane reductions will occur at Airport Drive near Terminal 1 and at the Qantas Drive/Sir Reginald Ansett Drive and Seventh Street intersections.

In addition, short-term lane and carriageway closures will also be required to facilitate:

- Establishing site access points, particularly where access and egress lanes are required
- Lifting bridge segments where a crane needs to be set up in traffic lanes
- Connecting new roads to existing roads
- Widening the Qantas Drive east and westbound carriageways
- Constructing new lanes along Qantas Drive as part of the Qantas Drive upgrade and extension
- Modifying the Lancastrian Road/Qantas Drive intersection
- Traffic diversions to maintain capacity along Qantas Drive, and
- Lifting of viaduct bridge beams or segments.

Major crane lifts will occasionally require full weekend closures, with detours established to maintain access to Sydney Airport's terminals and Port Botany.

Swamp Road will be permanently closed, and access to properties in this area (including the northern lands and those to be acquired as part of the Project) would be via the northern lands access and the freight terminal access. A cul-de-sac will be installed at the southern end of Bellevue Street to the north of the Project site.

6.1.2. Traffic volumes

Based on the indicative haulage routes and estimated construction vehicle volumes outlined in section 9 of the EIS, and chapter 3 of the response to submission report, the largest increases in vehicle volumes are expected along Canal Road, particularly at its western extent near the Princes Highway, and on Qantas Drive and Airport Drive.

Traffic volumes on Canal Road could increase by up to 16% in the morning peak, and 29% in the afternoon peak, in the westbound direction. Traffic volumes on Qantas Drive and Airport Drive could increase by up to 20% in the eastbound direction in the afternoon peak. These increases are considered to be manageable given the capacity of these roads and existing traffic volumes.

Holbeach Avenue will be used by workers to access ancillary facility C3, resulting in an additional 250 vehicles using this route during the morning and afternoon peak periods. Ancillary facility details are further outlined below. Holbeach Avenue will be temporarily used by heavy vehicles during the Dog Park establishment and will be light vehicle access only once this scope is complete. The additional construction vehicles will generally be travelling in the opposite direction to other local traffic in the area. The additional vehicle volumes are therefore expected to be manageable.

Most of the existing properties and traffic movements that currently use Bellevue Street would be removed as a result of the Project, offsetting most of the traffic expected to be generated by construction.

Construction traffic will include heavy and light vehicles associated with material and equipment deliveries, and the arrival and departure of the construction workforce. Table 6-1 provides estimated vehicle volumes based on EIS forecasts for each work area during the morning and afternoon peaks, excluding earthworks movements. Vehicle movements will be via the haulage routes described in Section 11.



Table 6-1: Indicative construction traffic volumes

Work area	Access points	Morning peak vehicle volumes (vehicles per hour) Afternoon peak vehicle (vehicles per hour)			
		Light	Heavy	Light	Heavy
St Peters Interchange	A1	0	20	330	20
connection, including compound C1	A2	10	10	10	10
Compound O1	A3	330	20	0	20
Eastern bridges, including compound C2	A4, A5, A6 and A7	330	20	330	20
Terminal 1 connection	A7	10	20	10	20
and western bridges, including compound C3	A8	100	0	100	0
Qantas Drive, including compound C4	A9 for access to compound	50	20	50	20
Terminals 2/3 access, including compound C5	A10	100	20	100	20
Airport Drive	A11	10	10	10	10
	A12	10	10	10	10
Qantas Drive	A13	30	20	30	15

6.1.3. Traffic generation from other major infrastructure

The key projects relevant to the assessment of cumulative impacts include the Botany Rail Duplication, the M4-M5 Link and the F6 Extension.

Construction traffic volumes from the above projects are summarised in section 8.7.1 of Technical Working Paper 1 (EIS). These volumes represent less than three per cent of existing traffic volumes on the road network. This increase is unlikely to affect traffic network performance as it is likely within the range of daily variations currently experienced on the relevant roads. Given the minor contribution to existing traffic volumes, no significant cumulative impacts on traffic network performance are anticipated. Additionally, with the exception of the Botany Rail Duplication, construction traffic from other projects is unlikely to be remote from the impact the road network around the Project site.

The TTLG will evolve to include surround projects to distribute relevant cumulative impact information to allow road authorities to determine the priority listing of works.



7. Traffic management and safety strategy

JHSW recognises and accepts the 'Duty of Care' imposed under Section 1.5 of AS 1742 Manual of Uniform Traffic Control Devices, Part 3. The extract from this document is below:

"Organisations and individuals responsible for works in accordance with this Standard need to be cognizant of their responsibilities for any injury to road users or damage to property as a result of such operations.

Steps should be taken to warn the public of prevailing conditions and to guard, delineate, and, where necessary, illuminate work which may pose a hazard to road users. Care should also be taken to avoid, wherever possible, long delays or detours which may cause unnecessary inconvenience to road users".

JHSW's overarching traffic management approach is to plan activities to minimise:

- Disruption to the existing road/path networks and traffic patterns
- Impact on traffic during peak periods
- Impact on public transport operations
- Impact on the local community.

Accordingly, JHSW's strategy for traffic management and safety includes:

- Designing to minimise interaction with road users
- Maintaining existing capacity, where feasible
- Minimising road and path closures or managing access through, where safe to do so
- Coordinating ROLs including maintenance activities
- Providing sufficient resources to allow clearing of minor incidents within the timeframes stipulated in SWTC, Appendix C.5
- Minimising the amount of temporary works
- Undertaking detailed site investigations before occupying the roadway.

Road network functionality and the current capacity of the arterial roads within the Project boundaries will be maintained in accordance with the SWTC specifications during the construction works.

JHSW will optimise road capacity in all traffic staging designs. In cases where the existing road capacity cannot be maintained in an arterial road, JHSW will discuss with TfNSW the anticipated risks involved and proposed measures to mitigate road capacity issue. The consultation process will then involve the TCG for feedback on the revised approach. The Independent Verifier's comments will be sought prior to finalising the agreed measures, subject to final approval from TfNSW and the CJP.

JHSW will ensure that:

- Road user delays are minimised during construction of the Project
- Throughout the detailed design process, due consideration is given to minimising road user delays during construction staging and operation
- Construction methodologies and traffic staging plans are developed to ensure the capacity
 of the roadway is maximised, and that existing capacity is not diminished where possible
- Traffic control devices and roadside furniture are designed to ensure that future maintenance activities minimise potential road occupancy and road user delays.

The table below lists the minimum requirements to be maintained during the construction process to minimise the impact of works on the network. In accordance with the requirements of UMM TT2, the below minimum requirements ensure that the travel demand within the Project area is maintained.



Table 7-1: Minimum traffic management requirements (Source: Volume 4A Appendix C.5 Attachment C.5-3)

Road	Minimum requirement
All temporary design	Shoulders at 60km/h - 0.5m Where possible, 0.5m painted median with semi-permanent dividers for traffic separation All medians with traffic signals as per Austroads Guide to Road Design (AGRD) minimum design requirements where practicable.
Airport Drive and Qantas Drive	A minimum of two through lanes of 3.2m width and posted speed of 60km/hr, eastbound and westbound, must be operational all times. Closures of one or more lanes to be dependent on assessment of the time of day and duration of closure.
Intersection of Link Road with Airport Drive	All existing movements (three lanes stand up, east and west bound) must be maintained until traffic is diverted from the existing Airport Drive to the new International Terminal Connection.
Nigel Love bridge intersection with Airport Drive	At Nigel Love bridge intersection, all existing Airport Drive movements and lane configurations must be maintained until traffic is diverted from the existing Airport Drive to the new International Terminal Connection. The Nigel Love bridge must maintain a minimum of one northbound lane and two southbound lanes at all times.
Lancastrian Road	All existing intersection movements must be retained until the period immediately prior to activating the new Terminal 1 to Terminals 2/3 Connection.
Sir Reginald Ansett Drive	A minimum of three operational lanes must be maintained, from Qantas Drive to the limit of works at Sir Reginald Ansett Drive, during the morning and evening peak periods.
Qantas Drive (between O'Riordan Street and Robey Street)	The two right-hand turn lanes (eastbound and westbound) into Sir Reginald Ansett Drive and Robey Street respectively, must be operational unless the impact of reducing one of the lanes can be demonstrated as acceptable for the planned occupancy period.
	Two through lanes of minimum 3.2m width and of posted speed of 60km/hr to be retained, eastbound and westbound, at all times
	Closures of one or more lanes to be dependent on assessment of the time of day and duration of closure.

This will be achieved through the following document structure for the Project which has been designed to cascade based on impact:

7.1. Traffic Management and Safety Plan

The TMSP (this Plan) outlines the guiding principles for traffic management and acts as an overarching document for traffic management on the Project. This Plan is required by SWTC C.1 of the Sydney Gateway Deed and also by DPIE in accordance with CoAs C5 and C6 of the Project Planning Approval.

7.2. Design and development of Traffic Management Plans

Figure 7-1 defines the document structure for the development of the JHSWJV's traffic management strategies for the Project.





Figure 7-1: Traffic management document scheme

7.3. Traffic and Transport Management Plan

The TTMP sets out the operational approach and high-level proposed staging for delivery of the works.

7.4. Site-Specific Traffic Management Plans

SSTMPs are broken into two categories: traffic stages and major events that have significant impact on the network e.g. closures. Proposed traffic stages are identified in the TTMP.

An example of a major event may be the closure of Canal Road or Qantas Drive to accommodate cranage for bridge span installation and will require detailed planning for the event.

SSTMPs will ensure that we liaise with relevant projects where interfaces occur. Interaction will occur through involvement in the Traffic Control Group (TCG) and Traffic and Transport Liaison Group (TTLG) forums. Any expected traffic flow performance during proposed traffic changes will be undertaken through intersection, corridor and network analysis as requested by TfNSW or CJP.

A forecast of all SSTMPs is included in the TTMP. SSTMPs will be developed in accordance with design specifications.

7.5. Addenda

Addenda are minor adjustments within a specific stage and may include the adjustment to barriers or reduction of barrier length. These are usually signed of at Project level with endorsement from CJP.



8. Mitigation and Management Measures

A range of environmental requirements and control measures are identified in the various environmental documents, including the EIS/MDP, Submissions Report, Conditions of Approval and other TfNSW documents. Specific management measures to address the requirements and impacts on traffic and transport are outlined in Section 6 below. Sections 8 to 14 detail other specific traffic and transport management requirements which are not necessarily linked to the various environmental documents.

8.1. Use of Local Roads

In accordance with CoA E52, spoil haulage and concrete delivery vehicles associated with the construction of the Project, are not permitted to use local roads within 1km of the construction works and construction ancillary facilities, unless approved by the Secretary in accordance with CoA E52. A request for approval was submitted to DPIE which was subsequently approved on 13 April 2021. JHSWJV will avoid the use of local roads wherever practicable for spoil movements as well as for concrete deliveries associated with the Project construction activities.

The local roads proposed to be used for spoil and concrete delivery during construction are presented in Table 8-1. Standard mitigation strategies and the approach that will be implemented prior to the use of local roads in accordance with CoAE53 are listed in Table 8-2.

Table 8-1: Proposed Local Roads

No.	Location	From	То	Summary
1	Burrows Road	Canal Road	End of cul de sac (access to Visy	Required for access to compound C1 using access point A3. on Burrows Road.
			building)	Expected HV numbers using Burrows Road to access gate A3 will be consistent with volumes outlined in Table 4-1.
2	Bellevue Street	Princes Highway	Swamp Road	Required for access to compound C2 and C3 using access point A7 and A6 on the southern end of Bellevue Street. Expected HV numbers using Bellevue Street to access gate A7 and A6 will be consistent with volumes outlined in Table 4-1.
3	Holbeach Avenue	Princes Highway	Tempe Reserve Carpark	Required for access to compound C3 using access point A8 to/ from Princes Highway.
				Expected HV numbers using Holbeach Avenue to access the Dog Park during establishment phase will be consistent with traffic volumes identified in Table 4-1.

Note: A local road is defined for the Project as any road that is not defined as a classified road under the Roads Act 1993.

Table 8-2: Standard mitigation strategies / approach for local road usage

Condition of Approval E53 requirement where local roads are intended to be used for spoil haulage and concrete delivery.	Mitigation strategies / approach
(a) a swept path analysis;	Swept path analysis will be submitted with local road usage requests, where required.
(b) demonstrate that the use of local roads will not compromise the safety of pedestrians and cyclists and have minimal amenity	 An approved Traffic and Transport Management Plan will be in place prior to the use of site access points for construction Signage advising of construction traffic conditions will be implemented in accordance with a Traffic Control Plan



Condition of Approval E53 requirement where local roads are intended to be used for spoil haulage and concrete delivery.	Mitigation strategies / approach
impacts on residents residing along the local road(s);	 Signage advising of altered traffic conditions will be implemented in accordance with a Traffic Control Plan Heavy vehicles will be subject to the existing speed limits and road rules. Amenity impacts are minimised as pedestrian and public vehicle access is maintained. Where required, authorised traffic controllers will be placed at the site access points. Authorised traffic controllers are not to stop traffic on the road to allow trucks to enter and leave the site. They must wait until a suitable gap in traffic allows them to assist trucks to exit the site. Motorists already on the road have right-of-way Heavy vehicles will minimise idling and queuing on public roads. Minimise movement of vehicles during peak periods.
(c) provide details as to the date of completion of the road dilapidation surveys for the subject local roads; and	Road dilapidation surveys will be undertaken prior to commencement of use of the road by heavy vehicles for the Project, in accordance with CoA E54.
(d) describe the measures that will be implemented to avoid where practicable the use of local roads past schools, aged care facilities and childcare facilities during their peak times of operation.	Where practical the use of local roads past schools, aged care facilities and childcare facilities will be avoided during their peak times of operation.

JHSWJV will implement management strategies as part of the approval of site specific TMPs to avoid or mitigate identified impacts on the local roads identified in Table 6-1 including:

- At all times, maintaining safe and suitable access for vehicles and pedestrians to adjoining properties and side roads affected by the road construction
- Not commence any work affecting access to adjoining properties and use of side roads without providing an adequate alternative access
- Responsible consultation with the owners and/or occupiers of affected properties and businesses, including notification prior to commencing the construction of property accesses
- Implement additional fencing, signposting (including Variable Message Signs (VMS) where appropriate), provide alternate access arrangements for any visitors, customers and delivery vehicles to adjoining property occupiers and communicate these changes effectively, and;
- Heavy vehicle use will be minimised during school drop off and pick up times.

A traffic and pedestrian impact assessment has been included in the below sections to address the requirements of CoA E52 and E53 where local roads are intended to be used for spoil haulage and concrete delivery.

8.1.1. Burrows Road between Canal Road and end of cul de sac (access to Visy building)

Table 8-3: Burrows Road traffic and pedestrian impact assessment

Condition of Approval E53 requirement where local roads are intended to be used for spoil haulage and concrete delivery.	Mitigation strategies / approach	
(a) a swept path analysis;	Swept paths for 19m semi-trailer plus Truck and Dog provided in Appendix A	
(b) demonstrate that the use of local roads will not compromise the safety of pedestrians and cyclists and have minimal amenity impacts on residents residing along the local road(s);	Burrows Road between Canal Road and access to Visy building is a local road managed by Inner West Council The area around the subject road is industrial and Burrows Road is used by heavy vehicles to access the main arterial roads in the area. Parking is typically	



Condition of Approval E53 requirement where local roads are intended to be used for spoil haulage and concrete delivery.	Mitigation strategies / approach
	unrestricted along Burrows Road, with a section of 1P parking and No Stopping signposted on approach to the intersection. Construction vehicles using this section of Burrows Road will not adversely impact the road conditions for pedestrian and/ or cyclists as the road is already being used by a high volume of industrial traffic. Construction vehicles will minimise idling, queuing on public roads and movement during peak periods.
(c) provide details as to the date of completion of the road dilapidation surveys for the subject local roads; and	Dilapidation survey for all local roads have been completed prior to commencement of construction activities in the area.
(d) describe the measures that will be implemented to avoid where practicable the use of local roads past schools, aged care facilities and childcare facilities during their peak times of operation.	No schools, aged care facilities and childcare facilities will be impacted by the Project by using this section of Burrows Road.

8.1.2. Bellevue Street between Princes Highway and Swamp Road

Table 8-4: Bellevue Street traffic and pedestrian impact assessment

Condition of Approval E53 requirement where local roads are intended to be used for spoil haulage and concrete delivery.	Mitigation strategies / approach
(a) a swept path analysis;	Swept paths for 19m semi-trailer plus Truck and Dog provided in Appendix A
(b) demonstrate that the use of local roads will not compromise the safety of pedestrians and cyclists and have minimal amenity impacts on residents residing along the local road(s);	 The subject road services a predominately industrial area and is frequently used by heavy haulage trucks to access multiple industrial facilities along the road. The existing pedestrian footpath on the northern side terminates 80m east of the intersection and services the properties on this side of the road. There will be no impact on the footpaths or amenities for residents on Bellevue Street as a result of the Project's works in the area. Construction vehicles will minimise idling, queuing on public roads and movement during peak periods.
(c) provide details as to the date of completion of the road dilapidation surveys for the subject local roads; and	Dilapidation survey have been completed prior to commencement of construction activities in the area.
(d) describe the measures that will be implemented to avoid where practicable the use of local roads past schools, aged care facilities and childcare facilities during their peak times of operation.	 No schools, aged care facilities and childcare facilities will be impacted by the Project by using Bellevue Street between Princes Highway and Swamp Road. Notwithstanding, measures proposed for this local road includes: Driver training and awareness campaign during pre-starts, Project inductions, truck aware campaigns. Project inducted heavy vehicles will be fitted with telematic devices. Community engagement including meetings, notifications and consultation. Construction vehicles will minimise idling, queuing on public roads and movement during peak periods.



8.1.3. Holbeach Avenue between Princes Highway and Tempe Reserve

Table 8-5: Holbeach Avenue traffic and pedestrian impact assessment

Table 8-5: Holbeach Avenue traffic and pedestrian	,
Condition of Approval E53 requirement where local roads are intended to be used for spoil haulage and concrete delivery.	Mitigation strategies / approach
(a) a swept path analysis;	Swept paths for 19m semi-trailer plus Truck and Dog provided in Appendix A
(b) demonstrate that the use of local roads will not compromise the safety of pedestrians and cyclists and have minimal amenity impacts on residents residing along the local road(s);	 Holbeach Avenue is a local road connecting Princes Highway with Tempe Recreation Reserve. Additional construction traffic generated as a result of the Project will not impact the cyclist and pedestrian facilities or the amenities in the area as this road will only be used to access construction compound C3. Construction vehicles will minimise idling, queuing on public roads and movement during peak periods. Holbeach Avenue will be temporarily used by heavy vehicles during the Dog Park establishment and will be light vehicle access only once this scope is complete.
(c) provide details as to the date of completion of the road dilapidation surveys for the subject local roads; and	Dilapidation survey to be completed prior commencement of construction activities in the area.
(d) describe the measures that will be implemented to avoid where practicable the use of local roads past schools, aged care facilities and childcare facilities during their peak times of operation.	 Whilst Holbeach Avenue does not run past aged care facilities nor an identified school, it does travel past a childcare centre. The childcare centre has advised the community team that the peak time of operation are between 7:30am-9am and 4:30pm-6pm. The childcare centre has no play areas facing Holbeach Avenue and contains 19 off-street parking spaces along with protective fencing at the entry stairs. Combined with off-street pedestrian and cyclist facilities, the route is not expected to interfere with its existing operations. The proposed heavy vehicle route is used to support the construction of the temporary off-leash dog exercise facility which will generate overall low vehicle movements (up to one spoil and/or concrete truck per hour in the peak periods). Notwithstanding, the Project has identified the need for the following measures: Driver training and awareness campaign during pre-starts, Project inductions, truck aware campaigns. Project inducted heavy vehicles will be fitted with telematic devices. One-on-one meetings with the childcare centre in advance of works commencing including overview of works, vehicle movements and expected timeframe. Postcards to be provided to parents of the centre on expected traffic movements. Installation of decals onto the footpath in proximity to the childcare centre and at the pedestrian refuge to raise awareness of heavy vehicles. Wider program of community engagement including notifications and consultation with businesses along Holbeach Avenue. Construction vehicles will minimise idling, queuing on public roads and movement during peak periods.



Condition of Approval E53 requirement where local roads are intended to be used for spoil haulage and concrete delivery.	Mitigation strategies / approach
	 As quantities are expected to be low, concrete deliveries and spoil haulage will be programmed outside peak times. Note: No heavy vehicle movements will be allowed on Holbeach Avenue during the childcare centre peak times (7:30 to 9 am and 4:30 to 6 pm). Holbeach Avenue can only to be used for heavy vehicles up until 1 August 2021.

In addition, and in accordance with CoA 56, in order to minimise parking, idling and queuing of trucks on public roads, marshalling areas are being identified. This will be detailed under a global VMP which is still to be developed.

8.2. Road Dilapidation Surveys

In accordance with CoA E54, before any local road is used by a heavy vehicle for the purposes of construction of the Project, a Road Dilapidation Report will be prepared for the road covering the road network outlined in Appendix C. A copy of the Road Dilapidation Report will be provided to the relevant council before the road is used by heavy vehicles associated with the Project. The precondition reports will include a written survey, photos and/or video of each road.

Additionally, in accordance with CoA E55, if damage to roads occurs as a result of the construction works, JHSWJV will either (at the relevant road authority's discretion) compensate the relevant road authority for the damage so caused; or rectify the damage to pre-existing as required under SWTC Appendix C6.

8.3. Parking Management

In accordance with CoA E57 a Construction Parking and Access Strategy would be approved by the Planning Secretary prior to the commencement of any work that impacts on-street parking. The proposed construction planning and staging doesn't impact any on-street parking. Should this change through construction the strategy would be prepared, provided to the Planning Secretary and approved prior to impacting on any on-street parking.

The location of the Project will allow the personnel to take advantage of good public transport options. JHSWJV intends to encourage personnel associated with the Project to use active, public transport and carpooling in order to reduce the number of private vehicles travelling to and from the Project.

On and Off-street parking is also available as detailed further in this section and would be utilised by the Project team as required. JHSWJV will conduct a series of surveys to find out worker's travel habits early on in construction. These surveys will allow JHSWJV to assess the Projects parking requirements and the demand for additional strategies to minimise potential impacts of worker parking, such as the use of a shuttle bus service.

8.3.1. Main Project Office

The main Project Office is located at Mascot on 10 Bourke Road and is well connected to public transport via State Transit Authority Buses and the train network at Mascot Station. The office has parking for visitors and senior staff; approximately 140 spaces will be made available for the Project, with approximately 30 of these spaces allocated to Transport for NSW and Independent Verifier staff.



8.3.2. Construction Compounds

Table 8-6: Indicative Parking Availability at each construction compound

Construction compound	Indicative onsite parks available through construction
C1 - Northern Lands Burrows Road, Mascot	200
C2 - Northern Lands Car Park Airport Drive, Mascot	250
C3 - Former Tempe Tip site Swamp Road, Tempe	200
C4 - Building 167,171 sites Qantas Drive	150
C5 - Ninth Street	65

Additional nearby commercial parking space may be utilised pending agreement with relevant owner/occupier and will be investigated should proposed supply be insufficient.

8.3.3. Off-street parking

The following off-street parking areas are located within and adjacent to the Project site:

- The Sydney Airport northern lands car park located on the western side of Alexandra Canal, which is accessed from Airport Drive via the Nigel Love bridge, and is used by Sydney Airport employees at times of peak demand
- A car parking area east of Terminals 2/3, located south of AMG Sydney and accessed off Ninth Street
- Two car parking areas east of Terminals 2/3, accessed off Ross Smith Avenue and Sir Reginald Ansett Drive respectively, which are leased to DHL
- Parking within the Sydney Airport Terminal 1 freight facilities.

These are noted herein for reference only to provide a reference to other off-street parking options.

Public car parks are also located adjacent to Terminal 1 (P7 and P9) and Terminals 2/3 (P1, P2 and P3). The car parks at Terminal 1 have capacity for approximately 4,000 vehicles. The car parks at Terminals 2/3 have capacity for about 4,200 vehicles. None of these car parks are located within the Project site.

8.3.4. On-street parking

No roadways close to the Project site provide on-street parking. The following streets, along proposed haulage routes, include parking:

- Botany Road, outside of clearway and bus lane operating periods
- Ricketty Street, outside of clearway periods
- Burrows Road South between Visy building and Canal Road
- Burrows Road North between Canal Road and Campbell Road
- Bellevue Road between Swamp Road and Princes Highway, and
- Holbeach Ave between Princes Highway and terminus

The construction of the Project is not anticipated to impact on-street parking. In the event on-street parking is impacted, a Construction Parking and Access Strategy would be issued for approved by the Planning Secretary prior to impacting on-street parking, in accordance with CoA E57.



8.3.5. Utilisation of public transport

JHSWJV will encourage the construction workforce to use public transport through the recruitment and onboarding process, as well as through toolbox talks, in order to reduce the number of private vehicles travelling to and from the Project. The project Sustainability Management Plan, outlines strategies regarding how JHSW will be encouraging the workforce to use public transport.

Bus network

Several bus routes operate along key roads in the Project. In the immediate vicinity of the Project site, routes 400, 420 and 420N operate along Qantas Drive and Airport Drive, including stops on Qantas Drive at Lancastrian Road within the Project site. These routes, which include stops at Terminal 1 and Terminals 2/3.

Route 400 operates between Bondi Junction and Sydney Airport. Routes 420 and 420N operate between Burwood and Eastgardens Shopping Centre in the east. These routes have a frequency of approximately 20 minutes. Other bus routes are generally located around Mascot Station to the north of the Project site and along Princes Highway to the west.

Botany Road serves the highest frequency of buses overall with up to 35 buses per hour in the peak period. As a major bus corridor, bus lanes are provided on Botany Road north of Wentworth Avenue. These are the only bus lanes located in the Project.




Figure 8-1: Bus route 400






Figure 8-2: Bus route 420






Figure 8-3: Bus route 420N

Train network

The Project is located in close proximity to several train stations that will provide another public transport option for Project personnel to attend construction compounds and include the following:

- Tempe Train Station is 1.4km from compound C1 and C2, and 1.3km from compound C3.
- Mascot Train Station is 1.2km from compounds C4 and C5, and 350m from the main office.
- Sydenham Train Station is approximately 1.1km from compounds C1 and C2.
- Wolli Creek Train Station is approximately 1.4km from compound C3.

8.3.6. Utilisation of active transport

Active transport options will also be encouraged through the provision of changing facilities and bike storage areas for cyclists.

The cycle network consists of a combination of types, including cycleways, shared paths, recreational and on-road facilities. The key cycling infrastructure in the Project and surrounds is made up of three off-road links:

- The Alexandra Canal cycleway
- Cooks River shared path and its connections
- The Bourke Road cycleway.



The Alexandra Canal cycleway is located within the Project site (refer to Figure 8-4) and forms the main east—west and north—south connections for active transport across the Project. The path runs adjacent to Airport Drive and connects to Terminal 1 via Tempe Recreation Reserve and Wolli Creek, and surrounding areas via Marsh Street. To the east, the path continues north along Alexandra Canal before joining Coward Street to connect with the Bourke Road Cycleway in Mascot, which travels to the Sydney central business district.




Figure 8-4: Cycle routes in the surrounding network



8.3.7. Tools of trade

The sites will also allow for storage areas for workers who require tools of trade. By providing this space, the number of vehicles required to bring these tools to site every day will be minimised.

8.3.8. Car pooling

Carpooling is strongly encouraged by the Project for providing sustainability and community benefits. Site toolboxes will be utilised to encourage Project personnel on the same shifts to coordinate with personnel comfortable with carpooling from similar locations. The project Sustainability Management Plan outlines additional strategies regarding how JWSW will be encouraging the workforce to utilise car pooling as a form of transport to site.

8.3.9. Communicate travel and parking strategy to workers

The contents of this travel and parking strategy will be communicated to construction workforce personnel through site inductions, toolbox talks, and pre-start meetings as required. In addition, the following rules will be communicated to staff:

- Arrive and depart construction sites quietly and drive respectfully when travelling to and from the Project,
- Always check street signs for parking restrictions before leaving your vehicle, and
- If approached by a member of the public, be respectful and refer them to the Community Information Line.

Educational initiatives will be provided to workers during inductions, pre-start meetings and toolbox talks, advising workers of carpooling incentives and the availability of public transport.

Where workers are impacting the amenity of residents or repeatedly behaving or parking inappropriately, they may be required to re-attend the Project induction which will include detail on the alternative parking options. Stronger sanctions may be implemented for repeat offenders at the discretion of the Project Manager.

8.3.10. Demand Reduction

The Project is basing all personnel not required to be located at the construction sites in offices away from the works area. This will include design and support services that will generally not be required to attend construction sites.

8.4. Public Transport

Two bus stops located on Commonwealth Land on Qantas Drive at the Lancastrian Road intersection (Bus Id 202070 and 202050) will be permanently removed as outlined in section 8.6.5 of the EIS. These stops are used by bus routes 400 and 420 and is not heavily used as historical data indicates that less than 20 passengers use this stop daily. Following removal of the bus stops circled in red in Figure 8-1 below, the closest stops serviced by the same routes would be located within Terminals 2/3 (circled in green about 750m away). It is expected that the existing stop would experience lower levels of use once the Qantas Flight Training Centre relocates. The bus services will continue to operate during construction, and would be subject to the same delays, detours and diversions as general traffic.

Phases of construction will impact the bus services that operate along Airport Drive, Qantas Drive and O'Riordan Street (routes 400, 420 and 420N).





Figure 8-1 Bus stop modifications

The Project would not directly impact passenger rail services or stations.

8.5. Property Access

Access to properties will generally be maintained unless alternative arrangements are made. However, some temporary impacts on access may be unavoidable during certain work periods or for some activities (for example service trenching across driveways to upgrade local services). In these instances, consultation would be undertaken with the property owner/occupant to ensure that satisfactory alternative access is provided and/or the impact is minimised.

Access to businesses will be maintained throughout the works. At times this will be under alternate detour arrangements. This will be supplemented with VMS strategies under the Site Specific TMPs developed for the specific impact. Businesses along Ross Smith Avenue remain highly visible throughout the JHSW works. Detours will continue to maintain access to these businesses.

Access to community facilities and infrastructure will be maintained throughout the works, at times under alternate detour arrangements. This will be supplemented with alternate routes under the site specific TMPs and traffic control arrangements as required.

Any potential disruption to affected business or properties will be managed in accordance with the Communications Strategy and will include meetings/liaison with affected businesses and properties as well as notifications and VMSs where detours are required. This consultation will occur prior to any potential disruption to affected business or properties with sufficient time to ensure appropriate measures are in place ahead of the disruption.

8.6. Pedestrians and Cyclists

In accordance with CoA E61, safe pedestrian and cyclist access will be maintained around work sites during construction. In circumstances where pedestrian and /or cyclist access is restricted or removed due to construction activities, an alternate route which complies with the relevant standards will be provided and signposted prior to the restriction or removal of the relevant pedestrian and cyclist access.



Any changes to pedestrian activity will be communicated to council and Project representative at least one week prior to implementation. JHSWJV would manage cyclist wayfinding via temporary routes that comply with the requirements of AS 1742 Part 9 – Bicycle Facilities, Austroads Guide to Traffic Management Part 10 and AS 1743 – Road Signs Specifications and in accordance with the Guide to Road Design Part 6A: Paths for Walking and Cycling (Austroads).

All proposed changes impacting pedestrians and cyclists will be documented as part of a SSTMP or addendum as agreed.

8.6.1. Alternate pedestrian and cyclist arrangement

To minimise potential safety impacts during construction of the Project, and as a result of the proposed closure of Airport Drive verge, the existing cycle route along Airport Drive will be closed. All other accesses to the domestic terminal will be maintained as required to facilitate active transport to Terminals 2/3.

The Project will construct the Active Transport Link (ATL) route between Tempe Recreational Park and Nigel Love Bridge. The ultimate ATL would be constructed to provide connectivity for pedestrians and cyclists between Tempe Recreation Reserve to Nigel Love Bridge. In accordance with CoA E62 active transport would temporarily use the existing facilities at this location to continue along the existing route to Coward Street while the second phase of work is constructed. An alternative arrangement will be available within the construction footprint prior the closure of Airport Drive active transport link.

Temporary works may still be required at specific locations impacted by overhead bridge structure construction. This would include an overhead hoarding to protect users below. Temporary safety lighting will be provided as illumination is deemed unsatisfactory. Table 8-7 below outlines the indicative changes to pedestrian and cyclists networks that would be impacted by the works.

These changes, and any others identified, will be documented as part of a SSTMP in accordance with the principles outlined within the TTMP. The need for any additional assessment would be identified at this time.

Table 8-7: Indicative changes to pedestrian and cyclist networks

Location	Changes	Potential impacts
Canal Road	Short-term closures of footpaths on both sides of the road to facilitate construction. Closure would only occur on one side of the road at a time, with pedestrians redirected to the other side during each closure.	There would be a negligible increase in walking times and distances travelled where pedestrians need to cross Canal Road to continue their journey. Traffic management would be implemented to facilitate pedestrians crossing Canal Road during major road closures.
Alexandra Canal cycleway	Permanent closure of the shared path (cycleway) on the eastern side of Alexandra Canal, between the existing pedestrian bridge and the Nigel Love bridge. A temporary active transport link (described in EIS Section 8.6.4) would be established in accordance with CoA E62 until the proposed new active transport link is operational.	The alternate access to Link Road would be about 1.7km longer than the existing route. This could result in a minor travel time increase for cyclists and an additional travel time for pedestrians. An alternative route via Terminal 1 may provide internal access to airside facilities.
Nigel Love bridge	Temporary short-term closures of the cycleway east of Nigel Love bridge during some construction activities (e.g. major crane lifts for the Qantas Drive and terminal link bridges).	Minimal impacts are anticipated as a temporary route is planned to accommodate pedestrians and cyclists for the duration of construction.
Link Road	Removal of the pedestrian crossing at Link Road.	The existing pedestrian crossing at Link Road would be removed, with access to the freight facilities provided by existing paths located near Terminal 1. This route would be about 775m longer than the current route.



Location	Changes	Potential impacts
Qantas Drive	Permanent removal of the concrete path (informal footpath) on the northern side of Qantas Drive between Robey Street and west of Lancastrian Road.	The existing path is narrow and generally of poor quality, except for a short section near Robey Street that was recently completed. The western section of the path was historically used by Qantas employees to cross the rail line and access the Sydney Airport Jet Base facilities and bus stops at Lancastrian Road, which would be removed as part of the Project. The path is disconnected from the surrounding active transport network and does not currently serve any nearby land uses. Its use is discouraged by Sydney Airport and other agencies due to its narrow width and proximity to Qantas Drive. Removing this path would therefore have a negligible impact on pedestrians.
	Temporary removal of the pedestrian footpath located on the northern side of Qantas Drive, between Robey Street and O'Riordan Street, to facilitate construction of the Terminals 2/3 access viaduct.	The footpath would mainly be used by pedestrians east of Sir Reginald Ansett Drive accessing the bus stop in Robey Street. The impact is considered limited as there is a parallel footpath on the other side of Qantas Drive which would be used.
Robey Street	Adjustment of the pedestrian footpath on the northern side extending north from Qantas Drive to facilitate revised kerb alignment.	The footpath would be replaced in accordance with current design and accessibility requirements.

8.7. Construction Staging Plans

As required by the Updated Mitigation Measures (primarily TT5-TT9), a series of construction staging and temporary work plans will be prepared in consultation with the Airport Precinct Infrastructure Coordination Operations Group (APICO) and the Traffic and Transport Liaison Group (TTLG). These will be based upon the preliminary staging information contained within Appendix B of this Plan. These plans will ensure that:

- Access to Sydney Airport is maintained at all times during operational hours
- Staging of construction works is done to minimise impact as much as possible on Qantas Drive, Airport Drive and access to Sydney Airport terminals and
- Maximising separation between work areas and travel lanes.

As part of the Site Specific TMP development, Traffic Coordination Group (TCG) consultation will be carried out to review, analysis and develop the site specific strategies required for each re-routing option as detailed in UMM TT9. JHSW will complete an analysis of the re-routing options and present the preferred option in consultation with key stakeholders (ie SYD, CJP, and Greater Sydney Precinct). JHSW then considers feedback and suggestions which are documented in the Site Specific TMP (SSTMP). This Plan is then subject to Approval by the aforementioned stakeholders. Additionally, a memo of Endorsement is then required from the Directors of CJP and Greater Sydney Precinct (after the Plan is Approved).

9. Monitoring impacts

JHSW will plan appropriately to understand the impacts any works will have on the customer journey experience to and from the airport precinct. We will take every possible measure to mitigate the effects on traffic, such as by communicating in advance when any road closures are to occur.

Works will require a variety of traffic management approaches, including intersection closures, detours and ongoing lane closures. These activities may increase impacts to the surrounding local network. We will monitor the impacts, delays and queues caused by traffic modifications our construction activities have caused.



JHSW will conduct regular inspections to arterial and local roads to ensure that operations and maintenance are maintained in accordance with specifications. We will also establish and manage the road network via a manned TCR that uses live CCTV feeds to oversee critical interfaces between the Project and community.

TfNSW, through the CJP and CJM, has analysed traffic and airport patronage data and determined the Sydney Airport precincts need to be planned carefully around peak periods. ROLs have time restrictions that usually coincide with airport operations, which tend to be:

- Terminal 1 International: busiest in the mornings each day and particularly on Friday, Saturday and Sunday
- Terminals 2/3 Domestic: busiest in the morning and afternoon peaks every day and the busiest days are Monday, Thursday, Friday and Sunday.

The morning peak is generally from 5:00am to 10:00am and the afternoon peak from 4:00pm to 10:00pm.

The TCR will monitor the traffic conditions on the network via CCTV on a 24hr-7days a week basis. This will facilitate monitoring and quantifying traffic delays, incident management, traffic queue and general conditions in proximity to the Project. It will ensure traffic flows along the arterial road corridors are not interrupted by construction traffic.

Specific operational details including how JHSW will monitor and respond to network incidents / disruptions as a direct result of project activities is documented within the TTMP. The TTMP further outlines how JHSW will keep TfNSW (CJP and CJM) and Sydney Airport updated regarding the road network capacity and performance.

10. Stakeholder communication

JHSW aims to achieve a 'no surprise' approach to traffic management, with minimal impact on the local community, key stakeholders, and the travelling public. Our community and stakeholder team will work closely with our traffic management team, to ensure that early input is provided for the planning and implementation of traffic changes that are likely to impact stakeholders, the community, motorists, cyclists, pedestrians, and commuters. This will ensure that communication packages are drafted and disseminated within agreed timelines.

The JHSW Community & Stakeholder Manager will attend TTLG meetings, with the aim of forming relationships with key members of the group, to convey an understanding of local concerns and to support the traffic management team. This will ensure that the customer experience and 'whole of network' approach is reflected in all communication tools used to convey timely, and consistent messaging to the travelling public.

JHSW will undertake proactive consultation and communication with community members, the traveling public and stakeholders for upcoming construction works and changes to traffic arrangements that have the potential to cause impacts.

10.1. Overall requirements

The liaison, consultation and communication process will ensure that timely, accurate and comprehensive traffic and transport information is provided to all potential and existing road users to optimise their travel options and to reduce the traffic and transport impacts due to construction and will allow and accommodate community feedback to JHSW in relation to traffic and transport management issues.

Every traffic booking must be approved by the Community & Stakeholder Team before being resourced and allocated as part of JHSWs quality procedure- this is done electronically (ie there is a specific work flow which must be released by the Community & Stakeholder Team before the next step can be taken). This prompts the Community & Stakeholder Team to then ensure appropriate notifications, signage etc as well as liaison with affected residents is completed ahead of the planned



works/road closures. It is also important to note that the Environment Team also forms part of this work flow. The Environment Team must approve the booking before it can be finalised. This will include assessment, for example, of noise in the event of night works and determining any additional mitigation that may be required (eg specific plant/equipment that cannot be used, approvals required under the EPL or noise mitigation eg noise blankets). As a minimum, as part of the overall traffic and transport communications strategy, JHSW will:

- Implement a TTLG
- Disseminate information to impacted businesses and wider community
- Implement protocols and methods of communication in accordance with the SWTC and Communications Strategy.

10.2. Safety of the public

We will allocate sufficient resources to the Project to ensure that public safety remains a key priority. The public includes:

- Community
- Stakeholders
- Road users
- Active transport facilities
- Vulnerable road users.

Traffic not only relates to cars, but also includes pedestrians, freight, public transport, cyclists and the interactions between them.

JHSW's objective is to enable safe, efficient and reliable journeys on the network to deliver the NSW Government's priorities for transport.

A key issue is maintaining reliable and predictable journey times to and from and between the airport precinct. This is further expanded to impacts to the local network.

The priority for the Project is to minimise impact and ensure that the customer journey is as seamless as possible. This will be achieved through a collaborative approach:

- Planning for works to allow for sufficient lead times for TTMP submission and approval
- Using forums such as TCG and TTLG to disseminate information to the wider community
- Working within the stipulations of the SWTC, including time restrictions implied for Terminal 1 and Terminals 2/3 as per SWTC Appendix C.5 - Attachment C.5-3
- Managing speed limits in accordance with approvals and proactive management techniques
- Adhering to specific ROL times by ensuring that enough time is allowed for mobilisation and demobilisation of temporary traffic arrangements
- Ensuring temporary traffic management (TTM) is installed as planned and checked for ambiguity to minimise road user confusion.

11. Site establishment

11.1. Construction compounds

Five construction compounds are proposed to support construction works. All compounds would include the following facilities:

- Site offices
- Staff and workforce amenities
- Stores and laydown areas
- Workshops and maintenance facilities



· Workforce parking.

The proposed locations of the compounds and indicative haulage routes (subject to approval) are shown in Figure 11-1 and Figure 11-2 overleaf. All compounds would be located on Sydney Airport land with the exception of compound C3. Further information on each compound, including indicative layouts, is provided in the Construction Management Plan. Site specific compound arrangements will be documented as part of a SSTMP, which will detail access & egress, pedestrian cycling provision, parking, signage and haul route etc.




Figure 11-1: Stage 1 site compounds and access routes






Figure 11-2: Stage 3 site compounds and access routes

11.2. Sign posting

All compounds will have access and egress locations to limit impact to the customer journey. Where this is unavoidable and construction traffic access/egress is required adjacent to critical thoroughfares, the gates will be designed to minimise impact and signposted to provide advanced warning prior to road user interfaces including deceleration and merge manoeuvrers.

11.3. Other support facilities

In addition to the proposed compounds, JHSW will lease an office space located close to the Project sites to cater for approximately 350 people. This facility will act as the initial start-up office and transform into the senior Project office housing the design team, construction management team and TfNSW representatives.

This collocated office will ideally be located within 10 minutes' drive to the Project, close to public transport (train and bus) and provide adequate parking facilities.

The location for this integrated project management office will be confirmed following contract award.

11.4. Access into work areas


Localised parking will be provided (in limited numbers) at each compound as detailed in Section 8.3 above. Where work activities require a larger workforce than parking allows the options in Section 8.3 will be utilised (including assessment, as required, for additional parking strategies). Where work sites are located in high-risk areas (roadway medians), JHSW will provide alternate arrangements or foot access via structured crossing points within the road network as part of the Site Specific Traffic Management Plans (SSTMPs).




11.5. Gate design


Gate design will be in accordance with AGRD Part 4A. Where site constraints do not allow for compliant gate design, a review of additional mitigation measures will be carried out on a case-by-case basis and addressed in the SSTMP to ensure safe operation. This will include the introduction of smart gate principles, using the TCR as the central control to manage truck movements across the site. It will also include specific identification references from which the Vehicle Movement Plan (VMP) will be developed and distributed to suppliers required to access that work area. Any gates that are deemed to carry excessive risk be escorted or manned as required.

Locations will be identified as per the Reference Design markers in accordance with the major infrastructure located in that area, e.g. viaduct at O'Riordan Street or Ansett Drive, SB51 or SB21. Any gate numbering will be specified in the SSTMP planning phase. Figure 7 shows the indicative design standards that will be adopted when site constraints do not impede. If the minimum design is not achievable, additional controls will be implemented to offset any risk, e.g. TCR assistance.



DECELERATION (ACCESS) LANE





COMBINED ACCESS AND EGRESS LANE

Figure 11-3: Optimum gate design



12. Information signage

The installation of directional, information and regulatory signposting will accompany any changes to the existing road networks.

JHSW will design, supply, install and maintain all directional, information and regulatory signs and structure required for the Project, including any modifications that are required to existing signs and sign structures. The design, manufacture and installation of the signs and sign structure will be in accordance with the TfNSW standards, Australian Standards AS1742 Manual for Traffic Control Devices and Appendix B8 of the SWTC.

In addition to the signposting requirements stipulated in TfNSW Traffic Control at Worksites Manual and the Australian Standards, JHSW will apply the following sign posting parameters:

The minimum size of signs used on the Project will be Type B.

Consideration will be given to the installation of short-term signs on permanent posts with secure covers, where works occur in the same location on a regular basis. JHSW will provide sign designs to TfNSW to review and approve within sufficient time to allow for manufacture and installation to meet Project requirements. JHSW will conduct detailed reviews of all short and long-term signage with the aim of ensuring a clear and concise message is given to approaching road users, without creating sign clutter.

All signposting changes will be outlined in the SSTMP and TGS.

JHSW will:

- Integrate the signage changes into the existing road network
- Liaise with authorities and agencies to determine issues, opportunities and constraints during the development of any directional signposting changes
- Submit details of any installation or changes to signposting during the works within the SSTMP/TGS. This includes scaled plans showing the locations of existing and new or modified signposting in all directions
- Install and cover all new directional signs prior to opening of a new construction stage
- Cover or change existing signposting that shows incorrect information during or immediately following the introduction of the new traffic arrangements
- Remove any signs that are superseded because of the works as noted in the SSTMP/TGS
- Reinstate all directional signposting at the completion of the works.

Project branding and signage will be installed as agreed with TfNSW, including Project identification signs to acknowledge State and Federal Government initiatives.

An overview of indicative signage is detailed in the Traffic and Transport Management Plan.

13. Speed limit signage

Regulatory speed signage will be installed in accordance with TfNSW Traffic Control at Worksites Manual and the Australian Standards at spacings of 500m. it is proposed that the Project will utilise remotely controlled variable speed limit signs (VSLS) throughout the approaches and main alignment to improve motorist awareness of ongoing construction areas, high risk works and supplemented by variable message signs (VMSs) throughout the Project.



14. Traffic transfer arrangements (staging)

Traffic will be 'staged' to complete the works, with each stage broken into phases to accommodate specific construction requirements. A preliminary outline of these stages is presented in Appendix B of this Plan.

Planning for each phase will be undertaken in a timely manner to allow for sufficient stakeholder engagement and feedback. The Project will have several forums, as detailed in the following sections, in which information is conveyed.

14.1. Airport Precinct Infrastructure Coordination Operations Group

The Traffic Manager will provide the following information relating to the works to assist the group to meet its Terms of Reference:

- Construction staging (existing or proposed)
- Traffic operations, including changes in regulatory traffic controls (e.g. parking)
- Community concerns and comments or feedback
- Impacts on road-based transport operations
- Issues related to pedestrians and cyclists or mobility impaired road users
- Communication strategies and actions to be taken (in consultation with the Community & Stakeholder Manager).

14.2. Traffic and Transport Liaison Group

In line with Section 2.4.2 of Appendix C.5 in the SWTC, the Traffic Manager will organise and chair all TTLG meetings held during the Project's duration.

The Traffic Manager will act as the authorised representative for the Project in matters related to traffic and transport relating to the works to assist the group to meet its Terms of Reference:

- Construction staging (existing or proposed)
- Traffic operations, including changes in regulatory traffic controls (e.g. parking)
- Community concerns and comments or feedback
- Impacts on road-based transport operations
- Issues related to pedestrians and cyclists or mobility impaired road users
- Communication strategies and actions to be taken (in consultation with the Community and Stakeholder Manager).

The forum that will provide stakeholder groups the opportunity to raise any issues or concerns. The TTLG will consist of representatives from the following organisations:

- TfNSW
- Sydney Airport
- CJP/CJM
- ARTC
- Emergency Services (NSW Police Force, Ambulance NSW, and NSW Fire and rescue)
- Sydney Buses and NSW Bus & Coach Association
- Sydney Trains
- Bus Operators
- Bicycle NSW
- NSW Taxi Council
- Impacted local councils (Bayside, City of Sydney and Inner West), and



 Any other representative of any other Authority or road user group affected by JHSW activities.

If required, relevant construction personnel will attend TTLG meetings to discuss any specific and/or technical matters that may arise.

The TTLG is not a forum to obtain approval(s).

14.3. Traffic Coordination Group

The Traffic Manager will establish a TCG for the Project. TCG members will meet weekly (or as required) and be limited to:

- TfNSW Representative
- CJP/CJM Representative
- Sydney Airport Representative
- Traffic Manager
- Project Manager Stage 1/3 (or delegate).

The TCG will debate, discuss and agree on any and all traffic and transport related issues. It is in TCG meetings where decisions and changes will be made on SSTMPs and any other Project-wide traffic and transport related issues.

14.4. Local Traffic Committee

Although the Local Traffic Committee (LTC) representatives will attend TTLG meetings for information, any changes to the use of traffic control devices, such as to line marking and regulatory signs, will require approval from the local council via the LTC. JHSW will establish relationships with key stakeholders and include them in the approval processes where local roads are impacted.

Key dates for LTC meetings for the impacted municipals are listed below:

- Inner West Council: https://www.innerwest.nsw.gov.au/contribute/community-engagement/statutory-committees/local-traffic-committee
- Bayside Council: <a href="https://www.bayside.nsw.gov.au/your-council/council-and-committee-meetings/bayside-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-traffic-committee-meeting-meeting-traffic-committee-meeting-traffic-committee-meeting-traf
- City of Sydney Council: https://meetings.cityofsydney.nsw.gov.au/ieListMeetings.aspx?XXR=0&Year=2020&CId=137&MD=ielistmeetings

The Traffic Team will develop and implement traffic management strategies to minimise and mitigate traffic impacts caused by the Project, working collaboratively with other impacted parties to limit impacts of congestion on the road network.

15. Provision for special events

Special consideration and traffic planning will be undertaken for each of the ancillary facility sites to address road user needs during scheduled special events. The TTLG and APICOG will identify special events that occur in the vicinity of the worksite, incorporating these into the construction program and detailed responses and contingencies for each site. Special events will be incorporated in the planning of all traffic management strategies after execution of the D&C Deed.

Consultation will be undertaken with TfNSW, local council, public transport providers and event organisers to allow specific traffic measures to be devised and implemented. JHSW will identify scheduled Class 1 and Class 2 events that occur around the worksites and the impact that these events may have on the works.

JHSW will:

Incorporate known events into our delivery program



- Accommodate all events that are close to the construction site which may affect haulage routes, delivery operations and require ROL conditions to be adjusted
- Manage the coordination of traffic during events in the immediate vicinity of the works in consultation with the TTLG
- Regularly update the SSTMP with input from organisers and other stakeholders, such as council, emergency services, stadium operators, the CJP and TfNSW, identifying contingency plans resulting from events
- During events, not undertake delivery activities which have potential to impact the road network surrounding the event, and for the duration of the event, unless agreed otherwise by the event organiser (noting that the duration of the event includes 'bump-in' and 'bump-out' periods).

15.1. Suspension of the Project and temporary works for the event duration

TfNSW, the CJM and the CJP reserve the right to suspend the Project works and temporary works for the duration of an event due to potential networks impacts, even if JHSW has the agreement of the event organiser. For the avoidance of doubt, an 'event' means a confirmed Sydney, national or international activity that places high passenger demand at the Terminal 1, Terminals 2/3 or the private jet facility on Ross Smith Avenue.

16. Provision for maintenance

JHSW will supply, install and maintain all temporary works and traffic infrastructure to facilitate the safe and efficient movement and management of traffic on the road network and traffic systems, including all other roads within the defined area outlined within Attachment 1 of Appendix C6 of the SWTC. A copy of this been provided as Appendix C. Traffic infrastructure includes:

- Regulatory, direction and information signposting
- Temporary barriers, terminals and associated delineation
- Longitudinal and transverse line marking
- Pavement marking
- Provision and relocation of bus or transit lanes
- Changes to traffic signals and detectors
- Changes to speed limits
- Channelisation
- Restrictions to left, right and through traffic movements
- Regulatory parking restrictions
- Tidal flow systems.

In accordance with the requirements outlined in Appendix C5 and C6 of the SWTC, JHSW will maintain all the temporary works and traffic infrastructure throughout the period of the works and within the response times required. The response times indicate the maximum times to attend the site and initiate actions to repair or make the work or infrastructure safe, including traffic control or detouring. Critical responses are required when situations warrant urgent attention due to impacts on road and traffic safety or efficiency. As a result, JHSW will upskill members of the traffic management team to address these faults, with support vehicles equipped to ensure a timely response.



Table 16-1: Traffic infrastructure fault maximum response times (Source: Volumes 4A and B Appendix C.5, Table C5-2)

Maintenance activity	Response time
Minor signal fault, i.e. lamp out	24 hours; critical response – 2 hours
Restore faulty detectors	Within 2 days
Major signal fault i.e. intersection blacked out, post hit and protruding into road	10 minutes (5.00am to 10.00pm Monday to Sunday); 20 minutes at other times
Minor regulatory sign missing Replace sign	24 hours; critical response – 2 hours
Major guide sign hit and protruding into road	10 minutes (5.00am to 10.00pm Monday to Sunday); 20 minutes other times
Repainting of faded pavement and line marking – line marking must be clearly visible at all times and under all weather conditions	1 week; critical response – 24 hours
Minor pavement and channelisation failure – channelisation include temporary medians and new jersey barriers	24 hours; critical response – 2 hours
Major pavement failure that requires closure of at least one trafficable lane on a Core road (as identified in Attachments C.5-1 and C.5-2)	10 minutes (5.00am to 10.00pm Monday to Sunday); 20 minutes other times
Major pavement failure that requires closure of at least one trafficable lane on a Precinct road (as identified in Attachment C.5-1 and C.5-2)	20 minutes (5.00am to 10.00pm Monday to Sunday); 60 minutes other times

17. Monitoring and inspections

Inspections, observations, monitoring and reporting requirements relevant to traffic management will be developed in accordance with the SWTC. The Traffic Manager will check and retain records to confirm the relevant plans are being implemented.

17.1. Safety inspections

Long-term traffic management set-ups will be inspected weekly, with minor issues recorded and rectified immediately. More significant issues will be recorded for rectification. The inspections will be documented, and copies stored onsite.

Daily inspections will be undertaken as part of TGS protocol for short-term works. Issues will be recorded and rectified as they are identified. The inspections and issues will be documented in the issues register.

Ongoing inspections will be conducted by Traffic Officers/Supervisors to ensure that all implementations are in accordance with the approved ROL/TGS/TTMP and the TfNSW Traffic Control at work sites manual. All safety critical defects will be rectified as soon as possible.

As part of the Sydney Gateway requirements with TfNSW, a pre -opening walk-through inspection and hold point must be released prior to any changes in the traffic arrangements including review of any pavement markings, road signs and other traffic control devices. This inspection will be undertaken by a person qualified in Roads and Maritime's 'Design and Inspect Traffic Control Plans'.

17.2. Issues register

An issue register will be maintained to record issues identified and corrective actions taken. This will be subject to audit by the Quality & Completions Manager at regular intervals.



17.3. Traffic Road Safety Audits

Road Safety Audits (RSAs) will be conducted by an appropriately qualified and experienced team during the detailed design phase, to assess the safety performance of any new or modified local road, parking, pedestrian and cycle infrastructure provided as part of the Project. This will ensure that they meet the requirements of relevant design, engineering and safety guidelines. Corrective actions will be undertaken to address the audit findings prior to construction of the relevant infrastructure.

Pre and post RSAs will be performed on all traffic arrangements that require a temporary works design. The Audits will be undertaken in accordance with the TfNSW Guidelines for Road Safety Audit Practices. A copy of this document is available in the TfNSW intranet at: https://roadsafety.transport.nsw.gov.au/downloads/audit-practices.pdf

The team carrying out the audit must comprise, as a minimum, a lead auditor registered at Level 3 certification and a second team member registered at Level 2 certification. Both auditors must be listed on the NSW Centre for Road Safety's Register of Road Safety Auditors.

A copy of all independent audits will be issued to TfNSW within 20 days of the audit being completed.




Figure 17-1: Inspection protocols



18. Emergency and incident response

The types of minor emergencies or unplanned incidents that may occur include:

- Motor vehicle crash events (no injury)
- Pedestrian accidents (no injury)
- Motor vehicle break downs
- Environmental spills
- Construction-related incidents
- Inclement weather conditions
- Flooding
- Debris or fauna hazards within the corridor


JHSW will adopt the operating procedures for managing emergencies and unplanned incidents contained in the Project WHS Management Plan.


The Project Team will immediately notify the TfNSW Representative of the occurrence of an incident and record knowledge of the facts. The Traffic Manager (or delegate) is then required to forward a report with the information to the TfNSW Representative within two days of the occurrence of the incident.


Specific operational requirements to how JHSW will attending to emergency and incident response is outlined within the TTMP.





Appendix A Swept Path Analysis






















































































Appendix B Preliminary Staging Plans



CITY OF SYDNEY, INNER WEST & BAYSIDE COUNCILS NEW AIRPORT DRIVE AND QANTAS DRIVE

SYDNEY GATEWAY ZONE 1000, 2000 AND 3000 - TRAFFIC STAGING DEVELOPED CONCEPT DESIGN



LOCALITY PLAN NOT TO SCALE

NOT FOR CONSTRUCTION

ARED %									NOTE	OR CONSTR	RUCTIC	ИС
	DRAWING FILE LOCATION / NAME C:\12dS\data\Synerg\\(0246\) Sydney Gateway_78\d. CAD\Drawings\\(0246-00-GE-0001.dwg\)		LINEAR REFERENCING DESIGN_MODEL			PLOT BY te Mercer	CLIENT		CITY OF SYDNEY - INNER WEST & B. SYDNEY GATEWAY - NEW AIRPORT		IVE	A3
MAY BE	OR CODE SCAN TO CHECK DOCUMENT VER.	DESIGNED	REVIEWED	APPROVED				Transport Roads & Maritime Services	SYDNEY GATEWAY ZONE 1000, 2000 AND 3000 - TRAFFIC STAGING			
NING		SIGNED	SIGNED	SIGNED	VALIDATION AND ACCEPTANCE		COVERNMENT !	Jer vices	RMS PROJECT No.	DESIGN PROJECT No.		
DRAV		NAME B.VELLA	NAME G.SMITH	NAME	VALIDATION AND ACCEPTANC DRAWINGS AND THE DESIGN S	SHOWN			RMS REGISTRATION No.			PART
THIS		DATE 21.01.21	DATE 21.01.21	DATE	THEREON IS TO BE CARRIED OF SEPARATE PROCESS	OUT UNDER			ISSUE STATUS DEVELOPED CONCEPT DESIGN	EDMS No. SHE	ET No. S-DRW-0001	ISSUE 01

GENERAL NOTES

- 1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
- COORDINATE CONTROL IS TO MAP GRID OF AUSTRALIA (MGA) ZONE 56. REDUCED LEVELS ARE TO AUSTRALIAN HEIGHT DATUM.
- 3. ALL SURVEY CONTROL MARKS, PERMANENT MARKS AND STATE SURVEY MARKS MUST BE PRESERVED. WHERE DISTURBANCE OF A SURVEY MARK OCCURS OR IS UNAVOIDABLE, ADVICE MUST BE SOUGHT FROM A SURVEYOR AUTHORISED BY THE SURVEYOR-GENERAL OR A SURVEYOR ENGAGED BY A NSW PUBLIC SURVEY AUTHORITY NOTING THAT A REPLACEMENT MARK OR MARKS MAY NEED TO BE INSTALLED.
- 4. ANY UTILITY INFORMATION SHOWN IN THESE DRAWINGS DOES NOT DEPICT ANY MORE THAN THE PRESENCE OF A SERVICE BASED ON AVAILABLE DOCUMENTARY EVIDENCE. THE PRESENCE OF A UTILITY SERVICE, ITS SIZE AND LOCATION SHALL BE CONFIRMED BY FIELD INSPECTION PRIOR TO THE COMMENCEMENT OF WORKS AND THE RELEVANT UTILITY PLANS OBTAINED BY DIALLING PH 1100 OR FAX 1300 652 077 (DIAL BEFORE YOU DIG). CAUTION SHOULD BE EXERCISED WHEN WORKING IN THE VICINITY OF ALL UTILITY SERVICES.
- ALL MATERIALS AND WORKMANSHIP ARE TO BE IN ACCORDANCE WITH THE RELEVANT TFNSW SYDNEY GATEWAY D&C SPECIFICATIONS FOR THE WORK.

TEMPORARY BARRIERS AND FENCING

- SAFETY BARRIER SYSTEMS MUST BE INSTALLED IN ACCORDANCE WITH "RMS SAFETY BARRIER SYSTEMS
 ACCEPTANCE CONDITIONS".
- 2. CONSTRUCTION STAGING DESIGN HAS ADOPTED:
- 2.1. SYSTEM WIDTH: 0.6M
- 2.2. DYNAMIC DEFLECTION: 0.5M
- 2.3. WORKING WIDTH: 1.1M
- 3. BARRIER WORKING WIDTH TO BE DELINEATED WHERE PEDESTRIAN PATHS OR SHARED PATHS ARE TO BE LOCATED ADJACENT TO TEMPORARY BARRIERS.
- 4. WHERE BARRIERS MUST BE LOCATED BEHIND THE KERB, FACE OF BARRIER TO BE MINIMUM 0.3M BEHIND THE FACE OF THE KERB AS PER TCAWS SECTION 3.3.11.

NOT FOR CONSTRUCTION

8												NOTI OR CONCINC	OTIOIT
u	DRAWING FILE LOCATION / N. C:\12dS\data\Synergy\0246 Syd	AME ney Gateway_78\4. CAD\Drawings\0246-00-	GE-0021.dwg		DESIGN L	LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF TI	IIS DRAWING	PLOT DATE / TIME 22/01/2021 4:		PLOT BY Kate Mercer	CLIENT	CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE	A3
	QR CODE SCAN TO CHECK DOCUMENT VER.	EXTERNAL REFERENCE FILES F	EV DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	Transport	SYDNEY GATEWAY	
- <u>``</u>	1		01 22.01.21	ISSUED FOR DEVELOPED CONCEPT DESIGN		M.YATES	DESIGNER	DRAWN	K.MERCER	22.01.21	Donald A Manufathan	ZONE 1000 - TRAFFIC STAGING	
ე <u>ნ</u>	<u> </u>						JOHN SEYMOUR WHYTE	DRG CHECK	B.EVANS	22.01.21	NSW Roads & Maritime	NOTES	SHEET
2 2	la l						HOLLAND MARKET OF THE PARTY OF	DESIGN	B.VELLA	22.01.21	Stadistal : SSI VISS		1 OF 1
<u>}</u> —		NO TES					TURNBULL	DESIGN CHECK	G.SMITH	22.01.21	PREPARED FOR GREATER SYDNEY DIVISION	RMS REGISTRATION No.	PART
	i i i	19 00				CO-ORDINATE SYSTEM HEIGHT DATUM		DESIGN MNGR	M.YATES	22.01.21	MOTORWAYS	ISSUE STATUS EDMS No. SHEET No.). ISSUE
É <u>.</u>	X	X-0246				MGA ZONE 56 AHD	ENGINEERING	PROJECT MNGR	M.YATES	22.01.21	INFRASTUCTURE AND PLACE	DEVELOPED CONCEPT DESIGN TS-DRI	

	TS-DRW-0001	ZONE 1000, 2000 AND 3000 TRAFFIC STAGING	COVER SHEET 1 OF	1
Ш				
	TS-DRW-0021	ZONE 1000, 2000 AND 3000 - TRAFFIC STAGING	NOTES 1 OF	1
		STAGING		
l	TS-DRW-2011	ZONE 1000 - TRAFFIC STAGING	DRAWING INDEX 1 OF	1
	TS-DRW-2051	ZONE 1000 - TRAFFIC STAGING	TYPICAL SECTIONS 1 OF:	2
	TS-DRW-2052	ZONE 1000 - TRAFFIC STAGING	TYPICAL SECTIONS 2 OF	2
l	TS-DRW-2101	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - GENERAL ARRANGEMENT 1 OF	1
l	TS-DRW-2111	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - PLAN 1 OF I	6
	TS-DRW-2112	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - PLAN 2 OF	
l	TS-DRW-2113	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - PLAN 3 OF	6
	TS-DRW-2114	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - PLAN 4 OF	6
	TS-DRW-2115	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - PLAN 5 OF	6
	TS-DRW-2116	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - PLAN 6 OF	6
l				
	TS-DRW-2131	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - LONGITUDINAL SECTIONS 1 OF	7
	TS-DRW-2132	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - LONGITUDINAL SECTIONS 2 OF	7
	TS-DRW-2133	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - LONGITUDINAL SECTIONS 3 OF	7
	TS-DRW-2134	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - LONGITUDINAL SECTIONS 4 OF	7
	TS-DRW-2135	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - LONGITUDINAL SECTIONS 5 OF	7
	TS-DRW-2136	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - LONGITUDINAL SECTIONS 6 OF	7
	TS-DRW-2137	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - LONGITUDINAL SECTIONS 7 OF	7
	TS-DRW-2151	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 1 OF 2	25
	TS-DRW-2152	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 2 OF 2	_
	TS-DRW-2153	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 3 OF 2	_
	TS-DRW-2154	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 4 OF 2	_
	TS-DRW-2155	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 5 0 F 2 PHASE 1A - CROSS SECTIONS 6 0 F 2	-
	TS-DRW-2156	ZONE 1000 - TRAFFIC STAGING		_
	TS-DRW-2157 TS-DRW-2158	ZONE 1000 - TRAFFIC STAGING ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 7 OF 2 PHASE 1A - CROSS SECTIONS 8 OF 2	_
	TS-DRW-2159	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 9 OF 2	_
	TS-DRW-2160	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 10 OF 2	_
	TS-DRW-2161	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 11 OF :	
	TS-DRW-2162	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 12 OF :	_
	TS-DRW-2163	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 13 OF 3	_
	TS-DRW-2164	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 14 OF 3	25
	TS-DRW-2165	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 15 OF :	25
	TS-DRW-2166	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 16 OF:	25
	TS-DRW-2167	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 17 OF :	25
	TS-DRW-2168	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 18 OF :	25
	TS-DRW-2169	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 19 OF :	25
	TS-DRW-2170	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 20 OF	25
	TS-DRW-2171	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 21 OF	25
	TS-DRW-2172	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 22 OF	25
	TS-DRW-2173	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 23 OF	25
	TS-DRW-2174	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 24 OF	25
l	TS-DRW-2175	ZONE 1000 - TRAFFIC STAGING	PHASE 1A - CROSS SECTIONS 25 OF	25
ı	DRAWING FILE LOCATION / NAME			DESIGN LO
۰	LOCAN TO CUECK	way_78\4. CAD\Drawings\0246-01-GE-2011. LREFERENCE FILES REV DA		WVR No.
	BOCUMENT VER. EXTERNAL		01.21 ISSUED FOR DEVELOPED CONCEPT DESIGN	WWW.

REV

NOT FOR CONSTRUCTION

PLOT BY Kate Mercer 22/01/2021 4:05:10 PM WVR No. APPROVAL SCALES ON A3 SIZE DRAWING
M.YATES DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE DESIGNER K.MERCER JOHN SEYMOUR WHYTE 22.01.21 DRG CHECK B.EVANS HOLLAND DESIGN B.VELLA 22.01.21 DESIGN CHECK G.SMITH 22.01.21 PREPARED FOR GREATER SYDNEY DIVISION MOTORWAYS **TURNBULL** DESIGN MNGR M.YATES HEIGHT DATUM AHD ENGINEERING

PLOT DATE / TIME

PROJECT MNGR M.YATES

DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING

NSW

22.01.21 INFRASTUCTURE AND PLACE

Transport
Roads & Maritime
Services


CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE SYDNEY GATEWAY ZONE 1000 - TRAFFIC STAGING DRAWING INDEX


ISSUE STATUS DEVELOPED CONCEPT DESIGN


RMS REGISTRATION No.


SHEET No. ISSUE TS-DRW-2011 01 © Roads and Maritime Services


SHEET 1 OF 1





























LONGITUDINAL SECTION MX11 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE SYDNEY GATEWAY DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME CLIENT A3 22/01/2021 4:13:45 PM Kate Mercer REV DATE AMENDMENT / REVISION DESCRIPTION WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport ISSUED FOR DEVELOPED CONCEPT DESIGN M.YATES K.MERCER ZONE 1000 - TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR PHASE 1A - LONGITUDINAL SECTIONS MX11 B.EVANS 22.01.21 DRG CHECK Services SHEET 1 OF 70F 7 HOLLAND DESIGN B.VELLA 22.01.21 VERT. 1:100 DESIGN CHECK G.SMITH 22.01.21 PREPARED FOR GREATER SYDNEY DIVISION MOTORWAYS TURNBULL DESIGN MNGR M.YATES ISSUE STATUS
DEVELOPED CONCEPT DESIGN CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING TSDERW321301 22.01.21 INFRASTUCTURE AND PLACE MGA ZONE 56 PROJECT MNGR M.YATES





LONGITUDINAL SECTION MX11 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

ON SECOND CHECK INTERPRETATION OF THE CONTROL OF TH CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME CLIENT A3 22/01/2021 4:13:47 PM Kate Mercer QR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES SYDNEY GATEWAY REV DATE AMENDMENT / REVISION DESCRIPTION DRAWINGS / DESIGN PREPARED BY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING TITLE NAME DATE Transport 22.01.21 ISSUED FOR DEVELOPED CONCEPT DESIGN M.YATES DRAWN K.MERCER ZONE 1000 - TRAFFIC STAGING DESIGNER Roads & Maritime **NSW** JOHN SEYMOUR WHYTE PHASE 1A - LONGITUDINAL SECTIONS MX11 DRG CHECK B.EVANS 22.01.21 Services SHEET 2 OF 7 HOLLAND DESIGN B.VELLA 22.01.21 VERT. 1:100 DESIGN CHECK G.SMITH 22.01.21 PREPARED FOR GREATER SYDNEY DIVISION MOTORWAYS TURNBULL DESIGN MNGR M.YATES CO-ORDINATE SYSTEM HEIGHT DATUM SHEET No. ISSUE 01 ENGINEERING DEVELOPED CONCEPT DESIGN MGA ZONE 56 PROJECT MNGR M.YATES 22.01.21 INFRASTUCTURE AND PLACE

DATUM RL 0.000 L 5.000 G -0.7% L 5.000 G-0.6% L 5.000 G -0.6% L 5.000 G -0.7% L 5.000 G -7.0% L 5.000 G -7.0% L 5.000 G -0.2% L 5.000 G-0.6% L 5.000 G -7.2% L 5.000 G -0.6% K 20 4 R 2043.1 L 18.868 VERTICAL ALIGNMENT R 300.000 L266.031 HORIZONTAL ALIGNMENT DESIGN LEVELS 2.103 2.735 2.721 100 EXISTING LEVELS 2.825 CUT / FILL DEPTH 0.091 0.000 0.000 0.000 0.00 0.000 0.000 0.000 0.000 337.736 -330.000 335.000 370.000 440.000 475.000 CHAINAGE SUPERELEVATION

LONGITUDINAL SECTION MX11 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME CLIENT A3 22/01/2021 4:13:48 PM Kate Mercer SYDNEY GATEWAY REV DATE AMENDMENT / REVISION DESCRIPTION WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport ISSUED FOR DEVELOPED CONCEPT DESIGN M.YATES K.MERCER 22.01.2 ZONE 1000 - TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE PHASE 1A - LONGITUDINAL SECTIONS MX11 B.EVANS 22.01.21 DRG CHECK Services SHEET 3 OF370F 7 HOLLAND DESIGN B.VELLA 22.01.21 VERT. 1:100 RMS REGISTRATION No. DESIGN CHECK G.SMITH 22.01.21 PREPARED FOR GREATER SYDNEY DIVISION MOTORWAYS TURNBULL DESIGN MNGR M.YATES ISSUE STATUS
DEVELOPED CONCEPT DESIGN CO-ORDINATE SYSTEM HEIGHT DATUM


MGA ZONE 56

ENGINEERING

PROJECT MNGR M.YATES

22.01.21 INFRASTUCTURE AND PLACE

SHEET NO. TSEDENRYW321301 © Roads and Maritime Services



NOT FOR CONSTRUCTION

ISSUE STATUS
DEVELOPED CONCEPT DESIGN

CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE SYDNEY GATEWAY DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME CLIENT 22/01/2021 4:13:49 PM Kate Mercer DRAWINGS / DESIGN PREPARED BY REV DATE AMENDMENT / REVISION DESCRIPTION WVR No. | APPROVAL | SCALES ON A3 SIZE DRAWING TITLE NAME DATE Transport ISSUED FOR DEVELOPED CONCEPT DESIGN M.YATES K.MERCER 22.01.2 ZONE 1000 - TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR PHASE 1A - LONGITUDINAL SECTIONS MX11 DRG CHECK B.EVANS 22.01.21 Services HOLLAND DESIGN B.VELLA 22.01.21 VERT. 1:100 DESIGN CHECK G.SMITH 22.01.21 PREPARED FOR GREATER SYDNEY DIVISION MOTORWAYS TURNBULL

ENGINEERING

HEIGHT DATUM

CO-ORDINATE SYSTEM

MGA ZONE 56

DESIGN MNGR M.YATES


PROJECT MNGR M.YATES

22.01.21 INFRASTUCTURE AND PLACE

SHEET No. TSDEDIRW321391 © Roads and Maritime Services

A3

SHEET 4 OF 70F 7



LONGITUDINAL SECTION MX11 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME CLIENT A3 22/01/2021 4:13:50 PM Kate Mercer SYDNEY GATEWAY REV DATE AMENDMENT / REVISION DESCRIPTION WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport ISSUED FOR DEVELOPED CONCEPT DESIGN M.YATES K.MERCER 22.01.2 ZONE 1000 - TRAFFIC STAGING DESIGNER Roads & Maritime **NSW** JOHN SEYMOUR PHASE 1A - LONGITUDINAL SECTIONS MX11 B.EVANS 22.01.21 DRG CHECK Services SHEET 5 OF570F 7 HOLLAND DESIGN B.VELLA 22.01.21 VERT. 1:100 RMS REGISTRATION No. DESIGN CHECK G.SMITH 22.01.21 PREPARED FOR GREATER SYDNEY DIVISION MOTORWAYS TURNBULL DESIGN MNGR M.YATES ISSUE STATUS
DEVELOPED CONCEPT DESIGN CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING TSDERW321351 22.01.21 INFRASTUCTURE AND PLACE MGA ZONE 56 PROJECT MNGR M.YATES

LEGEND EXISTING SURFACE ULTIMATE DESIGN STAGING DESIGN

DATUM RL -0.100 L 5.000 G -0.2% L 5.000 G -0.1% L 5.000 G -0.0% L 5.000 G-0.1% L 5.000 G -0.2% L 5000 G 0.2% VERTICAL ALIGNMENT L220.706 HORIZONTAL ALIGNMENT DESIGN LEVELS 968 .938 .957 .934 .962 .953 .957 .961 EXISTING LEVELS CUT / FILL DEPTH 0.000 0.000 0.000 0.000 000 920.000 955.000 CHAINAGE SUPERELEVATION

LONGITUDINAL SECTION MX11 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL


NOT FOR CONSTRUCTION

CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE SYDNEY GATEWAY DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME CLIENT A3 22/01/2021 4:13:51 PM Kate Mercer REV DATE AMENDMENT / REVISION DESCRIPTION WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport ISSUED FOR DEVELOPED CONCEPT DESIGN M.YATES K.MERCER ZONE 1000 - TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE PHASE 1A - LONGITUDINAL SECTIONS MX11 B.EVANS 22.01.21 DRG CHECK Services SHEET 6 OF67OF 7 HOLLAND DESIGN B.VELLA 22.01.21 VERT. 1:100 DESIGN CHECK G.SMITH 22.01.21 PREPARED FOR GREATER SYDNEY DIVISION MOTORWAYS TURNBULL DESIGN MNGR M.YATES ISSUE STATUS
DEVELOPED CONCEPT DESIGN CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING

PROJECT MNGR M.YATES

22.01.21 INFRASTUCTURE AND PLACE

TSDENRVV3213061 © Roads and Maritime Services




AND MAY BE INCOMPLETE IF COPIED | Somm ON A3 SIZE ORIGINAL


LONGITUDINAL SECTION MX11 HORIZONTAL 1:500 VERTICAL 1:100


NOT FOR CONSTRUCTION


DRAWING FILE LOCATION / NAME
C:1/2/dS\data\Syncryorgy02/d6 Sydney Gateway_78/4. CAD\Drawings\0246-01-CS-2131-2137.dwg


R CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
1 22.01.21 ISSUED FOR DEVELOPED CONCEPT DESIGN CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE SYDNEY GATEWAY DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING DESIGN LOT CODE PLOT DATE / TIME CLIENT A3 22/01/2021 4:13:52 PM Kate Mercer DRAWINGS / DESIGN PREPARED BY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING TITLE NAME DATE Transport M.YATES ZONE 1000 - TRAFFIC STAGING K.MERCER 22.01.21 DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE PHASE 1A - LONGITUDINAL SECTIONS MX11 DRG CHECK B.EVANS 22.01.21 Services SHEET 7 OF 70F 7 HOLLAND DESIGN B.VELLA 22.01.21 VERT. 1:100 RMS REGISTRATION No. DESIGN CHECK G.SMITH 22.01.21 PREPARED FOR GREATER SYDNEY DIVISION MOTORWAYS TURNBULL DESIGN MNGR M.YATES ISSUE STATUS
DEVELOPED CONCEPT DESIGN CO-ORDINATE SYSTEM HEIGHT DATUM TSDB/RW321301 ENGINEERING PROJECT MNGR M.YATES 22.01.21 INFRASTUCTURE AND PLACE MGA ZONE 56




























































CH 780.000




NOT FOR CONSTRUCTION

HIS DRAWII	XXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXX				CO-ORDINATE SYSTEM MGA ZONE 56	HEIGHT DATUM AHD	TURNBULL ENGINEERING	DESIGN CHECK DESIGN MNGR PROJECT MNGF	G.SMITH M.YATES	22.01.21	PREPARED FOR GREATER SYDI MOTORWAYS	NEY DIVISION RE AND PLACE	RMS REGISTRATION No. ISSUE STATUS DEVELOPED CONCEPT DES	IGN EDMS No.	PART SHEET No. ISSUE TS-DRW-2170 01	Т
NG MAY	Ø.	01 22.01.21	ISSUED FOR DEVELOPED CONCEPT DESIGN	M.YATES	SCALE 1:100 1 0	1 2	JOHN (SEYMOUR WHYTE Holl AND	DRAWN DRG CHECK	B.EVANS B.VELLA	22.01.21 22.01.21	NSW	Roads & Maritime Services	ZONE 1000 - TRAFFIO PHASE 1A - CROSS S	C STAGING SECTIONS MX11	SHEET 20 OF 25	[
8 B	QR CODE SCAN TO CHECK DOCUMENT VER. EXTERNAL REFERENCE FILES	REV DATE	AMENDMENT / REVISION DESCRIPTION		AL SCALES ON A3 SIZE DRAWING		DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	NY !	Transport	SYDNEY GATEWAY			
PRE	DRAWING FILE LOCATION / NAME C:\12dS\data\Synergy\0246 Sydney Gateway_78\4. CAD\Drawings\024		-	DESIGN LOT CODE	DESIGN MODEL FILE(S) USED F			22/01/2021		PLOT BY Kate Mercer	CLIENT		CITY OF SYDNEY - INNER WI SYDNEY GATEWAY - NEW A	IRPORT DRIVE AND QANTAS	DRIVE A3	
ARED IN CC														OT FOR CONST	RUCTION	
DLOUR							CH 760.000									
AND MAY	DESIGN OFFSET				-8.852 -7.812 -7.312	-3.656	0.000									
' BE INCC	EXISTING LEVELS				2.278	2.100	1.958									
)MPLETE IGINAL	CUT \ FILL DEPTH				-0.064 -0.002 0.000	0.000	0.000									
IF COPIE	DESIGN LEVELS				2.214 2.229 2.209	2.100	1.958									
Ω	STRINGS				표 의 의	5	<u>"</u>									









۵	STRINGS				입 비	<u> </u>	5	쁴									
IF COPIE	DESIGN LEVELS				2.662	2.175	2.085	1.963									
OMPLETE IGINAL	CUT\FILL DEPTH				0.000	000:0	0000	0000									
' BE INCC	EXISTING LEVELS				2.380	2.174	2.085	1.963									
AND MAY 50mm ON.	DESIGN OFFSET				-11.112	-6.512	-3.230	0.000									
LOUR							СН	800.000									
RED IN CO													1	NOT FOR	CONST	RUCTIO	N
ш	FILE LOCATION / NAME ata\Synergy\0246 Sydney Gateway_78\4. CAD\Drav	winas\0246-01-CS-2151-2175.c	wq	DESIGN LOT COD	DESIGN M	MODEL FILE(S) USED FOR DOCUMENTATION C	OF THIS DRAW	VING	PLOT DATE / TI 22/01/2021		PLOT BY Kate Mercer	CLIENT	CITY OF SYDNEY - INNER SYDNEY GATEWAY - NEW			RIVE	A3
	SCAN TO CHECK DOCUMENT VER. EXTERNAL REFERENCE FIL		AMENDMENT / REVISION DESCRIPTION	WVR No. APPF	ROVAL SCALES C	ON A3 SIZE DRAWING	DRAW	VINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	Transport	SYDNEY GATEWAY	<i>(</i>			
A \		01 22.01.21	ISSUED FOR DEVELOPED CONCEPT DESIGN	M.YA	TES		DESIG		DRAWN	K.MERCER	22.01.21	Roads & Maritime	ZONE 1000 - TRAFF	FIC STAGING	}		
G M	WS-1/3				SCALE 1:10	0 1 0 1	2	JOHN SEYMOUR WHYTE	DRG CHECK	B.EVANS	22.01.21	NSW Roads & Maritime Services	PHASE 1A - CROSS	SECTIONS	MX11	SH	HEET
MIN 01	31.00K.4 EGEND					AT	Г АЗ	HOLLAND hydrovinció	DESIGN	B.VELLA	22.01.21					21 C	OF 25
δ. S	S-XSEC-							ILLUNIKILL	DESIGN CHECK		22.01.21	PREPARED FOR GREATER SYDNEY DIVISION	RMS REGISTRATION No.				PARI
18 1	246.00-G 246.01-T 246.01-T					NATE SYSTEM HEIGHT DATUM		ENGNEEDING	DESIGN MNGR		22.01.21	MOTORWAYS	ISSUE STATUS	EDMS	No. S	HEET No.	ISSUE
<u> </u>	× × ×				MGA ZO	ONE 56 AHD			PROJECT MNG	R M.YATES	22.01.21	INFRASTUCTURE AND PLACE	DEVELOPED CONCEPT DE	ESIGN		TS-DRW-2171 Maritime Ser	
															⊕ Rodus and	i Manuille Sei	VICES







	STRINGS				입	4	7	믜								
IF COPIE	DESIGN LEVELS				2.573	2.155	2.069	1.968								
OMPLETE	CUT \ FILL DEPTH				0.000	0.000	0.000	0.000								
' BE INCC	EXISTING LEVELS				2.327	2.155	2.069	1.968								
AND MAY 50mm ON.	DESIGN OFFSET				-10.733	-6.400	-3.200	0000								
LOUR								CH 840.000								
ARED IN CC													NOT	FOR CONS	TRUCTION	N
₩ C:\12dS\d	G FILE LOCATION / NAME lata\Synergy\0246 Sydney Gateway_78\4. CAD\Drav	wings\0246-01-CS-2151-2175.d	wq	DESIGN LOT CO	DDE DESIGN MO	DDEL FILE(S) USED FOR DO	OCUMENTATION OF TH	HIS DRAWING	PLOT DATE / TI 22/01/2021		PLOT BY Kate Mercer	CLIENT	CITY OF SYDNEY - INNER WEST & SYDNEY GATEWAY - NEW AIRPOR			A3
H QR CODE	SCAN TO CHECK DOCUMENT VER. EXTERNAL REFERENCE FIL	ES REV DATE	AMENDMENT / REVISION DESCRIPTION	WVR No. API	PROVAL SCALES OF	A3 SIZE DRAWING		DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	Transport	SYDNEY GATEWAY			
_ A		01 22.01.21	ISSUED FOR DEVELOPED CONCEPT DESIGN	M.Y	ATES			DESIGNER	DRAWN	K.MERCER	22.01.21	Roads & Maritime	ZONE 1000 - TRAFFIC ST	AGING		
G M	St. SW				SCALE 1:10	1 0	1 2	JOHN SEYMOUR WHYTE	DRG CHECK	B.EVANS	22.01.21	NSW Roads & Maritime Services	PHASE 1A - CROSS SEC	TIONS MX11	SH	IEET
N º	LLOCK-R EGEND						AT A3	HOLLAND hydropvincit	DESIGN	B.VELLA	22.01.21				22 0	- 25
AS	2.7mce 2.7no.x 3.xse c.							TURNBULL	DESIGN CHECK		22.01.21	PREPARED FOR GREATER SYDNEY DIVISION	RMS REGISTRATION No.		['	ART
	246-00-G 246-01-T2 246-01-T2						HEIGHT DATUM	ENGINEERING	DESIGN MNGR		22.01.21	MOTORWAYS	ISSUE STATUS	EDMS No.	SHEET No.	ISSUE
<u> </u>	o × ×				MGA ZC	NE 56 A	AHD	2 1011 (22.10	PROJECT MNG	R M.YATES	22.01.21	INFRASTUCTURE AND PLACE	DEVELOPED CONCEPT DESIGN	® Danda	TS-DRW-2172	
														⊌ Roads a	and Maritime Serv	ICES







MX11 3.5% 3.5% 3.6% DATUM -2.100 CUT STRINGS DESIGN LEVELS CUT \ FILL DEPTH EXISTING LEVELS DESIGN OFFSET -6.704 -3.200

ED	STRINGS				<u> </u>	모	7											
IF COPI	DESIGN LEVELS				2.284	2.181	2.062	1.948										
MPLETE	CUT\FILL DEPTH				0.017	0.000	0.000	0000										
BE INCC	EXISTING LEVELS				2.267	2.181	2.062	1.948										
AND MAY	DESIGN OFFSET				-9.667	-6.704	-3.200	0000										
-our	45							CH 880.0	00									
<u></u>	4																	
SED IN	32														NOT	FOR CON	STRUCTIO	N
PAF	DRAWING FILE LOCATION / NAME			DESIGN LOT O	ODE DESIGN MODEL	FILE(S) USED FOR DO	CUMENTATION OF T	'HIS DRAWING		PLOT DATE / TII	ME PLC	OT BY	CLIENT		CITY OF SYDNEY - INNER WEST	BAYSIDE COUNCIL	S	A 2
R :	C:\12dS\data\Synergy\0246 Sydney Gateway_78\4. CAD\Dra		dwg							22/01/2021	1:14:34 PM Ka	te Mercer	***		SYDNEY GATEWAY - NEW AIRPO		TAS DRIVE	A3
出	QR CODE SCAN TO CHECK EXTERNAL REFERENCE FILE		AMENDMENT / REVISION DESCRIPTION		PPROVAL SCALES ON A3 S	IZE DRAWING		DRAWINGS / DES	IGN PREPARED BY	TITLE	NAME	DATE	Transp	ort	SYDNEY GATEWAY			
. ₩		01 22.01.21	ISSUED FOR DEVELOPED CONCEPT DESIGN	l M	YATES			DESIGNER	101111 -	DRAWN	K.MERCER	22.01.21	NSW Roads	& Maritime	ZONE 1000 - TRAFFIC S	AGING		
<u> 5</u>	31. 0				SCALE 1:100		1 2		JOHN (SEYMPLE	DRG CHECK	B.EVANS	22.01.21	SOVERNMENT Service	S	PHASE 1A - CROSS SEC	HONS MX11	SI	HEET
X	10 BLOOK						AT A3	HOL	LAND hydropying	DESIGN	B.VELLA	22.01.21	PD504D50 500		RMS REGISTRATION No.			DF 25
₩.	E-III.E								TURNBULL	DESIGN CHECK		22.01.21	PREPARED FOR GREATER SYDNEY DIVISI	ON	RMS REGISTRATION No.			FARI
<u>s</u>	246.000				CO-ORDINATE S	YSTEM HE	EIGHT DATUM		ENGINEERING	DESIGN MNGR		22.01.21	GREATER SYDNEY DIVIS MOTORWAYS		ISSUE STATUS	EDMS No.	SHEET No.	ISSUE
≐ :	0 200 x				MGA ZONE	56 AI	HD			PROJECT MNG	R M.YATES	22.01.21	INFRASTUCTURE AND PL	ACE	DEVELOPED CONCEPT DESIGN		TS-DRW-2173	
																© Roads	and Maritime Sei	VICES






CH 940.000




۵ ا	STRINGS							믜										
IF COPIE	DESIGN LEVELS					2.231	2.160	1.962										
)MPLETE IGINAL	CUT\FILL DEPTH					0.000	00.00	0.000										
' BE INCC	EXISTING LEVELS					2.231	2.160	1.962										
AND MAY	DESIGN OFFSET					-9.400	-6.400	0.000										
OLOUR 40 45								CH 920.000										
RED IN C															NOT F	OR CONS	TRUCTIO	N
PREPA	DRAWING FILE LOCATION / NAME C:\12dS\data\Synergy\0246 Sydney Gateway_78\4. CAD\Drav	wings\0246-01-CS-2151-2175.dv	wg	DESIGN LO	T CODE	DESIGN MODEL FILE(S) USED	FOR DOCUMENTATION OF TH	HIS DRAWING	PLOT DATE / TIM 22/01/2021 4		PLOT BY Kate Mercer	CLIENT		CITY OF SYDNEY - IN SYDNEY GATEWAY -	NEW AIRPORT D		S DRIVE	А3
H 2	QR CODE SCAN TO CHECK DOCUMENT VER. EXTERNAL REFERENCE FIL		AMENDMENT / REVISION DESCRIPTION		APPROVAL	L SCALES ON A3 SIZE DRAWING	;	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE		Transport	SYDNEY GATE	₩AY			
≱		01 22.01.21	ISSUED FOR DEVELOPED CONCEPT DESIGN		M.YATES			DESIGNER	DRAWN	K.MERCER	22.01.21	NICVA	Roads & Maritime	ZONE 1000 - TF	AFFIC STAC	SING		
G 5	MS-43					SCALE 1:100	0 1 2	JOHN SEYMOUR WHYTE HOLLAND	DRG CHECK	B.EVANS	22.01.21	NSW	Services	PHASE 1A - CR	OSS SECTIO	NS MX11		HEET
M 67	BIOCK						AT A3	HOLLAND hydropvincit	DESIGN	B.VELLA	22.01.21						24	OF 25
. ¥	E-ITLE S-2100-)							IIIDNERIII	DESIGN CHECK		22.01.21	PREPARED FOR GREATER SYD	NEY DIVISION	RMS REGISTRATION No.				PART
1 €	28601-1 28601-1 28601-1					CO-ORDINATE SYSTEM	HEIGHT DATUM	ENGINEEDING	DESIGN MNGR	1	22.01.21	MOTORWAYS		ISSUE STATUS DEVELOPED CONCE		EDMS No.	SHEET No.	ISSUE 01
⊨ ⊶	222					MGA ZONE 56	AHD		PROJECT MNGR	W.TATES	22.01.21	INFRASTUCTU	RE AND PLACE	DEVELOPED CONCE	- I DESIGN	© Poada a	TS-DRW-2174 nd Maritime Se	
																⊌ Ruaus a	nu manume se	VICES





CITY OF SYDNEY, INNER WEST & BAYSIDE COUNCILS NEW AIRPORT DRIVE AND QANTAS DRIVE

SYDNEY GATEWAY STAGE 3 - TRAFFIC STAGING DEVELOPED CONCEPT DESIGN



LOCALITY PLAN NOT TO SCALE

NOT FOR CONSTRUCTION

8									NOTE	OR CONS	TRUCTIO	ЛΝ
25	DRAWING FILE LOCATION / NAME C:112dS\data\Synergy\0246 Sydney Gateway_7814. CAD\Drawings\0246-03-GE-0001.dwg		LINEAR REFERENCING		PLOT DATE / TIME 15/01/2021 9:57:02 AM	PLOT BY Kate Mercer	CLIENT		CITY OF SYDNEY - INNER WEST & BA SYDNEY GATEWAY - NEW AIRPORT	DRIVE AND QANTAS	S DRIVE l	Α
5 20	OR CODE SCAN TO CHECK DOCUMENT VER.	DESIGNED	REVIEWED	APPROVED				Roads & Maritime	STAGE 3 - SYDNEY GATEV TRAFFIC STAGING	VAY MOTORWA	AY	
10	1	SIGNED	SIGNED	SIGNED	VALIDATION AND ACCEPT	ANCE OF THESE		Services	RMS PROJECT No. RMS_PROJECT_NO	DESIGN PROJECT No.		
2		NAME WILEE TITLE	NAME J.DeWII TITLE	NAME	DRAWINGS AND THE DES	IGN SHOWN			RMS REGISTRATION No.	Tenun	Louissan	PAF
0		DATE 15.01.21	DATE 15.01.21	DATE	SEPARATE PROCESS	ובט טטו טואטבא			DEVELOPED CONCEPT DESIGN	EDMS No.	SHEET No. GE-0001	D

NUMBER	D	ESCRIPTION		REV
0246-03-GE-0001	STAGE 3 - TM1 & TM2	COVER SHEET	1 OF 1	D1
0246-03-GE-0011	STAGE 3 - TM1 & TM2	DRAWING INDEX	1 OF 1	D1
0246-03-GE-0021	STAGE 3 - TM1 & TM2	NOTES	1 OF 1	D1
0246-03-CS-3001	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	1 OF 11	D1
0246-03-CS-3002	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	2 OF 11	D1
0246-03-CS-3003	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	3 OF 11	D1
0246-03-CS-3004	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	4 OF 11	D1
0246-03-CS-3005	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	5 OF 11	D1
0246-03-CS-3006	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	6 OF 11	D1
0246-03-CS-3007	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	7 OF 11	D1
0246-03-CS-3008	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	8 OF 11	D1
0246-03-CS-3009	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	9 OF 11	D1
0246-03-CS-3010	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	10 OF 11	D1
0246-03-CS-3011	STAGE 3 - TM1 & TM2	TYPICAL SECTIONS	11 OF 11	D1
0246-03-CS-3101	STAGE 3 TM1 AND TM2	PHASE 1A - GENERAL ARRANGEMENT	1 OF 1	D1
0246-03-CS-3111	STAGE 3 TM1 AND TM2	PHASE 1A - PLAN	1 OF 6	D1
0246-03-CS-3112	STAGE 3 TM1 AND TM2	PHASE 1A - PLAN	2 OF 6	D1
0246-03-CS-3113	STAGE 3 TM1 AND TM2	PHASE 1A - PLAN	3 OF 6	D1
0246-03-CS-3114	STAGE 3 TM1 AND TM2	PHASE 1A - PLAN	4 OF 6	D1
0246-03-CS-3115	STAGE 3 TM1 AND TM2	PHASE 1A - PLAN	5 OF 6	D1
0246-03-CS-3116	STAGE 3 TM1 AND TM2	PHASE 1A - PLAN	6 OF 6	D1
0246-03-CS-3131	STAGE 3 TM1 AND TM2	PHASE 1A - LONGITUDINAL SECTIONS	1 OF 9	D1
0246-03-CS-3132	STAGE 3 TM1 AND TM2	PHASE 1A - LONGITUDINAL SECTIONS	2 OF 9	D1
0246-03-CS-3133	STAGE 3 TM1 AND TM2	PHASE 1A - LONGITUDINAL SECTIONS	3 OF 9	D1
0246-03-CS-3134	STAGE 3 TM1 AND TM2	PHASE 1A - LONGITUDINAL SECTIONS	4 OF 9	D1
0246-03-CS-3135	STAGE 3 TM1 AND TM2	PHASE 1A - LONGITUDINAL SECTIONS	5 OF 9	D1
0246-03-CS-3136	STAGE 3 TM1 AND TM2	PHASE 1A - LONGITUDINAL SECTIONS	6 OF 9	D1
0246-03-CS-3137	STAGE 3 TM1 AND TM2	PHASE 1A - LONGITUDINAL SECTIONS	7 OF 9	D1
0246-03-CS-3138	STAGE 3 TM1 AND TM2	PHASE 1A - LONGITUDINAL SECTIONS	8 OF 9	D1
0246-03-CS-3139	STAGE 3 TM1 AND TM2	PHASE 1A - LONGITUDINAL SECTIONS	9 OF 9	D1
0246-03-CS-3151	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	1 OF 29	D1
0246-03-CS-3152	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	2 OF 29	D1
0246-03-CS-3153	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	3 OF 29	D1
0246-03-CS-3154	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	4 OF 29	D1
0246-03-CS-3155	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	5 OF 29	D1
0246-03-CS-3156	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	6 OF 29	D1
0246-03-CS-3157	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	7 OF 29	D1
0246-03-CS-3158	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	8 OF 29	D1
0246-03-CS-3159	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	9 OF 29	D1
0246-03-CS-3160	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	10 OF 29	D1
0246-03-CS-3161	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	11 OF 29	D1
0246-03-CS-3162	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	12 OF 29	D1
0246-03-CS-3163	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	13 OF 29	D1
0246-03-CS-3164	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	14 OF 29	D1
0246-03-CS-3165	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	15 OF 29	D1
0246-03-CS-3166	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	16 OF 29	D1
0246-03-CS-3167	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	17 OF 29	D1
0246-03-CS-3168	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	18 OF 29	D1
0246-03-CS-3169	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	19 OF 29	D1
			1	

NUMBER	D	ESCRIPTION		REV
0246-03-CS-3171	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX10	21 OF 29	D1
0246-03-CS-3172	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX20	22 OF 29	D1
0246-03-CS-3173	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX20	23 OF 29	D1
0246-03-CS-3174	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX20	24 OF 29	D1
0246-03-CS-3175	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX20	25 OF 29	D1
0246-03-CS-3176	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX20	26 OF 29	D1
0246-03-CS-3177	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX20	27 OF 29	D1
0246-03-CS-3178	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX20	28 OF 29	D1
0246-03-CS-3179	STAGE 3 TM1 AND TM2	PHASE 1A - CROSS SECTIONS - MX20	29 OF 29	D1
0246-03-CS-3201	STAGE 3 TM1 AND TM2	PHASE 1B - GENERAL ARRANGEMENT	1 OF 1	D1
0246-03-CS-3211	STAGE 3 TM1 AND TM2	PHASE 1B - PLAN	1 OF 6	D1
0246-03-CS-3212	STAGE 3 TM1 AND TM2	PHASE 1B - PLAN	2 OF 6	D1
0246-03-CS-3213	STAGE 3 TM1 AND TM2	PHASE 1B - PLAN	3 OF 6	D1
0246-03-CS-3214	STAGE 3 TM1 AND TM2	PHASE 1B - PLAN	4 OF 6	D1
0246-03-CS-3215	STAGE 3 TM1 AND TM2	PHASE 1B - PLAN	5 OF 6	D1
0246-03-CS-3216	STAGE 3 TM1 AND TM2	PHASE 1B - PLAN	6 OF 6	D1
0246-03-CS-3231	STAGE 3 TM1 AND TM2	PHASE 1B - LONGITUDINAL SECTIONS	1 OF 9	D1
0246-03-CS-3232	STAGE 3 TM1 AND TM2	PHASE 1B - LONGITUDINAL SECTIONS	2 OF 9	D1
0246-03-CS-3233	STAGE 3 TM1 AND TM2	PHASE 1B - LONGITUDINAL SECTIONS	3 OF 9	D1
0246-03-CS-3234	STAGE 3 TM1 AND TM2	PHASE 1B - LONGITUDINAL SECTIONS	4 OF 9	D1
0246-03-CS-3235	STAGE 3 TM1 AND TM2	PHASE 1B - LONGITUDINAL SECTIONS	5 OF 9	D1
0246-03-CS-3236	STAGE 3 TM1 AND TM2	PHASE 1B - LONGITUDINAL SECTIONS	6 OF 9	D1
0246-03-CS-3237	STAGE 3 TM1 AND TM2	PHASE 1B - LONGITUDINAL SECTIONS	7 OF 9	D1
0246-03-CS-3238	STAGE 3 TM1 AND TM2	PHASE 1B - LONGITUDINAL SECTIONS	8 OF 9	D1
0246-03-CS-3239	STAGE 3 TM1 AND TM2	PHASE 1B - LONGITUDINAL SECTIONS	9 OF 9	D1
0246-03-CS-3251	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	1 OF 29	D1
0246-03-CS-3252	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	2 OF 29	D1
0246-03-CS-3253	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	3 OF 29	D1
0246-03-CS-3254	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	4 OF 29	D1
0246-03-CS-3255	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	5 OF 29	D1
0246-03-CS-3256	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	6 OF 29	D1
0246-03-CS-3257	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	7 OF 29	D1
0246-03-CS-3258	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	8 OF 29	D1
0246-03-CS-3259	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	9 OF 29	D1
0246-03-CS-3260	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	10 OF 29	D1
0246-03-CS-3261	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	11 OF 29	D1
0246-03-CS-3262	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	12 OF 29	D1
0246-03-CS-3263	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	13 OF 29	D1
0246-03-CS-3264	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	14 OF 29	D1
0246-03-CS-3265	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	15 OF 29	D1
0246-03-CS-3266	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	16 OF 29	D1
0246-03-CS-3267	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	17 OF 29	D1
0246-03-CS-3268	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	18 OF 29	D1
0246-03-CS-3269	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	19 OF 29	D1
0246-03-CS-3270	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	20 OF 29	D1
0246-03-CS-3271	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	21 OF 29	D1
0246-03-CS-3272	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	22 OF 29	D1
0246-03-CS-3273	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	23 OF 29	D1
0246-03-CS-3274	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	24 OF 29	D1
0246-03-CS-3275	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	25 OF 29	D1
0246-03-CS-3276	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	26 OF 29	D1
0246-03-CS-3277	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	27 OF 29	D1
		· · · · · · · · · · · · · · · · · · ·	1	

NUMBER	D	ESCRIPTION		REV
0246-03-CS-3279	STAGE 3 TM1 AND TM2	PHASE 1B - CROSS SECTIONS	29 OF 29	D1
0246-03-CS-3701	STAGE 3 TM1 AND TM2	PHASE 3A - GENERAL ARRANGEMENT	1 OF 1	
0246-03-CS-3711	STAGE 3 TM1 AND TM2	PHASE 3A - PLAN	1 OF 6	
0246-03-CS-3712	STAGE 3 TM1 AND TM2	PHASE 3A - PLAN	2 OF 6	
0246-03-CS-3713	STAGE 3 TM1 AND TM2	PHASE 3A - PLAN	3 OF 6	
0246-03-CS-3714	STAGE 3 TM1 AND TM2	PHASE 3A - PLAN	4 OF 6	
0246-03-CS-3715	STAGE 3 TM1 AND TM2	PHASE 3A - PLAN	5 OF 6	
0246-03-CS-3716	STAGE 3 TM1 AND TM2	PHASE 3A - PLAN	6 OF 6	
0246-03-CS-3731	STAGE 3 TM1 AND TM2	PHASE 3A - LONGITUDINAL SECTIONS	1 OF 3	
0246-03-CS-3732	STAGE 3 TM1 AND TM2	PHASE 3A - LONGITUDINAL SECTIONS	2 OF 3	
0246-03-CS-3733	STAGE 3 TM1 AND TM2	PHASE 3A - LONGITUDINAL SECTIONS	3 OF 3	
0246-03-CS-3751	STAGE 3 TM1 AND TM2	PHASE 3A - CROSS SECTIONS	1 OF 3	

NOT FOR CONSTRUCTION

| SE | STATE | DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE M.YATES DRAWN DESIGNER JOHN SEYMOUR WHYTE HOLLAND DESIGN HEIGHT DATUM

TURNBULL ENGINEERING

PLOT BY Kate Mercer PLOT DATE / TIME 15/01/2021 10:02:41 AM NAME K.MERCER B.EVANS DRG CHECK W.LEE DESIGN CHECK J.DeWIT 15.01.21 DESIGN MNGR M.YATES 15.01.21 PROJECT MNGR M.YATES 15.01.21

NSW SOMEWHENT Transport
Roads & Maritime
Services DATE 15.01.21 15.01.21

CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE STAGE 3 - SYDNEY GATEWAY MOTORWAY

TRAFFIC STAGING STAGE 3 TM1 AND TM2

SHEET 1 OF 1 DRAWING INDEX RMS REGISTRATION No. ISSUE STATUS DEVELOPED CONCEPT DESIGN GE-0011 ISSUE D1

GENERAL NOTES


- ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
- COORDINATE CONTROL IS TO MAP GRID OF AUSTRALIA (MGA) ZONE 56. REDUCED LEVELS ARE TO AUSTRALIAN HEIGHT DATUM.
- ALL SURVEY CONTROL MARKS, PERMANENT MARKS AND STATE SURVEY MARKS MUST BE PRESERVED. WHERE DISTURBANCE OF A SURVEY MARK OCCURS OR IS UNAVOIDABLE, ADVICE MUST BE SOUGHT FROM A SURVEYOR AUTHORISED BY THE SURVEYOR-GENERAL OR A SURVEYOR ENGAGED BY A NSW PUBLIC SURVEY AUTHORITY NOTING THAT A REPLACEMENT MARK OR MARKS MAY NEED TO BE INSTALLED.
- ANY UTILITY INFORMATION SHOWN IN THESE DRAWINGS DOES NOT DEPICT ANY MORE THAN THE PRESENCE OF A SERVICE BASED ON AVAILABLE DOCUMENTARY EVIDENCE. THE PRESENCE OF A UTILITY SERVICE, ITS SIZE AND LOCATION SHALL BE CONFIRMED BY FIELD INSPECTION PRIOR TO THE COMMENCEMENT OF WORKS AND THE RELEVANT UTILITY PLANS OBTAINED BY DIALLING PH 1100 OR FAX 1300 652 077 (DIAL BEFORE YOU DIG). CAUTION SHOULD BE EXERCISED WHEN WORKING IN THE VICINITY OF ALL UTILITY SERVICES.
- ALL MATERIALS AND WORKMANSHIP ARE TO BE IN ACCORDANCE WITH THE RELEVANT TENSW SYDNEY GATEWAY D&C SPECIFICATIONS FOR THE WORK.

TEMPORARY BARRIERS AND FENCING

- SAFETY BARRIER SYSTEMS MUST BE INSTALLED IN ACCORDANCE WITH "RMS SAFETY BARRIER SYSTEMS ACCEPTANCE CONDITIONS".
- CONSTRUCTION STAGING DESIGN HAS BEEN PREPARED ASSUMING: 2.
- SYSTEM WIDTH: 0.6M
- DYNAMIC DEFLECTION: 0.5M
- SAFETY BARRIER WORKING WIDTH TO BE IN ACCORDANCE WITH AUSTROADS GUIDE TO ROAD DESIGN (AGRD) PART 6 SECTION 6.3.17, ACCOUNTING FOR VEHICLE ROLL ALLOWANCE, DYNAMIC DEFLECTION (REFER TINSW BARRIER ACCEPTANCE CONDITIONS), AND SYSTEM WIDTH AS PER SECTION 6.3.16
- BARRIER WORKING WIDTH TO BE DELINEATED WHERE PEDESTRIAN PATHS OR SHARED PATHS ARE TO BE LOCATED ADJACENT TO TEMPORARY BARRIERS.
- WHERE BARRIES MUST BE LOCATED BEHIND THE KERB, FACE OF BARRIER TO BE WITHIN 0.2M OF THE KERB, OR GREATER THAN 1.5M FROM THE KERB AS PER TCAWS SECTION 6.2.3
- PEDESTRIAN SAFETY FENCE MUST BE ERECTED BETWEEN LIVE PEDESTRIAN PATHS AND CONSTRUCTION

NOT FOR CONSTRUCTION

| GRAWING FILE LOCATION / NAME | C1/12/35/data/Syncry/02/46 Sydney Gateway_78/4. CAD/Drawings/02/46-03-GE-0021.dwg CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME CLIENT A3 15/01/2021 10:02:47 AM Kate Mercer OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION STAGE 3 - SYDNEY GATEWAY MOTORWAY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport 15.01.21 INTERNAL DCD REVIEW M.YATES DRAWN K.MERCER 15.01.2 TRAFFIC STAGING DESIGNER Roads & Maritime **NSW** JOHN SEYMOUR WHYTE STAGE 3 TM1 AND TM2 B.EVANS 15.01.21 DRG CHECK SHEET Services 1 OF 1 HOLLAND DESIGN W.LEE 15.01.21 NOTES DESIGN CHECK J.DeWIT 15.01.21 RMS REGISTRATION No. TURNBULL 15.01.21 DESIGN MNGR M.YATES HEIGHT DATUM ENGINEERING GE-0021 D1 DEVELOPED CONCEPT DESIGN PROJECT MNGR M.YATES 15.01.21



QANTAS DRIVE (MX10) CH 180

NOT FOR CONSTRUCTION

IN COLOUR AND MAY BE INCOMPLETE IF COPIED 35 40 45 150mm ON A3 SIZE ORIGNAL				PAINTED MEL DELINEATION		Ş	TYPICAL SEC SCALE 1:200 STAGE 3 TM1 TI QANTAS DRIVE	TION (1) (CS-3101)				
PREPARED						1						
PREF 125	DRAWING FILE LOCATION / NAME C:\12dS\data\Synergy\0246 Sydney Gateway_78\4. CAD\Drawings\0:	246-03-CS-3001-3011.dwg		DESIGN	LOT CODE	DESIGN MODEL FILE(S) USED F	FOR DOCUMENTATION OF TH	IIS DRAWING	PLOT DATE / TIMI 15/01/2021 9:		Mercer	CLIEN
- H	QR CODE SCAN TO CHECK DOCUMENT VER. EXTERNAL REFERENCE FILES	REV DATE	AMENDMENT / REVISION DESCRIPTION	WVR No	APPROVAL	SCALES ON A3 SIZE DRAWING		DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	4
∀ =	1	D1 08.01.21	INTERNAL DCD REVIEW		M.YATES			DESIGNER	DRAWN	K.MERCER	12.01.21	7
	4 4					2 0 SCALE 1:200	2 4	JOHN SEYMOUR WHYTE	DRG CHECK	B.EVANS	12.01.21	D
DRAWING 5 10	200 K-44					GOALE 1.200	AT A3	HOLLAND homeonic	DESIGN	W.LEE	12.01.21	
- \	- 171E8							TURNBULL	DESIGN CHECK	J.DeWIT	12.01.21	
						CO-ORDINATE SYSTEM	HEIGHT DATUM	ENGINEERING	DESIGN MNGR	M.YATES	12.01.21	
THIS 0	XOXX					MGA ZONE 56	AHD		PROJECT MNGR	M.YATES	12.01.21	


TRAFFIC STAGING STAGE 3 - TM1 & TM2 SHEET 1 OF 11 TYPICAL SECTIONS RMS REGISTRATION No. ISSUE STATUS DEVELOPED CONCEPT DESIGN SHEET No. ISSUE D1


CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE STAGE 1 & 3 - SYDNEY GATEWAY MOTORWAY


Transport
Roads & Maritime


Services


A3






















CS-3009 D1 © Roads and Maritime Services

A3

SHEET 9 OF 11





HOLLAND

HEIGHT DATUM

MGA ZONE 56

TURNBULL

ENGINEERING

DESIGN

DESIGN CHECK

DESIGN MNGR M.YATES

PROJECT MNGR M.YATES

W.LEE

J.DeWIT

12.01.21

12.01.21

12.01.21

12.01.21

LEGEND EXISTING SURFACE EXISTING PAVEMENT ULTIMATE DESIGN STAGING DESIGN INTERPOLATED SURVEY

NOT FOR CONSTRUCTION


CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE STAGE 1 & 3 - SYDNEY GATEWAY MOTORWAY STAGE 3 - TM1 & TM2 SHEET 11 OF 11


TYPICAL SECTIONS RMS REGISTRATION No.


ISSUE STATUS
DEVELOPED CONCEPT DESIGN SHEET No. D1


© Roads and Maritime Services


A3


















DATUM RL 1.000 L 5000 G 0.3% L 5000 G 0.2% G 0.4% G 0.4% G 0.5% G 0.8% G 0.3% G 0.1% L 5.000 G-0.0% L 5000 G 1.9% L 5,000 G 0.6% L 5.000 G-0.4% L 5.000 G-0.3% L 5,000 G 0.6% L 5000 G 0.9% L 5,000 G 1.0% L 5,000 G 1.1% L 5,000 G 2,1% L 5000 G 1.2% L 5,000 G 0,9% L 5000 G 1.1% L 5,000 G 1.0% L 5000 G 1.1% L 5,000 G 0,8% L 5000 G 1.6% L 5000 G 1.3% L 5000 G 0.6% L 4164 G 111% E 0 886 G 1.0% L 5,000 G 1.0% L 5000 G 0.9% VERTICAL ALIGNMENT L27.346 R 275.000 R 256.900 HORIZONTAL ALIGNMENT L 91.818 L 67.936 DESIGN LEVELS 3.133 3.124 3.839 081 EXISTING LEVELS 3.124 CUT / FILL DEPTH 0.000 0.00 8 164 CHAINAGE SUPERELEVATION

LONGITUDINAL SECTION MX10 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

ON SECOND CHECK INTERPRETATION OF THE CONTROL OF TH CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY CLIENT A3 15/01/2021 9:59:17 AM Kate Mercer OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION STAGE 3 - SYDNEY GATEWAY MOTORWAY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport D1 15.01.21 INTERNAL DCD REVIEW M.YATES DRAWN K.MERCER TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE STAGE 3 TM1 AND TM2 B.EVANS 15.01.21 DRG CHECK Services SHEET 1 OF 9 HOLLAND DESIGN W.LEE 15.01.21 PHASE 1A - LONGITUDINAL SECTIONS VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 RMS REGISTRATION No. TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM CS-3131 ISSUE ENGINEERING DEVELOPED CONCEPT DESIGN MGA ZONE 56 PROJECT MNGR M.YATES 15.01.21



LONGITUDINAL SECTION MX10 HORIZONTAL 1:500 VERTICAL 1:100


AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

ON SECOND CHECK INTERPRETATION OF THE CONTROL OF TH CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY CLIENT 15/01/2021 9:59:18 AM Kate Mercer OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION STAGE 3 - SYDNEY GATEWAY MOTORWAY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport D1 15.01.21 INTERNAL DCD REVIEW M.YATES DRAWN K.MERCER TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE STAGE 3 TM1 AND TM2 B.EVANS 15.01.21 DRG CHECK Services HOLLAND DESIGN W.LEE 15.01.21 PHASE 1A - LONGITUDINAL SECTIONS VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 RMS REGISTRATION No. TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING DEVELOPED CONCEPT DESIGN MGA ZONE 56 PROJECT MNGR M.YATES 15.01.21

A3

SHEET 2 OF 9



LONGITUDINAL SECTION MX10 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

DEVELOPED CONCEPT DESIGN

DRAWING FILE LOCATION / NAME
C112/dS\data\alsynergy\0.246 Sydney Gateway_78/4. CAD\Drawings\0.246-03-CS-3131-3139.dwg

OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY CLIENT 15/01/2021 9:59:18 AM Kate Mercer STAGE 3 - SYDNEY GATEWAY MOTORWAY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport M.YATES DRAWN K.MERCER TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE STAGE 3 TM1 AND TM2 B.EVANS 15.01.21 DRG CHECK Services HOLLAND DESIGN W.LEE 15.01.21 PHASE 1A - LONGITUDINAL SECTIONS VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 RMS REGISTRATION No. TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM

ENGINEERING


PROJECT MNGR M.YATES

15.01.21

CS-3133 ISSUE © Roads and Maritime Services

A3

SHEET 3 OF 9



LONGITUDINAL SECTION MX10 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL


NOT FOR CONSTRUCTION


ON SECOND CHECK INTERPRETATION OF THE CONTROL OF TH CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY CLIENT 15/01/2021 9:59:19 AM Kate Mercer OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION STAGE 3 - SYDNEY GATEWAY MOTORWAY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport 15.01.21 INTERNAL DCD REVIEW M.YATES DRAWN K.MERCER TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE STAGE 3 TM1 AND TM2 DRG CHECK B.EVANS 15.01.21 Services HOLLAND DESIGN W.LEE 15.01.21 PHASE 1A - LONGITUDINAL SECTIONS VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 RMS REGISTRATION No. TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING DEVELOPED CONCEPT DESIGN MGA ZONE 56 PROJECT MNGR M.YATES 15.01.21

CS-3134 D1 © Roads and Maritime Services

A3

SHEET 4 OF 9





AND MAY BE INCOMPLETE IF COPIED | Somm ON A3 SIZE ORIGINAL

LONGITUDINAL SECTION MX10 HORIZONTAL 1:500 VERTICAL 1:100

NOT FOR CONSTRUCTION

DRAWING FILE LOCATION / NAME
C/12dS/datalSynergy/0246 Sydney Gateway_78/4. CAD/Drawings/0246-03-CS-3131-3139.dwg

OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE DOCUMENT VER CATERNAL REFERENCE FILES DI 15.01.21 INTERNAL DCD REVIEW DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING DESIGN LOT CODE PLOT DATE / TIME PLOT BY CLIENT 15/01/2021 9:59:21 AM Kate Mercer DRAWINGS / DESIGN PREPARED BY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING TITLE NAME DATE M.YATES DRAWN K.MERCER DESIGNER JOHN SEYMOUR WHYTE DRG CHECK B.EVANS 15.01.21 VERT. 1:100 HOLLAND DESIGN W.LEE 15.01.21 DESIGN CHECK J.DeWIT 15.01.21 TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING PROJECT MNGR M.YATES 15.01.21 MGA ZONE 56

Transport NSW Services

Roads & Maritime


CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE STAGE 3 - SYDNEY GATEWAY MOTORWAY TRAFFIC STAGING

STAGE 3 TM1 AND TM2

SHEET PHASE 1A - LONGITUDINAL SECTIONS 6 OF 9 RMS REGISTRATION No. ISSUE STATUS DEVELOPED CONCEPT DESIGN SHEET No. D1

© Roads and Maritime Services

A3




LONGITUDINAL SECTION MX20 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE STAGE 3 - SYDNEY GATEWAY MOTORWAY DRAWING FILE LOCATION / NAME DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY A3 15/01/2021 9:59:22 AM Kate Mercer REV DATE AMENDMENT / REVISION DESCRIPTION WVR No. | APPROVAL | SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport D1 15.01.21 INTERNAL DCD REVIEW M.YATES K.MERCER TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR STAGE 3 TM1 AND TM2 B.EVANS 15.01.21 DRG CHECK Services SHEET 7 OF 9 HOLLAND DESIGN W.LEE 15.01.21 PHASE 1A - LONGITUDINAL SECTIONS VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 RMS REGISTRATION No. TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM CS-3137 D1 ENGINEERING DEVELOPED CONCEPT DESIGN MGA ZONE 56 PROJECT MNGR M.YATES 15.01.21



CO-ORDINATE SYSTEM

MGA ZONE 56

HEIGHT DATUM


ENGINEERING

PROJECT MNGR M.YATES

15.01.21

CS-3138 D1 © Roads and Maritime Services

DEVELOPED CONCEPT DESIGN



HORIZONTAL 1:500 VERTICAL 1:100

NOT FOR CONSTRUCTION

DRAWING FILE LOCATION / NAME				DESIGN LO	OT CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF TH	IIS DRAWING	PLOT DATE / TIME			
C:\12dS\data\Synergy\0246 Sydney Gateway_78\4. CAD\Drawings\0246-03-CS-3131-3139.dwg									:59:23 AM Kate I	Kate Mercer	
QR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES	REV	DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	
	D1	15.01.21	INTERNAL DCD REVIEW		M.YATES		DESIGNER	DRAWN	K.MERCER	15.01.21	
84.8						HORIZ. 1:500 5 0 5 10	JOHN SEYMOUR WHYTE	DRG CHECK	B.EVANS	15.01.21	
CCAKAN ECANAN						VERT. 1:100 1 0 1 AT A3 2	HOLLAND HOME OF THE POPULATION	DESIGN	W.LEE	15.01.21	
TILEBI STOOLS STOOLS						1 0 1 ATAS 2	TURNBULL	DESIGN CHECK	J.DeWIT	15.01.21	
00-15 ST -						CO-ORDINATE SYSTEM HEIGHT DATUM		DESIGN MNGR	M.YATES	15.01.21	
0246						MGA ZONE 56 AHD	ENGINEERING	PRO JECT MNGR	MYATES	15 01 21	


TRAFFIC STAGING STAGE 3 TM1 AND TM2 SHEET 9 OF 9 PHASE 1A - LONGITUDINAL SECTIONS RMS REGISTRATION No. ISSUE STATUS DEVELOPED CONCEPT DESIGN CS-3139 D1


CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE STAGE 3 - SYDNEY GATEWAY MOTORWAY


CLIENT


Transport
Roads & Maritime
Services


A3


















































LEGEND EXISTING SURFACE ULTIMATE DESIGN STAGING DESIGN 2.8% 2.3% 2.0% 3.3% 2.5% 2.7% 3.0% 2.5% -2.4% -2.3% DATUM 0.200 CUT STRINGS DESIGN LEVELS CUT \ FILL DEPTH **EXISTING** LEVELS 22.471 19.167 DESIGN OFFSET -3.300 CH 740.000 2.2% 2.6% 2.4% 3.0% 2.6% -2.5% -2.6% DATUM 0.000 CUT STRINGS LEVELS CUT \ FILL DEPTH **EXISTING** LEVELS 20.274 23.580 DESIGN CH 720.000

NOT FOR CONSTRUCTION


8													
25	DRAWING FILE LOCATION / NAME C:\12dS\data\Synergy\0246 Sydney Gateway_78\4. CAD\Drawings\0246-03-CS-3151-3179.dwg					DESIGN LO	OT CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF TH	HIS DRAWING	PLOT DATE / TIME 15/01/2021 9:59:50 AM		PLOT BY Kate Mercer	
l g [QR CODE SCAN TO CHECK DOCUMENT VER.	EXTERNAL REFERENCE FILES	REV	DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE	NAME	DATE	
: "-	·		D1	15.01.21	INTERNAL DCD REVIEW		M.YATES		DESIGNER	DRAWN	K.MERCER	15.01.	21
15		8-48						1 0 1 2	JOHN SEYMOUR WHYTE	DRG CHECK	B.EVANS	15.01.	21 NS
6		OCK-MXIO EC-MXXIO EC-MXXIO						SCALE 1:100 AT A3	HOLLAND THE THE PARTY OF THE PA	DESIGN	W.LEE	15.01.	
\exists		100-XSI							TURNBULL	DESIGN CHECK	J.DeWIT	15.01.	21
2		-00-06- -03-153 -03-153 -03-153						CO-ORDINATE SYSTEM HEIGHT DATUM		DESIGN MNGR	M.YATES	15.01.	21
0		X-0246 X-0246 X-0246						MGA ZONE 56 AHD	ENGINEERING	PROJECT MNGR	M.YATES	15.01.	21


ale.	_	ŀ
MR	Transport	ŀ
ICW	Roads & Maritime Services	١.
	Services	ŀ


city of sydney - inner west & bayside councils sydney gateway - new airport drive and gantas drive STAGE 3 - SYDNEY GATEWAY MOTORWAY TRAFFIC STAGING STAGE 3 TM1 AND TM2


© Roads and Maritime Services


A3




















































LONGITUDINAL SECTION MX10 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL


NOT FOR CONSTRUCTION

ON SECOND CHECK International Control of the Contro CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY CLIENT 15/01/2021 10:01:51 AM Kate Mercer QR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION STAGE 3 - SYDNEY GATEWAY MOTORWAY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport 15.01.21 INTERNAL DCD REVIEW M.YATES DRAWN K.MERCER TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE STAGE 3 TM1 AND TM2 B.EVANS 15.01.21 DRG CHECK Services HOLLAND DESIGN W.LEE 15.01.21 PHASE 1B - LONGITUDINAL SECTIONS VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 RMS REGISTRATION No. TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING DEVELOPED CONCEPT DESIGN MGA ZONE 56 PROJECT MNGR M.YATES 15.01.21

CS-3231 D1 © Roads and Maritime Services

A3

SHEET 1 OF 9



LONGITUDINAL SECTION MX10 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

DEVELOPED CONCEPT DESIGN

ON SECOND CHECK International Control of the Contro CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY CLIENT 15/01/2021 10:01:52 AM Kate Mercer QR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION STAGE 3 - SYDNEY GATEWAY MOTORWAY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport D1 15.01.21 INTERNAL DCD REVIEW M.YATES DRAWN K.MERCER TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE STAGE 3 TM1 AND TM2 B.EVANS 15.01.21 DRG CHECK Services HOLLAND DESIGN W.LEE 15.01.21 PHASE 1B - LONGITUDINAL SECTIONS VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 RMS REGISTRATION No. TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING

PROJECT MNGR M.YATES


15.01.21

MGA ZONE 56

CS-3232 D1 © Roads and Maritime Services

A3

SHEET 2 OF 9



LONGITUDINAL SECTION MX10 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

B DRAWING FILE LOCATION / NAME
C112dS\data\langle Sydnergy\0.246 Sydney Gateway_784. CAD\Drawings\0.246-03-CS-3231-3239.dwg


OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION
OR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY CLIENT 15/01/2021 10:01:53 AM Kate Mercer WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport M.YATES DRAWN K.MERCER DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE B.EVANS 15.01.21 DRG CHECK Services HOLLAND DESIGN W.LEE 15.01.21 VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING MGA ZONE 56 PROJECT MNGR M.YATES 15.01.21

CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE STAGE 3 - SYDNEY GATEWAY MOTORWAY TRAFFIC STAGING

STAGE 3 TM1 AND TM2 PHASE 1B - LONGITUDINAL SECTIONS

SHEET 3 OF 9 RMS REGISTRATION No. CS-3233 D1 DEVELOPED CONCEPT DESIGN

A3



LONGITUDINAL SECTION MX10 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL


NOT FOR CONSTRUCTION


ON SECOND CHECK International Control of the Contro CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY CLIENT 15/01/2021 10:01:54 AM Kate Mercer QR CODE SCAN TO CHECK EXTERNAL REFERENCE FILES REV DATE AMENDMENT / REVISION DESCRIPTION STAGE 3 - SYDNEY GATEWAY MOTORWAY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING DRAWINGS / DESIGN PREPARED BY TITLE NAME DATE Transport 15.01.21 INTERNAL DCD REVIEW M.YATES DRAWN K.MERCER TRAFFIC STAGING DESIGNER Roads & Maritime NSW JOHN SEYMOUR WHYTE STAGE 3 TM1 AND TM2 B.EVANS 15.01.21 DRG CHECK Services HOLLAND DESIGN W.LEE 15.01.21 PHASE 1B - LONGITUDINAL SECTIONS VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 RMS REGISTRATION No. TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING DEVELOPED CONCEPT DESIGN MGA ZONE 56 PROJECT MNGR M.YATES 15.01.21

CS-3234 D1 © Roads and Maritime Services


A3

SHEET 4 OF 9






PED	EXISTING LEVELS	4.914	4.924								
ETE IF CO	CUT / FILL DEPTH	-0.000									
BE INCOMPLI A3 SIZE ORIGINAL	CHAINAGE	0 0	4 811.400 -								
O MAY BE	SUPERELEVATION										
OLOUR ANI		LONGITUDINAL SI HORIZONTAL 1:500 VERTICAL 1:100	ECTION MX10								
RED IN C										NOT FOR C	ONSTRUCTION
ш І	RAWING FILE LOCATION / NAME			DESIGN LOT CODE	DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF TH	S DRAWING	PLOT DATE / TIME	PLOT BY	CLIENT	CITY OF SYDNEY - INNER WEST & BAYSIDE CO	
	:\12dS\data\Synergy\0246 Sydney Gateway_78\4.		= ,				15/01/2021 10:01:5		·	SYDNEY GATEWAY - NEW AIRPORT DRIVE AND	QAINTAG DRIVE
	R CODE SCAN TO CHECK DOCUMENT VER. EXTERNAL REFER		AMENDMENT / REVISION DESCRIPTION INTERNAL DCD REVIEW	WVR No. APPROVAL M.YATES	SCALES ON A3 SIZE DRAWING	DRAWINGS / DESIGN PREPARED BY	TITLE NAM DRAWN K.ME	ME DATE ERCER 15.01.21	Transport	STAGE 3 - SYDNEY GATEWAY MOT TRAFFIC STAGING	IORWAT
MA,	, n	31 1000121	INTERIOR BOST NETIEN		5 0 5 10	DESIGNER .IOHN TO SEYMOUR	DRG CHECK B.EV		- NICAN RUdus & Midfillitii	STAGE 3 TM1 AND TM2	SHEET
9 T	K. (Anils A				HORIZ. 1:500 VERT. 1:100	JOHN SEYMOUR WHYTE HOLLAND	DESIGN W.LE			PHASE 1B - LONGITUDINAL SECTIONS	6 OF 9
W 4WI	PERIOD PROCESSES				1 0 1 AT A3 2		DESIGN CHECK J.Del			RMS REGISTRATION No.	PART
- R	7.15.320 7.15.320					TURNBULL	DESIGN WNGR M.YA		_		
SH.	(-0246-00				CO-ORDINATE SYSTEM HEIGHT DATUM MGA ZONE 56 AHD	ENGINEERING	PROJECT MNGR M.YA		╡	ISSUE STATUS DEVELOPED CONCEPT DESIGN EDMS No.	CS-3236 D1
	200		1								Poods and Maritima Convisors



NOT FOR CONSTRUCTION

	_ '		1	1	1	1	1	1 1	1	1 1	1	'	1	1	1 1	'	1	'	'	'	1	1	1 1 1	1	1	1 1	1	'	
CUT / FILL DEPTH	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.006	-0.001	0.000	0.000	0.000	0.000	-0.000	0.000	0.000	0.000	0.000	0.000	-0.000	0.016	0.001	0.001	0.002	0.002	
CHAINAGE	0.000	5.000	10.000	15.000 -	20.000	25.000 -	30.000	34.870 -	40.000	45.000 -	55.000	60.000	65.000 -	70.000	75.000 -	85.000 -	90.000	100.000	105.000 -	110.000	115.000 –	120.000	125.000 – 128.008 – 130.000 –	135.000 -	140.000	145.000 –	155.000 -	160.000	
SUPERELEVATION							1	1 1	ı		1	1	1	1		ı			1	1		1		ı	-	1 1	1		
	LONGITUDIN HORIZONTAL 1:5 VERTICAL 1:100	500	CHONIM	IX20																						NOT	FOR CO	ONSTRU	JC1
AWING FILE LOCATION / NAME 12dS\data\Synergy\0246 Sydney Gateway_78\4	4. CAD\Drawings\0246-03-CS-32	231-3239.dwg					DE	ESIGN LOT CODE	DE DES	SIGN MODEL FILE(S)	USED FOR DO	OCUMENTATION OF	THIS DRAWIN	NG			PLOT DATE / TI	ME 10:01:56 AM	PLOT BY Kate Mer		LIENT					- INNER WEST & Y - NEW AIRPO			
CODE SCAN TO CHECK EXTERNAL REFER	-		AMENDMENT / F	REVISION DES	SCRIPTION		W	VR No. APPR	ROVAL SCA	ALES ON A3 SIZE DRA	AWING		DRAWIN	IGS / DESIGN PRE	PARED BY		TITLE	NAME		DATE	4886	Transp	oort	STA	AGE 3 - SY	DNEY GAT			
																	DRAWN	KMEDOED		45.04.04		1101100	JU, C	1	AFFIC STA	CINIC			
		15.01.21	INTERNAL DCD R	REVIEW				M.YAT	TES				DESIGNE				DRAWN	K.MERCER		15.01.21		Roads	& Maritim	👝 IKA					
2.0		15.01.21	INTERNAL DCD I	REVIEW				M.YAT		RIZ. 1:500 5	0	5	10	J <u>O</u> I	HN (es	YMOUR	DRG CHECK	B.EVANS		15.01.21	NSW	Roads Service	& Maritimes	STA	AGE 3 TM1	AND TM2			
OCK-RMS-A3 EC-MX20.		15.01.21	INTERNAL DCD I	REVIEW				M.YAT	HORI	RIZ. 1:500 5 T. 1:100 1	•	5	10	J <u>O</u> I	ND Cat	YMOUR VHYTE	DRG CHECK			15.01.21 15.01.21	NSW SOVERNMENT	Roads Service	& Maritimes	STA PHAS	AGE 3 TM1 SE 1B - LONG		IONS		
THE BLOCK 646-A THE BLOCK 646-A THE BLOCK 646-A THE BLOCK 646-A		15.01.21	INTERNAL DCD I	REVIEW				M.YAT	HORI		0	5 1 AT A3	10	IOLLV	ND ''	tigether @VINCI	DRG CHECK	B.EVANS W.LEE		15.01.21	NSW SOVERNMENT	Roads Service	& Maritimes	STA PHAS	AGE 3 TM1	AND TM2	IONS		-
600 ST TELL CX-066-A 601 % 3000 (SEC-AVX)		15.01.21	INTERNAL DCD I	REVIEW				M.YAT	HORI VERT		0 0	5 1 AT A3	10	J <u>o</u> loLLAI TU	HN (SEND IN SINEERING	tydwe VINCI 🗘	DRG CHECK DESIGN	B.EVANS W.LEE J.DeWIT		15.01.21 15.01.21	NSW SOVERNMENT	Roads Service	& Maritimes	STA PHAS RMS RE	AGE 3 TM1 SE 1B - LONG EGISTRATION NO.	AND TM2	IONS EDMS No.	SHEET N	

© Roads and Maritime Services



CO-ORDINATE SYSTEM

MGA ZONE 56

HEIGHT DATUM

DESIGN MNGR M.YATES

PROJECT MNGR M.YATES


ENGINEERING

15.01.21

15.01.21

CS-3238 D1 © Roads and Maritime Services

DEVELOPED CONCEPT DESIGN



LONGITUDINAL SECTION MX20 HORIZONTAL 1:500 VERTICAL 1:100

AND MAY BE INCOMPLETE IF COPIED | 50mm ON A3 SIZE ORIGINAL

NOT FOR CONSTRUCTION

NOTE: The control of DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME PLOT BY 15/01/2021 10:01:58 AM Kate Mercer DRAWINGS / DESIGN PREPARED BY WVR No. APPROVAL SCALES ON A3 SIZE DRAWING TITLE NAME DATE M.YATES DRAWN K.MERCER DESIGNER JOHN SEYMOUR WHYTE B.EVANS 15.01.21 DRG CHECK HOLLAND DESIGN W.LEE 15.01.21 VERT. 1:100 DESIGN CHECK J.DeWIT 15.01.21 TURNBULL DESIGN MNGR M.YATES 15.01.21 CO-ORDINATE SYSTEM HEIGHT DATUM ENGINEERING PROJECT MNGR M.YATES 15.01.21 MGA ZONE 56

Transport
Roads & Maritime
Services

CLIENT


CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS
SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE
STAGE 3 - SYDNEY GATEWAY MOTORWAY
TRAFFIC STAGING


TRAFFIC STAGING
STAGE 3 TM1 AND TM2
PHASE 1B - LONGITUDINAL SECTIONS
RMS REGISTRATION No.


ISSUE STATUS DEVELOPED CONCEPT DESIGN EDMS No. SHEET No. CS-3239 D1


A3


SHEET 9 OF 9












































© Roads and Maritime Services







LEGEND EXISTING SURFACE ULTIMATE DESIGN STAGING DESIGN 2.8% 2.3% 2.0% 3.3% 2.5% 12.5% 2.7% 3.0% -2.4% DATUM 0.200 CUT STRINGS DESIGN LEVELS CUT \ FILL DEPTH **EXISTING** LEVELS 22.471 19.167 -3.300 DESIGN OFFSET CH 740.000 2.2% 2.6% 2.4% 3.0% 2.6% -2.5% -2.6% DATUM 0.000 CUT STRINGS LEVELS CUT \ FILL DEPTH LEVELS 10.760 20.274 23.580 DESIGN CH 720.000 DRAWING FILE LOCATION / NAME

C:1/2dS/datalSynergy/0246 Sydney Gateway_78/4. CADIDrawings/0246-03-CS-3251-3279.dwg

R OR CODE | SCAN TO CHECK | EXTERNAL REFERENCE FILES | REV | DATE |

D1 | 15.01.21 NOT FOR CONSTRUCTION CITY OF SYDNEY - INNER WEST & BAYSIDE COUNCILS SYDNEY GATEWAY - NEW AIRPORT DRIVE AND QANTAS DRIVE STAGE 3 - SYDNEY GATEWAY MOTORWAY PLOT BY Kate Mercer DESIGN LOT CODE DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING PLOT DATE / TIME A3 15/01/2021 10:02:25 AM

DRAWINGS / DESIGN PREPARED BY

HOLLAND

JOHN SEYMOUR

TURNBULL

ENGINEERING

DESIGNER

HEIGHT DATUM

TITLE

DRAWN

DRG CHECK

DESIGN CHECK

DESIGN MNGR M.YATES

PROJECT MNGR M.YATES

DESIGN

NAME

K.MERCER

B.EVANS

W.LEE

J.DeWIT

DATE

15.01.21

15.01.21

15.01.21

15.01.21

15.01.21

NSW

Transport

Services

Roads & Maritime

TRAFFIC STAGING

RMS REGISTRATION No.

STAGE 3 TM1 AND TM2

PHASE 1B - CROSS SECTIONS

ISSUE STATUS
DEVELOPED CONCEPT DESIGN

WVR No. | APPROVAL | SCALES ON A3 SIZE DRAWING

SCALE 1:100

CO-ORDINATE SYSTEM


M.YATES


REV DATE AMENDMENT / REVISION DESCRIPTION


INTERNAL DCD REVIEW


CS-3269 D1 © Roads and Maritime Services


SHEET 19 OF 29





























Appendix C Road Maintenance Network

Sensitive: NSW Government



Scope of Works and Technical Criteria - Appendix C.6

WSP Document Name: Topo_Gateway_NR_20200813

ESRI Topographic basemap July 2020 Printed:13/08/20

NSW for NSW