









**APPENDIX 4-SOIL & WATER
MANAGEMENT PLAN
PREPARED BY VAN LEEUWEN &
STOODARD, CONSULTING
ENGINEERS**



SOIL AND WATER EROSION PLAN (1:200)

PROPOSED ALTERATIONS AND ADDITIONS FOR HOTEL AND MOTEL


LEGEND

-  Building additions
-  Contours
-  Stabilised site access
-  Topsoil stockpiles
-  Energy dissipater
-  Diversion channel
-  Sediment fence
-  Existing vegetation

- Extent of clearing**
1. Area being cleared and shape of possible areas noted for re-plant.
 2. Drains to be circular shape and free from projections or obstructions that would impede flow.
 3. Earth banks to be adequately compacted in order to prevent failure.
 4. Stabilisation of earth banks to be completed within 90 days of construction.
 5. All materials from disturbed land to be directed through silt-beds and rock check dams, energy dissipaters.
 6. Discharged runoff collected undisturbed lands, with either a stabilised or undisturbed disposal site.




EROSION CONTROL MEASURES



Construction Notes



1. Site based and level site.
2. Compact Subgrade
3. Cover area with needle punched approved geotextile
4. Construct 200mm thick pad of 30mm aggregate rock over geotextile to a minimum length of 15 metres or to the building alignment. Maximum width to be 2 metres
5. Construct bund immediately within the boundary to divert water from the site to a sediment trap or other approved drain

STABILISED SITE ACCESS



Construction Notes


1. Construct sediment fence as close as possible to the contour of the site.
2. Drive 1.5m strip width at max. 3 metres apart
3. Dig a 150mm deep trench along the leading line of the fence for the bottom of the fence to be embedded
4. Backfill the trench over the 3:1 to the figure
5. The soil supporting geotextile to include side of post with one hole or as recommended by geotextile manufacturer
6. Join sections of fabric of a support post with a 150mm overlap



Construction Notes

1. Do not open any trench unless it is likely to be closed within three days
2. Compact on the bottom to a level for oblonged mound
3. Backfill top and compacting then build up
4. Do not open from the end of the cut with equipment as shown in SWANPESCP or as indicated in other drawings
5. Remediate any exposed areas in accordance with the specification


UTILITY CONSTRUCTION



Construction Notes

1. Construct strip width 1.5m to close as possible to parallel to contour of the site or at the toe of the slope
2. Place fabric lengthwise in a row with ends tightly meeting. Use an air or 40 mm gap between fabric. 200mm to be placed to be buried parallel with the ground
3. Maximum height of fabric may vary only
4. On soil in arrears not built with the 75mm to 100mm and another with two 1.5m x 2.0m or 2.0m x 1.5m strip width at max. 3 metres apart the previously laid fabric. Drive stakes 600mm into the ground and from with the top of fabric.
5. Where a strip width fabric is constructed down slope of a disturbed area the fabric should be laid at 1.5m to 2.0m from the toe of the slope


STRAW BALE FILTER



Construction Notes

1. Locate stockpile at least 5 metres from existing vegetation, excavated surfaces, roads and building areas
2. Construct on the contour to a level for oblonged mound
3. Where there is sufficient area to spread stockpile shall be less than 2 metres in height
4. Remediate the stockpile site in accordance with the SWANPESCP
5. Construct earth bank as per standard drawings on the upper side of the stockpile to divert rainfall around the stockpile and a sediment fence treated 1 to 2 metres downstream of the stockpile


STOCKPILES



Construction Notes

1. Subgrade to be compacted to the density of the surrounding undisturbed material
2. Ensure that concrete or top soil used for any drainage or other protection conforms to the grading levels specified on the SWANPESCP
3. Ensure the geotextile does not sustain surface damage by preparing a smooth even foundation
4. Repair minor damage to the geotextile before applying any aggregate. If a repair is with one piece of fabric over the damaged area ensure that all joints and patches overlap by more than 100mm


ENERGY DISSIPATOR



Construction Notes

1. Ensure that sufficient upstream site work practices are in place to ensure that sediment is unlikely to reach the swale
2. Remove topsoil and stockpile outside the swale
3. Form a shallow depression ensuring that its grade does not exceed 5 per cent and side slopes do not exceed 30 percent
4. Prepare seedbed and sow seed in accordance with specifications
5. Turf the invert as specified
6. Pin turf through topsoil to natural ground at 1 per square metre
7. Fertilise and irrigate frequently for two months to establish vigorous ground cover

GRASS SWALES



ROCK LINED CHANNEL

CROSS SECTION

Drop blocks at end of 1 metre concrete

Drop blocks at end of 1 metre concrete

1.5m strip width at max. 3 metres centres

Overlap blocks 150mm where 2 or more blocks are used and 100mm where 1 block is used

Bury the top of the block in a trench 300mm or more and depth at 150mm centres. Expose and seal block.

Control line section at point 'A'

Control line section at point 'A'

Overlap 150mm where 2 or more blocks are used and 100mm where 1 block is used

Stakes at 2m centres

1.5m strip width at max. 3 metres centres

Control line section at point 'B'

Construction Note

1. Remove any rocks or debris from surface before laying matting
2. Turf to be minimum 75mm deep
3. Fertilising and watering to be completed before matting
4. Ensure fabric is continuously in contact with the soil by pushing the surface carefully
5. Lay in "hedge fashion" with the end of the upstream roll over the end of the roll placed
6. Full width of flow in channel to be covered by matting
7. Water to be diverted away from treated slope and vegetation is established unless channel is larger than 600mm and not paved