



PHASE 3 - CONSTRUCTION OF NEW BUILDINGS

6. CAST SLAB ON GROUND TO BUILDINGS
7. ERECT VERTICAL ELEMENTS TO 1st FLOOR
(@ EITHER PRECAST, CONCRETE COLUMNS OR BRICK VENEER)
8. CAST NEXT LEVEL OR ERECT ROOF
9. ROUGH IN SERVICES TO BUILDING
10. FINISHES & FITOFF TO BUILDINGS
11. COMMENCE NEW 5m HIGH EXTERNAL WALL FROM SOUTH EAST CORNER AND NORTH EAST CORNER WORKING BACK TO TEMPORARY GATE HOUSE AT SOUTH WEST CORNER
12. HARD & SOFT LANDSCAPE
13. ERECT 3m HIGH FENCE OUTSIDE 5m MASONRY WALL AS SHOWN, TO FACILITATE DEMOLITION OF EXISTING HOSPITAL AND ERECT PREVENTATIVE MEASURES TO ROOVES OF ACU1 & ACU2
14. COMMISSION BUILDINGS
15. DEFECT INSPECT INSPECTIONS & RECTIFICATIONS
16. DEMOBILISE SITE
17. HANDOVER AREA TO D.S.C.

Long Bay Forensic & Prison Hospitals

CONSTRUCTION METHODOLOGY SCHEMATIC - Phase 3 FORENSIC HOSPITAL

MULTIPLEX

Multiplex Constructions Pty Ltd
No.1 KENT STREET, SYDNEY N.S.W. 2000
Tel. (02) 9256 5000 Fax. (02) 9256 5001

INPUT	PROGRAMMED	DATE
	C. M.	25 / 10 / 05
PROGRAMME No. FH - 03	CAD No.	TP/JC0100-a

This drawing is copyright and the property of Multiplex Constructions Pty Limited and must not be used without written approval. This drawing is for information only and not for construction purposes.