

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors
1	📌	St Ignatius College Riverview - Stage 2	342 days	18 Jul '22	7 Nov '23	
2	📌	Pre-Construction Works	80 days	18 Jul '22	4 Nov '22	
3	📌	HV Electrical Design & Procurement	80 days	18 Jul '22	4 Nov '22	
4	📌	Gas Services Relocation Design & Procurement	47 days	18 Jul '22	20 Sep '22	
5	📌	Construction Works	295 days	21 Sep '22	7 Nov '23	
6	📌	Site Establishment	5 days	21 Sep '22	27 Sep '22	4
7	📌	Gas Service Diversion Works	10 days	21 Sep '22	4 Oct '22	4
8	📌	Demolition & Site Strip	5 days	28 Sep '22	4 Oct '22	6
9	📌	Bulk & Detailed Earthworks	15 days	5 Oct '22	25 Oct '22	7,8
10	📌	Building Structure	153 days	26 Oct '22	26 May '23	
11	📌	Basement Level Structure	15 days	26 Oct '22	15 Nov '22	9
12	📌	Ground Level Structure	25 days	16 Nov '22	20 Dec '22	11
13	📌	Level 1 Structure	25 days	21 Dec '22	24 Jan '23	12
14	📌	Level 2 Structure	25 days	25 Jan '23	28 Feb '23	13
15	📌	Level 3 Structure	25 days	1 Mar '23	4 Apr '23	14
16	📌	Level 4 Plant Structure	15 days	5 Apr '23	25 Apr '23	15
17	📌	Level 4 Roof Steel	10 days	5 Apr '23	18 Apr '23	15
18	📌	Plant Area Roof Steel	10 days	26 Apr '23	9 May '23	16,17
19	📌	Formwork Strip Basement	5 days	29 Mar '23	4 Apr '23	14FS+20 days
20	📌	Formwork Strip Ground Level	5 days	19 Apr '23	25 Apr '23	15FS+10 days
21	📌	Formwork Strip Level 1	5 days	26 Apr '23	2 May '23	16
22	📌	Formwork Strip Level 2 Structure	5 days	3 May '23	9 May '23	21
23	📌	Formwork Strip Level 3 Structure	5 days	10 May '23	16 May '23	15FS+20 days,22
24	📌	Formwork Strip Level 4 Plant Structure	3 days	24 May '23	26 May '23	16FS+20 days
25	📌	Building Envelope	105 days	19 Apr '23	12 Sep '23	
26	📌	Roofing	20 days	19 Apr '23	16 May '23	17
27	📌	Level 1 Frame & Sark	10 days	3 May '23	16 May '23	21
28	📌	Level 2 Frame & Sark	10 days	17 May '23	30 May '23	22,27
29	📌	Level 3 Frame & Sark	10 days	31 May '23	13 Jun '23	23,28
30	📌	Level 4 Frame & Sark	10 days	14 Jun '23	27 Jun '23	26FS-10 days,29
31	📌	Cladding 4	20 days	28 Jun '23	25 Jul '23	30
32	📌	Cladding 3	20 days	12 Jul '23	8 Aug '23	31FS-10 days
33	📌	Cladding 2	20 days	26 Jul '23	22 Aug '23	32FS-10 days
34	📌	Cladding 1	20 days	9 Aug '23	5 Sep '23	33FS-10 days
35	📌	Remove Final Scaffold	5 days	6 Sep '23	12 Sep '23	34
36	📌	Internal Fitout	120 days	26 Apr '23	10 Oct '23	
37	📌	Frame & Rough in Ground	15 days	26 Apr '23	16 May '23	20
38	📌	Frame & Rough in 1	15 days	17 May '23	6 Jun '23	37,21
39	📌	Frame & Rough in 2	15 days	7 Jun '23	27 Jun '23	22,38
40	📌	Frame & Rough in 3	15 days	28 Jun '23	18 Jul '23	23,39
41	📌	Frame & Rough in 4	10 days	19 Jul '23	1 Aug '23	26,40
42	📌	Finishes Level 1	30 days	7 Jun '23	18 Jul '23	26,38,27
43	📌	Finishes Level 2	30 days	28 Jun '23	8 Aug '23	42FS-15 days,28
44	📌	Finishes Level 3	30 days	19 Jul '23	29 Aug '23	43FS-15 days,29
45	📌	Finishes Level 4	30 days	9 Aug '23	19 Sep '23	44FS-15 days,30
46	📌	Ground Level Finishes	30 days	30 Aug '23	10 Oct '23	45FS-15 days
47	📌	O'Neil Building	100 days	3 May '23	19 Sep '23	
48	📌	Strip Out & Structural Connections Level 1	10 days	3 May '23	16 May '23	38SS-10 days
49	📌	Strip Out & Structural Connections Level 2	10 days	24 May '23	6 Jun '23	39SS-10 days
50	📌	Strip Out & Structural Connections Level 3	10 days	14 Jun '23	27 Jun '23	40SS-10 days
51	📌	Strip Out & Structural Connections Level 4	10 days	5 Jul '23	18 Jul '23	41SS-10 days
52	📌	Fit-out Level 1	45 days	17 May '23	18 Jul '23	48
53	📌	Fit-out Level 2	45 days	7 Jun '23	8 Aug '23	49
54	📌	Fit-out Level 3	45 days	28 Jun '23	29 Aug '23	50
55	📌	Fit-out Level 4	45 days	19 Jul '23	19 Sep '23	51
56	📌	External Works	30 days	13 Sep '23	24 Oct '23	
57	📌	Hard Landscaping	20 days	13 Sep '23	10 Oct '23	35
58	📌	Soft Landscaping	20 days	27 Sep '23	24 Oct '23	57FS-10 days
59	📌	Handover Works	20 days	11 Oct '23	7 Nov '23	
60	📌	Final Fit-off & Clean	10 days	11 Oct '23	24 Oct '23	46
61	📌	Commissioning	10 days	11 Oct '23	24 Oct '23	46
62	📌	Authority Inspections & Sign off	10 days	25 Oct '23	7 Nov '23	60,61,58
63	📌	Practical Completion	0 days	7 Nov '23	7 Nov '23	62

