

S2-FGJV-ENV-PLN-0019

## SNOWY 2.0 MAIN WORKS – SPOIL MANAGEMENT PLAN

Approval Record			
Document preparation, review and approval		Name in print	Signature
Prepared by	Environmental consultant	D. Low	
Reviewed by	Environmental consultant	R. Walker-Edwards	
Verified by	Environmental Manager	L. Coetzee	
Approved by	Project Director	A. Betti	

Document Revision Table		
Rev.	Date	Description of modifications / revisions
A	29.11.2019	Initial draft for Snowy Hydro review
B	29.05.2020	Updated to address SHL comments and include RTS and COA details
C	12.06.2020	For agency consultation
D	16.07.2020	Updated to address comments from agencies.
E	24.07.2020	Updated to address comments from NPWS meeting. For DPIE
F	05.08.2020	Update following comments from NRAR, received 05.08.2020. For DPIE
G	11.08.2020	Update following DPIE comments. For approval.

## CONTENTS

<b>ABBREVIATIONS AND DEFINITIONS .....</b>	<b>6</b>
<b>1. INTRODUCTION .....</b>	<b>9</b>
1.1. Context .....	9
1.1.1. Overview .....	9
1.1.2. Construction activities and program .....	9
1.2. Project Approval .....	12
1.3. Disturbance area .....	12
1.4. Environmental Management System .....	14
1.5. Purpose and objectives .....	16
1.6. Staging .....	16
1.7. Consultation .....	24
1.7.1. Consultation on Stage 1 of this plan .....	24
1.7.2. Consultation on future stages of this plan .....	26
<b>2. ENVIRONMENTAL REQUIREMENTS .....</b>	<b>27</b>
2.1. Legislation .....	27
2.2. Conditions of Approval .....	27
2.3. Environmental Management Measures .....	29
2.4. Licences and Permits .....	36
2.5. Guidelines .....	36
<b>3. EXISTING ENVIRONMENT .....</b>	<b>37</b>
3.1. Landscape and topography .....	37
3.2. Geology .....	38
3.3. Salinity .....	38
3.4. Soils .....	38
3.5. Contamination .....	39
3.6. Naturally Occurring Asbestos (NOA) .....	39
3.7. Acid and Metalliferous Drainage (AMD) .....	40
3.7.1. Presence .....	40
3.7.2. Characteristics .....	42
3.8. Acid Sulfate Soils .....	45
<b>4. ENVIRONMENTAL ASPECTS AND IMPACTS .....</b>	<b>46</b>
4.1. Construction areas .....	46
4.1. Construction activities .....	54
4.2. Excavation and tunnelling methods .....	55
4.2.1. Tunnelling .....	55
4.2.2. Open cut excavation .....	59
4.2.3. Vertical boring .....	59
4.2.4. Underwater excavation, blasting and dredging .....	60
4.3. Spoil transport .....	60
<b>5. SPOIL CHARACTERISATION .....</b>	<b>61</b>
5.1. Spoil characterisation overview .....	61
5.2. Onsite laboratory .....	62
5.3. Contamination investigations .....	62
5.4. AMD assessment .....	63
5.5. NOA assessment .....	64

5.6.	Unsuitable material.....	64
<b>6.</b>	<b>SPOIL MANAGEMENT STRATEGY .....</b>	<b>66</b>
6.1.	Overview.....	66
6.2.	Minimisation and beneficial reuse .....	72
6.2.1.	Minimisation .....	72
6.2.2.	Beneficial reuse.....	72
6.3.	Placement.....	72
6.4.	Topsoil .....	75
6.5.	Stockpile management.....	75
6.6.	Contaminated material .....	75
6.7.	Waste management .....	76
6.8.	Naturally Occurring Asbestos (NOA).....	77
6.9.	Acid and Metalliferous Drainage (AMD) .....	77
6.10.	Tunnel drainage.....	77
6.11.	Surface waters.....	77
<b>7.</b>	<b>PROGRESSIVE REHABILITATION AND EMPLACEMENT DESIGN .....</b>	<b>79</b>
<b>8.</b>	<b>ENVIRONMENTAL MANAGEMENT MEASURES .....</b>	<b>81</b>
<b>9.</b>	<b>COMPLIANCE MANAGEMENT .....</b>	<b>88</b>
9.1.	Monitoring and inspection .....	88
9.1.1.	Workplace Inspections.....	88
9.1.2.	Temporary stockpiling .....	89
9.1.3.	Erosion and sedimentation .....	89
9.1.4.	Surface water .....	89
9.1.5.	Groundwater .....	90
9.2.	Training.....	90
9.3.	Trigger Action Response Plan.....	90
9.3.1.	Temporary stockpiling .....	90
9.3.2.	Surface water .....	91
9.3.3.	Groundwater .....	92
9.4.	Auditing.....	92
9.5.	Reporting .....	92
	<b>APPENDIX A – CHARACTERISATION PROGRAM .....</b>	<b>93</b>
	<b>APPENDIX B – TOPSOIL STRATEGY .....</b>	<b>94</b>
	<b>APPENDIX C – STOCKPILING PROCEDURE .....</b>	<b>99</b>
	<b>APPENDIX D – NATURALLY OCCURRING ASBESTOS MANAGEMENT PLAN .....</b>	<b>102</b>
	<b>APPENDIX E – ACID AND METALLIFEROUS DRAINAGE MANAGEMENT PLAN .....</b>	<b>103</b>
	<b>APPENDIX F – LOBS HOLE MAIN YARD EMPLACEMENT AREA .....</b>	<b>104</b>
	<b>APPENDIX G – GF01 EMPLACEMENT AREA .....</b>	<b>105</b>
	<b>APPENDIX H – RAVINE BAY EMPLACEMENT AREA .....</b>	<b>105</b>
	<b>APPENDIX I – TANTANGARA EMPLACEMENT AREA.....</b>	<b>105</b>
	<b>APPENDIX J – ROCK FOREST EMPLACEMENT AREA .....</b>	<b>105</b>
	<b>APPENDIX K – EXPLORATORY WORKS CONSOLIDATED CONDITIONS OF APPROVAL (SSI-9208).....</b>	<b>106</b>

## TABLE OF TABLES

Table 1-1: Disturbance area terminology .....	12
Table 1-2: Proposed staging of this plan .....	17
Table 1-3: Consultation undertaken for this plan .....	24
Table 2-1: Conditions of approval relevant to spoil management .....	27
Table 2-2: Management measures from the RTS relevant to spoil management.....	29
Table 2-3: Exploratory Works management measures from the EIS relevant to spoil management .....	33
Table 4-1: Project aspects and impacts relevant to spoil .....	46
Table 4-2: Overview of construction activities .....	54
Table 5-1: Overview of spoil characterisation program .....	61
Table 5-2: AMD classification criteria (AMD Guideline, Department of Industry 2016).....	64
Table 6-1: Spoil generation, reuse and placement.....	70
Table 7-1: Design objectives for Permanent Spoil Emplacement Areas.....	79
Table 8-1: Spoil management measures.....	82
Table 9-1: Environmental monitoring summary .....	88
Table 9-2: Temporary stockpile monitoring .....	89
Table 9-3: Triggers for undertaking remedial works .....	91
Table 9-4: Spoil reporting .....	92
Table K-1: Exploratory Works conditions of approval relevant to spoil .....	106

## TABLE OF FIGURES

Figure 1-1: Timing of Snowy 2.0 Main Works.....	10
Figure 1-2: Snowy 2.0 Main Works work areas.....	11
Figure 1-3 Disturbance area and construction envelope.....	13
Figure 1-4 Management plans and post-approval documents with SMP indicated .....	15
Figure 1-5 Scope and staging of this plan – Talbingo area.....	18
Figure 1-6 Scope and staging of this plan – Lobs Hole.....	19
Figure 1-7 Scope and staging of this plan – Marica .....	20
Figure 1-8 Scope and staging of this plan – Plateau.....	21
Figure 1-9 Scope and staging of this plan – Tantangara .....	22
Figure 1-10 Scope and staging of this plan – Rock Forest .....	23
Figure 3-1: SMEC west-east cross section showing confirmed presence of NOA .....	40
Figure 3-2: SMEC AMD hazard classification .....	41
Figure 3-3: West-East cross section showing confirmed presence of PAF material .....	42
Figure 3-4: Categorisation of ANC versus MPA risk (source: EIS Appendix L, Annexure B) .....	43
Figure 3-5: Potential leachate quality (source: EIS Appendix L, Annexure B) .....	44
Figure 4-1: Construction areas – Talbingo (Infrastructure Approval Appendix 2) .....	48
Figure 4-2: Construction areas – Lobs Hole (Infrastructure Approval Appendix 2) .....	49
Figure 4-3: Construction areas – Marica (Infrastructure Approval Appendix 2) .....	50
Figure 4-4: Construction areas – Plateau (Infrastructure Approval Appendix 2).....	51
Figure 4-5: Construction areas – Tantangara (Infrastructure Approval Appendix 2) .....	52
Figure 4-6: Construction areas – Rock Forest (Infrastructure Approval Appendix 2) .....	53
Figure 4-7: Primary excavation methods (RTS, EMM).....	55
Figure 4-8: Raw material curves for drill and blast (Bellopede R et al 2011) .....	57
Figure 4-9: Indicative D&B sequence .....	57
Figure 4-10: Example Tunnel Boring Machine .....	58
Figure 4-11: Particle size distributions for different excavation techniques: TBM excavation (1) and D&B excavation (2).....	59
Figure 4-12: Vertical boring (EMM, EIS).....	60
Figure 6-1: D&B and earthworks generated material flow chart .....	67
Figure 6-2: TBM generated material flow chart .....	68
Figure 6-3: Dredge, underwater blasting and channel excavation generated material flow chart .....	69
Figure 6-4: Spoil emplacement areas (EMM, 2020).....	74

## ABBREVIATIONS AND DEFINITIONS

Acronym	Definition
ABA	abscisic acid
AC	Acid consuming
Acid Sulfate Soils Manual	<i>The Acid Sulfate Soils Manual</i> , NSW Acid Sulfate Soil Management Advisory Committee, 1998
AEP	Annual Exceedance Probability
AFL	Agreement for Lease
AHD	Australian Height Datum
AMD	Acid and metalliferous drainage
ANC	Acid neutralising capacity
AUL	Auxiliary left (turn)
APP	Acid producing potential
ASS	Acid Sulfate Soils
BAR	Basic Right (turn)
Blue Book	<i>Managing Urban Stormwater: Soils and Construction</i> . Landcom, (4th Edition) March 2004
CAP	Construction Area Plan
CLM Act	<i>Contaminated Land Management Act 1997</i>
CLMP	Contaminated Land Management Plan
COA	Conditions of Approval
CRS	Chromium Reducible Sulfur
CSSI	Critical State significant infrastructure
DAWE	Department of Agriculture Water and Environment
DoEE	Department of Environment and Energy (restructured on 1 February 2020, with environmental functions merged into DAWE)
DPIE	NSW Department of Planning, Industry and Environment
D&B	Drill and blast
EC	Electrical conductivity
ECS	Emission Control System
ECVT	Emergency egress, cabling and ventilation tunnel
EIL	Ecological investigation levels
EIS	Environmental Impact Statement
EMMP	Exploratory Works Excavated Material Management Plan
EMS	Environmental Management Strategy
EP&A Act	<i>Environmental Planning and Assessment Act 1979</i>
EPA	NSW Environment Protection Authority
EP&A Regulation	<i>Environmental Planning and Assessment Regulation 2000</i>
EPL	Environment Protection Licence
ESCP	Erosion and Sediment Control Plan
FSL	Full Service Level

Acronym	Definition
Future Generation	Future Generation Joint Venture
Future Generation-PMS	Future Generation Project Management System
GBR	Geotechnical Baseline Report
HIL	Health Investigation Level
HRT	Head Race Tunnel
HSL	Health Screening Level
KNP	Kosciuszko National Park
MAT	Main access tunnel
Main Works EIS	<i>Snowy 2.0 Main Works - Environmental Impact Statement</i>
MOL	Minimum operating level
NAF	Non-acid Forming
NAG	Net Acid-Generation
NAPP	Non-acid Producing Potential
NEPM	National Environmental Protection Measures 1999 (and 2013 amendment)
NOA	Naturally occurring asbestos
NPWS	National Parks and Wildlife Service
NPW Act 1974	<i>National Parks and Wildlife Act 1974</i>
NRAR	Natural Resources Access Regulator
OEH	NSW Office of Environment and Heritage
PAF	Potential acid forming material
PAF-LC	Potential acid forming material – low capacity
PEP	Project Execution Plan
POEO	<i>Protection of the Environment Operations Act 1997</i>
POEO General Regulation	<i>Protection of the Environment Operations (General) Regulation 2009</i>
POEO Waste Regulation	<i>Protection of the Environment Operations (Waste) Regulation 2014</i>
PPE	Personal Protective Equipment
Project, the	Snowy 2.0 Main Works
QMP	Quality Management Plan
REMMs	Revised environmental management measures
RORO	Roll on-Roll off (containers)
SAP	Sensitive Area Plans
SCADA	Supervisory control and data acquisition
SMP	Spoil Management Plan (this Plan)
Snowy Hydro	Snowy Hydro Limited
Spoil volume (m <sup>3</sup> )	Unless stated otherwise this represents the volume of spoil in cubic metres when placed including compaction factors
Submissions Report or RTS	<i>Response to Submissions Snowy 2.0 Main Works</i>
TBM	Tunnel boring machine
TSS	Total suspended solids
VENM	Virgin Excavated Natural Material

Acronym	Definition
WAL	Works Access Licence
WARR Act	<i>Waste Avoidance and Resource Recovery Act 2001</i>
Waste Classification Guidelines	<i>Waste Classification Guidelines</i> , NSW Environmental Protection Authority, 2014
XRD	X-ray diffraction
XRF	X-ray fluorescence

## 1. INTRODUCTION

### 1.1. Context

#### 1.1.1. Overview

Snowy Hydro Limited (Snowy Hydro) is constructing a pumped hydro-electric expansion of the Snowy Mountains Hydro-electric Scheme (Snowy Scheme), called Snowy 2.0. Snowy 2.0 will be built by the delivery of two projects: Exploratory Works (which has commenced) and Snowy 2.0 Main Works.

Snowy 2.0 is a pumped hydro-electric project that will link the existing Tantangara and Talbingo reservoirs through a series of new underground tunnels and a hydro-electric power station. Most of the project's facilities will be built underground, with approximately 27 kilometres of concrete-lined tunnels constructed to link the two reservoirs and a further 20 kilometres of tunnels required to support the facility. Intake and outlet structures will be built at both Tantangara and Talbingo Reservoirs.

Snowy 2.0 will increase the generation capacity of the Snowy Scheme by an additional 2,000 MW, and at full capacity will provide approximately 350,000 MWh of large-scale energy storage to the National Electricity Market (NEM). This will be enough to ensure the stability and reliability of the NEM, even during prolonged periods of adverse weather conditions.


Salini Impregilo, Clough and Lane have formed the Future Generation Joint Venture (Future Generation), and have been engaged to deliver both Stage 2 of Exploratory Works and Snowy 2.0 Main Works. This plan has been prepared for the Snowy 2.0 Main Works project.

#### 1.1.2. Construction activities and program

Construction of the Snowy 2.0 Main Works project includes, but is not limited to:

- pre-construction preparatory activities including dilapidation studies, survey, investigations, access etc;
- an underground pumped hydro-electric power station complex;
- water intake structures at Tantangara and Talbingo reservoirs;
- power waterway tunnels, chambers and shafts;
- access tunnels;
- new and upgraded roads to allow ongoing access and maintenance;
- power, water and communication infrastructure, including:
  - a cable yard to facilitate connection between the NEM electricity transmission network and Snowy 2.0;
  - permanent auxiliary power connection;
  - permanent communication cables;
  - permanent water supply to the underground power station; and
- post-construction revegetation and rehabilitation.

The Snowy 2.0 Main Works construction program is summarised in Figure 1-1.



**Figure 1-1: Timing of Snowy 2.0 Main Works**

Snowy 2.0 Main Works includes numerous work fronts as shown in Figure 1-2. These work fronts include:

- Lobs Hole Ravine Road;
- Lobs Hole;
- Marica;
- Plateau;
- Rock Forest;
- Talbingo; and
- Tantangara.

This management plan excludes the operation of the hydro-electric scheme. Operation will be addressed through a separate Snowy Hydro 2.0 framework or document.




Figure 1-2: Snowy 2.0 Main Works work areas

## 1.2. Project Approval

On 7 March 2018 the NSW Minister for Planning declared Snowy 2.0 to be State significant infrastructure (SSI) and critical State significant infrastructure (CSSI) under the *Environmental Planning and Assessment Act 1979* (EP&A Act) on the basis that it is critical to the State for environmental, economic or social reasons.

An environmental impact statement for the first stage of Snowy 2.0, the Exploratory Works for Snowy 2.0 (Exploratory Work EIS) was submitted to the then Department of Planning and Environment in July 2018 and publicly exhibited between 23 July 2018 and 20 August 2018. Approval for the first stage of Snowy 2.0 was granted for Exploratory Works by the Minister for Planning on 7 February 2019. The purpose of Exploratory Works is primarily to gain a greater understanding of the underground geological conditions at the new power station. In accordance with section 5.25 of the EP&A Act, the infrastructure approval for the Exploratory Works was modified on 2 December 2019 and on 27 March 2020.

An environmental impact statement for the second stage of Snowy 2.0, the Main Works for Snowy 2.0 (Main Work EIS) was submitted to Department of Planning, Industry and Environment (DPIE) in September 2019 and was publicly exhibited between 26 September 2019 and 7 November 2019. A total of 222 submissions were received during the public exhibition period, including 10 from government agencies, 30 from special interest groups and 182 from the general public. In February 2020, the response to submissions (RTS or Submissions Report) was issued to DPIE to address the public and agency submissions (*Snowy 2.0 Main Works - Preferred Infrastructure Report and Response to Submissions*, February 2020).

Following consideration of the Main Works EIS and RTS, approval was granted by the Minister for Planning and Public Spaces on 20 May 2020, through issue of Infrastructure Approval SSI 9687.

Further to the Infrastructure Approval, the Main Works RTS includes revised environmental management measures (REMMs) within Appendix C which will also be implemented for the project.

In addition to the State approval, a referral (EPBC 2018/8322) was prepared and lodged with the Commonwealth Department of Agriculture, Water and the Environment (DAWE) under the *Environmental Protection and Biodiversity Conservation Act 1999* (EPBC Act). The Commonwealth Minister's delegate determined on 5 December 2018 that Snowy 2.0 Main Works is a "controlled action" under the EPBC Act. The EPBC Act referral decision determined that the project will be assessed by accredited assessment under Part 5, Division 5.2 of the NSW *Environmental Planning and Assessment Act 1979*.


## 1.3. Disturbance area

A key refinement following public exhibition of the Main Works EIS was a change to and clarification of disturbance area terminology. The revised disturbance area terminology as per the Infrastructure Approval, RTS and this plan is outlined in Table 1-1. An example of the terminology is shown in Figure 1-3 at Ravine Road.

**Table 1-1: Disturbance area terminology**

Term	Definition	Reasoning
Project area	The project area is the broader region within which Snowy 2.0 will be built and operated, and the extent within which direct impacts from Snowy 2.0 Main Works are anticipated.	The project area does not represent a footprint for the construction works, but rather indicates an area that was investigated during environmental assessments.
Construction envelope	The envelope within which the disturbance area of the development may be located.	As detailed design continues, final siting of the infrastructure (i.e. the disturbance

Term	Definition	Reasoning
Disturbance area	The area within the construction envelope where the development may be carried out; the precise location of the disturbance area will be fixed within the construction envelope following final design.	area) can move within the assessed construction envelope subject to recommended environmental management measures and provided it does not exceed the limits defined by the construction envelope.



**Figure 1-3 Disturbance area and construction envelope**

## 1.4. Environmental Management System

The overall environmental management system for the project is described in the Environmental Management Strategy (EMS). The EMS forms part of the Project Management System (Future Generation-PMS) and will include any requirements specified in the contract documents, where appropriate. All Future Generation-PMS procedures will support, interface or directly relate to the development and execution of the plan.

This Spoil Management Plan (SMP or plan) forms part of Future Generation's environmental management framework as described in the EMS. It has been prepared for the construction of the Snowy 2.0 Main Works project. It does not relate to the operational phase of the project. This plan supersedes the existing Stage 1 and Stage 2 Exploratory Works Excavated Materials Management Plans (EMMP). It will also form the EMMP for the Exploratory Works project until the Exploratory Works Infrastructure Approval is surrendered. The Stage 1 and Stage 2 Exploratory Works EMMPs will continue to remain in place until they are superseded by this SMP for Main Works, which will occur following its approval by the relevant authority. Figure 1-4 presents the approach for transitioning management plans from Stage 1 and Stage 2 Exploratory Works to Main Works. Detail on further staged updates to the SMP is presented in Section 1.6.




Figure 1-4 Management plans and post-approval documents with SMP indicated

## 1.5. Purpose and objectives

The purpose of this SMP has been prepared to address the construction environmental management requirements of:

- the Infrastructure Approval (SSI 9208) issued for the Snowy 2.0 Exploratory Works on 7 February 2019;
- the Infrastructure Approval (SSI 9687) (Infrastructure Approval) issued for Snowy 2.0 Main Works on 20 May 2020;
- the *Main Works Snowy 2.0 - Environmental Impact Statement*; and
- the revised environmental management measures (REMMs) within the *Preferred Infrastructure Report and Response to Submissions Main Works for Snowy 2.0* (Main Works Submissions Report or RTS);
- the additional information provided to the Department by EMM on 24 March 2020 and 7 April 2020.

The purpose of this plan is to describe how the project proposes to minimise and manage construction impacts during the handling, transport and emplacement of spoil.

The key objectives of the SMP is to:

- ensure appropriate measures are implemented to address the relevant conditions of approval and the revised environmental management measures listed within Submission Report as detailed within Table 3-2 of this plan; and
- ensure appropriate measures are implemented to avoid or minimise impacts associated with spoil management to surround environment and community as described in Section 6 of this Plan.

Specific on-site management measures identified in this Plan will be incorporated into site documents where relevant. These site-specific documents will be prepared for construction activities and will detail the management measures which are to be implemented on the ground. Construction personnel will be required to undertake works in accordance with the mitigation measures identified in the site-specific documents.

## 1.6. Staging

The Infrastructure Approval requires the preparation, submission and approval of several management plans prior to the commencement of the relevant work activity. In accordance with the note to Schedule 3, Condition 7 of the Infrastructure Approval, this SMP has been prepared for approval in stages. This is described in Table 1-2 and graphically presented in Figures 1-5 through 1-10. Note that:

- stages are not necessarily sequential and may be timed concurrently;
- the body of this plan and Appendices A – E will remain unchanged from Stage 1, once approved by the Planning Secretary. Appendices F – J will be developed (or updated) for each subsequent stage;
- consultation on each stage will occur with the relevant stakeholders specified in Schedule 3, Condition 7a prior to seeking approval from the Planning Secretary of that stage (refer Section 1.7); and
- The relevant stage will not commence until the update to this plan has been approved by the Planning Secretary.

**Table 1-2: Proposed staging of this plan**

Stage of this plan	Scope of this plan relevant to the Stage	Where addressed	Timing
Stage 1	<ul style="list-style-type: none"> <li>Spoil generation and reuse in construction and permanent infrastructure including:               <ul style="list-style-type: none"> <li>Compound, logistics laydowns and camp locations to level the site as part of construction (construction pads);</li> <li>Main access tunnel (MAT), Emergency egress, cabling and ventilation tunnel (ECVT), Talbingo Adit and Tantangara Adit portal (permanent operational pads and structures); and</li> <li>road works across the project.</li> </ul> </li> <li>Spoil disposed of off-site (if required)</li> </ul> <p>Note that this Stage involves placement of spoil in the Lobs Hole emplacement area for the purposes of constructing the Main Yard site. Filling will be limited to that required to progressively construct the Main Yard pads on which facilities (plant, workshop, material handling and so forth) would operate for the duration of the construction program. Permanent placement of spoil at Lobs Hole will commence progressively following removal of the facilities and is not expected to occur until late in the construction program. This SMP will be updated to address design requirements for the Lobs Hole emplacement area prior to commencing final placement at that location.</p>	Sections 1 – 9, and Appendix A – F of this plan	Prior to commencement of construction.
Stage 2	<ul style="list-style-type: none"> <li>Construction at GF01 emplacement area.</li> </ul>	Appendix G	Consult on and obtain approval of Appendix G prior to commencement of this activity
Stage 3	<ul style="list-style-type: none"> <li>Construction at Ravine Bay emplacement area.</li> </ul>	Appendix H	Consult on and obtain approval of Appendix H prior to commencement of this activity
Stage 4	<ul style="list-style-type: none"> <li>Construction at Tantangara emplacement area.</li> </ul>	Appendix I	Consult on and obtain approval of Appendix I prior to commencement of this activity
Stage 5	<ul style="list-style-type: none"> <li>Construction at Rock Forest emplacement area.</li> </ul>	Appendix J	Consult on and obtain approval of Appendix J prior to commencement of this activity
Stage 6	<ul style="list-style-type: none"> <li>Final placement of spoil at Lobs Hole emplacement area.</li> </ul>	Appendix F (updated)	Consult on and obtain approval of updates to Appendix F prior to commencement of this activity




Figure 1-5 Scope and staging of this plan – Talbingo area

Code	Stage
<span style="background-color: #FFC0CB; border: 1px solid black; display: inline-block; width: 15px; height: 10px;"></span>	Construction and spoil handling to occur within this <b>construction envelope</b> <sup>1</sup> as approved under the Main Work Infrastructure Approval and Stage 1 of this plan.
<span style="background-color: #ADD8E6; border: 1px solid black; display: inline-block; width: 15px; height: 10px;"></span>	Exploratory Works disturbance area <sup>1</sup> .
<span style="background-color: #FFDAB9; border: 1px solid black; display: inline-block; width: 15px; height: 10px;"></span>	Main Works indicative disturbance area <sup>1</sup>
<span style="background-color: #FFFF00; border: 1px solid black; display: inline-block; width: 15px; height: 10px;"></span>	Construction not to commence until the detailed plan for the emplacement area is consulted on with the relevant agencies and approved by the Planning Secretary

Note 1: The disturbance area is an estimation of the area required for construction works based on the current level of project design. The precise location of the disturbance area may move within the broader construction envelope and consequently there will be some further refinements to the disturbance area. Note that the Approved Exploratory Works disturbance area (SSI 9208) will also be a disturbance area for Main Works, even following surrender of the Exploratory Works Approval. The cumulative disturbance area for the Main Works and approved Exploratory Works is therefore presented in this figure.




Figure 1-6 Scope and staging of this plan – Lobs Hole

**Code Stage**

- Construction and spoil handling to occur within this **construction envelope**<sup>1</sup> as approved under the Main Work Infrastructure Approval and Stage 1 of this plan.
- Exploratory Works disturbance area<sup>1</sup>.
- Main Works indicative disturbance area<sup>1</sup>
- Construction not to commence until the detailed plan for the emplacement area is consulted on with the relevant agencies and approved by the Planning Secretary

Note 1: The disturbance area is an estimation of the area required for construction works based on the current level of project design. The precise location of the disturbance area may move within the broader construction envelope and consequently there will be some further refinements to the disturbance area. Note that the Approved Exploratory Works disturbance area (SSI 9208) will also be a disturbance area for Main Works, even following surrender of the Exploratory Works Approval. The cumulative disturbance area for the Main Works and approved Exploratory Works is therefore presented in this figure.










Figure 1-7 Scope and staging of this plan – Marica

Code	Stage
	Construction and spoil handling to occur within this <b>construction envelope</b> <sup>1</sup> as approved under the Main Work Infrastructure Approval and Stage 1 of this plan.
	Exploratory Works disturbance area <sup>1</sup> .
	Main Works indicative disturbance area <sup>1</sup>

Note 1: The disturbance area is an estimation of the area required for construction works based on the current level of project design. The precise location of the disturbance area may move within the broader construction envelope and consequently there will be some further refinements to the disturbance area. Note that the Approved Exploratory Works disturbance area (SSI 9208) will also be a disturbance area for Main Works, even following surrender of the Exploratory Works Approval. The cumulative disturbance area for the Main Works and approved Exploratory Works is therefore presented in this figure.



Figure 1-8 Scope and staging of this plan – Plateau

Code	Stage
	Construction and spoil handling to occur within this <b>construction envelope</b> <sup>1</sup> as approved under the Main Work Infrastructure Approval and Stage 1 of this plan.
	Exploratory Works disturbance area <sup>1</sup> .
	Main Works indicative disturbance area <sup>1</sup>

Note 1: The disturbance area is an estimation of the area required for construction works based on the current level of project design. The precise location of the disturbance area may move within the broader construction envelope and consequently there will be some further refinements to the disturbance area. Note that the Approved Exploratory Works disturbance area (SSI 9208) will also be a disturbance area for Main Works, even following surrender of the Exploratory Works Approval. The cumulative disturbance area for the Main Works and approved Exploratory Works is therefore presented in this figure.





Figure 1-9 Scope and staging of this plan – Tantangara





Code	Stage
	Construction and spoil handling to occur within this <b>construction envelope</b> <sup>1</sup> as approved under the Main Work Infrastructure Approval and Stage 1 of this plan.
	Exploratory Works disturbance area <sup>1</sup> .
	Main Works indicative disturbance area <sup>1</sup>
	Construction not to commence until the detailed plan for the emplacement area is consulted on with the relevant agencies and approved by the Planning Secretary

Note 1: The disturbance area is an estimation of the area required for construction works based on the current level of project design. The precise location of the disturbance area may move within the broader construction envelope and consequently there will be some further refinements to the disturbance area. Note that the Approved Exploratory Works disturbance area (SSI 9208) will also be a disturbance area for Main Works, even following surrender of the Exploratory Works Approval. The cumulative disturbance area for the Main Works and approved Exploratory Works is therefore presented in this figure.



**Figure 1-10 Scope and staging of this plan – Rock Forest**

**Code Stage**

-  Construction and spoil handling to occur within this **construction envelope**<sup>1</sup> as approved under the Main Work Infrastructure Approval and Stage 1 of this plan.
-  Exploratory Works disturbance area<sup>1</sup>.
-  Main Works indicative disturbance area<sup>1</sup>
-  Construction not to commence until the detailed plan for the emplacement area is consulted on with the relevant agencies and approved by the Planning Secretary

Note 1: The disturbance area is an estimation of the area required for construction works based on the current level of project design. The precise location of the disturbance area may move within the broader construction envelope and consequently there will be some further refinements to the disturbance area. Note that the Approved Exploratory Works disturbance area (SSI 9208) will also be a disturbance area for Main Works, even following surrender of the Exploratory Works Approval. The cumulative disturbance area for the Main Works and approved Exploratory Works is therefore presented in this figure.

## 1.7. Consultation

In accordance with schedule 3, condition 7a of the Infrastructure Approval, the SMP is to be prepared by a suitably qualified and experienced person in consultation with;

- National Parks and Wildlife Service (NPWS);
- Environment Protection Authority (EPA);
- the Water Group;
- Natural Resources Access Regulator (NRAR);
- NSW Department of Primary Industries (DPI); and
- Transport for NSW (TfNSW).

This plan was prepared by Derek Low. Derek has over 13 years' experience in infrastructure and remediation. He was responsible for delivery of the environmental monitoring program for the Rhodes Remediation Projects (Lednez and Allied Feeds remediations) and was EMS Leader at Orica Botany, managing compliance for the Botany Groundwater Clean-up and HCB Repackaging Project (among others). Derek is currently the DPIE approved Independent Environmental Representative on the Inland Rail – Parkes to Narromine Project and the DPIE approved Independent Compliance Auditor on the Sydney Football Stadium Redevelopment, Moorebank Intermodal Precinct and Sydney Modern Art Gallery Expansion (among others).

### 1.7.1. Consultation on Stage 1 of this plan

On 12 June 2020 the plan was issued to stakeholder agencies for review and comment on Stage 1 (as set out in Table 1-2). Comments from consultation have been incorporated into this plan where appropriate. Comments are summarised in Table 1-3.

**Table 1-3: Consultation undertaken for this plan**

Date	Consultation	Outcomes
12 June 2020	The plan (Rev C) was issued (electronically) to all stakeholders for review and comment	-
24 June 2020	EPA agency briefing (Online presentation) of the plan.	-
3 July 2020	NPWS – response provided on the plan.	<p>NPWS raised comments on better defining spoil minimisation, beneficial reuse and maximisation of placement in the emplacement areas. Section 6 of the plan has been updated to clarify this. Refer to the consultation on 16 July 2020 (below) and Section 6.2 of this plan regarding reuse of non-reactive spoil elsewhere in the KNP.</p> <p>NPWS raised comments about identification of risks and contingencies relevant to Lobs Hole Main Yard. Appendix F has been updated to address this.</p> <p>NPWS raised comments about topsoil. The Topsoil Strategy in Appendix B has been updated to address these.</p> <p>NPWS raised comments about monitoring and reporting. Spoil specific monitoring and reporting has been updated in Section 9 of this plan. Section 1.4 has also been updated to better clarify that the plan relates to construction only.</p> <p>NPWS also raised comments about obtaining as built documentation. Refer to the consultation on 16 July 2020 (below) regarding this matter.</p>

Date	Consultation	Outcomes
8 July 2020	TfNSW – response provided on the plan.	<p>TfNSW raised issues around Vehicle Management Plans, off site movements along State Roads and works in the road corridor.</p> <p>Sections 4.2.5 and 5.6.1 of the Transport Management Plan were updated to include details on truck types and volumes transporting spoil from Marica to Rock Forest (the only regular off site spoil transport route) and details on Vehicle Management Plans respectively.</p> <p>Section 6 of this plan has been updated to better clarify that spoil deemed to be unsuitable and needing to be disposed of off the project is expected to be negligible and would be managed as per the POEO Act and POEO Waste Regulation.</p>
10 July 2020	EPA – response provided on the plan	<p>The EPA noted the staging of the plan and reiterated that a comprehensive Emplacement Management Plan is required, which includes but is not limited to:</p> <ul style="list-style-type: none"> <li>i) dredging;</li> <li>ii) channel excavation; and</li> <li>iii) underwater blasting.</li> </ul> <p>The EPA requested the opportunity to provide comment on these documents as they become available.</p> <p>Future Generation will ensure that the EPA is consulted on the:</p> <ul style="list-style-type: none"> <li>• detailed plans for each emplacement area, within the Spoil Management Plan, as required by Sch 3 Cond 7e)</li> <li>• specific plans covering dredging, channel extraction and underwater blasting in the Talbingo Reservoir and Tantangara Reservoir, within the Water Management Plan, as required by Sch 3 Cond 31 c).</li> </ul> <p>The EPA raised comments regarding monitoring, contingency measures and Trigger Action response Plans for temporary stockpiles. Section 9 of the plan has been updated to address this.</p>
16 July 2020	Updated plan (Rev D) submitted to NPWS for review in response to their initial comments	-
20 July 2020	NPWS online meeting to discuss Future Generation's responses to comments raised by NPWS	<p>Agreed on response to issues raised with the exception of the following:</p> <p>Opportunities for reuse of non-reactive spoil elsewhere within the KNP was not confirmed by NPWS.</p> <p>NPWS requested that the plan include details about provision of as built plans to NPWS. Future Generation will be providing detailed as built documentation to Snowy Hydro. Provision of as built documentation from Snowy Hydro to NPWS is to be managed separate to this Plan.</p>
21 July 2020	NPWS online meeting to address residual comments raised by NPWS from 3 July 2020.	<p>NPWS sought further clarification on beneficial reuse Terms around beneficial reuse elsewhere in the KNP has been refined to reflect schedule 3 condition 4.</p> <p>NPWS sought further clarification on design of the exploratory works eastern emplacement area. To note, the Exploratory Works eastern emplacement area will be filled during Main Works for the purposes of constructing the Main Yard and the final Lobs Hole emplacement area. Final design of the Lobs Hole emplacement area will be addressed in accordance with the staging specified in Section 1.6 and the Rehabilitation Management Plan</p>

Date	Consultation	Outcomes
5 August 2020	NRAR – response provided on the plan	<p>NRAR recommended that the Project review the detailed design of the emplacement areas and associated sediment/contamination dams to ensure consistency with relevant exclusions under Schedule 1 of the Water Management (General) Regulation 2018 or to identify where alternate designs or the need to hold water entitlement may be required.</p> <p>Impacts on third order (or above) watercourses and, therefore, licensing requirements under the Water Management (General) Regulation 2018 will be determined through detailed design of the emplacement areas.</p> <p>Dam designs, function and licensing requirements under the Water Management (General) Regulation 2018 will be determined through detailed design of the emplacement areas. Dams, if required for the non-excluded purposes under the Schedule of the Regulation, will be designed and constructed in accordance with Dams Safety NSW (formerly Dam Safety Committee) guidelines as relevant.</p> <p>The detailed designs are being developed as per the staging of this plan described in Section 1.6. These designs will be subject to separate consultation with agencies and approval from the Department.</p> <p>Future Generation will ensure that NRAR is consulted on the detailed plans for each emplacement area. Furthermore, Future Generation will ensure that the licenses (if required) are obtained prior to the triggering works commencing.</p> <p>NRAR stated that design objectives in Table 7-1 for surface water management are supported. These will assist in achieving the requirements of the “Guidelines for Controlled Activities on Waterfront Land (NRAR 2018)”. It recommended that the Project ensure the detailed design of works within waterfront land are consistent with the “Guidelines for Controlled Activities on Waterfront Land (NRAR 2018)”. Table 7-1 of this plan reflects the design objectives as required by Schedule 3 Condition 6 of the Infrastructure Approval and must be complied with. These objectives are being incorporated into the detailed design of each emplacement area, which will consider constructability, landform and environmental protection. The detailed designs are being developed as per the staging described in Section 1.6 of this plan and these designs will be subject to separate consultation with agencies and approval from the Department.</p> <p>As stated in Section 1.5, specific on-site management measures identified in this plan will be incorporated into site documents where relevant. These site-specific documents will be prepared for construction activities and will detail the management measures which are to be implemented on the ground. Construction personnel will be required to undertake works in accordance with the mitigation measures identified in the site-specific documents.</p>

### 1.7.2. Consultation on future stages of this plan

Appendices G – J (and updated Appendix F) will be issued for consultation prior to submitting these sections to the Planning Secretary to obtain approval for the works to which they relate.

## 2. ENVIRONMENTAL REQUIREMENTS

### 2.1. Legislation

Legislation relevant to the management of spoil includes:

- *Environmental Planning and Assessment Act 1979* (EP&A Act);
- *Environmental Planning and Assessment Regulation 2000* (EP&A Regulation);
- *Contaminated Land Management Act 1997* (the CLM Act);
- *Protection of the Environment Operations Act 1997* (POEO Act);
- *Protection of the Environment Operations (General) Regulation 2009* (POEO General Regulation);
- *Protection of the Environment Operations (Waste) Regulation 2014* (POEO Waste Regulation); and
- *Waste Avoidance and Resource Recovery Act 2001* (WARR Act).

Relevant provisions of the above legislation are explained in the register of legal and other requirements included in Appendix A1 of the EMS.

### 2.2. Conditions of Approval

Table 2-1 details the conditions from the Infrastructure Approval which are relevant to spoil management.

**Table 2-1: Conditions of approval relevant to spoil management**

Condition	Requirement	Where addressed
<b>Spoil Management</b>		
Schedule 3, condition 7	Prior to the commencement of construction, the Proponent must prepare a Spoil Management Plan for the development to the satisfaction of the Planning Secretary. This plan must:	Section 1.6 and Section 1.7 of this plan
	(a) be prepared by a suitably qualified and experienced person in consultation with the NPWS, EPA, Water Group, NRAR, NSW DPI and TfNSW;	
	(b) provide an overarching framework for the management of all spoil generated on site - including the testing, classification, handling, temporary storage and disposal of spoil – that complies with the spoil management requirements in condition 4 above;	Sections 5 – 9 and Appendix A – F of this plan
	(c) include a detailed plan for managing the temporary spoil stockpiles of the development, which includes suitable triggers for remedial measures (if necessary) and describes the contingency measures that would be implemented to address any water quality risks;	Section 6.5 and Section 9 and Appendix C of this plan
	(d) include a detailed plan for managing all the reactive or contaminated spoil generated on site, including the contingency measures that would be implemented if the volumes of this spoil are greater than expected and unsuitable for land disposal;	Section 6 and Appendix D and E of this plan Contaminated Land Management Plan Waste Management Plan

Condition	Requirement	Where addressed
	(e) detailed plans for each of the permanent spoil emplacement areas that have been prepared using both analogue and erosional-based methods: these plans must: <ul style="list-style-type: none"> <li>describe how the development of each emplacement area would be co-ordinated with the rehabilitation of the site in accordance with the approved Rehabilitation Management Plan;</li> <li>describe the measures that would be implemented to comply with the spoil management requirements in condition 4 above and the design objectives in Table 2;</li> <li>include a topsoil strategy outlining the measures that would be implemented to ensure the surface of the emplacement areas will be suitable to sustain the target PCTs in the long term, having regard to the approved strategy in the Rehabilitation Management Plan;</li> <li>identify the key risks for the successful completion of each emplacement area and the contingency measures that would be implemented to address these risks; and</li> <li>include detailed completion criteria and performance indicators for each emplacement area, including criteria for triggering remedial action (if necessary);</li> </ul>	Appendix F of this plan.
	(f) include a program to monitor and publicly report on: <ul style="list-style-type: none"> <li>the management of spoil on site;</li> <li>the implementation of each of the detailed plans, including the effectiveness of the proposed mitigation and contingency measures; and</li> <li>progress against the detailed completion criteria and performance indicators of each permanent spoil emplacement area.</li> </ul>	Section 9 of this plan
	<i>Note: The Proponent may stage the preparation of the Spoil Management Plan, including the preparation of detailed plans for each permanent spoil emplacement area. However, the detailed plans must be approved prior to any construction occurring in the relevant emplacement area.</i>	Section 1.6 of this plan
Schedule 3 condition 4	The Proponent must:	Section 6 of this plan
	(a) minimise the spoil generated by the development;	Section 6 of this plan
	(b) test and classify the relevant physical and chemical characteristics of the spoil;	Section 5 and Appendix A of this plan
	(c) manage, use or dispose of the spoil in accordance with its classification	Section 6 and Appendix D and E of this plan
	(d) develop and implement suitable procedures for handling, storing and disposing of any: <ul style="list-style-type: none"> <li>potentially acid forming material;</li> <li>asbestiform mineral fibres;</li> <li>contaminated material</li> </ul>	Section 6 and Appendix D and E of this plan
	(e) only place non-reactive spoil, which has a low geochemical risk and is suitable for reuse, in the western emplacement area	Section 6 and Appendix E of this plan
	(f) maximise the reuse of non-reactive spoil on site and in other parts of the Kosciuszko National Park	Section 6 of this plan
	(g) maximise the use of the permanent spoil emplacement areas	Section 6 of this plan

Condition	Requirement	Where addressed
	(h) minimise the spoil left at Lobs Hole and Marica for incorporation into the final landform	Section 6 of this plan
	(i) minimise the water quality impacts of the temporary and permanent emplacement areas	Section 6, 8, 9 and Appendix C, E and F – J of this plan Surface Water Management Plan
	(j) not place any spoil from the tunnel boring machines in the active storages or below the full supply level of either the Talbingo Reservoir or Tantangara Reservoir without the approval of the Planning Secretary	Section 6 of this plan
	(k) not place any spoil from dredging, channel excavation or underwater blasting in the eastern and western emplacement areas, or in the active storages or below the full supply level of either the Talbingo Reservoir or Tantangara Reservoir without the approval of the Planning Secretary.	Section 6 of this plan
Schedule 3, condition 5	<p>Apart from the spoil that is provided to the NPWS for use in other parts of the Kosciuszko National Park, sent off-site, used to construct temporary or permanent infrastructure for the development or used to rehabilitate the site, the Proponent must ensure that all the spoil generated by the development is disposed of in the following emplacement areas:</p> <ul style="list-style-type: none"> <li>a) Ravine Bay;</li> <li>b) GFO 1;</li> <li>c) Lobs Hole;</li> <li>d) Tantangara; or</li> <li>e) Rock Forest.</li> </ul> <p><i>Note: The location of these emplacement areas is shown in the figures in Appendix 2 (of the COA).</i></p>	Section 6 of this plan
Schedule 3, condition 6	The Proponent must ensure the permanent spoil emplacement areas comply with the design objectives in Table 2 (of the COA entitled <i>Design Objectives for Permanent Spoil Emplacement Areas</i> ).	Appendix F – J of this plan
Schedule 3, condition 8	The Proponent must implement the approved Spoil Management Plan for the development.	Section 8 and 9 of this plan

Table K-1 in Appendix K details the conditions from the Exploratory Works Infrastructure Approval which are relevant to spoil and demonstrates where these conditions are addressed or are no longer relevant.

### 2.3. Environmental Management Measures

Environmental safeguards and management measures are included in the EIS in Appendix G. During preparation of the Submissions Report, revised environmental management measures (REMMs) were developed and are included in Appendix C of the Submissions Report.

The revised environmental management measures relevant to this Plan are listed in Table 2-2 below.

**Table 2-2: Management measures from the RTS relevant to spoil management**

Impact	Ref #	Revised environmental management measure	Where addressed
Rehabilitation	REHAB 01	A Rehabilitation Management Plan will be prepared for the new landforms at Tantangara Reservoir, Lobs Hole and Talbingo Reservoir. The plan will:	Section 7 and Appendix F – J of this Plan.

Impact	Ref #	Revised environmental management measure	Where addressed
		<ul style="list-style-type: none"> <li>include a detailed plan for rehabilitation of the site;</li> <li>include detailed performance and completion criteria for evaluating the performance of the rehabilitation of the sites, and triggering any remedial action (if necessary);</li> <li>describe the measures that would be implemented to:               <ul style="list-style-type: none"> <li>comply with the rehabilitation objectives and associated performance and completion criteria;</li> <li>progressively rehabilitate the site;</li> <li>include a program to monitor and report the effectiveness of these measures</li> </ul> </li> </ul>	Rehabilitation Management Plan
Creation of new landforms	REHAB 02	New landforms will: <ul style="list-style-type: none"> <li>be safe, stable and non-polluting;</li> <li>maximise surface drainage to the natural environment</li> </ul>	Section 7 and Appendix F – J of this Plan. Rehabilitation Management Plan
Assessment of surface disturbance and excavation areas	CONTA M01	Targeted investigations will be undertaken prior to construction along the surface disturbance areas using a risk-based approach. The results of these targeted investigations will determine the level of management to be implemented.	Section 5.3 of this Plan. Contaminate d Land Management Plan
Assessment of imported Virgin Excavated Natural Material (VENM)	CONTA M02	Prior to the importation of any VENM during construction, the VENM source(s) will be identified and assessed against the definition of VENM in the Waste Classification Guidelines (NSW EPA, 2014) and the POEO Act. The VENM source(s) will be assessed by an appropriately qualified contaminated land consultant.	Contaminate d Land Management Plan Waste Management Plan
Contaminated soil management during construction	CONTA M03	Protocols for the management of contaminated soil during construction will be included in the CEMP or EMS.	Contaminated Land Management Plan
Excavated rock waste management and transport	CONTA M04	Material which has been assessed as not suitable for reuse on land or for subaqueous disposal or cannot be reused will be classified in accordance with the Waste Classification Guidelines (NSW EPA 2014). Depending on the classification of the material, a licensed waste transport company will be used to transport material which is required to leave the project, to an appropriately licensed facility. Excavated material may be subject to treatment and application on site	Section 5.6 and 6.7 of this Plan. Contaminated Land Management Plan. Waste Management Plan
Asbestos management	CONTA M05	An Asbestos Management Plan (AMP) will be developed if areas and items are identified during pre-construction investigations as containing Asbestos Containing Materials ACM (ACM), or areas are suspected of containing ACM (such as historical buildings). The AMP will address unexpected finds of ACM. Specifically, protocols will be stipulated for separation, monitoring, validation and clearance of asbestos	Asbestos Management Plan

Impact	Ref #	Revised environmental management measure	Where addressed
Asbestos management	CONTA M06	An Occupational Hygienist (Hygienist) will be on-site for the duration of the excavation works where ACM has been identified from pre-construction or where unexpected finds of ACM are encountered.	Asbestos Management Plan
PAF rock	CONTA M07	An Excavated Rock Management Plan would be developed which would include measures identified in the Preliminary Site Investigation – Contamination (Table 9.1, Item 4 of Appendix N.1)	This Plan
PAF / NOA rock management	Table 9.1, Item 4 of Appendix N.1	An Excavated Spoil Management Plan would be developed which would include:	Sections 5 – 9 and Appendix A – J of this Plan
		<ul style="list-style-type: none"> <li>Procedures for handling, geochemical sampling and testing, classification, storage and disposal/placement of excavated rock to ensure that excavated material is appropriately managed;</li> </ul>	
		<ul style="list-style-type: none"> <li>Monitoring required to mitigate potential impacts from placement of excavated rock material;</li> </ul>	Section 9 and Appendix F – J of this Plan
		<ul style="list-style-type: none"> <li>A clear, effective and trackable mechanism for implementing mitigation measures;</li> </ul>	Section 6, 8 and 9 of this Plan
		<ul style="list-style-type: none"> <li>Allowances for the treatment and separate placement of some PAF/NOA material in dedicated permanent emplacements in accordance with excavated rock management strategies for the Project;</li> </ul>	Sections 6.8 and 6.9 and Appendix D and E of this Plan
		<ul style="list-style-type: none"> <li>Allowances for the treatment of tunnel drainage containing AMD components for excavations in Possible, Likely and Confirmed AMD hazard areas;</li> </ul>	Section 6.10 of this Plan Groundwater Management Plan
		<ul style="list-style-type: none"> <li>A process for the identification/characterisation/quantification of PAF/NOA material and activity specific risk assessments;</li> </ul>	Section 5 and Appendix A of this Plan
		<ul style="list-style-type: none"> <li>A continued excavated material characterisation program would be developed which will allow for adequate assessment of NOA, acid metalliferous drainage (AMD)/neutral metalliferous drainage (NMD)/saline drainage (SD) material, and reduce the risk of material being misclassified as 'benign' and being managed inappropriately, and may include:               <ul style="list-style-type: none"> <li>Geochemical kinetic testing of each key lithology or alteration type identified to have an actual PAF, Potentially acid-forming—low capacity (PAF-LC)), or potential (uncertain) AMD risk</li> <li>Sequential Net Acid-Generation (NAG) testing, where TS &gt;1% is reported in any single addition NAG tests (even where classification of the sample indicates NAF)</li> <li>Chromium Reducing Sulfur (CRS) testing, where is reported equal to or greater than 0.3% in single addition NAG tests</li> <li>Creation of a graphical or statistical analysis of AMD sample distribution to identify any critical information gaps, and develop a block model for potentially AMD forming material in the Possible to Confirmed Criticality Assessment areas</li> <li>Any laboratory analysis be compared to/correlated with x-ray fluorescence (XRF) core scans conducted by CSIRO</li> </ul> </li> </ul>	Section 5 and Appendix A of this Plan

Impact	Ref #	Revised environmental management measure	Where addressed
		and previous laboratory x-ray diffraction (XRD), abscisic acid (ABA), and NAG tests and management responses to mitigate identified risks associated with potentially AMD forming material	
Unexpected Finds	CONTA M08	An unexpected finds procedure will be included in the CEMP. Workers will be trained to identify potential contamination that may be encountered during construction	Contaminated Land Management Plan.
Alpine humus soils and peat bogs and fens	SOIL01	Mitigations will be included in the Rehabilitation Management Plan to minimise impacts to Alpine humus soils and peat bogs/fens.	Rehabilitation Management Plan
Loss of soil resource	SOIL02	Development and implementation of soil management measures to assist in the preservation of the quantity and quality of the soil resource including: <ul style="list-style-type: none"> <li>• an inventory of soils to be stripped, including depths and volumes; and</li> </ul>	Section 6.4 and Appendix B of this Plan Rehabilitation Management Plan
		<ul style="list-style-type: none"> <li>• topsoil management measures including stripping and stockpiling procedure.</li> </ul>	
Soil erosion and sedimentation	SOIL03	Site-based Erosion and Sediment Control Plans (ESCPs) will be prepared by a suitably qualified erosion and sediment control specialist.	Section 6.11 and 9 and Appendix C of this Plan Surface Water Management Plan
Soil capability	SOIL04	The Rehabilitation Management Plan (refer to REHAB01) will be implemented and will include measures to minimise:	Section 9 and Appendix F – J of this Plan Rehabilitation Management Plan
		<ul style="list-style-type: none"> <li>• loss of soil;</li> </ul>	
		<ul style="list-style-type: none"> <li>• loss of organic matter and nutrient decline;</li> </ul>	
		<ul style="list-style-type: none"> <li>• soil structural decline; and</li> </ul>	
		<ul style="list-style-type: none"> <li>• compaction.</li> </ul>	
		Regular rehabilitation monitoring will be undertaken to identify any defects, such as slumping, erosion or poor vegetation establishment. Identified defects will be rectified	

The COA requires the project to be conducted in accordance with the Exploratory Works EIS and RTS as relevant. Environmental safeguards and management measures are included in the Exploratory Works EIS in Section 6.3. During preparation of the Exploratory Works Submissions Report, REMMs were developed and are included in Section 8 of that Submissions Report.

The REMMs relevant to this Plan are listed in Table 2-3 below. If additional measures are cross-referenced from another section of the EIS or Submissions Report, these measures are also included.

In accordance with Schedule 2, Condition 3 of the Infrastructure Approval, if there is any inconsistency between the Exploratory Works and Main Works documents, the most recent document will prevail to the extent of the inconsistency (i.e. Main Works).

**Table 2-3: Exploratory Works management measures from the EIS relevant to spoil management**

Impact	Ref #	Environmental management measure	Where addressed
Impacts to soil resources	SOIL01	<p>Soil management procedures (including stripping, stockpiling and application) will be implemented as part of the CEMP. The objectives of soil management will be to:</p> <ul style="list-style-type: none"> <li>• preserve as much of the topsoil and subsoil as possible;</li> <li>• minimise the risk of contamination;</li> <li>• minimise the risk of any topsoil degradation or compaction during construction and following reinstatement;</li> <li>• ameliorate subsoil where required for use in rehabilitation works;</li> <li>• minimise topsoil mixing with unsuitable soil and spoil materials during stripping and stockpiling; and</li> <li>• ensure reinstatement of soil horizons in the correct order and required depths to allow for rehabilitation.</li> </ul>	<p>Section 6.4 and 6.5 and Appendix B and C of this Plan</p> <p>Rehabilitation Management Plan</p>
		<p>Topsoil and subsoil will be stripped, stockpiled and handled during construction to avoid degradation. Management measures that will be implemented include:</p> <ul style="list-style-type: none"> <li>• the topsoil stripping procedure and stockpiling procedure will be developed and implemented to maximise the salvage of materials and minimise soil degradation;</li> <li>• structural decline of soil will be minimised by using suitable machinery, timing stripping where practicable, using correct stockpile development techniques and minimising handling of topsoil materials;</li> <li>• topsoil and subsoil will be stockpiled, with stockpiles designed and located to minimise contamination, development of anaerobic conditions, and to avoid erosion and dust generation;</li> <li>• nutrient decline will be minimised by managing stockpile methods and heights;</li> <li>• stockpiles will be regularly inspected for weeds; and</li> <li>• to minimise the risk of loss from wind and water erosion to stockpiled topsoil, a vegetative cover will be established, or the stockpile covered.</li> </ul>	<p>Section 6.4 and 6.5 and Appendix B and C of this Plan</p> <p>Rehabilitation Management Plan</p>
Contaminated land	CON02	An Excavated Rock Management Plan will be prepared prior to the commencement of tunneling. The Plan will include:	This Plan
		<ul style="list-style-type: none"> <li>• protocols for handling, geochemical testing, classification, storage and disposal/placement of excavated rock will be implemented to ensure that excavated material is appropriately managed; and</li> </ul>	Sections 5 – 9 and Appendix A – J of this Plan
		<ul style="list-style-type: none"> <li>• monitoring measures to be included as part of the Surface and Groundwater Monitoring Program, to monitor potential impacts from the placement of excavated rock material.</li> </ul>	<p>Section 9.1.3 and 9.1.4 of this Plan</p> <p>Surface Water Management Plan and Groundwater Management Plan</p>
		<ul style="list-style-type: none"> <li>• management measures which include:               <ul style="list-style-type: none"> <li>– stockpile designs will incorporate benching and bunding to avoid mobilisation of sediment and rock;</li> <li>– controls to avoid the risk of acid or metal laden run off into the Yarrangobilly River;</li> </ul> </li> </ul>	Section 6.5 and 6.9 and Appendix E and F of this Plan

Impact	Ref #	Environmental management measure	Where addressed
		<ul style="list-style-type: none"> <li>– progressive verification of the adequacy of design options;</li> <li>– minimisation of placement footprint where possible; and</li> <li>– minimising the construction footprint and extent to which soil and vegetation within the riparian zone are disturbed.</li> </ul>	
	CON03	Excavated material which is classified as contaminated, which is not suitable for reuse on site or on onsite remediation, will be transported to a disposal facility that is legally able to accept the material for reuse or disposal. The material will be classified and disposed of to an appropriately licensed facility in accordance with the Waste Classification Guidelines (NSW EPA 2014).	Section 5 and 6.7 and Appendix A of this Plan Waste Management Plan
Water quality impacts from rock emplacement areas	WM8.1	The eastern and western rock and soil emplacement areas will be constructed as temporary landforms. The rock will be subject to the subaqueous emplacement program associated with Exploratory Works. Soil will be used for rehabilitation. Should any rock remain at these locations following the conclusion of Exploratory Works, it will be transported to a nominated location outside of Kosciuszko National Park within a timeframe agreed with NPWS.	Note that this is no longer relevant as the Main Works COA permits the placement of spoil across Lobs Hole, which includes the Exploratory Works eastern and western emplacement areas. Refer to Section 6 and Appendix F of this Plan
	WM8.2	During establishment, the water management controls for construction areas (WM_2.1 to 2.8) will be applied.	Surface Water Management Plan
	WM8.3	The western emplacement area will be used to store cuttings and other material that has a low geochemical risk. This landform will be built in a manner that limits compaction and will be top-soiled and vegetated to stabilise the landform.	Section 8 and Appendix E and F of this Plan
	WM8.4	Any remnant mine workings located within the eastern and western rock and soil emplacement areas will be rehabilitated (if necessary).	Section 8 and Appendix E and F of this Plan
	WM8.5	The eastern emplacement area will be used to store any material that has higher geochemical risk. Excavated material will be geochemically characterised prior to placement. If any potentially acid forming material is encountered, it will be placed in a select area of the emplacement. The potential for acid rock drainage will be treated by placing and compacting layers of limestone (or other suitable AC material) between each rock and sediment layer as required. The volume of limestone (or other suitable AC material) in each layer will be determined stoichiometrically so that the maximum potential acidity from the overlying layer of rock and sediment is treated. This approach will neutralise AMD within the stockpile. Once design levels are reached, the landform will be top-soiled and vegetated.	Note that this is no longer relevant as the Main Works COA permits the placement of spoil across Lobs Hole, which includes the Exploratory Works eastern and western emplacement areas. The Exploratory Works eastern emplacement area will not be set aside for treatment of reactive material as it will be filled to construct the Main Yard. Reactive material will be managed in designated treatment areas in locations so as
	WM8.6	Runoff from Lick Hole Gully will be diverted around or through the eastern emplacement area. The diversion works will comprise a dam upstream of the diversion inlet and either a gravity or pump assisted diversion system. The diversion works will have a 1% AEP capacity. The dam upstream of the diversion inlet will be designed as a detention basin and will not permanently hold water.	

Impact	Ref #	Environmental management measure	Where addressed
		A high-flow diversion drain will be established to convey runoff from Lick Hole Gully around the emplacement area in a controlled manner, avoiding uncontrolled overflows through the emplacement area. This diversion drain will only be engaged if a flood greater than a 1%AEP event occurs.	to prevent environmental harm. Refer to Sections 6, 8 and Appendix E and F of this Plan
	WM8.7	Seepage from the eastern emplacement area will be collected in a water management dam. Collected water will either be irrigated to the emplacement (to promote evaporation) or treated in the process water treatment plant. Discharge of seepage water to the Yarrangobilly River will be avoided.	Refer Water Management Plan
	WM8.8	The eastern and western emplacement areas will be rehabilitated following removal of all material. Lick Hole Gully will be reinstated as part of the rehabilitation works. Geomorphic and ecological characterisation of Lick Hole Gully will be undertaken prior to disturbance to record the existing conditions and values of Lick Hole Gully. The rehabilitation approach will seek to create a physically stable landform that reinstates or improves the existing values.	Note that this is no longer relevant as the Main Works COA permits the placement of spoil across Lobs Hole, which includes the Exploratory Works eastern and western emplacement areas. Refer to Section 6 and Appendix F of this Plan
Excavated material management	MOD2 - 005	The Excavated Material Management Plan will be updated and the Subaqueous Emplacement Management Plan will be prepared to provide consideration to the management of excavated material generated by TBM tunnelling.	This is no longer relevant as the Main Works COA permits the placement of spoil above and below full supply level (FSL) at Ravine Bay and Tantangara peninsula. This Plan will be updated for approval prior to the commencement of construction in these locations. Refer Section 6 and Appendix H and I of this Plan (once prepared).
Impacts to aquatic habitat and biota during dredging and subaqueous placement	ECO15 -1	The subaqueous placement monitoring program for Talbingo Reservoir will be developed and implemented.	This is no longer relevant as the Main Works COA permits the placement of spoil above and below full supply level (FSL) at Ravine Bay and Tantangara peninsula. This Plan will be updated for approval prior to the commencement of construction in these locations. Refer Section 6 and Appendix H and I of this Plan (once prepared).
	ECO15 -3	Measures relevant to aquatic ecology will be implemented as described below including: the extent of the placement area will be minimised as far as practicable;	
	ECO15 -4	Measures relevant to aquatic ecology will be implemented as described below including: the extent of the dredge footprint will be minimised as far as practicable;	
	ECO15 -5	Measures relevant to aquatic ecology will be implemented as described below including: subaqueous placement would not occur shallower than 3 m below minimum operating level (i.e. where aquatic habitat, such as aquatic plants are less likely to occur);	
	EECO1 5-6	Measures relevant to aquatic ecology will be implemented as described below including: placement of large rocks within the placement area will occur and is expected to enhance the value of this habitat for fish and mobile invertebrates by providing hard surface and refuges;	
Flood Risk	FM1.2-1	The western emplacement will be designed to prevent the risk of emplacement material being entrained in flood waters during a 1 in 5000-year flood event.	Note that this is no longer relevant as the Main Works COA permits the placement of spoil across Lobs Hole, which includes the Exploratory Works

Impact	Ref #	Environmental management measure	Where addressed
			eastern and western emplacement areas. Section 9 and Appendix F of this Plan

## 2.4. Licences and Permits

Environment Protection Licence (EPL) 21266 has been issued for the project for the scheduled activity of extractive activities for the Exploratory Works phase. The premises boundary for the Exploratory Works EPL has been expanded to encompass both Exploratory Works and Main Works activities and the governing scheduled activity for Main Works will be Electricity Generation. A Construction Lease and Works Access Licence will be established with NPWS in order to carry out the relevant Snowy 2.0 Main Works.

## 2.5. Guidelines

The guidelines considered in the development and implementation of this management plan include:

- *Interim Protocol for Site Verification and Mapping of Biophysical Strategic Land* (NSW Gov 2013);
- *Soil and Landscape Issues in Environmental Impact Assessment* (DLWC 2000);
- *Acid Sulfate Soils Assessment Guidelines* (Ahern et al. 1998);
- *The land and soil capability assessment scheme: second approximation* (OEH 2012);
- *The Australian soil classification* (Isbell 2016);
- *Acid sulfate soils manual* (Stone et al 1998);
- *NSW EPA Guidelines for consultants Reporting on Contaminated Sites* (OEH 2011);
- *Waste Classification Guidelines Part 1: Classifying waste* (NSW EPA 2014);
- *Managing Urban Stormwater: Soils and Construction*. Landcom, (4th Edition) March 2004 (reprinted 2006) (the Blue Book);
- *Acid Sulfate Soils Manual*, NSW Acid Sulfate Soil Management Advisory Committee, 199;
- *National Environment Protection (Assessment of Site Contamination) Measure (ASC NEPM)*, NEPC 2013;
- *Preventing Acid and Metalliferous Drainage Leading Practice Sustainable Development Program for the Mining Industry*, Department of Industry 2016 (AMD Guideline);
- *Australian Standard 1141 Methods for sampling and testing aggregates*;
- *Guidelines for the Assessment, Remediation and Management of Asbestos-Contaminated Sites in Western Australia*, Western Australian Department of Health 2009.

### 3. EXISTING ENVIRONMENT

The following sections summarise the existing soil and geological environment within and adjacent to the Project based on the information contained in Appendix L and N of the Main Works EIS, the Main Works Submissions Report and Chapter 5.3, Appendix H and Appendix K of the Exploratory Works EIS.

On 4 January 2020, the Snowy 2.0 project site and overall northern section of KNP was impacted by a significant bushfire. The project site at Lobs Hole was severely impacted with much of the groundcover and trees burned, leaving the catchment area with bare soil and no ground protection. Other parts of the Main Works project area including the Plateau, Marica and Tantangara were also impacted by the bushfire to varying degrees.

#### 3.1. Landscape and topography

Elevation across the soil assessment area ranges from about 550-1450 m AHD. Slope and slope length are major factors affecting the risk of soil erosion and although the majority of works sites are gently sloping the steep slopes (>15%) in some areas of the project result in an extreme soil erosion hazard rating. Through the design process, infrastructure has been positioned on flatter areas within the topographic constraints of the Main Works sites.

The soil assessment area is located within two markedly different terrains; the Kiandra Tablelands (the plateau) and the Ravine area (Lobs Hole, Marica and Talbingo Reservoir project areas). The Kiandra Tablelands are represented by mature undulating tablelands in the central and eastern portion of the Project Area. The Ravine area consists of steep valleys and ravines of the Yarrangobilly River and tributaries primarily in the western portion of the Project.

These two main terrains are separated by an escarpment that trends north-northeast, perpendicular to the tunnel alignment. This escarpment is coincident with the mapped trace of the Long Plain Fault and is accepted as marking the surface trace.

The Lobs Hole and Marica project areas are within a steeply incised ravine and along the western fringe of the Long Plains fault escarpment. Most of this area is characterised by deep gorges and steep sloping ridges, the product of incision from watercourse flow and glaciations, with localised areas of lower grade, such as ridgelines, saddles, benches, and alluvium beside watercourses.

The central and eastern part of the soil's assessment area (generally east of the Snowy Mountains Highway) are drained by creeks flowing into the Murrumbidgee River (Gooandra Creek, Tantangara Creek and Nungar Creek). The Eucumbene River drains a narrow region of the Project Alignment between Wallaces Creek Fire Trail and the Snowy Mountains Highway (SMEC 2018a). The subalpine plateau that includes the Tantangara project area has had a complex geomorphic history resulting in a landscape of disrupted drainage patterns, swampy basins and erosion surfaces. The Rock Forest site, situated outside the boundary of KNP, is located on relatively gentle slopes.

The majority of the project is located between the Tantangara and Talbingo Reservoirs, within the catchments of the Yarrangobilly, Eucumbene and Murrumbidgee rivers. Receiving waters include the Yarrangobilly, Eucumbene, Tumut and Murrumbidgee Rivers and some of their tributaries, and the Talbingo and Tantangara Reservoirs.

Landscape and topography changes across the project, with the steeper terrain of the Lobs Hole area evident compared to the high plains of the Plateau and Tantangara.

### 3.2. Geology

The project area is within the south-eastern portion of the Lachlan Fold Belt of NSW. The geology of the soils (Main Works EIS) consists of a wide range of rock types from sediments, metamorphosed sediments and intrusive and extrusive volcanics.

The geology of the plateau area comprises granites that have formed faulted, stepped ranges at the point where the South Eastern Highlands in NSW turn west into Victoria (NPWS 2003). The South Eastern Highlands are part of the Lachlan Fold Belt that runs through the eastern states as a complex series of metamorphosed Ordovician to Devonian sandstones, shales and volcanic rocks intruded by numerous granite bodies.

The area between Talbingo and Tantangara reservoirs is structurally deformed, with numerous folds and several major faults associated with the north-south trending Long Plain Fault. Long Plain Fault - forms the western boundary of the Tantangara Block and the plateau. The fault trends in a north-northeast direction over a distance of more than 200 km, from the Upper Murray River to west of the Brindabella Ranges near Canberra.

The geology of the ravine area consists mostly of marine deposits of shale, slate, greywacke, siltstone, limestone and conglomerate of the Ravine Beds, Byron Range Groups and Yarrangobilly Limestone. These are overlain by the Devonian Boraig (rhyolite), Gooandra Volcanics (Ordovician basalts) and Tertiary basalts at the top of Ravine Road.

The Yarrangobilly Limestone is present as massive karstic limestone beds along the eastern limit of the Ravine Group.

### 3.3. Salinity

The Main Works EIS identified that the salt levels in all soils was very low, with chloride below the limit of reporting. No salt affected land was mapped within Snowy River Shire.

Groundwater across the soils assessment area consists of shallow systems in peats/bogs and other localised unconsolidated materials and deeper groundwater associated with deeper fractured rock (i.e. Ravine Beds). Salinity levels are expected to be low in shallow groundwater areas where the groundwater is readily recharged via rainfall and snow melt.

There is no evidence to suggest that salinity is an issue within the soils assessment area for the Project.

### 3.4. Soils

The soils of the project area reflect the extreme climatic gradient across the ravine and Plateau, and complex geology on which the soils have formed. Climatic conditions have a more dominant role in soil formation across the alpine and subalpine areas of the Plateau compared to the low-lying areas of the ravine.

The range of geologies present has led to a wide variety of soils forming across the project area including Kandosols, Tenosols, Rudosols, Dermosols, Chromosols, Vertosols, Ferrosols and Organosols.

Based on the Main Works EIS, the main soils types of the major project work areas are brown podzolic soils for Talbingo Reservoir and Lobs Hole, red loams for Marica, red loams, transitional alpine humus soils and alpine humus soils across the plateau and alpine humus soils at the Tantangara Reservoir.

The topsoils generally have moderate to low erodibility with moderate to high organic matter contents. The soils analysed from the exploratory works soil survey (Main Works EIS) did not contain any samples that were sodic or magnesian.

### 3.5. Contamination

Based on contamination investigations (main Works EIS), there is a risk of encountering pre-existing contaminated soil from previous land use activities at Lobs Hole or from Naturally Occurring Asbestos (NOA).

The Lobs Hole is area of contamination concerns as it was the site of a copper mine in the late nineteenth century through to 1916. As part of the Exploratory Works EIS soil sample results were compared to the NEPM Health Investigation Level (HIL) / Health Screening Level (HSL) B (applicable to residential sites with minimal soil access such as will be the case at the accommodation camp) and HIL/HSL C (applicable to public open spaces) and Ecological Investigation Levels (EILs). Concentrations and analytes analysed were below the applicable human health investigation and screening criteria at all locations however, some exceedances of EILs for copper, nickel, arsenic and zinc were identified. It is inferred that these exceedances are related to former mine workings, and others are likely to be due to natural background levels.

Soil contamination associated with proposed construction activities may occur as a result of spills or unplanned releases of potentially contaminating materials. This can include potential spills of fuels or hazardous chemicals, such as petrol, oil and lubricant and other chemicals (e.g. herbicides) at storage locations, use locations, or during transport.

Any contaminated materials encountered during will be managed in accordance with the Contaminated Land Management Plan (S2-FGJV-ENV-PLN-0049). Off-site disposal of contaminated materials will occur in accordance with Section 5.9 of this Plan and the Waste Management Plan (S2-FGJV-ENV-PLN-0048).


### 3.6. Naturally Occurring Asbestos (NOA)

NOA is the natural geological occurrence of asbestos (asbestiform) minerals found in association with geological deposits including rock, sediment or soil. The EIS reported that there is potential for NOA within the Main Works project area. Predominantly of tremolite-actinolite and actinolite fibres, within geological units proposed to be intersected by tunnelling activities and ground disturbance works. Specifically, NOA has been reported in the Gooandra Volcanics, Boggy Plain Site and Shaw Hill Gabbro units.

The following activities are proposed to encounter NOA:

- Two section of the Head Race Tunnel (HRT) (approximate 7.5 km section in total)
- Surface excavation works, including road upgrades and construction areas at Plateau and Marica.

The location of NOA is presented graphically in Figure 3-1 below and in Table 3-1.



**Figure 3-1: SMEC west-east cross section showing confirmed presence of NOA**

Based on the Geotechnical Baseline Report, NOA is likely or confirmed to be found in a length of 7.5km in the HRT and will be encountered by tunnel boring machine (TBM) from the Tantangara zone.

The total volume of material to dispose coming from this length would be approximately 845,000m<sup>3</sup> in situ. Further information provided by Snowy Hydro indicates that 7.5% of the predicted total to be NOA, which is equivalent to 62,300 m<sup>3</sup> of in situ rock. Including an additional 10% contingency, the total capacity to manage is 150,000 m<sup>3</sup> bulked.

### 3.7. Acid and Metalliferous Drainage (AMD)

#### 3.7.1. Presence

Acid and Metalliferous Drainage (AMD) has traditionally been referred to as 'acid mine drainage' or 'acid rock drainage' (ARD) and refers to potential for rock to be potentially acid forming (PAF) through exposure of sulfide minerals, most commonly iron sulfide (pyrite FeS<sub>2</sub>) with oxygen and water. This reaction generates acidic water which reacts with the minerals in the surrounding rock material creating a metal rich discharge. Whether rock is PAF or non-acid forming (NAF) and/or acid consuming (AC) is determined from the acid-base account. The potential for acid metalliferous drainage is dependent on the total sulfur content and the neutralising capacity of the rock.

The EIS included a review of existing data and reports which assessed the potential for acid mine drainage on the project. This included a review:

- URS (2015) Lobs Hole Site Investigation and Remediation Assessment;

- EMM (EIS 2019) Contamination Assessment, Main Works for Snowy 2.0;
- EMM (EIS 2019) Soils and Land Assessment, Main Works for Snowy 2.0;
- EMM (EIS 2019) Excavated Rock Placement, Main Works for Snowy 2.0;
- SMEC (2019a) Acid Metalliferous Drainage, Issue E.

URS identified areas that have been impacted by AMD in waste material, located between the redundant Lobs Hole mine shaft and processing area, and the Yarrangobilly River. Results from sediment samples collected between the former Lobs Hole copper mine and Yarrangobilly River identified off-site migration of these impacts with potential impacts to nearby sensitive environmental receptors less than 700 metres downstream.

SMEC determined the likelihood of intersecting AMD in the targeted geological units. This was presented in the Contamination Assessment contained within the EIS and in Figure 3-2.

The Contamination Assessment within the EIS identified a potential to intersect PAF rock during blasting or tunnel boring. Along the tunnel alignment it was determined that AMD materials were highly variable due to the tendency of pyrite to occur in veins and seams. PAF rock was confirmed in within the Tantangara (one sample was PAF-LC), Temperance (one sample was PAF-LC), Gooandra Volcanics and Ravine Beds formations.


Ranking	AMD hazard classification	Geological units
Unlikely: certain exclusion of formations potentially containing PAF	0	Tertiary Basalt, Byron Range Group, Kelley's Plain Volcanics, Peppercorn Formation, Boggy Plain Suite intrusions, Adaminaby Beds, Bolton Beds
Possible: possible presence of rock formation potentially containing PAF	1	Boraig Group, Shaw Hill Gabbro
Likely: rock formations potentially containing PAF – PAF not already detected	2	
Confirmed: PAF confirmed in the formations tested	3	Gooandra Volcanics, Ravine Beds, Tantangara Formation <sup>1</sup> , Temperance Formation <sup>1</sup>

Note: 1 One sample was reported as PAF-LC

Source SMEC 2019a

**Figure 3-2: SMEC AMD hazard classification**

The confirmed presence of PAF material is shown in Figure 3-3 below.



**Figure 3-3: West-East cross section showing confirmed presence of PAF material**

### 3.7.2. Characteristics

#### 3.7.2.1. Acid-base accounting

The CSIRO undertook a risk characterisation of rock material (EIS Appendix L, Annexure B). As part of the risk characterisation, 115 samples were investigated for acid-base accounting. Key results are summarised below:

- Total sulphur and associated maximum potential acidity (MPA) varied by a factor of 15 between baseline and enriched groups, respectively.
- 23% of samples were classified as having net acid generation (NAG) capacity.
- Mean acid neutralisation capacity (ANC) was similar in both baseline and enriched groups.
- The ANC was in excess of MPA for all samples with 93% nominally classified as very low risk.

Figure 3-4 (reproduced from EIS Appendix L, Annexure B) compares the ANC and MPA from all 115 samples and demonstrates the above key results. All samples except one were analysed to have greater capacity to neutralize than to generate acid. Samples that did not contain twice the amount of ANC compared to MPA are classified as PAF material. A few samples are shown to occur below the ANC to MPA 2:1 ratio line in Figure 3-4.

A relative risk ranking based on mean ANC to MPA ratios identified spoil from the Gooandra Volcanics, Byron/Boraig Groups and Peppercorn/Tantara/Temperance Formation geological groups as having the greatest, but importantly low risk, potential for acid generation.

In summary, available geochemistry data indicates that some spoil is likely to be PAF. However, overall spoil is likely to have Acid Neutralising Capacity that is in excess of the maximum potential acidity. Therefore, there is considerable opportunity to utilise the available Acid Neutralising Capacity to mitigate acid risks.




Figure 3-4: Categorisation of ANC versus MPA risk (source: EIS Appendix L, Annexure B)

### 3.7.2.2. Leachate testing

As part of the CSIRO risk characterisation, 115 samples were also investigated for leachate analysis using the Australian Standard Leaching Procedure (ASLP). The ASLP was applied to assess the leachability of pollutants (major ions, carbon, metals and nutrients etc) under anoxic, oxic and weak acid conditions designed to simulate the sub-aqueous and on-land placement exposures.

Figure 3-5 presents a summary of the potential water quality of leachate (as indicated by ASLP results) under anoxic, oxic and weak acid conditions.

Leachate characteristics		
Conditions	Talbingo/Marica Zones	Tantangara Zone
<b>Anoxic conditions</b> (potential to occur in both in reservoir and land-based emplacements)	<ul style="list-style-type: none"> <li>Neutral pH ranging from 6.6 to 7.7.</li> <li>Low leachable salts (EC ranges from 100 to 289 <math>\mu\text{S}/\text{cm}</math>).</li> <li>Total nitrogen is likely to be similar to or below WQO values for reservoirs and watercourses.</li> <li>Arsenic is likely to be similar to the WQO value for watercourses but below the value for reservoirs.</li> <li>Concentrations of other metals are likely to be below WQO values for reservoirs and watercourses.</li> </ul>	<ul style="list-style-type: none"> <li>Neutral pH ranging from 6.2 to 7.6.</li> <li>Low leachable salts (EC ranges from 93 to 324 <math>\mu\text{S}/\text{cm}</math>).</li> <li>Total nitrogen is likely to be similar to or below WQO values for reservoirs and watercourses.</li> <li>Concentrations of metals are likely to be below WQO values for reservoirs and watercourses.</li> </ul>
<b>Oxic conditions</b> (likely to occur in both in-reservoir and land-based emplacements)	<ul style="list-style-type: none"> <li>Moderately alkaline (pH ranges from 8.1 to 10).</li> <li>Low leachable salts (EC ranges from 42 to 239 <math>\mu\text{S}/\text{cm}</math>).</li> <li>Total nitrogen is likely to be similar to or below WQO values for reservoirs and watercourses.</li> <li>Aluminium is likely to exceed the WQO for watercourses by a factor of 13 and reservoirs by a factor of 7.</li> <li>Arsenic is likely to exceed the WQO for watercourses by a factor of 3 but be below the value for reservoirs.</li> <li>Concentrations of other metals are likely to be below WQO values for reservoirs and watercourses.</li> </ul>	<ul style="list-style-type: none"> <li>Moderately alkaline (pH ranges from 8.2 to 9.9).</li> <li>Low leachable salts (EC ranges from 43 to 116 <math>\mu\text{S}/\text{cm}</math>).</li> <li>Total nitrogen is likely to be similar to or below WQO values for reservoirs and watercourses.</li> <li>Aluminium is likely to exceed the WQO for watercourses by a factor of 16 and reservoirs by a factor of 8.</li> <li>Arsenic is likely to exceed the WQO for watercourses by a factor of &gt;2 but be below the value for reservoirs.</li> <li>Concentrations of other metals are likely to be below WQO values for reservoirs and watercourses.</li> </ul>
<b>Weak acid conditions</b> (potential to occur in land-based emplacements)	<ul style="list-style-type: none"> <li>Moderately alkaline (pH ranges from 7.6 to 9.6).</li> <li>Low leachable salts (EC ranges from 40 to 274 <math>\mu\text{S}/\text{cm}</math>).</li> <li>Total nitrogen is likely to be similar to or below WQO values for reservoirs and watercourses.</li> <li>Aluminium is likely to exceed the WQO for watercourses by a factor of 7 and reservoirs by a factor of 3.</li> <li>Arsenic is likely to exceed the WQO for watercourses by a factor of 3 but be below the value for reservoirs.</li> <li>Concentrations of other metals are likely to be below WQO values for reservoirs and watercourses.</li> </ul>	<ul style="list-style-type: none"> <li>Moderately alkaline (pH ranges from 8.0 to 9.8).</li> <li>Low leachable salts (EC ranges from 37 to 124 <math>\mu\text{S}/\text{cm}</math>).</li> <li>Total nitrogen is likely to be similar to or below WQO values for reservoirs and watercourses.</li> <li>Aluminium is likely to exceed the WQO for watercourses by a factor of 11 and reservoirs by a factor of 5.</li> <li>Arsenic is likely to be similar to the WQO value for watercourses but below the value for reservoirs.</li> <li>Concentrations of other metals are likely to be below WQO values for reservoirs and watercourses.</li> </ul>

Figure 3-5: Potential leachate quality (source: EIS Appendix L, Annexure B)

### 3.7.2.3. Elutriate tests

The CSIRO undertook an environmental categorisation of spoil to provide information to assist in assessing the potential impacts of the placement of spoil on water and sediment quality within Talbingo Reservoir. The release of substances from the rock material was assessed using a series of elutriate tests that involved mixing and leaching rock with reservoir water. Of the analytes tested, pH, EC and aluminium frequently exceeded WQOs, with dissolved aluminium being the only substance consistently identified as a contaminant of potential concern. Consequently, a Dissolved

Aluminium Assessment for Talbingo Reservoir was undertaken to investigate the relationships between the concentrations Total Suspended Solids (TSS) and concentrations of dissolved aluminium. When applying a conservative TSS concentration of 100mg/L the aluminium release (9–16 µg/L) is predicted to be similar to the background aluminium concentration in the reservoir and well below the WQO value of 55 µg/L.

### 3.8. Acid Sulfate Soils

The combination of the acid sulfate soils mapping and the geomorphic features in the project disturbance areas (Main Works EIS) suggest that there is a low potential for the occurrence of acid sulfate soils in the Main Works area.

There is no local scale acid sulfate soils (ASS) mapping for the Main Works soils assessment area. Although usually associated with coastal environments, acid sulfate soils can also occur at higher elevations inland, associated with anaerobic conditions along river and lake beds and in saline seepage areas where there are organic-rich deposits. A review of the national Atlas of Australian Acid Sulfate Soils (Fitzpatrick *et al.* 2011) shows that the proposed project footprint intersects three areas mapped as having a high probability of ASS:

- Talbingo Reservoir (Aq(p4)<sup>1</sup>) - works below the mapped dam full supply level;
- Tantangara Reservoir (Aq(p4)) - on the western side, works below the mapped dam full supply level; and
- east of Eucumbene Reservoir (Ak(p4)<sup>2</sup>) - southern portion of Rock Forest.

Investigations in the exploration area concluded that the likelihood of ASS being present in the Middle Bay barge ramp was low (EMM 2018). A site assessment of Talbingo Reservoir concluded that there was a low potential for the occurrence of ASS. The EIS also found that the geomorphic conditions at the Tantangara Reservoir are also not conducive to the formation of acid sulfate soils.

The combination of the acid sulfate soils mapping and the geomorphic features in the project disturbance areas suggest that there is a low potential for the occurrence of acid sulfate soils in the Main Works area. This is supported by observations from the geomorphology, geology and hydrogeology field survey teams of who did not identify or map any ASS within the project area.

## 4. ENVIRONMENTAL ASPECTS AND IMPACTS

An environmental aspect is an element of an organisation's activities, products, or services that has, or may have, an impact on the environment (ISO 14001 Environmental Management Systems). The relationship of aspects and impacts is one of cause and effect.

Key aspects of the project that could result in spoil related impacts are identified in Table 4-1. The extent of these impacts will depend on the nature, extent and magnitude of construction activities and their interaction with the natural environment (Column 2). This is further exacerbated by environmental factors (Column 3).

**Table 4-1: Project aspects and impacts relevant to spoil**

Environmental Aspects (Activities that may impact spoil management)	Potential Environmental Impacts	Environmental Factors (Conditions)
Topsoil stripping Earthworks Drainage works Tunnelling works Establishing areas for the accommodation camp and portal pad Remediation of contaminated sites Stockpiling of materials Transport of materials Storage of hazardous chemicals	Generating and/or spreading contaminated waste materials to soil and water. Sediment runoff. Excess consumption of resource and energy use. Excess waste being directed to landfill. Unlawful disposal of materials. Permanent and temporary loss of soils, landform and land capability. Soil degradation – nutrient and structural decline. Soil erosion – due to exposure of cleared areas and poor stockpile management. Loss of structure – due to compaction and double handling of soils. Loss of nutrients – occurs during stockpiling and impacts ability of area to regenerate after rehabilitation. Loss of soil – during stripping and as a result of poor handling and management prior to rehabilitation. Loss of topsoil – through initial clearing and poor management and stockpiling.	<b>Existing site contamination</b> – suitable materials can be re-used however contaminated materials may require remediation or disposal offsite. <b>Soil type</b> – more erodible soil types have an increased soil erosion potential. <b>Soil moisture</b> – increased soil moisture decreases soil mobilisation. <b>Wind speed</b> – strong winds will increase the potential of soil loss and erosion. <b>Rainfall</b> – heavy rainfall increases soil entrainment. <b>Extent of vegetation cover</b> – vegetation assists in stabilising soils and reduces the ability for erosion. <b>Geology</b> – Some geological formations are known to contain NOA and AMD.

### 4.1. Construction areas

Construction areas required to deliver the project are presented in Figures 4-1 – 4-6 and are described as follows. Refer to Section 1.6 regarding the staging of the emplacement areas.

- Talbingo:
  - Talbingo Reservoir: the lower reservoir for Snowy 2.0 and will include the Tail Race Tunnel (TRT) and water intake structure. The site will also be used for temporary construction compounds and other temporary ancillary activities.
  - Ravine Bay emplacement area: an in-reservoir pad constructed using surplus drill and blast (D&B) spoil from the Talbingo Reservoir bed up to Full Supply Level (FSL). Combined D&B and TBM spoil will be placed on top of the D&B pad and on existing land to the north of the reservoir.

- GF01 emplacement area: a land-based emplacement in a gully between Ravine Bay and Lobs Hole. GF01 will be constructed using surplus D&B and TBM spoil.
- Lobs Hole: the area will be used primarily for construction but will also become the main entrance to the power station during operation (via the MAT). Lobs Hole will provide access to the Snowy 2.0 Exploratory Works tunnel, which will be refitted to become the MAT, as well as the location of the ECVT, portal, associated services and accommodation camp. Permanent placement of surplus D&B and TBM spoil will occur in the Main Yard, but be minimised.
- Marica: the area will be used primarily for construction purposes including construction of vertical shafts to the underground power station (ventilation shaft) and HRT (surge shaft), and a small accommodation camp;
- Plateau: the area (predominantly within an existing track) will be used for construction and operation of buried communications and power supply cables to operational infrastructure between Talbingo and Tantangara reservoirs. At depth, the HRT will be excavated across the plateau.
- Tantangara:
  - Tantangara Reservoir: the upper reservoir for Snowy 2.0 and include the HRT and intake structure. The site will also be used for a temporary construction compound, accommodation camp and other temporary ancillary activities.
  - Tantangara peninsula emplacement area: an in-reservoir pad constructed using D&B spoil from the Tantangara Reservoir bed up to FSL. It is noted that this pad will be constructed above the typical reservoir operating levels and will only be inundated during construction if a major flood event were to occur. The pad is expected to be inundated once Snowy 2.0 operation commences. Combined D&B and TBM spoil will be placed on top of the D&B pad and on adjoining land above the FSL.
- Rock Forest: the area comprises private property under lease to Snowy Hydro for use as a logistics site during construction as well as a permanent emplacement area for spoil.





Figure 4-1: Construction areas – Talbingo (Infrastructure Approval Appendix 2)



**Figure 4-2: Construction areas – Lobs Hole (Infrastructure Approval Appendix 2)**





Figure 4-3: Construction areas – Marica (Infrastructure Approval Appendix 2)



**Figure 4-4: Construction areas – Plateau (Infrastructure Approval Appendix 2)**





Figure 4-5: Construction areas – Tantangara (Infrastructure Approval Appendix 2)



**Figure 4-6: Construction areas – Rock Forest (Infrastructure Approval Appendix 2)**

## 4.1. Construction activities

Table 4-2 presents an overview of construction activities, all of which will generate or consume (or both) spoil to some extent.

**Table 4-2: Overview of construction activities**

Component/stage	Typical activities
Construction - access road and bridge work	<ul style="list-style-type: none"> <li>• Site preparation of all roads (new or upgraded), including:               <ul style="list-style-type: none"> <li>– Clearing boundary is surveyed and pegged out</li> <li>– Removal/trimming of any hazardous trees following pre-construction survey if required as per assessment recommendations</li> <li>– Any pre-clearing activities are completed, such as facilitating the egress of fauna</li> <li>– Erosion and sediment control measures will be installed prior to works commencing, or as early as practicable</li> </ul> </li> <li>• Construct retaining walls where needed</li> <li>• Excavate road level</li> <li>• Lay road base, pavement and drainage</li> <li>• Construct bridges and culverts</li> <li>• Install road furniture such as signs and safety barriers</li> </ul>
Construction - excavation and tunnelling	<ul style="list-style-type: none"> <li>• Construct portals and adits</li> <li>• Mobilisation and site setup of TBMs (where required)</li> <li>• Excavate power waterways, power station cavern, and associated tunnel infrastructure</li> <li>• Install ground support where required</li> <li>• Receipt and use of precast segments for tunnels where required</li> <li>• Spoil management and haulage</li> </ul>
Construction - Spoil management	<ul style="list-style-type: none"> <li>• Transport of spoil from tunnels, adits, portals and surge shaft to stockpile areas</li> <li>• Testing of spoil for suitability of placement (where required)</li> <li>• Transport to and filling of placement areas within the reservoirs and on-land placement for construction pads and/or permanent landforming</li> </ul>
Construction - intake and gate shaft construction	<ul style="list-style-type: none"> <li>• Clearing and grubbing</li> <li>• Cut excavation and benching to required depth, retaining a temporary rock plug to allow dry works zone</li> <li>• Install permanent rock anchors where required</li> <li>• Concrete works</li> <li>• Removal of rock plug</li> <li>• Dredging and excavation with underwater blasting to establish approach channels</li> </ul>
Construction – progressive rehabilitation	<ul style="list-style-type: none"> <li>• Collection and storage of indigenous/native seed and alpine sods</li> <li>• Progressive rehabilitation comprising:               <ul style="list-style-type: none"> <li>– Stabilisation of slopes and preparation of sites for revegetation</li> <li>– Mitigation of sediment runoff</li> <li>– Hydroseeding/hydro mulching/planting of slopes</li> </ul> </li> <li>• Decommissioning of infrastructure by removal of all temporary facilities</li> <li>• Reinstatement of topsoil and seeding and planting of vegetation</li> <li>• Protection of revegetation and weed management</li> </ul>

Separate to the project, TransGrid, the operator and manager of the high voltage electricity transmission network in NSW and the ACT, proposes to connect Snowy 2.0 to the existing high voltage transmission network. This work would (subject to separate approval) involve the construction and operation of new electricity transmission lines and an electricity substation to the

west of the Talbingo Reservoir to connect Snowy 2.0 to the existing electricity transmission network at Nurenmerenmong, east of Tumbarumba. There is expected to be a small amount of spoil generated from TransGrid's surface works in the vicinity of the Talbingo zone that may be required to be managed by Future Generation.

## 4.2. Excavation and tunnelling methods

### 4.2.1. Tunnelling

The excavation of the underground tunnels and caverns (which will form the power station complex) represent most of the civil construction activities required. Two primary methods of excavation will be used for the underground works: TBMs and D&B. Figure 4-7 shows the likely locations of where these two primary methods will be used.

Broadly, drill and blast will be initially used to excavate access adits to allow for excavation of the HRT and TRT through use of TBM. D&B will also be used for the initial section of the MAT (approved under Snowy 2.0 Exploratory Works) and ECVT until there is competent rock to launch the TBMs to undertake the remainder of the excavation. D&B will be used to excavate the underground caverns and attached small waterway tunnels as well as permanent access and construction adits around the power station complex, as well as to excavate some areas at the surface such as intakes and access roads. D&B will also be used to enable the TBMs to be positioned for removal.




Figure 4-7: Primary excavation methods (RTS, EMM)

#### 4.2.1.1. Drill and Blast

D&B method will be used where material cannot be excavated by normal excavator and ripper tool-mounted excavator both in an open area and tunnels, and / or where particle size selection is a key mitigation in managing the potential risks associated with placement.

D&B excavation will be performed as a cyclical operation and will involve the following main activities:

- set out pre-support pattern and next advance blast pattern;
- install tunnel pre-support ahead of advancing tunnel face if required;
- drill next advance blast pattern;
- undertake charging and stemming of blast holes;
- conduct blasting;
- inspect blast area to ensure it is free of undetonated explosives;
- excavate blast spoil and scale the blasted zone;
- undertake geotechnical mapping of the tunnel face;
- set out rock bolt pattern and excavation performance monitoring locations where required;
- install tunnel support typically including rock bolts and steel fibre reinforced shotcrete and supplemented by steel ribs and lagging where required;
- install and monitor tunnel excavation performance monitoring instruments if required; and
- progressively repeat above sequence for the development of the exploratory tunnel.

The following supporting activities and methods will also be implemented during exploratory tunnel construction:

- forced ventilation of the tunnel excavation will commence once the tunnel has extended 20–30 m beyond the portal subject to the performance of the tunnel to self-ventilate;
- tunnel drainage systems will be progressively installed as tunnelling advances. This will typically consist of sumps constructed at 250–500 m intervals with the sumps connected to the tunnel portal and a sump at or near the tunnel face. The sump at the tunnel face will be equipped with a submersible pump and flexible discharge hose to feed tunnel water to the closest sump;
- bench excavation will follow as a complementary sequence 20–50 m behind leading work face following a similar drill and blast sequence;
- in-tunnel services such as water supply, power, lighting, air quality monitoring and communications will be progressively advanced around 20 m behind the tunnel face and away from blasting zone; and
- tunnel invert concreting will follow behind the bench development and may include under slab drainage system installation.

D&B patterns will be studied to suit the rock categories and adjusted according to the actual geological conditions. The current plan will involve the use of emulsion explosives for the production holes and emulsion cartridges for the contour holes. This is described in further detail in the Blast Management Plan (S2-FGJV-ENV-PLN-0045).

Figure 4-8: presents the particle size distribution of spoil derived from the drill and blast technique. As shown, the average particles derived from drill and blast will be greater than 100mm in diameter. Figure 4-9 shows the indicative D&B sequence.




Figure 4-8: Raw material curves for drill and blast (Bellope R et al 2011)




Figure 4-9: Indicative D&B sequence

#### 4.2.1.2. Tunnel Boring Machines

TBMs are used to excavate tunnels with a circular cross section. The selection of the TBM is one of the most important technical aspects of the project as the method provides better advance rates than conventional D&B method as the excavation progresses underground and into the tunnel.

Two types of TBMs are proposed for Snowy 2.0:

- Single shield TBM;
- Multi-mode TBM – Combination of single shield and slurry TBM.


The TBMs will have an excavation diameter of approximately 11.60m, however this may increase an additional 100-200mm. Each machine will be fully equipped to perform the excavation, ventilation, lining, removal of spoil and management of NOA.

Non-systematic surveys will also be conducted ahead of the TBMs to identify potentially critical areas with poor rock conditions, high fracturing or the presence of an aquifer. The TBMs will be equipped with devices to perform the following surveys:

- Seismic reflection surveys;
- Geoelectrical surveys; and
- Systematic probing (ahead of cutter face).


The survey results will be used to assess the draining and pre-excavation grouting requirements before advancing excavation. The TBMs will be equipped with drilling machines to drill drainage holes with PVC pipes to relieve groundwater pressures. If required, pre-excavation grouting will also be used to seal-off groundwater inflow and to improve the stability of the excavation face. Post-excavation grouting from the segmental lining may also be used to further consolidate the surrounding rock and/or prevent water ingress if required.

An example diagram showing the TBM is provided in Figure 4-10 below.



**Figure 4-10: Example Tunnel Boring Machine**

The particle size distribution of TBM spoil, compared to that generated by D&B is presented in Figure 4-11. While the spoil generated by the TBM tunnelling method will be finer in particle size distribution compared to the D&B material, the existing management measures proposed to minimise and mitigate potential impacts are considered suitable, as identified in Sections 6 – 8 of this plan.



Source: Bellopede R et al. "Main Aspects of Tunnel Muck Recycling". American Journal of Environmental Sciences 7 (4): 338-347, 2011

**Figure 4-11: Particle size distributions for different excavation techniques: TBM excavation (1) and D&B excavation (2)**

#### 4.2.1.3. Tunnelling plant

Indicative plant and equipment required for tunnelling works includes: the TBMs, excavators, dump trucks, bulldozers, rollers, graders, truck and dogs, drilling rigs, grout pumps, agitator trucks, shotcrete pumps, semi-trailers, water carts, light vehicles, compressors, generators, drills, jumbos, boomers, hydraulic breakers, air tracks, explosives transport vehicle, water bowzers, 4WD telescos, stihl saws, forklifts, light towers, compressors, gas monitors, rescue equipment, batteries, ventilation fans, fuel trucks, cement tankers, shotcrete robots, shotcrete pumps, boom lifts sucker trucks and water pumps.

#### 4.2.2. Open cut excavation


Conventional open cut excavation is the method used at open excavation of soil and rippable hard material (not rock). Open cut excavation involves the removal of soil or rock from a site to form an open face, hole or cavity using tools, machinery or explosives. It involves excavating down to below ground level to the desired depth. For the purposes of spoil volumes, requirements and management measures (as described elsewhere in this Plan), this material is considered surface D&B spoil and will be managed as such.

#### 4.2.3. Vertical boring


Vertical boring is the most efficient method of vertical shaft excavation. Two methods will be adopted: raise boring and blind sinking. Both are described below and graphically shown in Figure 4-12.

Raise boring is a process used to create a circular hole between an underground cavern or tunnel and the surface, without the need for explosives. A raise boring machine is at the surface and a pilot hole is drilled down to the underground cavern. Once it has broken through, a reaming head is used to create the required tunnel size by raising the head back up to the surface.

Blind sinking refers to the fact that there is no access to the bottom of the shaft by some other means. Initial excavation occurs from the surface and bores down. The shaft ‘sinks’ as it is lowered into the ground as excavation continues to progress down to the desired depth. The ‘blind sink’ methodology uses drill and blast practices and blasted rock is hoisted or cycled back to the surface. A temporary portal crane will be constructed on the surface that will facilitate the transport of personnel and materials into and out of the shaft.



Raise boring



Blind sinking

Figure 4-12: Vertical boring (EMM, EIS)

#### 4.2.4. Underwater excavation, blasting and dredging

The intake structures in the Talbingo and Tantangara Reservoirs will be constructed with a rock plug in place to prevent reservoir water flowing into the tunnel and flooding the underground works. The rock plug will be removed in the second stage once all underground and tunnelling works are completed. Underwater excavation will be undertaken for the tunnel intakes’ rock plug removal. These works would be carried out using underwater control blasting or rotating cutter. Dredging work used for the intakes’ rock plug removal works, where the top layer (underwater) is weak enough to be dredged and sucked to spoil.

The requirement for dredging and under water blasting will be minimised as far as practicable. Where necessary these works will generally be carried out through:

- Lowering of reservoir levels (if of benefit to selected equipment positioning);
- Installation of silt curtains; and
- Use of a single handling of dredge and or blasted material.

### 4.3. Spoil transport

Spoil will be transported from its source to its destination via truck using both the internal construction road network and the external road network.

A Vehicle Management Plan will detail internal haulage routes, vehicle types and traffic controls to ensure the safe and efficient movement of vehicles (including those related to transport of spoil) across the project.

Spoil will be transported from Marica to Rock Forest via the public road network. Details on external truck movements are presented in the Traffic Management Plan (S2-FGJV-ENV-PLN-0008) and will be complied with throughout construction.

## 5. SPOIL CHARACTERISATION

### 5.1. Spoil characterisation overview

Future Generation have developed a spoil characterisation program based on:

- *National Environment Protection (Assessment of Site Contamination) Measure (ASC NEPM)*, NEPC 2013
- *Preventing Acid and Metalliferous Drainage Leading Practice Sustainable Development Program for the Mining Industry*, Department of Industry 2016 (AMD Guideline)
- *Australian Standard 1141 Methods for sampling and testing aggregates*
- *Guidance Note On The Membrane Filter Method For Estimating Airborne Asbestos Dust*, National Occupational Health and Safety Commission: 3003 (1988)
- *Guidelines for the Assessment, Remediation and Management of Asbestos-Contaminated Sites in Western Australia*, Western Australian Department of Health 2009
- *Waste Classification Guidelines*, NSW EPA 2014.
- *AMIRA ARD test handbook (AMIRA, 2002)*
- *Global Acid and Metalliferous Drainage (GARD) Guide, developed by the International Network for Acid Prevention (INAP, 2008)*
- *Prediction Manual for Drainage Chemistry from Sulphidic Geologic Materials (MEND, 2009)*
- *Guidelines for metal leaching and acid rock drainage at mine sites in British Columbia (Price, 1998).*

The program enables the assessment of contamination, NOA and potentially reactive spoil to reduce the risk of material being misclassified as 'benign' and being managed inappropriately, and for proper offsite disposal (if required).

The program is presented in Appendix A. It is summarised in Table 5-1.

**Table 5-1: Overview of spoil characterisation program**

Aspect	Approach
Contamination	Investigations at Lobs Hole have been completed and do not require any further assessment. Targeted investigations will be undertaken prior to construction using a risk-based approach, along the surface disturbance areas that have not been assessed. Specific Sampling, Analysis and Quality Plan (SAQP) will be prepared to inform the scope, method and sample frequency of investigations in accordance with the ASC NEPM.
Spoil (D&B and TBM)	Characterisation of D&B and TBM probe spoil to ensure potential AMD, NMD and SD is not incorrectly classified as non-reactive. Sampling and analysis to align with relevant parts of the AMD guidelines. Sampling comprises both rapid field sampling and periodic laboratory analysis of D&B and TBM spoil. AMD samples to focus on Possible, Likely and Confirmed AMD hazard areas (Boraig Group, Shaw Hill Gabbro, Tantangara, Temperance, Gooandra Volcanics and Ravine Bed) units.
	Characterisation of D&B and TBM generated spoil to verify presence of NOA Sampling and analysis to align relevant parts of ASC NEPM and AS4964–2004. Sample to occur at: <ul style="list-style-type: none"> <li>• excavation front of each geological boundary; and</li> <li>• approximately every 100-150m within the same geological formation.</li> </ul>

Aspect	Approach
Stockpiles	<p>Characterisation of stockpiles for correlation of D&amp;B and TBM spoil sampling (AMD, NMD, SD and NOA), or to verify treatment needs and outcomes.</p> <p>Post-excavation sampling must be undertaken in accordance with relevant parts of AS 1141, AMD Guidelines, ASC NEPM and AS4964–2004.</p> <p>Sample frequency based on risk assessment.</p> <p>NOA samples to focus on Gooandra Volcanics, Boggy Plain Site and Shaw Hill Gabbro units.</p> <p>AMD samples to focus on Possible, Likely and Confirmed AMD hazard areas (Boraig Group, Shaw Hill Gabbro, Tantangara, Temperance, Gooandra Volcanics and Ravine Bed) units.</p>
Asbestos in air	<p>Monitoring of tunnel air quality in HRT</p> <p>Daily airborne asbestos monitoring in the HRT in areas identified as likely or confirmed NOA. Monitoring to occur in accordance with Guidance Note on The Membrane Filter Method For Estimating Airborne Asbestos Dust, NOHSC: 3003 (1988)</p>
Waste	<p>Classification of waste material to be disposed of off-site to ensure lawful transport and disposal.</p> <p>The waste material will be tested and classified in accordance with the <i>Waste Classification Guidelines</i> (NSW EPA, 2014).</p>

In summary the spoil will be assessed and classified as follows:

- **Non-reactive** spoil suitable for use or placement within the project, or elsewhere within Kosciuszko National Park.
- **Reactive** spoil suitable for use or placement within the project with appropriate treatment (if required) and engineering and environmental controls.
- **NOA** (both reactive or non-reactive) spoil to be placed within designated encapsulation cells at the Tantangara Peninsula emplacement area with appropriate engineering and environmental controls.
- **Unsuitable** spoil to be disposed of off-site to facilities lawfully permitted to receive it (waste).

Further detail on the proposed spoil uses and destinations is detailed in Section 6.

## 5.2. Onsite laboratory

An onsite material testing laboratory accredited by NATA will be established. Offsite facilities will also be used to supplement the onsite laboratory. Testing will include traditional concrete, soils and aggregate testing, PAF material parameters (e.g. acid-base accounting) and asbestos detection. The laboratory will be set up to test both coarse and fine materials.

The onsite laboratory will ensure effective turnaround of test results and allow timely advanced planning around spoil handling and disposal.

Full laboratory equipment, testing and procedures will be documented by the service provider, separate to this Plan.

Testing procedures and analytes will be quality controlled through Future Generation's Quality system and checked by SHL's quality system.

## 5.3. Contamination investigations

Details on further contamination investigations are presented in Section 5.1 of the Contaminated Land Management Plan (S2-FGJV-ENV-PLN-0049). Investigations at Lobs Hole have been

completed and do not require any further assessment. Targeted investigations will be undertaken prior to construction using a risk-based approach, along the surface disturbance areas that have not been assessed.

Once investigations are completed at each nominated area, a report providing conclusions on site suitability, material characterisation and recommendations for health and environmental controls during construction will be prepared. Where contamination is considered to be significant enough to warrant specific controls to manage risks from exposure, site-specific management plans will be prepared that set out the appropriate measures to be implemented to manage contamination while the construction area is in use.

#### 5.4. AMD assessment

The AMD testing program includes:

- Field XRD / XRF scanning, and pH and EC screening;
- Geochemical kinetic testing of each key lithology or alteration type identified to have an actual PAF, Potentially acid-forming—low capacity (PAF-LC)), or potential (uncertain) AMD risk. Kinetic testing is typically only carried out when geochemical characterisation program has matured and more information is available on the reactivity of specific geological units;
- Sequential Net Acid-Generation (NAG) testing, where Total Sulfide >1% is reported in any single addition NAG tests (even where classification of the sample indicates Non-Acid Forming conditions).

A graphical or statistical model will be created to enable analysis of AMD sample distribution to identify any critical information gaps, and develop a block model for potentially AMD forming material in the Possible to Confirmed areas.

Laboratory analysis will be compared to/correlated with field scanning and probing to mitigate identified risks associated with potentially PAF material.

The criteria outlined in Table 5-2 below classifies the materials varying acid-generating capacities, acid-neutralising capacities and NMD or SD potential based on test result so that the risk profiles of those materials can be identified and managed appropriately.

**Table 5-2: AMD classification criteria (AMD Guideline, Department of Industry 2016)**

GENERAL AMD RISK CLASSIFICATION	DETAILED AMD RISK CLASSIFICATION		
	DESCRIPTION	AMD & NMD <sup>1</sup> RISK CLASSIFICATION	AMD & NMD & SALINITY RISK CLASSIFICATION
Potentially acid-forming (PAF)	High potential for acid generation (AG1)	AG1	AG1 Saline
	Moderate / high potential for acid generation (AG2)	AG2	AG2 Saline
	Moderate potential for acid generation (AG3)	AG3	AG3 Saline
			AG3 Non-Saline
	Low potential for acid generation (AG4)	AG4	AG4 Saline
			AG4 Non-Saline
Non-acid-forming (NAF)	Unlikely to be acid generating (UAG)	UAG	UAG Saline
			UAG Non-saline
		UAG NMD	UAG NMD Saline
			UAG NMD Non-saline
	Likely to be acid consuming (LAC)	LAC	LAC Saline
			LAC Non-Saline
		LAC NMD	LAC NMD Saline
			LAC NMD Non-Saline

NMD = pH neutral mine drainage (pH 6–8).

## 5.5. NOA assessment

Based on the Geotechnical Baseline Report, NOA is likely to be found in a length of approximately 7.5km in the HRT and will be encountered by TBM from the Tantangara zone within Gooandra Volcanics, Boggy Plain Site and Shaw Hill Gabbro units.

The total volume of material to be managed is approximately 150,000 m<sup>3</sup> bulked.

NOA assessment will comprise testing of the TBM spoil and tunnel air quality monitoring. During tunnelling, sampling and monitoring for NOA will be depend on the geological conditions.

Asbestos analysis of spoil will be conducted in accordance with Australian Standard Method for the Qualitative Identification of Asbestos in Bulk Samples (AS4964–2004).

Airborne asbestos monitoring will be conducted daily during excavation in ‘likely’ and ‘confirmed’ geological units; being Gooandra Volcanics, Boggy Plain Site and Shaw Hill Gabbro units. Monitoring to occur in accordance with Guidance Note On The Membrane Filter Method For Estimating Airborne Asbestos Dust, NOHSC: 3003 (1988).

Any asbestos detected should be reported as such and the corresponding material classified and managed as NOA.

## 5.6. Unsuitable material

Material will be classified as Unsuitable where investigations and testing demonstrate that contamination or other unsuitable characteristics, are present at concentrations that are

unacceptable for reuse on the project, elsewhere in KNP (as requested by NPWS) or for permanent placement.

Where material is nominated for off-site disposal, the material will be tested and classified in accordance with the *Waste Classification Guidelines* (NSW EPA, 2014) as set out in the Waste Management Plan (S2-FGJV-ENV-PLN-0048).

## 6. SPOIL MANAGEMENT STRATEGY

### 6.1. Overview

For clarity, all volumes of spoil are referred to as the volume placed and factor in compaction factors. Approximately 10 million m<sup>3</sup> of spoil will be generated by the Project. This material is generated through:


- construction of the tunnel intakes at both reservoirs;
- tunnelling for power waterways, access tunnels and adits;
- excavation of underground caverns, chambers and shafts;
- road establishment and upgrades; and
- site establishment for construction areas and accommodation camps.

Future Generation's approach to spoil extraction, reuse and placement minimises the environmental and social impacts associated with the work as far as is reasonably practicable. The strategy for the management of spoil will aim to prioritise the reuse and placement of materials, based on its generating source and classification, consistent with the requirements of the Infrastructure Approval and the objectives and commitments from the EIS and RTS:

- Beneficial re-use of non-reactive spoil within permanent infrastructure will be maximised.
- Spoil that cannot be re-used in permanent infrastructure will be directed to the approved emplacement areas at Talbingo (Ravine Bay, GF01 and Lobs Hole), Tantangara Reservoir and outside KNP at Rock Forest as a priority:
  - Reactive material would be placed in the aforementioned emplacement areas with prior treatment and / or appropriate engineering controls to manage leaching and reaction both in the short term and long term.
  - NOA material would be placed within designated encapsulation cells above the FSL of the Tantangara Reservoir emplacement area.
  - TBM spoil must not be placed in the active storages or below the FSL of either the Talbingo Reservoir or Tantangara Reservoir without the approval of the Planning Secretary.
  - Spoil from dredging, channel excavation or underwater blasting must not be placed in the Exploratory Works eastern and western emplacement areas, or in the active storages or below the FSL of either the Talbingo Reservoir or Tantangara Reservoir without the approval of the Planning Secretary.
  - It is anticipated that, following completion of construction activities for Snowy 2.0 Main Works, Lobs Hole, Tantangara and Marica will be re-opened to recreational users. As such surplus materials at these locations will be minimised, through reuse or permanent placement in one of the designated emplacement areas (refer Sections 6.2 and 6.3). Spoil retained at these locations will be limited to the volume required to achieve rehabilitation.
  - Placement of spoil will be carried out 24 hours a day, seven days a week and 365 days a year.
- Non-reactive spoil will be reused for the purposes of rehabilitation of temporary work areas in accordance with the Rehabilitation Management Plan, once approved. The reuse of non-reactive spoil in other parts of the KNP would also be maximised in accordance with schedule 3 condition 4 f) of the Infrastructure Approval. It is expected that up to 40,000 m<sup>3</sup> of suitable excavated material will be made available to NPWS for use in road maintenance and upgrades. Transportation and re-use of materials by NPWS will be subject to a separate approvals process.

- Unsuitable material will be disposed of offsite to facilities lawfully permitted to receive it.

Figures 6-1 to 6-3 present the overall approach to reuse, placement and disposal spoil on the project based on the material type and classification. Table 6-1 presents the spoil volume breakdown for each area from which its sourced, to be reused or placed.



**Figure 6-1: D&B and earthworks generated material flow chart**




Figure 6-2: TBM generated material flow chart




Figure 6-3: Dredge, underwater blasting and channel excavation generated material flow chart

**Table 6-1: Spoil generation, reuse and placement**

Spoil generation			Spoil reuse		Spoil Placement in emplacement areas <sup>2</sup>					
Source area	Activity	Volume <sup>1</sup>	Purpose	Volume <sup>1</sup>	Placement approach	Ravine Bay <sup>1,3</sup>	Lobs Hole <sup>1,3</sup>	GF01 <sup>1,3</sup>	Tantangara <sup>1,3</sup>	Rock Forest <sup>1,3</sup>
Talbingo (including reservoir and Lobs Hole)	The bulk of the spoil comes from the construction of the underground power station and associated construction tunnels, the TRT, the Talbingo intake structure and the establishment of barge ramps, new access roads or the upgrades of existing access roads.	6.0	Fill at the MAT, ECVT and Talbingo and portal (permanent operational pads and structures). Selected fill and tunnel backfill and rock armour. As the TBM bores a round tunnel, substantial volumes are required to back fill the tunnel base to achieve a safe and trafficable base level. Permanent road in the project area.	1.1	Combination of land application in KNP and in-reservoir placement with only D&B material placed within the active storage of Talbingo Reservoir unless otherwise approved by the Planning Secretary; and geomorphic design on final landform. Material from dredging, channel excavation or underwater blasting will not be placed in the Exploratory Works eastern and western emplacement areas or below FSL of Talbingo reservoir without the approval of the Planning Secretary."	2.5	1.6	0.8	-	-
Marica	Spoil generated from mobilisation and establishment activities and construction of permanent assets including Marica Road, Marica West Road and HRT surge shaft.	0.5	Fill at the shaft portal (permanent structures). Permanent roads in the project area.	0.2	Land application outside KNP, with geomorphic design on final landform.	-	-	-	-	0.3
Plateau	Construction in this area relates to minor road upgrades. Tunnelling works in this area do not involve any surfacing. Spoil generated or consumed in the Plateau is negligible.									

Spoil generation			Spoil reuse		Spoil Placement in emplacement areas <sup>2</sup>					
Source area	Activity	Volume <sup>1</sup>	Purpose	Volume <sup>1</sup>	Placement approach	Ravine Bay <sup>1,3</sup>	Lobs Hole <sup>1,3</sup>	GF01 <sup>1,3</sup>	Tantangara <sup>1,3</sup>	Rock Forest <sup>1,3</sup>
Tantangara	Spoil is primarily from the Tantangara intake structure and HRT and the establishment of barge ramps, new access roads or the upgrades of existing access roads.	3.4	Fill at the Tantangara portal (permanent operational pads and structures). Selected fill and tunnel backfill and rock armour. As the TBM bores a round tunnel, substantial volumes are required to back fill the tunnel base to achieve a safe and trafficable base level. Permanent roads in the project area.	0.7	In-reservoir placement with only D&B material placed within the active storage of Tantangara Reservoir unless otherwise approved by the Planning Secretary; and geomorphic design on final landform.  Material from dredging, channel excavation or underwater blasting will not be placed below FSL of Tantangara reservoir without the approval of the Planning Secretary.	-	-	-	2.7	-
<b>Total</b>		<b>9.9</b>		<b>2.0</b>		<b>2.5</b>	<b>1.6</b>	<b>0.8</b>	<b>2.7</b>	<b>0.3</b>

Notes:

- All volumes are in million m<sup>3</sup> compacted volume when placed. All volumes rounded to 0.1million m<sup>3</sup>.
- Construction of each emplacement area, and placement of spoil in those areas, is being staged as per Section 1.6. This SMP will be updated for consultation and approval of the detailed plan for each emplacement area prior to the relevant construction occurring. The Stages are as follows:
  - Lobs Hole – Stage 1 for Main Yard construction
  - GF01 – Stage 2.
  - Ravine Bay – Stage 3.
  - Tantangara – Stage 4
  - Rock Forest – Stage 5.
  - Lobs Hole – Stage 6 (for final formation).
- Volumes for placement in the permanent emplacement areas may be adjusted to enable rehabilitation requirements to be achieved. The volumes required will be determined by agreed rehabilitation designs. Refer to Section 7 for further detail.

## 6.2. Minimisation and beneficial reuse

### 6.2.1. Minimisation

Future Generation will reduce the amount of spoil generated through design optimisation. Material will only be excavated where required to construct the project. Where possible both temporary and permanent infrastructure has been designed to minimise excavation. This includes:

- reducing infrastructure footprints;
- sighting and positioning infrastructure in areas with lower undulations and milder slopes where possible; and
- micro sighting road works, bends and passing bays to use equal cut to fill balances where possible.

It is anticipated that, following completion of construction activities for Snowy 2.0 Main Works, Lobs Hole, Marica and Tantangara will be re-opened to recreational users. As such surplus spoil will be minimised at these locations, in accordance with schedule 3, condition 4 (h) of the Infrastructure Approval, through the following:

- spoil at Lobs Hole that is surplus to required volume to achieve the final landform that complies with schedule 3, condition 6 of the Infrastructure Approval will be placed at the Ravine Bay emplacement area and / or GF01 (depending on construction phasing);
- spoil at Marica that is surplus to the required volume for permanent infrastructure or rehabilitation works will be placed at the Rock Forest emplacement area;
- spoil at Tantangara that is surplus to the required volume for permanent infrastructure or rehabilitation works will be placed at the Tantangara emplacement area.

### 6.2.2. Beneficial reuse

Future Generation will maximise the reuse of non-reactive spoil on site in permanent infrastructure (consistent with schedule 3, condition 4 (f) of the Infrastructure Approval) so as to reduce the overall volume of material requiring placement. The reuse is presented in Table 6-1. Approximately 2 million m<sup>3</sup> of non-reactive spoil is anticipated to be able to be reused in:

- fill at the MAT, ECVT and Talbingo and Tantangara portals (permanent operational pads and structures);
- selected fill and tunnel and shaft backfill and rock armour; and
- permanent road in the project area.

Temporary work areas in the KNP will be rehabilitated to a standard that complies with schedule 3, condition 9 of the Infrastructure Approval. Non-reactive spoil will be made available so that these requirements are satisfied.

The reuse of non-reactive spoil in other parts of the KNP would also be maximised in accordance with schedule 3 condition 4 f) of the Infrastructure Approval. It is expected that up to 40,000 m<sup>3</sup> of suitable excavated material will be made available to NPWS for use in road maintenance and upgrades. Transportation and re-use of materials by NPWS will be subject to a separate approvals process.

## 6.3. Placement

Future Generation's breakdown of spoil source and destination for permanent placement is presented in Table 6-1, with the location of each emplacement area presented in Figure 6-4. The spoil strategy is such that:

- spoil placement in the approved spoil emplacement areas has been maximised as far as practicable, whilst ensuring spoil for reuse in permanent infrastructure has also been maximised, adequate supplies are available for rehabilitation; and
- no spoil will be left in the KNP for any other purposes or locations unless otherwise requested and approved by NPWS.

Detailed plans for the development (extraction, stockpiling, placement) and design (objectives, risks and completion criteria) for each emplacement area will be progressively developed and included in Appendixes F – J. The detailed plans must be approved prior to any construction occurring in the relevant emplacement area.




Figure 6-4: Spoil emplacement areas (EMM, 2020)

## 6.4. Topsoil

A Topsoil Strategy has been prepared in Appendix B and will be implemented. It outlines the measures that would be implemented to ensure the surface of the emplacement areas will be suitable to sustain the target PCTs in the long term, along with relevant measures for topsoil stripping and maintenance.

Details on the topsoil balance for the site, including a strategy for:

- maximising the reuse of topsoil on site (provided it is suitable for reuse);
- using other suitable growth media; and
- importing additional topsoil to the site (if necessary)

are to be presented in the Rehabilitation Management Plan in accordance with schedule 3, condition 10 (e) of the Infrastructure Approval.

## 6.5. Stockpile management

Temporary stockpiles will be used to enable ex-situ testing and manage material flows across the project. Stockpiles would be utilised within the approved construction envelope at the tunnel portals, accommodation camp pads and roadways. Temporary stockpiles will be dynamic, changing in size and location over time in response to:

- changes to construction footprints and site layouts;
- material supply (i.e.: the timing and rate of excavation at each work area);
- testing methods and turnaround times;
- material demand (i.e.: the timing and rate of material reuse, emplacement or disposal).

All stockpiles will be designed and managed implementing principles of erosion and sediment control. This includes the preparation of a specific erosion and sediment control plans (ESCPs) for each stockpile area, in accordance with the Surface Water Management Plan (S2-FGJV-ENV-PLN-0011) and implementation of those controls on site. The ESCPs will consider:

- considered planning (e.g. preparation of a series of progressive plans and environmental work method statements);
- minimum disturbance to existing vegetation (e.g. 'no go' barriers);
- good topsoil management for revegetation/rehabilitation (e.g. stripping and stockpiling);
- runoff control (e.g. onto, through/around and off the sites; separation of 'clean' and 'dirty' flows);
- erosion control (i.e. retaining soil at its place of origin) including application of geofabric and or polymers, managing stockpile heights and angle of slopes;
- sediment control (i.e. final line of defence such as sediment basins, fences and traps); and
- progressive revegetation/rehabilitation (e.g. temporary on some stockpiles).

Further detail is presented in Section 9 and in the stockpiling procedure in Appendix C.

## 6.6. Contaminated material

As described in Sections 3 and 5 there is potential to encounter contaminated material on site. Key management measures to be implemented:

- investigations will be carried out be undertaken by a suitably qualified and experienced person in accordance with guidelines made or approved under the CLM Act;

- where contamination is identified and considered to be significant enough to warrant specific controls to manage risks from exposure, appropriate measures will be implemented to manage contamination while the construction area is in use;
- the contamination specialist will make recommendations to Snowy Hydro for the further actions and remediation (if required);
- Snowy Hydro will liaise with the relevant authorities including NPWS to determine the appropriate options and further actions to manage contaminated material;
- spoil which is classified as contaminated, which is not suitable for reuse on site, will be transported to a treatment or disposal facility that is legally able to accept the material for treatment, reuse or disposal;
- contaminated material will be stored in designated stockpile locations. These locations will be determined on site in consultation with engineers and construction supervisors, the locations will be included in Sensitive Area Plans;
- site staff and workers will be made aware of likely indicators for contamination such as discolouration or staining of soils, visible signs of plant stress, presence of drums or other waste material, stockpiles or fill material, and odours;
- the Unexpected Finds Protocol will be implemented in the event previously unidentified contamination is encountered during works.

## 6.7. Waste management

Future Generation is committed to maximising beneficial reuse of spoil on the project, or elsewhere within the KNP (subject to the needs and approval of NPWS). Investigations to date indicate that volumes of anthropogenic contaminated material are negligible due to the quality of the local environment. Additionally, natural occurring contaminants (NOA and AMD) are able to be managed on site and therefore, will not be required to be disposed of offsite (refer Sections 6.8 and 6.9, Appendix D and Appendix E for details). However in the unlikely event spoil is not able to be reused or placed on the project it will need to be disposed of off-site as a waste. Key management measures to be implemented are:

- waste disposal is to be in accordance with the POEO Act and the *Waste Avoidance and Resource Recovery Act 2001* (WARR Act);
- spoil to be disposed of off the project (if any) will be tested and dealt with in accordance with the POEO Act and *Waste Classification Guidelines Part 1: Classifying Waste* (EPA, 2014), or any superseding document;
- a waste register will be maintained, detailing the spoil amounts, date and details of disposal;
- waste spoil that is unable to be reused or recycled will be disposed of offsite at a licensed waste management facility, or premises lawfully permitted to accept the materials following classification; and
- a s.143 notice under the POEO Act will be obtained should spoil be transported to a site which is not licensed under the POEO Act to accept such waste. Sites and / or facilities licensed for receipt of waste under the POEO Act will not require a section 143 notice.

All off site movements will be tracked to ensure material is sent to its designated receiving facility, with details entered into the project waste register:

- general waste spoil will be tracked via run sheets, truck logs, tip dockets and s143 certificates as relevant;

- in the very unlikely event waste spoil is classified as trackable waste under the POEO Waste Regulation, it will be tracked via EPA's Online Waste Tracking Tool (using consignment authorisation and transport certificates) or the EPA WasteLocate application.

### 6.8. Naturally Occurring Asbestos (NOA)

A Naturally Occurring Asbestos Management Plan (NOAMP) has been prepared in Appendix D and will be implemented. It sets out the measures to be undertaken to appropriately handle and place NOA material, along with contingency measures to be implemented if the volumes of spoil are greater than expected and unsuitable for placement on the project. In summary:

- Future Generation will excavate transport and place NOA under controlled conditions to prevent airborne fibres being released to atmosphere and protect workers;
- NOA will be encapsulated in designated cells within the Tantangara emplacement area. The cells will be lined with geosynthetic, capped and overlaid with a highly visible marker layer.
- monitoring of airborne asbestos would occur for the duration of NOA excavation and emplacement works.

### 6.9. Acid and Metalliferous Drainage (AMD)

An Acid and Metalliferous Drainage Management Plan (AMDMP) has been prepared in Appendix E and will be implemented. It sets out the measures to be undertaken to appropriately handle and place PAF material, along with contingency measures to be implemented if the volumes of spoil are greater than expected and unsuitable for placement on the project. In summary:

- Future Generation will use designated treatment areas for PAF material to be treated separately from the non-PAF material;
- treatment areas will be constructed and operated to minimise interaction with waters;
- PAF material would be blended with ANC material until neutralised.

Neutralised PAF material can, once validated, be safely disposed of like any other spoil.

### 6.10. Tunnel drainage

All tunnel drainage, including tunnel drainage within excavations in Possible, Likely and Confirmed AMD hazard areas are to be directed to the process water treatment plant whereby it will undergo treatment prior to reuse in process. In the event there is surplus water to that required in process it will be used in general construction (e.g.: for dust control) or discharged to the environment at a point licenced under EPL 21266. All discharges would comply with the criteria specified in EPL 21266. Further detail is available in the Water Management Plan (S2-FGJV-ENV-PLN-0010).

### 6.11. Surface waters

A Surface Water Management Plan (S2-FGJV-ENV-PLN-0011) has been prepared and details measures for managing surface water impacts arising from construction works (including spoil handling and placement). The measures have been developed in accordance with the following guidelines (the Blue Book series):

- *Managing Urban Stormwater, Volume 1 (Landcom 2004);*
- *Managing Urban Stormwater, Volume 2A Installation of Services (DECC 2007); and*
- *Managing Urban Stormwater, Volume 2C Unsealed roads (DECC 2008).*

The key elements of the surface water management system are as follows:

- training and awareness of risks associated with erosion and sediment, controls and management practices and the purpose and implementation of Erosion and Sediment Control Plans (ESCPs) will be provided through the use of site inductions and 'toolbox' meetings;
- an appropriately experienced and qualified Soil Conservationist will be engaged for the duration of the project to advise project personnel on erosion and sediment controls and periodically inspect all erosion and sediment controls being implemented during construction;
- site specific ESCPs will be developed and maintained during construction to give effect to the measures from the Blue Book. The measures include:
  - segregate clean and dirty water including clean water diversions as early as possible and for the duration of construction;
  - capture, contain, treat and discharge construction, process water and wastewater to receiving water environments;
  - reuse of treated and captured water as much as practicable in order to avoid release into the surrounding watercourses;
  - capture and segregate runoff from the following locations:
    - spoil emplacement areas;
    - topsoil and subsoil stockpiles; and
    - other disturbed areas (i.e. roads);
- a surface water monitoring program has been developed and will be implemented as part of the Surface Water Management Plan. It details the monitoring to be undertaken from treatment plants, sediment basins and receiving waters throughout the construction program and assigns water quality criteria to measure for each. The monitoring program allows Future Generation to evaluate the performance of surface water controls;
- Trigger Action Response Plans (TARPs) have been developed and will be implemented where water quality results indicate a non-conformance with the relevant criteria or if visible signs of sedimentation, turbid water or floating hydrocarbons are observed in receiving waters. The TARPs provide an efficient and effective process for the identification, investigation, rectification and reporting of non-conformities, including those that may relate to spoil handling and placement.

## 7. PROGRESSIVE REHABILITATION AND EMPLACEMENT DESIGN

The decommissioning, land-forming and landscaping proposed for the project is detailed in the Rehabilitation Management Plan (S2-FGJV-ENV-PLN-0023). Random backfill, as defined and tested in accordance with Roads and Maritime (RMS) Specification R44, obtained on site may be used for rehabilitating the works. Exposed areas will be progressively rehabilitated where not impacted by active construction. Methods will include permanent revegetation, or temporary protection with spray mulching or cover crops.

Detailed plans for the design (objectives, risks and completion criteria) for each emplacement area will be progressively developed and included in Appendixes F – J once prepared. The detailed plans must be approved prior to any construction occurring in the relevant emplacement area.

Geomorphic and ecological characterisation of construction areas will be undertaken prior to disturbance to record the existing conditions and values and the placement and rehabilitation approach will be progressive, incorporating the design objectives as set out in Table 7-1.

**Table 7-1: Design objectives for Permanent Spoil Emplacement Areas**

Aspect	Objective
Landforms	<ul style="list-style-type: none"> <li>As natural as possible, including minimising the use of linear or engineered structures</li> <li>Sympathetic with the landforms in the surrounding area, particularly from a visual, water management and ecological perspective</li> <li>Suitable drainage density</li> <li>Safe, long-term stable and non-polluting</li> <li>Where feasible, gradients along the water line of the reservoirs that could be exposed under normal conditions (i.e. above the minimum operating level) must be suitable for safe recreational use and consistent with the approved Recreation Management Plan</li> <li>Provide suitable access for vehicles and/or all-terrain vehicles for rehabilitation, weed control and firefighting with slopes typically spaced at around 200 metres measured on the slope to allow for spraying from vehicles, or as approved by the NPWS</li> </ul>
Water management	<ul style="list-style-type: none"> <li>Integrate the drainage of the emplacement area with the surrounding drainage network, including any upstream flows and residual run-on water</li> <li>Minimise downstream water flows and velocities with any changes to be quantified and addressed through suitable design</li> <li>Minimise valley infill</li> <li>Create natural drainage lines that are long-term sustainable having regard to the selection of suitable underlying materials, including rock sizing and grading</li> <li>Minimise the use of large rocks in drainage lines</li> <li>Minimise the concentration of water on landforms unless this is consistent with accepted drainage density and geomorphic design practices</li> <li>Minimise the generation and dispersion of sediment in the Talbingo Reservoir, Tantangara Reservoir or other waterways</li> </ul>
Erosional stability	<ul style="list-style-type: none"> <li>Minimise steep slopes, particularly slopes that will be difficult to access and maintain (such as slopes over 18° or 1V:3H)</li> <li>The final surface of the landform must be long-term sustainable with sufficient topsoil (or some other suitable growth medium) to maintain a soil water profile and sustain vegetation</li> <li>Maximise the revegetation of the final surface</li> <li>Ensure areas subject to wave action are suitably protected or the slopes are flattened to limit wave action</li> </ul>
Land Use	<ul style="list-style-type: none"> <li>Native vegetation and habitat must be consistent with the approved Rehabilitation Management Plan</li> <li>Recreational facilities and use must be consistent with the approved Recreation Management Plan</li> </ul>

Aspect	Objective
Constructability	<ul style="list-style-type: none"> <li>The emplacement area must be constructible having regard to the:               <ul style="list-style-type: none"> <li>- availability of suitable material, including topsoil</li> <li>- erosion and sediment control;</li> <li>- access;</li> <li>- initial shaping of natural ground;</li> <li>- progressive rehabilitation;</li> <li>- shapes and benching; and</li> <li>- safety around water</li> </ul> </li> </ul>

## 8. ENVIRONMENTAL MANAGEMENT MEASURES

A range of environmental requirements and control measures are identified in the Main Works EIS, Submissions Report and the Infrastructure Approval. Safeguards and management measures will be implemented to avoid, minimise or manage impacts due to spoil emplacement.

Specific safeguards and management measures to address potential impact of spoil are identified in Table 8-1. Regardless of the allocation of responsibilities within this plan, the responsible party is to be assigned in accordance with the Contract.

Individual management plans have been (or will be) prepared as part of the EMS suite of documents to outline how dust, noise, traffic, biodiversity, soil and water and social impacts that are associated with spoil will be managed. The plans have been prepared in accordance with the Infrastructure Approval, REMMs and Employer Requirements. The measures from those documents are not replicated within this SMP.

**Table 8-1: Spoil management measures**

ID	Measure / Requirement	Responsibility	Source document
<b>General</b>			
SM01	Training will be provided to all project personnel, including relevant sub-contractors on spoil management practices and the requirements from this plan through inductions, toolboxes and targeted training.	Future Generation	Good Practice
SM02	Management measures from this plan will be included in relevant site environmental documents including for example, Work Packs and/or Site Environmental Plans (SEPs).	Future Generation	Good Practice
<b>Characterisation</b>			
SM03	The spoil characterisation program in Appendix A will be implemented. The program will enable adequate assessment of contaminated materials, NOA, acid metalliferous drainage (AMD)/neutral metalliferous drainage (NMD)/saline drainage (SD) material, and reduce the risk of material being misclassified as 'benign' and being managed inappropriately.	Future Generation	COA Sch 3 Cond 4 Table 9.1, Item 4 of EIS Appendix N.1 EW CON02
SM04	Targeted investigations will be undertaken prior to construction along the surface disturbance areas using a risk-based approach. The results of these targeted investigations will determine the level of management to be implemented.	Future Generation Snowy Hydro	MW REMM CONTAM01 EW REMM CON02
SM05	Material which has been assessed as not suitable for reuse on land or for subaqueous disposal or cannot be reused will be classified in accordance with the Waste Classification Guidelines (NSW EPA 2014).	Future Generation	MW REMM CONTAM04 EW REMM CON03
SM06	Prior to the importation of any VENM during construction, the VENM source(s) will be identified and assessed against the definition of VENM in the Waste Classification Guidelines (NSW EPA, 2014) and the POEO Act. The VENM source(s) will be assessed by an appropriately qualified contaminated land consultant.	Future Generation	MW REMM CONTAM02
<b>Spoil handling and management</b>			
SM07	Spoil generation will be minimised through design optimisation and beneficial reuse as set out in Section 6.2 of this Plan.	Future Generation	Schedule 3 condition 4
SM08	Spoil is to be only re-used, placed or disposed of in accordance with its classification as set out in Section 6.1 of this Plan.	Future Generation	Schedule 3 condition 4

ID	Measure / Requirement	Responsibility	Source document
SM09	<p>Apart from the spoil that is provided to the NPWS for use in other parts of the Kosciuszko National Park, sent off-site, used to construct temporary or permanent infrastructure for the development or used to rehabilitate the site, the Proponent must ensure that all the spoil generated by the development is disposed of in the following emplacement areas:</p> <ul style="list-style-type: none"> <li>• Ravine Bay;</li> <li>• GFO 1;</li> <li>• Lobs Hole;</li> <li>• Tantangara; or</li> <li>• Rock Forest.</li> </ul>	Future Generation Snowy Hydro	Schedule 3 condition 5
SM10	TBM spoil must not be placed in the active storages or below the full supply level of either the Talbingo Reservoir or Tantangara Reservoir without the approval of the Planning Secretary.	Future Generation	Schedule 3 condition 4
SM11	Spoil from dredging, channel excavation or underwater blasting must not be placed in the eastern and western emplacement areas, or in the active storages or below the full supply level of either the Talbingo Reservoir or Tantangara Reservoir without the approval of the Planning Secretary.	Future Generation	Schedule 3 condition 4
SM12	The beneficial reuse of non-reactive spoil on the project will be maximised where possible.	Future Generation	Schedule 3 condition 4
SM13	The beneficial reuse of non-reactive spoil elsewhere in the KNP will be maximised where possible (as requested and approved by NPWS).	Future Generation Snowy Hydro	Schedule 3 condition 4
SM14	Off-site disposal of spoil will be minimised where possible. Surplus spoil will be directed to the permanent spoil emplacement areas as a priority over off-site disposal.	Future Generation	Schedule 3 condition 4
SM15	Spoil left at Lobs Hole, Marica and Tantangara for incorporation into the final landform should be minimised.	Future Generation	Schedule 3 condition 4
SM16	The Exploratory Works western emplacement area must only receive non-reactive spoil, which has a low geochemical risk and is suitable for reuse. Reactive spoil must not be directed to the Exploratory Works western emplacement area.	Future Generation	Schedule 3 condition 4
SM17	The Contaminated Land Management Plan (S2-FGJV-ENV-PLN-0049) will be implemented to ensure appropriate management of contaminated material on site.	Future Generation Snowy Hydro	Schedule 3 condition 4 Schedule 3 condition 7 MW REMM CONTAM03
SM18	An unexpected finds procedure is included in the Contaminated Land Management Plan (S2-FGJV-ENV-PLN-0049). Workers will be trained to identify potential contamination that may be encountered during construction	Future Generation Snowy Hydro	MW REMM CONTAM08
SM19	The Naturally Occurring Asbestos Management Plan (Appendix D of this Plan) will be implemented to ensure appropriate management of Naturally Occurring Asbestos encountered during works.	Future Generation	Schedule 3 condition 4 Schedule 3 condition 7 Table 9.1, Item 4 of EIS Appendix N.1

ID	Measure / Requirement	Responsibility	Source document
SM20	The Acid and Metalliferous Drainage Management Plan (Appendix E of this Plan) will be implemented to ensure appropriate management of AMD material encountered during works.	Future Generation	Schedule 3 condition 4 Schedule 3 condition 47 Table 9.1, Item 4 of EIS Appendix N.1 EW REMM CON02
SM21	The Waste Management Plan (S2-FGJV-ENV-PLN-0048) will be implemented to ensure appropriate classification, use and disposal of waste from the project.	Future Generation	MW REMM CONTAM04 EW REMM CON03
SM22	Material which is not suitable for reuse or placement or on onsite remediation, will be transported to a facility that is lawfully permitted to receive that material.	Future Generation	EW REMM CON03
SM23	The Stockpile Procedure (Appendix C of this Plan) will be developed to ensure temporary stockpiling is appropriately managed and that any adverse impacts are controlled and rectified.	Future Generation	Schedule 3 condition 7 EW REMM CON02
SM24	The Surface Water Management Plan (S2-FGJV-ENV-PLN-0011) will be implemented to ensure impacts on surface waters as a result of spoil handling and placement are minimised.	Future Generation Snowy Hydro	Schedule 3 condition 4
SM25	Site-based Erosion and Sediment Control Plans (ESCPs) will be prepared by a suitably qualified erosion and sediment control specialist.	Future Generation	Schedule 3 condition 4 MW REMM SOIL03
SM26	A non-naturally occurring Asbestos Management Plan (S2-FGJV-HAS-PLN-0010) has been developed and will be implemented to manage Asbestos Containing Materials ACM (ACM), or areas are suspected of containing ACM (such as historical buildings). The AMP addresses unexpected finds of ACM. Specifically, protocols will be stipulated for separation, monitoring, validation and clearance of asbestos	Future Generation	MW REMM CONTAM05 MW REMM CONTAM08
SM27	An Occupational Hygienist (Hygienist) will be on-site for the duration of the excavation works where ACM has been identified from pre-construction or where unexpected finds of ACM are encountered.	Future Generation	MW REMM CONTAM06
SM28	The process Water Treatment Plants will receive all tunnel drainage, including tunnel drainage containing AMD components for excavations in Possible, Likely and Confirmed AMD hazard areas. The water will be reused in the tunnelling process following treatment. Any discharge to the environment will only occur where the water is treated so as to comply with the criteria in EPL 21266.	Future Generation	Table 9.1, Item 4 of EIS Appendix N.1
SM29	The Topsoil Strategy (Appendix B of this Plan) will be implemented to ensure the surface of the emplacement areas will be suitable to sustain the target PCTs in the long term.	Future Generation	Schedule 3 condition 7 MW REMM SOIL02 EW REMM SOIL01
SM30	A hold point process will be established and implemented requiring approval by the Future Generation Environment Manager or Construction Manager prior to the placement of material generated from dredging, channel excavation or underwater blasting. This hold point process will note that this material cannot be placed in the Exploratory Works eastern and western emplacement areas without the approval of the Planning Secretary.	Future Generation	Schedule 3 condition 4(k) and DPIE comments

ID	Measure / Requirement	Responsibility	Source document
SM31	The western emplacement area will be used to store cuttings and other material that has a low geochemical risk. This landform will be built in a manner that limits compaction and will be top-soiled and vegetated to stabilise the landform. To note, the Exploratory Works western emplacement area will be filled during Main Works for the purposes of constructing the Main Yard. Nevertheless only non-reactive spoil will be placed at this location.	Future Generation	Schedule 3 condition 4 EW REMM WM8.3
SM32	Any remnant mine workings located within the eastern and western rock and soil emplacement areas will be rehabilitated (if necessary).	Future Generation	EW REMM WM8.4
SM33	The eastern emplacement area will be used to store any material generated during Exploratory Works that has higher geochemical risk. Excavated material will be geochemically characterised prior to placement. If any potentially acid forming material is encountered, it will be placed in a select area of the emplacement. The potential for acid rock drainage will be treated by placing and compacting layers of limestone (or other suitable AC material) between each rock and sediment layer as required. The volume of limestone (or other suitable AC material) in each layer will be determined stoichiometrically so that the maximum potential acidity from the overlying layer of rock and sediment is treated. This approach will neutralise AMD within the stockpile. Once design levels are reached, the landform will be top-soiled and vegetated. To note, the Exploratory Works eastern emplacement area will be filled during Main Works for the purposes of constructing the Main Yard. PAF material will be managed as set out in Appendix E of this Plan.	Future Generation	EW REMM WM8.5
SM34	Runoff from Lick Hole Gully during Exploratory Works will be diverted around or through the eastern emplacement area. The diversion works will comprise a dam upstream of the diversion inlet and either a gravity or pump assisted diversion system. The diversion works will have a 1% AEP capacity. The dam upstream of the diversion inlet will be designed as a detention basin and will not permanently hold water. To note, the Exploratory Works eastern emplacement area will be filled during Main Works for the purposes of constructing the Main Yard and the final Lobs Hole emplacement area. Final design of the Lobs Hole emplacement area will be addressed in accordance with the staging specified in Section 1.6 and the Rehabilitation Management Plan. Operational controls that require ongoing management following completion of construction would be of no impost the NPWS.	Future Generation	EW REMM WM8.6
SM35	A high-flow diversion drain will be established to convey runoff from Lick Hole Gully around the emplacement area in a controlled manner, avoiding uncontrolled overflows through the emplacement area. This diversion drain will only be engaged if a flood greater than a 1%AEP event occurs. To note, the Exploratory Works eastern emplacement area will be filled during Main Works for the purposes of constructing the Main Yard and the final Lobs Hole emplacement area. Final design of the Lobs Hole emplacement area will be addressed in accordance with the staging specified in Section 1.6 and the Rehabilitation Management Plan. Operational controls that require ongoing management following completion of construction would be of no impost the NPWS.	Future Generation	EW REMM WM8.6
SM36	Seepage from the eastern emplacement area will be collected in a water management dam. Collected water will either be irrigated to the emplacement (to promote evaporation) or treated in the process water treatment plant. Discharge of seepage water to the Yarrangobilly River will be avoided. To note, the Exploratory Works eastern emplacement area will be filled during Main Works for the purposes of constructing the Main Yard and the final Lobs Hole emplacement area. Final design of the Lobs Hole emplacement area will be addressed in accordance with the staging specified in Section 1.6 and the Rehabilitation Management Plan.	Future Generation	EW REMM WM8.7

ID	Measure / Requirement	Responsibility	Source document
SM37	The western emplacement will be designed to prevent the risk of emplacement material being entrained in flood waters during a 1 in 5000-year flood event. To note, the Exploratory Works eastern emplacement area will be filled during Main Works for the purposes of constructing the Main Yard and the final Lobs Hole emplacement area. Final design of the Lobs Hole emplacement area will be addressed in accordance with the staging specified in Section 1.6 and the Rehabilitation Management Plan.	Future Generation	EW REMM FM1.2-1
SM38	The monitoring in Section 9 of this Plan will be implemented to identify and track the performance of: <ul style="list-style-type: none"> <li>the management of spoil on site;</li> <li>the implementation of each of the detailed plans, including the effectiveness of the proposed mitigation and contingency measures; and</li> <li>progress against the detailed completion criteria and performance indicators of each permanent spoil emplacement area.</li> </ul>	Future Generation	Schedule 3 condition 7 Table 9.1, Item 4 of EIS Appendix N.1
SM39	Monitoring measures to be included as part of the Surface and Groundwater Monitoring Program, to monitor potential impacts from the placement of spoil.	Future Generation	EW REMM CON02
<b>Emplacement area design and rehabilitation</b>			
SM40	The permanent spoil emplacement areas will be designed to comply with the design objectives in Table 2 (of the COA entitled <i>Design Objectives for Permanent Spoil Emplacement Areas</i> ).	Future Generation	Schedule 3 condition 6 Schedule 3 condition 7
SM41	New landforms will: <ul style="list-style-type: none"> <li>be safe, stable and non-polluting;</li> <li>maximise surface drainage to the natural environment.</li> </ul>	Future Generation Future Generation	MW REMM REHAB02
SM42	Detailed plans for each of the permanent spoil emplacement areas that have been prepared using both analogue and erosional-based methods will be developed for approval prior to commencement of construction of the applicable placement area. The plans will: <ul style="list-style-type: none"> <li>describe how the development of each emplacement area would be co-ordinated with the rehabilitation of the site in accordance with the approved Rehabilitation Management Plan;</li> <li>describe the measures that would be implemented to comply with the spoil management requirements in condition 4 and the design objectives in Table 2 of the COA;</li> <li>include a topsoil strategy outlining measures the measures that would be implemented to ensure the surface pf the emplacement areas will be suitable to sustain the target PCTs in the long term, having regard to the approved strategy in the Rehabilitation Management Plan;</li> <li>identify the key risks for the successful completion of each emplacement area and the contingency measures that would be implemented to address these risks; and</li> <li>include detailed completion criteria and performance indicators for each emplacement area, including criteria for triggering remedial action (if necessary)</li> </ul>	Future Generation	Schedule 3 condition 7
SM43	The Rehabilitation Management Plan (S2-FGJV-ENV-PLN-0023) will be implemented (once approved) for the new landforms at Tantangara Reservoir, Lobs Hole and Talbingo Reservoir.	Future Generation	MW REMM REHAB01

ID	Measure / Requirement	Responsibility	Source document
SM44	Mitigations will be included in the Rehabilitation Management Plan to minimise impacts to Alpine humus soils and peat bogs/fens.	Future Generation	MW REMM SOIL01
SM45	The Rehabilitation Management Plan (refer to REHAB01) will be implemented and will include measures to minimise: <ul style="list-style-type: none"> <li>• loss of soil;</li> <li>• loss of organic matter and nutrient decline;</li> <li>• soil structural decline; and</li> <li>• compaction.</li> </ul>	Future Generation	MW REMM SOIL04
SM46	Regular rehabilitation monitoring will be undertaken to identify any defects, such as slumping, erosion or poor vegetation establishment. Identified defects will be rectified.	Future Generation	MW REMM SOIL04

## 9. COMPLIANCE MANAGEMENT

### 9.1. Monitoring and inspection

The spoil inspection and monitoring regime is summarised in Table 9-1. Monitoring records and inspection reports will be internally recorded, the findings and outcomes will be reported to the relevant agencies in accordance with the compliance tracking reporting requirements stated in Section 8 of the EMS.

**Table 9-1: Environmental monitoring summary**

Activity	Frequency / type	Responsibility	Record	Timing
Road, bridge and drainage construction excavation	Weekly inspection of stockpile areas (refer Section 9.1.2)	Future Generation	Inspection report	For duration of construction of this activity
Tunnel excavated spoil	Daily workplace inspections	Future Generation	None – observation only	For duration of construction of this activity
	TBM probing during tunnelling as described in Appendix A.	Future Generation	Inspection report Laboratory test report	
	Laboratory testing of spoil sampled and tested as described in Appendix A.	Future Generation	Laboratory test report	
Temporary Stockpiles	Weekly inspection of stockpile areas (refer Section 9.1.2)	Future Generation	Inspection report	All
Emplacement area	Weekly inspection of stockpile areas (refer Section 9.1.2)	Future Generation	Inspection report	For duration of construction of this activity
	Daily workplace inspections	Future Generation	None – observation only	
Off-site transport (if required)	Truck movement run sheets for each truck transporting spoil off site (outside the project)	Future Generation	Waste register, truck run sheets (truck counts), log books and tip dockets.	For duration of construction of this activity
Groundwater	Refer Groundwater Management Plan			All
Surface Water	Refer Surface Water Management Plan			All

#### 9.1.1. Workplace Inspections

Future Generation has developed a program of environmental inspections for the project. Scheduled and regular workplace inspections will be carried out across the site, including in stockpile and spoil management locations, by Supervisors and environmental staff. Details are provided in Section 8 of the EMS.

### 9.1.2. Temporary stockpiling

Monitoring of temporary stockpiling enables the identification of potential issues associated with material handling and storage prior to impacts occurring on surrounding soils, surface waters and groundwaters occurring (which are identified by their respective monitoring programs). The temporary stockpile monitoring program is presented in Table 9-2.

**Table 9-2: Temporary stockpile monitoring**

No.	Requirement	Timing
1	Confirm that the designated stockpile site is capable to receive the likely spoil volumes and types, and approved to be established (check that the site is within the designated approved disturbance area, free from no-go areas etc). Refer to the Sensitive Area Plans for confirmation.	Prior to use of temporary stockpile location
2	Update the Sensitive Area Plan if necessary and reissue to project personnel.	Prior to use of temporary stockpile location
3	Confirm that stockpile site is signposted to clearly demarcate the spoil type it is designed to receive (D&B, TBM, PAF, NOA, other potentially contaminated material, benign material)	Prior to use of temporary stockpile location
4	Confirm that soil and water controls have been installed in accordance with the Blue Book (Landcom, 2004) and the site-specific Erosion and Sediment Control Plan.	Prior to use of temporary stockpile location
5	If site is to be used for treatment of PAF material, confirm that: <ul style="list-style-type: none"> <li>the design requirements from Section 4 of the AMDMP (in Appendix E) have been complied with; and</li> <li>site-specific Erosion and Sediment Control Plan have been implemented.</li> </ul>	Prior to use of temporary stockpile location for the treatment of PAF material
6	Confirm stockpiles are not showing signs of significant erosion (rills, slumps, sedimentation of surrounds, turbid water runoff)	Daily observation
7	Monitor (visual) dust generated during the handling of stockpiles	Daily observation
8	Confirm controls from site-specific Erosion and Sediment Control Plan have been maintained and are in working order.	Weekly
9		Following large rain event
10	Confirm seepage from PAF stockpiles is being collected and irrigated on to the PAF stockpile or sent to the process water treatment plant.	Weekly

### 9.1.3. Erosion and sedimentation

Monitoring of general erosion and sediment controls is documented in the Surface Water Management Plan (S2-FGJV-ENV-PLN-0011). The monitoring include:

- regular monitoring and maintenance of surface water diversion structures, drainage structures and erosion control measures implemented through the construction stage; and
- erosion and sediment controls including sediment basins will be designed in accordance with the *Blue Book* (Landcom, 2004) and all relevant mitigation measures in Section 6 of the SWMP. This includes determining appropriate sizing of sediment basins and ground stabilisation measures to reduce catchment sizes from disturbed areas.

### 9.1.4. Surface water

The Surface Water Management Plan (S2-FGJV-ENV-PLN-0011) details the monitoring to be undertaken from treatment plants, sediment basins and receiving waters throughout the

construction program and assigns water quality criteria to measure for each. Routine and event-based monitoring is specified.

### 9.1.5. Groundwater

Groundwater monitoring will occur across the site in accordance with the Groundwater Management Plan (S2-FGJV-ENV-PLN-0012). The program has been developed to monitor potential impacts to groundwater during construction of the project. The program is an extension of the EIS baseline monitoring.

The objectives of the Program are to:

- identify and quantify groundwater quality and groundwater levels;
- assess compliance with relevant consent and license conditions and other monitoring requirements including prescribed targets for the Project; and
- assess and modify where required the effectiveness of water mitigation measures.

The Program provides detailed inspection criteria including:

- groundwater monitoring locations;
- parameters/analytes to be monitored;
- type of monitoring;
- frequency of monitoring, and
- monitoring methodology.

## 9.2. Training

All site personnel will undergo the Future Generation site induction relating to spoil management issues, including:

- existence of this SMP;
- relevant legislation;
- roles and responsibilities for spoil management; and
- other specific responsibilities for spoil management.

Targeted training in the form of toolbox talks or pre-start briefs will also be provided to personnel with a key role in spoil management. Further details regarding the staff induction and training are outlined in Section 5 of the EMS.

## 9.3. Trigger Action Response Plan

Trigger Action Response Plans (TARPs) provide an efficient and effective process for the identification, investigation, rectification and reporting of non-conformities.

### 9.3.1. Temporary stockpiling

Table 9-3 presents the triggers for undertaking remedial works on stockpiles to ensure adverse impacts on the surrounding environment are prevented or minimised.

**Table 9-3: Triggers for undertaking remedial works**

Trigger	Action
Stockpiling of spoil in incorrect location	1. Stop works on problem stockpile.
	2. Inspect stockpile and confirm incorrect material type (D&B, TBM, PAF, NOA, benign) etc.
	3. Investigate impact to verify extent of cross contamination (if any).
	4. Recover incorrectly placed material plus any material impacted by cross contamination and relocate to correct stockpile location. Ensure correct controls are applied at destination stockpile prior to placement at that location.
	5. Confirm signage and other environmental controls are correctly installed
	6. Monitor performance of controls during recommenced works to ensure controls are effective
Forecast high winds or large rain event identified in weather forecast	1. Inform project personnel of increased dust, erosion risk.
	2. Inspect stockpile erosion and sedimentation controls and ensure controls are installed as per the ESCP.
	3. Monitor stockpiles for airborne dust, erosion.
	4. Refer to steps below if airborne dust or erosion observed.
Observed airborne dust leaving site	1. Investigate and identify source.
	2. Apply water to active stockpiles, reduce heights of stockpile loading and unloading where possible. Monitor effectiveness of controls.
	3. Apply stabilisation (water, cover, polymer) to reduce fugitive dust potential on inactive stockpiles. Monitor effectiveness of controls.
	4. If control 2 above is not effective on an active stockpile, stop works on source stockpile. Apply stabilization. Only recommence works on the source stockpile once stabilization is complete.
	5. Monitor performance of controls during recommenced works to ensure controls are effective.
Observed erosion / sedimentation from stockpiles (i.e. controls inappropriately installed or controls failed)	1. Investigate and identify source.
	2. Stop works on active stockpile which is subject to erosion.
	3. Inspect stockpile erosion and sediment controls and ensure controls are installed as per the ESCP. Upgrade controls as necessary.
	4. Investigate impact to verify if any off-site impacts have occurred. Initiate TARP 2 from the Surface Water Management Plan (S2-FGJV-ENV-PLN-0011) if required by the Surface Water Management Plan.
	5. Monitor effectiveness of controls. Only recommence works on the source stockpile once erosion and sediment controls are determined to be appropriately installed.
	6. Monitor performance of controls during recommenced works to ensure controls are appropriate.

### 9.3.2. Surface water

TARPs have been developed for surface water and will be implemented where water quality results indicate a non-conformance with the relevant criteria in accordance with the Surface Water Management Plan. This includes such non-conformities that may have been caused by spoil excavation, handling and placement. Refer to the Surface Water Management Plan (S2-FGJV-ENV-PLN-0011) for further details.

### 9.3.3. Groundwater

TARPs have been developed for groundwater and will be implemented where groundwater trigger value banding is exceeded during a monitoring event for groundwater quantity, quality, pressures and/or levels. This includes such non-conformities that may have been caused by spoil excavation, handling and placement. Refer to the Groundwater Management Plan (S2-FGJV-ENV-PLN-0012) for further details.

### 9.4. Auditing

Audits will be undertaken to assess the effectiveness of spoil management measures, compliance with this SMP, the conditions of the Infrastructure Approval, Main Works EIS, Submissions Reports and other relevant approvals, licences and guidelines.

Audit requirements are detailed in Section 8.3 of the EMS.


### 9.5. Reporting

Spoil specific reporting is presented in Table 9-4 and will be completed and made publicly available in accordance with schedule 3 condition 7 (f).

**Table 9-4: Spoil reporting**

Detail	Frequency
Volume of spoil excavated from tunnelling.	6 monthly for the duration of construction
Volume placed at each emplacement area: <ul style="list-style-type: none"> <li>• Ravine Bay</li> <li>• GFO</li> <li>• Lobs Hole</li> <li>• Tantangara</li> <li>• Rock Forest.</li> </ul> and a brief summary of progress towards final design objectives listed in Table 7-1 of this Plan.	
Volume disposed of off-site (if any).	
Volume reused elsewhere in KNP (if any).	
Volume of AMD material treated (if any).	
Volume of NOA excavated and placed in encapsulation (if any).	

## APPENDIX A – CHARACTERISATION PROGRAM



## SNOWY 2.0 MAIN WORKS – SPOIL MANAGEMENT PLAN – APPENDIX A – SPOIL CHARACTERISATION PROGRAM

Approval Record			
Document preparation, review and approval		Name in print	Signature
Prepared by	Environmental consultant	D. Low	
Reviewed by	Environmental consultant	R. Walker-Edwards	
Verified by	Environmental Manager	L. Coetzee	
Approved by	Project Director	A. Betti	

Document Revision Table		
Rev.	Date	Description of modifications / revisions
A	29.05.2020	Initial draft for Snowy Hydro review
B	12.06.2020	For agency consultation
C	21.07.2020	For DPIE

## CONTENTS

<b>1. MATERIAL CHARACTERISATION .....</b>	<b>3</b>
<b>2. CONTAMINATION INVESTIGATIONS .....</b>	<b>5</b>
<b>3. ONGOING MATERIAL CHARACTERISATION.....</b>	<b>6</b>
3.1. Sampling approach.....	6
3.1.1. Sample frequency .....	6
3.1.2. Pre-excavation assessment.....	6
3.1.3. Post-excavation assessment .....	7
3.1.4. Underwater excavation and dredging .....	8
3.2. AMD assessment .....	8
3.2.1. Field-based mineralogy assessments .....	8
3.2.2. Laboratory acid base accounting .....	8
3.2.3. Net Acid Generation test.....	9
3.2.1. Bulk sampling .....	9
3.2.2. Sulfur and carbon speciation .....	10
3.2.3. Modelling and correlation .....	10
3.2.4. AMD classification.....	10
3.3. NOA assessment.....	11
<b>4. WASTE CLASSIFICATION .....</b>	<b>14</b>

## Table of TABLES

Table 1-1: Overview of material characterisation program.....	3
Table 3-1: AMD classification criteria (Department of Industry 2016) .....	11
Table 3-2: Sampling and monitoring - tunnelling .....	12
Table 3-3: NOA air monitoring control actions.....	13

## Table of FIGURES

Figure 3-1: Stockpile sample pattern (RMS 2015) .....	7
Figure 3-2: Example of an acid base account plot (Department of RMS 2015).....	9

## 1. MATERIAL CHARACTERISATION

Future Generation have developed a material characterisation program based on:

- *National Environment Protection (Assessment of Site Contamination) Measure (ASC NEPM), NEPC 2013*
- *Preventing Acid and Metalliferous Drainage Leading Practice Sustainable Development Program for the Mining Industry, Department of Industry 2016 (AMD Guideline)*
- *Australian Standard 1141 Methods for sampling and testing aggregates*
- *Guidance Note On The Membrane Filter Method For Estimating Airborne Asbestos Dust, National Occupational Health and Safety Commission: 3003 (1988)*
- *Guidelines for the Assessment, Remediation and Management of Asbestos-Contaminated Sites in Western Australia, Western Australian Department of Health 2009*
- *Waste Classification Guidelines, NSW EPA 2014.*
- *AMIRA ARD test handbook (AMIRA, 2002)*
- *Global Acid and Metalliferous Drainage (GARD) Guide, developed by the International Network for Acid Prevention (INAP, 2008)*
- *Prediction Manual for Drainage Chemistry from Sulphidic Geologic Materials (MEND, 2009)*
- *Guidelines for metal leaching and acid rock drainage at mine sites in British Columbia (Price, 1998).*

The program enables the assessment of contamination, NOA and potentially reactive material to reduce the risk of material being misclassified as 'benign' and being managed inappropriately, and for proper offsite disposal (if required). It is summarised in Table 1-1.

**Table 1-1: Overview of material characterisation program**

Aspect	Approach
Contamination	Investigations at Lobs Hole have been completed and do not require any further assessment. Targeted investigations will be undertaken prior to construction using a risk-based approach, along the surface disturbance areas that have not been assessed. Specific Sampling, Analysis and Quality Plan (SAQP) will be prepared to inform the scope, method and sample frequency of investigations in accordance with the ASC NEPM.
Spoil (D&B and TBM)	Characterisation of D&B and TBM probe spoil to ensure potential AMD, NMD and SD is not incorrectly classified as non-reactive. Sampling and analysis to align with relevant parts of the AMD guidelines. Sampling comprises both rapid field sampling and periodic laboratory analysis of D&B and TBM spoil. AMD samples to focus on Possible, Likely and Confirmed AMD hazard areas (Boraig Group, Shaw Hill Gabbro, Tantangara, Temperance, Gooandra Volcanics and Ravine Bed) units.
	Characterisation of D&B and TBM generated spoil to verify presence of NOA Sampling and analysis to align relevant parts of ASC NEPM and AS4964–2004. Sample to occur at: <ul style="list-style-type: none"> <li>• excavation front of each geological boundary; and</li> <li>• approximately every 100-150m within the same geological formation.</li> </ul>

Aspect	Approach
Stockpiles	<p>Characterisation of stockpiles for correlation of D&amp;B and TBM spoil sampling (AMD, NMD, SD and NOA), or to verify treatment needs and outcomes.</p> <p>Post-excavation sampling must be undertaken in accordance with relevant parts of AS 1141, AMD Guidelines, ASC NEPM and AS4964–2004.</p> <p>Sample frequency based on risk assessment.</p> <p>NOA samples to focus on Gooandra Volcanics, Boggy Plain Site and Shaw Hill Gabbro units.</p> <p>AMD samples to focus on Possible, Likely and Confirmed AMD hazard areas (Boraig Group, Shaw Hill Gabbro, Tantangara, Temperance, Gooandra Volcanics and Ravine Bed) units.</p>
Asbestos in air	<p>Monitoring of tunnel air quality in HRT</p> <p>Daily airborne asbestos monitoring in the HRT in areas identified as likely or confirmed NOA. Monitoring to occur in accordance with Guidance Note on The Membrane Filter Method For Estimating Airborne Asbestos Dust, NOHSC: 3003 (1988)</p>
Waste	<p>Classification of waste material to be disposed of off-site to ensure lawful transport and disposal.</p> <p>The waste material will be tested and classified in accordance with the <i>Waste Classification Guidelines</i> (NSW EPA, 2014).</p>

## 2. CONTAMINATION INVESTIGATIONS

Details on further contamination investigations are presented in Section 5.1 of the Contaminated Land Management Plan (S2-FGJV-ENV-PLN-0049). Investigations at Lobs Hole have been completed and do not require any further assessment. Targeted investigations will be undertaken prior to construction using a risk-based approach, along the surface disturbance areas that have not been assessed. .

Sampling, Analysis and Quality Plan (SAQP) will be prepared to inform the scope of investigations in accordance with the ASC NEPM. The preparation of the SAQP will consider the results of investigations carried out as part of the EIS. The SAQP will detail:

- *data quality objectives (DQOs) and data quality indicators (DQIs);*
- *justification of the number, density and location of sampling locations based on the potential for contamination, excavation extents and quantities requiring off-site disposal;*
- *the sampling locations would target areas of concern and provide coverage of the construction disturbance areas, and relevant media (soil, rock, surface water [where applicable]);*
- *analytical suite and schedule, including contaminants of concern;*
- *assessment criteria for on-site reuse or off-site disposal, if required (waste classification); and*
- *sampling and laboratory methodologies, field and laboratory quality assurance and control.*

The SAQP will form part of the Contaminated Land Management Plan (S2-FGJV-ENV-PLN-0049), once prepared.

Contamination investigations will:

- *assess the presence of existing contamination and risks posed to project workers and the environment, so that appropriate controls can be implemented during construction;*
- *chemically classify the material for Contaminants of Potential Concern (CoPC), to confirm suitability for:*
  - *re-use or emplacement within the project footprint consistent with the land use criteria in the ASC NEPM; or*
  - *off-site disposal to a receiving site or licensed landfill in accordance with the applicable land use criteria, Waste Classification Guidelines (NSW EPA, 2014) or applicable Resource Recovery Exemption and Order, where required.*

*Once investigations are completed at each nominated area, a report providing conclusions on site suitability, material characterisation and recommendations for health and environmental controls during construction will be prepared (if required). Where contamination is considered to be significant enough to warrant specific controls to manage risks from exposure, site-specific management plans will be prepared that set out the appropriate measures to be implemented to manage contamination while the construction area is in use.*

### 3. ONGOING MATERIAL CHARACTERISATION

#### 3.1. Sampling approach

##### 3.1.1. Sample frequency

The sample frequency will adopt a risk-based approach and the nominal sample frequencies from the standards and guidelines listed in Section 1, namely:

- *AMD sampling frequency of approximately 20 samples per geological unit (when combined with stockpile sampling). Sampling to focus on Possible, Likely and Confirmed AMD hazard areas (Boraig Group, Shaw Hill Gabbro, Tantangara, Temperance, Gooandra Volcanics and Ravine Bed) and lithological boundaries of each.*
- *NOA sampling at excavation front of each geological boundary; and every 100m within the same geological formation, focussing on Gooandra Volcanics, Boggy Plain Site and Shaw Hill Gabbro units. to focus on Gooandra Volcanics, Boggy Plain Site and Shaw Hill Gabbro units.*

##### 3.1.2. Pre-excavation assessment

In-situ Geochemical sampling/testing during pre-excavation will be undertaken to provide an initial classification obtained from:

- *selected shallow in situ bore holes and / or test pits at relevant portal, camp and construction pad cutting areas (i.e.: surface works) for PAF/AMD, NMD, SD and NOA determinations as soon as possible and prior to excavation; and*
- *selected blasting drilling holes and TBM excavated materials for the tunnel.*

##### 3.1.2.1. Drill and Blast material

Probing will be the primary in-situ method used to determine the characteristics of material at the face of tunnel excavations. Probing for drill and blast excavations will be conducted using drilling machines to drill ahead of the tunnel excavation.

A typical cycle for drill and blast excavations will involve:

- *drilling of ahead of the D&B excavation at various lengths depending on the bend radius of the tunnel;*
- *drill and blast excavation advances 10m short of the probe length to ensure an overlap of test boundaries;*
- *Excavation activities are suspended (as required), and probing is repeated.*

##### 3.1.2.2. Tunnel Boring Machine material

It is anticipated that the TBM will be equipped with tools for investigating the soil that is to be excavated by drilling and/or probing. In the basic configuration, probe drilling is carried out by a drilling rig mounted on an erector adapter plate which will be assembled when a probe hole will be required. Horizontal drill ports will be installed for horizontal drilling through the cutter head ahead of the tunnel face. Inclined drill ports will be integrated into the shield structure to facilitate probe drilling and pre-excavation grouting around the shield. These drill ports are accessible from the erector-mounted drill.

For probing the surrounding ground ahead of the excavation, the TBM will be designed to permit the specified drilling operations with compact drilling rigs equipped on board to allow for the drilling of inclined holes with an inclination of not more than 10°. The machine will be capable of allowing


rotary drilling equipment to obtain cores through the cutter head and to develop forward ground treatment (consolidation grouting).

*The results from the probing samples will be used to determine the AMD material characterisation and subsequent appropriate handling, treatment, transportation and disposal methods.*

### 3.1.3. Post-excavation assessment

Post-excavation sampling of D&B and TBM material will be required to enable ongoing correlation with spoil scanning and sampling and to test materials before and following treatment (if required).

Post-excavation sampling must be undertaken in accordance with Australian Standard 1141 *Methods for sampling and testing aggregates* (or equivalent). The Standard will be applied based on the Inspection and Test Plan quality document and will be relevant depending on each sample's particle sizing. Composite samples shall be obtained from stockpiles at locations and at frequencies that enables confidence in the material classification. Sub-samples (those that make up the composite samples) are to be collected uniformly throughout the stockpile to account for potential variability in soil characteristics. Samples should also be collected at various depths in the stockpile (not just the surface). Where possible it is recommended that a systematic grid sampling pattern. An example of a sample pattern for stockpiles is presented in Figure 3-1.



**Figure 3-1: Stockpile sample pattern (RMS 2015)**

Survey methods such as LiDAR, drones and rovers may also be used to survey the stockpiles to inform quantity movements.

### 3.1.4. Underwater excavation and dredging

It is anticipated that post excavation assessment for material excavated from underwater (or dredged) will generally follow the same process as that applied for excavated material from bulk earthworks (refer Section 3.1.3 above).

## 3.2. AMD assessment

### 3.2.1. Field-based mineralogy assessments

Field assessment XRD (X-ray diffraction) will be deployed to enable a rapid first-pass estimate of AMD potential. XRD sampling would be conducted on 1–2 mg of representatively subsampled finely crushed sample material from cores.

The AMD-generating and AMD-neutralising capacity of common sulfide and carbonate minerals from mineralogical data collected via XRD analysis can then be calculated using the ABATES (Acid Base Accounting Tool) shareware

### 3.2.2. Laboratory acid base accounting

Acid base accounting would be conducted on D&B and TBM spoil from suspected AMD impacted lithologies.

The acid base account (ABA) estimates the balance between the potential for a material to generate acid and to neutralise acid. The output from an ABA is a value known as the net acid producing potential (NAPP), expressed in units of kilograms of sulfuric acid per tonne (kg H<sub>2</sub>SO<sub>4</sub>/t).

The NAPP test involves determining the maximum potential acidity (MPA) and the maximum inherent acid-neutralising capacity (ANC) of a sample. The total sulfur content is commonly used as a conservative estimate of pyritic sulfur (that is, all S is assumed to be present in the form of pyrite) to calculate the MPA (MPA = weight% S x 30.6). The use of total sulfur is a conservative approach because some sulfur may be present in forms other than pyrite.


The ANC is determined by the addition of a known quantity of concentrated hydrochloric acid to a sample, followed by back-titration with sodium hydroxide to quantify the maximum amount of acid consumed by the inherent neutralising capacity of the material.

Two measures of the ABA are calculated from the MPA and ANC: the NAPP and the ANC/MPA ratio. The NAPP is a qualitative measure of the difference between the capacity of a sample to generate acid (MPA) and its capacity to neutralise acid (ANC). The NAPP, MPA and ANC are expressed in units of kg H<sub>2</sub>SO<sub>4</sub>/t and the NAPP is calculated as follows:

$$\text{NAPP} = \text{MPA} - \text{ANC}$$

If the MPA is less than the ANC, then the NAPP is negative, indicating that the sample may have sufficient ANC to prevent acid generation. Conversely, if the MPA exceeds the ANC, then the NAPP is positive, indicating that the material may be acid-generating. The ANC/MPA ratio provides an indication of the relative margin or factor of safety (or lack thereof) for a given material.

The relationship between ANC and sulfide content for the range of samples obtained by an AMD characterisation program is displayed on an acid base account plot (Figure 3-1). The plot shows the distribution of samples between the higher and lower risk (of generating a net acidic pH) domains.



Note: ARD is synonymous with AMD for these materials.

Figure 3-2: Example of an acid base account plot (Department of RMS 2015)

### 3.2.3. Net Acid Generation test

The net acid generation (NAG) test will be conducted on D&B and TBM spoil from suspected AMD impacted lithologies, providing reliable geochemistry test methods for first-pass estimation of AMD potential. NAG tests may be conducted in the field or in the lab.

The NAG test involves the reaction of a sample with hydrogen peroxide (H<sub>2</sub>O<sub>2</sub>) to rapidly oxidise any sulfide minerals (AMIRA 2002). Both acid-generation and acid-neutralisation reactions occur simultaneously, and the net result represents a direct measure of the amount of acid released from the sample. A pH after reaction (NAG pH) of less than 4.5 generally indicates that the sample is net acid generating. The amount of acid released is determined by titration to pH values of 4.5 and 7.0 and expressed in units of kg H<sub>2</sub>SO<sub>4</sub>/tonne.

### 3.2.1. Bulk sampling

Multiple bulk samples, for both static and kinetic geochemical test work, are required to represent each lithology and weathering type from different parts of the deposit (that is, to ensure representative lateral and vertical variation). Kinetic testing is typically only carried out when geochemical characterisation program has matured and more information is available on the reactivity of specific geological units.

Continuous drill hole sampling should be completed where discrete samples collected for characterisation comprise a single lithology and weathering type, rather than spanning more than one type. Each bulk sample should be taken from a drill hole interval length sufficient to sample a single lithology.

Samples for geochemical test work should generally not be composited within each drill hole unless the subsamples used to produce the composite are obtained from the same lithology and drill hole interval. Sample compositing (for example, if a larger sample size is required for kinetic tests) can sometimes be undertaken after the results from initial geochemical screening tests have been acquired and interpreted.

Each bulk sample should be crushed to <20 mm aggregate (or finer) to facilitate representative subsampling by 'splitting'. Representative subsamples cannot be achieved by grab sampling small masses of material from the bulk. Splitting using standard equipment (such as a rotary splitter or riffle splitter) and procedures produces representative subsamples of the required mass for static and/or kinetic geochemical analysis.

For static geochemical test work, a minimum representative bulk subsample mass of 1 kg of aggregate is generally sufficient to submit to a laboratory. Additional sample preparation by laboratories includes further crushing to <2 mm or <4 mm, riffle splitting and pulverising to <100 µm, and the resultant pulp is subsampled for analysis.

Bulk sample quantities are required for kinetic test work. The samples can be around 2–5 kg for oxygen consumption test work, up to 35 kg for column leach test work, and up to 100 kg for oxygen diffusion test work.

For kinetic geochemical test work, samples should ideally be prepared and tested in a manner that most closely simulates field conditions. However, for laboratory-based tests a smaller sample size means that waste rock needs to be crushed to ensure an adequate particle surface area and contact time with the leaching solution (typically deionised water or site rainwater). Bulk samples are typically crushed to pass a top size ranging from 5 mm to 40 mm, depending on the dimensions of the leaching Field pH and EC assessment

Field assessments will comprise pH and EC sampling via a hand held probe. Samples will be taken from D&B and TBM spoil and from stockpiles (where required).

The pH value indicates whether the oxidation of sulfides has exhausted the neutralising capacity of the material (acid pH), and the EC value provides a measure of the amounts of soluble salts (salinity) available to be leached from the material.

A 1:1, 2:1 or 5:1 liquid-to-solid slurry of the sample (typically the <2 mm size fraction sieved from a bulk sample) is made with deionised water and the pH and EC values are measured after a defined period of time. The same liquid:solid extraction ratio should be used for all samples to provide a common basis for comparisons between samples.

### 3.2.2. Sulfur and carbon speciation

Sulfur and carbon speciation testing may be undertaken if other testing indicates the overestimation of acid-generation potential or if elevated carbon is present.

### 3.2.3. Modelling and correlation

*A graphical or statistical model will be created to enable analysis of AMD sample distribution to identify any critical information gaps, and develop a block model for potentially AMD forming material in the Possible to Confirmed areas.*

*Any laboratory analysis be compared to/correlated with XRF core scans conducted by CSIRO and previous laboratory XRD, ABA, and NAG tests and management responses to mitigate identified risks associated with potentially AMD forming material.*

### 3.2.4. AMD classification

The criteria outlined in Table 3-1 below classifies the materials varying acid-generating capacities, acid-neutralising capacities and NMD or SD potential based on test result so that the risk profiles of those materials can be identified and managed appropriately.

Table 3-1: AMD classification criteria (Department of Industry 2016)

GENERAL AMD RISK CLASSIFICATION	DETAILED AMD RISK CLASSIFICATION		
	DESCRIPTION	AMD & NMD <sup>1</sup> RISK CLASSIFICATION	AMD & NMD & SALINITY RISK CLASSIFICATION
Potentially acid-forming  (PAF)	High potential for acid generation (AG1)	AG1	AG1 Saline
	Moderate / high potential for acid generation (AG2)	AG2	AG2 Saline
	Moderate potential for acid generation (AG3)	AG3	AG3 Saline
			AG3 Non-Saline
	Low potential for acid generation (AG4)	AG4	AG4 Saline
			AG4 Non-Saline
Non-acid-forming  (NAF)	Unlikely to be acid generating (UAG)	UAG	UAG Saline
			UAG Non-saline
		UAG NMD	UAG NMD Saline
			UAG NMD Non-saline
	Likely to be acid consuming (LAC)	LAC	LAC Saline
			LAC Non-Saline
		LAC NMD	LAC NMD Saline
			LAC NMD Non-Saline

NMD = pH neutral mine drainage (pH 6–8).

### 3.3. NOA assessment

Based on the Geotechnical Baseline Report, NOA is likely to be found in a length of 7.5km in the headrace tunnel and will be encountered by TBM from the Tantangara zone.

The total volume of material to dispose coming from this length would be approximately 845,000 m<sup>3</sup> in situ. Based on information provided by Snowy Hydro it is considered that 7.5% of the predicted total to be NOA, which is equivalent to 62,300 m<sup>3</sup> of in situ rock. Including an additional 10% contingency, the total capacity to manage is 150,000 m<sup>3</sup> bulked.

NOA assessment will comprise testing of the TBM spoil and tunnel air quality monitoring. During tunnelling, sampling and monitoring for NOA will be depend on the geological conditions. Table 3-2 summarises information contained in the *Chemical, Hazardous and Fibrous Materials Management Plan* (S2-FGJV-HAS-PLN-0004)

**Table 3-2: Sampling and monitoring - tunnelling**

NOA hazard classification	TBM spoil sampling	Air Quality*	General controls
Unlikely: '0'	Testing of spoil from TBM	Periodic air quality monitoring for tunnel to include assessment of airborne asbestos fibre concentration	Standard TMB operations
Possible and Likely: '1 & 2'	Continue with sampling as above. Frequency of testing to respond to geological conditions and observations	Daily air monitoring	Tunnel segregation, decontamination equipment and dual control TBMs on standby
Confirmed: '3'	Continue with sampling as above. Testing to confirm level of contamination	Conduct air monitoring within each zone or chamber and use personal monitors at all work fronts	Dual mode TBMs operated in slurry mode (or open mode subject to risk assessment), segregated zones with ventilation and decontamination units

\*limits for airborne contaminants for worker health and safety are provided in the Chemical, Hazardous and Fibrous Materials Management Plan (S2-FGJV-HAS-PLN-0004) and Appendix D of the Spoil Management Plan (S2-FGJV-ENV-PLAN-0019).

Asbestos analysis of spoil will be conducted in accordance with *Australian Standard Method for the Qualitative Identification of Asbestos in Bulk Samples* (AS4964–2004). Analysis will be undertaken by either:

- NATA accredited laboratory
- SafeWork Australia approved laboratory
- Regulator-operated laboratory.

For asbestos analysis, phase-contrast microscopy (PCM) or polarised-light microscopy (PLM) as asbestos identification methods would be employed. Soil asbestos analysis will comply with *Australian Standard Method for the Qualitative Identification of Asbestos In Bulk Samples* (AS4964–2004) or be demonstrated to be able to achieve the equivalent level of results to this Australian Standard. AS4964–2004 provides for a tiered approach to detecting the presence of asbestos in soil samples. If asbestos is not found in the coarser filtering, processing and filtrate examination stages, a trace analysis is required of the residue.

Airborne asbestos monitoring will be conducted daily during excavation in 'likely' and 'confirmed' geological units; being Gooandra Volcanics, Boggy Plain Site and Shaw Hill Gabbro units. Monitoring to occur in accordance with Guidance Note On The Membrane Filter Method For Estimating Airborne Asbestos Dust, NOHSC: 3003 (1988). The Total Sample Duration should never be less than four hours, and preferably be run over an entire shift.

The air monitoring is to be performed in accordance with the NOHSC Guidance Note on the Membrane Filter Method for Estimating Airborne Asbestos Fibres [(NOHSC: 3003 (2005))]. 'Control levels' are airborne asbestos fibre concentrations, which, if exceeded, indicate there is a need to review current control measures or take other action. These control levels are occupational hygiene 'best practice' and are not health- based standards (they are below the concentration set in the NES for asbestos). The control levels shown in the table below are to be used for the purposes of determining the effectiveness of control measures adopted.

**Table 3-3: NOA air monitoring control actions**

Control Level (airborne asbestos fibres/mL)	Control / Action for areas inside NOA work zones	Control / Action for areas outside NOA work zones
<0.01	<ul style="list-style-type: none"> <li>Continue with control measures</li> </ul>	<ul style="list-style-type: none"> <li>Continue with control measures</li> </ul>
≥ 0.01	<ul style="list-style-type: none"> <li>Implement asbestos control measures and continue operations.</li> <li>Increase monitoring frequency subject to risk assessment</li> </ul>	<ul style="list-style-type: none"> <li>Review control measures</li> </ul>
≥ 0.02	<ul style="list-style-type: none"> <li>Implement asbestos control measures and continue operations.</li> <li>Increase monitoring frequency subject to risk assessment</li> </ul>	<ul style="list-style-type: none"> <li>Stop removal work and find cause</li> </ul>

Monitoring must be undertaken, and work outside the NOA work zones need to stop and controls re-assessed for if the asbestos fibre concentration exceeds 0.01 fibres/mL. Work outside the NOA work zone must stop if the asbestos fibre concentration in atmosphere exceeds 0.02 fibres/mL.

The results of all air monitoring are to be provided to all relevant parties as soon as possible.

**Any asbestos detected in spoil or in air should be reported as such and the corresponding material classified and managed as NOA.**

## 4. WASTE CLASSIFICATION

Where investigations and testing demonstrate material is not appropriate for reuse, on the project, elsewhere in KNP (as requested by NPWS) or for permanent placement it will be disposed of off-site to a facility lawfully permitted to receive it.

Where material is nominated for off-site disposal, the material will be tested and classified in accordance with the *Waste Classification Guidelines* (NSW EPA, 2014). Under the guidelines waste is classified into six waste classes:

- *Special waste (including NOA);*
- *Liquid waste;*
- *Hazardous waste;*
- *Restricted solid waste;*
- *General solid waste (putrescible); and*
- *General solid waste (non-putrescible).*

Further detail is presented in the Waste Management Plan (S2FGJV-ENV-PLN-0048).

## APPENDIX B – TOPSOIL STRATEGY

## Purpose

This strategy for topsoil includes measures to be implemented to ensure the surface of the emplacement areas will be suitable to sustain the target PCTs in the long term, along with relevant measures for topsoil stripping and maintenance.

Details on the topsoil balance for the site, including a strategy for:

- maximising the reuse of topsoil on site (provided it is suitable for reuse);
- using other suitable growth media; and
- importing additional topsoil to the site (if necessary)

are to be presented in the Rehabilitation Management Plan in accordance with Schedule 3, Condition 10 e) of the Infrastructure Approval.

## Rehabilitation Principles

Key principles have been established to rehabilitate disturbed areas from impacts of the project and its potential changes to the park's character and habitats.

These include:

- preserve the KNP's natural assets and values;
- agree on future land use and consider long-term site management;
- minimise construction impacts wherever possible through planning of access areas and no-go zones;
- establish processes prior to construction works to enable organic matter to be used in revegetation and ongoing rehabilitation during the construction works Stage;
- establish appropriate treatments for minimisation of runoff into waterways;
- protect existing native fauna and their habitats including the Smoky Mouse and Booroolong Frog, critically endangered and endangered under Commonwealth legislation, respectively;
- rehabilitate disturbed areas to their pre-existing state at completion of construction activity in consultation with NPWS; and
- minimise visual impact of construction works from significant public viewpoints.

## Topsoil Stripping

Topsoil will be stripped progressively and in a staged manner.

Suitable topsoil should be identified through the following steps:

- identify soil resources and stripping guidelines;
- screen or sort the topsoil to remove stumps, roots, clay lumps or stones. These components should be retained for future reuse in rehabilitation as much as possible.

The following steps are recommended during topsoil stripping:

- Environmental avoidance areas will be marked and fenced;
- Undertake preparation of the site and installation of control measures as required by the EMS and other sub-plans. In particular, erosion and sediment control measures will be installed and further planned for where progressive installation is required;

- The area to be stripped will be clearly identified to avoid over stripping and / or entering areas beyond the disturbance footprint. The target depths of topsoil and subsoil to be stripped for each location will be clearly communicated to machinery operators and supervisors;
- Subsoil stockpile locations will be identified during planning and will be stripped of topsoil before they are used for stockpiling of subsoils. Topsoil stockpile locations will not require stripping of topsoil;
- Collect vegetative matter for future use a seed source from which indigenous plants can be propagated.
- To minimise soil exposure duration, stripping will commence as soon as practicable prior to bulk earthworks;
- All plant and machinery involved in topsoil stripping will be inspected and certified to be free of weed seed and pest plant material prior to mobilisation to site as per section 5.1 of the Weed and Feral Animal Management Plan. Machinery and vehicles working in areas of known weed infestation will be washed down before moving to “clean areas”. All vehicle washdown will be recorded on a Hygiene Declaration Form (within the Biodiversity Management Plan (S2-FGJV-ENV-PLN-0008)). Records of weed hygiene inspections and washdown will be kept in the vehicle and in the project office for auditing and inspection purposes;
- Any trees present will be cleared and grubbed before topsoil salvage;
- Machinery haulage circuits will be located to minimise the compaction of the stockpiled soil;
- Topsoil and subsoil will be stripped to the required depths and then stockpiled where not immediately required in the works. Subsoil will be stripped and stockpiled separately to topsoil where identified as suitable for re-use. Depending on compaction and recovery rates, deep ripping may be required to maximise topsoil recovery. Where soils are shallower, topsoil and subsoils will be stripped and stockpiled together;
- Handling and rehandling of stripped topsoil will be minimised as far as practicable by progressively stripping vegetation and soil only as needed for development activities;
- An inventory of soils to be stripped, including depths and volumes will be developed; and
- Topsoil from contaminated areas, or areas of weeds will not be recovered for rehabilitation works. These materials will be appropriately managed on-site or if there is a potential to spread contamination then the material will be sent off-site to a disposal facility that is lawfully permitted to receive it;
- To avoid dust hazards, soil will not be stripped during particularly dry conditions. Alternatively, water trucks can be used as a control mechanism during dry conditions. Refer to the Air Quality Management Plan for further information.

### Topsoil and subsoil maintenance

Topsoils will be maintained following stripping as follows:

- Topsoil will be stockpiled, signposted and separated from other materials, and tracked;
- Stripped topsoil will be stockpiled separately from woody material and subsoil stockpiles;
- Topsoil stockpile heights will not exceed 2.5 m, to minimise the risk of compaction and to maintain the viability of the soil seed bank;
- Topsoils will be stockpiled using methods and machinery that limit the amount of compaction so as to minimise soil structural decline;

- Topsoil stockpiles will be placed away from water discharge zones and flow paths; topsoil should not be stockpiled against fences or vegetation and should be retained separately from mulch (apart from a surface layer);
- Topsoil stockpiles will have control measures installed to prevent erosion, sedimentation and dust emissions. Stockpiles in place for extended period shall be suitably stabilised;
- Topsoils to be maintained for an extended period of time should have the surface left in a rough state and monitored for weed management; and
- The stockpiles should be accessible to enable weed control to be carried out. Weed management shall be implemented on a routine basis;
- Topsoil stockpiles may be subject to application of weed-free mulch, from clearing activities on the project in the locality from which the topsoil was sourced (where possible), to manage nutrient decline;
- Topsoil stockpiles to be covered with weed-free mulch, jute mesh, geofabric or similar to assist with reducing temperature extremes and reducing weeds and helps to maintain its integrity for future use.

Subsoils will be maintained following stripping as follows:

- Subsoil should be removed and stockpiled separately from topsoil;
- Areas will be compacted to an appropriate density following backfilling with subsoil;
- Excess displaced subsoil (e.g. on trenches) will be prevented from mixing with topsoil;
- Excess subsoil will be stockpiled separately for disposal/re-use by appropriate methods. This may include burial in voids, or, if tested and found suitable, as fill; and
- Inspections for dispersion and erosion of subsoil stockpiles will be undertaken, particularly on moderately dispersive soils. Suitable measures will be applied to reduce erosion potential as required.

## Topsoil spreading

The following measures are designed to minimise the loss of soil during respreading on rehabilitated areas and promote successful vegetation establishment:

- A soil balance will be prepared as part of the Rehabilitation Management Plan (S2-FGJV-ENV-PLN-0023) before the topsoil is spread, which shows the depths and volume of soils to be reapplied in particular areas. The plan will take account of the relative erodibility of the soils, with more erodible material being placed on flatter areas to minimise the potential for erosion (where practicable and this does not conflict with the final land use);
- Stockpiled topsoil will be tested prior to its reuse by a NATA accredited testing laboratory to ascertain its suitability for use in revegetation works. The soil test certificate will contain the date of testing and details of the types of test undertaken and their results, including cation analysis, pH values, salt content, particle analysis and any recommendations on the use of the topsoil. If the soil test certificate indicates any stockpiled topsoil to be unsuitable for use in revegetation works, the measures recommended in the soil test certificate to improve the stockpiled topsoil will be implemented as agreed to by Snowy Hydro and NPWS.
- To assist in preventing possible dispersion of soilborne pathogens, topsoils will be used in the general area from which they were sourced where possible (e.g.: Talbingo, Marica, Tantangara and Rock Forest);

- Topsoil will be respread in even layers at a thickness appropriate for the land capability of the area to be rehabilitated and the soil resources available;
- Topsoil are not to be overly compacted and left slightly rough (light cultivation after reinstatement may be required) to provide a suitable seed bed for revegetation, which will be undertaken as soon as practicable after topsoil re-spreading. Plant and equipment for topsoil spreading will be selected and used to prevent excessive compaction;
- Where works have removed subsoil or deeper regolith, the area to be rehabilitated may need to be re-profiled and/or deep ripped, before the subsoil is respread onto the site (or all at once if not stripped and stored separately), followed by the topsoil;
- Soils will be lightly scarified on the contour to encourage rainfall infiltration and minimise run-off. Continuous slopes would be avoided where possible;
- As soon as practicable after resreading, a sterile cover crop (or other form of cover if a cover crop is unsuitable) should be established to limit erosion and soil loss. A cover crop will also provide good mulch for native plant establishment. Where vegetative cover has not been established the use of further cover may include mulching (organics or rocks), geofabrics (e.g. jute matting) or soil binding agent until suitable cover is achieved. This will be particularly important for sites with high erosion risk and where season / plant growth conditions are not optimal;
- Long term erosion and sediment controls will be implemented where deemed necessary prior to vegetation;
- In areas likely to experience frost leave, additional measures such as jute mesh, sod revegetation or similar to be used to minimise the risk of erosion;
- Where required, collection of indigenous/native seed and sods for propagation will be undertaken. Where sods were collected prior to construction they are to be used immediately following reinstatement; and
- Rehabilitation Management Plan (S2-FGJV-ENV-PLN-0023) will guide the long-term rehabilitation of the site including establishment of native plant species.

## APPENDIX C – STOCKPILING PROCEDURE

A Surface Water Management Plan (S2-FGJV-ENV-PLN-0011) has been prepared and details measures for managing surface water impacts arising from construction works. The measures have been developed in accordance with the following guidelines (the Blue Book series):

- Managing Urban Stormwater, Volume 1 (Landcom 2004);
- Managing Urban Stormwater, Volume 2A Installation of Services (DECC 2007); and
- Managing Urban Stormwater, Volume 2C Unsealed roads (DECC 2008).

Site specific Erosion and Sediment Control Plans (ESCPs) will be developed and maintained during construction to give effect to the measures from the Blue Book. The following techniques will be applied to stockpiles to minimise degradation to topsoils and subsoils and potential impacts on the surrounding environment:

### Stockpiling





- The location of stockpiles will be planned in advance of topsoil stripping and bulk earthwork. Stockpile locations will be selected such that they are:
  - away from areas of retained vegetation and outside of the tree protection zone;
  - not exposed to concentrated flows;
  - at least 50m from rivers and creeks;
  - located above the 20% AEP flood event where possible to avoid flood flows;
  - where practicable located on slopes less than 10%. If required to be placed on slopes greater than 10% additional erosion and sediment controls shall be implemented;
  - located outside weed infested areas; and
  - positioned such that erosion of the stockpile and surrounding area is minimised;
- Clean water diversions will be installed upslope of stockpiles and sediment controls installed downslope;
- Stripped topsoil will be stockpiled separately from woody material, subsoil stockpiles and weed infested areas/stockpiles;
- Where possible, topsoil stockpile heights will not exceed 2.5m, to minimise the risk of compaction and to maintain the viability of the soil seed bank;
- Topsoil and subsoil will be stockpiled using methods and machinery that limit the amount of compaction so as to avoid structural decline.
- If stockpiles are to be maintained for an extended period of time they will be stabilised to minimise the risk of erosion and to help reduce the risk of weed growth;
- Stockpiles will be monitored for weed growth and treated as required in accordance with the weed and feral animal management plan;
- Topsoil stockpiles will be clearly signposted to distinguish them from other materials and tracked to avoid mixing or contamination;
- Where required, lime will be deep ripped into stockpiles to ameliorate soil acidity and elevated exchangeable aluminium. This will also help stabilise any dispersive soils by providing calcium to soil exchange sites; and

- monitoring for erosion of topsoil stockpiles will be undertaken in accordance with Section 9.1.2 of the SMP. Appropriate ameliorants and/or erosion and sediment controls implemented to minimise the risk of soil degradation or offsite impacts; these include:
  - stabilisation (sealing, geofabric or polymer)
  - managing stockpile heights and angle of slopes
  - clean water diversion and dirty water capture.

## APPENDIX D – NATURALLY OCCURRING ASBESTOS MANAGEMENT PLAN



## SNOWY 2.0 MAIN WORKS – SPOIL MANAGEMENT PLAN – APPENDIX D – NATURALLY OCCURRING ASBESTOS MANAGEMENT PLAN

Approval Record			
Document preparation, review and approval		Name in print	Signature
Prepared by	Environmental consultant	D. Low	
Reviewed by	Environmental consultant	R. Walker-Edwards	
Verified by	Environmental Manager	L. Coetzee	
Approved by	Project Director	A. Betti	

Document Revision Table		
Rev.	Date	Description of modifications / revisions
A	29.05.2020	Initial draft for Snowy Hydro review
B	12.06.2020	For agency consultation
C	21.07.2020	For DPIE

## CONTENTS

<b>1. INTRODUCTION .....</b>	<b>4</b>
<b>2. REGULATORY ENVIRONMENT .....</b>	<b>5</b>
2.1. Legislation .....	5
2.2. Guidelines .....	5
<b>3. ASBESTOS ASPECTS AND IMPACTS .....</b>	<b>6</b>
<b>4. NOA CHARACTERISATION .....</b>	<b>6</b>
<b>5. NOA MANAGEMENT .....</b>	<b>6</b>
5.1. Excavation .....	6
5.2. Loading and transport .....	8
5.3. Emplacement .....	8
<b>6. HEALTH SAFETY AND ENVIRONMENTAL CONTROL .....</b>	<b>10</b>
6.1. Hazardous materials register .....	10
6.2. Risk assessment and Job Hazard Analysis .....	11
6.3. Safe Work Method Statements .....	11
6.4. Safe work practices .....	12
6.4.1. Control of airborne particulates and fibres .....	12
6.4.2. Personal protective equipment .....	12
6.4.3. Tools and equipment .....	12
6.4.4. Vehicle cabin air-conditioning systems .....	13
6.4.5. Vehicle cabin periodical cleaning .....	13
6.4.6. Asbestos material labelling and signage .....	13
6.4.7. Air monitoring .....	14
6.4.8. Clearance Certificate .....	15
6.5. Unexpected finds of NOA .....	15
<b>7. CONTINGENCY MEASURES FOR EXCESS MATERIAL .....</b>	<b>15</b>
7.1. Offsite waste disposal .....	15
7.2. Notification to SafeWork NSW .....	16
7.3. Licensing .....	16
<b>8. COMPLIANCE MANAGEMENT .....</b>	<b>16</b>
8.1. Training .....	16
8.2. Inspections .....	16
8.3. Review and Auditing .....	17
8.4. Reporting .....	17
<b>APPENDIX A – UNEXPECTED FINDS PROTOCOL .....</b>	<b>18</b>

## Table of TABLES

Table 6-1: NOA air monitoring control actions.....	14
--	----

## Table of FIGURES

Figure 1-1: SMEC west-east cross section showing confirmed presence of NOA .....	4
Figure 5-1: Tantangara containment shed layout (indicative) .....	7
Figure 5-2: Tantangara containment shed principle of air supply, extraction and treatment. ....	8
Figure 5-3: NOA cell construction at Tantangara peninsula emplacement area.....	9
Figure 6-1: Asbestos labels and signage examples .....	14


## 1. INTRODUCTION

Naturally Occurring Asbestos (NOA) is the natural geological occurrence of asbestos (asbestiform) minerals found in association with geological deposits including rock, sediment or soil. The EIS reported that there is potential for NOA within the Main Works project area. Predominantly of tremolite-actinolite and actinolite fibres, within geological units proposed to be intersected by tunnelling activities and ground disturbance works. Specifically, NOA has been reported in the Gooandra Volcanics, Boggy Plain Site and Shaw Hill Gabbro units.

The following activities are proposed to encounter NOA:

- Two section of the headrace tunnel (approximate 7.5 km section in total)
- Surface excavation works, including road upgrades and construction areas at Plateau and Marica.

The location of NOA is presented graphically in Figure 1-1 below.



**Figure 1-1: SMEC west-east cross section showing confirmed presence of NOA**

Based on the Geotechnical Baseline Report, NOA is likely to be found in a length of 7.5km in the headrace tunnel and will be encountered by TBM from the Tantangara zone.

The total volume of material to dispose coming from this length would be approximately 845,000 m<sup>3</sup> in situ. Further information provided by Snowy Hydro indicates that 7.5% of the predicted total to be NOA, which is equivalent to 62,300 m<sup>3</sup> of in situ rock. Including an additional 10% contingency, the total capacity to manage is 150,000 m<sup>3</sup> bulked.

After careful consideration on the options to manage NOA (off-site disposal, subaqueous placement, on-land placement) on-land placement at Tantangara peninsula emplacement area

was determined to be the option that provides the least risk and impact on people and the environment.

This Naturally Occurring Asbestos Management Plan (NOAMP) has been prepared as part of the Main Works Spoil Management Plan (S2-FGJV-ENV-PLN-0019) and should be read in conjunction with that document. The NOAMP sets out the measures to be undertaken to appropriately handle and place NOA material, along with contingency measures to be implemented if the volumes of spoil are greater than expected and unsuitable for placement on the project.

## 2. REGULATORY ENVIRONMENT

### 2.1. Legislation

Legislation relevant to NOA management includes:

- *Environmental Planning and Assessment Act 1979 (EP&A Act);*
- *Environmental Planning and Assessment Regulation 2000 (EP&A Regulation);*
- *Work Health and Safety Act 2011 (WHS Act);*
- *Work Health and Safety Regulations 2017 (WHS Regulation);*
- *Contaminated Land Management Act 1997 (CLM Act);*
- *Protection of the Environment Operations Act 1997 (POEO Act);*
- *Protection of the Environment Operations (Waste) Regulation 2018.*

### 2.2. Guidelines

The main guidelines, specifications and policy documents relevant to this Plan include:

- *Code of Practice: How to manage and control of asbestos in workplaces (SafeWork NSW, 2019)*
- *Code of Practice: How to safely remove asbestos (SafeWork NSW, 2019)*
- *Australian Standard 1319 Safety Signs for the Occupational Environment;*
- *Australian Standard AS 4260 High Efficiency Particulate Air (HEPA) Filters –Classification, Construction and Performance;*
- *Australian Standard AS 1716 Respiratory Protective Devices;*
- *Contaminated Sites: Guidelines for Consultants Reporting on Contaminated Sites (OEHL, 2011a);*
- *Contaminated Sites: Guidelines on the Duty to Report Contamination under the Contaminated Land Management Act 1997 (EPA, 2015a);*
- *National Environment Protection (Assessment of Site Contamination) Measure 1999, 2013 amendment (the site contamination NEPM);*
- *Managing Land Contamination Planning Guidelines SEPP 55 – Remediation of Land (Department of Urban Affairs and Planning and EPA, 1998);*
- *Management of fibrous minerals in Western Australian mining operations (Government of Western Australia Department of Mines and Petroleum Resources Safety, 2015);*
- *Guidelines on the Duty to Report Contamination under the Contaminated Land Management Act 1997 (NSW EPA, 2015);*
- *Sampling Design Guidelines (NSW EPA, 1995);*

- *Guideline on Investigation Levels for Soil and Groundwater - Schedule B(1)* (NEPC, 2013);
- *Guideline on Site Characterisation Schedule B(2)* NEPC (2013); and
- *Guidelines for the NSW Site Auditor Scheme 3rd Edition* (NSW EPA, 2017).

Other reference documents:

- *Snowy 2.0 Environmental Impact Statement Appendix N, Contamination Assessment*, (EMM September, 2019).

### 3. ASBESTOS ASPECTS AND IMPACTS

Asbestos is a carcinogen and the inhalation of asbestos fibres is known to cause mesothelioma, lung cancer and asbestosis.

Malignant mesothelioma is a cancer of the outer covering of the lung (the pleura) or the abdominal cavity (the peritoneum). It is usually fatal.

Mesothelioma is caused by the inhalation of needle-like asbestos fibres deep into the lungs where they can damage mesothelial cells, potentially resulting in cancer. The latency period is generally between 35 and 40 years, but it may be longer, and the disease is very difficult to detect prior to the onset of illness.

Lung cancer has been shown to be caused by all types of asbestos. The average latency period of the disease, from the first exposure to asbestos, ranges from 20 to 30 years. Lung cancer symptoms are rarely felt until the disease has developed to an advanced stage.

Asbestosis is a form of lung disease (pneumoconiosis) directly caused by inhaling asbestos fibres, causing a scarring (fibrosis) of the lung tissue, which decreases the ability of the lungs to transfer oxygen to the blood. The latency period of asbestosis is generally between 15 and 25 years.

Asbestos poses a risk to health by inhalation whenever asbestos fibres become airborne and people are exposed to these fibres.

Accordingly, exposure should be prevented. The National Exposure Standard (NES) of 0.1 fibres/mL should never be exceeded, and control measures are to be reassessed whenever air monitoring indicates the 'control level' of 0.01 fibres/mL has been reached. Code of Practice: How to safely remove asbestos (2016) provides additional information on control levels.

### 4. NOA CHARACTERISATION

NOA will be characterised in accordance with the Material Characterisation Program in Appendix A of the Spoil Management Plan (S2-FGJV-ENV-PLN-0019).

### 5. NOA MANAGEMENT

The excavation of the HRT is being undertaken via TBM from the Tantangara portal. All encountered NOA will be extracted at this point, then transported to the Tantangara emplacement area where it will be encapsulated.

#### 5.1. Excavation


Upon receiving results that indicate that the TBM is operating within NOA, the system will switch to mode that limits the escape of asbestos fibres from the slurry. The extraction line of the air exchange system will be directed to an emission control system (ECS) at the Tantangara portal containment shed (discussed further below), whereby it will be treated through a High Efficiency Particle Arrester (HEPA) filtration system prior to discharge to air.

The Tantangara portal will be enclosed within a containment shed to enable material handling to occur without harm to the environment, and to manage the work environment so that worker safety

is maintained. Material excavated via TBM will be transported to within the containment shed via conveyors. The containment shed will comprise a number of work zones:

- Zone 1: TBM collector belt
- Zone 2: Slurry treatment tanks and transfer belt area
- Zone 3: Excavated material storage area
- Zone 4: Filter press

An indicative layout is presented in Figure 5-1.




**Figure 5-1: Tintangara containment shed layout (indicative)**

The slurry circuit and slurry treatment plants are designed as closed-circuit systems to allow NOA material to be contained, and not release fibres to the entire shed.

The containment shed will be fitted with an ECS that maintains the atmospheric pressure within the shed (other than in the access and egress air locks) below that outside (i.e.: maintained under negative pressure). The negative pressure state will be continuously monitored and controlled via a Supervisory Control and Data Acquisition (SCADA) system (or similar) within a control room. Where required the ECS extraction rate can be adjusted to ensure negative pressure is maintained. The containment shed air supply intakes will shut-off automatically in the event negative pressure is lost.

Air will be extracted via HEPA filter beds before being discharged to atmosphere. Again, the treatment train will be monitored and able to be controlled via the SCADA system within the control room. The principle of air supply, extraction and treatment is presented graphically in Figure 5-2.



**Figure 5-2: Tantangara containment shed principle of air supply, extraction and treatment.**

Access and egress for both plant and personnel will be under controlled air locks to prevent the loss of atmosphere within the building to the external environment.

## 5.2. Loading and transport

To minimise the generation of airborne asbestos fibres and loss of containment of materials, trucks will be loaded inside the containment shed. The large fraction material (still wet) will be placed directly into the truck bucket by excavator or front-end loader. The truck bucket will be covered with a mechanical sheet to prevent loss of containment during transport.

The fine fraction excavated material will be placed directly inside the open top roll-on, roll-off (RORO) containers that, once filled, will be covered and transported to the washing tunnel. The RORO containers, once washed, will then be loaded onto the back of a truck and to prevent loss of containment during transport. The rear tailgate will be sealed to prevent leaks of residual liquids.

All plant and equipment (including trucks) exiting the containment shed will be decontaminated (washed down) within the Zone 5 and 6 air locks prior to exiting the containment shed to ensure that no residual material remains on the plant and equipment. All personnel exiting the containment shed will also go through a decontamination process prior to exiting.

Trucks, once loaded with NOA and decontaminated within the containment shed, will drive directly to the Tantangara peninsula emplacement area via the approved transport routes defined in the project Vehicle Management Plan.


## 5.3. Emplacement

NOA will be placed in designated encapsulation cells at the Tantangara emplacement area. Visual schematics of the NOA cell construction are presented in Figure 5-3. The location on site for the containment cell was selected in consultation with the EPA accredited Contaminated Site Auditor based on a number of factors including:

- minimal transportation of the NOA is required, avoiding further contamination
- the location avoids future disturbance as it will be contained beneath a 3-metre layer of VEMN within the national park
- the location is positioned at a suitable depth below the new landform level to ensure the material will remain covered
- the location presents a negligible risk to human health or the environment.

The Tantangara peninsula emplacement area has sufficient capacity to receive all material generated from the Tantangara portal including NOA material (refer Section 6 of the SMP). In the

unlikely event more NOA is encountered than that currently predicted the encapsulation cells will be able to be sized accordingly. If required the NOA material could be disposed of off-site in accordance with the Waste Management Plan (S2-FGJV-ENV-PLN-0048), however this is not the preferred option. If material is required to be disposed of off-site, benign material would be prioritised over NOA.



**Figure 5-3: NOA cell construction at Tantangara peninsula emplacement area**

The process of encapsulation would be consistent with standard practice of asbestos containing materials throughout NSW, which prevents unplanned disturbance and eliminates future risk. A summary of the process is as follows:

- The base layers of the Tantangara peninsula emplacement area would be installed. The base layers comprise D&B and TBM material, with D&B material placed below FSL and TBM material placed above FSL.
- In cell formations, NOA would be placed on top of an inert foundation layer comprising TBM spoil material. The NOA would be treated and / or covered to prevent fugitive emissions of dust

and asbestos fibres during the works and between shifts. This may include application of water, polymer, 0.1m VENM cap or covers.

- During NOA placement works, the following methods are being used to minimise the generation of airborne particulates:
  - dampening the surface of the site with a water cart
  - protecting the exposed surface of the NOA disposal area by covering with VENM and/or wetting down the surface with water sprays or soil binder spray
  - reviewing and communicating weather forecasts including predicted wind direction and speed
  - stopping work in strong winds
  - employing controls to prevent the spread of loose material around the site.
- Each NOA cell would be contained with a geosynthetic textile wrapping.
- A highly visible marker layer would be overlayed on the NOA cells so that it can be positively identified in the future.
- A 3m thick capping layer comprising a mixture of D&B and TBM material would be overlayed on top of the marker layer. The capping layer would be geomorphically shaped so that the final landform minimises its potential for erosion, and integrates into the existing topography around the landform thus minimising impacts to park users in the long term
- Soft soil and topsoil would sit in top of the geomorphic surface and would be rehabilitated in accordance with the Rehabilitation Management Plan (S2-FGJV-ENV-PLN-0023).

## 6. HEALTH SAFETY AND ENVIRONMENTAL CONTROL

A range of environmental requirements and control measures are identified in the Main Works EIS, Submissions Report and the Infrastructure Approval. Safeguards and management measures will be implemented to avoid, minimise or manage impacts from asbestos.

Management measures are also specified within the Code of Practice: How to manage and control of asbestos in workplaces (SafeWork NSW, 2019) and Code of Practice: How to safely remove asbestos (SafeWork NSW, 2019).

The management measures specified in this Plan set out how to manage NOA on the Project in accordance with Future Generation's obligations. Asbestos management is also addressed within:

- S2-FGJV-HSA-PLN-0004 – Chemical, Hazardous and Fibrous Materials Management Plan – provides the overall framework to manage requirements and risk associated with hazardous materials (including ACM) worker health and safety, handling and disposal
- S2-FGJV-ENV-PLN-0049 – Main Works Contaminated Land Management Plan – includes details on further soil investigations and an Unexpected Finds Procedure
- S2-FGJV-HSA-PLN-0010 – Main Works Asbestos Management Plan – includes details on the testing, handling, placement and control of non-naturally occurring Asbestos Containing Materials (ACM).

### 6.1. Hazardous materials register

Future Generation will establish and maintain a Hazardous Materials Register that includes NOA, recording the specific location, condition and exposure risk of each asbestos area. The accuracy and currency of the Register will be confirmed and updated regularly by conducting site inspections of each asbestos area, or areas where asbestos removal or damage has occurred.

The Register is to be located on site.

The register is to provide the following information on asbestos identified or presumed in the workplace, as well as items confirmed as asbestos-free:

- Description of the building/structure/zone;
- Date of assessment and name of assessor;
- Register data input date;
- Location of NOA;
- Data source;
- Potential risk to occupants (low, medium or high);
- Modifications to items;
- Responsible officer for modifications;
- Date of modification;
- Asbestos free items needed to be identified separately and the actual fibre type, determined through analysis, needs to be stipulated.

The Register will be made available to all employees upon request and made clear by the competent person/team leader/supervisor to any personnel or contractor, prior to their commencing NOA work. The competent person/supervisor must advise workers of the Register and the presence of NOA.

A simple, qualitative risk assessment is completed for each identified item. Each asbestos item identified is given a health risk rating (low, medium, or high), based on the location, asbestos form and type, and its present condition at the time of the site assessment. The annual asbestos inspection report will be completed by performing a visual assessment. The assessment and report is to be performed by a competent person experienced in identifying asbestos. Those areas not able to be accessed during the course of the site assessment are also to be documented.

## 6.2. Risk assessment and Job Hazard Analysis

Hazard identification and risk management of tasks involving the work around, handling or removal of NOA will be carried out in accordance with Future Generation's JHA process and procedures. Work environment constraints should be considered in the JHA process as working with chemicals at height or within confined spaces poses additional risks.

The risk assessment process involves identifying, analysing, evaluating, controlling and monitoring sources of asbestos within the perimeter of the works. The presence of asbestos within a work zone is considered a hazard, but the level of risk associated with the hazard is related to the presence of airborne fibres.

## 6.3. Safe Work Method Statements

SWMS will be prepared for all high-risk construction tasks associated with the Project (including working with NOA) and risk assessed in accordance with the HSMP and WHS laws using the HAZID methodology and details in the HSE Risk Management Procedure.

Upon request, Future Generation will provide the Employer with a copy of any SWMS that are prepared in connection with the performance of the Works, along with evidence that the SWMS have either been prepared or approved by the Contractor.

## 6.4. Safe work practices

### 6.4.1. Control of airborne particulates and fibres

The measures to control airborne particulates and fibres described in Section 5 shall be implemented during the excavation, handling and placement of NOA.

### 6.4.2. Personal protective equipment

The PPE requirements for work involving NOA are to be based on the relevant risk assessment conducted by a suitably qualified person. Section 9.7 and Appendix B of the Code of Practice: How to safely remove asbestos (2019) must be consulted to determine the PPE needs, as well as AS/NZS 1715 and AS/NZS 1716 for specific respiratory protection requirements.

Protective clothing and equipment is to be worn at all times during work in the asbestos work area, prior to the final clearance inspection. Any PPE worn during asbestos disposal is to be treated as asbestos waste and disposed of in the approved waste bags. The laundering of contaminated protective clothing in workers' homes is strictly prohibited. See below a list of site PPE requirements specifically for the removal of asbestos. Other PPE may be required depending on the site-specific PPE requirements e.g. Hard hat.

#### **Coveralls**

Disposable coveralls that will be used on site will be disposable coveralls rated to type 5 and:

- One size too big to allow to body movements
- Fitted with a hood and cuffs:
  - If cuffs are loose, they are sealed with tape
  - Coverall legs are worn over footwear and not tucked in
  - The fitted hood is worn over the respirator straps.

#### **Gloves**

Gloves are to be disposable; they are not to be reused. Personnel should clean their hands and fingernails thoroughly whenever leaving the asbestos removal work area.

#### **Safety glasses**

Safety eye ware is to comply with the Australian Standard AS 1337. These items can be cleaned under running water for reuse.

#### **Footwear**

All safety footwear is to comply with the Australian Standard. Safety footwear is to be decontaminated at the end of shift.

#### **Respiratory protective equipment**

Disposal RPE are to be worn at all times are to comply with Australian Standard AS 1716 (P2 minimum rated).

### 6.4.3. Tools and equipment

Tools and equipment to be used for asbestos removal work are required to generate a minimum amount of airborne fibres during use.

At the end of the removal work all tools are to be either:

- Decontaminated (i.e. fully dismantled and cleaned under controlled conditions);
- Placed in a sealed container and used only for asbestos removal work;

- Disposed of as asbestos waste.

#### 6.4.4. Vehicle cabin air-conditioning systems

Conventional vehicle air-conditioning systems draw air from outside the vehicle through a coarse filter (unsuitable for removing respirable asbestos fibres). To minimise the risk of asbestos fibres being entrained into the vehicle cabins, all equipment (bulldozers, loaders, excavators, dump trucks, light vehicles etc.) used in NOA designated areas would have sealed cabins fitted with a positive pressure filtered ventilation system. Cabin ventilation systems should incorporate the following features:

- monitoring and adjustment of pressure to maintain positive cabin pressure with respect to the ambient environment
- sufficient system capacity to ensure positive cabin pressure under various conditions • fully sealed leakproof system
- fresh air supplied to the cabin through a multistage filtration system with:
  - two-stage prefilter to preserve the HEPA filter
  - high efficiency particulate air (HEPA) filter (efficiency 99.997%) to remove sub-micron particulate matter
  - in-built air-conditioning system to ensure comfortable cabin temperature
- The operators require suitable training and instruction to ensure that vehicle windows are not opened under any circumstances (except emergencies) while in designated areas. This includes the route between the dewatering plant and the landfill area for dump trucks transporting NOA contaminated spoil.

#### 6.4.5. Vehicle cabin periodical cleaning

The cabins should be thoroughly cleaned on a regular basis to ensure they remain free from contamination. Cleaning should be conducted using HEPA vacuum cleaner and damp wiping techniques. Cabin floors should be fitted with sheet vinyl (not carpet) coverings to facilitate cleaning.

Operators should only enter / exit the equipment / machinery cabins in clean areas to minimise the ingress of contamination (from shoes) into the cabin environment.

Maintenance works conducted on vehicles and equipment must take into consideration the potential for asbestos contamination.

#### 6.4.6. Asbestos material labelling and signage

A labelling system must be maintained on site to enable the visual and legible identification of all asbestos materials recorded on the site Asbestos Materials Register.

The labels used must comply with AS 1319 Safety Signs for the Occupational Environment, and a competent person is to determine their required location. The labels are to be affixed in a secure manner and checked annually to ensure they are not damaged, missing, obscured or faded.

Warning signs should be placed at the main entrance to the work areas where asbestos is present. This will ensure that asbestos is not unknowingly disturbed without the correct precautions being taken.

Signs are to be displayed at the entry to the site and at site reception areas stating there is an asbestos building and plant materials and product register and when and where a person may inspect the register and the contact details for the HSSE Manager.

All waste products will be packaged and labelled as asbestos at the point of removal. Materials or products that are not labelled, but could potentially contain asbestos, are to be treated as asbestos until tested and confirmed otherwise.



Figure 6-1: Asbestos labels and signage examples

#### 6.4.7. Air monitoring

Air monitoring will be undertaken within and outside NOA work areas for the duration of NOA works.

The air monitoring is to be performed in accordance with the NOHSC Guidance Note on the Membrane Filter Method for Estimating Airborne Asbestos Fibres [(NOHSC: 3003 (2005))].

‘Control levels’ are airborne asbestos fibre concentrations, which, if exceeded, indicate there is a need to review current control measures or take other action. These control levels are occupational hygiene ‘best practice’ and are not health- based standards (they are below the concentration set in the NES for asbestos). The control levels shown in the table below are to be used for the purposes of determining the effectiveness of control measures adopted.

Table 6-1: NOA air monitoring control actions

Control Level (airborne asbestos fibres/mL)	Control / Action for areas inside NOA work zones	Control / Action for areas outside NOA work zones
<0.01	<ul style="list-style-type: none"> <li>Continue with control measures</li> </ul>	<ul style="list-style-type: none"> <li>Continue with control measures</li> </ul>
≥ 0.01	<ul style="list-style-type: none"> <li>Implement asbestos control measures and continue operations.</li> <li>Increase monitoring frequency subject to risk assessment</li> </ul>	<ul style="list-style-type: none"> <li>Review control measures</li> </ul>

Control Level (airborne asbestos fibres/mL)	Control / Action for areas inside NOA work zones	Control / Action for areas outside NOA work zones
≥ 0.02	<ul style="list-style-type: none"> <li>Implement asbestos control measures and continue operations.</li> <li>Increase monitoring frequency subject to risk assessment</li> </ul>	<ul style="list-style-type: none"> <li>Stop removal work and find cause</li> </ul>

Monitoring must be undertaken, and work outside the NOA work zones need to stop and controls re-assessed for if the asbestos fibre concentration exceeds 0.01 fibres/mL. Work outside the NOA work zone must stop if the asbestos fibre concentration in atmosphere exceeds 0.02 fibres/mL.

The results of all air monitoring are to be provided to all relevant parties as soon as possible.

#### 6.4.8. Clearance Certificate

Clearance to re-occupy a NOA work area without controls in place is determined by a thorough clearance inspection conducted by an Asbestos Assessor. All of the exclusion zones and warning signs are to remain in place until the clearance certificate to re-occupy has been granted.

### 6.5. Unexpected finds of NOA

It is possible that previously unidentified NOA will be encountered during the project.

If unexpected/potential asbestos is discovered the Unexpected Asbestos Finds Protocol (Appendix A) will be implemented.

## 7. CONTINGENCY MEASURES FOR EXCESS MATERIAL

In the unlikely event more NOA is encountered than that currently predicted:

- the encapsulation cells will be able to be sized accordingly;
- if material is required to be disposed of off-site to cater for increased encapsulation cell sizing, benign material would be prioritised over NOA;
- if required the NOA material could be disposed of off-site in accordance with the Waste Management Plan (S2-FGJV-ENV-PLN-0048), however this is not the preferred option.

### 7.1. Offsite waste disposal

NOA is considered friable asbestos. Asbestos waste is pre classified as 'special waste' in the NSW EPA's Waste Classification Guidelines 2014. If Asbestos is mixed with other waste it must be assessed and disposed of in accordance with the Guidelines for both the asbestos and the other materials with which it is mixed.

Tracking of waste to ensure legal tipping at a licenced facility is one way that Future Generation ensures compliance with its obligations under the POEO (Waste) Regulation 2014. Waste tracking documentation must be completed with appropriate copies being retained. The EPA's WasteLocate tool is required to be utilised for the transport of asbestos waste from the site to its disposal destination.

Transport and final disposal of asbestos waste material will be carried out by a competent person who carries certification as a transporter of hazardous materials in asbestos waste and in a manner that will prevent the liberation of asbestos dust to the atmosphere.

All asbestos waste material will be buried at an approved landfill site and in a manner approved by the local and state authorities. Prior to payment of invoices, Future Generation must receive copies of waste disposal receipts, as provided by the approved landfills.

All waste disposals will be recorded (date, quantity, disposal contract etc.) in an appropriate register (e.g. within the sites waste management plans for disposal of regulated wastes).

## 7.2. Notification to SafeWork NSW

Future Generation, as part of its responsibilities to the workforce, will ensure that a Notice of Intent to remove non-friable asbestos has been lodged with SafeWork NSW - Asbestos Notifications Branch and acceptance of the notification is received.

## 7.3. Licensing

NOA is considered friable asbestos. Only Class A licenced asbestos removal contractors will remove friable asbestos.

Where a licenced asbestos removalist is engaged with Future Generation, the following information must be provided to Future Generation by the removalist and copies maintained on-site:

- Asbestos removal licences for workers performing the removal works as per the WHS Regulations (Reg 459);
- Future Generation site specific SWMS;
- Evidence of notification to the relevant authority (SafeWork);
- A site-specific asbestos removal control plan for friable asbestos developed by the asbestos removalist provided to the Asbestos Assessor before work commences.

In addition to the above, the following requirements apply:

- Air monitoring must be performed by an Asbestos Assessor who is independent of the removalist;
- At the completion of the removal works a field clearance certificate must be provided by the Asbestos Assessor, independent of the removalist, prior to the start-up of work on site and follow it up with a formal written clearance report, to relevant Future Generation personnel;
- Evidence of use of the EPA WasteLocate tool must be provided by the removalist following the completion of the works to prove that any asbestos removed from the site/s has gone to a facility which is licenced to accept asbestos waste.

# 8. COMPLIANCE MANAGEMENT

## 8.1. Training

All site personnel will undergo site induction relating to asbestos management issues including:

- existence and requirements of this NOAMP;
- relevant legislation;
- roles and responsibilities for asbestos management; and
- other specific responsibilities for asbestos mitigation and management measures.

Targeted training in the form of toolbox talks or specific training will also be provided to personnel with a key role in asbestos management. Further details regarding the staff induction and training are outlined in Section 5 of the EMS.

## 8.2. Inspections

Weekly environmental inspections of the project will occur in accordance with Section 8 of the EMS.

### **8.3. Review and Auditing**


Audits will be undertaken to assess the effectiveness of asbestos management measures, compliance with this NOAMP, the conditions of the Infrastructure Approval, Main Works EIS, Submissions Reports and other relevant approvals, licences and guidelines.

Audit requirements are detailed in Section 8 of the EMS.

### **8.4. Reporting**

Reporting requirements and responsibilities are documented in Section 8 of the EMS.

## APPENDIX A – UNEXPECTED FINDS PROTOCOL



## APPENDIX E – ACID AND METALLIFEROUS DRAINAGE MANAGEMENT PLAN



## SNOWY 2.0 MAIN WORKS – SPOIL MANAGEMENT PLAN – APPENDIX E – ACID AND METALLIFEROUS DRAINAGE MANAGEMENT PLAN

Approval Record			
Document preparation, review and approval		Name in print	Signature
Prepared by	Environmental consultant	D. Low	
Reviewed by	Environmental consultant	R. Walker-Edwards	
Verified by	Environmental Manager	L. Coetzee	
Approved by	Project Director	A. Betti	

Document Revision Table		
Rev.	Date	Description of modifications / revisions
A	29.05.2020	Initial draft for Snowy Hydro review
B	12.06.2020	For agency consultation
C	15.07.2020	Revised to address agency comments.
D	21.07.2020	For DPIE.

## CONTENTS

<b>1. INTRODUCTION .....</b>	<b>3</b>
<b>2. REGULATORY ENVIRONMENT .....</b>	<b>4</b>
2.1. Legislation .....	4
2.2. Guidelines .....	4
<b>3. AMD MATERIAL CHARACTERISATION .....</b>	<b>4</b>
<b>4. PAF MATERIAL MANAGEMENT .....</b>	<b>6</b>
<b>5. CONTINGENCY MEASURES FOR EXCESS MATERIAL .....</b>	<b>7</b>
5.1. Offsite waste disposal .....	7
<b>6. COMPLIANCE MANAGEMENT .....</b>	<b>8</b>
6.1. Training .....	8
6.2. Inspections .....	8
6.3. Review and Auditing .....	8
6.4. Reporting .....	9

## TABLE OF TABLES

Table 3-1: AMD classification criteria (Department of Industry 2016) .....	5
Table 3-2: Overview of AMD likelihood as derived from Snowy Hydro Geotechnical Baseline Report .....	5

## TABLE OF FIGURES


Figure 1-1: West-East cross section showing confirmed presence of PAF material .....	3
--	---

## 1. INTRODUCTION

Acid and Metalliferous Drainage (AMD) has traditionally been referred to as 'acid mine drainage' or 'acid rock drainage' (ARD) and refers to potential for rock to be potentially acid forming (PAF) through exposure of sulfide minerals, most commonly iron sulfide (pyrite  $\text{FeS}_2$ ) with oxygen and water. This reaction generates acidic water which reacts with the minerals in the surrounding rock material creating a metal rich discharge. Whether rock is PAF or non-acid forming (NAF) and/or acid consuming (AC) is determined from the acid-base account. The potential for acid metalliferous drainage is dependent on the total sulfur content and the neutralising capacity of the rock.

The Contamination Assessment within the EIS identified a potential to intersect PAF rock during blasting or tunnel boring. Along the tunnel alignment it was determined that AMD materials were highly variable due to the tendency of pyrite to occur in veins and seams. PAF rock was confirmed in within the Tantangara (one sample was PAF-LC), Temperance (one sample was PAF-LC), Gooandra Volcanics and Ravine Beds formations.

The confirmed presence of PAF material is shown in Figure 1-1 below.



**Figure 1-1: West-East cross section showing confirmed presence of PAF material**

This Acid and Metalliferous Drainage Management Plan (AMDMP) has been prepared as part of the Main Works Spoil Management Plan (S2-FGJV-ENV-PLN-0019) and should be read in conjunction with that document. The AMDMP sets out the measures to be undertaken to appropriately handle and place AMD material, along with contingency measures to be implemented if the volumes of spoil are greater than expected and unsuitable for placement on the project.

## 2. REGULATORY ENVIRONMENT

### 2.1. Legislation

Legislation relevant to acid metalliferous drainage management includes:

- *Environmental Planning and Assessment Act 1979 (EP&A Act);*
- *Environmental Planning and Assessment Regulation 2000 (EP&A Regulation);*
- *Protection of the Environment Operations (General) Regulation 2009 (POEO General Regulation);*
- *Protection of the Environment Operations (Waste) Regulation 2014 (POEO Waste Regulation);*
- *Waste Avoidance and Resource Recovery Act 2001 (WARR Act); and*
- *Contaminated Land Management Act 1997 (CLM Act).*

### 2.2. Guidelines

The guidelines considered in the development and implementation of this AMDMP include:

- *Interim Protocol for Site Verification and Mapping of Biophysical Strategic Land (NSW Gov 2013);*
- *Soil and Landscape Issues in Environmental Impact Assessment (DLWC 2000);*
- *Acid Sulfate Soils Assessment Guidelines (Ahern et al. 1998);*
- *The land and soil capability assessment scheme: second approximation (OEH 2012);*
- *The Australian soil classification (Isbell 2016);*
- *Acid sulfate soils manual (Stone et al 1998);*
- *NSW EPA Guidelines for consultants Reporting on Contaminated Sites (OEH 2011);*
- *Waste Classification Guidelines Part 1: Classifying waste (NSW EPA 2014);*
- *Managing Urban Stormwater: Soils and Construction. Landcom, (4th Edition) March 2004 (reprinted 2006) (the Blue Book);*
- *Acid Sulfate Soils Manual, NSW Acid Sulfate Soil Management Advisory Committee, 1998.*
- *Preventing Acid and Metalliferous Drainage Leading Practice Sustainable Development Program for the Mining Industry, Department of Industry 2016 (AMD Guideline).*

## 3. AMD MATERIAL CHARACTERISATION

AMD material will be characterised in accordance with the Material Characterisation Program in Appendix A of the Spoil Management Plan (S2-FGJV-ENV-PLN-0019).

The criteria outlined in Table 3-1 below classifies the materials varying acid-generating capacities, acid-neutralising capacities and NMD or SD potential based on test result so that the risk profiles of those materials can be identified and managed appropriately.

**Table 3-1: AMD classification criteria (Department of Industry 2016)**

GENERAL AMD RISK CLASSIFICATION	DETAILED AMD RISK CLASSIFICATION		
	DESCRIPTION	AMD & NMD <sup>1</sup> RISK CLASSIFICATION	AMD & NMD & SALINITY RISK CLASSIFICATION
Potentially acid-forming  (PAF)	High potential for acid generation (AG1)	AG1	AG1 Saline
	Moderate / high potential for acid generation (AG2)	AG2	AG2 Saline
	Moderate potential for acid generation (AG3)	AG3	AG3 Saline
			AG3 Non-Saline
	Low potential for acid generation (AG4)	AG4	AG4 Saline
			AG4 Non-Saline
Non-acid-forming  (NAF)	Unlikely to be acid generating (UAG)	UAG	UAG Saline
			UAG Non-saline
		UAG NMD	UAG NMD Saline
			UAG NMD Non-saline
	Likely to be acid consuming (LAC)	LAC	LAC Saline
			LAC Non-Saline
		LAC NMD	LAC NMD Saline
			LAC NMD Non-Saline

NMD = pH neutral mine drainage (pH 6–8).

Table 3-2 presents the likely AMD classification along the alignment of key infrastructure on the Project. Consistent with earlier investigations This will be further confirmed during implementation of the ongoing characterisation program.

**Table 3-2: Overview of AMD likelihood as derived from Snowy Hydro Geotechnical Baseline Report**

Structure	AMD likelihood	From Chainage	To Chainage	Total length
HRT01-01	Unknown	100	1855	1755
HRT02	Unknown	911	0	907
HRT01-02	Unknown	100	1400	1300
	Non-acid Forming	1400	4450	3050
	Potential acid forming-Low Capacity	4450	7550	3100
	Non-acid Forming	7550	9495	1945
	Non-acid Forming to Potential acid forming-Low Capacity	9495	10550	1055
	UC to Potential acid forming-Low Capacity	10550	11950	1400
	Non-acid Forming to Potential acid forming	11950	14050	2100

Structure	AMD likelihood	From Chainage	To Chainage	Total length
	Non-acid Forming	14050	16550	2500
	Non-acid Forming to Potential acid forming	16550	17528	978
	Unknown	17528	18581	1158
	Non-acid Forming to Potential acid forming	18581	18800	219
ECVT01	Non-acid Forming	18800	21752	2952
ECVT02	Non-acid Forming	19200	19300	105
MAT01	Non-acid Forming	19100	21800	2546
TRT01	Non-acid Forming	19400	25000	6227
TRT02	Non-acid Forming	24600	25200	624
TRT03	Non-acid Forming	25160	25500	400

## 4. PAF MATERIAL MANAGEMENT

The strategies for managing PAF material are:

- *Implement treatment (either naturally or via application of an agent) to facilitate neutralisation and to allow water re-use or discharge*
- *Implement spoil cover controls so as to minimise oxidation and the transport of oxidation products*
- *Implement surface water controls to reduce contaminant loads escaping to the environment.*

Available geochemistry data indicates that some spoil may be PAF. However, overall the material is likely to have acid neutralising capacity (ANC) that is in excess of the maximum potential acidity. Therefore, the proposed management approach is to utilise the available ANC to mitigate acid risks unless sample results indicate that a more aggressive treatment is required.

If testing demonstrates that material is PAF, Future Generation will use designated areas for PAF material to be treated separate from the non-PAF material. PAF treatment areas will be established (as required) at Lobs Hole, GF01, Ravine Bay and Tantangara or another centralised place within the approved construction envelope. Under no circumstance reactive spoil allowed to be placed in the Exploratory Works western emplacement area (at Lobs Hole). Only non-reactive spoil, which has a low geochemical risk and is suitable for reuse, is permitted to be placed in the western emplacement area.

The controls that will be applied to each PAF treatment area are listed below.

- *A 50m clearance with named watercourses will be in place at all times. The overall footprint will be minimised where possible;*
- *Runoff from upstream areas will be diverted around or through the treatment areas so as to limit or reduce ingress and leaching. The diversion works will have a 1% AEP capacity. The upstream dams will be designed as a detention basin and will not permanently hold water;*
- *A larger high-flow diversion drain will be established to convey runoff from upstream areas around the treatment areas in a controlled manner, avoiding uncontrolled overflows. This larger diversion drain will only be engaged if a flood greater than a 1% AEP event occurs;*
- *Seepage from the treatment area will be collected in a sediment basin downstream of the treatment emplacement area. Collected water will either be irrigated to the treatment (to promote evaporation) or treated in the process water treatment plant. Discharge of seepage water to the environment will be avoided. The sizing of the basins are subject to final design, and are*

*dependent on disturbed ground extent and the utilisation of other erosion and sediment controls. The basin and all erosion and sediment controls will be designed and operated in compliance with mitigation measures in the Surface Water Management Plan;*

- If testing demonstrates that material is PAF, it will be diverted to a treatment area where it will be tested and thoroughly blended with ANC material to create a neutral spoil mass. The volume of ANC material in each layer will be determined stoichiometrically so that the maximum potential acidity from the overlying layer of spoil and sediment is treated. This approach will neutralise AMD within the material. The ANC material will be sourced from other excavations on site or will be imported. The imported ANC material (potentially hydrated lime, or finely divided Aglime (calcium carbonate) will be brought to site on an as needs basis, to attempt to limit to total quantity stored on-site at any one time. Temporary ANC material will be stored in a secure manner to prevent contamination of the surrounding environment (e.g.: within sealed bulker bags or containers). The specific locations will be progressively updated and displayed on the Sensitive Area Maps (SAPs). Stockpile controls will be applied to ensure that no environmental harm occurs as a result of storage (refer Appendix C of the Spoil Management Plan (S2-FGJV-ENV-PLN-0019);*
- A barrier system will be installed under the stockpiles to prevent seepage from entering underlying soils and groundwater;*
- Material from dredging, channel excavation or underwater blasting will not be placed in the Exploratory Works eastern and western emplacement areas, or in any areas designated for PAF treatment;*
- All personnel involved with the handling, transportation and disposal of PAF material will wear appropriate personal protective equipment (PPE) to prevent skin contact. This includes, as a minimum, chemical safety goggles, face shields, chemical resistant gloves and overalls.*

*All PAF material must undergo post-treatment testing to validate that the material has been effectively neutralised and no longer poses risk of leaching low pH seepage or cause a oxidation reactor conditions. Neutralisation will be undertaken, sampled and monitored in accordance with industry standards including but not limited to Acid Sulphate Soils Manual (ASSMAC, 1998).*

*Neutralised and validated PAF material can, once validated, be safely disposed of like any other spoil.*

The efficacy of the measures outlined above will be subject to ongoing verification through inspections and monitoring, as set out in Section 9 of the Spoil Management Plan.

## 5. CONTINGENCY MEASURES FOR EXCESS MATERIAL

As set out in Section 6 of the Spoil Management Plan, each emplacement area has surplus capacity for spoil (including PAF material) to be held on site. In the unlikely event more PAF is encountered than that currently predicted this would require additional treatment and would only impact on production rather than reuse or emplacement. That being said, PAF material could be disposed of off-site in accordance with the Waste Management Plan (S2-FGJV-ENV-PLN-0048), however this is not the preferred option. If material is required to be disposed of off-site, benign material would be prioritised over AMD material. Neutralised PAF material can, once validated, be safely reused or disposed of like any other spoil.

### 5.1. Offsite waste disposal

Virgin excavated natural material means natural material (such as clay, gravel, sand, soil or rock fines):

- *that has been excavated or quarried from areas that are not contaminated with manufactured chemicals, or with process residues, as a result of industrial, commercial, mining or agricultural activities*
- *that does not contain sulfidic ores or soils, or any other waste.*

As such PAF material cannot be pre-classified and must undergo analytical testing in accordance with Step 5 of the Waste Classification Guidelines Part 1 (EPA, 2014) prior to disposal. The testing process is based around the waste's potential to release chemicals to the environment.

According to the Waste Classification Guidelines Part 4: Acid sulfate soils, potential Acid Sulfate Soils (including PAF material) must be treated in accordance with the neutralising techniques in the ASS Manual prior to disposal off site.

Tracking of waste to ensure legal tipping at a licenced facility is one way that Future Generation ensures compliance with its obligations under the POEO (Waste) Regulation 2014. Waste tracking documentation must be completed with appropriate copies being retained.

Transport and final disposal of all waste materials (including PAF if required) will be carried out by a competent person who carries certification as a waste transporter in a manner that will prevent the liberation of the waste to the environment.

All waste material will be disposed of to a facility lawfully permitted to receive that waste depending on its classification.

All waste disposals will be recorded (date, quantity, disposal contract etc.) in an appropriate register (e.g. within the sites waste management plans for disposal of regulated wastes).

## 6. COMPLIANCE MANAGEMENT

### 6.1. Training

All site personnel will undergo site induction relating to AMD management issues including:

- *existence and requirements of this AMDMP*
- *relevant legislation*
- *roles and responsibilities for AMD management; and*
- *other specific responsibilities for mitigation and management measures.*

Targeted training in the form of toolbox talks or specific training will also be provided to personnel with a key role in AMD management. Further details regarding the staff induction and training are outlined in Section 5 of the EMS.

### 6.2. Inspections

Inspections of the project will occur in accordance with Section 9 of the SMP and Section 8 of the EMS.

### 6.3. Review and Auditing

Audits will be undertaken to assess the effectiveness of asbestos management measures, compliance with this AMDMP, the conditions of the Infrastructure Approval, Main Works EIS, Submissions Reports and other relevant approvals, licences and guidelines.

Audit requirements are detailed in Section 8 of the EMS.




#### **6.4. Reporting**

Reporting will include monthly internal project reports. Reporting requirements and responsibilities are documented in Section 9.5 of the SMP and Section 8.4 of the EMS.

## APPENDIX F – LOBS HOLE MAIN YARD EMPLACEMENT AREA



## SNOWY 2.0 MAIN WORKS – SPOIL MANAGEMENT PLAN – APPENDIX F – LOBS HOLE MAIN YARD

Approval Record			
Document preparation, review and approval		Name in print	Signature
Prepared by	Environmental consultant	D. Low	
Reviewed by	Environmental consultant	R. Walker-Edwards	
Verified by	Environmental Manager	L. Coetzee	
Approved by	Project Director	A. Betti	

Document Revision Table		
Rev.	Date	Description of modifications / revisions
A	29.05.2020	Initial draft for Snowy Hydro review
B	12.06.2020	For agency consultation
C	15.07.2020	Revised to address agency comments.
D	21.07.2020	Revised to address NPWS comments from meeting. For DPIE

## CONTENTS

<b>1. INTRODUCTION .....</b>	<b>3</b>
<b>2. DEVELOPMENT .....</b>	<b>3</b>
<b>3. DESIGN .....</b>	<b>4</b>
3.1. Stability .....	7
3.2. Surface water control.....	8
3.3. Exploratory Works Eastern and Western emplacement areas .....	8
<b>4. FINAL PLACEMENT AND REHABILITATION .....</b>	<b>10</b>
4.1. Topsoil strategy .....	11
4.2. Key risks for the successful completion and contingency measures .....	11
4.3. Completion criteria, performance indicators and criteria for triggering remedial action .....	12

## Table of TABLES

Table 3-1: Design Objectives for Lobs Hole Main Yard during construction.....	5
Table 3-2: Design Objectives for Lobs Hole Main Yard during construction .....	8
Table 4-1: Key risks and contingency measures for successful completion of Lobs Hole emplacement area .....	11

## Table of FIGURES

Figure 2-1 Planned monthly and cumulative placement of spoil at the Lobs Hole Main Yard .....	4
Figure 3-1: Main Yard general layout (indicative – not for construction).....	9
Figure 4-1: Lobs Hole landform concept (following construction) (EMM preferred excavated rock strategy dated 24 March 2020) .....	10
Figure 4-2: Lobs Hole geomorphic impression (following construction) .....	11

## 1. INTRODUCTION

Schedule 3, condition 7 of the Infrastructure Approval requires detailed plans for each of the permanent spoil emplacement areas to be prepared using both analogue and erosional-based methods. The plans must

- describe how the development of each emplacement area would be co-ordinated with the rehabilitation of the site in accordance with the approved Rehabilitation Management Plan;
- describe the measures that would be implemented to comply with the spoil management requirements in condition 4 and the design objectives in condition 6 (Table 2) of the Infrastructure Approval;
- include a topsoil strategy outlining measures the measures that would be implemented to ensure the surface of the emplacement areas will be suitable to sustain the target PCTs in the long term, having regard to the approved strategy in the Rehabilitation Management Plan;
- identify the key risks for the successful completion of each emplacement area and the contingency measures that would be implemented to address these risks; and

Whilst the Lobs Hole Main Yard is within a designated permanent spoil emplacement area, it is the primary base for construction for the western portion of the project. For this reason, this plan has been prepared to address the requirements of condition 7 where relevant to establishing the Main Yard as a construction area (refer to Table 3-1). Design of the Lobs Hole permanent emplacement area (final design) will be developed during construction so as to comply with Design Objectives in schedule 3 condition 6 of the Infrastructure Approval. This plan will be updated for approval prior to commencing final placement works over the Main Yard construction footprint.


## 2. DEVELOPMENT

The Lobs Hole Main Yard will broadly be developed as follows (dates are indicative only and are provided to describe sequencing):

- April 2020 to October 2020:
  - Commence Main Works in accordance with the baseline program.
  - Any spoil derived from the Exploratory Works (prior to Main Works construction) is directed to the Exploratory Works Western and Eastern emplacement areas only, refer to the Exploratory Works EMMP for detail.
  - From April to October 2020 the spoil is predominantly generated by road works and portal excavation (i.e.: surface works). Surplus material will be directed to the Lobs Hole Main Yard to build the main construction pads.
  - During this period the volume of TBM generated material is negligible.
  - Excavation from Talbingo adit commences and this material is reused as base and sub-base at the Main Yard.
- October 2020 to 2021:
  - The material generated from TBM increases rapidly during this period. This material, together with the rest of spoil generated from roadworks, is directed to the Main Yard as a priority to keep building the construction pads until required capacity is achieved.

- December 2021 to 2023:
  - Extra volumes of spoil generated will be held in the Main Yard temporarily as required before being directed to permanent placement areas (Ravine Bay and GF01) and in permanent infrastructure as required.
- 2023 to 2026:
  - Demobilisation of assets and temporary infrastructure no longer required for the works commences in 2023 and continues to end of construction program in 2026.
  - Permanent placement of spoil at Lobs Hole will be minimised. This will be achieved by directing surplus spoil to Ravine Bay or GF01 emplacement areas, or to elsewhere in the KNP for beneficial reuse (subject to request and approval by NPWS).
  - Construction of permanent placement formation and progressive rehabilitation commences in 2023 (subject to approval of the update to this plan) and continues to end of construction program.

The scheduling of placement is presented graphically in Figure 2-1 .



In general terms the construction of the embankments is a bottom-up approach undertaken with conventional earthmoving techniques. The proposed on-land placement construction staging would generally occur as follows:

- Installation of erosion, sediment and drainage control;
- Trimming 150mm of the existing slope should be carried out for the clearing and grubbing of vegetation and topsoil purposes. This would be stockpiled in accordance to the applicable procedures in suitable areas within the construction footprint.
- Place all spoil in horizontal layers and not exceed a thickness of 300 mm with conventional methods.
- Proof rolls each layer using at least 8 to 10 passes using a 12-tonne static roller.
- Progressive stabilisation throughout to minimise extent of exposed / unconsolidated materials.

The application of the design objectives from schedule 3 condition 6 of the Infrastructure Approval for Lobs Hole Main Yard during construction are set out in Table 3-1.

**Table 3-1: Design Objectives for Lobs Hole Main Yard during construction**

Aspect	Objective	Applicability during construction	How addressed
Landforms	As natural as possible, including minimising the use of linear or engineered structures	Not applicable	Not applicable
	Sympathetic with the landforms in the surrounding area, particularly from a visual, water management and ecological perspective	Not applicable	Not applicable
	Suitable drainage density	Not applicable	Not applicable
	Safe, long-term stable and non-polluting	Applicable	Geotechnical review has been undertaken and incorporated into Main Yard design and construction methodology. Refer below.
	Where feasible, gradients along the water line of the reservoirs that could be exposed under normal conditions (i.e. above the minimum operating level) must be suitable for safe recreational use and consistent with the approved Recreation Management Plan	Not applicable	Not applicable
	Provide suitable access for vehicles and/or all-terrain vehicles for rehabilitation, weed control and firefighting with slopes typically spaced at around 200 metres measured on the slope to allow for spraying from vehicles, or as approved by the NPWS	Applicable (in part)	The Main Yard has been designed to support construction, which includes access for vehicles.
Water management	Integrate the drainage of the emplacement area with the surrounding drainage network, including any upstream flows and residual run-on water	Applicable	The design has included development of the surface water controls. Clean waters are to be diverted and dirty

Aspect	Objective	Applicability during construction	How addressed
	Minimise downstream water flows and velocities with any changes to be quantified and addressed through suitable design	Applicable	water is designed to flow to sediment basins. All the sediment basins for construction pads have been designed for the 85th percentile due to limited space, remaining sediment basins for the stockpiles have been designed and modelled for the 95th percentile as the topography is favourable and space is available.
	Minimise valley infill	Not applicable	Not applicable
	Create natural drainage lines that are long-term sustainable having regard to the selection of suitable underlying materials, including rock sizing and grading	Not applicable	The surface water design is such that it provides high performance in managing surface waters on and around the Main Yard. Natural drainage lines are not incorporated until final placement.
	Minimise the use of large rocks in drainage lines	Not applicable	
	Minimise the concentration of water on landforms unless this is consistent with accepted drainage density and geomorphic design practices	Applicable	The surface water design is such that reduces concentrated flows by
	Minimise the generation and dispersion of sediment in the Talbingo Reservoir, Tantangara Reservoir or other waterways	Applicable	The design has included development of the surface water controls. Clean waters are to be diverted and dirty water is designed to flow to sediment basins. All the sediment basins for construction pads have been designed for the 85th percentile due to limited space, remaining sediment basins for the stockpiles have been designed and modelled for the 95th percentile as the topography is favourable and space is available.
Erosional stability	Minimise steep slopes, particularly slopes that will be difficult to access and maintain (such as slopes over 18° or 1V:3H)	Not applicable	Main Yard pad fill slopes are battered at 1.7H:1V or less, or reinforced. Main Yard pad cut slopes are at 1.7H:1V or less slope.  Controls for the Surface Water Management Plan would also be implemented.
	The final surface of the landform must be long-term sustainable with sufficient topsoil (or some other suitable growth medium) to maintain a soil water profile and sustain vegetation	Not applicable	Not applicable

Aspect	Objective	Applicability during construction	How addressed
	Maximise the revegetation of the final surface	Not applicable	Not applicable
	Ensure areas subject to wave action are suitably protected or the slopes are flattened to limit wave action	Not applicable	Not applicable
Land Use	Native vegetation and habitat must be consistent with the approved Rehabilitation Management Plan	Not applicable	Not applicable
	Recreational facilities and use must be consistent with the approved Recreation Management Plan	Not applicable	Not applicable
Constructability	<p>The emplacement area must be constructible having regard to the:</p> <ul style="list-style-type: none"> <li>- availability of suitable material, including topsoil</li> <li>- erosion and sediment control;</li> <li>- access;</li> <li>- initial shaping of natural ground;</li> <li>- progressive rehabilitation;</li> <li>- shapes and benching; and</li> <li>- safety around water</li> </ul>	Applicable (in part)	<p>As described above, the Main Yard will receive all spoil from the Talbingo zone as a priority, with surplus directed to GF01 and Ravine Bay (once those detailed plans are approved) and, therefore, sufficient material is available.</p> <p>Erosion and sediment controls for construction are described in Section 3.2 below. As shown in Figure 3-1 the Main Yard is free from the Yarrongabilly River.</p> <p>As the site will be an active construction zone (housing plant, equipment, facilities, laydown etc) the area is being constructed so that access and benching a suitable for works.</p> <p>Topsoil availability, shaping, benching and rehabilitation are relevant to the development of the final emplacement formation. This plan will be updated for approval prior to commencing final placement works over the Main Yard construction footprint and will address those matters at that time.</p>

### 3.1. Stability

Assessment of the global stability of the proposed cut slopes and fill embankments was carried out using commercially available computer software SLOPE/W incorporating the Morgenstern-Price method for the factor of safety calculation.

Fill slopes are battered at 1.7H:1V or less, or reinforced. Cut batters are at 1.7H:1V or less slope. SLOPE/W was used to analyse the cut sections for global stability. SLOPE/W assesses global stability using the limit equilibrium method. Selected critical sections of the cut slopes were

assessed for stability. Analysis indicates that the proposed batters meet minimum Factor of Safety requirements and no additional reinforcement.

Due to the varying cut and fill activities expected to be carried out to establish the Main Yard, pad footings will be founded on a range of ground conditions. Subject to verification on site by a geotechnical engineer, pad footings would be designed for the serviceability (allowable) bearing pressures in Table 3-2.

**Table 3-2: Design Objectives for Lobs Hole Main Yard during construction**

GEOTECHNICAL UNIT	ULTIMATE END BEARING PRESSURE (MPa)	SERVICEABILITY END BEARING PRESSURE (MPa)
Natural Soils	N/A	
Compacted Engineered Fill	0.375	0.125

### 3.2. Surface water control

The final subgrade will be cambered or otherwise shaped properly to facilitate rapid drainage and to prevent the formation of local depressions in which water could accumulate.

A surface drainage network will be installed that directs any surface water run-off away from the slope area and into a controlled drainage system. All paved surfaces will be sloped to provide satisfactory drainage towards catch basins/collection points.

Clean water flows from upstream catchments is design to be diverted / passed via culverts under the roadways. Sediment bearing flows from earthworked areas have been directed to sediment basins.

All the sediment basins for construction pads have been designed to be compliant with the Managing Urban Stormwater series (the Blue Book). Basins are designed for the 85th percentile due to limited space, sediment basins for the stockpiles have been designed and modelled for the 95th percentile as the topography is favourable and space is available.

Sediment basins are designed to be planted to the shallow marsh zone and where maintenance access is not required to surrounding slopes. Sediment basin planting would be prioritised to be established prior to the commencement of construction activities where sediment loads will be high and expected to inhibit plant growth.

The measures and controls from the Surface Water Management Plan (S2-FGJV-ENV-PLN-0011) would also be implemented throughout construction.

### 3.3. Exploratory Works Eastern and Western emplacement areas

Two temporary spoil emplacement areas at Lobs Hole are approved to receive spoil as part of Exploratory Works. These will be filled in as part of the establishment of the various pads at the Main Yard.

Reactive spoil is not allowed to be placed in the Exploratory Works western emplacement area (at Lobs Hole) unless approved by the Planning Secretary.

Spoil from dredging, channel excavation or underwater blasting must not be placed in the Exploratory Works eastern and western emplacement areas unless approved by the Planning Secretary.

LEGEND:

- Exploratory Boundary
- Main Works Boundary / EIS Boundary
- River Area Buffer






Figure 3-1: Main Yard general layout (indicative – not for construction)

## 4. FINAL PLACEMENT AND REHABILITATION


Following the completion of most construction activities, the Main Yard construction pads will be decommissioned and the landform will be reshaped and rehabilitated. This will occur progressively as certain areas within the Main Yard facility are no longer required to support construction of the project. This Appendix to the Spoil Management Plan (S2-FGJV-ENV-PLN-0019) will be updated in accordance with the staging set out in Section 1.6 of that plan to gain approval of the final design prior to the final placement works commencing. Future Generation will ensure that the design is developed to:

- comply with the design objectives and requirements schedule 3, condition 6 of the Infrastructure Approval; and
- be consistent with the design principles as set out in the Preferred excavated rock management strategy Concept design information and water quality assessment (EMM March 2020), submitted to the Department on 24 March 2020.

The initial designs, prepared to support the granting of the Infrastructure Approval, on which the Lobs Hole emplacement area will be based are presented in Figure 4-1 and Figure 4-2. The emplacement area will adopt geomorphic design principles, enhancing the visual amenity of the area and providing a “natural looking” landform. The form also reduces potential for erosion and sediment impacts.



**Figure 4-1: Lobs Hole landform concept (following construction) (EMM preferred excavated rock strategy dated 24 March 2020)**



**Figure 4-2: Lobs Hole geomorphic impression (following construction)**

#### 4.1. Topsoil strategy

A Topsoil Strategy is presented in Appendix B of the Spoil Management Plan. It outlines the measures to be implemented to ensure the surface of the emplacement areas will be suitable to sustain the target PCTs in the long term, having regard to the approved strategy in the Rehabilitation Management Plan.

#### 4.2. Key risks for the successful completion and contingency measures

The key risks and contingency measures relevant to the transition of the Main Yard from a construction compound to the commencement of construction of the Lobs Hole emplacement area are identified in Table 4-1.

Design of the Lobs Hole permanent emplacement area (final design) will be developed during construction so as to comply with Design Objectives in schedule 3 condition 6 of the Infrastructure Approval. This plan (Appendix F of the SMP) will be updated for approval prior to commencing final placement works over the Main Yard construction footprint and will include risks and contingencies associated with the successful completion of the Lobs Hole emplacement area at that time.

**Table 4-1: Key risks and contingency measures for successful completion of Lobs Hole emplacement area**

Risk	Contingency
The timing of construction stages prevents adequate spoil volume or spoil quality being available for development of the final landform	<p>The Main Yard will be progressively decommissioned as areas within the facility are no longer required to support construction.</p> <p>In the unlikely event that material is no longer available direct from tunnelling or other nearby surface works, spoil can be sourced from GF01 or Ravine Bay emplacement areas (or both) if required.</p>

Risk	Contingency
The timing of construction stages results in excess spoil needing to be retained at the Lobs Hole emplacement areas, contrary to the requirement of schedule 3, condition 6 of the Infrastructure Approval	The Main Yard will be progressively decommissioned as areas within the facility are no longer required to support construction. Material can be drawn down progressively and diverted to GF01 or Ravine Bay (or both). Ravine Bay emplacement area has approximately 2 million m <sup>3</sup> spare capacity. Excess material can be directed to Ravine Bay if required.
Contamination caused by development or operation of Main Yard construction pads	Respond to incidents and execute remediation where required. Retain records to demonstrate either: <ul style="list-style-type: none"> <li>• no residual risk from contamination; or</li> <li>• residual risk from contamination is not unacceptable.</li> </ul>
Temporary foreign or unsuitable objects prevent effective filling and / or compaction	Upon completion of use of area for purposes of supporting construction remove all foreign / unsuitable objects that are not proposed to form part of the Lobs Hole emplacement area final design. Undertake inspection of each area within the Main Yard facility that is being decommissioned. Retain records.
Soil and water impacts during removal of controls supporting Main Yard as a construction compound and development of the site for emplacement	Develop and maintain specific erosion and sediment control plans based on risk for each transition (e.g.: removal of hardstand, removal of basins, regrading). Implement and maintain the controls as specified by the erosion and sediment control plans.
The Main Yard temporary works design and execution are unable to be modified upon completion and result in risk for landform's future intended use.	Include check of Main Yard temporary works against criteria and objectives in the design for final emplacement area, the Rehabilitation Management Plan and the Recreation Management Plan. Ensure work with potential to undermine the proposed outcomes from the final works are avoided.

Note: The key risks and contingencies relate only to the transition from Main Yard as a construction compound to the commencement of construction of Lobs Hole emplacement area as a final landform; after which is to be dealt with through the update of this plan.

### 4.3. Completion criteria, performance indicators and criteria for triggering remedial action

The Main Yard is being developed to establish safe working construction pads and does not have completion criteria or performance indicators relevant to it being a permanent emplacement area. These metrics will be developed prior to commencing final emplacement works.

## APPENDIX G – GF01 EMPLACEMENT AREA

TO BE DEVELOPED AND SUBMITTED FOR APPROVAL PRIOR TO COMMENCING CONSTRUCTION

## APPENDIX H – RAVINE BAY EMPLACEMENT AREA

TO BE DEVELOPED AND SUBMITTED FOR APPROVAL PRIOR TO COMMENCING CONSTRUCTION

## APPENDIX I – TANTANGARA EMPLACEMENT AREA

TO BE DEVELOPED AND SUBMITTED FOR APPROVAL PRIOR TO COMMENCING CONSTRUCTION

## APPENDIX J – ROCK FOREST EMPLACEMENT AREA

TO BE DEVELOPED AND SUBMITTED FOR APPROVAL PRIOR TO COMMENCING CONSTRUCTION

## APPENDIX K – EXPLORATORY WORKS CONSOLIDATED CONDITIONS OF APPROVAL (SSI-9208)

Table K-1 details the conditions from the Exploratory Works Infrastructure Approval which are relevant to spoil and demonstrates where these conditions are addressed or are no longer relevant.

**Table K-1: Exploratory Works conditions of approval relevant to spoil**

Condition	Requirement	Where addressed
Sch 3 Cond 22	The Proponent must:	Section 5 of this Plan
	(a) conduct detailed testing of the physical and chemical characteristics of the excavated material;	
	(b) classify, handle, store and/or dispose of this material in accordance with the results of this testing;	Sections 5 and 6 of this Plan
	(c) not place dredge material in the eastern and western emplacement areas;	Section 6 of this Plan
	(d) only place excavated material in the western emplacement area that is non-reactive, has low geochemical risk and will be reused;	Section 6 and Appendix E of this Plan
	(e) develop and implement suitable procedures for handling, storing and disposing of any material from tunnel excavation: <ul style="list-style-type: none"> <li>potentially acid forming material;</li> <li>asbestiform mineral fibres;</li> <li>contaminated material; and</li> </ul>	Section 6, Appendix D and Appendix E of this Plan
	(f) avoid and/or minimise the water quality impacts of the emplacement areas.	Section 6.11 of this Plan Surface Water Management Plan
Sch 3 Cond 23	Subject to obtaining the further approvals required under this approval, the Proponent may: <ul style="list-style-type: none"> <li>provide excavated material to the NPWS for reuse within the Kosciuszko National Park;</li> </ul>	Section 6.1 and 6.2 of this Plan
	<ul style="list-style-type: none"> <li>reuse excavated material in the rehabilitation of the site;</li> </ul>	
	<ul style="list-style-type: none"> <li>place excavated material in the designated subaqueous emplacement areas; and</li> </ul>	Note that these requirements are no longer applicable as the Main Works Infrastructure Approval requires placement of spoil within the designated spoil emplacement areas or beneficial reuse elsewhere in the KNP (with approval from NPWS). Refer Table 2-1 and Section 6 of this Plan.
	<ul style="list-style-type: none"> <li>return the excavated material to the exploratory tunnel.</li> </ul>	

Condition	Requirement	Where addressed
Sch 3 Cond 24	<p>Within 3 years of the completion of the exploratory tunnel works, unless the Planning Secretary directs otherwise, the Proponent must remove any remaining extractive material from the Kosciuszko National Park.</p> <p>Note: In this condition, the remaining extractive material refers to the extractive material on site that cannot be disposed of under condition 23 above.</p>	Note that this requirement is no longer applicable as the Main Works Infrastructure Approval requires placement of spoil within the designated spoil emplacement areas or beneficial reuse elsewhere in the KNP (with approval from NPWS). Refer Table 2-1 and Section 6 of this Plan.
Sch 3 Cond 29	<p>Excavated Material Management Plan</p> <p>Prior to carrying out any excavation under this approval, the Proponent must prepare an Excavated Material Management Plan for the development to the satisfaction of the Planning Secretary/NPWS. This plan must:</p> <p>(a) be prepared in consultation with the EPA;</p>	<p>This Plan</p> <p>Section 1.7 of this Plan</p>
	<p>(b) identify opportunities for the reuse of excavated material in the construction of the development, rehabilitation of the site, or in other parts of the Kosciuszko National Park;</p>	Section 6.2 of this Plan
	<p>(c) describe the measures that would be implemented to comply with condition 22 above;</p>	Sections 5 and 6 of this Plan
	<p>(d) describe the measures that would be implemented during dredging, and construction of barge and other infrastructure in Talbingo Reservoir to:</p> <ul style="list-style-type: none"> <li>• minimise the water quality impacts;</li> <li>• minimise the aquatic habitat and species impacts; and</li> </ul>	<p>This requirement is no longer applicable as dredging is not required during Exploratory Works.</p> <p>Refer Section 6.11 and 6.11 of this Plan and the Water Management Plan for details on water quality management. Refer Biodiversity Management Plan and Aquatic Habitat Management Plan for details on management of aquatic ecology management.</p>

Condition	Requirement	Where addressed
	(e) include a copy of the Subaqueous Emplacement Management Plan (once it has been approved); and	Note that this requirement is no longer applicable as the Main Works Infrastructure Approval requires placement of spoil within the designated spoil emplacement areas or beneficial reuse elsewhere in the KNP (with approval from NPWS). Refer Table 2-1 and Section 6 of this Plan.
	(f) include a program to monitor and review the effectiveness of these measures.	Section 9 of this Plan
Sch 3 Cond 30	The Proponent must implement the approved Excavated Material Management Plan for the development.	Section 9 of this Plan