CENTRAL

PROGRAMME FOR DEMOLITION at 74 Edinburgh Rd Marrickville

| _ | Fask Name | | Duration | Start | | Predecesso | ŋ | Sep | 00 | tr 4, 2022 ct | Nov | Dec | Qtr 1, 2023 Jan | Feb | |
|----|--|---------------------------------|-------------------------|------------------------------|------------------------------|------------|-------|----------------|------------|--------------------------|--------------|---------------|--------------------|-------------------|--------|
| 1 | DEMOLITION at 74 Edinbu | irgh Rd Marrickville | 206.75 days? | Tue 13/09/22 | Mon 22/05/23 | | | | | | | | | | |
| + | Project Milestones | | 206.75 days | Tue 13/09/22 | Mon 22/05/23 | | | | | | | | | | |
| + | Contract award | | 1 day | Tue 13/09/22 | Tue 13/09/22 | | | ► 13/09 | | | | | | | |
| | Site Handover from the C | lient (RP Infrastructure) | 1 day | Wed 5/10/22 | Wed 5/10/22 | | | ц Ц | | 5/10 | | | | | |
| t | Issue of CEMP Approval | from Planning NSW - Tentative (| 0 days | Mon 14/11/22 | Mon 14/11/22 | | | | | - | • | 14/11 | | | |
| + | Issue of Ausgrid Decomm | nisssioning Approval | 0 days | Mon 23/01/23 | Mon 23/01/23 | 34 | | | | | | | | \$ 23/01 | |
| - | Site Mobilisation | | 0 days | Fri 11/11/22 | Fri 11/11/22 | 29 | | | | | ♦ 1 | /11 | | Ţ | |
| | Commence Works On-Sit | te | 0 days | Mon 23/01/23 | Mon 23/01/23 | 27 | | | | | | | | 23/01 | |
| 1 | Ausgrid Decommissioning | g complete | 0 days | Mon 23/01/23 | Mon 23/01/23 | 36 | | | | | | | | 23/01 | |
| | Stage 1 - Demolition up to | o GL complete | 0 days | Sat 25/02/23 | Sat 25/02/23 | 61 | | | | | | | | | |
| | Stage 2 -Demolition below | v GL complete | 0 days | Sat 13/05/23 | Sat 13/05/23 | 75 | | | | | | | | | |
| | Practical Completion achi | eved | 0 days | Mon 22/05/23 | Mon 22/05/23 | 84 | | | | | | | | | |
| | Subcontractor Drocuromon | • | 20.25 dava | Wed 14/00/22 | Man 21/10/22 | | | | | | | | | | |
| | Subcontractor Procurement | | 39.25 days | Wed 14/09/22 | Mon 31/10/22 | 2 | | | 0.00 | | | | | | |
| _ | Ausgrid ASP1 contractor | | 4 days | Wed 14/09/22 | Mon 19/09/22 | 2 | | 19 | | | | | | | |
| - | Hoarding works (Bayside Scaffolding works (Baysid | | 2 days 1 day | Wed 14/09/22 Fri 16/09/22 | Thu 15/09/22 Fri 16/09/22 | 15 | | 15/09 | | | | | | | |
| | | Integrated Environmental) | 3 days | Wed 14/09/22 | Fri 16/09/22 | 15 | | 16/0 | | | | | | | |
| - | Protection of Stormwater | | 3 days | Mon 31/10/22 | Mon 31/10/22 | 2 | | 16/0 | 13 | | 31/10 | | | | |
| | Pre-Mobilisation Activities | | 56.75 days? | Wed 14/09/22 | Tue 22/11/22 | | | | | | 31/10 | | | | |
| - | CEMP review and approv | ved - tentative date | 56.75 days ? 7 days? | Mon 14/11/22 | Tue 22/11/22 | | | | | | 7 | da 22/11 | | | |
| + | Develop & submit Hoardir | | 11 days | Fri 14/10/22 | Thu 27/10/22 | | | | | _11 days | | 22/11 | | | |
| | Hoarding Permit approval | | 5 days? | Thu 27/10/22 | Wed 2/11/22 | 21 | | | | - i i uays | 5 2/11 | | | | |
| - | Complete Service Search | | 2 days | Mon 14/11/22 | Tue 15/11/22 | 4 | | | | | | 15/11 | | | |
| + | Complete Dilapidation Re | | 2 days | Wed 14/09/22 | Thu 15/09/22 | 2 | | 15/09 | 9 | | | | | | |
| + | Pre-Mobilisation Start-Up | | 2 days | Wed 14/09/22 | Wed 14/09/22 | 2 | | 15/0 | | | | | | | |
| + | Letter drop to local reside | nts and businesses advising | 6 days | Tue 11/10/22 | Tue 18/10/22 | - | | [* 14/09 | | <mark>-6-d-</mark> 18/10 | | | | | |
| + | them of the Works. Site Establishment | | 103 days? | Tue 20/09/22 | Mon 23/01/23 | | | | | transmission of Station | | | | | |
| - | upgrade of existing site a | imenities | 2 days | Tue 1/11/22 | Wed 2/11/22 | | | \bullet | | | 2/11 | | | | |
| | Connect temporary power | | 2 days | Wed 9/11/22 | Fri 11/11/22 | 8FS+5 davs | | | | | | 1 | | | |
| | | hazardous material inspection | 1 day | Thu 3/11/22 | Thu 3/11/22 | 28 | | | | | 3 /11 | | | | |
| - | Reenergise existing truck | entry gate | 1 day | Wed 9/11/22 | Thu 10/11/22 | 2955 | | | | | 10/1 | 1 | | | |
| + | Install sediment and erosi | | 2 days | Wed 9/11/22 | Fri 11/11/22 | 2955 | | | | | 10/1 11/ | | | | |
| | | | | | | | | | | | | | | | |
| | Protections for Existing So | | 1 day | Fri 11/11/22 | Fri 11/11/22 | 31 | | | | | 11/ | 11 | | | |
| | Issue of Ausgrid Decom Tentative Date | misssioning Approval - | 103 days? | Tue 20/09/22 | Mon 23/01/23 | | | | 23/01 | | | | | | |
| | Ausgrid ASP1 appoir | ntment | 0 days | Tue 20/09/22 | Tue 20/09/22 | | | • : | 20/09 | | | | | | |
| | Ausgrid HV Decomm | nissioning complete - tentative | 7 days? | Sat 14/01/23 | Mon 23/01/23 | | | | | | | | 7 | day_23/01 | |
| + | Decommission / Isolate existin | g LV services | 1 day | Fri 11/11/22 | Fri 11/11/22 | | | | | | 11 / | 11 | | | |
| | Hoardings - B class installat | ion | 5 days | Wed 2/11/22 | Tue 8/11/22 | 22 | | | | | 5.d 8/11 | | | | |
| | Scaffoldings installation | | 5 days | Wed 9/11/22 | Tue 15/11/22 | 38 | | | | | 5 .d | 5/11 | | | |
| | | | | | _ | | | | | | | | | | |
| | Stage 1 - DEMOLITION Up To | o Ground Level | 86 days | Mon 14/11/22 | Sat 25/02/23 | | | | | | | | | | |
| | Demolition for Stage 1 | | 84 days | Mon 14/11/22 | Thu 23/02/23 | | | | | | | | | | |
| | Tree Removal inclue | ding stump grinding | 5 days | Mon 14/11/22 | Fri 18/11/22 | | | | | | 5 | 18/11 | | | |
| L | CIVIL (NSW) PTY LTD | Task | | Critical T | ask Progress | | Base | line Milestone | \diamond | > | Rolled Up (| Critical Task | R | olled Up Baseline | |
| 31 | 167 7Ì0 54Ś | Task Progress | | Baseline | • | | Sum | mary | Ŭ | | Rolled Up N | 1ilestone < | > R0 | olled Up Baseline | Milest |
| | | Critical Task | | Mileston | • | | Rolle | d Up Task | • | • | Baseline Su | _ | <u> </u> | olled Up Progress | |





PROGRAMME FOR DEMOLITION at 74 Edinburgh Rd Marrickville

| ID | 0 | ask Name | Duration | Start | Finish | Predecesso |
|----------|---|---|------------------|------------------------------|------------------------------|-----------------|
| _ | | Hazmat Removal | 6 days | Mon 14/11/22 | Mon 21/11/22 | |
| + | | Strip Out -Northeastern & Southern Warehouse build | 6 days | Mon 21/11/22 | Mon 28/11/22 | 44 |
| l | | Demoltion of Northeastern & Southern Warehouse up to ground slab | 12 days | Mon 28/11/22 | Mon 12/12/22 | 45 |
| - | | Strip Out of Office Buidling | 6 days | Mon 21/11/22 | Mon 28/11/22 | 44 |
| | | Demolition of Office Building up to ground slab | 4 days | Mon 28/11/22 | Fri 2/12/22 | 47 |
| 9 | | Strip Out of all other Buidlings | 10 days | Mon 28/11/22 | Fri 9/12/22 | 45 |
| 2 | | Demolition of all other above ground structures | 19.63 days | Fri 9/12/22 | Mon 16/01/23 | 49 |
| 1 | | Removal of Demolition debris other than concrete | 51.75 days | Mon 14/11/22 | Fri 27/01/23 | 43SS |
| 2 | | Stockpile the demolished Concrete for Crushing on | 39.75 days | Wed 30/11/22 | Mon 30/01/23 | |
| 3 | | site Crushing of demolished Concrete for DGB- | 38.75 days | Mon 5/12/22 | Thu 2/02/23 | days 52SS+4 |
| | | Roadbase material | | | | days |
| 4 | | Spread & Compact crushed concrete (including import DGB if require) over the low area | 37 days | Tue 10/01/23 | Thu 23/02/23 | 53FS-30 days |
| 5 | | | | - | | |
| 6 | | Demobilisation for Stage 1 | 62 days | Tue 13/12/22 | Sat 25/02/23 | |
| 7 | | Removing the Scaffolsings | 3 days | Tue 13/12/22 | Thu 15/12/22 | |
| i8 i9 | | Removing the Hoardings | 3 days | Fri 16/12/22 | Tue 20/12/22 Thu 22/12/22 | |
| 9 60 | | Rectify perimeter site fencing Floating out the machinaries | 2 days | Tue 20/12/22 Thu 23/02/23 | Sat 25/02/23 | |
| 50 51 | | Removing the Site Amenities | 2 days 0 days | Sat 25/02/23 | Sat 25/02/23 | |
| 2 | | Removing the Site Amenities | 0 uays | 3dl 20/02/23 | 3dl 23/02/23 | 00 |
| 3 3 | | STAGE-2 - DEMOLITION Below Ground Level | 34 days | Mon 3/04/23 | Sat 13/05/23 | |
| 64 | | Mobislisation for Stage 2 | 2 days | Mon 3/04/23 | Tue 4/04/23 | |
| | | Flaoting In the Crusher & Excavators | 2 days | Mon 3/04/23 | Tue 4/04/23 | |
| 3 | | Demolition for Stage 2 | 32 days | Wed 5/04/23 | Sat 13/05/23 | |
| | | Demoliton of Ground Slabs | 14 days | Wed 5/04/23 | Fri 21/04/23 | |
| 3 | | Demoltion of Footings of buildings | 18 days | Thu 13/04/23 | Thu 4/05/23 | 7SS+7 days |
| | | Demolition of External Pavement | 20 days | Thu 6/04/23 | Sat 29/04/23 | 65FS+1 day |
| 0 | | Stockpile the demolished Concrete for Crushing on | 24 days | Fri 7/04/23 | Fri 5/05/23 | - |
| 1 | | site | | Mod 5/04/20 | Tue 0/05/00 | days |
| 1 | | Crushing of demolished Concrete for DGB- Roadbase material | 28 days | Wed 5/04/23 | Tue 9/05/23 | 65 |
| 2 | | Spread & Compact crushed concrete including Geofab Layer - DGB over the site | 18 days | Fri 21/04/23 | Sat 13/05/23 | 67 |
| 3 | | Demobilisation for Stage 2 | 4 days | Tue 9/05/23 | Sat 13/05/23 | |
| 4 | | Floating out the machinaries | 4 days | | Sat 13/05/23 | |
| 5 | | Removing the Site Amenities | 0 days | Sat 13/05/23 | Sat 13/05/23 | 74 |
| \$ • | | | _ | | | |
| 7 | | Project Completion | 7 days | | Mon 22/05/23 | |
| 3 | | Lodge Occupation Certificate | 1 day | | Mon 15/05/23 | |
| 2 | | Final Clean | 2 days | | Wed 17/05/23 | |
| | | Inspection by Client | 1 day | | Thu 18/05/23 | |
| 1 | | Defects rectifications | 2 days | | Sat 20/05/23 | |
| 2 | | Inclement Weather Contingency | 0 days | | Mon 15/05/23 | |
| 3 4 | | Occupational Certificate Practical Completion | 1 day 0 days | | Mon 22/05/23 Mon 22/05/23 | |

| | CENTRAL CIVIL (NSW) PTY LTD ABN: 61 167 710 545 | Task | Critical Task Progress | | Baseline Milestone | \diamond | Rolled Up Critical Task | | Rolled Up Baseline |
|--|--|---------------|------------------------|----------|--------------------|------------|-------------------------|------------|--------------------------------|
| | | Task Progress | Baseline | | Summary | — | Rolled Up Milestone | \diamond | Rolled Up Baseline Milestone 🖒 |
| | | Critical Task | Milestone | ♦ | Rolled Up Task | | Baseline Summary | • | Rolled Up Progress |
| | | | | | | Page 2 | | | |





PROGRAMME FOR DEMOLITION at 74 Edinburgh Rd Marrickville

- Issue of CEMP Approval from Planning NSW Tentative date Tentative date depend on Planning Department NSW.
 Issue of Ausgrid Decommissioning Approval Tentative Date Time to approve is Dependent on Authority
 Flaoting In the Crusher & Excavators Tontative date. May change as percentral from the

Tentative date - May change as per approval from the client

Fri 4/11/22