
813 WALLGROVE ROAD, HORSLEY PARK

Warehouse Development Waste Management Plan

Prepared for:

DHL Supply Chain Rhodes Corporate Park Level 4, Building C 1 Homebush Bay Drive Rhodes NSW 2138



PREPARED BY

SLR Consulting Australia Pty Ltd ABN 29 001 584 612 Tenancy 202 Submarine School, Sub Base Platypus, 120 High Street North Sydney NSW 2060 Australia

T: +61 2 9427 8100

E: sydney@slrconsulting.com www.slrconsulting.com

BASIS OF REPORT

This report has been prepared by SLR Consulting Australia Pty Ltd (SLR) with all reasonable skill, care and diligence, and taking account of the timescale and resources allocated to it by agreement with DHL Supply Chain (the Client). Information reported herein is based on the interpretation of data collected, which has been accepted in good faith as being accurate and valid.

This report is for the exclusive use of the Client. No warranties or guarantees are expressed or should be inferred by any third parties. This report may not be relied upon by other parties without written consent from SLR.

SLR disclaims any responsibility to the Client and others in respect of any matters outside the agreed scope of the work.

DOCUMENT CONTROL

Reference	Date	Prepared	Checked	Authorised
610.30621-R01-v3.0	9 February 2022	Andrew Quinn	Emerson Helmi Patch	Andrew Quinn
610.30621-R01-v2.0	17 December 2021	Andrew Quinn	Emerson Helmi Patch	Andrew Quinn
610.30621-R01-v1.0	3 December 2021	Andrew Quinn	Emerson Helmi Patch	Andrew Quinn



CONTENTS

1	INTRODUCTION	6
1.1	Overview	6
1.2	Objectives	6
2	PROJECT DESCRIPTION	7
2.1	Overview of Proposed Development	7
3	BETTER PRACTICE FOR WASTE MANAGEMENT AND RECYCLING	8
3.1	Waste Management Hierarchy	8
3.2	Benefits of Adopting Better Practice	8
4	WASTE LEGISLATION AND GUIDANCE	9
5	DEMOLITION AND CONSTRUCTION WASTE AND RECYCLING MANAGEMENT	11
5.1	Targets for Resource Recovery	11
5.2	Waste Streams and Classifications	11
5.3	Site Clearing Waste Types and Quantities	13
5.4	Construction Waste Types and Quantities	13
5.5	Waste Avoidance Strategies	14
5.6	Re-use, Recycling and Disposal	15
5.7	Waste Separation, Storage and Servicing	15
5.7.1	Waste Separation and Storage	15
5.7.2	Waste Storage Areas	16
5.7.3	Waste Servicing and Record Keeping	17
5.7.4	Waste Servicing and Transport	17
5.8	Contaminated and Hazardous Wastes	17
5.9	Signage	17
5.10	Site Inductions	18
5.11	Monitoring and Reporting	18
5.12	Roles and Responsibilities	19
6	ONGOING WASTE AND RECYCLING MANAGEMENT	21
6.1	Targets for Resource Recovery	21
6.2	Waste Streams and Classifications	21
6.3	Estimated Quantities of Operational Waste	23
6.3.1	General waste and recycling	23
6.3.2	Other Types of Operational Waste	24
6.4	Waste Storage Area Size	24



CONTENTS

6.4.1	Bulky Waste Management	24
6.5	Waste Storage Locations	25
6.6	Waste Storage Area Features	27
6.7	Waste Servicing	28
6.8	Waste Avoidance, Reuse and Recycling	28
6.8.1	Waste avoidance	28
6.8.2	Re-use	28
6.8.3	Recycling	28
6.9	Communication Strategies	29
6.10	Signage	29
6.11	Monitoring and Reporting	30
6.12	Roles and Responsibilities	31
DOCUI	MENT REFERENCES	
TABLES		
Table 1	SSD Conditions for Waste Management	6
Table 2	A list of legislation and guidance relevant to this report	9
Table 3	Potential waste types, classifications and management methods for demolition and construction	12
Table 4	Waste generation rates applied to The Development's construction	
Table 5	Estimated types and quantities of construction waste	
Table 6	Suggested roles and responsibilities for site preparation, demolition and	
Table 7	construction waste management Potential waste types, classifications and management methods for	19
Table /	operational wasteoperational waste	22
Table 8	Waste generation rates applied to the operations of the Development	
Table 9	Estimated quantities of operational general waste and recycling	23
Table 10	Dimensions and approximate footprint of bins	
Table 11	Recommended number of bins and storage area per week	
Table 12	Total recommended waste storage areas and proposed waste storage areas	
Table 13	Suggested operational waste-related roles and responsibilities	31
FIGURES		
Figure 1	The Development Site Plan	
Figure 2	Waste management hierarchy	
Figure 3 Figure 4	Examples of NSW EPA labels for waste and skip bins	
Figure 5	Proposed waste storage locations Detail of main office location	
9 0 0	2 0 1 2	21



CONTENTS

Figure 6	Detail of bulky waste bin location	27
Figure 7	Example NSW EPA labels for ongoing waste	30



1 Introduction

1.1 Overview

This waste management plan (WMP) supports a state significant development application (SSDA) to be submitted to NSW Planning seeking consent for the development of a warehouse by DHL (the Client) at 813 Wallgrove Road, Horsley Park (the Development).

Secretary's Environmental Assessment Requirements (SEARs) have been issued for the development.

1.2 Objectives

The objectives of this WMP are to address the requirements of the SEARs and good and safe practice principles for waste management. We have also referred to the following for guidance:

- Fairfield City Wide Development Control Plan 2013 (Fairfield DCP)
- Penrith Development Control Plan 2014 (Penrith DCP)
- The Hills Local Environmental Plan 2012 (The Hills DCP) and
- the NSW EPA's Better practice guide for resource recovery in residential developments (EPA Guidelines).

The relevant requirements of the SEARs issued for the Development are shown in Table 1.

Table 1 SSD Conditions for Waste Management

Conditions	Relevant Sections in this letter
Details of the type and quantities of waste to be generated during construction and operation of the Development	Operational waste estimates are shown in Section 6.3. Construction waste quantities are shown in Section 5.4
Describe the handling, storage and disposal of all waste streams generated on site, consistent with the Protection of the Environment Operations Act 1997, Protection of the Environment Operations (Waste) Regulation 2014 and the Waste Classification Guideline (Department of Environment, Climate Change and Water 2009)	Operational waste system components are described in Section 6.
Identifies waste storage area(s) on a site plan(s); and	Proposed operational waste storage areas are shown in Figure 4, Figure 5 and Figure 6
Details the materials to be reused or recycled, either on or off site.	Operational materials to be recycled are shown in Section 6. Construction waste to be recycled or reused is described in Section 5



2 Project Description

2.1 Overview of Proposed Development

The Client is developing a warehouse at 813 Wallgrove Road, Horsley Park in western Sydney. This site is primarily a greenfield site. The Development will comprise a warehouse, offices, car parking areas and hardstands. The Development site is Lot 12 and covers 56,717 m² of which 31,720 m² is the warehouse building including offices. A plan of the Development is shown in Figure 1 below.




Figure 1 The Development Site Plan

SLR assumes that the Development will be operated 24-hours per day, seven days per week.



3 Better Practice for Waste Management and Recycling

3.1 Waste Management Hierarchy

This WMP has been prepared in line with the waste management hierarchy shown in Figure 2. The hierarchy summarises the objectives of the Waste Avoidance and Resource Recovery Act 2001.

The waste management hierarchy comprises the following principles, from most to least preferable:

- Waste avoidance, prevention or reduction of waste generation. Achievable through better design and purchasing choices.
- Waste reuse, reuse without substantially changing the form of the waste.
- Waste recycling, treatment of waste that is no longer usable in its current form to produce new products.
- Energy recovery, processing of residual waste materials to recover energy.
- Waste treatment, reduce potential environmental, health and safety risks.
- Waste disposal, in a manner that causes the least harm to the natural environment.



Figure 2 Waste management hierarchy

3.2 Benefits of Adopting Better Practice

Adopting better practice principles in waste minimisation offers significant benefits for organisations, stakeholders and the wider community. Benefits from better practice waste minimisation include:

- Improved reputation of an organisation due to social and environmental responsibility.
- Lowered consumption of non-renewable resources.
- Reduced environmental impact, for example, pollution from materials manufacturing and waste treatment.
- Reduced expenses from lower waste disposal.
- Providing opportunities for additional revenue streams through beneficial reuse.



4 Waste Legislation and Guidance

The waste legislation and guidance outlined in Table 2 below should be referred to during the operation of The Development.

Table 2 A list of legislation and guidance relevant to this report

Legislation and Guidance	Objectives
State and National legislation and g	uidelines
Building Code of Australia (BCA) and relevant Australian Standards	The BCA has the aim of achieving nationally consistent, minimum necessary standards of relevant health and safety, amenity and sustainability objectives efficiently.
Council of Australian Governments National Construction Code 2019	The National Construction Code 2019 sets the minimum requirements for the design, construction and performance of buildings throughout Australia.
NSW EPA's Better Practice Guidelines for Waste Management and Recycling in Commercial and Industrial Facilities 2012	These better practice guidelines present information on waste minimisation and resource recovery as well as information on commonly used waste management provisions. The guidelines also provide benchmarks for assessing waste production rates in Australia.
NSW Waste and Sustainable Materials Strategy 2041: Stage 1 – 2021-2027	Replacing the NSW Waste Avoidance and Resource Recovery Strategy (2014-21), the NSW Waste and Sustainable Materials Strategy 2041 focuses on the transition of NSW to a circular economy. The strategy focuses on minimising what is thrown away, and to use and reuse resources more efficiently, making them as productive as possible. The strategy identifies the need to identify infrastructure needs, the mandating of separation of some organic waste streams, and incentivising biogas generation from waste materials.
NSW EPA Resource Recovery Orders and Resource Recovery Exemptions	The NSW EPA has issued a number of resource recovery orders and resource recovery exemptions under the POEO (Waste) Regulation 2014 for a range of wastes that may be recovered for beneficial re-use. These wastes typically include those from demolition and construction works, as well as ongoing wastes such as food waste.
	 Resource recovery orders present conditions which generators and processors of waste must meet to supply the waste material for beneficial re-use.
	 Resource recovery exemptions contain the conditions which consumers must meet to use waste for beneficial re-use.
NSW EPA's Waste Classification Guidelines 2014	The NSW EPA Waste Classification Guidelines assists waste generators to effectively manage, treat and dispose of waste to ensure the environmental and human health risks associated with waste are managed appropriately and in accordance with the POEO Act 1997 and is associated regulations.
Protection of the Environment Operations Act (POEO) 1997 and Amendment Act 2011	The POEO Act 1997 and POEO Amendment Act 2011 are administered by the NSW EPA to enable the NSW Government to establish instruments for setting environmental standards, goals, protocols and guidelines. They outline the regulatory requirements for lawful disposal of wastes generated during the demolition, construction and operational phases of a development, as well as the system for licencing waste transport and disposal.
The Work Health and Safety Regulation 2011	The Work Health and Safety Regulation 2011 provide detailed actions and guidance associated with the topics discussed in The Work Health and Safety Act 2011. The primary aim of the regulation is to protect the health and safety of workers and ensure that risks are minimised in work environments. Workplaces are to ensure that they are compliant with the requirements specified in the regulations. The regulations discuss items such as actions that are prohibited or obligated in work environments, the requirements for obtaining licences and registrations, and the roles and responsibilities of staff in workplaces.



Legislation and Guidance	Objectives
Waste Avoidance and Resource Recovery Act 2001	The Waste Avoidance and Resource Recovery Act 2001 aims to promote waste avoidance and resource recovery and repeals the Waste Minimisation and Management Act 1995. Specific objectives of the Waste Avoidance and Resource Recovery Act 2001 include:
	encouraging efficient use of resources
	 minimising the consumption of natural resources and the final disposal of waste by encouraging the avoidance of waste and the reuse and recycling of waste
	 ensuring industry and the community share responsibility in reducing/dealing with waste, and
	 efficiently funding of waste and resource management planning, programs and service delivery.
	As of 2016, the addition to the Act of Part 5 defines the legislative framework for the 'Return and Earn Container Deposit Scheme' whereby selected beverage containers can be returned to State Government authorities for a monetary refund.



5 Demolition and Construction Waste and Recycling Management

5.1 Targets for Resource Recovery

Targets for new development are expected to contribute to state specific targets. The NSW Waste and Sustainable Materials Strategy 2041 (DPIE, 2021) sets a target of 80% average recovery rate from all waste streams by 2030. Analysis by DPIE (2021) indicates that construction and demolition waste recovery rates in 2018-2019 were 77%.

It is anticipated that the waste minimisation measures in the following sections will assist the Development to meet these targets. Waste reporting and audits can be used to determine the actual percentage of wastes that are being, or have been, recycled during the site preparation, demolition and construction stages of The Development.

5.2 Waste Streams and Classifications

The demolition and construction activities are anticipated to generate the following broad waste streams:

- Demolition wastes as outlined in Section 5.3
- Construction waste as outlined in Section 5.4
- Packaging waste, and
- Work compound waste from on-site employees.

A summary of likely waste types generated from demolition and construction activities, along with their waste classifications and proposed management methods are provided in Table 3. For further information on how to determine a waste's classification refer to the NSW EPA (2014) Waste Classification Guidelines.¹ Further information on managing site preparation, demolition and construction wastes is also available on the NSW EPA website² and the Western Sydney Recycling Directory – Construction and Demolition Waste 2017.³

^{3 &}lt;u>https://www.blacktown.nsw.gov.au/files/content/public/services/waste/demolition-and-construction-waste/western-sydney-recycling-directory-cd-updated-nov-2017.pdf</u>



¹ Available online from https://www.epa.nsw.gov.au/your-environment/waste/classifying-waste/waste-classification-guidelines

² Available online from http://www.epa.nsw.gov.au/your-environment/waste/industrial-waste/construction-demolition

Table 3 Potential waste types, classifications and management methods for demolition and construction

Waste Types	NSW EPA Waste Classification	Proposed Management Method		
Demolition and Construction				
Sediment fencing, geotextile materials	General solid waste (non-putrescible)	Reuse at other sites where possible or disposal to landfill		
Concrete	General solid waste (non-putrescible)	Off-site recycling for filling, levelling or road base		
Bricks and pavers	General solid waste (non-putrescible)	Cleaned for reuse as footings, broken bricks for internal walls, crushed for landscaping or driveway use, off-site recycling		
Gyprock or plasterboard	General solid waste (non-putrescible)	Off-site recycling or returned to supplier		
Sand or soil	General solid waste (non-putrescible)	Off-site recycling		
Metals such as fittings, appliances and bulk electrical cabling, including copper and aluminium	General solid waste (non-putrescible)	Off-site recycling at metal recycling compounds and remainder to landfill		
Conduits and pipes	General solid waste (non-putrescible)	Off-site recycling		
Timber	General solid waste (non-putrescible)	Off-site recycling; Chip for landscaping; Sell for firewood Treated: reused for formwork, bridging, blocking, propping or second-hand supplier Untreated: reused for floorboards, fencing, furniture, mulched second hand supplier, and remainder to landscape supplies.		
Doors, windows, fittings	General solid waste (non-putrescible)	Off-site recycling at second hand supplier		
Insulation material	General solid waste (non-putrescible)	Off-site disposal		
Glass	General solid waste (non-putrescible)	Off-site recycling, glazing or aggregate for concrete production		
Asbestos	Hazardous waste	Off-site disposal to a licensed landfill facility.		
Fluorescent light fittings and bulbs	Hazardous waste	Off-site recycling or disposal, contact FluoroCycle for more information ⁴		
Paint	Hazardous waste	Off-site recycling, Paintback collection ⁵ or disposal		
Synthetic rubber or carpet underlay	General solid waste (non-putrescible)	Off-site recycling, reprocessed for other uses		
Ceramics including tiles	General solid waste (non-putrescible)	Off-site recycling		
Carpet	General solid waste (non-putrescible)	Off-site recycling, disposal or reuse		
Packaging				
Packaging materials, including wood, plastic, including stretch wrap or LDPE, cardboard and metals	General solid waste (non-putrescible)	Off-site recycling		
Wooden or plastic crates and pallets	General solid waste (non-putrescible)	Reused for similar projects, returned to suppliers, or off-site recycling. Contact Business Recycling for more information ⁶		

⁴ Available online from http://www.fluorocycle.org.au/ or http://www.environment.gov.au/settlements/waste/lamp-mercury.html



⁵ Available online from https://www.paintback.com.au/

⁶ Available online from https://businessrecycling.com.au/

Waste Types	NSW EPA Waste Classification	Proposed Management Method				
Work Compound and Associated Offices						
Food Waste	General solid (putrescible) waste	Dispose to landfill with general garbage				
Recyclable beverage containers, such as glass and plastic bottles, aluminium cans and steel cans	General solid waste (non-putrescible)	Recycling at off-site licensed facility or at NSW container deposit scheme 'Return and Earn' facility ⁷				
Clean paper and cardboard	General solid waste (non-putrescible)	Paper and cardboard recycling at off-site licensed facility				
General domestic waste generated by workers such as soiled paper and cardboard, food and polystyrene	General solid waste (non-putrescible) mixed with putrescible waste	Disposal at landfill				

5.3 Site Clearing Waste Types and Quantities

The site is currently vacant, undeveloped and comprising mostly grass, trees, fencing and farm dams. Only small amounts of C&D waste are likely to be generated. All soil excavated on site will be reused on site for site levelling and landscaping.

5.4 Construction Waste Types and Quantities

The Fairfield DCP provides no assistance for construction waste quantities. SLR has adopted the 'Factory' and 'Office' waste generation rates from Appendix A of The Hills' DCP for estimating the type and quantities of waste generated from construction of the proposed warehouse. The construction waste generation rates used are shown in Table 4 below.

Table 4 Waste generation rates applied to The Development's construction

Doto Typo Aroa (m²)			Waste types and quantities (m³)					
Rate Type	Area (m²)	Timber	Concrete	Bricks	Gyprock	Sand or Soil	Metal	Other
Office	1,000	5.1	18.8	8.5	8.6	8.8	2.75	5
Factory	1,000	0.25	2.1	1.65	0.45	4.8	0.6	0.5
Hardstand	1,000	0	30.6	0	0	14.3	0	8.1

The areas shown in Table 5 are based on the area schedule for the Development shown in 21375_DA Set Rev A.pdf. Estimates of the quantities of construction waste generated from the Development are shown in Table 5 below.

Table 5 Estimated types and quantities of construction waste

Development	Area (m²)	Waste types and quantities (m³)						
Component		Timber	Concrete	Bricks	Gyprock	Sand or Soil	Metal	Other
Factory	29,710	74	624	490	134	1,426	178	149
Office	2,015	103	379	171	173	177	55	101
Hardstand	20,701	-	6,335	-	-	2,960	-	1,677
Total	52,421	177	7,336	661	307	4,563	234	1,926



⁷Available online from http://returnandearn.org.au/

5.5 Waste Avoidance Strategies

The Building Contractor, Building Designer and/or those in equivalent roles should follow better practice waste management and the principles of Ecologically Sustainable Development.

Recommendations for the Building Designer include:

- Using prefabricated components
- Using low formaldehyde wood products, post-consumer reused timber and/or Forest Stewardship Council certified timber
- Using fittings and furnishings that have been recycled, are made from or incorporate recycled materials
 and have been certified as sustainable or environmentally friendly by a recognised third-party
 certification scheme
- Preferentially using building materials, fittings and furnishings, including structural framing, roofing and façade cladding, that have longer life and better re-use and recycling potential
- Reducing the use of polyvinyl chloride products
- Preferentially using paints, floor coverings and adhesives with low VOC (volatile organic compound) content
- Avoiding unsustainable timber imports including western red cedar, oregon, meranti, luan or merbau
- Selecting materials based on low embodied energy properties that suit the Project, such as recycled materials including recycled steel and glass-wool insulation, or concrete with slag and fly ash content
- Centralising wet areas together to minimise piping, and
- Designing for deconstruction rather than demolition.

Recommendations for the Building Contractor include:

- Applying practical building designs and construction techniques
- Minimising excavation works
- Investigating leased equipment and machinery rather than purchase and disposal
- Sorting and segregating site preparation and construction wastes to ensure efficient recycling of wastes
- Preferentially selecting building materials, fittings and furnishings, including structural framing, roofing and façade cladding, that have longer life and better re-use and recycling potential
- Store wastes on-site appropriately to prevent cross-contamination and/or mixing of different waste types
- Reducing packaging waste by:
 - Returning packaging to suppliers where practicable to reduce waste further along the supply chain
 - Purchasing in bulk
 - Requesting cardboard or metal drums rather than plastics
 - Requesting metal straps rather than shrink wrap, and
 - Using returnable packaging such as pallets and reels.



- Arranging deliveries 'as needed' to mitigate degradation, weathering or moisture damage, and
- Ensure subcontractors are informed of and implement site waste minimisation and management procedures.

5.6 Re-use, Recycling and Disposal

Effective management of materials and construction and demolition waste, including options for reuse and recycling where applicable and practicable, will be conducted. Only waste that cannot be cost effectively reused or recycled will be sent to landfill or appropriate disposal facilities.

In accordance with good practice waste management, the following specific procedures will be implemented:

- On-site source separation to ensure efficient recycling
- Concrete, tiles and bricks reused or recycled off-site
- Steel recycled off-site, and all other metals recycled where economically viable
- Framing timber recycled off-site
- Windows, doors and joinery off-site, where possible
- All glass that can be economically recycled will be recycled
- All solid waste timber, brick, concrete, rock that cannot be reused or recycled will be taken to an
 appropriate facility for treatment to recover further resources or for disposal to landfill in an approved
 manner
- Re-use of materials on-site where possible
- Separate waste bins for recyclable and non-recyclable general wastes
- Assess excavation spoil for contamination status and beneficial re-use
- Retain used crates for storage purposes unless damaged
- Recycle cardboard, glass and metal wastes
- Provide sufficient space for storage of garden waste and other waste materials on-site
- Dispose of all asbestos, hazardous and/or intractable wastes in accordance with SafeWork NSW and NSW EPA requirements
- All used crates will be stored for reuse unless damaged
- Deliver batteries to drop off-site recycling facility, and
- Where source separation is utilised, materials are to be kept uncontaminated to guarantee the highest possible re-use value.

5.7 Waste Separation, Storage and Servicing

5.7.1 Waste Separation and Storage

Waste materials produced from site preparation and construction activities will be separated at the source and stored separately on-site.



It is anticipated that there will be enough space on-site for separate storage in, for example, separate skip bins or appropriately managed stockpiles, of the following waste types:

- Bricks, concrete and scrap metal
- Metal and steel, in a condition suitable for recycling at metal recycling facilities
- Timber
- Glass
- Hardstand rubble
- Uncontaminated excavation spoil, if present
- Contaminated excavation spoil, if present
- Hazardous waste, if present
- Paper and cardboard
- General co-mingled recycling waste, and
- Non-recyclable general waste.

If there is insufficient space on-site for full separation of waste types, the site manager, or equivalent role, should consult with the waste and recycling collection contractor to confirm which waste types may be co-mingled before removal from the site.

5.7.2 Waste Storage Areas

Waste storage areas will be accessible and allow sufficient space for storage and servicing requirements. The storage areas will also be flexible in order to cater for change of use throughout the project. Where space is restricted, dedicated stockpile areas will be delineated on the site, with regular transfers to dedicated skip bins for sorting.

All waste placed in skips or bins for disposal or recycling will be adequately contained to ensure that waste does not fall, blow, wash or otherwise escape from the site. Waste containers and storage areas will be kept clean and in a good state of repair.

Applicable weather protection measures should be considered for storage spaces.

In accordance with good practice waste management, areas designated for waste storage will:

- Allow unimpeded access by site personnel and waste disposal contractors
- Take into account environmental factors which could potentially cause an impact to the waste storage, such as slope, drainage and the location of watercourses and native vegetation
- Allow sufficient space for the storage of garden waste and other waste materials on-site
- Employ adequate environmental management controls to prevent off-site migration of waste materials and contamination from the waste. For example, consideration of slope, drainage, proximity relative to waterways, stormwater outlets and vegetation
- Consider visual amenity, safety and accessibility in their selection, and
- Not present hazards to human health or the environment.



5.7.3 Waste Servicing and Record Keeping

The Site Manager or equivalent role will:

- Arrange for suitable waste collection contractors to remove any construction waste from site
- Ensure waste bins are not filled beyond recommended filling levels
- Ensure that all bins and loads of waste materials leaving site are covered
- Maintain waste disposal documentation detailing, at a minimum:
 - Descriptions and estimated amounts of all waste materials removed from site
 - Details of the waste and recycling collection contractors and facilities receiving the waste and recyclables
 - Records of waste and recycling collection vehicle movements, for example, date and time of loads removed, licence plate of collection vehicles, tip dockets from receiving facility, and
 - Waste classification documentation for materials disposed to off-site recycling or landfill facilities.
- Ensure lawful waste disposal records are readily accessible for inspection by regulatory authorities such as Council, SafeWork NSW or NSW EPA, and
- Remove waste during approved hours.

If skips and bins are reaching capacity, removal and replacement will be organised as soon as possible. All sitegenerated building waste collected in the skips and bins will leave the site and taken to a site lawfully able to accept them.

5.7.4 Waste Servicing and Transport

The frequency of the waste removal will, in most cases, be dictated by the quantities of material being deposited into each of the dedicated skip bins. All skips leaving the site will be covered with a suitable tarpaulin to ensure that the spillage of waste from the skips while in transit is eliminated.

5.8 Contaminated and Hazardous Wastes

All asbestos and other hazardous waste must be handled according to appropriate legislation and regulation including the Work Health and Safety Regulation 2011 and disposed of in accordance with the SafeWork NSW and relevant EPA requirements.

For further details on asbestos handling and storage, refer to the Western Sydney Recycling Directory – Construction and Demolition Waste 2017.8

5.9 Signage

Standard signage will be posted in all waste storage and collection areas. All waste containers will be labelled correctly and clearly to identify stored materials.

https://www.blacktown.nsw.gov.au/files/content/public/services/waste/demolition-and-construction-waste/western-sydney-recycling-directory-cd-updated-nov-2017.pdf



Signs approved by the NSW EPA for labelling of waste materials are available online⁹ and should be used where applicable. A selection of the EPA's signs are shown in Figure 3.



Figure 3 Examples of NSW EPA labels for waste and skip bins

5.10 Site Inductions

All staff, including sub-contractors and labourers, employed during the site preparation and construction phases of the Development will undergo induction training regarding waste management.

Induction training will cover, as a minimum, an outline of the WMP including:

- Legal obligations and targets
- Emergency response procedures on-site
- Waste priorities and opportunities for reduction, reuse and recycling
- Waste storage locations and separation of waste
- Procedures for suspected contaminated and hazardous wastes
- Waste related signage
- The implications of poor waste management practices, and
- Responsibilities and reporting, including identification of personnel responsible for waste management and individual responsibilities.

5.11 Monitoring and Reporting

During the demolition and construction phases, the following monitoring practices will be undertaken to improve demolition and construction waste management and to obtain accurate waste generation figures:

- Conduct waste audits of current projects where feasible.
- Note waste generated and disposal methods.

⁹ NSW EPA approved waste materials signage https://www.epa.nsw.gov.au/your-environment/recycling-and-reuse/business-government-recycling/standard-recycling-signs



- Look at past waste disposal receipts.
- Record this information to track waste avoidance, reuse and recycling performance and to help in waste estimations for future waste management plans.

Records will be maintained for all waste quantities that are recycled, reused or removed by a contractor. All demolition and construction waste dockets will be kept which show which facility received the material for recycling or disposal.

Daily visual inspections of waste storage areas will be undertaken by site personnel and inspection checklists and logs recorded for reporting to the site manager or equivalent role on a weekly basis or as required. These inspections will be used to identify and rectify any resource and waste management issues.

Waste audits should be carried out by the building contractor or equivalent role to gauge the effectiveness and efficiency of waste segregation procedures and recycling and reuse initiatives. Where audits show that the above procedures are not carried out effectively, additional staff training will be undertaken and signage will be re-examined.

5.12 Roles and Responsibilities

All personnel have a responsibility for their own environmental performance and compliance with all legislation. It will be the responsibility of the site manager, or equivalent role, to implement the WMP, and the responsibility of employees and subcontractors to ensure that they comply with the WMP at all times.

Suggested roles and responsibilities for waste management at the site are provided in Table 6. Where possible, a construction environmental manager, or equivalent role, should be appointed for the site preparation and construction work. An equivalent construction environmental manager role is defined to be a person dedicated to overseeing the environmental compliance and performance of a development. Where a construction environmental manager is not appointed, responsibilities in Table 6 for the construction environmental manager will become those of the site manager.

Table 6 Suggested roles and responsibilities for site preparation, demolition and construction waste management

Role	Responsibilities
Site Manager	Ensuring plant and equipment are well maintained
	Ordering only the required amount of materials
	Keeping materials segregated to maximise reuse and recycling
	 Ensuring that waste sorting and storage areas are maintained in a tidy and functional state and do no present hazards to human health or the environment
	Ensure hazardous or contaminated materials are appropriately managed and disposed
	Ensure site records and documentation is kept and is complete
	Ensure this WMP are implemented, and
	Liaise with Council and regulatory authorities as required.



Role	Responsibilities
Role Construction Environmental Manager or equivalent	 Responsibilities Ensuring staff and contractors are aware of site requirements for waste management Establishing separate skips and stockpiles and recycling bins for effective waste segregation and recycling purposes Developing or identifying, and using, local commercial opportunities for re-use of materials where re-use on-site is impractical Facilitate correct waste collection Engage suitable waste collection and disposal contractors Approval of off-site waste disposal locations and checking licensing requirements Arranging for the assessment of potentially hazardous or contaminated materials Arranging for appropriate contaminated waste management and approval of off-site waste transport, disposal locations and checking licensing requirements Monitor and maintain site environmental controls and
	Monitoring, inspection and reporting requirements.



6 Ongoing Waste and Recycling Management

6.1 Targets for Resource Recovery

Targets for new development are expected to contribute to state-specific targets. The NSW Waste and Sustainable Materials Strategy 2041 (DPIE, 2021) sets a target of 80% average recovery rate from all waste streams by 2030. Analysis by DPIE (2021) indicates that commercial and industrial waste recovery rates in 2019 were 53%.

It is anticipated that the waste minimisation measures in the following sections will assist the Development to achieve this recycling rate. Waste reporting and audits can be used to determine the actual percentage of wastes that are being or have been recycled during operation.

6.2 Waste Streams and Classifications

The operation of the Development is likely to generate the following broad waste streams:

- Domestic type waste generated by employees, including food waste
- Bulk packaging waste, including polystyrene, plastic wrapping and cardboard boxes
- Office waste
- Garden organic waste from landscaped areas
- Bulky waste items such as furniture and e-waste, and
- Stores, plant and general maintenance waste.

Potential waste types, their associated waste classifications, and management methods are provided in Table 7. For further information on how to determine a waste's classification, refer to the NSW EPA (2014) Waste Classification Guidelines¹⁰. Recycling drop off locations and contacts can be found on https://businessrecycling.com.au/ for each waste type.

 $^{^{10}\,}Available\,online\,from\,https://www.epa.nsw.gov.au/your-environment/waste/classifying-waste/waste-classification-guidelines$



-

Table 7 Potential waste types, classifications and management methods for operational waste

Waste Types	NSW EPA Classification	Proposed Management Method	
Clean office paper	General solid (non-putrescible) waste	Paper recycling at off-site licensed facility	
Cardboard including bulky cardboard boxes	General solid (non-putrescible) waste	Cardboard recycling at off-site licensed facility	
Recyclable beverage containers, glass and plastic bottles, aluminium cans, steel cans	General solid (non-putrescible) waste	NSW container deposit scheme 'Return and Earn'; container recycling at off-site licensed facility	
Food waste	General solid (putrescible) waste	Donate, if suitable, alternatively compost on or off-site or dispose to landfill with general garbage	
Batteries	Hazardous waste	Off-site recycling; alternatively contact the Australian Battery Recycling Initiative for more information	
Mobile Phones	Hazardous waste	Off-site recycling; can be taken to several locations through the Mobile Muster program. Contact Mobile Muster for more information	
Bulky polystyrene	General solid (non-putrescible) waste	Off-site recycling or disposal at landfill	
Furniture	General solid (non-putrescible) waste	Off-site reuse or disposal to landfill	
E-waste	Hazardous waste	Off-site recycling	
Clothes	General solid (non-putrescible) waste	Off-site recycling	
Clothes hangers	General solid (non-putrescible) waste	PET hangers for off-site recycling. Non-recyclable plastic hangers to be reused or sent disposal to landfill	
Printer toners and ink cartridges	Hazardous waste	Off-site recycling, free disposal box or bags and pickup service exists for printer toners and ink cartridges	
Packaging materials, including wood, plastic, including stretch wrap or LDPE, cardboard and metals	General solid waste (non-putrescible)	Off-site recycling	
Wooden or plastic crates and pallets	General solid waste (non-putrescible)	Reused for similar projects, returned to suppliers, or off-site recycling.	
Sanitary waste, nappies	General solid (putrescible) waste	Contractor disposal at licensed facility	
General garbage, including non-recyclable plastics	General solid (putrescible and non-putrescible) waste	Disposal at landfill	
Spent smoke detectors ¹¹	General solid (non-putrescible) waste, or Hazardous waste (some commercial varieties) Disposal to landfill, or off-site disposal facility		
Glass, other than containers	General solid (non-putrescible) waste	Off-site recycling	

¹¹ The Australian Radiation Protection and Nuclear Safety Agency (ARPANSA) require that when more than 10 smoke alarms (particularly americium-241 sources) are collected for bulk disposal they must be treated as radioactive waste and the requirements of the National Health and Medical Research Council's Code of practice for the near-surface disposal of radioactive waste in Australia (1992) must be met.



Waste Types	NSW EPA Classification	Proposed Management Method
Light bulbs and fluorescent tubes	Hazardous waste	Off-site recycling or disposal, contact FluoroCycle for more information
Air-conditioning parts and filters	General solid (non-putrescible) waste	Off-site recycling or disposal to landfill
Cleaning chemicals, solvents, area wash downs, empty oil or paint drums, chemical containers	Hazardous waste if containers used to store Dangerous Goods (Class 1, 3, 4, 5 or 8) and residues have not been removed by washing or vacuuming. General solid (non-putrescible) waste if containers cleaned by washing or vacuuming.	Transport to comply with the transport of Dangerous Goods Code applies in preparation for off-site recycling or disposal at licensed facility. Discharge to sewer likely to be subject to Trade Waste Agreement with Sydney Water.
Garden organics - lawn mowing, tree branches, hedge cuttings, leaves	General solid (non-putrescible) waste	Reuse on-site or contractor removal for recycling at licenced facility

6.3 Estimated Quantities of Operational Waste

6.3.1 General waste and recycling

For estimating the type and quantities of waste generated from the operational activities of the Development, the 'Offices' waste generation rates from the NSW EPA Guidelines and the 'Warehouse' waste generation rates from the Penrith DCP have been adopted. These operational waste generation rates are shown in Table 8 below.

Table 8 Waste generation rates applied to the operations of the Development

Type of Premises	Source	Garbage Generation (L/100 m²/day)	Recycling Generation (L/100 m²/day)
Warehouse	Penrith DCP	10	10
Offices	EPA Guidelines	10	15

Using the waste generation rates in Table 8 above, the approximate weekly waste quantities for the Development have been estimated based on the following assumptions:

- The floor areas on the drawing 21375_DA Set Rev A.pdf and shown in Figure 1 and
- A week comprising seven days of operation.

The estimated quantities of operational waste generated by the Development are shown in Table 9.

Table 9 Estimated quantities of operational general waste and recycling

Lot 12	Area (m²)	Quantities per day (L)		Quantities pe	r week (m³)
		Garbage	Recycling	Garbage	Recycling
Warehouse	29,710	2,971	2,971	20,797	20,797
Dock office 1	195	20	29	137	205
Dock office 2	380	38	57	266	399
VAS Office	320	32	48	224	336
Gatehouse	20	2	3	14	21
Main Office	1,095	110	164	767	1,150
Total	31,720	3,172	3,273	22,204	22,908



6.3.2 Other Types of Operational Waste

Materials such as pallets, plastic and cardboard packaging waste are likely to be produced and disposed of through the recycling stream. Standard pallets would be returned to their owners and non-standard and broken pallets should be stockpiled and collected as required by a waste contractor.

If additional collection services are required, such as secured document destruction, these can be organised with a waste contractor who can provide additional bins and take collected waste to a licenced facility for disposal or recycling.

The Development is anticipated to produce minimal quantities of garden organics. This waste will be taken by a landscaping contractor which will dispose of it at a licenced facility.

6.4 Waste Storage Area Size

The waste storage area for the Development must be large enough to adequately store all operational waste and recycling between collections. All waste storage room calculations have considered the maximum likely dimensions for the most common bin collection system and capacity for this type of development - 3 m³ front lift bins. These are shown in Table 10.

Table 10 Dimensions and approximate footprint of bins

Bin Capacity	Height (mm)	Depth (mm)	Width (mm)	Footprint (m²)
3 m ³	1540	2060	1805	3.72

The estimated number of bins required for storage of operational waste and recycling generated by the Development are shown in Table 11 and are based on:

- The estimated quantities of operational waste and recycling as shown in Table 9, and
- Bin dimensions shown in Table 10.

Table 11 Recommended number of bins and storage area per week

Location	Bin Capacity		Number				r Frequency Week	Recommended Storage Area
Location	Garbage	Recycling	Garbage	Recycling	of Bins	Garbage	Recycling	(m ²)
Whole site	3 m ³	3 m^3	3	3	6	3	3	22.3

The recommended storage area does not include storage of bulky waste. For the additional storage space for bulky waste see Section 6.4.1.

6.4.1 Bulky Waste Management

There is no requirement for bulky waste in the SEARs or in the Fairfield DCP. However, additional space for bulky waste will be provided. This waste includes broken pallets, broken furniture, e-waste and other materials that cannot be disposed of in the garbage or recyclables streams.

Space for one hook bin has been allowed which can be brought to site occasionally for the disposal of bulky waste. The dimensions of a bin like this are approximately 6 m x 2 m, so it has a footprint of about 12 m².



In addition to the recommended waste storage areas noted in Table 11, the total waste storage areas recommended for the Development are shown in Table 12 below along with the proposed storage areas shown in the design.

Table 12 Total recommended waste storage areas and proposed waste storage areas

Location	Recomm	Storage Area Shown on Plans (m²)		
Location	Waste and Recycling Bulky waste Total Storage Area			
Main office	22.3	0	22.3	29.5
Bulky waste bin	0	12.0	12.0	61.3

The table also shows the areas allowed for waste storage near the main office, for front lift bins, and on the opposite corner of the development, for a bulky waste hook bin. These are drawn from drawing 21375_DA Set Rev A.pdf, details of which are shown in Figure 4, Figure 5 and Figure 6 below.

Clearly there are adequate allowances for space in both cases.

6.5 Waste Storage Locations

The waste storage areas are located so that:

- They are away from primary street frontages
- They are convenient, safe, functional and directly accessible to users and collection vehicles but inaccessible to the public
- They avoid pedestrian or vehicular traffic
- There is space for collection vehicles to directly access the bins by driving forward onto for front lift bins and reversing onto for the hook bin.

The locations of the waste storage areas are shown in Figure 4 below.






Figure 4 Proposed waste storage locations

Details of these locations are shown in Figure 5 and Figure 6 below.






Figure 5 Detail of main office location




Figure 6 Detail of bulky waste bin location

6.6 Waste Storage Area Features

In accordance with good practice waste management, the Development's waste storage areas will have the following features:

- Blend in with the design of the wider development and the surrounding streetscape
- Be well lit and well-ventilated
- Have adequate vermin prevention measures
- Reduce potential noise and odour impacts



- Be connected to a water outlet for washing purposes
- Have water discharge from washing flow to a sewer approved by the relevant authority
- Protected from theft and vandalism
- Be enclosed or screened, preferably with landscape buffer planting, from public areas to reduce the impacts of noise, odour and visual amenity, and
- Flexible in design to allow for future changes in operation, tenancies and uses.

6.7 Waste Servicing

The following access provisions will apply:

- Collection vehicles will be able to enter and exit the collection area in a forward direction
- Unobstructed access, adequate driveways and ramps of sufficient strength to support waste collection
- Access for the collection vehicles will be separate from the entry and exit driveway of any car parking areas to and from public areas.

6.8 Waste Avoidance, Reuse and Recycling

6.8.1 Waste avoidance

Waste avoidance measures include:

- Returning packaging materials like cardboard to the suppliers through the services of the supplier delivery trucks, allowing the reduction of waste further along the supply chain
- Providing ceramic cups, mugs, crockery and cutlery rather than disposable items
- Bulk purchasing and the purchasing of items that use minimal packaging
- Presenting all waste reduction initiatives to staff and tenants as part of their induction program, and
- Leasing equipment and machinery rather than outright purchase and disposal.

6.8.2 Re-use

Possible re-use opportunities include establishing systems with in-house and supply chain stakeholders to transport products in re-useable packaging where possible.

6.8.3 Recycling

Recycling opportunities include:

- Collecting and recycling e-wastes
- Printer toners and ink cartridges, if purchased, are collected in allocated bins for appropriate contractor recycling
- Paper recycling trays provided in communal and staff areas for scrap paper collection and recycling
- Providing separate receptacles for general waste, recycling and paper and cardboard throughout public areas, as well as within staff areas, to encourage source-separation of waste streams



- Work with tenants to investigate opportunities for the use of recycled paper bags or reusable bags in place of plastics bags
- Separating, by a reasonable distance, the storage areas for recyclables from the general waste storage areas to avoid cross contamination, and
- Development of 'buy recycled' purchasing policy.

6.9 Communication Strategies

Education and communication on waste management initiatives and measures will be regularly and clearly conveyed to staff, cleaners and visitors. Benefits of providing this communication include:

- Improved satisfaction with services
- Increased ability and willingness to participate in recycling
- Improved amenity and safety
- Improved knowledge and awareness through standardisation of services
- Increased awareness or achievement of environmental goals and targets
- Reduced contamination of recyclables stream which can incur a collection contractor penalty fee
- Increased recovery of recyclables and organics material, if implemented, and
- Greater contribution to state-wide targets for waste reduction and resource recovery.

To realise these benefits, the following communications strategies are recommended for the Facilities Manager:

- Use consistent signage and colour coding throughout the Development
- Ensure all staff are informed of correct waste separation and management procedures
- Provide directional signage to show locations and routes to waste storage areas
- Repair signs and labels promptly to avoid a breakdown in communication
- Clearly label general and comingled waste bins to ensure no cross contamination and to identify the types of waste that may be disposed of in each bin, and
- Educate all staff and contractors associated with the Development, ensuring they adhere to this WMP.

6.10 Signage

Signs which clearly identify waste management procedures and provisions to contractors, staff and visitors will be distributed around the Development.

The design and use of safety signs for waste rooms and enclosures will comply with Australian Standard AS 1319 Safety Signs for the Occupational Environment and clearly describe the types of materials designated for each bin.

Colour-coded and labelled bin lids are necessary for identifying bins and the Australian Standard AS 4123.7-2006 (R2017) Mobile waste containers Part 7: Colours, markings, and designation requirements provides recommendations for the designated colours for waste bins depending on the type of waste the bins are to receive. The colours that will apply to ongoing waste generated by the Development are:



- Blue: Paper and cardboard
- Yellow: Recyclables (other than paper and cardboard)
- Red: General waste.

All bin signage should also follow the NSW EPA's standard signage. 12

Other key signage considerations include:

- Clear and correct labelling on all waste and recycling bins, indicating the correct type or types of waste that can be placed into a given bin, as shown in Figure 7
- Signposts and directions to location of waste storage areas
- Clear signage in all waste storage areas to instruct users how to correctly separate waste and recycling
- Maintaining a consistent style colour scheme that complies with AS 4123, and a system for signs throughout the Development, and
- Emergency contact information for reporting issues associated with waste or recycling management.



Figure 7 Example NSW EPA labels for ongoing waste

6.11 Monitoring and Reporting

Monitoring is recommended to ensure waste and recycling management arrangements and provisions for the Project are functional, practical and are maintained to the standard outlined in this plan, at a minimum.

During operation, visual assessments of bins and bin storage areas will be conducted by the Facilities Manager, at minimum:

- Weekly, in the first two months of operation to ensure the waste management system is sufficient for the operation, and
- Every six months, to ensure waste is being managed to the standards outlined in this document.

In addition, audits should be conducted every six months to ensure WMP provisions are maintained.



¹² NSW EPA waste signs/posters http://www.epa.nsw.gov.au/wastetools/signs-posters-symbols.htm

Quantities of waste and recycling associated with disposal of waste and recycling, including dockets, receipts and other physical records will be recorded by the Facilities Manager. This is to allow reviews of the waste management arrangements and provisions at the site over time. Records of waste disposal should also be available to regulatory authorities such as the NSW Environmental Protection Authority and SafeWork NSW, upon request.

Any deficiencies identified in the waste management system, including, but not limited to, unexpected waste quantities, is to be rectified by the Facilities Manager as soon as it is practical. Where audits show that recycling is not carried out effectively, management should carry out additional staff training, signage re-examination and reviews of the waste management system where the audit or other reviewing body has deemed necessary. If this waste management plan no longer sufficiently meets the needs of The Development, review and updates to maintain suitability must be undertaken.

6.12 Roles and Responsibilities

It is the responsibility of the Facilities Manager, or equivalent role, to implement this WMP and a responsibility of all tenants and staff to follow the waste management procedures set out by the WMP. SLR recommends that all subcontractors have the roles and responsibilities of all waste management personnel identified and The Development's waste management system clearly explained. A summary of recommended roles and responsibilities are provided in Table 13.

Suggested roles and responsibilities for site preparation, demolition and construction waste management

Table 13 Suggested operational waste-related roles and responsibilities

Responsible Person	General Tasks
Facilities Manager or	Ensure the WMP is implemented throughout the life of the operation.
equivalent role	Update the WMP as needed to ensure the plan remains applicable to the site.
	Undertake liaison and management of contracted waste and recycling collections with Council, contractors and any relevant authorities.
	Regularly conduct waste audits to review system performance and identify any additional materials that could be recovered.
	Manage any complaints and non-compliances reported through waste audits and other sources.
	Ensure all monitoring and audit results are well documented and conducted as specified in this WMP.
	Conduct regular waste sorting, physical condition and cleanliness inspections of bins, waste storage rooms and all other waste management equipment for functionality, hygiene and safety.
	Organise cleaning and maintenance requirements for waste management equipment as required.
	Ensure waste and recycling storage rooms are kept tidy.
	Monitor bins to ensure no overfilling occurs and manage unexpected waste quantities to mitigate waste overflow in storage areas
	Ensure effective signage, communication and education is provided to alert visitors, employees, site management staff and cleaners about the provisions of this WMP and waste management equipment use requirements.
	Monitor and maintain signage to ensure it remains clean, clear and applicable.
	Manage ongoing education on correct source separation and waste management at least every three months.
	Ensure that regular cleaning and daily transfer of bins is correctly being undertaken by the cleaners.



Responsible Person	General Tasks
	Ensure all waste compactors and balers are maintained and operational.
	Ultimately responsible for the management of all waste management equipment, cleaning requirements, waste transfer and collection arrangements.
Cleaners and caretakers	Transfer general waste, recyclables, cardboard waste and hazardous waste from public spaces to the waste and recycling storage areas on a daily basis or as required.
	Maintain and operate compactors and balers, if obtained, and ensure no overfilling occurs.
	Cleaning of all bins and waste and recycling rooms as per the direction of the site manager, or equivalent role.
	Monitor bins to ensure no overfilling occurs.
	Ensure bins and waste storage areas are kept tidy and clean.
	Compliance with the provisions of this WMP.
Tenants	Transfer general waste, recyclables, cardboard waste and hazardous waste to allocated waste and recycling storage areas in the loading docks.
	Adhere to all waste management directions and comply with The Development's waste management provisions as outlined by the Facilities Manager.



ASIA PACIFIC OFFICES

ADELAIDE

60 Halifax Street Adelaide SA 5000 Australia

T: +61 431 516 449

DARWIN

Unit 5, 21 Parap Road Parap NT 0820 Australia T: +61 8 8998 0100

F: +61 8 9370 0101

NEWCASTLE CBD

Suite 2B, 125 Bull Street Newcastle West NSW 2302 Australia

T: +61 2 4940 0442

TOWNSVILLE

12 Cannan Street South Townsville QLD 4810 Australia

T: +61 7 4722 8000 F: +61 7 4722 8001

AUCKLAND

Level 4, 12 O'Connell Street Auckland 1010 New Zealand T: 0800 757 695

SINGAPORE

39b Craig Road Singapore 089677 T: +65 6822 2203

BRISBANE

Level 16, 175 Eagle Street Brisbane QLD 4000 Australia

T: +61 7 3858 4800 F: +61 7 3858 4801

GOLD COAST

Level 2, 194 Varsity Parade Varsity Lakes QLD 4227 Australia

M: +61 438 763 516

NEWCASTLE

10 Kings Road New Lambton NSW 2305 Australia

T: +61 2 4037 3200 F: +61 2 4037 3201

WOLLONGONG

Level 1, The Central Building UoW Innovation Campus North Wollongong NSW 2500 Australia

T: +61 2 4249 1000

NELSON

6/A Cambridge Street Richmond, Nelson 7020 New Zealand

T: +64 274 898 628

CAIRNS

Level 1 Suite 1.06 Boland's Centre 14 Spence Street Cairns QLD 4870 Australia

T: +61 7 4722 8090

MACKAY

21 River Street Mackay QLD 4740 Australia

T: +61 7 3181 3300

PERTH

Grd Floor, 503 Murray Street Perth WA 6000 Australia

T: +61 8 9422 5900 F: +61 8 9422 5901

CANBERRA

GPO 410 Canberra ACT 2600

Australia T: +61 2 6287 0800 F: +61 2 9427 8200

MELBOURNE

Level 11, 176 Wellington Parade East Melbourne VIC 3002 Australia

T: +61 3 9249 9400 F: +61 3 9249 9499

SYDNEY

Tenancy 202 Submarine School Sub Base Platypus 120 High Street North Sydney NSW 2060 Australia

T: +61 2 9427 8100 F: +61 2 9427 8200



12A Waterloo Quay Wellington 6011 New Zealand T: +64 2181 7186

