

# Crows Nest OSD- Site B

## Integrated Water Management Plan

**Prepared for:** Third.i Crows Nest Residential Developments Pty Ltd

**Date:** 20<sup>th</sup> September 2024

**Prepared by:** Nathan Oakley

**Ref:** 301351270

**Stantec Australia Pty Ltd**

Level 9, The Forum, 203 Pacific Highway, St Leonards NSW 2065

Tel: +61 2 8484 7000 Web: [www.stantec.com](http://www.stantec.com)

U:\301351270\PROJECT DOCUMENTATION\CIVIL\DOCUMENTS & REPORTS\SWMP\301351270-IWMP\_003.DOCX

# Revision

Site Address: 477-495 Pacific Highway, Crows Nest, NSW, 2065

Real Property Description: Lot A/ DP442804  
Lot 101/ DP747672  
Lot 100/ DP747672

Proposed Development: Mixed use development – 14 storey tower above the Crows Nest Metro Station

Client: Third.i Crows Nest Residential Developments Pty Ltd

Local Authority: North Sydney Council

Authority Reference #: N/A

Stantec Reference: 301351270-IWMP\_005

Revision	Date	Comment	Prepared By	Approved By
001	13.11.23	SSDA Submission	LDS	MDR
002	29.02.24	SSDA Submission	LDS	MDR
003	28.06.24	SSDA Submission	LT	VE
004	15.08.24	SSDA Submission	PD	VE
005	20.09.24	SSDA Submission	NO	VE

Stantec hereby declares the following:

Stantec understands that, to the best of our knowledge, this report contains all available information relevant to the assessment of the proposed development. Stantec has taken every effort to confirm that the information contained in this report is neither false nor misleading.



**Vivie Eccles – CPEng, NER, MIEAust**

**Civil Project Technical Lead, Team Lead**

**For and on behalf of: Stantec Australia Pty Ltd**

## DISCLAIMER

**This Report is intended solely for use by the Client in accordance with Stantec's contract with the Client. While the Report may be provided to applicable authorities having jurisdiction and others for whom the Client is responsible, Stantec does not warrant the services to any third party. The report may not be relied upon by any other party without the express written consent of Stantec, which may be withheld at Stantec's discretion.**

# Contents

<b>1.</b>	<b>Executive Summary</b>	<b>1</b>
<b>2.</b>	<b>Introduction</b>	<b>2</b>
<b>3.</b>	<b>Abbreviations Definitions</b>	<b>3</b>
<b>4.</b>	<b>Relevant Policies, Standards and Guidelines</b>	<b>4</b>
<b>5.</b>	<b>Existing Site Characteristics</b>	<b>5</b>
5.1	Property Detail	5
5.2	Topography	7
5.3	Stormwater Catchments	7
5.4	Existing Stormwater Infrastructure and Discharge	7
<b>6.</b>	<b>Local Authority Requirements</b>	<b>9</b>
6.1	Stormwater Conveyance Requirements	9
6.2	On Site Detention Requirements	9
6.3	Stormwater Quality	9
<b>7.</b>	<b>Flood Impact Assessment</b>	<b>11</b>
7.1	Existing Flooding	11
<b>8.</b>	<b>Stormwater Conveyance</b>	<b>13</b>
8.1	Roof Drainage	13
8.2	Surface Drainage	13
8.3	Legal Point of Discharge	13
<b>9.</b>	<b>Stormwater Attenuation</b>	<b>14</b>
<b>10.</b>	<b>Water Quality Treatment</b>	<b>15</b>
10.1	Potential Pollutants	15
10.2	Pollutant Reduction System	16
10.3	Rainwater Tank	17
<b>11.</b>	<b>Water Sensitive Urban Design Strategy</b>	<b>18</b>

# Contents

<b>12.</b>	<b>Stormwater Network Maintenance Schedule</b>	<b>19</b>
12.1	Pit and Pipe Network	19
12.2	On-Site Detention Tanks	19
12.3	Water Quality Treatment Devices	19
12.4	Civil Structures	20
12.5	Stormwater and OSD Maintenance Schedule	21
<b>13.</b>	<b>Erosion &amp; Sedimentation Control</b>	<b>24</b>
13.1	Stormwater Drainage Infrastructure Inlets	24
13.2	Construction Exit Protection	25
13.3	Downstream Site Boundaries	25
<b>14.</b>	<b>Potable Water</b>	<b>26</b>
<b>15.</b>	<b>Wastewater</b>	<b>26</b>
	<b>Appendix A Civil Design Documentation</b>	<b>1</b>
	<b>Appendix B Utility Services Infrastructure Assessment Report by NDY</b>	<b>2</b>

# 1. Executive Summary

This Integrated Water Management Plan (IWMP) has been prepared by Stantec Australia Pty Ltd for Third.i Crows Nest Residential Developments Pty Ltd, to support the SSDA for the Crows Nest Metro Station Over Station Development (OSD) - Site B, located at 477-495 Pacific Highway, Crows Nest, NSW. The IWMP outlines the conceptual stormwater design for the proposed mixed-use development, ensuring compliance with the relevant requirements set forth by North Sydney Council, Australian Rainfall and Runoff (ARR) 2019, Australian Standards, and best engineering practices. The purpose of this report is to:

- To evaluate the quantity and quality of stormwater associated with the proposed development.
- To establish a robust stormwater management strategy for both the construction and operational phases.
- To ensure compliance with North Sydney Council's requirements and relevant Australian standards.

This IWMP evaluates the quantity and quality of stormwater associated with the proposed development, establishing a robust stormwater management strategy for both the construction and operational phases. The design adheres to North Sydney Council's requirements for stormwater conveyance, ensuring minor flows are managed through piped drainage and major flows via controlled overland flow. An on-site detention tank has been proposed to restrict stormwater discharge rates to permissible levels for all design storm events, up to and including the 1% Annual Exceedance Probability (AEP) event. Additionally, the development incorporates various Stormwater Quality Improvement Devices (SQIDs), such as Ocean Protect Cartridge Filters and a 15kL rainwater tank, to meet pollutant reduction targets. The pollutant reduction model generated using the Model for Urban Stormwater Improvement Conceptualisation (MUSIC) software confirms that the required reductions for phosphorus, nitrogen, total suspended solids, and gross pollutants have been achieved.

The plan complies with all relevant policies and guidelines, including the North Sydney Council Development Control Plan (DCP) 2013, Australian Rainfall & Runoff 2016, and AS3500 parts 0-5: 2021-Plumbing and Drainage. A detailed flood impact assessment ensures that the proposed development will not adversely affect flooding behaviour upstream or downstream of the site. Furthermore, erosion and sedimentation control measures are in place to prevent pollution and degradation of downstream watercourses during and after construction, in accordance with Landcom's guidelines. The IWMP also includes a comprehensive maintenance schedule for the stormwater network components to ensure ongoing effective operation.

This IWMP also includes the Utility Services Infrastructure Assessment by NDY to provide a desktop assessment of the capacity estimates and required supply for potable water and sewer. As part of the Crows Nest Metro Station construction, local infrastructure is undergoing upgrade works to cater for the proposed development. Based on calculated water and sewer demands, the existing infrastructure and proposed upgrade works will be sufficient to cater for the proposed new development.

In summary, the proposed development successfully meets all outlined requirements, including stormwater conveyance, on-site detention, water quality treatment, and flood impact mitigation. The strategies and measures detailed in this IWMP confirm that the development adheres all relevant authorities, ensuring the project's compliance and environmental sustainability.



## 2. Introduction

Stantec have been commissioned by Third.i Crows Nest Residential Developments Pty Ltd to prepare this Integrated Water Management Plan (IWMP) in support of the State Significant Development Application (SSDA) for the proposed Crows Nest Metro Station OSD (Over Station Development)- Site B development at 477-495 Pacific Highway, Crows Nest, NSW 2065.

This IWMP outlines the conceptual DA level stormwater design for the proposed development.

This IWMP illustrates that the proposed development complies with the conditions set out by North Sydney Council, Australian Rainfall and Runoff (ARR) 2019, Australian Standards and best engineering practices.

The purpose of this IWMP is to evaluate the quantity and quality of stormwater associated with the proposed development plan so as to demonstrate to Council that an appropriate stormwater management strategy has been adopted.

The DA seeks consent for:

- Connection to existing services as required.

This IWMP specifically addresses the following items for both the construction and operational phases of the development:

- Stormwater runoff volumes;
- Stormwater quality treatment measures;
- Water Sensitive Urban Design (WSUD) measures
- Erosion Sedimentation Control
- Stormwater Network Maintenance during Operation
- Potable Water
- Wastewater

The following will be achieved with the correct application of this IWMP report:

- Appropriate standards to be maintained on all aspects of stormwater within the site,
- Pollution control to be maintained,
- Establishment of a unified, clear, and concise stormwater management strategy.



### 3. Abbreviations Definitions

- **AEP** Annual Exceedance Probability
- **AHD** Australian Height Datum
- **ARI** Average Recurrence Interval
- **ARR** Australian Rainfall and Runoff
- **CNDC** Crows Nest Design Consortium
- **DA** Development Application
- **DCP** Development Control Plan
- **DN** Diameter Nominal (mm)
- **EY** Exceedances per Year
- **GPT** Gross Pollutant Trap
- **IFD** Intensity-Frequency-Duration
- **IL** Invert Level
- **L/s** Litres per second
- **m/s** Metres per second
- **MUSIC** Model for Urban Stormwater Improvement Conceptualisation
- **NSC** North Sydney Council
- **OSD** Over Station Development
- **PSD** Permissible Site Discharge
- **RCP** Reinforced Concrete Pipe
- **RL** Relative Level
- **SID** Safety In Design
- **SQID's** Stormwater Quality Improvement Devices
- **SSR** Site Storage Requirement
- **WQO's** Water Quality Objectives
- **WSC** Water Services Coordinator
- **WSUD** Water Sensitive Urban Design



## 4. Relevant Policies, Standards and Guidelines

The following listed policies, standards and guidelines were referred to in the preparation of this report:

- North Sydney Council Development Control Plan (DCP) 2013
- North Sydney Council Infrastructure Specification for Roadworks, Drainage and Miscellaneous Works (2022)
- North Sydney LGS- Wide Floodplain Risk Management Study and Plan (2022)
- Australian Rainfall & Runoff 2016;
- AS3500 parts 0-5: 2021-Plumbing and Drainage
- Landcom Managing Urban Stormwater: Soils and Construction Volume 1 2004
- NSW Floodplain Development Manual 2005



## 5. Existing Site Characteristics

### 5.1 Property Detail

The proposed development forms part of the site with the following property details:

Site Address:	477-495 Pacific Highway, Crows Nest, NSW 2065.
Real Property Description:	Lot A/ DP442804 Lot 101/ DP747672 Lot 100/ DP747672
Development Area:	1,872m <sup>2</sup> (0.1872Ha)

The proposed development consists of a single building with fourteen (14) storeys above the Crows Nest Metro Station. The site area is 1872 square metres. The concept approval includes a maximum height to the top of the service zone of RL 158m and includes a maximum residential FSR of 13,000 m<sup>2</sup>.

The Metro Station is comprised of 3 levels:

- Ground Level - Hume Street includes the OSD tower lobby, retail, and back of house spaces
- Level 01 includes a retail mezzanine, back of house, and a loading dock which is used for OSD garbage collection and is a future easement for rail authority access
- Level 02 contains plant rooms for the metro station.

The OSD car parking levels are located on level 5 and 6. These are naturally ventilated with 27 car spaces on level 5 and 28 car spaces on level 6. There is a total of 55 spaces. Apartments are located from level 7 to 18. Level 19 and 20 contain penthouses. A roof terrace on level 21 includes communal gardens and pools, as well as private penthouse terraces. The proposed development can be seen on the Civil Design Documentation shown in Appendix A of this report.

The overall site is bounded by:

- Pacific Highway to the South West
- Industrial Neighbouring Properties and Clarke Street to the North East
- Industrial Neighbouring Properties to the North, South, and East
- Hume St to the North West

Refer to locality plan in Figure 1 on the following page for further clarification.





Figure 1: Site Location Plan (Source: Nearmaps 2023)



## 5.2 Topography

The local topography around the site shows that the site primarily falls South to North west. The high point of the site is located along the Southern boundary at a level of approximately RL 96 m AHD and the low point located along the north western boundary at a level of approximately RL 92 m AHD this is an average slope of approximately 5%.




Figure 2: Site Topography (Mecone Mosaic 2023)

## 5.3 Stormwater Catchments

The surrounding area has been investigated to determine the likely impact of existing external stormwater catchments on the proposed site.

The site is currently surrounded by developments and roadway, so it is believed that no external catchments impact the development site. These neighbouring properties are fully developed and hence, it is assumed they have fully functioning stormwater infrastructure which will capture and convey stormwater to the council system.

The stormwater catchments for the proposed site includes runoff within the Site B property boundary, and assumes the area is 100% impervious. The catchments include the station-roof and the footpath area within the boundary.

## 5.4 Existing Stormwater Infrastructure and Discharge

Through review of Sydney Metro's Drainage Design documentation, it has been determined that the site contains pit and pipe infrastructure within the street kerbs along Pacific Highway, Hume Street and Clarke Lane (A01-1, A01-3, A01-4, A01-5, A01-6, A02-1, A02-2, A02-3, A02-4, A02-5, A02-6, A03-1, A04-5A, A04-5). It appears that all roof catchments are conveyed through formalised gutter and downpipe systems and discharged into the listed lot inground drainage infrastructure before discharging from the site into council's drainage system.



As shown in Figure 3, there are two (2) downpipes (DPB1, DPB2) connecting from the stormwater main up to level 02. Each downpipe location has two (2) downpipes, with one being an overflow provision. One downpipe in each set is fitted with a 150mm diameter orifice plate to drain the level 02 catchment area. The CNDC station downpipes are sized to take unattenuated flows from vertical face catchments, for example from balcony drains and awnings.

For the Civil stormwater proposal, downpipe DPB1 will act as a discharge point for the proposed OSD into the existing drainage system. Downpipe DPB2 will be capped and shall not be used for stormwater discharge.




Figure 3: Existing Stormwater Infrastructure (Source: Sydney Metro Proposed Drainage plan Drawing SMCSWSCN-SMC-SCN-DD-DWG-207011 Rev 7, by CNDC, last revised 17 May 2023)



## 6. Local Authority Requirements

Design requirements for stormwater management on the site have been set out in North Sydney Council DCP 2013 and Sydney Metro Stage 3 Design Report SMCSWSCN-SMC-SCN-CE-REP-000001 by CNDC. These requirements are summarised in the sections below.

### 6.1 Stormwater Conveyance Requirements

The North Sydney Council DCP 2013 – Section 2.6.7 Stormwater Management, clearly states that the following design storm Annual Exceedance Probability (AEP) should be allowed for when designing the Stormwater runoff conveyance systems for the development. The site has been considered as Residential Medium Density.

**Table 1: Stormwater Drainage Serviceability**

Design Parameter	Annual Exceedance Probability (AEP)	Conveyance Method
Minor Drainage System	20%	In Ground
Major Drainage System	1%	Overland

### 6.2 On Site Detention Requirements

The North Sydney DCP 2013, Section 2.6.7 Stormwater Management, states that *post-development stormwater discharge rates should be less than pre-development stormwater discharge rates* for the relevant storm events. This condition must be met for storm events including the low recurrence interval (20% AEP), medium recurrence interval (10% or 5% or 2% AEP), and the upper value, which is the 1% AEP storm.

Based on Sydney Metro Stage 3 Design Report SMCSWSCN-SMC-SCN-CE-REP-000001 by CNDC, North Sydney Council requires permissible site discharge (PSD) from the development site, for all storm events up to and including the 1% AEP storm event, not to exceed that which would occur during the 20% AEP storm event during the existing pre-developed conditions.

**Table 2: Permissible Site Discharge (Source: Sydney Metro Stage 3 Design Report by CNDC)**

Location	Lot Area (m <sup>2</sup> )	Impervious (%)	Time of Concentration (mins)	Existing 20% AEP Flow / Permissible Site Discharge (L/s)
Site B	1872.4	100	5	73

An on-site detention tank restricting the rate of stormwater discharge to the permissible rate of discharge for the site, for all design storm events up to and including the 1% AEP event has been proposed.

CNDC has completed preliminary design assumptions and tank sizing for Site B. Stantec, as the OSD Developer, has undertaken hydraulic modelling to determine the required detention tank sizing to ensure compliance with North Sydney Council's requirements. Refer to Section 8 for further information.

### 6.3 Stormwater Quality

The North Sydney Council DCP 2013 states that *residential developments with a gross floor area greater than 2000m<sup>2</sup> must also submit a Water Sensitive Urban Design report from a suitably qualified consultant demonstrating that WSUD has been incorporated to the maximum extent practicable and that stormwater discharge will be reduced to the maximum extent practicable.*

The DCP also states that recycling of stormwater is encouraged to minimise runoff and improve quality. Rainwater tanks are required for re-use systems as a solution to minimise post development stormwater drainage discharge. A rainwater tank has been proposed and reservoir will be plumbed to appropriate end uses (toilet flushing, laundry, water features, car



washing or garden irrigation) to ensure sufficient use of tank water so that capacity exists to accommodate rainwater from storm events, as requested by council. Please refer to the Hydraulic consultant documentation for further information.

Based on Sydney Metro Stage 3 Design Report SMCSWSCN-SMC-SCN-CE-REP-000001 by CNDC, the recommended post-development pollutant load standards are indicated below:

- Litter and vegetation larger than 5mm: 85% reduction on the Baseline Annual Pollutant Load;
- Total Suspended Solids: 80% reduction on the Baseline Annual Pollutant Load;
- Total Phosphorus: 45% reduction on the Baseline Annual Pollutant Load;
- Total Nitrogen: 45% reduction on the Baseline Annual Pollutant Load.



# 7. Flood Impact Assessment

When considering a new development, it is important to assess the impact of existing flooding on the proposed development and also the impact of the proposed development on existing or potential flooding both upstream and downstream of the development.

## 7.1 Existing Flooding

### 7.1.1 Regional Flooding

The site has been identified in the SMEC Flood Maps from Enabling Report G02 Appendix J (2020) and appears to be surrounded by flooding in the 1% AEP and PMF flood events. Flooding typically appears to be contained within the road network. Refer to the figures below, for the 1% AEP and PMF flood extents in the existing and design scenario.




Figure 4: 1% AEP Flood Depth Existing Scenario






Figure 5: PMF Flood Depth Existing Scenario





**Figure 6: 1% AEP Flood Depth Design Scenario**



**Figure 7: PMF Flood Depth Design Scenario**

As the site is within a flood-affected area, a flood impact assessment has been prepared for the site. North Sydney Council have provided the North Sydney TUFLOW model, undertaken by GRC Hydro in 2022, to confirm the existing flood conditions across the site and determine impacts, if any, to existing flooding behaviour as a result of the development. Refer to the Crows Nest Over Station Development Flood Impact Assessment, prepared by Stantec, for further details of the flood impact assessment.

### 7.1.2 Local Flooding

Local or Nuisance flooding describes flooding occurring due to site specific constraints. Local flooding is often caused by local topographical constraints and stormwater drainage system capacity restrictions. The site appears to have no upstream catchments that will cause flooding on the site.

## 8. Stormwater Conveyance

This section of the report discusses the systems proposed to allow for stormwater to be conveyed across the site to the legal point of discharge.

As discussed in Section 5.1 of this report council have set serviceability requirements for the stormwater conveyance network such that minor flows are conveyed through piped drainage, and major flows are discharged via controlled overland flow.

### 8.1 Roof Drainage

The drainage system will be designed in accordance with AS3500.3-2021 to convey the design storm runoff from the roof to the in-ground drainage system by the Hydraulics consultant.

### 8.2 Surface Drainage

The surface areas will be drained through a variety of methods, discussed below, in accordance with AS3500.3-2021 and Council's stormwater drainage guidelines.

#### 8.2.1 In Ground Drainage

The in-ground drainage has been designed by CNDC to meet the following criteria:

- The minor (piped) drainage system must be designed to convey stormwater runoff for storm events up to, and including, the 20% Annual Exceedance Probability (AEP) storm event, and;
- The major (overland) drainage system must be designed to convey stormwater runoff for storm events up to, and including, the 1% AEP storm event.

### 8.3 Legal Point of Discharge

As discussed in Section 4.4, the roof catchment will connect and discharge into downpipe DPB1 and connect into the kerb inlet pit A02-3 that will be installed along Clarke Lane.



## 9. Stormwater Attenuation

As discussed in section 5.2 the attenuation of stormwater discharge from the site will be provided in accordance North Sydney Council's requirements for permissible site discharge.

An on-site detention tank restricts the rate of stormwater discharge to the permissible rate of discharge for the site, for all design storm events up to and including the 1% AEP event has been proposed. Refer to Table 3.

**Table 3: On-Site Detention Tank Details**

	Tank Volume (cu.m)	Orifice Size (mm)
On-Site Detention Tank	60.44	125

**Table 4: On-Site Detention Tank Results**

AEP Storm Event	Pre-Development Discharge (cu.m/s)	OSD Post-Development Discharge (cu.m/s)	Bypass Post-Development Discharge (cu.m/s)	Total Post-Development Discharge (cu.m/s)	Permissible Site Discharge (cu.m/s)
<b>20%</b>	0.090	0.023	0.022	0.045	0.073
<b>10%</b>	0.106	0.026	0.026	0.052	
<b>5%</b>	0.122	0.028	0.030	0.058	
<b>2%</b>	0.142	0.031	0.035	0.066	
<b>1%</b>	0.158	0.033	0.040	0.073	

One (1) On-Site Detention tank has been proposed for the site. The total roof catchment area reticulating to the On-Site Detention tank is 0.1383Ha. There is a total of 0.0489Ha ground area bypassing the OSD system.

As per Sydney Metro Stage 3 Design Report SMCSWSCN-SMC-SCN-CE-REP-000001 by CNDC, it should be noted that a 19.7% climate change factor has been applied in line with AR&R 2019 recommendations to post-development discharge calculations.



# 10. Water Quality Treatment

As discussed in section 5.3 of this report North Sydney Council DCP (2013) require stormwater quality treatment on new developments to reduce the pollutant loading of stormwater discharged into the council drainage system.

This section of the report describes the proposed Stormwater Quality Improvement Devices (SQID's) and the effectiveness of the treatment system in achieving the reduction targets set by council for the proposed development.

## 10.1 Potential Pollutants

There are a wide range of potential stormwater pollutant sources which occur from urbanised catchments, many which can be managed through appropriate stormwater quality treatment. Typical urban pollutants may include:

- Atmospheric deposition
- Erosion (including that from subdivision and building activities)
- Litter and debris
- Traffic emissions and vehicle wear
- Animal droppings
- Pesticides and fertilisers
- Application, storage and wash-off of car oil, detergents and other household and commercial solvents and chemicals
- Solid's accumulation and growth in stormwater systems
- Weathering of buildings

The following specific pollutants in urban stormwater assessed through water quality modelling and management include:

- Suspended Solids
- Litter
- Nutrients such as Nitrogen and Phosphorous
- Biological oxygen demand (BOD) and chemical oxygen demand (COD) materials
- Micro-organisms
- Toxic organics
- Trace metals
- Oils and surfactants

While only the key pollutants underlined above will be examined within the modelling, the Stormwater Quality Improvement Devices implemented are expected to assist in reducing a wide range of pollutants. For example, heavy metals are commonly associated with, and bound to fine sediments. This reduces the discharge of fine sediment during the construction and operational phases will also reduce the discharge of heavy metals to existing stormwater systems.



## 10.2 Pollutant Reduction System

In order to achieve the pollutant reduction targets specified in section 5.3 of this report, a series of treatment devices are proposed within the stormwater network which form a treatment train.

### 10.2.1 Water Treatment Modelling

In order to demonstrate that the proposed treatment train meets the required reduction targets, a pollutant reduction model has been generated using the Model for Urban Stormwater Improvement Conceptualisation (MUSIC) Software program Version 6.3 by eWater CRC. Pollutant export rates are currently only available for Total Suspended Solids (TSS), Total Nitrogen (TN), Total Phosphorus (TP) and Gross Pollutants (GP). Therefore, only quantitative modelling for TSS, TN, TP & GN has been undertaken using MUSIC.

Modelling has only been undertaken on the post-development proposal with SQID's installed so as to demonstrate the percentage reduction for each pollutant type.

The total development area is 0.1872Ha. Approximately 0.1383Ha of roof catchment area is collected by the one (1) proposed on-site detention tank and treated by the proposed Ocean Protect Cartridge Filters and a 15kL rainwater tank. Approximately 0.0489Ha ground area bypasses the OSD system, however, based off Stage 3 Design Report- DP08 Civil Crows Nest Station Design & Technical Services Sydney Metro, due to the site usage and configuration, there is limited opportunity to use elements such as rain gardens and swales in the narrow footpath area within the property boundary. Footpath runoff into tree pits will perform some treatment function.

The treatment train proposed for the portion of stormwater discharging to the OSD tanks includes the following:

- 3x Ocean Protect Cartridge Filters proposed within the On-Site Detention Tank
- 15kL Rainwater re-use tank




Figure 8: MUSIC Model Treatment Train



	Sources	Residual Load	% Reduction
<b>Flow (ML/yr)</b>	1.44	1.44	0
<b>Total Suspended Solids (kg/yr)</b>	37.7	6.81	81.9
<b>Total Phosphorus (kg/yr)</b>	0.219	0.0582	73.4
<b>Total Nitrogen (kg/yr)</b>	3.16	1.57	50.4
<b>Gross Pollutants (kg/yr)</b>	36.3	0	100

Figure 9: MUSIC Modelling Results

Pollutant/Issue	Target	Reduction	Target Achieved
Phosphorus	45%	50.4%	YES
Nitrogen	45%	73.4%	YES
Total Suspended Solids	80%	81.9%	YES
Gross Pollutants	85%	100%	YES

Table 5: MUSIC Results vs. Site Targets

## 10.2.2 Ocean Protect Cartridge Filters

The Ocean Protect Cartridge Filters clean stormwater through a patented passive filtration system, effectively removing pollutants to meet regulatory requirements. This treatment system uses rechargeable, self-cleaning, media-filled cartridges to absorb and retain pollutants from stormwater runoff including total suspended solids, hydrocarbons, nutrients, soluble heavy metals and other common pollutants.

- On-Site Detention Tank will consist of 3 x 690Psorb StormFilter cartridges.

## 10.3 Rainwater Tank

A Rainwater Tank is a water storage system designed to be installed on an industrial/ business development to catch rainfall on roof surfaces. These tanks can provide water for non-potable uses such as, toilet flushing, hot water, laundry washing, vehicle washing, irrigation, and industrial wash down.

The proposed Rainwater tank shall be incorporated into the stormwater drainage system and will collect run-off from 0.138Ha of non-trafficable roof area in the development. The proposed rainwater tank will be 15kL, the outlet/ downpipe DPB1 from the OSD, will discharge into the rainwater harvesting tank housed within the building.



# 11. Water Sensitive Urban Design Strategy

## WSUD Background Information

Design guidelines for Water Sensitive Urban Design (WSUD) on the site have been set out in the North Sydney Council DCP (2013). WSUD integrates land use and water management in the aim of minimising impacts of urban development on the natural water cycle. The WSUD design strategy for the proposed development is as follows. No previous WSUD studies have been done for this site.

## Site Context

Full site context has been provided in Section 4 above.

## Proposed Development

The proposed development has been outlined in Section 7-9 above, as well as in Appendix A with the Civil Design Documentation.

## WSUD Objectives and Targets

The DCP that all development applications for sites of 2,500m<sup>2</sup>, or more in area must be supported by a Water Sensitive Urban Design Strategy, prepared by a qualified civil engineer with suitable experience, development for the subdivision of sites of 2,500m<sup>2</sup> or more in area must achieve the stormwater flow targets in the Water Sensitive Urban Design Strategy, unless public water quality and flow structures downstream of the site allow these targets to be met. Details of compliance must be included in the Water Sensitive Urban Design Strategy supporting the development application.

As discussed in Section 9 above, the site will implement one (1) stormwater detention basin, stormfilters and a RWT in order to minimise the development impact on the natural water cycle.

## Constraints and Opportunities

There are always opportunities to adopt a range of WSUD measures for any development. There were no major constraints within or neighbouring the site such as flood plains, watercourses or sensitive environments that are required to be preserved or remediated as part of the proposed works.

## Water Conservation

The proposed development will include rainwater storage. This will provide 15kL of water storage which will be reused in systems such as toilet flushing, laundry, garden watering and external cleaning, car washing.

## Stormwater Management

The proposed stormwater system has been designed as per North Sydney Council Development Control Plan (DCP) 2013.

## Water Table Management

It is not expected that the proposed development will have any impact on the existing water table. No impervious areas of the site will discharge to the ground and hence no groundwater quality measures are required to ensure WSUD requirements are met.



## 12. Stormwater Network Maintenance Schedule

In order to ensure the ongoing effective operation of the stormwater network and water quality treatment devices, the devices must be maintained in accordance with manufacturer recommendations/requirements and general best practice. It is noted that all pits are to be inspected in a safe manner that assesses localised risk and in accordance with maintenance contractor safe work method statements (SWMS).

The below summaries the various stormwater network components that will need to be maintained, whilst Schedule 1 below details required maintenance of specific items within the network requiring maintenance.

### 12.1 Pit and Pipe Network

A general inspection of the stormwater pit network is to be undertaken every six (6) months and after major storm events. The general inspection involves visual inspection inside pits, removal and disposal of larger gross pollutants within pits in accordance with waste disposal regulations to prevent blockages, and minimal rectification works as required. Inspection of general pits can coincide with inspection and maintenance of water quality pit inlets (if applicable).

### 12.2 On-Site Detention Tanks

A general inspection of the On-Site Detention tank is to be undertaken at a minimum every six (6) months and after major storm events. The general inspection involves visual inspection inside the tank, condition of components such as orifice plates and valves, removal and disposal of larger gross pollutants within pits in accordance with waste disposal regulations to prevent blockages, and minimal rectification works as required. Inspection of general pits can coincide with inspection and maintenance of water quality pit inlets (if applicable). It is expected that the tanks are hosed out and cleaned on an annual basis to ensure required performance can be achieved.

### 12.3 Water Quality Treatment Devices

The filtration inserts, located within the pits, are to undergo minor service every three (3) months and after major storm events or a hazardous material spill. This involves inspection and evaluation of the filter bad and its condition, removal of captured pollutants, and the appropriate disposal of captured material in accordance with waste disposal regulations. The minor service is designed to return the ocean guard back to optimal operating performance. An inspection of the condition is to be particularly undertaken following major storm events to check for damage and higher than normal sediment accumulation. Refer to manufacturer's maintenance procedures for details of safely undertaking hand maintenance or vacuum maintenance of the ocean guards.

A major service of the ocean guards is undertaken on an as-required basis and involves the inspection of ocean guards to determine the need for filter bag replacement and support frame rectification. Replacement is based on the outcomes from the minor service whereby damage is detected. Contact manufacturer for assessment and replacement components and refer to manufacturer's maintenance procedures for safely replacing components.

A general inspection of the filtration cartridges located in a Stormfilter chamber within the On-Site Detention tank, is to be undertaken every six (6) months and after major storm events or a hazardous material spill. The general inspection involves visual inspection of the Stormfilter cartridges and chamber, removal and disposal of larger gross pollutants from the device in accordance with waste disposal regulations to prevent blockages, and minimal rectification works as required. Cartridges are also to be checked to ensure they are all firmly connected to the connectors.

A minor service of the Stormfilters, undertaken every twelve (12) months and after major storm events or a hazardous material spill, involves the evaluation of the Stormfilter cartridges and media, removal of accumulated sediment and a wash-down of the Stormfilter chamber. Refer to Ocean Protect maintenance procedures for details of safely undertaking maintenance of the Stormfilter cartridges. During this service, the cartridge media is to be inspected and replaced if it is revealed that the cartridge media is exhausted. If this is the case, a major service is to be undertaken to replace the Stormfilter cartridge media. Contact manufacturer for assessment and replacement components and refer to manufacturer's maintenance procedures for details of safely replacing the media components.



## 12.4 Civil Structures

A general inspection of civil structures and associate drainage across a site should be undertaken annually. The general inspection involves visual inspection, with identified defects assessed by applicable qualified engineers



## 12.5 Stormwater and OSD Maintenance Schedule

Maintenance Action	Frequency	Responsibility	Procedure
<b>Pit and Pipe Network</b>			
Blockages of inlet and outlet pipes within pits	Six Monthly	Maintenance Contractor	Remove grate. Remove any debris/litter/sludge from within pits.
Condition of inlet grates	Six Monthly	Maintenance Contractor	Clear vegetation and any debris from the pit grate and repair as required.
Condition of pit structures and section of pipes at inlets/ outlets.	Two Years	Maintenance Contractor	Remove grate to inspect internal walls. Repair as required. Clear vegetation from external walls if necessary and repair as required. Notify structural engineer if detrimental features observed.
Overland flow paths and drainage swales	Six Monthly	Maintenance Contractor	Walk along the flow path and swale. Check batters and condition of path extent. Remove any debris/litter/sludge.
Survey pipe condition with CCTV's and repair defects as necessary	Five Years	Maintenance Contractor	Remove grate. Clear blockages for camera access. Operate camera in accordance with manufacturer specifications and operator standard procedures.
<b>On-Site Detention and Discharge Control</b>			
Blockage of orifice plate	Six Monthly	Maintenance Contractor	Remove grate and screen to inspect orifice. See attached Site Stormwater plan for location of Discharge Control Pit.
Orifice structure size and connection to wall	Five Years	Maintenance Contractor	Compare orifice diameter to approved design (see Works as Executed Drawing) and ensure edge of orifice is not pitted or damaged.
Trash rack blockage	Six Monthly	Maintenance Contractor	Remove grate and screen if required to clean it.
Trash rack condition and connection to wall.	Annually	Maintenance Contractor	Remove grate and rack screen. Check corrosion in particular corners. Check screen fixings to wall for stability and corrosion. Repair as required.
Condition and performance of flap valves	Annually	Maintenance Contractor	Remove grate. Test valve hinge by moving flap to full extent and allowing it to drop back into normal position. Flap should freely swing at hinge.



Blockage of overflow weirs	Six Monthly	Maintenance Contractor	Remove grate and open cover to ventilate underground storage if present. Ensure weir clear of blockages.
Tank and pit wall defects and structural adequacy.	Two Years	Maintenance Contractor	Remove grate to inspect internal walls. Repair as required. Clear vegetation from external walls if necessary and repair as required.
Tank slab build-up of sediment and sludge.	Six Monthly	Maintenance Contractor	Remove grate and screen. Remove sediment/ sludge build up, check orifice and flap valves are clear.
Condition and fixing of step irons	Two Years	Maintenance Contractor	Remove grate to inspect step irons and connection into wall. Repair as required. Notify structural engineer if detrimental features observed.
OSD warning signage	Two Years	Maintenance Contractor	Remove grate to inspect signage and connections. Check for fading in sign and any vegetation growth over or near sign impacting visibility. Repair as required.
<b>Water Quality Devices</b>			
Blockages and debris within stormwater pit filtration inserts/ storm sacks	Six Monthly	Maintenance Contractor	Remove grate. Remove any debris/litter/sludge from within inserts.
Blockages and debris within filtration tanks and devices	Six Monthly	Maintenance Contractor	Remove grate. Remove any debris/litter/sludge. Hose out tank and devices from outside tank.
Blockages and debris within filtration cartridges inside storage tanks.	Six Monthly	Maintenance Contractor	Remove grate. Remove any debris/litter/sludge. Hose out tank and devices from outside tank.
Blockages and water conveyance within filtration stormwater lines	Annual	Maintenance Contractor	Remove grate. Flow water through filtration stormwater line from inspection openings to remove blockages.
Condition of stormwater pit filtration inserts/ storm sacks	Annual	Manufacturer's Contractor	Remove inserts from pit to inspect. Repair as required.
Condition and performance of treatment tank components	Annual	Manufacturer's Contractor	Remove grate and follow SWMS procedures to enter into the tank. View and repair damaged components.
Condition and performance of filtration cartridges	Annual	Manufacturer's Contractor	Remove cartridges from pit to inspect. Repair as required.
<b>Civil Structures</b>			
Check subsoil behind retaining walls drainage capacity via hose flushing	Annual	Maintenance Contractor	Blast with hose, water into inspection openings and pits to ensure conveyance through lines. Review outlets to ensure flow through line.



Condition of retaining walls and other structures, including cracking and stability	Annual	Maintenance Contractor	Walk along and inspect all visible faces of wall structure. Observe for cracking, crack width, any lean in on wall and moisture within structure. Notify structural engineer if detrimental features observed.
Check batters for signs of scour and erosion	Annual	Maintenance Contractor	Walk along bottom of embankments where possible. Check batter stability and vegetation. Notify civil engineer if detrimental features observed.



## 13. Erosion & Sedimentation Control

Landcom have published a design guide entitled “Managing Urban Stormwater - Soils and Construction” which is regarded as the standard to which erosion and sedimentation control should be designed to within NSW.

The control of erosion and sedimentation describes the measures incorporated during and following construction of a new development to prevent the pollution and degradation of the downstream watercourse.

An Erosion and Sediment Control Plan has been prepared as part of the development application documentation and is included in Appendix A of this report.

### 13.1 Stormwater Drainage Infrastructure Inlets

#### Risk:

- Sediment from the construction site washing into the existing stormwater drainage inlet infrastructure.

#### Consequence:

- The sediment will then be conveyed into the downstream waterbody by stormwater runoff, contaminating the waterbody.
- The sediment will build up blocking the stormwater infrastructure and preventing stormwater conveyance to the downstream waterbody and impacting drainage upstream.

#### Mitigation:

- Sediment traps protection will be installed surrounding all existing stormwater drainage infrastructure inlets to prevent sediment entering the system.
- Temporary Stormwater Systems are to be installed where required to capture all site runoff within the zone of excavation. Runoff will be allowed to settle out suspended particles and debris, and an acceptable water of 50mg per litre of Non Filterable Residues (NFR) is required to be achieved prior to discharge.
- Installation of a fence around the perimeter of the basin is required as well as a rip rap to allow for bobcat access for periodic removal of sediment. Also, a perforated riser outlet pipe needs to be placed for the connection and discharge to an existing pit.

#### Maintenance:

- Frequent inspection of the sandbags to ensure they are arranged in a manner that prevents sediment from accessing the drainage system. If sediment is building up on the sandbags they should be cleared of sediment and re-established.
- All soil erosion and sediment control structures including temporary sediment basins and sediment traps shall be inspected following each storm event and any necessary maintenance work shall be undertaken to ensure their continued proper operation.



## 13.2 Construction Exit Protection

### Risk:

- Spoil such as soil being conveyed from the site on the wheels of vehicles.

### Consequence:

- Spoil being tracked onto the public road corridors where it is then washed into the existing stormwater drainage infrastructure and is then washed downstream polluting the downstream waterbody.
- Spoil being tracked onto the public road creating dangerous driving conditions for other road users.

### Mitigation:

- A shaker grid and wash down facility will be installed at all exits from the construction site. All vehicles leaving the site will have their wheels washed down and pass over the shaker grid to remove any spoil collected on their wheels and retaining the spoil on site.

### Maintenance:

- Frequent inspection of the shaker grid to ensure it is clean and still functioning.

## 13.3 Downstream Site Boundaries

### Risk:

- Rainfall runoff falling on the site collecting sediment from the construction site and conveying it overland onto downstream properties and waterbodies.

### Consequence:

- Sediment discharge polluting downstream properties and waterbodies.

### Mitigation:

- Installation of sediment fences on all downstream boundaries of the site to collect sediment and prevent it discharging onto downstream properties or waterbodies.

### Maintenance:

- Regular inspection of the sediment fences to ensure they are functioning correctly and are intact.
- If sediment build up is present it should be removed to ensure correct functionality of the fences.



## 14. Potable Water

Refer to Appendix B Section 3 for capacity estimates and required potable water supply.

## 15. Wastewater

Refer to Appendix B Section 4 for capacity estimates and required wastewater supply.



# Appendix A Civil Design Documentation





DRAWING LIST	
NO.	DRAWING NAME
CI-000-001	COVER SHEET, DRAWING REGISTRY AND LOCALITY PLAN
CI-007-001	GENERAL NOTES SHEET 1 OF 2
CI-007-002	GENERAL NOTES SHEET 2 OF 2
CI-060-001	GENERAL ARRANGEMENT PLAN
CI-066-001	SITWORKS DETAILS
CI-070-001	EROSION AND SEDIMENT CONTROL PLAN
CI-076-001	EROSION AND SEDIMENT CONTROL DETAILS
CI-440-001	PAVEMENT PLAN
CI-500-001	STORMWATER CATCHMENT PLAN
CI-520-001	STORMWATER DRAINAGE PLAN
CI-526-001	STORMWATER DRAINAGE DETAILS

# CROWS NEST OSD SITE B

495 PACIFIC HIGHWAY  
CROWS NEST  
NSW 2065 AUSTRALIA

ISSUED FOR SSSA  
2024.06.28

Stantec Project Number: 301351270



P:\PROJECTS\301351270\CROWS NEST OSD\DRAWINGS\CI-000-001.DWG

The professional's seal on the cover sheet represents that the information on the cover sheet is accurate in designer's professional opinion but does not assume professional responsibility for documents sealed by others that are referenced on the cover sheet. All professionals sealing drawings as a part of the design are professionally responsible for their own sealed documents.

GENERAL

- 1. DESIGN HEREIN HAS BEEN PREPARED BY STANTEC AUSTRALIA PTY LTD... 2. CONTRACTOR TO CHECK WITH ENGINEER IF THESE NOTES ARE TO SUPPLEMENT A CIVIL SPECIFICATION...

ELECTRONIC FILES

- 1. IF APPLICABLE AND UPON REQUEST, ELECTRONIC FILES CAN BE SUPPLIED IN AUTOCAD FORMAT FOR INFORMATION PURPOSES ONLY... 2. THE FILES ARE CONSIDERED TO BE "UNCONTROLLED" AND, AS STANTEC ARE UNABLE TO CONTROL THE ACCURACY OF THESE EDITABLE FILES...

COUNCIL REQUIREMENTS

- 1. ALL WORKS TO BE CONDUCTED IN ACCORDANCE WITH THE COUNCIL REQUIREMENTS... 2. THE CONTRACTOR MUST OBTAIN AND SUBMIT TRAFFIC/PEDESTRIAN MANAGEMENT PLANS TO THE COUNCIL PRIOR TO WORKS...

ALTERNATIVE PRODUCTS

- 1. ALTERNATIVE PRODUCTS SUCH AS ALTERNATIVE STORMWATER PIPE MATERIALS OR WATER QUALITY TREATMENT DEVICES MAY ONLY BE USED WITH WRITTEN APPROVAL OF STANTEC...

EXISTING SERVICES

- 1. EXISTING SERVICES, WHERE SHOWN, HAVE BEEN PLOTTED FROM SUPPLIED DATA AND SUCH THEIR ACCURACY CAN NOT BE GUARANTEED... 2. EXISTING SERVICES SHOWN ON THE PLANS ARE LOCATED APPROXIMATELY BASED ON INFORMATION SUPPLIED BY THE RELEVANT AUTHORITIES AND/OR SURVEY RECEIVED...

PROPOSED SERVICES

- 1. THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH RELEVANT SERVICE AUTHORITY DOCUMENTATION AND CURRENT NSW STREETS OPENING CONFERENCE GUIDE TO CODES AND PRACTICES FOR STREETS OPENING LITERATURE...

EROSION AND SEDIMENT CONTROL

GENERAL INSTRUCTIONS

- 1. THIS SPECIFICATION IS TO BE READ IN CONJUNCTION WITH THE ENGINEERING PLANS, AND ANY OTHER PLANS OR WRITTEN INSTRUCTIONS THAT MAY BE ISSUED AND RELATING TO DEVELOPMENT AT THE SUBJECT SITE... 2. THE CONTRACTOR WILL ENSURE THAT ALL SOIL AND WATER MANAGEMENT WORKS ARE UNDERTAKEN AS INSTRUCTED IN THIS SPECIFICATION...

LAND DISTURBANCE

- 1. DISTURBANCE TO BE NO FURTHER THAN 5 (PREFERABLY 2) METRES FROM THE EDGE OF ANY ESSENTIAL ENGINEERING ACTIVITY AS SHOWN ON THE APPROVED PLANS... 2. WHEN STORMWATER PITS ARE CONSTRUCTED, PREVENT SITE RUNOFF ENTERING UNLESS SEDIMENT FENCES ARE ERECTED AROUND PITS...

SEDIMENT CONTROL

- 1. SEDIMENT FENCES WILL BE INSTALLED AS SHOWN ON THE PLAN AND ELSEWHERE AT THE DISCRETION OF THE SITE SUPERINTENDENT TO CONTAIN SOIL AS NEAR AS POSSIBLE TO THEIR SOURCE... 2. SEDIMENT FENCES WILL NOT HAVE CATCHMENT AREAS EXCEEDING 900 SQUARE METRES AND HAVE A STORAGE DEPTH OF AT LEAST 0.8 METRES...

EROSION CONTROL

- 1. DURING WINDY WEATHER, LARGE, UNPROTECTED AREAS WILL BE KEPT MOIST (NOT WET) BY SPRINKLING WITH WATER TO KEEP DUST UNDER CONTROL... 2. FINAL SITE LANDSCAPING WILL BE UNDERTAKEN AS SOON AS POSSIBLE AND WITHIN 10 WORKING DAYS FROM COMPLETION OF CONSTRUCTION ACTIVITIES...

SITE INSPECTION AND MAINTENANCE

- 1. THE SITE PRINCIPAL CONTRACTOR WILL INSPECT THE SITE AT LEAST WEEKLY AND AT THE CONCLUSION OF EVERY STORM EVENT TO: 1.1. ENSURE THAT DRAINS OPERATE PROPERLY AND TO EFFECT ANY NECESSARY REPAIRS... 1.2. REMOVE SPILLED SAND OR OTHER MATERIALS FROM HAZARD AREAS...

WASTE CONTROL MEASURES

- 1. ACCEPTABLE BINS WILL BE PROVIDED FOR ANY CONCRETE AND MORTAR SLURRIES, PAINTS, ACID WASHING, LIGHTWEIGHT WASTE MATERIALS AND LITTER... 2. SEDIMENT REMOVED FROM ANY TRAPPING DEVICES WILL BE RELOCATED WHERE FURTHER POLLUTION TO DOWNSLOPE LANDS AND WATERWAYS CANNOT OCCUR...

OTHER MATTERS

- 1. EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED AFTER RAINFALL EVENTS TO ENSURE THAT THEY OPERATE EFFECTIVELY... 2. ANY EXISTING TREES WHICH FORM PART OF THE FINAL LANDSCAPING PLAN WILL BE PROTECTED FROM CONSTRUCTION ACTIVITIES BY: 2.1. PROTECTING THEM WITH BARRIER FENCING OR SIMILAR MATERIALS INSTALLED OUTSIDE THE DRIP LINE...

STORMWATER DRAINAGE



- 1. ON COMPLETION OF STORMWATER INSTALLATION, ALL DISTURBED AREAS MUST BE RESTORED TO ORIGINAL CONDITION, INCLUDING KERBS, FOOTPATHS, CONCRETE AREAS, GRAVEL AND GRASSED AREAS AND ROAD PAVEMENTS... 2. THE CONTRACTOR IS TO EXERCISE DUE CARE AND ATTENTION DURING PIPE INSTALLATION ENSURING PIPES ARE NOT DAMAGED DURING CONSTRUCTION AND CONSTRUCTION TRAFFIC DOES NOT EXCEED THE LOAD SPECIFIED FOR THE PIPE PROPOSED...

Notes table with columns for text, Issue Status, Colour Disclaimer, and copyright information for Stantec Australia Pty. Ltd.

Client/Project details including NSW Sydney Metro logo, Project Name (CROWS NEST - SITE B), Project No. (301351270), and Scale (AS SHOWN).








LEGEND	
	SITE BOUNDARY
	ON SITE DETENTION (OSD) TANK
	EXISTING STORMWATER PIPE
	EXISTING GRATED PIT
	EXISTING KERB INLET PIT
	PROPOSED TREES
	CONCRETE FOOTPATH
	CONCRETE PAVEMENT - HEAVY DUTY

C  
B  
A



- Notes
- SURVEY WAS NOT PROVIDED FOR THE PROJECT. THE ARCHITECTURAL LAYOUT HAS BEEN MANUALLY ALIGNED TO NEARMAPS INFORMATION. THE INFORMATION IS SHOWN TO PROVIDE A BASIS FOR DESIGN. STANTEC DOES NOT GUARANTEE THE ACCURACY DUE TO LACK OF SURVEY INFORMATION.
  - EXISTING STORMWATER INFRASTRUCTURE LAYOUT HAS BEEN TAKEN FROM CMDC 'FOR CONSTRUCTION' DOCUMENTATION REF 'SMCSWSCN-SMC-SCN-DD-DWG-207011' DATED 17.05.23
  - UPPER GROUND FLOOR PLAN SHOWN BASED ON ARCHITECTURAL DRAWING DA-2210 REV A BY WOODS BAGOT, DATED 21 JUNE 2024

Issue/Revision	By	Appd	YYYY.MM.DD
B ISSUED FOR SSDA	NO	VE	2024.06.28
A ISSUED FOR SSDA	LPT	LS	2024.02.29

Issue Status

**PRELIMINARY**

**NOT FOR CONSTRUCTION**

This document is suitable only for the purpose noted above. Use of this document for any other purpose is not permitted.

Colour Disclaimer

This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

Notes

Stantec Australia Pty. Ltd.  
Level 1 The Terrace Centre  
94-102 Stirling Terrace  
Albany, WA 6330  
Tel: +61 8 9842 3700

Copyright Reserved

The Copyright to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorised by Stantec is forbidden. The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.

Client/Project Logo

Client/Project

CROWS NEST - SITE B

495 Pacific Highway Crows Nest NSW 2065 Australia

File Name: CI-060-001.DWG

HAL	HAL	RPW	2024.02.29
Dwn.	Dign.	Chkd.	YYYY.MM.DD

Title

GENERAL ARRANGEMENT PLAN

Project No. 301351270


Scale 1:200

Revision B

Drawing No. CI-060-001

REF: 2024.02.29 11:58 AM BY: CALEBY, NATAN  
 V:\2024\CI-060-001\PROJECT DOCUMENTS\CI-060-001\DWG\WKS & REVISIONSHEET.BEP





LEGEND	
	SITE BOUNDARY
	PROPOSED SITE FENCE
	PROPOSED SEDIMENT FENCE
	SANDBAG PIT PROTECTION
	VEHICLE SHAKEDOWN DEVICE
	ON SITE DETENTION (OSD) TANK
	EXISTING GRATED PIT
	EXISTING KERB INLET PIT
	PROPOSED TOPSOIL STOCKPILE

**NOTE:**  
FOR EROSION AND SEDIMENT CONTROL DETAILS REFER DRAWING CI-076-001

C

B

A



- Notes
- SURVEY WAS NOT PROVIDED FOR THE PROJECT. THE SEDIMENT EROSION PLAN IS BASED OFF ACCESSIBLE NEARMAPS INFORMATION.
  - EXISTING STORMWATER INFRASTRUCTURE LAYOUT HAS BEEN TAKEN FROM CNDC 'FOR CONSTRUCTION' DOCUMENTATION REF 'SMCSWSCN-SMC-SCN-DD-DWG-207011' DATED 17.05.23

Issue Status	By	Appd	YYYY.MM.DD
NO	VE		2024.06.28
A	LPT	LS	2024.02.29
Issued/Revision			

**PRELIMINARY**  
**NOT FOR CONSTRUCTION**

This document is suitable only for the purpose noted above. Use of this document for any other purpose is not permitted.

**Colour Disclaimer**  
This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

Notes



Stantec Australia Pty. Ltd.  
Level 1 The Terrace Centre  
94-102 Stirling Terrace  
Albany, WA 6330  
Tel: +61 8 9842 3700

Copyright Reserved  
The Copyright to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorised by Stantec is forbidden. The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.



Client/Project  
CROWS NEST - SITE B

495 Pacific Highway Crows Nest NSW 2065 Australia

File Name: CI-070-001.DWG

HAL	HAL	RPW	2024.02.29
Dwn.	Dign.	Chkd.	YYYY.MM.DD

Title  
EROSION AND SEDIMENT CONTROL PLAN

Project No.  
301351270


Scale  
1:200

Revision  
B


Drawing No.  
CI-070-001

REF: 2024.02.29 14:27:00 - CI-070-001.DWG - PROJECT DOCUMENTATION CONTROL SYSTEMS & SERVICES SHEET  
 V:\2024\CI-070-001\CI-070-001.DWG - PROJECT DOCUMENTATION CONTROL SYSTEMS & SERVICES SHEET





LEGEND	
	SITE BOUNDARY
	PROPOSED BUILDING
	CONCRETE FOOTPATH
	CONCRETE PAVEMENT - HEAVY DUTY



C


B

A

PACIFIC HIGHWAY

CLARKE LANE

UPPER GROUND LEVEL 94.850



- Notes**
- SURVEY WAS NOT PROVIDED FOR THE PROJECT. THE ARCHITECTURAL LAYOUT HAS BEEN MANUALLY ALIGNED TO NEARMAPS INFORMATION. THE INFORMATION IS SHOWN TO PROVIDE A BASIS FOR DESIGN. STANTEC DOES NOT GUARANTEE THE ACCURACY DUE TO LACK OF SURVEY INFORMATION.
  - EXISTING STORMWATER INFRASTRUCTURE LAYOUT HAS BEEN TAKEN FROM CNDC 'FOR CONSTRUCTION' DOCUMENTATION REF 'SMCSWSCN-SMC-SCN-DD-DWG-207011' DATED 17 MAY 2023.
  - UPPER GROUND FLOOR PLAN SHOWN BASED ON ARCHITECTURAL DRAWING SHEET DA-2210 REV A BY WOODS BAGOT, DATED 21 JUNE 2024.

Issued/Revision	By	Appd	NO	VE	DATE
B	ISSUED FOR SSDA		LPT	LS	2024.06.28
A	ISSUED FOR SSDA		LPT	LS	2024.02.29
					YYYY.MM.DD

**Issue Status**

**PRELIMINARY**

**NOT FOR CONSTRUCTION**

This document is suitable only for the purpose noted above. Use of this document for any other purpose is not permitted.

**Colour Disclaimer**

This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

**Notes**



Stantec Australia Pty. Ltd.  
Level 1 The Terrace Centre  
94-102 Stirling Terrace  
Albany, WA 6330  
Tel: +61 8 9842 3700

Copyright Reserved

The Copyright to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorised by Stantec is forbidden. The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.



Client/Project

CROWS NEST - SITE B

495 Pacific Highway Crows Nest NSW 2065 Australia

File Name: CI-440-001.DWG

HAL	HAL	RPW	2024.02.29
Dwn.	Dign.	Chkd.	YYYY.MM.DD

Title

PAVEMENT PLAN



Project No. 301351270

Scale 1:200

Revision B

Drawing No. CI-440-001

REF: 2024/02/29 14:52:44 BY: CHASEY, NATASHA  
 V:\2024\2024\_02\29\PROJECT DOCUMENTS\REVISED\DWG\WINGS & BERGON\SH01.DWG



LEGEND	
	SITE BOUNDARY
	ON SITE DETENTION (OSD) TANK
CATCHMENT AREAS	
	ROOF CATCHMENT TO OSD 1
	BYPASS
CATCHMENT AREAS	
<ul style="list-style-type: none"> <li>ROOF CATCHMENT TO OSD= 1383m<sup>2</sup> (100% IMPERVIOUS)</li> <li>CATCHMENT BYPASSING OSD TANKS= 489.4m<sup>2</sup> (100% IMPERVIOUS)</li> </ul>	

C

B

A



- Notes**
- SURVEY WAS NOT PROVIDED FOR THE PROJECT. THE ARCHITECTURAL LAYOUT HAS BEEN MANUALLY ALIGNED TO NEARMAPS INFORMATION. THE INFORMATION IS SHOWN TO PROVIDE A BASIS FOR DESIGN. STANTEC DOES NOT GUARANTEE THE ACCURACY DUE TO LACK OF SURVEY INFORMATION.
  - EXISTING STORMWATER INFRASTRUCTURE LAYOUT HAS BEEN TAKEN FROM CNDC 'FOR CONSTRUCTION' DOCUMENTATION REF 'SMCSWSCN-SMC-SCN-DD-DWG-207011' DATED 17 MAY 2023.
  - ROOF TERRACE PLAN SHOWN BASED ON ARCHITECTURAL DRAWING SHEET DA-2227 REV A BY WOODS BAGOT, DATED 21 JUNE 2024.

Issued/Revision	By	Appd	NO	VE	2024.06.28
B	ISSUED FOR SSDA		LPT	LS	2024.02.29
A	ISSUED FOR SSDA				YYYY.MM.DD

**Issue Status**

**PRELIMINARY**

**NOT FOR CONSTRUCTION**

This document is suitable only for the purpose noted above. Use of this document for any other purpose is not permitted.

**Colour Disclaimer**

This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

**Notes**



Stantec Australia Pty. Ltd.  
Level 1 The Terrace Centre  
94-102 Stirling Terrace  
Albany, WA 6330  
Tel: +61 8 9842 3700

**Copyright Reserved**

The Copyright to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorised by Stantec is forbidden. The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.



**Client/Project**

CROWS NEST - SITE B

495 Pacific Highway Crows Nest NSW 2065 Australia

File Name: CI-500-001.DWG

HAL	HAL	RPW	2024.02.29
Dwn.	Dign.	Chkd.	YYYY.MM.DD



**Title**

STORMWATER CATCHMENT PLAN

Project No. 301351270 Scale 1:200

Revision **B** Drawing No. **CI-500-001**

REF: 2024/02/29 14:52:29 BY: CHASEY, NATASHA  
 \VADSD\24\CI-500-001\PROJECT DOCUMENTS\CI-500-001\DWG\WINGS & BERGON\CI-500-001.DWG




LEGEND	
	SITE BOUNDARY
	ON SITE DETENTION (OSD) TANK
	EXISTING STORMWATER PIPE
	EXISTING GRATED PIT
	EXISTING KERB INLET PIT
	PROPOSED TREES

**PROPOSED ON-SITE DETENTION TANK**  
 VOLUME= 60.44cu.m  
 SURFACE AREA= 50.37sq.m  
 TANK HEIGHT= 1.2m  
 ORIFICE PLATE DIA= 125mm  
 OUTLET PIPE DIA= 150mm  
 OUTLET IL= 106.5m  
 BASE OF TANK IL= 106.5m  
 TANK SOFFIT RL= 107.7m  
 TOP OF TANK IL= 107.9m

OSD TO CONTAIN 3sqm STORMFILTER CHAMBER WITH 3x 690mm PSORB STORMFILTER CARTRIDGES

OSD TO DISCHARGE VIA EXISTING DOWNPIPE DPB1, CONNECTING INTO THE STORMWATER MAIN WITHIN CLARKE LANE.



- Notes**
- SURVEY WAS NOT PROVIDED FOR THE PROJECT. THE ARCHITECTURAL LAYOUT HAS BEEN MANUALLY ALIGNED TO NEARMAPS INFORMATION. THE INFORMATION IS SHOWN TO PROVIDE A BASIS FOR DESIGN. STANTEC DOES NOT GUARANTEE THE ACCURACY DUE TO LACK OF SURVEY INFORMATION.
  - EXISTING STORMWATER INFRASTRUCTURE LAYOUT HAS BEEN TAKEN FROM CNDC 'FOR CONSTRUCTION' DOCUMENTATION REF 'SMCSWSCN-SMC-SCN-DD-DWG-207011' DATED 17.05.23

Issue Status	By	Appd	Date
NO	VE		2024.06.28
LPT	LS		2024.02.29
Issued/Revision	By	Appd	YYYY.MM.DD

**PRELIMINARY**  
**NOT FOR CONSTRUCTION**

This document is suitable only for the purpose noted above. Use of this document for any other purpose is not permitted.

**Colour Disclaimer**  
 This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

**Notes**

Stantec Australia Pty. Ltd.  
 Level 1 The Terrace Centre  
 94-102 Stirling Terrace  
 Albany, WA 6330  
 Tel: +61 8 9842 3700

Copyright Reserved

The Copyright to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorised by Stantec is forbidden. The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.

Client/Project Logo

Client/Project

CROWS NEST - SITE B

495 Pacific Highway Crows Nest NSW 2065 Australia

File Name: CI-520-001.DWG

HAL	HAL	RPW	2024.02.29
Dwn.	Dign.	Chkd.	YYYY.MM.DD

Title

STORMWATER DRAINAGE PLAN

Project No. 301351270 Scale 1:200

Revision **B** Drawing No. **CI-520-001**

REF: 2024/02/29 14:53:04 BY: C. CALVERT, N. WATSON  
 \V\2024\CI-520-001\CI-520-001-DWG-207011.DWG PROJECT DOCUMENTATION CONTROL DRAWINGS & REVISION SHEET



# Appendix B Utility Services Infrastructure Assessment Report by NDY





# UTILITY SERVICES INFRASTRUCTURE ASSESSMENT (USIA) REPORT

Crows Nest Metro – OSD Site B  
Third.i

CONFIDENTIAL

Revision: 3.0 – PRELIMINARY | Issued: 17 September 2024

Document name: rp230811s0016

**NDY**  
A TETRA TECH COMPANY

## CONFIDENTIAL INFORMATION

This document is made available to the recipient on the express understanding that the information contained in it be regarded and treated by the recipient as strictly confidential. The contents of this document are intended only for the sole use of the recipient and should not be disclosed or furnished to any other person.

## DISCLAIMER OF LIABILITY

The information contained in this document is provided under direction from the nominated client and addresses this direction. Any third party reviewing the content of this document needs to make their own assessment on the appropriateness of the information contained. NDY Management Pty Limited makes no assurance the information meets the needs of a third party and as such accepts no liability for any loss or damage incurred by third parties whatsoever as a result of using the information.

## COPYRIGHT

© NDY Group 2024.

Learn more about NDY

**Website:** [www.ndy.com](http://www.ndy.com)

**Twitter:** @ndygroup

**LinkedIn:** [www.linkedin.com/company/norman-disney-&-young](http://www.linkedin.com/company/norman-disney-&-young)

**YouTube:** <https://www.youtube.com/ndygroup>

**Facebook:** [www.facebook.com/NDY-Group](http://www.facebook.com/NDY-Group)

# Table of contents

<b>1 EXECUTIVE SUMMARY</b>	<b>1</b>
1.1 Purpose	1
1.2 Authority	1
1.3 GFA Schedule	1
<b>2 POWER</b>	<b>2</b>
2.1 Required Capacity Estimates	2
<b>3 WATER</b>	<b>3</b>
3.1 Capacity Estimates	3
3.2 Required Supply	3
<b>4 SEWER</b>	<b>4</b>
4.1 Capacity Estimates	4
4.2 Required Supply	4
<b>5 NATURAL GAS</b>	<b>5</b>
5.1 Capacity Estimates	5
5.2 Required Supply	5
<b>6 TELECOMMUNICATIONS</b>	<b>6</b>
6.1 Existing Infrastructure	6

# 1 EXECUTIVE SUMMARY

## 1.1 PURPOSE

This report has been produced by Norman Disney & Young and commissioned by Third.i as supporting document for Development Application.

The purpose of this report is to provide a desktop assessment of the authority services infrastructure and its general suitability for the proposed new Over Station Development (OSD) Site B associated with Crows Nest Metro station.

This report shall not be relied upon as providing any warranty or guarantee of the infrastructure, the building, its services or equipment.

## 1.2 AUTHORITY

Authority to undertake this report was provided by Third.i on 17<sup>th</sup> September 2024.

## 1.3 GFA SCHEDULE

Following gross floor areas apply to this development, based on architectural drawing set by Woods Bagot "For SSSA" Revision A dated 26 July 2024:

LEVEL		USE / TYPE		BUILDING HEIGHTS		FUNCTIONAL AREAS													CAR PARKING	
		RL	FL TO FL	Residential GFA	Retail GFA	Total GFA	Non-Residential GLAR	Residential NSA	Residential Balcony	Beds	Beds	Beds	Apts	Solar	Solar Quality Natural Light Outcome	Total Solar	Cross Vent	Residential Car Spaces	Spaces Incl Storage	
		m	m	m <sup>2</sup>	m <sup>2</sup>	m <sup>2</sup>	m <sup>2</sup>	m <sup>2</sup>	m <sup>2</sup>	1	2	3	No.					No.	No.	
Level 21	Roof / Resi	150.00	4.000			0			389											
Level 20	Resi	150.90	3.100	895		895		872	300											
Level 19	Resi	147.80	3.100	938		938		919	95											
Level 18	Resi	144.70	3.100	918		918		895	112	4	6	1	11	7	4	4	11	11		
Level 17	Resi	141.60	3.100	918		918		895	112	4	6	1	11	7	4	4	11	11		
Level 16	Resi	138.50	3.100	1038		1038		895	102	4	6	1	11	7	4	4	11	11		
Level 15	Resi	135.40	3.100	1038		1038		895	102	4	6	1	11	7	4	4	11	11		
Level 13	Resi	132.30	3.100	1038		1038		895	102	4	6	1	11	7	4	4	11	11		
Level 12	Resi	129.20	3.100	1038		1038		895	102	4	6	1	11	7	4	4	11	11		
Level 11	Resi	126.10	3.100	1038		1038		895	102	4	6	1	11	7	4	4	11	11		
Level 10	Resi	123.00	3.100	1038		1038		895	102	4	6	1	11	7	4	4	11	11		
Level 9	Resi	119.90	3.100	1038		1038		895	102	4	6	1	11	7	4	4	11	11		
Level 8	Resi	116.80	3.100	875		875		800	47	4	4	2	10	6	4	4	10	10		
Level 7	Resi	113.70	3.100	875		875		800	47	4	4	2	10	6	4	4	10	10		
Level 6	Cars	109.50	4.200																28	3
Level 5	Cars	106.50	3.000																27	4
Level 2	Plant	99.79	6.715			0														
Level 1	Non-Resi	95.00	4.765	18	210	349	210													
Ground	Non-Resi & Resi	91.55	3.450		137	416	137													
<b>TOTAL</b>				<b>12,981</b>	<b>347</b>	<b>13,451</b>	<b>347</b>	<b>11,446</b>	<b>1,616</b>	<b>44</b>	<b>63</b>	<b>23</b>	<b>130</b>	<b>81</b>	<b>48</b>	<b>130</b>	<b>130</b>	<b>55</b>	<b>7</b>	
										<b>34%</b>	<b>48%</b>	<b>18%</b>		<b>62%</b>	<b>37%</b>	<b>100%</b>	<b>100%</b>			

SITE AREA (m <sup>2</sup> )	1,872
-----------------------------	-------

	PROPOSED	CAP	DIFFERENCE
Total FSR	7.4	7.5	-0.1
Resi GFA	12981	13006	-19
Metro GFA	875	FIXED	
Non-Residential GFA	922	936	-14
Carparks	65	65	0

Total GFA	13,863
-----------	--------

## 2 POWER

### 2.1 REQUIRED CAPACITY ESTIMATES

Based on maximum demand calculations conducted as part of concept design phase, the proposed new OSD Site B development required **995 kVA** power supply.

Suitable and compliant chamber provisions are to be documented in Architectural documentation for Development Application.

As part of Crows Nest Metro station construction, local infrastructure is undergoing upgrade works to cater for both developments – Metro station and OSD site B. New LV and HV conduits will be constructed, for details refer to Figure 1 below.




Figure 1 – Sydney Metro Crows Nest – Proposed Utilities Plan – showing proposed new LV and HV Conduits along site frontage, denote in red

## 3 WATER

### 3.1 CAPACITY ESTIMATES

Based on demand calculations conducted in accordance with AS/NZS 3500.1 and Sydney Water guidelines, following demand parameters apply to the proposed Crows Nest Metro OSD Site B development:

- Average daily demand: 42 kL/day
- Probable simultaneous flow (potable water, incl. landscape irrigation): 11.5 L/s
- Wet fire protection demand: 40 L/s.

### 3.2 REQUIRED SUPPLY

Based on calculated demand, it is estimated that a DN250 Sydney Water main would be sufficient to cater for the proposed new development, providing it achieves required minimum pressures for domestic and fire protection assisted operation.

As part of Crows Nest Metro station construction, local infrastructure is undergoing upgrade works to cater for both developments – Metro station and OSD site B. A new DN250 water main will be constructed with applicable connection points, for details refer to Figure 2 below.




Figure 2 – Sydney Metro Crows Nest – Proposed Utilities Plan – showing proposed new DN250 Sydney Water main along OSD Site B frontage

## 4 SEWER

### 4.1 CAPACITY ESTIMATES

Based on demand calculations conducted in accordance with AS/NZS 3500.2 and Sydney Water guidelines, following demand parameters apply to the proposed Crows Nest Metro OSD Site B development:

- Average daily discharge: 39 kL/day

### 4.2 REQUIRED SUPPLY

Based on calculated discharge, a DN225 sewer main is sufficient to cater for the proposed new development, subject to Section 73 NOR by Sydney Water and available sewer main invert levels.

As part of Crows Nest Metro station construction, local infrastructure is undergoing upgrade works to cater for both developments – Metro station and OSD site B. Two new DN225 sewer sidelines will be constructed with connection to existing DN225 sewer main in Clarke Lane, for details refer to Figure 3 below.




Figure 3 – Sydney Metro Crows Nest – Proposed Utilities Plan – showing proposed new DN225 Sydney Water sewer sidelines

## 5 NATURAL GAS

### 5.1 CAPACITY ESTIMATES

There is no requirement for Natural Gas supply for the proposed new Crows Nest Metro OSD Site B development. The building will be fully electrified.

### 5.2 REQUIRED SUPPLY

No Gas connection is required for this development.

As part of Crows Nest Metro station construction, local infrastructure is undergoing upgrade works to cater for both developments – Metro station and OSD site B. A new DN50 nylon NG main will be constructed along Hume Street and Pacific Highway, for details refer to Figure 4 below.




Figure 4 – Sydney Metro Crows Nest – Proposed Utilities Plan – showing proposed new DN50 Jemena gas main

## 6 TELECOMMUNICATIONS

### 6.1 EXISTING INFRASTRUCTURE

NBN is the most suitable telecommunications supplier in this area and for this particular development. Other providers, such as Telstra, Optus and TPG also have infrastructure in the vicinity of the site.

# CONTACT US

## AUSTRALIA

### ADELAIDE

T: +61 8 8290 6800  
E: adelaide@ndy.com

### BRISBANE

T: +61 7 3120 6800  
E: brisbane@ndy.com

### CANBERRA

T: +61 2 6295 1788  
E: canberra@ndy.com

### GOLD COAST

T: +61 7 5512 1235  
E: goldcoast@ndy.com

### MELBOURNE

T: +61 3 9862 6800  
E: melbourne@ndy.com

### PERTH

T: +61 8 9281 6800  
E: perth@ndy.com

### SYDNEY

T: +61 2 9928 6800  
E: sydney@ndy.com

## CANADA

### VANCOUVER

T: +1 604 734 9338  
E: vancouver@ndy.com

## NEW ZEALAND

### AUCKLAND

T: +64 9 307 6596  
E: auckland@ndy.com

### WELLINGTON

T: +64 4 471 0151  
E: wellingtonadmin@ndy.com

## UNITED KINGDOM

### LONDON

T: +44 20 7553 9494  
E: london@ndy.com

## IRELAND

### DUBLIN

T: +353 1 264 6995  
E: dublin@ndy.com

Join us on social media at  
[www.ndy.com/followus](http://www.ndy.com/followus)



**CONFIDENTIAL INFORMATION:** This document is given with the understanding that the information within is private. Please keep it confidential and don't share with anyone else. Take proper care to make sure that others can't see or access this document. It's meant only for you.

**DISCLAIMER OF LIABILITY:** The information in this document is provided under direction of the client and follows their instructions. Any third party reviewing the content should make their own assessment on whether the information is appropriate to them. NDY makes no assurance the information meets the needs of a third party and does not accept liability for any loss or damage incurred by third parties as a result of using the information.

**COPYRIGHT © NDY Group 2024:** No part of this document can be copied or sent without written permission from NDY. All rights are reserved.

Design with  
community in mind

Level 9, The Forum  
203 Pacific Highway  
St Leonards NSW 2065  
Tel +61 2 8484 7000

For more information please visit  
[www.stantec.com](http://www.stantec.com)

