

Carl Dumbleton

From: Neville Hattingh <neville@elementenvironment.com.au>
Sent: Sunday, 26 June 2022 2:56 PM
To: Carl Dumbleton
Cc: Les Longhurst
Subject: RE: Marulan South Limestone Mine - Status of post approval management plans

Hi Carl

Apologies for the delay in sending this to you. I was out the office the end of the week before last and much of last week and had limited computer time. Please find below a table including each of the management plans/strategies, the relevant timing condition and a comment on the date by which each plan/strategy would need to be approved by and which ones require an extension from DPE to the approval timeframes.

Please ring if you have any queries.

Kind regards,

Neville.

Plan/Strategy	Status	Relevant timing condition	Comment if plan is triggered
Noise Management Plan	No stakeholder consultation required. Submitted to DPE. Awaiting approval.	The Noise Management Plan must be approved by the Planning Secretary within 3 months of the date of this consent, unless otherwise agreed by the Planning Secretary.	Further extension to the approval of this plan required from DPE. Plan would need to be approved by end of August 2022 at the latest.
Blast Management Plan	No stakeholder consultation required. Submitted to DPE. Awaiting approval.	The Applicant must not undertake any blasting under this consent until the Blast Management Plan is approved by the Planning Secretary.	Approval of this plan required by end of July 2022
Air quality and greenhouse gas management plan	Consultation with EPA complete. Submitted to DPE. Awaiting approval.	The Air Quality and Greenhouse Gas Management Plan must be approved by the Planning Secretary within 3 months of the date of this consent, unless otherwise agreed by the Planning Secretary.	Further extension to the approval of this plan required from DPE. Plan would need to be approved by end of August 2022 at the latest.
Aboriginal Cultural Heritage Management Plan	Consultation with RAPs and Heritage NSW complete. Submitted to DPE. Awaiting approval.	The Applicant must not disturb any heritage item until the Aboriginal Cultural Heritage Management Plan is approved by the Planning Secretary.	Approval of this plan required by end of August 2022
Historic Heritage Management Plan	Submitted to Council for consultation end of March 2022. Chasing Council on comments for two months. If Council don't provide comments by 31 May 2022 will submit to DPE for approval.	The Applicant must not disturb any heritage item until the Historic Heritage Management Plan is approved by the Planning Secretary.	Approval of this plan required by end of August 2022
Water Management Plan (incl Groundwater Management Plan)	Received comments from DPE Water, EPA and WaterNSW. Awaiting comments from DPE Fisheries. Will update WMP to	The Water Management Plan must be approved by the Planning Secretary	Further extension to the approval of this plan required from DPE. Plan would need to be

	address stakeholders comments and will then submit to DPE for approval.	within 3 months from the date of this consent, unless otherwise agreed by the Planning Secretary.	approved by end of August 2022 at the latest.
Biodiversity Management Plan	Consultation with DPE BCD complete. Submitted to DPE. Received further comments from Tania Ashworth of DPE BCD. Updated and resubmitted BMP to DPE. Awaiting approval.	The Applicant must not clear any vegetation described in the document/s listed in condition A2(c) until the Biodiversity Management Plan is approved by the Planning Secretary.	Approval of this plan required by end of July 2022
Rehabilitation Strategy	Awaiting comments from DPE Water, Resource's Regulator and Council. DPE Water and Resources Regulator advised by email that they would provide comments, but not yet received. DPE BCD rand to advise they had no comments on the RS. Will update RS to address stakeholders comments and will then submit to DPE for approval.	The Rehabilitation Strategy must be approved by the Planning Secretary within 6 months from the date of this consent, unless otherwise agreed by the Planning Secretary .	Further extension to the approval of this plan required from DPE. Plan would need to be approved by end of August 2022 at the latest.
Traffic Management Plan	Consultation with Council and TfNSW complete. Submitted to DPE. Awaiting approval.	The Traffic Management Plan must be approved by the Planning Secretary within 3 months from the date of this consent, unless otherwise agreed by the Planning Secretary.	Further extension to the approval of this plan required from DPE. Plan would need to be approved by end of August 2022 at the latest.
Environmental Management Strategy	No stakeholder consultation required. To be submitted to DPE shortly.	The Environmental Management Strategy must be approved by the Planning Secretary within 3 months from the date of this consent, unless otherwise agreed by the Planning Secretary	Further extension to the approval of this plan required from DPE. Plan would need to be approved by end of August 2022 at the latest.
Contaminated Materials Protocol	No stakeholder consultation required. To be submitted to DPE shortly.	Prior to commencing development under this consent, the Applicant must prepare a Contaminated Materials Protocol to the satisfaction of the Planning Secretary.	Approval of this plan required by end of July 2022



Neville Hattingh
CEO | Founder

0404 252 265 | neville@elementenvironment.com.au

elementenvironment.com.au | Follow us on LinkedIn 



Collaborate | Innovate | Solve

Element acknowledges the Traditional Owners of Country throughout Australia. We pay our respects to Elders past and present. This email is confidential and may contain legally privileged information. If you are not the intended recipient, you must not disclose or use the information in it. If you have received this email in error, please notify us immediately by return email and delete the email and any related attachments.

Please consider the environment before printing this email.