RIVERINA BATTERY ENERGY STORAGE SYSTEM Stage 2a

DARLINGTON POINT SOLAR FARM

STATE SIGNIFICANT DEVELOPMENT (SSD 8392)

INDEPDENDENT ENVIRONMENTAL AUDIT



Auditee: Consolidated Power Projects
Auditor: Urban Perspectives Environmental Solutions

JANUARY 2023

Document Control

This Independent Environmental Audit report has been certified by Stuart Wilmot, Principal Auditor (Exemplar Global), assisted by Wassef Hussain, Assisting Auditor (Exemplar Global) of Urban Perspectives Environmental Solutions.

		DOCL	IMENT CONTROL STA	.TUS		
Report Title		Independent Audit 1 – Post Approval Requirements Riverina Battery Energy Storage System (BESS)				
A	pplicant	Tesla Motors Pty Ltd	Luke Perabo, Project Ma		ect Manager, CPP	
Principal Contractor		Consolidated Power Projects Pty Ltd	Client Contact	Liam Chambers, Site Manager, CPP		
Proponent		Edify Energy		Jarrod Erbs, SQE Advisor		
Rev	Date	Rev Details	Author	Reviewer	Approver	
1	17/10/22	Draft	Stuart Wilmot Wassef Hussain	Luke Perabo		
2	4/11/22	Final	Wassef Hussain	Stuart Wilmot	Stuart Wilmot	
3	31/01/23	Addressing DPIE comments issued in Dec 2022	Wassef Hussain	Stuart Wilmot	Stuart Wilmot	

Disclaimer

Urban Perspectives believe the information contained within this audit report to be correct at the time of printing. Urban Perspectives does not accept responsibility for any consequences arising from the use of the information herein.

The report is based on matters which were observed or came to the attention of Urban Perspectives' auditors during the day. Findings and observations arising from the independent audit are stated in the report and are based on viewed site conditions and information provided by Consolidated Power Projects (CPP).

No part of this report, its attachments or appendices may be reproduced by any process without the written consent of Urban Perspectives. All enquiries should be directed to Urban Perspectives and CPP.

TABLE OF CONTENTS

1	EXECUTIVE SUMMARY	6
1.1	Summary of Findings	6
2	BACKGROUND	7
2.1	BESS Technology	7
2.2 2.2	Development Consent and Modification 2.1 Summary of Consolidated Consent Conditions	7 8
3	INTRODUCTION	11
3.1	Audit team	12
3.2	Audit scope and objectives	13
3.3	Audit period	13
4	AUDIT METHODOLOGY	14
4.1	Selection and endorsement of audit team	14
	Independent Audit scope development 2.1 Document Review 2.2 Council Consultation	14 14 16
4.3	Site inspections	16
4.4	Site personnel interviews	16
4.5	Opening Meeting	17
4.6	Closing Meeting	17
4.7	Report Preparation	17
4.8	Compliance Status Descriptors	17
5	AUDIT FINDINGS	18
5.1	Approval and Document List	18
5.2	Compliance Performance	19
5.3	Summary of Agency Notices, Orders, Penalty Notices and Prosecutions	19
5.4	Non-Compliances	19

5.5 Previous audit recommendations		19
5.6 EMP, Sub-plans and compliance documents	8	19
5.6.1 Construction Environmental Management (EMS) 20	Plan (CEMP) or Environmental Management Strategy	
5.6.2 Accommodation and Employment Strateg	y (AES)	20
5.6.3 Biodiversity Management Plan (BMP)		20
5.6.4 Traffic Management Plan (TMP)		20
5.6.5 Chance Finds Protocol		21
5.6.6 Final Layout Plans		21
5.7 Consultation outcomes		21
5.8 Complaints		23
5.9 Incidents		23
5.10 Actual versus predicted environmental in	ipacts	23
5.11 Site inspection		25
5.12 Site interviews		26
5.13 Previous annual review or compliance re	port recommendations	26
5.14 Key Strengths		26
6 RECOMMENDATIONS AND CONCLUS	SION	27
7 APPENDICES		29
7.1 Appendix A- Independent audit table		31
7.1.1 Schedule 2 – Administrative Condition	ns (Modification 1, 22 October 2021)	31
7.1.2 Schedule 3 – Environmental Condition	ns General	37
7.1.3 Schedule 4 - Environmental manage		61
7.1.4 Incident notification and reporting re	quirements	68
7.2 Appendix B - Planning Secretary audit team	agreement	72
7.3 Appendix C – Consultation		75
7.4 Appendix D - Independent audit declaration	form	98
7.5 Appendix E - Technical specialists reports		100
7.6 Appendix F - Site inspection photographs		102
Photo 1 – Approved Final Layout Plans (Civil Drawi		103
Photo 2 – Pre start safety checks conducted daily o	-	104
Photo 3 - Email dispatch containing relevant plans Photos 4 – Utilisation of Catch Drains to Capture Ru	unoff From Disturbed Areas and Direct Runoff into	105
Evaporation Pond. Batter treatment Recommended	-	106
Photo 5 – Noise Monitoring Readings Recorded and		107
Photo 6(a) Cattle grid, collecting mud/dirt at site ent Photos 6(b) – Vehicle turning area inside site comp		107 108

7.9	APPENDIX H - Response to Audit Recommendations	130
7.8	APPENDIX G2	129
7.7	APPENDIX G1	127
	hoto 23 - Approval of Environmental management Strategy (EMS) /CEMP by DPIE for Stage 2a works. hoto 24 – Approved plans uploaded on website	124
	hoto 22 - VENM Certificate for importing fill material to BESS site hoto 23 - Approval of Environmental management Strategy (EMS) /CEMP by DPIE for Stage 2a works.	123
	om construction. (page 1 of 4)	122
	hoto 21 - Waste register maintained electronically by CPP showing quantity and types of wastes genera	ated 122
	llowing waste disposal.	122
	hoto 20 - Waste transported to Tharbogang Landfill, Griffith. Shown below some tipping dockets obtaine	
	hoto 19 - Topsoil retained for reuse hoto 20 - Waste transported to Tharbogang Landfill, Griffith, Shown below some tipping dockets obtains	121
	hotos 9- Source separated waste skips in laydown area and near site office	120
	hoto 8 – Safety Data Sheets kept in master file	120
	hoto 16 – Adequately stocked spill kit was noted to be present within close reach of work area	119
	hoto 7– Spill containment measure underneath diesel generator	119
	hoto 14 – Oxyacetylene Cylinder in caged compartment	118
	hoto 13 – Chemicals such as paints, oil, sprays, etc stored inside self-contained cabinet	118
	te personnel.	117
	promitments to environmental quality, safety and environment ai med at reinforcing HSE awareness and	-
	hoto 12 - Information relating to hazards displayed on Project Construction Board. Also includes CPP's	
	hoto 11(d) – Emergency contact details displayed inside site office	116
	hoto 11(c) Emergency contact details also illustrated in Site Layout Plan.	116
	side site office noticeboard	115
	hotos 11(a) – Copies of Emergency Management Plan, including other information kept in master file ar	
	apacity tank 20,000 litres has been approved and will be in place prior to stage 2b commencement.	115
	hoto 10 – Onsite water storage comprising 7,000 litre tank for responding to any fires on site. A larger	
	hoto 9(b) – Concrete pour observed during site audit	114
	hoto 9(a) – Concrete washout pit with lining material – requires maintenance	114
	hoto 8(c) – Utilisation of Evaporation Pond to Capture Runoff from Disturbed Areas	113
	hoto 8(b) – Sediment fence installed along site boundary	113
	hoto 8(a) Erosion and Sediment Control Plan displayed on Project Noticeboard inside office.	112
	hoto 7 – Weekly Site Inspection Conducted During Construction	112
	hoto 6(f) – Water cart in operation for dust suppression	111
	hoto 6(e) Speed Limit sign posted along secondary access track	111
ре	erimeter off Donald Ross Drive.	110
Ph	hoto 6 (d) – Sediment laden water collected in a nearby swale situated between vehicle access track an	id site
Ph	hotos 6(c) – Mud tracking at the vehicle turning bay off Donald Ross Drive	109

Glossary

Term	Definition	
AES	Accommodation and Employment Strategy	
BESS	Battery Energy Storage System, consisting of individual power pack cubicles or skid-mounted/containerised power packs and modular inverters and medium voltage transformers, including a connection to the above switchyard (located within substation compound areas).	
CEMP	Construction Environmental Management Plan, also referred to as the Project Environmental Management Strategy (EMS) prepared by CPP and approved by DPIE for BESS. CEMP in conjunction with the following plans: - Accommodation and Employment Strategy (AES), BESS - Biodiversity Management Plan, - Traffic Management Plan, BESS - Chance Find Protocol (Signal Energy); - Emergency Management Plan;	
	 Community Consultation and Engagement Plan (Edify) CPP Policies and Procedures 	
Conditions of Consent	 Means conditions imposed on either of the following: development consents for State significant development infrastructure approvals for State significant infrastructure transitional Part 3A project approvals other approvals or consents granted by the Minister in accordance with the NSW Environmental Planning and Assessment Act 1979. 	
Conditions of Consent (Modification)	Consolidated Consent for Modification 1 dated 22 October 2021	
Construction	As defined within the relevant consent/approval.	
СС	Construction Certificate	
СРР	Consolidated Power Projects Pty Ltd – Contractor for the BESS, Principal Contractor, and design and construction balance of plant.	
Development	Darlington Point Solar Farm Stage 2a – Battery Energy Storage System	
DP	Darlington Point	
DPI	Department of Primary Industries	
DPIE	Department of Planning, Infrastructure and Environment	
DPSF	Darlington Point Solar Farm, the project.	
Edify Energy	Principal – Developer and Owner of assets	
EIS	Environmental Impact Statement prepared by ARUP in accordance with Part 4 of the NSW Environmental Planning and Assessment Act 1979 (EP& Act) and Schedule 2 of the Environmental Planning and Assessment Regulation 2000 (EP&A Regulation).	
EMP	Environmental Management Plan	
EPA	NSW Environment Protection Authority	
FRNSW	Fire and Rescue New South Wales	
HSE	Health, Safety and Environment	
IEA	Independent Environmental Audit	

Term	Definition		
Incident	As defined within the relevant consent/approval.		
Minister	NSW Minister for Planning or delegate.		
MW	Megawatt: 1 MW = 1,000 kilowatt (kW)		
MWh	Megawatt hour		
NEM	National Electricity Market		
OC	Occupation Certificate		
0 & M	Operation and Maintenance		
PAR	Post Approval Requirement		
PCT	Plant Community Type		
Principal Contractor	Consolidated Power Project		
Proponent	Edify Energy		
PV	PhotoVoltaic		
RFS	Rural Fire Services		
SDS	Safety Data Sheets		
SQE	Safety, Quality and Environment		
SSD	 State Significant Development, means any of the following: State significant development projects State significant infrastructure projects (including critical State significant infrastructure projects) transitional Part 3A projects Part 4 projects for which the Minister is the consent authority in accordance with the Environmental Planning and Assessment Act 1979. 		
Tesla	Head Contractor for the BESS – Battery and Transformer Supplier, O & M.		
TfNSW	Transport for NSW		
WHSEQ System	Work Health Safety Environment and Quality Management System		

1 EXECUTIVE SUMMARY

This report presents the findings of an Independent Environmental Audit (IEA) undertaken by Urban Perspectives. The Department of Planning, Industry and Environment (DPIE) appointed Urban Perspectives to assess the environmental performance and compliance status of the Riverina **B**attery **E**nergy **S**torage **S**ystem (BESS) located in Darlington Point of Murrumbidgee local government area.

On the 7 December 2018, DPIE approved Darlington Point Solar Farm (DPSF) as State Significant Development (SSD 8392). The BESS project is ancillary to the DPSF and is referred to as Stage 2a of Darlington Point Solar Farm. Edify Energy has completed the construction and commissioning of the Darlington Point Solar Farm as part of a previous stage of the Development which does not form part of Stage 2a of the development.

In October 2022, the DPIE issued a consolidated consent in response to a modification application involving a capacity upgrade of the BESS facility. The capacity upgrade of the BESS remains within the approved 2 ha area within the site. The modified consent (consolidated consent) includes Schedule 4, Condition 7 which requires undertaking an Independent Environmental Audit of the development of the battery storage facility in accordance with the modified consent conditions and *Independent Audit Post Approval Requirements* (DPIE, 2020) guidelines.

1.1 Summary of Findings

Urban Perspectives identified no non-compliances based on observations and findings of the audit. A few minor issues were identified that are categorised as improvement opportunities. It is noted that some consent conditions were not applicable to construction of the BESS.

The Environmental Management Strategy (EMS), which includes the project CEMP, has been generally developed in accordance with the conditions of consent and approvals. There are some opportunities for improvement to ensure continual environmental performance and compliance with the development consent. These are discussed in section 6 – Recommendations and Conclusion (Opportunities for Improvement) of this report.

Total Conditions of Consent Number of Compliances		Not Triggered	Non-Compliances	Improvement Opportunity
63	38	25	0	3

A total of thirty-right (38) were identified as relevant to construction of the BESS and twenty-five (25) conditions haven't been triggered. The audit found three (3) improvement opportunities that were identified against **Conditions 15 (Dust) and 21 (water pollution)** under **Schedule 3 and Condition 8 (access to information) under Schedule 4**. In addition, there is one recommended action for continuing compliance with **conditions 25 (Storage and handling of Dangerous Goods)** under **Schedule 3**. See section 7.1.2 and 7.1.3 under Appendix A.

2 BACKGROUND

The Darlington Point Solar Farm (DPSF) is a State Significant Development (SSD 8392) project located approximately 10 km south of the township of Darlington Point, NSW along Donald Ross Drive (3.5 km south of the Sturt Highway / Donald Ross Drive intersection, see Figure 2). The Development for DPSF is being undertaken in five (5) distinct stages namely Stage 1, Stage 2a & 2b, Stage 3 and Stage 4.

- Stage 1 Construction and operation of the solar farm;
- Stage 2a Site Preparation for the Battery Energy Storage System (BESS)
- Stage 2b BESS battery components and connections to the TransGrid Substation.
- Stage 3 Operations; and
- Stage 4 Decommissioning




FIGURE 1 PROJECT CONTRACTING STRUCTURE

Stage 1 construction works are complete and the Solar Farm is currently capable of supplying 275MW to the TransGrid substation located adjacent to the site. Construction of Stage 2a has commenced which involve site preparation for the construction of the BESS. The BESS facility is located outside the Solar Farm but is within the greater DPSF site. Construction works previously undertaken for the development of the solar farm formed part of a separate contract package which is not related to the construction of the BESS facility. The primary development activities of the solar farm and the BESS are on separate land parcels and different parties own the assets.

2.1 BESS Technology

The major technological component of the BESS is called megapack, a powerful battery that is fully integrated to provide energy storage and support, helping to stabilize the grid and prevent outages. Each battery module is paired with its own inverter for improved efficiency and increased safety ensuring more power and reliability at a lower cost over its lifetime. Megapack systems are customizable and infinitely scalable, making them suitable for projects of various sizes and locations.

2.2 Development Consent and Modification

On 7 December 2018, DPIE approved SSD 8392 outlining the conditions of consent applicable to the solar farm component, as well as the battery energy storage system identified as an ancillary

infrastructure to the DPSF. Later, Edify Energy lodged a modification application to obtain development consent for the increment of the DP's BESS capacity from 50 MW/ 100 MWh to 200 MW/ 400 MWh and including individual battery power pack cubicles or skid-mounted/containerised power packs, inverters, transformers, switchgear, buried cables and associated equipment to connect to the existing TransGrid Darlington Point Substation. DPIE approved the modification because it was satisfied that "the modification would improve the ability of the project to store solar energy for dispatch to the grid outside of daylight hours and / or during periods of peak demand, which has the potential to further contribute to increased grid stability and energy security." On 22 October 2021, DPIE issued a consolidated version of the consent that included all modifications to the original determination instrument.



FIGURE 2 LOCATION OF BESS FACILITY AT DARLINGTON POINT SOLAR FARM, NSW

Construction works for the BESS are located on Lot 1, DP 1249830 and Lot 2, DP1249830, 336 Donald Ross Dr, Darlington Point NSW 2706. The DPSF site and surrounding lands are zoned as RU1 – Primary Production under the Murrumbidgee Local Environmental Plan 2013 (Murrumbidgee LEP).

Darlington Point Solar Farm – Modification 1

Application No Description Applicant	SSD 8392 Mod 1 Increasing Battery Energy Storage Capacity Edify Energy Pty Ltd.
Council Area	Murrumbidgee Council
Determination	Approved
Determination Date	22 October 2021
Consent Authority	Director – Energy Assessments, as delegate of the Minister for Planning and Public Places
Approved Capacity	Delivery capacity of 200 MW, or Storage capacity of 400MWh.

2.2.1 Summary of Consolidated Consent Conditions

Schedule 2 – Administrative Conditions

Schedule 2 consists of **fourteen (14)** conditions of consent relating to the following issues:

- Obligation to Minimise Harm to the Environment
- Terms of Consent

- □ Staging of the Development
- □ Final Layout Plans
- □ Upgrading of Solar Panel and Ancillary Infrastructure
- Work as Executed Plans
- Notification of Department
- Structural Adequacy
- Demolition
- □ Protection of Public Infrastructure
- Operation of Plant and Equipment
- Batteries

Schedule 3 – Environmental Conditions General

Schedule 3 consists of **thirty (30)** conditions of consent which include various aspects of the following:

- □ Transport
 - Over-Dimensional and Heavy Restrictions
 - Designated Over-Dimensional and Heavy Vehicle Access Route
 - Site Access
 - Operating Conditions
 - Unformed Crown Roads
 - Traffic Management Plan
 - Land Management
- Biodiversity
 - Biodiversity Offsets
 - Biodiversity Management Plan

□ Amenity

- Construction, Upgrading and Decommissioning Hours
- Noise
- Dust
- Visual
- Lighting

Heritage

- Protection of Heritage Items
- Discovery of Human Remains
- Chance Finds Protocol
- Soil and Water
 - Water Pollution
 - Operating Conditions
- Hazard
 - Operating Conditions
 - Fire Safety Study
 - Storage and Handling of Dangerous Goods

- Emergency Plan
- Waste
- Accommodation and Employment Strategy
- Decommissioning and Rehabilitation

Schedule 4 – Environmental Management and Reporting

Schedule 4 consists of **fifteen (15)** conditions of consent which include various aspects related to the following:

- Environmental Management
 - Environmental Management Strategy
 - Revision of Strategies, Plans and Programs
 - Updating and Staging of Strategies, Plans or Programs
- Compliance
 - Incident Notification
 - Non-compliance Notification
 - Compliance Reporting
- □ Independent Environmental Audit
- Access to Information

APPENDIX 3: Incident Notification and Reporting Requirements

- Written Incident Notification Requirements: Four (4) conditions

3 INTRODUCTION

The BESS of the DPSF is in the Riverina area of western New South Wales, approximately 10km south of Darlington Point and 15km north-east of Coleambally. The site is situated on land adjacent to TransGrid's 330 kV Darlington Point substation at Donald Ross Drive, which supplies power to the National Electricity Market (NEM). The DPSF is located within the Murrumbidgee Council Local Government Area with the southern boundary of the site on the border of the Junee Local Government Area. Road access to the site is via Eurolee Road, which is also located within the Murrumbidgee LGA. The site is situated approximately 1.6 km south of the Murrumbidgee River.




FIGURE 3 SITE LOCATION OF BESS ADJACENT TO DARLINGTON POINT SOLAR FARM

Adjoining the site is a vast area of land comprising approximately 826,850 solar panels that supply up to 275 MW via an upgraded TransGrid substation located adjacent to the DPSF site. There is an existing 132 kV Essential Energy transmission line which runs west of the site and will eventually connect to the BESS.

The scope of works for construction of the BESS include:

- Preparation of construction, compound, laydown and parking areas
- Bulk earthworks inclusive of topsoil stripping, cut to fill, import to fill, capping layer and surfacing layer
- Road works including internal roads, kerbing, surfacing and interface with existing solar farm access road
- Security fencing including post and sill foundations, perimeter chainmesh and weldmesh fencing and gates
- Landscaping and rehabilitation inclusive of trimming batters, table drainage, earth shaping and seeding
- Earth grid installation
- Stormwater drainage system inclusive of pits, pipes, headwalls and table drains
- Spill oil drainage system inclusive of pits, pipes, spill oil tank and headwalls

- 33kV direct buried cable installation within BESS yard (from RMU's to 33kV Switchgear building)
- Electrical pit and conduit system installation
- Equipment, structure and building foundations inclusive of major and minor foundations for the BESS and associated substation
- Ancillary equipment and minor structure deliveries



FIGURE 4 SITE FACILITIES

3.1 Audit team

The members of the Audit Team comprised the following:

• Stuart Wilmot – Lead Auditor

Stuart Wilmot is a qualified Lead Auditor accredited with the international certifying body JAS-ANZ Exemplar Global (Certificate no. 105563). Stuart also has a Master in Urban and Regional Planning (1997) from the University of Sydney and a Bachelor of Science (1993) from Macquarie University.

• Wassef Hussain – Assisting Auditor

Wassef is a qualified Principal Auditor accredited with the international certifying body JAS-ANZ Exemplar Global (Certificate no. 8307256-6126060). Wassef has Bachelor in Environmental Engineering from the University of NSW and Master in Urban Planning from the University of Sydney. He also has certificates in Project Management Practice (Cert IV) and Work Health and Safety (Cert IV).

Apart from the auditors, the following personnel took part in the audit:

- Luke Perabo Project Manager, CPP
- Rodney Cusbert Site Manager, CPP
- Liam Chambers Construction Site Manager, CPP

- Michael Greaves Site Manager (Substation), CPP
- Hayden Blue Operator, Abi Civil
- Stanley John Sandler Operator, Abi Civil

3.2 Audit scope and objectives

The purpose of the Independent Environmental Audit was to obtain an independent and objective assessment of the environmental performance and compliance status of the BESS. The Audit was conducted in accordance with the requirements of the *NSW Government Independent Audit Post Approval Requirements Guidelines* dated May 2020 (Independent Audit Requirements). The structure of the Audit was developed having regard to the requirements of AS/NZS ISO 19011:2014 Guidelines for Auditing Management Systems.

Schedule 4 of the consolidated consent outlines the environmental management and reporting requirements for the development of the battery storage facility. Condition No. 7 provides the following:

Independent Audits of the development of the battery storage facility must be conducted and carried out in accordance with the Independent Audit Post Approval Requirements (2020) to the following frequency:

- (a) within 3 months of commencing construction.
- (b) within 3 months of commencement of operations.

This report is based on objective evidence. The auditor encountered no significant difficulties during the Audit. A copy of the draft report (Version 1.0) was provided to CPP for review on 17 October 2022 for comment. Based on the comments received and additional information or evidence supplied, the audit report was updated to produce a Report that was submitted to Department of Planning and Environment. (Version 2.0).

On the 5 December 2022 Department of Planning and Environment wrote seeking:

- Evidence of consultation undertaken with other agencies other than just Council (refer to section 4.2.3, section 5.7 and Appendix C of this report); and
- Further discussion on whether Environmental Management Plans, Sub-plans and post approval documents are adequate and to include a list of the post approval documents reviewed (refer to section 5.6).

This report (Version 3) includes the updated information that Department of Planning and Environment requested.

3.3 Audit period

Construction of the BESS commenced on 27th June 2022 and audit occurred within 3 months of construction commencing on the 14th September 2022. Therefore, the audit period is from 27th June 2022 to 14th September 2022.

4 AUDIT METHODOLOGY

4.1 Selection and endorsement of audit team

On 11 July 2022, Edify Energy Pty Ltd submitted a request (SSD-8392-PA-5) to the DPIE seeking approval to engage suitably qualified persons to undertake the Independent Environment Audit (IEA) of the BESS Project in accordance with Schedule 4 condition 7(a) of SSD-8392. The Secretary of Department approved the request and agreed to the following audit team from Urban Perspectives:

- Mr. Stuart Wilmot (Lead Auditor); and
- Mr. Wassef Hussain (assisting Auditor)

No other resources were required for this Audit other than the participation of the auditees representing CPP.

4.2 Independent Audit scope development

Developing the scope of the audit required review of the consolidated consent conditions issued to Edify Energy in October 2021. The IE Auditors provided an audit plan to CPP and requested copies of relevant documents applicable to Stage 2a of the project.

Key aspects of the Audit included:

- Collection of relevant background documentation including plans, programs and strategies
- Consultation with relevant local authority concerned with the ongoing development
- An opening meeting
- Site inspections
- Interview with relevant project personnel
- Collection of evidence and evaluation of project/management documentation
- A close out meeting
- Preliminary Feedback
- Compilation of the audit report for final release

4.2.1 Document Review

During the planning phase of the audit, the IE Auditors drafted a checklist and sent it to CPP project management team. In response, CPP shared several documents including plans, registers, permits and records with the IE Auditor electronically prior to and during the audit.

The documents listed below were reviewed prior to and during the audit to allow the auditors to gain an understanding of the site and the overall program and activities undertaken for Stage 2a development:

Document Name	Approver	Date
Accommodation and Employment Strategy, Riverina Battery Energy	DPIE	7 Jul 2022
Storage System (BESS) Stage, Rev 1.3, CPP		
Chance Finds Protocol, Darlington Point Solar Farm, Signal Energy	DPIE	21 Mar 2019
Community Consultation and Engagement Plan, Riverina Energy	DPIE	Dec 2021
Storage System & Darlington Point Energy Storage System, Rev 1,		
СРР		

TABLE 1 LIST OF DOCUMENTS REVIEWED DURING THE AUDIT

Document Name	Approver	Date
Construction Environmental Management Plan, Riverina Battery	DPIE	7 Jul 2022
Energy Storage System (BESS) Stage, Rev 1.3, CPP		
Erosion and Sediment Control Plan, CPP	DPIE	28 Mar 2022
Traffic Management Plan, Riverina Battery Energy Storage System	DPIE	7 Jul 2022
(BESS) Stage, Rev 1.5, CPP		
Notification of construction of Solar Farm Battery, Darlington Point	DPIE	21 Jun 2022
Solar – (SSD – 8392)		
Tesla Notification Letter to DPIE, Commencement of Construction	DPIE	14 Jun 2022
Stage 2a (SSD 8392)		
Approval Letter, Darlington Point Solar Farm - Revised Staging Request (SSD-8392) –7 June 2022	DPIE	7 Jun 2022
Request letter for Approval, State Significant Development 8392 –	DPIE	6 Jun 2022
Request Letter for approval to proceed to commence construction		
prior to approval of all plans/strategies for BESS stage of		
Development		
Request letter to DPIE, State Significant Development 8392 – Request Letter for approval to proceed to commence construction prior to approval of all plans/strategies for BESS stage of Development	DPIE	2 Jun 2022
Construction Certificate SSD/CC 8392-4	Murrumbidgee	26 Jul 2022
Control Room for Battery Energy Storage yard	Council	
- Consent		
- Fire Safety Schedule		
- Structural Calculations and Details for Control Building		
- Notice of Commencement		
Construction Certificate SSD/CC 8392-5	Murrumbidgee	12 Aug 2022
Auxiliary Services Building, Switchgear Building, and Spill oil tank	Council	
- Consent		
- Fire Safety Schedule		
- Stamped Plans Riverina BESS 132 kV Substation Auxiliary		
Services Building, TransGrid		
- Notice of Commencement		
Weed Survey – Letter Report, Riverina BESS, Darlington Point, NSW, CPP	СРР	Jun 2022
Dilapidation Survey, Donald Ross Drive prepared by LG Civil Pty Ltd.	NA	9 Jun 2022
on behalf of CPP		

Supporting Documents Viewed

In addition, the following documents were viewed on site during the audit:

- Permit Register for the Riverina Battery Energy Storage System (BESS)
- Material Classification, including Geotech reports and VENM classification
- Geotech advice and classification and supporting documentation.
- Names of local contractors and suppliers Riverina BESS
- Sound Monitoring Register
- Transmittal Record distribution of CEMP and relevant sub-plans to Subcontractor.
- Vehicle Movements Tracking Record
- Waste Register
- CPP Cleanfill dockets 14.7.22 to 19.7.22
- Weekly Site Inspection Checklist
- Work Health and Safety Management Plan Rev.4

4.2.2 Council Consultation

During the planning phase of the audit, Urban Perspectives sent a formal letter to the General Manager of Murrumbidgee Council (dated 06 September 2022) to establish whether the local community had expressed concerns or made complaints during construction of the BESS. Council has not provided a response.

4.2.3 Evidence of consultation undertaken with other agencies

The IE auditors received comments from DPIE on 5 Dec 2022 following submission of this Independent Audit Report - Rev 2. Beside consultation with the local council, it is a requirement to correspond with other relevant departments and agencies surrounding the independent audit. In response, the IE Auditors sent formal letters to relevant key stakeholders on 15 December 2022 via email seeking input and feedback regarding construction of BESS during Stage 2a of DPSF development. Appendix C of this report includes evidence of individual letters sent to the following key stakeholders:

- Griffith Aboriginal Land Council
- Division of Resources and Geoscience, DPIE
- NSW Environment Protection Authority (EPA)
- Heritage Division, NSW Office of Environment and Heritage (NSW Heritage)
- NSW Department of Industry, Lands and Water Division (DPE Water)
- Office of Environment and Heritage
- Fire and Rescue NSW
- NSW Rural Fire Services (RFS)
- TransGrid

Responses were received from DPE Water, NSW Heritage, EPA and Office of Environment and Heritage. A summary of their response is provided in Section 5.7 of this report.

4.3 Site inspections

Stuart Wilmot (Lead Auditor), accompanied by Wassef Hussain (Assisting Auditor), undertook site inspection on 14 September 2022. The purpose of the site inspection was to discuss the compliance status of the Project with relevant site personnel, view environmental management records, view the status of on-site environmental controls and observe general environmental performance and Development Consent (and associated management plans and strategies) compliance for the Project.

4.4 Site personnel interviews

During the site inspection access was requested to all development areas and environmental aspects that formed part of the Project.

During the audit, the following people were interviewed:

- Project Manager / Site Manager Luke Perabo
- HSEQ Manager Jarrod Erbs
- Site Manager Rodney Cusbert
- Site Construction Manager Liam Chambers
- Hayden Blue Operator, Abi Civil
- Stanley John Sandler Operator, Abi Civil

4.5 Opening Meeting

An opening meeting was held at the CPP's project site office on Wednesday 14 September 2022 attended by Stuart Wilmot of Urban Perspectives (Lead Auditor) and Wassef Hussain of Urban Perspectives (Assisting Auditor). The following project personnel were present during the kick-off meeting:

- Luke Perabo Project Manager, CPP
- Rodney Cusbert Site Manager, CPP
- Liam Chambers Construction Site Manager, CPP

The IE Auditors provided an explanation of the independent audit process in the meeting following completion of site induction delivered by the project team. It was also specified that the audit report would be based on objective evidence for which auditors would need to conduct site inspection jointly with key personnel of the BESS project.

4.6 Closing Meeting

The closing meeting was conducted on 14 September 2022, prior to departing the Site, and included a discussion on the preliminary audit findings. Stuart Wilmot of Urban Perspectives briefly discussed with Rodney Cusbert, CPP Site Manager and presented a summary of key findings and observations along with a few recommendations in relation to day-to-day site management. A summary of the main findings was provided in the meeting and a general view that overall, the project appeared to be well managed and employing good practices with respect to the Conditions of Consent.

4.7 Report Preparation

Based on the comments received and additional information or evidence supplied, the audit report was updated to produce this Final Report (Version 2.0).

4.8 Compliance Status Descriptors

Reporting of compliance is based on the compliance status descriptors as defined in the Independent Audit Requirements as shown in **Table 2**.

Status	Description
(C) Compliant	The auditor has collected sufficient verifiable evidence to demonstrate that all elements of the requirement have been complied with within the scope of the audit.
(NC) Non-compliant	The auditor has determined that one or more specific elements of the conditions or requirements have not been complied with within the scope of the audit.
(NT) Not triggered	A requirement has an activation or timing trigger that has not been met during the temporal scope of the audit being undertaken (may be a retrospective or future requirement), therefore an assessment of compliance is not relevant.

TABLE 2: COMPLIANCE STATUS DESCRIPTORS

5 AUDIT FINDINGS

5.1 Approval and Document List

The CEMP approved by DPIE for Stage 2a forms the Environmental Management Strategy EMS for the project. The EMS provides a strategic framework for all environmental management plans as required by the Development Consent (SSD 8392). The following documents support the CEMP:

Staging Request 2a

- State Significant Development 8392 Request Letter for approval to proceed to commence construction prior to approval of all plans/strategies for BESS stage of Development, 2 June 2022
- State Significant Development 8392 Request Letter for approval to proceed to commence construction prior to approval of all plans/strategies for BESS stage of Development, 6 June 2022
- Approval of Staging Request Darlington Point Solar Farm Revised Staging Request (SSD-8392), 7 June 2022

Modification Report & Assessment

- SSD 8392 Modification Report (Application) Battery Energy Storage System, Edify Energy, June 2021
- Darlington Point Solar Modification 1, Increasing BESS Capacity State Significant Development Modification Assessment (SSD 8392 MOD 1), October 2021
- Modification of Development Consent, Instrument of Modification, *Increasing the battery energy* storage system capacity, 22 October 2021

Environmental Management Strategy / Construction Environmental Management Plan (CEMP) Stage 2a

- Approval, Construction Environmental Management Plan Darlington Point Solar Farm project – BESS Stage 2a, 17 June 2022
- Construction Environmental Management Plan (CEMP) BESS 2a, Rev 1.3; 7 July 2022includes Chance Finds Protocol, Darlington Point Solar Farm, Signal Energy, Mar 2019

Accommodation and Employment Strategy

- Approval, Accommodation and Employment Strategy for Darlington Point Solar Farm project, 7 June 2022
- Accommodation and Employment Strategy, 7 June 2022

Biodiversity Management Plan

- Approval, Biodiversity Management Plan for Darlington Point Solar Farm Stage 2a (SSD-8392), 15 June 2022
- Biodiversity Management Plan, Darlington Point SF Construction, Final V8, 4 June 2019

Traffic Management Plan

- Approval, Traffic Management Plan for Darlington Point Solar Farm BESS Stage 2 (SSD-8392), 4 July 2022
- Traffic Management Plan, BESS Stage 2a Rev 1.5; 7 July 2022

5.2 Compliance Performance

STATUS	Schedule 2	Schedule 3	Schedule 4	Appendix 3	TOTAL NUMBER
Compliant	9	20	9	-	38
Non-Compliant	0	0	0	-	0
Not Triggered	5	10	6	4	25
TOTAL	14	30	15	4	63

 TABLE 3 COMPLIANCE PERFORMANCE MATRIX

5.3 Summary of Agency Notices, Orders, Penalty Notices and Prosecutions

There are no known Agency Notices, Orders, Penalty Notices or Prosecutions.

5.4 Non-Compliances

The audit has not identified any non-compliance with the conditions of consent that apply to the Stage 2a development.

5.5 **Previous audit recommendations**

There are no previous audits of the BESS Facility (Stage 2a). Edify submitted a Pre-operation Compliance Report for solar farm dated 31st March 2022 (Darlington Point Solar Farm | Planning Portal - Department of Planning and Environment (nsw.gov.au)).

5.6 EMP, Sub-plans and compliance documents

DPIE approved a suite of post approval documents applicable to BESS project stage 2a (Site preparation for BESS) of the DPSF (SSD 8392). Conditions in the Modification 1 (dated 22 Oct 2021) consent stipulate that specific post approval documents be prepared and submitted to DPIE prior to the commencement of construction. The overarching plan amongst the suite of post approval documents is the Environmental Management Strategy (EMS) which is also identified as Construction Environmental Management Plan (CEMP).

As part of this audit, the following post approval documents relating to Stage 2a of the SSD have been assessed to determine if they have been developed and implemented in accordance with the conditions of consent and their content is adequate. The key management documents include:

- Construction Environmental Management Plan or Environmental Management Strategy (Condition 6 of Schedule 2)
- Accommodation and Employment Strategy (Condition 28 of Schedule 3)
- Biodiversity Management Plan (Condition 12 of Schedule 3)
- Traffic Management Plan (Condition 7 of Schedule 3)
- Chance Finds Protocol (Condition 20 of Schedule 3)
- Final Layout Plans (Condition 6 of Schedule 2)

Further to the above, CPP was preparing lodgement of the Emergency Plan (Condition 26 of Schedule 3) and Fire Safety Study (Condition 24 of Schedule 3) to DPIE for approval to commence Stage 2b

works. Management Plans relevant to the development of solar farm had been approved separately for Stage 1 of DPSF development. The solar farm is now operational.

5.6.1 Construction Environmental Management Plan (CEMP) or Environmental Management Strategy (EMS)

The CEMP / EMS was prepared by Consolidated Power Projects (CPP) and the most recent version viewed as part of this audit was "Rev 1.3" dated 7 Jul 2022. On 15 June 2022, DPIE issued approval letter to Tesla Motors in favour of the management plan identified as "Rev 1.2" dated 15 June 2022. Amendment from Rev 1.2 to Rev 1.3 includes an update to the Construction Activity Zone Map contained within the document. The auditor considers the EMS has been generally developed in accordance with the conditions of consent (Condition 1 of Schedule 4) and approvals and that the content is generally adequate. However, there appears to be some opportunities for improvement to ensure continual environmental management performance and compliance with the Development consent which are discussed within Section 6 (Opportunities for Improvement) of this report.

5.6.2 Accommodation and Employment Strategy (AES)

The Accommodation and Employment Strategy (AES) was prepared by CPP and the most recent revision viewed as part of this audit was "Rev 1.3" dated 7 Jul 2022. On 7 June 2022, DPIE issued approval letter under Condition 28 of Schedule 3 to Tesla Motors in favour of the management plan identified as "Rev 1.2" dated 7 June 2022. The auditor considers the AES has been developed in accordance with the conditions of consent (Condition 28 of Schedule 3) and approvals and that the content is adequate. Amendment from Rev 1.2 to Rev 1.3 includes an update to the Construction Activity Zone Map.

5.6.3 Biodiversity Management Plan (BMP)

A Biodiversity Management Plan (BMP) Revision "Final V8.0" dated 04 June 2019 was prepared by NGH Environmental under Condition 12 of Schedule 3 which DPIE later approved for Stage 2a – BESS works. This BMP had been developed in consultation with NSW Office of Environment and Heritage (OEH) in relation to works for the Solar Farm construction and operation.

On 15 June 2022, DPIE issued a letter to Tesla Motors responding to Edify's request of utilizing the existing BMP for activities associated with 'Stage 2a – Site Preparation for the BESS. Subsequently, the Biodiversity Management Plan was reapproved by DPIE prior to commencement of construction for Stage 2a works. The auditor considers the BMP has been developed in accordance with the conditions of consent and approvals and that the content is adequate and being implemented on site.

The Department of Planning and Environment has recently approved a standalone Biodiversity Management Plan for Stage 2b of DPSF development, which is not the subject of this audit.

5.6.4 Traffic Management Plan (TMP)

The Traffic Management Plan (TMP) for Darlington Point Solar Farm – BESS Stage 2a (SSD-8392) was prepared by CPP and the most recent version viewed as part of this audit was "Ver 1.5" dated 07 July 2022. This TMP is an outcome of amendment to the previous version identified as Rev 1.4 dated 02 Jul 2022, which DPIE had approved on 04 Jul 2022 under Condition 7 of Schedule 3 of the consent. The amendment covered the aspect of approval by DPIE in relation to an increase in the number of Over-Size, Over Mass (OSOM) movements from 15 to 25. Regardless of the above, the project must still comply with the limit of 80 heavy vehicle (including OSOM) movements a day.

The auditor considers the TMP has been developed in accordance with the conditions of consent and approvals and that the content is adequate and being implemented on site. Furthermore. the TMP was developed in consultation with Transport for NSW (TfNSW) and Murrumbidgee Council, and to the satisfaction of the Secretary.

Amendments from Rev 1.4 to Rev 1.5 includes (i) an Updated construction activity zone map and (ii) updated designated parking areas.

5.6.5 Chance Finds Protocol

The Chance Finds Protocol that DPIE had previously approved for Stage 1 – solar farm construction and operation was incorporated to the current CEMP / EMS. The Chance Finds Protocol, prepared by Signal energy was approved by DPIE under Condition 20 of Schedule 3 of the consent and subsequently adopted for Stage 2a works. Previously, Principal Contractor Signal Energy undertook construction works for the solar farm component. At present, CPP is responsible for Stage 2a works which involve site preparation for BESS project.

5.6.6 Final Layout Plans

The final layout plans observed during the audit were filed in separate folders. No major amendments noted during the audit phase.

5.7 Consultation outcomes

The IE Auditors contacted the local Council via email regarding the environmental audit. No response received from Murrumbidgee Council.

The IE Auditors also emailed the following departments, agencies and regulatory authorities seeking comments on BESS Stage 2a of the DPSF development:

- NSW Land and Aboriginal Council Griffith
- Division of Resources and Geoscience, DPIE
- NSW Environment Protection Authority
- Heritage Council of NSW
- Department of Industry, Lands and Water Division, DPIE
- Office of Environment and Heritage (OEH)
- Fire & Rescue NSW
- Rural Fire Services NSW
- Roads and Maritime Services (RMS), Transport for NSW (TfNSW)
- Transgrid

Appendix C includes copies of correspondence to Council, Government departments, agencies and regulatory authority.

Responses were received from the following departments and agencies:

5.7.1 DPE (Water)

The Department of Planning and Environment – Water (DPE - Water) provided a response on 19 December 2022. The following table summarises comments received from DPE (Water) and the audit findings.

Comments from DPE (Water)	Auditor's Findings
The requirement to prepare and implement	Post approval documents relating to Stage 2a –
management plans that relate to water sources and	preparation for BESS of DPSF development (SSD-
their dependent ecosystems and users, and	8392) include the Construction Environmental
associated impact management and mitigation.	Management Plan (CEMP) / Environmental
	Management Strategy prepared in accordance with
 Water Management Plans and related sub- plans eg. Site Water Balance, Erosion and Sediment Control Plan, Stormwater Management Plan, Surface and Groundwater Management Plan Extraction Plans and related sub-plans eg. Water Management Plan, Subsidence 	Condition 1 of Schedule 4 The aspect of water management for stage 2a works primarily involves implementation of Surface Water Management and Erosion and Sediment Control Plan. There is a site-specific Erosion and Sediment Control Plan developed and approved by DPIE which rests
Management Plan.	with the CEMP. The Battery Pack Pads are constructed about 100mm above ground to be above the 1 in 100 flood event. Given the site is raised there is a low risk of
	encountering groundwater during construction.
The requirement to prepare and implement trigger action response plans for water source impacts which set clearly defined limits and actions. This is to be reported on within annual and exceedance- based reporting.	The Soil and Erosion Plan includes construction of an evaporation pond. No discharge of water from the pond is anticipated. Condition 21 requires that the Applicant must ensure that the development does not cause any water pollution, as defined under Section 120 of the POEO Act.
	To ensure compliance it is recommended CPP prepare a trigger response plan in case the evaporation pond overflows due to excessive rain. The plan would include procedures for the monitoring of water levels within the pond, trigger levels for controlled discharge of water onsite from the evaporation pond and testing and treatment of water before its discharge.
 Water supply availability is clearly defined for the project. Water take at the site via storage, diversion, interception or extraction is clearly documented and is authorised by a relevant Water Access Licence or exemption under the Water Management (General) Regulation 2018. Water metering at the site is in accordance 	DPIE approved Darlington Point Solar Farm (DPSF) as State Significant Development (SSD 8392). Section 4.41(g) of the EP&A Act exempts State Significant Development from a water use approval under section 89, a water management work approval under section 90 or an activity approval (other than an aquifer interference approval) under section 91 of the Water Management Act 2000.
 Water metering at the site is in accordance with the NSW Non-Urban Metering Framework where relevant. Water Access Licence/s used to account for water take by the project nominates the work 	The EIS states:
 Annual reporting clearly documents; i) water take, use and water source impacts, ii) compares results with previous year's, and iii) identifies exceedances and how these are managed/mitigated. 	there is no intent for any volumetric water licencing requirement with no water entitlement being required to be purchased. Construction water use will be minimal and would be mainly used for dust suppression on unsealed roads. Actual water use would depend on weather and ground conditions and is difficult to estimate accurately. Potential sources would be existing onsite dams and truck delivery sourced from local water sources where

Comments from DPE (Water)	Auditor's Findings
	available. (pp 209 Darlington Point Solar Farm Environmental Impact Statement 2018)
	Water from the evaporation pond is reused for general construction / dust suppression and moisture conditioning of material as described in the EIS and in accordance with the development approval.

5.7.2 Biodiversity and Conservation Division – South West, DPIE

The Biodiversity and Conservation Division of DPE sought information involving audit scope from the IE Auditors. In response, the IE Auditors provided the scope of the audit and the consent conditions relevant to Biodiversity Management. No further comments were received from the Biodiversity and Conservation Division – South west.

5.7.3 NSW Environment Protection Authority

The EPA responded on 22 December 2022 and confirmed that the EPA has no comments in relation to the Independent Audit and no further follow up consultation was required.

5.7.4 Heritage NSW – Office of Environment and Heritage, DPE

The Heritage assessment team responded on 22 January 2023 and advised it has no community concerns, complaints or issues regarding heritage aspect associated with the BESS Project Stage 2a of DPSF-8392.

5.8 Complaints

CPP maintains a community complaint register. No complaints were received in relation to the ongoing construction works for Stage 2a of DPSF development.

5.9 Incidents

An incident is defined in the consent conditions as "a set of circumstances that causes or threatens to cause material harm to the environment". No reportable incidents recorded.

5.10 Actual versus predicted environmental impacts

During the development of the Environmental Impact Statement (EIS), impacts were predicted, and risk assessed. An assessment of the comparison of the actual against the expected impacts is included below in Table 4. Only aspects and impacts found to be relevant to Stage 2a works are considered hereunder.

Predicted Potential Impacts (as	Actual Impacts (as observed	Comments
documented in EIS)	during audit)	
Accommodation and Employment	1	1
An increase in workers to the Darlington Point area providing	Sub-contractors and Suppliers nominated by CPP are mostly	Accommodation and Employment Strategy in place ensure that
economic stimulus into the local	located in towns and areas	appropriate accommodation
Economy.	within Murrumbidgee and	options are made available for the
Economy.	Griffith local government areas.	project workforce within the local
	Local suppliers and trades	area throughout the duration of the
	engaged by Subcontractor	project.
	operate respective businesses	
	within Riverina region that	
	covers Darlington Point area.	
Lack of facilitation for the	Workers employed under	
accommodation of the workforce	various sub-contractors live	
associated with the development.	and travel locally to attend	
	duties.	
Biodiversity		
Direct impacts predicted for the	No tree removal was	Construction footprint of the BESS
project included the removal (and	undertaken prior to	is outside the scope and limits of
habitat loss) of up to 58ha of	commencing construction of	the solar farm site.
grassland, 8.3ha of woodland, and	the BESS facility located	
1.92ha of aquatic habitat (being six	adjacent to the Solar Farm.	
farm dams), as well as the removal of		
up to six isolated hollow-bearing		
trees.		
Removal of habitat features,	Vegetation fencing and	No tree removal has occurred for
e.g. hollow-bearing trees.	exclusion zones in place.	undertaking construction works
	Boundary fencing in place.	during Stage 2a
Cultural Heritage	1	
Damage or disturbance to relics and	No unexpected finds	Chance Finds Protocol in place for
artefacts identified as Aboriginal	encountered so far during	managing unexpected finds
heritage items.	construction of the BESS	encountered during construction
	facility.	phase.
Noise Impact		
Construction Noise	No significant and/or	Periodic maintenance of plant and
	unpredicted noise impacts were	equipment was confirmed to have
	noted at the Project site during	been conducted to ensure optimal
	the Auditor's site visit of 14	operating performance. Reduced
	September 2022.	speed limits were observed to be
		in place to assist in limiting noise
Visual		from moving plant/equipment.
	No pormanant lighting in place	Night time construction work does
Construction night lighting providing nuisance to neighbours or	No permanent lighting in place at time of the audit.	Night time construction work does not occur in Stage 2a.
hazardous to drivers.		
	Disturbance to natural ground	Topsoil is retained on site during
Loss of natural ground cover as a result of construction thus exposing	Disturbance to natural ground cover limited to areas occupied	Topsoil is retained on site during excavation and is intended to be
	· ·	reused for landscaping works.
bare soil.	for establishment of	reaced for failedeaping works.
	construction footprint approved by DPIE.	

TABLE 4 ACTUAL VERSUS PREDICTED ENVIRONMENTAL IMPACTS

Predicted Potential Impacts (as documented in EIS)	Actual Impacts (as observed during audit)	Comments
Soils and Water		
Development causing water pollution as a result of construction works undertaken.	No offsite impact detected during site inspection apart caused by overland flow of muddy water.	Evaporation pond constructed to store stormwater runoff and designed to catch first flush pollutants.
Potential for soils to have been affected by fuel/chemical spills.	No evidence of oil spills observed on the BESS site during the audit inspection.	Spill containment measures in place. Spill kits are located within close reach of various work groups undertaking excavation, formworks, welding, etc.
Traffic and Access		
Dust generation on site due temporal increase in traffic impacting on surrounding properties	CPP maintains record on how many heavy vehicles including over-dimensional vehicles are entering and leaving site per day.	Number of construction vehicles accessing work site monitored in accordance with the Traffic Management Plan.
Waste	1	1
Potential for general litter and rubbish across the site if inadequate waste management is undertaken.	Source separation of wastes implemented on site (refer to Appendix F, Photo 3).	Clean fill wastes transported to Tharbogang landfill owned by Griffith City Council. EPL No. 5875
		Liquid Waste is collected and transported to Yenda Sewage Treatment Plan for disposal by PK Plumbing, part of Pumpout Septic Service, Riverina NSW.
Hazardous Materials and Developme	nt	
Fire risks associated with the development, especially in regard to storage of hazardous materials such as fuel (petrol), toxic substances such as pesticides (herbicides) or miscellaneous dangerous substances and articles, for instance, Li-ion batteries certified to UN34.80	No fire incident has occurred on site.	The DPSF site, including the footprint of the BESS is identified as not being within bushfire prone land. Li-ion batteries or Megapacks have not arrived on site and do not form part of Stage 2a works. A 7,000 litre water supply tank is available at the BESS site.

5.11 Site inspection

The Auditors conducted joint inspection with CPP project team to obtain appropriate evidence regarding the compliance status and environmental performance of the Project. It is noted that all areas of the site were accessible to the Auditors at the time of the site visit.

The BESS facility contains delineation fencing and maintains dedicated access to the site. During the site inspection, the auditors observed a wide range of construction activities occurring at the BESS construction site such as earthworks, formwork, concrete pouring and ground stabilization. The ground condition was relatively dry apart from a few puddles of water observed within site compound near the car park area. According to the meteorological data available for Darlington Point station, the maximum rainfall was recorded on Friday, 9 September which was 22.6 mm. Since Sunday, 11 September, the site experienced intermitted rain of less than 1mm daily. Hence, the site had not experienced much

rainfall over the week leading up to the inspection and the weather was clear and sunny, with temperature ranging between 16-18°C.

During the site inspection, the auditors observed work practices and the effectiveness of relevant environmental control and mitigation measures associated with the implementation of the environmental management plan. Evidence for the audit collected during the site inspections is presented within the column titled "Evidence Collected" in the Independent Audit Table (<u>Appendix A</u>). In addition, site inspection photographs are presented within <u>Appendix F</u>.

5.12 Site interviews

Apart from interviews held with the key project personnel, the Auditors also spent some time speaking to plant operators in relation to maintenance of mobile plant & equipment. Furthermore, one of the key personnel responsible for the storage and handling of chemicals substances also took part in the interview while the site inspection was ongoing.

5.13 Previous annual review or compliance report recommendations

Not triggered.

5.14 Key Strengths

The auditors observed that the project team were generally committed to carrying out their responsibilities in an environmentally responsible manner. The sub-contractors, contracted to the project are provided not only with the project management plan, but also with plans and procedures associated with environment, quality and safety, with a focus on environmental obligations. Key environmental topics delivered in the induction are geared towards meeting compliance with the modification consent conditions of the DPSF development.

Record keeping, including filing of various documents and maintenance of registers has gradually transitioned from conventional paper based to electronic cloud storage system. Through CPP's HSE App, project personnel can undertake operational tasks, record their findings and exchange files and documents instantly, thereby reducing the potential for the amount of paper waste generated.

General housekeeping across the Project site was of a high standard. Source separated skip bins were kept on site having appropriate labels. Site compound was generally tidy other than mud tracking near site entry gate because of ground conditions being wet following earlier rainfall.

The construction team maintains sufficient resources for responding to spill events. There were spill kits strategically placed around the work activity areas within the site, so in case of a spill event, site personnel can readily deploy spill containment measures.

CPP maintains a tracking system by recording the number of heavy vehicle movements in and out of BESS site. It appears that the tracking system has been implemented appropriately, demonstrating transparency, and helping in detecting the number of heavy vehicle movements occurring daily during construction of the BESS. It is also evident that records are maintained of heavy vehicle movement associated with BESS project.

6 RECOMMENDATIONS AND CONCLUSION

The IE Auditor made observations during site audit and gathered necessary findings during inspection as well as through discussion and interviews with CPP project personnel. All areas of the site that were visited during the site inspection were observed to be well managed with site personnel demonstrating a good understanding of management actions and responsibilities to minimise impacts from construction activities. A review of management plans found that all required plans were in place and being implemented well. Also, it is considered that the mitigation measures outlined in the DPIE-approved Environmental Management Strategy, as well as other strategies, plans and programs required within the Development Consent were adequate and effective in minimising impacts associated with construction of the Project.

The audit has triggered some recommendations and improvement opportunities arising from the site inspection and document review. The opportunities for improvement are primarily concerned with the maintenance of environmental controls and implementation of mitigation measures for sediment control, dust management and public access to information on Edify's website. Below are a few improvement opportunities the IE Auditor has raised for the audit:

Ref No.	Condition of SSD 8392 Mod 1	Туре	Opportunity for Improvement Identified	CPP Response	Auditor's Comment
1.	<u>Schedule 3, Condition</u> <u>15</u> Dust	Improvement opportunity	Condition 15 requires that the Applicant minimise the dust generated by the development. Recommend use of mechanical street sweeper as mud tracking becomes more frequent.	CPP has utilised a sweeper attachment on a skid steer on multiple occasions to remove any soil / mud from the sealed section of our site entry as required to ensure no excess mud is deposited on Donald Ross drive. This will be completed ongoing on a needs basis. Recently, dust has not been an issue due to the constant wet weather. A rumble grid is installed which all vehicles must exit over when leaving site to assist in removing any mud from wheels.	Noted. Continue monitoring for mud tracking offsite and deploy suitable resources to avoid or minimise potential for sediment runoff.
2.	Schedule 3, Condition 21 Soil and Water> Water Pollution	Improvement opportunity	Condition 21 requires that the Applicant must ensure that the development does not cause any water pollution, as defined under Section 120 of the POEO Act. To ensure compliance it is recommended CPP develop procedures for the monitoring, testing, treatment and controlled discharge of water from the evaporation pond onsite. It is also recommended the washout pit be designed to ensure spillage does not overflow and can be easily maintained.	CPP will develop procedures for the monitoring, testing, treatment and controlled discharge of water from the evaporation pond on site. This will be included in a revision of the CEMP. The Bess has a dedicated concrete wash out pit. The bay has been constructed with high bund walls and secured black plastic. The pit is cleaned out before it reaches its capacity and re- lined with black plastic. The pit has been designed to accommodate a reversing Agi truck or boom pump.	Noted
3.	Schedule 3, Condition 25 Storage and Handling of Dangerous Materials	Recommended Action	Condition 25 requires the Applicant to store and handle all chemicals, fuels and oils used on-site in accordance with the requirements of all relevant	CPP has 558 hazardous chemicals listed in a company master register that is available on site electronically. Each individual hazardous chemical has an accessible accompanied SDS.	Noted.

Ref No.	Condition of SSD 8392 Mod 1	Туре	Opportunity for Improvement Identified	CPP Response	Auditor's Comment
			Australian Standards and the NSW EPA's Storing and Handling of Liquids: Environmental Protection – Participants Handbook if the chemicals are liquids. The EPA Handbook requires that SDS for all chemicals are up-to-date and accessible at any time. It is recommended that the Site SDS register be maintained and kept up to date.	The BESS project has identified 51 hazardous chemicals that are on site or are frequently used. Each hazardous chemical has an SDS that is readily assessable electronically and in the field in a hard copy folder. The folder is located within the project Haz chemical container. Any new chemicals identified during audits or inspections, are printed, and saved from the master register and into the site registers and folder. A complete review of the site register SDS register has been completed and currency of SDS's has been confirmed. A review of all substances on site has also been completed to ensure SDS's	
4.	Schedule 4, Condition 8 Access to Information	Improvement Opportunity	Condition 8 requires that information relating to the construction and development for DPSF be publicly available on Applicant's website. The following plans approved by DPIE have been sighted during the audit period: • BESS Construction Environmental Management Plan (CEMP) for BESS Stage, Rev 1.3 dated 7/7/2022 • BESS Accommodation and Employment Strategy (AES) for BESS Stage, Rev 1.3 dated 7/7/2022 • Solar Farm - Biodiversity Management Plan, Ver 8.0 dated 4/6/2019	are available. Either the documents that are currently on the project website have been updated since the auditor conducted the audit, or the finding is incorrect. The dot-pointed items are on the page (https://edifyenergy.com/project/riverina- darlington-point/) under the 'Related Documents' tab. In any case, the website is currently compliant with the Condition. However, it will be updated in the coming days once we are notified that Stage 2b(i) has commenced.	Noted. It appears that the proponent has recently uploaded relevant documents including management plans on their company website. The proponent, being Edify Energy had completed stage 1 works for the development of solar farm through engaging Signal Energy. The proponent needs to ensure that not only the approved plans are uploaded, but also the approval letters issued by DPIE for Stage 2a works remain publicly available on the project website at the earliest convenience.

lition of SSD Type Mod 1	e Opportunity for Improvement Identified	CPP Response	Auditor's Comment
	 BESS - Traffic Management Plan for BESS Stage, Rev 1.5 dated 07/07/2022 BESS Emergency Management Plan, Rev 0, dated 13 Feb 2022. Final Layout Plans relevant to BESS It is noted that management plans including community engagement plan relating to Stage 1 works are available on Edify's website. However, the <i>Biodiversity Management Plan</i> currently available on Edify's project website is not the identical version that DPIE had approved earlier as noted in the approval letter dated 15 Jun 2022. The officially approved plan is Ver 8.0, dated 4 Jun 2019, which is called <i>Biodiversity Management Plan for</i> <i>Darlington Point Solar Farm - Stage 2a</i>. It is stated in the approval letter that the approved plan is to be placed on the project website at the earliest convenience. Recommendation is to upload the correct approved plans, especially the Biodiversity Management Plan along with the approval letter. Likewise, the Emergency Management Plan, along with DPIE's approval letter would also need to be uploaded on Edify's website for stage 2b works. 		

Ref No.	Condition of SSD 8392 Mod 1	Туре	Opportunity for Improvement Identified	CPP Response	Auditor's Comment
			The Final Layout Plans are available on Edify's website, but not on DPIE's major project portal. Recommendation would be to correspond with DPIE to have the Final Layout Plans uploaded.		

See Response to Audit Findings in Appendix H

7 APPENDICES

APPENDIX A

Independent Audit Table

7.1 Appendix A- Independent audit table

7.1.1 Schedule 2 – Administrative Conditions (Modification 1, 22 October 2021)

	SCHEDULE 2 – ADMINISTRATIVE CONDITIONS				
СоА	Compliance Requirement	Evidence Sighted	Audit Findings and Recommendations	Compliance Status	
1.	Obligation to minimise harm to the environment In meeting the specific environmental performance criteria established under this consent, the Applicant must implement all reasonable and feasible measures to prevent and/or minimise any material harm to the environment that may result from the construction, operation, upgrading or decommissioning of the development.	Site inspection 14 September 2022	Based on observations during the audit, CPP has the necessary resources including plans and procedures at project and organizational levels to carry out obligatory tasks to minimise environmental harm. Evidence was collected in relation to Stage 2a works that apply to development for the BESS. Operation, upgrading or decommissioning phases have not yet occurred.	Compliant	
2.	Terms of Consent The Applicant must carry out the development: (a) generally in accordance with the EIS; and (b) in accordance with the conditions of this consent.	Site inspection 14 September 2022 Interview with employees on 14 September 2022 Review of plans, records and relevant documents. <i>(Our reference: Evidence S2-C2)</i>	The development is being carried out generally in accordance with the EIS and the conditions of this Development Consent. No significant adverse impacts associated with construction were identified during the audit. Refer to section 5.11 of this report for compliance with the EIS.	Compliant	
3.	Terms of Consent If there is any inconsistency between the above documents, the most recent document must prevail to the extent of the inconsistency. However, the conditions of this consent must prevail to the extent of any inconsistency.	Review of plans, records and relevant documents. (<i>Our reference: Evidence S2-C2</i>)	The CEMP for Stage 2a addresses conditions outlined in the Consolidated Consent issued on 22 October 2022. There have been no reported inconsistencies between the plans and documentation referred to in this condition.	Compliant	

		SCHEDULE 2 – ADMINISTRATIVE CON	DITIONS	
СоА	Compliance Requirement	Evidence Sighted	Audit Findings and Recommendations	Compliance Status
4.	Terms of Consent	Site inspection 14 September 2022	CCP is corresponding with Tesla and Edify	Compliant
			Energy regarding submission of Fire Safety	
	The Applicant must comply with any requirement/s	(Our reference: Evidence S2-C4)	Study to DPIE which is required before	
	of the Secretary arising from the Department's		commencing Stage 2b works. Except for Fire	
	assessment of:		Safety Study, the Principal Contractor working	
	(a) any strategies, plans or correspondence that are		under Edify Energy (the applicant) has	
	submitted in accordance with this consent;		complied with requests and requirements of	
	(b) any reports, reviews or audits commissioned by		the Secretary for Stage 2a works.	
	the Department regarding compliance with this			
	consent; and			
	(c) the implementation of any actions or measures			
	contained in these documents			
-	Staging of the Development	Edify letters dated 2 and 6 June 2022.	Plans and various other documents describe	Compliant
			the construction works for the DPSF occurring	
	The Applicant may construct, operate and	DPIE letter dated 7 June 2022	in several stages namely, Stage 1, Stage 2a,	
	decommission the development in stages.		Stage 2b, Stage 3 and Stage 4.	
		(Our Reference: Evidence S2-C5)		
	Where staging of the development is proposed, the		Where relevant, strategies plans or programs	
	conditions of this consent are only required to be		submitted for Stage 2a will be amended to	
	complied with at the relevant time and to the extent		reflect the Stage 2b scope of works.	
	that they are relevant to the specific stage(s).			
j.	Final Layout Plans	DPIE letter dated 21 June 2022	Detailed Final Layout Plans were lodged with	Compliant
			DPIE that included details on the location of	
	Prior to the commencement of construction, the	(Our Reference: Evidence S2-C5)	the BESS facility. The plans were lodged	
	Applicant must submit detailed plans of the final		prior to commencement of construction on	
	layout of the development to the Secretary,		27 th June 2022. See Photo 1 at Appendix F.	
	including details on the siting of solar panels and			
	ancillary infrastructure.			

		SCHEDULE 2 – ADMINISTRATIVE CONDIT		
СоА	Compliance Requirement	Evidence Sighted	Audit Findings and Recommendations	Compliance Status
	Note: If the construction of the development is to be			
	staged, then the provision of these plans may be			
	staged.			
	Upgrading of Solar Panels and Ancillary	Not relevant as upgrade has not occurred.	No changes to plans submitted in June 2022.	Not triggered
	Infrastructure		The Applicant has submitted a modification for	
	Over time, the Applicant may upgrade the solar		Stage 2b works to Darlington Point Substation.	
	panels and ancillary infrastructure on site provided			
	these upgrades remain within the approved			
	development footprint of the site. Prior to carrying			
	out any such upgrades, the Applicant must provide			
	revised layout plans and project details of the			
	development to the Secretary incorporating the			
	proposed upgrades.			
	Work as Executed Plans	Stage 2a works in progress.	Works as Executed Plans for the BESS (Stage	Not triggered
	Prior to the commencement of operations or		2a) to be submitted upon completion of works.	
	following the upgrades of any solar panels or			
	ancillary infrastructure, the Applicant must submit		Refer to Pre-Operation Compliance Report for	
	work as executed plans of the development to the		Darlington Point Solar Farm (dated 31/3/2022)	
	Department.		regarding submission of Works as Executed	
			Plans for the Solar Farm.	
	Notification of Department	Letter from Edify dated 6 June 2022	Edify sent a letter on 6 June 2022 notifying of	Compliant
	Prior to the commencement of the construction,		the proposed staging of works associated with	
	operations, upgrading or decommissioning of the	Letter from Tesla dated 15 June 2022.	the BESS. DPIE acknowledged receipt of the	
	development or the cessation of operations, the		notification on the 7 June 2022.	
	Applicant must notify the Department in writing of	Letters from DPIE dated 7 and 21 June		
	the date of commencement, or cessation, of the	2022.	Tesla sent a letter notifying DPIE seeking	
	relevant phase.		approval for the commencement of Stage 2a	
		(Our Reference Evidence S2-C9)	works scheduled for 15 June 2022.	
	If any of these phases of the development are to be			
	staged, then the Applicant must notify the			
	Department in writing prior to the commencement of			

		SCHEDULE 2 – ADMINISTRATIVE CONDIT	TIONS	
СоА	Compliance Requirement	Evidence Sighted	Audit Findings and Recommendations	Compliance Status
	the relevant stage, and clearly identify the		Letter of Approval dated 21 June 2022 from	
	development that would be carried out during the		DPIE sighted in relation to commencement of	
	relevant stage.		BESS Stage 2a construction works	
10.	Structural Adequacy	Construction Certificate	Council is the Principle Certifying Authority	Compliant
			(PCA). A Construction Certificate was issued	
	The Applicant must ensure that all new buildings	Stamped Plans	on 26 July for BESS Control room. Drawings	
	and structures, and any alterations or additions to		sighted.	
	existing buildings and structures, are constructed in	Correspondence from Murrumbidgee		
	accordance with the relevant requirements of the	Council	Murrumbidgee Council emailed CPP on 12	
	Building Code of Australia.		August 2022 enclosing the Construction	
		(Our reference: Evidence S2-C10)	Certificate, stamped plans and Fire Safety	
	Notes:		Schedule for the Auxiliary & Switchgear	
	• Under Part 6 of the EP&A Act, the Applicant is		Buildings & Spill Oil Tank. A Fire Safety Study	
	required to obtain construction and occupation		was included in the stamped plans for the	
	certificates for the proposed building works.		Control Building of Energy Storage System.	
	• Part 8 of the EP&A Regulation sets out the			
	requirements for the certification of the		The following plans have been approved by	
	development.		Murrumbidgee Council for the Construction	
			Certificate:	
			CC8392-4 Control Room-DP Solar	
			Farm-Consent	
			CC8392-4 Control Room-DP Solar	
			Farm-Fire Safety Schedule	
			CC8392-4 Control Room-DP Solar	
			Farm-Stamped Plans	
			MC Notice of Commencement of Works	
			and Appointment of PCA	
			CC8392-5-Auxiliary Switchgear & Spill	
			Oil Tank – DP Solar Farm - Consent	

		SCHEDULE 2 – ADMINISTRATIVE CON	DITIONS	
СоА	Compliance Requirement	Evidence Sighted	Audit Findings and Recommendations	Compliance Status
			 CC8392-5-Auxiliary Switchgear & Spill Oil Tank – DP Solar Farm – Fire Safety Schedule CC8392-5-Auxiliary Switchgear & Spill Oil Tank – DP Solar Farm – Stamped Plans MC Notice of Commencement of Works and Appointment of PCA CPP has sent plans to the certifier seeking a construction certificate for the storage container yard and O& M storage containers. 	
11.	Demolition The Applicant must ensure that all demolition work on site is carried out in accordance with Australian Standard AS 2601-2001: The Demolition of Structures, or its latest version.	Not applicable.	There has been no demolition work carried out on site during Stage 2a.	Not triggered
12.	 Protection Of Public Infrastructure Unless the Applicant and the applicable authority agree otherwise, the Applicant must: (a) repair, or pay the full costs associated with repairing, any public infrastructure that is damaged by the development; and (b) relocate, or pay the full costs associated with relocating, any public infrastructure that needs to be relocated as a result of the development. 	No services on site.		Not triggered

		SCHEDULE 2 – ADMINISTRATIVE CONDI	TIONS	
СоА	Compliance Requirement	Evidence Sighted	Audit Findings and Recommendations	Compliance Status
	This condition does not apply to the upgrade and			
	maintenance of the road network, which is expressly			
	provided for in the conditions of this consent			
13.	Operation of Plant and Equipment	Plant and Equipment Register	Plant and Equipment register sighted. The	Compliant
			register records 22 items of equipment.	
	The Applicant must ensure that all plant and		During the inspection observed Kuboti 5 tonne	
	equipment used on site, or in connection with the		excavator; Kobelca SK135 excavator and JCB	
	development,		excavator 5t.	
	is: (a) maintained in a proper and efficient condition;		It is evident that equipment is inspected, and	
	and		records are maintained. Records indicate	
	(b) operated in a proper and efficient manner		equipment is maintained in a proper and	
			efficient manner (See Photo 2 at Appendix	
			F).	
			- ,.	
			During the site inspection the maintenance	
			records for the Kuboti 5 tonnes excavator were	
			reviewed. The excavator was last serviced on	
			the 10 August 2021. The excavator arrived on	
			site on the 23 August 2022 and was checked	
			on arrival. Records show there were no visible	
			signs of leaks. However, the fire extinguisher	
			was out of date and required replacement. The	
			replacement fire extinguisher was sighted	
			during the site inspection.	
14.	BATTERIES > Battery Storage Restriction	Construction Drawing 11291-CI-DR-01002	The Construction Drawings show the location	Not triggered
			and number of batteries systems to be stored	
	The capacity of the battery storage facility must not		on site. Construction plans show 116 tesla	
	exceed a total:		mega packs to be construction as follows:	
	(a) delivery capacity of 200 MW; or			

		SCHEDULE 2 – ADMINISTRATI	VE CONDITIONS	
СоА	Compliance Requirement	Evidence Sighted	Audit Findings and Recommendations	Compliance Status
	(b) storage capacity of 400 MWh.		Delivery capacity	
	Note: This condition does not prevent the Applicant		RES 1: 60 MW	
	from seeking to lodge a separate development		RES 2: 65MW	
	application or modify this consent to increase the		DPESS: 25 MW	
	capacity of the battery storage facility in the future.		Total is 150 MW	
			Storage capacity	
			RES 1: 120 MWH	
			Res 2: 130 MWH	
			DPESS: 50 MWH	
			Total is 300 MW	
			Observed on site that the construction pad is	
			consistent the drawings. Delivery and storage	
			of the facility can be verified during the pre-	
			operation compliance audit.	

7.1.2 Schedule 3 – Environmental Conditions General

	SCHEDULE 3 – ENVIRONMENTAL CONDITIONS GENERAL				
CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance	
				Status	
1.	Transport > Over-Dimensional and Heavy	CPP Register of deliveries.	The solar farm works are complete (Stage 1).	Compliant	
	Vehicle Restrictions		The only construction works onsite are		
			construction of the BESS and associated		
	The Applicant must ensure that the:		substation. Most excavated material was kept		
			on site for reuse. Main deliveries to site		
	(a) development does not generate more than:		observed during the site inspection related to		
	80 heavy vehicle movements a day during		concrete pours.		
	construction, upgrading or decommissioning;				

οA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance
			3	Status
	15 over-dimensional vehicle movements during		CCP maintains a register of all deliveries which	
	construction, upgrading or decommissioning;		was sighted during the site inspection. Records	
	and		show on:	
	10 heavy vehicle movements a day during			
	operations; on the public road network; and		 12 August - 29 deliveries for imported fill from 	
	(b) length of any vehicles (excluding over-		 2 August – 78 movements counted 	
	dimensional vehicles) used for the development		 1 August - 110 movements counted 	
	does not exceed 26 metres, unless the Secretary			
	agrees otherwise		The CPP tracking register shows 75 heavy	
			vehicle movements occurred on 1 August	
			2022. These heavy vehicle movements were	
			associated with the BESS project which	
			utilized the wider road network. CPP an	
			additional 35 heavy vehicle movements from	
			Civil/Baida Site (an external site not within	
			BESS/CPP footprint) located across Donald	
			Ross Drive approximately 70m west of BESS	
			site gate. CCP recorded their truck numbers	
			as a precaution incase there was a complaint.	
	Transport > Over-Dimensional and Heavy	N/A.	The oversized vehicles for the delivery of the	Not triggered
	Vehicle Restrictions		transformer and three buildings are scheduled	
			for November 2022.	
	The Applicant must keep accurate records of the			
	number of over-dimensional and heavy vehicles			
	entering and leaving the site each day.			
	Transport > Designated Over-Dimensional and	N/A.	CPP is responsible for route planning for	Not triggered
	Heavy Vehicle Access Route		delivery of the shed in November. TransGrid	
			is responsible for delivery of the transformer.	

CoA.	Compliance Requirement	EDULE 3 – ENVIRONMENTAL CONDITION	Audit Findings and Recommendations	Compliance
00A.			Audit i indings and Recommendations	Status
	All over-dimensional and heavy vehicles		Access routes approved for use by heavy	
	associated with the development must travel to		vehicles are displayed inside office in	
	and from the site via the Sturt Highway, Donald		accordance with the Traffic Management Plan.	
	Ross Drive and the approved site access point			
	(shown in Appendix 1).			
	Note: The Applicant is required to obtain relevant			
	permits under the Heavy Vehicle National Law			
	(NSW) for the use of			
	over-dimensional vehicles on the road network.			
4.	Transport > Site Access	N/A	Works were done as part of the solar farm. No	Compliant
			further upgrade works required.	
	Prior to the commencement of construction, the			
	Applicant must upgrade the site access point off			
	Donald Ross Drive (shown in Appendix 1) with a			
	Rural Property Access type treatment to cater for			
	the largest vehicle accessing the site, including			
	sealing the on-site access road a minimum of 30 m			
	from its intersection with Donald Ross Drive, in			
	accordance with the Austroads Guide to Road			
	Design (as amended by TfNSW supplements), to			
	the satisfaction of Council.			
5.	Transport > Operating Conditions	Construction Drawing 11291-CI-DR-01002	Internal BESS and substation road to be	Compliant
			constructed with 2 coat spray.	
	The Applicant must ensure:	Site Inspection on 14 September 2022		
	(a) the internal roads are constructed as all-		Observed that all project vehicles including	
	weather roads;		utes and vans were parked within the	
	(b) there is sufficient parking on site for all		designated parking area located near the	
	vehicles, and no parking occurs on the public road		office blocks.	
	network in the vicinity of the site;			

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	(c) the capacity of the existing roadside drainage		Observed cattle grid installed at the entry/exit	
	network is not reduced;		gate located 40 metres off Donald Ross Drive.	
	(d) all vehicles are loaded and unloaded on site,			
	and enter and leave the site in a forward direction;		The capacity of the roadside drain is retained.	
	and			
	(e) development-related vehicles leaving the site			
	are in a clean condition to minimise dirt being			
	tracked onto the sealed public road network.			
6.	Transport > Unformed Crown Roads	www.six.nsw.gov.au	The solar farm has been subdivided to create	Not triggered
			a separate site for the BESS facility known as	
	The Applicant must ensure any unformed Crown		Lot 1 DP 1249830. Review of	
	road reserves affected by the development are		www.six.nsw.gov.au found no unformed crown	
	maintained for future use, unless otherwise agreed		roads affecting the site.	
	with DPIE Crown Lands.			
7.	Transport >Traffic Management Plan		DPIE issued its Approval of Traffic	Compliant
		Dilapidation report prepared by LG Civil.	Management Plan (Revision 1.4, dated 2	
	Prior to the commencement of any road upgrades		July 2022) to Edify Energy on 4 July 2022.	
	required under this consent, the Applicant must	Contractor sub-pack	The Dilapidation Survey of Donald Ross	
	prepare a Traffic Management Plan for the		Drive was dated 9 June 2022 and	
	development in consultation with TfNSW and	Visitor induction pack.	prepared by LG Civil on behalf of CPP.	
	Council, and to the satisfaction of the Secretary.		• The delivery driver induction includes what	
		CPP's Long induction	UHF channel to be on, requirement to stay	
	This plan must include:		in the vehicle and requirements for safe	
		Delivery driver induction	unloading.	
	(a) details of the transport route/s to be used for all		Armstrong sub-pack included delivery	
	development-related traffic, including the location	(Our reference: Evidence S3-C7)	information that was sent on 26 May by	
	of access points;		email (See Photo 3)	
	(b) a protocol for undertaking independent		• Verified induction records for Hayden Blue	
	dilapidation surveys to assess the:		on 22 August 2022 and Stanley John	
			Sandler on 25 August 2022	

οA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
οA.	 Compliance Requirement existing condition of local roads on the transport route/s prior to construction, upgrading or decommissioning activities; and condition of local roads on the transport route/s following construction, upgrading or decommissioning activities; (c) a protocol for the repair of any local roads identified in the dilapidation surveys to have been damaged during construction, upgrading or decommissioning works; (d) details of the measures that would be implemented to minimise traffic safety issues and disruption to local users of the transport route/s during construction, upgrading or decommissioning works, including: performance criteria, measures and indicators for shuttle bus utilisation and carpooling in accordance with the commitments in the EIS; temporary traffic controls, including detours and signage; 	Evidence Collected	Audit Findings and Recommendations • Induction training includes rules for traffic management, loading and unloading, traffic management onsite and fatigue management. • Driver's code of conduct and TMP is sent to all contractors and delivery drivers. The TMP includes detail about travel routes. • ABI employs approximately 26 people. They are transported to site in 2 minibuses to reduce traffic on local road and demand for onsite parking.	-
	 pooling in accordance with the commitments in the EIS; temporary traffic controls, including detours and signage; notifying the local community about project- 			
	 related traffic impacts; procedures for receiving and addressing complaints from the community about development-related traffic; 			

οA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance
				Status
	minimising potential for conflict with school			
	buses and other motorists as far as			
	practicable;			
	scheduling of haulage vehicle movements to			
	minimise convoy length or platoons;			
	• responding to local climate conditions that			
	may affect road safety such as fog, dust			
	and wet weather;			
	 responding to any emergency repair or 			
	maintenance requirements; and			
	a traffic management system for managing			
	over-dimensional vehicles;			
	(e) a driver's code of conduct that addresses:			
	travelling speeds;			
	driver fatigue;			
	• procedures to ensure that drivers adhere to the			
	designated transport route/s; and			
	procedures to ensure that drivers implement			
	safe driving practices; and			
	(f) a flood response plan detailing procedures			
	and options for safe access to the site in the			
	event of flooding.			
	Following the Secretary's approval, the Applicant			
	must implement the Traffic Management Plan.			
	Transport > Land Management	Site inspection on 14 September 2022 and	CPP has plans to hydro-seed disturbed areas	Compliant
		request for quotes.	and was in the process of obtaining 3 quotes	
	Following any construction or upgrading on the		at the time of the Audit. Request for Quote	
	site, the Applicant must:		(RFQ) had been sent to Erizon. Due to lack of	

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	 (a) restore the ground cover of the site as soon as practicable; (b) maintain the ground cover with appropriate perennial species; and (c) manage weeds within this ground cover. 		favourable weather conditions reininstatement of the batter for the entire BESS is yet to be completed. Prior to engaging landscaping contractor, CPP will review the seed mix to be applied on approximately 5,000m ² of disturbed areas. See Photos 4 at Appendix F.	
9.	Biodiversity OffsetsWithin two years of commencing construction under this consent, unless the Secretary agrees otherwise, the Applicant must retire biodiversity credits of a number and class specified in Column (a) in Table 1 below, to the satisfaction of BCS.Table 2.94Blank Box grassy pool and western NSW (main) Credits Breguined Boregion and Muray Darling Depression Bioregion Patis Grass grassed on allivel anality classifies and breader Rivers and breader Rivers Bioregion and western NSW South Western Slopes BoregionPCT 162.942.94Plain Grass grassed on allivel anality classifies Bioregion and Muray Darling Depression Bioregion and western NSW South Western Slopes Bioregion and western NSW South Western Slopes BioregionPCT 1577Species Species BioregionSpecies Credits Bioregion doited be to all the Bioleweshy Conservation Act 2018 by write of classe 22 of the 	Not applicable.	Not applicable.	Not triggered
0.	Biodiversity > Biodiversity Offsets The retirement of credits must be carried out in accordance with the NSW Biodiversity Offsets Policy for Major Projects and can be achieved by:	Not applicable.	Not applicable.	Not triggered

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	(a) acquiring or retiring 'biodiversity credits' within			
	the meaning of the Biodiversity Conservation Act			
	2016;			
	(b) making payments into an offset fund that has			
	been developed by the NSW Government; or			
	(c) providing supplementary measures			
1.	Biodiversity > Biodiversity Offsets	Not applicable.	Not applicable.	Not triggered
	In the period between 2 years and 3 years			
	from the commencement of operations, unless			
	the Secretary agrees otherwise, the Applicant			
	must commission an independent review of the			
	impacts of the development on PCT45 and submit			
	a subsequent report to the Secretary. This review			
	and report must be undertaken by a suitably			
	qualified, experienced and independent grasslands			
	expert endorsed by the Secretary.			
	The expert must:			
	(a) consult with BCS and the Applicant;			
	(b) compare the actual impacts on PCT45 against			
	that predicted in the EIS;			
	(c) if the review concludes that the impacts on			
	PCT45 are greater than that predicted in the EIS,			
	calculate any additional biodiversity offset credit			
	liabilities for the development over and above that			
	specified in Column (a) of Table 1 above, in accordance with the NSW Biodiversity Offsets			
	-			
	Policy for Major Projects, (d) document the findings in its report.			

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance	
				Status	
	If the Secretary determines, after reviewing the				
	expert's report, that the Applicant must retire				
	additional biodiversity credits for PCT45, the				
	Applicant must retire the additional credits within				
	12 months of the Secretary's determination, up to				
	an aggregate maximum of that specified in Column				
	(b) of Table 1 above.				
2.	Biodiversity > Biodiversity Management Plan	Site inspection 14 September 2022	DPIE approved Biodiversity Management Plan	Compliant	
			(Revision Final V8, dated 4 June 2019) on		
	12. Prior to the commencement of construction,	Biodiversity Management Plan (Revision	15 June 2022.		
	the Applicant must prepare a Biodiversity	Final V8, dated 4 June 2019).			
	Management Plan for the development in		The site contains Plains Grass grassland on		
	consultation with BCS, and to the satisfaction of	Letter from DPIE to Tesla dated 15 June	alluvial mainly clay soils in the Riverina and		
	the Secretary. This plan must:	2022.	NSW Southwestern Slopes Bioregions (Plant		
			Community Type 45). The Biodiversity		
	(a) include a description of the measures that	(Our reference: Evidence S3-C12)	Management Plan maps the site as PCT45		
	would be implemented for:		moderate.		
	minimising the amount of native vegetation				
	clearing within the approved development		The site is currently managed under Edify's		
	footprint;		current Biodiversity management plan. The		
	 minimising the loss of key fauna habitat; 		plan identifies the BESS infrastructure will		
	managing potential indirect impacts on		directly affect PCT 45 and has been assessed		
	threatened and migratory species, including:		as part of the biodiversity offset requirements.		
	- flora species, including Weeping Myall				
	Woodland and Sandhill Pine Woodland;		During the site inspection survey pegs were		
	and		evident and works were confined to the survey		
	- fauna species, including Grey-crowned		limits.		
	Babbler and Superb Parrot;				
	rehabilitating and revegetating temporary		Edify is seeking approval to modify its existing		
	disturbance areas;		approval to allow trenching and installation of		
			cabling between the BESS site and the		

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance
			Jan San San San San San San San San San S	Status
	protecting native vegetation and key fauna		adjoining TransGrid substation. The	
	habitat outside the approved disturbance		modification includes works within PCT45.	
	areas;		The proposed modification includes changes	
	maximising the salvage of vegetative and soil resources within the approved disturbance		to the Biodiversity Management Plan.	
	area for beneficial reuse in the enhancement or the rehabilitation of the site; and			
	 controlling weeds and feral pests; 			
	• protecting and promoting the growth of native			
	plant species (including PCT45) and controlling			
	the			
	growth of exotic ground cover;			
	(b) include a seasonally-based program to monitor			
	and report on the effectiveness of these measures			
	against the detailed performance and completion			
	criteria; and			
	(c) include details of who would be responsible for			
	monitoring, reviewing and implementing the plan,			
	and timeframes for completion of actions.			
	Following the Secretary's approval, the Applicant			
	must implement the Biodiversity Management			
	Plan.			
	Note: If the biodiversity credits are retired via a			
	Biodiversity Stewardship Agreement, then the			
	Biodiversity Management			

		HEDULE 3 – ENVIRONMENTAL CONDIT		
CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	Plan does not need to include any of the matters			
	that are covered under the Biodiversity			
	Stewardship Agreement.			
3.	Amenity > Construction, Upgrading and	Interview with employees regarding	Site employees confirmed compliance with	Compliant
	Decommissioning Hours	construction activities.	construction hours. Currently Abi employees	
			(civil contractor) are brought on site and taken	
	Unless the Secretary agrees otherwise, the		off site by bus between approved works hours.	
	Applicant may only undertake construction,			
	upgrading or decommissioning activities on site		Edify/CCP has submitted a request to DPIE	
	between:		seeking approval to undertake construction	
	(a) 7 am to 6 pm Monday to Friday;		activities during daytime on Saturdays and	
	(b) 8 am to 1 pm Saturdays; and		Sundays.	
	(c) at no time on Sundays and NSW public			
	holidays.			
	The following construction, upgrading or			
	decommissioning activities may be undertaken			
	outside these hours without the approval of the			
	Secretary:			
	 the delivery of materials as requested by the 			
	NSW Police Force or other authorities for			
	safety reasons; or			
	 emergency work to avoid the loss of life, 			
	property and/or material harm to the			
	environment.			
4.	Amenity > Noise	CPP noise register.	Noisy activities observed during the site	Compliant
••			inspection included excavation with 5 tonne	Jonphan
	The Applicant must minimise the noise	(Our reference: Evidence S3-C14)	excavators (no rock works), deliveries,	
	generated by any construction, upgrading or		generator and concrete pours. See Photo 5 at	
	decommissioning activities on site in accordance		Appendix F.	
	with the best practice requirements outlined in the			

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance
				Status
	Interim Construction Noise Guideline (DECC,		Noise reading have been taken at the seven	
	2009), or its latest version.		receptor points identified in the CEMP and	
			Noise Management sub plan.	
			Noise readings show background noise is	
			generally from vehicle movements and birds	
			and construction noise is not discernable at	
			the receptor points.	
14A.	The Applicant must ensure that the noise	Noise modelling provided as part of EA	Operation of the BESS has not commenced.	Not triggered
	generated by the operation of the development		Recommend compliance monitoring occur	
	during the evening and night does not exceed 35		when the BESS and associated substation	
	dB(A) LAeq15 min to be determined in accordance		commence operation (Stage 3).	
	with the procedures in the NSW Noise Policy for			
	Industry (EPA, 2017) at any non-associated			
	residence.			
15.	Amenity > Dust	Site inspection on 14 September 2022	Material on site is largely wet due to rainfall.	Compliant
			Site is covered with DGS 40 and compacted.	
	The Applicant must minimise the dust generated by the development.		No dust observed onsite.	
			Observed rumble grids installed at the site	
			entry/exit point accessed by heavy vehicles.	
			Observed traces of mud deposited on Donald	
			Ross Drive due to vehicles exiting the site.	
			Recommend ongoing monitoring and use of a	
			mechanical street sweeping as mud tracking	
			becomes more frequent. See Photos 6(a-d) at	
			Appendix F.	
			Speed limit sign posted along secondary	
			access track. See Photo 6(e) at Appendix F.	
			Also observed water cart in operation for	

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
			suppressing dust generated during works. See	
			Photo 6(f) at Appendix F.	
16.	Amenity > Visual	Weekly inspection report.	Sighted completed copies of the Weekly Site Inspection Checklist completed.	Compliant
	The Applicant must:	(Our reference: Evidence S3-C16)		
			Weekly site inspection completed on 6	
	(a) minimise the off-site visual impacts of the		September 2022 identifies maintenance of	
	development, including the potential for any		SDS register and concrete wash out overflow	
	glare or reflection from the solar panels;		as issues. See Photo 7 at Appendix 7.	
	(b) ensure the visual appearance of all ancillary			
	infrastructure (including paint colours) blends in as			
	far as possible with the surrounding landscape;			
	and			
	(c) not mount any advertising signs or logos on			
	site, except where this is required for identification			
	or safety purposes.			
7.	Amenity > Lighting	Site inspection 14 September 2022.	No outdoor lighting used during out of hours, especially night time. No construction activities	Compliant
	The Applicant must:	(Our reference: Evidence S3-C16)	occur during after hours. Only indoor lights for	
	(a) minimise the off-site lighting impacts of the development; and		the offices and crib rooms observed.	
	(b) ensure that any external lighting associated			
	with the development:			
	is installed as low intensity lighting (except			
	where required for safety or emergency purposes);			
	does not shine above the horizontal; and			
	complies with Australian Standard AS4282			
	(INT) 1997 – Control of Obtrusive Effects of			
	Outdoor Lighting, or its latest version.			

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
18.	Heritage > Protection of Heritage Items Prior to the commencement of construction, the Applicant must salvage Aboriginal heritage item number AFT01 and transfer to the Griffith Local Aboriginal Land Council, in accordance with the Code of Practice for Archaeological Investigation of Aboriginal Objects in New South Wales (DECCW, 2010), or its latest version. Note: The location of the Aboriginal heritage item referred to in this condition is shown in the figure in	Aboriginal and Cultural Heritage Assessment (March 2018)	No aboriginal heritage previously recorded on the BESS site. The site already cleared prior to establishment for Stage 2a works.	Not triggered
19.	Appendix 1. Heritage > Discovery of Human Remains If human remains are discovered on site, then all work surrounding the area must cease, and the area must be secured. The Applicant must notify the NSW Police and Heritage NSW as soon as possible following the discovery, and work must not recommence in the area until this is authorised by Heritage NSW.	Signal Energy Change Finds Protocol dated March 2019 (Version 3) (Our Reference: Evidence S3-C19)	Chance Finds Protocol in place and communicated to site personnel through induction as well as onboarding. The protocol also sent to sub-contractors via email. Some excavation has occurred onsite but the site has largely been built up.	Compliant
20.	Heritage > Chance Finds Protocol Prior to the commencement of construction, the Applicant must prepare a Chance Finds Protocol for the development in consultation with the Aboriginal stakeholders, and to the satisfaction of Heritage NSW.	Signal Energy Change Finds Protocol dated March 2019 (Version 3) (Our Reference: Evidence S3-C19)	Chance Finds Protocol in place and communicated to site personnel through induction as well as onboarding. The protocol also sent to sub-contractors via email. Some excavation has occurred onsite but the site has largely been built up.	Compliant

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	Following Heritage NSW's approval, the Applicant			Status
	must implement the Chance Finds Protocol.			
21.	Soil and Water > Water Pollution	Site inspection on 14 September 2022.	An Erosion and Sediment Control Plan	Compliant
			prepared and maintained on site. See Photos	
	The Applicant must ensure that the	Dewatering Assessment in Appendix D of	8(a) and 8(b) at Appendix F. A detailed plan	
	development does not cause any water pollution, as defined under Section 120 of the	the CEMP.	with calculations is kept in the master file.	
	POEO Act.	Water release assessment form provided	Evaporation pond observed on site. See	
		as Appendix E in the CEMP.	Photo 8(c) at Appendix F. Water is reused for	
			general construction / dust suppression and	
		Erosion and Sediment Control Plan	moisture conditioning of material. The pond	
		(Our reference Evidence C2 (21)	may overflow when site experiences heavy	
		(Our reference Evidence S3-C21)	rain, especially during wet summer (Dec -	
			Feb). At the moment a breach of the	
			evaporation pond would result in an	
			uncontrolled discharge of sediment laden	
			water and therefore potentially result in water	
		(Our reference Evidence S3-C21)	pollution. It is recommended that CPP	
			develop procedures for the monitoring of the	
			evaporation pond to ensure it does not overflow. If there is potential for the pond to	
			overflow, then CPP should test and treat the	
			water to comply with ANZECC water quality	
			guidelines for pH and turbidity so that the	
			water can be discharged in a controlled	
			manner via a silt fence or silt sock.	
			Concrete pours and use of a concrete washout	
			bay was observed during the site inspection.	
			The concrete washout pit is found to be	
			inadequate for the containment of leftover	

οA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
			concrete and spills. It is recommended that the	
			washout pit be designed to ensure spillage	
			does not overflow (especially during major rain	
			event) and easily be maintained. See Photos	
			9(a) and 9(b) at Appendix F.	
2.	Soil and Water > Operating Conditions	Construction Drawing 11291-CI-DR-01002	The Battery Pack Pads are about 100mm	Compliant
			above ground. The surface around the pads is	
	The Applicant must:		DGS 40, compacts and on flat ground	
	(a) minimise any soil erosion associated with the		therefore unlikely to be eroded. Substation to	
	construction, upgrading or decommissioning of		be gravel. BESS pad is designed to be	
	the development in accordance with the relevant		above 1 in 100 flood event.	
	requirements in the Managing Urban Stormwater:			
	Soils and Construction (Landcom, 2004) manual,			
	or its latest version;			
	(b) ensure the solar panels and ancillary			
	infrastructure are designed, constructed and			
	maintained to avoid causing any erosion on site;			
	and			
	(c) implement appropriate flood management			
	practices to ensure post-development flows from			
	the site are limited to pre-development flows for			
	all storms up to and including the 90-year			
	Average Recurrence Interval event.			
•	Hazards > Operating Conditions	Site inspection of 14 September 2022.	Defendable space is illustrated in Figure 9	Compliant
			BESS and RBESS Sub Defendable Space of	
	The Applicant must:	Figure 9 BESS and RBESS Sub	the Construction Environmental Management	
	(a) minimise the fire risks of the development;	Defendable Space in Construction	Plan.	
	(b) ensure that the development:	Environmental Management Plan.		

CoA.	Compliance Requirement	EDULE 3 – ENVIRONMENTAL CONDITION	Audit Findings and Recommendations	Compliance
JUA.			Addit Findings and Recommendations	Status
	includes defendable space as outlined in		Site has been surveyed to set out location of	Oluluo
	the EIS, that permits unobstructed vehicle		infrastructure. Location of fence to be	
	access to the site;		surveyed so that there is 10 metres off the	
	 manages the defendable space as an 		infrastructure for the internal defendable	
	Asset Protection Zone.		space. The surveyor has confirmed the survey	
	 complies with the relevant asset 		location for some infrastructure. As built	
	protection requirements in the RFS's		survey to occur.	
	Planning for Bushfire Protection 2019 (or		Currently a temporary 7,000 litre tank is on site	
	equivalent) and Standards for Asset Protection Zones;		as a mitigation measure. See Photo 10 at	
			Appendix F.	
	• is suitably equipped to respond to any			
	fires on site including provision of a			
	20,000 litre water supply tank fitted with			
	a 65mm Storz fitting located adjacent to			
	the internal access road;			
	(c) assist the RFS and emergency services as			
	much as practicable if there is a fire in the vicinity			
	of the site; and			
	(d) notify the relevant local emergency			
	management committee following construction			
	of the development, and prior to the			
	commencement of operations.			
•	Hazards > Fire Safety Study	DPIE letter of approval for Stage 2a dated	DPIE's letter of approval for Stage 2a works	Compliant
		7 June 2022 sighted.	requires construction works for Stage 2b must	
	At least one month prior to the construction of the		not commence unless DPIE has approved the	
	battery storage facility (excluding pre-construction	(Our reference: Evidence S3-C24)	Fire Safety Study to be prepared by the	
	minor works), unless otherwise agreed by the		Principal Contractor or the Proponent.	
	Secretary, the Applicant must prepare a Fire			
	Safety Study of the development, in consultation		The Fire Safety Study is currently being	
	with RFS, and to the satisfaction of FRNSW		prepared in consultation with RFS and	
	and the Secretary. The study must:		FRNSW.	

CoA.	Compliance Requirement	HEDULE 3 – ENVIRONMENTAL CONDITION Evidence Collected	Audit Findings and Recommendations	Compliance
				Status
	(a) be consistent with the:			
	Department's Hazardous Industry Planning			
	Advisory Paper No. 2, 'Fire Safety Study'			
	guideline; and			
	New South Wales Government's Best Practice			
	Guidelines for Contaminated Water Retention			
	and Treatment Systems; and			
	(b) describe the final design of the battery storage			
	facility.			
	Construction of the battery storage facility, other			
	than pre-construction minor works, must not			
	commence until the Secretary has approved the			
	Fire Safety Study.			
	Following the Secretary's approval, the Applicant			
	must implement the measures described in the			
	Fire Safety Study.			
5.	Hazards > Storage and Handling of Dangerous	Site Inspection on 14 September 2022	Site Emergency Plan sighted in site office and	Compliant
	Materials		lunchroom (See Photos 11(a-b) at Appendix	
		Site Emergency Plan developed by Tesla	F). Emergency contact details sighted inside	
	The Applicant must store and handle all chemicals,	dated 7 July 2022.	office (See Photos 11(c-d) at Appendix F).	
	fuels and oils used on-site in accordance with:	(Our references Evidence S2 C2E)	Also sighted construction hazards and risks	
	(a) the requirements of all relevant Australian Standards; and	(Our reference: Evidence S3-C25)	board with information displayed on the outside of office block (See Photo 12 at	
	(b) the NSW EPA's Storing and Handling of		Appendix F).	
	Liquids: Environmental Protection – Participants			
	Handbook if the chemicals are liquids.		Dangerous goods cabinet on site designed to	
			Australian Standard. See Photo 13 at	
	In the event of an inconsistency between the		Appendix F.	
	requirements listed from (a) to (b) above, the most			

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance
00/1.				Status
	stringent requirement must prevail to the extent of		Acetylene and Oxygen tanks stored	
	the inconsistency.		separately. See Photo 14 at Appendix F.	
			Observed drip tray placed underneath a trailer	
			mounted generator. See Photo 15 at	
			Appendix F. Also sighted spill kits kept in	
			yellow bins placed within close reach of work	
			area. See Photo 16 at Appendix F.	
			CPP maintains a company-wide master SDS	
			register and a site specific SDS register. SDS	
			were maintained on the master register, but	
			some SDS were not filed on the site register.	
			Recommend that the Site SDS register be	
			maintained and kept up to date. See Photo	
			17 at Appendix F.	
6.	Hazards > Emergency Plan	DPIE letter of approval for Stage 2a dated	DPIE's approval letter dated 7 June 2022 (Ref.	Not triggered
		7 June 2022.	SSD-8392-PA-31) requires Edify Energy to	
	Prior to the commissioning of development, the		submit an <i>Emergency Plan</i> that satisfies	
	Applicant must develop and implement a	(Our reference: Evidence S3-C26)	Condition 26 of Schedule 3 prior to	
	comprehensive Emergency Plan and detailed		commencement of stage 2b works. Transgrid	
	emergency procedures for the development, in		to prepare and Emergency Plan for the	
	consultation with FRNSW and the RFS. The		substation and obtain approval from the DPIE.	
	Applicant must keep two copies of the plan on-site		Tesla to submit Emergency Plan for the BESS.	
	in a prominent position adjacent to the site entry			
	points at all times. The plan must:			
	(a) be consistent with the Department of			
	Planning's Hazardous Industry Planning Advisory			
	Paper No. 1, 'Emergency Planning' and RFS's			

οA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	Planning for Bushfire Protection 2019 (or			
	equivalent);			
	(b) identify the risks and hazards and detailed			
	measures for the development to prevent or			
	mitigate fires igniting;			
	(c) include procedures that would be implemented			
	if there is a fire on-site or in the vicinity of the site;			
	(d) list works that should not be carried out during			
	a total fire ban;			
	(e) include availability of fire suppression			
	equipment, access and water;			
	(f) include procedures for the storage and			
	maintenance of any flammable materials;			
	(g) detail access provisions for emergency			
	vehicles and contact details for both a primary and			
	alternative site contact who may be reached 24/7			
	in the event of an emergency;			
	(h) include a figure showing site infrastructure,			
	Asset Protection Zone and the fire fighting water			
	supply;			
	(i) include location of hazards (physical,			
	chemical and electrical) that may impact on			
	fire fighting operations and procedures to manage			
	identified hazards during fire fighting operations;			
	(j) include details of the location, management and			
	maintenance of the Asset Protection Zone and who			
	is responsible for the maintenance and			
	management of the Asset Protection Zone;			
	(k) include bushfire emergency management			
	planning;			

		EDULE 3 – ENVIRONMENTAL CONDITION		
CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	(I) include details of how RFS would be notified,			
	and procedures that would be implemented in the			
	event that:			
	there is a fire on-site or in the vicinity of the site:			
	 there are any activities on site that would have 			
	the potential to ignite surrounding vegetation;			
	or			
	there are proposed activities to be carried out			
	during a bushfire danger period; and			
	(m) include details on how the battery storage facility and sub-systems can be safely isolated			
	in an emergency.			
	The Applicant must implement the Emergency			
	Plan for the duration of the development.			
27.	Waste	CPP waste register and VENM certificates	Observed appropriate waste management	Compliant
		(pre –classified).	onsite, including segregation, sorting and	
	The Applicant must:		storage of waste. See Photos 18 at Appendix	
	(a) minimise the waste generated by the development;	Waste dockets from Tharbogang landfill.	F.	
	(b) classify all waste generated on site in	Classification records for imported	CPP undertook a cut and fill balance	
	accordance with the EPA's Waste Classification	material.	assessment to minimize waste. For example,	
	Guidelines 2014 (or its latest version);		excavated material form the excavation pond	
	(c) store and handle all waste on site in accordance with its classification;	Geotech report for classification of spoil.	and pits was used to build up the site and form the batters. Topsoil is retained on site for	
	(d) not receive or dispose of any waste on site;	Environmental Inspection Checklist.	reuse along the drainage lines and elsewhere	
	and		for rehabilitation works. See Photo 19 at	
	(e) remove all waste from the site as soon as	(Our reference: <u>Evidence S3-C27.1</u>)	Appendix F.	
	practicable, and ensure it is sent to an		, point i	
	appropriately licensed waste facility for disposal.			

	SCHEDULE 3 – ENVIRONMENTAL CONDITIONS GENERAL				
CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status	
		Liquid Waste contractor PK Plumbing	Waste dockets scanned and saved in relevant		
		Supervisor Certificate.	folder. Waste dockets from Tharbogang landfill		
			record the disposal of clay and excavated		
		Sighted Waste tracker Form dated	material from the site (see Photo 20 at		
		11.10.2022 involving collection of liquid	Appendix F). CPP advise this material will be		
		waste from CPP BESS site and then	reused as capping material for the landfill.		
		transfer to Yenda STP, Griffith Council.	Boots Storage and Armstrong also received		
			some VENM from the Site.		
		(Our reference: <u>Evidence S3-C27.2</u>)			
			Waste records show PK Plumbing (Approval		
			No. 002/2018 by NSW Health Services) have		
			transported sewage pumped out from the		
			onsite toilets to Griffith Sewerage Treatment		
			Plant.		
			Housekeeping was of appropriate standard		
			across the entire Project site.		
			An electronic register of waste streams is		
			maintained by CPP. See Photo 21 at		
			Appendix F.		
			Materials such as aggregates and road base		
			are imported from Mawson concrete and		
			guarries located in Griffith NSW. Mawson have		
			provided VENM Certificates. See Photo 22 at		
			Appendix F.		
3.	Accommodation and Employment Strategy	Secretary approved the strategy on 7 June	Approval of Accommodation and	Compliant	
-		2022			

оA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	Prior to the commencement of construction, the	Site interviews conducted on 14	Employment Strategy (Revision 1.2, 7 June	
	Applicant must prepare an Accommodation and	September 2022	2022) provided in a letter issued to Tesla by	
	Employment Strategy for the development in		DPIE dated 7 June 2022.	
	consultation with Council, and to the satisfaction of	(Our reference: Evidence S3-C28)		
	the Secretary. This strategy must:		CPP has provided a list showing names of	
	(a) propose a strategy to facilitate the		different sub-contractors currently engaged in	
	accommodation of the workforce associated with		BESS Stage 2a project. The following	
	the development;		contractors are based within Griffith and	
	(b) investigate options for prioritising the		Murrumbidgee regions:	
	employment of local workers for the construction			
	and operation of the development where feasible;		Waste Collector	
	and		PK Plumbing: The central depot is in Yenda,	
	(c) include a program to monitor and review		NSW with the administration office based in	
	the effectiveness of the strategy over the life		Darlington Point, NSW. Contractor licence,	
	of the development.		expiring on 14/06/2025 contains address 1328	
			Golf Course RD, Yenda NSW 2681.	
	Following the Secretary's approval, the Applicant		Supervisor's address based in Yenda as	
	must implement the strategy.		specified in the Certificate; Expiry date	
			19/09/2025.	
			Bulk Earthworks	
			Armstrong Plant Hire is based in Griffith on	
			Farm 2430 Walla Avenue, Griffith NSW 2680.	
			Number of personnel employed locally by	
			Armstrong Civil on BESS includes two (2)	
			people management team, six (6) plant	
			operators and ten (10) people truck drivers.	

CoA.	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance
				Status
			Civil and Concrete Works	
			Abi Civil Contracting Services (NSW) Pty Ltd	
			are a Sydney based construction company,	
			however, has engaged local subcontractors	
			and labour for portions of their works. There	
			are four (4) concreters/labourers who have	
			been locally hired. Boots Civil and HRD Ready	
			Mix Pty Ltd are based in Leeton, which are	
			within the Riverina region of NSW. Boots Civil	
			consist of two (2) plant operators, two (2)	
			labourers and two (2) excavators. HRD	
			Readymix Pty Ltd has workforce size of ten	
			(10) that includes 8 concrete truck drivers and	
			2 pump operators.	
			Surveyors	
			PHL Surveyors engaged in BESS project has	
			Head Office located in 115 Yambil Street,	
			Griffith, NSW 2680.	
			https://www.phlsurveyors.com.au/contact	
).	Decommissioning and Rehabilitation	Not applicable.	Not applicable.	Not triggered
	Within 18 months of the cessation of operations,			
	unless the Secretary agrees otherwise, the			
	Applicant must rehabilitate the site to the			
	satisfaction of the Secretary. This rehabilitation			
	must comply with the objectives in Table 2.			
	Table 2: Rehabilitation Objectives Peature Objective			
	Project site • Safe, stable and non-polluting Project site • Minimise the visual impact of any above ground ancillary infrastructure agreed to be retained for an alternative use			
	Solar farm infrastructure • To be decommissioned and removed, unless the Secretary agrees otherwise			
	Land use Restore land capability to pre-existing use Community Ensure public safety			

	SCHE	DULE 4 – ENVIRONMENTAL MANAGEMEI	NT AND REPORTING	
СоА	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
1.	 Environmental Management > Environmental Management Strategy Prior to the commencement of construction, the Applicant must prepare an Environmental Management Strategy for the development to the satisfaction of the Secretary. This strategy must: (a) provide the strategic framework for environmental management of the development; (b) identify the statutory approvals that apply to the development; (c) describe the role, responsibility, authority and accountability of all key personnel involved in the environmental management of the development; (d) describe the procedures that would be implemented to: keep the local community and relevant agencies informed about the operation and environmental performance of the development; receive, handle, respond to, and record complaints; respond to any non-compliance; respond to emergencies; and 	Construction Environmental Management Plan prepared for Stage 2a works approved by DPIE. (Our reference: Evidence S4-C1)	Letter from DPIE to Tesla dated 17 June 2022 approving Construction Environmental Management Plan for the Battery Energy Storage System (BESS) Stage 2a (Revision 1.2, 15 June 2022). See Photo 23 at Appendix F.	Status Compliant

7.1.3 Schedule 4 - Environmental management and reporting

	SCHE	DULE 4 – ENVIRONMENTAL MANAGE	EMENT AND REPORTING	
СоА	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	 references to any plans approved under the conditions of this consent; and a clear plan depicting all the monitoring to be carried out in relation to the development. 			
	Following the Secretary's approval, the Applicant must implement the Environmental Management Strategy.			
2.	Environmental Management > Revision of Strategies, Plans and Programs The Applicant must: (a) update the strategies, plans or programs required under this consent to the satisfaction of the Secretary prior to carrying out any upgrading or decommissioning activities on site; and (b) review and, if necessary, revise the strategies, plans or programs required under this consent to the satisfaction of the Secretary	Not Triggered	Upgrade is defined in the consent conditions as the augmentation and/or replacement of solar panels and ancillary infrastructure on site (excluding maintenance). No upgrading or decommissioning activities on the BESS site have occurred.	Not triggered
	 within 1 month of the: submission of an incident report under condition 4 of Schedule 4; submission of an audit report under condition 6 or 7 of Schedule 4; or any modification to the conditions of this consent. 			
3.	Environmental Management > Updating and Staging of Strategies, Plans or Programs	Noted.	Approval letter dated 7 June 2022 issued by DPIE to Edify Energy in response to Revised Staging	Compliant

	SCHE	DULE 4 – ENVIRONMENTAL MA	NAGEMENT AND REPORTING	
СоА	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
			Request (SSD-8392). DPIE Document Ref: SSD-	
	With the approval of the Secretary, the Applicant		8392-PA-31. See extract below:	
	may submit any strategy, plan or program			
	required by this consent on a progressive basis.		"The Department has carefully reviewed the	
	To ensure the strategies, plans or programs		requesting staging and is satisfied that it provides	
	under the conditions of this consent are updated		sufficient detail to meet the requirements of	
	on a regular basis, the Applicant may at any		Condition 3 of Schedule 4.	
	time submit revised strategies, plans or			
	programs to the Secretary for approval.		Accordingly, the Secretary has approved the	
			staging of the strategies, plans, programs, and sub	
	With the agreement of the Secretary, the		plans associated with the construction, operation,	
	Applicant may prepare any revised strategy,		and decommissioning of the BESS. The Secretary	
	plan or program without undertaking		must approve the relevant documents as detailed	
	consultation with all parties referred to under the		in the Development Consent."	
	relevant condition of this consent.			
	Notes:			
	While any strategy, plan or program may			
	be submitted on a progressive basis,			
	the Applicant must ensure that all			
	development being carried out on site is			
	covered by suitable strategies, plans or			
	programs at all times.			
	• If the submission of any strategy, plan or			
	program is to be staged, then the relevant			
	strategy, plan or program must clearly			
	describe the specific stage to which the			
	strategy, plan or program applies, the			
	relationship of this stage to any future			

	SCHE	DULE 4 – ENVIRONMENTAL MAN	NAGEMENT AND REPORTING	
СоА	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
	stages, and the trigger for updating the			
	strategy, plan or program.			
4.	Compliance > Incident Notification		It was reported by the auditee that there have not	Not triggered
		CPP Incident Register	been any non-compliances since the	
	The Planning Secretary must be notified in writing via the Major Projects website		commencement of construction.	
	immediately after the Applicant becomes		CPP are aware of notifying DPIE within 4 hours of	
	aware of an incident. The notification must		an unplanned event occurring unless otherwise	
	identify the development (including the		agreed upon. The project has a SQE Event	
	development application number and the name		Reporting Matrix that indicates the response	
	of the development if it has one) and set out the		required and whom must be contacted when an	
	location and nature of the incident. Subsequent		unplanned event occurs.	
	notification requirements must be given, and			
	reports submitted in accordance with the		One incident has been recorded on the incident	
	requirements set out in Appendix 3.		register. The incident was damage to an internal	
			fence because of moving machinery. The incident	
			did not cause or potentially cause any harm to the	
			environment and therefore was not a reportable	
			incident.	
•	Compliance > Non-compliance Notification	CPP Incident Register	CPP have not identified any non-compliances to	Not triggered
			date.	
	The Planning Secretary must be notified in			
	writing via the Major Projects website within			
	seven days after the Applicant becomes aware			
	of any non-compliance.			
Α.	Compliance > Non-compliance Notification		Not applicable.	Not triggered
		Not applicable		
	A non-compliance notification must identify the			
	development and the application number for it,			
	set out the condition of consent that the			
	development is non-compliant with, the way in			

				Compliance
СоА	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Status
	which it does not comply and the reasons for the			
	non-compliance (if known) and what actions			
	have been, or will be, undertaken to address the			
	non-compliance.			
БВ.	Compliance > Non-compliance Notification	Not applicable	Not applicable	Not triggered
	A non-compliance which has been notified as			
	an incident does not need to also be			
	notified as a noncompliance.			
6.	Compliance Reporting > Compliance	Not applicable	Not applicable	Not triggered
	Reporting			
	The Applicant must provide regular compliance			
	reporting to the Department on the			
	development, excluding the battery storage			
	facility, in accordance with the relevant			
	Compliance Reporting requirements (DPE			
	2018).			
	Independent Environmental Audit	This Independent Environmental Audit	This IEA report has been prepared within 3 months	Compliant
		(IEA) report.	of commencing construction.	
	Independent Audits of the development of the			
	battery storage facility must be conducted and		The construction of the BESS commenced on 21	
	carried out in accordance with the Independent		June 2022. DPIE issued letter of appointment for	
	Audit Post Approval Requirements (2020) to the		the independent audit to Edify Energy on 12 July	
	following frequency:		2022 and the audit was conducted on 14	
	(a) within 3 months of commencing		September.	
	construction; and		This Independent Audit report will be submitted by	
	(b) within 3 months of commencement of		This Independent Audit report will be submitted by	
	operations.		the 9 November 2022 which is within 2 months of	
			completion of audit.	

СоА	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status
			It is noted that another IEA is due within 3 months	
			of commencing operation.	
Α	Proposed independent auditors must be agreed	As above	As above	Compliant
	to in writing by the Planning Secretary prior to			
	the commencement of an Independent Audit.			
7B	The Planning Secretary may require the initial	As above	As above	Compliant
	and subsequent Independent Audits to be			
	undertaken at different times to those specified			
	in condition 7 of Schedule 4 upon giving at least			
	4 weeks' notice to the Applicant of the date			
	upon which the audit must be commenced.			
7C	In accordance with the specific requirements in	As above	As above	Compliant
	the Independent Audit Post Approval			
	Requirements (2020), the Applicant must:			
	(a) review and respond to each Independent			
	Audit Report prepared under condition 7 of			
	Schedule 4 of this consent, or condition 7B of			
	Schedule 4 where notice is given by the			
	Planning Secretary			
	(b) submit the response to the Planning			
	Secretary; and			
	(c) make each Independent Audit Report,			
	and response to it, publicly available within			
	60 days of submission to the Planning			
	Secretary. unless otherwise agreed by the			
	Planning Secretary.			
D	Independent Audit Reports and the Applicant's	As above	As above	Compliant
	response to audit findings must be submitted to			
	the Planning Secretary within 2 months of			
	undertaking the independent audit site			
	inspection as outlined in the Independent Audit			

	SCHEDULE 4 – ENVIRONMENTAL MANAGEMENT AND REPORTING				
СоА	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status	
	Post Approvals Requirements (2020) unless otherwise agreed by the Planning Secretary.				
7E	Notwithstanding the requirements of the Independent Audit Post Approvals Requirements (2020), the Planning Secretary may approve a request for ongoing independent operational audits to be ceased, where it has been demonstrated to the Planning Secretary's satisfaction that independent operational audits have demonstrated operational compliance.	As above	As above	Compliant	
No. 8	 Access To Information The Applicant must: (a) make the following information publicly available on its website as relevant to the stage of the development: the EIS; the final layout plans for the development; current statutory approvals for the development; approved strategies, plans or programs required under the conditions of this consent; the proposed staging plans for the development if the construction, operation or decommissioning of the development is 	Edify is the Applicant and project related documents can be found at: <u>https://edifyenergy.com/project/darlington-point/</u> See Photo 24 Documents and Plans relevant to stage 1 works are available on Edify's website. Documents relevant to BESS Stage 2a works are available on major project portal under Department Planning but require uploading of the latest versions/revisions held by CPP. In particular, the Biodiversity Management Plan approved by DPIE on 15 June 2022	Key management plans such as CEMP, AES, TMP, EMP, BMP and final layout plans for Stage 2a have been uploaded on Edify's website during the audit period and preparation of this audit report. However, the Biodiversity Management Plan available on Edify's website for the BESS project is not the approved version. In reference to the approval letter dated 15 Jun 2022, DPIE approved Ver 8.0 of Biodiversity Management Plan, dated 4 Jun 2019 which is not available on Edify's website under BESS project. It is also a requirement to upload corresponding approval letters on proponent's website. Refer to Table 5 under Recommendations and Improvement Opportunities. Also, see Table 6 below in Appendix A for further details.	Compliant	
	 to be staged; how complaints about the development can be made; a complaints register; 	Plan approved by DPIE on 15 June 2022 may have undergone amendment resulting in a new document specific to BESS. There is a dedicated webpage for			

	SCHEDULE 4 – ENVIRONMENTAL MANAGEMENT AND REPORTING				
СоА	Compliance Requirement	Evidence Collected	Audit Findings and Recommendations	Compliance Status	
	 compliance reports; any independent environmental audit, and the Applicant's response to the recommendations in any audit; and any other matter required by the Secretary; and 	BESS project on Edify's website which contains BESS Biodiversity Management Plan instead of the approved version available on Major project portal.			
	(b) keep this information up to date.				

7.1.4 Incident notification and reporting requirements

No.	Written Incident Notification Requirements	Evidence collected	Audit Findings and Recommendations	Compliance Status
1.	A written incident notification addressing the requirements set out below must be submitted to the Planning Secretary via the Major Projects website within seven days after the Applicant becomes aware of an incident. Notification is required to be given under this condition even if the	No reportable incidents have occurred to date.	Not Applicable	Not triggered
	Applicant fails to give the notification required under condition 4 of Schedule 4 or, having given such notification, subsequently forms the view that an incident has not occurred.			
2.	 Written notification of an incident must: a. identify the development and application number; b. provide details of the incident (date, time, location, a brief description of what occurred and why it is classified as an incident); c. identify how the incident was detected; d. identify when the applicant became aware of the incident; e. identify any actual or potential non-compliance with conditions of consent; 	Not applicable	Not Applicable	Not triggered

No.	Written Incident Notification Requirements	Evidence collected	Audit Findings and Recommendations	Compliance Status
	f. describe what immediate steps were taken in relation to the			
	incident;			
	g. identify further action(s) that will be taken in relation to the			
	incident; and			
	h. identify a project contact for further communication			
	regarding the incident.			
3.	Within 30 days of the date on which the incident	Not Applicable	Not Applicable	Not triggered
	occurred or as otherwise agreed to by the Planning			
	Secretary, the Applicant must provide the Planning			
	Secretary and any relevant public authorities (as			
	determined by the Planning Secretary) with a detailed report			
	on the incident addressing all requirements below, and such			
	further reports as may be requested.			
4.	The Incident Report must include:	Not Applicable	Not Applicable	Not triggered
	a. summary of the incident;			
	b. outcomes of an incident investigation, including			
	identification of the cause of the incident;			
	c. details of the corrective and preventative actions that have			
	been, or will be, implemented to address the incident and			
	prevent recurrence; and			
	d. details of any communication with other stakeholders			
	regarding the incident.			

TABLE 6

Document Name	Version issued to Subcontractor #	Version available on Edify's Website	Version available on Major Project Portal
Accommodation and Employment Strategy (AES) Stage 2a, BESS	Rev 1.3, dated 7 Jul 2022	Rev 1.7, dated 17 Oct 2022	Rev 1.2, dated 7 Jun 2022
Traffic Management Plan (TMP) Stage 2a, BESS	Rev 1.5, dated 7 Jul 2022	Rev 1.8, dated 19 Oct 2022	Rev 1.3, dated 20 Jun 2022
Construction Environmental Management Plan (CEMP) Stage 2a, BESS	Rev 1.3, dated 7 Jul 2022	Rev 1.6, dated 19 Oct 2022	Rev 1.2, dated 15 Jun 2022
Biodiversity Management Plan (BMP)	Ver 8.0, dated 4 Jun 2019 (Solar Farm)	Rev 0, dated 27 May 2022 (BESS)	Ver 8.0, dated 4 Jun 2019 (Solar Farm)
Emergency Management Plan (EMP), BESS	Rev 0.3, dated 7 Jul 2022	Rev 0, dated 13 Feb 2022	Not available.
Final Layout Plans, BESS	Available for issue.	Available on website	Not available.

3 Aug 2021 – versions of relevant plans distributed to subcontractor.

Appendix B

Planning Secretary Audit Team Agreement

7.2 Appendix B - Planning Secretary audit team agreement



Department of Planning and Environment

Ms Jane Gibson EDIFY ENERGY PTY. LTD. 34-35 SOUTH STEYNE MANLY NSW 2095

12/07/2022

Dear Ms Gibson

Darlington Point Solar - (SSD-8392) Independent Environment Audit – Team Request 2022

I refer to your request (SSD-8392-PA-5) submitted to the Department of Planning and Environment (the department) on 11 July 2022, for the Secretary's approval of suitably qualified persons to undertake the Independent Environment Audit (IEA) and prepare the IEA report for Darlington Point Solar – BESS (the project) in accordance with Schedule 4 condition 7(a) of SSD-8392 (the consent), as modified.

The Department of Planning and Environment (the department) has reviewed the nominations and information you have provided and is satisfied that these experts are suitably qualified and experienced. In accordance with Schedule 4 condition 7A of the consent and the Independent Audit Post Approval Requirements, the Secretary has agreed to the following audit team from Urban Perspectives:

- Mr Stuart Wilmot (Lead Auditor) and
- Mr Wassef Hussain (assisting Auditor)

Please ensure this correspondence is appended to the Independent Audit Report. This approval is conditional on the auditors being independent of the project

The Independent Audit must be prepared, undertaken and finalised in accordance with the Independent Audit Post Approval Requirements. Failure to meet these requirements will require revision and resubmission.

The department reserves the right to request an alternate auditor or audit team for future audits.

Notwithstanding the agreement for the above listed audit team for this Project, each respective project approval or consent requires a request for the agreement to the auditor or audit team be submitted to the department, for consideration of the Secretary. Each request is reviewed and depending on the complexity of future projects, the suitability of a proposed auditor or audit team will be considered.

In accordance with Schedule 4 condition 7D of the consent, the IEA report and the Applicant's response to audit findings must be submitted to the Planning Secretary within 2 months of undertaking the independent audit site inspection as outlined in the Independent Audit Post Approvals Requirements (2020) unless otherwise agreed by the Planning Secretary.

⁴ Parramatta Square, 12 Darcy Street, Parramatta NSW 2150 | Locked Bag 5022, Parramatta NSW 2124 | dpie.nsw .gov.au | 1



Department of Planning and Environment

Should you wish to discuss the matter further, please contact Katrina O'Reilly on 0429400261 or at compliance@planning.nsw.gov.au

Yours sincerely

0

Katrina O'Reilly Team Leader - Compliance Compliance As nominee of the Planning Secretary

4 Parramatta Square, 12 Darcy Street, Parramatta NSW 2150 | Locked Bag 5022, Parramatta NSW 2124 | dpie.nsw .gov.au | 2

Appendix C

Consultation

7.3 Appendix C – Consultation

7.3.1 Murrumbidgee Council

Wassef Hussain

From:	Wassef Hussain
Sent:	Tuesday, 6 September 2022 2:51 PM
To:	mail@murrumbidgee.nsw.gov.au
Cc:	Admin; Stuart Wilmot
Subject:	Independent Environmental Audit - BESS Facility Darlington Solar Farm
Attachments:	Independent Env Audit SSD 8392 Letter to Murrumbidgee Council.pdf

Dear John,

Please find a letter attached herewith in relation to an independent environmental audit planned to be undertaken by Urban Perspectives at BESS facility, Darlington Solar Farm located in Murrumbidgee local government area.

Kind regards,

Wassef Hussain

Senior Environmental Consultant **Urban Perspectives** | Suite 405, Level 4, 88 Foveaux Street, Surry Hills NSW 2010 GPO Box 4507 Sydney NSW 2001

P: + 61 2 8071 4587 | M: 0451 881 529 E: wassef@urbanperspectives.com.au



Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 246 admin@urbanperspectives.com.au www.urbanperspectives.com.au

6 September 2022

John Scarce

The General Manager

Murrumbidgee Council

E: mail@murrumbidgee.nsw.gov.au

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear John,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We will conduct the audit on 13 September 2022 in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

W.A. Hussain

Wassef Hussain Senior Environmental Consultant/ Assisting Auditor SSD 8392 Urban Perspectives M+61 451 881 529; E: <u>wassef@urbanperspectives.com.au</u>

7.3.2 NSW Department of Planning and Environment, Div. of Resources and Geoscience (GSNSW)



Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 248 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

The Manager - Land Use NSW Department of Planning and Environment Division of Resources and Geoscience (GSNSW) E: <u>landuse.minerals@geoscience.nsw.qov.au</u>

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Manager,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the 25th January 2023 so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Stuart Wilmot Principal / Lead Auditor Urban Perspectives

M+61 425 227 246 | E: stuart@urbanperspectives.com.au

7.3.3 NSW Environment Protection Authority



Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 248 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

The Manager

Regional Operations Riverina Far West Region South & West Branch

NSW Environment Protection Authority

E: craig.bretherton@epa.nsw.gov.au; riverina.farwest@epa.nsw.gov.au

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Manager,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020.*

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the 25th January 2023 so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Stuart Wilmot Principal / Lead Auditor

Urban Perspectives

M+61 425 227 246 | E: stuart@urbanperspectives.com.au

NSW Environment Protection Authority (cont...)

Wassef Hussain

From:	Stuart Wilmot
Sent:	Sunday, 8 January 2023 9:26 AM
To:	Wassef Hussain
Subject:	Fwd: Independent Environmental Audit - BESS Facility Darlington Solar Farm
Attachments:	image001.png; SSD 8392 Stage 2a To EPA NSW_ Dec 2022 (002).pdf

Sent from my iPhone

Begin forwarded message:

From: Nick Van Lijf <Nicholas.VanLijf@epa.nsw.gov.au> Date: 22 December 2022 at 8:41:46 am AEDT To: Stuart Wilmot <stuart@urbanperspectives.com.au> Subject: RE: Independent Environmental Audit - BESS Facility Darlington Solar Farm

CAUTION: This email originated from outside of the organization. DO NOT CLICK links or open attachments unless you recognize the sender and know the content is safe.

Hi Stuart,

I refer to the below email and attached letter requesting input from the NSW Environment Protection Authority (EPA) on the Independent Environmental Audit being undertaken by Urban Perspectives for the Battery Energy Storage System (BESS) project forming part of the Darlington Point Solar Farm located in Darlington Point (SSD 8392).

We have reviewed the request and note that the subject premises do not hold an environment protection licence under the *Protection of the Environment Operations Act 1997*. Further, the EPA understands that the project is not being undertaken by or on behalf of a NSW Public Authority nor are the subject activities other activities for which the EPA is the appropriate regulatory authority.

In view of these factors, the EPA has no comments to provide in relation to this matter and no follow-up consultation is required.

If you have any questions or concerns about this matter, please do not hesitate to contact me.

1

Kind regards,

Nick van Lijf Operations Officer Regulatory Operations NSW Environment Protection Authority D 02 6969 0704 | M 0499 688 394

Se Contraction of the second sec

www.epa.nsw.gov.au @NSW_EPA

The EPA acknowledges the traditional custodians of the land and waters where we work. As part of the

NSW Environment Protection Authority (cont...)

world's oldest surviving culture, we pay our respect to Aboriginal elders past, present and emerging. Report pollution and environmental incidents 131 555 or +61 2 9995 5555

From: Stuart Wilmot <stuart@urbanperspectives.com.au>
 Sent: Monday, 19 December 2022 12:18 PM
 To: craig.bretherton@epa.nsw.gov.au; EPA West Operations Regional Mailbox
 <EPA.Westopsregional@epa.nsw.gov.au>
 Subject: Independent Environmental Audit - BESS Facility Darlington Solar Farm

Dear Manager,

Please find a letter attached herewith in relation to an independent environmental audit planned to be undertaken by Urban Perspectives at BESS facility, Darlington Solar Farm located in Murrumbidgee local government area.

Kind regards,

Stuart Wilmot

This email is intended for the addressee(s) named and may contain confidential and/or privileged information.

If you are not the intended recipient, please notify the sender and then delete it immediately. Any views expressed in this email are those of the individual sender except where the sender expressly and with authority states them to be the views of the Environment Protection Authority.

PLEASE CONSIDER THE ENVIRONMENT BEFORE PRINTING THIS EMAIL

7.3.4 NSW Aboriginal Land Council - Griffith

Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 246 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

Mr. Robert Carroll

Chief Executive Officer

5 Wiradjuri Place NSW 2680

PO Box 8043 EAST GRIFFITH NSW

T: 02 6962 6711

E: grifflalc@bigpond.com

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Robert,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the 25th January 2023 so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Stuart Wilmot Principal / Lead Auditor Urban Perspectives M+61 425 227 246 | E: <u>stuart@urbanperspectives.com.au</u>

7.3.5 Heritage Division, NSW Office of Environment and Heritage

URBAN

Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 246 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

The Manager

Customer Strategies team, Heritage Division

NSW Office of Environment and Heritage

T: 9873 8500 | E: heritagemailbox@environment.nsw.gov.au

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Manager,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the 25th January 2023 so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Stuart Wilmot Principal / Lead Auditor Urban Perspectives M+61 425 227 246 | E: <u>stuart@urbanperspectives.com.au</u>

Heritage Division, NSW Office of Environment and Heritage (cont...)

			sain
wa	CCOT	HIIG	cain
vva	3361	1143	Sam

From:	Stuart Wilmot
Sent:	Sunday, 22 January 2023 1:36 PM
To:	Wassef Hussain
Subject:	Fwd: Independent Environmental Audit - BESS Facility Darlington Solar Farm

FYI Sent from my iPhone

Begin forwarded message:

From: Caitlin Stevens <Caitlin.Stevens@environment.nsw.gov.au> Date: 22 January 2023 at 7:19:58 am GMT+7 To: Stuart Wilmot <stuart@urbanperspectives.com.au> Subject: RE: Independent Environmental Audit - BESS Facility Darlington Solar Farm

CAUTION: This email originated from outside of the organization. <u>DO NOT CLICK</u> links or open attachments unless you recognize the sender and know the content is safe.

Dear Stuart,

Thank you for your email. There are no community concerns, complaints on issues registered with Heritage NSW in relation to the SSD 8392 BESS Facility, Darlington Point Solar Farm.

Kind regards, Caitlin

Caitlin Stevens Senior Assessment Officer Heritage NSW Department of Planning and Environment T (02) 9895 6582 E Caitlin.Stevens@environment.nsw.gov.au

https://www.environment.nsw.gov.au/topics/heritage

4 Parramatta Square, 12 Darcy Street Parramatta, NSW, 2150

Working days Wednesday, Thursday and Friday



I acknowledge the traditional custodians of the land and pay respects to Elders past and present. I also acknowledge all the Aboriginal and Torres Strait Islander staff working with NSW Government at this time.

.

Heritage Division, NSW Office of Environment and Heritage (cont...)

Please consider the environment before printing this email.

From: Stuart Wilmot <<u>stuart@urbanperspectives.com.au</u>> Sent: Monday, 19 December 2022 12:18 PM To: OEH HD Heritage Mailbox <<u>HERITAGEMailbox@environment.nsw.gov.au</u>> Subject: Independent Environmental Audit - BESS Facility Darlington Solar Farm

Dear Manager,

Please find a letter attached herewith in relation to an independent environmental audit planned to be undertaken by Urban Perspectives at BESS facility, Darlington Solar Farm located in Murrumbidgee local government area.

Kind regards,

Stuart Wilmot

This email is intended for the addressee(s) named and may contain confidential and/or privileged information.

If you are not the intended recipient, please notify the sender and then delete it immediately. Any views expressed in this email are those of the individual sender except where the sender expressly and with authority states them to be the views of the NSW Office of Environment, Energy and Science.

PLEASE CONSIDER THE ENVIRONMENT BEFORE PRINTING THIS EMAIL

7.3.6 Department of Industry Lands and Water Division, NSW Department Primary Industries



Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 246 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

The Manager

NSW Department of Industry Lands and Water Division

Relevant branches of Lands & Water and Department of Primary Industries

E: landuse.enquiries@dpi.nsw.gov.au

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Manager,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the 25th January 2023 so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Stuart Wilmot Principal / Lead Auditor Urban Perspectives M+61 425 227 246 | E: <u>stuart@urbanperspectives.com.au</u>

Department of Planning and Environment – Water (the Department) cont....

Department of Planning and Environment



Our ref: OUT22/22301

Name: Stuart Wilmot Suite 405/88 Foveaux Street Surry Hills NSW 2010 Email: stuart@urbanperspectives.com.au

Date: 19 December 2022

Subject: Energy Storage System - Darlington Point Solar Farm - Independent Environmental Audit (SSD-8392)

Dear Stuart,

I refer to your request seeking advice from the Department of Planning and Environment – Water (the department) on an upcoming audit for the above matter. It is understood this consultation is in accordance with conditions of approval for the project.

The department understands that the scope of the audit as outlined under the development consent and the reference guideline, *"Independent Audit Post Approval Requirements* (2020)" extends to at least the following:

- Identification of compliance requirements and documentation of any noncompliances.
- Assessment of the adequacy and implementation of management plans and sub plans.
- Assessment of compliance against relevant regulatory requirements and legislation.
- Assessment of compliance between actual and predicted impacts in the environmental assessment.
- Reporting requirements for management plans.
- Identification of strengths of the project in environmental management and opportunities for improvement.

The department requests that the audit address compliance with the following specific elements of the consent conditions and related legislative requirements in a manner consistent with the above audit scope:

- The requirement to prepare and implement management plans that relate to water sources and their dependent ecosystems and users, and associated impact management and mitigation. These plans may include:
 - Water Management Plans and related sub-plans eg. Site Water Balance, Erosion and Sediment Control Plan, Stormwater Management Plan, Surface and Groundwater Management Plan.
 - Extraction Plans and related sub-plans eg. Water Management Plan, Subsidence Management Plan.
- The requirement to prepare and implement trigger action response plans for water source impacts which set clearly defined limits and actions. This is to be reported on within annual and exceedance based reporting.

4 Parramatta Square, 12 Darcy Street, Parramatta NSW 2150 Locked Bag 5022, Parramatta NSW 2124 www.dpie.nsw.gov.au

Department of Planning and Environment – Water (the Department) cont....

Department of Planning and Environment

- Water supply availability is clearly defined for the project.
- Water take at the site via storage, diversion, interception or extraction is clearly documented and is authorised by a relevant Water Access Licence or exemption under the Water Management (General) Regulation 2018.
- Water metering at the site is in accordance with the NSW Non-Urban Metering Framework where relevant.
- Water Access Licence/s used to account for water take by the project nominates the work where the water is being taken from.
- Annual reporting clearly documents; 1) water take, use and water source impacts, 2) compares results with previous year's, and 3) identifies exceedances and how these are managed/mitigated.

Should you have any further queries in relation to this submission please do not hesitate to contact DPE Water Assessments at <u>water.assessments@dpie.nsw.gov.au</u>

Yours sincerely,

Simon Francis Senior Project Officer Water Assessments Department of Planning and Environment – Water T 0428 926 117 | E simon.francis@dpie.nsw.gov.au

4 Parramatta Square, 12 Darcy Street, Parramatta NSW 2150 Locked Bag 5022, Parramatta NSW 2124 www.dpie.nsw.gov.au





Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 246 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

The Team Leader

South West Branch, Regional Operations

Office of Environment and Heritage

T: (02) 6022 0607

E: npws.riverina@environment.nsw.gov.au; miranda.kerr@environment.nsw.gov.au

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Manager,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the **25th January 2023** so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Stuart Wilmot

Principal / Lead Auditor

Urban Perspectives

M+61 425 227 246 | E: stuart@urbanperspectives.com.au

From: Stuart Wilmot <<u>stuart@urbanperspectives.com.au</u>> Sent: Monday, 19 December 2022 12:18 PM To: NPWS Area Mailbox - Riverina <<u>npws.riverina@environment.nsw.gov.au</u>>; Miranda Kerr <<u>Miranda.Kerr@environment.nsw.gov.au</u>> Subject: Independent Environmental Audit - BESS Facility Darlington Solar Farm

Dear Manager,

Please find a letter attached herewith in relation to an independent environmental audit planned to be undertaken by Urban Perspectives at BESS facility, Darlington Solar Farm located in Murrumbidgee local government area.

Kind regards,

Stuart Wilmot

From: Miranda Kerr <<u>Miranda.Kerr@environment.nsw.gov.au</u>> Sent: Wednesday, 21 December 2022 9:59 AM To: Stuart Wilmot <<u>stuart@urbanperspectives.com.au</u>> Cc: NPWS Area Mailbox - Riverina <<u>npws.riverina@environment.nsw.gov.au</u>>; ROG South West Region Mailbox <<u>rog.southwest@environment.nsw.gov.au</u>> Subject: RE: Independent Environmental Audit - BESS Facility Darlington Solar Farm

CAUTION: This email originated from outside of the organization. **DO NOT CLICK** links or open attachments unless you recognize the sender and know the content is safe.

Hi Stuart

Thanks for getting in touch.

Could you please send through the scope of the audit so that we can provide relevant feedback?

Please also specify which stage of the BESS is being audited. I understand that Mod 2 (BESS connection, laydown area and subdivision) was approved on 31 October 2022 and that it is being staged. We have recently (9 December) commented on the draft Biodiversity Management Plan for Stage 2b(ii) but have not reviewed any other stage BMP.

Just to make sure you have contacted the relevant people, I am in the South West Planning team of the Biodiversity and Conservation Division (BCD) of DPE. BCD is separate to both the National Parks and Wildlife Service and Heritage Division. Heritage Division is responsible for Aboriginal cultural heritage matters. We are not really across community concerns or complaints as mentioned in your letter. Our role is regulatory advice about biodiversity and flood planning.

Below are the correct contact details for our team. If you let me know who provided the out-of-date details used in your letter and email, I can ensure that any future requests will be going to the right place.

Andrew Fisher Senior Team Leader, Planning - South West Biodiversity and Conservation Division Via email: rog.southwest@environment.nsw.gov.au (cc'ed)

Kind regards

Miranda Kerr (she/her) Senior Biodiversity Conservation Officer, South West

Biodiversity and Conservation | Department of Planning and Environment T 02 6022 0607 | M 0407 752 822 | E miranda.kerr@environment.nsw.gov.au 512 Dean St ALBURY | PO Box 1040 ALBURY NSW 2640 | www.dpie.nsw.gov.au

Working hours: Tuesday to Friday, 9 am - 5 pm

Contact the South West Planning Team about biodiversity and flood management planning matters by emailing rog.southwest@environment.nsw.gov.au

From: Wassef Hussain <wassef@urbanperspectives.com.au> Sent: Wednesday, 21 December 2022 12:43 PM To: Stuart Wilmot <stuart@urbanperspectives.com.au>; ROG South West Region Mailbox <rog.southwest@environment.nsw.gov.au>; Miranda Kerr <Miranda.Kerr@environment.nsw.gov.au> Subject: RE: Independent Environmental Audit - BESS Facility Darlington Solar Farm

Hi Miranda,

Thanks for your response and directing us to the relevant section of your team. I have now included Andrew in our correspondence. As I was drafting up the letter, I referred to the EIS document where I came across your contact details. By the way, I am assisting Stuart with the Independent Environmental Audit being conducted on BESS facility of Darlington Point Solar Farm (SSD-8392-Mod-1) development. The audit relates to **Stage 2a** – site preparation for the BESS and does not cover Stage 1 (construction and operation of the solar farm) of the SSD. The solar farm is now operational and works associated with the Darlington Point Solar Farm (Stage 1) are not covered in this audit. Please refer to the Audit scope and Objectives texted in blue.

As a reference, I have attached the Biodiversity Management Plan that DPIE had approved for **Stage 2a** BESS facility. I am also sending you a copy of Modification 1 Consolidated Consent which contains the aspects of Biodiversity under Conditions 9, 10, 11 and 12 of Schedule 3 – *Environmental Conditions General*. It appears that

most of the conditions are not triggered by Stage 2a of the SSD. We also note that the biodiversity offsets are the responsibility of the Darlington Point Solar Farm stage (Stage 1) of the Development.

Table: Consent Conditions relevant to Biodiversity Management

CoA.	Compliance Requirement				Compli Status	ance
Schedule	Biodiversity > Biodiversity Offsets					Compliant
3 - No. 9	Within two years of commencing construction Secretary agrees otherwise, the Applicant m number and class specified in Column (a) in satisfaction of BCS. ISee Tab Table 11	nust retir	e biodiversit	y credits of a		Non- Compliant Not
	Table 1: Biodiversity Gredit Requirements Vegetation Community	PCTID	Column (a): Minimum Credits	Column (b): Maximum Credits		Triggered
	Black Box grassy open woodland wetland of rarely flooded depressions in south western NSW (mainly Riverina Bioregion and Murray Darling Depression Bioregion)	PCT 16	Required 294	Required 294		
	Plains Grass grassland on alluvial mainly day soils in the Riverina Bioregion and NSW South Western Slopes Bioregion	PCT 45	3,435	6,973		
	Yelkow Box - White Cypress Pine grassy woodland on deep sandy-loam alluvial soils of the eastern Riverina Bioregion and western NSW South Western Slopes Bioregion	PCT 75	7	7		
	Species	Species	Credits Required	Credits Required		
	Superb Parrot (Polytelis swainsonii)	10645	60	60		
	Note: Following repeat of the Threatened Species Conservation Act Act are taken to be "biodiversity credits" under the Biodiversity Ce Biodiversity Conservation (Sevings and Transitional) Regulation 2017	onservation A	ct 2016 by virtue o	f clause 22 of the		
	Note: Following repeal of the Threatened Sp 25 August 2017, credits created under that a credits" under the Biodiversity Conservation of the Biodiversity Conservation (Savings an	Act 201	aken to be "t 6 by virtue o	biodiversity of clause 22		
Schedule 3 - No.	Biodiversity > Biodiversity Offsets					Compliant
10 10	The retirement of credits must be carried ou Biodiversity Offsets Policy for Major Projects					Non- Compliant
	 (a) acquiring or retiring 'biodiversity credits' of Biodiversity Conservation Act 2016; (b) making payments into an offset fund that NSW Government; or (c) providing supplementary measures. 		0			Not Triggered
Schedule	Biodiversity > Biodiversity Offsets					Compliant
3 - No. 11	In the period between 2 years and 3 years fr operations, unless the Secretary agrees other	erwise, t	he Applican	t must	•	Non- Compliant
	commission an independent review of the in PCT45 and submit a subsequent report to the report must be undertaken by a suitably qua independent grasslands expert endorsed by	ne Secre lified, ex	tary. This re perienced a	view and		Not Triggered
	The expert must: (a) consult with BCS and the Applicant; (b) compare the actual impacts on PCT45 a (c) if the review concludes that the impacts predicted in the EIS, calculate any additiona liabilities for the development over and abov Table 1 above, in accordance with the NSW Major Projects, (d) document the findings in its report.	on PCT I biodive e that sp	45 are great rsity offset o becified in C	er than that redit olumn (a) of		
	If the Secretary determines, after reviewing a Applicant must retire additional biodiversity or must retire the additional credits within 12 m determination, up to an aggregate maximum of Table 1	credits for	the Secreta	e Applicant ry's		

Schedule 3 - No. 12(a)	Prior to the commencement of construction, the Applicant must prepare a Biodiversity Management Plan for the development in consultation with BCS, and to the satisfaction of the Secretary. This plan must: (a) include a description of the measures that would be implemented for:	Compliant Non- Compliant
	 minimising the amount of native vegetation clearing within the approved development footprint. minimising the loss of key fauna habitat; managing potential indirect impacts on threatened and migratory species, including: flora species, including Weeping Myall Woodland and Sandhill Pine Woodland; and fauna species, including Grey-crowned Babbler and Superb Parrot; rehabilitating and revegetating temporary disturbance areas; protecting native vegetation and key fauna habitat outside the approved disturbance areas; maximising the salvage of vegetative and soil resources within the approved disturbance area for beneficial reuse in the enhancement or the rehabilitation of the site; and controlling weeds and feral pests; protecting and promoting the growth of native plant species (including PCT45) and controlling the growth of exotic ground cover; 	Not Triggered
Schedule 3 - No. 12(b)	(b) include a seasonally-based program to monitor and report on the effectiveness of these measures against the detailed performance and completion criteria; and	
Schedule 3 - No. 12(c)	(c) include details of who would be responsible for monitoring, reviewing and implementing the plan, and timeframes for completion of actions.	
Schedule 3 - No. 12(d)	Following the Secretary's approval, the Applicant must implement the Biodiversity Management Plan. Note: If the biodiversity credits are retired via a Biodiversity Stewardship Agreement, then the Biodiversity Management Plan does not need to include any of the matters that are covered under the Biodiversity Stewardship Agreement.	

Audit Scope and Objectives

In accordance with the Consolidated Development Consent for SSD 8392 dated 22 October 2021 and the NSW Department of Planning, Industry & Environment's (DPIE) Independent Audit – Post Approval Requirements dated May 2020 (Independent Audit Requirements), the proponent [Edify Energy] is required to complete the first independent post approval environmental audit within three (3) months of commencing construction; and within 3 months of commencement of operations.

The scope and objectives of the independent audit surrounding Stage 2a – Site preparation for the BESS is to assess Edify Energy Pty Ltd. compliance with:

- all conditions of the Development Consent for SSD 8392, including modifications (dated 22 Oct 2021) to the original determination instrument (dated 7 Dec 2018).
- all post approval and compliance documents prepared to satisfy the conditions of consent, including an
 assessment of the implementation of Environmental Management Plans and Sub-plans and
- all environmental licences and approvals applicable to the development excluding environment protection licences issued under the Protection of the Environment Operations Act 1997.

Schedule 4 of the consolidated consent outlines the environmental management and reporting requirements for the development of the battery storage facility. Condition No. 7 provides the following:

Independent Audits of the development of the battery storage facility must be conducted and carried out in accordance with the Independent Audit Post Approval Requirements (2020) to the following frequency:

- (a) within 3 months of commencing construction.
- (b) within 3 months of commencement of operations.

PROPONENT	Edily Energy Pty Ltd.
PRINCIPAL	Consolidated Power Projects
CONTRACTOR	Australia Pty Ltd (CPP)
CLIENT (BESS COMPONENT)	Tesla
KEY PERSONNEL	Luke Perabo – Project Manager Jarrod Erbs – Safety, Quality & Environment Manager Liam Chambers – Site Manager
PROJECT	Darlington Point Solar Farm SSD 8392
SUBJECT	Stage 2a Site Preparation for the Riverina Battery Energy Storage System (BESS) Post Approval Independent Environmental Audit 1
AUDIT PERIOD	Independent Audit 1
AUDITORS	Stuart Wilmot, Lead Auditor Wassef Hussain, Assisting Auditor
AUDITOR ORGANIZATION	Urban Perspectives
AUDITOR SELECTION	Appointed by DPIE in accordance with Schedule 4 condition 7(a) of SSD-8392 (the consent), as modified
INSPECTION SITES	BESS facility of the Darlington Point Solar Farm, Darlington Point, Murrumbidgee Local Government Area

Thanks, and please let us know if you would like to discuss this further.

Wassef

Wassef Hussain

From: Sent:	Miranda Kerr < Miranda.Kerr@environment.nsw.gov.au > Wednesday, 21 December 2022 1:59 PM
To:	Wassef Hussain
Cc:	Stuart Wilmot; ROG South West Region Mailbox
Subject:	RE: Independent Environmental Audit - BESS Facility Darlington Solar Farm

CAUTION: This email originated from outside of the organization. **DO NOT CLICK** links or open attachments unless you recognize the sender and know the content is safe.

Thanks Wassef

We will digest the information and get back to you in the new year if there are any questions.

Regards

Miranda Kerr (she/her) Senior Biodiversity Conservation Officer, South West

Biodiversity and Conservation | Department of Planning and Environment T 02 6022 0607 | M 0407 752 822 | E miranda.kerr@environment.nsw.gov.au 512 Dean St ALBURY | PO Box 1040 ALBURY NSW 2640 | www.dpie.nsw.gov.au

Working hours: Tuesday to Friday, 9 am - 5 pm

Contact the South West Planning Team about biodiversity and flood management planning matters by emailing rog.southwest@environment.nsw.gov.au



The Department of Planning and Environment acknowledges that it stands on Aboriginal land. We acknowledge the traditional custodians of the land and we show our respect for elders past, present and emerging through thoughtful and collaborative approaches to our work, seeking to demonstrate our ongoing commitment to providing places in which Aboriginal people are included socially, culturally and economically.

7.3.8 Fire and Rescue NSW



Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 246 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

The Manager/Team Leader Community Safety Directorate Fire Safety Assessment Unit, Fire & Rescue NSW E: firesafety@fire.nsw.gov.au

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Manager/Team Leader,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the 25th January 2023 so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Stuart Wilmot Principal / Lead Auditor Urban Perspectives M+61 425 227 246 | E: stuart@urbanperspectives.com.au

7.3.9 NSW Rural Fire Services (RFS)



Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 246 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

The Manager/Team Leader NSW Rural Fire Service (RFS) Planning and Environment Services (North)

E: pes@rfs.nsw.gov.au

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Manager/Team Leader,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the 25th January 2023 so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Stuart Wilmot

Principal / Lead Auditor

Urban Perspectives

M+61 425 227 246 | E: stuart@urbanperspectives.com.au

7.3.10 RMS, Transport for NSW (TfNSW)



Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 246 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

The Director / Manager - Land Use Roads and Maritime Services (Southwest Region) NSW T: (02) 6923 6611 | E:

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Director / Manager,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the 25th January 2023 so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Stuart Wilmot

Principal / Lead Auditor

Urban Perspectives

M+61 425 227 246 | E: stuart@urbanperspectives.com.au

7.3.11 Transgrid



Suite 405/88 Foveaux Street Surry Hills NSW 2010 P: + 61 2 8071 4587 | M: 0425 227 246 admin@urbanperspectives.com.au www.urbanperspectives.com.au

15 December 2022

Michelle Stone Media and Communications Manager - Major Projects Transgrid 180 Thomas Street, Sydney NSW 2000 E: michelle.stone@transgrid.com.au

M: 0438 293 917

Re: Independent Environmental Audit SSD 8392 BESS Facility, Darlington Point Solar Farm

Dear Michelle,

Urban Perspectives has been appointed as the Independent Environmental Auditor by the Department of Planning, Industry and Environment (DPIE) for the Battery Energy Storage System (BESS) project located in Darlington Point Solar Farm (SSD 8392). The project is part of state significant development and is subject to modified conditions of consent issued on 22 October 2021. We are currently undertaking an audit in accordance with the *Guidelines for Independent Audit Post Approval Requirements 2020*.

We would appreciate if you let us know whether there have been any issues, concerns or complaints raised by the community. Also, if you would like us to raise any issue pertaining to the project, we will incorporate that into our scope of audit.

We would appreciate your comments by the **25th January 2023** so that we can submit our audit report to Department of Planning and Environment – Compliance by the 31st January 2023.

Thanks, and if you have any questions, please do not hesitate to contact me.

Warms Regards,

Allint

Stuart Wilmot Principal / Lead Auditor Urban Perspectives M+61 425 227 246 | E: <u>stuart@urbanperspectives.com.au</u>

7.4 Appendix D - Independent audit declaration form

Declaration of Independence - Auditor		
Project Name	Darlington Point Solar Farm SSD 8392 Modification 1	
Consent Number		
Description of Project	Battery Energy Storage System	
Project Address	336 Donald Ross Drive, Darlington Point, NSW 2706	
Proponent	Tesla Motors Pty Ltd.	
Date	14 September 2022	

I declare that:

- I am not related to any proponent, owner, operator or other entity involved in the delivery of the project. Such a relationship includes that of employer/employee, a business partnership, sharing a common employer, a contractual arrangement outside an Independent Audit, or that of a spouse, partner, sibling, parent, or child;
- ii. I do not have any pecuniary interest in the project, proponent or related entities. Such an interest includes where there is a reasonable likelihood or expectation of financial gain (other than being reimbursed for performing the audit) or loss to the auditor, or their spouse, partner, sibling, parent, or child;
- iii. I have not provided services (not including independent reviews or auditing) to the project with the result that the audit work performed by themselves or their company, except as otherwise declared to the Department prior to the audit;
- iv. I am not an Environmental Representative for the project; and
- I will not accept any inducement, commission, gift or any other benefit from auditee organisations, their employees or any interested party, or knowingly allow colleagues to do so.
- Notes:
 - a) Under section 10.6 of the Environmental Planning and Assessment Act 1979 a person must not include false or misleading information (or provide information for inclusion in) in a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is false or misleading in a material respect. The proponent of an

approved project must not fail to include information in (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is materially relevant to the monitoring or audit. The maximum penalty is, in the case of a corporation, \$1 million and for an individual, \$250,000; and
 b) The *Crimes Act 1900* contains other offences relating to false and misleading information: section 307B (giving false or misleading information – maximum penalty 2 years imprisonment or 200 penalty units, or both)

Name of Proposed Auditor	1. Stuart Wilmot - Principal Auditor; 2. Wassef Hussain - Assisting Auditor		
Signature	Allint	W.A.Hussain	
Qualification	BSc, MURP, Registered Planner	B Env Eng, MURP	
Company	Urban Perspectives		

7.5 Appendix E - Technical specialists reports

Appendix F

Site Inspection Photographs (14 September 2022)

7.6 Appendix F - Site inspection photographs

LIST OF PHOTOGRAPHS

The photographs were taken during site audit on 14 September 2022 at the BESS facility located next to the Darlington Point Solar Farm off Donald Ross Drive. Findings relevant to the Consent Conditions as provided in the Compliance Tracking Table make references to the list of photos below.





Photo 1 – Approved Final Layout Plans (Civil Drawings) issued for construction kept in site folder






Photo 2 – Pre start safety checks conducted daily on mobile plant



Photo 3 - Email dispatch containing relevant plans and onboarding information for Subcontractor

From:	Erbs, Jarrod
Sent:	Thursday, 26 May 2022 11:19 AM
To:	'Tom Armstrong'
Cc	Perabo, Luke; Chambers, Liam; To, Nick
Subject:	Armstrong subby Pack to complete for DP BESS 11291
Attachments:	11291 Construction Environmental Management Plan - Rev 0.pdf; 11291 Emergency Management Plan - Rev 0.2.pdf; 11291 Management Plan Appendices - Rev 0.pdf; 11291 Project Management Plan - Rev 0.1.pdf; 11291 Risk Register 1.0.xlsx; 11291 Traffic Management Plan - Rev 0.2.pdf; 11291 Work Health and Safety Management Plan - Rev 0.1.pdf; CAZ Map.pdf; contractor onboarding HSE Portal.pdf; Emergency contact details.pdf; GEN - C010 Subcontractor Pack.pdf; PLN - S001 COVID-19 Management Plan.pdf; 11291 Accommodation and Employment Strategy - Rev 0.1.pdf
	thed a number of documents to assist in the completion of the WHS CPP Subcontractor ding the onboarding of Armstrong's at the DP Bess project
CPP have attached the fol	lowing documents as per page 7 subcontractor project pack attached.
Subcontractor pro	oject pack
 Emergency Mana 	gement Plan
 Management Plan 	n Appendices
 Quality Managem 	ent Plan
 WHS Management 	it Plan
who wanagemen	
CAZ Map	
-	
 CAZ Map Risk Register 	gement site contact details
CAZ Map Risk Register Emergency Mana Jubby Pack pages to fill in	n please:
CAZ Map Risk Register Emergency Mana Subby Pack pages to fill in Please fill out page	- n please: es 16 with your company details.
CAZ Map Risk Register Emergency Mana bubby Pack pages to fill in Please fill out pag Return an email to	n please:
 CAZ Map Risk Register Emergency Mana Subby Pack pages to fill in Please fill out pag Return an email to Sign page 17 	n please: les 16 with your company details. o CPP with the requested documents i.e your SWMS etc on pages 16 and 17
CAZ Map Risk Register Emergency Mana Subby Pack pages to fill in Please fill out pag Return an email to	n please: les 16 with your company details. o CPP with the requested documents i.e your SWMS etc on pages 16 and 17
CAZ Map Risk Register Emergency Mana Subby Pack pages to fill in Please fill out pag Return an email to Sign page 17 Fill out page 18 ye Sign page 18 All licences and plant door	n please: les 16 with your company details. o CPP with the requested documents i.e your SWMS etc on pages 16 and 17
CAZ Map Risk Register Emergency Mana Subby Pack pages to fill in Please fill out pag Return an email to Sign page 17 Fill out page 18 ye Sign page 18 All licences and plant door	n please: les 16 with your company details. o CPP with the requested documents i.e your SWMS etc on pages 16 and 17 es/no questions umentation is to be uploaded in the new CPP HSE Portal. You don't email CPP with this ached a user guide on how to down load it and implement.
CAZ Map Risk Register Emergency Mana Subby Pack pages to fill in Please fill out pag Return an email to Sign page 17 Fill out page 18 ye Sign page 18 All licences and plant door information. CPP have att Any questions- please em Regards,	n please: les 16 with your company details. o CPP with the requested documents i.e your SWMS etc on pages 16 and 17 es/no questions umentation is to be uploaded in the new CPP HSE Portal. You don't email CPP with this ached a user guide on how to down load it and implement.
CAZ Map Risk Register Emergency Mana Subby Pack pages to fill in Please fill out pag Return an email to Sign page 17 Fill out page 18 All licences and plant doct information. CPP have att	n please: les 16 with your company details. o CPP with the requested documents i.e your SWMS etc on pages 16 and 17 es/no questions umentation is to be uploaded in the new CPP HSE Portal. You don't email CPP with this ached a user guide on how to down load it and implement.

Photos 4 – Utilisation of Catch Drains to Capture Runoff From Disturbed Areas and Direct Runoff into Evaporation Pond. Batter treatment Recommended Along Diversion Drain



Photo 5 – Noise Monitoring Readings Recorded and Kept In Master Register.

Home									
roject Name:	Riverina Energy Storage System	Project Number:	11291	Site Manager:	Liam Chambers	SQE Advisor:	Jarrod Erbs		
Date/Time	Project Name	Project Number	Name of Person Completing Sound Testing	Location of Sound testing	Sound Levels (dB)	Observations during test	Work being conducted onsite	Reason for testi	
			wly Purchased Sound tester pur acted for 2 Mins at the entrance						
July									
23/07/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 1	49.4dB	2x Cars passing on the Sturt highway during test, Birds squawking	general construction work taking place on site		
23/07/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 2	65.5dB	Galah's squawking, Birds chirpping.	general construction work taking place on site		
23/07/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 3	42.5dB	Galah's squawking, Birds chirpping.	general construction work taking place on site		
23/07/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 4	46.6dB	Telehandler operating on near by Baiada farm with reverse squawker	general construction work taking place on site	Background not	
23/07/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 5	40.7dB	Roosters Crowing, Birds squawking/chirpping	general construction work taking place on site	testing checks	
23/07/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 6	38.5dB	Birds squawking/chirpping	general construction work taking place on site		
23/07/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 7	46.1dB	Birds squawking/chirpping	general construction work taking place on site		
23/07/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 8	95.7dB	Passing B-double on Sturt Highway	general construction work taking place on site		
July							general		
20/08/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 1	75.4dB	car passing on highway	construction work taking place on site		
20/08/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 2	53.5dB	sheep x 10	general construction work taking place on site		
20/08/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 3	41.5dB	birds	general construction work taking place on site		
20/08/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 4	46.6dB	Birds squawking/chirpping	general construction work taking place on site	Monthly	
20/08/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 5	40.7dB	mixed birds chirpping.	general construction work taking place on site	Noise Testing	
20/08/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 6	38.5d8	Birds squawking/chirpping	general construction work taking place on site		
20/08/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 7	46.1dB	Birds squawking/chirpping	general construction work taking place on site		
20/08/2022	Riverina Energy Storage System	11291	Liam Chambers	Location 8	76.1db	1 x car passing	general construction work taking place on site		



Time Period	Daytime (7:00 to 18:00 weekdays / 8:00 to 13:00 Saturday)							
Receiver	Background Noise Level (RBL), LA90	Noise Management level (NML), LAeq(15-minute)						
Residential	301	40						
Commercial	70							
Industrial	75							

Photo 6(a) Cattle grid, collecting mud/dirt at site entry/exit to BESS compound off Donald Ross Drive





Photos 6(b) – Vehicle turning area inside site compound likely to result in mud tracking on public roads

Photos 6(c) – Mud tracking at the vehicle turning bay off Donald Ross Drive





Photo 6 (d) – Sediment laden water collected in a nearby swale situated between vehicle access track and site perimeter off Donald Ross Drive.



Photo 6(e) Speed Limit sign posted along secondary access track



Photo 6(f) – Water cart in operation for dust suppression



1-

Photo 7 – Weekly Site Inspection Conducted During Construction

Weekly Site Insp	ec	tio	n								
Project Name: Riverina Energy Stora	ge Sys	stem			oject 11291				Date		08/07/22
CPP person conducting Liam Chamb	ers				nature:	Sub-Contractor Representative:			Signa	ature:	
Brief description of works being comple	ted du	uring in:	specti	on:	Bulk Earthworks	Representative:					
			Cond	ition C	odes: C = Conforming, P	= Partial Conformance, NC = Non-Conforming, NA = Not Applic	able				
Instructions: This form shall be utilised for i from Sub-Contractor work groups where ap			the site	WHS	, Environmental, and Qua	y Assurance status of the work site. This inspection will be condu	cted by f	the Site	Manage	r or dele	gate and Representative
Items	с	PC	NC	NA	Comments	Items	с	PC	NC	NA	Comments
Housekeeping						General					
Bins emptied regularly	⊠				Front Lift Bin emptied 12/07/22	Adequate/ suitable PPE for task	⊠				
Site offices clean and tidy	×					Emergency siren tested and working correctly	×				Tested during Emergen Response Review 01/07/2022
Kitchen / Tea room area clean and tidy	⊠					Notice boards in place and used	⊠				
Adequate drinking water	⊠				4x Neverfail coolers and bottles delivered 15/06/	WHS registers reviewed and amended i.e. SWMS / Permits	⊠				
Toilets clean and tidy, hand wash / toilet paper available	⊠					Fire extinguishers tagged and in date / register up to date					Fire extinguishers test tagging booked 11/07/2022
Storage of materials	⊠					First aid kits stocked and in prominent position	⊠				CPP Site office/CPP Vehicles
Work areas free from trip hazards	⊠					SDS's reviewed / registers up to date	⊠				
Refuse / Scrap removed				⊠							
Correct stacking of materials	⊠					Tools and Equipment					
Barricading erected / maintained	⊠					Tools and equipment correctly stored	×				
All site and construction signs, flagging and bunting erected / maintained	×				ATF fencing erected are construction zone 15/06		⊠				All electrical items test tagged 05/07/2022
Sharp objects capped i.e. star pickets / rio bar	×				Yes	Lifting equipment tested and tagged / register up to date	×				All lifting equipment inspected 05/07/2022
Electrical leads elevated above floor where practical	⊠			•		Ladders in good condition / register up to date	⊠				All ladders inspected 04/07/2022

FRM-S063 March 2021 v1.4

Uncontrolled copy when printed. Refer to Intranet for latest version

Page 1 of 5

Photo 8(a) Erosion and Sediment Control Plan displayed on Project Noticeboard inside office.



Photo 8(b) – Sediment fence installed along site boundary



Photo 8(c) – Utilisation of Evaporation Pond to Capture Runoff from Disturbed Areas





Photo 9(a) – Concrete washout pit with lining material – requires maintenance

Photo 9(b) – Concrete pour observed during site audit



Photo 10 – Onsite water storage comprising 7,000 litre tank for responding to any fires on site. A larger capacity tank 20,000 litres has been approved and will be in place prior to stage 2b commencement.



Photos 11(a) – Copies of Emergency Management Plan, including other information kept in master file and (b) inside site office noticeboard




Photo 11(c) Emergency contact details also illustrated in Site Layout Plan.



Photo 11(d) – Emergency contact details displayed inside site office

		Intelant Milmit	11291		
	Riverina Energy St				
	Testa Motors Pty L				
	Consolidated Power Projects				
Project Address:	336 Donald Ross	Driver, Dertington Point NSW 2706			
	EN	REPORT CONTACT DETAILS	Phone/Number		
Title/Se		Name/Address/Comments	0427 856 460		
Project Manager:		Luke Perabo	0413 413 880		
Site Manager:		Liam Chambers	0400 280 585		
WHSE&QA Manager/Co	ordinator:	Jarrod Erbs	0400 166 121		
Rehab & Return to Wor	k Coordinator	Carl Hogg 205 Hallfax Street, Adeialde SA 5000	08 8291 7800		
CPP Corporate Head O	ffice	205 Halifax Street, Adelahor GK open Block S. Unit 3, 391 Park Road, Regents	02 9645 9100		
CPP NSW Regional He	ad Office	Park NSW 2143	UZ BORG STREET		
		Level 1, 599 Doncaster Road, Doncaster	03 8848 1888		
CPP VIC Regional Heat	d Office	VIC 3108 Level 2, 22 Cordelia Street, South Brahama	229 1145		
CPP QLD Regional Her	ad Office	0104101			
CFF GED IN g.		Emanager	023		
Police, Ambutance & F	īre	Mobile emergency number if out of render your network or you cannot unlock your you pad or use your PIN	112		
		Information & Advice	13 10 50		
SafeWork NSW		Emergency	13 10 50		
		National Information, Advice and Emergen	rcy 131 126		
Poisons Info Centre	Contraction of the second	General Enquires Only for the Information	on 1800 679 737		
NSW Rural Fire Service	e (RFS)	Local Fire Bans	132 500		
State Emergency Ser	vices	National Emergency	131 555		
EPA NSW		Information, Advice and Emergency	131 000		

Photo 12 - Information relating to hazards displayed on Project Construction Board. Also includes CPP's commitments to environmental quality, safety and environment ai med at reinforcing HSE awareness among site personnel.



	POWER	>	
	×.	-	
Ac	QUANTA SERVICES COMPA	INY	
CRITICAL QUALITY COMMITMENTS WE WILL:	CRITICAL SAFETY COMMITMENTS	CRITICAL ENVIRONMENTAL COMMITMENTS	
Image: Section of the sectio	Konstanting and a second		
Arran verwere schaftigt, the start	Vertical and the second		
International and the second sec	And a work of the set	Ammendation and a second and a	
	And the second s	ware Margin and	13
Constant of the second se	Anter weinder die der State der Stat	Reference of the second	
	STRIVE FOR SAFETY EXCELLENCE	STRIVE FOR ENVIRONMENTAL EXCELLENCE	
STRIVE FOR QUARTING ALLONTE BOCATE	-	BIN POERTY OF	
2 8 ECCUE 3		and a second second	




Photo 13 – Chemicals such as paints, oil, sprays, etc stored inside self-contained cabinet

Photo 14 – Oxyacetylene Cylinder in caged compartment



Photo 7– Spill containment measure underneath diesel generator



Photo 16 - Adequately stocked spill kit was noted to be present within close reach of work area





	1	- 1 11		Π	ia of Safe	erous Goods		100 % (w/w) 100 % 100%	ew Zealand 08 Loothing and Kaep at rest u ARGHSEN00	Page 1 of 6
1	-	Bar Code geoczi.079785 geoczi.079785 geoczi.079785		00 734 607	Based on available information, this material is not classified as hazardous according to criteria of Safe Work Australia.	tarraport of Dang	Not classified as Jangerose some v N255433. Tanaport of Dangerous Goods on Lanv. by Road & Rail" and the "New Zealand N255433. Tanaport of Dangerous Goods on Lanv.	CAS NO	4. FIRST AID MEASURES 4. FIRST AID MEASURES 4. FIRST AID MEASURES 4. FIRST AID MEASURES 4. FIRST AID MEASURES, contact a doctor of Posions Information Centre (Phone Australia 131 126, New Zasiand 0800 754 756) 754 756) 764 775 7760 775 7750 775 7750 775 7750 775 7750 775 7750 775 7750 775 7750 775 7750 775 7750 775 7750 775 77 77	
EOER	a Goods	Code 09-201. 09-201.		New Zealand - 0800 734 607	s hazardous ac	n Code for the T	ngerous Goods o		cre (Phone Aus) asualty. Hemo ritable position i R	2.0
	DN-Dangerou	0	2		ot classified at	t the "Australian	ransport of Dar	ow reporting lin	formation Cen t becoming a c	Version: 2.0
	1. MATERIAL AND SUPPLY COMPARATIOUS, NON-Dangerous Goods	Product name, FOSROC CONCURE A99 Symonyme Central #89 201, Central #89 201, Central #89 201, Central #89 200, Central #89 200, Fearor Contrale A89 1000, Restor Contrale A80 1000, Restor Contrale A80 1000, Restor Contrale A80 1000, Restor Contrale A80 1	Telephone: Shray supress concrete curra compound. Supplier: Parchim Construction Supplies Py Lafrance Street Address: 7 Lucia Bout Wryny NSW 2519 Telephone: (021,4350,5000	Australia - 1800 033 111	vis material is r	ATION by the otheria o	nd NZS5433. 1	CHEMICAL ENTITY CHEMICAL ENTITY Ingredients dotermined to be non-hazardous or below reporting limits	or or Postons Ir oppeare - avoir optient to assum	URE A99
Sheet	NON-	SROC C	 Spiray appliest conc Parcham Constructs Parcham Constructs B0 069 961 968 Australia Vivong NSW 2299 Australia (02) 4350 5000 	4	information, t	Poison Schedule: Not Applicable DANGEROUS GOOD CLASSIFICATION	Not classified as usingerous con- by Road & Rail" and the "New Zeal 3 COMPOSITION INFORMATION	ed to be non-h	URES contact a doct e victim from 6	005601 (RIMANANY POSROC CONCURE A99 Product Name: F05R0C CONCURE A99 Issued: 22 August 2020
Safety Data Sheet	ERIAL AND SU	Реофикт палина: FOSROC Зутонути слетили жаза сопсили жаза сопси сопсили жаза сопсили копсили сопсили копсили сопсили копсили копсили сопсили копсили сопсили копсили сопсили копсили сопсили копсили сопсили копсили копсили сопсили копсили сопсили копсили копсили сопсили копсили копсили сопсили копсили сопсили копсили копсили сопсили копсили сопсили сопсили копсили сопсили соп	Supplier: ABN: Street Address: Tetephone:	Emergency Telephone number. 2. HAZARDS IDENTIFICATION	Based on available Work Australia.	Polson Schedule: Not Applicable DANGEROUS GOOD CLASSIFIC	d & Rail" and Annotation and Annotation and Annosition and Annosit	CHEMICAL ENTITY	4. FIRST AID MEASURES If poisoning occurs, contact 764 766). Remove within Inhalation: Remove within	product Name: F0SR0C Product Name: F0SR0C Issued: 22 August 2020
Saf	1. MAT	Produc Synony Synony Concur Concur Concur Concur Fostroc Fostroc Fostroc	Supplier: ABN: Street Addre Telephone:	Emerg	Based Work J	Poisor	by Roa	CHEMI	4. FIRS 164 76 Inhala	Prod

Photos 9- Source separated waste skips in laydown area and near site office





Photo 19 - Topsoil retained for reuse



Photo 20 - Waste transported to Tharbogang Landfill, Griffith. Shown below some tipping dockets obtained following waste disposal.

2 11

		T	
TAX INVOICE	TAX INVOICE	TAX INVOICE	TAX INVOICE
Briffith Eity Counsil Tharbogang Landfill Jriffith NDM 2600 AEN : EIZ74100792	Briffith Eity Equacil Tharbogang Laaffill Briffith NOM 2680 60M : 61274100772	Griffith City Council Tharbogang Landfill Griffith NGW 268D ABM : 61274100792	Briffith City Council Therbogang Landfill Briffith NEW 2680 ABN : 81274100772
Transaction No. 380537. Transaction Type: Second Weigh Jate : 14/67/2022 . Time': 08:57 Jperator : CAMERON Rego No. : XM24RPDS	Transaction No. 388831 Date In: 14/07/2022 Time Tr: 07:67 Date Dut: 14/07/2022 Time But: 08:20	Transaction No. 389528 Bate In : 14/07/2022 Time In : 07:35 Date Bot: 14/07/2022 Time.But: 08:10	Transaction No. 388326 Date In : 14/07/2022 Time In : 07:30 Date Duit 14/07/2022 Time Guit 08:06-
Ardurt : ELEAN FIL Product : ELEAN FIL Direction : IN Destinition : ELEAN FIL ETTE Austimer : ARMSTRONOS PLANT HIR	Operator : CAPEBON Rego No. : XN/150 Product : CLEMP.Fil Direction : IN Destination: CLEMP.Fill SIME Chebomer : ANDISTRONOS PLANT HIR	Dietatoi : CAMERON Rega No. : INAS Product : CLEAN FILL Direction : IN : Destination : IN : Customer : ADMETRONES PLANT HIR	Operator : KANERÓN Rego No. : KO396R Product : CLEAN FIL. Direction : IN Destination: CLEAN FIL. SITE Customer : ARNERORAS PLANT HIR
Fross : 64,40 é arr : 17,22 t let : 26,89 t lin. Cost énder 0,621: s 0,00 vica Per Tonne : s 0,00 utal : \$ 0,00 ST : \$ 0,00	Gross : 47,02 t Tare : 18,04 t Net : 22,98 t Min. Cost Under 0,02 t : 0.00 Price Per Tanne : 8 0.00	Bross : 47,56 t Tare : 17,14 t Nat : 30,42 t Min: Cost Under 0.02t; \$ 0.00 Prize Per Tomme : \$ 0.00	Gross J 43.02 t Tare : 16.70 t Net J 26.32 t Min. Cost Under 0.02t; \$ 0.00 Price Per Toppe : \$ 0.00
Rount Due : 8 0.00(sk. levis rice to Payis 9,00 aid by : ACCOMT	Total : \$ 0:00 EST : \$ 0.00 Annunt Bue : \$ 0:00(ex. levies Price to Pavrs: 0:00 Paid By : ACCOUNT	Total is 0.00 BST : 0.00 Amount Due : 0.00(ex, levies Price to Payrs 0.00 Paid By : ACCOUNT	Total \$ 0.00 BST \$ 0.60 Acount Due 1 \$ 0.60(ax. levies Pfic to Pays 0.00 Paid By : ACCOUNT
river Signature			
	Driver Signature	Driver Signature	Driver Signature

Photo 21 - Waste register maintained electronically by CPP showing quantity and types of wastes generated from construction. (page 1 of 4)

roject Name:	Riverina Energy Storage System	Project Number:	11291	Site Manager:	Liam Chambers	SQE Advisor	: Jarrod Erb	os			
Da	will be inspected by a te & Time	Load Inspected	Vehicle	ate) prior to leaving s Waste Type	Regulated Waste	Disposal (Disp) Point - Full address	Disp	Disp Cert	Volume		Comments
(of	inspection)	by	Rego		Code (if applicable)	(Must be approved site)	Cert (Y/N)	Ref No.			
5/07/2022	11:00 AM	Liam Chambers	BB83LM	General waste		YENDA/THARBOGANG LANDFILL			100%	4.5M3	General Waste Front lift bi (MIA QUIKSKIPS)
13/07/2022	4:10 PM	Liam Chambers	XN39DG	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	288522	100%	25.32	Clean material removed fro site due to unsuitability fo required compaction requirements
13/07/2022	4:10 PM	Liam Chambers	XN48DG	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388528	100%	30.42	Clean material removed fro site due to unsuitability fo required compaction requirements
13/07/2022	4:40 PM	Liam Chambers	XN91TO	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388531	100%	28.98	Clean material removed fro site due to unsuitability fo required compaction requirements
13/07/2022	4:50 PM	Liam Chambers	XO93GR	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388526	100%	26.32	Clean material removed fro site due to unsuitability fo required compaction requirements
13/07/2022	11:45am	Rod Cusbert	XN24RF	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388537	100%	26.58	Clean material removed fro site due to unsuitability fo required compaction requirements
14/07/2022	9:30am	Rod Cusbert	XN48DG	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388545	100%	33.74	Clean material removed fro site due to unsuitability fo required compaction requirements
14/07/2022	9:35am	Rod Cusbert	XN91TO	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388547	100%	29.5	Clean material removed fro site due to unsuitability fo required compaction requirements
14/07/2022	9:45am	Rod Cusbert	XO93GR	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388548	100%	23.46	Clean material removed fro site due to unsuitability fo required compaction requirements
14/07/2022	10:25am	Rod Cusbert	XN39DG	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388556	100%	31.82	Clean material removed fro site due to unsuitability fo required compaction requirements
14/07/2022	11:30am	Rod Cusbert	XO93GR	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388569	100%	25.66	Clean material removed fro site due to unsuitability fo required compaction requirements
14/07/2022	11:45am	Rod Cusbert	XN48DG	VENM material		GRIFFITH CITY COUNCIL THARBOGANG LANDFILL	Y	388567	100%	32.12	Clean material removed fro site due to unsuitability fo required compaction requirements
14/07/2022	11.50	Red Cushert	VNOTTO	VENIM makerial		GRIFFITH CITY COUNCIL THARBOGANG	~	200460	1000/	20.22	Clean material removed fro site due to unsuitability fo

To Whom it may concern

Photo 22 - VENM Certificate for importing fill material to BESS site

	Date: 05/09/2022 SOURCE: Milbrae Western Riverina Quarry MATERIAL: Aggregates and Roadbases	VENM PRODUCT STATEMENT	Milbrae's Western Riverina Quarry is a basalt resource, supplying 'inert' quarry products. All products are produced from 100% 'VENM – Virgin Excavated Natural Material', which is drilled, blasted and extracted from within quarry confines.	Products are utilised by an array of customers for various civil applications, including road pavements, Road Bases and concretes.	Western Riverina Quarry does not import waste products or mine mullock that could	potentially contaminate it's VENM products. Any clients of Milbrae, project or EPA Representatives, are always welcome to inspect the quarry confines, source material, extraction and processing operations.	For any further assistance, please don't hesitate to call. regards,		lanHamilton Senior Construction Materials Engineer PO Box 669 Griffith, NSW 2680 T: 02 69667501 M: 0407248046 www.milbrae.com.au ihamilton@milbrae.com.au	HEAD OFFICE 141 KING GEORGE ST COLUMA VICTORA 3368 TEI INON 6466 2409
MUBRAE MAWSONS porcete & Quarries	To Whom It May Concern		1" June 2022	SOURCE: Milbrae Hillview Quarry MATERIAL: 40mm FCR,	VENM PRODUCT STATEMENT	Milbrae Hillview Quarry is a quartz conglomerate (a sedimentary rock type) resource, supplying "Inert" quarry products. All products are produced from 100% overburden and VEMM – Virgin Excavated Natural Material", which is drilled, blasted and extracted from within quarry confines. Products are utilised by an array of customers for various civil applications, including road pavements capping material soneval backfill and bildine foundations.	Hillview Quarry does not import waste products or mine mullock that could potentially contaminate it's VENM products.	Any clients of Milbrae, project or EPA Representatives, are always welcome to inspect the quarry confines, source material, extraction and processing operations.	For any further assistance, please don't hesitate to call. regards,	Lan Hamilton Senior Construction Materials Engineer PO Box 669 Griffith, NSW 2680 T: 02 899501 M. 0407248046 www.mikras.com.mikras.com.au

E.B. Mawson & Sons Pry Ltd trading as Mawsons Concrete & Quarries and Milbrae Concrete, Quarries & Mining Services Registered Office: 1.41 KNg George Street, Cohuna VIC 3568 761 Free: 1300 423 456 761 Free: 1300 423 456

E.B. MAWSON & SONS PTY, LTD. ABN 14 004 519 617

January 2023

Photo 23 - Approval of Environmental management Strategy (EMS) /CEMP by DPIE for Stage 2a works.

Department of Planning and Environment



Nurudeen Huthman Project Manager Tesla Motors via email

17/06/2022

Subject: Construction Environmental Management Plan -Darlington Point Solar Farm project – BESS Stage 2a

Dear Mr Huthman,

I refer to your submission requesting approval of the Construction Environmental Management Plan for the Battery Energy Storage System (BESS) Stage 2a (Revision 1.2, 15 June 2022 submitted in accordance with Condition 1, Schedule 4 of SSD-8392). I also acknowledge your response to the Department's review comments and requests for additional information.

I note the Construction Environmental Management Plan has been:

- reviewed by Edify Energy and no issues have been raised with the Department; and
- · contains the information required by the conditions of approval.

As nominee of the Planning Secretary, I approve the Construction Environmental Management Plan for the BESS Stage 2a (Revision 1.2, 15 June 2022) under Condition 1 of Schedule 4.

You are reminded that if there is any inconsistency between the approved document and the conditions of approval, then the requirements of the conditions of approval prevail.

Please ensure you make the approved plan and this approval letter publicly available on the project website at the earliest convenience.

If you wish to discuss the matter further, please contact Katie Weekes on (02) 4927 3223.

Yours sincerely

Nicole Brewer Director Energy Assessments As nominee of the Planning Secretary

4 Parramatta Square, 12 Darcy Street, Parramatta NSW 2150 Locked Bag 5022, Parramatta NSW 2124 www.dpie.nsw.gov.au

1

Photo 24 – Approved plans uploaded on website

lifyenergy.com pers 🏹 Sydney Weather Fo 🍙 S	Sign in - Microsoft 🏾 🌺 Our agencies NS			
Sydney Weather Form	agrini - mic bonc 📸 our agencies (nom.			
	QQ Edify About ~ Our pr	ojects Partner with us Our o	communities News Contact ->	
	Our projects power Australian homes and industry and	Whitsunday Solar Farm	Gannawarra Solar Farm	
	help reduce the country's carbon emissions. Through a diverse and rapidly expanding portfolio, we're helping to accelerate the transition to a sustainable energy future.	Hamilton Solar Farm	Gannawarra Energy Storage	
		Daydream Solar Farm	Darlington Point Solar Farm	
		Hayman Solar Farm	Majors Creek Solar Power Station	
		Riverina and Darlington Point Energy Storage Systems	Smoky Creek Solar Power Station	
		Green Hydrogen	Peninsula Solar Power Station	
		Koorangie Energy Storage		
	🜰 Sign in - Microsoft 🎇 Our agencies NS			
	🜰 Sign in - Microsoft 🎇 Our agencies NS			
	Sign in - Microsoft 🜨 Our agencies NS Community	EIS and Statutory A	Approvals	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement	Approvals ent statutory approvals and the Environ . (EIS) and all associated appendices can W Planning Portal <u>website</u> .	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement	ent statutory approvals and the Environ (EIS) and all associated appendices can W Planning Portal <u>website</u> .	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement located at the NSV The EIS can be for	ent statutory approvals and the Environ (EIS) and all associated appendices can W Planning Portal <u>website</u> .	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement located at the NSV The EIS can be for Statutory Approva	ent statutory approvals and the Environ (EIS) and all associated appendices can W Planning Portal <u>website</u> . und <u>here</u> als can be found <u>here</u> is	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement Iocated at the NSV The EIS can be for Statutory Approva Statutory Approval The statutory app	ent statutory approvals and the Environ (EIS) and all associated appendices can W Planning Portal <u>website</u> . and <u>here</u> als can be found <u>here</u> is rovals for the project can be found <u>here</u>	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement Iocated at the NSV The EIS can be for Statutory Approva Statutory Approval The statutory app Stage 2b(i) Approve	ent statutory approvals and the Environ .(EIS) and all associated appendices can W Planning Portal <u>website</u> . and <u>here</u> als can be found <u>here</u> is rovals for the project can be found <u>here</u> ed Plans	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement located at the NSV The EIS can be for Statutory Approva Statutory Approva The statutory app Stage 2b(i) Approve Click on the links	ent statutory approvals and the Environ (EIS) and all associated appendices can W Planning Portal <u>website</u> . and <u>here</u> als can be found <u>here</u> is rovals for the project can be found <u>here</u> ad Plans below for Stage 2b(i) Approved Plans:	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement Iocated at the NSU The EIS can be for Statutory Approva Statutory Approva The statutory app Stage 2b(i) Approve Click on the links Accommodation a	ent statutory approvals and the Environ .(EIS) and all associated appendices can W Planning Portal <u>website</u> . and <u>here</u> als can be found <u>here</u> is rovals for the project can be found <u>here</u> ed Plans	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement located at the NSV The EIS can be for Statutory Approva Statutory Approva The statutory app Stage 2b(i) Approva Click on the links <u>Accommodation a</u> <u>Biodiversity Mana</u>	ent statutory approvals and the Environ (EIS) and all associated appendices can W Planning Portal <u>website</u> . and <u>here</u> als can be found <u>here</u> is rovals for the project can be found <u>here</u> ed Plans below for Stage 2b(i) Approved Plans: and Employment Strategy – Rev 1.7	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement Iocated at the NSV The EIS can be for Statutory Approva Statutory Approva The statutory app Stage 2b(i) Approva Click on the links <u>Accommodation a</u> <u>Biodiversity Mana</u> <u>Construction Envi</u>	ent statutory approvals and the Environ (EIS) and all associated appendices can W Planning Portal <u>website</u> . und <u>here</u> als can be found <u>here</u> is rovals for the project can be found <u>here</u> ad Plans below for Stage 2b(i) Approved Plans: and Employment Strategy – Rev 1.7 gement Plan Rev 0	
	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement Iocated at the NSV The EIS can be for Statutory Approva Statutory Approva The statutory app Stage 2b(i) Approva Click on the links <u>Accommodation a</u> <u>Biodiversity Mana</u> <u>Construction Envi</u>	ent statutory approvals and the Environ (EIS) and all associated appendices can W Planning Portal <u>website</u> . and <u>here</u> als can be found <u>here</u> is rovals for the project can be found <u>here</u> ad Plans below for Stage 2b(i) Approved Plans: and Employment Strategy – Rev 1.7 gement Plan Rev 0 ronmental Management Plan – Rev 1.6 gement Plan Rev 0.1	
edifyenergy.com/project/river free pers	Sign in - Microsoft 🜨 Our agencies NS Community	Full details of curr Impact Statement Iocated at the NSV The EIS can be for Statutory Approva Statutory Approva The statutory app Stage 2b(i) Approva Click on the links Accommodation a Biodiversity Mana Construction Envi	ent statutory approvals and the Environ (EIS) and all associated appendices can W Planning Portal <u>website</u> . und <u>here</u> als can be found <u>here</u> als can be found <u>here</u> als can be found <u>here</u> als can be found <u>here</u> and Employment Strategy – Rev 1.7 gement Plan Rev 0 ronmental Management Plan – Rev 1.6 gement Plan Rev 0.1 and Plan – Rev 1.8	

https://edifyenergy.com/project/riverina-darlington-point/

Appendix G

Evidence Collected

7.7 APPENDIX G1

APPENDIX D DEWATERING ASSESSMENT

Dewatering Asses	ment	POWER
Project Name	Pro	Project No.
Project Manager	Site	ite Manager
Person Completing	Dat	Date
Area of Project		

What is anticipated to be the source of water?				Infiltrate	d Groundwate	er		□S	lormwater/Rainwater		
Is there a requirement to assess existing groundwater quality?				🗆 Yes		I No		0			
What mechanisms will be used to dewater?	Flexi Drive Submersible (E			tric)	Submersible (Hydraulic)						
What dewatering controls are required (identify the location of the controls on FRM-G001 ESCP)	Basin Sediment Sediment Tank Nests					Pumped and filtered through sediment fencing, sitt traps or similar			ent fencing, silt	D an	Pumped onto grassed ea
Identify dewatering mechanisms for extreme/high rainfall Sediment tanks situations?				🗆 Sedim	ent Basins	🗆 Va	cuum Trucks	C	3		D
How will concrete washout be handled on this project? Identify the location of was on the on FRM-G001 ESCP.				hout areas D Washed into sealed bin		into	to UWashed into established w down area		tablished wash	ished wash No wash down will occur on site	
If sediment basins and tanks are genera if using sediment tanks and basins to de		pture water, please	com	plete the	following s	ection	- (revisit this	sectio	on during extreme	s/hig	gh rainfall situations
Prior to dewatering determine monitoring a				🗆 pH S	H Strips D pH Meter D Turbidity Tube H			Hydrocarbons			
(pH will be tested frequently and the pH ran	ige will be betwe	en 6.5-8.5)									
If the pH range is not between 6.5-8.5 the following is required.					ired to				6.5, a base such a d to raise the pH.	is aļ	gricultural lime, with a
If the TSS of stored water is above 50mg/L, flocculent should be used to make the sediment drop to the base of treatment tank/area. Identify this project's flocculent requirement from the following table. (Apply the flocculent as per the manufacturers recommendations)											
Gypsum	Liquid Alum				Flocculent Blo	ocks			Not Applicable		

FRM-G012 June 2019 v1.0

Uncontrolled copy when printed. Refer to Intranet for latest version

Page 1 of 2

CEMP-11291 June 2022 Rev 1.2

Page 116 of 138



Construction Environmental Management Plan

Riverina Battery Energy Storage System (BESS) Stage CPP Project No: 11291

Consolidated Power Projects

Dewatering Assessment (continued)

			_
Considering the requirements outlined above, is it possible to reuse stormwater and groundwater for dust suppression?	🗆 Yes	D No	
			_

FRM-Q012 June 2019 v1 0

Uncontrolled copy when printed, Refer to Intranet for latest version

Page 2 of 2

7.8 APPENDIX G2



APPENDIX E WATE

WATER RELEASE ASSESSMENT

Water Release Ass	essment		
Project Name		Project No.	
Project Manager		Site Manager	
Person Completing Form		Date	
Proposed Release Location		Approx. Volume	

Test By	Time	to 9.5	Turbidity (Field Test)	Total Suspended	Hydrocarbons (Oily Sheen) Visual	Debris – Visual Inspection	Laborate Requ		Comments
		(Field Test)	Generally Less Than 75	(Field Test) Solids <50mg/L	inspection		Yes	No	1
			NTU				Turbidity	TSS	

FRM-G013 June 2019 v1.0

Uncontrolled copy when printed. Refer to Intranet for latest version

Page 1 of 1

CEMP-11291 June 2022 Rev 1.2

Page 118 of 138

Condition Number (ID)	Compliance Requirement	Independent Audit Finding	Independent Audit Recommendation	Proponent's Proposed Action/Action Taken/Response (as applicable)	Proposed Action Due Date
Condition 15 of Schedule 3	The Applicant must minimise the dust generated by the development.	Observed extent of dust generation to be minimal. However, observed dust deposition in form of mud tracking on access roads caused by vehicle movements.	Recommend use of mechanical street sweeper as mud tracking becomes more frequent. Continue monitoring for mud tracking offsite and deploy suitable resources to avoid or minimise potential for sediment runoff.	CPP has utilised a sweeper attachment on a skid steer on multiple occasions to remove any soil / mud from the sealed section of our site entry as required to ensure no excess mud is deposited on Donald Ross drive. This will be completed ongoing on a needs basis. Recently, dust has not been an issue due to the constant wet weather. A rumble grid is installed which all vehicles must exit over when leaving site to assist in removing any mud from wheels.	4/11/2022
Condition 21 of Schedule 3	The Applicant must ensure that the development does not cause any water pollution, as defined under Section 120 of the POEO Act.	Observed evaporation constructed for the storage of stormwater generated on site. During heavy rainfall, there is likelihood of water overflowing from the site due spillage. Concrete pours and use of a concrete washout bay was observed during the site inspection. The concrete washout pit is found to be inadequate for the containment of leftover concrete and spills.	To ensure compliance, it is recommended CPP develop procedures for the monitoring, testing, treatment and controlled discharge of water from the evaporation pond onsite. It is also recommended the concrete washout pit be designed to ensure spillage does not overflow and can be easily maintained.	CPP will develop procedures for the monitoring, testing, treatment and controlled discharge of water from the evaporation pond on site. This will be included in a revision of the CEMP. The Bess has a dedicated concrete wash out pit. The bay has been constructed with high bund walls and secured black plastic. The pit is cleaned out before it reaches its capacity and re-lined with black plastic. The pit has been designed to accommodate a reversing Agi truck or boom pump.	30/11/2022
Condition 25 of	Hazards > Storage and Handling of Dangerous Materials	SDS were maintained on the master register, but some	Recommend that the Site SDS register be maintained and kept up to	CPP has 558 hazardous chemicals listed in a company master register that is available on site electronically. Each	4/11/2022

7.9 APPENDIX H - Response to Audit Recommendations

Condition Number (ID)	Compliance Requirement	Independent Audit Finding	Independent Audit Recommendation	Proponent's Proposed Action/Action Taken/Response (as applicable)	Proposed Action Due Date
Schedule 3	The Applicant must store and handle all chemicals, fuels and oils used on-site in accordance with: (a) the requirements of all relevant Australian Standards; and (b) the NSW EPA's Storing and Handling of Liquids: Environmental Protection – Participants Handbook if the chemicals are liquids. In the event of an inconsistency between the requirements listed from (a) to (b) above, the most stringent requirement must prevail to the extent of the inconsistency.	SDS were not filed on the site register.	date to meet regulatory compliance set out in the EPA Handbook. Store and handle all chemicals, fuels and oils used on-site in accordance with the requirements of all relevant Australian Standards and the NSW EPA's Storing and Handling of Liquids: Environmental Protection – Participants Handbook, May 2007 if the chemicals are liquids. Make sure SDS for all chemicals are up-to-date and accessible at any time.	individual hazardous chemical has an accessible accompanied SDS. The BESS project has identified 51 hazardous chemicals that are on site or are frequently used. Each hazardous chemical has an SDS that is readily assessable electronically and in the field in a hard copy folder. The folder is located within the project Haz chemical container. Any new chemicals identified during audits or inspections, are printed, and saved from the master register and into the site registers and folder. A complete review of the site register SDS register has been completed and currency of SDS's has been confirmed. A review of all substances on site has also been completed to ensure SDS's are available.	
Condition 8 of Schedule 4	Access To Information The Applicant must: (a) make the following information publicly available on	It was noted that the Biodiversity Management Plan currently available on Edify's project website is not the identical version that	Recommend uploading the correct approved plans, especially the Biodiversity Management Plan along with the approval letter. Likewise, the Emergency Management Plan, along	Either the documents that are currently on the project website have been updated since the auditor conducted the audit, or the finding is incorrect. The dot-pointed items are on the page (<u>https://edifyenergy.com/project/riverina-</u> <u>darlington-point/</u>) under the 'Related Documents' tab.	4/11/2022

Condition Number (ID)	Compliance Requirement	Independent Audit Finding	Independent Audit Recommendation	Proponent's Proposed Action/Action Taken/Response (as applicable)	Proposed Action Due Date
	its website as relevant to the stage of the development: the EIS; the final layout plan for the development; current statutory approvals for the development; approved strategies, plans or programs required under the conitions of this consent; the proposed staging plans for the development if the construction, operation or decommissioning of the development is to be staged; how complaints about the development can be made; a complaints register; compliance reports; any independent environmental audit, and the Applicant's response to the recommendations in any audit; and any other matter required by the Secretary; and	DPIE had approved earlier as noted in the approval letter dated 15 Jun 2022. The officially approved plan is Ver 8.0, dated 4 Jun 2019, which is called <i>Biodiversity</i> <i>Management Plan for</i> <i>Darlington Point Solar</i> <i>Farm - Stage 2a</i> . It is stated in the approval letter that the approved plan is to be placed on the project website at the earliest convenience.	with DPIE's approval letter would also need to be uploaded on Edify's website for stage 2b works. The Final Layout Plans are available on Edify's website, but not on DPIE's major project portal. Recommendation would be to correspond with DPIE to have the Final Layout Plans uploaded. <i>Follow up comments</i> Noted. It appears that the proponent has recently uploaded relevant documents including management plans on their company website. The proponent, being Edify Energy had completed stage 1 works for the development of solar farm through engaging Signal Energy. The proponent needs to ensure that not only the approved plans are uploaded, but also the approval letters issued by DPIE for Stage 2a works remain publicly available on the project website at the earliest convenience.	In any case, the website is currently compliant with the Condition. However, it will be updated in the coming days once we are notified that Stage 2b(i) has commenced.	

Condition Number (ID)	Compliance Requirement	Independent Audit Finding	Independent Audit Recommendation	Proponent's Proposed Action/Action Taken/Response (as applicable)	Proposed Action Due Date
	(b) keep this information up to date.				