

ST GEORGE PRIVATE HOSPITAL

State Significant Development Application – Proposed Milestone Programme and Staging Summary

Date: 30/10/2025 Rev A

DRAFT UPDATE

SGPH Staging and Program		Outline Program				
Stage		Start	Finish	Weeks	Notes	Status
Site A -	<u>Emergency Department, Internal Upgrades & Drop off</u>	<i>Jun-28</i>	<i>Aug-29</i>	<i>61</i>		
Site B -	<u>New Clinical Services Tower</u>					
	<i>Phase 1 - Demolition</i>	<i>Apr-27</i>	<i>May-27</i>	<i>4</i>		
	<i>Phase 2 - Excavation</i>	<i>May-27</i>	<i>Nov-27</i>	<i>26</i>		
	<i>Phase 3 - Construction</i>	<i>Nov-27</i>	<i>Jun-29</i>	<i>83</i>		
	<i>Phase 4 - Commissioning</i>	<i>Jun-29</i>	<i>Aug-29</i>	<i>9</i>		
				<i>122</i>		

Staging Notes

(a) Completion of Emergency department to coincide with completion of New Clinical Services Tower