

DISRUPTIVE WORKS NOTICE

Date APPROVAL REQUIRED BY:

Site / Facility Address: Coffs Harbour Health Campus, 345 Pacific Highway, NSW 2450

DWN reference number: CPB_DWN041

Brief Description of Work: Delivery and erection of Comedil CTT472 Tower Crane at Eastern Edge of Work Site

Date and times of proposed disruption: 08/01/20, 06:00 to 09/01/20, 18:00 (with contingency for 18/01/20 to 19/01/20 at same times)

A minimum of	10 working days	notice is to be given for any works that may interfere with the operations of the Hospital
To:	Alex Wilson - PWC	
	Mark Wilson- MNCLHD	
	Sherrie Cowie - HI	
From:	CPB Contractors Pty Limited	Submission date: 16/12/19

DESCRIPTON OF ACTIVITIES

Description of Activity to Occur:

Delivery and erection of Comedil CTT472 Tower Crane at eastern edge of work site. This work will start at 06:00 on 08/01/20, and finish at 18:00 on 09/01/20 (OOHW Application submitted). These dates are subject to approval of CASA permit, and should this not be received, install dates will be 06:00 on 18/01/20, and finish at 18:00 on 19/01/20. These works will consist of:

Proposed Work Program and methodology:

- Jib/tower sections and counterweight deliveries starting at 06:00 on 08/01/20 (or 18/01/20) and finishing at 18:00 on 09/01/19 (or 19/01/20) (see attached mark-up for travel path).
 - 13 semi-trailer deliveries will occur over the course of the installation to complete the erection of the tower crane.
 - Deliveries will enter the CSB site at the loop road entry gate (see attached travel path).
 - Stop / slow traffic controllers will be provided to hold public vehicles as construction vehicle enter site. Construction vehicles will be held when exiting the site until there is an appropriate gap between public vehicles exiting the hospital.
 - Traffic controllers will also be used at the entry roundabout to direct traffic as construction vehicles travel through.

- Erection Process 08/01/20 to 09/01/20 (or 18/01/20 to 19/01/20)
 - Tower sections / counterweights will be lifted with 350t mobile crane existing tower crane on site during work period.
 - Pedestrian walkway between Northern Carpark and Entry B will diverted during installation to minimize chance of injury to the public (see attached mark-up of pedestrian route). This walkway will be closed only on the first day of the installation process (08/01/20), weather permitting.
 - Sections of the 2hr / disabled car park will be closed (between 18 and 22 total spaces) to extend work site to establish exclusion zone, minimizing chance of injury to the public. Refer

attached "TC2 Install Fencing". This walkway will be closed only on the first day of the installation process (08/01/20), weather permitting.

- Crane will be rotated during erection to ensure all works on jib / counterweights will be performed well within fenced work area.
- All tools used during erection process will be attached by a lanyard to either riggers on the crane, or to the crane itself, depending on the weight, to ensure there are no falling objects.

Known Risks to Hospital Operations:

- Vehicle travel path affected along loop road
- Pedestrian traffic affected
- Noise and dust

Attachments:

- DWN041 – Delivery Truck Travel Path
- DWN041 – Pedestrian Route from North Carpark to Entry B
- DWN041 – TC2 Install Fencing
- TC Erection OOHW Application

Proposed Start Date: 08/01/20 (or 18/01/20)	Proposed Finish Date: 09/01/20 (or 19/01/20)
Start Time of Works: 06:00	Finished time of Works 18:00
Duration: 2 days	Site Contact and Number: Sophie Thompson (0438 792 728)

Reason for Works:
To allow lifting of materials required to complete CPB Contractors' Scope of Works

List of control measures, precautions, monitoring reporting, to be undertaken etc.

- Working in and around mobile plant – SWMS
- Lifting operations – SWMS
- Lift Cards
- Emergency Rescue Plan
- Lift Study
- Traffic Control.
- Daily prestarts with Subcontractors.

Marked up Plan attached and reference: Yes / No / NA

EFFECTS (physical, environmental, operational)	YES	NO
Noise (Battery drill)	x	
Vibration	x	
Dust	x	
Fumes	x	
Restricted Access to Patients / Public / Staff	x	
Interruption to Traffic	x	
Interruption to Pedestrian Access in External Areas	x	
Reduction in light levels		x

Relevant Authorities notified – Authority Details	Date
Department of Planning and Environment	11/12/19

AUTHORISATION:

#1	CPB Project Manager	Name:	Brad Sugar	Comments
Date:	13/12/19	Signed:	<i>BSugar</i>	

#2	PwC Project Manager	Name:	Alex Wilson	Comments
Date:		Signed:		

#3	HI Project Director	Name:	Sherrie Cowie	Comments
Date:		Signed:		

#4	CHHE Project Lead	Name:	Mark Wilson	Comments
Date:		Signed:		

#5	Capital Works	Name:	Clint Leeson	Comments
Date:		Signed:		

#6	Facility Manager	Name:	Dr Theresa Beswick	Comments
Date:		Signed:		

Please return authorized DWN041 via Aconex to Sophie Thompson by 07/01/20