

Appendix A
Costin Roe Consulting Pty Ltd
SSDA-9522 Mod3 Drawings

CIVIL DRAWINGS

DRAWING No	C013362 02-C3-100	ISSUE	B
------------	-------------------	-------	---

TABLE 1 – STABILISATION REQUIREMENTS AND TREATMENT METHODS				
DURING CONSTRUCTION – TEMPORARY STABILISATION (REFER SECTIONS 5.6, 5.7 & 5.8 OF THE CSWMP FOR STABILISATION REQUIREMENTS)				
LANDS	STABILISATION REQUIREMENT	TIMEFRAMES	TREATMENT METHODS – PRODUCTS	REMARKS
ALL LANDS	C-FACTOR = 0.15 (50% EQUIVALENT GROUND COVER ^[1])	APPLIES AFTER 20 WORKING DAYS OF INACTIVITY (EVEN THOUGH WORKS MIGHT CONTINUE LATER)	SOIL BINDER (I.E. VITAL P47/STONEWALL OR EQUIVALENT ^[1]) GEOTEXTILE, JUTE MATTING, BLACK PLASTIC OR EQUIVALENT ^[1]	- SPRAY ALL SURFACES WITH VITAL P47/STONEWALL OR EQUIVALENT ^[1] - VITAL DILUTION RATE = 1:10(VITAL:WATER). - RE-APPLY/MAINTAIN AS NECESSARY (APPROX. EVERY 3-6 MONTHS WITHOUT SUITABLE VEGETATION COVER) TO ENSURE THE REQUIRED COVER IS PROVIDED. - COVER ALL EXPOSED SOILS. - RE-APPLY/MAINTAIN AS NECESSARY TO ENSURE THE REQUIRED COVER IS PROVIDED.
WATERWAYS, DRAINAGE LINES AND CONCENTRATED FLOW AREAS	C-FACTOR = 0.05 (70% GRASS COVER OR EQUIVALENT GROUND COVER ^[1])	APPLIES AFTER 10 WORKING DAYS FROM COMPLETION OF FORMATION AND BEFORE THEY ARE ALLOWED TO CARRY CONCENTRATED FLOWS.	REFER TO THE DRAIN SPECIFICATIONS DETAILED ON THE PLAN FOR SPECIFIC LINING/STABILISATION REQUIREMENTS. EXAMPLE TREATMENT METHODS ARE SHOWN BELOW.	
			TEMPORARY LINING – GEOTEXTILE (I.E. BIDIM A24 OR EQUIVALENT ^[1])	- COMPLETE ANY SUBSOIL TREATMENT BEFORE LAYING THE MATTING. - INSTALL MATTING IN ACCORDANCE WITH SD 5-7. - RE-APPLY/MAINTAIN AS NECESSARY TO ENSURE THE REQUIRED COVER IS PROVIDED.
			JUTE MESH, SEEDING AND SOIL BINDER (I.E. VITAL P47/STONEWALL OR EQUIVALENT ^[1]) - LOW FLOWS TO MODERATE	- COMPLETE SUBSOIL TREATMENT (I.E. GYPSUM LIGHTLY RIPPED INTO SUBGRADE AT A RATE OF 5 TONNES/Ha). - PLACE TOPSOIL TO A DEPTH OF AT LEAST 75mm. - COMPLETE ANY FERTILISATION AND SEEDING BEFORE LAYING THE MATTING. - INSTALL MATTING IN ACCORDANCE WITH SD 5-7. - SPRAY ALL SURFACES WITH VITAL P47/STONEWALL OR EQUIVALENT ^[1] . - VITAL DILUTION RATE = 1L / m ² OF DILUTED VITAL MIXTURE. - RE-APPLY/MAINTAIN AS NECESSARY TO ENSURE THE REQUIRED COVER IS PERMANENTLY MAINTAINED.
			JUTE MATTING (~350gsm) AND SEEDING OR EQUIVALENT ^[1] - LOW FLOWS TO MODERATE	- COMPLETE SUBSOIL TREATMENT (I.E. GYPSUM LIGHTLY RIPPED INTO SUBGRADE AT A RATE OF 5 TONNES/Ha). - PLACE TOPSOIL TO A DEPTH OF AT LEAST 75mm. - COMPLETE ANY FERTILISATION AND SEEDING BEFORE LAYING THE MATTING. - INSTALL MATTING IN ACCORDANCE WITH SD 5-7. - RE-APPLY/MAINTAIN AS NECESSARY TO ENSURE THE REQUIRED COVER IS PERMANENTLY MAINTAINED.
			TURF REINFORCEMENT MATTING (TRM) (E.G. TERRAMAT OR EQUIVALENT ^[1]) - MODERATE FLOWS	- COMPLETE SUBSOIL TREATMENT (I.E. GYPSUM LIGHTLY RIPPED INTO SUBGRADE AT A RATE OF 5 TONNES/Ha). - PLACE TOPSOIL TO A DEPTH OF AT LEAST 75mm. - COMPLETE ANY FERTILISATION AND SEEDING BEFORE LAYING THE MATTING. - INSTALL MATTING IN ACCORDANCE WITH SD 5-7. - RE-APPLY/MAINTAIN AS NECESSARY TO ENSURE THE REQUIRED COVER IS PERMANENTLY MAINTAINED.
			ROCK LINING – HIGH FLOWS	- COMPLETE SUBSOIL TREATMENT (I.E. GYPSUM LIGHTLY RIPPED INTO SUBGRADE AT A RATE OF 5 TONNES/Ha). - INSTALL GEOTEXTILE UNDERLAY (IF SPECIFIED) IN ACCORDANCE WITH SD 5-7. - INSTALL ROCK ARMOURING (TO THE DEPTH AND SIZE AS SPECIFIED ON THE PLAN).
			STOCKPILES	C-FACTOR = 0.10 (60% GRASS COVER OR EQUIVALENT GROUND COVER ^[1])
GENERAL SURFACES	C-FACTOR = 0.10 / 0.05 (60% / 70% GRASS COVER OR EQUIVALENT GROUND COVER ^[1])	C-FACTOR = 0.1 APPLIES AFTER 10 WORKING DAYS FROM COMPLETION OF FORMATION AND C-FACTOR = 0.05 APPLIES WITHIN A FURTHER 60 DAYS	TOPSOIL, SEEDING AND SOIL BINDER (I.E. VITAL P47/STONEWALL OR EQUIVALENT ^[1])	- REFER TO SD 7-1 - COMPLETE SUBSOIL TREATMENT (I.E. GYPSUM LIGHTLY RIPPED INTO SUBGRADE AT A RATE OF 5 TONNES/Ha). - PLACE GYPSUM TREATED TOPSOIL TO A DEPTH OF AT LEAST 75mm. - APPLY ANY FERTILISERS REQUIRED. - APPLY SEED TO ALL SURFACES. - SPRAY ALL SURFACES WITH VITAL P47/STONEWALL OR EQUIVALENT ^[1] . - VITAL DILUTION RATE = 1:10 (VITAL:WATER). - APPLICATION RATE = 1L / m ² OF DILUTED VITAL MIXTURE. - RE-APPLY/MAINTAIN AS NECESSARY TO ENSURE THE REQUIRED COVER IS PERMANENTLY MAINTAINED.
			HYDROMULCH OR EQUIVALENT ^[1]	- REFER TO SD 7-1 - COMPLETE SUBSOIL TREATMENT (I.E. GYPSUM LIGHTLY RIPPED INTO SUBGRADE AT A RATE OF 5 TONNES/Ha). - PLACE GYPSUM TREATED TOPSOIL TO A DEPTH OF AT LEAST 75mm. - APPLY HYDROMULCH WITH APPROVED SEED MIX TO SOIL SURFACE. - RE-APPLY/MAINTAIN AS NECESSARY TO ENSURE THE REQUIRED COVER IS PERMANENTLY MAINTAINED.
[1] - EQUIVALENT COVER/PRODUCT MUST ACHIEVE THE EQUIVALENT C-FACTOR WITH PROVEN RESEARCH/DOCUMENTATION TO VERIFY THIS. STANDARD DRAWINGS REFERENCED CAN BE LOCATED IN THE 'SOILS & CONSTRUCTION, MANAGING URBAN STORMWATER – VOLUME 1' BOOK BY LANDCOM. ALTERNATIVE DETAILS MAY BE SOUGHT IN CONSULTATION WITH THE ENGINEER				

DUST CONTROL NOTES:

- IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ENSURE DUST CONTROL MEASURES ARE APPLIED AND MAINTAINED IN ACCORDANCE WITH THE GOVERNING AUTHORITIES REQUIREMENTS.
- THE APPLICATION OF LIQUID BASED DUST SUPPRESSION MEASURES MUST BE SUCH THAT SEDIMENT LADEN RUNOFF RESULTING FROM SUCH MEASURES DOES NOT CREATE A TRAFFIC OR ENVIRONMENTAL HAZARD. (EG UTILISING SEDIMENT CONTROLS)
- DUST GENERATION ASSOCIATED WITH WIND EROSION TO BE CONTROLLED USING WATER TRUCKS, DUST SUPPRESSING FOG, MIST GENERATORS, SEALANT PLACED OVER THE SOIL, SURFACE ROUGHENING OR RE-VEGETATION.
- THE FOLLOWING ACTIVITIES SHALL BE ADOPTED, IF NECESSARY, TO MANAGE DUST CONTROL ON SITE:
 - LIMITING THE AREA OF SOIL DISTURBANCE AT ANY GIVEN TIME
 - REPLACING TOPSOIL AFTER COMPLETION OF EARTHWORKS.
 - PROGRAMMING WORK TO MINIMISE THE LIFE OF STOCKPILES.
 - TEMPORARILY STABILISING LONG-TERM STOCKPILES.
 - GRAVELLING UNSEALED ACCESS AND HAUL ROADS.
 - MINIMISING TRAFFIC MOVEMENT ON EXPOSED SURFACES.
 - LIMITING VEHICULAR TRAFFIC TO 15km/h.
 - RETAINING EXISTING VEGETATION AS WIND BREAKS.
 - UTILISING A WATER CART WITH POTABLE WATER OR SEDIMENT CONTROL BASIN WATER
- OIL, LANDFILL GAS CONDENSATE OR ANY CONTAMINATED LEACHATE IS NOT TO BE USED FOR DUST SUPPRESSION.

EROSION CONTROL NOTES

ALL SEDIMENT CONTROL WORK INCLUDING DIVERSION BANKS, CATCH DRAINS, DIVERSION DRAINS AND SEDIMENT FENCES SHALL BE COMPLETED IN ACCORDANCE WITH THE STAGED PLANS PRESENTED AND SHALL FACILITATE A STAGED CONSTRUCTION METHODOLOGY.

- ALL EROSION & SEDIMENT CONTROLS SHALL BE COMPLETED IN ACCORDANCE WITH THE 'SOILS AND CONSTRUCTION, MANAGING URBAN STORMWATER – THE BLUE BOOK' BY LANDCOM.
- SEDIMENT FENCES AND SEDIMENT FENCE RETURNS SHALL BE ERECTED CONVEX TO THE CONTOUR TO POND WATER.
- STRAW BALE BARRIERS & GEOFABRIC FENCES OR SEDIMENT FENCES ARE TO BE CONSTRUCTED TO TOE OF BATTER, PRIOR TO COMMENCEMENT OF EARTHWORKS, IMMEDIATELY AFTER CLEARING OF VEGETATION AND BEFORE REMOVAL OF TOP SOIL.
- ALL TEMPORARY EARTH BERMS, DIVERSION AND SEDIMENT BASIN EMBANKMENTS ARE TO BE MACHINE COMPACTED, SEEDED AND MULCHED FOR TEMPORARY VEGETATION COVER AS SOON AS THEY HAVE BEEN FORMED. REFER TO TABLE 1 FOR APPROVED STABILISATION METHODS.
- CLEAN OR NON-SITE WATER IS TO BE DIVERTED AWAY FROM DISTURBED GROUND AND INTO THE DRAINAGE SYSTEM OVER STABLE SURFACES.
- THE CONTRACTOR IS RESPONSIBLE FOR MAINTAINING AND PROVIDING ON GOING ADJUSTMENT TO EROSION CONTROL MEASURES AS REQUIRED DURING CONSTRUCTION.
- ALL SEDIMENT TRAPPING STRUCTURES AND DEVICES ARE TO BE INSPECTED AFTER STORMS OF 5mm OR GREATER WITHIN A 24 HOUR PERIOD FOR STRUCTURAL DAMAGE OR CLOGGING, TRAPPED MATERIAL IS TO BE REMOVED TO A SAFE, APPROVED LOCATION.
- THE SITE IS TO BE INSPECTED FOLLOWING A RAINFALL EVENT OF 5mm OR GREATER WITHIN A 24 HOUR PERIOD FOR EVIDENCE OF EROSION AND RESPOND WITH INCREASED CONTROL IF REQUIRED.
- ALL FINAL EROSION PREVENTION MEASURES INCLUDING THE ESTABLISHMENT OF GRASSING ARE TO BE MAINTAINED UNTIL THE END OF THE DEFECTS LIABILITY PERIOD.
- ALL EARTHWORKS AREAS SHALL BE ROLLED ON A REGULAR BASIS TO SEAL THE EARTHWORKS.
- ALL FILL AREAS ARE TO BE LEFT WITH A BUND AT THE TOP OF THE SLOPE AT THE END OF EACH DAY'S EARTHWORKS TO DIRECT WATER TO A STABLE OUTLET OVER THE BATTER OR INTERNALLY TOWARDS SEDIMENT CONTROL. THE HEIGHT OF THE BUND SHALL BE A MINIMUM OF 200mm.
- ALL CUT AND FILL SLOPES ARE TO BE SEEDED AND HYDROMULCHED WITHIN 10 DAYS OF COMPLETION OF FORMATION.
- AFTER PERMANENT STABILISATION OF THE SITE IS COMPLETE (I.E. BY TOPSOILING, PAVING ETC.) AND THE SITE IS DEEMED TO BE STABLE IN THE OPINION OF A SUITABLY QUALIFIED PERSON ALL TEMPORARY WORK SUCH AS SEDIMENT FENCE, DIVERSION DRAINS ETC SHALL BE REMOVED.
- ALL STOCKPILES ARE TO BE SUITABLY COVERED AND STABILIZED TO THE SATISFACTION OF THE SITE MANAGER TO PREVENT WIND AND WATER EROSION.
- ANY AREA THAT IS NOT APPROVED BY THE CONTRACT ADMINISTRATOR FOR CLEARING OR DISTURBANCE BY THE CONTRACTOR'S ACTIVITIES SHALL BE CLEARLY MARKED AND SIGN POSTED, FENCED OFF OR OTHERWISE APPROPRIATELY PROTECTED AGAINST ANY SUCH DISTURBANCE.
- ALL STOCKPILE SITES SHALL BE SITUATED IN AREAS INDICATED ON THE APPROVED EROSION AND SEDIMENTATION CONTROL PLAN OR APPROVED FOR SUCH USE BY THE SITE MANAGER. A BUFFER ZONE SHALL EXIST BETWEEN STOCKPILE SITES AND ANY STREAM OR FLOW PATH IN ACCORDANCE WITH THE CSWMP. ALL STOCKPILES SHALL BE ADEQUATELY PROTECTED FROM EROSION AND CONTAMINATION OF THE SURROUNDING AREA BY USE OF THE MEASURES IN THE APPROVED ESCP.
- ACCESS AND EXIT AREAS SHALL INCLUDE TRUCK SHAKER GRID OR OTHER METHODS APPROVED BY THE SITE MANAGER FOR THE REMOVAL OF SOIL MATERIALS FROM MOTOR VEHICLES.
- THE CONTRACTOR IS TO ENSURE RUNOFF FROM ALL AREAS WHERE THE NATURAL SURFACE IS DISTURBED BY CONSTRUCTION, INCLUDING ACCESS ROADS, DEPOT AND STOCKPILE SITES, SHALL BE FREE OF SEDIMENTS BEFORE IT IS EITHER DISPERSED TO STABLE AREAS OR DIRECTED TO NATURAL WATERCOURSES.
- THE CONTRACTOR SHALL PROVIDE AND MAINTAIN SLOPES, CROWNS AND DRAINS ON ALL EXCAVATIONS AND EMBANKMENTS TO ENSURE SATISFACTORY DRAINAGE AT ALL TIMES WATER SHALL NOT BE ALLOWED TO POND ON THE WORKS UNLESS SUCH PONDING IS PART OF AN APPROVED ESCP / SWMP.

SOIL & WATER MANAGEMENT PLAN NOTE:

ALL DRAWINGS ARE TO BE READ IN CONJUNCTION WITH THE CONSTRUCTION SOIL AND WATER MANAGEMENT PLAN (CSWMP) BY COSTIN ROE CONSULTING, REF 13362.02-02.rpt

SEDIMENT CONTROL BASIN NOTES

- TYPE D BASIN IS REQUIRED.
- VOLUME OF THE BASINS SHALL BE AS NOMINATED ON DRAWING. NOMINAL POND LOCATIONS AND NOMINAL DIMENSIONS.
- SEDIMENT BUILD UP TO NOT EXCEED 33% TOTAL CAPACITY OF BASIN.
- DEWATERING OF BASIN TO BE PERFORMED TO THE BOTTOM OF THE SEDIMENT SETTLING ZONE FOLLOWING ACHIEVEMENT OF WDO's. MANAGEMENT OF DOSAGE AND DISCHARGE TO BE ACHIEVED WITHIN 5 DAYS OF THE INITIAL RAINFALL EVENT.
- FOLLOWING DEWATERING PER NOTE 4, WATER LEVEL TO BE MAINTAINED AT 20% CAPACITY AFTER A FOUR DAY SETTLING PERIOD FOLLOWING A STORM EVENT SUCH THAT THE BASIN HAS SUFFICIENT CAPACITY TO CONTAIN RUNOFF AND SEDIMENT FROM SUBSEQUENT RAINFALL EVENTS.
- WATER TO BE DOSED WITH GYPSUM TO ACCELERATE SETTLEMENT OF SUSPENDED SOLIDS AS REQUIRED.
- GYPSUM DOSAGE RATE TO BE APPLIED AT APPROX. 32-50kg PER 100 CUBIC METRE OF COLLECTED RUNOFF.
- THE USE OF ALUM (OR ANY OTHER ALTERNATIVE) AS A FLOCCULANT IS NOT RECOMMENDED. ALUM OR ANY OTHER FLOCCULANT IS TO BE USED ONLY FOLLOWING CONSULTATION WITH AND ACCEPTANCE FROM COUNCIL ESC OFFICERS.
- DISCHARGE FROM POND IS PERMISSIBLE WHEN THE WATER PH IS 6.5-8.5 AND IS CLARIFIED TO AT OR BELOW A TSS OF 50mg/L. CLARIFICATION WOULD GENERALLY BE ACHIEVED IN 36-72 HOURS WITH THE USE OF GYPSUM PLUS NO VISIBLE OIL OR GREASE. CORRELATION TESTS MUST BE UNDERTAKEN ON SITE TO ENSURE THIS IS ACHIEVED.
- DEWATERING SHALL BE DONE IN SUCH A MANNER AS TO REMOVE THE CLEAN WATER (BEING WATER WITHIN THE ADOPTED CRITERIA) WITHOUT REMOVING OR DISTURBING THE SEDIMENT THAT HAS SETTLED. THE PUMP INTAKE PIPE IS NOT TO REST ON THE SETTLED SEDIMENT LAYER.
- IF WATER EXCEEDS TSS OF 50mg/L DURING DEWATERING, PUMPING IS TO CEASE. RECORDS ARE TO BE KEPT (ON-SITE AT ALL TIMES) OF ALL MEASUREMENT PRIOR TO, DURING AND AFTER DISCHARGE. RECORDS TO BE MADE AVAILABLE TO COUNCIL OFFICERS UPON REQUEST.
- PROVIDE SECURITY FENCE TO BASIN FOR SAFETY.

INSTREAM WORKS:

- SEDIMENT FENCES AND SEDIMENT FENCE RETURNS TO BE ERECTED PRIOR TO THE COMMENCEMENT OF ANY WORK. SEDIMENT FENCES TO REMAIN UNTIL COMPLETION OF INSTREAM WORK IN THESE LOCATION TO PROTECT EXISTING DOWNSTREAM PROPERTIES AND ROAD PAVEMENT. (REFER TO DRG-EW204 FOR DETAILS).
- UNDERTAKE WORK DURING A PERIOD OF DRY FORECASTED WEATHER.
- PROTECT DISTURBED AREA WITH COFFERDAMS AS REQUIRED.
- TEMPORARY LOW FLOW DIVERSION PIPE OR PUMPED SYSTEM MAY BE INSTALLED AT THE BASE OF CHANNEL TO DIVERT CLEAN WATER FROM UPSTREAM BASEFLOW.
- UNDERTAKE ALL INSTREAM WORK IN THE SPECIFIED SECTION OF THE CHANNEL IN ACCORDANCE WITH APPROVED PLANS AND IMMEDIATELY PLANT TO STABILISE THE WORKS.
- PLANT WITH APPROPRIATE SPECIES, AT A DENSITY THAT WOULD NATURALLY OCCUR.

INSPECTION & MAINTENANCE NOTES:

IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ENSURE ADEQUATE INSPECTIONS AND MAINTENANCE ARE CARRIED OUT DURING SITE WORKS. DAILY AND WEEKLY INSPECTION CHECKLISTS HAVE BEEN PROVIDED IN THE COSTIN ROE SOIL AND WATER MANAGEMENT PLAN (SWMP) c013362.02-02.rpt.

AS NOTED, IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ENSURE ADEQUATE MAINTENANCE OF EROSION & SEDIMENT CONTROL MEASURES ARE UNDERTAKEN DURING THE WORKS PERIOD. DAMAGED, DISLODGED OR FAULTY ESC MEASURES ARE TO BE IMMEDIATELY RECTIFIED AND THE SURROUNDING AREA IS TO BE REMEDIATED AS PER NOTES ON THIS DRAWING, THE SWMP AND THE LANDCOM 'BLUE BOOK'.

SEDIMENTATION BASIN NOTE:


REFER TO SEDIMENT & EROSION CONTROL NOTES.

FOR SEDIMENT AND EROSION CONTROL DETAILS, REFER TO THE LANDCOM 'BLUE BOOK' AND EXTRACTS ON DRAWING C013362.02-C204.

SEDIMENTATION BASIN SIZING BASED ON RECOMMENDATIONS OF 'SOILS AND CONSTRUCTION, MANAGING URBAN STORMWATER-THE BLUE BOOK'. CAPACITY BASED ON 5-DAY RAINFALL DEPTHS AT 85th PERCENTILE INTENSITY (35mm) IN THE PENRITH CATCHMENT AREA.

NOTES:

- ASSUME TYPE D SOIL (CLAY/SILTY CLAY)
- ASSUME GROUP D SOIL (HIGH PLASTICITY AND SHRINK/SWELL PROPERTIES)
- REFER TO DRAWING C013362.02-C206 FOR SEDIMENTATION BASIN CALCULATIONS



PUMPED SYSTEM OPTION

GRAVITY PIPE OPTION

INSTREAM WORKS COFFERDAM ARRANGEMENT

SITE PREPARATION NOTES :

- ALL EARTHWORKS SHALL BE COMPLETED GENERALLY IN ACCORDANCE WITH THE GUIDELINES SPECIFIED BY THE GEOTECHNICAL REPORT PSM3276-1025 PROVIDED BY PELL'S SULLIVAN MEYNINK DATED 01.06.20
- EXISTING LEVELS ARE BASED ON INFORMATION PROVIDED BY BOXALL TITLED 10129-005-TOP0 REV B DATED 12.06.20.
- STRIP ANY TOP SOIL OR DELETERIOUS MATERIAL AND DISPOSE OF FROM SITE OR STORE AS DIRECTED.
- COMPLETE CUT TO FILL EARTHWORKS TO ACHIEVE THE REQUIRED LEVELS AS INDICATED ON THE DRAWINGS WITHIN A TOLERANCE OF +0mm/-10mm THROUGH BUILDING PADS/PAVEMENTS AND -0mm/-20mm ELSEWHERE.
- PREPARE STEEP BATTERS TO RECEIVE FILL BY CONSTRUCTING BENCHING TO FACILITATE FILL PLACEMENT AND COMPACTION.
- AREAS TO RECEIVE FILL (THAT ARE NOT ON BENCHED BATTERS) AND AREAS IN CUT SHALL BE PROOF ROLLED TO IDENTIFY ANY SOFT HEAVING MATERIAL. SOFT MATERIAL SHALL BE BOXED OUT AND REMOVED PRIOR TO FILL PLACEMENT. PROOF ROLLING TO BE INSPECTED BY A GEOTECHNICAL ENGINEER OR THE EARTHWORKS DESIGNER.
- SITE WON FILL SHALL BE COMPACTED IN MAXIMUM 300mm LAYERS AND TO DRY OR HLF DENSITY RATIOS (STANDARD COMPACTION) OF BETWEEN 98% AND 103%. THE PLACEMENT MOISTURE VARIATION OR HLF MOISTURE VARIATION SHALL BE CONTROLLED TO BE BETWEEN 2% DRY AND 2% WET.
- IMPORTED FILL SHALL BE COMPACTED IN MAXIMUM 300mm LAYERS AND TO DRY OR HLF DENSITY RATIOS (STANDARD COMPACTION) OF BETWEEN 98% AND 103%. THE PLACEMENT MOISTURE VARIATION OR HLF MOISTURE VARIATION SHALL BE CONTROLLED TO BE BETWEEN 2% DRY AND 2% WET.
- ALL ENGINEERED FILL PARTICLES SHALL BE ABLE TO BE INCORPORATED WITHIN A SINGLE LAYER. FURTHER, LESS THAN 30% OF PARTICLES SHALL BE RETAINED ON THE 37.5 MM SIEVE. ENGINEERED FILL SHALL BE ABLE TO BE TESTED IN ACCORDANCE WITH THE STANDARD COMPACTION METHOD (AS1289.5.4.1) OR HLF TEST METHOD (AS1289.5.7.1). THESE METHODS REQUIRE LESS THAN 20% RETAINED ON THE 37.5 MM SIEVE. WHERE BETWEEN 20% AND 30% OF PARTICLES ARE RETAINED ON THE 37.5 MM SIEVE THE ABOVE TEST METHODS SHALL STILL BE ADOPTED AND TEST REPORTS ANNOTATED APPROPRIATELY. THESE REQUIREMENTS SHOULD BE MET BY THE MATERIAL AFTER PLACEMENT AND COMPACTION
- ALL THE EARTHWORKS UNDERTAKEN AND THE SUBGRADE CONDITION IN THE CUT AREAS (IN THE STATED PERIOD) ARE DOCUMENTED IN THE REPORTS AND HAVE BEEN UNDERTAKEN IN ACCORDANCE WITH THE SPECIFICATION.
- PRIOR TO ANY EARTHWORKS, EROSION CONTROL AS OUTLINED IN THE EROSION AND SEDIMENTATION CONTROL PLAN SHALL BE COMPLETED.
- EXISTING ROCK, IF ANY, SHALL BE REMOVED BY HEAVY ROCK BREAKING OR RIPPING.
- MATCH EXISTING LEVELS AT BATTER INTERFACE.
- CONTRACTOR TO MATCH EXISTING LEVELS AT THE INTERFACE OF EARTHWORKS AND EXISTING SURFACE AT BATTER LOCATIONS OR WHERE NO RETAINING WALLS ARE PRESENT. ANY DISCREPANCY BETWEEN DESIGN AND EXISTING LEVELS TO BE REFERRED TO THE ENGINEER FOR DIRECTION OR ADJUSTMENTS TO DESIGN LEVELS.
- DURING EARTHWORKS THE CONTRACTOR IS TO ENSURE ALL AREAS ARE FREE DRAINING & WILL NOT RETAIN WATER DURING RAINFALL. PROVIDE TEMPORARY MEASURES AS REQUIRED TO ENSURE FREE FLOWING RUNOFF THROUGH MANAGED DRAINAGE PATHS, DIVERSION DRAINS OR OTHER SUITABLE DISPOSAL METHOD AS AGREED DURING THE WORKS. REFER ANY CONCERNS TO THE ENGINEER. REFER TO EROSION AND SEDIMENT CONTROL DRAWINGS AND NOTES.

TABLE 2 – LIMITATIONS TO ACCESS DURING CONSTRUCTION			
LAND USE	LIMITATION	REMARKS	
CONSTRUCTION AREAS	LIMITED TO 5 (PREFERABLE 2) METRES FROM THE EDGE OF ANY ESSENTIAL CONSTRUCTION ACTIVITY AS SHOWN ON ENGINEERING PLANS.	ALL SITE WORKERS SHOULD CLEARLY RECOGNISE THESE AREAS THAT, WHERE APPROPRIATE, ARE IDENTIFIED WITH BARRIER FENCING (UPSLOPE) AND SEDIMENT FENCE (DOWNSLOPE) OR SIMILAR MATERIALS.	
ACCESS CORRIDORS	LIMITED TO A MAXIMUM WIDTH OF 7 METERS	THE SITE MANAGER WILL DETERMINE AND MARK THE LOCATION OF THESE ZONES ON SITE, THEY CAN VARY IN POSITION SO AS TO BEST CONSERVE EXISTING VEGETATION AND PROTECT DOWNSTREAM AREAS WHILE BEING CONSIDERATE OF THE NEEDS EFFICIENT WORKS ACTIVITIES. ALL SITE WORKERS WILL CLEARLY RECOGNISE THESE BOUNDARIES.	
REMAINING LANDS, INCLUDING REVEGETATION AREA	ENTRY PROHIBITED EXCEPT FOR ESSENTIAL MANAGEMENT WORKS	THINNING OF GROWTH MIGHT BE NECESSARY, FOR EXAMPLE, FOR FIRE REDUCTION OR WEED REMOVAL.	

ISSUED FOR DEVELOPMENT APPLICATION	12.11.21	A			
AMENDMENTS	DATE	ISSUE	AMENDMENTS	DATE	ISSUE



PROJECT	MAMRE SOUTH PRECINCT
DESIGNED	657 - 708 MAMRE ROAD
DRAWN	KEMPS CREEK, 2178, NSW
DATE	
REV	
CHECKED	
DATE	
REV	
SIZE	
SCALE	
AS SHOWN	
CAD REF:	
C013362.02-C3-200	




Costin Roe Consulting Pty Ltd.
Consulting Engineers
Level 1, 8 Windmill Street
Kahib Bay, Sydney NSW 2000
Tel: (02) 9501-7000 Fax: (02) 9541-3728
email: mail@costinroe.com.au ©

Custin Roe Consulting


PRECISION | COMMUNICATION | ACCOUNTABILITY

DRAWING TITLE: EROSION AND SEDIMENT CONTROL ENGINEERING NOTES-MOD 3	DRAWING No C013362.02-C3-200	ISSUE A
---	---------------------------------	------------



SEDIMENT BASIN NOTES:
REFER TO DRAWING C3-207 FOR SEDIMENT BASIN INFORMATION


EROSION CONTROL NOTES:
REFER TO DRAWING C3-200 FOR EROSION CONTROL NOTES



SEDIMENT BASIN NOTES:
REFER TO DRAWING C3-207 FOR SEDIMENT BASIN INFORMATION

EROSION CONTROL NOTES:
REFER TO DRAWING C3-200 FOR EROSION CONTROL NOTES

FOR DEVELOPMENT APPLICATION



ISSUED FOR DEVELOPMENT APPLICATION			12/1/21	A				
AMENDMENTS	DATE	ISSUE	AMENDMENTS	DATE	ISSUE	AMENDMENTS	DATE	ISSUE













CONSULT AUSTRALIA



Costin Roe Consulting Pty Ltd.
Consulting Engineers AS/NZS 2865:1999
 Level 1, 8 Windmill Street
 Walsh Bay, Sydney NSW 2000
 Tel: (02) 8251-7699 Fax: (02) 8241-3731
 email: mail@costinroe.com.au ©

PRECISION | COMMUNICATION | ACCOUNTABILITY




DRAWING TITLE EROSION & SEDIMENT CONTROL DETAILS - SHEET 1 MOD 3	
DRAWING No	C013362.02-C3-204




NOTES:
ALL EROSION & SEDIMENT CONTROL MEASURES TO BE INSPECTED & MAINTAINED DAILY BY SITE MANAGER.
MINIMISE DISTURBED AREAS.
ROADS & FOOTPATHS TO BE SWEEPED DAILY.
12m TURF TO BE PLACED BEHIND KERBS.
DUST MINIMISATION CONTROL BY WATERING TO BE IMPLEMENTED BY SITE MANAGER. REQUIRED OR AS DIRECTED BY THE EPA.



EROSION & SEDIMENT CONTROL NOTES:
REFER TO DRAWING C200 FOR EROSION & SEDIMENT CONTROL NOTES



DRAWING No	C013362.02	C3	206	ISS
------------	------------	----	-----	-----



FOR DEVELOPMENT APPLICATION



CIVIL WORKS KEY PLAN
SCALE 1:1000

10m 0 10 20 30 40 50 60 70 80 90 100m
SCALE 1:1000 AT A0 SHEET SIZE

ISSUED FOR DEVELOPMENT APPLICATION		17.11.21	B		
ISSUED FOR DEVELOPMENT APPLICATION		12.11.21	A		
AMENDMENTS	DATE	ISSUE	AMENDMENTS	DATE	ISSUE



PROJECT
MAMRE SOUTH PRECINCT
657 - 708 MAMRE ROAD
KEMPS CREEK, 2178, NSW



Costin Roe Consulting Pty Ltd.
Consulting Engineers
Level 1, 8 Windmill Street
Maitland, Sydney NSW 2000
Tel: (02) 9551-7669 Fax: (02) 9541-3731
email: mail@costinroe.com.au

Costin Roe Consulting

PRECISION | COMMUNICATION | ACCOUNTABILITY


DRAWING TITLE
CIVIL WORKS KEY PLAN
MOD 3


DRAWING No C013362.02-C3-400

B

LEGEND:
LEVELS DATUM IS AHD.
EXISTING SITE LEVELS AND DETAILS BASED ON SURVEY
INFORMATION PROVIDED BY BOXAL SURVEYORS DATED 02.09.20.

- SJP, SEALED JUNCTION PIT
- KIP, KERB INLET PIT
- FIP, FIELD INLET PIT
- OVERLAND FLOW DIRECTION
- PROPOSED DRAINAGE LINE
- EXISTING DRAINAGE LINE
- SUBSOIL LINE
- DENOTES CLEANING EYE
- FINISHED PAVEMENT CONTOUR (MAJOR) 0.5m INTERVALS
- FINISHED PAVEMENT CONTOUR (MINOR) 0.1m INTERVALS
- FINISHED PAVEMENT SPOT HEIGHT





PIT SCHEDULE - LINE C

PIT No.	TYPE	SIZE	COMMENT
PIT C1	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C2	K.I.P	1200x1200	24.00 LINTEL ON GRADE
PIT C3	K.I.P	1200x1200	24.00 LINTEL ON GRADE
PIT C4	K.I.P	1200x1200	24.00 LINTEL ON GRADE
PIT C5	K.I.P	1200x1200	24.00 LINTEL ON GRADE
PIT C6	K.I.P	1800x1200	24.00 LINTEL ON GRADE
PIT C7	K.I.P	1500x1500	24.00 LINTEL ON GRADE
PIT C8	K.I.P	1500x900	24.00 LINTEL ON GRADE
PIT C9	K.I.P	1500x900	24.00 LINTEL ON GRADE
PIT C10	S.J.P	1800x1800	900x900 RISER
PIT C11	S.G.G.P	1800x900	900x900 RISER
PIT C12	S.J.P	1800x1800	900x900 RISER
PIT C13	S.J.P	2100x2100	900x900 RISER
PIT C14	S.J.P	2100x2100	900x900 RISER
PIT C15	S.J.P	2100x2100	900x900 RISER
PIT C16	S.J.P	2100x2100	900x900 RISER
PIT C17	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C18	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C19	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C20	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C21	K.I.P	900x900	24.00 LINTEL SAG
PIT C22	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C23	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C24	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C25	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C26	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C27	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C28	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C29	K.I.P	900x900	24.00 LINTEL ON GRADE
PIT C30	K.I.P	900x900	24.00 LINTEL ON GRADE

LEGEND:
LEVELS DATUM IS AHD.

EXISTING SITE LEVELS AND DETAILS BASED ON SURVEY INFORMATION PROVIDED BY BOXAL SURVEYORS DATED 02.09.20.

- SJP, SEALED JUNCTION PIT
- KIP, KERB INLET PIT
- FIP, FIELD INLET PIT
- OVERLAND FLOW DIRECTION
- PROPOSED DRAINAGE LINE
- EXISTING DRAINAGE LINE
- SUBSOIL LINE
- DENOTES CLEANING EYE
- FINISHED PAVEMENT CONTOUR (MAJOR) 0.5m INTERVALS
- FINISHED PAVEMENT CONTOUR (MINOR) 0.1m INTERVALS
- FINISHED PAVEMENT SPOT HEIGHT



ALTIS

PROPERTY PARTNERS

CLIENT

FRASERS

PROPERTY

PROJECT

MAMRE SOUTH PRECINCT

657 - 708 MAMRE ROAD

KEMPS CREEK, 2178, NSW

DESIGNED

DRAWN

DATE

MC

JUN 21

CHECKED

HW

DATE

AO

AS SHOWN

CAD REF

CD13362.02-C3-402

COSTIN ROE CONSULTING PTY LTD.

CONSULTING ENGINEERS

Level 1, 8 Windmill Street

Windsor, Sydney NSW 2000

Ph: (02) 9551-7669 Fax: (02) 9541-3731

email: mail@costinroe.com.au

COSTIN ROE CONSULTING

PRECISION | COMMUNICATION | ACCOUNTABILITY

DRAWING TITLE

CIVIL WORKS PLAN

SHEET 2


MOD 2

DRAWING NO



C013362.02-C3-402

BUILD


B



FOR DEVELOPMENT APPLICATION



KERB INLET PIT - KIP



BEDDING & HAUNCH MATERIAL GRADING	
SIEVE SIZE (mm)	WEIGHT PASSING (%)
19.0	100
2.36	100 TO 50
0.60	90 TO 50
0.30	60 TO 10
0.15	25 TO 0
0.075	10 TO 0

SIDE ZONE WIDTH	
PIPE SIZE (mm)	l _c (mm)
≤900φ	150
1050φ	175
1200φ	200
1350φ	225
1500φ	250
1650φ	275
1800φ	300

ENGINEER TO SPECIFY TRENCH WIDTHS FOR PIPE SIZES GREATER THAN 1800φ

BEDDING & HAUNCH MATERIAL GRADING	
SIEVE SIZE (mm)	WEIGHT PASSING (%)
19.0	100
2.36	100 TO 50
0.60	90 TO 50
0.30	60 TO 10
0.15	25 TO 0
0.075	10 TO 0

SIDE ZONE WIDTH	
PIPE SIZE (mm)	l _c (mm)
≤900φ	150
1050φ	175
1200φ	200
1350φ	225
1500φ	250
1650φ	275
1800φ	300

ENGINEER TO SPECIFY TRENCH WIDTHS FOR PIPE SIZES GREATER THAN 1800φ

SIDE ZONE MATERIAL GRADING	
SIEVE SIZE (mm)	WEIGHT PASSING (%)
75.0	100
9.5	100 TO 50
2.36	100 TO 50
0.60	50 TO 15
0.075	25 TO 0

SELECT FILL MATERIAL IN ACCORDANCE WITH TABLE 1 AS 3725








TABLE 3 - CLASS D <1200mm SQUARE PIT REINFORCEMENT & WALL THICKNESS				
DEPTH 'H'	WALL THICKNESS 'TW'	WALL REINFORCEMENT	BASE THICKNESS 'TB'	BASE REINFORCEMENT
< 1.0m	150mm	-	150mm	-
1.0m-3.0m	150mm	N12-200 EACH WAY	150mm	N12-200 EACH WAY
3.0m-4.5m	200mm	N12-200 EACH WAY	200mm	N12-200 EACH WAY
4.5-6.0	200mm	N16-200 EACH WAY	200mm	N16-200 EACH WAY

- NOTES:**
- WHERE GULLY PIT IS LOCATED ON KERB RETURNS OR BULB OF CUL-DE-SACS PROVIDE CURVED PRECAST CONCRETE LINTELS.
 - SAG PITS SHALL HAVE LINTEL PLACED CENTRALLY ABOUT THE GRATE.
 - ALL REINFORCING TO HAVE 30 MIN. CLAR CONCRETE COVER.
 - FOR PITS DEEPER THAN 1200mm CLIMB RAILS SHALL BE PROVIDED.

CONCRETE QUALITY				
ELEMENT	SLUMP	AGGREGATE (MAX. SIZE)	CEMENT TYPE	ADDMIXTURE
PIT	80	20	GP	NIL






SINGLE GRATED GULLY PIT - SGGP



SEALED PIT - SP





- DISSIPATER NOTES :**
- ALIGN STRUCTURE EVENLY WITH BANK.
 - LOCATE STRUCTURE AT INVERT LEVEL OF STREAM AND POINT IN A DOWNSTREAM DIRECTION.
 - PIPE TO REST ON, AND BE PACKED IN, BY RIP-RAP (SIZE AS NOTED).
 - DISCHARGE INTO STREAM WHERE BEDROCK IS PRESENT, OTHERWISE SCOUR PROTECT AS REQUIRED.
 - SCOUR PROTECT THE OPPOSITE BANK AS REQUIRED. SCOUR PROTECTION TO BE PROVIDED WHERE OPPOSITE BANK IS WITHIN 12-14 TIMES THE PIPE DIAMETER.
 - RIP-RAP TO CONSIST OF ANGULAR RUN-OF-QUARRY ROCK (d50=150mm MINIMUM) AS NOTED ON THE PLAN. RIP-RAP TO BE MINIMUM THICKNESS OF RIP-RAP LAYER TO BE 16x AVERAGE ROCK SIZE (d50).
 - RIP-RAP IS TO BE PLACED OVER A 200mm LAYER OF 140mm COBBLES OVER NEEDLE-PUNCHED GEOFAB A44.
 - PLACE ROCK SO THAT IT FORMS A DENSE, WELL-GRADED MASS OF ROCK WITH A MINIMUM OF VOIDS. THE FINISHED RIP-RAP SURFACE SHOULD BE FREE OF POCKETS OF SMALL ROCK OR CLUSTERS OF LARGE ROCKS.
 - GAPS IN RIP-RAP TO BE HAND PACKED WITH TOPSOIL & PLANTED WITH NATIVE SEDGES & RUSHES TO PROVIDE. THE INTENT IS FOR THERE TO BE NO VOIDS BETWEEN RIP-RAP BOULDERS.
 - ENSURE THE FINISHED ROCK SURFACE BLENDS WITH THE SURROUNDING GROUND LEVELS. NO OVERFALL OR PROTRUSION OF ROCK SHOULD BE APPARENT.
 - ENSURE THAT STORMWATER FROM SURROUNDING GROUND IS FREE TO ENTER THE STRUCTURE WITHOUT CAUSING UNDESIRABLE PONDING OR SCOUR.

DISSIPATER SCHEDULE				
DISCHARGE POINT	d	La	W	RIP-RAP (d50)
OUTLET 1	2x1800	6000	10000	400
OUTLET 2	3.6x15 RCBC	6000	10000	400
OUTLET 3	1200	5000	5000	300
OUTLET 4	2x675φ	5000	4000	300
OUTLET 5	600φ	5000	3000	300
OUTLET 6	900φ	5000	3000	300
OUTLET 7	1800φ	5000	5000	400



STORMWATER OUTLET DISSIPATER WITH HEADWALL
SCALE 1:50

FOR DEVELOPMENT APPLICATION



BIO-RETENTION NOTES:
FILTER MEDIA TO BE LOAMY SAND WITH A PERMEABILITY NOT LESS THAN 200mm/hr. FILTER MEDIA TO BE FREE OF RUBBISH, DELETERIOUS MATERIAL, TOXICANTS, DECLARED PLANTS AND LOCAL WEEDS, AND IS TO NOT BE HYDROPHOBIC.

FILTER MEDIA TO HAVE THE FOLLOWING COMPOSITION RANGE:

CLAY & SILT (<0.05mm)	<3%
VERY FINE SAND (0.05-0.15mm)	5-30%
FINE SAND (0.15-0.25mm)	10-30%
MEDIUM TO COARSE SAND (0.25-1.00mm)	40-60%
COARSE SAND (1.0-2.0mm)	7-10%
FINE GRAVEL (2.0-3.4mm)	<3%

FILTER MEDIA THAT DOES NOT MEET THE FOLLOWING CRITERIA SHALL BE REJECTED:

- ORGANIC MATTER CONTENT TO BE IDEALLY WITHIN 1% TO 3% (W/W) AND TO BE NO GREATER THAN 5% (W/W).
- PH TO BE BETWEEN 5.5 AND 7.5
- PHOSPHOROUS CONTENT TO BE NO GREATER THAN 35mg/kg

FILTER MEDIA TO BE ASSESSED BY QUALIFIED HORTICULTURALIST TO ENSURE CAPABILITY OF SUPPORTING PLANT LIFE.

DRAINAGE LAYER TO BE CLEAN GRAVEL 5-7mm.


PROVIDE 100mm TOPSOIL AND TEMPORARY EROSION PROTECTION (JUTEMASTER OR EQUIV) TO SWALE BATTER SLOPES AND ADJACENT LANDSCAPED AREAS. NOTE THAT NO TOPSOIL IS TO BE PLACED OVER FILTRATION MEDIA. PROVIDE SILT FENCE TO TOP OF BANK UNTIL SUCH TIME AS THIS STABILISING AND VEGETATION HAS BEEN COMPLETED.

BIO-RETENTION TO BE PARTIALLY INSTALLED, FOLLOWING COMPLETION OF THE ROAD, WITH THE TOP 75-100mm OF FILTER MEDIA REPLACED WITH A FINE TO COARSE SAND UNDERLAIN WITH A GEOTEXTILE LAYER (REFER TO DETAIL). FOLLOWING COMPLETION OF THE UPSTREAM DEVELOPMENT AND SITE STABILISATION, THE SAND IS TO BE REMOVED, REPLACED WITH FILTER MATERIAL AND PLANTED OUT. REFER TO TEMPORARY BIO-BASIN DETAIL.

PRIOR TO PLANTING, THE TOP 100mm OF THE BIORETENTION FILTER MEDIA IS TO BE AMELIORATED WITH APPROPRIATE ORGANIC MATTER, FERTILISER AND TRACE ELEMENTS TO AID PLANT ESTABLISHMENT AS PER THE TABLE BELOW.

TABLE: RECIPE FOR AMELIORATING TOP 100mm OF BIORETENTION FILTER MEDIA	
CONSTITUENT	QUANTITY (kg/m ² OF FILTER AREA)
GRANULATED POULTRY MANURE FINES	50
SUPERPHOSPHATE	2
MAGNESIUM SULPHATE	3
POTASSIUM SULPHATE	2
TRACE ELEMENT MIX	1
FERTILISER NPK (16.4.14)	4
LIME	20

BIO-RETENTION BASIN TO BE IN ACCORDANCE WITH PENRITH CITY COUNCIL WSUD GUIDELINES



FOR DEVELOPMENT APPLICATION

200mm 0 500 1000 1500 2000mm
SCALE 1:20 AT A0 SIZE SHEET