



17TH May 2021

The Planning Secretary
Department of Planning, Industry & Environment
320 Pitt Street
Sydney, NSW 2000

Attention: Megan Fu
Project: Nihon University Newcastle Campus - SSD 9787
Re: Conditions of Consent - Compliance Reporting

Dear Megan,

Reference is made to SSD 9787 Conditions of Consent C23 in relation to the Compliance Reporting requirements for the development.

Please find attached the Construction Compliance Report 02 addressing the during construction requirements of the consent conditions in accordance with the Compliance Reporting Post Approval Requirements [Department 2018].

In accordance with Condition of Consent C24, notice is given that the Construction Compliance Report 02 will be uploaded onto the Nihon University public website after the 31st May 2021.

Should you require further information on the compliance report please feel free to contact either Katherine Daunt or Edward Clode at dwp Australia Pty.

Yours sincerely,



Edward Clode
Design Director
Registered Architect – NSW ARBN 4100
Email: edward.c@dwp.com
File: 17-0347_A-d01-20_let
Encl.: 17-0347 Nihon University Construction Compliance Report 02



Compliance Monitoring and Reporting Program Construction Compliance Report 02

Nihon University Newcastle Campus - SSD 9787
Lot 1 DP 1199904, 9 Church Street Newcastle NSW

design worldwide partnership





For further information or clarification of information contained within this document please contact the following:

Edward Clode
Registered Architect - NSW ARB 4100
Email: edward.c@dwp.com

dwp Australia Pty Ltd Registered Business Name dwp Australia

16 Telford Street, Newcastle NSW 2300
PO Box 1109 Newcastle NSW 2300
T +61 2 4926 5222
Nominated Architect – David Rose NSW ARB 4882
www.dwp.com

Control

File: 17-0347_A-d01-20_compliance

Issue	Description	Date	Checked	Authorised
01	SSD- 9787 Construction Compliance Report 02	17.05.2021	Built	dwp

Contents

1	Executive Summary.....	3
1.1	Project Name:	3
1.2	Project Application Number:	3
1.3	Site Address	3
1.4	Compliance and Monitoring Schedule.....	3
1.5	Reporting Type	3
1.6	Reporting Dates	3
1.7	Activities during Current Period	3
1.8	Key Personnel	4
	i. The Architect	4
	ii. The Contractor	4
2	Compliance Status Summary.....	5
2.1	Compliance Status Descriptors	5
2.2	Part A - Administrative Conditions	5
2.3	Part B - Prior to Issue of Construction Certificate	11
2.4	Part C - Prior to the Commencement of Construction	14
2.5	Part D - During Construction.....	20
2.6	Part E - Prior to Issue of an Occupation Certificate or Commencement of Operation	25
2.7	Part F - Post Occupation	32
3	Non-compliances	35
4	Compliance Status	35
4.1	Previous Report Actions	35
	i. Condition of Consent C8(a)(i) - Construction Environmental Management Plan	35
	ii. Condition of Consent C24 - Compliance Reporting	35
4.2	Incidents	35
4.3	Complaints.....	35
5	Appendixes	36
5.1	Compliance Report Declaration.....	36
5.2	Development Site Information	37
	i. Local Area Context.....	37
	ii. Development Site Plan.....	38
5.3	Compliance and Document Registers	39
5.4	Community Liaison Register.....	40

1 Executive Summary

This Construction Compliance Report 02 is submitted to the NSW Planning, Industry & Environment Department for the construction and operations for Nihon University Newcastle Campus. The compliance monitoring and reporting program documents the status of the during construction condition requirements applicable during the reporting period. This document has been completed and implemented by dwp on behalf of Nihon University and Built Pty Limited as the contractor for the development. We also note that compliance reporting continues at the nominated frequencies in accordance with the *Compliance Reporting Post Approval Requirements June 2018*.

1.1 Project Name:

Nihon University Newcastle Campus

1.2 Project Application Number:

SSD-9787

1.3 Site Address

Lot 1 DP 1199904, 9 Church Street Newcastle NSW 2300.

1.4 Compliance and Monitoring Schedule

The following schedule details the name of the compliance report, the phase of the project it relates to and the date it is due to be submitted to the Department. Where the timing is TBA, the date cannot be determined until the commencement of that phase of the project is known, timing details will be updated when the date is known. The *construction compliance report* will be due on the 26th week from date of commencement of construction, subsequent *construction compliance report(s)* will be due every 26th week following the proceeding for as long as the project is within the during construction phase. The *operational compliance report* will be due on the 52nd week from date of commencement of operation, subsequent operational compliance report(s) will be due every 52nd week following the proceeding for as long as the project is within the post occupation phase.

Compliance Report	Phase	Timing	Review
Pre-construction Compliance Report 01	Prior to commencement of enabling works	22.01.2020	Issued
Pre-construction Compliance Report 02	Prior to commencement construction certificate CC#01 works	18.02.2020	Issued
Pre-construction Compliance Report 03	Prior to commencement construction certificate CC#02 works	20.05.2020	Issued
Construction Compliance Report 01	During construction	18.11.2020	Issued
Construction Compliance Report 02	During construction	17.05.2021	Current
Pre-operational Compliance Report	Prior to occupation or commencement of use	Mid July 2021	
Operation Compliance Report	Post occupation	TBA	

1.5 Reporting Type

Construction Compliance Report

1.6 Reporting Dates

The construction compliance report 01 was submitted to the Department on 16th November 2021. Dates covered by this construction compliance report are from the 16th November 2020 to 17th May 2021 inclusive and addresses compliance during construction.

1.7 Activities during Current Period

The following activities have been addressed in the reporting period:

- the Nihon University public website is being updated periodically addressing condition of consent A24,
- community consultation during the reporting period is documented within Community Liaison Register,
- evidence of ongoing consultation reported on in the monthly PCG Reports,
- compliance regularly monitored and reported on in monthly PCG Reports,
- construction noise limits regularly monitored by RAPT Consulting and Built HSE Officer throughout reporting period,
- amended and approved Church Street work zone and hoarding managed and monitored in accordance with Consent Conditions and Construction Management Plans,
- the removal and disposal of HAZMAT/contaminated materials completed in accordance with Remediation Action Plan,
- the archaeological investigations and monitoring progressed across the site in compliance with Condition D25,
- ongoing structure and fit out works to all buildings in accordance with the approved construction certificate CC#02 documentation, the CEMP and Sub-Plans and associated SSD-9787 Consent Conditions [Part D],

- ongoing internal fit-out works progressing in accordance with the approved CC#02 documentation, the CEMP and Sub-Plans, and associated SSD-9787 Consent Conditions [Part D],
- ongoing civil and landscaping works completed in accordance with the Remediation Action Plan, CEMP and Sub-Plans, and associated SSD-9787 Consent Conditions [Part D],
- existing services within the Church Street footpath and impacted by the approved S.138 works have been relocated by the relevant Authorities [Ausgrid, TPG, Telstra, NBN, and Vocus],
- S.138 works have commenced and are ongoing in accordance with Road Opening Permit conditions, CEMP and Sub-Plans, and associated SSD-9787 Consent Conditions [Part D],
- electrical easement has been executed by the Client and energisation of the site by Ausgrid has been completed

1.8 Key Personnel

i. The Architect

The key personnel of dwp Australia Pty Ltd responsible for compliance reporting:

- Edward Clode - Design Director - email: edward.c@dwp.com,
- Katherine Daunt - Design Director - email: katherine.d@dwp.com.

ii. The Contractor

The key personnel of Built Pty Limited responsible for compliance reporting:

- Robert McLaughlin - Construction Manager - email: robertmclaughlin@built.com.au,
- Benjamin Moss - Project Manager - email: benjaminmoss@built.com.au.

2 Compliance Status Summary

2.1 Compliance Status Descriptors

<i>Status</i>	<i>Description</i>
Compliant	The proponent has collected sufficient verifiable evidence to demonstrate that all elements of the requirement have been complied with.
Non-compliant	The proponent has identified a non-compliance with one or more elements of the requirement.
Not triggered	A requirement has an activation or timing trigger that has not been met at the phase of the development when the compliance assessment is undertaken, therefore an assessment of compliance is not relevant.

2.2 Part A - Administrative Conditions

<i>ID</i>	<i>Compliance Requirement</i>	<i>Development Phase</i>	<i>Monitoring Methodology</i>	<i>Evidence and Comments</i>	<i>Compliance Status</i>
Obligation to Minimise Harm to the Environment					
A01	In addition to meeting the specific performance measures and criteria in this consent, all reasonable and feasible measures must be implemented to prevent, and, if prevention is not reasonable and feasible, minimise any material harm to the environment that may result from the construction and operation of the development.	<i>At all times</i>	<i>Construction – daily inspections onsite to monitor environmental management practises and procedures during construction. Operation – Implement procedures on proper waste disposal.</i>	<i>CEMP: project environmental management checklist, erosion and sediment control plan, waste action plan, waste management plan Management plans reviewed monthly and updated where required</i>	Compliant
Terms of Consent					
A02	The development may only be carried out: (a) in compliance with the conditions of this consent; (b) in accordance with all written directions of the Planning Secretary; (c) generally in accordance with the EIS and Response to Submissions; (d) in accordance with the approved plans identified in the consent.	<i>At all times</i>	<i>DA conditions are tabulated into a consent Matrix that allocates responsibility at each phase of development. Independent environmental auditor to monitor development</i>	<i>Consent matrix checklist monitored and updated Compliance and audit reports review conditions of consent for compliance</i>	Compliant
A03	Consistent with the requirements in this consent, the Planning Secretary may make written directions to the Applicant in relation to: (a) the content of any strategy, study, system, plan, program, review, audit, notification, report or correspondence submitted under or otherwise made in relation to this consent, including those that are required to be, and have been, approved by the Planning Secretary; (b) any reports, reviews or audits commissioned by the Planning Secretary regarding compliance with this approval; and (c) the implementation of any actions or measures contained in any such document referred to in (a) above.	<i>At all times</i>	<i>Note</i>	<i>Written directions from planning secretary to be acknowledged Written directions received to date have been complied with Register of directions maintained</i>	Compliant
A04	The conditions of this consent and directions of the Planning Secretary prevail to the extent of any inconsistency, ambiguity or conflict between them and a document listed in condition A2(c). In the event of an inconsistency, ambiguity or conflict between any of the documents listed in condition A2(c), the most recent document prevails to the extent of the inconsistency, ambiguity or conflict.	<i>At all times</i>	<i>Note</i>	<i>Approval document register maintained [copy of register attached]</i>	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Limits of Consent					
A05	This consent lapses five years after the date of consent unless work is physically commenced.	Construction	Notification of commencement of construction	Notification of commencement issued to Planning Secretary	Compliant
Prescribed Conditions					
A06	The Applicant must comply with all relevant prescribed conditions of development consent under Part 6, Division 8A of the EP&A Regulation.	Prior to construction	Compliance with BCA, site signs to be erected, construction near neighbouring properties addressed	Certification processes, site sign erected, retaining wall construction detailing in progress and adjoining properties notified	Compliant
Planning Secretary as Moderator					
A07	In the event of a dispute between the Applicant and a public authority, in relation to an applicable requirement in this approval or relevant matter relating to the Development, either party may refer the matter to the Planning Secretary for resolution. The Planning Secretary's resolution of the matter must be binding on the parties.	At all times	Note	No issues in the reporting period	Not triggered
Evidence of Consultation					
A08	Where conditions of this consent require consultation with an identified party, the Applicant must: (a) consult with the relevant party prior to submitting the subject document for information or approval; and (b) provide details of the consultation undertaken including: (i) the outcome of that consultation, matters resolved and unresolved; and (ii) details of any disagreement remaining between the party consulted and the Applicant and how the Applicant has addressed the matters not resolved.	At all times	Consult with identified party to identify any potential issues the development may have on them Community Liaison Plan	Email correspondence, meeting minutes and records Community Liaison Plan forwarded to Planning Secretary Communication records monitored weekly Monthly project meeting reporting	Compliant
Staging					
A09	The project may be constructed and operated in stages. Where staged construction or operation is proposed, a Staging Report (for either or both construction and operation as the case may be) must be prepared and submitted for the information of the Planning Secretary. The Staging Report must be submitted to the Planning Secretary no later than one month before the commencement of construction of the first of the proposed stages of construction (or if only staged operation is proposed, one month before the commencement of operation of the first of the proposed stages of operation).	At all times	Note	The project is planned to have staged construction certificates during construction. The staging report submitted to Planning Secretary - initial 22.01.2020, revised 30.01.2020 and updated 19.05.2020. Department response received 18.02.2020. Commencement of construction of CC#01 Stage 1 works began April 2020. Commencement of construction of CC#02 Stage 2 works began May 2020. Operation is not planned to be staged	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
A10	A Staging Report prepared in accordance with condition A9 must: (a) if staged construction is proposed, set out how the construction of the whole of the project will be staged, including details of work and other activities to be carried out in each stage and the general timing of when construction of each stage will commence and finish; (b) if staged operation is proposed, set out how the operation of the whole of the project will be staged, including details of work and other activities to be carried out in each stage and the general timing of when operation of each stage will commence and finish (if relevant); (c) specify how compliance with conditions will be achieved across and between each of the stages of the project; and (d) set out mechanisms for managing any cumulative impacts arising from the proposed staging.	At all times	Note	Staging report prepared and submitted to the Planning Secretary in format consistent with condition. Response from the Department received 18.02.2020. The staging plan had been updated to address the mines drill and grouting works and the approval process by Subsidence Advisory NSW	Compliant
A11	Where staging is proposed, the project must be staged in accordance with the Staging Report, as submitted to the Planning Secretary.	At all times	Note	Staging plan to be followed and updated to address changed conditions	Compliant
A12	Where staging is proposed, the terms of this approval that apply or are relevant to the works or activities to be carried out in a specific stage must be complied with at the relevant time for that stage.	At all times	Note	Compliance with particular conditions at certain construction stages are noted in the staging plan	Compliant
Staging, Combining and Updating Strategies, Plans or Programs					
A13	With the approval of the Planning Secretary, the Applicant may: (a) prepare and submit any strategy, plan (including management plan, architectural or design plan) or program required by this consent on a staged basis (if a clear description is provided as to the specific stage and scope of the development to which the strategy, plan (including management plan, architectural or design plan) or program applies, the relationship of the stage to any future stages and the trigger for updating the strategy, plan (including management plan, architectural or design plan) or program); (b) combine any strategy, plan (including management plan, architectural or design plan), or program required by this consent (if a clear relationship is demonstrated between the strategies, plans (including management plan, architectural or design plan) or programs that are proposed to be combined); and (c) update any strategy, plan (including management plan, architectural or design plan), or program required by this consent (to ensure the strategies, plans (including management plan, architectural or design plan), or programs required under this consent are updated on a regular basis and incorporate additional measures or amendments to improve the environmental performance of the development).	At all times	Note	Correspondence to the Planning Secretary updating staging, strategies, plans and programs. Response from the Planning Secretary to be logged	Compliant
A14	If the Planning Secretary agrees, a strategy, plan (including management plan, architectural or design plan), or program may be staged or updated without consultation being undertaken with all parties required to be consulted in the relevant condition in this consent.	At all times	Note	Addressed with Planning Secretary's approval	Not triggered
A15	If approved by the Planning Secretary, updated strategies, plans (including management plan, architectural or design plan), or programs supersede the previous versions of them and must be implemented in accordance with the condition that requires the strategy, plan, program or drawing.	At all times	Note	Addressed with Planning Secretary's approval	Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Structural Adequacy					
A16	All new buildings and structures, and any alterations or additions to existing buildings and structures, that are part of the development, must be constructed in accordance with the relevant requirements of the BCA and any additional requirements of the Subsidence Advisory NSW where the building or structure is located on land within a declared Mine Subsidence District	Prior to the issue of construction certificate	Independent building certifier engaged to certify compliance. Structures to be constructed to relevant BCA and mines subsidence requirements	Independent certifier engaged by Nihon. Geotechnical investigations report in relation to mine workings prepared for Subsidence Advisory NSW Structure designed in accordance with report. Structural engineers design certificates provided Subsidence Advisory NSW notice of determination received SANSW notice of determination provided to PCA to enable the release of the construction certification	Compliant
Notes: — Part 8 of the EP&A Regulation sets out the requirements for the certification of the development. — Under section 21 of the Coal Mine Subsidence Compensation Act 2017, the Applicant is required to obtain the Chief Executive of Subsidence Advisory NSW's approval before carrying out certain development in a Mine Subsidence District.					
External Walls and Cladding					
A17	The external walls of all buildings including additions to existing buildings must comply with the relevant requirements of the BCA. The external walls of all buildings including additions to existing buildings must comply with the relevant requirements of the BCA.	Prior to the issue of construction certificate	Independent building certifier engaged to certify compliance. External wall and cladding properties identified to comply with BCA	External wall and cladding documentation. Construction certificates for relevant buildings. Design certificates provided prior to construction certificate CC#02 as per construction staging plan.	Compliant
Site Contamination					
A18	Following the completion of demolition works and prior to the commencement of all other construction, additional site investigations of previously untested or inaccessible areas of the site must be undertaken in accordance with: (a) interim advice dated 12 November 2019 and prepared by NSW EPA Accredited Site Auditor Ian Gregson, Principal Environmental Consultant, GHD; (b) the recommendations provided in the Phase 1 Environmental Site Assessment – Technical Note dated 29 April 2019 and prepared by Cardno; (c) NSW EPA Sampling Design Guidelines; (d) Guidelines for the NSW Site Auditor Scheme (3rd edition) 2017 https://www.epa.nsw.gov.au/publications/contaminatedland/17p0269-guidelines-for-thensw-site-auditor-scheme-third-edition ; (e) Guidelines for Consultants Reporting on Contaminated Sites, 2011 www.epa.nsw.gov.au/resources/clm/20110650consultantsguidelines.pdf ;	Prior to the issue of construction certificate	Additional investigation undertaken and reported on	Site investigations completed Submission of the investigation report to the accredited site auditor Remedial action plan finalised following the completion of the site investigations.	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(f) The National Environment Protection (assessment of contamination) Measures 2013 as amended; and (g) testing must include assessment of both the soil and groundwater profile.				
A19	The additional site investigations report must be reviewed by a NSW EPA Accredited Site Auditor and the Conceptual Remediation Action Plan dated 28 May 2019, prepared by Cardno must be updated to reflect the findings of the additional site investigations required by condition A18. The updated remediation action plan must be approved by a NSW EPA Accredited Site Auditor and submitted to the Planning Secretary prior to the commencement of remediation works.	Prior to the issue of construction certificate	Updated conceptual remediation action plan reviewed and approved by accredited site auditor and submitted the Planning Secretary	Remedial action plan finalised following the completion of the site investigations. Remedial action plan endorsed by accredited site auditor	Compliant
A20	Remediation works approved as part of this development consent must be carried out in accordance with the remediation action plan approved by a NSW EPA Accredited Site Auditor pursuant to condition A19.	During construction	Note	Site monitoring of the remediation action plan during construction carried out. Compliance monitoring undertaken	Compliant
Applicability of Guidelines					
A21	References in the conditions of this consent to any guideline, protocol, Australian Standard or policy are to such guidelines, protocols, Standards or policies in the form they are in as at the date of this consent.	At all times	Note	Date of consent noted to be 13 th December 2019	Compliant
A22	Consistent with the conditions of this consent and without altering any limits or criteria in this consent, the Planning Secretary may, when issuing directions under this consent in respect of ongoing monitoring and management obligations, require compliance with an updated or revised version of such a guideline, protocol, Standard or policy, or a replacement of them.	At all times	Note	Directions from the planning secretary to be recorded	Not triggered
Monitoring and Environmental Audits					
A23	Any condition of this consent that requires the carrying out of monitoring or an environmental audit, whether directly or by way of a plan, strategy or program, is taken to be a condition requiring monitoring or an environmental audit under Division 9.4 of Part 9 of the EP&A Act. This includes conditions in respect of incident notification, reporting and response, non-compliance notification, site audit report and independent auditing. <i>Note: For the purposes of this condition, as set out in the EP&A Act, "monitoring" is monitoring of the development to provide data on compliance with the consent or on the environmental impact of the development, and an "environmental audit" is a periodic or particular documented evaluation of the development to provide information on compliance with the consent or the environmental management or impact of the development.</i>	At all times	Note	Monitoring and environmental audit plans strategies and programs Auditor identified and approval sort and indicative audit program in place	Compliant
Access to Information					
A24	At least 48 hours before the commencement of construction until the completion of all works under this consent, or such other time as agreed by the Planning Secretary, the Applicant must: (a) make the following information and documents (as they are obtained or approved) publicly available on its website: (i) the documents referred to in condition A2 of this consent; (ii) all current statutory approvals for the development;	Prior to commencement of construction	Web site established and information identified in the condition provided	Establishment and management of website. Compliance reporting as per program Initial timing issue with establishment of website not being in place prior to the start of demolition.	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(iii) all approved strategies, plans and programs required under the conditions of this consent; (iv) regular reporting on the environmental performance of the development in accordance with the reporting arrangements in any plans or programs approved under the conditions of this consent; (v) a comprehensive summary of the monitoring results of the development, reported in accordance with the specifications in any conditions of this consent, or any approved plans and programs; (vi) a summary of the current stage and progress of the development; (vii) contact details to enquire about the development or to make a complaint; (viii) a complaints register, updated monthly; (ix) audit reports prepared as part of any independent audit of the development and the Applicant's response to the recommendations in any audit report; (x) any other matter required by the Planning Secretary; and (b) keep such information up to date, to the satisfaction of the Planning Secretary.			Website is in place with documents uploaded and Department notified 05.02.2020. Website: https://sites.google.com/a/nihon-u.ac.jp/newcastle/ Website is being monitored, maintained and updated monthly..	
Compliance					
A25	The Applicant must ensure that all of its employees, contractors (and their sub-contractors) are made aware of, and are instructed to comply with, the conditions of this consent relevant to activities they carry out in respect of the development.	At all times	All employees, contractors and their subcontractors to be inducted in respect to the development.	Construction management plan, induction register and registration information	Compliant
Incident Notification, Reporting and Response					
A26	The Planning Secretary must be notified in writing to compliance@planning.nsw.gov.au immediately after the Applicant becomes aware of an incident. The notification must identify the development (including the development application number and the name of the development if it has one), and set out the location and nature of the incident.	At all times	Note: incident identified and reported on.	Written notification to the planning secretary when incident occurs	Not triggered
A27	Subsequent notification must be given and reports submitted in accordance with the requirements set out in Appendix 2.	At all times	Note		Not triggered
Non-Compliance Notification					
A28	The Planning Secretary must be notified in writing to compliance@planning.nsw.gov.au within seven days after the Applicant becomes aware of any non-compliance. The Certifier must also notify the Planning Secretary in writing to compliance@planning.nsw.gov.au within seven days after they identify any non-compliance.	At all times	Note: non-compliance identified and reported on.	Written notification to the planning secretary by the applicant and the certifier	Compliant
				Website timing non-compliance notified and issue addressed	
A29	The notification must identify the development and the application number for it, set out the condition of consent that the development is non-compliant with, the way in which it does not comply and the reasons for the non-compliance (if known) and what actions have been, or will be, undertaken to address the non-compliance	At all times	Note	Website timing non-compliance correspondence as per condition	Compliant
A30	A non-compliance which has been notified as an incident does not need to also be notified as a non-compliance.	At all times	Note		Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Revision of Strategies, Plans and Programs					
A31	Within three months of: (a) the submission of a compliance report under condition C22; (b) the submission of an incident report under condition A27; (c) the submission of an Independent Audit under condition D32; (d) the approval of any modification of the conditions of this consent; or (e) the issue of a direction of the Planning Secretary under condition A2 which requires a review, the strategies, plans and programs required under this consent must be reviewed, and the Planning Secretary and the Certifier must be notified in writing that a review is being carried out. If necessary to either improve the environmental performance of the development, cater for a modification or comply with a direction, the strategies, plans, programs or drawings required under this consent must be revised, to the satisfaction of the Planning Secretary and/or Certifier (where relevant). Where revisions are required, the revised document must be submitted to the Planning Secretary and/or Certifier for approval and/or information (where relevant) within six weeks of the review. <i>Note: This is to ensure strategies, plans and programs are updated on a regular basis and to incorporate any recommended measures to improve the environmental performance of the development.</i>	At all times	Note	Monitoring of conditions that may trigger the requirement to revise strategies, plans and programs	Not triggered
2.3 Part B - Prior to Issue of Construction Certificate					
ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Certified Drawings					
B01	Prior to the issue of the relevant Construction Certificate, the Applicant must submit to the satisfaction of the Certifier structural drawings prepared and signed by a suitably qualified practising Structural Engineer that demonstrates compliance with this development consent.	Prior to issue of construction certificate	Structural engineers certificate	Structural engineers certification for CC#01 and CC#02 issued to certifier	Compliant
Development Contributions					
B02	Prior to the issue of any Construction Certificate (not including demolition or site remediation works), a Section 7.12 levy totalling \$288,992 , is to be paid to Council in accordance with Section 7.12 of the EP&A Act and City of Newcastle Section 7.12 Newcastle Local Infrastructure Contributions Plan 2019. Prior to payment Council can provide the value of the indexed levy.	Prior to issue of construction certificate	Payment of Levy	Receipt from council acknowledging payment received and forwarded to Certifier	Compliant
External Walls and Cladding					
B03	Prior to the issue of any Construction Certificate, the Applicant must provide the Certifier with documented evidence that the products and systems proposed for use or used in the construction of external walls, including finishes and claddings such as synthetic or aluminium composite panels, comply with the requirements of the BCA. The Applicant must provide a copy of the documentation given to the Certifier to the Planning Secretary within seven days after the Certifier accepts it.	Prior to issue of construction certificate	Documented evidence of the products and systems to be used for external walls and cladding	Documentation information provided to certifier Certifier's acknowledgement to forwarded to planning secretary once received	Compliant
				Supply issues with the documented cladding required an alternate cladding to be	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
				sourced. Compliance documentation for the alternate cladding provided to the Certifier and copies provided to the planning secretary. Construction certificate amended to address the cladding alternative	
Protection of Public Infrastructure					
B04	Prior to the issue of the relevant Construction Certificate, the Applicant must: (a) consult with the relevant owner and provider of services that are likely to be affected by the development to make suitable arrangements for access to, diversion, protection and support of the affected infrastructure; (b) prepare a dilapidation report identifying the condition of all public infrastructure in the vicinity of the site (including roads, gutters and footpaths); and (c) submit a copy of the dilapidation report to the Planning Secretary, Certifier and Council.	Prior to issue of construction certificate	Consultation with Public Authority and dilapidation report	Evidence of consultation recorded in register. Dilapidation report and copies forwarded to the planning secretary, NSW heritage division, the certifier and council	Compliant
Pre-Construction Dilapidation Report					
B05	Prior to the issue of the relevant Construction Certificate, the Applicant must submit a pre-commencement dilapidation report to Council, NSW Heritage Division and the Certifier. The report must provide an accurate record of the existing condition of adjoining private properties, heritage items and Council assets that are likely to be impacted by the proposed works.	Prior to issue of construction certificate	Pre-construction dilapidation report of adjacent neighbouring properties	Report undertaken and copies forwarded to the certifier NSW police and HNELHD requested confidentiality and for reports not to be circulated	Compliant
Ecologically Sustainable Development					
B06	Prior to the issue of any Construction Certificate, unless otherwise agreed by the Planning Secretary, the Applicant must demonstrate that ESD is being achieved by either: (a) registering for a minimum 4 star Green Star rating with the Green Building Council Australia and submit evidence of registration to the Certifier; or (b) seeking approval from the Planning Secretary for an alternative certification process.	Prior to issue of construction certificate	Alternate certification process established with Planning Secretary	Request to planning secretary for the alternative process submitted Planning secretary approval of alternative approach received ESD independent consultant appointed to oversee development documentation and construction to achieve a minimum 4 star Green Star rating	Compliant
Operational Waste Storage and Processing					
B07	Prior to the issue of the relevant Construction Certificate, the Applicant must obtain agreement from Council for the design of the operational waste storage area (where waste removal will be undertaken by Council). Where waste removal will be undertaken by a third party, the design of the operational waste storage area must be in accordance with Council's standards. Evidence of the design and Council endorsement (where relevant) must be provided to the Certifier.	Prior to issue of construction certificate	Operational waste storage and processing agreement with council	Email of discussions and the agreement with council forwarded to certifier	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Rainwater Harvesting					
B08	Prior to the issue of the relevant Construction Certificate, the Applicant must ensure that a rainwater reuse/harvesting system for the development is developed for the site. A rainwater re-use plan must be prepared and certified by an experienced hydraulic engineer.	Prior to issue of construction certificate	Rainwater reuse system documented and certified	Design and certification prepared by hydraulics engineers and issued to certifier. Certification required prior to release of construction certificate	Compliant
Operational Car Parking and Service Vehicle Layout					
B09	Prior to the issue of the relevant Construction Certificate, compliance with the following requirements must be submitted to the satisfaction of the Certifier: (a) all vehicles must enter and leave the Site in a forward direction; (b) a minimum of 20 on-site car parking spaces for use during operation of the development and designed in accordance with the latest versions of AS 2890.1 and AS 2890.6; (c) the swept path of the longest construction vehicle entering and exiting the Site in association with the new work, as well as manoeuvrability through the Site, must be in accordance with the latest version of AS 2890.2; (d) the safety of vehicles and pedestrians accessing adjoining properties, where shared vehicle and pedestrian access occurs, is to be addressed; and (e) traffic management devices in the form of 'Stop' and 'Give Way to Pedestrian' signs and line marking must be installed at the entry of proposed driveways within the site and constructed in accordance with AS 2890.1:2004: Parking facilities 0 Off-street car parking.	Prior to issue of construction certificate	Car park and services vehicle layouts documented	Design and certification issued to certifier Certification required prior to release of construction certificate	Compliant
Bicycle Parking and End-of-Trip Facilities					
B10	Prior to the issue of the relevant Construction Certificate, compliance with the following requirements for secure bicycle parking and end-of-trip facilities must be submitted to the satisfaction of the Certifier: (a) the provision of a minimum 22 bicycle parking spaces; (b) the layout, design and security of bicycle facilities must comply with the minimum requirements of the latest version of AS 2890.3:2015 Parking facilities - Bicycle parking, and be located in easy to access, well-lit areas that incorporate passive surveillance; (c) the provision of end-of-trip facilities for staff; (d) appropriate pedestrian and cyclist advisory signs are to be provided; and (e) all works/regulatory signposting associated with the proposed developments shall be at no cost to the relevant roads authority.	Prior to issue of construction certificate	Bicycle parking and end of trip facilities documented	Documentation required prior to release of construction certificate Documentation issued to certifier	Compliant

2.4 Part C - Prior to the Commencement of Construction

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Notification of Commencement					
C01	The Applicant must notify the Planning Secretary in writing of the dates of commencement of physical work and operation at least 48 hours before those dates.	Prior to start of construction	Planning Secretary notified	Planning secretary notified of the commencement date for the construction works within the required time	Compliant
C02	If the construction or operation of the development is to be staged, the Planning Secretary must be notified in writing at least 48 hours before the commencement of each stage, of the date of commencement and the development to be carried out in that stage.	Prior to start of construction	Note	Commencement notification for CC#01 and for CC#02 works provided to the planning secretary within the required time	Compliant
Construction Certificate					
C03	Work must not commence until a Construction Certificate in respect of the work has been issued.	Prior to start of construction	Construction Certification CC#01 and CC#02 issued	Construction certificate CC#01 received, planning secretary notified Construction certificate CC#02 received, planning secretary notified	Compliant Compliant
Outdoor Lighting					
C04	Prior to commencement of lighting installation, evidence must be submitted to the satisfaction of the Certifier that all outdoor lighting within the site has been designed to comply with AS 1158.3.1:2005 Lighting for roads and public spaces – Pedestrian area (Category P) lighting – Performance and design requirements and AS 4282-2019 Control of the obtrusive effects of outdoor lighting.	Prior to start of lighting installation	Design certificate from electrical engineer	Design certificate issued to certifier as part of documentation for construction certification	Compliant
Demolition					
C05	Prior to the commencement of construction, demolition work plans required by AS 2601-2001 The demolition of structures (Standards Australia, 2001) must be accompanied by a written statement from a suitably qualified person that the proposals contained in the work plan comply with the safety requirements of the Standard. The work plans and the statement of compliance must be submitted to the Certifier and Planning Secretary.	Prior to start of construction	Demolition works plan and statement of compliance with Australian Standard.	Plan and statement issued to certifier and planning secretary Document lodge as part of documentation for construction certification	Compliant
C06	Prior to the commencement of internal demolition works within the State heritage listed former Newcastle Courthouse, evidence must be submitted to the satisfaction of the Certifier confirming works planned are required to make the existing building compliant with the Fire and Life Safety Upgrade Strategy, prepared by Design Confidence, dated 12 June 2019, and that impacts to areas of high significant fabric have been limited.	Prior to start of internal demolition works of historic courthouse	Demolition works plan and statement of compliance with the Fire and Life Safety Upgrade Strategy, prepared by Design Confidence.	Plan and statement issued to certifier as part of documentation for construction certification	Compliant
Environmental Management Plan Requirements					
C07	Management plans required under this consent must be prepared in accordance with relevant guidelines, and include: (a) detailed baseline data; (b) details of:	At all times	Environmental management plan requirements identified.	Environmental management plan requirements to be addressed in all management plans	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(i) the relevant statutory requirements (including any relevant approval, licence or lease conditions); (ii) any relevant limits or performance measures and criteria; and (iii) the specific performance indicators that are proposed to be used to judge the performance of, or guide the implementation of, the development or any management measures; (c) a description of the measures to be implemented to comply with the relevant statutory requirements, limits, or performance measures and criteria; (d) a program to monitor and report on the: (i) impacts and environmental performance of the development; (ii) effectiveness of the management measures set out pursuant to paragraph (c) above; (e) a contingency plan to manage any unpredicted impacts and their consequences and to ensure that ongoing impacts reduce to levels below relevant impact assessment criteria as quickly as possible; (f) a program to investigate and implement ways to improve the environmental performance of the development over time; (i) a protocol for managing and reporting any: incident and any non-compliance (specifically including any exceedance of the impact assessment criteria and performance criteria); (ii) complaint; (iii) failure to comply with statutory requirements; and (g) a protocol for periodic review / update of the plan and any updates in response to incidents or matters of non-compliance. <i>Note: The Planning Secretary may waive some of these requirements if they are unnecessary or unwarranted for particular management plans</i>			Review and report on the management plans at monthly project control meetings	
Construction Environmental Management Plan					
C08	Prior to the commencement of construction, the Applicant must submit a Construction Environmental Management Plan [CEMP] to the Certifier and provide a copy to the Planning Secretary. The CEMP must include, but not be limited to, the following: (a) Details of: (i) hours of work; (ii) 24-hour contact details of site manager; (iii) management of dust and odour to protect the amenity of the neighbourhood; (iv) stormwater control and discharge; (v) measures to ensure that sediment and other materials are not tracked onto the roadway by vehicles leaving the site; (vi) groundwater management plan including measures to prevent groundwater contamination; (vii) external lighting in compliance with AS 4282-2019 Control of the obtrusive effects of outdoor lighting;	Prior to start of construction	Construction management plan prepared.	Construction management plan issued to the certifier and the planning secretary CEMP required updating following the construction audit 01 CEMP reviewed, updated and issued to the certifier and the planning secretary Following construction audit 02, CEMP updated to address change in construction times to address COVID 19 and issued to the certifier and the planning secretary	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(viii)community consultation and complaints handling; (b) Construction Traffic and Pedestrian Management Sub-Plan (see condition C10); (c) Construction Noise and Vibration Management Sub-Plan (see condition C11); (d) Construction Waste Management Sub-Plan (see condition C11(g)); (e) an unexpected finds protocol for contamination and associated communications procedure; (f) an unexpected finds protocol for non-Aboriginal heritage and associated communications procedure; (g) waste classification (for materials to be removed) and validation (for materials to remain) be undertaken to confirm the contamination status in these areas of the site; and				
C09	The Applicant must not commence construction of the development until the CEMP is submitted to the Certifier and a copy submitted to the Planning Secretary.	Prior to start of construction	Note	Construction management plan issued to certifier and planning secretary prior to construction certification released	Compliant
C10	The Construction Traffic and Pedestrian Management Sub-Plan (CTPMSP) must address, but not be limited to, the following: (a) be prepared by a suitably qualified and experienced person(s); (b) be prepared in consultation with Council; (c) detail the measures that are to be implemented to ensure road safety and network efficiency during construction in consideration of potential impacts on general traffic, cyclists and pedestrians and bus services; (d) detail heavy vehicle routes, access and parking arrangements; (e) include a Driver Code of Conduct to: (i) minimise the impacts of earthworks and construction on the local and regional road network; (ii) minimise conflicts with other road users; (iii) minimise road traffic noise; and (f) ensure truck drivers use specified routes; include a program to monitor the effectiveness of these measures; and (g) if necessary, detail procedures for notifying residents and the community (including local schools), of any potential disruptions to routes.	Prior to start of construction	Construction traffic and pedestrian management plan prepared	CTPMSP issued to certifier CTPMSP required updating following the construction audit 01 CTPMSP reviewed, updated and issued to the certifier and the planning secretary	Compliant
C11	The Construction Noise and Vibration Management Sub-Plan must address, but not be limited to, the following: (a) be prepared by a suitably qualified and experienced noise expert; (b) describe procedures for achieving the noise management levels in EPA's Interim Construction Noise Guideline (DECC, 2009); (c) describe the measures to be implemented to manage high noise generating works such as piling, in close proximity to sensitive receivers; (d) include strategies that have been developed with the community for managing high noise generating works;	Prior to start of construction	Construction noise and vibration management sub-plan prepared	CNVMSPP issued to certifier CNVMSPP required updating following the construction audit 01 CNVMSPP reviewed, updated and issued to the certifier and the planning secretary	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(e) describe the community consultation undertaken to develop the strategies in condition C11(d); (f) include a complaints management system that would be implemented for the duration of the construction; and (g) include a program to monitor and report on the impacts and environmental performance of the development and the effectiveness of the management measures in accordance with condition C7(d). The program should be developed in accordance with the report titled Noise and Vibration Assessment – Operational and Construction report dated May 2019 and prepared by EMM Consulting, and included, but not limited: (i) alert triggers where project trigger noise levels are exceeded; and (ii) procedures for respite periods when sensitive receivers become 'highly noise affected' (i.e. noise levels exceed 75 dB(A)).				
C12	The Construction Waste Management Sub-Plan (CWMSWP) must address, but not be limited to, the following: (a) detail the quantities of each waste type generated during construction and the proposed reuse, recycling and disposal locations; and (b) removal of hazardous materials, particularly the method of containment and control of emission of fibres to the air, and disposal at an approved waste disposal facility in accordance with the requirements of the relevant legislation, codes, standards and guidelines, prior to the commencement of any building works.	Prior to start of construction	Construction waste management sub-plan prepared	CWMSWP issued to certifier CWMSWP reviewed, updated and reissued to the certifier and the planning secretary	Compliant
Aboriginal Cultural Heritage Management Plan					
C13	Prior to the commencement of construction (excluding demolition works), an Aboriginal Cultural Heritage Management Plan (ACHMP) must be prepared and address, but not be limited to, the following: (a) be prepared by a suitably qualified and experienced expert in consultation with the Registered Aboriginal Parties; (b) be endorsed by the Planning Secretary prior to construction (excluding demolition works) of any part of the development; (c) describe the measures to protect any Aboriginal cultural deposits or relics uncovered during sub surface archaeological testing in accordance with the relevant legislation.	Prior to start of construction excluding demolition	Aboriginal cultural heritage management plan prepared	ACHMP issued to certifier and endorsed by the planning secretary	Compliant
Construction Worker Transportation Strategy					
C14	Prior to the commencement of construction, the Applicant must submit a Construction Worker Transportation Strategy to the satisfaction of the Certifier. The Strategy must detail the provision of sufficient parking facilities or other travel arrangements for construction workers in order to minimise demand for parking in nearby public and residential streets or public parking facilities.	Prior to start of construction	Construction worker transportation strategy prepared	The strategy issued to certifier prior to the release of construction certification	Compliant
Stormwater Management System					
C15	Prior to the commencement of construction, the Applicant must design an operational stormwater management system for the development and submit it to the satisfaction of the Certifier. The system must:	Prior to start of construction	Design of operational stormwater management system	Operational stormwater management plan agreed to with council and included with	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(a) be designed by a suitably qualified and experienced person(s); (b) be design in consultation with and to the satisfaction of Council; (c) be generally in accordance with the conceptual design in the EIS as amended by the RtS; (d) be in accordance with applicable Australian Standards; (e) ensure that the system capacity has been designed in accordance with Australian Rainfall and Runoff (Engineers Australia, 2019) and Managing Urban Stormwater: Council Handbook (EPA, 1997) guidelines; (f) divert existing clean surface water around operational areas of the site; (g) direct all sediment laden water in overland flow away from the leachate management system; (h) prevent cross-contamination of clean and sediment or leachate laden water; (i) include details of all on-site retention/detention and water quality treatment systems are to be individually signposted in accordance with Council's Stormwater and Water Efficiency for Development Technical Manual.			development application submission to be forwarded to the certifier Civil engineering certification of the design of the stormwater management system forwarded to the Certifier as part of construction certificate documentation	
Operational Noise – Design of Mechanical Plant and Equipment					
C16	Prior to installation of mechanical plant and equipment, the Applicant must incorporate the noise mitigation recommendations in the <i>Noise and Vibration Assessment – Operational and Construction</i> report dated May 2019 and prepared by EMM Consulting, into the detailed design drawings. The Certifier must verify that all noise mitigation measures have been incorporated into the design to ensure the development will not exceed the recommended operational noise levels identified in the Noise and Vibration Assessment – Operational and Construction report dated May 2019 and prepared by EMM Consulting.	Prior to installation of mechanical plant	Recommendations in the Noise and Vibration Assessment – Operational and Construction report dated May 2019 and prepared by EMM Consulting incorporated into works	Measures taken to address noise mitigation to be verified by certifier. Certification	Not triggered
Archaeological Salvage – Historic Archaeology					
C17	Following the completion of demolition works and prior to the commencement of construction works, all affected historical archaeological deposits are to be subject to professional archaeological excavation and recording. An Archaeological Research Design and Excavation methodology must be prepared to guide the archaeological program. This must be prepared in accordance with Heritage Council of NSW Guidelines and in consultation with Heritage NSW, Department of Premier and Cabinet.	Following demolition and prior commencement of new construction	Archaeological research design and excavation methodology prepared in accordance with guidelines. Consultation with Office of Heritage	Methodology prepared by AMAC in accordance with guidelines and submitted to certifier and Office of Heritage and approval obtained.	Compliant
C18	The Archaeological program must be directed by a suitably qualified and experienced Archaeologist (Excavation Director). The nominated Excavation Director must be able to demonstrate their ability to undertake this work through a response to the Heritage Council's Excavation Director Criteria (July 2011) for salvage excavation for a site of local heritage significance.	Following demolition and prior commencement of new construction	Excavation director to be nominated	Credentials of excavation director forwarded to certifier and to Office of Heritage and approval obtained.	Compliant
Landscaping					
C19	Prior to the commencement of construction, the Applicant must prepare a revised Landscape Plan that provides a streetscape treatment that does not impede on the understanding of the former Newcastle Courthouse and its relationship to its environment and setting, and submit a copy to the Planning Secretary. The plan must (a) be prepared by a qualified heritage landscape consultant and submitted to the NSW Heritage Council, or its delegate, for endorsement;	Prior to start of construction of landscape works	Revised landscape plan developed in consultation with council and endorsed by the heritage council. Heritage qualifications of landscape architect established.	David Moir is a qualified heritage architect. The revised landscape plan forwarded to the heritage council for endorsement 30.01.2020 - plan amended to	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(b) provide an analysis of the existing site frontage hardstand, fences and gates, colours and finishes and landscape elements within the precinct; (c) demonstrate the retention of the existing heritage cast iron fence along the site frontage, including the iron palisade fence, sandstone plinth and sandstone piers, unless removal of sections is demonstrated to be essential for the functional requirements of the proposal (e.g. clearance required to establish the approved additional driveway crossover); (d) provide for the planting of eight trees that are sympathetic to the heritage values of the item and ensure no planting grow higher than 1.5 m in directly in front of the former Newcastle Courthouse; (e) detail the location, species, maturity and height at maturity of plants to be planted on-site; (f) include species (trees, shrubs and groundcovers) indigenous to the local area; (g) include the planting of trees with a pot container of 100 litres or greater; (h) include the provision of street tree planting. Species and spacing of trees are to be sympathetic to the heritage values of the item and are to be determined in consultation with Council.			address heritage council review response. Amended landscape plan presented and heritage council confirmation that condition met received.	
Public Domain Works					
C20	Prior to the commencement of any footpath or public domain works, the Applicant must engage a suitably qualified practicing engineer to design the following public domain works within the Church Street frontage of the site at no cost to Council and in accordance with the Newcastle City Centre Public Domain Manual guideline, design specifications and relevant Australian Standards: (a) new full width footpath and streetscape works and driveway; (b) reconstruct kerb and gutter, including associated road shoulder pavement and any associated drainage works; (c) new street trees and tree planting vaults in accordance with Council's requirement and adjust service pit levels to match new footpath levels; (d) kerb blisters and raised pedestrian crossings at the intersection of Bolton Street and Church Street; (e) upgrade street lighting across the frontage of the site to provide P3 Pedestrian Lighting Category in accordance with Australian Standard 1158.1; (f) upgrade of pedestrian crossing lighting to comply with Australian Standard 1158.4; (g) any necessary adjustments to regulatory signage.	Prior to start of construction of any public domain works	Public domain works in developed in consultation with council. Qualifications of civil engineer established. Section 138 application to be lodged with Newcastle City Council.	Finalised public domain works developed in consultation with Newcastle City Council submitted for Section 138 application. Section 138 approval from Newcastle City Council received, copy forwarded to certifier.	Compliant
C21	Prior to the commencement of any footpath or public domain works, the Applicant must consult with Council and demonstrate to the Certifier that the public domain design and treatment, as required by condition C20, meets the Council's requirements, including addressing pedestrian management. The Applicant must submit documentation of approval for each stage from Council to the Certifier.	Prior to start of public domain works construction	Consultation with council to be documented	Council Section 138 approval and record of consultation submitted to the certifier.	Compliant
Compliance Reporting					
C22	No later than two weeks before the date notified for the commencement of construction, a Compliance Monitoring and Reporting Program prepared in accordance with the Compliance	Prior to start of construction	Compliance monitoring and reporting program prepared	Compliance monitoring and report program plan submitted	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	Reporting Post Approval Requirements (Department 2018) must be submitted to the Planning Secretary and the Certifier.			to the planning secretary and the certifier.	
C23	Compliance Reports of the project must be carried out in accordance with the Compliance Reporting Post Approval Requirements (Department 2018).	At all times	Note	Report format as per publication. Submission of compliance reports to certifier and planning secretary	Compliant
C24	The Applicant must make each Compliance Report publicly available 60 days after submitting it to the Planning Secretary and notify the Planning Secretary and the Certifier in writing at least seven days before this is done.	At all times	Note	Compliance reports added to website within identified timelines	Compliant
C25	Notwithstanding the requirements of the Compliance Reporting Post Approval Requirements (Department 2018), the Planning Secretary may approve a request for ongoing annual operational compliance reports to be ceased, where it has been demonstrated to the Planning Secretary's satisfaction that an operational compliance report has demonstrated operational compliance.	At all times	Note	Monitor compliance reports	Not triggered

2.5 Part D - During Construction

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Site Notice					
D01	A site notice(s): (a) must be prominently displayed at the boundaries of the site during construction for the purposes of informing the public of project details including, but not limited to the details of the Builder, Certifier and Structural Engineer is to satisfy the following requirements; (b) minimum dimensions of the notice must measure 841 mm x 594 mm (A1) with any text on the notice to be a minimum of 30-point type size; (c) the notice is to be durable and weatherproof and is to be displayed throughout the works period; (d) the approved hours of work, the name of the site/ project manager, the responsible managing company (if any), its address and 24-hour contact phone number for any inquiries, including construction/ noise complaint must be displayed on the site notice; and (e) the notice(s) is to be mounted at eye level on the perimeter hoardings/fencing and is to state that unauthorised entry to the site is not permitted.	During construction	Site notice as prescribed posted on hoardings	Site notice maintained and noted in compliance reporting Certifier trading name change updated on site boundary signage	Compliant
Operation of Plant and Equipment					
D02	All construction plant and equipment used on site must be maintained in a proper and efficient condition and operated in a proper and efficient manner.	During construction	Site operation and safety plans	Monthly construction report	Compliant
Demolition					
D03	Demolition work must comply with the demolition work plans required by <i>Australian Standard AS 2601-2001 The demolition of structures</i> (Standards Australia, 2001) and endorsed by a suitably qualified person as required by Condition C5.	During construction	Endorsed demolition work plan submission	Endorsed work plan submitted to certifier	Compliant
Construction Hours					

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
D04	Construction, including the delivery of materials to and from the site, may only be carried out between the following hours: (a) between 7 am and 6 pm, Mondays to Fridays inclusive; and (b) between 8 am and 1 pm, Saturdays. No work may be carried out on Sundays or public holidays.	During construction	Hours of work will be included as part of subcontract agreements and site safety management plan	Site safety management plan The working hours have been amended to address COVID-19 as per the Planning Minister's directive, notice provided to certifier, planning secretary and community.	Compliant
D05	Construction activities may be undertaken outside of the hours in condition D4 if required: (a) by the Police or a public authority for the delivery of vehicles, plant or materials; or (b) in an emergency to avoid the loss of life, damage to property or to prevent environmental harm; or (c) where the works are inaudible at the nearest sensitive receivers; or (d) where a variation is approved in advance in writing by the Planning Secretary or his nominee if appropriate justification is provided for the works.	During construction	Note	Monitor and advise if out of hours to be undertaken The working hours have been amended to address COVID-19 as per the Planning Minister's directive.	Compliant
D06	Notification of such construction activities as referenced in condition D5 must be given to affected residents before undertaking the activities or as soon as is practical afterwards.	During construction	Neighbouring properties notified of activities	Correspondence to affected properties provided	Compliant
D07	Rock breaking, rock hammering, sheet piling, pile driving and similar activities may only be carried out between the following hours: (a) 9am to 12pm, Monday to Friday; (b) 2pm to 5pm Monday to Friday; and (c) 9am to 12pm, Saturday.	During construction	Note	If rock breaking and hammering required hours to be monitored for compliance	Not triggered
Implementation of Management Plans					
D08	The Applicant must carry out the construction of the development in accordance with the most recent version of the approved CEMP (including Sub-Plans) and ACHMP.	During construction	CEMP including sub-plans and ACHMP in place	Site monitoring with monthly construction report to project control group meeting	Compliant
Construction Traffic					
D09	All construction vehicles (excluding site personnel vehicles) are to be contained wholly within the site, except if located in an approved on-street work zone, and vehicles must enter the site before stopping.	During construction	CTPMSP in place	Site monitoring with monthly construction report to project control group meeting	Compliant
Hoarding Requirements					
D10	The following hoarding requirements must be complied with: (a) no third-party advertising is permitted to be displayed on the subject hoarding/ fencing; and (b) the construction site manager must be responsible for the removal of all graffiti from any construction hoardings or the like within the construction area within 48 hours of its application.	During construction	Note	Site monitoring with monthly construction report to project control group meeting	Compliant
No Obstruction of Public Way					
D11	The public way (outside of any approved construction works zone) must not be obstructed by any materials, vehicles, refuse, skips or the like, under any circumstances.	During construction	Note	Site monitoring with monthly construction report to project control group meeting	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Construction Noise Limits					
D12	The development must be constructed to achieve the construction noise management levels detailed in the Interim Construction Noise Guideline (DECC, 2009). All feasible and reasonable noise mitigation measures must be implemented and any activities that could exceed the construction noise management levels must be identified and managed in accordance with the management and mitigation measures identified in the approved Construction Noise and Vibration Management Plan.	<i>During construction</i>	<i>CNVMS in place</i>	<i>Site monitoring with monthly construction report to project control group meeting</i>	Compliant
D13	The Applicant must ensure construction vehicles (including concrete agitator trucks) do not arrive at the site or surrounding residential precincts outside of the construction hours of work outlined under condition D4.	<i>During construction</i>	<i>CEMP in place</i>	<i>Site monitoring with monthly construction report to project control group meeting</i>	Compliant
D14	The Applicant must implement, where practicable and without compromising the safety of construction staff or members of the public, the use of 'quackers' to ensure noise impacts on surrounding noise sensitive receivers are minimised.	<i>During construction</i>	<i>CEMP in place</i>	<i>Site monitoring with monthly construction report to project control group meeting</i>	Compliant
Vibration Criteria					
D15	Vibration caused by construction at any residence or structure outside the site must be limited to: (a) for structural damage, the latest version of <i>DIN 4150-3 (1992-02) Structural vibration - Effects of vibration on structures</i> (German Institute for Standardisation, 1999); and (b) for human exposure, the acceptable vibration values set out in the <i>Environmental Noise Management Assessing Vibration: a technical guideline</i> (DEC, 2006) (as may be updated or replaced from time to time).	<i>During construction</i>	<i>CEMP in place</i>	<i>Site monitoring with monthly construction report to project control group meeting</i>	Compliant
D16	Vibratory compactors must not be used closer than 30 metres from residential buildings unless vibration monitoring confirms compliance with the vibration criteria specified in condition D15.	<i>During construction</i>	<i>Note</i>	<i>Site monitoring with monthly construction report to project control group meeting</i>	Compliant
D17	The limits in conditions D15 and D16 apply unless otherwise outlined in a Construction Noise and Vibration Management Plan, approved as part of the CEMP required by condition C11 of this consent.	<i>During construction</i>	<i>Note</i>	<i>Site monitoring with monthly construction report to project control group meeting</i>	Compliant
Tree Protection					
D18	For the duration of the construction works: (a) street trees, with the exception of the one nominated street tree approved for removal to accommodate the new driveway crossover, must not be trimmed or removed unless it forms a part of this development consent or prior written approval from Council is obtained or is required in an emergency to avoid the loss of life or damage to property; (b) all street trees to be retained must be protected at all times during construction. Any tree on the footpath, which is damaged or removed during construction due to an emergency, must be replaced, to the satisfaction of Council; (c) all trees on the site that are not approved for removal must be suitably protected during construction as per recommendations of the Aboricultural Impact Assessment Report dated 17 November 2019 and prepared by Joseph Pidutti Consulting Arborist; and (d) if access to the area within any protective barrier is required during the works, it must be carried out under the supervision of a qualified arborist. Alternative tree protection measures	<i>During construction</i>	<i>CEMP in place</i>	<i>Site monitoring with monthly construction report to project control group meeting</i> <i>Note section 138 approval requirements for the public domain works require the street trees to be removed</i>	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	must be installed, as required. The removal of tree protection measures, following completion of the works, must be carried out under the supervision of a qualified arborist and must avoid both direct mechanical injury to the structure of the tree and soil compaction within the canopy or the limit of the former protective fencing, whichever is the greater.				
Air Quality					
D19	The Applicant must take all reasonable steps to minimise dust generated during all works authorised by this consent.	During construction	CEMP in place	Site monitoring with monthly construction report to project control group meeting	Compliant
D20	During construction, the Applicant must ensure that: (a) exposed surfaces and stockpiles are suppressed by regular watering; (b) all trucks entering or leaving the site with loads have their loads covered; (c) trucks associated with the development do not track dirt onto the public road network; (d) public roads used by these trucks are kept clean; and (e) land stabilisation works are carried out progressively on site to minimise exposed surfaces.	During construction	CEMP in place	Site monitoring with monthly construction report to project control group meeting	Compliant
Erosion and Sediment Control					
D21	All erosion and sediment control measures must be effectively implemented and maintained at or above design capacity for the duration of the construction works and until such time as all ground disturbed by the works have been stabilised and rehabilitated so that it no longer acts as a source of sediment. Erosion and sediment control techniques, as a minimum, are to be in accordance with the publication Managing Urban Stormwater: Soils & Construction (4th edition, Landcom, 2004) commonly referred to as the 'Blue Book'.	During construction	CEMP in place	Site monitoring with monthly construction report to project control group meeting	Compliant
Imported Soils					
D22	The Applicant must: (a) ensure that only VENM, ENM, or other material approved in writing by EPA is brought onto the site; (b) keep accurate records of the volume and type of fill to be used; and (c) make these records available to the Certifier upon request.	During construction	CEMP in place	Site monitoring with monthly construction report to project control group meeting	Compliant
Disposal of Seepage and Stormwater					
D23	Adequate provisions must be made to collect and discharge stormwater drainage during construction of the building to the satisfaction of the principal Certifier. The prior written approval of Council must be obtained to connect or discharge site stormwater to Council's stormwater drainage system or street gutter.	During construction	CEMP in place	Site monitoring with monthly construction report to project control group meeting	Compliant
Unexpected Finds Protocol – Aboriginal Heritage					
D24	In the event that surface disturbance identifies a new Aboriginal object, all works must halt in the immediate area to prevent any further impacts to the object(s). A suitably qualified archaeologist and the registered Aboriginal representatives must be contacted to determine the significance of the objects. The site is to be registered in the Aboriginal Heritage Information Management System (AHIMS) which is managed by EES Group and the management outcome for the site	During construction	Archaeological research design and excavation methodology in place. Qualified archaeologist engaged to monitor site area during excavation activities	Archaeologist monitoring during demolition, excavations and site works identified no aboriginal objects	Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	included in the information provided to AHIMS. The Applicant must consult with the Aboriginal community representatives, the archaeologists and EES Group to develop and implement management strategies for all objects/sites. Works shall only recommence with the written approval of EES Group.				
	Unexpected Finds Protocol – Historic Heritage				
D25	If any unexpected archaeological relics are uncovered during the work, then all works must cease immediately in that area and the NSW Heritage Division contacted. Depending on the possible significance of the relics, an archaeological assessment and management strategy may be required before further works can continue in that area. Works may only recommence with the written approval of the NSW Heritage Division.	<i>During construction</i>	<i>Archaeological research design and excavation methodology prepared. Qualified archaeologist engaged during excavation activities</i>	<i>Archaeologist monitoring during demolition, excavations and site works identified expected archaeological footings, remnant walls and culvert. No unexpected archaeological relics were uncovered during the works</i>	<i>Not triggered</i>
	Waste Storage and Processing				
D26	All waste generated during construction must be secured and maintained within designated waste storage areas at all times and must not leave the site onto neighbouring public or private properties.	<i>During construction</i>	<i>CEMP and sub-plans in place</i>	<i>Site monitoring with monthly construction report to project control group meeting</i>	Compliant
D27	All waste generated during construction must be assessed, classified and managed in accordance with the Waste Classification Guidelines Part 1: Classifying Waste (EPA, 2014).	<i>During construction</i>	<i>CEMP and sub-plans in place</i>	<i>Site monitoring with monthly construction report to project control group meeting</i>	Compliant
D28	The Applicant must ensure that concrete waste and rinse water are not disposed of on the site and are prevented from entering any natural or artificial watercourse.	<i>During construction</i>	<i>CEMP and sub-plans in place</i>	<i>Site monitoring with monthly construction report to project control group meeting</i>	Compliant
	Independent Environmental Audit				
D29	Proposed independent auditors must be agreed to in writing by the Planning Secretary prior to the preparation of an Independent Audit Program or commencement of an Independent Audit.	<i>At all times</i>	<i>Independent environmental auditor engaged</i>	<i>Planning secretary advised of auditor</i>	Compliant
D30	Prior to the commencement of construction, an Independent Audit Program prepared in accordance with the Independent Audit Post Approval Requirements (Department 2018) must be submitted to the Planning Secretary and the Certifier.	<i>Prior to construction</i>	<i>Independent audit program prepared</i>	<i>Independent audit program submitted to planning secretary and certifier</i>	Compliant
D31	Table 1 of the Independent Audit Post Approval Requirements (Department 2018) is amended so that the frequency of audits required in the construction phase is: (a) an initial construction Independent Audit must be undertaken within eight weeks of the notified commencement date of construction; (b) a subsequent Independent Audit of construction must be undertaken no later than six months from the date of the initial construction Independent Audit; and In all other respects Table 1 remains the same. The Planning Secretary may require the initial and subsequent Independent Audits to be undertaken at different times to those specified above, upon giving at least 4 weeks' notice to the applicant of the date upon which the audit must be commenced.	<i>During construction</i>	<i>Independent audit program during construction prepared</i>	<i>Management of audit timing</i>	Compliant
D32	Independent Audits of the development must be submitted to the Planning Secretary and must be carried out in accordance with:	<i>At all times</i>	<i>Noted</i>	<i>Submission of audits to planning secretary and certifier</i>	Compliant

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(a) the Independent Audit Program submitted to the Planning Secretary and the Certifier under condition D30 of this consent; and (b) the requirements for an Independent Audit Methodology and Independent Audit Report in the Independent Audit Post Approval Requirements (Department 2018).				
D33	In accordance with the specific requirements in the Independent Audit Post Approval Requirements (Department 2018), the Applicant must: (a) review and respond to each Independent Audit Report prepared under condition D30 of this consent; (b) submit the response to the Planning Secretary and the Certifier; and (c) make each Independent Audit Report and response to it publicly available 60 days after submission to the Planning Secretary and notify the Planning Secretary and the Certifier in writing at least seven days before this is done.	At all times	Noted	Submission of construction audit response to planning secretary and certifier	Compliant
D34	Notwithstanding the requirements of the Independent Audit Post Approval Requirements (Department 2018), the Planning Secretary may approve a request for ongoing annual operational audits to be ceased, where it has been demonstrated to the Planning Secretary's satisfaction that an audit has demonstrated operational compliance.	At all times	Noted	Submission of audits to planning secretary and certifier	Not triggered

2.6 Part E - Prior to Issue of an Occupation Certificate or Commencement of Operation

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Notification of Occupation					
E01	At least one month before commencement of operation, the date of commencement of the operation of the development must be notified to the Planning Secretary in writing. If the operation of the development is to be staged, the Planning Secretary must be notified in writing at least one month before the commencement of each stage, of the date of commencement and the development to be carried out in that stage.	Pre-occupation	Time requirement for notification of operation	Notice to planning secretary	Not triggered
External Walls and Cladding					
E02	Prior to issue of an Occupation Certificate, the Applicant must provide the Certifier with documented evidence that the products and systems used in the construction of external walls including finishes and claddings such as synthetic or aluminium composite panels comply with the requirements of the BCA.	Pre-occupation	Design certification of external walls and cladding products and systems	Certificates to be provided to certifier	Not triggered
E03	The Applicant must provide a copy of the documentation given to the Certifier to the Planning Secretary within seven days after the Certifier accepts it.	Pre-occupation	Design certification of external walls and cladding products and systems	Certificates to be provided to the planning secretary	Not triggered
Post-construction Dilapidation Report					
E04	Prior to issue of an Occupation Certificate, the Applicant must engage a suitably qualified person to prepare a post-construction dilapidation report at the completion of construction. This report is: a) to ascertain whether the construction created any structural damage to adjoining buildings or infrastructure;	Pre-occupation	Post construction dilapidation report prepared	Post construction dilapidation report to be forwarded to certifier and council	Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	b) to be submitted to the Certifier. In ascertaining whether adverse structural damage has occurred to adjoining buildings or infrastructure, the Certifier must: i) compare the post-construction dilapidation report with the pre-construction dilapidation report required by these conditions; and ii) have written confirmation from the relevant authority that there is no adverse structural damage to their infrastructure and roads. c) to be forwarded to Council.				
Public Domain Works					
E05	Prior to issue of an Occupation Certificate, the public domain works and footpath works required by condition C20 must be completed to Council's satisfaction.	Pre-occupation	Council inspection certificate	Council written confirmation	Not triggered
Protection of Public Infrastructure					
E06	Unless the Applicant and the applicable authority agree otherwise, the Applicant must: (a) repair, or pay the full costs associated with repairing, any public infrastructure that is damaged by carrying out the development; and (b) relocate, or pay the full costs associated with relocating any infrastructure that needs to be relocated as a result of the development. <i>Note: This condition does not apply to any damage to roads caused as a result of general road usage or otherwise addressed by contributions required by condition B2 of this consent.</i>	Pre-occupation	Council inspection certificate	Council written confirmation	Not triggered
Easements					
E07	Prior to issue of an Occupation Certificate, an easement under section 88A and/or restriction or public positive covenant under section 88E of the Conveyancing Act 1919 naming the Council as the prescribed authority, which can only be revoked, varied or modified with the consent of the Council, and which provides for the drainage of water must be registered on title of Lot 1 DP 1199904. The easement must be a minimum three metres in width and must be centred over the new stormwater pipeline.	Pre-occupation	Easement survey certificate	Easement registered on title of Lot 1 DP 1199904	Not triggered
Utilities and Services					
E08	Prior to issue of an Occupation Certificate, a compliance certificate under the section 50 of the <i>Hunter Water Act 1991</i> must be obtained from Hunter Water and submitted to the Certifier.	Pre-occupation	Hunter Water section 50 compliance certificate	Certificate lodged with certifier	Not triggered
Works as Executed Plans					
E09	Prior to issue of an Occupation Certificate, works-as-executed drawings signed by a registered surveyor demonstrating that the stormwater drainage and finished ground levels have been constructed as approved, must be submitted to the Certifier.	Pre-occupation	Works as executed drawings signed by registered surveyor	Signed drawings lodged with certifier	Not triggered
Green Travel Plan					
E10	Prior to issue of an Occupation Certificate, a Green Travel Plan (GTP), must be submitted to the satisfaction of the Planning Secretary to promote the use of active and sustainable transport modes. The plan must: (a) be prepared by a suitably qualified traffic consultant in consultation with Council;	Pre-occupation	Green travel plan finalised and submitted to planning secretary	Correspondence to be forwarded to the planning secretary	Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(b) include objectives and modes share targets (i.e. Site and land use specific, measurable and achievable and timeframes for implementation) to define the direction and purpose of the GTP; (c) include specific tools and actions to help achieve the objectives and mode share targets; (d) include measures to promote and support the implementation of the plan, including financial and human resource requirements, roles and responsibilities for relevant employees involved in the implementation of the GTP; and (e) include details regarding the methodology and monitoring/review program to measure the effectiveness of the objectives and mode share targets of the GTP, including the frequency of monitoring and the requirement for travel surveys to identify travel behaviours of users of the development.				
Heritage Interpretation Plan					
E11	Prior to issue of an Occupation Certificate, the Applicant must submit a Heritage Interpretation Plan to acknowledge the heritage of the site to the Planning Secretary. The plan must: (a) be prepared by a suitably qualified and experienced expert in consultation with the NSW Heritage Division and Council; (b) outline the Stage 1 heritage interpretation strategy (c) include provision for naming elements within the development that acknowledges the site's heritage; (d) incorporates interpretive information in to the site of the former legal and court functions of the former Newcastle Courthouse.	Pre-occupation	Heritage interpretation plan finalised in consultation with heritage office and submitted to planning secretary	Correspondence from Heritage Division and Council confirming acceptance of the interpretation plan. Correspondence outlining the above forwarded to the planning secretary	Compliant
Operational Management Plan					
E12	Prior to issue of an Occupation Certificate, the Applicant must prepare an Operational Management Plan for the site. The plan must: (a) include measures to ensure all wayfinding signage, security measures, and landscaping is managed to maintain their effectiveness; and (b) include measures to manage the operation and use of rooftop terraces and ground level café terrace; and (c) prohibit use of the rooftop terraces for events or formal teaching; and (d) restrict the use of the rooftop terraces to no later than 9pm daily; and (e) ensure the use of the rooftop terraces does not result in exceedances of the project noise trigger levels in the report titled Noise and Vibration Assessment – Operational and Construction report dated May 2019 and prepared by EMM Consulting.	Pre-occupation	Operational management plan developed for roof terraces and submitted to planning secretary	Correspondence to be forwarded to the planning secretary	Not triggered
E13	The Operational Management Plan must be submitted to the satisfaction of the Certifier and implemented for the life of the approved development.	Pre-occupation	Operational management plan submitted to the certifier	Occupation certificate	Not triggered
Operational Transport and Access Management Plan (OTAMP)					
E14	Prior to issue of an Occupation Certificate, an OTAMP is to be prepared by a suitably qualified person, in consultation with Council and submitted to the Planning Secretary. The OTAMP must address the following:	Pre-occupation	Operational transport and access management plan finalised in consultation with	Correspondence to be forwarded to the planning secretary	Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(a) detailed pedestrian analysis including the identification of safe route options – to identify the need for management measures to ensure students and staff are able to access and leave the Site in a safe and efficient manner at all times; (b) the location of all car parking spaces on the campuses and their allocation (i.e. staff, visitor, accessible, emergency, etc.); (c) delivery and services vehicle management arrangements; (d) use of the services zone limited to: (i) 7am to 8am and 7pm to 8pm Monday to Friday; (ii) 7am to 8am Saturday; (iii) no use on Sundays or Public Holidays; (e) management of approved access arrangements; (f) potential traffic impacts on surrounding road networks and mitigation measures to minimise impacts, including measures to mitigate queuing impacts associated with vehicles accessing the car parking spaces or services zone; (g) a monitoring and review program.		council and submitted to planning secretary		
Mechanical Ventilation					
E15	Prior to issue of an Occupation Certificate, the Applicant must provide evidence to the satisfaction of the Certifier that the installation and performance of the mechanical ventilation systems complies with: (a) AS 1668.2-2012 The use of air-conditioning in buildings – Mechanical ventilation in buildings and other relevant codes; and (b) any dispensation granted by Fire and Rescue NSW.	Pre-occupation	Design and as-built certificates for the mechanical ventilation systems	Submission to the certifier	Not triggered
Operational Noise – Design of Mechanical Plant and Equipment					
E16	Prior to issue of an Occupation Certificate, the Applicant must submit evidence to the Certifier that the noise mitigation recommendations in the Noise and Vibration Assessment – Operational and Construction report dated May 2019 and prepared by EMM Consulting have been incorporated into the design to ensure the development will not exceed the recommended operational noise levels identified in the Environmental Noise Assessment.	Pre-occupation	Design and as-built certificates for the mechanical ventilation systems	Submission to the certifier	Not triggered
Road Drainage					
E17	Prior to the commencement of operation, the cost of repairing any damage caused to Council or other Public Authority's assets in the vicinity of the Subject Site as a result of construction works associated with the approved development must be met in full by the Applicant.	Pre-occupation	Road surfaces inspected and accepted by council	Correspondence for council submitted to the certifier	Not triggered
Fire Safety Certificate					
E18	Prior to issue of an Occupation Certificate, a Fire Safety Certificate must be obtained for all the Essential Fire or Other Safety Measures forming part of this consent. A copy of the Fire Safety Certificate must be submitted to the relevant authority and Council. The Fire Safety Certificate must be prominently displayed in the building.	Pre-occupation	Fire safety certificate obtained and issued to the certifier	Copy of the fire safety certificate displayed in foyer entrance	Not triggered
Structural Inspection Certificate					

<i>ID</i>	<i>Compliance Requirement</i>	<i>Development Phase</i>	<i>Monitoring Methodology</i>	<i>Evidence and Comments</i>	<i>Compliance Status</i>
E19	Prior to occupation of the relevant parts of any new or refurbished buildings, a Structural Inspection Certificate or a Compliance Certificate must be submitted to the satisfaction of the Certifier. A copy of the Certificate with an electronic set of final drawings (contact approval authority for specific electronic format) must be submitted to the approval authority and the Council after: (a) the site has been periodically inspected and the Certifier is satisfied that the structural works is deemed to comply with the final design drawings; and (b) the drawings listed on the Inspection Certificate have been checked with those listed on the final Design Certificate/s.	<i>Pre-occupation</i>	<i>Structural inspection certificates obtained and issued to the certifier</i>	<i>Correspondence with the certificates to the certifier and council</i>	<i>Not triggered</i>
Compliance with Food Code					
E20	Prior to issue of an Occupation Certificate, the Applicant is to obtain a certificate from a suitably qualified tradesperson, certifying that the kitchen, food storage and food preparation areas have been fitted in accordance with the AS 4674 Design, construction and fit-out of food premises and provide evidence of receipt of the certificate to the satisfaction of the Certifier.	<i>Pre-occupation</i>	<i>Certificate in relation to the kitchen, food storage and preparation obtained and issued to the certifier</i>	<i>Correspondence with the certificates to the certifier</i>	<i>Not triggered</i>
Stormwater Quality Management Plan					
E21	Prior to issue of an Occupation Certificate, an Operation and Maintenance Plan (OMP) is to be submitted to the satisfaction of the Certifier along with evidence of compliance with the OMP. The OMP must ensure the proposed stormwater quality measures remain effective and contain the following: (a) maintenance schedule of all stormwater quality treatment devices that addresses Council's Technical Manual: Stormwater and Water Efficiency for Development (updated April 2019); (b) record and reporting details; (c) relevant contact information; and (d) Work Health and Safety requirements.	<i>Pre-occupation</i>	<i>Operation and maintenance plan finalised and issued to the certifier</i>	<i>Correspondence with the OMP to the certifier</i>	<i>Not triggered</i>
Rainwater Harvesting					
E22	Prior to issue of an Occupation Certificate, signed works-as-executed Rainwater Re-use Plan must be provided to the Planning Secretary and Certifier	<i>Pre-occupation</i>	<i>Works as executed rainwater re-use plan issued to the certifier and planning secretary</i>	<i>Submission correspondence to be forwarded to the certifier and planning secretary</i>	<i>Not triggered</i>
Warm Water Systems and Cooling Systems					
E23	The installation of warm water systems and water cooling systems (as defined under the <i>Public Health Act 2010</i>) must comply with the Public Health Act 2010, Public Health Regulation 2012 and Part 1 (or Part 3 if a Performance-based water cooling system) of AS/NZS 3666.2:2011 <i>Air handling and water systems of buildings – Microbial control – Operation and maintenance</i> and the NSW Health Code of Practice for the Control of Legionnaires' Disease.	<i>Pre-occupation</i>	<i>Certification of the warm water and cooling systems</i>	<i>Submission correspondence to the certifier</i>	<i>Not triggered</i>
Outdoor Lighting					
E24	Prior to issue of an Occupation Certificate, the Applicant must submit evidence from a suitably qualified practitioner to the Certifier that demonstrates that installed lighting associated with the development achieves the objective of minimising light spillage to any adjoining or adjacent sensitive receivers and:	<i>Pre-occupation</i>	<i>Certification of the outdoor lighting systems</i>	<i>Submission correspondence to the certifier</i>	<i>Not triggered</i>

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(a) complies with the latest version of AS 4282-2019 - <i>Control of the obtrusive effects of outdoor lighting</i> (Standards Australia, 1997); and (b) has been mounted, screened and directed in such a manner that it does not create a nuisance to surrounding properties or the public road network.				
Archaeological Salvage – Historic Archaeology					
E25	The Applicant must prepare an archaeological report of the salvage excavation undertaken in accordance with condition C17. An interim report of the salvage excavation must be provided for the information of the Heritage Council of NSW and Council within one month of completion of the salvage work and a final report provided within 12 months of completion of the salvage work or within another timeframe agreed with the Planning Secretary. Copies of the report must also be provided to the NSW Heritage Division and Council.	Pre-occupation	Completed archaeological report on salvage excavations undertaken	Submission to the certifier, planning secretary, heritage council and council	Not triggered
Signage					
E26	Prior to issue of an Occupation Certificate, way-finding signage and signage identifying the location of staff car parking must be installed.	Pre-occupation	Car park signage constructed and inspected	Occupation certificate	Not triggered
E27	Prior to issue of an Occupation Certificate, bicycle way-finding signage must be installed within the site to direct cyclists from footpaths to designated bicycle parking areas.	Pre-occupation	Bicycle parking signage constructed and inspected	Occupation certificate	Not triggered
E28	Prior to issue of an Occupation Certificate, 'Do not drink' signage on non-potable water used for toilet flushing and to new hose taps and irrigation systems for landscaped areas must be installed within the site.	Pre-occupation	Non-potable water signage constructed and inspected	Occupation certificate	Not triggered
Operational Waste Management Plan					
E29	Prior to issue of an Occupation Certificate, the Applicant must prepare a Waste Management Plan for the development and submit it to the Certifier. The Waste Management Plan must: (a) detail the type and quantity of waste to be generated during operation of the development; (b) the location and operational management procedures of the services zone located within the front setback of the Residential Building, including management/traffic controller arrangements; (c) describe the handling, storage and disposal of all waste streams generated on site, consistent with the Protection of the Environment Operations Act 1997, Protection of the Environment Operations (Waste) Regulation 2014 and the Waste Classification Guideline (Department of Environment, Climate Change and Water, 2009); (d) detail the materials to be reused or recycled, either on or off site; and (e) include the Management and Mitigation Measures included in EIS, as amended by the RTS.	Pre-occupation	Operational waste management plan finalised and submitted	Plan submitted to the certifier	Not triggered
Site Contamination					
E30	The Applicant must prepare a Validation Report, where required by the remediation action plan approved by a NSW EPA Accredited Site Auditor pursuant to condition A19, for the development. The Validation Report must: (a) be prepared by a Certified Contaminated Land Consultant; (b) be submitted to the Site Auditor, the Planning Secretary and the Certifier for information within one month after the completion of remediation works; and	Pre-occupation	Operational waste management plan finalised and submitted	Plan submitted to the certifier	Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(c) be prepared in accordance with the remediation action plan approved by a NSW EPA Accredited Site Auditor pursuant to condition A19.				
Site Audit Statement					
E31	Prior to issue of an Occupation Certificate, the Applicant must submit a Site Audit Report and Section A Site Audit Statement for the relevant part of the site prepared by a NSW EPA accredited Site Auditor. The Site Audit Report and Section A Site Audit Statement must verify the relevant part of the site is suitable for the educational establishment land use and be provided for the information of the Planning Secretary and the Certifier.	Pre-occupation	Site audit report and site audit statement verifying site suitability	Audit report and statement submitted to the certifier and planning secretary	Not triggered
Long Term Environmental Management Plan					
E32	The Applicant must prepare a Long Term Environmental Management Plan (LTEMP), where identified as required by the remediation action plan approved by a NSW EPA Accredited Site Auditor pursuant to condition A19, and submit a copy to the Planning Secretary. The plan must: (a) be prepared by a certified Contaminated Land Consultant; (b) be submitted to the Planning Secretary within one month of the completion of remediation works, unless otherwise agreed by the Planning Secretary; and (c) include, but not be limited to: (i) a description of the nature and location of any contamination remaining on site; (ii) provisions to manage and monitor any remaining contamination, including details of any restrictions placed on the land to prevent development over the containment cell; (iii) a description of the procedures for managing any leachate generated from the containment cell, including any requirements for testing, pumping, treatment and/or disposal; (iv) a description of the procedures for monitoring the integrity of the containment cell; (v) a surface and groundwater monitoring program; (vi) mechanisms to report results to relevant agencies; (vii) triggers that would indicate if further remediation is required; and (viii) details of any contingency measures that the Applicant is to carry out to address any ongoing contamination.	Pre-occupation	Long term environmental management plan (LTEMP - prepared if required)	Submitted to planning secretary if LTEMP is required	Not triggered
E33	The approved LTEMP must be provided to Council within once month for notation of the section 10.7 certificate for the site.	Pre-occupation	Long term environmental management plan (LTEMP - prepared if required)	Submitted to council if LTEMP is required	
E34	Upon completion of remediation works, the Applicant must manage the site in accordance with the LTEMP.	At all times	Note	If LTEMP is required	Not triggered
Landscaping					
E35	Prior to issue of an Occupation Certificate, the Applicant must prepare an Operational Landscape Management Plan to manage the revegetation and landscaping on-site, to the satisfaction of the Certifier. The plan must: (a) describe the ongoing monitoring and maintenance measures to manage revegetation and landscaping; and	Pre-occupation	Preparation of operational landscape management plan	OLMP submitted for approval	Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
	(b) be consistent with the Applicant's Management and Mitigation Measures at Chapter 10 in the EIS and as updated by the RtS;				
E36	The Applicant must not commence operation until the Operational Landscape Management Plan is submitted to the Certifier.	Pre-occupation	Operational landscape management plan (OLMP)	OLMP submitted to the certifier	Not triggered

2.7 Part F - Post Occupation

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Operation of Plant and Equipment					
F01	All plant and equipment used on site must be maintained in a proper and efficient condition operated in a proper and efficient manner.	Post occupation	Maintenance schedules and programs prepared	Maintenance service logs	Not triggered
Warm Water Systems and Cooling Systems					
F02	The operation and maintenance of warm water systems and water cooling systems (as defined under the Public Health Act 2010) must comply with the Public Health Act 2010, Public Health Regulation 2012 and Part 2 (or Part 3 if a Performance-based water cooling system) of AS/NZS 3666.2:2011 Air handling and water systems of buildings – Microbial control – Operation and maintenance and the NSW Health Code of Practice for the Control of Legionnaires' Disease.	Post occupation	Maintenance schedules and programs prepared	Maintenance service logs	Not triggered
Community Communication Strategy					
F03	The Community Communication Strategy, as approved by the Planning Secretary, must be implemented for a minimum of 12 months following the completion of construction.	Post occupation	Community communication strategy documentation developed	Strategy in place (time frame within 12 months of occupation)	Not triggered
Heritage Interpretation Plan					
F04	Within three months of the commencement of use, the Applicant must submit an updated Heritage Interpretation Plan to acknowledge the heritage of the site to the Planning Secretary. The plan must: (a) be prepared by a suitably qualified and experienced expert in consultation with the NSW Heritage Division and Council; (b) incorporate the Stage 2 heritage interpretation strategy (c) include provision for naming elements within the development that acknowledges the site's heritage; (d) include a strategy detailing how movable heritage items and any archaeological findings will be interpreted (e) incorporates interpretive information in to the site of the former legal and court functions of the former Newcastle Courthouse.	Post occupation	Updated heritage interpretation plan completed in consultation with heritage council and council	Submission of updated plan to heritage council and council (time frame within 3 months of occupation)	Not triggered
F05	The Applicant must implement the most recent version of the Heritage Interpretation Plan approved under conditions E11 and F4.	Post occupation	Note	Implementation of heritage interpretation plan	Not triggered
Operational Transport and Access Management Plan (OTAMP)					
F06	The OTAMP(s) approved under condition E14 as revised from time to time) must be implemented by the Applicant for the life of the development.	Post occupation	Note	Implementation of operational transport and access management plan	Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Long Term Environmental Management Plan					
F07	Upon completion of remediation works, the Applicant must manage the site in accordance with the LTEMP approved under condition E32, or an updated version where approved by a NSW EPA Accredited Site Auditor. Any revisions must be submitted to Council within one month of the update.	Post occupation	Note	Implementation of long term environmental management plan (if required)	Not triggered
Operational Noise Limits					
F08	The Applicant must ensure that noise generated by operation of the development does not exceed the noise limits in Noise and Vibration Assessment – Operational and Construction report dated May 2019 and prepared by EMM Consulting.	Post occupation	Note	Monitoring of operational noise and vibration criteria	Not triggered
F09	The Applicant must undertake short term noise monitoring in accordance with the Noise Policy for Industry within two months following the commencement use. The monitoring program must be carried out by an appropriately qualified person and a monitoring report must be submitted to the Planning Secretary within two months of commencement use of the development to verify that operational noise levels do not exceed the recommended noise levels for mechanical plant identified in the report titled Noise and Vibration Assessment – Operational and Construction report dated May 2019 and prepared by EMM Consulting. Should the noise monitoring program identify any exceedance of the recommended noise levels or internal amenity noise levels for building occupants, the Applicant is required to implement appropriate noise attenuation measures so that operational noise levels do not exceed the recommended noise levels or provide attenuation measures at the affected noise sensitive receivers.	Post occupation	Note	Short term noise monitoring undertaken and reported on (time frame within 2 months of operation)	Not triggered
Unobstructed Driveways and Parking Areas					
F10	All driveways, footways and parking areas must be unobstructed at all times. Driveways, footways and car spaces must not be used for the manufacture, storage or display of goods, materials, refuse, skips or any other equipment and must be used solely for vehicular and/or pedestrian access and for the parking of vehicles associated with the use of the premises.	Post occupation	Note	Management policies of site	Not triggered
Green Travel Plan					
F11	The Green Travel Plan required by condition E10 of this consent must be updated annually and implemented unless otherwise agreed by the Planning Secretary.	Post occupation	Green travel plan updated (annually)	Updated green travel plan made available on request	Not triggered
Ecologically Sustainable Development					
F12	Unless otherwise agreed by the Planning Secretary, within six months of commencement of operation, Green Star certification must be obtained demonstrating the development achieves a minimum 4 star Green Star Design & As Built rating. If required to be obtained, evidence of the certification must be provided to the Certifier and the Planning Secretary. If an alternative certification process has been agreed to by the Planning Secretary under Condition B6, evidence of compliance of implementation must be provided to the Planning Secretary and Certifier.	Post occupation	Green star certification for 4-star green star design and built rating (alternative certification process)	Green star certification provided to certifier and planning secretary (time frame - within six months of commencement of operation)	Not triggered

ID	Compliance Requirement	Development Phase	Monitoring Methodology	Evidence and Comments	Compliance Status
Outdoor Lighting					
F13	Notwithstanding condition E24, should outdoor lighting result in any residual impacts on the amenity of surrounding sensitive receivers, the Applicant must provide mitigation measures in consultation with affected landowners to reduce the impacts to an acceptable level.	Post occupation	Note	Management policies of site	Not triggered
Landscaping					
F14	The Applicant must maintain the landscaping and vegetation on the site in accordance with the approved Landscape Management Plan required by condition E35 for the duration of occupation of the development.	Post occupation	Note	Management policies of site	Not triggered
Dangerous Goods					
F15	Dangerous goods, as defined by the Australian Dangerous Goods Code, must be stored and handled strictly in accordance with: (a) all relevant Australian Standards; (b) for liquids, a minimum bund volume requirement of 110% of the volume of the largest single stored volume within the bund; and (c) the Environment Protection Manual for Authorised Officers: Bunding and Spill Management – technical bulletin (EPA, 1997).	Post occupation	Note	Management policies of site	Not triggered
F16	In the event of an inconsistency between the requirements F15(a) to F15(c), the most stringent requirement must prevail to the extent of the inconsistency.	Post occupation	Note	Management policies of site	Not triggered
Discharge Limits					
F17	The development must comply with section 120 of the POEO Act, which prohibits the pollution of waters.	Post occupation	Note	Management policies of site	Not triggered
Services Zone					
F18	Garbage bins (recyclable and non-recyclable) must be collected and serviced from within the site.	Post occupation	Note	Management policies of site	Not triggered
F19	The operation of the services zone located within the front setback of the Residential Building is to only operate between 7am to 8am and 7pm to 8pm Monday to Friday, 7am to 8am Saturday and no service vehicle access permitted on Sunday and public holidays.	Post occupation	Note	Management policies of site	Not triggered

3 Non-compliances

There are no non-compliances to be reported on in this compliance report:

4 Compliance Status

4.1 Previous Report Actions

- i. Condition of Consent C8(a)(i) - Construction Environmental Management Plan

The non-compliance issue identified in Construction Compliance Report 01 had been addressed prior to the submission of the report.

- ii. Condition of Consent C24 - Compliance Reporting

The non-compliance issue identified in Construction Compliance Report 01 had been addressed prior to the submission of the report.

4.2 Incidents

There are no incidents to be reported on in this compliance report.

4.3 Complaints

A complaints register is maintained for the development, a copy of the register is attached. The register is monitored regularly with the complaints and the responses assessed for compliance. The complaints received relate to specific site construction activities and have been promptly addressed by the contractor.

5 Appendixes

5.1 Compliance Report Declaration

Project Name: Nihon University Newcastle Campus.

Project Application Number: SSD 9787.

Description of Project: Establishment of the Nihon University Newcastle Campus, comprising:

- site preparation works including the removal of 29 trees, hardstand areas and existing drainage infrastructure.
- demolition of the Administration Building and Supreme Court Building,
- site remediation works and bulk excavation below existing ground level,
- construction of two new part-three/part-four storey buildings (i.e. Residential Building and Education Building), minor internal alterations and additions to the existing former Courthouse Building and atrium connections between new and existing built forms,
- construction of building identification sign,
- establishment of an ancillary cafe and associated cafe terrace seating on the ground level of the proposed Residential Building,
- construction of a new Church Street crossover and establishment of a new service vehicle zone in the Residential Building front setback,
- construction of a new ground level car park beneath the Education Building,
- ancillary public domain works, site landscaping and rooftop communal open space.

Project Address: Lot 1 DP 1199904, 9 Church Street, Newcastle NSW 2300.

Proponent: Nihon Daigaku Australia Newcastle Pty Ltd.

Title of Compliance Report: Pre-construction Compliance Report 03 Revised.

Date: 16th November 2020

I declare that I have reviewed relevant evidence and prepared the contents of the Compliance Report and to the best of my knowledge:

- the Compliance Report has been prepared in accordance with all relevant conditions of consent;
- the Compliance Report has been prepared in accordance with the Compliance Reporting Post Approval Requirements;
- the findings of the Compliance Report are reported truthfully, accurately and completely;
- due diligence and professional judgement have been exercised in preparing the Compliance Report; and
- the Compliance Report is an accurate summary of the compliance status of the development.

Notes:

- Under section 10.6 of the Environmental Planning and Assessment Act 1979 a person must not include false or misleading information (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is false or misleading in a material respect. The proponent of an approved project must not fail to include information in (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is materially relevant to the monitoring or audit. The maximum penalty is, in the case of a corporation, \$1 million and for an individual, \$250,000; and
- The Crimes Act 1900 contains other offences relating to false and misleading information: section 307B (giving false or misleading information – maximum penalty 2 years' imprisonment or 200 penalty units, or both).

Name of Authorised Reporting Officer: Edward Clode

Title: Design Director Registered Architect NSW ARB 4100



Signature:

Company: dwp Australia Pty Ltd

Company Address: 16 Telford Street Newcastle NSW 2300

5.2 Development Site Information

i. Local Area Context





Figure 5-1: Pre-construction site area local context [source: Nearmap August 2019] - reference SSD Application EIS



Figure 5-2: Photo montage - development superimposed on site area local context - reference SSD Application EIS

ii. Development Site Plan



- CONCRETE PAVEMENT
- STONE TYPE PAVING 1
- STONE TYPE PAVING 2
- HERITAGE PAVEMENT
- ASPHALT PAVING
- LANDSCAPING
- SANDSTONE PAVING
- 300mm WHITE LINE MARKING FOR STOP SIGN EXITING SHARED ZONE

A1000_SITE AREA SCHEDULE	
IDENTITY	AREA
LOT 1 DP1199904	5190.7 m ²
	17.5 m ²

- STANDARD ABBREVIATIONS**
- BOL METAL BOLLARDS
 - FLAG FLAGPOLES
 - S02 STOP SIGN
 - S03 GIVE WAY TO PEDESTRIANS SIGNAGE
 - S08 SHARED ZONE - SPEED LIMIT SIGNAGE
 - S09 END SHARED ZONE SIGNAGE

Notes

The information contained in this document is copyright and may not be used or reproduced for any other project or purpose.

Verify all dimensions and levels on site and report any discrepancies to dwp for direction prior to the commencement of work.


Drawings are to be read in conjunction with all other contract documents.

Use figured dimensions only. Do not scale from drawings. dwp cannot guarantee the accuracy of content and format for copies of drawings issued electronically. The completion of the Issue Details Checked and Authorised section is confirmation of the status of the drawing. The drawing shall not be used for construction unless endorsed 'For Construction' and authorised for issue.

© dwp Australia Pty Ltd
Registered Business Name dwp Australia ABN 37 169 328 018
David Rose Nominated Architect NSW APR 4882

© Copyright 2011 dwp.
ALL RIGHTS RESERVED.
Reproduction prohibited unless authorised in writing by dwp.

- GENERAL NOTES**
- DRAWINGS TO BE READ IN CONJUNCTION WITH THE STANDARDISED DETAILS
 - REFER TO STANDARD DETAIL PACKAGE FOR JOINTERY DETAILS
 - REFER TO STANDARDISED SELECTION SCHEDULES FOR MATERIAL FINISHES, FIXTURES AND FITTINGS
 - REFER TO LANDSCAPE PLANS FOR PLANTINGS
 - REFER TO ELECTRICAL DRAWINGS FOR ELECTRICAL LAYOUTS
 - REFER TO DOOR AND WINDOW SCHEDULES FOR DOOR AND WINDOW TYPES
 - REFER TO CIVIL, HYDRAULIC, ELECTRICAL DOCUMENTATION FOR CONNECTION OF UTILITIES AND SERVICES
 - THE SIZING AND SPACING OF DOWNPIPES IS TO BE IN ACCORDANCE WITH AS3500.3 (AUSTRALIAN STANDARDS FOR STORMWATER INSTALLATIONS)
 - REFER TO CIVIL ENGINEERS DETAILS FOR STORMWATER PIT LOCATIONS
 - ALL BALUSTRADES TO BE MINIMUM 1000mm HIGH AND BE ABSENT OF ANY CLIMBABLE ELEMENTS. ALL HANDRAILS TO BE 1000mm ABOVE NOSING OF THREADS AND AS1428.1 COMPLIANT
- EXISTING HERITAGE WORKS:**
- ALL DRAWING INFORMATION TO BE CHECKED ON SITE
 - DRAWINGS SHOW THE DESIGN INTENT, PENDING A SITE MEASURE-UP BY CONTRACTOR
 - LOCATION OF EXISTING FIXTURES ARE INDICATIVE ONLY AND ARE TO BE CONFIRMED ON SITE
 - REFER TO HERITAGE SCOPE OF WORKS
 - FINAL SERVICES LOCATIONS IN HERITAGE BUILDING TO BE POSITIONED AND AGREED TO ON SITE, PRIOR TO ANY CHASING OR DEMOLITION WORKS
 - CONTRACTOR TO CONFIRM ANY CHASING PRIOR TO WORKS COMMENCING



FOR CONSTRUCTION

FOR USE DURING CONSTRUCTION

23	DRAWINGS REVISED	12.06.20	DH	CB
22	DRAWINGS REVISED	29.05.20	DH	JG
21	ISSUED FOR CONSTRUCTION PURPOSES	13.05.20	DH	JG
20	ISSUE FOR COORDINATION	24.04.20	DH	CB
19	ISSUE FOR COORDINATION	16.04.20	DH	JG
18	ISSUE FOR COORDINATION	09.04.20	DH	JG
17	ISSUE FOR COORDINATION	02.04.20	KD	JG
16	ISSUE FOR CONSTRUCTION FOR CONSTRUCTION CERTIFICATE APPROVAL	27.03.20	KD	JG
15	FOR CONSTRUCTION CERTIFICATE APPROVAL	25.03.20	KD	JG
14	ISSUE FOR COORDINATION	19.03.20	KD	BW
13	ISSUE FOR AUSGRID APPROVAL	18.03.20	KD	BW

Issue	Description	Date	Chk	Auth
-------	-------------	------	-----	------

Architect/ Designer

dwp

www.dwp.com

Client / Project Architect
Azusa Sekkei Co Ltd



Project
NEWCASTLE COURTHOUSE

Location
1 Church St
Newcastle, NSW, 2300

Project Number

17-0347

Drawing

GENERAL ARRANGEMENT SITE DEVELOPMENT PLAN

Scale (A1) Date Printed
As indicated 6/12/2020 2:40:54 PM

Drawing Number Issue

A035

23

dwp

5.3 Compliance and Document Registers

										
17-0347 Nihon University Newcastle Campus - SSD9787		Revision:		E						
Non Compliance Register		Date:		27/08/2020						
Non Compliance email: compliance@planning.nsw.gov.au										
Note: amendments since last issue in red text										
Number	Description	Condition(s)	Date became aware	Date of Notification	Notification issued	File Name	Notification Rectified (Y/N)	Date of Action	Additional Information / Rectification	Addressed in Compliance Report No.
1	Condition of Consent A24 Access to Information Website not made public and operational in accordance with the Consent Conditions	A24	21/01/2020	21/01/2020	Yes	17-0347_A-d01-20_let-dpie-200121-01-a24	Yes	06/02/2020	Rectified and advised NSW DPIE see: 17-0347_A-d01-20_let-dpie-200205-01-a24	Pre-Construction Compliance Report 22.01.2020
2	Staging Requirements for the Project Misinterpretation of the term Staged Construction has occurred. Notification of non-compliance regarding notification no later than 1 month before the commencement of construction of the first of the proposed stages of construction.	A9 & A28	24/01/2020	24/01/2020	Yes	17-0347_A-d01-20_let-dpie-200124-02-a09-a28	Yes	31/01/2020	Rectified in Updated Staging Report issued to NSW DPIE on 31/01/2020 see: 17-0347_A-d01-20_let-dpie-200130-01-a09-a10	Addressed in Pre Construction Compliance Report 02 Staging plan issued one month prior to the commencement of construction works associated with CC#01
3	Compliance Reporting - Condition of Consent C22 C22 required a compliance monitoring and reporting program to be prepared and submitted to the Planning Secretary two weeks before the date notified for the commencement of construction. The timing between the submission of the compliance monitoring and reporting program and the notification for the commencement of construction was less than two weeks. The non-compliance notification had arisen through a misunderstanding of staging processes for the construction certificate applications and the impact on the commencement of the construction of the development. The compliance reports submitted to date have reviewed the compliance monitoring and reporting program and updated timing as further information is made available from the construction manager.	C22	26/02/2020	27/02/2020	Yes	17-0347_A-d01-20_let-dpie-200227-01-a28-a29	No	n/a	No rectification can be made as this was a timing issue.	Pre-construction Compliance Report 03
4	Compliance Reporting - Condition of Consent C24 C24 requires each compliance report to be made publicly available 60 days after submitting it to the Planning Secretary and that the Planning Secretary and Certifier be notified in writing at least seven days before this is done. The non-compliance notification relates to the Planning Secretary and Certifier not being notified in writing that the compliance reports were to be uploaded to the public information website seven days prior to doing so.	C24	26/02/2020	27/02/2020	Yes	17-0347_A-d01-20_let-dpie-200227-01-a28-a29	No	n/a	To address this notification oversight, future correspondence to the Planning Secretary covering the lodgement of a particular compliance report will also include a notification that the compliance report shall be uploaded to the public information website in the time period seven days after the lodgement of the report with the Planning Secretary and prior to the 60 day condition period expiring.	Pre-construction Compliance Report 03
5	Construction Environmental Management Plan - Condition of Consent C8 (a) i The CEMP had not been updated to included the amended working hours, as a result of the amendment to working hours in accordance with EP&A Order 2020 [COVID 19 Development Construction Working Days]. The proponent's representatives became aware of the non-compliance at the Independent Environmental Audit held on 26/02/2020	C8	25/08/2020	27/08/2020	Yes	n/a	Yes	27/08/2020	Rectified immediately after the Independent Environmental Audit, and uploaded to Major Projects Website [ref: SSD-9787-PA-54]	TBC
6	Access to Information - Condition of Consent A24 The May 2020 Construction Report, containing the monitoring results for that month, had inadvertently not been uploaded on to the proponent's public website. The proponent's representatives became aware of the non-compliance at the Independent Environmental Audit held on 26/02/2020	A24	25/08/2020	27/08/2020	Yes	n/a	Yes	26/08/2020	Rectified immediately after the Independent Environmental Audit, and uploaded to the publicly accesible website by the proponent. Refer to public website: https://sites.google.com/a/nihon-u.ac.jp/newcastle/home/development-progress/construction-reports	TBC



17-0347 Nihon University Newcastle Campus - SSD9787

Document Register

[uploads to NSW DPIE Planning Secretary, Agencies & Independent Auditor]

Revision: L
Date: 11/05/2020

Instructions for upload:

Website: https://majorprojects.planningportal.nsw.gov.au/prweb/IAC/Cc0BJSdJ6OdBNUpuWB.JD7zYCxcJRCjpn*/!STANDARD
Non Compliance email: compliance@planning.nsw.gov.au

Note: amendments since last issue in red text

row no	Department Ref ID	File Name(s)	Condition	Item	Category	Issued to	date of issue	issued by	Endoresed / Accepted by Department	Comments	Nihon Website (Y/N) R = required
14	SSD-9787_PA-1	17-0347_A-d01-20_let-dpie-200107-01-ao8	A08	Community Consultation Plan	Management Plan	Planning Portal Website	07/01/2020	EC	Yes		Y
15	SSD-9787-PA-3	17-0347_A-d01-20_let-dpie-200116-01	B6 & F12	Green Star / Ecological Sustainable Development	Other	Planning Portal Website	16/01/2020	KD	Yes	21/01/20 – Department repending on 21/01/20 advising they have commenced their detailed assessment of the submission. Up to 30 days to receive a response 10/02/2020 - Endorsed by NSW DPIE - see letter dated 10/02/2020 [File: A_d01-20_200210_Letter DPIE to dwp - Approval of Plan Strategy or Study_10022020_014017] Condition B6 is met	N
16	SSD-9787-PA-7	17-0347_A-d01-20_let-dpie-200116-02	C22	Compliance Monitoring	Reports	Planning Portal Website	21/01/2020	KD	Yes		N
17	SSD-9787-PA-8	17-0347_A-d01-20_let-dpie-200116-03	C29 & C30	Independent Environmental Audit	Independent Audit	Planning Portal Website	21/01/2020	KD	Yes	Email received from DPIE 29/01/20, with attached letter	N
18	SSD-9787-PA-10	17-0347_A-d01-20_let-dpie-200120-01	B4 & B5	Pre Construction Dilapidation Rerport	Reports	Planning Portal Website	21/01/2020	KD	Yes		Y
19	n/a	17-0347_A-d01-20_let-dpie-200121-01-a24	A24	Non compliance - access to information - website	n/a	compliance@planning.nsw.gov.au	21/01/2020	KD	No		
20	SSD-9787-PA-9	17-0347_A-d01-20_let-dpie-200121-02-co5	C05	Demolition Works Plans	Management Plan	Planning Portal Website	21/01/2020	KD	Yes		Y
21	SSD-9787-PA-12	17-0347_A-d01-20_let-dpie-200122-01-a02	A02	Photographic Archival Recording	Other	Planning Portal Website	23/01/2020	KD	Yes	Email from NSW DPIE 24/01/2020	Y
22	SSD-9787-PA-13	17-0347_A-d01-20_let-dpie-200122-02-c07	C07	Environmental Managment Plan	Management Plan	Planning Portal Website	23/01/2020	KD	Yes	Email from NSW DPIE 24/01/2020	Y
23	SSD-9787-PA-14	17-0347_A-d01-20_let-dpie-200122-03-c08	C08	Construction Environmental Management Plan	Management Plan	Planning Portal Website	23/01/2020	KD	Yes	Email from NSW DPIE 24/01/2020	Y
24	SSD-9787-PA-15	17-0347_A-d01-20_let-dpie-200122-04-c10	C10	Construction Traffic and Pedestrian Management Sub-Plan	Management Plan	Planning Portal Website	12/02/2020	KD	Yes	Email from NSW DPIE 12/02/2020	Y
25	SSD-9787-PA-15	17-0347_A-d01-20_let-dpie-200122-04-c10 - Evidence of CoN Consultation	C10	Construction Traffic and Pedestrian Management Sub-Plan - Consultation Evidence	Management Plan	Planning Portal Website	12/02/2020	KD	Yes	Email from NSW DPIE 12/02/2020	Y
26	SSD-9787-PA-16	17-0347_A-d01-20_let-dpie-200122-05-c11	C11	Construction Noise and Vibration Management Sub-Plan	Management Plan	Planning Portal Website	23/01/2020	KD	Yes	Email from NSW DPIE 24/01/2020	Y
27	SSD-9787-PA-17	17-0347_A-d01-20_let-dpie-200122-06-c12	C12	Construction Waste Management Sub-Plan	Management Plan	Planning Portal Website	23/01/2020	KD	Yes	Email from NSW DPIE 24/01/2020	Y
28	SSD-9787-PA-18	17-0347_A-d01-20_let-dpie-200122-07-c14	C14	Construction Worker Transportation Strategy	Management Plan	Planning Portal Website	23/01/2020	KD	Yes	Email from NSW DPIE 24/01/2020	Y
29	SSD-9787-PA-19	17-0347_A-d01-20_let-dpie-200122-08-c01	C01	Notification of Commencement	Notification	Planning Portal Website	23/01/2020	KD	Yes		
30	SSD-9787-PA-20	17-0347_A-d01-20_let-dpie-200122-09-c23	C23	Pre-Construction Compliance Report 01	Reports	Planning Portal Website	23/01/2020	KD	Yes		Y
31	n/a	17-0347_A-d01-20_let-dpie-200123-01-c31	C31	Condition E31 Definition of relevant part of the site	n/a	Megan.Fu@planning.nsw.gov.au	23/01/2020	KD	No	Further email sent 18/02/2020 File: 17-0347_A-d01-20_let-dpie-200218-01-c31-email	N
32	SSD-9787-PA-21	17-0347_A-d01-20_let-dpie-200124-01-a09-[rejected] 17-0347_A-d01-20_let-dpie-200130-01-a09-a10	A9 & A10	Staging Report	Other	Planning Portal Website	24/01/2020 31/01/2020	KD	Yes	Initial report rejected on 30/01/2020. New report uploaded 05/02/20 - correspondence from DPIE state the document has been classified as "regular" for assessment 18/02/20 - Email Correspondence from NSW DPIE - Staging Report accepted file: A_d01-20_200218_Letter DPIE to dwp - Staging Report_A9 & A10	Y
33	n/a	17-0347_A-d01-20_let-dpie-200124-02-a09-a28	A9 & A28	Non Compliance - A9 Staging	n/a	compliance@planning.nsw.gov.au	24/01/2020	KD	No		N
34	SSD-9787-PA-22	17-0347_A-d01-20_let-oeh-200131-01-c19	C19	Landscape Plan	Management Plan	Planning Portal Website	03/02/2020	KD	No	Submitted to The Heritage Council via the planning portal [PAE-1980]. Awaiting Endorsement until finalising the item on the planning portal. Hertiage Council have until 02/03/2020 to respond. Heritage Council responded on 03/03/2020 File: "SSD 9787 - Nihon University Newcastle Campus - Consent Cond" Our response issued 10/03/2020 - see row 48 below	N
35	SSD-9787-PA-23	17-0347_A-d01-20_let-dpie-200205-01-a24	A24	Access to Information - Website	Other		06/02/2020	KD	Yes	Email from NSW DPIE 06/02/2020	N
36	n/a	Community Consultation Register_20.02.13	A08	Community Consultation Register (including Complaints)	n/a	GHD	13/02/2020	KD	n/a	January 2020 Register updated 22/01/2020	Y
37	n/a	Nihon University_Built HSE Incident Register_Jan 20	A26	HSE Incident Register	n/a	GHD	13/02/2020	KD	n/a	January 2020 Register updated 22/01/2020	N
38	n/a	17-0347_A-d01_Compliance Register_A_200213	A28 & A29	Compliance Register	n/a	GHD	13/02/2020	KD	n/a	February Register - Revision A dated 13/02/2020	N
39	SSD-9787-PA-24	17-0347_A-d01-20_let-dpie-200217-01-c17-c18	C17 & C18	Archaeological Salvage - Historic Archaeology	Other	Planning Portal Website	18/02/2020	KD	Yes	Email from A_d01-20_200218_Letter DPIE to dwp - Archaeological Research Design & Excavation Method C17 C18	Y

40	SSD-9787-PA-25	17-0347_A-d01-20_compliance-report-02-200218	C23	Pre-Construction Compliance Report 02 Construction Certificate CC#01	Reports	Planning Portal Website	20/02/2020	KD	No		Y
41	n/a	17-0347_A-d01-20_let-oeH-200227-01-b05 17-0347_A-d01-20_let-oeH-200227-01-b05 - email Heritage NSW	B05	Pre Construction Dilapidation Rerport	n/a	Heritage NSW	27/02/2020	KD	n/a	Issued to Heritage NSW via email. Response back from Heritage NSW on 23/03/2020 [A-d01-20_200323_Letter-Heritage NSW-Nihon University Newcastle Campus - Consent Condition B05 P]	N
42	n/a	C13_Aboriginal Cultural Heritage Management Plan_AMAC C13_Appendix A_Aboriginal Archaeological Technical Report_AMAC	C13	Aboriginal Cultural Heritage Management Plan [DRAFT v2 12/2/2020] Appendix A_Aboriginal Archaeological Technical Report [DRAFT Feb 2020]	n/a	GHD	27/02/2020	KD	n/a	Note: Still in Draft Format, until consultation with RAPs complete. Not issued to NSW DPIE as yet	N
43	n/a	17-0347_A-d01-20_let-dpie-200227-01-a28-a29 17-0347_A-d01-20_let-dpie-200227-01-a28-a29 - Non Compliance Email	A28 & A29	Non Compliance - Compliance Reporting - Condition of Consent C22 & Compliance Reporting - Condition of Consent C24	n/a	compliance@planning.nsw.gov.au	27/02/2020	KD	n/a	Refer to Non-Compliance Register	N
44	SSD-9787-PA-26	17-0347_A-d01-20_let-dpie-200217-01-c17-c18	C17 & C18	Archaeological Salvage - Historic Archaeology"	Management Plan	Planning Portal Website	02/03/2020	KD		Also sent email direct to Heritage NSW see [17-0347_A-d01-20_let-oeH-200302-01-c17-c18-Consultation]	Y
45	SSD-9787-PA-27	17-0347_A-d01-20_let-dpie-200305-01-d12	D12	Construction Noise Limits	Other	Planning Portal Website	05/03/2020	KD	Yes	Email from DPIE 10/03/20	Y
46	SSD-9787-PA-29	17-0347_A-d01-20_let-dpie-200305-02-c05	C05	Demolition Works Plans	Management Plan	Planning Portal Website	05/03/2020	KD	Yes	Email from DPIE 10/03/20	Y
47	SSD-9787-PA-30	17-0347_A-d01-20_let-dpie-200305-03-d27	D27	Waste Storage and Processing	Other	Planning Portal Website	05/03/2020	KD	Yes	Email from DPIE 10/03/20	Y
48	SSD-9787-PA-22	17-0347_A-d01-20_let-oeH-200309-c19	C19	Landsaping	Management Plan	Planning Portal Website - NSW Heritage Council & informal email to Timothy Oliver	10/03/2020	KD	No	Submitted to The Heritage Council via the planning portal [PAE-2342]. Awaiting Endorsement until finalising the item on the planning portal. Hertiage Council have until 06/04/2020 to respond. Response back from Heritage Council received 06/04/2020 [A-d01-20_200406_Letter-Heritage NSW-SSD 9787 - Nihon University Newcastle Campus - Consent Con]	N
49	SSD-9787-PA-31	17-0347_A-d01-20_let-dpie-200312-01-c11	C11	Construction Noise and Vibration- Management Sub-Plan	Management Plan	Planning Portal Website	13/03/2020	KD	No	NSW DPIE Email 13/03/20 – requesting: "Please provide qualifications of noise expert who prepared the document." [A_d01-20_200313_email-dpie-Construction Noise & Vibration Management Sub-Plan – More Information Required C11] WITHDRAWN – SUB PLAN RESUBMITTED AS SEPARATE-ITEM – SSD-9787-PA-39	N
50	SSD-9787-PA-32	17-0347_A-d01-20_let-dpie-200316-01-c15	C15	Stormwater Management System	Other	Planning Portal Website	16/03/2020	KD	No	Response received from DPIE 19/03/2020 "A_d01-20_20031_email-dpie-Stormwater Management System C15"	N
51	SSD-9787-PA-26 [PAE-2462]	17-0347_A-d01-20_let-oeH-200318-c17-c18	C17 & C18	Archaeological Salvage - Historic Archaeology"	Management Plan	Planning Portal Website	18/03/2020	KD	Yes	Response submitted to The Heritage Council/Heritage NSW via the planning portal [PAE-2462] Response submitted back from Heritage Council [A-d01-20_200407_Letter-SSD 9787- C18- Heritage NSW response 2]	N
52	SSD-9787-PA-33	17-0347_A-d01-20_let-dpie-200323-01-c13	C13	Aboriginal Cultural Heritage Management Plan	Management Plan	Planning Portal Website	23/03/2020	KD	Yes	Email from DPIE 23/03/20 [A-d01-20_200323_email-dpie-Aboriginal Cultural Heritage Management Plan - Service Level Agreement] " <i>The Department has now commenced its detailed assessment of the Aboriginal Cultural Heritage Management Plan for the Nihon University Newcastle Campus. The Department has classified this document as 'Regular'. The Department may ask for additional information to complete its assessment.</i> " APPROVED 16/04/20 [A-d01-20_200416_Letter-dpie-Approval of Plan Strategy or Study_16042020_094939] & [A-d01-20_200416_email-dpie-Aboriginal Cultural Heritage Management Plan]	Y
53	SSD-9787-PA-34	17-0347_A-d01-20_let-dpie-200327-01-d32	D32	Construction Audit 1	Independent Audits & Reviews	Planning Portal Website	27/03/2020	KD	Yes	Email DPIE 27/03/20 - A-d01-20_200327_email-dpie-Construction Audit 1-Post Approval Document Received - (SSD-9787-PA-34) Email DPIE 03/04/20 - A-d01-20_200403_email-dpie-Construction Audit 1 - RAR - Service Level Agreement " <i>The Department has now commenced its detailed assessment of the Construction Audit 1 - RAR for the Nihon University Newcastle Campus. The Department has classified this document as 'Complex'.</i> " DPIE correspondence 21/04/20 [A-d01-20_200421_Letter-dpie-Audit reports_16042020_095452]	Y
54	SSD-9787-PA-35	17-0347_A-d01-20_let-dpie-200330-01-d33	D33	Construction Audit 1 Response	Independent Audits & Reviews	Planning Portal Website	30/03/2020	KD	Yes	Email DPIE 30/03/20 - A-d01-20_200330_email-dpie-Construction Audit 1 response-Post Approval Document Received - (SSD-9787-PA-35) DPIE correspondence 21/04/20 [A-d01-20_200421_Letter-dpie-Audit reports_16042020_095452]	Y
55	SSD-9787-PA-36	17-0347_A-d01-20_let-dpie-200403-01-d4-d5	d4 d5	Variation to Construction Hours	Management Plan	Planning Portal Website	03/04/2020	KD	No	Email DPIE 03/04/20 – A-d01-20_200403_email-dpie-Post-Approval Document Received – (SSD-9787-PA-36) Note: Withdrawn, following discussion with Megan Fu [A-d01-20_200406_email-dpie-Post-Approval Document (SSD-9787-PA-36) – Withdrawn]	N
56	SSD-9787-PA-37	17-0347_A-d01-20_let-dpie-200406-01-d4-d5	D4 D5	Variation to Construction Hours	Notification	Planning Portal Website	06/04/2020	KD	Yes	Email DPIE 06/04/20 [A-d01-20_200406_email-dpie-Post-Approval Document Received - (SSD-9787-PA-37)] Response received 08/04/20 [A-d01-20_200408_email-dpie-Nihon University Newcastle Campus - Variation to Construction Hours (COVID-19)]	N
57	SSD-9787-PA-26	17-0347_A-d01-20_let-oeH-200408-c18	C18	Archaeological Salvage - Historic Archaeology"	Management Plan	Planning Portal Website	08/04/2020	KD	Yes	Response submitted to The Heritage Council/Heritage NSW via the planning portal [PAE-2754] Response received 15/04/20 accepting condition met [A-d01-20_200415_Letter-SSD 9787- C18 Heritage NSW response 3]	Y
58	SSD-9787-PA-26	17-0347_A-d01-20_let-dpie-200416-01-c17-c18	C17 C18	Letter Consultation - Archaeological Salvage	Other	Planning Portal Website	16/04/2020	KD	Yes	Email DPIE 16/04/20 [A-d01-20_200416_email-dpie-Post-Approval Document Received - (SSD-9787-PA-26)] Email DPIE 16/04/20 [A-d01-20_200416_email-dpie-Evidence of Consultation for C17 and C18]	N

59	SSD-9787-PA-39	17-0347_A-d01-20_let-dpie-200416-03-c11	C11	CNVMSP Rev 1	Management Plan	Planning Portal Website	16/04/2020	KD	Yes		Y
60	SSD-9787-PA-39	Nihon Uni_Built Construction Noise and Vibration Management Sub Plan_Rev 01 FOR APPROVAL (TRACKED CHANGES)	C11	CNVMSP Rev 1 Tracked Changes	Management Plan	Planning Portal Website	16/04/2020	KD	Yes	Email DPIE 16/04/20 [A-d01-20_200416_email-dpie-Post Approval Document Received - (SSD-9787-PA-39)] Email DPIE 16/04/20 [A-d01-20_200416_email-dpie-Noise and Vibration Management Sub-Plan]	N
61	SSD-9787-PA-40	17-0347_A-d01-20_let-dpie-200416-02-c10	C10	CTPMSP Rev 1	Management Plan	Planning Portal Website	16/04/2020	KD	Yes		Y
62	SSD-9787-PA-40	Nihon Uni_Built Construction Traffic and Pedestrian Management Sub Plan_Rev 01 FOR APPROVAL (TRACKED CHANGES)	C10	CTPMSP Rev 1 Tracked Changes	Management Plan	Planning Portal Website	16/04/2020	KD	Yes	Email DPIE 16/04/20 [A-d01-20_200416_email-dpie-Post Approval Document Received - (SSD-9787-PA-40)] Email DPIE 16/04/20 [A-d01-20_200416_email-dpie-Traffic and Pedestrian Management Sub-Plan]	N
63	SSD-9787-PA-22	17-0347_A-d01-20_let-dpie-200420-01-c19	C19	Landsaping	Management Plan	Planning Portal Website	20/04/2020	KD	Yes	Email DPIE 20/04/20 [A-d01-20_200420_Letter-dpie-Post Approval Document Received - (SSD-9787-PA-22)] Email DPIE 24/04/20 [A-d01-20_200424_Email-dpie-Landscape Plan]	Y
64	SSD-9787-PA-41	17-0347_A-d01-20_let-dpie-200421-01-c33	C33	IEA Report & RAR - Project Website	Other	Planning Portal Website	21/04/2020	KD	Yes	Email DPIE 21/04/20 [A-d01-20_200421_Email-dpie- Post Approval Document Received - (SSD-9787-PA-41)] Email DPIE 24/04/2020 [A-d01-20_200424_Email-dpie-IEA Report & RAR website notification]	N
65	SSD-9787-PA-42	17-0347_A-d01-20_let-dpie-200421-02-c01	C1 C2	Commencement of Physical Work CC#01	Notification	Planning Portal Website	22/04/2020	KD	Yes	Email DPIE 22/04/20 [A-d01-20_200421_Email-dpie-Post Approval Document Received - (SSD-9787-PA-42)] Email DPIE 24/04/20 [A-d01-20_200424_Email-dpie-Notification - Commencement of Work CC#01]	N
66	SSD-9787-PA-44	17-0347_A-d01-20_let-dpie-200428-01-a18-a19	A18 A19	Site Contamination Interim Advice 3 & 4	Management Plan	Planning Portal Website	29/04/2020	KD	Yes	Email DPIE 29/04/20 [A-d01-20_200429_Email-dpie-Post Approval Document Received - (SSD-9787-PA-44)]	Y
67	SSD-9787-PA-44	91667.02.R.003.Rev2_Detailed Site Investigation_Douglas Partners_reduced	A18 A19	Detailed Site Investigation Rev 2	Management Plan	Planning Portal Website	29/04/2020	KD	Yes	Email DPIE 01/05/20 [A-d01-20_200501_Email-dpie-Remediation Action Plan]	Y
68	SSD-9787-PA-44	91667.02.R.004.Rev1_RAP_Reduced	A18 A19	Remediation Action Plan Rev 1	Management Plan	Planning Portal Website	29/04/2020	KD	Yes		Y
69	SSD-9787-PA-44	91667.02.R.005.DftB_Draft SMP	A18 A19	Long-term Site Management Plan Draft	Management Plan	Planning Portal Website	29/04/2020	KD	Yes		Y
70	SSD-9787-PA-45	17-0347_A-d01-20_let-dpie-200519-01-c08	C8	Construction Environmental Management Plan Rev 1	Management Plan	Planning Portal Website	20/05/2020	KD	Yes	Email DPIE 20/05/20 [A-d01-20_200520_email_dpie-Post Approval Document Received - (SSD-9787-PA-46)] Email DPIE 20/05/20 [A-d01-20_200520_email_dpie-Construction Environmental Management Plan]	Y
71	SSD-9787-PA-46	17-0347_A-d01-20_let-dpie-200519-02-c12	C12	Construction Waste Management Sub-Plan Rev 2	Management Plan	Planning Portal Website	20/05/2020	KD	Yes	Email DPIE 20/05/20 [A-d01-20_200520_Email-dpie-Post Approval Document Received - (SSD-9787-PA-46).pdf] Email DPIE 20/05/20 [A-d01-20_200520_email_dpie-Construction Waste Management Sub-Plan]	Y
72	SSD-9787-PA-47	17-0347_A-d01-20_let-dpie-200520-01-a10-a13	A10 A13	Staging Report Update	Other	Planning Portal Website	21/05/2020	KD	Yes	Email DPIE 21/05/20 [A-d01-20_200521_Email-dpie-Post Approval Document Received - (SSD-9787-PA-47)] Email DPIE 27/05/20 [A-d01-20_200527_Email-dpie-Revised Staging Report]	Y
73	SSD-9787-PA-48	17-0347_A-d01-20_let-dpie-200520-02-c23	C23	Pre-Construction Compliance Report 03	Reports	Planning Portal Website	21/05/2020	KD	Yes	Email DPIE 21/05/20 [A-d01-20_200521_Email-dpie-Post Approval Document Received - (SSD-9787-PA-48)] Email DPIE 26/05/20 [A-d01-20_200526_Email-dpie-Pre-Construction Compliance Report #3 CC#2 - Service Level Agreement] Document classed as "Complex" Email DPIE 03/06/20 [A-d01-20_200602_Email-dpie-Pre CC and commencement compliance] Email DPIE 25/06/20 [A-d01-20_200625_Pre-Construction Compliance Report #3 CC#2 SSD-9787-PA-48 - Request for Additional Information] - ADDITIONAL INFORMATION REQUIRED BY 08/07/2020	Y
74	SSD-9787-PA-49	17-0347_A-d01-20_let-dpie-200527-01-c01	C1	Construction Certificate CC#02[a]	Notification	Planning Portal Website	27/05/2020	KD	Yes	Email DPIE 27/05/20 [A-d01-20_200527_Email-dpie- Post Approval Document Received - (SSD-9787-PA-49)] Email DPIE 02/06/20 [A-d01-20_200602_Email-dpie-Construction Certificate CC#02[a]]	Y
75	SSD-9787-PA-50	17-0347_A-d01-20_let-dpie-200601-01-B3	B3	External Walls and Cladding documented evidence	Other	Planning Portal Website	01/06/2020	KD	No	Email DPIE 01/06/20 [A-d01-20_200601_Email-dpie-Post Approval Document Received - (SSD-9787-PA-50)]	N
76	n/a	17-0347_A-d03-10_dwp-ncc-200615	C20	Public Domain Works - Section 138 Assessment	Letter	City of Newcastle - email to D Ryner & S Masia	16/06/2020	KD	n/a		N
77	SSD-9787-PA-51	17-0347_A-d01-20_let-dpie-200629-02-c23-d30	C23 D30	Compliance Reporting & IEA Post Approval	Other	Planning Portal Website	29/06/2020	KD	Yes	Email DPIE 29/06/20 [A-d01-20_200629_Post Approval Document Received - (SSD-9787-PA-51)] Email DPIE 03/07/20 [A-d01-20_200703_Email-dpie-Notification - continued use of 2018 PAR's]	N
78	SSD-9787-PA-48	17-0347_A-d01-20_let-dpie-200629-01-c23	C23	Pre-Construction Compliance Report 03 revised	Reports	Planning Portal Website	29/06/2020	KD	Yes	In response to Request for Information (RFI-3776) Email DPIE 03/07/20 [A-d01-20_200703_Email-dpie-Pre-Construction Compliance Report #3 CC#2] - accepted by NSW DPIE	Y
79	SSD-9787-PA-52	17-0347_A-d01-20_let-dpie-200723-01-c01	C1	Construction Certificate CC#02[b]	Notification	Planning Portal Website	23/07/2020	KD	No	Email DPIE 23/07/20 [A-d01-20_200723_Email-dpie-Post Approval Document Received - (SSD-9787-PA-52)] Email DPIE 27/07/2020 [A-d01-20_200727_Email-dpie-Notification - CC#02(b) works]	Y
80	n/a	17-0347_A-d03-10_dwp-ncc-200805	C20	Section 138 Assessment Comments	Letter	City of Newcastle - email to D Ryner	05/08/2020	KD	No		N
81	n/a	17-0347_A-d01-20_let-ncc-200811	C15	Stormwater Diversion	Letter	City of Newcastle - email to S Masia	11/08/2020	KD	No	Email response back from CoN [17-0347_A_d01-20-200813_Email Nihon - Stormwater Diversion Status Update]	N
82	SSD-9787-PA-53	17-0347_A-d01-20_let-dpie-200824-01-c10 Nihon Uni_Built Construction Traffic and Pedestrian Management Sub Plan_Rev 02 TRACKED CHANGES	C10	CTPMSP Rev 02 CTPMSP Rev 02 Tracked Changes	Letter	Planning Portal Website	24/08/2020	KD	Yes	Email DPIE 24/08/20 [A-d01-20_200824_Email-dpie-Post Approval Document Received - (SSD-9787-PA-53)] Email DPIE 24/08/20 [A-d01-20_200824_Email-dpie-Traffic & Pedestrian Management Sub-Plan]	Y

83	SSD-9787-PA-54	17-0347_A-d01-20_let-dpie-200827-01-c08 Nihon University_Construction EMP_Rev 02_TRACKED CHANGES	C8	CEMP Rev 02 CEMP Rev 02 Tracked Changes	Letter	Planning Portal Website	27/08/2020	KD	Yes	Email DPIE 27/08/20 [A-d01-20_200824_Email-dpie-Post Approval Document Received - (SSD-9787-PA-54)] Email DPIE 28/08/2020 [A-d01-20_200828_Construction Environmental Management Plan]	Y
84	n/a	17-0347_A-d01-20_let-dpie-200827-C8&A24	C8 & A24	Non Compliance	n/a	compliance@planning.nsw.gov.au	27/08/2020	KD	No	Refer to Non-Compliance Register	N
85	SSD-9787-PA-55	17-0347_A-d01-20_let-dpie-200922-01-b03	B3	External Walls and Cladding documented evidence	Other	Planning Portal Website	24/09/2020	KD	Yes	Email DPIE 24/09/20 [A-d01-20_200924_Email-dpie-Post Approval Document Received - (SSD-9787-PA-55)] Email DPIE 25/09/20 [A-d01-20_200925_Email-dpie-(SSD- 9787-PA-55)] Email DPIE 25/09/20 [A-d01-20_200925_Email-dpie-External Walls and Cladding Details]	N
86	SSD-9787-PA-56	17-0347_A-d01-20_let-dpie-200928-01-D32	D32	IEA Construction Audit 2	Independent Review or Audit	Planning Portal Website	28/09/2020	KD	Yes	Email DPIE 28/09/20 [A-d01-20_200928_Email-dpie-Post Approval Document Received - (SSD-9787-PA-56)] Email DPIE 04/11/20 [A-d01-20_201104_Email-dpie- Independent Audit 2 and RAR] Letter DPIE 04/11/20 [A-d01-20_201104_Letter-dpie-Audit reports_03112020_042709]	R Requested 04/11/2020
87	SSD-9787-PA-56	17-0347_A-d01-20_let-dpie-200928-02-D33	D33	IEA Construction Audit 2 Response	Independent Review or Audit	Planning Portal Website	28/09/2020	KD	Yes	Email DPIE 28/09/20 [A-d01-20_200928_Email-dpie-Post Approval Document Received - (SSD-9787-PA-57)] Email DPIE 04/11/20 [A-d01-20_201104_Email-dpie- Independent Audit 2 and RAR] Letter DPIE 04/11/20 [A-d01-20_201104_Letter-dpie-Audit reports_03112020_042709]	R Requested 04/11/2020
88	SSD-9787-PA-57	WITHDRAWN AT REQUEST OF NSW DPIE									
89	SSD-9787-PA-58	17-0347_A-d01-20_let-dpie-201116-01-c23	C23 C24	Construction Compliance Report 01	Reports	Planning Portal Website	16/11/2020	KD	Yes	Email DPIE 16/11/20 [A-d01-20_201116_Email-dpie-Post Approval Document Received - (SSD-9787-PA-58)] Email DPIE 21/12/20 [A-d01-20_201221_Email-dpie- Construction Compliance Report 1]	R - to be uploaded after 30/11/2020, but before 14/01/2021
90	SSD-9787-PA-59	17-0347_A-d01-20_let-oeH-210305-e11-f04	E11 F4	Heritage Interpretation Plan Letter	Management Plan	Planning Portal Website	08/03/2021	KD	No	Email DPIE 30/03/21 [A-d01-20_210330_Email-dpie-Heritage Interpretation Plan - Response from Heritage NSW – HERITAGE COUNCIL OF NSW] Letter Heritage NSW 30/03/21 [A-d01-20_210330_Letter-HNSW Response to Consent Conditions E11 and F4]	N
91	SSD-9787-PA-59	17-0347_A-d01-20_let-oeH-210305-e11-f04_Interpretation Plan	E11 F4	Heritage Interpretation Plan Report	Management Plan	Planning Portal Website	08/03/2021	KD	No		N
92	SSD-9787-PA-59	17-0347_A-d01-20_let-dpie-210401-01-E11-f04	E11 F4	Heritage Interpretation Plan Letter	Management Plan	Planning Portal Website	01/04/2021	KD	Yes	Email DPIE 01/04/21 [A-d01-20_210401_Email-dpie-Post Approval Document Received - (SSD-9787-PA-59)]	N
93	SSD-9787-PA-59	17-0347_A-d01-20_let-oeH-210401-e11-f04_Interpretation Plan	E11 F4	Heritage Interpretation Plan	Management Plan	Planning Portal Website	01/04/2021	KD	Yes	Email DPIE 07/04/21 [A-d01-20_210407_Email-dpie-Heritage Interpretation Plan]	R Requested 19/04/21
94	SSD-9787-PA-60	17-0347_A-d01-20_let-dpie-210401-02-d04-d05	D4 D5	Construction Hours Letter Notification	Notification	Planning Portal Website	01/04/2021	KD	Yes	Email DPIE 01/04/21 [A-d01-20_210401_Email-dpie-Post Approval Document Received - (SSD-9787-PA-60)] Email DPIE 06/04/21 [A-d01-20_210406_Email-dpie- Construction Hours Letter Notification]	N

5.4 Community Liaison Register

Community Liaison Register

Built.

Project: Nihon University

Complaints Register

Last Updated: 30/04/21

REF ID	DATE / TIME RECEIVED	RECEIVED FROM	DESCRIPTION	DATE / TIME RESPONDED	RESPONSE BY	DESCRIPTION	CLOSED (Y / N)
2001-CC001	21/01/2020 1:20pm	TW (JFH Employee)	Concerned about removal of trees at Southern Boundary & wildlife. Works at James Fletcher Hospital.	22/01/2020 9:00am	BM	Phoned TW to discuss her concerns and assure precautions were taken and removal is in accordance with SSD-9787. Followed up with email containing project information and NSW Planning Portal	Y
2002-CC002	27/02/2020 4:20pm	TL (Resident)	Notified Built via email of cracks appearing within his property that were previously not noted. Believes demolition works occurring the past couple of days and vibration are the cause.	27/02/2020 5:06pm	BM	Phoned TL to further discuss the issue raised. An inspection of the property has been arranged for 3:00pm 28/02/2020 with TL, Built Project Manager and Structural Engineer who completed initial Pre-Construction Dilapidation Report. Follow up email sent to TL at 5:26pm confirming details of phone complaint and inspection. Inspection Report submitted to TL on 02/03/20 showing cracks identified and not worsened. Vibration monitor results received on 03/03/20 show compliance with structural levels.	Y
2003-CC003	9/03/2020 1:50pm	JL (Resident)	Noise complaint received via phone call to Construction Manager RM regarding noise prior to approved construction hours.	09/03/2020 1:58pm	BM	Built contacted JL on her mobile number to discuss the issue. JL stated that there was noisy vehicles and concerns of "loading of bricks and things in the morning" approximately between 4:30am to 6:30am. Upon review of CCTV footage, a large skip bin garbage truck and other heavy vehicle was seen on Bolton Street between 5-6:00am and not related to the Nihon Project. Built also spoke with JL's neighbour MH, who confirmed the workers were related to a project on Bolton Street as he had confronted them that morning.	Y

2003-CC004	10/03/2020 4:06pm	TL (Resident)	Tony lodged an additional complaint via email related to demolition works causing existing cracks to "enlarge" within his residence.	10/03/2020 4:23pm	BM	Built responded via email advising that vibration monitoring to date has shown compliant levels. It was requested that the Resident submits photos of enlarged cracks for review by Structural Engineer prior to another inspection as it was found that all cracks were existing after his initial complaint. Built conducted 7 days of monitoring at the residence between 13/03/2020 & 20/03/2020. Built issued Vibration Monitoring Report to the Resident on 26/03/2020 showing that vibration results were well under the limits for both structural damage and human comfort.	Y
2003-CC005	19/03/2020 4:05pm	James Fletcher Hospital (JFH)	Architect/Superintendent notified Built of noise complaint lodged directly to DPIE regarding demolition works.	19/03/2020 4:40pm	BM	Built contacted JFH main contact, NH (Corporate Services Manager - Hunter New England Health) to discuss the complaint. NH advised that she was unaware of the issue and had received no internal complaints. Built conducted immediate spot check of demolition noise which showed works were within permissible noise limits. Built engaged acoustic consultant to conduct internal noise monitoring within JFH on 20/03/2020. Results came back compliant with construction noise limits & report was submitted to JFH for their records on 25/03/2020.	Y
2004-CC006	01/04/2020 12:59pm	JB & CG (Resident)	Lodged complaint by email to Nihon community liaison address regarding vibration causing discomfort	02/04/2020 2:11pm	BM	Response email sent noting concerns and advising of Built monitoring activities to maintain compliance with vibration criteria and minimise disruptions. Advised the resident to contact if there are any further concerns or structural changes noted.	Y
2004-CC007	03/04/2020 9:24am	JB & CG (Resident)	Lodged complaint by email to Nihon community liaison address regarding workers being spotted onsite without Hard Hats and not maintaining social distancing.	03/04/2020 10:22am	BM	Response email sent advising that Built takes HSE and social distancing measures seriously and that this concern has been immediately addressed with workers onsite. It must be noted that the workers were completing a pre-start talk and were outdoors in open space.	Y

2004-CC008	03/04/2020 1:16pm	JB & CG (Resident)	Lodged complaint in relation to 2004-CN009 Extended Working Hours advising of the Environmental Planning and Assessment (COVID-19 Development – Construction Work Days) Order 2020 being implemented onsite.	06/04/2020 3:05pm	BM	Response sent by email noting concerns and frustration. Also advised that Built is continuing to follow Government advice in response to COVID-19, will continue to monitor the situation and implement required measures. - Refer also to Community Notice (2004-CN010) sent on 06/04/2020	Y
2004-CC009	03/04/2020 3:15pm	KD (Resident)	Lodged complaint in relation to 2004-CN009 Extended Working Hours advising of the Environmental Planning and Assessment (COVID-19 Development – Construction Work Days) Order 2020 being implemented onsite.	6/04/2020	BM	Refer to Community Notice (2004-CN010) sent on 06/04/2020.	Y
2004-CC010	03/04/2020 9:13pm	CT (Resident)	Lodged complaint in relation to 2004-CN009 Extended Working Hours advising of the Environmental Planning and Assessment (COVID-19 Development – Construction Work Days) Order 2020 being implemented onsite.	6/04/2020	BM	Refer to Community Notice (2004-CN010) sent on 06/04/2020.	Y
2004-CC011	6/04/2020 10:04am	JB & CG (Resident)	Lodged complaint in relation to alleged cracking of their property caused by groundworks onsite.	06/04/2020 12:20pm	BM	Built arranged for an inspection of the property to assess claim against conditions noted within Pre-Construction Dilapidation Report. Inspection completed by Structural Engineer on 08/04/2020. Inspection Report issued to the Resident on 09/04/2020 advising that in the Engineer's opinion, the cracks identified by the Resident were noted within the Pre-Construction Dilapidation Report and had not worsened. Resident disputed the findings of one of the identified cracks. Built responded that vibration monitoring of an adjacent property during the same period had demonstrated compliance with vibration criteria and that any disputes will be addressed after the completion and findings of the Final Dilapidation Reports required under the Development Consent Conditions. No further response received.	Y

2004-CC012	06/04/2020 1:40pm	KD (Resident)	Lodged complaint by email regarding extended working hours, social distancing, and a traffic management issue on 04/04/2020 (Saturday).	06/04/2020 4:13pm	BM	Referred the Resident to Community Notice (2004-CN010) for response to concerns regarding social distancing. Advised that the traffic management issue had been issued to the Site Team and Subcontractors for urgent action. Also requested that for any future issues, the Resident should contact Built PM or SM immediately to ensure matters are actioned quickly. Email received from City of Newcastle Councillor thanking Built for responding to the concerns of residents.	Y
2004-CC013	08/04/2020 9:48am	MW (Employee - Newcastle Chambers)	Lodged complaint by email regarding noise caused by grinding activities onsite.	08/04/2020 11:58am	BM	Response stated Built's intention to minimise noise and conduct ongoing monitoring during construction, however, elimination of noise is not possible. Advised that structural demolition is nearing completion on the portion of site near his office. Note: Works were a short term activity located behind 2.4m plywood hoarding. No further response received	Y
2004-CC014	28/04/2020 2:42pm	NH (HNE)	Email correspondence received from HNE advising of internal complaints related to vibration causing activities and requesting information on construction monitoring activities and methodology mentioned within Community Notice (2004-CN011) Construction Progress Update 02.	28/04/2020 3:53pm	BM	Built responded via email advising of the current site activities and their expected completion date of 1st May and that previous monitoring had demonstrated compliance. Built also advised that vibration monitors had been collected on 28/04/20 and that the monitoring report would be submitted to HNE for transparency and their records. Built submitted the monitoring report to HNE on 01/05/2020 showing that the acceptable vibration dose levels for intermittent vibration related to human comfort had not been exceeded. No further issues raised.	Y
2005-CC015	21/05/2020 5:52am	BC (Resident)	Email sent to Built Design Manager regarding noise when site personnel are arriving to site in the morning around 6:30am to 7:00am. Complaint specifically mentions noise generated by individuals talking as walking past the residence.	22/05/2020 3:38pm	BM	Email response sent advising of construction hours commencing at 7:00am and that Built would reinforce the need to be mindful of neighbours when arriving onsite of a morning. Resident responded with no further issues.	Y

2008-CC016	25/08/2020	HNE JFH	Received email from HNE JFH Corporate Services Manager regarding update on works currently occurring onsite due to receiving internal correspondence the previous week regarding jackhammering.	25/08/2020	BM	Built PM provided update of construction progress and advised that hand-held jackhammers were being intermittently used during construction of foundations. Works were expected to be completed by 28/08/2020. HNE responded advising of no further issues.	Y
2010-CC017	17/10/2020 6:38am	CG (Resident)	Received noise complaint from resident via text message and email on 17/10/2020 in relation to being woken by a worker opening the site access gate for personnel arriving to work.	19/10/2020	BM	Built PM provided apology and advised that whilst no construction activities or material deliveries were occurring at the time (in compliance with consent conditions), personnel would be reminded to be mindful of neighbours and noise when arriving to site of a morning. No further response received.	Y
2011-CC018	23/11/2020	Resident (Unknown) / SafeWork NSW	Safework Inspector attended site to follow up on a complaint received last week. Complaint received was around loads being lifted over the road in front of the works zone. The inspector reviewed the traffic management and traffic control plans, SWMS, crane crew and traffic controller competencies, road permits. No issues raised from documentation. Toolbox will be undertaken with crane crew and traffic control to reinforce controls around lifting from the works zone. All observed lifts have been completed in accordance with required controls and traffic stopped. NOTE: No complaint was received on this matter.	23/11/2020	ML	Nil	Y
2101-CC019	20/01/2021	CG (Resident)	Complaint received via email regarding construction noise at 6:52am.	20/01/2021	BM	Site personnel addressed on construction working hours and apology issued to the resident.	Y
2101-CC020	21/01/2021	CG (Resident)	Complaint received via email regarding construction noise at 6:50am.	22/01/2021	BM	Site personnel responsible were specifically tool boxed on construction working hours and apology issued to the resident.	Y
2101-CC021	29/01/2021	HNE JFH	Complaint received via email from HNEH regarding unauthorised parking in hospital driveway and staff being subject to abuse when directions were given to remove vehicle. Initial details cannot confirm whether person(s) involved were related to the project.	1/02/2021	BM	Built Project Manager contacted HNEH Corporate Services Manager by phone to discuss the incident and offer assistance in identifying those responsible. Investigations ongoing. Subcontractor identified and immediately removed from site. HNE advised of no further issues.	Y

2103-CC022	26/03/2021 6:13am	CG (Resident)	Complaint received via email from Resident regarding works in relation to the tower crane removal commencing prior to 7:00am.	26/03/2021 8:00am	BM	Email response to the resident with apologies and an explanation that the tower crane removal involved a full road closure and significant amount of high risk activity including major plant travelling from Wollongong. This major operation within a busy street/business district requires the implementation of all necessary control measures and traffic management to be in place to prior to works commencing to ensure the safety of the public and site personnel. Further to this, with several delays due to recent inclement weather and ongoing unpredictable forecasts, we required the works to proceed this morning in the interest of safety. We are aiming to complete these works safely and ASAP to minimise further disruptions across the entire weekend and leading up to Easter. Project Superintendent notified DPIE who acknowledged the incident with no further action necessary.	Y
------------	----------------------	------------------	---	----------------------	----	--	---

Community Liaison Register					Built.		
Project: Nihon University				Notices Register		Last Updated: 30/04/2021	
REF ID	DATE ISSUED	ISSUED TO	ISSUED BY	METHOD	DESCRIPTION	RESPONSES RECEIVED / DETAILS	CLOSED (Y / N)
1911-CN001	5/11/2019	ALL	SV	LETTER	Dilapidation Report request to nearby stakeholders - residents, businesses, etc.	Responses received from majority of stakeholders. Dilap reports completed by Engineer and submitted.	Y
1912-CN002	13/12/2019	James Fletcher Hospital	SV	MEETING	Consultation meeting with Hunter New England Health Management to discuss upcoming commencement of works, general scope, temporary fencing, boundary, etc.	Response received post-meeting that HNE Health would like the opportunity for NSW Dept. Public Works to review the works.	Y
1912-CN003	19/12/2019	ALL	BM	LETTER	Notice of commencement of works	NIL	Y
2001-CN004	21/01/2020	ALL	BM	EMAIL / LETTER	Notice of commencement of Asbestos removal	NIL	Y
2002-CN005	4/02/2020	Newcastle Police Station	BM / LA	MEETING	Meeting with Sgt Darren Holmes (Station Manager) to discuss shared lighting circuit requiring disconnection, noise mitigation & upcoming Work Zone Installation.	2002-CQ001	Y
2002-CN006	5/02/2020	NGS	BM	MEETING	Consultation meeting with Newcastle Grammar School Deputy Head of School & Director of Operations to discuss potential impacts and concerns regarding relocation of pedestrian crossing and proposed construction zone along Church Street site frontage.	Initial response was positive due to concerns around student & staff safety traversing past live site. Built issued additional information for review and suggested additional meeting if required.	Y
2002-CN007	19/02/2020	Newcastle Police Station	BM	LETTER	Formal notice of work zone installation	NPS raised concerns on lack of solution for parking of Correctional Services vehicles. Requested Built facilitate talks with CoN. Built facilitated discussions with CoN on 20/02/2020 & long term solution was agreed.	Y
2002-CN008	20/02/2020	ALL	BM	EMAIL & LETTER	Construction progress update including completion of Stage 1 asbestos removal, commencement of structural demolition, installation of work zone & pedestrian crossing	Response from Newcastle Grammar School thanking Built for notification and advised they will communicate the information to their parent body.	Y
2003-CN009	2/03/2020	HNE	BM/OR	MEETING	Meeting arranged with HNE & NSW Public Works representatives to discuss heritage wall retention works and other construction activities potentially affecting HNE James Fletcher Hospital	HNE Engineer Jason Thomas was the only attendee. Discussed all works and items. Built issued meeting minutes & retention design to HNE on 04/03/2020 for review and comment. Deadline for HNE response is 27/03/2020. Response received from HNE on 27/03/2020 with no objections.	Y

2004-CN009	3/04/2020	ALL	BM	EMAIL / LETTER	Extended Construction Hours: Notice issued to all surrounding residents, businesses, and organisations advising of the introduction of the Environmental Planning and Assessment (COVID-19 Development - Construction Working Days) Order 2020. The notice advised that Built intended to enact this Order at Nihon University until further advice/notice received from the NSW Dept. Planning, Industry and Environment	Community complaints received from Residents on Church Street. These are referenced below. 2004-CC007 2004-CC008 2004-CC009 2004-CC010 2004-CC012 In response to the community concerns, Built issued additional Community Notice (2004-CN010).	Y
2004-CN010	6/04/2020	ALL	BM	EMAIL / LETTER	Community Response to Extended Construction Hours: Notice issued to surrounding residents, businesses, and organisations advising that in response to community responses received related to 2004-CN009, Built will be extending working hours on Saturday's only in the short term and that any changes will be communicated in advance.	Additional responses were received, however, all were still in relation to extended working hours. Built has continued to implement the revised extended working hours on Saturday's and COVID-19 prevention measures onsite in accordance with Government advice.	Y
2004-CN011	22/04/2020	ALL	BM	EMAIL / LETTER	Construction Progress Update 02: - Noted establishment of Church Street Hoarding. - Advised of structural demolition progress - Advised of commencing piling / retention works in SW corner of the site on 27/04/2020. - Advised of piling method (CFA) to minimise noise and vibration. - Advised of planned Water Main Upgrade works commencing in late May 2020.	NIL	Y
2005-CN012	15/05/2020	HNE	BM	EMAIL	Notice to HNE James Fletcher Hospital regarding commencement of Temporary Ground Anchor Works to new retaining wall as discussed onsite with HNE, dwp, and Built in March 2020 (REF 2003-CN009) and per the design approved by NSW Public Works (reference email received from N. Halpin on 26/03/2020)	HNE response on 18/05/2020 ensuring HNE Engineering is aware of what is occurring on their property. Built (BM) contacted HNE for phone discussion to clarify and followed up with email on 18/05/2020. No outstanding issues.	Y
2006-CN013	4/06/2020	HWC	BM	MEETING	Pre-Commencement Meeting held onsite at Nihon University with Hunter Water, dwp Australia, Metiri Consultants, Built, and Murphy Plumbing to discuss the upcoming watermain upgrade works.	Hunter Water & Metiri Consultants advised of pre-commencement documentation to be submitted prior to commencing works. All actions closed and approval received.	Y
2006-CN014	5/06/2020	NPS	BM	MEETING/EMAIL	Site Meeting held with Newcastle Police Station to advise of and discuss upcoming road / lane closures on Church Street during Hunter Water works and erection of Tower Crane. Post-meeting, Built submitted the TMPs to NPS for information and comment if required.	No additional feedback / comments received. No further action.	Y

2006-CN015	5/06/2020	ALL	BM	EMAIL	Additional Community Notice issued to residents and businesses advising of Hunter Water Upgrade & Crane Erection works commencing.	Received one query from a resident requesting additional information. Received query from HNE James Fletcher Hospital clarifying if their driveway access would be affected. Built issued a Staging Plan and additional information on the works. No further comments received. No further action.	Y
2006-CN016	24/06/2020	HNE	BM	MEETING	Site Meeting and inspection held with Hunter New England Health, dwp Australia, Built, and Murphy Plumbing to discuss upcoming Sewer Main Upgrade requiring access to HNE property.	HNE granted access permission and requested additional notice prior to commencing works.	Y
2007-CN017	28/07/2020	ALL	BM	EMAIL	Construction Progress Update 03 - General update on progress and upcoming works including concrete pours (and related lane closures) and the 21 day notice for water main connection works.	NIL	Y
2007-CN018	29/07/2020	HNE	AM	EMAIL	Email correspondence with HNE regarding upcoming water main connection and potential disruptions to HNE James Fletcher Hospital.	Ongoing coordination with HNE contacts to ensure water connection does not cause disruption to normal operations. No disruptions to HNE operations & no further issues.	Y
2009-CN019	3/09/2020	HNE	BM	EMAIL	Provided HNE with an As-Built documentation package for retention works completed on the adjoining heritage retaining wall along the southern boundary of Nihon University and HNE James Fletcher Hospital.	No additional feedback / comments received. No further action.	Y
2009-CN020	23/09/2020	ALL	BM	EMAIL	Construction progress update and advising of upcoming works including additional Hunter Water infrastructure works and road restoration on Church Street.	Response received regarding ongoing implementation of DPIE Extended Working Hours Order 2020. Built confirmed extended hours are still ongoing in accordance with the Order and that any changes will be communicated to the community.	Y
2010-CN021	27/10/2020	HNE	BM	EMAIL	Notice provided that a section of the chain link fence along the western boundary has been relocated further west to accommodate scaffold. Advised that fencing and scaffold is still within Nihon site boundary. Marked up plan was also attached for information.	Response received thanking for the notice. Nil actions.	Y
2011-CN022	18/11/2020	ALL	BM	EMAIL	Notice provided to community regarding scheduled road restoration works on Church Street as part of the Hunter Water Upgrade Works package.	Response received from resident regarding driveway access. Built advised access limited for a single day. No further issues. Newcastle Police contacted Built PM after works completed advising that no issues were raised during the works.	Y
2012-CN023	9/12/2020	ALL	OR	EMAIL	Notice provided to community stakeholders advising of partial road closures on Church Street for scheduled concrete pours on 11th & 14th December.	Response received from Grand Hotel, NGS, and HNEH James Fletcher thanking Built for the notice. Nil actions.	Y
2012-CN024	9/12/2020	ALL	OR	EMAIL	Notice provided to community stakeholders advising of rescheduled partial road closure on Church Street for rescheduled concrete pour on 10th December due to inclement weather.	Response received from Grand Hotel, NGS, and HNEH James Fletcher thanking Built for the notice. Nil actions.	Y

2012-CN025	10/12/2020	ALL	OR	EMAIL	Notice provided to community stakeholders advising of partial road closures on Church Street for concrete pours scheduled between December 2020 to mid-January 2021.	No response received.	Y
2012-CN026	21/12/2020	ALL	BM	EMAIL	Construction progress update and advising of upcoming works in early 2021 including concrete pours and public domain works.	No response received.	Y
2101-CN027	22/01/2021	ALL	BM	EMAIL	Community notice advising of upcoming road and footpath closures to enable construction works.	No response received.	Y
2102-CN028	5/02/2021	ALL	BM	EMAIL	Community notice advising of amended dates for upcoming road and footpath closures to enable Hunter Water works.	No response received.	Y
2102-CN029	11/02/2021	Newcastle Police Station	BM	MEETING	Consultation meeting held onsite with Newcastle Police personnel to discuss upcoming cabling works.	No issues raised. Works will be coordinated with NPS to minimise any disruptions.	Y
2102-CN030	26/02/2021	ALL	BM	EMAIL	Community notice advising that the tower crane removal and road closure has been rescheduled to 12th & 13th March 2021.	No response received.	Y
2103-CN031	10/03/2021	ALL	BM	EMAIL	Community notice advising that the tower crane removal and road closure has been rescheduled to the 19th & 20th March 2021 due to forecast inclement weather.	No response received.	Y
2103-CN032	23/03/2021	ALL	BM	EMAIL	Community notice advising that the tower crane removal and road closure has been rescheduled to the 26th & 27th March 2021 due to forecast inclement weather.	No response received.	Y
2103-CN033	25/03/2021	ALL	BM	EMAIL	Update advising of upcoming road closures, Authority service works, commencement of s.138 works, and general construction progress.	No response received.	Y
2103-CN034	29.03.2021	City of Newcastle	BM	Site Meeting	Consultation meeting with City of Newcastle Public Works Coordinator to discuss upcoming Section 138 Public Domain Works.	Built to coordinate regular inspection with Council throughout the works as required by permit conditions.	Y
2104-CN035	01.04.2021	Newcastle Police Station	LA	Site Meeting	Consultation meeting with Newcastle Police Station regarding the full road closure on Church Street scheduled for 29.04.2021 to enable a farewell parade for a retiring senior Officer.	Built communicated road closure to site personnel and cooperated with Police requests to prevent disruptions to the parade.	Y
2104-CN036	02.04.2021	Grand Hotel	LA	Site Meeting	Consultation meeting with the Grand Hotel regarding Section 138 works adjacent to their property including seeking permission for the installation of temporary propping to enable excavation works.	Verbal permission received. Built has proceeded with planning the works and will continue to consult with the property owner. The temporary design will be submitted to the owner and written permission received prior to works commencing.	N

Community Liaison Register						Built.	
Project: Nihon University			Queries Register			Last Updated: 30/04/2021	
REF ID	DATE / TIME RECEIVED	RECEIVED FROM	DESCRIPTION	DATE / TIME RESPONDED	RESPONSE BY	DESCRIPTION	CLOSED (Y / N)
2002-CQ001	4/02/2020	Newcastle Police Station	Request for sound baffling installed to L1, 2, 3 Balcony Windows due to meeting held on 03/02/2020	4/02/2020	BM	Confirmed that BUILT can organise an inspection by Acoustic Consultant and provide an appropriate solution. Acoustic solution provided by Consultant is to install acoustic door seals.	Y
2002-CQ002	19/02/2020	Newcastle Police Station	Request for Built to facilitate talks with City of Newcastle regarding long term solution for Correctional Services vehicle parking	19/02/2020	BM	Built has scheduled onsite meeting with Newcastle Police Station & City of Newcastle for 20/02/2020 to discuss solutions. City of Newcastle agreed to provide permanent parking on Watt Street for required vehicles.	Y
2003-CQ003	03/03/2020 1:04pm	AR	Email received from AR. Spoke with Built Foreman onsite regarding blanked out pedestrian crossing and concerns around pedestrian safety due to lack of signage & physical barriers warning common users that the crossing is no longer in place. Forwarded email sent to City of Newcastle expressing same concerns plus stating that Built had traffic control personnel onsite directing pedestrians which was good to see. Advised Council that additional signage should be implemented	04/03/2020 10:35am	BM	Response email sent acknowledging concerns and advising that Built is working with Council to ensure signage is installed ASAP. City of Newcastle responded on 09/03/20 with additional requirements originally not requested during consultation. All actions closed out.	Y
2003-CQ004	26/03/2020 5:19pm	JS	Email sent to Structural Engineer responsible for completing Pre-Construction Dilapidation Report on the property requesting that vibration causing activities be noted for Post-Construction Dilapidation Inspection.	27/03/2020	BM	Noted by Built & Engineer. No further correspondence received.	Y
2004-CQ005	01/04/2020 12:21pm	JP	Email sent to Nihon community liaison address advising of vibration felt within their residence caused by a loaded vehicle entering site	02/04/2020 2:06pm	BM	Response email sent noting concerns and advising of Built monitoring activities to maintain compliance and minimise disruptions. Advised the resident to contact if there are any further concerns or structural changes noted. No further response received.	Y
2004-CQ006	01/04/2020 12:47pm	KD	Email sent to Nihon community liaison address advising that vibrations were felt at various times throughout the day.	02/04/2020 2:08pm	BM	Response email sent noting concerns and advising of Built monitoring activities to maintain compliance and minimise disruptions. Advised the resident to contact if there are any further concerns or structural changes noted. No further response received.	Y

2005-CQ008	18/05/2020	Newcastle Grammar School	Phone call to Built & follow up email notifying Built that construction vehicles (trucks) were standing in the school drop off/pick-up zone. Noted this was prior to school zone hours and requested an alert to be raised with Built & Subcontractors to ensure no issues moving forward.	19/05/2020 9:24am	OR	Built immediately instructed Subcontractors on 18/05/2020 not to use this zone at any time. Follow up email sent to NGS advising them of action taken and acknowledging concerns. NGS had no further issues.	Y
2008-CQ009	10/08/2020	JP	Emailed Engineer responsible for dilapidation report to note potential cosmetic issues related to 2004-CQ005. Engineer contacted Built PM to advise.	10/08/2020	BM	Built PM contacted the resident via phone call to enquire further and requested photos to forward to Engineer for preliminary review. Resident submitted photos via email on 24/08/2020. Built PM forwarded photos to Engineer and has requested an inspection of the property to investigate further. The engineer inspected the property on 09/09/20 and reviewed alleged damage against pre-existing condition, noting that the majority of items were existing, whilst the remaining were minor and not captured within the original report. Built advised that these issues have been noted and would be further assessed at the completion of the post-construction dilapidation survey. No further comment has been received from the resident.	Y
2010-CQ010	19/10/2020	NGS	Received email advising that students would be using the building opposite Nihon University as a temporary exam facility for the next three weeks. Provided key exam dates with request that noise is minimised where able.	20/10/2020	BM	Built PM responded with advice that key exam dates did not currently clash with major construction activities (subject to change). Advised that as a precaution, additional noise monitoring and measures would be implemented where practicable and reasonable to do so if required.	Y