


DARLINGTON PUBLIC SCHOOL REDEVELOPMENT

Appendix R — Remediation Action Plan

SSD-9914

Prepared by Douglas Partners

For NSW Department of Education





Douglas Partners

Geotechnics | Environment | Groundwater

Integrated Practical Solutions

Remediation Action Plan

Proposed Upgrade Works
417 Abercrombie Street, Darlington, NSW

Prepared for
NSW Department of Education

Project 92277.02
June 2020



Document History

Document details

Project No.	92277.02	Document No.	R.001.Rev2
Document title	Remediation Action Plan Proposed Upgrade Works		
Site address	417 Abercrombie Street, Darlington, NSW		
Report prepared for	NSW Department of Education		
File name	92277.02.R.001.Rev2		

Document status and review

Status	Prepared by	Reviewed by	Date issued
Revision 0	Grant Russell	Glyn Eade	23 March 2020
Revision 1	Grant Russell	Glyn Eade	26 May 2020
Revision 2	Grant Russell	Glyn Eade	4 June 2020

Distribution of copies

Status	Electronic	Paper	Issued to
Revision 0	1	0	Daniel Luliano on behalf of NSW Department of Education
Revision 1	1	0	Daniel Luliano on behalf of NSW Department of Education
Revision 2	1	0	Daniel Luliano on behalf of NSW Department of Education

The undersigned, on behalf of Douglas Partners Pty Ltd, confirm that this document and all attached drawings, logs and test results have been checked and reviewed for errors, omissions and inaccuracies.



	Signature	Date
Author		4 June 2020
Reviewer		4 June 2020



Table of Contents

	Page
1. Introduction.....	1
2. Objectives of the RAP	2
3. Site Information	3
3.1 Site Identification.....	3
3.2 Site Description.....	3
4. Previous Contamination Investigations.....	4
4.1 Parsons Brinkerhoff (2014) Asbestos in Grounds, Asbestos Management Plan	4
4.2 DP (April 2018) Preliminary Site Investigation.....	5
4.3 DP (February 2019) Detailed Site Investigation	6
4.4 DP (May 2020) Soil Vapour Assessment	7
5. Contamination Summary.....	8
6. Remediation Options.....	8
6.1.1 Off-Site Disposal	9
6.1.2 Capping and Containment	9
6.2 Preferred Remediation Strategy	10
7. Remediation Acceptance Criteria	10
The RAC are summarised in Table 4.....	10
8. Personnel and Responsibilities	11
9. Remediation Strategy.....	12
9.1 Preliminary Site Design and Containment Cell/Capping Layer Management Area	12
9.2 General Remediation Procedures and Sequence	12
9.3 Remediation Scope.....	13
9.3.1 Site Establishment	13
9.3.2 Excavation and Off-Site Disposal of Soils	14
9.3.3 Containment Cell/Capping Layer Areas	14
9.3.4 Geo-textile Fabric Requirements	15
9.4 Contingency for Unexpected Findings.....	15
9.5 Minimisation of Cross-Contamination	15
9.6 Waste Disposal	16
9.7 Stockpiling of Contaminated Material	16
9.8 Loading and Transport of Spoil.....	16
9.9 Disposal of Material	17
9.10 Materials for use in Backfilling and Imported Fill	17

10.	Validation Plan	18
10.1	Validation Scope	18
10.1.1	Validation Data Quality Objectives (DQO)	18
10.1.2	Validation of Remedial Excavation of Soils Impacted by CoC	18
10.1.3	Validation of the Burial Areas Where Suitable – Containment Cell/Capping Layer	19
10.2	Quality Assurance Plan.....	19
10.2.1	Sample Collection and Handling.....	19
10.2.2	Field QA/QC.....	20
10.2.3	Laboratory Quality Assurance and Quality Control.....	20
10.2.4	Achievement of Data Quality Objectives	20
10.2.5	Validation Reporting.....	20
11.	Site Management Plan.....	21
11.1	Site Operations	21
11.2	Environmental Management.....	22
11.3	Occupational Health and Safety	22
12.	Conclusion.....	23
13.	References	23
14.	Limitations	24

Appendix A:	Drawings 1 to 5
Appendix B:	Master Concept Plan
Appendix C:	About this Report

Report on Remediation Action Plan

Proposed Upgrade Works

417 Abercrombie Street, Darlington, NSW

1. Introduction

Douglas Partners Pty Ltd (DP) was commissioned by Mace Australia Pty Ltd (MA) on behalf of the NSW Department of Education (NSW DoE) to prepare a Remediation Action Plan (RAP) for Darlington Public School located at 417 Abercrombie Street, Darlington, NSW (hereinafter referred to as 'the Site', as shown on Drawing 1 in Appendix A). DP understands that the Site currently comprises an operational primary school and child care centre and redevelopment/upgrading works are proposed for the school complex. The site covers an approximate area of 0.72 ha and is located within the Local Government Area of the City of Sydney.

Previous investigations undertaken by DP, including a Preliminary Site Investigation (ref. 92277.00), a Detailed Site Investigation (ref. 92277.01) and a Soil Vapour Assessment (ref. 92277.02.R.003.Rev0), have identified total recoverable hydrocarbon (TRH), polycyclic aromatic hydrocarbons (PAH) and lead impacted fill across the entire site at concentrations exceeding both adopted health investigation levels (HILs) and ecological investigation levels – The HILs were developed due to health concerns predominantly through ingestion and dermal contact pathways. The contaminated fill at the site therefore requires remediation/management for the site to be rendered compatible with the proposed continued use of the site as a primary school and child care centre.

The RAP is required to support the redevelopment of the site. The purpose of the RAP is to establish appropriate remediation/management objectives, strategies, methodologies and validation processes to enable remediation/management of the site's soils in accordance with EPA requirements to render the site compatible with the proposed land use.

The RAP has been developed based on the following:

- The results of the previous contaminated land investigations undertaken by DP at the site as discussed in Section 4;
- The Darlington Public School Master Plan (dated 4 October 2019) for the redevelopment/upgrading works and the Request for Tender Documents (SINSW00004/19) provided by MA in an email dated 17 January 2020. The Master Concept Plan map is shown in Attachment B; and
- The available standards and guidelines prepared by the relevant authorities and with reference to the Secretary's Environmental Assessment Requirements (SEARS) as detailed in Table 1 below.

Table 1: Relevant Guidelines and SEARS

Guidelines and SEARS Requirements	Relevant Sections in Report
Relevant Standards and Guidelines	
National Environmental Protection Council (NEPC) <i>National Environment Protection (Assessment of Site Contamination) Measure</i> 1999, as amended 2013 (NEPC, 2013).	Throughout RAP and see Sections 4 and 5
NSW Department of Urban Affairs and Planning and Environment Protection Authority <i>Managing Land Contamination, Planning Guidelines, SEPP55 - Remediation of Land</i> , (SEPP 55, 1998).	Throughout RAP
NSW EPA (2020) <i>Guidelines for Consultants reporting on contaminated Land: Contaminated land guidelines</i>	See Section 4
SEARS	
Assess and quantify any soil and groundwater contamination and demonstrate that the site is suitable for the proposed use in accordance with the provisions of SEPP 55.	See Sections 4 and 5
Identify and detail how any asbestos waste, lead-based paint and Polychlorinated biphenyls (PCBs) that may be encountered will be handled, transported and disposed.	See Sections 9.4 to 9.9

2. Objectives of the RAP

The main objective of the RAP is to facilitate the remediation of the site's soils in an acceptable manner, to a condition suitable for the proposed redevelopment and continued use of the site as a primary school and child care centre.

The specific objectives of this RAP are therefore to provide a strategy for site remediation which:

- Minimises impacts from the site on the environment and on public health and safety during site remediation;
- Maximises the protection of workers involved with site remediation; and
- Renders the site safe, from an environmental perspective, for the proposed land use and substantially reduces potential exposure pathways to contaminants in accordance with remediation acceptance criteria (RAC) as defined in this RAP.

3. Site Information

3.1 Site Identification

The Site comprises the following land parcels as detailed in Table 2 below.

Table 2: Study Area Identification

Lot/Deposited Plan	Current Land Use	Approx. Area (ha)
Darlington Public School, 417 Abercrombie Street, Darlington NSW		
592 / 752049	Primary School	0.49
100 / 623500	Primary School	0.23
Total Approximate Area		0.72

3.2 Site Description

The following site description is based on the following:

- DP site inspection completed on 28 February 2018;
- PSI field works completed on 17 March 2018;
- DSI field works completed on 14 to 18 January 2018;
- SVA field works completed on 28 and 29 April 2020; and
- A review of Nearmap Imagery.

Prominent site features are presented on Drawing 2 (Appendix A).

Lot 592 DP 752049

This lot is roughly square shaped and comprises the majority of the school grounds and buildings. A large two storey rectangular building is located in the south western corner of the lot which comprises several school offices and classrooms. The building is constructed of brick walls, concrete slab floors and sheet metal roofing. Several interior walls and ceilings of the building appeared to be constructed of fibre cement sheeting (FCS), possibly containing asbestos. A courtyard is located to the immediate east of the building and is mostly concrete sealed with two small unsealed garden areas containing large established trees and shrubs. Another brick building is located to the immediate east of the courtyard and is also constructed of brick walls, concrete slab floor and metal sheeting roofing.

FCS interior walls and ceilings were also observed in portions of the building.

Another large rectangular shaped building is located across the central western portion of the lot and comprises the school hall and a number of classrooms. The building is constructed similarly to the other buildings onsite. An extension of the building is located to the immediate northwest. An area containing play equipment is located to the immediate east of the building. The play equipment area is sealed with a “soft-fall” safety surface material. A concrete path is located immediately adjacent to the east of the play area with an unsealed garden located further to the east.

Another S – shaped class room building is located across the central south eastern portion of the lot which is also constructed similarly to the other buildings onsite. The area to the immediate north of the S-shaped building is concrete sealed with unsealed gardens and a grassed area located further beyond in the north eastern portion of the lot.

Lot 100 DP 623500

This lot is roughly L – shaped and consists of a basketball court and playground area. The lot is elevated slightly above the remainder of the site (adjacent lot to the south) indicating that the area has likely been historically filled. The majority of the area is sealed with asphalt and concrete. The far northern portion of the lot is elevated further above the remainder of the lot and is covered with a “soft-fall” safety surface material. Several large established trees also exist within the northern portion of the site. An unsealed garden bed is located along the eastern boundary of the lot and contains several small shrubs.

4. Previous Contamination Investigations

DP is aware of the following environmental investigations having previously been undertaken at the site:

4.1 Parsons Brinkerhoff (2014) Asbestos in Grounds, Asbestos Management Plan

BLP provided DP with an Asbestos Management Plan (AMP) produced for the site by Parsons Brinkerhoff (PB) in 2014. The AMP was an updated version of previous AMPs produced for the site by PB in 2007 and 2013. In August 2007 fragments of asbestos-containing materials (ACM) were identified by PB on ground surfaces across the northern playground area of the site. In order to manage the risk of exposure to asbestos these fragments were removed under the guidance of PB from the ground surfaces in August 2007 and July 2013. In a previous PB inspection report it was proposed that an area delineated as the asbestos zone in the northern playground be encapsulated with an appropriate surface such as hard stand or raised mulch garden beds. The AMP (PB, 2014) outlines the plan for management of the identified asbestos impacted areas (zones).

The asbestos register in Section 3 of the AMP outlines the areas requiring management as:

- The northern playground area; and
- Northern and north eastern raised garden beds adjacent to the school boundary walls.

The AMP (PB, 2014) recommended that asbestos zone management should include regular inspections and maintenance. The PB AMP included a checklist (presented in Appendix A of the AMP) which it was recommended be used whenever walkover inspections or maintenance is carried out. The AMP states that *“the checklist is specific to the requirements of the grounds at the Darlington Public School and sets out the frequency of inspections required”*.

In addition, subsection (5.2) within Asbestos Zone Maintenance Works and Management (Section 5) states that *“if work within sub soil areas within school grounds that will disturb or potentially disturb the buried asbestos, the contractor, maintenance person; all Department of Commerce, Department of Education & Communities personnel or other authorised person must engage a licensed asbestos removal contractor with a friable asbestos licence to undertake the work”*.

4.2 DP (April 2018) Preliminary Site Investigation

DP completed a PSI of the site for BLP in April 2018 which was required as part of a master plan and concept design and to support future development applications being made to the City of Sydney. The aim of the PSI was to provide preliminary contamination, salinity and acid sulfate soil information regarding the site's suitability for the proposed redevelopment/upgrade works.

A site walkover and a desktop review of site history information were undertaken to identify areas of environmental concern (AEC) and contaminants of concern (CoC) which may have arisen from previous and current land uses and activities. The desktop investigation was limited to a review of aerial photographs, a number of NSW EPA database searches and listing of other potential site contamination issues based on DP experience with sites of a similar nature and scale.

The results of the site walkover and desktop investigation identified the following AEC that had the potential for contamination of near surface soils and/or fill at the site:

- AEC1: Presence of demolished former buildings and sheds (hazardous building materials contained within);
- AEC2: Presence of imported filling of an unknown origin;
- AEC3: Presence of former and current sheds (potential chemical storage);
- AEC4: Presence of a power pole (potential contaminants associated with pole treatment/protection); and
- AEC5: Presence of a former road/laneway.

Targeted sampling was undertaken at ten locations across the site within identified AEC in the vicinity of former/current site structures and areas of fill (BH1 to BH6, BH8 and BH9), the former road/laneway (BH7) and a power pole onsite (Power pole). The results of site inspection and soil sampling identified the following that will require remediation, management and/or risk assessment or further investigation for the site to be considered suitable for the proposed upgrading works and ongoing use as a primary/pre-school:

- TRH, PAH and lead impact was variously identified in shallow fill at two locations in the north western portion of the site (BH5 and BH6) and one location in the south eastern portion of the site (BH2). Given the identification of slag and charcoal type material within fill at these locations contamination of the fill is considered to be potentially associated with historic fill from an industrial site with blast furnace activities;

- TRH and zinc impact to shallow soils in the central eastern portion of the site; and
- Potential for ACM impact to shallow soils across the site. Whilst ACM was not identified in the PSI soil sampling, given the preliminary nature of the PSI; the historical demolition of numerous structures; and importation of fill, the presence of asbestos impacted soils at the site could not be ruled out.

The PSI sample locations are shown on Drawing 3 (Appendix A).

4.3 DP (February 2019) Detailed Site Investigation

A DSI was completed to further investigate the above issues to update the PSI report on contamination to inform ongoing concept design for the school. DSI field work was completed at the site on 15 to 18 January 2018 which included completion of the following scope of work:

- Completion of 16 probability-based boreholes (BH10 to BH19 and BH21 to BH25) across the site on a 19.5 m grid and collection of shallow (between 0.2 and 0.5 metres below ground level [m bgl]) fill soil samples. Three of the locations (BH19, BH21 and BH24) drilled for a concurrent geotechnical investigation were utilised to collect fill samples. Grid based borehole BH20 could not be completed as the area was inaccessible due to raised garden beds. The number of grid samples, including sample locations completed during the PSI, satisfies NSW EPA sampling requirements for the area of the property (total area of approx. 0.72 ha). The grid is sufficient to detect a 22.9 m diameter hotspot with a 95% upper confidence level. The grid was positioned so that grid locations could also investigate the lateral extent of impact to filling at locations BH2, BH5, BH6, BH7 and BH9 where CoC were identified during the PSI that require some form of remediation, management and/or risk assessment;
- Completion of two targeted locations (BH26 and BH27) and collection of shallow (between 0.2 and 0.5 mbgl) filling soil samples. The locations were positioned at points at a distance of approximately 5 – 7 m from previously identified impacted locations (BH2, BH5 and BH6) to further investigate the immediate lateral extent of impact at these locations where concentrations of the CoC were detected at levels exceeding human health investigation levels. It should be noted that these locations were used in conjunction with grid based locations to investigate the lateral extent of impact and define either remediation, management and/or risk assessment requirements. Targeted borehole BH28 could not be completed as the area was inaccessible due to the presence of raised garden beds;
- Deeper fill samples (between 0.5 and 1.0 m bgl) and natural soil samples were also collected at locations BH2, BH5, BH6, BH7 and BH9 where CoC were identified during the PSI to investigate the vertical extent of impact at these locations; and
- Laboratory analysis of all fill soil samples for the identified CoC including TRH, BTEX, PAHs, metals and asbestos. A deeper fill sample from BH5 and native samples collected at depths of approximately 1.2 m bgl from boreholes BH7 and BH9 were also analysed for the identified CoPC.

The DSI (including PSI) sample locations are shown on Drawing 4 (Appendix A).

The results of DSI soil sampling identified and confirmed TRH, PAH and lead impact to fill across the site at concentrations exceeding both adopted HILs and EILs. The identified impact does not appear to be limited to any particular fill type, fill depth and/or portion of the site. Given that most of the site is sealed with either asphalt, concrete or “soft-fall” safety surface material the potential for complete human health or ecological pathways to exist between impacted filling is considered limited. However, due to unsealed areas in the central eastern portions of the site there is a potential pathway to contamination.

4.4 DP (May 2020) Soil Vapour Assessment

A SVA was completed to further investigate the identified elevated concentrations of F2 and naphthalene exceeding the adopted Tier 1 health screening levels (HSLs) in one fill soil sample collected a location (BH5) at a depth of 0.5 m bgl in the central western portion of the site presenting a potential soil vapour risk.

SVA field work was completed at the site on 28 to 29 April 2020 which included completion of the following scope of work:

- Completion of three hand auger boreholes (BH101 to BH103) and collection of additional fill samples in the vicinity of BH5 on 28 April 2020 to determine the approximate lateral extent of F2 and naphthalene impact to fill presenting a potential vapour risk;
- Installation of Waterloo passive soil vapour samplers (WMGS) within the boreholes completed in the vicinity of BH5. Each WMGS was left for a period of approximately 24 hours before retrieval and sent to the laboratory for F2 (TRH C10-C16 less Naphthalene) and naphthalene analysis; and
- Placement of a summa cannister air gas sampler (SVI1) within the nearest building to the immediate south of BH5 to assess the current indoor air concentrations. The indoor air sample was also collected over an approximate 24-hour period and sent to the laboratory for F2 and naphthalene analysis.

The SVA sample locations are shown on Drawing 5 (Appendix A).

Results of the investigation did not identify F2 and naphthalene at concentrations above the adopted Site Assessment Criteria (SAC) in any of the soil, soil vapour or indoor air samples submitted for laboratory analysis.

Based on the results of the SVA the concentrations of F2 and naphthalene in fill previously detected at 0.5 m bgl at BH5 located in the central western portion of the site were not considered to present a complete vapour intrusion pathway or an actual vapour risk to either the current or proposed school buildings.

5. Contamination Summary

Review of the previous investigations and the concept master plans provided by MA showing the proposed building layout indicate TRH, PAH and lead impacted fill across the entire site at concentrations exceeding both adopted HILs and EILs requires remediation and/or management for the site to be considered suitable for the proposed upgrading and continued use of the site as a primary school and preschool. The HILs were developed due to health concerns predominantly through ingestion and dermal contact pathways. Whilst potential for complete pathways to impacted fill at the site is currently considered limited remediation/management is required to reduce exposure pathways in the proposed development.

Table 3: Summary of AEC Requiring Remediation, Contaminant of Concern and Assessment Criteria

AEC	Description of AEC Requiring Remediation	Contaminant of Concern, depth etc	Site Assessment Criteria
2B	TRH, PAH and lead impact to fill across the entire site at concentrations exceeding both adopted health investigation levels (HILs) and ecological investigation levels	TRH C ₁₀ – C ₄₀ (maximum of 1,600 mg/kg for TRH C ₁₆ – C ₃₄ at BH18 at 0.3 m bgl) PAH (maximum of 42 mg/kg for BaP TEQ contaminants) detected in shallow fill at BH18 at depth of 0.3 m bgl Lead detected at a maximum of 2,200 mg/kg in shallow fill at BH9 at depth of 0.5 m bgl	TRH C ₁₆ – C ₃₄ EIL – 300 mg/kg BaP TEQ HIL - 3 mg/kg Lead HIL – 300 mg/kg

6. Remediation Options

The preferred hierarchy for remediation of soil at contaminated sites in a decreasing order of preference, as set out in NEPC (2013) and outlined in NSW EPA *Contaminated Land Management Guidelines for the NSW Site Auditor Scheme* 3rd Edition, 2018 (NSW EPA, 2018) is:

- 1) Onsite treatment of excavated soil (so that the contaminant is either destroyed or the associated hazard is reduced to an acceptable level);
- 2) Offsite treatment of excavated soil (so that the contaminant is either destroyed or the associated hazard is reduced to an acceptable level, after which the soil is returned to the site);
- 3) Consolidation and isolation of the contaminant by containment within a properly designed barrier; and
- 4) Removal of contaminated material to an approved site or facility, followed, where necessary, by replacement with appropriate material.

Based on the sensitive landuse (school), the Request for Tender documents (Section 4 of SINSW00004/19), discussion with MA and provided Master Plans, distribution, depth, subsurface conditions, type of contamination and the concentration of the contamination present at the site, the following remediation options were considered:

1. Off-site disposal of contaminated soils to a licensed landfill.
2. On-site management (i.e. delineation and capping) of contaminated soils.

Opportunities and constraints associated with each option were assessed and are broadly summarised in the following sub-sections.

6.1.1 Off-Site Disposal

Off-site disposal of contaminated soils comprises the excavation of the contaminated soils, waste classification of soil and disposal to a facility which can legally receive it. Based on current results all fill soils within site are suitable for off-site disposal without treatment, subject to appropriate waste classification.

In the event ACM impacted fill is encountered off-site disposal of any ACM impacted fill would involve removal of all ACM fragments and any underlying impacted soils, under an appropriate waste classification to a facility which can legally receive it.

Disposal of the contaminated soils or any ACM off-site is technically a straight forward option and could be completed in a relatively short time scale prior to redevelopment of the site. The option would remove from the site any maintenance and risk legacy associated with impacted fill.

Off-site disposal is, however, an expensive option.

6.1.2 Capping and Containment

Capping and containment would generally involve the excavation and creation of an engineered containment cell followed by the placement of contaminated materials within the containment cell and/or placement of a capping layer over impacted fill areas. A physical barrier over the cell would be required to minimise the potential for exposure to contaminated materials. The strategy would reduce the requirement for any off-site disposal with contaminated soil from the site to be placed within the containment cell.

Following the findings of the PSI, DSI and SVA DP considers that capping and containment is suitable for all fill soils across the site subject to a general capping layer of at least 0.3 m of clean un-impacted soil and a physical barrier such as asphalt or concrete or “soft fall” safety surface material being placed over the impacted fill to minimise potential for exposure. Further details, including exceptions and scenarios, regarding the general capping layer and physical barriers are provided in Section 9.

The geotechnical suitability of any placed material would also need to be considered if the cell was located within portions of the site proposed for buildings.

The containment cell and/or capping area(s) would require an associated environmental management plan (EMP) and notice on title and planning consent. Natural material generated during the excavation of the cell could be used to reinstate site levels.

If the capping of a containment cell extends to a depth greater than 3 m below final ground level, the associated environmental management plan and notice on title would likely not be required (refer to NSW EPA *Guidelines for the NSW Site Auditor Scene (2nd Edition)* April 2006).

6.2 Preferred Remediation Strategy

A review of the Request for Tender documents (SINSW00004/19) and discussion with MA indicates the preferred remediation options selected to remove risk associated with impacted fill at the site are:

- Management onsite of contaminated soils (capping and containment). It is noted that the management of contaminated soils onsite may require notation on title and the implantation of an Environmental Management Plan (EMP). Capping and containment of appropriate fill across the site to limit ingestion or dermal contact pathways; and
- Excavation and offsite disposal of any materials that are considered not suitable to remain on site.

7. Remediation Acceptance Criteria

The remediation works will be validated as meeting an acceptable standard for the proposed land use. The validation will be undertaken based on visual inspection, field screening, sample analysis and review of disposal dockets as discussed in Section 9.

The remediation acceptance criteria (RAC) for the identified contaminants of concern are based on the HIL, HSL, EIL) and ecological screening levels (ESL) provided in DP (2016) which were established in accordance with Schedule B1, of the National Environment Protection Council, *National Environment Protection (Assessment of Site Contamination) Measure* 1999, as amended 2013 (NEPC 2013).

The RAC applied will be based on those criteria applied in the previous investigations comprising levels adopted for a recreational land use scenario with garden/accessible soil which includes preschools and primary schools.

The RAC are summarised in Table 4.

Table 4: RAC

Contaminant of Concern	RAC	Rationale
Lead	300 mg/kg	Residential with gardens and accessible soils HIL A
Zinc	7,400 mg/kg	Residential with gardens and accessible soils HIL A
Naphthalene	4 mg/kg	Low to high density residential HSL for silty soils 0 m to <1m bgl
TRH Fraction 2	120 mg/kg	Urban residential and public open space ESL - suitable for the uppermost 2 m of the soil profile
	230 mg/kg	Low to high density residential HSL for silty soils 0 m to <1m bgl
TRH Fraction 3	1,300 mg/kg	Urban residential and public open space ESL for fine soils - suitable for the uppermost 2 m of the soil profile
Benzo(a)pyrene	0.7 mg/kg	
Benzo(a)pyrene TEQ	3 mg/kg	Residential with gardens and accessible soils HIL A

Contaminant of Concern		RAC	Rationale
Asbestos	Bonded ACM	No visible ACM on surface and 0.01% (w / w)	For bonded asbestos, no visible asbestos at the surface has been adopted to provide maximum protection at the exposure point, and due to aesthetic issues. HSL for Asbestos Contamination in soil, percentage weight by weight (% w/w). For asbestos fibres, a 'non-detectable' fibres criterion has been adopted.
	Fibrous asbestos (FA) and Asbestos fines (AF)	0.001 % (w / w)	

Soil impacted with contaminants at levels exceeding HILs and/or EILs/ESLs is suitable to remain insitu onsite and at depths of less than 2 m subject to placement beneath a concrete slab, hard stand area or "soft-fall" safety surface material limiting human health and ecological access to affected soils.

Any soil or material removed from the site is subject to waste classification, such that the appropriate disposal practices can be implemented. Materials disposed off-site must be assessed against the NSW EPA *Waste Classification Guidelines* 2014 (EPA, 2014).

8. Personnel and Responsibilities

It is the site owner's responsibility to ensure that appropriate personnel are appointed to manage and conduct the remediation and validation works. This will include:

- The Principal's Representative (PR), who is responsible for overseeing the implementation of this RAP. The PR is responsible for ascertaining that the remediation works have been undertaken in accordance with the RAP;
- The Contractor, who will be responsible for conducting the general remedial works and managing the site; and contractors involved with subsequent construction works. The contractor should appoint a Site Manager or other person responsible for implementation of this RAP. The Contractor will be responsible for preparing a list of contacts, including emergency contacts for the site operations and provision of signage at the site to allow the public to contact nominated site personnel out of hours; and
- In the event asbestos impacted fill in the northern portion of the site (subject to the AMP) is to be disturbed or any other asbestos encountered the Asbestos Contractor will be a suitably licensed and qualified contractor (AS A or B Licence holder) who will be responsible for the handling/removal of the asbestos-cement fragments or any other asbestos containing material which would be classified as asbestos works. The Asbestos Contractor and the contractor can be the same entity.

The Environmental Consultant will be responsible for providing supervision as necessary for the remedial works, providing advice as required and undertaking the validation works in accordance with this RAP. Supervision of the remedial works will be to assist with the contractors understanding of the RAP at the commencement of each phase.

9. Remediation Strategy

9.1 Preliminary Site Design and Containment Cell/Capping Layer Management Area

Remediation and/or validation of the fill and impacted soil is to be incorporated into the construction phase of the site's development and the final design.

Containment Capping Layer Management Area – comprising areas where remediation will be incorporated into the final site design and will generally include all fill across the site.

The management area will generally include a capping layer (ref s.9.3.3) comprising a geo-textile fabric liner and a minimum of 0.3 m of clean fill and the covering of either asphalt, concrete or "soft-fall" safety surface material. Exceptions to the general capping layer and physical barrier requirements include the following scenarios:

- The capping layer depth may be reduced in the immediate vicinity (<1.5 m from the trunk) of large established trees to limit the potential for the capping layer to damage the trees;
- In areas of the site, such as the areas proposed for soft landscaping (such as flowerbeds), where a covering of asphalt, concrete or "soft fall" is unsuitable or impractical to implement, the capping layer of clean un-impacted fill is to be increased to at least 0.5 m; and
- In areas of the site that are not proposed for redevelopment and a concrete slab of good condition (as established by a Competent Person) currently exists no further management is required as the existing concrete slab already acts as a suitable barrier to prevent access to contaminated fill.

Further details of the remediation and validation strategy for the areas are provided in Sections 9 and 10.

9.2 General Remediation Procedures and Sequence

This report does not include an estimate of the final volume of material requiring emplacement within the containment cell management area or the effective management area and 0.3 m capping layer on the final level of the site. The NSW Department of Education should consult with the engineer and the earthworks contractor prior to, and during the earthworks/remediation stages of the site redevelopment to define final levels.

This information presented in the section is sufficient to allow the civil designer to prepare the civil plans. Further detail will be provided in the work method statement which will be produced following preparation of the Civil drawings.

The detailed procedures and sequence for the remediation work will rest with the contractor and will depend upon the equipment to be used and the overall sequence of the remediation or development. It is the contractor's responsibility to devise a safe work method statement (SWMS), or similar, and to implement proper controls that enable the personnel undertaking the remediation to work in a safe environment. This RAP does not relieve the contractor(s) of their ultimate responsibility for occupational health and safety of their workforce and to prevent contamination of areas outside the immediate workspace. This RAP sets out the minimum standards and guidelines for remediation that will need to be used in preparing a method statement.

Any asbestos associated remediation works, particularly in the northern portion of the site subject to the AMP, must be undertaken by an appropriately licensed asbestos remediation contractor and in accordance with *Work Health and Safety Regulation NSW 2011* and any other applicable WorkCover NSW or Safe Work Australia regulations or guidelines.

DP recommends that the asbestos remediation contractor must be licensed for Class B asbestos removal or disturbance. A Class B licence is suitable for the remediation, specifically in the northern portion of the site, given that asbestos at the site has generally been identified in a bonded (non-friable) form (i.e. ACM in good condition). It is recommended that air quality monitoring is undertaken during bonded ACM removal work.

In the event that significant quantities of AF or FA are observed during the remediation, works shall cease until a Class A asbestos removal license is obtained by the remediation contractor.

A licenced asbestos assessor (DP) must undertake air quality monitoring for all removal work requiring a Class A asbestos removal licence.

The licensed asbestos remediation contractor must give written notice to Safework NSW at least five days before remediation work commences.

A survey of the full extent of the remediation and placement (containment cell) areas, supply coordinates and produce a survey drawing showing the extent of the known location of the remediation area and placement areas/depths relative to proposed development layout should be conducted.

9.3 Remediation Scope

The proposed remediation scope is described in Sections 9.3.1 to Section 9.3.4.

9.3.1 Site Establishment

Prior to the implementation of the proposed remediation works, the site is to be established in accordance with all NSW legislative requirements.

For all works requiring a Class B asbestos removal license air quality monitoring for airborne asbestos fibres should be conducted on a daily basis when works involving the excavation and transport of ACM and potential asbestos impacted soils are being conducted within the site. The environmental consultant is to conduct the air quality monitoring or manage the works through an experienced contractor. Air quality monitoring must be undertaken by a licenced asbestos assessor for all works requiring a Class A asbestos removal license.

The NSW Department of Education will be notified by the environmental consultant of any laboratory detections of airborne asbestos fibres during the course of the works. In the event of detections the remediation contractor should make appropriate modifications to work methods, as required.

9.3.2 Excavation and Off-Site Disposal of Soils

Prior to commencing with the remedial excavation of soils, the environmental consultant will establish the identity and extent of any impacted soil to be remediated through this process.

Excavation of impacted soil from the relevant area should include over excavation of underlying soils to a depth of 0.05 m. Excavated impacted soils are to be disposed off-site to an appropriately licenced landfill in accordance with EPA (2014).

Validation of the remediation excavation will be undertaken in accordance with Section 10. A survey of the final remediation excavation areas and depths of any related excavations is to be undertaken and provided to the environmental consultant prior to final validation being undertaken.

9.3.3 Containment Cell/Capping Layer Areas

All fill across the site is suitable for placement below a containment cell/capping layer area subject to general covering with a minimum of 0.3 m of clean fill. The capping layer is to be covered with either asphalt, concrete or “soft-fall” safety surface material to limit human or ecological direct contact to impacted soil. Exceptions to the general capping and physical barrier requirements have been previously discussed in Section 9.1.

In the event a specific containment cell is proposed a designated stockpiling area should be established at the site so that all material requiring containment can be consolidated in one area prior to placement within the containment cell.

In the event a specific containment cell is proposed the containment cell requires the following:

- A suitable size to contain all impacted material and taking into account soil bulking factor;
- Survey of the excavated cell;
- The Contractor shall place the impacted material into the cell; after placement of the material, the surface of the impacted material shall be covered using a coloured geotextile cover layer to act as a physical marker for any future excavation works. If asbestos impacted fill is to be included then asbestos warning tape should be included;
- Suitable soil cover shall be placed above the geotextile cover; and
- Cell to be designed by a civil designer DP to review the design prior to construction.

The Remediation Contractor shall survey the base and top of the containment cell and/or capping layer and confirm the construction of the cell and/or capping layer in as-built drawings. It will be necessary to include the survey as part of the Validation Report and the EMP. A work method statement shall be prepared by DP to provide clear instruction to the remediation contractor on the requirements for construction.

An Environmental Management Plan (EMP) will need to be prepared and a notification on title will be required (Section 10.7 Certificate (formerly Section 149 Certificate). The EMP will provide ongoing control measures to aid in the management of the risks associated with impacted filling at the site to protect human health and the environment.

9.3.4 Geo-textile Fabric Requirements

A geo-textile barrier is to be incorporated into the capping layer to provide a warning of the underlying soil contamination. In accordance with Western Australian Department of Health *Guidelines for the Assessment, Remediation, and Management of Asbestos Contaminated Sites in Western Australia*, (DoH 2009) the geotextile fabric should meet the following conditions:

- Water permeable;
- Highly Visible;
- Rot-proof and chemically inert;
- High tensile strength;
- Coverage of the contaminated areas and 0.5 m beyond boundary if practical; and
- Parallel Sheets to be fixed together or overlaid by 0.2 m.

9.4 Contingency for Unexpected Findings

If unexpected conditions are encountered during the remediation (such as buried tanks, unexpected contaminated soil or contaminants including additional ACM or FA/AF asbestos), the following general approach will be adopted:

- Stop work in the area of impact and barricade area to prevent access to unauthorised personnel;
- The remediation contractor is to contact the principle representative (PR) and the environmental consultant (EC);
- The EC will make an assessment of the severity of the find in terms of the potential impact to human health and the environment;
- The EC will liaise with the PR as required;
- The environmental consultant will provide written advice to the PR regarding the recommended course of action;
- NSW Department of Education will obtain necessary approvals from the relevant planning authority; and
- The remediation contractor is to implement the agreed management/remedial strategy.

9.5 Minimisation of Cross-Contamination

In addition to the recommended measures provided in the following sections for management of the remediation works, plant movement within areas of active remediation should be restricted and monitored to ensure vehicles do not unnecessarily pass over validated surfaces or through contaminated areas in order to eliminate or at least minimise the potential for cross contamination.

9.6 Waste Disposal

If materials are required to be disposed of at an off-site location, sampling and analysis of the materials at a frequency of 1 sample per 25 – 50 m³ of soil (dependent on stockpile volume) will be required to provide a classification of the materials for waste disposal according to the provisions of NSW EPA *Waste Classification Guidelines* (2014) (EPA, 2014b).

The material must be disposed of at a waste facility licensed to receive asbestos waste.

The tipping dockets will require to be provided to the Environmental Consultant for waste reconciliation purposes. In addition, any asbestos disposal must be tracked and reported to the EPA using WasteLocate.

9.7 Stockpiling of Contaminated Material

It is recommended that material handling is minimised as much as possible. However, if required, contaminated material shall be stockpiled at a suitable designated location. Dust and sediment control is necessary for all stockpiled materials and should include light conditioning with water for exposed materials or covering with anchored geotextile or similar.

Should any stockpiles remain in place for over 48 hours they should be appropriately managed to prevent fugitive dust leaving the site (e.g. light wetting or covering with anchored geotextile depending on weather conditions). Geotextile silt fences or hay bales should be erected around each stockpile to prevent losses by surface erosion.

The footprint of the stockpiles is to be validated by visual inspection and soil sampling and laboratory analysis in accordance with Section 11. Removal of stockpiles should include over excavation of underlying soils to a depth of 0.05 m.

9.8 Loading and Transport of Spoil

All transport of waste and disposal of materials must be conducted in accordance with the requirements of the *Protection of the Environment Operations* (POEO) Act, 1997. All required licences and approvals required for disposal of the material must be obtained prior to removal of the materials from the site.

Transport of spoil shall be via a clearly delineated, pre-defined haul route, which should be lightly conditioned with water (dust suppression, i.e. hose, water cart) and have designated site egress locations with wheel washing facilities.

Removal of waste materials from the site shall only be carried out by a licensed contractor holding the appropriate licence, consent or approvals to dispose of the waste materials according to the classification outlined in EPA (2014) and with the appropriate approvals obtained from the NSW EPA, if required.

The truck dispatch shall be logged and recorded by the contractor for each load leaving the site. A record of the truck dispatch will be provided to the PR.

9.9 Disposal of Material

All materials excavated and removed from the site as part of the remediation shall be disposed in accordance with the POEO Act, 1997 and to a facility/site legally able to accept the material. Copies of all necessary approvals from the receiving site shall be given to the PR prior to any contaminated material being removed from the site.

All relevant analytical results shall be made available to the contractor and proposed receiving waste facility to enable selection of a suitable disposal location.

Details of all contaminated and spoil materials removed from the site as part of the remediation and a record of the disposal of materials will be maintained and documented by the contractor with copies of weighbridge slips, trip tickets and consignment disposal confirmation (where appropriate) provided to the environmental consultant and the PR. A site log will be maintained by the PR to track disposed loads against on-site origin.

9.10 Materials for use in Backfilling and Imported Fill

Any additional material required for redevelopment works, including backfilling of remediation excavations shall be either:

- Materials from validated areas of the site; or
- Imported materials must be certified as VENM or ENM under the appropriate Resource Recovery Order by the supplier (including laboratory analysis), as well as meeting the SAC established in DP (2016). The material and material management should also comply with relevant legislation (e.g. POEO Act, 1997) and any site fill management plan (where relevant).

The report for any imported VENM is to be prepared by a suitably qualified consultant. Sampling and analysis of any imported material should be undertaken to confirm its suitability for use on the site as follows:

- Collection of samples at a density of one sample per 1,000 m³ of imported VENM, or a minimum of three samples per source site;
- Analysis of samples for metals, PAH, TPH, BTEX, PCB, OCP, OPP, phenol, asbestos and any other identified CoPC;
- Collection and analysis of quality control (QC) samples in accordance with Section 11.2; and
- Comparison of results with published background levels SAC established in the DSI to determine its status as VENM and its suitability for use on the site.

Materials used on site should also meet other requirements (e.g. geotechnical and salinity requirements).

10. Validation Plan

10.1 Validation Scope

10.1.1 Validation Data Quality Objectives (DQO)

The objective of the validation plan is to assess the results of post remediation testing against the RAC stated within this RAP and to provide information on environmental impacts which may have resulted from the works.

The validation assessment will be conducted in accordance with Data Quality Objectives (DQOs) and Quality Assurance/Quality Control (QA/QC) procedures to demonstrate the repeatability and reliability of the results.

The following DQOs will be adopted based on those provided in Appendix B, Schedule B2 of NEPC (2013). The DQO process is outlined as follows:

- State the Problem;
- Identify the Decision;
- Identify Inputs to the Decision;
- Define the Boundary of the Assessment;
- Develop a Decision Rule;
- Specify Acceptable Limits on Decision Errors; and
- Optimise the Design for Obtaining Data.

A checklist of Data Quality Indicators (DQI) will be completed as part of the validation assessment.

10.1.2 Validation of Remedial Excavation of Soils Impacted by CoC

In the event remediation includes excavation and the removal of impacted soils impacted by CoC, the environmental consultant will validate the resultant remedial excavation footprint as follows:

1. Visual inspection of remedial excavation;
2. Sampling and analysis of the soil by the environmental consultant with reference to NEPC (2013) and guidelines as follows:
 - o For small to medium excavations (base <500 m²):
 - Base of excavation: one sample per 25 - 50 m² or part thereof; and
 - Sides of excavation: one sample per 10 m length or part thereof. Additional samples will be collected at depths of concern where there is more than one depth of concern (e.g. multiple filling horizons).

- o For Large excavations (>500 m²):
 - Base of excavation: sampling on a grid at a density in accordance with the EPA *Contaminated Sites: Sampling Design Guidelines* (1995); and
 - Sides of excavation: one sample per 20 m length or part thereof. Additional samples will be collected at depths of concern where there is more than one depth of concern (e.g. multiple filling horizons).
- 3. Analysis of collected samples for CoC respective specific area;
- 4. Where the reported concentration of the CoC are greater than the RAC, further chase out at that location will be required and steps 1 to 3 will be repeated; and
- 5. A survey of the final remediation excavation areas is to be undertaken and provided to the environmental consultant prior to final validation.

Development works within the site (other than remediation works detailed in this RAP) should only progress following written confirmation by the environmental consultant.

10.1.3 Validation of the Burial Areas Where Suitable – Containment Cell/Capping Layer

Final validation of the site will be provided on the understanding that the soils impacted by contaminants are placed below final design levels as constructed surface levels as specified in Section 9.3.3.

A survey of the final fill area, including the depth of cover is to be undertaken and provided to the environmental consultant prior to final validation.

10.2 Quality Assurance Plan

10.2.1 Sample Collection and Handling

The general sampling procedures comprise:

- The use of stainless steel or disposable sampling equipment;
- Decontamination of sampling equipment prior to the collection of each sample;
- Labelling of the sample containers with individual and unique identification details including Project No. and Sample No.; and
- The use of chain-of-custody documentation so that sample tracking and custody can be cross-checked at any point in the transfer of samples from the field to hand-over to the laboratory.

10.2.2 Field QA/QC

Appropriate sampling procedures will be undertaken to prevent cross contamination. These include:

- Standard DP operating procedures are followed;
- Replicate field samples are collected and analysed;
- Samples are stored under secure, temperature controlled conditions;
- Chain-of-custody documentation is employed for the handling, transport and delivery of samples to the selected laboratory; and
- Proper disposal of contaminated soil, fill or surface water originating from the site.

10.2.3 Laboratory Quality Assurance and Quality Control

A National Association of Testing Authorities (NATA) accredited laboratory will be used to conduct analysis. As discussed in Table 1, for consistency with previous investigations, Envirolab Services Pty Ltd must be used as the analytical laboratory for asbestos analysis.

10.2.4 Achievement of Data Quality Objectives

Based on fulfilment of the DQOs, an assessment of the overall data quality will be presented in the final validation report.

10.2.5 Validation Reporting

A Site Remediation and validation report (SRVR) will be prepared by the environmental consultant in accordance with EPA NSW *Contaminated Sites: Guidelines for Consultants Reporting on Contaminated Sites* (2011). The objective of the validation report will be to confirm that the site has been remediated to a suitable standard for the proposed redevelopment and that no related adverse human health and environmental effects have occurred as a result of the works. The validation report will also include a summary of the information from previous investigations.

The validation report will include:

- Documentation of the implementation of the Remedial Strategy;
- Details of the location and total estimated volume of materials excavated and replaced within the site and volume of material removed from the site for disposal as well as the tonnages reported by the licensed landfill;
- A photographic record of the works and of final excavations;
- Survey records of excavations and final levels after fill placement;
- Drawings showing contamination assessment sample locations and validation sample locations;
- Detailed analytical results;
- Details of materials imported to the site, as required; and
- Details, including survey records, of the final cover.

11. Site Management Plan

It is the responsibility of the contractor to develop a Site Management Plan detailing site management, environmental management and workplace health and safety (WH&S) plans for the site. This section provides a brief summary of some of the items which need to be included in the contractor's plans.

Works shall comply with all legislative requirements including, but not limited, to those set out under the following legislation and guidance (and subsequent amendments and regulations):

- *Environmentally Hazardous Chemicals Act 1985* (NSW);
- *Environmental Offences and Penalties Act 1989* (NSW);
- *Protection of the Environment Operations Act (POEO) 1997* (NSW);
- *Protection of the Environment Operations Act 1997 (including POEO Amendment (Scheduled Activities and Waste) Regulation 2008)* (NSW);
- *Work Health and Safety Act 2011* (NSW);
- *How to manage and control asbestos in the workplace Code of Practice*, SafeWork Australia, 2011a;
- *How to safely remove asbestos Code of Practice*, SafeWork Australia, 2011b;
- *Code of Practice for the Management and Control of Asbestos in Workplaces*, NOHSC:2018, 2005; and
- *Code of Practice for the Safe Removal of Asbestos 2nd edition*, NOHSC: 2002, 2055.

Should it be encountered all remediation works detailed in this RAP involving asbestos are to be conducted by an appropriately Licenced Asbestos Contractor in accordance with the requirements of NSW WorkCover (2008) *Working with Asbestos – Guide 2008*.

11.1 Site Operations

The schedule of remedial works, including timing and staging is to be prepared by the contractor to meet the requirements of this RAP.

Remediation works will be restricted to the hours set out by Council of the City of Sydney.

It is the site owner/developer's responsibility to ensure that appropriate personnel are appointed to manage and conduct the remediation and validation works. This will include:

- The PR, who is responsible for overseeing the implementation of this RAP;
- A head contractor, who will be responsible for conducting the remedial works and managing the site; and
- An environmental consultant, who will be responsible for providing advice as required for the remedial works and undertaking the validation works in accordance with this RAP.

Other parties who may be employed to assist in the implementation of this RAP include, but are not limited to, occupational hygienist(s) and asbestos licensed contractor(s).

The PR will be responsible for preparing a list of contacts for the works. The head contractor will be responsible for preparing a list of contacts, including emergency contacts for site operations and provision of signage at the site to allow the public to contact nominated site personnel out of hours.

11.2 Environmental Management

The work shall be undertaken with all due regard to the minimisation of environmental effects and to meet all statutory requirements. The contractor shall have in place a Construction Environmental Management Plan (CEMP) which addresses the following items:

- Site stormwater management plan;
- Soil management plan;
- Noise control plan;
- Dust control plan; and
- Contingency measures for environmental incidents.

The contractor shall also be responsible to ensure that the site works comply with the following conditions:

- Fugitive dust leaving the confines of the site is minimised;
- No water containing suspended matter or contaminants leaves the site in a manner which could pollute the environment;
- Vehicles shall be cleaned and secured so that no mud, soil or water are deposited on any public roadways or adjacent areas;
- Spoil is managed in accordance with Section 6.5 of this RAP; and
- Noise and vibration levels at the site boundaries comply with the legislative requirements.

11.3 Occupational Health and Safety

The contractor should develop a site emergency response plan (ERP) and workplace health and safety plan (WHSP). This will ensure the safety of the personnel working on site, given any likely emergency situation which may occur. The OHSP and ERP should include emergency phone numbers and details of local emergency facilities.

Appropriate fencing and signage should be installed around and within the site to prevent unauthorised access to the site, restricted access remedial areas and deep excavations.

All personnel on site are required to wear the following personnel protective equipment (PPE) at all times:

- Steel-capped boots;
- High visibility clothing; and
- Hard hat meeting AS 1801 - 1981 requirements.

The following additional PPE will be worn as required:

- Hearing protection meeting AS 1270 - 1988 requirements when working around machinery or plant equipment if noise levels exceed exposure standards;
- Safety glasses or safety goggles with side shields meeting AS 1337 - 1992 requirements (as necessary, particularly during demolition);
- Appropriate safety masks (i.e. P1 or P2); and
- Any additional protection identified by the Asbestos Removal Contractor or environmental consultant.

All contractors are required to show compliance with the Work Health and Safety Regulation 2011, including the preparation of a Site Safety Management Plan and Safe Work Method Statements.

12. Conclusion

It is considered that remediation and validation of identified contamination, in accordance with this RAP, will render the site compatible with the proposed land use as a primary school and child care centre. In addition, adherence to the RAP should enable appropriate management of any potential impacts on the environment which may occur during the course of the remediation works.

13. References

1. DP *Report on Preliminary Site Investigation, Darlington Public School Upgrade, 417 Abercrombie Street, Darlington NSW*, Project 92277.00.R.001.Rev0 ('the PSI'; DP, April 2018).
2. DP *Report on Hazardous Building Materials Assessment, Darlington Public School Upgrade, 417 Abercrombie Street, Darlington NSW*, Project 92277.00.R.003.Rev0 ('the Hazardous Materials Assessment'; DP, April 2018a).
3. DP *Report on Detailed Site Investigation, Darlington Public School Upgrade, 417 Abercrombie Street, Darlington NSW*, Project 92277.01.R.002.Rev0 ('the DSI'; DP, February 2019).
4. DP *Soil Vapour Assessment, Darlington Public School Upgrade, 417 Abercrombie Street, Darlington NSW*, Project 92277.02.R.003.Rev0 ('the SVA'; DP, May 2020).
5. National Environment Protection Council (2013), *National Environment Protection (Assessment of Site Contamination) Amendment Measure 2013*, 11 April 2013.
6. NSW EPA, Contaminated Site, *Guidelines for the NSW Site Auditor Scheme 2nd Edition*, April 2006.
7. NSW EPA, *Waste Classification Guidelines, Part 1: Classifying Waste*, November 2014.
8. NSW EPA, *Managing Land Contamination, Planning Guidelines, SEPP55 - Remediation of Land*, 1988.
9. NSW EPA Contaminated Sites (2011), *Guidelines for Consultants Reporting on Contaminated Sites*, August 2011.
10. Parson Brinkerhoff. Asbestos in Grounds, Asbestos Management Plan, Darlington Public School, Darlington NSW, (Project reference 1735_ASB_150514_AMP).

14. Limitations

Douglas Partners Pty Ltd (DP) has prepared this report for this project at Darlington Public School 417 Abercrombie Street, Darlington NSW in accordance with DP's proposal dated 23 January 2020 and acceptance received from Tina Johnson on behalf of NSW Department of Education dated 20 February 2020. The work was carried out under DP's Conditions of Engagement and School Infrastructure NSW Request for Tender Part D – Standard Form Agreement SINSW00004/19. This report is provided for the exclusive use of NSW Department of Education for this project only and for the purposes as described in the report. It should not be used by or relied upon for other projects or purposes on the same or other site or by a third party. Any party so relying upon this report beyond its exclusive use and purpose as stated above, and without the express written consent of DP, does so entirely at its own risk and without recourse to DP for any loss or damage. In preparing this report DP has necessarily relied upon information provided by the client and/or their agents.

The results provided in the report are indicative of the sub-surface conditions on the site only at the specific sampling and/or testing locations, and then only to the depths investigated and at the time the work was carried out. Sub-surface conditions can change abruptly due to variable geological processes and also as a result of human influences. Such changes may occur after DP's field testing has been completed.

DP's advice is based upon the conditions encountered during this investigation. The accuracy of the advice provided by DP in this report may be affected by undetected variations in ground conditions across the site between and beyond the sampling and/or testing locations. The advice may also be limited by budget constraints imposed by others or by site accessibility.

This report must be read in conjunction with all of the attached and should be kept in its entirety without separation of individual pages or sections. DP cannot be held responsible for interpretations or conclusions made by others unless they are supported by an expressed statement, interpretation, outcome or conclusion stated in this report.


This report, or sections from this report, should not be used as part of a specification for a project, without review and agreement by DP. This is because this report has been written as advice and opinion rather than instructions for construction.

The contents of this report do not constitute formal design components such as are required, by the Health and Safety Legislation and Regulations, to be included in a Safety Report specifying the hazards likely to be encountered during construction and the controls required to mitigate risk. This design process requires risk assessment to be undertaken, with such assessment being dependent upon factors relating to likelihood of occurrence and consequences of damage to property and to life. This, in turn, requires project data and analysis presently beyond the knowledge and project role respectively of DP. DP may be able, however, to assist the client in carrying out a risk assessment of potential hazards contained in the Comments section of this report, as an extension to the current scope of works, if so requested, and provided that suitable additional information is made available to DP. Any such risk assessment would, however, be necessarily restricted to the (geotechnical / environmental / groundwater) components set out in this report and to their application by the project designers to project design, construction, maintenance and demolition.

Douglas Partners Pty Ltd

Appendix A

Drawings 1 to 5



Legend

□ Lot Boundary


▬ Site Boundary





Legend

- Power pole
- PSI Borehole Location
- Lot Boundary
- ▭ Site Boundary



Legend

- Power pole
- PSI Borehole Location
- Lot Boundary
- Site Boundary
- DSI Borehole Grid Based Location
- DSI Additional Borehole Sample Location




Legend

- PSI Borehole Location
- Lot Boundary
- DSI Borehole Grid Based Location
- ⊕ Soil Vapour Bore Location
- Indoor air cannister

CLIENT: NSW Department of Education	
OFFICE: Macarthur	DRAWN BY: GAR
SCALE: 1:43	DATE: 2.01.2019

TITLE: SVA - Soil Vapour and Indoor Air Sample Location Map	
Darlington Public School	
417 Abercrombie Street, Darlington NSW	




PROJECT No: 92277.02
DRAWING No: 5
REVISION: A

Appendix B

Master Concept Plan

MASTER PLAN CONCEPT

- The option that has been developed for the Master Plan, locates the main bulk of the buildings along the edge of the site following the roads and referencing the walls that currently encircle the school.
- The facade is opened up in selected places, allowing access points into the school, and making the school accessible to the community.
- The built-form along Golden Grove St is pulled back from the site boundary to expand the school drop-off areas and hold back the main volume from the road edge.
- The buildings forms an L-shape to block views in to the school site from the roads and to help enclose and secure the school without the need for extensive fencing.
- The exterior facades are very linear and aligned to a grid to reflect the urban fabric around the site, while in the inward facing facades are softer and curved to provide a gentler character to the school.



Area

Total Site Area = 7,253m²

GFA

FECA = 3748m²

UCA = 1664m²

Total GFA = 5412m²

Play Space

Ground Level Play Space:

COLA = 167m²

Open Space = 3874m²

Games Court = 576m²

Assembly Area = 420m²

Total Ground Level Play Space is **5037m²**

Cola on upper levels = 735m²

Total Play Space = 5772m²

with 415 Students is 13.9m² per student

Appendix C

About this Report

About this Report

Douglas Partners



Introduction

These notes have been provided to amplify DP's report in regard to classification methods, field procedures and the comments section. Not all are necessarily relevant to all reports.

DP's reports are based on information gained from limited subsurface excavations and sampling, supplemented by knowledge of local geology and experience. For this reason, they must be regarded as interpretive rather than factual documents, limited to some extent by the scope of information on which they rely.

Copyright

This report is the property of Douglas Partners Pty Ltd. The report may only be used for the purpose for which it was commissioned and in accordance with the Conditions of Engagement for the commission supplied at the time of proposal. Unauthorised use of this report in any form whatsoever is prohibited.

Borehole and Test Pit Logs

The borehole and test pit logs presented in this report are an engineering and/or geological interpretation of the subsurface conditions, and their reliability will depend to some extent on frequency of sampling and the method of drilling or excavation. Ideally, continuous undisturbed sampling or core drilling will provide the most reliable assessment, but this is not always practicable or possible to justify on economic grounds. In any case the boreholes and test pits represent only a very small sample of the total subsurface profile.

Interpretation of the information and its application to design and construction should therefore take into account the spacing of boreholes or pits, the frequency of sampling, and the possibility of other than 'straight line' variations between the test locations.

Groundwater

Where groundwater levels are measured in boreholes there are several potential problems, namely:

- In low permeability soils groundwater may enter the hole very slowly or perhaps not at all during the time the hole is left open;

- A localised, perched water table may lead to an erroneous indication of the true water table;
- Water table levels will vary from time to time with seasons or recent weather changes. They may not be the same at the time of construction as are indicated in the report; and
- The use of water or mud as a drilling fluid will mask any groundwater inflow. Water has to be blown out of the hole and drilling mud must first be washed out of the hole if water measurements are to be made.

More reliable measurements can be made by installing standpipes which are read at intervals over several days, or perhaps weeks for low permeability soils. Piezometers, sealed in a particular stratum, may be advisable in low permeability soils or where there may be interference from a perched water table.

Reports

The report has been prepared by qualified personnel, is based on the information obtained from field and laboratory testing, and has been undertaken to current engineering standards of interpretation and analysis. Where the report has been prepared for a specific design proposal, the information and interpretation may not be relevant if the design proposal is changed. If this happens, DP will be pleased to review the report and the sufficiency of the investigation work.

Every care is taken with the report as it relates to interpretation of subsurface conditions, discussion of geotechnical and environmental aspects, and recommendations or suggestions for design and construction. However, DP cannot always anticipate or assume responsibility for:

- Unexpected variations in ground conditions. The potential for this will depend partly on borehole or pit spacing and sampling frequency;
- Changes in policy or interpretations of policy by statutory authorities; or
- The actions of contractors responding to commercial pressures.

If these occur, DP will be pleased to assist with investigations or advice to resolve the matter.

About this Report

Site Anomalies

In the event that conditions encountered on site during construction appear to vary from those which were expected from the information contained in the report, DP requests that it be immediately notified. Most problems are much more readily resolved when conditions are exposed rather than at some later stage, well after the event.

Information for Contractual Purposes

Where information obtained from this report is provided for tendering purposes, it is recommended that all information, including the written report and discussion, be made available. In circumstances where the discussion or comments section is not relevant to the contractual situation, it may be appropriate to prepare a specially edited document. DP would be pleased to assist in this regard and/or to make additional report copies available for contract purposes at a nominal charge.

Site Inspection

The company will always be pleased to provide engineering inspection services for geotechnical and environmental aspects of work to which this report is related. This could range from a site visit to confirm that conditions exposed are as expected, to full time engineering presence on site.