

24th January 2025

Wayne Jones
Team Leader, Post Approvals
Energy Resources, and
Industry
Department of Planning and Environment
GPO Box 3145
Singleton NSW 2330

Subject	Proponents Response to IEA#3 Findings
Project	Waratah Super Battery
Development Application Number	SSI-48492458
Proponent	Energy Corporation of NSW
Developer	Munmorah Battery ProjectCo Pty Ltd ('Akaysha Energy')

### Dear Wayne,

As per Section 4.3.2 of the Independent Audit PAR (2020), the proponent is required to submit their response to the audit findings to the department in a separate document to the final Independent Audit report.

Additionally as per requirement under DA condition C17 and C18, please consider this as Proponents' submission of Independent Audit Report #3 and formal response to 3<sup>rd</sup> Independent Environment Audit Report Issued on 7<sup>th</sup> January 2025 by Independent Auditor, and its findings.

Please refer to the below listed documents for your consideration:

- Appendix A Independent Audit Report #3 issued 7<sup>th</sup> January 2025
- Appendix B Proponents' response to non-compliances Independent Environmental Audit # 3 Report Appendix A
- Appendix C Proponents' response to opportunities for improvement under section 4.2 of Independent Environmental Audit # 3 Report


Akaysha Energy looks forward to your consideration of this request.

Yours sincerely,

Prabha Subramanian
Project Manager Akaysha
Energy

Waratah Super Battery Project Akaysha Energy

Appendix A
Independent Environmental Audit # 3 Report Issued 7 <sup>th</sup> January 2025



Waratah Super BESS



# **Document verification**

Project Title: Waratah Super BESS

Project Number: 230681

Project File Name: 230681 Waratah Super BESS IEA Report #3\_Final v1.0

Revision	Date	Prepared by	Approved by
Draft v1.0	22/12/2024	W. Weir	N. Arens
Final v1.0	7/01/2025	W. Weir	N. Arens


NGH Pty Ltd is committed to environmentally sustainable practices, including fostering a digital culture and minimising printing. Where printing is unavoidable, NGH prints on 100% recycled paper.

We acknowledge the traditional owners of this land and pay our respect to Elders past, present and emerging. We recognise that the First Nations peoples of Australia have traditionally managed the resources of this land in a sustainable way, and that they are the original stewards of the Australian environment.



# **Table of contents**

1.	Introduc	etion	3
1.1.	Backgro	und	3
1.2.	Audit tea	ım	3
1.3.	Objectiv	es	4
1.4.	Audit sc	ope	4
1.5.	Audit pe	riod	4
2.	Audit m	ethodology	5
2.1.	Auditor a	approval	5
2.2.	Scope d	evelopment	5
2.3.	Audit pro	ocess	5
2.4.	Audit int	erviews	5
2.5.	Site insp	ection	6
2.6.	Consulta	tion	6
2.7.	Complia	nce status descriptors	6
3.	Audit fir	ndings	7
3.1.	Docume	nt list	7
3.2.	Complia	nce performance	9
3.3.	Notices,	orders and prosecutions	9
3.4.	Non-con	npliances	10
3.5.	Previous	audit recommendations	13
3.6.	Environn	nental Management Plans	23
	3.6.1.	Traffic Management Plan	23
	3.6.2.	Biodiversity Management Plan	23
	3.6.3.	Environmental Management Strategy	23
3.7.	Environn	nental performance	24
3.8.	Consulta	tion feedback	24
3.9.	Complai	nts	25
3.10.		Incidents	25
3.11.		Actual vs. predicted impacts	25
3.12.		Key strengths	27






4.	Recommendations	29
4.1.	Recommended actions	29
4.2.	Opportunities for improvement	29
Tab	les	
Table	2-1 Compliance status descriptors used during the audit process	6
Table	3-1 Summary of compliance observed during the second audit	9
	3-2 Non-compliances identified during the second audit as well as corresponding recommended	10
Table	3-3 Previous audit recommendations and their status as observed during the second audit	13
	3-4 Previous audit opportunities for improvement and their status as observed during the second	
App	pendices	
Appe	ndix A Audit table	A-I
Appe	ndix B DPHI Auditor approval	B-II
Appe	ndix C Consultation	C-I
Appe	ndix D Independent Auditor Declaration	D-I
Appe	ndix E Site inspection photos	E-I



# **Acronyms and abbreviations**

BESS	Battery Energy Storage System		
ВМР	Biodiversity Management Plan		
вом	Australian Bureau of Meteorology		
ccc	Central Coast Council		
СЕМР	Construction Environmental Management Plan		
СоА	Condition of Approval		
Cth	Commonwealth		
СРР	Consolidated Power Projects		
DC	Direct current		
DCCEEW	Department of Climate Change, Energy, the Environment and Water (Cth)		
DCCEEW	Department of Climate Change, Energy, the Environment and Water (NSW) (formerly DPE)		
DPE	(Former) Department of Planning and Environment (NSW) (now DCCEEW and DPHI)		
DPHI	Department of Planning, Housing and Infrastructure (NSW) (formerly DPE)		
EMS	Environmental Management Strategy		
EnergyCo	Energy Corporation of NSW		
EP&A Act	Environmental Planning and Assessment Act 1979 (NSW)		
ESCP	Erosion and Sediment Control Plan		
ESIP	Emergency Services Information Package		
ERP	Emergency Response Plan		
ha	hectares		
IEA	Independent Environmental Audit		
ISO	International Organisation for Standardisation		
km	kilometres		





kV	kilovolt	
m	metres	
mm	millimetres	
MW	megawatt	
MWh	megawatt hour	
NSW	New South Wales	
OFI	Opportunity for improvement	
SIPS	System Integrity Protection Scheme	
SSI	State Significant Infrastructure	
TfNSW	Transport for New South Wales	
ТМР	Traffic Management Plan	



# 1. Introduction

### 1.1. Background

The Waratah Super Battery Energy Storage System (BESS) (the Project) involves the construction of an 850 megawatt (MW) / 1,680 MW hour (MWh) standby network battery, located within the decommissioned Munmorah Power Station, 40 kilometres (km) southwest of Newcastle in New South Wales (NSW). The Waratah Super BESS is designed to support the transmission grid by providing reserve transmission capacity and stability, allow Sydney, Newcastle, and Wollongong consumers access to energy from renewable electricity generation, following the scheduled closer of the Eraring Power Station in 2027. The Project is being delivered by Energy Corporation of NSW (EnergyCo), on behalf of the NSW Government.

Akaysha Energy have been appointed as the service provider responsible for delivery of the Waratah Super BESS. Under Part 5, Division 5.2 of the *Environmental Planning and Assessment Act 1979* (EP&A Act), the Project is classed as Critical State Significant Infrastructure (SSI-48492458).

The approved project incorporates a System Integrity Protection Scheme (SIPS) control and standby network battery system, dedicated to supporting the transmission grid. The SIPS system is designed to reserve and deploy battery power to support the NSW electricity grid when triggered by a contingency event.

The project will feature 288 collector segments and 2,592 battery units (modular enclosures) within the proposed battery storage area and will also include ancillary infrastructure required for the Project such as (access road, operation and maintenance building, storage yard and services including power, water, on-site sewage management, stormwater drainage, and telecommunications).

During the reporting period, the following works have been undertaken:

- Construction and energisation of 330 kilovolt (kV) substation
- Ongoing construction of concrete foundations, underground direct current (DC), communications and high-voltage conduits
- Delivery of approximately 100, of 140 total, step-up transformers
- Completion of construction of four battery collector groups
- Energisation of collector group 11 and ongoing commissioning works
- Construction of permanent water storage (to be commissioned)
- · Construction of Operations and Maintenance building
- · Completion of surface water management dams and infrastructure

### 1.2. Audit team

A team of environmental auditing professionals from NGH was approved for the audit by the Department of Planning, Housing and Infrastructure (DPHI, the Department) (refer Appendix B). Natascha Arens was approved as Lead Auditor. Natascha has over 30 years' experience as an environmental professional and auditor and oversaw the audit process.

Will Weir supported Natascha during the audit and conducted the site inspection. Will has 30 years of experience as an environmental engineer, including Environment, Health and Safety compliance, assurance and mergers and acquisitions due diligence auditing for complex infrastructure and natural resource projects, including numerous NSW State Significant projects.

Waratah Super BESS



### 1.3. Objectives

The objective of the audit was to conduct an independent review of compliance with the Conditions of Approval of SSI 48492458 issued by the Minister for Planning on the 21<sup>st</sup> February 2023, in accordance with the requirements of the Independent Audit Post Approval Requirements, May 2020 (DPE 2020).

### 1.4. Audit scope

This is the third Independent Environmental Audit (IEA) of the Project during construction.

The scope of this audit was conducted generally in accordance with Section 3.3 of the Independent Audit Post Approval Requirements (Department 2020). The scope in general included:

- · Conditions of consent applicable to current activities on site
- All relevant post approval documents required by the conditions of consent (eg. management plans)
- An assessment of the environmental performance of the development
- A high-level review of the Project's EMS
- A high-level assessment of whether Environmental Management Plans and Sub-plans are adequate.

### 1.5. Audit period

The reporting period for this audit is 13<sup>th</sup> June 2024 until 12<sup>th</sup> December 2024 in line with the requisite schedule provided by the Independent Audit Post Approval Requirements (Department 2020).



# 2. Audit methodology

### 2.1. Auditor approval

The Department agreed to Natascha Arens as Lead Auditor and Will Weir as an Auditor for the Project on 15/10/2024 (Appendix B).

## 2.2. Scope development

The audit scope was developed by reviewing the SSI-48492458 Conditions and the Independent Audit Post Approval Requirements (2020).

The audit comprised of offsite document review; site inspection and onsite document review; and offsite audit analysis and reporting. An audit plan was provided to the auditee prior to the site audit detailing the timing of the audit and requirements regarding accessing the site and documentation.

### 2.3. Audit process

A document review was undertaken prior to the audit and off site. The document review included a review of the Conditions of Approval and all management plans and sub plans, using evidence submitted. The Audit Plan was submitted to Akaysha as the owner on 25<sup>th</sup> October 2024 indicating the dates of the site audit, scope, criteria, audit details and required Project representatives.

An Opening Meeting was held on 10<sup>th</sup> December 2024 at 8:30am in the site compound meeting room. Present at the opening meeting were:

- Jordon Doss (Akaysha Site Manager)
- Asher Baade (Akaysha Intern Development
- Ben Thompson (CPP Safety, Quality and Environment Advisor)
- Francis Flynn (CPP Environmental Advisor)
- Will Weir (NGH Technical Director and site auditor)

A closing meeting was held on 10<sup>th</sup> December 2024 at 12:30pm to discuss the initial findings of the site audit. Present at the closing meeting were:

- Jordon Doss
- Asher Baade
- Ben Thompson
- Francis Flynn
- Will Weir (NGH Technical Director and site auditor)

### 2.4. Audit interviews

Throughout the audit process, interviews were held with various Project staff members including:

- Jordon Doss
- Ben Thompon

Waratah Super BESS



Francis Flynn

No interview requests were denied.

### 2.5. Site inspection

A site inspection was undertaken at 9am on 10<sup>th</sup> December 2024. The purpose of site visit was to undertake an inspection of current construction activities on site, view the site and access arrangements and gain an understanding of the ongoing scope of works. No restrictions to access occurred during the site visit. Conditions during the site inspection were mild and sunny, noting that approximately 1.6 millimetres (mm) of rain had been received at Swansea Bureau of Meteorology (BoM) Station (061377) in the week preceding the site inspection.

### 2.6. Consultation

Email consultation was undertaken with:

- Department of Planning and Environment
- Transport for NSW (TfNSW)
- Central Coast Council (CCC).

Responses were received from DPE and TfNSW, with specific feedback outlined in Section 3.8 and Appendix C.

# 2.7. Compliance status descriptors

The compliance status for each requirement or commitment has been assessed in accordance with the criteria in Table 2-1 (DPE 2020).

Table 2-1 Compliance status descriptors used during the audit process

Status	Description		
Compliant (C)	The auditor has collected sufficient verifiable evidence to demonstrate that all elements of the requirement have been complied with within the scope of the audit.		
Non-compliant (NC)	The auditor has determined that one or more specific elements of the conditions or requirements have not been complied with within the scope of the audit.		
Not triggered (NT)	A requirement has an activation or timing trigger that has not been met at the time when the audit is undertaken, therefore an assessment of compliance is not relevant.		



# 3. Audit findings

### 3.1. Document list

The list below displays all documentation used as evidence during IEA 1, 2 & 3:

### Approvals, plans, reports and relevant correspondence

- Infrastructure Approval SSI 48492458
- DPHI correspondence Waratah Super Battery Auditor Nomination Request Ref SSI-48492458-PA-26 20/05/2024
- Waratah Super Battery Munmorah, Environmental Impact Statement (GHD, 2022)
- Waratah Super Battery Traffic Management Plan (TMP) Rev 5.0 (Akaysha, 25/09/2023)
- DPE correspondence TMP Approval Letter Ref SSI-48492458-PA-14 17/11/2023
- Waratah Super Battery Biodiversity Management Plan (BMP) Rev D (WSP, 19/05/2023)
- DPE correspondence BMP Approval Letter Ref SSI-48492458-PA-1 31/05/2023
- Memo Waratah BESS BMP (PS135673-ECO-AUS-CAN-MEM-Rev0) (WSP, 4/06/2024)
- Waratah Super Battery Environmental Management Strategy (EMS) Rev D (WSP, 4/05/2023)
- DPE correspondence EMS Approval Letter Ref SSI-48492458-PA-3 1/06/2023
- Biodiversity Conservation Act 2016 Section 6.33 Certificate SSI-48492458 28/03/2023
- Fire Safety Study Waratah BESS Facility (Advitech, 30/05/2023)
- DPE correspondence FSS Approval Letter Ref SSI-48492458-PA-7 04/04/2023
- Waratah Super Battery Energy Storage System Construction Environmental Management Plan Rev 1.2 (CPP, 28/04/2023)
- Waratah Super Battery 330/33kV Substation, Bess Yard and O&M Area Erosion and Sediment Control Plan, Stage 2 Rev 0 (Hatch, 18/04/2024)
- WSB Site Wet Weather Management Plan (CPP, n.d.)
- Independent Audit Report Waratah Super BESS (NGH, 25/01/2024)
- Waratah Super BESS Lighting Study Report (CPP, 25/08/2023)
- Email from P Subrammanian (Akaysha) dated 17/12/2024
- Email from N Madden (EnergyCo) dated 7/08/2024
- Biodiversity Conservation Act 2016 Section 6.33 Certificate SSI-48492458 28/03/2023
- Proponents Response to IEA#2 Findings, Akaysha 20 August 2024
- DPE correspondence Waratah Super Battery Out of Hours Request (ref: SSI-48492458-PA-33)
- Memo, Waratah BESS BMP, WSP 4 June 2024
- Post Approval Document Submission Form OOHW Day Noise Model Validation Report
- Post Approval Document Submission Form WSB-PLA Request for unattended Noise Monitoring
- Fire Safety Study Waratah BESS Facility (Rev 4, Advitech, 26 July 2024)
- DPE correspondence FSS Approval Letter Ref SSI-48492458-PA-7-27 31/06/2024
- Emergency Response Plan Waratah Super Battery (Rev 1.0, 14 August 2024)
- Emergency Services Information Package (ESIP, Initial Issue Rev 1, 14/11/2024).
- Email to FRNSW Waratah Super Battery Emergency Response Plan and ESIP, dated 15 August 2024
- FRNSW Form Lodgement of Emergency Plan (completed by proponent)

### Traffic, plant and equipment

#### Waratah Super BESS



- Waratah Super Battery Delivery Driver Induction Consolidated Power Projects
- Daily Truck Movement Register (.xlsx) 30/05/2023 11/06/2024
- ATV/Quad Bike Prestart Checklist #12334 6/06/2024
- Kubota Service Repair Form #2009 RTVH40 8/05/2024
- Generator Prestart Safety Check Form 2/06/2024
- Plant Portal Service History Record #1032075 (various dates)
- Daily Telehandler Prestart Checklist #1326860 4/06/2024
- Routine Maintenance and Safety Checks Record 500hr plant service 29/04/2024
- EWP Logbook Safety Check Records (various dates)
- Service Checklist Machine 540-180 (S/N 3243396) 20/02/2024
- OSOM or Dimension Exemption Permit #839581V1 (12 Dec 2023 8 Mar 2024)
- OSOM or Dimension Exemption Permit #837369V1 (23 Jan 2024 23 Feb 2024)
- OSOM or Dimension Exemption Permit #783299V4 (01 Jan 2024 31 Mar 2024)
- Daily Telehandler Prestart Check List #132688
- ATV/Quad Bike Prestart Checklist #53651, 10/12/2024
- ATV/Quad Bike Prestart Checklist #49501, 10/12/2024
- Daily Truck Movement Register (.xlsx) 13/06/2024 9/122024

#### Monitoring, reporting and incidents

- DPHI correspondence Request for Extended Construction Hours Ref SSI-48492458-PA-23 29/02/2024
- Report Waratah Super Battery Noise modelling night shift (GHD, 02/04/2024)
- DPHI correspondence Request for Extended Construction Hours Ref SSI-48492458-PA-24 29/04/2024
- Report Waratah Super Battery Nighttime noise model validation (GHD, 31/05/2024)
- Report Waratah Super Battery Daytime noise model validation (GHD, 28/05/2024)
- Waratah Complaints Register (.xlsx)
- DPE Compliance Checklist (.xlsx) (Akaysha, 20/03/2024)
- Pumpout Tracking CPP Colongra 20240523 (.xlsx)
- Akaysha Environmental Incident Notification 002 Dirty Water Discharge 15/04/2024
- Akaysha Environmental Incident Notification 003 Site Septic Tanks Sewer Overflow 31/05/2024
- CPP Project Issue Tracking List (Incident Register 2024) (.xlsx)
- Waratah Site Specific Induction (CPP) (.pptx)
- Toolbox and sign-on sheet Frog Fences (29/02/2024)
- Dewatering Assessment, Western Basin-Swail, 13 August 2024
- Waste Tracking Register.xls, 17/6/2024 5/12/2024
- Waste transfer receipt (Timber Waste), Service Docket 861491, 5/12/2024
- Waste transfer receipt (General Waste), Service Docket 829447, 28/11/2024
- Heads Up Snake Incident, 14/6/2024
- Environmental Incident Notification 004, 21 June 2024 Accidental Harm of Snake
- CPP Operation Learning Report (snake incident), 15/6/2025
- Report Waratah Super BESS Noise Modelling, GHD 23 October 2024



# 3.2. Compliance performance

A total of 70 Conditions of Approval (CoA) were found to be relevant to the reporting period. The Project was found to be non-compliant with four of these (Table 3-1). Of these:

- one is a new non-compliant finding; and
- three are ongoing non-compliances.

For the purposes of Table 3-1, if a Condition contained a part which is relevant, the whole Condition is counted as being relevant. Similarly, where a non-compliance was found with part of a Condition, the entire condition is considered non-compliant.

Table 3-1 Summary of compliance observed during the second audit

	Part A	Part B	Part C	Appendix 4	Total
Number of Conditions of Approval	16	30	20	4	70
Number of triggered Conditions	10	27	10	4	51
Number of non- compliances	1	1	2	0	4

# 3.3. Notices, orders and prosecutions

No agency notices, orders, penalty notices or prosecutions occurred during the audit period.




# 3.4. Non-compliances

Four non-compliances were identified during the third audit. These non-compliances, as well as their corresponding recommendations, are detailed in Table 3-2.


Table 3-2 Non-compliances identified during the second audit as well as corresponding recommended actions

СоА	Requirement	Details of non-compliance	Recommended Action
A2	The development may only be carried out:  (a) in compliance with the conditions of this approval;	(a) the audit found two non-compliances (excluding this condition), therefore the development was not being carried out in compliance with the conditions of this approval (Ongoing)	Refer to action below for B24, C17 and C20
B24	Prior to commencing commissioning, the Proponent must develop and implement a comprehensive Emergency Plan and detailed emergency procedures for the development, and provide a copy of the plan to the local Fire Control Centre and FRNSW. The plan must:  (b) be consistent with the Department's Hazardous Industry Planning Advisory Paper No. 1, 'Emergency Planning' and RFS's Planning for Bushfire Protection 2019 (or equivalent) and A Guide to Developing a	The ERP has been prepared:  (b) with no reference made to, or verification provided, that the ERP is consistent with the Department's Hazardous Industry Planning Advisory Paper No. 1, 'Emergency Planning' and RFS's Planning for Bushfire Protection 2019 (or equivalent) and A Guide to Developing a Bush Fire Emergency Management and Evacuation Plan (RFS 2014).  (c) with no list of works that should not be undertaken during total fire ban  (New)	Review and update the ERP to address parts (b) and (c) of this condition.





СоА	Requirement	Details of non-compliance	Recommended Action
	Bush Fire Emergency Management and Evacuation Plan (RFS 2014);  (c) list works that should not be carried out during a total fire ban;		
C17	In accordance with the specific requirements in the Independent Audit Post Approval Requirements (2020), the Proponent must:  (c) make each Independent Audit Report, and response to it, publicly available within 60 days of submission to the Planning Secretary, unless otherwise agreed by the Planning Secretary.	The second audit report and response were not made publicly available within the stipulated timeframe. Refer C20 below.  (Ongoing)	Ensure all current and future audit reports are made publicly available as required by this condition.
C20	The Proponent must:  (a) make the following information publicly available on its website as relevant to the stage of the development:  (i) the EIS;  (ii) the final layout plans for the development;  (iii) current statutory approvals for the development;	The proponent (EnergyCo) maintains a Project website which provide the lates versions of the EMS (Rev D), BMP, and TMP. It also provided links to the NSW Government Major Projects website where the EIS and Statutory Approval are held.  The project management contractor (Akaysha Energy) also maintains a Project website site with links to the abovementioned information. However, the EMS (Rev C) is not the most up-to-date version. Only the first Independent	Review the newly updated website to ensure it provides all requisite information as required by the condition.





Environmental Audit was provided on this website (ie. no audit response or second audit and response).  A new website had been developed since in response to the last audit and a link was provided during the third audit site inspection. This site contains the requisite plans, audit reports and associated responses, and complaints reporting mechanism. It was not however publicly searchable at the time of the audit inspection. The new landing page has since been made live in place of the previous Project website landing page.  (vii) any independent environmental audit, and the Proponent's response to the recommendations in any audit; and (ix) any other matter required by the Planning Secretary; and (b) keep this information up to date.  Environmental Audit was provided on this website (ie. no audit responses).  A new website had been developed since in response to the the last audit and a link was provided during the third audit site inspection. This site contains the requisite plans, audit reports and associated responses, and complaints reporting mechanism. It was not however publicly searchable at the time of the audit inspection. The new landing page has since been made live in place of the previous Project website landing page.  No summary of environmental monitoring is provided on the above websites. Consideration should be given as to whether water monitoring and out of hours noise monitoring should be made publicly available.  The first IEA report of the Project is available on the website however the Proponent's response to this audit report was not publicly available at the time of the audit.  The second IEA report of the Project and proponents' response was not publicly available on the website/s at the time of the audit.	CoA Requiren	nent	Details of non-compliance	Recommended Action
(Ongoing)	required uapproval;  (v) the prodevelopm and/or de is to be st (vi) a commonitoring have been various plus the condition (vii) how common the condition of the	oposed staging plans for the nent if the construction, operation ecommissioning of the development taged; operation becomes a summary of the gresults of the development, which is reported in accordance with the lans and programs approved under tions of this approval; complaints about the development ade; ondependent environmental audit, proponent's response to the endations in any audit; and ther matter required by the Secretary; and	audit response or second audit and response).  A new website had been developed since in response to the last audit and a link was provided during the third audit site inspection. This site contains the requisite plans, audit reports and associated responses, and complaints reporting mechanism. It was not however publicly searchable at the time of the third audit and hence was considered to be noncompliant at the time of the audit inspection. The new landing page has since been made live in place of the previous Project website landing page.  No summary of environmental monitoring is provided on the above websites. Consideration should be given as to whether water monitoring and out of hours noise monitoring should be made publicly available.  The first IEA report of the Project is available on the website however the Proponent's response to this audit report was not publicly available at the time of the audit.  The second IEA report of the Project and proponents' response was not publicly available on the website/s at the	



### 3.5. Previous audit recommendations

The status of recommendations from the first Project IEA are detailed in Table 3-3. Improvement opportunities and their current status from the first IEA are provided in Table 3-4. No new opportunities for improvement additional to the recommendations presented in Table 3 4 were identified during the second audit process.


Table 3-3 Previous audit recommendations and their status as observed during the second audit

СоА	Requirement	Details of non-compliance	Recommended Action and Current Status
A2	The development may only be carried out:  (a) in compliance with the conditions of this approval;  (b) in accordance with all written directions of the Planning Secretary;  (c) generally in accordance with the EIS; and  (d) generally in accordance with the Development Layout in Appendix 1.	<ul> <li>(a) the audit found nine non-compliances, therefore the development was not being carried out in compliance with the conditions of this approval</li> <li>(b) noise monitoring requested by DPHI was carried out during the reporting period</li> <li>(c) potential risks and mitigation measures identified in the EIS had been generally carried over to the Management Plans required for the project and as approved by DPE prior to construction commencement. These were evident in the field and were noted as being present</li> <li>(d) site boundary fencing and construction areas consistent with the development layout.</li> </ul>	Refer actions and current status below.
B10	Prior to carrying out any development that could directly or indirectly impact the biodiversity values requiring offset, the Proponent must provide evidence to	No evidence was available during the first or second audit that indicated that the Section 6.33 Certificate was provided to the Department prior to construction commencing.	The auditor was advised that due to confusion between EnergyCo and Akaysha's responsibilities with respect to reporting to the Department, the Section 6.33 documentation





the Planning Secretary that biodiversity was not provided the Department prior to credits have been retired. construction commencing. Akaysha subsequently notified the Department and submitted the documentation via the Major Project portal as part of their response to the non-compliant finding raised in the second audit. The Section 6.33 document (providing evidence of credits being retired via payment to the Biodiversity Conservation Fund) was provided as Appendix D of the submission, however the Appendix was incorrectly referenced in the covering note which may create some confusion. As the documentation was provided the matter is considered Not Triggered during the audit reporting period. The auditor was made aware of provision of a subsequent additional non-compliance notification, submitted after the third audit site inspection, with regard to not providing the documentation prior to commencement of development. This is considered by the auditor to be a secondary notification of the noncompliance. (Closed)






B19	The Proponent must ensure that the development does not cause any water pollution, as defined under Section 120 of the POEO Act.	During the site inspection, erosion and sediment controls appeared in good working order and site staff had a good understanding of water management within the Project, including obligations under the Erosion and Sediment Control Plan (ESCP) and the Project Consent.  One location was observed to be releasing visibly turbid water at a very slow rate of discharge. At the western edge of the site, adjacent to the main site access road, an existing weir and concrete drain runs from the site disturbance footprint to an existing concrete-lined channel that runs north/south underneath the access road. Multiple well-maintained sediment controls were observed to be present at the weir discharge point and within the concrete drain however turbid water was slowly draining out of a corehole in the weir. This was discussed with Akaysha and CPP staff onsite and a recommendation made to plug the weir completely and utilise captured water as dust suppression or treat prior to release.  Additionally, the environmental incident on 5/04/2024, although potentially an over-design event, did not comply with this Condition.	A controlled release from the Western Basin was undertaken on 13 August 2024 with appropriate monitoring.  No uncontrolled water discharge incidents occurred during audit period.  (Closed)
C2	The Proponent must:  (a) update the strategies, plans or programs required under this approval	Management Plan reviews, as required following the submission of the previous IEA report, the dirty water discharge incident in November 2023 and the	The CEMP was reviewed during the audit period with no change deemed necessary.




Waratah Super BESS

	to the satisfaction of the Planning	incidents reported during this reporting period, have	(Closed)
	Secretary prior to carrying out any upgrading or decommissioning activities on site; and	not occurred as required by this Condition.	
	<ul> <li>(b) review and, if necessary, revise the strategies, plans or programs required under this approval to the satisfaction of the Planning Secretary within 1 month of the:</li> <li>(i) submission of an incident report under condition C10 of Schedule 2;</li> <li>(ii) submission of an audit report under condition C14 of Schedule 2; or</li> <li>(iii) any modification to the conditions of this approval.</li> </ul>		
C10	The Department must be notified in writing via the Major Projects website immediately after the Proponent becomes aware of an incident. The notification must identify the development (including the project approval number and the name of the	Two notifiable environmental incidents occurred during the reporting period. A dirty water discharge due to a 190mm rainfall event occurred on 5/04/2024 however notification to DPHI did not occur until 15/04/2024. In the notification, Akaysha acknowledge that this timeframe is not in accordance with the required timeframe and note that additional information was being gathered to develop the incident report. Akaysha also acknowledge that subsequent incidents will be	One notifiable incident occurred during the third audit reporting period with regard to an injured snake that required a trained snake handler to humanely euthanise the animal. The notification contained all required information.  (Closed)






	project if it has one) and set out the location and nature of the incident.  Subsequent notification requirements must be given, and reports submitted in accordance with the requirements set out in Appendix 4.	reported immediately, prior to the incident report being developed.  An incident involving a septic tank overflow (contained within the site) occurred on 30/05/2024 and was reported to DPHI on 31/05/2024.  Both notifications contained all required information as specified in this condition and Appendix 4.	
C17	In accordance with the specific requirements in the Independent Audit Post Approval Requirements (2020), the Proponent must:  (a) review and respond to each Independent Audit Report prepared under condition C14 of Schedule 2 of this approval, or condition C16 of Schedule 2 where notice is given by the Planning Secretary;  (b) submit the response to the Planning Secretary; and  (c) make each Independent Audit Report, and response to it, publicly available within 60 days of submission to the Planning Secretary, unless otherwise agreed by the Planning Secretary.	No evidence was available during the audit that the Proponent provided the first IEA report, including a response, to the Planning Secretary and at the time of the audit, the Proponent's response to the first IEA was not available on the Project website.	The second audit report and response were provided to the Planning Secretary in accordance with this condition.  The second audit report and response were not made publicly available within the stipulated timeframe. Refer C20 below.  (Ongoing)






C18	Independent Audit Reports and the Proponent's response to audit findings must be submitted to the Planning Secretary within 2 months of undertaking the independent audit site inspection as outlined in the Independent Audit Post Approvals Requirements (2020) unless otherwise agreed by the Planning Secretary	No evidence was available during the audit that the first IEA was submitted to the Planning Secretary within the required timeframe.	The second audit report and response were provided to the Planning Secretary in accordance with this condition.  (Closed)
C20	The Proponent must:  (a) make the following information publicly available on its website as relevant to the stage of the development:  (i) the EIS;  (ii) the final layout plans for the development;  (iii) current statutory approvals for the development;  (iv) approved strategies, plans or programs required under the conditions of this approval;  (v) the proposed staging plans for the development if the construction,	The EIS is publicly available via the project website (noting the EIS was labelled as "Environmental Impact Plan"), with the site layout plan, and infrastructure approval, EMS, BMP, and TMP also present. It is noted that the requirement for noise monitoring stipulated in Ref SSI-48492458-PA-23 and Ref SSI-48492458-PA-24 is not considered to be required for publishing under (a)(iv) as this requirement has arisen from correspondence, not an approved strategy, plan or program.  The first IEA report of the Project is available on the website however the Proponent's response to this audit report was not publicly available at the time of the audit.	Refer new con-compliance finding. (Ongoing)





	operation and/or decommissioning of		
	the development is to be staged;  (vi) a comprehensive summary of the monitoring results of the development, which have been reported in accordance with the various plans and programs approved under the conditions of this approval;  (vii) how complaints about the development can be made;  (viii) any independent environmental audit, and the Proponent's response to the recommendations in any audit; and  (ix) any other matter required by the Planning Secretary; and  (b) keep this information up to date.		
	(b) keep this information up to date.		
Appendix 4 – 1	A written incident notification addressing the requirements set out below must be submitted to the Planning Secretary via the Major Projects website within seven days after the Proponent becomes aware of an incident. Notification is required to be given under this condition even if the Proponent fails to give the notification required under condition C7	Two notifiable environmental incidents occurred during the reporting period. A dirty water discharge due to a 190mm rainfall event occurred on 5/04/2024 however notification to DPHI did not occur until 15/04/2024. In the notification, Akaysha acknowledge that this timeframe is not in accordance with the required timeframe and note that additional information was being gathered to develop the incident report. Akaysha also acknowledge that subsequent incidents will be	Refer C10 above. (Closed)






of Schedule 2 or, h	aving given such	reported immediately, prior to the incident report being	
notification, subsec	uently forms the view	developed.	
that an incident has	s not occurred.	An incident involving a septic tank overflow (contained within the site) occurred on 30/05/2024 and was reported to DPHI on 31/05/2024.	


Table 3-4 Previous audit opportunities for improvement and their status as observed during the second and third audit

Number	Opportunity for improvement	Current status
OFI 1	The BMP is recommended to be reviewed and updated to reflect more accurately, the construction phase of works and work practices	In response to the first construction audit WSP undertook a review of the BMP and compiled the findings in a Memo (Waratah BESS BMP, WSP 4 June 2024). The review concluded, along with some further clarification that no changes to the current BMP were considered necessary. The auditor is satisfied that the BMP adequately addressed the requirements of this condition.
OFI 2	A suitably qualified person be commissioned to update the ESCP to more adequately mitigate any potential erosion and sedimentation risks associated with constructing the project, and that the ESCP is reviewed regularly and before a change in work stage (Progressive ESCPs)	The ESCP (Waratah Super Battery 330/33kV Substation, BESS Yard and O&M Area - Erosion and Sediment Control Plan, Stage 2 Rev 0 (Hatch, 18/04/2024)) has been reviewed and updated during the second reporting period. The controls indicated on the Plan are considered appropriate to the stage of works, are well understood by the Project team and are generally effective. This OFI will be ongoing





Number	Opportunity for improvement	Current status
		throughout construction to accommodate the requirement for regular review.
OFI 3	The EMS be comprehensively reviewed and updated to align with current site information and work practices	The EMS has not been reviewed or updated during the third reporting period.
OFI 4	A compliance matrix/ similar be developed to support the SME environmental inspection checklist, that captures all conditions of consent and monitoring requirements of the EMS, Construction Environmental Management Plan (CEMP) and associated management plans entirely	A compliance matrix outlining all requirements from the Consent and the approved management plans has been prepared by Akaysha during the second reporting period. The matrix includes columns for compliance status, evidence documents and comments and the matrix appeared to be in use at the time of the third audit.
OFI 5	A Wet-weather Protocol/ similar is developed as an Appendix to the ESCP, to ensure everything possible is being undertaken to prevent a turbid water discharge from significant rainfall events (forecast of 80% chance or higher of more than 20mm in a 24hour period), should existing controls fail. This may include such measures as having adequate volume of flocculant on site at all times, process for deploying flocculant to drainage areas for mechanical mixing as dirty water enters the sediment pond, and other such measures	A Wet Weather Management Procedure was being developed by CPP during the second reporting period. The procedure details all of the necessary actions to be implemented in the event of a significant forecast rain event (>50% chance of 10mm rainfall in 24hrs). Site staff appear to have a good understanding the procedure.
OFI 6	The project website contains generally the required information as per the conditions of consent (C20), however it was noted that although there are no specific, formal requirements under the	This OFI has been actioned during the second reporting period.  Dilapidation survey reports are now available on the website, as are pre-construction tree-clearing reports.





Number	Opportunity for improvement	Current status
	<ul> <li>conditions of consent for environmental parameters to be monitored during construction phase, the project has been required to monitor and report on such elements as:</li> <li>The BMP details in Sections 6.2.3, and 6.2.5 require respectively "Tree clearing Reports" and "Microbat Monitoring Reports"; and</li> <li>The TMP Section 6.1 "Pre-construction" identifies the requirement to complete a pre-construction dilapidation report.</li> <li>It is therefore recommended that a summary of the ecological results are made available on the project website, and that the dilapidation survey is also uploaded to the projects website (noting approval of the dilapidation report is available on the NSW Major Projects portal, but that the</li> </ul>	
	dilapidation survey itself is not present).	



### 3.6. Environmental Management Plans

A summary of the implementation of key management plans relevant to this stage of works is provided below.

All plans required by the approval are discussed in the audit protocol table provided in Appendix B of this report. The suite of environmental management plans includes:

### 3.6.1. Traffic Management Plan

A review of the TMP during the first audit found that it is compliant with the requirements of this condition. The TMP Revision 4 was developed 7 June 2023. The TMP has been staged (as per the requirements of condition C3) such that the initial TMP (Stage 1) covers all traffic management with the exception of over size over mass (OSOM) vehicles. The TMP would be updated late December 2023 to include OSOM information and therefore cover traffic management for the project in entirety. The Stage 2 TMP had been prepared (Revision 5, September 2023) awaiting updated in late December 2023 for the OSOM information. At the time of the third audit, the TMP (Rev 5) was being implemented.

The third audit found that the requirements of the Stage 1 and Stage 2 TMP are largely being implemented with authorised access route to site clearly communicated, car parking facility clearly identified and sufficient for the volume of vehicles, site conditions identified via site traffic signage and the use of traffic controllers as needed throughout site. No OSOM movements have occurred during the reporting period, no liable damage to public infrastructure and no complaints.

Pre-construction dilapidation reports were found to have been undertaken also, such that any damage from vehicular use of the surrounding traffic/ road network as a result of project vehicles is able to be recorded and rectified where required. A pothole that was discovered on Scenic Road was rectified by Central Coast Council's Road maintenance function with no required input from the Project.

#### 3.6.2. Biodiversity Management Plan

The BMP was approved in accordance with the requirements of B11 on 31 May 2023. The document lists mitigation measures to protect and retain vegetation and habitat features prior to construction commencement, and further details construction phase measures to ensure impacts to biodiversity values of significance are avoided or where that is not possible, minimised.

The first audit found that many mitigation measures listed in the approved BMP, were not particularly relevant to the current stage of works as of December 2023, with the detailed pre-construction elements having already been actioned and no longer relevant. Most construction-based mitigation measures were found to be implemented; however some construction-phase biodiversity mitigation measures were noted to not reflect the actual day to day operations of the construction site.

The BMP has been reviewed by WSP during the reporting period in response to these previous observations. The review determined that an update to the BMP was not required however provided a justification against each recommendation for retaining the current revision. The auditor is satisfied that the BMP adequately addresses the requirements of this condition.



### 3.6.3. Environmental Management Strategy

The conditions of approval (C1) requires that an EMS is prepared to the satisfaction of the Planning Secretary, prior to construction commencement. The audit found that the EMS had been approved by DPE on 1 June 2023.

The site inspection component of the third audit found that site was largely being managed in accordance with the requirements of the EMS. The EMS is underpinned by a CEMP, which identifies the monitoring framework and frequency to regularly confirm the adequacy of required environmental controls. The Audit found the weekly WHSE inspections were continuing to be being carried out and any actions raised were tracked through to completion.

The EMS incorporates required environmental management obligations, such as the ESCP. The site was observed as having sufficient ESC devices in place, owing to feedback from the first audit requiring an update to the ESCP to ensure devices in place are appropriate to the stage of works. An opportunity for improvement was identified during the third audit as discussed in Section 4.2. Site staff displayed a good understanding of water management on site.

The EMS also contains a placeholder for the contaminated lands Site Audit Statement and Site Audit Report. These documents were unable to be located during the first audit and confirming these had been submitted to the regulators as per the requirements of condition B28 could not be verified. As during the first and second audit, it is recommended that the EMS is comprehensively reviewed and updated to align with current site information and work practices.

# 3.7. Environmental performance

Environmental performance of the project is measured via weekly inspections, monthly inspections and corresponding reporting. The audit found that these inspections are occurring.

The audit found that key environmental controls are in places including:

- Erosion and sediment controls
- Waste management including waste separation and appropriate disposal of concrete waste
- Dust suppression with a water cart
- Noise monitoring as required
- Biodiversity mitigation measures, including temporary frog fencing and rehabilitation measures.

#### 3.8. Consultation feedback

As outlined in Appendix C, DPHI requested:

Could you please look specifically at Conditions B9 and B10 (Biodiversity Credit requirements) as I can see conflicting information about the credits and Section 6.33 certificate in previous audits.

In addition, please have a look how their ERSED controls are going, given that they have had issues in this area in the past.

The auditor considers that the Project is compliant with B9, however was non-compliant with B10 as raised in the first and second audit. It is confirmed that all credits have been retired via payment to the Biodiversity





Conservation Fund and all documentation providing evidence of retirement of credits have now been supplied to the Department.

As the submission of the Section 6.33 documentation to the Department occurred with the submission of the second audit response the auditor considers the matter to be closed, and hence, Not Triggered for the third audit period.

The third audit inspection identified that ERSED controls were in place, including temporary sediment fence, sediment dams and stabilisation of exposed stockpile and areas. No uncontrolled water discharges occurred during the third audit period. On exposed area immediately upgradient of the "frog pond" was observed to have some shallow gully erosion in the drainage depression leading to the pond. Sediment fence was installed at the toe of the slope which was successfully capturing sediment before entering the pond area, though was in need of maintenance. The auditor and site personnel discussed the need address the gully erosion and stabilise the areas to prevent further erosion and sediment transport. See Section 4.2 opportunity for improvement.

TFNSW had "...no concerns or issues with this development which need to be addressed in the audit process."

CCC acknowledged receipt of the consultation request but no further action was requested.

### 3.9. Complaints

No complaints were recorded during the reporting period.

### 3.10. Incidents

One notifiable incident occurred during the third audit reporting period with regard to an injured snake that required a trained snake handler to humanely euthanise the animal. The notification contained all required information.

# 3.11. Actual vs. predicted impacts

Section 6 of the Environmental Impact Statement (EIS) provides an assessment of the environmental impacts of the project (GHD, November 2022). A summary of impacts as identified in the EIS versus the actual impacts found during this audit is provided below.

### **Biodiversity**

The project occurs at Munmorah Power Plant, a largely disturbed site. The Project requires the removal of approximately 0.46 hectares of native vegetation. The EIS identified this native vegetation as "insignificant at the regional scale and is unlikely to threaten the persistence of populations of native plants and vegetation communities."

The EIS stated that potential indirect impacts are considered limited as they would have a low likelihood and consequence, based on the range of proposed mitigation and management measures to be employed during pre-construction construction and operation of the project.

Actual Impacts





The EIS details mitigation measures to protect vegetation at the pre-construction phase (clearing and grubbing, tree felling procedures etc) and throughout construction (environmental protection no go zones, temporary frog fencing). These measures have been reflected in the approved BMP and were noted as being actioned during the site inspection component of the audit. With regard to biodiversity impacts, it is considered that no further impacts to biodiversity, than those assessed in the EIS have occurred as a result of constructing the project, with exception being the reportable snake incident discussed above.

#### Heritage (Aboriginal and non-Aboriginal)

The EIS heritage assessment indicated that the project is unlikely to result in any heritage-related impacts.

#### Actual Impacts

No unexpected heritage finds have been recorded to date.

#### **Contaminated Lands**

The Munmorah Power Station was subject to site contamination assessments and any necessary remediation prior to the development of the Waratah Super BESS project. As the site was assessed following remediation works being completed, the EIS predicted minimal contamination risks associated with construction of the project.

The EIS and conditions of consent required the preparation of an unexpected finds procedure, which was noted as being prepared and understood by site personnel.

The EIS noted a potential increase in risk of erosion and sedimentation and potential impacts to sensitive receiving environments (waterways and retained vegetation/ habitat) and the potential for fuel and chemical spills from equipment, if not appropriately managed.

#### Actual impacts

The audit noted that the construction of the site is on predominantly imported fill, with maximum likely excavation depth to 1.5m. Some potential sediment loss occurred during the second reporting period during extreme rainfall however sediment would likely have resulted from imported fill so contamination egress is somewhat unlikely. No unexpected finds have been recorded to date.

#### Visual

Based on a visibility assessment, the EIS determined that the project would only be visible from limited offsite locations and determined visual impacts to be unlikely to the surrounding areas (including from public roads and dwellings. The EIS determined that visual impacts to be negligible.

#### Actual Impacts

No issues relevant to visual impacts were noted as present due to the vast distance and existing vegetation cover between the project and sensitive receivers.

#### Noise and vibration

The EIS predicted construction noise levels during site preparation to result in noise levels above the Noise Management Level (NML) at three residential receivers within the study area. These exceedances were not greater than 5 dBA above the NML (1-2 dBA). Noise modelling was then undertaken in the EIS and assessed against project noise trigger levels during the day, evening, and night periods. The assessment was based on worst-case operating conditions likely to occur during these assessment periods and is considered a conservative assessment. The noise modelling indicates compliance at all residential sensitive receiver





locations for all modelled operations during the day and evening periods and compliance should also be achieved during the night-time period for expected ambient conditions. The Noise Model was reviewed in response to a request for Out of Hours work. No impacts were expected at the identified sensitive recievers.

#### Actual Impacts

No noise complaints have been received during the third audit period.

#### **Bushfires**

The EIS stated that the design of the project is inherently bushfire resilient being comprised of batteries housed within steel-walled housings (non-combustible) in which any vents are dust-proof (ember proof) with internal climate control to maintain internal operating temperatures within design parameters. The EIS further stated that site access would be via an extension of the existing access route, which could meet the requirements of the Planning for Bushfire Protection guidelines (NSW Rural Fire Service (RFS), 2019), and the proposed all-weather access perimeter road around the battery energy storage system would provide suitable access for firefighting, and an appropriate defendable space.

#### Actual Impacts

The project was in construction phase and compromised predominantly of an imported fill pad with some minor concrete and metal footing type structures with limited potential to intensify any potential bushfire threats. Access roads are well maintained and clear, and the site has sufficient water access and water trucks. The Emergency Response Plan (ERP) does not adequately address the requirements of the relevant condition of approval (B24), and specifically with regard to aspects associated with bushfire management.

#### Waste

According to the assessment undertaken in the EIS, the project is not expected to generate large volumes of waste during construction, operation, or decommissioning and rehabilitation. Waste generated during construction would be managed via the waste hierarchy approach (avoidance and reuse before consideration is given to disposal).

#### Actual Impacts

Construction waste was found to be managed appropriately with segregation actively visible during the site inspection component and recycling evident as per the waste register. Waste tracking is available for all waste streams.

# 3.12. Key strengths

The overarching requirements of SSI-48492458 are well understood by the Project team. Sufficient resources are being allocated to manage environmental protection on site, evident specifically in the provision of a resource to continuously monitoring the pump during discharge to ensure the pump does not discharge sediment or dirty water. In areas of inexperience with administrative SSI requirements, the Project team is showing initiative in understanding the requirements of administrative CoAs and designating specific people within the broader Project team to ensure future compliance.

During the third site inspection, it was noted that the site is generally tidy and environmental resources are available at the site compound, including environmental policies, contact information and environmental awareness signage. Provision of the Emergency Response Plan at numerous key access points (beyond the





stipulated two required) is a good initiative. The efforts being made to stabilise spoil stockpiles and other exposed areas including sediment dams is progressing well.



# 4. Recommendations

### 4.1. Recommended actions

The recommended actions for all non-compliances recorded during the second audit are presented in Table 3-2.

## 4.2. Opportunities for improvement

One new opportunity for improvement was identified with regard to an exposed area immediately upgradient of the "frog pond". The area was observed to have some shallow gully erosion progressing in the drainage depression leading to the pond. Sediment fence was installed at the toe of the slope which was successfully capturing sediment before entering the pond area, though was in need of maintenance. The auditor and site personnel discussed the need to address the gully erosion and stabilise the areas to prevent further erosion and prevent sediment entering the pond.

Waratah Super BESS



# **Appendix A Audit table**

## **Development Consent Compliance Status - December 2024**

eference	Approval or licence requirement	Evidence collected	Audit Findings - December 2024	Compliance status
velopment Consent SSI	48492458			
hedule 2 - Part A Admin	istrative Conditions			
ligation to minimise har	m to the environment			
<b>A</b> 1.	In meeting the specific performance measures and criteria in this approval, all reasonable and feasible measures must be implemented to prevent, and if prevention is not reasonable and feasible, minimise, any material harm to the environment that may result from the construction, operation, rehabilitation or decommissioning of the development.	Site visit Interview J Doss Interview B Thompson	The project was generally carried out to ensure reasonable and feasible measures were implemented to prevent and minimise material harm to the environment. Required Management Planning documents were developed, approved and noted as being implemented. An environmental specialist has been engaged by CPP during the reporting period to oversee the implementation of environmental controls and undertake regular inspections.	
rms of consent	·			
<b>A2</b> .	The development may only be carried out:  (a) in compliance with the conditions of this approval;  (b) in accordance with all written directions of the Planning Secretary;  (c) generally in accordance with the EIS; and  (d) generally in accordance with the Development Layout in Appendix 1.	DPE letter (ref SSI-48492458-PA-16) dated 17 November 2023 Site inspection: environmental controls installed and maintained. Development Layout, Appendix 1	<ul> <li>(a) the audit found two non-compliances (outside of this Condition), therefore the development was not being carried out in compliance with the conditions of this approval</li> <li>(b) noise monitoring requested by DPE was carried out during the reporting period</li> <li>(c) potential risks and mitigation measures identified in the EIS had been generally carried over to the Management Plans required for the project and as approved by DPE prior to construction commencement. These were evident in the field and were noted as being present during the third audit inspection.</li> <li>(d) site boundary fencing and construction areas were consistent with the development layout.</li> </ul>	Not-compliant
АЗ.	The Proponent must comply with any requirement/s of the Planning Secretary arising from the Department's assessment of:  (a) any strategies, plans or correspondence that are submitted in accordance with this approval;  (b) any reports, reviews or audits commissioned by the Department regarding compliance with this approval; and  (c) the implementation of any actions or measures contained in these documents.	DPHI correspondence – Request for Extended Construction Hours Ref SSI-48492458-PA-23 29/02/2024 Report – Waratah Super Battery – Noise modelling night shift (GHD, 02/04/2024) DPHI correspondence – Request for Extended Construction Hours Ref SSI-48492458-PA-24 29/04/2024 Report – Waratah Super Battery – Nighttime noise model validation (GHD, 31/05/2024) Report – Waratah Super Battery – Daytime noise model validation (GHD, 28/05/2024)	Noise monitoring as relevant to OOHW requests during the reporting period has been undertaken as requested.	Compliant
<b>A4</b> .	The conditions of this approval and directions of the Planning Secretary prevail to the extent of any inconsistency, ambiguity or conflict between them and a document listed in condition A2(c) or A2(d). In the event of an inconsistency, ambiguity or conflict between any of the documents listed in condition A2(c) or A2(d), the most recent document prevails to the extent of the inconsistency, ambiguity or conflict.		Noted	Not triggered
<b>A</b> 5.	Any document that must be submitted within a timeframe specified in or under the terms of this approval may be submitted within a later timeframe agreed with the Planning Secretary. This condition does not apply to the immediate written notification required in respect of an incident under condition D6.		Noted	Not triggered
ose of approval				
A6.	This approval will lapse five years after the date on which it is granted, unless construction has physically commenced on or before that time	Post approval lodgement receipt - Construction Commencement (Waratah Super Battery - SSI- 48492458-PA-13) 9 June 2023	As noted in the first Project IEA, construction commenced in June 2023, satisfying the requirements of this condition.	Compliant

	from seeking to lodge a separate request to modify this approval to increase the capacity of the battery storage in the future.	EL-RP-10001).	capacity measured at the point of connection is 850MW import (charge) and export (discharge).	Compliant
Upgrading of battery storage	e and ancillary infrastructure			
A8.	The Proponent may upgrade the battery storage and ancillary infrastructure on site provided these upgrades remain within the approved development footprint of the site. Prior to carrying out any such upgrades, the Proponent must provide revised layout plans and project details of the project to the Planning Secretary incorporating the proposed upgrades.	Interview J Doss	Noted. No plans are currently in place to upgrade the infrastructure beyond the approved limits or footprint.	Not triggered
Structural adequacy				
А9.	alterations or additions to existing buildings and structures, are constructed in accordance with the relevant requirements of the Building Code of Australia.	Interview J Doss Interview B Thompson  BCA Compliance Assessment Report, CD Certification, 15.11.2024	The BCA Compliance Assessment Report sighted by the auditor assesses the compliance of the current design proposal against the Deemed-to Satisfy Provisions of the National Construction Code's Building Code of Australia 2022 for Class 8 - substation controls building and switchgear buildings.  Design drawings for the Operations and Maintenance building stipulates required compliance with the National Construction Code. The auditor was advised that this will be verified at completion and commissioning od the building.	Compliant
Demolition				
A10.	The Proponent must ensure that all demolition work on site is carried out in accordance with Australian Standard AS 2601-2001: The Demolition of Structures, or its latest version.	Interview J Doss	No demolition work has been undertaken during the reporting period.	Not triggered
Protection of public infrastru				
A11.	Unless the Proponent and the applicable authority agree otherwise, the Proponent must:  (a) repair, or pay the full costs associated with repairing, any public infrastructure that is damaged by the development; and  (b) relocate, or pay the full costs associated with relocating, any public infrastructure that needs to be relocated as a result of the development.	Interview J Doss Interview B Thompson Site visit	A pot hole was encountered on Scenic Road during the reporting period. Central Coast Council's road maintenance function undertook the repair of the pot hole as a general maintenance activity with no required input from the Project.	Compliant
A12.		Site inspection  Interview J Doss Interview B Thompson  Daily Telehandler Prestart Check List #132688  ATV/Quad Bike Prestart Checklist #53651, 10/12/2024  ATV/Quad Bike Prestart Checklist #49501, 10/12/2024	During the site inspection, all machinery observed was observed to be in good working condition, with no visible signs of smoke or leaks. A sample from the audit period of prestart and servicing records was provided during the current audit which indicated regular servicing of plant and equipment. Some hired plant used at site is specifically serviced and maintained by the hire company.	
Applicability of guidelines				
A13.	References in the conditions of this approval to any guideline, protocol, Australian Standard or policy are to such guidelines, protocols, Standards or policies in the form they are in as at the date of this approval.  However, consistent with the conditions of this approval and without altering any limits or criteria in this approval, the Planning Secretary may, when issuing directions under this approval in respect of ongoing monitoring and management obligations, require compliance with an updated or revised version of such a guideline, protocol, Standard or policy, or a replacement of them.		Noted - No such directions from Department during audit period	Not triggered

	The Proponent must ensure that all of its employees, contractors (and their sub-	Waratah Site Specific Induction (CPP) (.pptx)		
A14.	contractors) are made aware of, and are instructed to comply with, the conditions of this approval relevant to activities they carry out in respect of the development.	Toolbox and sign-on sheet –18/09/2024 Site visit	The site induction covers site-specific environmental requirements and an appropriate amount of environmental information relevant to environmental protection and this Consent. Environmental signage on site is abundant and well-placed and evidence of a toolbox (about snake management) undertaken during the reporting period was sighted by the auditor.	Compliant
Evidence of consultation				
A15.	Where conditions of this approval require consultation with an identified party, the Proponent must:  (a) consult with the relevant party prior to submitting the subject document to the Planning Secretary for approval; and (b) provide details of the consultation undertaken including: (i) the outcome of that consultation, matters resolved and unresolved; and (ii) details of any disagreement remaining between the party consulted and the Proponent and how the Proponent has addressed the matters not resolved.	DPE acceptance of TMP (SSI-48492458-PA-9) DPE acceptance of BMP (SSI-48492458-PA-1) DPE correspondence – TMP Approval Letter Ref SSI-48492458-PA-14 17/11/2023	The BMP was reviewed in response to the first audit recommendations. The review concluded that no amendments to the BMP were required and as such no further consultation was necessary.	Compliant
Subdivision				
A16.	The Proponent may subdivide land comprising the site for the purposes of carrying out the development as identified in Appendix 3 and in accordance with the EIS and the requirements of the EP&A Act, EP&A Regulation, Conveyancing Act 1919 (NSW) and the NSW Land Registration Services (or its successor).	Interview J Doss Site visit	No subdivision has occurred during the reporting period.	Not triggered
Part B Environmental Cond	litions - General			
Transport				
Heavy Vehicles Requiring E	The Proponent must ensure that the:	Daily Truck Movement Register (.xlsx) 13/06/2024 –	During the generating period the highest recorded number use 54	
B1.	<ul> <li>(a) development does not generate more than:</li> <li>(i) 65 heavy vehicle movements a day during construction, upgrading and decommissioning;</li> <li>(ii) 12 movements of heavy vehicles requiring escort during construction, upgrading and decommissioning; and</li> <li>(b) length of any vehicles (excluding heavy vehicles requiring escort) used for the development does not exceed 26 metres, unless the Planning Secretary agrees otherwise.</li> </ul>	9/122024 Site visit Interview J Doss	During the reporting period, the highest recorded number was 54 movements on 24/6/2024. No truck were recorded taking cut/fill material out of the site during audit period. It is noted that the previous audit recommended spreadsheet is improved to simplify all truck movements as 'in' and 'out' regardless of their origin. This has not be addressed in the sighted spreadsheet.  No escorted vehicles entered the site during the third audit reporting period and the auditor was advised that no escorted vehicle movements are expected for the remainder of the construction program.	Compliant
B2	The Proponent must keep accurate records of the number of heavy vehicles requiring escort and heavy vehicles entering or leaving the site each day for the duration of the development.	Daily Truck Movement Register (.xlsx) 13/06/2024 – 9/12/2024	No escorted vehicles entered the site during the audit period and the auditor was advised that no escorted vehicle movements are expected for the remainder of the construction program.	Compliant
Access route				
В3.	All heavy vehicles requiring escort and heavy vehicles associated with the development must travel to and from the site via the Pacific Highway, Scenic Drive and Station Road. Note: The Proponent is required to obtain relevant permits under the Heavy Vehicle National Law (NSW) for the use of heavy vehicles requiring escort on the road network.	Waratah Super Battery Traffic Management Plan Rev 5.0 (Akaysha, 25/09/2023) Waratah Super Battery Delivery Driver Induction – Consolidated Power Projects Daily Truck Movement Register (.xlsx) 13/06/2024 – 9/12/2024	All traffic observed on the day of the site visit was observed entering the site via Station Road.  No OSOM movements occurred during the third audit reporting period.	Compliant
Site access				
B4.	All vehicles associated with the development must enter and exit the site via the access point off Station Road, as identified in Appendix 1	Interview J Doss Interview B Thompson Site visit Waratah Super Battery Traffic Management Plan Rev 5.0 (Akaysha, 25/09/2023) Waratah Super Battery Delivery Driver Induction – Consolidated Power Projects	Both the approved TMP and the site Delivery Driver Induction specifically indicate that access must be through the access point off Station Road. All traffic observed on the day of the site visit was entering the site via Station Road and it is noted that no alternative access points are feasible.	
Road maintenance				
	The Proponent must:		Compliance with this Condition was addressed during Audit 1 and no	

B5.	<ul> <li>(i) existing condition of Station Road on the transport route, prior to construction, upgrading or decommissioning works; and</li> <li>(ii) condition of Station Road on the transport route, following construction, upgrading or decommissioning works;</li> <li>(b) repair Station Road on the transport route if dilapidation surveys identify that the road has been damaged during construction, upgrading or decommissioning works;</li> </ul>	Dilapidation Report (May, 2023)  DPE approval letter (reference SSI-48492458-PA-10).	damage to Station Road has occurred during the reporting period.	Compliant
perating conditions				
B6.		Site visit Interview J Doss Interview B Thompson	Road access design criteria confirms all weather design, installed drainage networks and road base. 240 car parking spaces. Field warehousing/laydown areas on site. Invoices are only paid once delivered to site. Inbound deliveries follow a one-way loop, internal roads continue as bitumen with any debris form vehicles contained within the project site before vehicles leave and enter public road network.  The previously installed cattle grid has been removed as it is no longer considered necessary due to the lack of trackable material present on site.	Compliant
affic Management Plan				
B7.	Management Plan for the development in consultation with TfNSW and Council,	Waratah Super Battery Traffic Management Plan Rev 5.0 (Akaysha, 25/09/2023) DPE correspondence – TMP Approval Letter Ref SSI-48492458-PA-14 17/11/2023	DPE approved the TMP (Rev 5.0) on 17/11/2023, satisfying the requirements of this Condition.	Compliant

	Following the Planning Secretary's approval, the Proponen Traffic Management Plan.	t must implement the			
versity					
tation clearance					
B8.	The Proponent must not clear any native vegetation or faur outside the approved disturbance areas described in the E		Site visit Interview J Doss	No clearing has been undertaken during the third audit reporting period.  No clearing to date has been undertaken outside of the approved disturbance footprint, which is clearly fenced.	Compliant
versity offsets					
В9.	Prior to carrying out any development that could directly or biodiversity values requiring offset, the Proponent must reti specified in Table 1 and Table 2 below.  The retirement of these credits must be carried out in according biodiversity Offsets Scheme and can be achieved by:  (a) acquiring or retiring 'biodiversity credits' within the meat Conservation Act 2016;  (b) making payments into an offset fund that has been development; or  (c) funding a biodiversity conservation action that benefits is listed in the ancillary rules of the biodiversity offset schemes a listed in the ancillary rules of the biodiversity offset schemes and the second	re biodiversity credits rdance with the NSW ning of the Biodiversit eloped by the NSW the entity impacted arme.  PCT ID   Credits Require 1636   4	cas Certificate SSI-48492458 28/03/2023	Payments into the Biodiversity Conservation Fund relevant to SSI-48492458 were made on 20/03/2023. Project construction commenced on 13/06/2023, satisfying the timing requirement of this Condition.	Compliant
	Table 2: Species Credit Requirements		_		
	Species Credit Species	Credits Required			
	Charmhaven Apple (Angophora inopina)	4			
	Eastern Pygmy-possum (Cercartetus nanus)	4			
	Large-eared Pied Bat (Chalinolobus dwyeri)	11			
	Wallum Froglet (Crinia tinnula)	5			
	Giant Burrowing Frog (Heleioporus australiacus)	3			
	Pale-headed Snake (Hoplocephalus bitorquatus)	7			
	Green and Golden Bell Frog (Litoria aurea)	7			
	Green-thighed Frog (Litoria brevipalmata)	5			
	Squirrel Glider (Petaurus norfolcensis)	7			
	Brush-tailed Phascogale (Phascogale tapoatafa)	7			
	Common Planigale (Planigale maculate)	7			
	Mahony's Toadlet (Uperoleia mahonyi)	The second secon			

B17.	I I	scovery Protocols	-	ent must implement the e Consultants, 2022) for	Waratah Super Battery Energy Storage System Construction Environmental Management Plan Rev 1.2 (CPP, 28/04/2023) Interview J Doss	The steps outlined in Appendix 2 of the Heritage Assessment (Navin Officer Heritage Consultants, October 2022) have been incorporated into the Project CEMP (CPP, 2023) in s 6.13.2.2. No unexpected heritage finds have occurred on the site to date of the third audit.	Compliant
eritage hance Finds Procedure							
eritage			ealand Standard AS/N. hting, or its latest version	ZS 4282:2019 – Control on.			
B16.	(b) ensure that ar (i) is installed as I emergency purpo (ii) does not shine	off-site lighting imp ny external lighting low intensity lightin oses); e above the horizon		evelopment: red for safety or	Waratah Super BESS Lighting Study Report (CPP, 25/08/2023) Waratah Complaints Register (.xlsx) Site visit Interview J Doss	Waratah Lighting Study Report (CPP, 2023) lists specific input performance objectives as per the requirements of this condition that will be implemented during construction.  No lighting-related complaints have been received during the third audit reporting period.	Compliant
ghting							
B15.	(a) minimise the off-site visual impacts of the development, including the potential for any glare or reflection;			ture (including paint landscape; and	Site visit Interview J Doss Waratah Super Battery - Munmorah, Environmental Impact Statement (GHD, 2022)	No changes from previous audit. The site and infrastructure remain visually screened form sensitive receivers.	Compliant
isual							
B14.	The Proponent m	nust minimise the d	lust generated by the o	development.	Site visit Waratah Complaints Register (.xlsx)	The audit was advised that a water cart is used when required. There are now limited exposed areas now on-site with the potential to generate dust. No visible dust was observed to be being generated during the site inspection	Compliant
ct							
	Any residential receiver	L <sub>Aeq. 15min</sub>	LAeq. 15min	LAeq. 15min 35			
	Location	Day	Evening	Night			
	Noise Limits in dB		(A)	· ·			
	Table 3: Noise Limit	·					
B13.	outlined in the Interim Construction Noise Guideline (DECC, 2009) or its latest version: and (b) take all reasonable and feasible steps to minimise operational noise and ensure that the noise generated by the operation of the development does not exceed the noise limits in Table 3 below to be determined in accordance with the procedures		Interview B Thompson Report - Waratah Super BESS - Noise Modelling, GHD 23 October 2024	The October 2024 Noise report concluded that "at the receiver locations construction noise was inaudible during majority of monitoring periods. Additionally, the predicted noise levels using the validated model achieve the NMLs at all sensitive receivers"	Compliant		
oise		noise generated by	any construction, upon accordance with bes	-	Site visit Waratah Complaints Register (.xlsx) Interview J Doss	No noise complaints were received during the third audit reporting period. All plant and equipment utilised during the site inspection was observed being operated in a way that minimised noise generation.	
ina	environment.						
B12.	The following cor undertaken outside the delivery of rauthorities for safe	de these hours with materials as reques fety reasons; and	I public holidays.  Ing or decommissioning hout the approval of the sted by the NSW Police of life, property and/or	e Planning Secretary: e Force or other	Waratah Complaints Register (.xlsx) Post Approval Document Submission Form - OOHW Day - Noise Model Validation Report Post Approval Document Submission Form - WSB-PLA Request for unattended Noise Monitoring	No noise complaints were received during the third audit reporting period.	Compliant
	undertake constr (a) 7 am to 6 pm (b) 8 am to 1 pm	ruction, upgrading of Monday to Friday; Saturdays; and			Hours Request (ref: SSI-48492458-PA-33)	During the third audit reporting period the proponent sought approval to undertake out of hours work until 31 May 2025. The Department agreed to allow the out of hours work up until 31 December 2025, after which it is willing to consider a further variation.	

and Water				
er Supply				
B18.	The Proponent must ensure that it has sufficient water for all stages of the development, and if necessary, adjust the scale of the development to match its available water supply.  Note: Under the Water Act 1912 and/or the Water Management Act 2000, the Proponent is required to obtain the necessary water licences for the development.	Site visit Interview J Doss Interview B Thompson	Water for the Project is mostly supplied through a metered hydrant. A water truck does deliver water to temporary on-site amenities.	Compliant
r Pollution				
B19.	The Proponent must ensure that the development does not cause any water pollution, as defined under Section 120 of the POEO Act.	Site visit  Waratah Super Battery 330/33kV Substation, Bess Yard and O&M Area - Erosion and Sediment Control Plan, Stage 2 Rev0 (Hatch, 18/04/2024)  Dewatering Assessment, Western Basin-Swail, 13 August 2024	A controlled release from the Western Basin was undertaken on 13 August 2024 with appropriate monitoring.  No uncontrolled water discharge incidents occurred during audit period	Compliant
rating conditions				
B20.	The Proponent must:  (a) minimise any soil erosion and control sediment generation;  (b) ensure that construction, upgrading or decommissioning of the development has appropriate drainage and erosion and sediment controls designed, installed and maintained in accordance with the relevant requirements in the Managing Urban Stormwater: Soils and Construction (Landcom, 2004) manual, or its latest version;  (c) ensure the battery storage and ancillary infrastructure (including security fencing) are designed, constructed and maintained to reduce impacts on surface water, localised flooding and groundwater at the site;  (d) ensure the battery storage and ancillary infrastructure are designed, constructed and maintained to avoid causing any erosion on site; and  (e) ensure that all works are undertaken in accordance with Guidelines for Controlled Activities on Waterfront Land (NRAR, 2018), or its latest version, unless DPE Water agrees otherwise.	Site visit Waratah Super Battery 330/33kV Substation, Bess Yard and O&M Area - Erosion and Sediment Control Plan, Stage 2 Rev0 (Hatch, 18/04/2024) Interview J Doss Interview B Thompson Interview F Flynn	During the site inspection erosion and sediment controls, including sediment basins appeared to be generally well managed. The site is now mostly covered and compacted hard stand and battery infrastructure.  Battery storage infrastructure includes secondary containment where required and stormwater basis are managed in order to contain any potential spill events.  A minor erosion gully was observed e forming in emplaced fill material draining toward the protected frog pond. A sediment fence was installed to prevent sediment entering the pond. The sediment fence, while appearing to be adequately arresting sediment, was observed to be in need of maintenance. It is suggested that the minor erosion gully is rectified and stabilised and controls put in place to prevent further erosion in this preferential drainage line. This considered to be an opportunity for improvement.	Compliant
ırds				
B21.	Prior to commencing construction of the battery storage, the Proponent must prepare a Fire Safety Study for the development, to the satisfaction of FRNSW and the Planning Secretary in writing. The study must:  (a) be consistent with the Department's Hazardous Industry Planning Advisory Paper No. 2 'Fire Safety Study' guideline;  (b) include reasonable worst-case bush fire scenario to and from the battery storage and the associated bush fire management, including provision of asset protection zones developed in consultation with RFS;  (c) describe the final design of the battery storage; and  (d) identify measures to eliminate the expansion of any fire incident including:  (i) adequate fire safety systems and appropriate water supply;  (ii) separation and / or compartmentalisation of battery units; and  (iii) strategies and incident control measures specific to the battery storage design.	Fire Safety Study – Waratah BESS Facility (Rev 4, Advitech, 26 July 2024) DPE correspondence – FSS Approval Letter Ref SSI-48492458-PA-7-27 31/06/2024 Interview J Doss	The Final FSS adequately addresses the requirements of this condition and was approved by the Planning Secretary on 31 July 2024, including identified consultation with FRNSW. The FSS was being implemented at the time of the audit, including strategies and incident control measures including temporary fire fighter infrastructure, secondary containment, emergency information packages at key access points to site. The permanent fire fighter water supply was still in construction at the time of the audit awaiting final commissioning.	Compliant

Following approval by the Planning Secretary, the Proponent must implement the measures described in the Fire Safety Study.			
Note: 'to the satisfaction of FRNSW' above means confirmation in writing from FRNSW that the Study meets the requirements of FRNSW as required by the Department's Hazardous Industry Planning Advisory Paper No. 2 'Fire Safety Study' guideline.			
dangerous goods			
The Proponent must store and handle all chemicals, fuels and oils used on-site in accordance with:  (a) the requirements of all relevant Australian Standards; and	Interview A Gutierrez Site visit Waratah Super Battery Energy Storage System Construction Environmental Management Plan Rev 1.2 (CPP, 28/04/2023)	Minor amounts of chemical, including Class 3 fuel and Class 2 gases were being appropriately stored on site.	Compliant
(a) minimise the fire risks of the development, including managing vegetation fuel loads on-site; (b) ensure that the development: meets the Aim and Objectives of Planning for Bushfire Protection 2019, including provision of appropriate asset protection zones developed in consultation with RFS; includes a 10 metre defendable space around the perimeter that permits unobstructed vehicle access manages the defendable space areas as an Asset Protection Zone; and is suitably equipped to respond to any fires on site including provision of a 20,000	Interview J Doss	It is noted that the operational tanks are not onsite yet however two temporary 10,000L water tankers are permanently on site with hydrant access.  The ERP addresses the requirements of this condition as implemented on site at the time of the audit.  The proponent will need to (d) notify the relevant Local Emergency Management Committee following construction of the development, and prior to commencing operations.  No fires have occurred on or around site to date.	Compliant
comprehensive Emergency Plan and detailed emergency procedures for the development, and provide a copy of the plan to the local Fire Control Centre and FRNSW. The plan must:  (a) be prepared in accordance with the findings of the Fire Safety Study required	(Rev 1.0, 14 August 2024)  Emergency Services Information Package (ESIP, Initial Issue Rev 1, 14/11/2024).	The Waratah Super Battery 330kV substation was energised on Saturday 18/08/2024.  Collector Group 11 (First BESS Group) was energised on Sunday, 1/9/2024. First BESS unit energised commissioning commenced 2/9/2024.	
<ul> <li>(b) be consistent with the Department's Hazardous Industry Planning Advisory Paper No. 1, 'Emergency Planning' and RFS's Planning for Bushfire Protection 2019 (or equivalent) and A Guide to Developing a Bush Fire Emergency Management and Evacuation Plan (RFS 2014):</li> <li>(c) list works that should not be carried out during a total fire ban;</li> <li>(d) include details of the location, management and maintenance of the Asset Protection Zone and who is responsible for the maintenance and management of the Asset Protection Zone;</li> <li>(e) include details on how the battery storage and sub-systems can be safely isolated in an emergency;</li> <li>(f) include bushfire emergency management planning;</li> <li>(g) include details of how RFS would be notified, and procedures that would be implemented, in the event that:</li> <li>• there is a fire on-site or in the vicinity of the site;</li> </ul>	Response Plan and ESIP, dated 15 August 2024 FRNSW Form - Lodgement of Emergency Plan (completed by proponent)	The ERP and ESIP were provided to FRNSW on 15 August 2024  The ERP has been prepared:  (a) in accordance with the FSS  (b) with no reference made to, or verification provided, that the ERP is consistent with the Department's Hazardous Industry Planning Advisory Paper No. 1, 'Emergency Planning' and RFS's Planning for Bushfire Protection 2019 (or equivalent) and A Guide to Developing a Bush Fire Emergency Management and Evacuation Plan (RFS 2014).  (c) with no list of works that should not be undertaken during total fire ban	Not-compliant
	Interval angerous goods  The Proponent must store and handle all chemicals, fuels and oils used on-site in accordance with:  (a) the requirements of all relevant Australian Standards; and (b) the NSW EPA's Storing and Handling of Liquids: Environmental Protection – Participants Handbook if the chemicals are liquids.  In the event of an inconsistency between the requirements (a) and (b) above, the most stringent requirement must prevail to the extent of the inconsistency.  The Proponent must: (a) minimise the fire risks of the development, including managing vegetation fuel loads on-site; (b) ensure that the development: meets the Aim and Objectives of Planning for Bushfire Protection 2019, including provision of appropriate asset protection zones developed in consultation with RFS; includes a 10 metre defendable space around the perimeter that permits unobstructed vehicle access manages the defendable space areas as an Asset Protection Zone; and is suitably equipped to respond to any fires on site including provision of a 20,000 litre water supply tank for bush and grass fireflighting fitted with a 65mm Storz fitting and a FRNSW compatible suction connection located adjacent to an internal access road; (c) assist the RFS and emergency services as much as practicable if there is a fire in the vicinity of the site; and (d) notify the relevant Local Emergency Management Committee following construction of the development, and prior to commencing operations.  Prior to commencing commissioning, the Proponent must develop and implement a comprehensive Emergency Plan and detailed emergency procedures for the development, and provide a copy of the plan to the local Fire Control Centre and FRNSW. The plan must:  (a) be prepared in accordance with the findings of the Fire Safety Study required under Condition B21 of Schedule 2; (b) be consistent with the Department's Hazardous Industry Planning Advisory Paper No. 1, 'Emergency Planning' and RFS's Planning for Bushfire Protection 2019 (or equivalent) and A Guide to Develo	insperous goods  The Proponent must store and handle all chemicals, fuels and oils used on-site in accordance with:  (a) the requirements of all relevant Australian Standards; and (b) the NSW EPA's Storing and Handling of Liquids. Environmental Protection—Participants Handbook if the chemicals are liquids.  In the event of an inconsistency between the requirements (a) and (b) above, the moist stringent requirement must prevail to the extent of the inconsistency.  The Proponent must.  (a) minimise the fire risks of the development, including managing vegetation fuel loads on-site.  (b) ensure that the development: meets the Aim and Objectives of Planning for Bushfire Protection 2019, including provision of appropriate asset protection zones developed in consultation with RFS includes a 10 metre defendable space around the perimeter that permits unobstructed vehicle access manages the defendable space around the perimeter that permits unobstructed vehicle access manages the defendable space around the perimeter that permits unobstructed vehicle access manages the defendable space areas as an Asset Protection Zone; and is suitably equipped to respond to any fires on site including provision of a 20,000 litre water supply tank for bush and grass finelighting fitted with a 66mm Storz fitting and a FRNSW compatible suction connection located adjacent to an internal access road;  (c) assist the RFS and emergency services as much as practicable if there is a fire in the vicinity of the site; and  (d) notify the relevant Local Emergency Management Committee following construction of the development, and prior to commencing operations.  Prior to commencing commissioning, the Proponent must develop and implement a few development, and provide a copy of the plan to the local Fire Control Centre and FRRSW. The plan must.  (a) be prepared in accordance with the findings of the Fire Safety Study required under Condition B21 of Schedule 2;  (b) be consistent with the Department's Hazardous Industry Planning Advisory Paper No.	Study Guideline  The Proponent must store and handle all chemicals, fusis and oils used on-site in accordance with:  (i) the requirements of all revewart Australian Students (a) the chemicals are liquids.  In the event of an increasery bytems the requirements of all revewart Australian Students (a) the NSE PSF 25 Storing and Handling of Liquids. Extending of Liquids. Exte

	there are any proposed activities to be carried out during a bushfire danger period; and     (h) include an Emergency Services Information Package in accordance with Emergency services information and tactical fire plan (FRNSW, 2019), and an Emergency Responders Induction Package to the satisfaction of FRNSW and RFS;  The Proponent must: implement the Emergency Plan and Emergency Services Information Package for the duration of the development; and keep two copies of the Emergency Plan and Emergency Services Information Package on-site in a prominent position adjacent to the site entry points at all times.		responsibilities  (e) addressing isolation of batteries and collector groups  (f) including Scenario 1 - Bushfire  (g) including RFS notification requirements  (h) including ESIP  Copies of the ESIP are secured at multiple key access points around the site (ie. more than two copies) in water proof tubes to be readily accessed by Emergency Services personnel.	
Waste				
B25.	The Proponent must:  (a) minimise the waste generated by the development;  (b) classify all waste generated on site in accordance with the EPA's Waste Classification Guidelines 2014 (or its latest version);  (c) store and handle all waste on site in accordance with its classification;  (d) not receive or dispose of any waste on site; and  (e) remove all waste from the site as soon as practicable, and ensure it is reused, recycled or sent to an appropriately licensed waste facility for disposal.	Pumpout Tracking – CPP – Colongra – 20240523 (.xlsx) Waste Tracking Register.xls, 17/6/2024 - 5/12/2024 Waste transfer receipt (Timber Waste), Service Docket 861491, 5/12/2024 Waste transfer receipt (General Waste), Service Docket	Multiple waste stream receptacles were observed on site, including scrap metal, scrap copper, timber and general waste. No evidence of waste being received or disposed of on site was observed during the site visit and no excess waste was observed on site, indicating that it is being removed at appropriate intervals.  Sample Waste dockets were provided upon request, along with Waste Register was provided for review during the audit, indicating appropriate removal from site by licenced transporters.	Compliant
Remediation				
Remedial Works				
B26.	Prior to carrying out construction, the Proponent must develop and implement a Remedial Action Plan prepared in accordance with the relevant guidelines produced or approved under the Contaminated Lands Management Act 1997. Remediation works must be undertaken by a suitably qualified and experienced consultant(s).	27 March 2023) Validation Report (Consulting Earth Scientists, 18 May 2023).	The Remediation Action Plan was prepared approximately 3 months before the commencement of construction, by registered Soil Conservationist (SC41156) and Certified Environmental Practitioner (CEnvP 682). Remediation works were completed 6 December 2022 to 4 May 2023, undertaken by Consulting Earth Scientists.  No additional remediation works have been required during the reporting period.	Compliant
Validation report				
B27.	Within one month of the completion of the remediation works, the Proponent must submit a copy of a validation report/letter to the EPA, Council and the Planning Secretary, which has been prepared, or reviewed and approved, by a consultant certified under either the Environment Institute of Australia and New Zealand's Certified Environmental Practitioner (Site Contamination) Scheme (CEnvP(SC)) or the Soil Science Australia Certified Professional Soil Scientist Contaminated Site Assessment and Management (CPSS CSAM) scheme.	Validation Report (Consulting Earth Scientists, 18 May 2023).	The validation letter relevant to the initial remediation works (Dec 22 - May 23) was submitted within one month of completion.  No additional remediation works have been required during the reporting period.	Compliant
Site Audit Report and Site Au	udit Statement			
B28.	Within six months of the completion of remediation works the Proponent must submit a Site Audit Report and Site Audit Statement to the EPA, Council and the Planning Secretary. The reports must be prepared by the Site Auditor in accordance with relevant guidelines produced or approved under the Contaminated Lands Management Act 1997 and must confirm:  (a) the remedial works have been completed in accordance with the RAP and REMP and the site is suitable for its intended land use; and  (b) the risks to human health and the environment have been addressed in accordance with the objectives of the RAP.		Evidence of Site Audit Rpoert submission was sighted during the second audit, closing out the non-compliant finding against this Condition from the first audit.  This Condition has not been triggered during the third audit reporting period.	Not triggered
Unexpected finds				

B29.  Decommissioning and Re  B30.	Within 18 months of the cessation of operations, unless the Planning Secretary agrees otherwise, the Proponent must rehabilitate the site to comply with the objectives in Table 4.  Table 4: Rehabilitation Objectives  Feature Objective Site Safe, stable and non-polluting.  Battery Storage infrastructure agrees otherwise. Land use Restore land to a stable condition Community Ensure public safety at all times.	entified s of .	The Project Unexpected Finds Procedure (contamination) is included as Appendix C of the approved EMS Rev D.  Operations have not ceased during the reporting period.	Compliant  Not triggered
	agement, Reporting and Auditing			
Environmental Manageme				
Environmental Manageme	Prior to commencing construction, the Proponent must prepare an Environa Management Strategy for the development to the satisfaction of the Planning Secretary. This strategy must:  (a) provide the strategic framework for environmental management of the development;  (b) identify the statutory approvals that apply to the development;  (c) describe the role, responsibility, authority and accountability of all key perinvolved in the environmental management of the development;  (d) set out the procedures that would be implemented to:  (i) keep the local community and relevant agencies informed about the operand environmental performance of the development;  (ii) receive, handle, respond to, and record complaints;  (iii) resolve any disputes that may arise;  (iv) respond to any non-compliance;  (v) respond to emergencies; and  (e) include:  (i) references to any strategies, plans and programs approved under the corditions approval; and  (ii) a clear plan depicting all the monitoring to be carried out in relation to the development, including a table summarising all the monitoring and reporting obligations under the conditions of this approval.  Following the Planning Secretary's approval, the Proponent must implement Environmental Management Strategy.	Strategy Rev D (WSP, 4/05/2023) DPE correspondence – EMS Approval Letter Ref SSI-48492458-PA-3 1/06/2023  rsonnel ation	The previous audit found the Environmental Management Strategy included the information required under with this condition.  The Environmental Management Strategy (Rev D, dated 4 May 2023) was approved by a nominee of the Planning Secretary on 1 June 2023.  No changes have been made to the EMS during the reporting period. The site visit and audit process found that the EMS is generally being implemented during construction of the Project.	
Revisions of Strategies, P			TI OFME	
<b>C2</b> .	The Proponent must:  (a) update the strategies, plans or programs required under this approval to satisfaction of the Planning Secretary prior to carrying out any upgrading or decommissioning activities on site; and  (b) review and, if necessary, revise the strategies, plans or programs require under this approval to the satisfaction of the Planning Secretary within 1 monthe:  (i) submission of an incident report under condition C10 of Schedule 2;  (ii) submission of an audit report under condition C14 of Schedule 2; or  (iii) any modification to the conditions of this approval.	Interview J Doss Independent Audit Report – Waratah Super BESS (NGH, 5/08/2024)	The CEMP was reviewed during the audit period with no change deemed necessary.	Compliant

		l		
	With the approval of the Planning Secretary, the Proponent may:	Interview J Doss	Not required during the reporting period.	
	(a) prepare and submit any strategy, plan or program required by this approval on a			
	staged basis (if a clear description is provided as to the specific stage and scope of			
	the development to which the strategy, plan or program applies, the relationship of			
	the stage to any future stages and the trigger for updating the strategy, plan or			
	program):			
C3.	(b) combine any strategy, plan or program required by this approval (if a clear			Not triggered
	relationship is demonstrated between the strategies, plans or programs that are			
	proposed to be combined); and			
	(c) update any strategy, plan or program required by this approval (to ensure the			
	strategies, plans and programs required under this approval are updated on a			
	regular basis and incorporate additional measures or amendments to improve the			
	environmental performance of the development).			
	If the Planning Secretary agrees, a strategy, plan or program may be staged or	Interview J Doss		
C4.	updated without consultation being undertaken with all parties required to be			Not triggered
	consulted in the relevant condition in this approval.			
	If approved by the Planning Secretary, updated strategies, plans or programs	Interview J Doss		
C5.	supersede the previous versions of them and must be implemented in accordance			Not triggered
	with the condition that requires the strategy, plan or program.			00
	If the Planning Secretary agrees, a strategy, plan or program may be staged	Interview J Doss		
C6.	without addressing particular requirements of the relevant condition of this approval			Not triggered
	if those requirements are not applicable to the particular stage.			00
otifications	THE CHOOL FOR THE CHOICE AND HOLD AND HOUSE TO SELECTION OF THE CHOICE CONTROL CO.			
otification of Department		<del>,                                      </del>	<del>,                                      </del>	
	Prior to commencing the construction, operations, upgrading or decommissioning	Notification of construction commencement (SSI-	Letter correspondence 9 June 2023, to notify the Department of Planning	
	of the development or the cessation of operations, the Proponent must notify the	48492458-PA-13)	and Environment in accordance with this condition that Akaysha Energy	
	Department in writing via the Major Projects website portal of the date of		would be commencing construction on the Waratah Super Battery Project	
	commencement, or cessation, of the relevant phase.		from Tuesday 13th June 2023.	
	•			
	If any of these phases of the development are to be staged, then the Proponent		No new phases have commenced within the reporting period.	
C7.	must notify the Department in writing prior to commencing the relevant stage, and		The new process have commenced mann and reporting periods	Compliant
	clearly identify the development that would be carried out during the relevant stage.		As energised commissioning of the substation and some batteries has	
			commenced and as it is proposed to commence (in part) the operation of	
			the battery, consideration needs to be given as to whether the latter	
			constitute staging of the operations Phase, hence triggering the	
			requirement to notify prior to operation for each stage.	
inal Lavout Plans				
inal Layout Plans	Drive to company and a construction, the Draw and source or built detailed plans of the	C#a L avent Plan 12500 FL DD 1000	Compliance with this Condition was addressed during Audit 1	
	· · · · · · · · · · · · · · · · · · ·		Compliance with this Condition was addressed during Audit 1.	
-	final layout of the development to the Department via the Major Projects website,	Site Layout Plan 12590-EL-DR-1000 Notification reference SSI-48492458-PA-11	Compliance with this Condition was addressed during Audit 1.	
	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of		Compliance with this Condition was addressed during Audit 1.	
-	final layout of the development to the Department via the Major Projects website,		Compliance with this Condition was addressed during Audit 1.	Compliant
	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of		Compliance with this Condition was addressed during Audit 1.	Compliant
C8.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of		Compliance with this Condition was addressed during Audit 1.	Compliant
C8.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.		Compliance with this Condition was addressed during Audit 1.	Compliant
C8.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance		Compliance with this Condition was addressed during Audit 1.	Compliant
C8. Vorks as executed plans	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.	Notification reference SSI-48492458-PA-11		Compliant
C8. Vorks as executed plans	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage		Compliance with this Condition was addressed during Audit 1.  Operations have not commenced during the reporting period.	Compliant
C8. Vorks as executed plans	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as	Notification reference SSI-48492458-PA-11		
C8. Vorks as executed plans C9.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to	Notification reference SSI-48492458-PA-11		Compliant  Not triggered
C8. Vorks as executed plans C9.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as	Notification reference SSI-48492458-PA-11		
C8. Vorks as executed plans C9.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to	Notification reference SSI-48492458-PA-11		
C8. Vorks as executed plans C9.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to the Department via the Major Projects website.	Notification reference SSI-48492458-PA-11  Site inspection	Operations have not commenced during the reporting period.	Not triggered
C8. Vorks as executed plans C9.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to the Department via the Major Projects website.  The Department must be notified in writing via the Major Projects website	Notification reference SSI-48492458-PA-11	Operations have not commenced during the reporting period.  One notifiable incident occurred during the third audit reporting period with	Not triggered
C8. Vorks as executed plans C9.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to the Department via the Major Projects website.  The Department must be notified in writing via the Major Projects website immediately after the Proponent becomes aware of an incident. The notification	Notification reference SSI-48492458-PA-11  Site inspection  Heads Up - Snake Incident, 14/6/2024	Operations have not commenced during the reporting period.  One notifiable incident occurred during the third audit reporting period with regard to an injured snake that required a trained snake handler to	Not triggered
C8. Vorks as executed plans C9.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to the Department via the Major Projects website.  The Department must be notified in writing via the Major Projects website immediately after the Proponent becomes aware of an incident. The notification must identify the development (including the project approval number and the	Notification reference SSI-48492458-PA-11  Site inspection  Heads Up - Snake Incident, 14/6/2024  Environmental Incident Notification 004, 21 June 2024 -	Operations have not commenced during the reporting period.  One notifiable incident occurred during the third audit reporting period with regard to an injured snake that required a trained snake handler to humanely euthanise the animal. The notification contained all required	Not triggered
C8. Vorks as executed plans C9. Incident notification	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to the Department via the Major Projects website.  The Department must be notified in writing via the Major Projects website immediately after the Proponent becomes aware of an incident. The notification must identify the development (including the project approval number and the name of the project if it has one) and set out the location and nature of the incident.	Notification reference SSI-48492458-PA-11  Site inspection  Heads Up - Snake Incident, 14/6/2024	Operations have not commenced during the reporting period.  One notifiable incident occurred during the third audit reporting period with regard to an injured snake that required a trained snake handler to humanely euthanise the animal. The notification contained all required information.	Not triggered
C8. Vorks as executed plans C9. Incident notification C10.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to the Department via the Major Projects website.  The Department must be notified in writing via the Major Projects website immediately after the Proponent becomes aware of an incident. The notification must identify the development (including the project approval number and the name of the project if it has one) and set out the location and nature of the incident. Subsequent notification requirements must be given, and reports submitted in	Notification reference SSI-48492458-PA-11  Site inspection  Heads Up - Snake Incident, 14/6/2024  Environmental Incident Notification 004, 21 June 2024 - Accidental Harm of Snake	Operations have not commenced during the reporting period.  One notifiable incident occurred during the third audit reporting period with regard to an injured snake that required a trained snake handler to humanely euthanise the animal. The notification contained all required information.	Not triggered
C8. Vorks as executed plans C9. Incident notification C10.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to the Department via the Major Projects website.  The Department must be notified in writing via the Major Projects website immediately after the Proponent becomes aware of an incident. The notification must identify the development (including the project approval number and the name of the project if it has one) and set out the location and nature of the incident.	Notification reference SSI-48492458-PA-11  Site inspection  Heads Up - Snake Incident, 14/6/2024  Environmental Incident Notification 004, 21 June 2024 -	Operations have not commenced during the reporting period.  One notifiable incident occurred during the third audit reporting period with regard to an injured snake that required a trained snake handler to humanely euthanise the animal. The notification contained all required information.	Not triggered
C8. Vorks as executed plans C9. Incident notification C10.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to the Department via the Major Projects website.  The Department must be notified in writing via the Major Projects website immediately after the Proponent becomes aware of an incident. The notification must identify the development (including the project approval number and the name of the project if it has one) and set out the location and nature of the incident. Subsequent notification requirements must be given, and reports submitted in	Notification reference SSI-48492458-PA-11  Site inspection  Heads Up - Snake Incident, 14/6/2024  Environmental Incident Notification 004, 21 June 2024 - Accidental Harm of Snake	Operations have not commenced during the reporting period.  One notifiable incident occurred during the third audit reporting period with regard to an injured snake that required a trained snake handler to humanely euthanise the animal. The notification contained all required information.	Not triggered
C8. Vorks as executed plans C9. Incident notification C10.	final layout of the development to the Department via the Major Projects website, showing comparison to the approved layout and including details on the siting of the battery storage and ancillary infrastructure, via the Major Projects website.  The Proponent must ensure that the development is constructed in accordance with the Final Layout Plans.  Prior to commencing operations or following the upgrades of any battery storage components or ancillary infrastructure, the Proponent must submit work as executed plans of the development showing comparison to the final layout plans to the Department via the Major Projects website.  The Department must be notified in writing via the Major Projects website immediately after the Proponent becomes aware of an incident. The notification must identify the development (including the project approval number and the name of the project if it has one) and set out the location and nature of the incident. Subsequent notification requirements must be given, and reports submitted in	Notification reference SSI-48492458-PA-11  Site inspection  Heads Up - Snake Incident, 14/6/2024  Environmental Incident Notification 004, 21 June 2024 - Accidental Harm of Snake  CPP Operation Learning Report (snake incident),	Operations have not commenced during the reporting period.  One notifiable incident occurred during the third audit reporting period with regard to an injured snake that required a trained snake handler to humanely euthanise the animal. The notification contained all required information.	Not triggered

	The Planning Secretary may require the initial and subsequent Independent Audits		Noted	
C16.	to be undertaken at different times to those specified in condition C14 of Schedule 2 upon giving at least 4 weeks' notice to the Proponent of the date upon which the audit must be commenced.		Inoted	Not triggered
C16.	to be undertaken at different times to those specified in condition C14 of Schedule		Noted	Not triggered
C15.	Proposed independent auditors must be agreed to in writing by the Planning Secretary prior to the commencement of an Independent Audit.	DPHI correspondence – Waratah Super Battery Auditor Nomination Request Ref SSI-48492458-PA-26 20/05/2024	Natascha Arens (Lead Auditor) and Will Weir (Independent Auditor) were endorsed by DPHI on 15/10/2024 to undertake the third and fourth independent audit.	Compliant
			The site visit for the third audit (this audit) was undertaken on 10th December 2024, within 52 weeks of the first audit in accordance with the Independent Audit Post Approval Requirements (2020).	
C14.	(b) within 3 months of commencement of operations		(2020).	Compliant
	Requirements (2020) to the following frequency:  (a) within 3 months of commencing construction; and	Independent Audit Report – Waratah Super BESS (NGH, 5/08/2024)	12 December 2023. The site visit for the second audit (this audit) was undertaken on 6th June 2024, within 26 weeks of the first audit in accordance with the Independent Audit Post Approval Requirements	
	Independent Audits of the development must be conducted and carried out at the frequency and in accordance with the Independent Audit Post Approval	Independent Audit Report – Waratah Super BESS (NGH, 25/01/2024)	The first audit of the Project was undertaken within a timeframe approved by DPHI, as detailed in the first audit report, with the site visit conducted on	
endent Environm		Septic Tanks Sewer Overflow 31/05/2024		
C13.	notified as a non-compliance.	Water Discharge 15/04/2024 Akaysha Environmental Incident Notification 003 – Site	period.	Not triggered
	A non-compliance which has been notified as an incident does not need to also be	Akaysha Environmental Incident Notification 002 – Dirty	No non-compliances that were not incidents occurred during the reporting	
C12.	non-compliant with, the way in which it does not comply and the reasons for the non-compliance (if known) and what actions have been, or will be, undertaken to address the non-compliance.	Interview J Doss		Not triggered
	A non-compliance notification must identify the development and the project approval number for it, set out the condition of approval that the development is	(.xlsx)	No non-compliances that were not incidentsoccurred during the reporting period.	
			third audit site inspection with regard to condition B10. This will be considered further for the fourth construction phase audit reporting period.	
C11.				Not trigger
	within seven days after the Proponent becomes aware of any non-compliance.	(.xlsx) Interview J Doss	during the reporting period, with the exception of those identified in the second audit and response	

C20.	(a) make the following information publicly available on its website as relevant to the stage of the development: (i) the EIS; (ii) the final layout plans for the development; (iii) current statutory approvals for the development; (iv) approved strategies, plans or programs required under the conditions of this approval; (v) the proposed staging plans for the development if the construction, operation and/or decommissioning of the development is to be staged; (vi) a comprehensive summary of the monitoring results of the development, which have been reported in accordance with the various plans and programs approved under the conditions of this approval: (vii) how complaints about the development can be made; (viii) any independent environmental audit, and the Proponent's response to the recommendations in any audit; and (ix) any other matter required by the Planning Secretary; and (b) keep this information up to date.	https://akayshaenergy.com/projects/waratah-super-battery https://community.akayshaenergy.com/waratah-super-battery	lates versions of the EMS (Rev D), BMP, and TMP. It also provided links to the NSW Government Major Projects website where the EIS and Statutory Approval are held.  The project management contractor (Akaysha Energy) also maintains a Project website site with links to the above mention information. However, the EMS (Rev C) is not the most up-to-date version. Only the first Independent Environmental Audit was provided on this website (ie. no audit response or second audit and response).  A new website had been developed since in response to the last audit and a link was provided during the third audit site inspection. This site contains the requisite plans, audit reports and associated responses, and complaints reporting mechanism. It was not however publicly searchable at the time of the third audit and hence was considered to be non compliant at the time of the audit inspection. The new landing page has since been made live in place of the previous Project website landing page.  The first IEA report of the Project is available on the website however the Proponent's response to this audit report was not publicly available at the time of the audit.  The second IEA report of the Project and proponents response was not publicly available on the website/s at the time of the audit	
Appendix 4 - incident Notifica	A written incident notification addressing the requirements set out below must be	Environmental Incident Notification 004, 21 June 2024 -	Refer Condition C10	
1	submitted to the Planning Secretary via the Major Projects website within seven days after the Proponent becomes aware of an incident. Notification is required to be given under this condition even if the Proponent fails to give the notification required under condition C7 of Schedule 2 or, having given such notification, subsequently forms the view that an incident has not occurred.	Accidental Harm of Snake		Compliant
2	Written notification of an incident must:  (a) identify the development and application number;  (b) provide details of the incident (date, time, location, a brief description of what occurred and why it is classified as an incident);  (c) identify how the incident was detected;  (d) identify when the Proponent became aware of the incident;  (e) identify any actual or potential non-compliance with conditions of approval;  (f) describe what immediate steps were taken in relation to the incident;  (g) identify further action(s) that will be taken in relation to the incident; and  (h) identify a project contact for further communication regarding the incident.	Environmental Incident Notification 004, 21 June 2024 - Accidental Harm of Snake	As above - the notification contained all required information as specified in this condition.	Compliant
3	Within 30 days of the date on which the incident occurred or as otherwise agreed to by the Planning Secretary, the Proponent must provide the Planning Secretary and any relevant public authorities (as determined by the Planning Secretary) with a detailed report on the incident addressing all requirements below, and such further reports as may be requested.	Environmental Incident Notification 004, 21 June 2024 - Accidental Harm of Snake	As above - the notification contained all required information as specified in this condition.	Compliant
4	The Incident Report must include: (a) a summary of the incident; (b) outcomes of an incident investigation, including identification of the cause of the incident; (c) details of the corrective and preventative actions that have been, or will be, implemented to address the incident and prevent recurrence; and (d) details of any communication with other stakeholders regarding the incident.	Accidental Harm of Snake	As above - the notification contained all required information as specified in this condition.	Compliant

Waratah Super BESS



# **Appendix B DPHI Auditor approval**

Waratah Super BESS



## **Appendix C Consultation**

## C.1 Department of Planning, Housing and Infrastructure

From: Laura Gothard

Sent on: Tuesday, October 29, 2024 10:09:43 AM

To: Will Weir

Subject: Re: A230681.00 - Environmental Audit Waratah Super BESS - Consultation Request

Hi Will.

Thank you for reaching out to me for input into the upcoming IEA for the Waratah Super Battery Storage System.

Could you please look specifically at Conditions B9 and B10 (Biodiversity Credit requirements) as I can see conflicting information about the credits and Section 6.33 certificate in previous audits.

In addition, please have a look how their ERSED controls are going, given that they have had issues in this area in the past.

Kind Regards,

Laura Gothard Senior Compliance Officer

Development Assessment | Department of Planning, Housing and Infrastructure

## **C.2 Transport for NSW**

From: Kane Hitchcock

Sent on: Thursday, December 5, 2024 1:52:28 AM

To: Will Weir

CC: Natascha Arens

Subject: RE: A230681.00 - Environmental Audit Waratah Super BESS - Consultation Request

Hi Will,

TfNSW has no concerns or issues with this development which need to be addressed in the audit process. Kind Regards

#### Kane Hitchcock

Development Services Case Officer Transport Planning Planning, Integration and Passenger

Transport for NSW

W transport.nsw.gov.au, TfNSW Private Development Web Page

Newcastle Regional Office, Region North 6 Stewart Avenue, Newcastle NSW 2302 Locked Bag 2030, Newcastle NSW 2302



Transport for NSW

Waratah Super BESS



### C.3 Central Coast Council

From: Central Coast Council <Ask@centralcoast.nsw.gov.au>

Sent on: Thursday, October 24, 2024 11:36:39 PM

To: Will Weir

Subject: Automatic reply: A230681.00 - Environmental Audit Waratah Super BESS - Consultation Request

Thank you for contacting Central Coast Council.

Your enquiry will be forwarded to the appropriate council officer for their action. Please note requests for service are processed more quickly through our Online Customer Service Centre

There you can find information about frequently asked requests and create a user login to track your enquiry and responses from Council. And if you can't find the specific category you're looking for, submit it under "Something Else" and we'll ensure it gets to the right team. In future, using this way reduces processing time for your request.

If the matter is urgent, please contact council's Customer Service team on 02 4306 7900.

Central Coast Council

To stay up-to-date with all Council News, sign-up to Council's weekly enews via <a href="https://www.centralcoast.nsw.gov.au/council/council-news/sign-to-our-enews/">https://www.centralcoast.nsw.gov.au/council/council-news/sign-to-our-enews/</a>



#### **Central Coast Council**

Central Coast Council

<u>02 4306 7900</u>

Ask@centralcoast.nsw.gov.au

PO BOX 20 Wyong, NSW 2259

Council on LinkedIn



## **Appendix D Independent Auditor Declaration**

Project Name	Waratah Super Battery Project – Munmorah	
Consent No.	SSI-48492458	
Description of Project	Battery Energy Storage System	
Project Address	Scenic Drive, Colongra NSW 2262	
Proponent	EnergyCo	
Title of Audit	Independent Environmental Audit	
Date	December 2024	


I declare that I have undertaken the Independent Audit and prepared the contents of the attached Independent Audit Report and to the best of my knowledge:

- the audit has been undertaken in accordance with relevant condition(s) of consent and the Independent Audit Post Approval Requirements (Department 2019);
- the findings of the audit are reported truthfully, accurately and completely;
- I have exercised due diligence and professional judgement in conducting the audit;
- I have acted professionally, objectively and in an unbiased manner;
- I am not related to any proponent, owner or operator of the Project neither as an employer, business
  partner, employee, or by sharing a common employer, having a contractual arrangement outside
  the audit, or by relationship as spouse, partner, sibling, parent, or child;
- I do not have any pecuniary interest in the audited Project, including where there is a reasonable likelihood or expectation of financial gain or loss to me or spouse, partner, sibling, parent, or child;
- neither I nor my employer have provided consultancy services for the audited Project that were subject to this audit except as otherwise declared to the Department prior to the audit; and
- I have not accepted, nor intend to accept any inducement, commission, gift or any other benefit
  (apart from payment for auditing services) from any proponent, owner or operator of the Project,
  their employees or any interested party. I have not knowingly allowed, nor intend to allow my
  colleagues to do so.

#### Notes:

a) Under section 10.6 of the *Environmental Planning and Assessment Act 1979* a person must not include false or misleading information (or provide information for inclusion in) in a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is false or misleading in a material respect. The proponent of an approved Project must not fail to include information in (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is materially relevant to the monitoring or audit. The maximum penalty is, in the case of a corporation, \$1 million and for an individual, \$250,000; and

### **Independent Environmental Audit Report DRAFT**





b) The *Crimes Act 1900* contains other offences relating to false and misleading information: section 307B (giving false or misleading information – maximum penalty 2 years imprisonment or 200 penalty units, or both).

Name of Auditor	Natascha Arens	
Signature	N. An	
Qualification	BAppSc, MEBM, Exemplar Global Lead auditor	
Company	NGH Pty Ltd	
Company Address	Unit 17, Level 3, 21 Mary Street, Surry Hills NSW 2010	



# **Appendix E Site inspection photos**



Shallow gulley erosion form in drainage depression leading to the "frog pond"



Permanent water storage tanks area





Operations and Maintenance building under construction (right), boundary sediment fence (left)



Stabilised sediment dam with outlet structure






Stabilising sediment dam and outlet structure.



Stabilisation of previously exposed areas within asset management zone.







#### **NGH Pty Ltd**

NSW • ACT • QLD • VIC

ABN 31 124 444 622 ACN 124 444 622

E: ngh@nghconsulting.com.au

#### GOLD COAST

2B 34 Tallebudgera Creek Road Burleigh Heads QLD 4220

T. (07) 3129 7633

### SYDNEY REGION

Unit 17, 21 Mary Street Surry Hills NSW 2010

T. (02) 8202 8333

#### BEGA

Suite 11, 89-91 Auckland Street (PO Box 470) Bega NSW 2550

T. (02) 6492 8333

#### MELBOURNE

Level 14, 10-16 Queen Street Melbourne VIC 3000

T: (03) 7031 9123

#### TOWNSVILLE

Level 4, 67-75 Denham Street Townsville QLD 4810

T. (07) 4410 9000

### BRISBANE

T3, Level 7, 348 Edward Street Brisbane QLD 4000

T. (07) 3129 7633

## NEWCASTLE - HUNTER & NORTH COAST

Level 1, 31-33 Beaumont Street Hamilton NSW 2303

T. (02) 4929 2301

## WAGGA WAGGA - RIVERINA & WESTERN NSW

35 Kincaid Street (PO Box 5464) Wagga Wagga NSW 2650

T. (02) 6971 9696

### CANBERRA

Unit 8, 27 Yallourn Street (PO Box 62) Fyshwick ACT 2609

T. (02) 6280 5053

#### SUNSHINE COAST

Building 1, 30 Chancellor Village Boulevard Sippy Downs QLD 4556

T: 13 54 93

#### WODONGA

Unit 2, 83 Hume Street (PO Box 506) Wodonga VIC 3690

T. (02) 6067 2533

Appendix B
Proponents' response to non-compliances Independent Environmental Audit # 3 Report
Appendix A



Document: DPE Environmental Audit Non Compliance Responses	
Project: Waratah Super Battery Project	
Date:	17/01/2025
Reference	Independent Audit Report #3 Waratah
Reference	Super Bess Jan 2025
Section	3.4. No Compliance Report

pponent Response
sponse to individual non- n the table below.
gy acknowledge this non
nd a review will be completed
ergy's ERPC (Emergency
nning Committee) with an
on planned by 31-01-2025

In a	accordance with the specific requirements	The second audit report and response were not made	Ensure all current and future audit	Akaysha Energy has updated the community
in t	the Independent Audit Post Approval	publicly available within the stipulated timeframe. Refer C20	reports are made publicly available as	website to include Second IEA Audit
Re	equirements (2020), the Proponent must:	below.	required by this condition.	responses and plan on uploading IEA #3
(c)	) make each Independent Audit Report,	(		along with the responses once submitted by
an	nd response to it, publicly available within			31/01/2025
60	days of submission to the Planning			
Se	ecretary, unless otherwise agreed by the			
Pla	anning Secretary.			
The	ne Proponent must:	The proponent (EnergyCo) maintains a Project website	Review the newly updated website to	Akaysha Energy has added the below
	·	which provide the lates versions of the EMS (Rev D), BMP,	ensure it provides all requisite	documents to our company's community
, ,	, , ,	and TMP. It also provided links to the NSW Government	information as required by the	website on 16/01/2025
		Major Projects website where the EIS and Statutory	condition.	- Response to 2nd Independent Environment
	= '	Approval are held.	condition.	Audit
1 ' '		The project management contractor (Akaysha Energy) also		- OOH Noise Monitoring Reports
` '	, , ,	maintains a Project website site with links to the		-Updated EMS Revision from C - D
		abovementioned		- Out of Hours Extension Approvals
	' '	information. However, the EMS (Rev C) is not		-IEA Audit #3 to be uploaded by 31/01/2025.
` '	, , ,	the most up-to-date version. Only the first Independent		-IEA Addit #3 to be uptoaded by 31/01/2025.
	'	Environmental Audit was provided on this website (ie. no		As noted throughout the audit there are
	•	audit response or second audit and response).		currently 3 websites with public information
, ,	, , , , , , , , , , , , , , , , , , , ,			and documentation, EnergyCo, Akaysha
		A new website had been developed since in response to the last audit and a link was provided during the third audit		Community Website and Akaysha Company
l l		·		
		site inspection. This site contains the requisite plans, audit		Webstie, To ensure all public information is
, ,	· · ·	reports and associated responses, and complaints reporting		easily accessible Akaysha Energy will
	= :	mechanism. It was not however publicly searchable at the		remove all documents from company
	'	time of the third audit and hence was considered to be		website and provide a link the community
	1 0 11	noncompliant		website for public information.
	• • • • • • • • • • • • • • • • • • • •	at the time of the audit inspection. The new		On 17/01/2025 Akaysha has requeste
-   -   -   -   -   -	, , ,	landing page has since been made live in place of the		EnergyCo to ammend their website to
	·	previous Project website landing page.		provide a link to Akaysha Community
,		No summary of environmental monitoring is provided on		Website for public information.
	· ·	the above websites. Consideration should be given as to		
		whether water monitoring and out of hours noise monitoring		
		should be made publicly available.		
Pla	anning Secretary; and	The first IEA report of the Project is available on the website		

(b) keep this information up to date.	however the Proponent's response to this audit report was	
	not publicly available at the time of the audit.	
	The second IEA report of the Project and proponents'	
	response was not publicly available on the website/s at the	
	time of the audit.	
	(Ongoing)	

Appendix C Proponents' response to opportunities for improvement under section 4.2 of Independent Environmental
Audit # 3 Report
Addit # 5 Report
Addit # 3 Report
Addit # 5 Report
Addit # 3 Report
Audit # 3 Report
Addit # 3 Report
Addit # 3 Report
Adult # 3 Report
Adult # 3 Report

akaysha 🔆	Document: Project: Date: Reference Section	DPE Environmental Audit Improvement Opportunities Waratah Super Battery Project 17/01/2025 Independent Audit Report #3 Waratah Super Bess Jan 20 4.2. Opportunities for Improvement	025	
NGH Listed Improvement 4.2.	Actioned to	Response	Date To Be Actioned By	Update
One new opportunity for improvement was identified with regard to an exposed area immediately upgradient of the "frog pond". The area was observed to have some shallow gully erosion progressing in the drainage depression leading to the pond. Sediment fence was installed at the toe of the slope which was successfully capturing sediment before entering the pond area, though was in need of maintenance. The auditor and site personnel discussed the need to address the gully erosion and stabilise the areas to prevent further erosion and prevent sediment entering the pond.	BOP Contractor	Cpp have scheduled in contractors to rectify erosion and sediment controls on 20/01/2024, As the only construction onsite is the O&M Building and no construction activitys are in close proximity to the frog pond CPP are consulting with their enviromentalist on removal of the frog fencing and restoration of the Frog pond.	31/01/2025	