




ENVIRONMENT WORK METHOD STATEMENT (EWMS)

SWMS Title:	Bridge RD Underbridge Construction including Temporary Jetty across Parramatta River	EWMS No:	PLR-EWMS-0001	Revision No:	2
--------------------	--	-----------------	---------------	---------------------	---

Work **must** be performed in accordance with this SWMS. The SWMS **must** be available for inspection where the task is being performed, at all times during the task. If the SWMS is revised, all versions should be kept.

Organisation Details:	CPB Downer Joint Venture		Supervisor on Project:	(Name and Mobile Phone Number) Stuart Sweeney/Pat Carroll		
Project Manager:	(Name and Mobile Phone Number) David Saggerson		Date:	08/09/2021	Work Pack Ref No:	
Work Activity:	(Description of the Job) Bridge St Underbridge Construction including Temporary Jetty across Parramatta River		Work Location:	Bridge Rd, Cumberland Hospital, Westmead		
Business Defined High Risk Construction Work Tasks Note: Those activities marked with an asterisk (*) are Safety Essential related.	<input type="checkbox"/>	* Work at Height where a worker or an object could fall more than 2 metres	<input type="checkbox"/>	Work in areas that may be contaminated or flammable atmosphere	<input type="checkbox"/>	Work on a telecommunication tower
	<input type="checkbox"/>	* Working in and around Mobile Plant	<input type="checkbox"/>	Work in/near trench deeper than 1.5 m	<input type="checkbox"/>	Work in a tunnel
	<input checked="" type="checkbox"/>	* Work with Temporary Works	<input type="checkbox"/>	Work in or near a confined space	<input type="checkbox"/>	Work likely to involve disturbing asbestos
	<input type="checkbox"/>	* Working with Live Services	<input type="checkbox"/>	Demolition of load-bearing structure	<input type="checkbox"/>	Use of explosives
	<input type="checkbox"/>	* Working near Live Traffic (road or railway including light rail)	<input type="checkbox"/>	Tilt-up or precast concrete elements	<input type="checkbox"/>	Diving Work
	<input type="checkbox"/>	* Electrical Work	<input type="checkbox"/>	Work in artificial extremes of temperature	<input type="checkbox"/>	Work on/ near chemical/fuel/refrigerant lines
	<input type="checkbox"/>	* Work involving Mobile Cranes and Lifting Operations	<input checked="" type="checkbox"/>	Work in or near water or other liquid that involves a risk of drowning	<input checked="" type="checkbox"/> A task that is not a Business defined High Risk Construction Work task. Working on, in or adjacent to a waterway	
Who will ensure compliance	Name: <u>David Barkho, Yogesh Pindoliya</u>		How compliance be measured	In accordance with ECM, CEMP and subplans; Weekly Inspections; ER Inspections; Monthly Reviews		
How will the control measures be reviewed?	3 monthly reviews		Who will review control measures	Name: Yogesh Pindoliya		

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
Enabling works	<ul style="list-style-type: none"> Excavate ramp at eastern Abutment for piling rig and jetty access 	<p>HRCW – Working on, in or adjacent to a waterway</p> <ul style="list-style-type: none"> Sediment and site run-off into Parramatta River 	<ul style="list-style-type: none"> All personnel to attend, listen, understand and sign onto Environmental Control Map which details mitigation measures implementation Ensure Erosion and Sediment Controls are installed in accordance with approved Erosion and Sediment Control Plan – ESCP01 Ensure work crew is kept up to date on current weather forecast and correct control measures are put in place for any inclement weather as per Table 1 outlined in ESCP01 Access road to be capped with Select material Install earth bunds at abutment and wrap with geotextile Install rock checks to slow water flow down access ramp Grade the piling platform and access road as well as installed catch drain as required to direct water to sump to treat and discharge
Access for substructure	<ul style="list-style-type: none"> Install temporary jetty from eastern to western Abutment including Pier segment <ol style="list-style-type: none"> Vibrate and drive in temp hollow steel columns Install supporting beams Install deck including handrails Repeat for 1-3 for next segment 	<p>HRCW – Working on, in or adjacent to a waterway</p> <ul style="list-style-type: none"> Sediment from river bed 	<ul style="list-style-type: none"> Ensure Erosion and Sediment Controls are installed in accordance with approved Erosion and Sediment Control Plan Schedule works for a period of no rainfall and low flows as much as possible Installation of floating silt curtain during piling works Monitor sediment during and after installation - expectation is minimal Install coir logs at each embankment as per ESCP01


Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
		<ul style="list-style-type: none"> • Grey-headed flying fox (GHFF) colony impacts 	<ul style="list-style-type: none"> • (HOLD POINT) Refer to GHFF Mitigation Application Procedure (Item 3, 4 and 5). • (HOLD POINT) Consult with flying-fox expert to determine appropriate control and implement any additional control measures. Update Environmental Control Map if any additional measures are required to be implemented. • notify Department of Planning, Industry and Environment prior to commencement of new high-risk activity • notify WIRES vaccinated and trained rescuer in flying-foxes to be on stand-by at commencement of new high-risk activity and be informed of duration of activity. • work-specific monitoring at camp required <ul style="list-style-type: none"> – daily from commencement of new high-risk activity – by two vaccinated and trained personnel for rescue if required (N.B. A reduction of two personnel daily to one personnel daily, then one personnel weekly will be determined by flying-fox expert based on flying-fox behaviour after 5 days of evaluation from commencement of high-risk activity) • work-specific camp monitors to have direct radio or phone communications with piling machine operators to allow prompt 'stop works' if required • plant operators to notify camp monitors before commencing high risk activity and check-in with camp monitors for any flying-fox welfare issues

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
			<ul style="list-style-type: none"> • daily construction activities to begin with lower level noise disruption (i.e. do not begin with piling) • avoid obstructing waterway flying-fox transit path at night with plant or machinery • camp monitor to assess camp after sunset and determine if and when young flying-foxes begin creching in case of scheduled night works • camp monitor to provide daily evaluation of works to flying-fox expert • Section 7.5.1 from the Parramatta Light Rail GHFF Construction Monitoring Program applies: <ul style="list-style-type: none"> – a Responsible Person (i.e. flying-fox expert, vaccinated camp monitor) would need to have authority to temporarily stop construction work in the stop work zone if the GHFF are highly stressed, as evidenced by: • diurnal fly-outs leading to splintered camps in sensitive locations • welfare impacts • multiple negative interactions with public (e.g. flying-fox on ground, flying-fox scratch or contact with humans) <ul style="list-style-type: none"> – works would be allowed to resume when the flying-fox expert determines that the GHFF are no longer stressed and at risk to themselves or people – construction activities may need to temporarily stop between the camp and splinter group. A contingency response team consisting of two (preferably ABLV vaccinated) people, contactable

Title: Environmental Work Method Statement Template

ID: MSID-4-228 Version: 23.0 **Date Published:** 03/07/2018

Management System - Uncontrolled Document when Printed

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
			<p>by radio or mobile, will be required to flush the bats back to the camp by safe and agreed methods.</p> <ul style="list-style-type: none"> ○ PCPLR Supervisor – Pat Carroll - 0428 922 740 ○ PCPLR Project Engineer – Yogesh Pindoliya – 0448 339 576 • Keep record details of the weekly visual checks.
Piling	<ul style="list-style-type: none"> • Install bored cast insitu reinforced concrete piles at Abutment and pier 	<p>HRCW – Working on, in or adjacent to a waterway</p> <ul style="list-style-type: none"> • Sediment from piling at pier • Water ponding in abutment piling pad • Concrete slurry run-off into river 	<ul style="list-style-type: none"> • Ensure Erosion and Sediment Controls are installed in accordance with approved Erosion and Sediment Control Plan • Install silt fencing and coir logs downslope of temporary jetty and piling platform but above water line as per ESCP01 • Install fabric wrapped rock / earth bunds around piling platform as outlined in ESCP01 • Divert run-off and install sump away from work area but within project boundary as per ESCP01 • Installation of floating silt curtain during piling works • Pile rig to have enclosed spoil bucket and dispose into spoil bin • Spoil bin and truck for removal to be lined with plastic • Concrete poured with tremie placed inside permanent steel casing • Designated concrete washout bins to be set up within the project boundaries but away from the river.


Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
		Grey-headed flying fox disruption	<ul style="list-style-type: none"> • (HOLD POINT) Refer to GHFF Mitigation Application Procedure (Item 3, 4 and 5). • (HOLD POINT) Consult with flying-fox expert to determine appropriate control and implement any additional control measures. Update Environmental Control Map if any additional measures are required to be implemented. • notify Department of Planning, Industry and Environment prior to commencement of new high-risk activity • notify WIRES vaccinated and trained rescuer in flying-foxes to be on stand-by at commencement of new high-risk activity and be informed of duration of activity. • work-specific monitoring at camp required <ul style="list-style-type: none"> – daily from commencement of new high-risk activity – by two vaccinated and trained personnel for rescue if required (N.B. A reduction of two personnel daily to one personnel daily, then one personnel weekly will be determined by flying-fox expert based on flying-fox behaviour after 5 days of evaluation from commencement of high-risk activity) • work-specific camp monitors to have direct radio or phone communications with piling machine operators to allow prompt 'stop works' if required • plant operators to notify camp monitors before commencing high risk activity and check-in with camp monitors for any flying-fox welfare issues



Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
			<ul style="list-style-type: none"> • daily construction activities to begin with lower level noise disruption (i.e. do not begin with piling) • avoid obstructing waterway flying-fox transit path at night with plant or machinery • camp monitor to assess camp after sunset and determine if and when young flying-foxes begin creching in case of scheduled night works • camp monitor to provide daily evaluation of works to flying-fox expert • Section 7.5.1 from the Parramatta Light Rail GHFF Construction Monitoring Program applies: <ul style="list-style-type: none"> – a Responsible Person (i.e. flying-fox expert, vaccinated camp monitor) would need to have authority to temporarily stop construction work in the stop work zone if the GHFF are highly stressed, as evidenced by: • diurnal fly-outs leading to splintered camps in sensitive locations • welfare impacts • multiple negative interactions with public (e.g. flying-fox on ground, flying-fox scratch or contact with humans) <ul style="list-style-type: none"> – works would be allowed to resume when the flying-fox expert determines that the GHFF are no longer stressed and at risk to themselves or people – construction activities may need to temporarily stop between the camp and splinter group. A contingency response team consisting of two (preferably ABLV vaccinated) people, contactable

Title: Environmental Work Method Statement Template

ID: MSID-4-228 Version: 23.0 **Date Published:** 03/07/2018

Management System - Uncontrolled Document when Printed

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
			<p>by radio or mobile, will be required to flush the bats back to the camp by safe and agreed methods.</p> <ul style="list-style-type: none"> ○ PCPLR Supervisor – Pat Carroll - 0428 922 740 ○ PCPLR Project Engineer – Yogesh Pindoliya – 0448 339 576 <ul style="list-style-type: none"> • Keep record details of the weekly visual checks.
Form, Reo Pour concrete for abutment and pier	<ul style="list-style-type: none"> • Excavate to top of pile level and blind • Form and pour Abutments A and B including wingwalls • Form and pour pier column • Install Precast headstock – and FRP infill 	<p>HRCW – Working with temporary works</p> <ul style="list-style-type: none"> • Slurry / water run-off into 	<ul style="list-style-type: none"> • Ensure Erosion and Sediment Controls are installed in accordance with approved Erosion and Sediment Control Plan ESCP01 • Installation of floating silt curtain during FRP works at pier column • No tools to be left unattended on jetty. Lanyards on tools to be used where appropriate. • No rubbish / waste to be left unattended on the temporary jetty or near the river. Kick boards to be installed along jetty where appropriate

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
Cut pile casing at center piers	<p>Divers to cut pile encasement below water level</p> 	<p>HRCW – Working on, in or adjacent to a waterway</p> <ul style="list-style-type: none"> Debris in waterway 	<ul style="list-style-type: none"> Installation of floating silt curtain Steel casing to be connected with chains prior to cutting to ensure entire section is removed Works to be carried out by licensed and competent personnel Ensure all pieces of encasement are removed from the river
Construct superstructure	<p>Install Super-T girders</p> <p>FRP diaphragm</p> <p>FRP bridge deck</p> 	<p>HRCW – Working on, in or adjacent to a waterway</p> <ul style="list-style-type: none"> Sediment and site run-off into Parramatta River Dropped items / tools into Parramatta River 	<ul style="list-style-type: none"> Ensure Erosion and Sediment Controls are installed in accordance with approved Erosion and Sediment Control Plan No tools to be left unattended on jetty. Lanyards on tools to be used where appropriate During bridge deck pour and wet curing, any excess slurry or water to be diverted to a sump on site
Remove temporary jetty	<p>Remove temporary jetty and make area good</p> <ol style="list-style-type: none"> Remove support beams and handrails by crane. Remove deck by crane. Remove steel columns by mobile crane with grab attachment via vibratory method (High Impact Works). Reinstate batters / embankments 	<p>HRCW – Working with temporary works</p> <ul style="list-style-type: none"> Uncontrolled sediment / suspended material floating downstream <p>Grey-headed flying fox disruption</p>	<ul style="list-style-type: none"> Works to be planned for dry period. Installation of slit boom when removing temporary piles <p>(HOLD POINT) Refer to GHFF Mitigation Application Procedure (Item 3, 4 and 5).</p> <p>(HOLD POINT) Consult with flying-fox expert to</p>

Title: Environmental Work Method Statement Template

ID: MSID-4-228 Version: 23.0 **Date Published:** 03/07/2018

Management System - Uncontrolled Document when Printed

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
	Works to be undertaken for a duration of up to 3-4 weeks, commencing in late September 2021.		<p>determine appropriate control and implement any additional control measures. Update Environmental Control Map if any additional measures are required to be implemented.</p> <ul style="list-style-type: none"> • notify Department of Planning, Industry and Environment prior to commencement of new high-risk activity • notify WIRES vaccinated and trained rescuer in flying-foxes to be on stand-by at commencement of new high-risk activity and be informed of duration of activity. • work-specific monitoring at camp required <ul style="list-style-type: none"> – daily from commencement of new high-risk activity – by two vaccinated and trained personnel for rescue if required (N.B. A reduction of two personnel daily to one personnel daily, then one personnel weekly will be determined by flying-fox expert based on flying-fox behaviour after 5 days of evaluation from commencement of high-risk activity) • work-specific camp monitors to have direct radio or phone communications with piling machine operators to allow prompt 'stop works' if required • plant operators to notify camp monitors before commencing high risk activity and check-in with camp monitors for any flying-fox welfare issues • daily construction activities to begin with lower level noise disruption (i.e. do not begin with piling) • avoid obstructing waterway flying-fox transit path


Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
			<p>at night with plant or machinery</p> <ul style="list-style-type: none"> camp monitor to assess camp after sunset and determine if and when young flying-foxes begin creching in case of scheduled night works camp monitor to provide daily evaluation of works to flying-fox expert Section 7.5.1 from the Parramatta Light Rail GHFF Construction Monitoring Program applies: <ul style="list-style-type: none"> a Responsible Person (i.e. flying-fox expert, vaccinated camp monitor) would need to have authority to temporarily stop construction work in the stop work zone if the GHFF are highly stressed, as evidenced by: diurnal fly-outs leading to splintered camps in sensitive locations welfare impacts multiple negative interactions with public (e.g. flying-fox on ground, flying-fox scratch or contact with humans) <ul style="list-style-type: none"> works would be allowed to resume when the flying-fox expert determines that the GHFF are no longer stressed and at risk to themselves or people construction activities may need to temporarily stop between the camp and splinter group. A contingency response team consisting of two (preferably ABLV vaccinated) people, contactable by radio or mobile, will be required to flush the bats back to the camp by safe and agreed methods.

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
			<ul style="list-style-type: none"> ○ PCPLR Supervisor – Pat Carroll - 0428 922 740 ○ PCPLR Project Engineer – Yogesh Pindoliya – 0448 339 576 • Keep record details of the weekly visual checks.
Earthworks & Pavement	Backfill works Construction of approach slabs Completion works – barriers, fencing, guard rail and lighting	HRCW – Working on, in or adjacent to a waterway Erosion from stockpiled materials Uncover and disturb unexpected contaminate material Run-off from paving activities or curing entering the waterway	<ul style="list-style-type: none"> • Ensure Erosion and Sediment Controls are installed in accordance with approved Erosion and Sediment Control Plan ESCP01 • Monitor, review and amend ERSED as works progress • In-situ waste classifications to be undertaken where feasible and asbestos hygienist to be on-call if any asbestos contaminated material is found. • No stockpiling is to occur along river edge • Prior to any forecast rain, cover all bare areas with geofabric or jut matting
All	All	Grey-headed flying fox (GHFF) colony is located 200m away from the worksite therefore this document will be reviewed by flying fox expert.	<ul style="list-style-type: none"> • (HOLD POINT) Refer to GHFF Mitigation Application Procedure (Item 3, 4 and 5). • (HOLD POINT) Consult with flying-fox expert to determine appropriate control and implement any additional control measures. Update Environmental Control Map if any additional measures are required to be implemented. • notify Department of Planning, Industry and

Title: Environmental Work Method Statement Template

ID: MSID-4-228 Version: 23.0 Date Published: 03/07/2018

Management System - Uncontrolled Document when Printed

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
			<p>Environment prior to commencement of new high-risk activity</p> <ul style="list-style-type: none"> • notify WIRES vaccinated and trained rescuer in flying-foxes to be on stand-by at commencement of new high-risk activity and be informed of duration of activity. • work-specific monitoring at camp required <ul style="list-style-type: none"> – daily from commencement of new high-risk activity – by two vaccinated and trained personnel for rescue if required (N.B. A reduction of two personnel daily to one personnel daily, then one personnel weekly will be determined by flying-fox expert based on flying-fox behaviour after 5 days of evaluation from commencement of high-risk activity) • work-specific camp monitors to have direct radio or phone communications with piling machine operators to allow prompt 'stop works' if required • plant operators to notify camp monitors before commencing high risk activity and check-in with camp monitors for any flying-fox welfare issues • daily construction activities to begin with lower level noise disruption (i.e. do not begin with piling) • avoid obstructing waterway flying-fox transit path at night with plant or machinery • camp monitor to assess camp after sunset and determine if and when young flying-foxes begin creching in case of scheduled night works • camp monitor to provide daily evaluation of works

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?
			<p>to flying-fox expert</p> <ul style="list-style-type: none"> • Section 7.5.1 from the Parramatta Light Rail GHFF Construction Monitoring Program applies: <ul style="list-style-type: none"> – a Responsible Person (i.e. flying-fox expert, vaccinated camp monitor) would need to have authority to temporarily stop construction work in the stop work zone if the GHFF are highly stressed, as evidenced by: • diurnal fly-outs leading to splintered camps in sensitive locations • welfare impacts • multiple negative interactions with public (e.g. flying-fox on ground, flying-fox scratch or contact with humans) <ul style="list-style-type: none"> – works would be allowed to resume when the flying-fox expert determines that the GHFF are no longer stressed and at risk to themselves or people – construction activities may need to temporarily stop between the camp and splinter group. A contingency response team consisting of two (preferably ABLV vaccinated) people, contactable by radio or mobile, will be required to flush the bats back to the camp by safe and agreed methods. ○ PCPLR Supervisor – Pat Carroll - 0428 922 740 ○ PCPLR Project Engineer – Yogesh Pindoliya – 0448 339 576

Activity/Task	What are the tasks involved? List the work tasks in a logical order.	What are the hazards/risks? Identify the hazards/risks that may cause harm to workers or the public.	What are the control measures? Describe what will be done to control the risk. What will you do to make the activity as safe as possible?																																				
			<ul style="list-style-type: none">Keep record details of the weekly visual checks. <p>Table 1: Risk matrix for Works within 300m of GHFF camp</p> <table><tr><th>Time of day</th><th>Inside/outside 300m buffer</th><th>J</th><th>F</th><th>M</th><th>A</th><th>M</th><th>J</th><th>J</th><th>A</th><th>S</th><th>O</th></tr><tr><td>Day works</td><td>Inside buffer</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>Night works</td><td>Inside buffer</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr></table> <p>(Red = high, Orange = medium and Green = low)</p> <p>TIME OF YEAR</p> <div><div>Works scheduled during Low Risk periods (as per Table 1)</div><div>Contractor mitigation:<ul style="list-style-type: none">Implement control measures as per Item 3.</div></div> <div><div>Works scheduled during Medium Risk periods (as per Table 1)</div><div>Contractor mitigation:<ul style="list-style-type: none">Implement control measures as per Item 3 and 4.</div></div> <div><div>Works scheduled during High Risk periods (as per T</div><div>Contractor mitigat<ul style="list-style-type: none">Implement co measures as Item 3, 4 and</div></div>	Time of day	Inside/outside 300m buffer	J	F	M	A	M	J	J	A	S	O	Day works	Inside buffer											Night works	Inside buffer										
Time of day	Inside/outside 300m buffer	J	F	M	A	M	J	J	A	S	O																												
Day works	Inside buffer																																						
Night works	Inside buffer																																						

Workers Consulted in the development of this SWMS				
Name	Position	Company	Signature	Date
David Barkho	Environmental Advisor	CPBDJV		
Andrew Peacock	Senior Project Engineer	CPBDJV		
Yogesh Pindoliya	Project Engineer	CPBDJV		
Sahanna Gandhi	Site Engineer	CPBDJV		

Additions or Alterations Note: All alterations must be authorised by the Project Manager <i>(or authorised delegate)</i> .	Date of Addition or Alteration	Project Manager Review <i>(or authorised delegate)</i>		
		Date of Review	Authorised	
			<input type="checkbox"/> Yes	<input type="checkbox"/> No
			<input type="checkbox"/> Yes	<input type="checkbox"/> No
			<input type="checkbox"/> Yes	<input type="checkbox"/> No
			<input type="checkbox"/> Yes	<input type="checkbox"/> No
			<input type="checkbox"/> Yes	<input type="checkbox"/> No
			<input type="checkbox"/> Yes	<input type="checkbox"/> No

Work Location	Bridge St Bridge - Cumberland	Work Pack Reference	
----------------------	-------------------------------	----------------------------	--

1	I understand the requirements of this SWMS	3	I understand what the hazards of the work is and what the risks are
2	I have been given an opportunity to comment on the method of work	4	I understand what controls must be in place before starting work

Name of Worker	Signature	Date

Name of Worker	Signature	Date