

PSF OUT-OF-HOURS WORK PERMIT

(For works conducted under DPIE approval)

Permit No.	004		Application Date	26/10/2020	
Revision No.	0		Revision Date	26/10/2020	
Summary of Update (details	1	Initial application to allow	works outside standard construction hours		
of revision)					
Title of Works	PSF	- Punchbowl Road Crossing			
Person Requesting OOHW	Dav	id Coulter			

1.0 - JUSTIFICATION	
Justification for OOHW	Road Occupancy Licence (ROL) prevents works from occurring within standard construction
	hours.
DPIE Condition under which works are permitted	Include additional details if required
	The work is permitted under the following clause of DPIE Condition of Approval:
	E4 (c): Linear infrastructure – Works in classified road reserves and signalised intersections.
	E6 (c): works approved under an Out-of-Hours Work Protocol

2.0 – DESC	2.0 – DESCRIPTION OF THE WORKS						
Details of	Location & Chainage	Punchbowl Road intersection with Wangee Road Lakemba CH5300-5400 approximately					
Work ☑ Map attached	Description of works	Saw cutting, Concrete / Asphalt breakout, Excavation, Conduit install, TSB backfill, Temp restorations (Road Plates to be used as required).					
at end of form (showing location /	Proposed dates + time	Start 15/11/2020 @ 18:00 Finish 22/11/2020 @ 06:00 (max. 4 shifts per week) Start 22/11/2020 @ 18:00 Finish 29/11/2020 @ 06:00 (max 4 shifts per week) Start 29/11/2020 @ 18:00 Finish 06/12/2020 @ 06:00 (max 4 shifts per week)					
work extent / nearest sensitive	Contingency dates + time	Start 06/12/2020 @ 18:00 Finish 13/12/2020 @ 06:00 (max 4 shifts per week) Work is expected to take a maximum of 12 shifts across three weeks however an added four shifts are applied for as contingency.					



2.0 – DESCI	RIPTION OF	THE WORKS						
receivers / landscape)	Proposed Timings	Works on Punchbowl Roadd Lakemba 4 nights per week 6pm — 6am. Approximate schedule illustrated below replicated over 3 weeks 12 shifts expected to be required, with a contingency of 4 shifts applied for.						
		Night 1 Night 2 Night 3 Night 4 Night 5 Night 6 Nig						
		6pm- 6am	6pm-6am	6pm- 6am	6pm- 6am	6pm- 6am	6pm- 6am	
		High impact	High impact	Moderate	Moderate	Respite	Respite	Respite
		noise.	noise.	noise.	noise.			
		Saw cutting	Saw cutting	Asphalt	Asphalt			
		Concrete/asph	Concrete/asp	breakout	breakout			
		alt breakout	halt breakout	Excavation	Excavation			
		Excavation to	Excavation to	Conduit	Conduit			
		carry out	carry out	install	install			
		investigations.	investigations.					
		Temp	Temp	Temp	Temp			
		restorations	restorations	restorations	restorations			
		(Plates if	(Plates if	(Plates if	(Plates if			
		required)	required)	required)	required)			
Details on a concurrent of activities be undertaken adjacent / ir proximity to proposed we	t construction peing n OOWH No known other OOHW planned in the vicinity. in close to the works?							
Names of Fo		Joe Berry – Tren	ching Superviso	r				
supervising Subcontract		Carrickshock (Sa	Durkin (locating) Carrickshock (Sawcutting) Boral (concrete supply)					



3.0 – SENSITIVE RECEIVERS						
Distance to Nearest	Sensitive Receiver	Distance	Sensitive Receiver	Distance		
Sensitive Noise Receiver	☑ Place of Worship(Not impacted by OOH work)	140m	☑ Educational Institution (including Child Care Centres)(Not impacted by OOH work)	325m		
	☐ N+V Sensitive Business and critical working area (eg. theatre, health services)		Nearest Residential Receiver ■	15m		
	☐ Not applicable (no sensitive receivers impacted)					
	sensitive periods, unless otherwise through ongoing consultation with Strategy.	e agreed witi h the commu	erating works must not be timetabled with the affected receiver. This must be detended in the Community of t	rmined Consultation		
	Has the sensitive receiver been consulted on these works and proposed respite options? (refer to CoA E9). List outcomes of consultation below ☐ Yes ☐ No					
	Comments					
	See Section 7 below, as well as attached record of community consultation and results of respite questionnaire.					
4.0 – PLANT & EQUIPM	ENT					
Plant and equipment to	13t Excavator & hammer					
be used: List all plant and noise	5t excavator					
generating equipment	Truck & dogs					
to be used during the work activities	8-wheeler bogie					
(eg. hand tools,	Concrete agitators					
generators, crane etc)	Compaction equipment (Whackers, plate compactors)					
	Smooth drum roller					
Are alternative, quieter	☐ Yes					
/ less vibration intensive options	⊠ No					
feasible for the activity? If yes, why are these not being used?						
5.0 – TRAFFIC MANAGE	MENT					
Will the work require traffic control?	✓ Yes☐ No					
Describe the location and nature of disruption to traffic proposed	Lane closures as per Traffic Mana	gement Plan	& Road Occupancy Licence			



6.0 – Lighting	6.0 – Lighting						
What lighting is to be provided for night work?	Small generator, diesel powered lighting						
Will lighting be positioned minimise light spill to nearby receivers? Refer AS4282-1997 and AS/NZ 1158).	Yes						

7.0 – Noise and Vibration	on Assessmer	nt				
Reference:	NCA:	02				
NMC Noise Management	Type of	Saw cutting, conc	rete &			
Level	OOHW:	asphalt breakout,				
(NML) Sleep Disturbance Level		Loading trucks.				
(night only)		Install conduits.				
Predicted Range (L _{Aeq})		Backfill & restorat	ion.			
	NML:	45				
	SDL:	54				
	Predicted:	50-85dB L _{Aeq}				
Acoustic Assessment to	□ • Belo	w NML				
determine if works are above RBL +5dB(A) at	□ ○ <5d€	B(A) above NML – c	onstruction	n noise noticeable		
closest receiver	□ → 5 to	15dB(A) above NM	L – constru	ction noise clearly audible		
	□ ■ >15	to 25dB(A) above N	IML – const	truction noise moderately intrusive		
	□ >25dB(A) above NML – construction noise highly intrusive					
What measures are	☐ No added	measures – No imp	act to sens	itive receivers		
being taken to reduce noise impacts	│ │ │ │ │ │ │ │ │ │ │ │ │ │ │	e tools <i>(list) -</i> 13T ex	cavator			
noise impacts	☐ Balloon lig					
		nuation curtains				
		e impact respite				
	☐ Other (list					
			aitu na ma	are then four pights nor week of work followed by		
	In consultation with the community, no more than four nights per week of work, followed by					
Nation was a literature	three nights of respite, over the date range specified.					
Noise monitoring required?		· ·		d out within the first two shifts (unless previous project		
		ring has shown com	pliance).			
	□ No					
	⊠ Yes.		If yes, sta	te number of properties expected to be impacted?		



7.0 – Noise and Vibration Assessment						
Are vibration impacts above Human Comfort levels expected?	□ No Refer to OOH CNVIS	Table 5	CNVIS estimates between 6-24 properties affected by noticeable vibration.			
Is vibration monitoring required?		monitoring	g to be carried out within the first two shifts (unless previous			
requireu:	project OOH monito	oring has sho	own compliance).			
Refer to CNVMP /	□ No					
Monitoring Program	Nominated Verificat	tion monitor	ring locations (from CNVIS)			
	Worksite	NCA	Nominated receiver			
	Punchbowl Road	02	465 Punchbowl Road (residential)			
	crossing at					
	Wangee Road					
Community notification	Yes					
required?	Community notifications will be undertaken as per the approved Community Communication Strategy, including;					
	Letters notifying of	work activiti	ies to be delivered 7 days before.			
	A door knock will be	done for th	he sensitive receivers immediately adjacent to the works as per			
	NVMP including Lak	emba Mosq	que (contingent on COVID-19 situation).			
Evidence of	Spreadsheet from C	Consultation	n Manager, and consultation documentation submitted with this			
consultation and results	application.					
	Summary of Results	_				
			was affected by the Lakemba COVID-19 cluster. Doorknocking			
	minimised for health and safety reasons. Letter box drops and email consultation carried out on Lakemba side of Punchbowl Road.					
	26 receivers consulted directly on preferred respite. 13 responses received. Of those expressing a preference, approx. 87.5 % favoured option 2, which was baseline OOH plus					
	two additional cons	ecutive nigh	nts per week with three nights of respite following.			



8.0 - OOHW RISK LEVEL ASSESSMENT Insert snip from Risk Level calculation sheet Approval Path and attach worksheet Overall Risk Assessment Sum of Risk Factor Scores Environment and Sustainability Manager separately Environment and Sustainability Manager Planning Secretary Low Risk (1-6) Moderate (7-9) Your total Risk score is: High (10-12) 11 Low and Moderate risk work may be approved by the ESM. Risk level calculator worksheet attached with application High risk work must be Works to be approved by Planning Secretary as per CoA E(8)(e) approved by the **Planning Secretary.**




AUTHORISATION

1. Environm	ental Manager								
Approval Auth	ority for works with Low (or Medium Risk le	vel on OOHW Risk Table as per	section 8.0					
I confirm these	works have been approp	riately assessed u	nder the OOHW Protocol as per	CoA E8 and E9					
The following I	Mitigation Measures shall	be implemented:							
Installatior Respite as Additional No high im	Verification monitoring. Installation of noise barriers around high impact works. Respite as per Community Consultation. Additional respite including 1 hr off after 3 hrs high impact work. No high impact work after midnight where practicable. Selection of appropriate plant and equipment								
Name	Tom Spillane	Signature	Totlare	Date	26/10/2020				
2. Planning S	Secretary								
Approval Authority for works with High Risk level on OOHW Risk Table as per section 8.0 I confirm these works have been appropriately assessed under the OOHW Protocol as per CoA E8 and E9. The following Mitigation Measures shall be implemented:									
Name Signature Date									
Site Acceptance									
3. Construction Supervisor/Project Manager									
I confirm the following:									


- The work details in this approval accurately reflect the planned work on site
- OOH permit will be kept on site where work is occurring
- Respite and mitigation measures will be implemented
- Any changes to works which may affect this approval shall be communicated to the Environment and Community Manager prior to work commencing, or as soon as changes become known.

Name	David Coulter	Signature	Deato	Date	26/10/2020











PSF OUT-OF-HOURS WORK PERMIT

Report	OOH consultation for Trenching Punchbowl Road				
	Obtain feedback about two different ways to do works at the intersection of Wangee Road and Punchbowl Road. •Option 1 - Two consecutive nights per week over five-six weeks, or •Option 2 - Four consecutive nights per week over three-four weeks.				
Total of properties to consult	26 (57 before Lakemba COVID- 19 cluster in mid-Oct 2020)	100%			
Total of properties consulted	13 50%				
Total of properties with unsuccessful contact	13	50%			





OOHW PERMIT



Results:

ITEM	#	%	% of those expressing a preference
Total residents selecting option 2: The road crossing will be done over four consecutive night shifts, with no work on the 5th or remaining nights that week. - This option may allow completion of the crossing by the end of the 3 rd or 4 th week of works.	7	53.8%	87.5
Total residents selecting option 1: The road crossing will be done over two consecutive night shifts per week. - This option means we may be working near your property for up to 6-7 weeks.	1	7.7%	12.5
Total residents without preferences	5	38.4%	N/A
Total of houses consulted	13	100%	100%

Powering Sydney's Future

POTTS HILL TO ALEXANDRIA TRANSMISSION CABLE PROJECT COMMUNITY CONSULTATION

Out-of-hours work at Punchbowl Road, Lakemba

TransGrid is installing a new underground electricity cable from Potts Hill to Alexandria. The Powering Sydney's Future project will help ensure a safe, reliable and affordable electricity supply for Sydney's CBD and surrounding areas. You can view a map of the cable route at www.transgrid.com.au/psf.

At the intersection on **Punchbowl Road and Wangee Road**, we will need to work outside standard construction hours due to high daytime traffic volumes. These works will generate noise. The loudest activities will be saw cutting and hammering, followed by trenching, road restoration and tree trimming.

Out-of-hours work in this location is due to start in **November 2020 and will require around 12 shifts**.

How will the work affect you?

- > Out-of-hours work shifts are typically carried out between **7pm and 7am**, **Monday to Sunday**.
- > There will be around 12 shifts of out-of-hours construction work in total.
- > Highly noise intensive work will be done for three hours at a time, followed by one hour of respite.
- > We aim to do high impact noise activities before midnight wherever possible.
- > High impact noise typically occurs at the start and end of shifts, as we open up road pavement and then repair it.
- > Access to properties will be maintained at all times, unless we make alternative arrangements with you in advance.

Tell us your views

We would like your views on two different ways this work could be done:

- Option 1 Two consecutive nights per week over five-six weeks, or
- Option 2 Four consecutive nights per week over two-three weeks.

Please refer to the attached noise chart for typical noise levels from this type of work.

You are welcome to let the Powering Sydney's Future project team know which option you prefer by contacting us on 1800 955 588 or at psf@transgrid.com.au before Friday, 16 October 2020.

Please write **Punchbowl Road** in the subject line of your email to identify the road crossing.





Out-of-hours work map



		Approximately 10 shifts over the period below			
Noisy activities Tools and equipment		November	December	January	
Saw cutting and hammering, trenching, road restoration and tree trimming	Powered saw, excavator hammer and bucket, hand operated compactor and small roller, chainsaws	✓	✓ ————————————————————————————————————	✓ 	

COVID-19 Safety protocols

The health and safety of our people, customers and the community and ensuring a reliable supply of electricity to NSW and the ACT are our highest priorities during the COVID-19 crisis.

TransGrid and our contractors, as a minimum, adhere to the recommendations of SafeWork NSW along with the advice of other state and federal authorities to effectively manage the risk of COVID-19 to workers and others in the work environment. This involves maintaining effective controls including social distancing, stringent hygiene and specific access protocols at our work sites.



For an interpreter please call **131 450** and ask them to call TransGrid on **1800 955 588**. The interpreter will then assist you with translation.


Noise level comparisons

People's perceptions of noise is strongly influenced by their environment.

A noise level that is perceived as loud in one situation may appear quiet in another.



dBA levels and subjective evaluation



Out of Hours Work

Activity Works	Activity / Impact	Time
Linear Infrastructure - Site preparation, trenching, excavation, joint bays, restoration of road services, other \Box	Delivery and Police	Monday - Friday 7am - 6pm □
Substation Upgrade Works	Hmergeney	Monday - Friday 6pm - 7am ☑
Linear Infrastructure - Works in Classified Road Reserves and Signalised intersections, cable pulling and jointing ✓	Approved under Existing OOHW protocol □	Saturday 8am - 1pm □
Special crossings - Cable bridges and underboring	II> /5dRA ('()A H5 💌	Saturday 1pm - 8am □
Construction Laydown Area	>RBL + 5dBA □	Sundays and Public Holidays
	<=45 NML	
	> 45 NML \(\square\)	
	Vibration perceptible inside Residence □	

OOHW Protocol is Triggered!!!

Reciever type	Day OOHW 7am - 6pm	Evening OOHW 6pm - 10pm	Nicht OOHW 10pm - 7am	Notes
Childcare	O Low (1)	O Low (1)	O Low (1)	Not Operating during OOH
Commercial	O Low (1)	O Low (1)		Sensitivity of Premises to be confirmed through consultation
Industrial	O Low (1)	O Low (1)	O Low (1)	Sensitivity of Premises to be confirmed through consultation
Educational	O Low (1)	O Low (1)	O Low (1)	Not operating during OOH
Hotel	O Low (1)	O Low (1)	O Mod (2)	Sensitivity of Premises to be confirmed through consultation
Medical	O Low (1)	O Low (1)	O Low (1)	Sensitivity of Premises to be confirmed through consultation
Place of Worship	O Mod (2)	O Mod (2)	O Low (1)	Sensitivity of Premises to be confirmed through consultation
Recording Studio	O Mod (2)	O Mod (2)		Sensitive periods during operational periods as agreed with facility through consultation
Recreation (active)	O Low (1)	O Low (1)		Sensitive periods during normal periods of use and review of special events calendar

	○ Mod (2)	O Low (1)		Sensitive periods during normal periods of use and review of special events calendar
Residential	O Low (1)	O Mod (2)	• High (3)	Risk subject to complaints management. Respite periods to be consulted for Highly Noise Intensive Works
ICOnidoor	○ Mod (2)	O Mod (2)	O Mod (2)	Sensitivity of premises to be confirmed through consultation

Exceedance of NML	Day OOHW 7am - 6pm	Evening OOHW 6pm - 10pm	Nicht OOHW 10pm - 7am	Qualitative Description
<5dB	O Low (1)	O Low (1)	O Low (1)	Barely noticeable exceedance of the NML
5 - 15 dB	O Low (1)	O Low (1)	O Mod (2)	Noticeably audible exceedance of the NML
15 - 25 dB	O Low (1)	O Mod (2)	O Mod (2)	Clearly audible exceedance of the NML
>25 dB	O Mod (2)	O High (3)	O High (3)	Intrusive exceedance of the NML
>75 dBa	O Mod (2)	○ High (3)	• High (3)	Highly affected recievers

Vibration Assessment in Residential Areas (click here if Not Applicable)	Day OOHW 7am - 6pm	Evening OOHW 6pm - 10pm	Nicht OOHW 10pm - 7am	Qualitative Description
Less than Preferred	O Low (1)	O Low (1)	() [0337 (])	No noticeable floor vibration
Greater than Preferred, but Less than Maximum	O Low (1)	O Mod (2)	Mod (2)	Barely noticeable floor vibration
Greater than Maximum	O Low (1)	O Mod (2)	$I()$ H ₁ α h (3) I	Noticeable floor vibration

Duration	Day OOHW 7am - 6pm	Evening OOHW 6pm - 10pm	Nicht OOHW 10pm - 7am	Qualitative Description
1 day	O Low (1)	O Low (1)	O Low (1)	Generally Tolerable
2 days	O Low (1)	O Mod (2)	O Mod (2)	Marginal Annoyance
3 days	O Low (1)	O Mod (2)	O High (3)	Moderate Annoyance
More than 3 days	O Low (1)	O High (3)	• High (3)	Highly Disturbing

Get Risk Score

Overall Risk Assessment	Sum of Risk Factor Scores	Approval Path
Low 1 Risk Activity	1 - 6	Environment and Sustainability Manager
Moderate 2 Risk Activity	7 - 9	Environment and Sustainability Manager
High Risk Activity	10 - 12	Planning Secretary

Your total Risk score is:

11