

Ms Deanne Forrest Project Director – M12 Motorway Transport for NSW PO Box K659 Haymarket NSW 1240

16/11/2021

Dear Ms Forrest

M12 Motorway (SSI-9364) Low Impact Submission Work Submission

I refer to your submission received on 1 November 2021, requesting the Planning Secretary's determination of low impact works to enable archaeological salvage under the conditions of approval for SSI 9364. The Department has completed its review of the request.

I note that consultation on the Job Environmental Analysis (JEA), including low impact works (dated 12 November 2021), occurred with EES (Biodiversity and Conservation Division) who raised no comments or concerns in relation the potential biodiversity impacts and proposed mitigation measures identified.

Accordingly, as nominee of the Planning Secretary, I have determined that the works outlined in your submission are not construction works, and that you have completed the relevant consultation required under the definitions pursuant to SSI 9364. Therefore, the works outlined in your submission are considered low-impact works.

The Department may review this determination if the low impact works are not carried out in accordance with the information provided in the submission and result in non-compliance with a condition or definition pursuant to SSI 9364.

Please make the submission and this letter publicly available on the project website in accordance with the requirements of condition B10.

If you wish to discuss the matter further, please contact Lee McCourt on 8289 6969.

Yours sincerely

Jake Shackleton Director – Infrastructure Management

As nominee of the Planning Secretary



Mr Jake Shackleton Director – Infrastructure Management DPIE Department of Planning Industry and Environment 4 Parramatta Square Parramatta NSW 2150

Dear Mr Shackleton

Re: SSI 9364 - M12 Motorway – Low Impact Work (Archaeological salvage)

The M12 project is commencing Aboriginal archaeological salvage, which is considered Low Impact Work as per the definition in the M12 Infrastructure Approval. The relevant section of the definition is as follows:

(*h*) archaeological and cultural salvage undertaken in accordance with a strategy or salvage operation required by the conditions of this approval

In some cases, archaeological salvage activities will be undertaken within mapped areas of threatened ecological communities (TEC) that would affect grasses and groundcovers. No trees or shrubs would be impacted by the salvage work.

In accordance with the definition, activities that may affect or potentially affect TEC are not considered Low Impact Work, unless otherwise determined by the Planning Secretary in consultation with the relevant agency (paragraph 2, part (a.) of the definition).

Details of the archaeological salvage including proposed management and mitigation measures relating to TEC are included in the attached Job Environmental Analysis prepared by TfNSW's heritage contractor (Attachment A). The Job Environmental Analysis has been amended to address DPIE's Request for Information dated 11 November 2021.

TfNSW has consulted with the Environment Energy and Science group (EES) regarding the archaeological salvage activities within TEC. EES raised no comments or concerns in relation to the potential biodiversity impacts and proposed mitigation measures identified. Please refer to Attachment B of this letter.

TfNSW requests that DPIE provides agreement that the archaeological salvage activities as outlined in Attachment A are determined to be Low Impact Work. If you have any further questions, I would be pleased to take your call on 0476 828 524.

Yours sincerely

Suzette Graham Senior Environment and Sustainability Manager Date: 12 November 2021

Attachment A – Job Environmental Analysis

5		Job Environment	al Analysis	
Kelleher Nightingale Consulting Pty	(nd:	(including Low Impact \	Nork Statement)	JEA No: 1
		Kelleher Nightingale Consulting Pty Ltd Level 10,	, 25 Bligh Street, Sydney NSW 2000	
Revision No: 3		Name of person preparing JEA: Matthew Kelleher (DIR)	Signature:	Date: 12/11/2021
Date issued: 12	2/11/2021	Approval: Alison Nightingale	Signature: A. Nightingale.	Date: 12/11/2021
Job Description:	Archaeolo	 related geomorphic activity. This will build on previou Phase 2 salvage: Open area salvage of significant dep will be excavated around information bearing deposition 	wated on a transect grid at regular intervals overlain on e	ous 1 m ² squares, constituting an open area,
Location:	Identified	locations at eight Aboriginal site locations within M12 Motorw	vay Project (SSI-9364) construction footprint as shown or	Figures 1-7
Low Impact Works Justification	in particula <i>"(h) archa</i> Some of th impacted of	gical salvage excavation at the identified Aboriginal sites is con ar as included in section (h) of the definition: eological and cultural salvage undertaken in accordance with ne archaeological salvage will take place in areas identified as T or affected by the salvage work, however grasses and groundco gical salvage work. Salvage will also occur in areas mapped as C	n a strategy or salvage operation required by the condit Threatened Ecological Communities (TEC). No trees or sh over species are likely to be impacted. No threatened flo	ions of this approval" rubs will require removal or be otherwise ora species will be affected by the
	Mitigation	measures have been included in Table 2 of this JEA to mitigate	e impacts on flora and fauna where possible.	

Activity	Potential Risk / Hazards	Impact	с	L	Risk Rating	Controls	Responsibility	с	L	Residual Risk rating
Archaeological excavation	Noise generation	Existing residences affected by noise from archaeological excavation	5	С	L	 Use of manual hand tools only (no power tools) Work limited to the M12 construction hours 7:00 am to 6:00 pm Mondays to Fridays, inclusive, 8:00 am to 6:00 pm Saturdays; and At no time on Sundays or public holidays. Minimise raised voices – use mobile phone to communicate with distant team members 	All personnel	5	D	L

Activity	Potential Risk / Hazards	Impact	с	L	Risk Rating	Controls	Responsibility	c	L	Residual Risk rating
	Sediment dispersal off site	Soil from site tracked onto public/private roads	5	с	L	 Vehicles are to be inspected prior to entering roadway and any excess soil/mud to be removed. Vehicle movements to use existing tracks/access routes where possible and movements to be minimised during wet weather to reduce sediment tracking from vehicle tyres 	All drivers	5	E	L
	Contaminated Material (biological) migration off site	Contaminated soil moved off site	5	с	L	 Wash down vehicles and equipment at existing location prior to moving to new location. 	All personnel	5	E	L
	Waste generation/classification	Poor or inappropriate disposal may result in pollution of the environment	5	E	L	 Waste receptacles to be provided Daily inspection to be conducted to ensure that the site is left in a rubbish free state Use of waste generating products to be keep to a minimum to minimise waste Site to be inspected for waste at the completion of the works 	Supervisor	5	E	L
	Refuelling of vehicle/ plant	Fuel spill during refuelling	5	с	L	 No refuelling of vehicle/plant on site 	All personnel	5	E	L
Archaeological excavation	Erosion and Sediment wash	Soil from sieving process temporarily held on site prior to backfilling	5	C	L	 Sediment controls to be in place, correctly installed and functioning correctly at all times Allow for rainwater within control calculations Erosion and sediment control measures are to be implemented and maintained to: Prevent sediment moving off-site and sediment laden water entering any water course, drainage lines, or drain inlets Reduce water velocity and capture sediment on site Minimise the amount of material transported from site to surrounding pavement surfaces Divert clean water around the site. Erosion and sedimentation controls are to be checked and maintained on a regular basis (including clearing of sediment from behind barriers) with maintenance and/or modifications made as necessary. Inspections and/or maintenance during wetweather maybe increased where necessary Erosion and sediment control measures are not to be removed until the works are complete and areas are stabilised. Work areas are to be stabilised progressively during the works. A progressive erosion and sediment control plan is to be prepared for the works as required (refer Figure 8 and Figure 9 for general arrangement plan and sediment fence set up). Vehicle movements to use existing tracks/access routes where possible and movements to be minimised during wet weather to reduce sediment disturbance from vehicle tyres 	Supervisor	5	E	L
	Clearing of vegetation Potential impact to threatened flora and fauna	Clearing or trimming of vegetation may cause	5	D	L	 Environmentally Sensitive areas have been identified in the vicinity of archaeological sites (refer Table 1 and Figures 1-7). Refer to Table 2 for site-specific controls 	Supervisor	5	D	L

Activity	Potential Risk / Hazards	Impact	с	L	Risk Rating	Controls	Responsibility	с	L	Residual Risk rating
		damage to ecology, habitat or threatened fauna species				 All access routes to and from site must not damage vegetation Avoid activities in aquatic habitats and riparian zones as much as practicable Establish exclusion zones and set up exclusion fencing around sensitive areas where required Keep vehicles and machinery away from the banks of a waterway where possible Do not park vehicles and plant or store equipment and materials near sensitive vegetation or within the dripline of trees 				
	Waterway crossing	Crossing water impacts on environment	5	с	L	 No water crossing allowed No crossing of dry creek beds allowed 	All personnel	5	D	L
Travel	Access constraint	Establishment of new access routes potentially impact on vegetation or fauna	5	с	L	 Ensure safe access to each site is organised in advance If an access constraint is identified, establish agreed access route in consultation with TfNSW and/or property owners/residents as appropriate 	Supervisor	5	D	L
	Impact on vegetation and fauna	Access routes impact on vegetation or fauna	5	С	L	 Ensure all access tracks remain on existing trackway; no new tracks No vegetation or fauna is to be damaged or removed Environmentally Sensitive areas have been identified in the vicinity of the archaeological sites (refer Table 1 and Figures 1-7). Refer to Table 2 for site-specific controls 	All personnel	5	D	L

				D	etermine the Consequence (C)	-	
<u>JEA</u>	Ri	<u>sk Matrix</u>	5	4	3	2	1
		Environment	Limited impact to minimal area	Reversible, short-medium term impact to local area.	Reversible medium term impact local impact.	Medium to long term widespread impact.	Long term, widespread, impacts.
(1) p	Α	Common/ frequent occurrence	High	High	Extreme	Extreme	Extreme
Likelihoo	В	Will probably occur in most circumstances	Moderate	High	High	Extreme	Extreme
the Lik	C	Might occur at some time	Low	Moderate	High	Extreme	Extreme
Determine	D	Not likely to occur	Low	Low	Moderate	High	Extreme
Dete	E	May only occur in exceptional circumstances	Low	Low	Moderate	High	High
Step 1 Step 2 Step 3		Determine the severity of the consequ Determine the likelihood that the haza Analyse the TRUE RISK (Extreme, High	ard will cause an incident		Step 4 Develop control measures, us Step 5 Determine RESIDUAL RISK (Si Note: Significant risks are those det	teps 1-3 above)	

JEA Sign off Sheet

JOB ENVIRONMENTAL ANALYSIS - SIGN OFF SHEET				JEA No: 1
ALL PERSONNEL UNDERTAKING THE WORK TASK MUST SIGN	IBELOW			
I fully understand the requirements of this JEA. Person conducting the JEA Training: Alison Nightingale, Mat	thew Kelleher, Mark Rawson, Tristram Mill	er		
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	
Name: (print)	Signature:	Date:	/ /	

Table 1 lists the identified Aboriginal archaeological sites requiring salvage excavation. Specific proposed Phase 2 salvage excavation locations within each site are shown in Figures 1-7 (NB. Phase 2 salvage at CCW, KCW and CHRP may be undertaken at any of the existing test square locations). Figures 1-7 also show the location of test excavations undertaken as part of the assessment for the EIS. The density of artefacts at each test excavation area will guide the selection of Phase 1 and Phase 2 salvage excavations. Table 1 also lists the environmentally sensitive areas (Threatened fauna habitat, threatened fauna species, threatened flora, threatened ecological communities (BC Act) and Non Aboriginal Heritage areas where relevant) in the immediate vicinity of the proposed salvage locations at each site, as identified on Figures 1-7.

Table 2 lists additional proposed mitigation measures where salvage works are proposed within or in close vicinity to the identified environmentally sensitive areas.

Site Name	Salvage to occur in Environmentally Sensitive areas?	Nature and extent of impact at proposed Phase 2 salvage location(s)	Additional proposed mitigation measures
CCW	None	No identified environmentally sensitive areas in vicinity of existing test square locations as shown on Figure 1. There is a small area of TEC (Swamp-Oak Floodplain Forest) located within this site, however salvage excavations will not be undertaken within the area of TEC at this site.	N/A
BWB	 Non Aboriginal Heritage River-Flat Eucalypt Forest on Coastal Floodplains (TEC) Swamp oak floodplain forest (TEC) 	 Salvage at the proposed Phase 2 location as shown on Figure 2 intersects an area of Non Aboriginal Heritage sensitivity (McGarvie Smith Farm). No structures associated with McGarvie Smith Farm are located within the salvage area. Upper limit of disturbance at proposed Phase 2 location is 50m². No identified items of Non Aboriginal Heritage would be impacted or affected by the salvage work. There is likely to be disturbance to the grasses and groundcovers in areas mapped as TEC in this location. At the access gate on the eastern side of this site, there is a number of <i>Eucalypt spp.</i> seedlings and young trees (up to about 1 metre high) that have grown through or are directly adjacent the gate. Opening the gate and moving required equipment to the investigation locations, is likely to result in impacts to these plants. The gate will only be moved as much as needed to pass equipment through to minimise impacts to these plants. 	See Table 2
BCW	 Non Aboriginal Heritage Cumberland Plain Woodland in the Sydney Basin Bioregion (TEC) Grey Headed Flying Fox potential foraging habitat 	Salvage at the proposed Phase 2 location as shown on Figure 3 intersects an area of Non Aboriginal Heritage sensitivity (McMasters Field Station/McMasters Farm). Upper limit of disturbance at proposed Phase 2 location is 100m ² . No identified items of Non Aboriginal Heritage would be impacted or affected by the salvage work. There is likely to be disturbance to the grasses and groundcovers in areas mapped as TEC (Cumberland Plain Woodland) at this site. Salvage will also occur in areas mapped as Grey Headed Flying Fox foraging habitat, however would be limited to ground disturbance only. There is a small area of River Flat Eucalypt Forest (TEC) and Cumberland Plain Land Snail habitat mapped at the east of the site. No salvage would be undertaken in this area.	See Table 2
SCW T1	None	No identified environmentally sensitive areas in vicinity of proposed Phase 2 locations as shown on Figure 4.	N/A

Table 1 – Aboriginal sites requiring salvage excavation and identified environmentally sensitive areas

SCW T2	Non Aboriginal Heritage	Salvage at the proposed Phase 2 location as shown on Figure 4 intersects an area of Non Aboriginal Heritage sensitivity (Fleurs Radio Telescope site). Upper limit of disturbance at proposed Phase 2 location is 140m ² .	See Table 2
		No identified items of Non Aboriginal Heritage would be impacted or affected by the salvage work.	
SCE	 Cumberland Plain Woodland in the Sydney Basin Bioregion (TEC) Hollow Bearing Tree 10m buffer Craw Useded Elving Tex patential 	Salvage at the proposed Phase 2 locations as shown in Figure 5 intersects environmentally sensitive areas. Upper limit of disturbance at proposed Phase 2 locations (combined total) is 200m ² . There is likely to be disturbance to the grasses and groundcovers in areas mapped as TEC in this	See Table 2
	Grey Headed Flying Fox potential foraging habitat	location. Salvage will also occur in areas mapped as Grey Headed Flying Fox foraging habitat, however would be limited to ground disturbance only.	
KCW	None	No identified environmentally sensitive areas in vicinity of existing test square locations as shown on Figure 6	N/A
CHRP	 Cumberland Plain Woodland in the Sydney Basin Bioregion (TEC) Hollow Bearing Tree 10m buffer 	Salvage at the existing test square locations as shown in Figure 7 intersects environmentally sensitive areas. Upper limit of disturbance for Phase 2 excavation is 100m ² .	See Table 2
	 Grey Headed Flying Fox potential foraging habitat Grey Headed Flying Fox record 10m buffer 	There is likely to be disturbance to the grasses and groundcovers in areas mapped as TEC in this location. Salvage will also occur in areas mapped as Grey Headed Flying Fox foraging habitat, however would be limited to ground disturbance only.	

Table 2 – Additional proposed mitigation measures

Additiona	Proposed Mitigation measures
General co	trols
	rking of vehicles and storage of equipment are to be kept away from environmentally sensitive areas and outside the dripline of trees.
	orks are not to harm threatened flora or fauna
	entify sensitive areas on Figures 1-7 where they are in proximity to the proposed salvage locations. Ensure workers are aware of sensitive area locations and know to avo
	ese areas.
	here excavation is expected to come within 10 metre buffer zones of identified sensitive areas (e.g. hollow bearing trees or trees within TEC), initiate exclusion zone
• •	ark exclusion zones on a suitable plan as required to prevent damage to native vegetation and fauna habitats and prevent the distribution of pests, weeds and disease O Mark out exclusion zones on site with temporary markings such as pegs or paint and where possible use a qualified surveyor
	 Erect signs to inform personnel of the purpose of exclusion zone fencing
	 Ensure all exclusion zones are regularly inspected and repairs to fencing are made where required
	una mitigation and management measures
	e located in grassed areas. No trees or shrubs are expected to require removal or be otherwise impacted or affected by the salvage work.
	ie located in grassed areas. No trees or shrubs are expected to require removal or be otherwise impacted or affected by the salvage work. nitigation measures to be implemented are outlined below.
	nitigation measures to be implemented are outlined below.
Additional	nitigation measures to be implemented are outlined below.
Additional	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits.
Additional	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits.
Additional	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits. Damage or destruction of threatened flora species and trees which have been identified for preservation will be minimised by:
Additional	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits. Damage or destruction of threatened flora species and trees which have been identified for preservation will be minimised by: (i) installing fencing around trees clear of the canopy line
Additional	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits. Damage or destruction of threatened flora species and trees which have been identified for preservation will be minimised by: (i) installing fencing around trees clear of the canopy line (ii) ensuring no materials are stockpiled and no vehicles are parked under the canopy
Additional	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits. Damage or destruction of threatened flora species and trees which have been identified for preservation will be minimised by: (i) installing fencing around trees clear of the canopy line (ii) ensuring no materials are stockpiled and no vehicles are parked under the canopy (iii) avoiding excavation or the placing of fill near any tree without advice from an ecologist (iv) routing haul roads and access tracks clear of the canopy.
Additional Vegetati	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits. Damage or destruction of threatened flora species and trees which have been identified for preservation will be minimised by: (i) installing fencing around trees clear of the canopy line (ii) ensuring no materials are stockpiled and no vehicles are parked under the canopy (iii) avoiding excavation or the placing of fill near any tree without advice from an ecologist (iv) routing haul roads and access tracks clear of the canopy. Works will be carried out such that no noxious weeds are imported to the site or around the site, including the washing of wheels of all plant prior to transportation
Additional Vegetation Vegetation Weeds a	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits. Damage or destruction of threatened flora species and trees which have been identified for preservation will be minimised by: (i) installing fencing around trees clear of the canopy line (ii) ensuring no materials are stockpiled and no vehicles are parked under the canopy (iii) avoiding excavation or the placing of fill near any tree without advice from an ecologist (iv) routing haul roads and access tracks clear of the canopy. Works will be carried out such that no noxious weeds are imported to the site or around the site, including the washing of wheels of all plant prior to transportation
Additional Vegetation Vegetation Weeds a pathogen	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits. Damage or destruction of threatened flora species and trees which have been identified for preservation will be minimised by: (i) installing fencing around trees clear of the canopy line (ii) ensuring no materials are stockpiled and no vehicles are parked under the canopy (iii) avoiding excavation or the placing of fill near any tree without advice from an ecologist (iv) routing haul roads and access tracks clear of the canopy. Works will be carried out such that no noxious weeds are imported to the site or around the site, including the washing of wheels of all plant prior to transportation to site. Stockpiles will be located outside of the tree protection zone of trees or native vegetation identified for retention. Tree protection zones will be delineated in
Additional Vegetation Vegetation Weeds a pathogen Stockpile	 All archaeological salvage excavation will be planned and carried out within the Project boundary to ensure that there is no damage to any vegetation outside the specified clearing limits. Damage or destruction of threatened flora species and trees which have been identified for preservation will be minimised by: (i) installing fencing around trees clear of the canopy line (ii) ensuring no materials are stockpiled and no vehicles are parked under the canopy (iii) avoiding excavation or the placing of fill near any tree without advice from an ecologist (iv) routing haul roads and access tracks clear of the canopy. Works will be carried out such that no noxious weeds are imported to the site or around the site, including the washing of wheels of all plant prior to transportation to site. Stockpiles will be located outside of the tree protection zone of trees or native vegetation identified for retention. Tree protection zones will be delineated in

If unexpected threatened fauna or flora species are discovered, stop works immediately and follow the unexpected finds procedure outlined in Figure 10 of this JEA. The unexpected finds procedure is in accordance with TfNSW's *Biodiversity Guidelines: Protecting and Managing biodiversity on RTA projects* and has been amended to be specific to the Aboriginal archaeological salvage.

Non-Aboriginal heritage (including at and in the vicinity of the Fleurs Radio Telescope Site)

If any unexpected heritage finds or sub-surface structures (e.g. cables) are identified during the salvage work, works will be stopped in the area. TfNSW will be notified immediately and further excavation work will not continue until TfNSW has provided instruction to do so.



Figure 1. Aboriginal archaeological salvage and environmentally sensitive areas (Aboriginal site CCW) Note: Test excavation square locations previously undertaken during EIS



Figure 2. Aboriginal archaeological salvage and environmentally sensitive areas (Aboriginal site BWB) Note: Test excavation square locations previously undertaken during EIS



Figure 3. Aboriginal archaeological salvage and environmentally sensitive areas (Aboriginal site BCW) Note: Test excavation square locations previously undertaken during EIS



Figure 4. Aboriginal archaeological salvage and environmentally sensitive areas (Aboriginal sites SCW T1 and SCW T2) Note: Test excavation square locations previously undertaken during EIS



Figure 5. Aboriginal archaeological salvage and environmentally sensitive areas (Aboriginal site SCE) Note: Test excavation square locations previously undertaken during EIS



Figure 6. Aboriginal archaeological salvage and environmentally sensitive areas (Aboriginal site KCW) Note: Test excavation square locations previously undertaken during EIS



Figure 7. Aboriginal archaeological salvage and environmentally sensitive areas (Aboriginal site CHRP) Note: Test excavation square locations previously undertaken during EIS



<<<<< DOWN GRADIENT – LAND FALLS TO WATERCOURSE <<<<<



Figure 9: Requirements for silt/sediment fencing at wet sieving area.

Standard drawing 6-8, NSW Government "Blue Book" Managing Urban Stormwater: Soils and Construction



Unexpected finds procedure for threatened flora, threatened fauna and TEC

Figure 10: Procedure in the event that threatened flora or fauna species or TEC is unexpectedly discovered on site

Attachment B – EES consultation

Our ref: DOC21/916060



Shannon Schofield Senior Environment and Sustainability Officer Sydney Infrastructure Development Transport for NSW 27 Argyle Street Parramatta NSW 2150

Subject: M12 Motorway – Job Environmental Analysis – Aboriginal Archaeological Salvage

Thank you for your email received 18 October 2021 requesting comment from Environment Energy and Science (EES) regarding the M12 Motorway – Job Environmental Analysis – Aboriginal Archaeological Salvage prepared in accordance with Conditions of Approval for the M12 Motorway (SSI 9364).

EES has reviewed the Job Environmental Analysis for archaeological salvage prepared by Kelleher Nightingale Consulting Pty Ltd (dated 11/10/2021) and raises no comments or concerns in relation the potential biodiversity impacts and proposed mitigation measures identified.

Should you have any queries regarding this matter, please contact Shaun Hunt, Senior Conservation Planning Officer via shaun.hunt@environment.nsw.gov.au or 02 8275 1617.

Yours sincerely

S. Hannison

27/10/21

Susan Harrison

Senior Team Leader Planning Greater Sydney Branch <u>Biodiversity and Conservation</u>