



**Vipac Engineers & Scientists Ltd**

Level 2, 146 Leichhardt Street, Spring Hill, QLD 4000, Australia

PO Box 47, Spring Hill, Qld, 4000 Australia

t. +61 7 3377 0400 | f. +61 7 3377 0499 | e. brisbane@vipac.com.au

w. www.vipac.com.au | A.B.N. 33 005 453 627 | A.C.N. 005 453 627

## **Vipac Engineers & Scientists**

### **Tattersall Lander Pty Ltd**

### **Bobs Sand Farm EIS DPE Response**

### **Construction Noise Management Plan**

70Q-18-0276-TRP-8551704-0

21 November 2019

| Report Title: Construction Noise Management Plan<br>Job Title: Bobs Sand Farm EIS DPE Response  |                     |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
|---|---------------------|--|----------------|-------------|-----------------|---|------------|---------------|---|---------------------|-------------------|---|--|--|
| <b>DOCUMENT NO:</b> 70Q-18-0276-TRP-8551704-0<br><b>PREPARED FOR:</b><br>Tattersall Lander Pty Ltd<br>2 Bourke St<br>Raymond Terrace, New South Wales, 2324,<br>Australia<br><b>CONTACT:</b> Bob Lander<br><b>Tel:</b> 408497657<br><b>Fax:</b> 249871733   |                     | <b>REPORT CODE:</b> TRP<br><b>PREPARED BY:</b><br>Vipac Engineers & Scientists Ltd<br>Level 2, 146 Leichhardt Street,<br>Spring Hill, QLD 4000,<br>Australia<br><b>Tel:</b> +61 7 3377 0400<br><b>Fax:</b> +61 7 3377 0499 |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| <b>PREPARED BY:</b><br>Author:  Date: 21 Nov 2019<br>Patrick Drake<br>Acoustic Consultant  |                     |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| <b>REVIEWED BY:</b><br>Reviewer:  Date: 21 Nov 2019<br>Jackson Yu<br>Principal Acoustic Consultant – Team Leader  |                     |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| <b>AUTHORISED BY:</b><br> Date: 21 Nov 2019<br>Jackson Yu<br>Principal Acoustic Consultant – Team Leader   |                     |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| <b>REVISION HISTORY</b> <table border="1"> <thead> <tr> <th>Revision No.</th> <th>Date Issued</th> <th>Reason/Comments</th> </tr> </thead> <tbody> <tr> <td>0</td> <td>21/11/2019</td> <td>Initial Issue</td> </tr> <tr> <td>1</td> <td></td> <td></td> </tr> <tr> <td>2</td> <td></td> <td></td> </tr> </tbody> </table> |                     |  | Revision No.   | Date Issued | Reason/Comments | 0 | 21/11/2019 | Initial Issue | 1 |                     |                   | 2 |  |  |
| Revision No.  | Date Issued         | Reason/Comments  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| 0   | 21/11/2019          | Initial Issue  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| 1   |                     |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| 2   |                     |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| <b>DISTRIBUTION</b> <table border="1"> <thead> <tr> <th>Copy No. _____</th> <th>Location</th> <th></th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Project</td> <td></td> </tr> <tr> <td>2</td> <td>Client (PDF Format)</td> <td>Uncontrolled Copy</td> </tr> <tr> <td>3</td> <td></td> <td></td> </tr> </tbody> </table> |                     |  | Copy No. _____ | Location    |                 | 1 | Project    |               | 2 | Client (PDF Format) | Uncontrolled Copy | 3 |  |  |
| Copy No. _____  | Location            |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| 1   | Project             |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| 2   | Client (PDF Format) | Uncontrolled Copy  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| 3   |                     |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |
| <b>KEYWORDS:</b>  |                     |  |                |             |                 |   |            |               |   |                     |                   |   |  |  |

*NOTE: This is a controlled document within the document control system. If revised, it must be marked SUPERSEDED and returned to the Vipac QA Representative. This document contains commercial, conceptual and engineering information that is proprietary to Vipac Engineers & Scientists Ltd. We specifically state that inclusion of this information does not grant the Client any license to use the information without Vipac's written permission. We further require that the information not be divulged to a third party without our written consent*

## TABLE OF CONTENTS

|          |   |           |
|----------|---|-----------|
| <b>1</b> | <b>INTRODUCTION .....</b>                         | <b>4</b>  |
| <b>2</b> | <b>GLOSSARY OF TERMS .....</b>                    | <b>4</b>  |
| <b>3</b> | <b>PROJECT DESCRIPTION .....</b>                  | <b>5</b>  |
| 3.1      | Site Location .....                               | 5         |
| 3.2      | Proposed Operations .....                         | 5         |
| 3.3      | Construction Methodology .....                    | 7         |
| 3.4      | Operational Hours .....                           | 7         |
| 3.5      | Equipment .....                                   | 7         |
| 3.6      | Noise Sensitive Receivers .....                   | 7         |
| <b>4</b> | <b>EXISTING NOISE ENVIRONMENT .....</b>           | <b>11</b> |
| 4.1      | Unattended Noise Measurements .....               | 11        |
| <b>5</b> | <b>CONSTRUCTION NOISE GUIDELINES .....</b>        | <b>12</b> |
| 5.1      | DECC "Interim Construction Noise Guideline" ..... | 12        |
| 5.1.1    | Residences and Other Sensitive Land Uses .....    | 12        |
| 5.1.2    | Assessing Impacts .....                           | 13        |
| 5.2      | Sleep Disturbance Assessment Approach .....       | 14        |
| <b>6</b> | <b>CRITERIA .....</b>                             | <b>15</b> |
| 6.1      | Construction Noise Goals .....                    | 15        |
| <b>7</b> | <b>CONSTRUCTION NOISE ASSESSMENT .....</b>        | <b>16</b> |
| 7.1      | Construction Noise Modelling .....                | 16        |
| 7.3      | Plant and Equipment .....                         | 16        |
| 7.4      | Predicted Construction Noise Levels .....         | 16        |
| 7.4.1    | Construction Phase Summary and Discussion .....   | 20        |
| <b>8</b> | <b>CONCLUSION .....</b>                           | <b>20</b> |
| <b>9</b> | <b>CONSTRUCTION NOISE MANAGEMENT PLAN .....</b>   | <b>21</b> |

## 1 INTRODUCTION

Vipac Engineers and Scientists Ltd (Vipac) was commissioned by Tattersall Lander Pty Ltd to conduct a Construction Noise Impact Assessment and Management Plan for the proposed Sand Mine located on Deposited Plans DP753204 (40.9ha) and DP1015671 (6.63ha), Bob's Farm NSW. The location of the proposed development site is illustrated in Figure 3-1.

The steps for managing potential Noise Impacts from construction are outlined as follows:

- Identify the location of the proposed works.
- Identify the sensitive receiver locations with respect to the proposed works.
- Define noise management levels for the sensitive locations.
- Describe the nature of the works to be undertaken and their expected duration.
- Predict levels of noise from construction work at the identified sensitive receivers.
- Provide reasonable and feasible mitigation and management strategies where the noise management levels are exceeded.

The potential Construction Phase noise impacts have been assessed in accordance with the Department of Environment & Climate Change (DECC) NSW "*Interim Construction Noise Guideline*"; the EPA (OEH) NSW "*Industrial Noise Policy*"; and AS 2436-2010 "*Guide to Noise and Vibration Control on Construction, Demolition and Maintenance Sites*".

## 2 GLOSSARY OF TERMS

A list of commonly used acoustical terms (and their definition) used in this report is provided below in Table 2-1, as an aid to readers of the report.

Table 2-1- Definition of Acoustical Terms

| Term            | Definition   |
|-----------------|--|
| $L_{eq,1hr}$    | Equivalent Continuous Noise Level - which, lasting for as long as a given noise event, has the same amount of acoustic energy as the given event for the period of one hour.   |
| $L_{A10,1 hr}$  | The noise level, which is equalled or exceeded for 10% of the measurement period of one hour.  |
| $L_{A90,T}$     | The noise level, which is equalled or exceeded for 90% of a given measurement period, T. $L_{A90,T}$ is used in Australia as the descriptor for background noise.  |
| $L_{Aeq,T}$     | The equivalent continuous A-weighted sound pressure level that has the same mean square pressure level as a sound that varies over time, for a given time period. It can be considered as the average sound pressure level over the measurement period and is commonly used as a descriptor for ambient noise. |
| $L_n$           | The Sound Pressure levels that is equalled or exceeded for n% of the interval time period. Commonly used noise intervals are $L_1$ , $L_{10}$ , $L_{90}$ and $L_{99\%}$  |
| $L_{A10,18hrs}$ | The $L_{10}$ noise level for the time period extending from 6am to midnight.   |

### **3 PROJECT DESCRIPTION**

#### **3.1 SITE LOCATION**

The Bobs Farm site deposit is situated on the northern end of the Stockton Bight Dunal system, approximately 200 km north of Sydney, near Bobs Farm, NSW. The surrounding area is predominately zoned as rural with minimal primary production. The site is located in Bob's Farm approximately 27 km north-east of Newcastle and approximately 14 km south-west of Nelsons Bay. The site is bounded to the south by Nelson Bay Road and to the north by Marsh Road.

#### **3.2 PROPOSED OPERATIONS**


The proposed Bobs Farm Sand Mine project comprises of:

- The establishment of a quarry to extract and process sand at a rate of up to 750,000 tonnes per annum, from a total sand resource of 10 million tonnes. The total life of the extraction process is up to 20 years;
- The construction of extractive materials processing and transport infrastructure;
- The transportation of extractive materials off-site via roads; and
- The rehabilitation of the site.

Sand will be extracted from the site by two main mining methods:

- Dry mining utilising excavator and haul trucks to remove dry sand products from the pit areas above the water table for processing prior to export; and
- Wet mining utilising a dredge and pump line system to pump wet raw sand materials for processing prior to export.

A graphical display of the Deposited Plan is presented below in Figure 3-1 also showing the outline of the mine site boundary.



*Figure 3-1 - Site Location*



### 3.3 CONSTRUCTION METHODOLOGY

The typical construction work activities to be undertaken in preparing the site to operate as a Sand Mine will be:

- Clearing and mulching of tress,
- Removal of layer of topsoil overlaying the sand material for extraction,
- Construction of Noise bunds and barriers surrounding the pit.

### 3.4 OPERATIONAL HOURS

The Sand Mine proposes hours of construction work to be conducted between 7am and 7pm.

### 3.5 EQUIPMENT

The proposed construction equipment that will be utilized during the stripping of vegetation and topsoil to prepare the site to operate as a Sand Mine is outlined below:

Clearing of Vegetation / Trees

- Chain saw
- Grab Arm Excavator
- Trucks for Removal of waste

Top Soil Removal & Bund Construction

- D7 Dozer
- Excavator
- Trucks for Removal of waste

### 3.6 NOISE SENSITIVE RECEIVERS

The closest dwellings to the extraction area are located approximately 55m to west of the extraction area in the north eastern corner of the site, and 60m from the extraction area in the bottom west corner of the proposed mine. The sensitive receptors considered in this assessment are presented in Table 3-1 below and illustrated in Figure 3-2 and Figure 3-3.

Table 3-1 - Noise Sensitive Receptors

| Reference | Description   | Distance from Site Boundary (approx.) | UTM Coordinates |          |
|-----------|---|---------------------------------------|-----------------|----------|
|           |   |                                       | Easting         | Northing |
| R1        | 724 Marsh Road - Residential                                | 45m                                   | 407080          | 6373782  |
| R2        | 776 Marsh Road - Residential                                | 155m                                  | 407432          | 6374056  |
| R3        | 772 Marsh Road - Residential                                | 180m                                  | 407410          | 6374157  |
| R4        | 764 Marsh Road (Marsh Road Public School)                   | 120m                                  | 407377          | 6374169  |
| R5        | 762 Marsh Road - Residential                                | 130m                                  | 407313          | 6374153  |
| R6        | 760 Marsh Road (Marsh Road Public Hall)                     | 160m                                  | 407306          | 6374183  |
| R7        | 756 Marsh Road - Residential                                | 115m                                  | 407270          | 6374128  |
| R8        | 710 & 712 Marsh Road - Residential                          | 350m                                  | 406822          | 6374040  |
| R9        | 698 Marsh Road - Residential                                | 160m                                  | 406807          | 6373689  |
| R10       | 666 Marsh Road - Residential                                | 330m                                  | 406409          | 6373926  |
| R11       | 650 Marsh Road - Residential                                | 365m                                  | 406345          | 6373915  |
| R12       | 686 Marsh Road (Shark and Ray Centre)                       | 240m                                  | 406209          | 6373694  |
| R13       | 686 Marsh Road (Tourist Accommodation – Managers Residence) | 40m                                   | 406497          | 6373636  |
| R14       | 686 Marsh Road (Tourist Accommodation – Nearest Eco Cabins) | 60m                                   | 406444          | 6373588  |
| R15       | 644 Marsh Road - Residential                                | 53m                                   | 406123          | 6373508  |
| R16       | 640 Marsh Road - Residential                                | 103m                                  | 406016          | 6373514  |
| R17       | 630 Marsh Road - Residential                                | 154m                                  | 405912          | 6373456  |
| R18       | 3551 Nelson Bay Road - Residential                          | 235m                                  | 405906          | 6373182  |
| R19       | 3515 Nelson Bay Road - Residential                          | 485m                                  | 405758          | 6372941  |
| R20       | 723 Marsh Road - Residential                                | 650m                                  | 406868          | 6374185  |
| R21       | 731 Marsh Road - Residential                                | 500m                                  | 407003          | 6374232  |
| R22       | 761 Marsh Road - Residential                                | 260m                                  | 407322          | 6374277  |
| R23       | 767 Marsh Road - Residential                                | 270m                                  | 407385          | 6374280  |
| R24       | 781 Marsh Road - Residential                                | 320m                                  | 407503          | 6374223  |
| R25       | 3780 Nelson Bay Road - Residential                          | 345m                                  | 407631          | 6374081  |
| R26       | 3724 Nelson Bay Road - Residential                          | 380m                                  | 407629          | 6373758  |
| R27       | 3790 Nelson Bay Road - Residential                          | 315m                                  | 407547          | 6373678  |
| R28       | 774 Marsh Road - Residential                                | 70m                                   | 407339          | 6373929  |






Figure 3-2- Noise Sensitive Receivers (R9 - R17, R20, R21) and Noise Monitoring Location N1






Figure 3-3 - Noise Sensitive Receivers R1-R8 and R22-R28 and Noise Monitoring Location N2

## 4 EXISTING NOISE ENVIRONMENT

### 4.1 UNATTENDED NOISE MEASUREMENTS

Vipac installed noise logging equipment at two locations to measure baseline environmental noise levels at representative noise sensitive receptor locations in the vicinity of the proposed sand mine site. The location of the monitoring points are listed in Table 4-1 and shown in Figure 3-2 and Figure 3-3. Monitoring was undertaken for a period of one week between October 1<sup>st</sup> and October 8<sup>th</sup> 2019 and conducted in accordance with AS1055:2018 – Acoustics – Description and Measurement of Environmental Noise.

The primary aim of the noise logging survey was to determine the existing environmental noise levels of the potentially affected area and to enable an assessment of the potential noise impacts on the receiving environment. Logger Location 1 (N1) is considered representative of the ambient environment experienced by sensitive receivers North West and West of the site while Logger Location 2 (N2) is representative of receivers North East and East of the site.

Table 4-1 - Monitoring Locations

| Loc. | Noise Survey Dates                             | Location / Address | Instrument | Serial No. |
|------|--|--------------------|------------|------------|
| N1   | 1 <sup>st</sup> – 8 <sup>th</sup> October 2019 | 686 Marsh Road     | RION NL-42 | 00521660   |
| N2   | 1 <sup>st</sup> – 8 <sup>th</sup> October 2019 | 762 Marsh Road     | RION NL-42 | 00621927   |

The microphones were installed in a free field location and 1.5m above ground level. The instruments were programmed to accumulate noise data continuously over sampling periods of 15-minutes for the entire monitoring period. Internal software then calculates and stores the Ln percentile noise levels for each sampling period, which can later be retrieved for detailed analysis.

All equipment was calibrated by a National Association of Testing Authorities (NATA) accredited laboratory. The instruments were field calibrated using an Onno-Sokki calibrator immediately before and after monitoring.

Table 4-2 presents a summary of the current ambient noise levels at the monitoring locations.

Table 4-2 - Summary of Current Ambient Noise Levels (dB (A))

| Loc.              | Period  | L <sub>Aeq</sub> | L <sub>A90</sub> | RBL <sup>1</sup> |
|-------------------|---------|------------------|------------------|------------------|
| N1 (R1-8, R20-28) | Day     | 49               | 40               | 35               |
|                   | Evening | 50               | 45               | 42               |
|                   | Night   | 44               | 37               | 28               |
| N2 (R9-19)        | Day     | 51               | 45               | 40               |
|                   | Evening | 49               | 43               | 34               |
|                   | Night   | 43               | 37               | 26               |

Weather during the monitoring period was mostly fine with light winds, temperatures ranging between 7 and 35 degrees Celsius (source: Bureau of Meteorology – Williamtown RAAF Station (ID: 061078) with rainfall occurring on the morning of the 5<sup>th</sup> of October between 9am and 1pm. This weather affected data has been excluded from the analysis.

<sup>1</sup> RBL is the median of the overall assessment background noise level calculated using OEH Industrial Noise Policy methodology as defined in the glossary of acoustic term



## 5 CONSTRUCTION NOISE GUIDELINES

### 5.1 DECC “INTERIM CONSTRUCTION NOISE GUIDELINE”

The NSW Interim Construction Noise Guidelines were developed by the Department of Environment & Climate Change and contains detailed procedures for the assessment and management of construction noise impacts.

The Guideline presents two ways of assessing construction noise impacts – the quantitative method, which is generally suited to longer-term construction projects, and the qualitative method, which is generally suited to short-term works (usually not more than 3 weeks) such as infrastructure maintenance.

The construction activities will extend for more than 3 weeks and therefore, a quantitative method has been used for this assessment.

#### 5.1.1 RESIDENCES AND OTHER SENSITIVE LAND USES

Table 5-1 and Table 5-2 set out the management levels for noise at residences and sensitive land uses, respectively. Restrictions to the hours of construction may apply to activities that generate noise at residences above the ‘highly noise affected’ noise management level.

Table 5-1 - Noise at residence using Quantitative Assessment

| Recommended Hours                  | Time of Day   | Management level<br>$L_{Aeq(15min)}^1$     |
|------------------------------------|---|--|
| Recommended standard hours         | Monday to Friday - 7 am to 6pm<br>Saturday - 8am to 1 pm<br>No Work on Sundays or Public holidays | Noise affected<br>$RBL^2 + 10dB$           |
|                                    |   | Highly noise affected <sup>3</sup><br>75dB |
| Outside recommended standard hours |   | Noise affected<br>$RBL^2 + 5dB$            |

Table 5-2 - Noise at sensitive land uses (other than residences) using quantitative assessment

| Land use                | Management Level, $L_{Aeq(15min)}$<br>Applies when properties are being used |
|-------------------------|--|
| School Classroom        | Internal Noise Levels<br>40dB  |
| Active Recreation Areas | 55dB   |

Where internal noise management levels are specified, the external noise level may be 10dB(A) greater for buildings with no adequate ventilation or 20dB(A) for buildings with fixed external windows and mechanical ventilation

When assessing construction noise, it should be noted that several types of plant and equipment can be particularly annoying to nearby residents. In those instances a +5dB penalty is applied to the predicted noise level. Examples of the type of machines and operations that typically fit this category are listed below:

- Use of ‘beeper’ style reversing or movement alarms, particularly at night-time,
- Use of power saws, such as used for cutting timber, masonry, road pavement or steel work,
- Grinding metal, concrete or masonry,

<sup>1</sup> Noise levels apply at the boundary that is most exposed to construction noise and at a height of 1.5 m above ground level. If the property boundary is more than 30m from the residence, the location for measuring or predicting noise levels is at the most noise-affected point within 30m of the residence. Noise levels may be higher at upper floors of the noise-affected residence.

<sup>2</sup> RBL is the Rating Background Level as defined in the EPA Noise Policy for Industry.

<sup>3</sup>  $L_{Aeq 15-minute} \geq 75$  dB is highly likely to generate strong community reactions and should be avoided.

- Rock drilling,
- Vibratory rolling,
- Bitumen milling or profiling,
- Jack hammering, rock hammering or rock breaking', and
- Impact piling.

### 5.1.2 ASSESSING IMPACTS

The process of predicting noise is summarised in Figure 5-1.




Figure 5-1 - Prediction and Assessment of Impacts - Quantitative Method

## 5.2 SLEEP DISTURBANCE ASSESSMENT APPROACH

The NPI refers to the NSW Road Noise Policy for criteria when assessing sleep disturbance. Sleep disturbance is considered to be both awakenings and disturbance to sleep stages. The NPI states that:

Where the subject development/premises night-time noise levels at a residential location exceed:

- $L_{Aeq, 15min}$  40dB(A) or the prevailing RBL plus 5dB, whichever is greater, and/or
- $L_{AFmax}$  52dB(A) or the prevailing RBL plus 15dB, whichever is the greater,

A detailed maximum noise level event (sleep disturbance) assessment should be undertaken.

Guidance indicating the potential for sleep disturbance is set out in the NSW Road Noise Policy (RNP) and is summarised as follows:

The NSW Office of Environment and Heritage (OEH) reviewed research on sleep disturbance in the NSW Environmental Criteria for Road Traffic Noise (ECRTN) (EPA, 1999). This review concluded that the range of results is sufficiently diverse that it was not reasonable to issue new noise criteria for sleep disturbance.

From the research, OEH recognised that current sleep disturbance criterion of an  $L_{A1, (1 \text{ minute})}$  not exceeding the  $L_{A90, (15 \text{ minute})}$  by more than 15 dB(A) is not ideal. Nevertheless, as there is insufficient evidence to determine what should replace it, OEH will continue to use it as a guide to identify the likelihood of sleep disturbance.

This means that where the criterion is met, sleep disturbance is not likely, but where it is not met, a more detailed analysis is required.

The detailed analysis should cover the maximum noise level or  $L_{A1, (1 \text{ minute})}$ , that is, the extent to which the maximum noise level exceeds the background level and the number of times this happens during the night-time period. Some guidance on possible impact is contained in the review of research results in the appendices to the ECRTN. Other factors that may be important in assessing the extent of impacts on sleep include:

- How often high noise events will occur
- Time of day (normally between 10pm and 7am)
- Whether there are times of day when there is a clear change in the noise environment (such as during early morning shoulder periods).

The  $L_{A1, (1 \text{ minute})}$  descriptor is meant to represent a maximum noise level measured under 'fast' time response. The NSW Department of Environment, Climate Change and Water (DECCW) will accept analysis based on either  $L_{A1, (1 \text{ minute})}$  or  $L_{A(Max)}$ .

Given the proposed hours of operation does not include activity during the night time periods, a sleep disturbance assessment has not been conducted.

## 6 CRITERIA

### 6.1 CONSTRUCTION NOISE GOALS

A summary of the Noise Management Level (NML) criterion at the noise sensitive receptors is provided in Table 6-1.

Table 6-1 - Construction Noise Management Levels

| Receiver type     | Period   | NML<br>L <sub>Aeq</sub> (15min) | Highly affected Noise Level<br>L <sub>Aeq</sub> (15min) |
|-------------------|--|---------------------------------|---|
| N1 (R9-19)        | Day - (RBL+10)                                   | 45                              | 75  |
|                   | Day (RBL +5)<br>(or outside standard hours)      | 40                              |   |
|                   | Evening - (RBL+5)<br>(or outside standard hours) | 47                              |   |
|                   | Night (RBL+5)<br>(or outside standard hours)     | 33                              |   |
| N2 (R1-8, R20-28) | Day - (RBL+10)                                   | 50                              |   |
|                   | Day (RBL +5)<br>(or outside standard hours)      | 45                              |   |
|                   | Evening - (RBL+5)<br>(or outside standard hours) | 39                              |   |
|                   | Night (RBL+5)<br>(or outside standard hours)     | 31                              |   |



## 7 CONSTRUCTION NOISE ASSESSMENT

### 7.1 CONSTRUCTION NOISE MODELLING

Noise modelling has been undertaken using the SoundPLAN® computational noise modelling software package. The use of the SoundPLAN® software and referenced modelling methodology is accepted for use in the state of NSW by the EPA (OEH) for environmental noise modelling purposes. Vipac have undertaken numerous noise modelling and impact assessments previously for a range of projects, including infrastructure development and industrial projects using SoundPLAN®.

### 7.2 GEOGRAPHICAL DATA

Tattersall Lander supplied topographical details of the area to Vipac and Table 7-1 below lists the drawings received and used in the noise prediction model.

Table 7-1 - Drawings used

| Drawing Title               | Description            | Date       |
|-----------------------------|------------------------|------------|
| Existing Surface Survey dxf | Current Terrain Layout | 11/08/2014 |
| 3m Design Surface dxf       | 3m pit proposed design | 11/08/2014 |
| Sand Mine Plan (Rev E)      | Proposed Mine Layout   | 23/09/2019 |

### 7.3 PLANT AND EQUIPMENT

The proposed construction plant and equipment and the corresponding acoustic power produced by each item is listed in Table 7-2. The total predicted sound power levels for each of the construction phases is also presented in Table 7-2. The typical sound levels of the plant and equipment were extracted from “Australian Standard AS 2436-2010, Appendix A”; “British Standard BS 5228-1:2009- Code of practice for noise and vibration control on construction and open sites- Part 1: Noise” and “Vipac database”.

Table 7-2 - Construction Activities and Sound Power Levels

| Plant & Equipment          | Quantity | Sound Power Level (L <sub>w</sub> ) dB(A) | Predicted Sound Pressure Levels (dB(A)) at various distances per equipment (metres) |     |     |     |     |     |
|----------------------------|----------|---|---|-----|-----|-----|-----|-----|
|                            |          |   | 50  | 100 | 200 | 300 | 400 | 500 |
| D7 Dozer                   | 1        | 109                                       | 67  | 61  | 55  | 51  | 49  | 47  |
| 22 Tonne Tracked Excavator | 1        | 106                                       | 64  | 58  | 52  | 48  | 46  | 44  |
| Chain Saw                  | 2        | 109                                       | 67  | 61  | 55  | 51  | 49  | 47  |
| Haul Truck onsite          | 1        | 118                                       | 76  | 70  | 64  | 60  | 58  | 56  |

### 7.4 PREDICTED CONSTRUCTION NOISE LEVELS

As outlined above, the predicted noise levels have been calculated using the SoundPLAN computational noise prediction modelling software package.

Noise levels are expressed as external L<sub>Aeq, 15 minutes</sub> at the nearest boundary of the receiver properties. The predicted levels are presented in Table 7-3 for each of the construction stages.

These predictions are based on a conservative assumption that construction operations and activities are situated at the closest distances to noise sensitive receivers, which relates to the highest potential impact on the local community during the construction phase of the proposed development.

Note – as construction is not proposed during the night time period, assessment against the night time criteria has not been conducted.

Table 7-3 - Predicted Noise Levels (dB(A))

| Receiver ID     | Period                 | Criteria                         | Noise Management Level | Predicted Noise Level | Compliance |
|-----------------|------------------------|----------------------------------|------------------------|-----------------------|------------|
| R1 Residential  | Standard Hours         | Highly Noise Affected            | 75                     | 60                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✗          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 54                    | ✗          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✗          |
| R2 Residential  | Standard Hours         | Highly Noise Affected            | 75                     | 29                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 23                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R3 Residential  | Standard Hours         | Highly Noise Affected            | 75                     | 35                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 29                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R4 School       | When in use            | Highly Noise Affected            | 75                     | 38                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     | 32                    | ✓          |
| R5 Residential  | Standard Hours         | Highly Noise Affected            | 75                     | 37                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 31                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R6 Public Hall  | When in use            | Highly Noise Affected            | 75                     | 34                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     | 28                    | ✓          |
| R7 Residential  | Standard Hours         | Highly Noise Affected            | 75                     | 38                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 39                     | 32                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 31                     |                       | ✗          |
| R8 Residential  | Standard Hours         | Highly Noise Affected            | 75                     | 39                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 39                     | 33                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 31                     |                       | ✗          |
| R9 Residential  | Standard Hours         | Highly Noise Affected            | 75                     | 40                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 34                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✓          |
| R10 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 37                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 31                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✓          |

| Receiver ID     | Period                 | Criteria                         | Noise Management Level | Predicted Noise Level | Compliance |
|-----------------|------------------------|----------------------------------|------------------------|-----------------------|------------|
| R11 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 37                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 31                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✓          |
| R12 Aquarium    | When in use            | Highly Noise Affected            | 75                     | 39                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     | 33                    | ✓          |
| R13 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 50                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✗          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 44                    | ✗          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✓          |
| R14 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 42                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 36                    | ✗          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✓          |
| R15 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 57                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✗          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 51                    | ✗          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✗          |
| R16 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 50                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✗          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 44                    | ✗          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✓          |
| R17 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 48                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✗          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 42                    | ✗          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✓          |
| R18 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 40                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 34                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✓          |
| R19 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 33                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 45                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 40                     | 27                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 47                     |                       | ✓          |
| R20 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 37                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 31                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |

| Receiver ID     | Period                 | Criteria                         | Noise Management Level | Predicted Noise Level | Compliance |
|-----------------|------------------------|----------------------------------|------------------------|-----------------------|------------|
| R21 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 37                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 31                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R22 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 33                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 27                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R23 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 34                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 28                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R24 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 28                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 22                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R25 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 35                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 29                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R26 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 32                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 26                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R27 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 37                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 31                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |
| R28 Residential | Standard Hours         | Highly Noise Affected            | 75                     | 42                    | ✓          |
|                 |                        | Noise Affected (RBL+10dB)        | 50                     |                       | ✓          |
|                 | Outside Standard Hours | Noise Affected Day (RBL+5dB)     | 45                     | 36                    | ✓          |
|                 |                        | Noise Affected Evening (RBL+5dB) | 39                     |                       | ✓          |

#### 7.4.1 CONSTRUCTION PHASE SUMMARY AND DISCUSSION

The results of the noise modelling show that there are a number of exceedances predicted at the closest sensitive receivers to construction activities at the sand mine. The exceedances are primarily related to the use of chainsaws and bulldozers operating at close distances to the receivers. However, the predicted noise levels are within the Highly Noise Affected – Noise Management Levels for Standard and Non-Standard Construction Hours at all of the noise sensitive monitoring locations, located in the vicinity of the proposed development site. Table 7-4 below summarises the exceedances at the nearest sensitive receivers:

*Table 7-4 - Exceeding Receiver Summary*

| Hours of Operation     | Day             | Evening         |
|------------------------|-----------------|-----------------|
| Standard Hours         | R1, R13, R15-17 | -               |
| Outside Standard Hours | R1, R13-17      | R1, R7, R8, R15 |

Given the number of exceedances outside standard hours, it is recommended to contain construction activities to standard hours of operation (i.e. 7am-6pm).

In order to limit the impact on the surrounding noise sensitive receivers, Vipac makes the following recommendation to minimise noise emissions from the site during the construction phase:

- To reduce the predicted noise impact on residential receivers in particular R1, R13, R15-17, removal of trees by chainsaw near these receivers should only be completed following consultation with the receivers to notify them of the planned works and to advise the receivers of the proposed schedule to complete the tree removal works, with regard to the use of chainsaws for tree felling.
- Additionally, in order to minimise the potential construction phase noise impacts on the sensitive receptors located in the vicinity of the site, a site specific construction noise management plan adopting feasible and reasonable noise attenuation and management measures should be implemented as detailed in Section 9 of this report, as best practise to minimise the potential construction phase noise impacts.

## 8 CONCLUSION

A construction noise impact assessment has been undertaken to determine the potential noise impact of the construction of proposed sand mine at Bobs Farm on noise sensitive receptors in the surrounding area.

Future potential noise levels at the nearest noise sensitive receivers were predicted using the SoundPLAN noise model for the construction phase. Noise levels were predicted in the day and evening periods for standard and nonstandard hours of operation.

Noise levels are predicted to comply with the 'highly noise affected' criteria during standard operation, however exceed day and evening 'noise affected' noise management levels during standard and nonstandard hours for both day and evening periods.

A Construction Noise Management Plan has been provided based on these exceedances to manage the expectations and minimise the impacts at the nearest sensitive receivers.



## 9 CONSTRUCTION NOISE MANAGEMENT PLAN

| Construction Noise Management Plan |                        |  |
|------------------------------------|------------------------|--|
| Component                          |                        | Details  |
| General/Site Management Issues     |                        | All employees, contractors and subcontractors are to receive an environmental induction. The induction must at least include: should instruct all persons at the site with regard to all relevant project specific and standard noise and vibration mitigation measures detailed herein including permissible hours of work; any limitations on high noise generating activities; location of nearest sensitive receivers; construction employee parking areas; designated loading/unloading areas and procedures; site opening/closing times (including deliveries); and environmental incident procedures. |
|                                    |                        | A dedicated person will form a point of contact for the dissemination of general information regarding site operations. Contact persons will also be defined to receive comment or complaints from the community.  |
| Hours of Work/Respite Periods      |                        | Typical Standard Hours for Construction<br>07:00 – 18:00 Monday – Friday<br>and 08:00 -13:00 on Saturday   |
| Source Controls                    | General/Work Practices | Avoid unnecessary revving of engines and turn off plant that is not being used / required.   |
|                                    |                        | Use only non-tonal reverse alarms (broadband alternatives are needed). Where possible organise the site so that delivery trucks and haulage trucks only drive forward to avoid the use of reversing alarms.  |
|                                    |                        | Organise and schedule the equipment operations to limit the noisiest machines operating simultaneously.  |
|                                    |                        | Site set up / movement of plant / delivery of materials / waste removal to site should generally be restricted to the daytime period.  |
|                                    |                        | Truck drivers are to be informed of site access routes, acceptable delivery hours and must minimise extended periods of engine idling.   |
|                                    |                        | Ensure there is no unnecessary shouting or loud stereos/radios on-site. There must be no dropping of materials from heights, throwing of metal items, or slamming of doors.  |



| Construction Noise Management Plan |   |   |
|------------------------------------|---|---|
| Component                          |   | Details   |
|                                    |   | Equipment must be inspected on a regular basis and maintained as necessary, to ensure it is in good working order. This must include inspections of the condition and performance of mufflers.  |
|                                    | <b>Substitution</b>                                     | Use less noise-intensive equipment where reasonable and feasible.   |
|                                    |   | Construction equipment with the most effective mufflers, enclosures and low-noise tool bits and blades must be procured and utilised for the project.   |
|                                    |   | Where possible mains power should be utilised for temporary traffic signals / work area lighting. Where this is not feasible silenced generator sets are to be used instead.  |
|                                    | <b>Use and Siting of Equipment/ Activities</b>          | Where practical fixed plant should be positioned as far away as possible from sensitive receivers.  |
|                                    |   | During paving works or any concrete cutting works consideration should be given to taking materials off site for cutting where practical.   |
| <b>Consultation</b>                | <b>Notification</b>                                     | A letter should be distributed to local residents in advance of the works to notify them of the nature and estimated timescales for completion of the proposed works.   |
|                                    | <b>Project info-line and Construction response line</b> | A 24-hour contact point should be provided for any complaints regarding the construction work. A Project representative must respond to all complaints as soon as possible.   |
| <b>Complaints management</b>       |   | <p>Upon receiving any complaint regarding construction activities, the nominated contact must investigate the source of the complaint. The aim will be for a Project representative to initiate a complaint investigation and to respond to all complaints as soon as possible. Where practicable a visit should be made to the complainant to verify the nature of the complaint and if justified appropriate action should be taken to cease or amend the activity causing the complaint.</p> <p>A Complaint Management Plan will be developed and implemented by the contractor engaged for the Construction Works. The Complaint Management Plan will at a minimum include provisions for the recommendations outlined above.</p> |