CONSTRUCTION STAGING METHODOLOGY FOR UPGRADES TO COCA-COLA AMATIL FACILITY, NORTHMEAD, NSW

STAGE 3 - NEW OFFICES AND LUNCH ROOM

PHASE 1 — DEMOLITION

- EXISTING CARPARKING TO THE WEST OF BUILDING 5 AND 6 IS TO BE RELOCATED TO THE TEMPORARY CAR PARK SOUTH OF THE EXISTING CANTEEN.
- THE DEMOLITION AND CONSTRUCTION CONTRACTORS CAN USE THE CARPARK TO THE WEST OT BUILDING 5 AND 6 FOR PARKING AND SITE SHEDS.
- EXISTING BUILDING 5 AND 6 CAN BE DEMOLISHED AND THE AREA PREPARED FOR THE BUILDER.
- SEE ROBERT BIRD GROUP DRAWING No. 06371 S3.01 Rev P1.

PHASE 2 - CONSTRUCTION

- FOLLOWING THE CONSTRUCTION OF THE NEW OFFICES AND LUNCH ROOM, THE TEMPORARY DEMOLITION AND CONSTRUCTION CAR PARK & SITE SHEDS, ARE TO BE RELOCATED TO THE TEMPORARY PARKING ZONE SOUTH OF THE EXISTING CANTEEN.
- THE STAFF THAT WERE PARKING IN THIS AREA DURING STAGE 3 PHASE 1 AND THE CONSTRUCTION OF THE NEW OFFICES AND LUNCH ROOMS CAN RETURN TO PARK IN THE EXISTING CARPARK WEST OF THE NEW OFFICES AND LUNCH ROOM.
- SEE ROBERT BIRD GROUP DRAWING No. 06371 S3.02 Rev P1.

CARPARKING REQUIREMENTS - STAGE 3

	PROCESS	CONSTRUCTION
PHASE 1	150-200	10
PHASE 2	150-200	10

