

BACKGROUND AND CALCULATIONS**RUSLE:** A = SOIL LOSS (tonnes/ha/yr) = R.K.L.S.P.C.

THE AVERAGE ANNUAL SOIL LOSS CALCULATIONS WERE UNDERTAKEN USING THE "BLUE BOOK" – MANAGING URBAN STORMWATER (LANDCOM, 2004)

R-FACTOR	2,500 (MANAGING URBAN STORMWATER, LANDCOM, 2004)
K-FACTOR	0.06 SOILS ARE TYPE D (DISPERSIBLE)
LS-FACTOR	WASTE ROCK EMPLACEMENT AREA = 9.90ha (MAX. SLOPE = 15%, MAX. SLOPE LENGTH = 200m) HAUL ROAD CONSTRUCTION WORKS = 5.06ha (MAX. SLOPE = 15%, MAX SLOPE LENGTH = 80m)
P-FACTOR	1.3 – DEFAULT ASSUMED
C-FACTOR	1 – DEFAULT ASSUMED
CATCHMENT AREA	WASTE ROCK EMPLACEMENT AREA = 7.86ha (TOTAL DISTURBED) HAUL ROAD CONSTRUCTION WORKS = 0.4ha (TOTAL DISTURBED)
ESTIMATED SOIL LOSS	WASTE ROCK EMPLACEMENT AREA = 1931 t/ha/yr = 15178 tonnes/yr (SOIL LOSS CLASS 7) HAUL ROAD CONSTRUCTION WORKS = 987 t/ha/yr = 394.8 tonnes/yr (SOIL LOSS CLASS 6)

THE "BLUE BOOK" REQUIRES THE INSTALLATION OF A SEDIMENT BASIN ON THE SITE IF THE SOIL LOSS > 200 tonnes/yr.
THE SOIL LOSS FOR THIS SITE IS > 200 tonnes/yr, THEREFORE SEDIMENT BASIN/S ARE REQUIRED.

ADOPTED VALUES FOR SEDIMENT BASIN AND DRAINAGE CALCULATIONS:

- 2yr, 6hr ARI event = 10.5mm/hr
- 5-day, 85th%ile rainfall depth = 42.4mm (Temporary sediment basins for haul road construction)
- 10-day, 95th%ile rainfall depth = 110.4 (Operation sediment basin for waste rock emplacement area)
- $C_v = 0.9$
- C_w (for disturbed/construction areas) = 0.9
- C_w (for grassed upslope/clean water areas) = 0.55

TABLE 3**STORMWATER DISCHARGE/RELEASE LIMITS**

CHARACTERISTIC	LIMIT
pH	6.5–8.5
Total suspended solids (mg/L)	40* (Maximum)
Turbidity (NTU)	An approved correlated NTU value which corresponds to <40mg/L TSS
Hydrocarbons	Nil

* TSS has been reduced from the Blue Book standard of 50mg/L to account for the inherent sensitivity of the receiving environment.

TABLE 1 MAXIMUM ACCEPTABLE C-FACTORS AT NOMINATED TIMES

LANDS	MAXIMUM C-FACTOR	REMARKS
Waterways and other areas subjected to concentrated flows (e.g. table drains), post construction and during operation	0.05	Applies after ten working days from completion of formation and before they are allowed to carry any concentrated flows. Flows will be limited to those shown in Table 5.2 of Landcom (2004). Foot and vehicular traffic will be prohibited in these areas. Maximum C-factor of 0.05 equals 70% ground cover
Stockpiles and batters, post construction	0.10	Applies after ten working days from completion of formation. Maximum C-factor of 0.10 equals 60% ground cover
All lands, including waterways and stockpiles during construction and operation	0.15	Applies after 20 working days of inactivity, even though works might continue later. Maximum C-factor of 0.15 equals 50% ground cover
All lands post construction	0.05	Applies after 60 working days of completion of works. Maximum C-factor of 0.05 equals 70% ground cover


TABLE 4 – SEDIMENT BASIN AND BASIN SPILLWAY SIZING DETAILS

Basin	Sediment Storage Volume (m ³)	Settling Volume (m ³)	Total Basin Volume (m ³)	Basin Spillway				Lining
				Depth (m)	Side Slope (H:V)	Base Width (m)	Top Width (m)	
WRESB1	1946	8207	10153	1	3:1	8	12	To engineering specifications Rock (d50 = 100) with geotextile underlay (bidim A34 min).
WRESB2	32	95	127	0.5	3:1	1.5	3.5	
WRESB3	32	95	127	0.5	3:1	1.5	3.5	
- WRESB1 sediment basin is to be constructed in accordance with engineering and geotechnical specifications to be structurally sound and geotechnically stable.								
- WRESB2 and WRESB3 sediment basins are to be installed in accordance with Blue Book Standard Drawing SD 6-4.								
- WRESB1 sediment basin spillway is to be constructed in accordance with engineering and geotechnical specifications to be structurally sound and geotechnically stable.								
- WRESB2 and WRESB3 sediment basin spillways are to be installed in accordance with Blue Book Standard Drawing SD 6-4.								
- Gypsum is to be shallow ripped into the basin walls at a rate of 5 tonnes/ha during basin construction.								
- Gypsum is to be shallow ripped into the spillway walls at a rate of 10 tonnes/ha during basin construction.								
- Ensure the total basin volumes are provided within the available basin capacity below the spillway level.								
- Ensure suitable access is provided into the sediment basins to enable treatment, sediment removal and maintenance.								
- A sediment marker is to be installed within each basin (well away from the inlets and outlets) to indicate the sediment storage volume level (measured from the bottom surface of the basin).								
- Dissipaters are to be provided at the outlet of sediment basin spillways and are to extend to a watercourse or 100% vegetated lands.								

TABLE 5 – DIVERSION DRAIN SIZING AND LINING DETAILS

DRAIN SIZING DETAILS																			
Refer to 'Detail 1' below and Blue Book Standard Drawings SD 5-5 and SD 5-6																			
Structure Name	CD1	CD2	CD3	CD4	CD5	DD1-A	DD1-B	DD1-C	DD2-A	DD2-B	DD2-C	DD3	DD4	DD5	DD6	DD7	DD8	DD9	DD10
Type (CHANNEL/BUND)	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	CHANNEL	BUND
Channel/bund depth, D (m)	0.3	0.4	0.3	0.3	0.3	0.5	0.4	0.3	0.5	0.5	0.4	0.4	0.4	0.4	0.4	0.5	0.5	0.3	0.3
Channel base width, B (m)	0.5	0.5	0.5	0.5	0.5	1.4	1.2	0.5	1.4	1.2	0.5	1	1	1	1	1.2	1.2	0.5	0.5
Channel/bund side slope (H:V)	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	2
Channel top width, T (m)	2.3	2.9	2.3	2.3	2.3	4.4	3.6	2.3	4.4	4.2	2.9	3.4	3.4	3.4	3.4	4.2	4.2	2.3	2.3
Lining Type	TYPE 1	TYPE 1	TYPE 1	TYPE 1	TYPE 1	TYPE 2	TYPE 2	TYPE 1	TYPE 2	TYPE 2	TYPE 1	TYPE 1	TYPE 1	TYPE 1	TYPE 1	TYPE 1	TYPE 1	TYPE 1	TYPE 1
Drain slope (%)	Drains to fall in the direction shown. Drain slopes to be relative to the site topography. However, the minimum drain slope to be 1%.																		


DRAIN/BUND STABILISATION AND LINING	
TYPE 1	TYPE 2
Soil preparation (prior to lining drains):	Soil preparation (prior to lining drains):
- Refer to Blue Book Standard Drawing SD 5-7.	- Gypsum is to be shallow ripped into the subgrade surface at a rate of 10 tonnes/ha prior to placing topsoil.
- Gypsum is to be shallow ripped into the subgrade surface at a rate of 10 tonnes/ha prior to placing topsoil.	- The ground surface is to be left rough and uneven prior to lining the drain.
- Place treated topsoil over entire drain surface to a minimum depth of 75mm.	Drain lining:
Drain lining:	- Geotextile underlay (bidim A34 min. or equivalent). The geotextile is to be placed loosely over the underlying bank - do not stretch or pull the cloth.
- Coarse mesh + Vital Stone wall (or bitumen spray) + seeding (or equivalent).	- Rock rip-rap (d50 = 200mm DIA)
- Vital stone wall to be applied at a maximum dilution of 1:10 (Vital:Water)	
- Seeding: Use rye grass for winter months / Japanese Millet for summer months and a combination with a suitable perennial (long term) local native grass mix for long term drains.	
Watering:	
- Regular watering required where rainfall is insufficient.	
- Ensure water is applied gently (not with a pressure spray).	

DETAIL 1 – DIVERSION DRAIN/CHUTE


REV	DATE	DES.	DRN.	APP.	REVISION DETAILS	DRAWING STATUS	North	CLIENT	PROJECT TITLE	DRAWING TITLE			
						DESIGN BY	A.J.B.	 UNITY Mining Limited	 PO Box 1098, Bowral, NSW 2576 Suites 7 & 8, 68-70 Station Street Bowral NSW 2576 (0) 02 4862 1633 (0) 02 4862 3088 email: reception@seec.com.au www.seec.com.au	DARGUES GOLD PROJECT – EASTERN WASTE ROCK EMPLACEMENT	EROSION & SEDIMENT CONTROL PLAN CALCULATIONS & TABLES		
					DRAWN BY	A.J.B.							
					FINAL APPROVAL	M.P.							
					SCALE: (on A3 Original)								
01	19/05/15	A.J.B.	A.J.B.	M.P.	REVISED SEDIMENT BASIN DESIGN	FINAL				PROJECT NO. 13000046	SUB-PR NO. P03	DRAWING NO. ESCP03	REV 01
00	21/01/15	A.J.B.	A.J.B.	M.P.	ISSUE FOR USE								
A	19/11/14	A.J.B.	A.J.B.	M.P.	DRAFT ISSUE FOR CONSULTATION								

This page has intentionally been left blank

DETAIL 2 - ROCK DISSIPATER



DETAIL 3 - TYPICAL WATER MANAGEMENT FOR PIPE INSTALLATION WORKS




EROSION AND SEDIMENT CONTROL REQUIREMENTS FOR CULVERT/PIPE WORKS

GENERAL

- ALL WORKS ARE TO BE SCHEDULED FOR THE MONTHS FROM APRIL TO MAY INCLUSIVE OR JULY TO SEPTEMBER INCLUSIVE (THE LOWEST RAINFALL EROSIONITY AND AVERAGE RAINFALL MONTHS BASED ON DATA SOURCED FROM THE BLUE BOOK (2004) AND THE BUREAU OF METEOROLOGY WEBSITE (APRIL 2014)).
- PRIOR TO UNDERTAKING ANY CONSTRUCTION OR EARTHWORKS ENSURE TEMPORARY GROUND COVER MATERIALS (E.G. GEOFABRIC OR BLACK PLASTIC) ARE TO BE LOCATED ON SITE FOR STABILISATION OF EXPOSED SURFACES.
- EARTHWORKS OR SOIL DISTURBANCE OF ANY KIND MUST NOT COMMENCE WITHIN THE DRAINAGE LINE UNTIL A CLEAN DIVERSION (PUMP, PIPE OR LINED DRAIN) IS IN PLACE TO TAKE UPSTREAM FLOWS AROUND THE WORK AREA.
- AT ALL TIMES DURING WORKS, ENSURE THAT NATURAL UPSTREAM FLOWS ARE PIPED, PUMPED OR DIVERTED AROUND THE WORK SITE WITHOUT COMING INTO CONTACT WITH EXPOSED SOIL OR DIRTY CONSTRUCTION WATER.
- TEMPORARY CLEAN WATER DIVERSIONS (PUMPS/PIPES/DRAINS) HAVE THE CAPACITY TO TAKE LOW FLOWS ONLY. HIGHER DRAINAGE LINE FLOWS DURING LARGER STORM EVENTS MAY OVERTOP THE CLEAN DIVERSION AND THEREFORE ALL EXPOSED SOILS WITHIN THE WATERWAY MUST BE COVERED OR LINED PRIOR TO RAINFALL TO MINIMISE THE RISK OF EROSION.
- DURING ALL WORKS STAGES ALL EXPOSED SOILS WITHIN THE DRAINAGE LINE EXTENT ARE TO BE STABILISED WITH A TEMPORARY GROUND COVER (E.G. GEOFABRIC OR BLACK PLASTIC) PRIOR TO RAINFALL. THE TOP SURFACE OF THE EARTHWORKS FILL PLATFORM MAY BE STABILISED WITH VITAL STONEWALL PRIOR TO RAINFALL (IN PLACE OF GEOTEXTILE) ONCE THE SUBJECT LEVEL IS AT LEAST 500mm ABOVE THE PIPE OVERFLOW LEVEL.
- EXPOSED BATTERS WITHIN THE DRAINAGE LINE EXTENT WHERE WORKS ARE NOT ACTIVELY OCCURRING ARE TO BE TEMPORARILY COVERED WITH GEOTEXTILE OR EQUIVALENT.
- DISTURBANCE WITHIN IN-STREAM LOCATIONS IS TO BE MINIMISED AS MUCH AS POSSIBLE.
- FINAL STABILISATION OF SURFACES IS TO OCCUR PROGRESSIVELY AS EACH SECTION OF WORKS ARE COMPLETE.
- DIRTY (ON-SITE) WATER ACCUMULATING WITHIN THE WORKS AREA IS TO BE PUMPED TO A SEDIMENT BASIN FOR TREATMENT OR TREATED IN-SITU PRIOR TO DISCHARGING.
- ALTERNATIVELY ONSITE WATER CAN BE USED FOR DUST SUPPRESSION ON THE ROADWORK AREAS OUTSIDE OF THE WATERWAY EXTENT (I.E. AREAS THAT DRAIN BACK INTO A SEDIMENT BASIN).

REV	DATE	DES.	DRN.	APP.	REVISION DETAILS	DRAWING STATUS	North	CUSTOMER	PROJECT TITLE	DRAWING TITLE
						DESIGN BY A.J.B.				EROSION & SEDIMENT CONTROL
						DRAWN BY A.J.B.				PLAN
						FINAL APPROVAL M.P.				DETAILS
						SCALE: (on A3 Original)				
O1	19/05/15	A.J.B.	A.J.B.	M.P.	REVISED SEDIMENT BASIN DESIGN					
O0	21/01/15	A.J.B.	A.J.B.	M.P.	ISSUE FOR USE					
A	19/11/14	A.J.B.	A.J.B.	M.P.	DRAFT ISSUE FOR CONSULTATION					
						FINAL				

This page has intentionally been left blank



REV	DATE	DES.	DRN.	APP.	REVISION DETAILS	DRAWING STATUS
01	19/05/15	A.J.B.	A.J.B.	M.P.	REVISED SEDIMENT BASIN DESIGN	FINAL
00	21/01/15	A.J.B.	A.J.B.	M.P.	ISSUE FOR USE	
A	19/11/14	A.J.B.	A.J.B.	M.P.	DRAFT ISSUE FOR CONSULTATION	

North

CLIENT

P.O. Box 1098, Bowral, NSW 2576
Suites 7 & 8, 68-70 Station Street
Bowral NSW 2576
(t) 02 4862 1633
(f) 02 4862 3088
email: reception@seec.com.au
www.seec.com.au

PROJECT TITLE

**DARGUES GOLD PROJECT –
EASTERN WASTE ROCK
EMPLACEMENT**

DRAWING TITLE



**EROSION & SEDIMENT CONTROL
PLAN
HAUL ROAD CONSTRUCTION**

PROJECT NO.	SUB-PR NO.	DRAWING NO.	REV
13000046	P03	ESCP05	01

This page has intentionally been left blank

EROSION AND SEDIMENT CONTROL
REQUIREMENTS
REFER TO DRAWINGS 13000046_P03_ESCP01
-03 FOR EROSION AND SEDIMENT CONTROL
STAGING DETAILS, GENERAL REQUIREMENTS
AND SEDIMENT BASIN, DIVERSION DRAIN AND
DISSIPATER CONSTRUCTION SPECIFICATIONS.

WATER QUALITY DISCHARGE REQUIREMENTS
 ENSURE ALL SITE WATER COMPLIES WITH THE WATER
 QUALITY REQUIREMENTS PRIOR TO DISCHARGING FROM SITE
 OR INTO A WATERCOURSE:
 • TSS < 40mg/L
 • pH: 6.5 - 8.5
 • NO VISIBLE SIGN OF OIL/GREASE
 REFER TO THE DIRTY WATER TREATMENT AND DISCHARGE
 REQUIREMENTS ON DRAWING 13000046_P03_ESCP01 FOR
 ADDITIONAL DETAILS.





REV	DATE	DES.	DRN.	APP.	REVISION DETAILS	DRAWING STATUS	North	CLIENT	 PO Box 109R, Bowral, NSW, 2576 Surfs 7 & 8, 68-70 Station Street Bowral NSW 2576. (t) 02 4862 1633 (f) 02 4862 3108 email: reception@seec.com.au www.seec.com.au	PROJECT TITLE	DRAWING TITLE				
						DESIGN BY A.J.B. DRAWN BY A.J.B. FINAL APPROVAL M.P. SCALE: (on A3 Original) 1:2000				DARGUES GOLD PROJECT – EASTERN WASTE ROCK EMPLACEMENT	EROSION & SEDIMENT CONTROL PLAN – ROCK EMPLACEMENT AREA SITE PREPARATION				
01	19/05/15	A.J.B.	A.J.B.	M.P.	REVISED SEDIMENT BASIN DESIGN							PROJECT NO.	SUB-PR NO.	DRAWING NO.	REV
00	21/01/15	A.J.B.	A.J.B.	M.P.	ISSUE FOR USE							13000046	P03	ESCP06	01
A	19/11/14	A.J.B.	A.J.B.	M.P.	DRAFT ISSUE FOR CONSULTATION										
						FINAL									

This page has intentionally been left blank

EROSION AND SEDIMENT CONTROL REQUIREMENTS
REFER TO DRAWINGS 13000046_P03_ESCP01-03 FOR EROSION AND SEDIMENT CONTROL STAGING DETAILS, GENERAL REQUIREMENTS AND SEDIMENT BASIN, DIVERSION DRAIN AND DISSIPATER CONSTRUCTION SPECIFICATIONS.











WATER QUALITY DISCHARGE REQUIREMENTS
ENSURE ALL SITE WATER COMPLIES WITH THE WATER QUALITY REQUIREMENTS PRIOR TO DISCHARGING FROM SITE OR INTO A WATERCOURSE:
• TSS < 40mg/L
• pH: 6.5 - 8.5
• NO VISIBLE SIGN OF OIL/GREASE
REFER TO THE DIRTY WATER TREATMENT AND DISCHARGE REQUIREMENTS ON DRAWING 13000046_P03_ESCP01 FOR ADDITIONAL DETAILS.



REV	DATE	DES.	DRN.	APP.	REVISION DETAILS	DRAWING STATUS	North	CLIENT	PROJECT TITLE	DRAWING TITLE
01	19/05/15	A.J.B.	A.J.B.	M.P.	REVISED SEDIMENT BASIN DESIGN	FINAL		UNITY Mining Limited	DARGUES GOLD PROJECT – EASTERN WASTE ROCK EMPLACEMENT	EROSION & SEDIMENT CONTROL PLAN WASTE ROCK PLACEMENT
00	21/01/15	A.J.B.	A.J.B.	M.P.	ISSUE FOR USE					
A	19/11/14	A.J.B.	A.J.B.	M.P.	DRAFT ISSUE FOR CONSULTATION					
Plot Date: Tuesday, 19 May 2015 8:50:16 AM						CAD File Name: K:\13000046 Unity Mining – Dargues Reef Gold Project\Drawings\13000046_P03_ESCP_REV 01.dwg				

PROJECT NO.	SUB-PR NO.	DRAWING NO.	REV
13000046	P03	ESCP07	01

This page has intentionally been left blank



REV	DATE	DES.	DRN.	APP.	REVISION DETAILS	DRAWING STATUS	North	CLIENT	PROJECT TITLE	DRAWING TITLE
						DESIGN BY: A.J.B.			DARGUES GOLD PROJECT – EASTERN WASTE ROCK EMPLACEMENT	EROSION & SEDIMENT CONTROL PLAN STANDARD DRAWINGS
						DRAWN BY: A.J.B.				
						FINAL APPROVAL: M.P.				
						SCALE: (on A3 Original)				
01	19/05/15	A.J.B.	A.J.B.	M.P.	REVISED SEDIMENT BASIN DESIGN	FINAL				PROJECT NO. 13000046
00	21/01/15	A.J.B.	A.J.B.	M.P.	ISSUE FOR USE					SUB-PR NO. P03
A	19/11/14	A.J.B.	A.J.B.	M.P.	DRAFT ISSUE FOR CONSULTATION					DRAWING NO. ESCP08
										REV 01

Plot Date: Tuesday, 19 May 2015 8:50:22 AM CAD File Name: K:\13000046 Unity Mining – Dargues Reef Gold Project\Drawings\13000046_P03_ESCP_REV 01.dwg

This page has intentionally been left blank