


CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

St Marys Intermodal

Pacific National

SSD 7308

Rev #	Name	Organisation	Signed	Date
Prepared by:	David Stubbs	WolfPeak		05/08/2020
Reviewed by:	Tim Stubbs	WolfPeak		05/08/2020
Approved by:	Andrew Rowlands	McMahon		05/08/2020



Amendment Record Sheet

Rev	Date of Rev	Author	Summary of Change
00	28/05/2020	David Stubbs	Initial draft for review
01	30/06/2020	David Stubbs	Updated addressing DPIE comments
02	14/07/2020	David Stubbs	Updated with new stockpiling area
03	16/07/2020	David Stubbs	Updated addressing DPIE comments
04	27/07/2020	David Stubbs	Updated addressing DPIE comments
05	18/11/2020	Tim Stubbs	Updated to reflect Modification 2 and 3.
06	13/01/2021	Tim Stubbs	Update to reflect Modifications 1 and 4
07	01/02/2021	Tim Stubbs	Updated to reflect approval of MOD 1
08	16/02/2021	Tim Stubbs	Updated to address DPIE comments
09	10/03/2021	Tim Stubbs	Update to address DPIE comments

David Stubbs (Bachelor Environmental Science & Management/Forestry and Masters Environmental Management) is experienced in soil and water management on construction project from his role as a Senior Environmental Coordinator on projects including Northern Beaches Hospital Roads Project and Pacific Complete Woolgoolga to Ballina. He has also completed the Blue Book five day training.

This document was prepared for the sole use by McMahon Services Group and the regulatory agencies that are directly involved in this project, the only intended beneficiaries of our work. No other party should rely on the information contained herein without the prior written consent of McMahon Services Group 2017.

Contents

1.	Introduction.....	6
1.1.	Background	6
1.2.	Context.....	6
1.3.	Scope	6
2.	Purpose and Objectives.....	7
2.1.	Purpose.....	7
2.2.	Environmental Objectives	7
2.3.	Environmental Performance Outcomes and Targets	8
3.	Environmental Requirements.....	10
3.1.	Relevant Legislation	10
3.1.1.	Legislation	10
3.1.2.	Additional approvals, licenses, permits and requirements	10
3.1.3.	Guidelines and Standards	10
3.2.	Minister's Conditions of Consent	10
3.3.	Revised Management and Mitigation Measures	15
3.4.	Consultation	15
4.	Existing Conditions	16
4.1	Existing Hydrology and Water Quality	16
4.2	Existing Soils and contamination.....	16
4.3	Rainfall.....	16
4.4	Erosion Risk.....	17
4.5	Acid Sulfate Soil	17
5.	Environmental Aspects and Impacts.....	18
5.1	Groundwater Management.....	18
5.2	Water Discharge	18
5.3	Flood Line.....	20
5.4	Dust control.....	22
5.5	Vehicle Movements Offsite.....	26
5.6	Site Stabilisation.....	26
5.7	Material Importation	26
6.	Environmental Control Measures	27
7.	Compliance Management.....	33
7.1.	Roles and Responsibilities.....	33
7.2.	Training.....	33
7.3.	Monitoring and Inspections.....	33
7.4.	Auditing.....	34
7.5.	Reporting.....	34
8.	Review and Improvement.....	35
8.1.	Corrective and Preventative Actions	35
8.2.	Review and Revision	35

List of Figures

Figure 1 Prospect reservoir Climate (BOM2020)	17
Figure 2 Water discharge permit.....	20
Figure 3 Proposed site surface levels and South Creek PMF contour, BG&E, 2019.....	21

List of Tables

Table 1 Performance outcomes	8
Table 2 CoC Requirements for this plan	11
Table 3 Discharge Parameters	19
Table 4 Dust Reduction Strategies	22
Table 5 Environmental Control Measures	27
Table 6 Inspection and monitoring requirements relevant to waste management.....	34
Table 7 Other Conditions of Approval relevant to this Plan	36
Table 8 Revised Environmental Management and Mitigation Measures relevant to this plan.....	39

Annexures

Annexure A Other Conditions of Consent relevant to this Plan	36
Annexure B Revised Environmental Management and Mitigation Measures relevant to this plan ..	39
Annexure C Erosion and Sediment Control Plan	41
Annexure D Dam Dewatering Plan.....	42

Glossary/Abbreviations

Abbreviation	Expanded Text
ANZEEC	Australian and New Zealand Environment and Conservation Council
BMSP	Biodiversity Management Sub-Plan
CEMP	Construction Environmental Management Plan
CoA	Condition of Approval
CNVMSPP	Construction Noise and Vibration Management Sub-Plan
CSWMSP	Construction Soil and Water Management Sub-Plan
CTPMSP	Construction Traffic and Pedestrian Management Sub-Plan
CWMSP	Construction Waste Management Sub-Plan
ECM	Environmental Control Plan
EM	Environment Manager
EP&A Act	Environmental Planning and Assessment Act 1979 (NSW)
EPA	Environmental Protection Authority
EPL	Environmental Protection License
ESC	Erosion and Sediment Control
ESCP	Erosion and Sediment Control Plan
FERMP	Flood Emergency Response Management Plan
FM	Site Foreman/Supervisor
Minister, the	Minister of the NSW Department of Planning and Environment (or delegate)
OEH	Office of Environment and Heritage
PD	Project Director
SM	Site Manager

1. Introduction

1.1. Background

The St Marys Freight Intermodal Project is located approximately 43 kilometers (km) north-west of the Sydney Central Business District (CBD) and approximately 48 km north-west of Port Botany.

The St Marys Freight Intermodal Project is a major infrastructure development for Pacific National (PN). The works entail approximately 9.9ha of intermodal (road and rail) terminal and container park with ultimate operation capacity of 301,000 TEU annually. The works will enable container rail shuttle to and from Port Botany and will reduce heavy vehicle truck movements on greater Western Sydney's road network.

The broader site is described as:

- Lot 2 DP 876781;
- Lot 3 DP 876781;
- Lot 196 DP 31912.
- Lot 2031 DP 815293

Please refer to Section 2 of the CEMP for an expanded Project Description.

1.2. Context

This Construction Soil and Water Sub-plan (CSWMSP or Plan) forms part of the Construction Environmental Management Plan (CEMP) for the St Marys Intermodal Project (the Project).

This CSWMSP has been prepared to address the requirements of:

the Minister's Conditions of Consent (CoC), the St Marys Freight Hub Environmental Impact Statement (EIS), the Revised Management and Mitigation Measures (RMMM) listed in the St Marys Freight Hub Response to Submissions Report and all applicable guidance and legislation. It also addresses the requirements of MOD 1,2,3 and 4.

1.3. Scope

The scope of this Plan is to describe how McMahon Services proposes to manage erosion and sediment control, surface water quality, site wastewater, potential water contamination, groundwater and flooding issues during the construction of the Project. Operational waste management measures do not fall within the scope of this Plan and therefore are not included within the processes contained within this Plan.

2. Purpose and Objectives

2.1. Purpose

This CEMP and sub-plans have been prepared to outline and describe how McMahon's will, during the construction of the Project, comply with the NSW Minister for Planning's Conditions of Consent (CoC). Additionally, it outlines how McMahon's will minimise environmental risks and achieve environmental outcomes on the Project by providing a structured approach to ensure appropriate revised management and mitigation measures (RMMMs) and controls are implemented.

This CEMP is the overarching document in the Environmental Management System (EMS) for the Project that includes a number of management documents. It is applicable to all staff and Subcontractors associated with the construction of the Project.

Implementing the CEMP and sub-plans effectively will enable the Project to meet the requirements of the Minister's CoC and RMMMs (see Annexure B).

This CEMP will:

- Describe the Project, including the construction activities to be undertaken and their scheduling during construction,
- Identify the environmental obligations applicable to the Project and the hazards and risks associated with the works,
- Outline the environmental management policies, guidelines and principles to be followed in the construction of the Project,
- Describe the roles and responsibilities of personnel in relation to environmental management during construction of the Project,
- Outline specific mitigation measures and controls to be applied on site to avoid or minimise negative environmental impacts and prevent unauthorised environmental harm,
- Provide specific mechanisms for compliance with the applicable policies, approvals, licenses, permits, consultation agreements and legislation, and
- Outline a monitoring and review regime to check the adequacy of controls as they are implemented during construction.

2.2. Environmental Objectives

The key objective of this CSWMSP is to ensure all CoC, RMMMs and license/ permit requirements relevant to soil and water management are described, scheduled and assigned responsibility as outlined in:

- The EIS prepared for St Mary's Intermodal,
- The response to submissions prepared for St Mary's Intermodal,
- Conditions of Consent granted to the Project on 7 May 2020,
- MOD 2 - SSD-7308 approved 21 September 2020
- MOD 3 - SSD-7308 approved 29 October 2020
- MOD 4 - SSD-7308 approved 17 December 2020
- MOD 1 - SSD-7308 approved 29 January 2021
- All relevant legislation and other requirements described in Section 3.1 of this Plan.

2.3. Environmental Performance Outcomes and Targets

The desired environmental performance outcome for soil and water quality management, as outlined and addressed in the EIS, is that erosion and sediment control, surface and groundwater quality, flooding risk and dust are all managed in a manner that protects environmental values.

To achieve this outcome, McMahon Services will undertake the following, as identified in Table 1.

Table 1 Performance outcomes

No.	Requirement	Document Reference	How Addressed
1	The Applicant must take all reasonable steps to minimise dust generated during all works authorised by this consent.	CoC C18	Section 5.3, SWMP15, & 16
2	During construction, the Applicant must ensure that: (a) exposed surfaces and stockpiles are suppressed by regular watering; (b) all trucks entering or leaving the site with loads have their loads covered; (c) trucks associated with the development do not track dirt onto the public road network; (d) public roads used by these trucks are kept clean; and (e) land stabilisation works are carried out progressively on site to minimise exposed surfaces.	CoC C19	SWMP2, 12, 13, 15, 16 & 33
3	All erosion and sediment control measures must be effectively implemented and maintained at or above design capacity for the duration of the construction works and until such time as all ground disturbed by the works have been stabilised and rehabilitated so that it no longer acts as a source of sediment. Erosion and sediment control techniques, as a minimum, are to be in accordance with the publication Managing Urban Stormwater: Soils & Construction (4th edition, Landcom, 2004) commonly referred to as the 'Blue Book'.	CoC C20	SWMP11, 14 & 31
4	The Applicant must: (a) ensure that only VENM, ENM, or other material approved in writing by EPA is brought onto the site; (b) keep accurate records of the volume and type of fill to be used; and (c) make these records available to the Certifier upon request	CoC C21	SWMP18
5	Adequate provisions must be made to collect and discharge stormwater drainage during construction to the satisfaction of the Certifier. The prior	CoC C22	SWMP14

	written approval of Council must be obtained to connect or discharge site stormwater to Council's stormwater drainage system or street gutter.		
--	--	--	--

3. Environmental Requirements

3.1. Relevant Legislation

3.1.1. Legislation

Legislation relevant to soil and water quality management for this project includes:

- Protection of the Environment Operations Act 1997 (POEO Act)
- Protection of the Environment Operations (Clean Air) Regulations 2010 (NSW)
- Environmental Planning and Assessment Act 1979 (EP&A Act)
- Water Management Act 2000
- Fisheries Management Act 1994 (NSW)
- Contaminated Land Management Act 1997 (NSW)
- Dangerous Goods Act 1975 (NSW)

Relevant provisions of the above legislation are explained in the legal and compliance tracking register included in Annexure A of the CEMP.

3.1.2. Additional approvals, licenses, permits and requirements

3.1.3. Guidelines and Standards

The main guidelines, specifications and policy documents relevant to this plan include:

- Acid Sulfate Soils Management Advisory Committee August 1998 (ASSMAC 1998)
- Acid Sulfate Soil Assessment Guidelines August 1998 (ASSMAC 1998)
- Waste Classification Guidelines (EPA 2014),
- Australian and New Zealand Guidelines for Fresh and Marine Water Quality (ANZECC and ARMCANZ 2000).
- Department of Environment and Conservation (DEC): Bunding & Spill Management. Insert to the Environment Protection Manual for Authorised Officers - Technical section "Bu" November 1997.
- National Code of Practice for the Storage and Handling of Workplace Dangerous Goods [NOHSC: 2017 (2001)]
- Managing Urban Stormwater: Soils and Construction. Landcom, (4th Edition) March 2004 (the "BlueBook"). Volume 1 and Volume 2. - Volume 2A
- Best Practice Erosion and Sediment Control (International Erosion Control Association (IECA), 2008).
- Transport for NSW – Water Discharge and Reuse Guidelines

3.2. Minister's Conditions of Consent

The requirements of the Planning Approval relevant to this plan are shown in Table 2 with cross reference to indicate where each requirement is addressed within this plan.

Additional conditions of relevance to work under this plan, and where this plan addresses the condition, is included in Annexure A.

Table 2 CoC Requirements for this plan

CoC No.	Requirement	Document Reference	How Addressed
A1	In addition to meeting the specific performance measures and criteria in this consent, all reasonable and feasible measures must be implemented to prevent, and, if prevention is not reasonable and feasible, minimise any material harm to the environment that may result from the construction and operation of the development.	This document	This plan has been prepared in accordance with this condition and describes how McMahon propose to manage soil and water during construction of the Project.
B11	<p>Prior to the commencement of construction, the Applicant must submit a Construction Environmental Management Plan (CEMP) to the Certifier and to the Planning Secretary for approval. The CEMP must include, but not be limited to, the following:</p> <ul style="list-style-type: none"> (a) Details of: <ul style="list-style-type: none"> (i) hours of work; (ii) 24-hour contact details of site manager; (iii) management of dust and odour to protect the amenity of the neighbourhood; (iv) stormwater control and discharge; (v) measures to ensure that sediment and other materials are not tracked onto the roadway by vehicles leaving the site; (vi) groundwater management plan including measures to prevent groundwater contamination; (vii) external lighting in compliance with AS 4282-2019 Control of the obtrusive effects of outdoor lighting; (viii) community consultation and complaints handling; (b) Construction Traffic and Pedestrian Management Sub-Plan (see condition B13) 	Section 5.1, 5.2, 5.3 and SWMP2, 6, 8, 12, 13, 15, 16, 21, 23, 24, 25 & 27	This plan has been prepared in accordance with this condition and describes how McMahon propose to manage soil and water during construction of the Project.

	<ul style="list-style-type: none"> (c) Construction Noise and Vibration Management Sub-Plan (see condition B14); (d) Construction Waste Management Sub-Plan (see condition B15); (e) Construction Soil and Water Management Sub-Plan (see condition B16); (f) Biodiversity Management Sub-Plan (see condition B17); (g) Flood Emergency Response Sub-Plan (see condition B18); (h) an unexpected finds protocol for contamination and associated communications procedure; (i) an unexpected finds protocol for Aboriginal and non-Aboriginal heritage and associated communications procedure; (j) waste classification (for materials to be removed) and validation (for materials to remain) be undertaken to confirm the contamination status in these areas of the site; and (k) sustainability measures and practices to be implemented during the construction process. 		
B16	<p>The Applicant must prepare a Construction Soil and Water Management Plan (CSWMP) and the plan must address, but not be limited to the following:</p> <ul style="list-style-type: none"> (a) be prepared by a suitably qualified expert, in consultation with Council and DPIE Fisheries; (b) describe all erosion and sediment controls to be implemented during construction; (c) provide a plan of how all construction works will be managed in a wet-weather events (i.e. storage of equipment, stabilisation of the Site); (d) detail all off-Site flows from the Site; and 	<p>Section 3.4, 5.2, 5.3, 7.3 ESCP (Appendix A, B, C & D), SWMP7, 9, 10, 14, 17, 27, 28, 29, 30, 32 & 36.</p>	<p>This CSWMP and the FERMP have been prepared in accordance with this condition and describes how McMahon propose to manage soil and water during construction of the Project.</p>

	(e) describe the measures that must be implemented to manage stormwater and flood flows for small and large sized events, including, but not limited to 1 in 1-year ARI, 1 in 5-year ARI and 1 in 100-year ARI.		
B16A	Within one month of the approval of SSD-7308-MOD-3 and SSD-7308-MOD-1, the Construction Soil and Water Management Sub-Plan (CSWMSP) referred to in condition B16 is to be updated to the satisfaction of the Certifier to include any changes required to address the amendments to the development as modified by SSD-7308-MOD-3 and SSD-7308-MOD-1.	This updated document	All documents have been updated in accordance with this condition
B21	<p>Prior to the commencement of construction, the Applicant must:</p> <ul style="list-style-type: none"> (a) install erosion and sediment controls on the site to manage wet weather events; and (b) divert existing clean surface water around operational areas of the site. 	ESCP (Appendix A), SWMP10	The Primary ESCP has been prepared in accordance with this condition and describes how McMahon propose to manage soil and water during construction of the Project.
B22	Prior to the commencement of construction, erosion and sediment controls must be installed and maintained, as a minimum, in accordance with the publication Managing Urban Stormwater: Soils & Construction (4 th edition, Landcom 2004) commonly referred to as the 'Blue Book'.	ESCP section 8.3 (Appendix A), SWMP1, 14,	The Primary ESCP has been prepared in accordance with this condition and describes how McMahon propose to manage soil and water during construction of the Project.
B23	Prior to the commencement of construction, the Applicant describe the measures that must be implemented to manage stormwater and flood flows for small and large sized events, including, but not limited to 1 in 1-year ARI, 1 in 5-year ARI and 1 in 100-year ARI and incorporate those measures into the CEMP.	B16, ESCP (Appendix A), FERMP, SWMP7, 30 & 32	The Primary ESCP and FERMP have been prepared in accordance with this condition and describes how McMahon propose to manage flood events during construction of the Project.
			The CEMP Unexpected

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

B24	Prior to the commencement of construction, the Applicant must implement measures to manage Acid Sulfate Soils. These measures must include handling, treatment, monitoring of water quality at treatment areas and disposal of Acid Sulfate Soils.	Unexpected finds protocol in CEMP, Section 4.5, 3.1.3 & SWMP19	Finds Protocol has been prepared in accordance with this condition and describes how McMahon propose to manage Acid Sulfate Soils
-----	--	--	---

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

B25	<p>Prior to the commencement of construction, the Applicant must prepare and implement for the duration of construction</p> <ul style="list-style-type: none"> (a) flood warning and notification procedures for construction workers on site. (b) evacuation and refuge protocols; and (c) the Flood Emergency Response Sub-Plan required under condition B18. 		describes how McMahon propose to manage flood events during construction of the Project.
B25A	.Within one month of the approval of SSD-7308-MOD-2, the procedures, protocols and Flood Emergency Response Sub-Plan (FERSP) referred to in condition B25 are to be updated to the satisfaction of the Certifier to include any changes required to address the amendments to the development as modified by SSD-7308-Mod-2.		Relates to FERSP not this Plan
B36	Post-developed stormwater management and design is to be in accordance with the <i>St Marys Freight Hub – Stormwater Management Report Revision E</i> , prepared by BG&E Consulting dated 30 September 2019.		Relates to design and operations, not this plan
C18	The Applicant must take all reasonable steps to minimise dust generated during all works authorised by this consent.	Section 5.3, 5.4 SWMP15, 16 and 33	Control measures have been identified to describe how McMahon propose to manage this during construction
C19	<p>During construction, the Applicant must ensure that:</p> <ul style="list-style-type: none"> (c) exposed surfaces and stockpiles are suppressed by regular watering; (d) all trucks entering or leaving the site with loads have their loads covered; (e) trucks associated with the development do not track dirt onto the public road network; (f) public roads used by these trucks are kept clean; and (g) land stabilisation works are carried out progressively on site to minimise exposed surfaces. 	Section 5.3, 5.4, 5.5, 5.6, SWMP2, 12, 13, 15, 16 & 33, Annexure C and Appendix E	Control measures have been identified to describe how McMahon propose to manage this during construction

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

C20	All erosion and sediment control measures must be effectively implemented and maintained at or above design capacity for the duration of the construction works and until such time as all ground disturbed by the works have been stabilised and rehabilitated so that it no longer acts as a source of sediment. Erosion and sediment control techniques, as a minimum, are to be in accordance with the publication Managing Urban Stormwater: Soils & Construction (4 th edition, Landcom, 2004) commonly referred to as the 'Blue Book'.	ESCP & SWMP11, 14 & 31	The Primary ESCP and conditions have been prepared in accordance with this condition and describes how McMahon propose to manage soil and water during construction of the Project.
C21	The Applicant must: <ul style="list-style-type: none"> a) ensure that only VENM, ENM, or other material approved in writing by EPA is brought onto the site; a) keep accurate records of the volume and type of fill to be used; and make these records available to the Certifier upon request.	Section 5.7, SWMP18 & Table 7	The control measure has been identified to describe how McMahon propose to manage this during construction
C22	Adequate provisions must be made to collect and discharge stormwater drainage during construction to the satisfaction of the Certifier. The prior written approval of Council must be obtained to connect or discharge site stormwater	ESCP, SMP, SWMP14	The Primary ESCP, SMP and conditions have been prepared in accordance with this

	to Council's stormwater drainage system or street gutter.		condition and describes how McMahon propose to manage soil and water during construction of the Project.
--	---	--	--

3.3. Revised Management and Mitigation Measures

Please refer to Annexure B for a list of relevant management and mitigation measures.

3.4. Consultation

As required in condition B16 both DPIE Fisheries and Penrith City Council have been consulted regarding the CSWMSP. Both regulators were sent the draft plan the 01/06/2020 for their review and comment.

A reply was received from Council the 10/06/2020, and from DPIE Fisheries on the 29/06/2020 their comments and resolutions can be seen in Table 3 below.

Table 3 Comments and response from Penrith City Council and DPIE Fisheries

Comments	Response
Penrith City Council	
All works are to comply with the Blue Book (Managing Urban Stormwater All volumes as applicable)	Addressed in SWMP 1 & 9
The Erosion and Sediment Control plans are noted as draft and should be finalized 'For Construction' in the final sub-plan.	Erosion and Sediment Control plans in Annexure C Noted as Revision 2.
It is noted that the sub-plan does not specifically detail complaints handling and response, however, this aspect of site management is likely to be addressed by the overarching CEMP for the development. This should be ensured.	Addressed in the CEMP and Community Consultation Plan.
DPIE Fisheries	
The only point that DPI Fisheries raises for address in the final version of this sub-plan or the over arching CEMP is that all works are to comply with the Blue Book (Managing Urban Stormwater – all volumes as applicable).	Addressed in SWMP 1 & 9

4. Existing Conditions

4.1 Existing Hydrology and Water Quality

The project site is located within the catchment of Little Creek which runs along the northern boundary of the site and discharges into South Creek located around 250m west of the site. The project site is relatively flat with an overall topographic relief of approximately 24 to 30m AHD, descending from South to North. Overall slope is approximately 1%. Surface water will generally follow the topographical slope and much of it drains into the existing basin/dam, draining towards Little Creek.

Runoff from surrounding upstream catchments is conveyed around and through the site by an existing pit and stormwater pipe network.

Groundwater levels as described in the Groundwater Level Investigation Report, Douglas Partners March 2019 are generally at a depth greater than 3 metres below existing surface levels. These levels could vary however with changing climatic conditions or possible upgradient activities.

The water of the existing dam on site, as reported in the Dam Dewatering Plan, (Ecosure September 2019) was tested and found to have levels of Ammonia and Total Nitrogen that exceeded ANZECC trigger values. This was better than the quality of the downstream South Creek (250m from the site) which exceeded trigger values for Copper, Zinc, Total Nitrogen, total Phosphorus, Dissolved Oxygen and Conductivity.

4.2 Existing Soils and contamination

The Penrith 1:100,000 Soil Landscape Series Sheet indicates the site is located near the boundary between the Blacktown (southern portion of the site) and South Creek (north-north western portion of the site) soil landscape groups. The soils of the Blacktown soil landscape are moderately reactive with low fertility, poor soil drainage and highly plastic subsoil. The soils of the South Creek soil landscape are identified as erosion hazard and are prone to flooding.

The area has in the past been covered with fill material which ranges from 0.4-3.5 metres which varies in composition from silty clay and gravelly clay to sandy gravel, with anthropogenic materials scattered throughout.


Two areas were identified as needing remediation in the Douglas Partners August 2019 Remediation Action Plan. The far northern end of the site has an estimated 200m² of fill containing ACM concentrations that require remediation. The southern end of Stockpile 4 was identified as having been impacted by pesticides (DDT, DDD and DDE) at levels exceeding scheduled chemical waste criteria.

4.3 Rainfall

The Bureau of Meteorology climate statistics for the nearby Prospect Reservoir (BOM Site number 067019), located approximately 12 km to the south-east of the project site, report the following:

- Mean annual rainfall of 873 mm
- The highest mean monthly rainfall experienced between January and March
- Mean monthly rainfall for the construction period (July – December) is between 45 and 75 mm per month (BOM 2020)

Figure 1 Prospect reservoir Climate (BOM2020)



4.4 Erosion Risk

Erosion risk refers to the evaluation of the “risk” of soil erosion when consideration is given to both the degree of erosion and the likelihood of the erosion occurring (IECA 2008). In the absence of a site-specific risk assessment procedure, erosion risk is determined from the average monthly rainfall depth for Prospect Reservoir (BOM 2020). Erosion risk for all months is rated as moderate.

4.5 Acid Sulfate Soil

Both the Atlas of Australian Acid Sulfate Soils from CSIRO Australian Soil Resource Information System (ASRIS) and the NSW Acid Sulfate Soils Risk Map indicate that there is an extremely low likelihood of acid sulfate soil being present at the site. In the event of Penitential Acid Sulfate Soil (PASS) or Acid Sulfate Soil (ASS) being detected the unexpected finds protocol that forms part of the CEMP will be implemented. If it was confirmed to be PASS/ASS the Acid Sulfate Soil Assessment Guidelines August 1998 (ASSMAC 1998) would be followed.

5. Environmental Aspects and Impacts

5.1 Groundwater Management

The March 2019 DP Groundwater Level Investigation found that the groundwater level is generally at a depth of 3 metres below ground level. Works are not expected to exceed this depth as the containment cell is only planned to be 2m deep and all services are expected to be above this level. If any excavations are to go below a depth of 3m from the pre-construction ground level additional groundwater monitoring and assessment is to be undertaken.

In the event that groundwater is intercepted during construction works and dewatering is required, written approval and relevant licences must be obtained from the relevant authorities (such as the Water Group within the Department (i.e. DPIE) or Council's Public Domain Unit for any discharge of groundwater into Council's stormwater system).

To mitigate the risk of groundwater contamination all existing on-site contaminated material are to be managed in line with the Douglas Partners August 2019 Remediation Action Plan. All fuels, chemicals, and liquids will be stored in a sealed bunded area in accordance with the requirements of all relevant Australian Standards, and/or EPA's Storing and Handling Liquids: Environmental Protection – Participants Handbook.

5.2 Water Discharge

The initial dewatering of the existing dam must be carried out according to the Dam Dewatering Plan found in Annexure D. Sediment dam management should follow the actions set out in the PESCP found in Annexure C. Dewatering will employ a floating foot valve to ensure that water is only taken from near the surface of the waterbody during dewatering. This will include a mechanism to prevent the foot valve falling to the floor of the dam (i.e. foot valve will not fall lower than 0.4m from the dam floor). All water discharges will be authorised through an internal dewatering permit process, ensuring that water quality discharge criteria are met prior to water release. Dewatering permit can be seen below in figure 2. The dewatering process will be undertaken by a works team that has been trained by the Environment Manager in water testing, permit usage and discharge set up. Both the intake and outlets of the dewatering operation must be supervised by trained workers to ensure water quality entering the inlet and exiting the outlet remains within the parameters specified in table 4. As outlined in the Dam Dewatering Plan (Annexure D) the water should be pumped at a slow rate and the outlet must also be set up with scour protection and monitored to ensure that the discharge does not cause sediment movement itself. The scour protection should also minimise impacts on the remnant vegetation surrounding the existing dam at the northern end of the site. The vegetation should be flagged off, and to ensure all personnel are aware of the boundary and the importance of the vegetation it will be covered in the induction.

Any water discharges from the site are required to be tested using a calibrated hand-held multiprobe water quality meter to ensure the parameters in Table 4 are met before leaving the site. All information including dates, test results, amount discharged, discharge point etc. must be recorded on a dewatering permit.

The sludge removed from the existing dam at the northern end of the site will be either:

- Managed onsite in sludge drying bays located outside the flood flow zones identified in figure 3 below and then used on site. Or
- Removed by vacuum truck and taken to an appropriate waste facility following the waste guidelines set out in the Construction Waste Management Sub-Plan.

Table 4 Discharge Parameters

Discharge to Stormwater / Watercourse			Dispersed Discharge to Land	
Water Parameter	Objective	Units	Objective	Units
pH	6.5 – 8.5	pH	6.5 – 8.5	pH
Total Suspended Solids (TSS)	<50	TSS	N/A	N/A
Turbidity	*To be determined following commencement of works and verification through sampling	NTU		
Hydrocarbons	No hydrocarbon sheens observed	N/A	No hydrocarbon sheens observed	N/A

**Measurement of turbidity can only be used where a correlation between TSS (number and type of particles suspended in the water column) and Turbidity (NTU) (the ability of light to penetrate the water column) has been established through sampling and analysis at a NATA accredited laboratory has been established. Until this occurs, a test for TSS must be conducted as a minimum.*

Figure 2 Water discharge permit

Permit No.		Project name/number: St Marys Freight Terminal		Site:	
Start Date:	Expiry Date:	Approx. Volume to be released (ML):		Receiving environment:	
WET WEATHER EVENT (please complete this section if this permit is in response to a wet weather event)					
Rainfall (mm):			Radar/weather station:		
Has the sediment basin overflowed:					
CONTROL MEASURE			YES	NO	COMMENTS
Pumping equipment checked and operational					
Float or similar device installed to prevent pump inlet from sucking up sediment					
Discharge outlet sited to avoid scouring or environmental damage at discharge point					
Sediment basin is compliant with Blue Book					
FIELD TEST					
pH (6.5 – 8.5)			Sampler		
Total Suspended Solids (TSS) 50 mg/L			Water Quality Monitor ID		
Oil/Grease (none visible)			Calibration date		
DISCHARGE APPROVED BY (Environment Team): NAME: _____ SIGNED: _____ PERMIT ISSUED TO: NAME: _____ POSITION: _____ SIGNED: _____			PERMIT HOLDER NOTES Pump Is Running OK (Y/N) _____ Suction Hose is Clear of Silt (Y/N) _____ Discharge is going to where it should (Y/N) _____ Discharge is not causing any discolouration/oily film (Y/N) _____ Pump to be checked every _____ mins.		

5.3 Flood Management

The development site grades from the South (30.5m AHD) to the North (23.9m AHD). Site inundation is not expected for floods less than the Little Creek Probable Maximum Flood (PMF), where shallow inundation of less than 100mm could occur, which would not impact site facilities and operations significantly.


The PMF for South Creek is expected to reach 26.8m AHD, this results in the Northern end of the site to be inundated by up to 2.9m (existing basin) and flood half of the site as shown below in Figure 3 (BG&E 2019).

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

Portable site facilities, laydowns, the containment cell, dam sludge storage, chemical and fuel storage areas, concrete washouts will be located in areas that are not considered to be of high flood risk. Therefore, they will need to be placed South of contour 26.8m AHD.

The BoM will be monitored daily and the forecast included in morning pre-starts/toolboxes. If intense, heavy, or long periods of rainfall are predicted then the Flood Emergency Response Management Plan (FERMP) will be implemented.


Figure 3 Proposed site surface levels and South Creek PMF contour, BG&E, 2019



5.4 Dust control

Table 4 illustrates the dust reduction strategies that will be adopted to achieve the project Environmental Outcomes. These are detailed in McMahon's procedure SWI148.




Table 5 Dust Reduction Strategies

#	Major Step	Key Point (Success / Safety / Ease)	Reason to Follow Key Point	Illustration
1	Light Watering to Suppress Dust	Regularly and lightly watering dust-prone areas, i.e. Access tracks and roads and stockpiles. <i>Sprinklers or water trucks to wet down stockpiles</i>	Suppress dust	



CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

		<p><i>Water Truck Wetting down an excavated area</i></p>		
2	Compact / Cover Access tracks	<p>Compacting (where possible) to minimise dust levels and provide a hardwearing surface to access tracks.</p> <p><i>Quarry stones layered on the access road to a construction site.</i></p>	Contain soil under hard wearing surface	

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

3	Grow Grass	<p>Grass seeds can be sprayed onto stockpiles when it is expected that the pile will be in position for an extended period of time.</p> <p><i>Fast Grass seeded into stockpile to reduce dust.</i></p>	Contain dirt under grass cover	
4	Reschedule Dust Producing Work	<p>During windy periods, limiting the movement of soil, construction work such as earth moving, and the use of high-speed abrasive disc saws and sanders.</p> <p><i>Reschedule task to a less windy time.</i></p>	Eliminate dust producing process during windy periods	
5	Control Dust Release	<p>Minimising the lifting height of the loader bucket when transferring soil or rubble from front-end loaders to trucks and controlling its unloading speed to reduce wind-borne dust.</p> <p><i>Keep bucket as low as possible and reduce the unloading speed.</i></p>	Prevent excessive dust release	

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

6	Limit Vehicle Traffic & Reduce Vehicle Speed	<p>Limiting vehicle traffic to essential vehicles only and applying speed limits—slower speeds produce less dust and road wear.</p> <p><i>Speeds in excess of 10 km/h are not recommended on sites next to residential premises because of dust impact - on large sites, speed limit signs should be posted.</i></p>	Reduce dust release	 
---	--	--	---------------------	---

5.5 Vehicle Movements to and From the Site

All vehicles entering or leaving the site are to have their loads covered to help ensure no loss of materials and minimise dust generated. The stabilised access/egress and rumble grids at both Lee Holm and Forrester Roads will be monitored by the gate traffic controller and site foreman/supervisor regularly, and the environmental manager/site environmental representative at a minimum weekly during the ESC inspection to ensure minimal dirt tracking onto the public road network. Truck drivers and haulage contractors will be made aware that they are also accountable for tracking as outlined in the Driver Code Of Conduct (CTPMSP). If tracking does begin to occur, then a refresh/revision of the controls must be undertaken. A street sweeper is to be available to the project to ensure a speedy clean-up of any tracking on public roads from the project.

5.6 Site Stabilisation

To minimise the potential for erosion and to reduce the risk of dust the site will be progressively stabilised by the constructed pavements, building, lined drainage and landscaping, as per applicable engineering plans. Following the completion of construction activities, long-term protection of the entire site from erosion will be achieved.

Once site stabilisation has reached the point where the sediment basins are deemed to no longer be necessary according to Blue Book guidelines, and runoff can be managed through smaller controls, the construction of the bio-retention basin, which will maintain water quality to Penrith City Council standards can begin.

Erosion and sediment controls are to remain in place until minimum 75% self-sustaining groundcover (or equivalent) is achieved for disturbed areas (80% for drainage channels).

Erosion and sediment controls must be updated regularly to reflect the changing conditions of the site. Erosion and sediment controls must be set out in compliance with the most current ESCP. A copy of this is contained in Annexure C of this plan.

The BG&E Stormwater Management Plan had the original erosion and sediment control plans for construction however subsequent to the development of these Tim Elder has been on site and has produced a more current Erosion and Sediment Control Plan and this is included in Annexure C of this plan. As the job progresses the ESCP will be regularly updated so it best manages the issues on site.

5.7 Material Importation

All imported material will be certified VENM or ENM under the NSW waste classification guidelines. Any other material will be approved in writing by the EPA.

When an order is placed for fill material it is to be made clear to the supplier that the material needs to be EPA approved. Prior to the fill arriving at site the classification, EPA written certification and confirmation of the amount of fill being sent to the site has to be received from the supplier. As the material enters the site the truck registration, the material being imported, load weight and where it was loaded will be recorded. All imported materials will be checked by a site engineer to ensure they meet the classification requirements. The engineer will also record where on site the fill will be used. If the fill is to be stockpiled for future use, then the stockpile location will be recorded so that the placement location can be recorded in the future. All of this information will be entered into the import register which will be checked periodically by the Environment Manager to ensure the process adheres to CoC 21.

6. Environmental Control Measures

Table 6 Environmental Control Measures

Pre-Construction						
ID	Measure/Requirement	Resources needed	When to implement	Responsibility	Reference	Evidence
SWMP1	Prior to works commencing, erosion and sediment controls are to be installed and existing clean water diverted around the works area in accordance with the Blue Book - Managing Urban Stormwater: Soils and Construction (fourth edition Landcom 2004) and the ESCP in Appendix C of this SWMP.	ESCP	Prior to construction	PM/EM/SM	B22	Weekly ESC Inspection Checklist
SWMP2	Stabilised haul roads and construction access / egress with rumble grids or wash bays will be established where construction traffic enters or leaves Forrester and Lee Holm Roads.	ESCP	Prior to construction	PM/EM/SM	B11,C19, RMMM 3.1	Weekly ESC Inspection Checklist
SWMP3	As per the Construction Plan clearing of vegetation shall be undertaken in stages to ensure a minimum amount of bare ground is exposed at any one time.	Construction Plan	At start of works	PM/SM	Best practice, RMMM 3.1	Weekly ESC Inspection Checklist
SWMP4	Clearly mark out the development footprint including signage to ensure clearing and earthworks remain within these boundaries.	Design Drawings	Prior to construction	SM/EM	Best practice	Site inspection
During Construction						
ID	Measure/Requirement	Resources needed	When to implement	Responsibility	Reference	Evidence
SWMP5	Training will be provided to relevant Project personnel, including relevant sub- contractors on Soil and Water Management requirements from this plan through the induction.	Induction	During Construction	EM	Best practice	Induction Records

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

SWMP6	During induction, all personnel to be made aware of positioning and how to use spill kits in response to spills or leaks.	Induction	During construction	EM	B11	Induction Records
SWMP7	During civil and excavation works, plant will be required to park in designated lay-down zones when not in use, located in a central location on the site and beyond the 1% AEP flood line where significant rain events are predicted. Refer to Environmental Control Map.	ECP	During construction	SM/FM	B16, B23	Weekly ESC Inspection Checklist
SWMP8	Washout facilities must be in place and used for cleaning plant and equipment, concrete, paint, or other environmentally hazardous substances	ECP	During construction	EM/SM	B11	Weekly ESC Inspection Checklist
SWMP9	The Erosion and Sediment Control Plan and on site controls must be updated as the site changes through construction, in line with the Blue Book - Managing Urban Stormwater: Soils and Construction (fourth edition Landcom 2004), with all personnel being made aware of this through the induction and it being displayed in prominent locations on site.	ESCP	During construction	EM	B16, B20	Weekly ESC Inspection Checklist
SWMP10	Erosion and sediment as well as water diversion controls must be continually monitored to avoid water and pollutants entering the site and to ensure their effectiveness in controlling erosion and sediment movement from exposed earth.	ESCP	During construction	EM/FM	B16, B21	Weekly ESC Inspection Checklist
SWMP11	Erosion and sediment controls shall be effectively implemented, maintained and refreshed or replaced if damaged or before they exceed 60% of their capacity in accordance with the Blue Book - Managing Urban Stormwater: Soils and Construction (fourth edition Landcom 2004)	ESCP	During construction	EM/SM/FM	B22, C20	Weekly ESC Inspection Checklist
SWMP12	Sediment tracking onto Lee Holm or Forrester Road must be monitored and if occurring the stabilised exits and rumble grids/wash bays must be improved or refreshed to reduce tracking.	ESCP	During construction	EM/SM/FM	B1, C19	Weekly ESC Inspection Checklist

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

SWMP13	Lee Holm, Forrester and surrounding roads must be kept clear of sediment from the site using street sweepers.		During construction	EM/FM	B11, C19	Weekly ESC Inspection Checklist
SWMP14	All stormwater drainage inlets within the site and other discharge points where there is potential for sedimentation to occur as a result of construction activity shall be protected by geofabric and/or sandbags as appropriate in accordance with the ESCP.	ESCP	During construction	EM/FM	B16, B22, C20, C22	Weekly ESC Inspection Checklist
SWMP15	Earthworks, stockpiles and access tracks to be monitored and water or a bonding agent used to suppress dust movement from the site.		During construction	EM/FM	B11, C18, C19, RMMM 3.1, 16	Weekly ESC Inspection Checklist
SWMP16	Permeant stockpiles are to be adequately stabilised progressively to minimise dust and sediment movement.		During construction	EM/FM	B11, C18, C19, RMMM 3.1, 16	Weekly ESC Inspection Checklist
SWMP17	Stockpile locations will be kept to the southern portion of the site in areas not prone to flash flooding and away from drainage lines and diversion drains as far as practicable.	ESCP & Flood Emergency Response Plan	During construction	EM/SM/FM	B16	Weekly ESC Inspection Checklist
SWMP18	Imported fill must be VENM, ENM. Any other material must be approved in writing by EPA. Accurate records of the volume and type of fill must be kept and be easily accessible.		During construction	EM/SM/FM	C21	Imported Material Register
SWMP19	If Acid Sulphate Soils (ASS) or Potential Acid Sulphate Soils (PASS) are thought to be uncovered throughout construction, they will be dealt with under the unexpected finds protocol.	Unexpected Finds Protocol	During construction	EM/SM/FM	B24	Unexpected Finds Register
SWMP20	Different excavated materials must be separately stockpiled then stabilised or banded.		During construction	SM/FM	Best practice	Stockpile Register.
SWMP21	All existing on-site contaminated material is to be managed in line with the Douglas Partners August 2019 Remediation Action Plan.	Remediation Action Plan	During construction	EM/SM/FM	B11	Validation Assessment Report

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

SWMP22	Tracking of the movement of material off-site would be undertaken as part of waste tracking procedures under the Waste Management Sub-Plan.	Waste Management Sub-Plan	During construction	EM/FM	Best practice	Waste Tracking Register
SWMP23	All fuels, chemicals, and liquids will be stored at least 20 meters away from waterways (including existing stormwater drainage system) and will be stored in a sealed bunded area in accordance with the requirements of all relevant Australian Standards, and/or EPA's Storing and Handling Liquids: Environmental Protection – Participants Handbook.		During construction	EM/SM/FM	B11	Weekly Inspection Checklist
SWMP24	If any excavations are to go below a depth of 3 metres from the pre-construction ground level additional groundwater monitoring and assessment is to be undertaken.	Groundwater Level Investigation	During construction	EM/SM/FM	B11, RMMM 9.2	Site Diaries
SWMP25	In the event that groundwater is intercepted during construction works and dewatering is required, written approval and relevant licences must be obtained from the relevant authorities (such as the Water Group within the Department (i.e. DPIE) or Council's Public Domain Unit for any discharge of groundwater into Council's stormwater system).	Groundwater Level Investigation	During construction	EM/SM/FM	B11, RMMM 9.2	Licenses
SWMP26	The dewatering of the dam at the northern end of the site is to follow the Dam Dewatering Plan (Annexure D)	Dam Dewatering Plan	During construction	EM	RMMM 9.4	Dam Dewatering Notification to Water NSW
SWMP27	The discharge of surface water offsite can only occur if the water quality is within the parameters set out in section 5.2, a dewatering permit has been completed for each dewatering event and all personnel involved are appropriately trained.	Dewatering Permit & Dewatering Training	During construction	EM/FM	B11, B16	Dewatering Permit Register & Training Records
SWMP28	Working and storage areas and any proposed stockpile sites where practically possible will be located above the 100-year ARI peak flood level.	Flood Impact Assessment	During construction	SM	B16	Site Diaries

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

SWMP29	Hardstand areas, access tracks and other temporary works are to be designed, constructed and maintained to withstand flooding.	Flood Impact Assessment	During construction	SM	B16	Site Diaries
SWMP30	To ensure site preparedness for flooding and wet weather events, awareness training specific to the site will be included in the induction. Weather forecasts will be included in daily pre-starts/toolbox talks. A prominent site notice board will display the 1 in 1-year ARI, 1 in 5-year ARI and 1 in 100-year ARI predicted flood levels so all staff are aware of potential inundation areas.	Flood Emergency Response Plan	During construction	EM/SM/FM	B16, B23	Induction and Pre-Start/Toolbox Records
SWMP31	After any rain events >20mm in 24 hours an ESC inspection is to be undertaken to review the effectiveness of the controls and if any need to be adjusted or if the ESCP needs to be updated.	ESCP	During construction	EM	C20	ESC Inspection Checklist
SWMP32	Measures that will be undertaken to manage flood flows for small and large sized events, including, but not limited to 1 in 1-year ARI, 1 in 5-year ARI and 1 in 100-year ARI include: a) Storage of hazardous materials away from flow paths. b) Site compound and facilities layout to take into consideration of the flow paths. c) Ensure evacuation routes are kept clear during high risk periods. d) Ensure loose materials, fuel, chemicals and equipment can either be secured or removed during a flood event if required.	Flood Impact Assessment	Before and during construction	EM/SM/FM	B16, B23	ESC Weekly Checklist
SWMP33	All loads coming to or from the site are to be covered to avoid dust or other materials from escaping the vehicle.	Driver Code of Conduct	During construction	FM	C18, C19, RMMM 3.1	Weekly Inspection
SWMP34	All plant and equipment (including trucks) are to minimise the amount of idling and shall be turned off (or throttled down if appropriate) when not in use for an extended period of time.	Driver Code of Conduct	During construction	FM	Best practice	Weekly Inspection

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

SWMP35	A bioretention basin is to be constructed when site is stabilised to the point where a sediment basin is no longer necessary. This will be when smaller controls are able to manage stormwater in line with Blue Book requirements.	Progressive ESCP's	During construction	EM/SM/FM	RMMM 9.3	ESC Weekly Checklist
SWMP36	As part of the induction reference to the importance of harm minimisation to the remnant vegetation on site will be made clear to all staff.	Induction	During construction	EM	Best practice	Induction Records

7. Compliance Management

7.1. Roles and Responsibilities

The McMahon team's organisational structure and overall roles and responsibilities are outlined in Section 4.2 of the CEMP. Specific responsibilities for the implementation of environmental controls are detailed in Section 6 of this Plan.

7.2. Training

All personnel, including employees, contractors and utility staff working on site will undergo site induction training relating to soil and water management issues. The induction training will address elements related to soil and water management including:

- Existence and requirements of this Sub-plan,
- Existence and requirements of other management plans and guidelines such as the Unexpected Contaminated Lands and Asbestos Finds Procedure, Flood Emergency Response and Stormwater,
- Relevant legislation and guidelines,
- Roles and responsibilities for soil and water management,
- Incident response, management and reporting,
- Dewatering reporting requirements,
- Dust suppression requirements,
- Potential for contaminated material to be present on site and management requirements if such material is identified, and

Targeted training in the form of toolbox talks or specific training will also be provided to personnel with a key role in erosion and sediment controls and dewatering procedures.

Further details regarding staff induction and training are outlined in Section 5.1 of the CEMP.

7.3. Monitoring and Inspections

Compliance with the requirements of this WMP, its implementation and effectiveness will be monitored through:

- Regular inspections of worksite and activities,
- McMahon Environmental Inspections which occur weekly (or more depending on works/weather conditions),

Requirements and responsibilities in relation to inspections are documented in Section 4.3 of the CEMP. Regular monitoring and inspections will be carried out during construction in accordance with Section 9 of the CEMP. Inspection and monitoring requirements relevant to soil and water management for the Project are identified in 7.

Table 7 Inspection and monitoring requirements relevant to soil and water management

Item	Frequency	Standards	Records	Responsibility
ESC survey	Weekly	Inspection to be undertaken by Environment manager or qualified environment advisor	ESC Checklist (Appendix D ESCP)	Environment Manager
Site inspections	Weekly	Implementation of this Plan	Environmental Representative Inspection Report	Environment Manager
Pre-wet weather inspections	Prior to predicted wet weather	Inspection to be undertaken by Environment manager or qualified environment advisor	Pre-wet weather checklist (Appendix D of ESCP)	Environment Manager
Post-wet weather inspections	Post-wet weather	Inspection to be undertaken by Environment manager or qualified environment advisor	ESC Checklist (Appendix D ESCP)	Environment Manager
Visual surveillance	Daily	Dust monitoring Sediment tracking Erosion and sediment controls Groundwater monitoring	Site diary and photos as relevant	Supervisor Environment Manager
Import register check	Periodically	Inspection to be undertaken by Environment manager or qualified environment advisor	Import register	Environment Manager

7.4. Auditing

Audits (both internal and external) will be undertaken to assess the effectiveness of environmental controls, compliance with this Plan, CoC, RMMs and other relevant approvals, licenses and guidelines.

Audit requirements are detailed in Section 13 of the CEMP.

7.5. Reporting

Reporting requirements are documented in Section 13.1 of the CEMP.

8. Review and Improvement

8.1. Corrective and Preventative Actions

Corrective and preventative actions that will be applied to this plan are outlined in Section 15 of the CEMP.

8.2. Review and Revision

The review and revision process for the CEMP and sub-plans (including this plan) is outlined in Section 16 of the CEMP.

Annexure A Other Conditions of Consent relevant to this Plan

Table 8 Other Conditions of Approval relevant to this Plan

CoC No.	Requirement	Document Reference																																				
A1	In addition to meeting the specific performance measures and criteria in this consent, all reasonable and feasible measures must be implemented to prevent, and, if prevention is not reasonable and feasible, minimise any material harm to the environment that may result from the construction and operation of the development.	Section 6																																				
A2	<p>The development may only be carried out:</p> <p>(a) in compliance with the conditions of this consent;</p> <p>(b) in accordance with all written directions of the Planning Secretary;</p> <p>(c) generally in accordance with the EIS and Response to Submissions;</p> <p>(d) in accordance with the Development Layout in Appendix 1;</p> <p>(e) in accordance with the revised management and mitigation measures in Appendix 3;</p> <p>(f) in accordance with the approved plans in the table below:</p> <table><tr><th colspan="4">Architectural Drawings prepared by Kit Handley Architects Pty Ltd</th></tr><tr><th>Dwg No.</th><th>Rev</th><th>Name of Plan</th><th>Date</th></tr><tr><td>A101</td><td>1</td><td>Proposed Site & Roof Plan</td><td>17/04/20</td></tr><tr><td>A102</td><td>1</td><td>Proposed G & L1 Floor Plan</td><td>17/04/20</td></tr><tr><td>A103</td><td>1</td><td>Proposed Electrical Plan</td><td>17/04/20</td></tr><tr><td>A104</td><td>1</td><td>Proposed Elevations</td><td>17/04/20</td></tr><tr><td>A105</td><td>1</td><td>Proposed Elevation & Sections</td><td>17/04/20</td></tr><tr><td>A106</td><td>1</td><td>Proposed Group 1 Furniture Plans</td><td>17/04/20</td></tr><tr><td>A107</td><td>1</td><td>Proposed Group 2 & 3 FF&E</td><td>17/04/20</td></tr></table> <p>(g) in accordance with modification application SSD-7308-Mod-2 and supporting documentation;</p> <p>(h) in accordance with modification application SSD-7308-Mod-3 and supporting documentation;</p> <p>(i) in accordance with modification application SSD-7308-Mod-4 and supporting documentation; and</p> <p><u>(j) in accordance with modification application SSD-7308-Mod-1 and supporting documentation.</u></p>	Architectural Drawings prepared by Kit Handley Architects Pty Ltd				Dwg No.	Rev	Name of Plan	Date	A101	1	Proposed Site & Roof Plan	17/04/20	A102	1	Proposed G & L1 Floor Plan	17/04/20	A103	1	Proposed Electrical Plan	17/04/20	A104	1	Proposed Elevations	17/04/20	A105	1	Proposed Elevation & Sections	17/04/20	A106	1	Proposed Group 1 Furniture Plans	17/04/20	A107	1	Proposed Group 2 & 3 FF&E	17/04/20	Section 2.1
Architectural Drawings prepared by Kit Handley Architects Pty Ltd																																						
Dwg No.	Rev	Name of Plan	Date																																			
A101	1	Proposed Site & Roof Plan	17/04/20																																			
A102	1	Proposed G & L1 Floor Plan	17/04/20																																			
A103	1	Proposed Electrical Plan	17/04/20																																			
A104	1	Proposed Elevations	17/04/20																																			
A105	1	Proposed Elevation & Sections	17/04/20																																			
A106	1	Proposed Group 1 Furniture Plans	17/04/20																																			
A107	1	Proposed Group 2 & 3 FF&E	17/04/20																																			
A9	The Applicant must comply with all relevant prescribed conditions of development consent under Part 6, Division 8A of the EP&A Regulation.	Section 3.2																																				
A11	<p>Where conditions of this consent require consultation with an identified party, the Applicant must:</p> <p>b) consult with the relevant party prior to submitting the subject document for information or approval; and</p> <p>c) provide details of the consultation undertaken including:</p> <p>(i) the outcome of that consultation, matters resolved and unresolved; and</p> <p>(ii) details of any disagreement remaining between the party consulted and the Applicant and how the Applicant has addressed the matters not resolved.</p>	Section 3.4																																				

CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN

A20	References in the conditions of this consent to any guideline, protocol, Australian Standard or policy are to such guidelines, protocols, Standards or policies in the form they are in as at the date of this consent.	Section 3.1
A21	Consistent with the conditions of this consent and without altering any limits or criteria in this consent, the Planning Secretary may, when issuing directions under this consent in respect of ongoing monitoring and management obligations, require compliance with an updated or revised version of such a guideline, protocol, Standard or policy, or a replacement of them.	Section 8.2
A22	Any condition of this consent that requires the carrying out of monitoring or an environmental audit, whether directly or by way of a plan, strategy or program, is taken to be a condition requiring monitoring or an environmental audit under Division 9.4 of Part 9 of the EP&A Act. This includes conditions in respect of incident notification, reporting and response, non-compliance notification, Site audit report and independent auditing.	Section Error! Reference source not found. Section Error! Reference source not found. Section Error! Reference source not found.
A24	The Applicant must ensure that all of its employees, contractors (and their sub-contractors) are made aware of, and are instructed to comply	Section 7.2

CoC No.	Requirement	Document Reference
	with, the conditions of this consent relevant to activities they carry out in respect of the development.	
B6	Prior to the commencement of earthworks, the Applicant must prepare an unexpected contamination procedure to ensure that potentially contaminated material is appropriately managed. The procedure must form part of the CEMP in accordance with condition B11 and where any material identified as contaminated is to be disposed off-site, the disposal location and results of testing submitted to the Planning Secretary prior to its removal from the site.	Construction Environmental Management Plan
B10	Management plans required under this consent must be prepared in accordance with relevant guidelines, including but not limited to the <i>Environmental Management Plan Guideline: Guideline for Infrastructure Projects</i> (DPIE, April 2020).	Section 2.1
B11	<p>Prior to commencement of construction, the Applicant must submit a Construction Environmental Management Plan (CEMP) to the Certifier and to the Planning Secretary for approval. The CEMP must include, but not be limited to, the following:</p> <ul style="list-style-type: none"> a) Details of: <ul style="list-style-type: none"> (i) Hours of work; (ii) 24-hour contact details of site manager (iii) Management of dust and odour to protect the amenity of the neighbourhood; (iv) Stormwater control and discharge; (v) measures to ensure that sediment and other materials are not tracked onto the roadway by vehicles leaving the site; (vi) groundwater management plan including measures to prevent groundwater contamination; (vii) external lighting in compliance with AS 4282-2019 Control of the obtrusive effects of outdoor lighting; (viii) community consultation and complaints handling; b) Construction Traffic and Pedestrian Management Sub-Plan (see condition B13); c) Construction Noise and Vibration Management Sub-Plan (see condition B14); d) Construction Waste Management Sub-Plan (see condition B15); e) Construction Soil and Water Management Sub-Plan (see condition B16); f) Biodiversity Management Sub-Plan (see condition B17); g) Flood Emergency Response Sub-Plan (see condition B18); h) an unexpected finds protocol for contamination and associated communications procedure; i) an unexpected finds protocol for Aboriginal and non-Aboriginal heritage and associated communications procedure; j) waste classification (for materials to be removed) and validation (for materials to remain) be undertaken to confirm the contamination status in these areas of the site; and k) sustainability measures and practices to be implemented during the construction process. 	Construction Environmental Management Plan

CoC No.	Requirement	Document Reference
C27	All waste generated during construction must be secured and maintained within designated waste storage areas at all times and must not leave the site onto neighbouring public or private properties.	Construction Waste Management Sub-Plan, Flood Emergency Response Management Plan
C29	The Applicant must ensure that concrete waste and rinse water are not disposed of on the site and are prevented from entering any natural or artificial watercourse or Council's stormwater system.	Construction Waste Management Sub-Plan, Section 6
C31	The Applicant must ensure that the removal of hazardous materials, particularly the method of containment and control of emission of fibres to the air, and disposal at an approved waste disposal facility is in accordance with the requirements of the relevant legislation, codes, standards and guidelines.	Construction Waste Management Sub-Plan, Section 6

Annexure B Revised Environmental Management and Mitigation Measures relevant to this plan

Table 9 Revised Environmental Management and Mitigation Measures relevant to this plan

Requirement	Updated Measures	Application	Document Reference
1. General Project Commitments			
1.1 All practical and reasonable measures to prevent and/or mitigate significant adverse impacts on the environmental will be implemented.	No change.	Construction and Operation	Section 6
1.2 All practical and reasonable measures to protect human health and safety for staff, visitors, contractors, construction workers and the general public will be implemented.	No change.	Construction and Operation	Section 6
2. General Management			
2.1 Inductions of contractors and construction workers will include management and mitigation measures outlined in this Table where relevant.	No change.	Construction	Section 7.2
2.2 Management during the construction cycle will monitor potential environmental impacts (i.e. noise, dust, Aboriginal and non-Aboriginal heritage, erosion and sediment control, etc.) to ensure impacts on the environment are minimised.	No change.	Construction	Section 5, 6 & 7.3
3. Air Quality			
3.1 The following precautionary management and mitigation measures are to be implemented: <ul style="list-style-type: none"> Minimise exposed surfaces, such as stockpiles and cleared areas, including partial covering of stockpiles where practicable Implement dust suppression measures, such as watering of exposed soil surfaces, dust mesh, water trucks and sprinklers to minimise dust generation Minimise dust generating activities and water stockpiles and exposed areas during adverse weather conditions such as high winds and dry periods Establish hard surfaced haul routes which are regularly damped down and cleaned; 	No change.	Construction	Section 5.4, 5.5, 5.6, 6 & 7.3

Requirement	Updated Measures	Application	Document Reference
<ul style="list-style-type: none"> Perform regular visual inspections to identify areas that may require watering Establish defined site entry and exit points to minimise tracking of soil on surrounding road Ensure vehicles entering and leaving the site are covered to prevent escape of materials during transport 			
3.2 Best practice management and mitigation measures are to be implemented to prevent and/or minimise airborne particulate.	No change.	Construction and Operation	Section 5.4, 5.5, 5.6, 6 & 7.3
9. Soil and Water			
9.1 A Stormwater Management Plan is to be prepared by a suitably qualified engineer prior to the commencement of construction that is generally in accordance with the report titled "St Marys Intermodal— Stormwater Management Report" dated 21 January 2019 by BG&E and is to include: <ul style="list-style-type: none"> relevant standards, requirements and specifications design plans including any water sensitive urban design measures describe the measures to be implemented to maintain the infrastructure 	No change.	Pre-construction	Stormwater Management Plan
9.2 If excavation is required at a depth below 3 metres, additional groundwater monitoring and assessment is to be undertaken at the specific location(s) where excavation is greater than 3 metres below the existing surface.	No change.	Pre-construction	Section 5.1, 6
9.3 Construction of a bioretention basin to maintain water quality to Penrith City Council Standards.	No change.	Construction	Section 5.6
9.4 Dewater existing sediment basin in accordance with the Dam Dewatering Plan.	No change.	Construction	Section 5.2, 6 Annexure D
16. Landscape and Visual Assessment			
16 During construction the following measures are to be implemented: <ul style="list-style-type: none"> Dust is to be controlled in response to visual signs Areas of soil disturbed by the project would be rehabilitated progressively or immediately post-construction 	No change	Construction	Section 5.4, 5.6 & 6

Annexure C Erosion and Sediment Control Plan



Primary Erosion & Sediment Control Plan

St Marys Intermodal Freight Hub

WOLFPEAK



DOCUMENT CONTROL RECORD

Job number	EE20038
Author(s)	Tim Elder
Date	08/01/2021
Revision	5

Recipients are responsible for eliminating all superseded documents in their possession.

Elder Enviro Pty Ltd
ABN: 53 631 433 068
PO Box 411
BELLINGEN NSW 2454

Telephone: 0439 763 103
Email: admin@elderenviro.com.au

RELIANCE, USES and LIMITATIONS

This report is copyright and is to be used only for its intended purpose by the intended recipient, and is not to be copied or used in any other way. The report may be relied upon for its intended purpose within the limits of the following disclaimer.

This study, report and analyses have been based on the information available to Elder Enviro Pty Ltd at the time of preparation. Elder Enviro Pty Ltd accepts responsibility for the report and its conclusions to the extent that the information was sufficient and accurate at the time of preparation. Elder Enviro Pty Ltd does not take responsibility for errors and omissions due to incorrect information or information not available to Elder Enviro Pty Ltd at the time of preparation of the study, report or analyses.

TABLE OF CONTENTS

1	INTRODUCTION.....	1
1.1	Objective	1
1.2	Scope	1
1.3	Principles.....	1
2	PROJECT DESCRIPTION.....	3
2.1	Project location.....	3
2.2	Construction program	3
2.3	Earthworks	5
3	SITE CHARACTERISTICS.....	6
3.1	Climate	6
3.2	Topography	6
3.3	Existing drainage	6
3.4	Soil landscape.....	7
4	EROSION HAZARD AND RISK.....	8
4.1	Erosion hazard.....	8
4.1.1	Rainfall erosivity (R-factor)	8
4.1.2	Erodibility (K-factor)	8
4.1.3	Slope (LS-factor).....	8
4.1.4	Cover and management factor (C-factor).....	8
4.1.5	Erosion control practice factor (P-factor).....	8
4.2	Erosion risk	9
4.3	Erosion and sediment control requirements	9
5	EROSION AND SEDIMENT CONTROL MEASURES	11
5.1	Progressive ESCPs	11
5.2	Drainage control.....	11
5.3	Erosion control.....	12
5.4	Sediment control	12
5.4.1	Type 1 Sediment control standard.....	12
5.4.2	Type 2 Sediment control standard.....	13
5.4.3	Type 3 Sediment Control standard.....	13
5.4.4	Supplementary sediment control.....	14
5.5	Site stabilisation	14
6	SEDIMENT CONTROL DESIGN.....	15
6.1	Project sediment control standard	15
6.1.1	Type 1 sediment basin design.....	15
6.1.2	Sediment basin management.....	15
6.1.3	Coagulants & Ameliorants	15
7	SPECIFIC AREAS AND ACTIVITIES	18
7.1	Site access.....	18

7.2	Vegetation clearing	18
7.3	Topsoil & spoil management	18
7.4	Drainage crossings	19
7.5	Ancillary areas.....	19
8	ESCP MANAGEMENT	20
8.1	Responsibilities	20
8.2	Training	20
8.3	ESC installation and maintenance	20
8.4	Monitoring & reporting.....	21
8.5	Updates and variations	21
9	REFERENCES.....	22

Appendices

APPENDIX A	CONSTRUCTION PROGRAM
APPENDIX B	STORMWATER PLAN
APPENDIX C	PESCP – INITIAL EARTHWORKS
APPENDIX D	TYPICAL ESC DESIGNS
APPENDIX E	INSPECTION CHECKLIST

Tables

Table 3-1. Soil landscape descriptions	7
Table 4-1. Potential soil loss calculations	9
Table 4-2. Monthly erosion risk rating	9
Table 4-3. ESC requirements during construction	10
Table 6-1. Sediment basin design.....	16
Table 8-1. ESCP responsibilities.....	20

Figures

Figure 2-1. Map of project site location (from Draft Instrument of Modification)	4
Figure 3-1. Prospect Reservoir Climate (BOM 2020)	6
Figure 6-1. Typical sediment basin design (Landcom 2004)	17

1 INTRODUCTION

The St Marys Intermodal Freight Hub (the project) is a new development to be constructed within the Penrith local government area by Pacific National.

The project will provide for the operation of an intermodal (road and rail) terminal and container park, with an ultimate operating capacity of 301,000 twenty-foot equivalent freight container units annual throughput (NSW DPIE 2020).

Elder Enviro Pty Ltd has been engaged to prepare a Primary Erosion and Sediment Control Plan (ESCP) for the construction stage of the project.

1.1 Objective

The Primary ESCP provides the overarching plan demonstrating general drainage, erosion and sediment control practices for the project.

The objective of the Primary ESCP is to minimise environmental harm resulting from erosion and sediment transport associated with project construction.

1.2 Scope

The Primary ESCP incorporates the following key elements:

- Prepared by a Certified Professional in Erosion and Sediment Control (CPESC)
- Includes an overarching erosion risk and hazard assessment
- Identifies management strategies and controls to be implemented to effectively manage erosion, and subsequent sediment mobilisation during the construction stage
- Provides ESC recommendations and designs consistent with project approval documentation and plans, including:
 - *Development Consent* (Minister for Planning and Public Spaces, May 2020)
 - *Modification of Development Consent* (Minister for Planning and Public Spaces)
 - *St Marys Freight Hub Environmental Impact Assessment* (SITE planning + design, 2019)
 - *St Marys Freight Hub – Stormwater Management Report* (BG&E Pty Ltd, 2019)
- Provides ESC recommendations and designs consistent with the following best practice guidelines:
 - *Managing Urban Stormwater; Soils and Construction vol. 1, 4th edition* (Landcom, 2004) - herein referred to as the 'Bluebook'.
 - *Best Practice Erosion and Sediment Control* (International Erosion Control Association (IECA), 2008).

1.3 Principles

This Primary ESCP is prepared and certified in accordance with the following principles of effective erosion and sediment control, as described in IECA 2008.

1. Appropriately integrated the development into the site
2. Integrate erosion and sediment control issues into site and construction planning
3. Develop effective and flexible ESCPs based on anticipated soil, weather, and construction conditions

4. Minimise the extent and duration of soil disturbance
5. Control water movement through site
6. Minimise soil erosion
7. Promptly stabilise disturbed areas
8. Maximise sediment retention on site
9. Maintain all ESC measures in a proper working order at all times
10. Monitor the site and adjust ESC practices to maintain the required performance standard.

2 PROJECT DESCRIPTION

2.1 Project location

The project is located on 9.6 ha of previously developed industrial land in the suburb of St Marys within the Penrith local government area. The project is bounded to the north by Little Creek (a tributary of South Creek); to the west by the Ropes Creek Railway; and to the east by existing commercial properties. Access to the site is via Forrester Road to the east and Lee Holm Road to the north (Figure 2-1).

2.2 Construction program

Construction is anticipated to commence in December 2020 with practical completion in August 2021.

Work activities include:

- Hardstand areas for container storage and laydown, rail and vehicle loading and unloading areas
- Internal access roads
- Wash bay
- Fuel storage area
- Building pads – office, container workshop and transport workshop
- Light and heavy vehicle parking bays
- Signage and landscaping
- Utility services to support the proposed development including drainage, potable water, water (for firefighting purposes), power, data, security and sewerage
- Minor clearing of areas of vegetation regrowth, remediation (if required) and minor earthworks (Site Planning + Design, 2019)

Modifications under SSD 7308 MOD 1 include:

- re-lay the existing rail sidings (x2) within the existing rail corridor
- upgrade an existing level crossing and construct a 3.5 m wide one-way access track from the terminal level crossing adjacent to siding 2, to transport locomotive drivers and undertake maintenance inspections
- construct stormwater management facilities and discharge outlets
- establish a temporary construction compound to support rail refurbishment works




Figure 2-1. Map of project site location (from Draft Instrument of Modification)

2.3 Earthworks

Earthworks for construction of the Freight Hub project will involve:

- Stripping and stockpiling of topsoil
- Cut and fill to achieve the design subgrade levels
- Trenching for services
- Achievement of grades to ensure effective stormwater management.
- Creation of temporary and permanent stockpiles to the west of the main construction site.

Earthworks will be completed using the following equipment:

- 30t Excavator
- Semi Tippers
- Grader (GPS Controlled)
- 18t Padfoot Roller
- Tandem Truck
- Watercart
- Skid Steer Loader

Unused material will be stockpiled and remain onsite. The stockpiles will be documented and managed to required standards with a maximum height of 1.5 metres. All stockpiles will be located in a free draining area, away from tree roots, and managed to prevent runoff and dust. Earthworks will not involve any importation or export of additional spoil material (Site Planning + Design, 2019).

3 SITE CHARACTERISTICS

3.1 Climate

The Bureau of Meteorology climate statistics for the nearby Prospect Reservoir (BOM Site number 067019), located approximately 12 km to the south-east of the project site, report the following:

- Mean annual rainfall of 873 mm
- The highest mean monthly rainfall experienced between January and March
- Mean monthly rainfall for the construction period (July – December) is between 45 and 75 mm per month (BOM 2020)




Figure 3-1. Prospect Reservoir Climate (BOM 2020)

3.2 Topography

The project site is relatively flat with an overall topographic relief of approximately 24 to 30 m AHD, descending from south to north (Douglas Partners 2019). Overall slope is approximately 1 %.

3.3 Existing drainage

Existing site drainage is described within the Stormwater Management Plan (refer Appendix B), summarised below:

- Existing site falls towards the north at approximately 1 % towards Little Creek
- Majority of site drains to an existing basin/dam via two existing 300mm culverts, which in turn discharge to Little Creek
- Runoff from upstream catchments is conveyed around and through the site by an existing pit and stormwater pipe network

3.4 Soil landscape

Soil landscape mapping prepared by the NSW Department of Infrastructure Planning and Natural Resources indicates the site occurs within Blacktown and South Creek soil landscape groups (NSW DoE 2004). Characteristics of these groups are described in Table 3-1.

Table 3-1. Soil landscape descriptions

Soil landscape	Common constraints	Soil hydrologic group ⁽¹⁾	K – factor ⁽²⁾	Sediment Type ⁽³⁾
Blacktown (bt)	Soils poorly drained with low fertility, localised subsoil, moderately expansive, highly plastic	Group C Moderate runoff potential	0.038	Type D (dispersible)
South Creek (sc)	High flooding hazard; localised permanently high watertables; low fertility; localised salinity	Group C/D Moderate to high runoff potential	0.05	Type F (fine grained)

Notes:

- ⁽¹⁾ Soil hydrologic group refers to parameters used in calculating runoff coefficients for different textural soil groups.
- ⁽²⁾ K – factor is a measure of the susceptibility of the soil particles to detachment and transport by rainfall and runoff (refer Section 4.1.2).
- ⁽³⁾ Sediment Type is calculated from grading and dispersion data and is used in the design of sediment basins (where required).

4 EROSION HAZARD AND RISK

4.1 Erosion hazard

Erosion hazard is assessed using the Revised Universal Soil Loss Equation – RUSLE (Landcom 2004). This is commonly used to predict the long term, average, annual soil loss from sheet and rill erosion under specified management conditions. Adopted values are based upon a fully cleared site stripped of topsoil, representing the highest risk scenario (refer Table 4-1).

The RUSLE is represented by the equation: $A = R * K * LS * P * C$, where A refers to the rate of potential soil loss (t/ha/yr). Other parameters are described below.

4.1.1 Rainfall erosivity (R-factor)

The rainfall erosivity factor (R-factor) is a measure of the ability of rainfall to cause erosion. It is a product of two components: total energy and maximum 30-minute intensity for each storm (Landcom 2004).

4.1.2 Erodibility (K-factor)

The K-factor is a numerical representation of the ability of soils to resist the erosive energy of rain (IECA 2008). A K-factor of 0.05 has been adopted for all work areas throughout the construction footprint (based on South Creek soil landscape, Table 3-1), representing the worst-case scenario.

4.1.3 Slope (LS-factor)

The LS-factor is calculated based on 200 m slope length and a 1 % gradient (relatively flat site) for the main terminal hardstand area. The rail siding area is calculated as 15 m slope length (easement width) with a slope of 3 %.

4.1.4 Cover and management factor (C-factor)

During the construction stage, a fully cleared project site is assumed (i.e. 0% groundcover representing a C-factor of 1). As construction progresses and soil stabilisation practices are implemented, groundcover % will progressively increase, reducing potential soil loss.

4.1.5 Erosion control practice factor (P-factor)

The P-factor measures the combined effect of all support practices and management variables. It also represents structural methods for controlling erosion (IECA 2008). The nominated P-factor for all areas without permanent stable groundcover is 1.3 (based on the default construction phase condition).

Potential soil loss calculations for the project construction stage are presented in Table 4-1.

Table 4-1. Potential soil loss calculations

Parameter	Freight Hub Area	Rail refurb (MOD 1)	Stockpile Area	
			Stockpiles	Haul roads
Catchment Area (disturbed)	9 ha	2.5 ha	1 ha	0.9 ha
RUSLE Factors				
Rainfall erosivity - R	6020	6020	6020	6020
Soil erodibility - K	0.05	0.05	0.05	0.05
Slope length - L	200	15	5	50
Slope gradient - S	1	3	50	2
Length/gradient (LS-factor)	0.25	0.26	1.88	0.34
Erosion control practice - P	1.3	1.3	1.3	1.3
Ground cover in disturbed catchment - %	0	0	0	0
Ground cover in disturbed catchment - C	1	1	1	1
Soil Loss & Erosion Hazard				
Soil loss (tonnage rate) (t/ha/yr)	96	103	736	133
Soil loss (volume rate) (m ³ /ha/yr)	74	79	566	102
Soil loss class	1	1	5	1
Erosion hazard	Very Low	Very Low	High	Very Low

4.2 Erosion risk

Erosion risk refers to the evaluation of the “risk” of soil erosion when consideration is given to both the degree of erosion and the likelihood of the erosion occurring (IECA 2008). In the absence of a site-specific risk assessment procedure, erosion risk is determined from the average monthly rainfall depth for Prospect Reservoir (BOM 2020). Results are presented in Table 4-2. Erosion risk for all months is rated as moderate.

Table 4-2. Monthly erosion risk rating

Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Rainfall depth (mm)	95.1	98.8	98.8	75.5	69	77	55.4	50.2	46.5	58.8	72.6	75.5
Erosion Risk Rating	Moderate											

4.3 Erosion and sediment control requirements

Recommended erosion and sediment control measures are based upon the relationship between erosion hazard (

Table 4-1) and erosion risk (Table 4-2).

Table 4-3 summarises erosion and sediment control requirements for all stages of project construction, as determined for a moderate erosion risk site.

Table 4-3. ESC requirements during construction

ESC Component	Minimum ESC Requirements
Drainage Control	<ul style="list-style-type: none"> • Clean water (upslope catchments) diverted around and/or through work areas without impacting water quality • Site runoff diverted to appropriate sediment control measures prior to discharge from site • Temporary drainage structures designed to 1 in 5-year ARI.
Erosion Control	<ul style="list-style-type: none"> • disturbed soil surfaces stabilised with minimum 70 % cover within 20 days of completion of works within any area of the work site • Unfinished earthworks stabilised where disturbance is likely to be suspended for a period exceeding 20 days. • Disturbed soil surfaces stabilised with minimum 80 % cover within 10 days of completion of works within any constructed drainage channel or waterway • Non-completed channel works stabilised if exposed, or expected to be exposed, for a period exceeding 20 days.
Sediment Control	<ul style="list-style-type: none"> • All reasonable measures are to be taken to trap sediment as close to sources as possible ('treatment train' approach) • Site runoff is to be directed to a Type 1 sediment control (ie. sediment basin) required throughout construction while ever calculated soil loss volume exceeds 150 m³/yr.

Typical measures to be implemented during the project are discussed in Section 5 below, with specific design, timing and location to be provided within Progressive ESCPs.

5 EROSION AND SEDIMENT CONTROL MEASURES

5.1 Progressive ESCPs

As construction progresses, specific up-to-date details on the location and installation of ESC measures will be provided through Progressive ESCPs. Typically, this will include the following construction stages/situations:

- Where a new stage of construction works is commenced and/or controls require alteration due to change in work practices (e.g. topsoil strip, bulk earthworks, final stabilisation)
- Controls require alteration
- A change in the design occurs
- The desired outcome (e.g. protection of receiving environments) is clearly not being achieved

Where required, Progressive ESCPs will be based on specific site conditions and developed with construction personnel. All Progressive ESCP's are to be consistent with this Primary ESCP, with specific measures in accordance with the 'Bluebook', project approvals and associated documentation.

A Progressive ESCP for initial earthworks is attached as Appendix C.

5.2 Drainage control

Drainage controls include measures for the diversion of 'clean' stormwater runoff around and through the site; and the diversion of 'dirty' site stormwater runoff to enable treatment of sediment prior to release offsite, as defined below:

Clean water:

Water that either enters site from an external source and has not been further contaminated by sediment within site; or water that has originated from the site and is of such quality that it does not need to be treated in order to achieve the required water quality standard (IECA 2008). Site clean water constitutes surface runoff from areas of non-erodible cover, including vegetation, hardstand, soil binder, mats or blankets (eg. geotextile).

Dirty water:

Site derived water not defined as clean, thereby requiring treatment with appropriate controls prior to release from site (IECA 2008).

Temporary drainage controls installed as part of construction will enable management of stormwater within work areas. Drainage controls will perform the following functions:

- Enable diversion of 'clean' up-slope run-on water either around or through the site at non-scouring velocities
- Enable collection of 'dirty' runoff generated within construction areas and the delivery of this water to an appropriate sediment control measure
- Minimise the risk of soil erosion caused by site-generated flows within the project, through the use of 'intermediate' flow treatment and release points
- Control of the flow velocity, volume and location of water passing through the project at drainage line and waterway crossings.

Proposed controls include:

- Existing stormwater pipe network – diversion of upslope flows around the project site
- Catch drains – for collection and diversion of sheet flow across a slope or around soil disturbances
- Diversion channels – for diversion of large concentrated flows
- Diversion banks – cross drainage on unsealed roads
- Check dams (eg. rock, sediment bags, coir logs) – velocity control device within concentrated flow channels. Also used as sediment control
- Culverts.

Typical designs are provided within Appendix C and applicable site-specific Progressive ESCPs.

5.3 Erosion control

Prevention of erosion is the primary approach for the prevention of adverse impacts associated with sedimentation. Construction activities are to be undertaken to reduce the duration of soil exposure to erosive forces (wind and water), either by holding the soil in place or by shielding it. Measures to be used include a variety of construction practices, structural controls and vegetative measures aimed at managing runoff at a non-erosive velocity, and the protection of disturbed soil surfaces.

The specific measure(s) implemented will be based on seasonal erosion risk and construction considerations. Measures will be documented in the most current Progressive ESCP and based upon 'Bluebook' guidelines.

Proposed controls include:

- Promptly stabilising exposed areas once construction phase has been completed (permanent landscaping)
- Protection of soil surface (temporary and permanent) including placement of hardstand surfaces, use of soil binder, vegetation establishment (including landscaping), and protection with mats & blankets (eg. jute, geotextile) where practical
- Consideration of the use of ameliorants to stabilise catchment surfaces and reduce erosion (eg. spreading gypsum across disturbed areas)
- Dust suppression by wetting of exposed surfaces (water truck), application of soil binder, and/or application of soil cover.

5.4 Sediment control

Sediment control standards are based on soil loss calculations (Table 4-1), and include Types 1, 2 and 3 as described below. Typical designs are provided within Appendix D and applicable site-specific Progressive ESCPs.

5.4.1 Type 1 Sediment control standard

A Type 1 sediment control is typically the minimum requirement for the following scenario:

- Catchment area > 2,500 m² and soil loss > 150 m³/yr

Based on project catchment area and calculations of potential soil loss in the fully disturbed construction site condition (refer Table 4-1), Type 1 sediment controls are required as the minimum sediment standard for both the freight hub construction site and the adjacent stockpile area.

A Type 1 sediment control standard is provided by purpose-built sediment basins, designed to collect and settle sediment-laden water. They perform two main functions:

- Rapid settlement of coarse-grained particles (e.g. sand and coarse silt) during all storm events that flow through the basin; and
- Settlement of fine-grained particles that are allowed to pass through the basin under controlled conditions.

This enables sediment basins to reduce turbidity levels of construction runoff water, thereby reducing potential for ecological harm. Design and management of project sediment basin(s) is provided in Section 6.

5.4.2 Type 2 Sediment control standard

A Type 2 sediment control is the minimum requirement where total soil loss volume < 150 m³/yr and:

- Catchment area > 1000 m² and soil loss rate > 75 t/ha/yr
- Catchment area > 2,500 m² and soil loss rate is 75 – 150 t/ha/yr

A Type 2 sediment trap will demonstrate the following characteristics:

- Under typical flow conditions (discharge and suspended sediment concentration), is capable of capturing and holding at least 90% of material > 0.14mm.
- Sufficient sediment retention capacity to capture and hold one month's sediment loss from the catchment
- Designed to maintain its hydraulic and structural integrity under normal site conditions.

Type 2 controls include:

- Rock Filter Dam (RFD) - RFDs are structures formed by the incorporation of geotextile (e.g. A19 bidum®) and a coarse rock filter (40-75mm nominal diameter)
- Filter Bag/Tube - Filter tubes are geotextile bags through which site runoff is directed to enable filtering and treatment of sediment
- Coir logs - Coir logs are biodegradable tubes filled with densely packed coconut fibre wrapped in coir netting. They can be used as flow diversion berms or to provide sediment control by providing temporary ponding and filtering of site runoff.

5.4.3 Type 3 Sediment Control standard

A Type 3 sediment control is the minimum requirement where total soil loss volume < 150 m³/yr and soil loss rate is < 75 t/ha/yr. A Type 3 sediment trap will demonstrate the following characteristics:

- Under typical flow conditions (discharge and suspended sediment concentration), is capable of capturing and holding at least 90% of material > 0.42 mm
- Sufficient sediment retention capacity to capture and hold one month's sediment loss from the catchment
- Designed to maintain its hydraulic and structural integrity under normal site conditions.

Type 3 controls include:

- Rock berms - clean rock may be placed as a perimeter berm to filter sheet flow runoff from site (typical size 75-150 mm)
- Sediment fence - sediment fence may be used in locations where placement of rock berms is not practical (due to access, materials and equipment constraints).

5.4.4 Supplementary sediment control

Supplementary sediment controls are not considered effective to meet the Type 3 classification in isolation but form an important component of the erosion and sediment control system when implemented as supplementary controls. Supplementary controls will be implemented during the construction program, and include:

- Grass filter strips
- Check dams
- Kerb inlets
- Construction exits.

In addition to adopting measures as per 'Bluebook' standard drawings, variations to these may be implemented where it can be demonstrated that they are equally as effective and meet the intent of best practice guidelines.

Typical designs are provided within Appendix D and applicable site-specific Progressive ESCPs.

5.5 Site stabilisation

Following the completion of construction activities, long-term protection of the site from erosion will be provided by the final constructed pavements, building, lined drainage and landscaping, as per applicable engineering plans.

Erosion and sediment controls are to remain in place until minimum 75 % self-sustaining groundcover (or equivalent) is achieved for disturbed areas (80% for drainage channels).

6 SEDIMENT CONTROL DESIGN

6.1 Project sediment control standard

Based upon catchment area and potential soil loss in the fully disturbed construction site condition (Table 4-1), A Type 1 sediment control (sediment basin) is identified for the main freight hub construction site and adjacent stockpile area.

The existing water storage present on site (previously a sediment basin) may be utilised as a Type 1 sediment control measure for the freight hub site, subject to project approval conditions. If increased capacity is required, a supplementary sediment storage may be constructed. An additional sediment basin is required for the adjacent stockpile area.

Specific requirements for Type 1 sediment control measures will change during the course of construction as areas are progressively stabilised. This may be assessed periodically during update of Progressive ESCPs.

6.1.1 Type 1 sediment basin design

Sediment basin sizing has been developed consistent with recommendations of the 'Bluebook'. Parameters used in calculation of sediment basin requirements are provided in Table 6-1.

A typical 'Bluebook' sediment basin design is provided in Figure 6-1 below.

Due to the proximity of the project site to Little Creek, the 5-day 85th %ile rainfall depth (Penrith) is adopted for sediment basin design. This value is 35 mm (Landcom 2004).

6.1.2 Sediment basin management

Sediment basins are to be managed as follows:

- Treatment and discharge of sediment basin to be within a maximum 5-day period from runoff-producing rainfall
- Water quality must comply with discharge parameters prior to discharge (typically pH in range of 6.5 to 8.5; Total suspended solids < 50mg/L; no visible oil & grease)
- Flocculants/coagulants to be applied to assist settlement of sediment prior to discharge (eg. gypsum applied within 24hrs of the conclusion of runoff event)
- Marker installed within basin to indicate the top of the sediment storage zone
- Desilted regularly to maintain design capacity of sediment storage zone
- Be regularly monitored to ensure structural integrity is maintained, including inlets and outlets.

6.1.3 Coagulants & Ameliorants

Flocculation of sediment basins is usually required to assist settlement of fine clays prior to discharge to the receiving environment. The application of a coagulant is to occur within 12 hrs of the receipt of runoff producing rainfall. Typically, gypsum (calcium sulfate) has been used for this purpose. This requires application across the sediment basin surface (spray or hand cast) at an approximate rate of 32 kg per 100 m³ of water volume.

If alternative flocculants are proposed (eg. anionic polymers), chemical analysis is required prior to use to ensure they are effective and will not result in toxic impacts to the receiving environment.

Table 6-1. Sediment basin design

Parameter	Freight Hub	Stockpile Area ^[1]
Design inputs		
Design Rainfall	5 days	
5-day, 85 th %ile rainfall event	35 mm (Penrith)	
Rainfall intensity: 2yr, 6hr storm	16.2 mm/hr	
Soil Type	Type D (dispersible)	
Rainfall erosivity (R-factor)	6020	
Soil erodibility (K-factor)	0.05	
Erosion Control Practice (P-factor)	1.3 (compacted and smooth)	
Cover factor (C-factor)	1 (recent disturbance, 0% cover)	
Soil hydrologic group	Group D	
Runoff Coefficient	0.74	
Soil loss		
Max soil loss (tonnage rate)	96 t/ha/yr	736
Soil loss (total volume)	664 m ³ /yr (387 m ³ for 7-month construction)	658 m ³ /yr (384 m ³ for 7-month construction)
Sediment basin design		
Total basin capacity	2444 m ³	604 m ³
Sediment storage zone	113 m ³	112 m ³
Settlement zone volume	2331 m ³	492 m ³
Settlement zone depth	0.6 m (min)	
Length: width ratio	3:1	
Embankment		
Crest width	2.5 m	
Downslope batter	3:1 (h:v)	
Primary outlet	Floating syphon or pumped outlet	
Emergency outlet		
Design storm ARI	1 in 20 year	
Freeboard	750 mm	

Note:

- [1] Main stockpile area may be constructed to contain all stockpile site runoff (i.e bunded), thereby eliminating the requirement for a Type 1 sediment basin.




Figure 6-1. Typical sediment basin design (Landcom 2004)

7 SPECIFIC AREAS AND ACTIVITIES

7.1 Site access

Access to the construction site is to meet the following requirements:

- Minimise access road construction to ensure the least amount of site disturbance
- Main access roads to be protected with a non-erosive surface (e.g. gravel hardstand, sealed)
- Access to incorporate stabilised exit points. These are to be monitored for excessive sediment tracking onto adjacent public road
- Cut and fill batters, watercourse crossings and associated approaches are to be suitably stabilised from erosion
- Roads to be graded to a crown, or with crossfall drainage
- Runoff from roads to be directed to sediment control measures.

7.2 Vegetation clearing

Clearing activities associated with the project are to be undertaken consistent with relevant plans, approvals and the following control measures:

- Vegetation clearing shall be to the minimum amount necessary to allow access or approved works
- Previously cleared areas shall be utilised where possible for laydown and turn around points
- Areas of protected vegetation and significant areas of vegetation are to be retained and must be clearly identified prior to the commencement of clearing
- Approved areas for native vegetation clearing to be clearly marked
- Disturbance to natural watercourses and associated riparian zones must be limited to the minimum practicable.

7.3 Topsoil & spoil management

Earthworks are to incorporate the stripping and preservation of topsoil for reuse (wherever practical). The depth of topsoil stripping is dependent upon soil type, however ideally the top 50 mm is to be retained separately from other material (contains most of the biological activity and nutrients required for successful rehabilitation). Depth of topsoil stripping will be further assessed on site.

Stockpile sites are to be managed so as not to cause environmental harm as a result of sedimentation. Stockpile sites will be located and constructed consistent with the following principles:

- No temporary construction stockpiles to be located within protected areas of vegetation, driplines of trees, or within 20 m of retained trees, drainage lines, flood zones or any area otherwise likely to be inundated with water
- Avoid placement of stockpiles, where practicable, within 50 m of any drains, drainage lines or other waterways. Where not practicable, specific erosion and sedimentation controls to be implemented
- Stockpiles are not to exceed 1.5 m in height
- Stockpiles are to be protected upslope by earth diversion banks to divert run-on water

- Stockpile areas are to be protected downslope by an appropriate Type 2/3 sediment control measure (eg. sediment fence, earth berm with outlet); with resulting runoff subsequently discharged to a Type 1 sediment control (i.e sediment basin).
- Long term (> 10 days) stockpiles, batters and other erosion sensitive areas shall be adequately stabilised through velocity reduction covering, grassing, vegetation, soil binding, water diversion or other as appropriate.

7.4 Drainage crossings

Where drainage crossings are required, they are to be constructed in accordance with the following:

- Site runoff is to be prevented from directly entering the drainage channel
- Where culvert pipes are to be utilised, the following guidelines are to be considered:
 - Culverts are to have sufficient capacity to ensure minimal disturbance to channel flow for the design discharge
 - Culvert cells aligned with the channel
 - Culvert cells to extend well beyond the fill embankment
 - Rock (or geotextile) is to be used to protect fill from being swept into the channel
 - Rip rap is used at crossings and approaches.

7.5 Ancillary areas

Ancillary areas include temporary infrastructure required to support the construction program and include site compounds and lay-down areas. The erosion and sediment control principles and strategies discussed within this document will equally apply to all ancillary areas. Specific Progressive ESCP's will be developed where additional detail is required for these areas.

8 ESCP MANAGEMENT

8.1 Responsibilities

Pacific National is responsible for implementation of and adherence to this ESCP, as per Table 8-1.

Table 8-1. ESCP responsibilities

Party	Primary Responsibility
Environment Manager	<ul style="list-style-type: none">• Overall implementation of the ESCP and management of environmental impacts and risks• Responsible for reporting any incidents to relevant authorities if required• Issue and distribution of ESCP• Revision of the ESCP, as required• Implementation, monitoring, reporting and corrective actions within the ESCP.
Site Manager	<ul style="list-style-type: none">• Implementation of strategies, requirements, procedures and measures to ensure that appropriate environmental protection is in place• Induction, supervising and monitoring of the ESCP• Site inspections (random, daily) to ensure adherence to the ESCP.
All personnel	<ul style="list-style-type: none">• Adherence to ESCP.

8.2 Training

All staff and contractors shall be required to undertake environmental awareness and training, including the following specific components for surface water and erosion and sediment control management:

- Awareness of potential impacts to surface water
- Protocols relating to stormwater and construction water, including the requirement for water quality validation prior to recycling or re-use and prior to discharge from site to the environment
- The use of erosion and sediment control devices to mitigate impacts, and ideal operation of these devices
- The requirement for erosion and sediment control devices to be implemented and maintained in accordance with Site Environmental Plans and ESCPs (if applicable).

8.3 ESC installation and maintenance

The installation and maintenance of all ESC measures is to be overseen by a suitably qualified person. Installation is to be consistent with the ESCP and associated Progressive ESCPs.

All required temporary erosion and sediment control measures must be fully operational and maintained in proper working order until permanent stabilisation is achieved, including:

- Identified soil erosion areas are to be resolved as soon as possible, with additional control measures implemented to prevent recurrence
- Settled sediment must be removed as soon as reasonable and practicable from any sediment basin if:

- It is anticipated that the next storm is likely to cause sediment to settle above the sediment basin's sediment storage zone; or
- The elevation of settled sediment is above the top of the basin's sediment storage zone.
- All sediment control devices (other than sediment basins) must be de-silted and made fully operational as soon as reasonable and practicable after runoff-producing rainfall, or if the sediment retention capacity of the device falls below 75% of the design retention capacity (IECA 2008)
- Sediment removed from areas of deposition is to be incorporated within subsoil stockpile areas and/or buried on-site.

8.4 Monitoring & reporting

ESC measures are to be inspected at least weekly during operation, within 24 hrs of expected rainfall and as soon as reasonably practical after receiving significant rainfall events (i.e. >10 mm in 24 hr period). Visual assessment will be carried out of surface water runoff structures, drainage structures and erosion control structures to ensure they are operating efficiently. An inspection checklist is provided in Appendix D.

8.5 Updates and variations

ESCPs are dynamic documents, typically requiring updating as construction stages progress and site characteristics alter. Any alterations to the implementation of erosion and sediment controls within specific areas will be recorded and outlined in updated Progressive ESCPs. This may include the following scenarios:

- Controls require alteration due to change in work practices or new stage of works is commenced
- Controls require alteration due to change in seasonal conditions
- Changes occur in slope gradients and drainage paths, with their exact form unpredictable before works start
- A change in the design occurs that materially affects the site works
- The desired outcome (e.g. protection of receiving environments) is clearly not being achieved.

The frequency of Progressive ESCP updates will be based upon currency of the existing implementation schedule and performance of controls already in place.

9 REFERENCES

- BG&E Pty Ltd (2019). *St Marys Freight Hub – Stormwater Management Report. Document No. B18028-RPT-003. Rev C.*
- Bureau of Meteorology (BOM) (2020). *Climate Data Online*. [online] Available at: <http://www.bom.gov.au/climate/data/> [Accessed 14 May 2020].
- Douglas Partners (2019). *Report on Preliminary Site Investigation. Proposed St Marys Freight Hub. Rev 0.*
- NSW Department of Environment (DoE) (2004). *Soil Landscapes of the Penrith 1:100,000 Sheet Report* [online] Available at: <https://www.environment.nsw.gov.au/Salis5app/resources/spade/reports/9130bt.pdf> [Accessed 14th May 2020].
- NSW Department of Planning, Industry and Environment (DPIE) (2020). *St Marys Intermodal. State Significant Development Assessment (SSD 7308).*
- International Erosion Control Association (IECA) (2008). *Best Practice Erosion and Sediment Control*. Picton, NSW.
- Landcom (2004). *Managing urban stormwater; soils and construction vol. 1, 4th edition*. New South Wales Government.
- Site Planning + Design (2019). *St Marys Freight hub. Environmental Impact Statement. Issue 4C*

APPENDIX A STORMWATER PLAN



St Marys Freight Hub

Phase 1 Rail Works Design Site Based *Stormwater Management Plan*



FOR / Civil Engineering Services

CLIENT / Pacific National

DOCUMENT NO / B18028-REP-SBSMP-0001 REV / B DATE / 26/06/2020

bgeeng.com—

CONTENTS

1	INTRODUCTION	1
1.1	Background	1
1.2	Study Methodology	1
1.3	Standards & Peripherals	1
2	SITE CHARACTERISTICS	2
2.1	Location	2
2.2	Topography	2
2.3	Existing Structures and Buildings	2
2.4	Existing Rail Infrastructure	2
2.4.1	Great Western Railway Line	2
2.5	Existing Roads	2
2.6	Existing Drainage	3
2.7	Existing Land Use	4
2.8	Existing Services	4
2.9	Easements	5
2.10	Water Courses and Flooding	6
3	FLOODING	6
4	STORMWATER QUANTITY ASSESSMENT	7
4.1	Design Criteria	7
4.2	Catchment Representation	7
4.3	Catchment Discharge	7
4.4	Stormwater Management	8
4.5	Lawful Point of Discharge	9
5	STORMWATER QUALITY ASSESSMENT	9
5.1	Water Quality Objectives	9
5.2	Treatment Methodology	9
5.3	Catchment Properties	9
5.4	Treatment Train	10
5.5	MUSIC Results	14

6	STORMWATER QUALITY MANAGEMENT PLAN – CONSTRUCTION PHASE	15
6.1	Objectives	15
6.2	Management of Sedimentation & Erosion	16
6.3	Management of Contaminated Soils	17
6.4	Management of Imported Materials	17
6.5	Monitoring & Maintenance	17
6.6	Responsibility & Reporting	18
7	EROSION AND SEDIMENT CONTROL DESIGN	18
7.1	Erosion and Sediment Control	18
7.2	Pre-Construction Phase	18
7.3	Construction Phase	19
7.3.1	Bulk Earthworks	19
7.3.2	Erosion Control	19
7.3.3	Sediment Control	20
7.4	Operational Phase	20
7.4.1	Erosion Control	20
7.4.2	Sediment Control	21
8	STORMWATER QUALITY MANAGEMENT PLAN – OPERATIONAL PHASE	21
8.1	Objectives	21
8.2	Performance Requirements	21
8.3	Management Measures	22
8.4	Monitoring & Maintenance	22
9	CONCLUSION	22

Appendices

Appendix A Phase 1 Rail Works Hydraulic Calculations

Appendix B Stormwater Treatment System Locality & Catchment Plan

Appendix C Proposed Erosion and Sediment Control Plan & IFC St Marys Drainage Layout Plan

Document Control						
Revision	Date	Description	Prepared	Reviewed	Approved	Signed
A	19/06/2020	Issued for Approval	John Luc	Matt Worthington-Eyre		-
B	26/06/2020	Issued for Approval	John Luc	Matt Worthington-Eyre	Matt Worthington-Eyre	-

A person using BG&E Pty Ltd documents or data accepts the risks of:

- a) Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version; and
- b) Using the documents or data for any purpose not agreed to in writing by BG&E.



1 INTRODUCTION

1.1 Background

BG&E Pty Ltd have been engaged by Pacific National to prepare a Site Based Stormwater Management Plan (SBSMP) in association with the drainage design to support the new Freight Hub (The Facility) at St Marys in Western Sydney, New South Wales. The report has been prepared to meet the requirements and objectives of Pacific National standards, and to also adhere to Penrith City Council's (PCC) stormwater quantity and quality requirements.

The proposed development involves the construction of a Freight Hub Facility on a staged basis to accommodate a new dedicated port shuttle service from Port Botany to St Marys.

The purpose of this SBSMP is to document the stormwater quantity and quality assessment and management plan. This document is based upon the criteria specified within the Functional Specification Report (FSR), BG&E document B18028-FSR-REP-002_B and drainage design within the IFC Design Report, BG&E document B18028-DES-REP-001_0.

1.2 Study Methodology

The design methodology adopted in conducting the investigation can be summarised generally as follows:

- Review relevant standards, codes and policies;
- Determination of the stormwater quantity and quality requirements;
- Provide a suitable and cost-effective stormwater management plan incorporating measures to accommodate stormwater quantity and quality;
- Review flooding in the area and comment on any requirement's pertaining to the proposed development; and
- Produce concept stormwater management plan and erosion and sediment control plans.

1.3 Standards & Peripherals

The following documents have been used as part of this review:

- Pacific National Infrastructure Maintenance Manual Hydraulics & Hydrology Standard 2017 (IMM 11-01_02);
- Penrith City Council Waste Water Urban Design (WSUD) Policy 2017;
- Penrith City Council WSUD Technical Guidelines 2015;
- Landcom Managing Urban Stormwater: Soils and Construction;
- Water by Design Construction and Establishment Guidelines: Swales, Bioretention Systems and Wetlands Version 1.1 (2010); and
- Water By Design MUSIC Modelling Guidelines 2012.

2 SITE CHARACTERISTICS

2.1 Location

The site comprises of Lot 196 Christie Street on Deposited Plan 31912 (comprising the rail siding). It is located within a largely industrial area of St Marys, 8 km east of Penrith, NSW. Please note that the rail corridor bisects the site which in turn is bounded by Forrester Road to the east, the Great Western Railway Line to the south, and Little Creek to the North.

2.2 Topography

The broader site area comprises of approximately 12.1 hectares within 40 hectares of land area. The existing terrain can be described as being generally flat and falls downward to the north with the elevation varying from approximately RL24 - 30m AHD.

2.3 Existing Structures and Buildings

An existing dilapidated dump station structure exists along the existing railway siding and straddles the rail sidings. An existing unloading pit, which generally holds water, is located adjacent to the structure.

2.4 Existing Rail Infrastructure

The existing rail infrastructure generally includes 2 x 1200m sidings with a centrally located crossover. In general, the existing rail is 47kg with a mixture of sleeper types.

2.4.1 Great Western Railway Line

Rail access to the Facility is via an existing siding which has a connection point on the Great Western Railway between the St Marys Station and Werrington Station.

2.5 Existing Roads

The road infrastructure located adjacent the proposed Facility is as follows-

- Forrester Road – Current road access to the site is via Forrester Road to the south-east adjacent St Marys Station. It is a two-way, single lane Urban Industrial Collector Street (UICS) sign posted as 50km/hr. This road is owned by the Penrith City Council. It is proposed to be light vehicle access only via this existing access point to the new facility;
- Lee Holm Road – located adjacent to the north eastern boundary of the site. It is a two-way, single lane Urban Industrial Access Street (UIAS) sign posted as 60km/hr. This road is owned by the Penrith City Council. It is proposed to construct a new heavy vehicle access road from Lee Holm Road to the Facility adjacent Lot 122 on DP 31912; and

- Christie Street – located at the north-west end of the site near the termination of the spur line. It is a two-way, single lane Urban Collector Street (UCS) sign posted as 60km/hr. This road is owned by the Penrith City Council. It is not proposed to gain access to the site from this road, at this stage.

2.6 Existing Drainage

Along the rail alignment, the existing drainage will remain as part of the Phase 1 works. A 675mm diameter stormwater pipe runs through the terminal hardstand and crosses Siding 1B, 2B and the access track at approximately Chainage 485m. Additionally, at Chainage 820m, the existing 2.5m x 1.8m RCBC culvert will remain as part of the Phase 1 works. This culvert outflows to another existing 2.1m RCP culvert crossing at the gravel access track to the west of Siding 2B.

Catch drains are proposed to the east and west of the rail sidings, primarily directing water to the north to fall with the existing terrain. These catch drains are to discharge into Little Creek or South Creek.

Refer to Figure 1.1 below for the locations of the existing drainage.




Figure 1.1: Existing Drainage Location

2.7 Existing Land Use

The existing site was initially acquired by the State Rail Authority (SRA) as a site to house its Tangara train maintenance and storage facility in 1986. It then was unused in the late 1990's. In 1999 the site was filled with material from the Northside Sewerage Tunnel Project.

The proposed land use is for a rail freight terminal and associated logistics facilities. Internal roads, services and ancillary structures are proposed as part of the overall St Marys Intermodal Terminal.

2.8 Existing Services

The following existing utilities and services located at the Facility:

- Optic Fibre cables (NBN & Optus) traverse the site from east to west in the southern portion of the site adjacent the Overhead HV electrical. These are currently only located by Dial before you Dig (DBYD). They are in excess of 3.0m below finished surface levels and are to be retained and protected during the works;
- An 11kV overhead HV electrical line traverses the southern end of the site adjacent the Great Western Railway corridor coming from St Marys station heading west entering the site through the proposed light vehicle access road corridor. This service is owned by RailCorp and is proposed to be retained and protected during construction of the light vehicle access road;
- An additional 11kV overhead HV electrical line is located at the south-eastern portion of the site entering from the Forrester Road entry location along the proposed road corridor briefly before exiting the site south over the Great Western Railway into Camira Street. This service is owned by Endeavour Energy and is proposed to be retained and protected during construction of the light vehicle access road;
- A 66kV overhead HV electrical line also traverses the southern end of the site. This service enters the site from the access connection to Forrester Road and runs adjacent and within the common boundary to Lot 2220 on DP 1172926 and heads west through the southern portion of the site. This service is owned by Sydney Trains and a section of it will need realignment to suit the proposed facility hardstand layout. This HV relocation will be undertaken by a specialist Contractor and is outside the scope of the D&C Contractor;
- A 33kV overhead HV transmission line is located at the northern portion of the site running east to west. Two transmission towers are located within the site boundary. No alteration to this service is proposed as part of this development;
- Existing 150mm diameter reticulation sewer runs approximately along the eastern boundary of the site from south to north crossing the site boundary multiple times. It is proposed to connect into this existing pipe at two separate locations. The sewer is located by DBYD and no easement exists for this service;
- A 525mm diameter trunk sewer and branch line run from east to west across the northern portion of the site. There is a large Sewer vent on this Branch line at the intersection of the branch line, then increases to 600mm diameter west past the rail sidings. The sewer is located by DBYD and no easement exists for this service;
- A 225mm diameter sewer enters the site from Lee Holm Road and heads south to connect into the 525mm trunk sewer mentioned above. The sewer is located by DBYD and no easement exists for this service;

- There are two (2) Authority Water mains available for potable cold water and fire water connection. One identified in Lee Holm Road being 150mm cast iron cement lined. There is an existing 100mm fire hydrant booster at the proposed entry location of Lee Holmes Drive, which will be required to be upgraded or removed for the new works. JHA ensure this is covered in proposed works section; and
- There are two (2) Authority Water mains located in Forrester Road. One being a 600mm ductile iron cement lined trunk main which is not available for connection and the other being a 200mm cast iron cement lined reticulation main which appears to be available for connection. JHA ensure this is covered in proposed works section.

2.9 Easements

There are numerous easements traversing the site inclusive of:

- EASEMENT FOR TRANSMISSION LINE 20.115 WIDE (D431274);
- EASEMENT FOR P.M.G CABLE 12.19 WIDE (K780528);
- EASEMENT FOR P.M.G CABLE 3.05 WIDE (L686302);
- EASEMENT FOR WATER PIPELINE 3.05 WIDE (DP 876781);
- PROPOSED EASEMENT FOR TRANSMISSION LINE 18.29 WIDE (DP 876781);
- EASEMENT FOR RAILWAY TRANSMISSION LINE VARIABLE WIDTH (VIDE K403219);
- EASEMENT FOR RAILWAY LINE 20.115 WIDE (L686302);
- EASEMENT FOR CARRIAGEWAY 2 WIDE (DP 1033086);
- PROPOSED EASEMENT FOR DRAINAGE 4.0 WIDE (DP 1022441);
- EASEMENT FOR DRAINAGE 3.0 WIDE & VARIABLE (DP 1022441)(8661181);
- EASEMENT FOR DRAINAGE 9.145 WIDE (DP876781)(5102977);
- PROPOSED RIGHT OF CARRIAGEWAY 12 WIDE & VARIABLE (DP 1022441);
- EASEMENT FOR P.M.G CABLE 12.19 WIDE (VIDE L686302);
- EASEMENT FOR TRANSMISSION LINE VARIABLE WIDTH (DP 1022441);
- EASEMENT FOR RAILWAY TRANSMISSION LINE 20.115 WIDE (DP 1022441);
- EASEMENT FOR TRANSMISSION LINE 30.48 WIDE (DP 1022441)(8661181);
- EASEMENT FOR TRANSMISSION LINE 9.145 WIDE (DP 1022441);
- EASEMENT FOR TRANSMISSION LINE 20.115 WIDE (DP1022441)(8661181);
- EASEMENT FOR TRANSMISSION LINE VARIABLE WIDTH (DP1022441)(8661181);
- PROPOSED RIGHT OF CARRIAGEWAY 4 WIDE AND VARIABLE;
- EASEMENT FOR DRAINAGE 4 WIDE (DP1022441)(8661181);
- EASEMENT FOR TRANSMISSION LINE 30.48 WIDE (DP876781)(5102977);
- EASEMENT FOR TRANSMISSION LINE 30.48 WIDE (VIDE H83909);
- EASEMENT FOR ELECTRICITY SUPPLY (P423797)(9187901); and

- EASEMENT FOR ELECTRICITY SUPPLY (DP451023)(9187902).

2.10 Water Courses and Flooding

Little Creek flows centrally through the site from east to west. The access road to the bus depot at the east of the site crosses the creek at an existing box culvert. Little Creek continues through the site via a second box culvert beneath the sidings and towards South Creek.

South Creek is located approximately 200m to the west of the existing rail infrastructure within the site and flows from the south to the north and forms part of the Hawkesbury-Nepean catchment.

The site is subject to flooding from both South Creek and Little Creek. Flooding from Little Creek is the dominant flood mechanism with the exception of events of larger magnitude than the 0.2% AEP (1 in 500 ARI event) flood event when flooding from South Creek is expected to overtop the existing rail siding.

Much of the proposed development area is not affected by flooding until the Probable Maximum Flood (PMF) event. Some localised areas of flooding are shown in the flood mapping and are a result of local catchment inflows. These will need to be managed through the site drainage strategy.

A Flood Impact Assessment was undertaken by BG&E and shows that the concept proposal:

- Does not increase flood affectation to surrounding property;
- Does not adversely affect floodways through the site; and
- Can manage flood evacuation from the site in a safe manner.

Refer to the section below for a summary of the flood impact assessment.

3 FLOODING

BG&E Pty Limited (BG&E) were engaged by Pacific National to prepare a flood risk assessment for the proposed rail development at the freight hub facility at St Marys. The aim of the report was to:

- Describe the flood behaviour at the rail location, assuming that construction of the freight hub is completed;
- Understand flood risks to the rail alignment;
- Assess any flood impacts due to changes in the rail vertical alignment and embankment from the pre-development scenario; and
- Establish any flood mitigation measures required, if any, to minimise flood impacts to the development itself and the surrounding area.

In order to develop the flood model, the previously provided *Little Creek Catchment Overland Flow Flood Study* flood model was adopted and amended to suit based on the rigorous approval processes as part of the NSW Floodplain Management Program. Therefore, the flood model was utilised to provide consistency between BG&E flood risk assessment and council flood planning information.

As such, the following below summaries the findings and assumptions made during the Flood Impact Assessment:

- It was determined that any adverse increase in flood levels occurring as a result of the proposed development is within the criteria of the Penrith City Council DCP and contained within land owned by Pacific National. Flood modelling has been undertaken using Penrith City Council's adopted flood model for Little Creek catchment which was developed in accordance with the Floodplain Risk Management Manual;
- No changes have been made to the *Little Creek Overland Flow Flood Study* flood model parameters and assumptions, including blockage assumptions and catchment hydrology to remain consistent;
- Based on the Council's flood modelling, the dominant flood mechanism for flooding is flows from Little Creek (Up to the 0.2% AEP event). For events of larger magnitude, backwater flooding from South Creek becomes the dominant flood mechanism;
- Flood levels (outside of the development application area) are not increased by more than 0.1m by the proposed works in events up to 0.2% AEP event;
- The proposed development is not considered to expose any resident to unacceptable levels of risk or property to unreasonable damage and will not increase flood hazard or risk to other properties;
- The site not expected to be significantly at risk from a PMF event on Little Creek, however a PMF event on South Creek would inundate approximately half of the development area; and
- It is recommended that a formal evacuation management plan be prepared at later stages of the design.

Refer to B18028_RailDA_RPT_003_FIA_RevA for the complete flooding investigation and justification behind the flooding impact assessment and associated strategies.

4 STORMWATER QUANTITY ASSESSMENT

4.1 Design Criteria

The stormwater drainage system has been designed to meet the criteria specified in Pacific National's Infrastructure Maintenance Manual IMM 11-01 Railway Drainage Standard.

4.2 Catchment Representation

The proposed sub-catchments were determined based on the rail design and discharge locations. Refer to Appendix A for the hydraulic calculations table which outlines each sub catchment area and their respective parameters for the proposed rail works. The total rail catchment area is approximately 3.97ha.

4.3 Catchment Discharge

The post development catchment hydrology has been assessed using the Rational Method through the 12d program. In order to achieve the mitigation of increased flow and velocity, drainage infrastructure have been appropriately graded and sized based on existing surface levels to prevent impacts on peak flow. Based on the 12d analysis, it was determined that shallow, slow moving water passed through the open channels and culvert crossings.

The post-development catchment design replicates existing catchment design in order to prevent deviation from existing catchment parameters and outcomes. To coincide with this principal, the proposed works will

also replicate complete earthworks compaction design. Whilst maintaining discharge locations, an improved drainage scheme will be implemented to allow for efficient discharge. As part of the flooding assessment completed for the freight hub, it was determined for the drainage to release runoff quickly to prevent impact on the Little Creek peak flow. Therefore, detention is not required as part of the quantity assessment.

Refer to the St Marys Freight Hub 80% Rail Design Works Flood Assessment Report (xx.docx) completed by BG&E for details regarding flooding requirements.

4.4 Stormwater Management

4.4.1.1 Drainage Design

Drainage of the rail formation has been provided by grading the new rail capping with crossfall. This allows stormwater to run-off to the surrounding area as appropriate. Open drainage has largely been adopted, with the exception of utilising proposed culvert crossings.

The following outlines the design basis for the proposed system:

- A 1 in 20 year ARI (5% AEP) design event has been adopted for the design of the open channel drainage. This is further documented within the FSR and in line with PN IMM's;
- As no freeboard requirements are set within the PN IMM guidelines, a nominal freeboard during the 5% AEP event of 300mm has been adopted from the top of rail to the water surface;
- A Manning's roughness of 0.03 for open drainage has been used. This allows for degradation of the flow path over time;
- A fraction impervious of 100% has been applied to each catchment to replicate the compacted surface of the rail capping, for all areas where works are proposed;
- A minimum time of concentration of 5 minutes has been applied to each catchment;
- An Antecedent Moisture Condition (AMC) of 3 has been used within the model to replicate an already saturated catchment from preceding storm events. This reduces the storage and infiltration capacity of the catchment;
- Scour protection provided as per Austroads Guide to Road Design Part 5b (2013) based on 1% AEP velocities; and
- Maximise the use of open drainage and discharge the system to Little Creek or South Creek.

4.4.1.2 Cross Drainage

As part of the Phase 1 Rail Design, five culvert crossings are proposed:

- 750x375 RCBC Culvert Crossing (Ch 120 on MC01) under Siding 1A and 2A. This crossing drains the area in between the terminal access road and Great Western Railway;
- 750x375 RCBC Culvert Crossing (Ch 770 on MC01) under the access track. This crossing drains the hardstand the area between Siding 1A and 2A and outflows to Little Creek;
- 750x375 RCBC Culvert Crossing (Ch 880 on MC01) under the access track. This crossing drains a portion of the Sidings and outflows to Little Creek;
- 750x375 RCBC Culvert Crossing (Ch 1232 on MC01) under Siding 1B and 2B. This crossing drains the eastern open drainage to the western channels; and

- 750x375 RCBC Culvert Crossing (Ch 1417 on MC01) under 1B and 2B. This crossing drains the eastern open drainage to the western channel and out to South Creek.

4.5 Lawful Point of Discharge

The existing rail corridor featured a poor drainage scheme; utilising two culverts to divert flows from the terminal to Little Creek. As part of the rail works in Phase 1, open channels and cross drainage were implemented to improve the drainage design. An additional open channel is proposed at the north end of the rail works boundary to allow for water to outflow to South Creek.

5 STORMWATER QUALITY ASSESSMENT

5.1 Water Quality Objectives

This site is subject to the water quality objectives outlined in the Penrith City Council Waste Water Urban Design Policy (2017) which are:

- 85% reduction for Total Suspended Solids (TSS);
- 60% reduction for Total Phosphorous (TP);
- 45% reduction for Total Nitrogen (TN); and
- 90% reduction for Total Gross Pollutants.

5.2 Treatment Methodology

The proposed stormwater treatment system for the development utilises bioretention swales and the existing sedimentation basin located adjacent to Little Creek. The selected sizing of the bioretention swales was determined based on catchment size constraints and the requirement to achieve water quality targets. The water quality treatment train design was based on site constraints and utilising the existing drainage scheme.

Accompanying this report is a MUSIC model of the proposed treatment system.

5.3 Catchment Properties

The proposed catchment parameters are outlined in Table 5.1 below. The proposed catchment parameters have been determined based on the rail corridor and expected pollutants. Refer to Appendix B for a visual representation of the proposed catchments.

Table 5.1: Catchment Parameters

Catchment ID	Catchment Area (ha)	Fraction Impervious (%)	Surface Type	Discharge Location
Catchment 1	1.683	100	Industrial	Existing Sedimentation Basin (Little Creek)

Catchment 2	0.022	100	Industrial	Existing Sedimentation Basin (Little Creek)
Catchment 3	0.423	100	Industrial	Existing Sedimentation Basin (Little Creek)
Catchment 4	0.321	100	Industrial	Existing Sedimentation Basin (Little Creek)
Catchment 5	1.204	100	Industrial	South Creek (Existing discharge location)
Catchment 6	0.249	100	Industrial	South Creek (Existing discharge location)
Untreated Catchment	0.068	100	Industrial	Little Creek (Existing discharge location)

Industrial catchment nodes have been adopted for the MUSIC analysis as this closely replicates the expected pollutant load from the rail corridor.

A fraction impervious of 100% has been adopted to replicate the highly compacted nature of the rail corridor.

Note that the untreated catchment is not able to be treated due to the limitations of earthworks and formation over Little Creek. This scheme is in keeping with the existing rail corridor, with all other areas within the corridor being treated. This is expected to provide a vast improvement over the existing water quality.

5.4 Treatment Train

The following treatment system was adopted to achieve the required pollutant load reductions:

- **5x Vegetated Swales with Bioretention**
 - Vegetated swales are an effective stormwater conveyance and treatment device, commonly used throughout a vast range of stormwater applications. They are highly effective at sediment and suspended solids removal, which in turn removes phosphorus and nitrogen as attached nutrients to the sediment. In addition to this, they are a low-maintenance stormwater treatment method which is both natural and aesthetically pleasing. Note that the proposed vegetated swales prelude small bioretention basins for nutrient removal. The vegetated swales act as the primary treatment to filter out the majority of heavy sediments and gross pollutants.
 - Bioretention basins are an efficient stormwater treatment device, commonly used for their effective nutrient removal capabilities. Saturated basins are proposed to outlet to the existing waterways to improve the effects of nitrogen removal by allowing moisture storage in plants. Planting of the bioretention basins is to be in accordance with the Penrith City Council WSUD Technical Guidelines. The following Figure 5.1 below outlines the typical cross section of the bioretention system adopted.




Figure 5.1: Typical Bioretention Cross Section

- **1x Existing Sedimentation Basin**

- The existing sedimentation basin will be utilised and treated as a wet sediment basin as part of the drainage scheme. As not much information is known, it is assumed that no nutrient uptake from existing plants will be accounted for.

- **3x Spill Capture Basins**

- The proposed spill capture is in the form of an inlet pond below the overflow weir. A baffle is proposed to prevent hydrocarbons and oil from exiting the pond. In order to model the spill capture they have been modelled as sediment basins with MUSIC. This allows a coincidental spill event to be taken into account with the rainfall event. Spill capture basins have been modelled as cascading sediment basins to simulate the settlement of particles and storage of water. In addition to this as the swales are vegetated, nutrient uptake from plants will be provided; however, this is not modelled. The following Figure 5.2-5.4 provides an illustration of a typical spill basin.




Figure 5.2: Typical Spill Capture Basin




Figure 5.3: Typical Baffle Concept 1




Figure 5.4: Typical Baffle Concept 2

The proposed treatment system is as shown below in Figure 5.5 and the water quality results are tabulated in Table 5.2. Due to the large existing sedimentation basin being utilised as part of the water quality treatment train, achieving water quality targets requires little additional water quality treatment infrastructure.




Figure 5.5: Developed Site MUSIC Model

5.5 MUSIC Results

The following Table 5.2 outlines the MUSIC modelling results achieved.

Table 5.2: MUSIC Modelling Results

	Source Load	Residual Load	Percentage Reduction (%)
Flow (ML/year)	21.9	20.2	8.1
Total Suspended Solids (kg/year)	4080	486	88.1
Total Phosphorus (kg/year)	6.62	2.46	62.8
Total Nitrogen (kg/year)	49	26.9	45
Gross Pollutants (kg/year)	619	10.7	98.3

6 STORMWATER QUALITY MANAGEMENT PLAN – CONSTRUCTION PHASE

6.1 Objectives

The objective of the Construction Phase Management Plan is to ensure compliance with the Penrith City Council requirements and the Landcom Managing Urban Stormwater: Soils and Construction. The purpose of the management plan is to prevent the discharge of polluted stormwater off the site and to ensure that the environmental values of receiving waters are maintained or enhanced.

Pollutants typically generated during the Construction Phase are outlined in Table 6.1.

Table 6.1: Typical Construction Phase Pollutant

Pollutant	Sources
Litter	Paper, construction packaging, food packaging, cement bags, off-cuts.
Sediment	Unprotected exposed soils and stockpiles during earthworks and building.
Hydrocarbons	Fuel and oil spills, leaks from construction equipment.
Toxic materials	Cement slurry, asphalt prime, solvents, cleaning agents, wash waters (e.g. from tile works).
pH altering substances	Acid sulphate soils, cement slurry and wash waters.

The proposed stormwater treatment devices detailed within this report are to be constructed and established in accordance with the Water by Design Construction and Establishment Guidelines Version 1.1, April 2010.

Landcom's Managing Urban Stormwater: Soils and Construction – Volume 1 was utilised to determine relevant performance criteria in relations to construction site management practices. These criteria will be adhered to in order to achieve construction phase water quality management.

Table 6.2: Typical Construction Phase Criteria

Issue	Construction Phase Stormwater Design Desired Outcomes
Drainage Control	<ol style="list-style-type: none">1. Manage stormwater flows around or through areas of exposed soil to avoid contamination.2. Manage sheet flows in order to avoid or minimise the generation of rill or gully erosion.3. Provide stable concentrated flow paths to achieve the construction phase stormwater management design objectives for temporary drainage works.

	4. Provide emergency spillways for sediment basins to achieve the construction phase stormwater management design objectives for emergency spillways on temporary sediment basins.
Erosion Control	<ol style="list-style-type: none"> 1. Stage clearing and construction works to minimise the area of exposed soil at any one time. 2. Effectively cover or stabilise exposed soils prior to predicted rainfall. 3. Prior to completion of works for the development, and prior to removal of sediment controls, all site surfaces must be effectively stabilised using methods which will achieve effective short-term stabilisation.
Sediment Control	<ol style="list-style-type: none"> 1. Direct runoff from exposed site soils to sediment controls that are appropriate to the extent of disturbance and level of erosion risk.
Litter, Hydrocarbons and other Contaminants	<ol style="list-style-type: none"> 1. Remove gross pollutants and litter. 2. Avoid the release of oil or visible sheen to released waters. 3. Dispose of waste containing contaminants at authorised facilities.
Water Stability and Flood Flow Management	<ol style="list-style-type: none"> 1. Where measures are required to meet post-construction waterway stability objectives, these are either installed prior to land disturbance and are integrated with erosion and sediment controls, or equivalent alternative measures are implemented during construction. 2. Earthworks and the implementation of erosion and sediment controls are undertaken in ways which ensure flooding characteristics (including stormwater quantity characteristics) external to the development site are not worsened during construction for all events up to and including the 1 in 100 year ARI (1% AEP).

6.2 Management of Sedimentation & Erosion

A siltation and erosion fence are to be erected. It is expected that the siltation fence along the western perimeter of the site will eliminate almost all risk of sediment being washed off the site, as the site falls to the west. Accidental spills of soil or any other material shall be removed immediately if rainfall is likely to occur or at least upon completion of the days' work depending upon the material.

Entry and exit from the site will be restricted to a single stabilised location at Forrester Road to minimise the risk of tracking sediment over the site. It is expected that a layer of crushed rock will provide the necessary stabilisation for the access route. A specific area on the site shall be designated for washing down construction plant. The wash-down area will be contained by earth bunds. There will be no waste water discharged from the site during construction.

Conceptual details of the control measures to be implemented during construction are presented in Appendix C. The details of the erosion and sediment control devices are to be confirmed during the Operational Works phase.

6.3 Management of Contaminated Soils

As illustrated below in Figure 6.1, the proposed site location is not affected by acid sulphate soils on the New South Wales ePlanning Interactive Mapping.



Figure 6.1: NSW Government Acid Sulphate Soil Map (Source: NSWG)

6.4 Management of Imported Materials

Any material imported onto the site (including construction materials) will be stockpiled in a location where it cannot contaminate stormwater runoff.

6.5 Monitoring & Maintenance

Silt traps, sediment fences and structural measures should be checked daily during construction by the Construction Manager. Inspections will ensure the integrity of control structures and other structural measures. Additional inspections will be required immediately following periods of heavy rain. Sediment build-up is to be removed from behind the silt fences and other barriers immediately after each major rainfall event. All noted stormwater treatment devices within this report are to be inspected, maintained, rectified and reported on in accordance with the Water by Design Maintaining Vegetated Stormwater Assets Version 1, (2012) manual.

6.6 Responsibility & Reporting

Performance monitoring of all drainage control measures along with erosion and sediment control devices will remain the responsibility of the contractor. Site inspection forms/checklists shall be reported to the Construction Manager following inspection of water quality devices/measures.

The contractor should erect signage at the entrance to the site with contact information (including after-hours contact information). The contractor shall be responsible for the appropriate handling of all complaints.

The contractor is to report on all stormwater quality treatment devices in accordance with Penrith City Council requirements.

7 EROSION AND SEDIMENT CONTROL DESIGN

7.1 Erosion and Sediment Control

- Erosion and Sediment Control
 - New South Wales Landcom Blue Book – Managing Urban Stormwater 2004; and
 - International Erosion Control Association Best Practice Erosion and Sediment Control.
- Permanent Stormwater Drainage
 - Australian Standard 3500.3 2015 – Plumbing and Stormwater Drainage;
 - Australian Standard 3725 2007 – Design for Installation of Buried Concrete Pipes;
 - Australian Rainfall and Runoff 2016;
 - Roads Maritime Services (RMS) Standard Drawings and Details (where applicable); and
 - Australian Guide to Road Design – Drainage - Part 5A and 5B (where applicable).

7.2 Pre-Construction Phase

Before construction activities commence, the following measures are to be implemented to mitigate against disturbance and adverse water quality impacts. These measures may be adopted in a staged approach and may be implemented prior to construction beginning in any one section of the project. These elements are further discussed within the Construction Environment Management Plan (CEMP), prepared by the Contractor.

- Designation of area for plant, storage of raw material, construction equipment, vehicle parking and wash down pads;
- Diversion of upstream stormwater runoff around disturbed areas of the development as required;
- Immediate stabilization of disturbed areas, where required for highly erodible soils. This can be assessed and confirmed once site soil analysis results are available;

- Monitoring of stormwater quality discharging from the site and the implementation of additional measures if quality of discharge exceeds the requirements;
- Designation and marking of transport routes across the site to minimise dust disturbance;
- Erosion management techniques and measures to be installed during construction. This is further discussed within the following sections of this report;
- Sediment control measures to be installed during construction. This is further discussed within the following sections of this report; and
- Education of site personnel for the implementation and management of sediment and erosion control measures.

7.3 Construction Phase

The following outlines the proposed erosion and sediment control measures to be adopted for construction.

7.3.1 Bulk Earthworks

Bulk earthworks are to be minimised to where necessary and to be carried out in accordance with the design package.

It is the contractor's responsibility to manage the site's erosion and sediment control measures, including staging and dust control/suppression.

For details regarding extent of earthworks, and cut and fill areas, refer to the Bulk earthworks design package.

7.3.2 Erosion Control

Erosion matter is triggered by the unintended energy mismanaged by the movement of surface runoff. The following engineering features are expected to be provided as part of the civil works package to minimise the erosion by surface runoff:

- Catch Drains (Diversion channels) with Check Dams:
 - These have been implemented where necessary to drain capping/pavement and capture runoff from surrounding areas. Rock check dams are proposed to dissipate flow energy and provide small sediment traps. Check dams can remain for the operational phase, at the discretion of the Contractor and Pacific National.
- Inlet & outlet protection:
 - Culvert inlet and outlet protection has been implemented as part of the drainage works, to prevent soil erosion caused by the flow acceleration into culverts and concentrated flow exiting culverts.
- Erosion Matting:
 - This has been used at concentrated flow locations for immediate erosion mitigation, until ground cover and or rock protection has been implemented. This is considered an interim measure;
- Geotextile:

- This has been designed and implemented, where deemed necessary, to manage the impact caused by the kinetic energy carried with the runoff, as well as in (assisting) providing efficient drainage solution where it is applicable such as acting as a separation layer between rock mattress and underlying soil.

For details refer to the erosion and sediment control plans.

7.3.3 Sediment Control

The following measures have been proposed for the project to form a holistic sediment control during the construction phase of the civil works

- Stabilised entry/exit:
 - This is to be implemented at the entry location of all working areas to minimise sediment travel onto the road network.
- Wash down area
 - A specific area on the site shall be designated for washing down construction plant. The wash down area will be contained by earth bunds. There will be no waste water discharged from the site during construction.

7.4 Operational Phase

The proposed operational drainage scheme for the rail package of works can be found within Appendix C. The scheme provides a combination of open channels and culvert crossings.

The following aspects of the works have been considered:

7.4.1 Erosion Control

The following erosion control measures are provided as part of the Erosion and Sediment Control Plan (ESCP) to minimise erosion by surface runoff:

- Vegetation/Ground Cover:
 - The primary erosion control measure across the site is established ground cover, which will largely remove the potential for erosion. Note that no immediate vegetation other than landscaping is proposed. It is expected that over time through natural measures the site will become vegetated. As the site is evenly graded and has existing ground cover there is minimal risk of flow concentrations in common rainfall events.
- Shallow Grade Open Drainage:
 - Shallow open drainage has been adopted wherever possible to allow for low flow velocities, largely mitigating the need for additional scour protection above and beyond ground cover.
- Outlet protection:
 - Culvert outlet protection has been implemented as part of the drainage works, to prevent soil erosion caused by the flow acceleration out of culverts and concentrated flow exiting culverts.
- Geotextile:

- This has been designed and implemented, where deemed necessary, to manage the impact caused by the kinetic energy carried with the runoff, as well as in (assisting) providing efficient drainage solution where it is applicable such as acting as a separation layer between rock mattress and underlying soil.

7.4.2 Sediment Control

The following measures have been proposed for the project to form a holistic sediment control during the operational phase of borrow pit:

- Vegetation/Ground Cover:
 - Aside from providing erosion protection during rainfall events, vegetation also acts to trap sediment within shallow slow-moving water. This allows soils to be retained on site, should they erode. Erosion within open drainage is not expected to occur due to the low flow velocities and rock protection provided. Note that no immediate vegetation other than landscaping is proposed. It is expected that over time through natural measures the site will become vegetated.

8 STORMWATER QUALITY MANAGEMENT PLAN – OPERATIONAL PHASE

8.1 Objectives

Water quality objectives for stormwater leaving the developed site under the operational phase are based on reductions in mean annual pollutants loads detailed in the Penrith City Council WSUD Policy (2017). Pollutant reduction values are outlined in Table 7.1 below.

Table 8.1: Operational (Permanent) Water Quality Objectives

Pollutant Indicator	Pollutant Reduction
Total Suspended Solids	85%
Total Phosphorous	60%
Total Nitrogen	45%
Gross Pollutants	90%

8.2 Performance Requirements

Performance requirements for the Management Plan are in accordance with the Penrith City Council and Landcom Managing Urban Stormwater: Soils and Construction Volume 1.

- The reduction of dust and particulate matter being washed into the stormwater drainage system; and

- The prevention of hydrocarbons, nutrients, chemicals and heavy metals washed from the stormwater drainage system to the external catchment.

8.3 Management Measures

The majority of the site will either be sealed or landscaped following development. The amount of sediment likely to be generated by a mulched and watered landscape area is considered to be minimal.

Gross pollutants such as paper and plastic waste will be prevented from entering the stormwater drainage system by the installation of filtration and regular maintenance.

Dust and particulate matter washed into the stormwater system will be reduced by regular sweeping and removal.

Dangerous goods will be stored in properly designed and constructed storage areas as required by the relevant statutory requirements.

All noted stormwater treatment devices noted within this report are to be inspected, maintained, rectified and reported on in accordance with Penrith City Council and SafeWork NSW requirements.

8.4 Monitoring & Maintenance

The monitoring and maintenance of the proposed spill basins is to be carried out in accordance with the requirements stipulated by the Water by Design Maintaining Vegetated Stormwater Assets Version 1, (2012) manual.

9 CONCLUSION

The SBSMP demonstrates that under the proposed concept plan, stormwater runoff from the development will be in compliance with the relevant design guidelines and codes as listed in Section 1.3, to provide mitigation strategies in regards to the proposed development on receiving waters. Refer to the flooding assessment report undertaken by BG&E (B18028_RailDA_RPT_003_FIA_RevA) for details regarding the flooding investigation and the associated proposed flooding mitigation strategies.

The consideration of the proposed stormwater runoff and drainage demonstrates the viability of the proposed rail works, with regards to stormwater quantity and quality. As outlined in the earlier sections, the proposed water quality treatment scheme achieved the water quality targets as outlined the Penrith City Council WSUD Policy and will be constructed based on best practice management principles.

It was identified that the volume and rate of stormwater runoff levels will remain slow and shallow, as imitating the existing catchment design parameters was the overall design outcome. Therefore, stormwater detention was not required. Erosion and sediment control measures during the construction phase will be implemented as illustrated in Appendix C.

Phase 1 Rail Works Hydraulic Calculations





LOCATION				TIME		SUB-CATCHMENT RUNOFF							INLET DESIGN				DRAIN DESIGN										HEADLOSSES										PART FULL PIPE				DESIGN LEVELS											
DESIGN EVENT (AEP)	STRUCTURE NAME	DRAIN SECTION	SUB-CATCHMENTS CONTRIBUTING	tc (mins)	t (mm/hr)	C CO-EFFICIENT OF RUNOFF	C10 JOY RUNOFF COEFFICIENT (PREVIOUS AREA)	C10 JOY RUNOFF COEFFICIENT (PREVIOUS AREA)	A SUB-CATCHMENT AREA (ha)	C*A EQUIVALENT AREA (ha)	Q (m³/s)	Qa FLOW IN (N.C. BYPASS) (m³/s)	ROAD GRADE AT INLET (%)	MAXIMUM FLOODED WIDTH (m)	MAXIMUM D*V PRODUCT (m³/s)	MINOR FLOW ROAD CAPACITY (m³/s)	INLET TYPE	INLET DESCRIPTION	Qi FLOW INTO INLET (m³/s)	Qb BYPASS FLOW (m³/s)	BYPASS STRUCTURE NAME	tv CRITICAL TIME OF COAC. (mins)	i CRITICAL RAINFALL INTENSITY (mm/hr)	A CRITICAL EFFECTIVE AREA (ha)	Q MAJOR TOTAL FLOW (m³/s)	MAJOR SURFACE FLOW CAPACITY (m³/s)	MAJOR SURFACE FLOW (m³/s)	PIPE FLOW (m³/s)	L REACH LENGTH (m)	PIPE GRADE (%)	PIPE/BOX DIMENSIONS	PIPE TYPE (CLASS)	Vf FLOW VELOCITY FULL PIPE (GRADE CAPACITY) (m/s)	STRUCTURE KU CHART	STRUCTURE KU METHOD	STRUCTURE KU	STRUCTURE KW	STRUCTURE SUBMERGENCE RATIO	STRUCTURE GRATE FLOW RATIO	STRUCTURE W.S. LOSS (m)	SF PIPE FRICTION SLOPE (%)	Hf PIPE FRICTION HEADLOSS (L x S) (m)	V2/2g PIPE VELOCITY HEAD (m/s)	D PART FULL FLOW DEPTH (m)	Vp PART FULL FLOW VELOCITY (m/s)	PIPE UPSTREAM HGL (m AHD)	PIPE DOWNSTREAM HGL (m AHD)	UPSTREAM STRUCTURE HGL (m AHD)	STRUCTURE SETOUT LEVEL (m AHD)	STRUCTURE NAME		
5.0%	OC6/2	OC6/2 to D/1		0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000	0.796					CHNL auto	OPEN CHANNEL	0.000	0.000		1.799	219.849	0.000			0.000	0.000	0.943	0.155	0.500	CHNL	0.000		Direct	0.000	0.000			0.000	0.000	0.000	0.000	0.000	0.000	21.767	21.767	21.767	21.491	OC6/2	
1.0%				0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000								0.000	0.000		1.799	295.665	0.000	0.000		0.000						0.000			0.000	0.000			0.000	0.000	0.000	0.000	0.000	0.000	21.797	21.797	21.797		D/1	
5.0%	D/1	D/1 to D/2		0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000						HW IN	HEADWALL	0.000	0.000		1.807	219.386	0.000		0.000	0.000	24.991	0.193	0.375	BC	0.000	Outlet Control Outlet Control	Ku - 201 Box Culvert Inlet - 30"	0.000	0.000	0.728		0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	21.767	21.767	21.767	21.994	D/1
1.0%				0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000								0.000	0.000		1.807	295.052	0.000	0.000		0.000						0.000			0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	21.797	21.797	21.797				
5.0%	D/2	D/2 to OC3/4		0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000	3.500					HW OUT	HEADWALL	0.000	0.000	OC3/4	2.015	207.801	0.000		0.000	0.000	2.510	0.171	0.500	CHNL	0.000		Direct	2.000	2.000			0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	21.767	21.767	21.767	21.946	D/2
1.0%				0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000								0.000	0.000	OC3/4	2.015	279.725	0.000	0.000		0.000						0.000			2.000	2.000			0.000	0.000	0.000	0.000	0.000	0.000	21.797	21.797	21.797			
5.0%	OC7/2	OC7/2 to E/1	OC7/1 OC8/2 OC8/3 OC8/4	5.0	178.000	0.954	0.900,0.9 00 50	0.750,0.7 50	0.093	0.089	0.044	0.044	1.431					CHNL auto	OPEN CHANNEL	0.044	0.000		5.742	173.105	0.225		0.062	0.108	0.941	0.275	0.500	CHNL	0.124		Direct	0.000	0.000			0.000	1.867	0.010	0.001	0.265	0.442	21.666	21.648	21.666	21.452	OC7/2		
1.0%				5.0	239.000	1.000	0.900,0.9 00 50	0.750,0.7 50	0.093	0.093	0.062	0.062								0.062	0.000		5.742	232.473	0.237	0.199		0.137						0.157			0.000	0.000			0.000	1.112	0.007	0.001	0.289	0.469	21.694	21.684	21.694			
5.0%	E/1	E/1 to E/2	OC7/1 OC8/2 OC8/3 OC8/4 OC7/2	0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000						HW IN	HEADWALL	0.000	0.000		5.750	173.053	0.225		0.000	0.108	22.413	2.691	0.375	BC	0.385	Inlet Control Inlet Control	Ku - 201 Box Culvert Inlet - 30"	16.584	16.580	0.531	0.126	1.199	0.458	0.008	0.073	1.965	21.523	21.254	21.648	21.949	E/1			
1.0%				0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000								0.000	0.000		5.750	232.404	0.237	0.137		0.137						0.487			12.320	12.320	0.626	0.149	1.019	0.449	0.012	0.086	2.136	21.535	21.306	21.684				
5.0%	E/2	E/2 to OC3/7	OC7/1 OC8/2 OC8/3 OC8/4 OC7/2	0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000						HW OUT	HEADWALL	0.000	0.000		5.936	171.821	0.225		0.000	0.108	1.806	0.504	0.500	CHNL	0.123		Direct	2.000	2.000			0.002	0.018	0.000	0.001	0.236	0.554	21.252	21.252	21.254	21.346	E/2		
1.0%				0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000								0.000	0.000		5.936	230.761	0.237	0.136		0.136						0.155			2.000	2.000			0.002	0.015	0.000	0.001	0.257	0.587	21.304	21.304	21.306			
5.0%	OC10/1	OC10/1 to OC10/2		0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000						CHNL auto	OPEN CHANNEL	0.000	0.000	OC10/2	1.000	267.000	0.000		0.000	0.000	83.684	1.166	0.700	CHNL	0.000		Direct	0.000	0.000			0.000	0.903	0.756	0.000	0.000	0.000	30.001	29.245	30.001	30.001	OC10/1		
1.0%				0.0	0.000		0.900,0.9 00 50	0.750,0.7 50		0.000	0.000	0.000								0.000	0.000	OC10/2	1.000	358.000	0.000	0.000		0.000						0.000			0.000	0.000			0.000	0.869	0.727	0.000	0.000	0.000	30.001	29.274	30.001			
5.0%	OC10/2	OC10/2 to A/1		5.0	178.000	0.954	0.900,0.9 00 50	0.750,0.7 50	0.167	0.159	0.079	0.079	1.194	0.744	0.212	4.351	CHNL auto	OPEN CHANNEL	0.079	0.000		5.000	178.000	0.159		4.351	0.111	0.079	2.230	0.500	0.700	CHNL	0.064		Direct	0.000	0.000			0.000	2.157	0.024	0.000	0.240	0.546	29.245	29.197	29.245	29.025	OC10/2		
1.0%				5.0	239.000	1.000	0.900,0.9 00 50	0.750,0.7 50	0.167	0.167	0.111	0.111		0.846	0.262	4.35.																																				



LOCATION				TIME		SUB-CATCHMENT RUNOFF										INLET DESIGN										DRAIN DESIGN										HEADLOSSES										PART FULL PIPE						DESIGN LEVELS					
DESIGN EVENT (AEP)	STRUCTURE NAME	DRAIN SECTION	SUB-CATCHMENTS CONTRIBUTING	t _c	I	C	C10	C10	A	C*A	Q	Qa									tv	A	Q					Vf			Ku	Kw		Hw	Sf	Hf	V2/2g	D	Vp																		
				(mins)	(mm/hr)				(ha)	(ha)	(m³/s)	(m³/s)									(mins)	(mm/hr)	(ha)	(m³/s)	(m³/s)			(m/s)							(m)	(%)	(m)	(m/s)	(m)	(m/s)	(m AHD)	(m AHD)	(m AHD)	(m AHD)													
5.0%	OC11/1	OC11/1 to OC11/2		0.0	0.000		0.900,0.9 00	0.750,0.7 50		0.000	0.000	0.000				CHNL auto	OPEN CHANNEL	0.000	0.000	OC11/2	1.000	267.000	0.000			0.000	0.000	8.949	1.036	0.500	CHNL	0.000		Direct	0.000	0.000		0.000	0.000	0.000	0.000	0.000	0.000	21.832	21.832	21.832	21.650	OC11/1									
1.0%				0.0	0.000		0.900,0.9 00	0.750,0.7 50		0.000	0.000	0.000						0.000	0.000	OC11/2	1.000	358.000	0.000	0.000		0.000							0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	21.883	21.883	21.883												
5.0%	OC11/2	OC11/2 to OC11/3		5.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.012	0.011	0.006	0.006	13.991	0.391	0.029	3.552	CHNL auto	OPEN CHANNEL	0.006	0.000		5.000	178.000	0.011		3.552	0.008	0.006	12.399	0.911	0.500	CHNL	0.015		Direct	0.000	0.000		0.000	0.001	0.000	0.000	0.099	0.380	21.832	21.832	21.832	21.557	OC11/2								
1.0%				5.0	239.000	1.000	0.900,0.9 00	0.750,0.7 50	0.012	0.012	0.008	0.008		0.444	0.035	3.552			0.008	0.000		5.000	239.000	0.012	0.016		0.008					0.021		0.000	0.000		0.000	0.001	0.000	0.000	0.113	0.414	21.883	21.883	21.883												
5.0%	OC11/3	OC11/3 to OC11/4	OC11/2	5.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.011	0.010	0.005	0.005	2.905	0.393	0.026	5.244	CHNL auto	OPEN CHANNEL	0.005	0.000		5.103	177.318	0.022		5.244	0.007	0.011	13.607	0.451	0.500	CHNL	0.012		Direct	0.000	0.000		0.000	0.000	0.000	0.000	0.101	0.299	21.832	21.832	21.832	21.444	OC11/3								
1.0%				5.0	239.000	1.000	0.900,0.9 00	0.750,0.7 50	0.011	0.011	0.007	0.007		0.447	0.033	5.244			0.007	0.000		5.103	238.091	0.023	0.022		0.015					0.017		0.000	0.000		0.000	-0.003	0.000	0.000	0.110	0.325	21.883	21.883	21.883												
5.0%	OC11/4	OC11/4 to OC11/5	OC11/2 OC11/3	5.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.032	0.031	0.015	0.015	2.018	0.646	0.047	1.968	CHNL auto	OPEN CHANNEL	0.015	0.000		5.217	176.570	0.052		1.968	0.021	0.026	10.395	0.592	0.100	CHNL	0.514		Direct	0.000	0.000		0.000	3.301	0.343	0.014	0.100	0.514	21.832	21.489	21.832	21.383	OC11/4								
1.0%				5.0	239.000	1.000	0.900,0.9 00	0.750,0.7 50	0.032	0.032	0.021	0.021		0.735	0.058	1.968			0.021	0.000		5.217	237.093	0.055	0.058		0.036					0.724		0.000	0.000		0.000	3.594	0.374	0.015	0.100	0.724	21.883	21.509	21.883												
5.0%	OC11/5	OC11/5 to OC3/8	OC11/2 OC11/3 OC11/4	5.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.009	0.009	0.004	0.004	2.868	0.292	0.030	19.568	CHNL auto	OPEN CHANNEL	0.004	0.000	LOST	5.200	176.680	0.061		19.568	0.006	0.030	76.383	0.824	1.000	CHNL	0.048		Direct	0.000	0.000		0.000	0.532	0.421	0.000	0.167	0.537	21.489	21.082	21.489	21.322	OC11/5								
1.0%				5.0	239.000	1.000	0.900,0.9 00	0.750,0.7 50	0.009	0.009	0.006	0.006		0.331	0.038	19.568			0.005	0.001	LOST	5.303	236.331	0.064	0.047		0.041					0.065		0.000	0.000		0.000	0.496	0.395	0.000	0.188	0.581	21.509	21.131	21.509												
5.0%	OC2/1	OC2/1 to OC2/2		0.0	0.000		0.900,0.9 00	0.750,0.7 50		0.000	0.000	0.000	5.138				CHNL auto	OPEN CHANNEL	0.000	0.000	OC2/2	1.000	267.000	0.000		0.000	0.000	56.091	0.584	0.500	CHNL	0.000		Direct	0.000	0.000		0.000	0.278	0.156	0.000	0.000	0.000	21.949	21.793	21.949	21.949	OC2/1									
1.0%				0.0	0.000		0.900,0.9 00	0.750,0.7 50		0.000	0.000	0.000						0.000	0.000	OC2/2	1.000	358.000	0.000	0.000		0.000							0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	21.949	21.801	21.949	21.949											
5.0%	OC2/2	OC2/2 to OC2/3		0.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.084	0.081	0.040	0.040	0.272	0.897	0.089	1.681	CHNL auto	OPEN CHANNEL	0.040	0.000	OC2/3	5.000	178.000	0.081		1.681	0.056	0.040	67.187	0.510	0.500	CHNL	0.046		Direct	0.000	0.000		0.000	0.427	0.298	0.000	0.172	0.387	21.793	21.506	21.793	21.621	OC2/2								
1.0%				5.0	239.000	1.000	0.900,0.9 00	0.750,0.7 50	0.084	0.084	0.056	0.056		1.019	0.110	1.681			0.045	0.011	OC2/3	5.000	239.000	0.084	0.101		0.045					0.051		0.000	0.000		0.000	0.393	0.270	0.000	0.179	0.398	21.801	21.537	21.801												
5.0%	OC2/3	OC2/3 to OC2/4	OC2/2	5.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.105	0.100	0.049	0.049	0.575	0.728	0.136	4.561	CHNL auto	OPEN CHANNEL	0.049	0.000		5.560	174.305	0.180		4.561	0.081	0.087	65.915	0.551	0.500	CHNL	0.100		Direct	0.000	0.000		0.000	0.479	0.322	0.001	0.227	0.484	21.506	21.190	21.506	21.279	OC2/3								
1.0%				5.0	239.000	1.000	0.900,0.9 00	0.750,0.7 50	0.105	0.105	0.070	0.081		0.876	0.184	4.561			0.081	0.000		5.560	234.073	0.189	0.204		0.123					0.141		0.000	0.000		0.000	0.487	0.328	0.001	0.258	0.528	21.537	21.215	21.537												
5.0%	OC2/4	OC2/4 to C/1	OC2/2 OC2/3	5.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.136	0.130	0.064	0.064	1.409	1.996	0.065	7.425	CHNL auto	OPEN CHANNEL	0.064	0.000	C/1	6.109	170.679	0.310		7.425	0.090	0.147	6.797	0.151	0.500	CHNL	0.168		Direct	0.000	0.000		0.000	1.182	0.045	0.001	0.332	0.381	21.190	21.110	21.190	20.915	OC2/4								
1.0%				5.0	239.000	1.000	0.900,0.9 00	0.750,0.7 50	0.136	0.136	0.090	0.090		2.270	0.080	7.425			0.072	0.018	C/1	6.109	229.239	0.325	0.279		0.189					0.216		0.000	0.000		0.000	1.235	0.046	0.002	0.365	0.406	21.215	21.131	21.215												
5.0%	C/1	C/1 to C/2	OC2/2 OC2/3 OC2/4	5.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.015	0.015	0.007	0.007	14.180	2.105	0.005	0.263	HW IN	HEADWALL	0.007	0.000	C/2	6.166	170.306	0.325		0.263	0.028	0.154	13.027	0.679	0.375	BC	0.193		Direct	0.000	0.000		0.000	0.239	0.062	0.002	0.112	1.187	21.036	21.004	21.036	20.905	C/1								
1.0%				5.0	239.000	1.000	0.900,0.9 00	0.750,0.7 50	0.015	0.015	0.010	0.028		2.958	0.015	0.263			0.023	0.006	C/2	6.166	178.741	0.340	0.239		0.211					0.264		0.000	0.000		0.000	0.231	0.063	0.004	0.132	1.298	21.060	21.030	21.060												
5.0%	C/2	C/2 to OC2/5	OC2/2 OC2/3 OC2/4 C/1	5.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.032	0.031	0.015	0.015	1.712				HW OUT	HEADWALL	0.015	0.000		6.274	169.589	0.355		0.027	0.167	8.599	0.581	0.500	CHNL	0.168		Direct	0.000	0.000		0.000	0.490	0.053	0.001	0.188	1.187	21.004	20.962	21.004	20.817	C/2									
1.0%				5.0	239.000	1.000	0.900,0.9 00	0.750,0.7 50	0.032	0.032	0.021	0.027							0.027	0.000		6.274	227.785	0.373	0.263		0.236					0.236		0.000	0.000		0.000	0.476	0.054	0.003	0.213	1.293	21.030	20.989	21.030												
5.0%	OC2/5	OC2/5 to OC2/6	OC2/2 OC2/3 OC2/4 C/1 C/2	10.0	145.000	0.938	0.900,0.9 00	0.750,0.7 50	0.073	0.069	0.033	0.033					CHNL auto	OPEN CHANNEL	0.033	0.000		6.346	169.116	0.422		0.046	0.198	19.103	0.654	0.500	CHNL	0.198		Direct	0.000	0.000		0.000	0.654	0.125	0.002	0.196	1.295	20.962	20.837	20.962	20.767	OC2/5									
1.0%				10.0	195.000	0.990	0.900,0.9 00	0.750,0.7 50	0.073	0.073	0.046	0.046							0.046	0.000		6.346	227.155	0.443	0.325		0.279					0.279		0.000	0.000		0.000	0.654	0.125	0.004	0.223	1.411	20.989	20.864	20.989												
5.0%	OC3/1	OC3/1 to OC3/2		0.0	0.000		0.900,0.9 00	0.750,0.7 50		0.000	0.000	0.000					CHNL auto	OPEN CHANNEL	0.000	0.000		1.000	267.000	0.000		0.000	0.000	50.146	0.500	0.500	CHNL	0.000		Direct	0.000	0.000		0.000	0.161	0.081	0.000	0.000	0.000	22.027	21.946	22.027	22.027	OC3/1									
1.0%				0.0	0.000		0.900,0.9 00	0.750,0.7 50		0.000	0.000	0.000						0.000	0.000		1.000	358.000	0.000	0.000		0.000							0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	22.027	21.970	22.027												
5.0%	OC3/2	OC3/2 to OC3/3		5.0	178.000	0.954	0.900,0.9 00	0.750,0.7 50	0.075	0.072	0.036	0.036	1.330	0.910	0.078	1.494	CHNL auto	OPEN CHANNEL	0.036	0.000		5.000	178.000	0.072		1.494	0.050	0.036	49.082	0.315	0.500	CHNL																									

Stormwater Treatment System Locality & Catchment Plan






Proposed Erosion and Sediment Control Plan & IFC St Marys Drainage Layout Plan

DRAWN TO
AS1100

DO NOT SCALE

ALL DIMENSIONS IN MM
UNLESS STATED OTHERWISE



NOTES


- REFER TO DRG No. C-5001 FOR DRAWING LIST.
- REFER TO DRG. No. C-5150 FOR TRACK STRUCTURE DETAILS.
- REFER TO DRG. No. C-5151 - C-5152 FOR TYPICAL SECTIONS.
- THIS DRAWING MUST BE READ IN CONJUNCTION WITH ALL RELEVANT CONTRACTS, SPECIFICATIONS AND DRAWINGS.

EARTHWORKS LEGEND

- PROPOSED CONTOURS - MAJOR
- PROPOSED CONTOURS - MINOR
- EXISTING CONTOURS
- EXISTING TREES
- ROCK CHECK DAM
- PROPOSED SILT FENCE

CUT FILL HATCHING SHOWN ILLUSTRATES THE DIFFERENCE BETWEEN THE STRIP SURFACE AND SUB GRADE.

- CUT
- FILL
- PROPOSED DRAINAGE
- PROPOSED CULVERT
- EXISTING CULVERT



0 5 10 20 30
Full Size 1:500 : Half Reduction 1:1000
SCALE (m)

CONSTRUCTION

Used on / Next higher assembly:

Filename:
B18028-DRG-C-5020 - C-5022.dwg

Alternate DMS number:

Rev
A
22.04.20
ISSUED FOR 80%

Revision Description

RR
MWE
Ind. Rev.
Approved
Accepted

Designing Company: Brisbane Office
BG&E DOC No: B18028
Designed: R.Robertson
Checked: M.Worthington-Eyre
Ind.Rev. Company
Ind.Rev. Name
Ind.Review Signature

Approved By
Accepted By
Signed:
Approval Date
Acceptance Date

BG&E

C-5021

ST MARYS FREIGHT HUB - RAIL WORKS
BULK EARTHWORKS
CUT / FILL & EROSION / SEDIMENT CONTROL - SHEET 2

Sheet No.
2 of 3
Scale:
1:500

SHEET
SIZE
A1



















APPENDIX B PESCP – INITIAL EARTHWORKS


CONSTRUCTION NOTES:

- 1. THIS PROGRESSIVE EROSION AND SEDIMENT CONTROL PLAN (PESCP) APPLIES TO BULK EARTHWORK ACTIVITIES.
- 2. RESPONSIBILITIES AND TIMING OF EROSION AND SEDIMENT CONTROL MANAGEMENT ARE AS PER THE PROJECT CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN (CEMP).
- 3. THIS PESCP IS TO BE READ IN CONJUNCTION WITH THE CEMP, PRIMARY EROSION & SEDIMENT CONTROL PLAN (ESCP) AND ASSOCIATED ENVIRONMENTAL DOCUMENTATION.
- 4. CONSTRUCTION PERSONNEL TO BE ADEQUATELY TRAINED (TOOLBOX/INDUCTION) IN EROSION AND SEDIMENT CONTROL.
- 5. EROSION AND SEDIMENT CONTROLS TO BE IMPLEMENTED AS PER SITE LAYOUT PLANS AND TYPICAL DESIGNS SPECIFIED WITHIN THIS ESCP (AND ASSOCIATED PLANS). THE PROVIDED DRAWINGS ARE INDICATIVE OF APPROPRIATE CONTROLS AND PRACTICES TO BE IMPLEMENTED ONSITE. EXACT LOCATION AND TYPE ARE TO BE DETERMINED ON SITE.
- 6. WEATHER CONDITIONS ARE TO BE MONITORED DURING THE PROPOSED PERIOD OF CONSTRUCTION ACTIVITIES. MAJOR CONSTRUCTION ACTIVITIES ARE TO BE SCHEDULED TO AVOID SIGNIFICANT RAIN EVENTS AS FAR AS PRACTICABLE.
- 7. CLEARING ZONES AND NO-GO AREAS TO BE CLEARLY DELINEATED PRIOR TO COMMENCEMENT OF ACTIVITIES.
- 8. GROUNDCOVER DISTURBANCE TO BE TO THE MINIMUM EXTENT NECESSARY FOR SITE ACCESS AND ASSOCIATED CONSTRUCTION.
- 9. NO CLEANING OF TOOLS OR EQUIPMENT IS TO OCCUR WITHIN 50 M OF ANY WATERCOURSE.
- 10. 'CLEAN WATER' FLOW IS TO BE MAINTAINED THROUGH THE SITE WITH SEPARATION BETWEEN CONSTRUCTION OR 'DIRTY' WATERS. CLEAN RUNOFF WATER FROM AREAS SURROUNDING THE PROJECT AREA ARE TO BE DIVERTED AROUND WORK AREAS WHEREVER POSSIBLE.
- 11. 'DIRTY WATER' FLOW TO SEDIMENT BASINS/TRAPS IS TO BE MAXIMISED THROUGH THE USE OF DIVERSION BANKS, CHANNEL AND CUT-OFF DRAINS.
- 12. SEDIMENT BASINS ARE TO BE MANAGED IN ACCORDANCE WITH THE ESCP.
- 13. 'DIRTY WATER' THAT CANNOT BE DIRECTED TO SEDIMENT BASINS MUST HAVE LOCAL CONTROLS APPLIED (E.G. TYPE 2 & 3 CONTROLS).
- 14. DEWATERING IS TO BE EXECUTED IN ACCORDANCE WITH THE CEMP AND ESCP.
- 15. SITE ACCESS IS TO BE STABILISED TO REDUCE LIKELIHOOD OF SEDIMENT TRACKING.
- 16. THE DEPOSITION OF SEDIMENT ON PUBLIC ROADS (TRACKING) IS TO BE MONITORED AND CONTROLLED WITH DEPOSITED SEDIMENT REMOVED IMMEDIATELY OR AS SOON AS IT IS SAFE TO DO SO.
- 17. DUST TO BE MINIMISED WITH WATER CARTS, PROGRESSIVE REHABILITATION, APPLICATION OF SOIL BINDING POLYMERS, WHEEL WASHES AND LIMITING VEHICLE SPEEDS.
- 18. SPOIL MATERIAL EXCAVATED FROM SITE IS TO BE STOCKPILED IN ACCORDANCE WITH THE CEMP & ESCP.
- 19. CONTROLS ARE TO BE INSPECTED AT LEAST WEEKLY AND AFTER RUNOFF PRODUCING RAINFALL EVENTS (> 10 MM IN 24 HR PERIOD) WITH MAINTAINANCE IMPLEMENTED WHEN REQUIRED.
- 20. ADDITIONAL CONTROLS ARE TO BE INSTALLED WHERE PERFORMANCE OF EXISTING CONTROLS ARE INADEQUATE.
- 21. IF CONTROLS ARE DISTURBED OR REMOVED DUE TO SITE WORK, THEY MUST BE REINSTATED PRIOR TO RAINFALL EVENTS.
- 22. SEDIMENT CONTROL MEASURES ARE TO BE MAINTAINED SUCH THAT THEIR CAPACITY DOES NOT FALL BELOW 70%.
- 23. DISTURBED AREAS ARE TO BE PROGRESSIVELY STABILISED IN ACCORDANCE WITH PERMANENT DESIGN
- 24. TEMPORARY ESCS ARE TO REMAIN IN PLACE UNTIL SITE IS STABILISED (> 70 % COVER).
- 25. FOR EXTREME WEATHER PREPAREDNESS, OR FOR SITE SHUTDOWNS, REFER TO THE CEMP

LEGEND


ESCP boundary	
Clean water flow	
Clean water culvert	
Site water flow	
Type 1 control (eg. sediment basin)	
Lined chute	
Creek crossing	
Stabilised earth berm	
Catch drain / diversion	
Type 2 control (eg. rock filter dam)	
Rumble grid exit point	
Check dam	
Type 3 control (eg. sediment fence)	

Revision	Date	Drawn	Description				St Marys Intermodal Freight Hub Progressive Erosion & Sediment Control Plan – Bulk Earthworks			
2	29/06/20	TE	Issued to client							Tim Elder #4399
3	10/07/20	TE	Issued to client							
4	01/12/20	TE	Updated for works							
5	08/01/21	TE	Updated for modification approval							
						NOT TO SCALE			EE20038 – PESCP001	REVISION: 5



Notes:

1. Stabilised access to be constructed at site entry/exits
2. Maintain existing grass swale drain for clean water
3. Perimeter berm to be constructed to divert clean water around site and direct all site runoff to sediment controls. Perimeter berm to be stabilised (eg. vegetation cover, soil binder or geotextile). Minimum 0.4 m height.
4. Catch drain / diversion berm(s) to be installed to direct site runoff to sediment basin.
5. Sediment basin to provide > 2,450 m³ of storage and include lined inlet chute(s), lined emergency spillway.
6. Type 2 sediment trap (e.g. rock filter dam, coir logs, straw bale filter) to be installed at discharge area along western perimeter of terminal hardstand.
7. Type 3 sediment control (e.g. sediment fence) to be installed along perimeter.
8. Check dams to be placed at approx. 50m intervals within flow paths (locations to be determined on-site).
9. Perimeter berm to be installed around stockpile area. Berm to be sized to enable 100% runoff containment within main stockpile area.
10. Perimeter berm to be installed around construction compound area. Surface runoff to be directed to Type 2 sediment control (e.g. rock filter dam, coir logs).
11. Existing stormwater pits to be protected with lids to prevent contamination by site water.
12. On ground ESC measures to include provision for clean water bypass through railway easement (locations to be determined on-site).
13. Refer to App D Typical Designs for temporary watercourse crossing layout. Specific ESCPs to be developed for each location.



Revision	Date	Drawn	Description
2	29/06/20	TE	Issued to client
3	10/07/20	TE	Issued to client
4	01/12/20	TE	Updated for works
5	08/01/21	TE	Updated for modification approval



Tim Elder #4399

Tim Elder #4399



St Marys Intermodal Freight Hub

Progressive Erosion & Sediment Control Plan – Bulk Earthworks

NOT TO SCALE

EE20038 – PESCP001

REVISION: 5

APPENDIX C TYPICAL ESC DESIGNS

Drainage Control measures – check dams; earth bank




Figure 1. Rock check dam (Landcom 2004)




Figure 2. Catch drain (Landcom 2004)

Revision	Date	Drawn	Description				St Marys Intermodal Freight Hub Erosion & Sediment Control Plan - Typical Designs		
2	23/06/20	TE	Issued						
3	10/07/20	TE	Issued		Tim Elder #4399				
4	01/12/20	TE	Updated for works						
5	08/01/21	TE	Updated for modification approval						
							NOT TO SCALE	EE20038 – ESCP	REVISION: 5




Figure 3. Diversion bank (Landcom 2004)







Figure 4. Lined channel (Landcom 2004)

Revision	Date	Drawn	Description				St Marys Intermodal Freight Hub Erosion & Sediment Control Plan - Typical Designs		
2	23/06/20	TE	Issued						
3	10/07/20	TE	Issued						
4	01/12/20	TE	Updated for works						
5	08/01/21	TE	Updated for modification approval						
				Tim Elder #4399					
					NOT TO SCALE	EE20038 – ESCP	REVISION: 5		

Sediment Control Measures - Sediment Basin (Type 1); Straw Bale Filter (Type 2/3)









Figure 5. Sediment Basin (Landcom 2004)

Figure 6. Straw Bale Filter (Landcom 2004)

Revision	Date	Drawn	Description				St Marys Intermodal Freight Hub Erosion & Sediment Control Plan - Typical Designs		
2	23/06/20	TE	Issued						
3	10/07/20	TE	Issued						
4	01/12/20	TE	Updated for works						
5	08/01/21	TE	Updated for modification approval						
					Tim Elder #4399				
							NOT TO SCALE	EE20038 – ESCP	REVISION: 5

Sediment Control Measures - Sediment fence (Type 3); Stabilised exit




Construction Notes

1. Construct sediment fences as close as possible to being parallel to the contours of the site, but with small returns as shown in the drawing to limit the catchment area of any one section. The catchment area should be small enough to limit water flow if concentrated at one point to 50 litres per second in the design storm event, usually the 10-year event.
2. Cut a 150-mm deep trench along the upslope line of the fence for the bottom of the fabric to be entrenched.
3. Drive 1.5 metre long star pickets into ground at 2.5 metre intervals (max) at the downslope edge of the trench. Ensure any star pickets are fitted with safety caps.
4. Fix self-supporting geotextile to the upslope side of the posts ensuring it goes to the base of the trench. Fix the geotextile with wire ties or as recommended by the manufacturer. Only use geotextile specifically produced for sediment fencing. The use of shade cloth for this purpose is not satisfactory.
5. Join sections of fabric at a support post with a 150-mm overlap.
6. Backfill the trench over the base of the fabric and compact it thoroughly over the geotextile.

SEDIMENT FENCE

SD 6-8

Figure 7. Sediment fence (Landcom 2004)





Construction Notes

1. Strip the topsoil, level the site and compact the subgrade.
2. Cover the area with needle-punched geotextile.
3. Construct a 200-mm thick pad over the geotextile using road base or 30-mm aggregate.
4. Ensure the structure is at least 15 metres long or to building alignment and at least 3 metres wide.
5. Where a sediment fence joins onto the stabilised access, construct a hump in the stabilised access to divert water to the sediment fence

STABILISED SITE ACCESS

SD 6-14

Figure 8. Site access (Landcom 2004)

Revision	Date	Drawn	Description				
2	23/06/20	TE	Issued			St Marys Intermodal Freight Hub Erosion & Sediment Control Plan - Typical Designs	
3	10/07/20	TE	Issued				
4	01/12/20	TE	Updated for works				
5	08/01/21	TE	Updated for modification approval				
				Tim Elder #4399		NOT TO SCALE	EE20038 – ESCP
				REVISION: 5			

Sediment Control Measures – Inlet Filters




Figure 9. Pit inlet filters (Landcom 2004)




Figure 10. Kerb pit inlet filters (Landcom 2004)

Revision	Date	Drawn	Description				St Marys Intermodal Freight Hub Erosion & Sediment Control Plan - Typical Designs		
2	23/06/20	TE	Issued						
3	10/07/20	TE	Issued		Tim Elder #4399				
4	01/12/20	TE	Updated for works						
5	08/01/21	TE	Updated for modification approval						
							NOT TO SCALE	EE20038 – ESCP	REVISION: 5

Stockpiles, seedbed preparation




Figure 11. Stockpiles (Landcom 2004)








Figure 12. Seedbed preparation (Landcom 2004)

Revision	Date	Drawn	Description				St Marys Intermodal Freight Hub Erosion & Sediment Control Plan - Typical Designs		
2	23/06/20	TE	Issued						
3	10/07/20	TE	Issued						
4	01/12/20	TE	Updated for works						
5	08/01/21	TE	Updated for modification approval						
					Tim Elder #4399				
							NOT TO SCALE	EE20038 – ESCP	REVISION: 5

Watercourse crossing (temporary)



Construction Notes:

1. Installation of crossing to occur during low flow conditions
2. During installation:
 - creek to be bunded upstream and downstream of crossing location (eg. sandbag bund wall) with bypass pumping in place
 - crossing is to be secured at the end of each day and in the event of rain (eg. covered with geotextile)
3. All rock to be ZERO FINES
4. Crossing to be structurally stable in 1 in 5-year storm event
5. Approaches to be protected with coarse clean rock
6. Construct diversions banks/swales on access road to direct runoff from approaches to sediment traps; (sediment traps include rock filter dam, sediment bags, silt fence, coir logs)
7. Secure geotextile from floor through and up sides of rock fill. Form geotextile curtain to contain crossing runoff
8. Install rock scour protection downstream of crossing
9. Remove sandbag bund walls and bypass pumping




Figure 13. Temporary watercourse crossing

Revision	Date	Drawn	Description				St Marys Intermodal Freight Hub Erosion & Sediment Control Plan - Typical Designs		
2	23/06/20	TE	Issued						
3	10/07/20	TE	Issued						
4	01/12/20	TE	Updated for works						
5	08/01/21	TE	Updated for modification approval					Tim Elder #4399	

APPENDIX D INSPECTION CHECKLIST

Erosion & Sediment Control Inspection Checklist

Conducted by:	Date:	Priority:	1. Stop work 2. Fix immediately 3. Fix within 12hrs	4. Fix within 24hrs 5. Fix within 48hrs 6. Fix within 72hrs
Location/Area:	Date of previous rain event:			

ITEM	STATUS Y/N/NA	COMMENTS	PRIORITY	CORRECTIVE ACTION
Summary				
Erosion and sediment controls installed consistent with ESCP				
ESCP is current and applicable to stage of works				
Erosion and sediment controls effectively implemented and maintained				
Clean and dirty water adequately separated				
No evidence of off-site sediment, scouring, erosion or pollution				
Entry/exit rumble grids and stabilised areas clear of excessive sediment				
No evidence of sediment tracking on to public road system				
Adequate stockpiles of emergency ESC materials exist on site.				
Erosion Control				
High traffic areas, laydowns, ancillary areas protected with hardstand surface				
Site access & egress points stabilised				
Exit points free of sediment/mud tracking				
Soil binder use				
Dust suppression being carried out				
Drainage control				
Clean water diverted around work area				
Clean water diversion protected against erosion				
Clean water diversion includes stable outlet				
Dirty water directed to sediment control device				
Dirty water diversion protected against erosion				
Dirty water diversion includes sumps or check dams				
Dirty water diversion includes stable outlet				
Watercourse crossings installed as per the ESCP				
Crossings stable & functional				

Sediment Control				
Check dams are installed as per ESCP (rock size, lower in center)				
Check dams are functioning as intended				
Available sediment capacity > 25%				
Sediment basins installed and functional as per design (primary spillway, emergency spillway, inlet chutes, sediment storage zone)				
Flocculation required				
Desilting required				
Disposal location identified for desilt location				
Dewatering				
Dewatering of excavations required				
Dewatering in accordance with procedure and permit conditions				
Predicted wet weather additional checks				
All portable site facilities and laydown areas within the southern portion of site				
All fuels and chemicals stored in the southern portion of site				
All machinery parked in the southern portion of site				
Sludge drying bays and containment cell within the southern portion of site				
Temporary excavations backfilled, protected or stabilised				
Additional comments:				
Evidence of corrective action closeout				
Signature of inspector:				

Annexure D Dam Dewatering Plan

[illegible]

Analyte	Dam 1_020191213	South Creek 1_020191250	Guidelines	Units
Total Metals (var)			ANZECC (1)	
Asbestos (As) (L)	<0.1	<0.1	0.03-0.013	mg/L
Cadmium	<0.01	<0.01	0.002	mg/L
Chromium (Cr) (b)	<0.1	<0.1	0.01 (b)	mg/L
Copper	<0.1	0.002	0.014	mg/L
Lead	<0.1	0.01	0.034	mg/L
Mercury (elemental)	<0.01	<0.01	0.006	mg/L
Nickel	<0.1	<0.1	0.01	mg/L
Zinc	<0.5	0.011	0.08	mg/L
Nutrients			ANZECC (2)	
Ammonia as N	0.03	<0.01	0.02	mg/L
Nitrate + Nitrite as N (N _x)	0.02	0.03	0.04	mg/L
Total Kjeldahl Nitrogen as N (KN)	0.7	0.5		mg/L
Total Nitrogen as N (N _T) (x+ KN)	0.7	0.5	0.35	mg/L
Total Phosphorus as P?	<0.01	0.05	0.025	mg/L
Reactive Phosphorus as P? (filterable P)	<0.01	<0.01	0.02	mg/L
Biological			ANZECC (3)	
Faecal Coliforms	<43	<23	100	CFU/100mL
Biological Oxygen Demand	<2	2	15	mg/L
Physicochemical			ANZECC (2)	
Temperature	17.54	10.3		°C
pH	7.7	7.3	6.5-8	pH units
Dissolved Oxygen (% saturation)	134	59.8	85	% sat
Dissolved Oxygen (g/L)	10.51	6.47		mg/L
Turbidity	97	19.3	50	NU
Oxidation-reduction potential (R)	190	16		mV
Conductivity	135	760	30	µS/cm
Salinity	0.1	0.4		ppt
Alkalinity	5	93		ppm
Total suspended solids	<5	<5		mg/L

*values in bold outside ANZECC trigger values


(1)93% Level 2 reduction for freshwater

(2)Drinking water values for by land rivers in south-east Australia (values for NH₄⁺ & nitrate for east flowing coastal rivers)

(3)Guidelines for recreational water quality and aesthetics Secondary contact

Legend

- Site
- Dam
- Cadastre
- 1250 Waterway mapping
- Creek Centreline (ELA)
- Contours
- Water quality sample
- Pumpbarwater
- Pumpsediment
- Slope
- Recommended erosion



The dam is **offline** and **collects surface runoff** from a small **leached catchment**. Most of the adjacent land near the dam is **highly compacted crushed rock** which would not **soak water into the soil** if the dam water was **irrigated across it**. Given the dam water quality is **over the urban water in South Creek downstream**, it is **reasonable to say** discharge the dam into the adjacent ephemeral creek leading to South Creek. Dewatering of this dam should **occur prior to any vegetation removal**, to the **lower flows** and **prevent erosion** and **sedimentation** downstream. Discharged water should have a **turbidity of 50 NTU** before it reaches the creek. The intake pipe should be **flashed** to **avoid drawing bottom sludge** into the pump. Clear water should be **pumped over the wall** of **brushed** hay bales **upslope of the ephemeral creek**. These hay bales will absorb the **initial velocity** and **disperse flows** across a **broader area** before reaching the channel. Discharge rate should not exceed the **holding capacity of the downstream waterway**, for **cause** **scouring of bed and bank**. **Bottom sludge** in **material** **near** **the** **existing** **turbid** **water** **should** **be** **excavated** **and** **dried** **on site**. There is **no** **in situ** **sublethal** **and** **toxic** **with** **the** **dam** **may** **need** **to** **be** **part** **entitled** **with** **a** **bund** **to** **stop** **pollutants** **from** **the** **dam** **while** **the** **aquatic** **fauna** **are** **rescued** **from** **the** **deepest** **part** **of** **the** **dam**.

Day 1	Day 2-6 (longer)	Day 7	Day 8-9	0ngoing
<p>list bounds to divert surface flow - list erosion controls (e.g. silt fence, hay bales and/or geotextile fabric) and prepare pump pit. The pump pit at the head is best positioned on a floating device above the deep part of the dam, held in position with ropes spanning the dam - it is difficult on ice to pipe when the water is low, so it's easiest to install when dam is full. The outfall discharge and diversion baffle are no enclosed in enticement occurs downstream - Avoid disturbing vegetation where water will have to flow. Aquatic Ecologist -</p>	<p>Pump water into adjacent ephemeral creek at a slow rate that does not cause erosion or transport of large amounts of woody debris in the channel.</p> <p>Use plate Aquatic Ecologist -</p>	<p>During final 03-05m of dewatering a low Aquatic Ecologist to rescue fauna in one day -</p> <p>If water will become turbid as levels drop when ecologists wade over muddy bottom, this water should be discharged away from the drainage line and onto dry open land where mud can settle. Use low rapid fauna rescue pump pit, needs to be large enough to suck sediment (e.g. 4-6 inch). Earthworm machine can push sediment across the dam to assist fish capture (adjusted to suit conditions and ecologists instructions).</p> <p>Grade escape ramp for fauna hidden in bottom sediment overnight.</p>	<p>Clear surrounding vegetation if part of works plan -</p> <p>Leave escape ramp for fauna trapped overnight (overnights).</p>	<p>Remove sediment and commence reconstruction -</p>

Presence of fauna (terrestrial and aquatic) and action plan for any species detected.

Observations during a brief field survey (19/09/2019) found there is no permanent bird population occupying or nesting in the dam. A Pintail in the soft-edge suggests a least one bird species visits the dam.

01. *Egretta novaehollandiae* (White-faced Heron). No common species of frog was heard calling in the fringing *Juncus* sp. *Crinia signifera* (Common Eastern Froglet). Large numbers of snails (Healed pestfish) were observed in the shallows, *Gambusia holbrooki* (Lague Minnow). Other pest species may occur, such as *Carassius auratus* (Goldfish) but given the shallow and clear water Carp are not expected to occur in this dam. Non-native fish or aquatic reptiles were observed although based on dewatering activities nearby. It is predicted the following native aquatic fauna could inhabit the dam: *Anguilla australis* (Horned Eel), *Anguilla reinhardtii* (Longfin Eel), *Chelodina longicollis* (Eastern Long-necked Turtle) and *Phyllonodon grandiceps* (Heads Gudgeon). No aquatic or noxious weeds were detected in or on edges surrounding the dam.

i. NOTICE: The Aquatic Ecologists (and if NSI Fisheries of the activity 48 hours prior to the relocation (in an agreement is in place), including locations of dewatered and relocation sites (see regional office contact list: <https://www.dpi.nsw.gov.au/contact-us/regional-office>). Fisheries require permit to be carried by the licensed ecologist, who should also display a sign clearly showing licence number (working in public areas, especially when releasing fauna into a creek).

ii. PLANNING: The dewatering schedule should be low in the for fish rescue (especially) during the final 0.3-1m water depth (be advised by Aquatic Ecologist). Fauna should be captured in one day so plans need to be of an adequate size and placed in an area free from mud and debris (e.g. inside excavator bucket or screened sumppit). If wetland birds are observed nesting, young birds (chicks) are using the dam, advise the Aquatic Ecologist in media (for advice). Depending on species and age, birds may be able to locate them selves. Chicks will need temporary refuge during dewatering, so work may need to be postponed.

iii. CAPTURE: Fish are to be collected by hand nets during the final day of dewatering. This is most effective when the water is <0.3m deep. Dissolved oxygen concentration will drop rapidly as water volume decreases, especially in warm water, if lots of fish are present. Larger bodied fish should be targeted first. Wetland birds will scavenge for snail fish in the shallows (e.g. Gam bush). Most snail fauna will be remain uncaptured in the dam until the water becomes very shallow (especially eels and turtles). Eels are best captured by large hand nets in water <30cm deep although they burrow into mud. When the water is extremely low, turtles and fish may head towards the intake pump (placed in deep water). This area should be monitored for escape fauna (e.g. stand in water next to intake). Turtles will burrow into mud and may require observation and rescue the following morning but can also over them selves to suitable nearby habitat if an escape ram is upgraded for safety, at least two people are required when wading and handling heavy tubs of water fish up bank (excavator can dig access steps if a pump).

iv. RELOCATE: Native fish healthy enough for relocation are to be contained and transported in an aerated tub back to a tank in an appropriate dam. If a wetland creek (NSI Fisheries advise that the host location should be large enough to accommodate additional fish, especially predator eels. Additional release sites may be needed. Don't overstock tubs or leave in direct sun for extended periods. Aeration can be provided by battery aquarium pump or air pump and turbulence if a stand for short period. Turtles can be transported in a shaded tub with a wetthes in a bag placed inside for moisture and support during transport. Tadpoles can be transported in small buckets.

v. RELEASE: After the receiving water body should be mixed slowly over 5-10 minutes with the tank water to allow fish to acclimatise to the new water quality. Care should be taken when releasing fauna not to collect snail weeds or invasive species (e.g. Carpeggias and Gam bush). Transfer in a live hand net, later than filling the tub with water. Eels can be released on land a few metres from edge and pointed towards the water.

vi. PESTS: Bait fish (e.g. Carp, Gam bush, Goldfish, Redfin, Perch, Spotted Liekebaard) are to be intercepted, humanised and disposed of in accordance with the ecologist. An all Research Authority (used by the Secretary of the All Game and Bait Control) (Bait Trachemys scripta (Red-eared Slider) turtles are to be contained human and D. I. in media notified (Security Line -180 680 24). They will collect the live turtles for the ecologist.

vii. POST-DEWATERING: An escape ram should be graded to low topped fauna to escape overnight. Sediment should be lifted to tonight to low hidden fauna to emerge unless the ecologist confirms there are no fauna remaining (be specific as to species). Baitwork should notify the appointed aquatic ecologist if stranded fish or turtles are observed post dewatering.