

Safety Arrangements for the Staging of the Fairvale High School Upgrade (SSD 8677)

Careful consideration has been given to how each stage will affect the site establishment and school operations through delivery. As most stages are distinct with no overlap in delivery they can be safely separated from the rest of the school. The Contractor has prepared site establishment plans to be followed for each stage of construction. They allow for sufficient hoarding as well as traffic control for any applicable student/staff and emergency personnel movements where required.

The operational areas of the site would be clearly separated from ongoing construction activities through the installation of hoarding and there will be no conflict with ongoing school operations. This is confirmed through each stage directly with the school who are provided with the opportunity to review and approve each site establishment plan. Further, the project team meet with the school on at least a monthly basis to discuss any potential issues that may arise during construction in case anything needs to be modified or additional safety measures are required.

Please see the associated site establishment plans for further detail of how construction and operational areas will be managed to ensure safety of staff, students and the public.

Construction and Operational Access Arrangements for each Stage

- Stage 1 (COLA/Zone C):
 - o Student and Staff access to the school will be unchanged.
 - o The Main School entry off Thorney Road to the existing Administration Building (Block A) will be operating as normal.
 - o Student Pedestrian access from Tripoli Road will continue.
 - o Construction traffic will use Tripoli Road to access the site. Barriers and fencing has been installed to segregate students accessing the school from the adjacent footpath so there is complete separation between construction and operation.
 - o Traffic Controllers are also stationed there for assistance.
- Stage 2 (Block K):
 - o Student and Staff access to the school will be unchanged during construction.
 - o The Main School entry off Thorney Road to the existing Administration Building (Block A) will be operating as normal.
 - o Student Pedestrian access from Tripoli Road will continue and is unaffected by the construction of this stage.
 - o Construction vehicles enter the site from a new temporary access point on Thorney Road with traffic controllers established to assist in traffic flow and will be completely segregated from school access.
 - o At the end of Stage 2, the new Administration facilities in Block K will be commissioned and handed over to the school. This will then become the new Main Entry point for the school.
- Stage 3 (Block J):
 - o Student and Staff access to the school will be unchanged during construction, unless Stage 2 is completed before Stage 3 when the new Main Entry is handed over. Stage 3 does not impact this arrangement though.

- Block J is independent from Block K.
 - The Main School entry off Thorney Road to the existing Administration Building (Block A) will be operating as normal until Stage 2 is handed over, when the new main entry will be through Block K.
 - Student Pedestrian access from Tripoli Road will continue.
 - Construction vehicles enter the site from Zarlee Street Road with traffic controllers established to assist in traffic flow and will be completely segregated from school access.
- Stage 4 (Block A referb):
- The New Main Entrance through Block K will be commissioned and handed over prior to Stage 4 commencing. This will be the main entry for the school for Student and Staff access.
 - Student Pedestrian access from Tripoli Road will continue.
 - Construction vehicles won't be required as this is a refurbishment of Block A. Construction workers will enter the site from the existing school entrance into Block A on Thorney Road.
- Stage 5:
- The New Main Entrance through Block K will be used for Student and Staff access.
 - Student Pedestrian access from Tripoli Road will continue.
 - Construction vehicles will enter from a new temporary access point on Thorney Road with traffic controllers established to assist in traffic flow and will be completely segregated from school access.

Note: There are no changes to the existing drop off/pick up arrangement on Thorney Road as a result of the works.