



### EROSION AND SEDIMENT CONTROL NOTES

- All work shall generally carried out in accordance with
  - Local authority requirements,
  - EPA – Pollution control manual for urban stormwater,
  - LANDCOM NSW Managing Urban Stormwater: Soils and Construction (“Blue Book”)
- Erosion and sediment control drawings and notes are provided for the whole of the works. Should the Contractor stage these works then the design may be required to be modified. Variation to these details may require approval by the relevant authorities.
- The erosion and sediment control plan shall be implemented and adopted to meet the varying situations as work on site progresses.
- Minimise all erosion and sediment control devices to the satisfaction of the supervisor/agent and the local authority.
- No stormwater pits shall be created to prevent site runoff entering the site unless site fences are erected around pits.
- Minimise the area of site being disturbed at any one time.
- Protect all stockpiles of materials from scour and erosion. Do not stockpile loose material in roadways, near drainage pits or in watercourses.
- All soil and water control measures are to be put back in place at the end of each working day, and modified to best suit site conditions.
- Control water from upstream of the site such that it does not enter the disturbed sites.
- All construction vehicles shall enter and exit the site via the temporary construction entry/exit.
- All vehicles leaving the site shall be cleaned and inspected before leaving.
- Maintain all stormwater pipes and pits clear of debris and sediment. Inspect stormwater system and clean out after each storm event.
- Clean up all erosion and sediment control devices after each storm event.

#### SEQUENCE OF WORKS

- Prior to commencement of excavation the following soil management devices must be installed.
  - Construct silt fences below the site and across all potential runoff sites.
  - Establish temporary construction entry/exit and divert runoff to suitable control systems.
  - Construct measures to divert upstream flows into existing stormwater system.
  - Construct sedimentation traps/basin including outlet control and overflow.
  - Construct turf lined swales.
  - Provide sandbag sediment traps upstream of existing pits.
  - Construct geotextile filter pit surround around all proposed pits as they are constructed.
  - On completion of pavement provide sand bag kerb inlet sediment traps.
  - Provide and maintain a strip of turf on both sides of all roads after the construction of kerbs.

### WATER QUALITY TESTING REQUIREMENTS

Prior to discharge of site stormwater, groundwater and seepage water into council's stormwater system, contractors must undertake water quality tests in conjunction with a suitably qualified environmental consultant outlining the following:



- Compliance with the criteria of the Australian and New Zealand Guidelines for Fresh and Marine Water Quality (2000)
- If required subject to the environmental consultants advice, provide remedial measures to improve the quality of water that is to be discharged into Councils storm water drainage system. This should include comments from a suitably qualified environmental consultant confirming the suitability of these remedial measures and the associated costs from the site into Councils storm water drainage system. Outline the proposed, ongoing monitoring, contingency plans and validation program that will be in place to continually monitor the quality of water discharged from this site. This should outline the frequency of water quality testing that will be undertaken by a suitably qualified environmental consultant.

### EROSION AND SEDIMENT CONTROL PUMP OUT NOTES

Any accumulated water contaminated with sediment from a sediment basin or excavation pit, is to be decanted or filtered in order to lower the suspended solid load to less than 50mg per litre gypsum gel or other approved flocculent should be applied within 24 hours of the end of the storm event. The gypsum must be spread evenly over the entire water surface. Pumping is not to occur for at least 36 hours and preferably 48 hours after application. Clean water is to be discharged to the water table via a hole ball sediment filter in a way that does not pick up sediment that has dropped to the bottom.

Note: gypsum is a hydrated form of calcium sulphate and is available at many swimming pool shops and hardware stores.


### EROSION AND SEDIMENT CONTROL LEGEND



Scale 1:250  
At original size 0 2.5 5 7.5 10 12.5 m  
Scale 1:200  
At original size 0 2 4 6 8 10 m

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
C	ISSUED FOR DA	IF	MR	07/07/20					
B	ISSUED FOR DA	LE	MB	03/07/20					
A	ISSUED FOR DA	LE	LW	23/04/20					


Rev Description Eng Draft Date Rev Description Eng Draft Date




SILTATION FENCE DETAIL  
SCALE 1:20

### TEMPORARY CONSTRUCTION VEHICLE EXIT

NTS



TEMPORARY CONSTRUCTION VEHICLE EXIT  
NTS



GEOTEXTILE FILTER PIT SURROUND  
NTS

ISSUED FOR DA  
NOT TO BE USED FOR CONSTRUCTION

Architect **AJ+C**  
Engineer **TTW Structural Civil Traffic Façade**  
79 MYRTLE STREET CHIPPENDALE NSW, 2008


Project **KAMBALA SPORTS PRECINCT, ROSE BAY**  
Sheet Subject **EROSION AND SEDIMENT CONTROL PLAN AND DETAILS**  
Scale **B1** Drawn **AS** Authorised **SB**

Job No **191896** Drawing No **C02** Revision **C**

Plot File Created: Jul 07, 2020 - 11:39am


SITEWORKS LEGEND

● RL 22.20	FINISHED SURFACE LEVEL
→ PROPOSED STORMWATER PIPE	PROPOSED STORMWATER PIPE
↔ EXISTING STORMWATER PIPE	EXISTING STORMWATER PIPE
- - - OVERLAND FLOW PATH	OVERLAND FLOW PATH
— PROPOSED EASEMENT	PROPOSED EASEMENT
— EXISTING EASEMENT TO BE REMOVED	EXISTING EASEMENT TO BE REMOVED
— X EXISTING SERVICE TO BE REMOVED	EXISTING SERVICE TO BE REMOVED
— DP DOWN PIPE	DOWN PIPE
— G GATED DRAIN	GATED DRAIN



STORMWATER LONGITUDINAL SECTION

Scale: 1:250  
DATUM: RL20.00



ISSUED FOR DA

NOT TO BE USED FOR CONSTRUCTION


Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
C	ISSUED FOR DA	IF	MR	07.07.20					
B	ISSUED FOR DA	LE	MB	03.07.20					
A	ISSUED FOR DA	LE	MB	23.04.20					

Architect  
**AJ+C**  
79 MYRTLE STREET CHIPPENDALE NSW, 2008

Engineer  
**TTW**  
Structural Civil Traffic Façade  
612 9439 7288 | 48 Chandos Street St Leonards NSW 2065

Project  
**KAMBALA SPORTS PRECINCT,  
ROSE BAY**  
Sheet Subject  
**OVERALL SITEWORKS PLAN  
(Background Level 1)**


Scale: 1:200  
Drawn AS  
Authorised SB  
Job No 191896  
Drawing No C05  
Revision C  
Plot File Created: Jul 07, 2020 - 11:42am




#### SITEWORKS LEGEND

- RL 22.20 FINISHED SURFACE LEVEL
- PROPOSED STORMWATER PIPE
- EXISTING STORMWATER PIPE
- ↔ OVERLAND FLOW PATH
- PROPOSED EASEMENT
- EXISTING EASEMENT TO REMOVED
- ✗ EXISTING SERVICE TO BE REMOVED
- DOWN PIPE
- GD GRATED DRAIN


**ISSUED FOR DA**  
**NOT TO BE USED FOR CONSTRUCTION**



**PIT TYPE B**




**INTERMEDIATE RISER (IR)**






**FLUSHING POINT (FP)**



**FLUSHING POINT (FP) IN PAVING BRICKS**



**INTERNAL uPVC DOWNPipe CONNECTION**



**DOWNPipe CONNECTION TO uPVC STORMWATER**



**PIT TYPE C**


**PLAN**  
SCALE 1: 20  
**Civil Engineer**  
**TTW** Taylor Thomson Whitting  
612 9439 7288 | 48 Chandos Street St Leonards NSW 2065





**Project**  
KAMBALA SPORTS PRECINCT  
ROSE BAY NSW

**Sheet Subject**  
TYPICAL DETAILS SHEET 1

**ISSUED FOR DA**  
**NOT TO BE USED FOR CONSTRUCTION**

Scale : A1 Drawn AS SHOWN Authorised  
Job No 191896 Drawing No C07 Revision B  
Plot File Created: Jul 03, 2020 - 10:00am





**ISSUED FOR DA**

**NOT TO BE USED FOR CONSTRUCTION**

Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date
B	ISSUED FOR DA	LE	MB	02.07.20										
A	ISSUED FOR DA	LE	LW	23.04.20										
Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date	Rev	Description	Eng	Draft	Date

Scale : A1	Drawn	Authorised
AS SHOWN	MB	
Job No	Drawing No	Revision
191896	C10	B
Plot File Created:	Jul 02, 2020 - 4:39pm	