



environmental management
pty ltd

CONSTRUCTION WASTE MANAGEMENT PLAN (CWMP) HAWKESBURY CENTRE OF EXCELLENCE



REVISION NUMBER:

VERSION 1

REPORT DATE:

24/06/2021

SUBMITTED TO:

JOE HANNA

RICHARD CROOKES

PRESENTED BY:

JO DRUMMOND

ECCELL ENVIRONMENTAL MANAGEMENT
35 WAVERLY CRST, BONDI JUNCTION 2022
www.eccellenvironmental.com.au



TABLE OF CONTENTS

| | |
|---|----------|
| INTRODUCTION | 1 |
| OVERVIEW | 1 |
| PROJECT DESCRIPTION | 1 |
| RESPONSE TO SEARS | 2 |
| NSW LEGISLATIVE REQUIREMENTS AND GUIDELINES | 3 |
| WASTE MANAGEMENT STRATEGIES | 3 |
| SERVICING ARRANGMENTS | 3 |
| WASTE MANAGEMENT EQUIPMENT, BIN SIZES AND COLLECTION FREQUENCY | 4 |
| ROLES AND RESPONSIBILITIES | 4 |
| ON SITE WASTE MANAGEMENT REQUIREMENTS | 5 |
| WASTE MANAGEMENT PLAN APPLICATION | 6 |
| PROJECT PHASE | 7 |
| EXCAVATION | 7 |
| CONSTRUCTION | 8 |
| APPENDIX A CONSTRUCTION WASTE PLAN DRAWING | 9 |



HAWKESBURY CENTRE OF EXCELLENCE – CWMP

DISCLAIMER

This report is based on information provided by Richard Crookes Pty Ltd. To that extent this report relies on the accuracy of the information provided to the consultant. This report is not a substitute for legal advice on the relevant environmental related legislation, which applies to businesses, contractors or other bodies. Accordingly, EcCell Environmental will not be liable for any loss or damage that may arise out of this project.

DOCUMENT CONTROL

| ISSUE NUMBER | DATE | COMMENT | AUTHOR | REVIEW |
|--------------|------------|-----------------------|------------|-------------|
| DRAFT 01 | 23/04/2021 | Issue | Simon Lunn | Jo Drummond |
| DRAFT 02 | 28/04/2021 | 2 nd Issue | Simon Lunn | Jo Drummond |
| Version 1 | 24/06/2021 | Change drawing | Simon Lunn | Jo Drummond |

INTRODUCTION

OVERVIEW

This Construction Waste Management Plan (CWMP) has been prepared by EcCell Environmental on behalf of the School Infrastructure NSW (the Applicant). It accompanies an Environmental Impact Statement (EIS) in support of State Significant Development Application (SSD-15001460) for the Hawkesbury Centre of Excellence (the site).

The purpose of this CWMP is to meet the key waste requirements issues of the Secretary's Environmental Assessment Requirements (SEARs) Section 4.12 (8) of the *Environmental Planning Assessment Act 1979* and will:

- a) Identify, quantity and classify waste streams to be generated during construction.
- b) Identify appropriate servicing arrangements (including but not limited to, waste management, loading zones, mechanical plant) for the site.
- c) To ensure storage and collection of waste is designed and managed having appropriate regard to space, location, amenity and ongoing management of waste management facilities.
- d) Describe measures to be implemented to manage, reuse, and recycle and safely dispose of the waste.
- e) To maximise reuse and recycling of construction materials and materials from development.
- f) To encourage building design techniques in general which minimise waste generation.
- g) To minimise the amount of waste being deposited to landfill with targets to reuse or recycle at least 90% of construction and demolition waste as per the EFSG DG02 2.7.1 Construction and demolition waste requirements.
- h) Address relevant requirements of the Waste Classification Guidelines (EPA, 2014).

PROJECT DESCRIPTION

This state significant development application seeks approval for construction and operation of a new Centre of Excellence (CoE) in Agricultural Education on Vines Drive, Richmond (Lot 2 DP1051798) (Figure 1) within the Western Sydney University (Hawkesbury Campus) site, Richmond NSW.

The CoE will provide new agricultural / STEM teaching facilities with general learning and administration spaces to be utilised by rural, regional, metropolitan and international school students. The CoE will accommodate up to 325 students and up to 20 full-time employees consisting of farm assistants, administration staff and teachers and up to five itinerant staff members. The CoE will also include short-term on-site accommodation facilities for up to 60 visiting students and teaching professionals from regional and rural NSW.

The CoE will include five science laboratories, ten general learning spaces, practical teaching areas, breakout areas, botany room, administration block and accommodation facilities. It will also include covered outdoor learning areas, dining / recreation hall, canteen and kitchen, agricultural plots, significant landscaping spaces, car parking and provision of necessary infrastructure.

The EIS seeks development consent for the following works:

- Three academic blocks (Block B, C and D).
- Short-term, dormitory site accommodation with capacity for 62 patrons (Block F).

- Dining hall, recreation space and canteen (Block E).
- Administrative building (Block A).
- Support facilities for management and maintenance of site.
- External works to accommodate circulation and covered walkways between buildings.
- Pedestrian walkways.
- Student and staff amenities.
- Covered Outdoor Learning Areas.
- Staff car parking area and mini-bus drop off and pick up area.
- Short-term accommodation car parking area.
- Green House or Glass house
- Various agricultural plots and associated agricultural workshop.
- Provision of waste facility area.
- Installation of all essential services including stormwater management devices where required.
- Operation of the CoE site.




Figure 1 – Approximate Site Location (Source: Google Maps)

RESPONSE TO SEARS

The CWMP is required by the Secretary's Environmental Assessment Requirements (SEARs) for SSD. This table identifies the SEARs and relevant reference within this report.

Table 1 - SEARs Requirement & CWMP Page Reference

| SEARs Item | Report Reference |
|--|-----------------------------------|
| Classification of the waste. | Page 7-9 PROJECT PHASE |
| Estimates / details of the quantity of each classification of waste to be generated during the construction of the project, including bulk earthworks and spoil balance. | Page 7-9 PROJECT PHASE |
| Handling of waste including measures to facilitate segregation and prevent cross contamination. | Page 4 ROLES AND RESPONSIBILITIES |
| Management of waste including estimated location and volume of stockpiles. | Page 7-9 PROJECT PHASE |
| Waste minimisation and reuse. | Page 4 ROLES AND RESPONSIBILITIES |
| Lawful disposal or recycling locations for each type of waste. | Page 3 SERVICING ARRANGMENTS |
| Contingencies for the above, including managing unexpected waste volumes. | Page 3 SERVICING ARRANGMENTS |

NSW LEGISLATIVE REQUIREMENTS AND GUIDELINES

Relevant key legislation and guidelines applicable to the project include:

- Protection of the Environment Operations Act 1997
- Protection of the Environment (General) Operations Act 1998
- Waste Avoidance and Resource Recovery Act 2014
- Protection of the Environment Operations (Waste) Regulation 2014
- Waste Classification Guidelines (EPA, 2014)
- NSW Department of Planning and Environment, Secretary's Environmental Assessment Requirements (SEARs)

WASTE MANAGEMENT STRATEGIES

SERVICING ARRANGMENTS

The current legislation determines that the generator of waste is the owner of the waste until the waste crosses a calibrated weighbridge into a licensed facility. Waste contractors to demolition and construction contractors are the primary transporters of waste off-site, accordingly, waste contractors will be required to provide verifiable monthly reports on waste reused, reprocessed or recycled (diverted from landfill) or waste sent to landfill. These reports have a direct bearing on the generator's compliance with the relevant regulations.

The CWMP will be implemented on site throughout including singularly or collectively the demolition, construction and fit out phases.

A Waste Data File must be maintained on-site and all entries are to include:

- The classification of the waste
- The time and date of material removed
- A description of and the volume of waste collected
- The location and name of the waste facility that the waste is transferred to
- The vehicle registration and the name of the waste contractor's company

The Waste Data File will be made available for inspection to any authorized officer at any time during the life of the site works. At the conclusion of site works, the designated person will retain all waste documentation and make this validating documentation available for inspection.

Arrangement's will be made with the Waste Contractor to increase bin supply if there is an unexpected increase in waste generation.

CONSTRUCTION WASTE MANAGEMENT EQUIPMENT, BIN SIZES AND COLLECTION FREQUENCY

All waste will be removed by a licensed waste contractor using 15-meter bins on site. The construction and demolition waste will be removed when bins are full and within the construction site hours to reduce disturbance of the neighbours.

ROLES AND RESPONSIBILITIES

The waste management strategy for the project will operate over the design, procurement, and construction including fit out of the project and is detailed in Table 2.

Table 2 - Breakdown of Tasks and Responsibilities

| Management Strategies | Responsibilities |
|--|--|
| <u>Design:</u> Use of modular components in design Use of prefabricated components in design Design for materials to standard sizes Design for operational waste minimisation Consider ways to avoid, reuse and recycle construction wastes | Architect & Engineer Architect & Builder Architect & Subcontractors Architect & Builder Subcontractors. |
| <u>Procurement:</u> Select recycled and reprocessed materials Select components that can be reused after deconstruction Prioritise suppliers that take back offcuts and unused product. Encourage contractors and subcontractors that use unneeded offcuts and unused product for use on other jobs Ordering the right quantities of materials (Purchasing Policy); Include prefabrication of materials | Architect, Engineer, Builder & Sub Contractors Architect, Engineer & Builder Sub-Contractors Sub-Contractors |
| <u>Pre-construction:</u> Waste management plan to be reviewed & approved prior to construction. Contract a Waste Contractor | Builder Waste Contractor |
| <u>Construction on-site:</u> Use the avoid, reuse, reduce, recycle principles Minimisation of recurring packaging materials Returning packaging to the supplier Separation of recycling of materials off site Audit and monitor the correct usage of bins Audit and monitor the Waste Contractor | Builder & Waste Contractor Sub-contractors Builder & Sub-contractor Waste Contractor Builder & Waste Contractor Builder |

| Management Strategies | Responsibilities |
|--|------------------|
| <p><u>Avoiding construction waste</u></p> <p>Reduce extraneous packaging use reusable padding and careful packing.</p> <p>All packaging generated on site should be captured for reuse or recycling wherever possible.</p> <p>Reuse formwork;</p> <p>Use modular components</p> <p>Use reuse non-returnable containers on the job site to the maximum extent possible</p> | Builder |

ON SITE WASTE MANAGEMENT REQUIREMENTS

There will be a designated waste storage area for the disposal and storage of construction waste prior to collection. This area will be located conveniently for the construction work team to use the bins as well as for waste contractors to collect. An indicative location has been provided in Appendix A. Other requirements include:

- The routes for movement of waste between work site and waste storage area are to be kept obstruction-free.
- The routes for movement of bins and waste between storage and collection points are marked in the site drawing, and will be kept obstruction-free (if waste is moved between the waste storage area(s).
- The waste bin collection point provided will be accessible for waste collection vehicles. There are no obstructions to turning or reversing, pulling up vehicles and lifting bins.
- Access for waste collection vehicles will not be compromised by construction-related activities vehicles or other consequences of construction staging.
- All waste not being reused on site will be removed during, or at the completion of, the construction stage.
- No waste will be left on site unless it is part of valid reuse on site, which is integral to and in place in the design.
- In order to manage noise levels, collection of waste from the construction site will only occur during hours approved for construction work.
- All vehicles entering or leaving the site must have their loads covered.
- All vehicles, before leaving the site, to be cleaned of dirt, sand and other materials, to avoid tracking these materials onto public roads.
- At the completion of the works, the work site is left clear of waste and debris.

WASTE MANAGEMENT PLAN APPLICATION

| |
|--|
| PROJECT: |
| New Centre of Excellence (CoE) in Agricultural Education |
| ADDRESS: |
| Vines Drive, Richmond (Lot 2 DP1051798) within the Western Sydney University (Hawkesbury Campus) site, Richmond NSW |
| OWNERS: |
| School Infrastructure NSW (SINSW) |
| DETAILS OF APPLICANT |
| Department of Education |
| DESCRIPTION OF BUILDINGS AND OTHER STRUCTURES CURRENTLY ON THE SITE: |
| This centre is planned to be built on a greenfield site and will be a completely new build. |
| BRIEF DESCRIPTION OF PROPOSAL: |
| The project consists of five science laboratories, ten general learning spaces, practical teaching areas, breakout areas, botany room, administration block and accommodation facilities. It will also include covered outdoor learning areas, dining / recreation hall, canteen and kitchen, agricultural plots, significant landscaping spaces, car parking and provision of necessary infrastructure. |
| IF MATERIALS / WASTE IS REUSED ON SITE OR OFF SITE, HOW WILL IT BE RE-USED: |
| There is minimal excavation of Excavated Natural Material (ENM), which will be used back on the site for landscaping. This material will be covered to reduce soil displacement and prevent air pollution. |

| | Name | Signed | Contact Number | Date |
|--------------|-------------|---|----------------|------------|
| Prepared by: | Jo Drummond |  | 0412214233 | 28/04/2021 |



PROJECT PHASE

EXCAVATION

| Material Type on Site | Estimated Volume (m³) or Weight (t) (Most Favourable → Least) | | | ON-SITE TREATMENT | OFF-SITE TREATMENT | |
|---|---|------------------------------|----------|--|------------------------------------|--|
| | Reuse | Recycling | Disposal | Proposed reuse and/or recycling collection methods | Disposal / Transport Contractor | Waste Depot, Recycling Outlet or Landfill site |
| Excavated Natural Material (ENM) Greenfield site | | Reused Volume 50m³ | Nil | Used for site levelling / cut & fill of the site. | N/A | N/A |
| Sub Total | | 50m³ | | 50m³ | | |
| TOTAL | 50m³ | | | | | |
| <p>Narrative: There is minimal excavation of ENM, which will be used back on the site for landscaping. This material will be covered to reduce soil displacement and prevent air pollution.</p> <p>There may be potential contaminated soils, refer to any contamination reports prior to excavation and re-use of materials on site</p> | | | | | | |

CONSTRUCTION

| Material Type on Site | Estimated Volume (m³) or Weight (t) (Most Favourable → Least) | | | ON-SITE TREATMENT | OFF-SITE TREATMENT | |
|--|---|-----------|----------|---|---------------------------------------|--|
| | Reuse | Recycling | Disposal | Proposed reuse and/or recycling collection methods | Disposal / Transport Contractor | Waste Depot, Recycling Outlet or Landfill site |
| Concrete Brick Block- work & Tile | | 168m³ | | Co-mingled Bins | TBA | Crushed for road base |
| Metals | | 88m³ | | Co-mingled Bins | TBA | Scrap Metal Dealer for smelting |
| Timber off-cuts | | 180m³ | | Co-mingled Bins | TBA | Recycled for chips and mulch |
| Cardboard | | 145m³ | | Co-mingled Bins | TBA | Recycled into cardboard |
| Plasterboard | | 170m³ | | Co-mingled Bins | TBA | Recycled as soil conditioner |
| Plastics, plastic packaging, paint drums*, containers | | 65m³ | 35m³ | Co-mingled Bins | TBA | - Styrene and plastic to landfill * Paint drums nested and recycled |
| Pallets and Reels | 70 units | | | Separated onsite | TBA | Returned to the supplier |
| Liquid Waste | | | 22m³ | Separated onsite | TBA | Transferred to licenced landfill |
| General Waste | | | 160m³ | Co-mingled Bins | TBA | Transferred to licenced landfill |
| Sub Total | NB:70 units | 816m³ | 217m³ | | | |
| TOTAL | 1033m³ | | | NB: Plus, an additional 70 pallets (single units returned to suppliers for reuse) | | |
| Narrative: | | | | | | |
| As the contracts for all contractors have not been let there are still those including the waste contractor to be advised (TBA). | | | | | | |
| All waste will be co-mingled and taken for off-site separation and reuse or recycling except pallets and reels. | | | | | | |

APPENDIX A DEMOLITION AND CONSTRUCTION WASTE PLAN DRAWING



WASTE STORAGE AREA



Swept Paths

