



- SEDIMENT AND EROSION CONTROL**
- All works to be carried out in accordance with Landcom's Soils and Construction Volume 1, 4th Edition, March 2004 & SCC DCP 100.
 - Sediment and erosion control measures as detailed on this plan are to be implemented prior to construction work commencing.
 - The contractor shall take all reasonable measures to minimise the effects of dust emissions from the site including the spreading of mulch in areas where construction is occurring.
 - All topsoil from the construction areas is to be stripped and stockpiled.
 - Stockpiles of topsoil are to be grass seeded or mulched.
 - Topsoil stockpiles are to be located outside areas of concentrated stormwater runoff.
 - Public Reserves. Refer to typical topsoil detail.
 - Filter/sediment fences are to be constructed from an approved filter material and erected in accordance with the manufacturers instructions.
 - Filter/sediment fences are to be constructed in the positions as shown on the plan and as directed by the supervisor.
 - The movement of machinery over the site should be limited to the construction areas where no disturbance to existing vegetation is expected. No top areas, as noted on the plan, are to be disturbed or damaged.
 - Areas of the site that are disturbed by construction works are to be topped, seeded and fertilised immediately after construction works in the particular area have finished and not left till the end of the overall construction.
 - Construction areas shall not be left in an open and disturbed state for more than fourteen (14) days. Areas expected to be left open for periods longer than this are to be seeded.
 - Filter fences are to be removed only after all disturbed areas have established a good grass covering, minimum 70% temporary sediment control devices placed around the disturbed areas.
 - During wet weather periods all water discharging from the site is to have suspended solid levels less than 50mg/L. If water does not meet this requirement, it is to be flocculated, tested and not discharged until all the requirements of the "Blue Book" have been satisfied.
 - Any existing bare or disturbed areas of the site not affected by the construction works are to be topped, seeded and fertilised.
 - Temporary mesh and straw sediment barriers are to be placed at kerb inlet pits after construction works have been completed until grass cover on the footpaths has been established.
 - Sediment & erosion control structures are to be maintained on a daily basis during construction and on a minimum of weekly basis during the six month liability period (or as required depending upon weather conditions). All material removed from the tops is to be spread and grass seeded or disposed of off site in an approved manner.
 - All material fill is assumed to be a material other than dispersive clay. All fill material is to be tested for dispersibility prior to placement on the site, and if found to be dispersive the superintendent is to be notified prior to placement of any fill for advice on treatment of dispersive soils.
 - All access to site must be via "stabilised site access".
 - Temporary strawbale sediment fences to be placed every 100m during boxing out of pavement when pavement works are not taking place or site is inactive. Secure hedges with stakes.






CONSTRUCTION NOTES – TYPE A

- Fabricate a sleeve made from geotextile or wire mesh longer than the length of the inlet pit.
- Fill the sleeve with 25mm to 50mm gravel.
- Form an elliptical section about 150mm high x 400mm wide.
- Place the filter upstream of the kerb inlet leaving a 100mm gap at the top to act as an emergency spillway.
- Form a 100mm gap at the kerb and prevent sediment bypassing the filter.
- Fit to all kerb inlets at sag points.

MESH AND GRAVEL INLET FILTER TYPE A – LINTEL INLET

- LEGEND**
- BUSHFIRE SETBACK
 - PROPOSED ZONING BOUNDARY (SLEP 2009)
 - PROPOSED SHARED CYCLEWAY/FOOTPATH (2m WIDE)
 - SEDIMENT FENCE
 - STRAW BALE SEDIMENT FILTER
 - SOIL STOCKPILE
 - DIVERSION DRAIN (MOUND)
 - MESH & GRAVEL INLET FILTER
 - POSSIBLE DUAL OCCUPANCY LOTS
 - POSSIBLE MEDIUM DENSITY LOTS



Map drawn and published by Cartodraft Aust P/L

RATIO: 1 : 1000 (AT A1 SIZE)	DATE/TIME:		SURVEY		APA	REVISION		BY	DATE
	ORIGIN:		DESIGN		MJP				
			DRAWN		DS				
			CHECK'D		MJP				
	DATE OF PLAN: 8 MAY 2012								



allen, price & associates
land and development consultants
75 plunkett street, nowra, nsw. 2541
phone: (02) 4421 6544 fax: (02) 4422 1821
consultants@allenprice.com.au www.allenprice.com.au

PLAN SHOWING TYPICAL EROSION AND SEDIMENT CONTROLS FOR PROPOSED SUBDIVISION OF LOT 3 DP 568613 & LOT 384 DP 755952 AT MUNDAMIA GROWTH AREA FOR TWINMAM PROPERTY GROUP

REF. No.		REVISION	
25489-08			
SHEET	1	OF 1	SHEETS



Liability limited by a scheme approved under Standard Contract Legislation.



- STABILISED SITE ACCESS**
- STRIP THE TOPSOIL, LEVEL THE SITE AND COMPACT THE SUBGRADE.
 - COVER THE AREA WITH NEEDLE-PUNCHED GEOTEXTILE.
 - CONSTRUCT A 200mm THICK PAD OVER THE GEOTEXTILE USING ROAD BASE OR 30mm AGGREGATE.
 - ENSURE THE STRUCTURE IS AT LEAST 15 METRES LONG OR 10 BUILDING ALIGNMENT AND AT LEAST 3 METRES WIDE.
 - WHERE A SEDIMENT FENCE JOINS ONTO THE STABILISED ACCESS, CONSTRUCT A HUMPS IN THE STABILISED ACCESS TO DIVERT WATER TO THE SEDIMENT FENCE.