

02510m

GENERAL NOTES

ALL DIMENSIONS AND EXISTING CONDITIONS SHALL BE
CHECKED AND VERIFIED BY THE CONTRACTOR
BEFORE PROCEEDING WITH THE WORK
ALL LEVELS RELATIVE TO 'AUSTRALIAN HEIGHT DATUM'
DO NOT SCALE DRAWINGS
USE FIGURED DIMENSIONS ONLY

legend

TREE PROTECTION

In order to ensure the retention of the trees to be retained the following measures are to be taken:

All detailed architectural, building, engineering (structural, stormwater and drainage, services) and landscape documentation submitted for the construction certificate application shall show the retention of these trees, with the position of their trunks and full diameter of their canopies clearly shown on all drawings.

All detailed documentation submitted for the construction certificate application shall show no alteration in the existing soil levels, cutting or battering of the existing soil profile as per the Arboricultural Assessment. A qualified site arborist is to be engaged for the duration of the works to administer compliance with those conditions relating to trees on the site, with all the site staff to adhere to the arborists instructions.

The trees are to be physically protected by the installation of a steel mesh/chainwire as specified by the site arborist. This fencing shall be installed prior to the commencement of construction works, and shall remain in place until all works are completed, with signage containing the following words: 'tree protection zone, do not enter, clearly displayed and permanently attached. Within this zone there is to be no storage of materials or machinery or site offices/sheds, nor is cement to be mixed or chemicals split/disposed of and no stockpiling of soil or rubble. Any works required within this zone (only as approved on the construction certificate) shall be under the direction of, and to the satisfaction of, the site arborist.

All site services shall be located as far as practically possible from the trunks of all these trees, with any excavations within 5 metres of either trunk for footings, structures, services, pipes, stormwater infiltration systems etc. to be performed by hand, with any roots encountered to be cut cleanly by hand and the affected area backfilled as soon as practically possible. Composted organic material (vibagrow landcare or similar equivalent) shall be provided to a depth of 100mm within the fenced off protection area, and shall be maintained for the duration of the works.

Irrigation shall be supplied to the trees, within the fenced off area, for the duration of the works to ensure adequate moisture levels are maintained.

NOTE

Arboricultural Assessment - refer report by The Ents Tree Consultancy Services 05/2017

LEGEND

- SITE BOUNDARY
- +27.190ex

EXISTING SPOT LEVEL
- +30.600

PROPOSED SPOT LEVEL
- TREE ID#

EXISTING TREE TO BE RETAINED IN ACCORDANCE WITH ARBORICULTURAL ASSESSMENT
- TREE ID#

EXISTING TREE TO BE REMOVED
- STRUCTURAL ROOT ZONE
- TREE PROTECTION ZONE

Tree Protection Fencing

Tree Trunk Wrap

Tree Protection Boarding

Tree Protection During Landscape Work

Proposed Service Trenching

Proposed Stormwater Pipe

EXISTING ALIGNMENT OF PATHWAY

NEW PATHWAY

26.870 EX

26.880 EX

26.650 EX

26.670 EX

27.000

27.010

EXISTING WALL

INDICATIVE LINE OF PROPOSED STORMWATER PIPE

PIPE INVERT APPROX 3M BELOW EXISTING GROUND LEVEL

STORMWATER PIPE TO BE UNDERBORED THROUGH TREE PROTECTION ZONE

WORKS TO BE SUPERVISED BY THE PROJECT ARBORIST

B 9/6/17 SSD Application

A 3/5/17 SSD Application

rev date name

NM

NM

by

PP

PP

chk

fjmt studio architecture interiors landscape urban

sydney melbourne oxford

Level 5, 70 King Street & +61 2 9251 7077

fjmt

project

Inner Sydney High School

244 Cleveland Street

Surry Hills, Sydney NSW 2010

title

Landscape

Tree Management Plan SSD

scale

1:200 @ A1

first issued

3/5/2017

project code

sheet no.

revision

ICHS

8200

B