

CLIENT: **OUTLINE PLANNING CONSULTANTS**



LOCALITY PLAN
NOT TO SCALE


16 TORRENS ROAD, GUNNEDAH, NSW
LOTS 1 AND 2 DP 1226992


DRAWING LIST		
DWG NO.	REV	DWG TITLE
GENERAL		
PS01-A000	I	COVER SHEET
PS01-A050	G	DEVELOPMENT OVERVIEW PLAN
PS01-A300	H	SITE PLAN
PS01-A310	D	UNLOADING AND PROCESSING SHED PLAN
PS01-A311	E	UNLOADING AND PROCESSING SHED ELEVATIONS AND SECTION
PS01-A312	B	RESTRICTED WASTE STORAGE SHED PLAN AND ELEVATIONS
CONSTRUCTION MANAGEMENT WORKS		
PS01-B300	G	SEDIMENT, EROSION CONTROL & DEMOLITION PLAN
PS01-B310	A	SEDIMENT & EROSION CONTROL DETAILS
EARTHWORKS		
PS01-C100	E	EARTHWORKS GRADING PLAN
PS01-C500	E	EARTHWORKS CUT-FILL PLAN
PS01-C600	E	SITE SECTION A - PROCESSING SHED AND OPEN STORAGE BAYS
PS01-C601	E	SITE SECTION B - OPEN STORAGE BAYS AND FACILITY PADS
PS01-C602	E	SITE SECTION C - UNLOADING SHED, PROCESSING SHED AND TRUCK WASH DOWN AREA
DRAINAGE		
PS01-E100	G	DRAINAGE PLAN
PS01-E200	B	DRAINAGE DETAILS
PS01-E600	E	OSD CATCHMENT PLAN, MODEL LAYOUT & RESULT
PS01-E700	F	WATER QUALITY CATCHMENT PLAN, MODEL & RESULT
STRUCTURE AND PAVEMENTS		
PS01-G400	E	PAVEMENT PLAN
PS01-G200	I	SWEEP PATH ANALYSIS PLAN - AV
PS01-G210	I	SWEEP PATH ANALYSIS PLAN - B DOUBLE
PS01-G220	C	SWEEP PATH ANALYSIS PLAN - HRV
PS01-G230	C	SWEEP PATH ANALYSIS PLAN - MRV
PS01-G240	C	SWEEP PATH ANALYSIS PLAN - B99
PS01-G250	B	SWEEP PATH ANALYSIS PLAN - B-TRIPLE (ROAD TRAIN)
GENERAL NOTES		
PS01-Z200	A	GENERAL LEGEND AND NOTES (SHEET 1)
PS01-Z201	A	GENERAL LEGEND AND NOTES (SHEET 2)
PS01-Z202	A	GENERAL LEGEND AND NOTES (SHEET 3)
PS01-Z203	A	GENERAL LEGEND AND NOTES (SHEET 4)

GENERAL NOTES


- 1 THIS PLAN IS FOR DEVELOPMENT APPLICATION PURPOSE AND NOT FOR CONSTRUCTION.
2 DESIGN TO BE REVIEWED AND UPDATED FOR CONSTRUCTION CERTIFICATE.
3 ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH, AND THESE NOTES ARE TO BE READ
4 IN CONJUNCTION WITH THE RELEVANT AUSTRALIAN STANDARDS, COUNCIL SPECIFICATIONS,
5 AND ALL PROJECT CONSULTANT'S PLANS AND REPORTS.
6 INTERNAL SURVEY INFORMATION SHOWN BASED ON INFORMATION PROVIDED BY STEWART
7 SURVEYS.
8 SITE BOUNDARY BASED ON INFORMATION PROVIDED BY STEWART SURVEYS.
9 LEVELS ARE TO AUSTRALIAN HEIGHT DATUM (AHD).
10 FINAL SURFACE CONTOURS ARE BASED ON PROPOSED, EXISTING AND LIDAR SURFACE.


DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV		DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	DRAWING TITLE			
I	MINOR AMENDMENTS		10/12/2020	PB	AW/AVG	TH	TH						 Consulting Engineers Environment Water Geotechnical Civil	COVER SHEET		
H	MINOR AMENDMENTS		03/11/2020	LL	AW/AVG	SL	TH			TH	OUTLINE PLANNING CONSULTANTS					
G	UPDATED AS PER CLIENT COMMENT		21/10/2020	JS	AW/AVG	SL	TH									
F	ADDITIONAL AND AMENDED SWEEP PATHS PROVIDED		25/08/2020	AW	AW	SL	TH				PROJECT NAME/PLANSET TITLE					
E	MINOR AMENDMENT		16/07/2020	RK	AW/AVG	SL	TH				RESOURCE RECOVERY FACILITY					
D	MINOR AMENDMENT		14/07/2020	RK	AW/AVG	SL	TH				CONCEPT CIVIL WORKS					
C	MINOR AMENDMENTS		09/07/2020	LL	AW/AVG	SL	TH				16 TORRENS ROAD, GUNNEDAH, NSW LOTS 1 AND 2 DP 1266992					
B	UPDATED AS PER CLIENT COMMENT		25/06/2020	GM	AW/AVG	SL	TH				(C) Copyright Martens & Associates Pty Ltd					
Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au												PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
DRAWING ID: P190743L-PS01-R11-A000												P19074.34	PS01	R11	PS01-A000	I



DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	<div><div>Consulting Engineers Environment Water Geotechnical Civil</div></div> <div>Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au</div>	DRAWING TITLE DEVELOPMENT OVERVIEW PLAN					
G	MINOR AMENDMENTS	10/12/2020	PB	AW/AVG	TH	TH	<div>0 5 10 15 20 25 30 35 40 45 50 A1 (A3) 1:500 (1:1,000) METRES</div>	MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS							
F	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH		DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd. (C) Copyright Martens & Associates Pty Ltd									PROJECT NAME/PLANSET TITLE RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS 16 TORRENS ROAD, GUNNEDAH, NSW LOTS 1 AND 2 DP 1226992	
E	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH												
D	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH												
C	MINOR AMENDMENTS	09/07/2020	LL	AW/AVG	SL	TH												
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH												
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH					PROJECT NO. P1907434				PLANSET NO. PS01	RELEASE NO. R11	DRAWING NO. PS01-A050	REVISION G
A1 / A3 LANDSCAPE (A1L_C_v02.0.0)							DRAWING ID: P1907434-PS01-R11-A050											




NOTE:

- FIRE EXTINGUISHERS AND HYDRANTS TO BE PROVIDED IN ACCORDANCE WITH AS 2419.1 AND NSW GOVERNMENT "FIRE SAFETY IN WASTE FACILITIES". DETAILS TO BE PROVIDED AT CC STAGE.
- MISTING MACHINES AND FIRE DETECTION AND ALARM SYSTEM TO BE PROVIDED IN UNLOADING SHED AND PROCESSING SHED FOR DUST SUPPRESSION AND FIRE PREVENTION. DETAILS TO BE PROVIDED AT CC STAGE.
- STOCKPILES TO BE IN ACCORDANCE WITH NSW GOVERNMENT "FIRE SAFETY IN WASTE FACILITIES".

KEY	
EXISTING CONTOURS	---
EXISTING EASEMENT	---
SITE BOUNDARY	---

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
H	MINOR AMENDMENTS	10/12/2020	PB	AW/AVG	TH	TH
G	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH
F	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
E	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH
D	MINOR AMENDMENTS	09/07/2020	LL	AW/AVG	SL	TH
C	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	12/06/2020	GM	AW	AW	TH
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH



GRID	DATUM	PROJECT MANAGER	CLIENT
MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS
DISCLAIMER & COPYRIGHT			
This plan must not be used for construction unless signed as approved by principal certifying authority.			
All measurements in millimetres unless otherwise specified.			
This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd.			
(C) Copyright Martens & Associates Pty Ltd			
PROJECT NAME/PLANSET TITLE			
RESOURCE RECOVERY FACILITY			
CONCEPT CIVIL WORKS			
16 TORRENS ROAD, GUNNEDAH, NSW			
LOTS 1 AND 2 DP 1226992			

Consulting Engineers

Environment
Water
Geotechnical
Civil

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au


DRAWING TITLE

SITE PLAN

PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-A300	H

DRAWING ID: P1907434-PS01-R11-A300

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION




UNLOADING & PROCESSING SHED PLAN

SCALE 1:150

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
D	MINOR AMENDMENTS	09/07/2020	LL	AW/AVG	SL	TH
C	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	12/06/2020	GM	AW	AW	TH
A	ADDED SHED DETAILS	05/06/2020	GM	AW	AW	TH



GRID	DATUM	PROJECT MANAGER
MGA	mAHD	TH
DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd. (C) Copyright Martens & Associates Pty Ltd		

CLIENT
OUTLINE PLANNING CONSULTANTS
PROJECT NAME/PLANSET TITLE
RESOURCE RECOVERY FACILITY
CONCEPT CIVIL WORKS
16 TORRENS ROAD, GUNNEDAH, NSW
LOTS 1 AND 2 DP 1226992





Consulting Engineers
Environment
Water
Geotechnical
Civil

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au


DRAWING TITLE				
UNLOADING AND PROCESSING SHED PLAN				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-A310	D

DRAWING ID: P1907434-PS01-R11-A310





DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION



DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPROVED
G	MINOR AMENDMENTS	03/11/2020	LL	AW/AVG	SL	TH
F	UPDATED AS PER CLIENT COMMENT	21/10/2020	JL	AW/AVG	SL	TH
E	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
D	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH
C	MINOR AMENDMENTS	09/07/2020	LL	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH

SCALE

0 5 10 15 20 25 30 35 40 45 50

A1 (A3) 1:500 (1:1,000) METRES

GRID	DATUM	PROJECT MANAGER
MGA	mAHD	TH
DISCLAIMER & COPYRIGHT		
This plan must not be used for construction unless signed as approved by principal certifying authority.		
All measurements in millimetres unless otherwise specified.		
This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd.		
(C) Copyright Martens & Associates Pty Ltd		

CLIENT	OUTLINE PLANNING CONSULTANTS
PROJECT NAME/PLANSET TITLE	RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS
	16 TORRENS ROAD, GUNNEDAH, NSW LOTS 1 AND 2 DP 1226392

 Consulting Engineers
Environment
Water
Geotechnical
Civil

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au


DRAWING TITLE				
SEDIMENT, EROSION CONTROL & DEMOLITION PLAN				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-B300	G

STABILISED ACCESS POINT

TYPE II SAP

THE TYPE II SAP DESIGN IS MORE DEFINED IN THAT IT REQUIRES AN AREA OF BALLAST WITHIN THE SITE COMBINED WITH A SHAKER PAD; ADJACENT THE SHAKER PAD AND IN THE PUBLIC WAY IS A TEMPORARY (CONCRETE) VEHICULAR CROSSING. (SEE DIAGRAM)

STABILISED ACCESS POINT - TYPE 2



IN BOTH TYPE I AND TYPE II SAP'S, THE TEMPORARY VEHICULAR CROSSING MUST:

- CONNECT TO AN EXISTING GUTTER LAYBACK (WHERE THE KERB AND GUTTER EXIST). IF A GUTTER LAYBACK DOES NOT EXIST THEN THE CONNECTION MUST BE MADE TO THE GUTTER BY REMOVING THE ADJACENT KERB SECTION ONLY.
- CONNECT TO A DISH CROSSING (WHERE KERB AND GUTTER DOES NOT EXIST). IF A DISH CROSSING DOES NOT EXIST, THEN IT MUST BE CONSTRUCTED IN ACCORDANCE WITH DETAILS CONTAINED IN COUNCIL'S ISSUED FOOTPATH CROSSING LEVELS.

IT SHOULD BE NOTED THAT THESE TYPES OF SAPS ARE CONSIDERED TO BE APPLICABLE FOR THE MAJORITY OF ACTIVITIES HOWEVER SOME SITES MAY REQUIRE SPECIAL CONSIDERATION.

SHAKER PAD (CATTLE GRID)



A CORRECTLY DESIGNED AND INSTALLED SHAKER PAD WILL ASSIST IN PREVENTING SEDIMENT TRANSFER FROM A SITE. ANY STABILISED ACCESS POINT (SAP) CAN BE DESIGNED WITH A SHAKER PAD (COMPULSOPRY IN TYPE II SAP'S)

SHAKER PADS CAN BE DESIGNED AND CONSTRUCTED TO ENABLE RE-USE ON FUTURE PROJECTS.

THE SHAKER PAD:

- MUST BE DESIGNED AND CERTIFIED BY A PRACTICING STRUCTURAL ENGINEER. THE CERTIFIED DESIGN SHOULD BE SUBMITTED WITH THE RELEVANT APPLICATION.
- CAN BE CONSTRUCTED FROM ANY SUITABLE MATERIAL.
- MUST BE LOCATED ON A SUITABLY PREPARED AND COMPACTED SUB-GRADE/BASE MATERIAL.
- MUST BE SITUATED SUCH THAT THE RUNGS OF THE SHAKER PAD ARE LEVEL WITH THE ADJOINING NATURAL SURFACE.
- MUST BE A MINIMUM OF 3.5m IN LENGTH.
- MUST BE A MINIMUM OF 3.5m IN WIDTH.
- MUST HAVE CLEAR SPACING BETWEEN RUNGS OF 200 - 250mm.
- RUNGS MUST HAVE A MAXIMUM WIDTH (BEARING AREA) OF 75mm.
- MUST HAVE A MINIMUM CLEAR DEPTH OF 300mm IE FORM THE TOP OF THE RUNG TO THE FINISHED SUB-GRADE/BASE LEVEL.

THE SHAKER PAD MUST BE PROVIDED WITH SUITABLE BARRIERS AT THE SIDES TO ENSURE THAT ALL TYERS OF VEHICLES LEAVING THE SITE TRAVERSE THE DEVICE.




CONSTRUCTION NOTES

- CONSTRUCT THE STRAW BALE FILTER AS CLOSE AS POSSIBLE TO BEING PARALLEL TO THE CONTOURS OF THE SITE.
- PLACE BALES LENGTHWISE IN A ROW WITH ENDS TIGHTLY ABUTTING. USE STRAW TO FILL ANY GAPS BETWEEN BALES. STRAWS ARE TO BE PLACED PARALLEL TO GROUND.
- ENSURE THAT THE MAXIMUM HEIGHT OF THE FILTER IS ONE BALE.
- EMBED EACH BALE IN THE GROUND 75mm TO 100mm AND ANCHOR WITH TWO 12 METRE STAR PICKETS OR STAKES. ANGLE THE FIRST STAR PICKET OR STAKE IN EACH BALE TOWARDS THE PREVIOUSLY LAID BALE. DRIVE THEM 600mm INTO THE GROUND AND, IF POSSIBLE, FLUSH WITH THE TOP OF THE BALES. WHERE STAR PICKETS ARE USED AND THEY PROTRUDE ABOVE THE BALES, ENSURE THEY ARE FITTED WITH SAFETY CAPS.
- WHERE A STRAW BALE FILTER IS CONSTRUCTED DOWNSLOPE FROM A DISTURBED BATTER, ENSURE THE BALES ARE PLACED 1 TO 2 METRES DOWNSLOPE FROM THE TOE.
- ESTABLISH A MAINTENANCE PROGRAM THAT ENSURES THE INTEGRITY OF THE BALES IS RETAINED - THEY COULD REQUIRE REPLACEMENT EACH TWO TO FOUR MONTHS.

STRAW BALE FILTER

SD 6-7




Construction Notes

- Construct sediment fences as close as possible to being parallel to the contours of the site, but with small returns as shown in the drawing to limit the catchment area of any one section. The catchment area should be small enough to limit water flow if concentrated at one point to 50 litres per second in the design storm event, usually the 10-year event.
- Cut a 150-mm deep trench along the upslope line of the fence for the bottom of the fabric to be entrenched.
- Drive 1.5 metre long star pickets into ground at 2.5 metre intervals (max) at the downslope edge of the trench. Ensure any star pickets are fitted with safety caps.
- Fix self-supporting geotextile to the upslope side of the posts ensuring it goes to the base of the trench. Fix the geotextile with wire ties or as recommended by the manufacturer. Only use geotextile specifically produced for sediment fencing. The use of shade cloth for this purpose is not satisfactory.
- Join sections of fabric at a support post with a 150-mm overlap.
- Backfill the trench over the base of the fabric and compact it thoroughly over the geotextile.

SEDIMENT FENCE

SD 6-8




Construction Notes

- Fabricate a sediment barrier made from geotextile or straw bales.
- Follow Standard Drawing 6-7 and Standard Drawing 6-8 for installation procedures for the straw bales or geofabric. Reduce the picket spacing to 1 metre centres.
- In waterways, artificial sag points can be created with sandbags or earth banks as shown in the drawing.
- Do not cover the inlet with geotextile unless the design is adequate to allow for all waters to bypass it.

GEOTEXTILE INLET FILTER



SD 6-12




Construction Notes

- Build with gradients between 1 percent and 5 percent.
- Avoid removing trees and shrubs if possible - work around them.
- Ensure the structures are free of projections or other irregularities that could impede water flow.
- Build the drains with circular, parabolic or trapezoidal cross sections, not V shaped.
- Ensure the banks are properly compacted to prevent failure.
- Complete permanent or temporary stabilisation within 10 days of construction.

EARTH BANK (LOW FLOW)


SD 5-5



Construction Notes

- Place stockpiles more than 2 (preferably 5) metres from existing vegetation, concentrated water flow, roads and hazard areas.
- Construct on the contour as low, flat, elongated mounds.
- Where there is sufficient area, topsoil stockpiles shall be less than 2 metres in height.
- Where they are to be in place for more than 10 days, stabilise following the approved ESCP or SWMP to reduce the C-factor to less than 0.10.
- Construct earth banks (Standard Drawing 5-5) on the upslope side to divert water around stockpiles and sediment fences (Standard Drawing 6-8) 1 to 2 metres downslope.

STOCKPILES



SD 4-1

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPROV	SCALE
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH	

AT / A3 LANDSCAPE (A1LC_v02.0.01)

GRID	DATUM	PROJECT MANAGER	CLIENT
TH			OUTLINE PLANNING CONSULTANTS
DISCLAIMER & COPYRIGHT			
This plan must not be used for construction unless signed as approved by principal certifying authority.			
All measurements in millimetres unless otherwise specified.			
This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd			
(C) Copyright Martens & Associates Pty Ltd			
PROJECT NAME/PLANSET TITLE			
RESOURCE RECOVERY FACILITY			
CONCEPT CIVIL WORKS			
16 TORRENS ROAD, GUNNDAH, NSW			
LOTS 1 AND 2 DP 1226992			



Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au

Consulting Engineers

Environment
Water
Geotechnical
Civil

DRAWING TITLE				
SEDIMENT & EROSION CONTROL DETAILS				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-B310	A


DRAWING ID: P1907434-PS01-R11-B310

0 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 100



DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPROVED
E	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH
D	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
C	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH



GRID	DATUM	PROJECT MANAGER	CLIENT
MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS
DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd. (C) Copyright Martens & Associates Pty Ltd			PROJECT NAME/PLANSET TITLE RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS 16 TORRENS ROAD, GUNNEDAH, NSW LOTS 1 AND 2 DP 1226992



Consulting Engineers

- Environment
- Water
- Geotechnical
- Civil

DRAWING TITLE				
EARTHWORKS GRADING PLAN				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-C100	E




EARTHWORKS SUMMARY		
	CUT	FILL
EARTHWORKS VOLUME (m³)	371	4312
EARTHWORKS BALANCE (m³)	-	3941

NOTE:
- EARTHWORKS CUT/FILL ANALYSED FROM PROPOSED FINISH SURFACE TO EXISTING SURFACE BASED ON SURVEY.
- ROAD BOXING, PIPE TRENCHES, EXCAVATION, TOP SOIL STRIPPING, AND BULKING FACTOR ARE NOT CONSIDERED IN EARTHWORKS CALCULATIONS.

CUT-FILL DEPTH DESIGN TO EXISTING		
LOWER THAN	-1.000 m	
-1.000 to	-0.750 m	
-0.750 to	-0.500 m	
-0.500 to	-0.250 m	
-0.250 to	-0.050 m	
-0.050 to	0.050 m	
0.050 to	0.250 m	
0.250 to	0.500 m	
0.500 to	0.750 m	
0.750 to	1.000 m	
GREATER THAN	1.000 m	

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
E	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH
D	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
C	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH



GRID	DATUM	PROJECT MANAGER	CLIENT
MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS
DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd. (C) Copyright Martens & Associates Pty Ltd			

PROJECT NAME/PLANSET TITLE
RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS 16 TORRENS ROAD, GUNNEDAH, NSW LOTS 1 AND 2 DP 1226992

Consulting Engineers
Environment
Water
Geotechnical
Civil

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au

DRAWING TITLE				
EARTHWORKS CUT-FILL PLAN				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-C500	E

NOTE :

- STORAGE BAY WALLS TO BE CONCRETE TILT PANELS WITH COLORBOND CLAD.
- STOCKPILES TO BE IN ACCORDANCE WITH NSW GOVERNMENT "FIRE SAFETY IN WASTE FACILITIES".

DATUM RL 246.000

DESIGN SURFACE LEVELS
EXISTING SURFACE LEVELS
CUT / FILL DEPTH
CHAINAGE


0.000	264.148	
2.000	264.193	
4.000	264.224	
6.000	264.246	
8.000	264.329	
10.000	264.294	
12.000	264.308	264.551
14.000	264.239	265.051
16.000	264.160	265.200
18.000	264.131	265.200
20.000	264.111	265.200
22.000	264.141	265.200
24.000	264.179	265.200
26.000	264.209	265.200
28.000	264.212	265.200
30.000	264.215	265.200
32.000	264.219	265.200
34.000	264.222	265.200
36.000	264.225	265.200
38.000	264.228	265.200
40.000	264.230	265.200
42.000	264.232	265.200
44.000	264.234	265.200
46.000	264.236	265.200
48.000	264.237	265.200
50.000	264.243	265.200
52.000	264.255	265.200
54.000	264.267	265.200
56.000	264.280	265.200
58.000	264.292	265.200
60.000	264.305	265.200
62.000	264.318	265.200
64.000	264.330	265.200
66.000	264.333	265.200
68.000	264.338	265.200
70.000	264.350	265.200
72.000	264.363	265.200
74.000	264.375	265.200
76.000	264.388	265.158
78.000	264.397	265.126
80.000	264.400	265.106
82.000	264.402	265.086
84.000	264.404	265.066
86.000	264.406	265.046
88.000	264.407	265.025
90.000	264.419	265.005
92.000	264.435	264.985
94.000	264.446	264.965
96.000	264.448	264.945
98.000	264.450	264.925
100.000	264.453	264.905
102.000	264.455	264.885
104.000	264.457	264.865
106.000	264.459	264.845
108.000	264.466	264.825
110.000	264.472	264.805
112.000	264.475	264.784
114.000	264.479	264.764
116.000	264.482	264.744
118.000	264.485	264.724
120.000	264.489	264.704
122.000	264.493	264.684
124.000	264.484	264.664
126.000	264.475	264.644
128.000	264.477	264.627
130.000	264.483	264.610
132.000	264.489	264.593
134.000	264.495	264.576
136.000	264.512	264.561
138.000	264.538	264.546
140.000	264.497	
142.000	264.474	
144.000	264.310	
146.000	264.394	
148.000	264.455	
150.000	264.517	
152.000	264.506	
153.412	264.466	

SECTION A

SCALE: HORIZONTAL - 1:250
VERTICAL - 1:250

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
E	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
D	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH
C	MINOR AMENDMENTS	09/07/2020	LL	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH



GRID	DATUM	PROJECT MANAGER	CLIENT
MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS
DISCLAIMER & COPYRIGHT			
This plan must not be used for construction unless signed as approved by principal certifying authority.			
All measurements in millimetres unless otherwise specified.			
This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd			
(C) Copyright Martens & Associates Pty Ltd			

PROJECT NAME/PLANSET TITLE
RESOURCE RECOVERY FACILITY
CONCEPT CIVIL WORKS
16 TORRENS ROAD, GUNNDAH, NSW
LOTS 1 AND 2 DP 1226992



Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au

Consulting Engineers
Environment
Water
Geotechnical
Civil

DRAWING TITLE				
SITE SECTION A - PROCESSING SHED AND OPEN STORAGE BAYS				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-C600	E


DRAWING ID: P1907434-PS01-R11-C600

NOTE :

- STORAGE BAY WALLS TO BE CONCRETE TILT PANELS WITH COLORBOND CLAD.
- STOCKPILES TO BE IN ACCORDANCE WITH NSW GOVERNMENT "FIRE SAFETY IN WASTE FACILITIES".

DATUM RL 246.000

DESIGN SURFACE LEVELS	EXISTING SURFACE LEVELS	CUT / FILL DEPTH	CHAINAGE
	265.456		0.000
	265.423		2.000
	265.390		4.000
	265.357		6.000
	265.353	0.009	8.000
	265.355	0.090	10.000
	265.357	0.068	12.000
	265.359	0.046	14.000
	265.354	0.031	16.000
	265.335	0.030	18.000
	265.301	0.044	20.000
	265.285	0.041	22.000
	265.263	0.042	24.000
	265.242	0.044	26.000
	265.220	0.045	28.000
	265.198	0.047	30.000
	265.176	0.048	32.000
	265.155	0.050	34.000
	265.132	0.052	36.000
	265.101	0.064	38.000
	265.069	0.075	40.000
	265.038	0.087	42.000
	265.020	0.084	44.000
	264.986	0.103	46.000
	264.935	0.143	48.000
	264.975	0.143	50.000
	264.908	0.147	52.000
	264.891	0.144	54.000
	264.866	0.148	56.000
	264.882	0.112	58.000
	264.864	0.111	60.000
	264.846	0.109	62.000
	264.823	0.112	64.000
	264.810	0.105	66.000
	264.800	0.094	68.000
	264.791	0.083	70.000
	264.782	0.071	72.000
	264.784	0.046	74.000
	264.785	0.022	76.000
	264.787	-0.003	78.000
	264.775	-0.008	80.000
	264.764	0.038	82.000
	264.750	0.086	84.000
	264.719	0.146	86.000
	264.712	0.144	88.000
	264.698	0.149	90.000
	264.684	0.155	92.000
	264.666	0.164	94.000
	264.654	0.168	96.000
	264.646	0.167	98.000
	264.634	0.171	100.000
	264.621	0.176	102.000
	264.609	0.181	104.000
	264.597	0.185	106.000
	264.584	0.191	108.000
	264.572	0.199	110.000
	264.559	0.207	112.000
	264.550	0.212	114.000
	264.546	0.211	116.000
	264.542	0.211	118.000
	264.538	0.211	120.000
	264.534	0.211	122.000
	264.531	0.211	124.000
	264.522	0.217	126.000
	264.509	0.227	128.000
	264.497	0.242	130.000
	264.486	0.271	132.000
	264.475	0.300	134.000
	264.456	0.336	136.000
	264.442	0.398	138.000
	264.355		140.000
	264.207		142.000
	264.299		144.000
	264.292		146.000
	264.285		148.000
	264.280		150.000
	264.278		150.528




SECTION B

SCALE: HORIZONTAL - 1:250
VERTICAL - 1:250

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
E	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
D	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH
C	MINOR AMENDMENTS	09/07/2020	LL	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH



GRID	DATUM	PROJECT MANAGER	CLIENT
MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS
DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd (C) Copyright Martens & Associates Pty Ltd			

PROJECT NAME/PLANSET TITLE
RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS
16 TORRENS ROAD, GUNNDAH, NSW LOTS 1 AND 2 DP 1226992

Consulting Engineers

Environment
Water
Geotechnical
Civil

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au


DRAWING TITLE				
SITE SECTION B - OPEN STORAGE BAYS AND FACILITY PADS				
PROJECT NO. P1907434	PLANSET NO. PS01	RELEASE NO. R11	DRAWING NO. PS01-C601	REVISION E

NOTE :

- STORAGE BAY WALLS TO BE CONCRETE TILT PANELS WITH COLORBOND CLAD.
- STOCKPILES TO BE IN ACCORDANCE WITH NSW GOVERNMENT "FIRE SAFETY IN WASTE FACILITIES".

DATUM RL 246.000

DESIGN SURFACE LEVELS
EXISTING SURFACE LEVELS
CUT / FILL DEPTH
CHAINAGE




SECTION C

SCALE: HORIZONTAL - 1:250
VERTICAL - 1:250

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
E	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH
D	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
C	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH



GRID	DATUM	PROJECT MANAGER	CLIENT
MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS
DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd. (C) Copyright Martens & Associates Pty Ltd			
PROJECT NAME/PLANSET TITLE RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS 16 TORRENS ROAD, GUNNDAH, NSW LOTS 1 AND 2 DP 1226992			




Consulting Engineers
Environment
Water
Geotechnical
Civil

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au

DRAWING TITLE				
SITE SECTION C - UNLOADING SHED, PROCESSING SHED AND TRUCK WASH DOWN AREA				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-C602	E

DRAWING ID: P1907434-PS01-R11-C602



NOTE:
- FINAL SURFACE CONTOURS ARE BASED ON PROPOSED, EXISTING AND LIDAR SURFACES.

KEY

FINAL SURFACE CONTOURS

STORMWATER PIPELINE

PROPOSED KERB INLET PIT

SURFACE INLET PIT

JUNCTION PIT (SEALED)

SWALE

CONCRETE DISH DRAIN

BUND

FLOW DIRECTION

SURFACE FLOW

SITE BOUNDARY

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	DRAWING TITLE
G	MINOR AMENDMENTS	03/11/2020	LL	AW/AVG	SL	TH	0 5 10 15 20 25 30 35 40 45 50 A1 (A3) 1:500 (1:1,000) METRES	MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS	DRAINAGE PLAN
F	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH						
E	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH						
D	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH						
C	MINOR AMENDMENTS	09/07/2020	LL	AW/AVG	SL	TH						
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH						
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH						

DISCLAIMER & COPYRIGHT

This plan must not be used for construction unless signed as approved by principal certifying authority.

All measurements in millimetres unless otherwise specified.

This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd.

(C) Copyright Martens & Associates Pty Ltd

PROJECT NAME/PLANSET TITLE

RESOURCE RECOVERY FACILITY

CONCEPT CIVIL WORKS

16 TORRENS ROAD, GUNNDAH, NSW

LOTS 1 AND 2 DP 1226992

martens

& Associates Pty Ltd

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au

Consulting Engineers

Environment

Water

Geotechnical

Civil

DRAWING TITLE

DRAINAGE PLAN

PROJECT NO.

PLANSET NO.

RELEASE NO.

DRAWING NO.

REVISION

P1907434

PS01

R11

PS01-E100

G

DRAWING ID: P1907434-PS01-R11-E100

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION



A1 / A3 LANDSCAPE (A1LC_v02.0.01)

SCALE

0 0.25 0.50 0.75 1.00 1.25 1.50 1.75 2.00 2.25 2.50

A1 (A3) 1:25 (1:50) METRES


GRID	DATUM	PROJECT MANAGER
		TH
DISCLAIMER & COPYRIGHT		
<p>This plan must not be used for construction unless signed as approved by principal certifying authority.</p> <p>All measurements in millimetres unless otherwise specified.</p> <p>This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd.</p> <p>(C) Copyright Martens & Associates Pty Ltd</p>		

CLIENT
OUTLINE PLANNING CONSULTANTS
PROJECT NAME/PLANSET TITLE
RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS
16 TORRENS ROAD, GUNNEDAH, NSW LOTS 1 AND 2 DP 1226992



Consulting Engineers
Environment
Water
Geotechnical
Civil


DRAWING TITLE				
DRAINAGE DETAILS				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-E200	B



PRE-DEVELOPMENT OSD CATCHMENT PLAN

SCALE 1:1000


PRE-DEVELOPMENT OSD CATCHMENT DETAILS (P1907434DRN01V02)			
KEY	DRAINS NODE	AREA (ha)	% PAVED
	Cat Lot 1 Pre	1.83	0.57
	Cat Lot 2 Pre	0.95	0.81
TOTAL AREA		2.79	= 100% OF TOTAL AREA
TOTAL IMPERVIOUS AREA		1.82	= %65 OF TOTAL AREA
TOTAL PERVIOUS AREA		0.97	= %35 OF TOTAL AREA



POST-DEVELOPMENT OSD CATCHMENT PLAN

SCALE 1:1000

POST-DEVELOPMENT OSD CATCHMENT DETAILS (P1907434DRN01V02)			
KEY	DRAINS NODE	AREA (ha)	% PAVED
	Cat Lot 1 Post	1.71	70%
	Cat Lot 1 Bypass	0.12	0%
	Cat Lot 2 Post	0.8	100%
	Cat Lot 2 Bypass	0.15	0%
TOTAL AREA		2.79	= 100% OF TOTAL AREA
TOTAL IMPERVIOUS AREA		1.98	= %71 OF TOTAL AREA
TOTAL PERVIOUS AREA		0.8	= %29 OF TOTAL AREA




DRAINS MODEL LAYOUT

DRAINS RESULTS														
Lot 1 – P1907434DRN01V02														
0.2 EY			10% AEP			5% AEP			2% AEP			1% AEP		
Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference	Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference	Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference	Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference	Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference
0.347	0.221	-0.126	0.430	0.257	-0.173	0.526	0.303	-0.223	0.649	0.348	-0.301	0.752	0.360	-0.392
Lot 2 – P1907434DRN01V02														
0.2 EY			10% AEP			5% AEP			2% AEP			1% AEP		
Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference	Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference	Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference	Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference	Pre Peak Flow (m³/s)	Post Peak Flow (m³/s)	Difference
0.219	0.124	-0.095	0.262	0.140	-0.122	0.311	0.158	-0.153	0.383	0.202	-0.181	0.436	0.228	-0.208

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
E	MINOR AMENDMENTS	03/11/2020	LL	AW/AVG	SL	TH
D	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH
C	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH



GRID	DATUM	PROJECT MANAGER	CLIENT
MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS
DISCLAIMER & COPYRIGHT			
This plan must not be used for construction unless signed as approved by principal certifying authority.			
All measurements in millimetres unless otherwise specified.			
This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd.			
(C) Copyright Martens & Associates Pty Ltd			

PROJECT NAME/PLANSET TITLE
RESOURCE RECOVERY FACILITY
CONCEPT CIVIL WORKS
16 TORRENS ROAD, GUNNEDAH, NSW
LOTS 1 AND 2 DP 1226992



Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au

Consulting Engineers
Environment
Water
Geotechnical
Civil

DRAWING TITLE				
OSD CATCHMENT PLAN, MODEL LAYOUT & RESULT				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R10	PS01-E600	E

DRAWING ID: P1907434-PS01-R10-E600




POST-DEVELOPMENT WATER QUALITY CATCHMENT PLAN

SCALE 1:1000

WATER QUALITY CATCHMENT DETAILS			
KEY	MUSIC NODE	AREA (ha)	% PAVED
	Lot 1 Roof	0.04	100%
	Lot 1 Pavement	1.08	100%
	Lot 1 Stockpiles	0.09	100%
	Lot 1 Landscaping	0.51	0%
	Lot 1 Landscaping Bypass	0.12	0%
	Lot 2 Roof	0.37	100%
	Lot 2 Pavement	0.35	100%
	Lot 2 Stockpiles	0.08	100%
	Lot 2 Landscaping Bypass	0.15	0%

Treatment Train Effectiveness - Total Lot 1			
	Sources	Residual Load	% Reduction
Flow (ML/yr)	6.33	6.21	1.8
Total Suspended Solids (kg/yr)	2020	245	87.9
Total Phosphorus (kg/yr)	3.42	1.03	70
Total Nitrogen (kg/yr)	15	8.03	46.6
Gross Pollutants (kg/yr)	176	0	100

MUSIC MODEL RESULT LOT 1



MUSIC MODEL LAYOUT (P1907434MUS01V03)

Treatment Train Effectiveness - Total Lot 2			
	Sources	Residual Load	% Reduction
Flow (ML/yr)	4.3	3.1	27.9
Total Suspended Solids (kg/yr)	760	103	86.4
Total Phosphorus (kg/yr)	1.49	0.45	69.8
Total Nitrogen (kg/yr)	9.76	3.66	62.5
Gross Pollutants (kg/yr)	125	0	100

MUSIC MODEL RESULT LOT 2

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
F	MINOR AMENDMENTS	03/11/2020	LL	AW/AVG	SL	TH
E	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH
D	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
C	MINOR AMENDMENTS	09/07/2020	LL	AW/AVG	SL	TH
B	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH

SCALE
0 10 20 30 40 50 60 70 80 90 100
A1 (A3) 1:1,000 (1:2,000) METRES

GRID
MGA
DATUM
mAHD
PROJECT MANAGER
TH
CLIENT
OUTLINE PLANNING CONSULTANTS
PROJECT NAME/PLANSET TITLE
RESOURCE RECOVERY FACILITY
CONCEPT CIVIL WORKS
16 TORRENS ROAD, GUNNEDAH, NSW
LOTS 1 AND 2 DP 1226992
DISCLAIMER & COPYRIGHT
This plan must not be used for construction unless signed as approved by principal certifying authority.
All measurements in millimetres unless otherwise specified.
This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd.
(C) Copyright Martens & Associates Pty Ltd

martens
& Associates Pty Ltd

Consulting Engineers
Environment
Water
Geotechnical
Civil

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au

DRAWING TITLE				
WATER QUALITY CATCHMENT PLAN, MODEL & RESULT				
PROJECT NO. P1907434	PLANSET NO. PS01	RELEASE NO. R11	DRAWING NO. PS01-E700	REVISION F

DRAWING ID: P1907434-PS01-R11-E700



DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION


REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	DRAWING TITLE
I	MINOR AMENDMENTS	10/12/2020	PB	AW/AVG	TH	TH	0 5 10 15 20 25 30 35 40 45 50 A1 (A3) 1:500 (1:1,000) METRES	MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS	SWEPT PATH ANALYSIS PLAN - AV
H	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH						
G	ADDITIONAL AND AMENDED SWEEP PATHS PROVIDED	25/08/2020	AW	AW	SL	TH						
F	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH						
E	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH						
D	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH						
C	UPDATED AS PER CLIENT COMMENT	12/06/2020	GM	AW	AW	TH						
B	ADDED SHED DETAILS	05/06/2020	GM	AW	AW	TH						

DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd. (C) Copyright Martens & Associates Pty Ltd		PROJECT NAME/PLANSET TITLE RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS 16 TORRENS ROAD, GUNNDAH, NSW LOTS 1 AND 2 DP 1226992		 Consulting Engineers Environment Water Geotechnical Civil Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au		DRAWING NO. PS01-GZ00 REVISION I	
--	--	---	--	--	--	-------------------------------------	--



DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
I	MINOR AMENDMENTS	10/12/2020	PB	AW/AVG	TH	TH
H	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH
G	ADDITIONAL AND AMENDED SWEEP PATHS PROVIDED	25/08/2020	AW	AW	SL	TH
F	MINOR AMENDMENT	16/07/2020	RK	AW/AVG	SL	TH
E	MINOR AMENDMENT	14/07/2020	RK	AW/AVG	SL	TH
D	UPDATED AS PER CLIENT COMMENT	25/06/2020	GM	AW/AVG	SL	TH
C	UPDATED AS PER CLIENT COMMENT	12/06/2020	GM	AW	AW	TH
B	ADDED SHED DETAILS	05/06/2020	GM	AW	AW	TH



GRID
MGA

DATUM
mAHD

PROJECT MANAGER
TH

CLIENT
OUTLINE PLANNING CONSULTANTS

PROJECT NAME/PLANSET TITLE
RESOURCE RECOVERY FACILITY
CONCEPT CIVIL WORKS

16 TORRENS ROAD, GUNNDAH, NSW
LOTS 1 AND 2 DP 1226992

DISCLAIMER & COPYRIGHT
This plan must not be used for construction unless signed as approved by principal certifying authority.
All measurements in millimetres unless otherwise specified.
This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd.
(C) Copyright Martens & Associates Pty Ltd

martens
& Associates Pty Ltd

Consulting Engineers
Environment
Water
Geotechnical
Civil

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au

DRAWING TITLE				
SWEEP PATH ANALYSIS PLAN - B DOUBLE				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-GZ10	I

PRINTED: 11/06/2020 11:00:00 AM
USER: PROJECT

A17 A3 LANDSCAPE (A17L_02.0.01)

DRAWING ID: P1907434-PS01-R11-GZ10



DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	DRAWING TITLE					
C	MINOR AMENDMENTS	10/12/2020	PB	AW/AVG	TH	TH	<div>05101520253035404550</div> <div>A1 (A3) 1:500 (1:1,000)</div> <div>METRES</div>	MGA	mAHD	TH	OUTLINE PLANNING CONSULTANTS	<div>SWEPT PATH ANALYSIS PLAN - HRV</div>					
B	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH											
A	ADDITIONAL AND AMENDED SWEEP PATHS PROVIDED	25/08/20020	AW	AW	SL	TH											
							DISCLAIMER & COPYRIGHT		PROJECT NAME/PLANSET TITLE			<div><div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div></div><div>Consulting Engineers</div><div>Environment</div><div>Water</div><div>Geotechnical</div><div>Civil</div><div>Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767</div><div>Email: mail@martens.com.au Internet: www.martens.com.au</div></div>					
							This plan must not be used for construction unless signed as approved by principal certifying authority.		RESOURCE RECOVERY FACILITY								
							All measurements in millimetres unless otherwise specified.		CONCEPT CIVIL WORKS								
							This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd.		16 TORRENS ROAD, GUNNDAH, NSW								
							(C) Copyright Martens & Associates Pty Ltd		LOTS 1 AND 2 DP 1226992								
A1 / A3 LANDSCAPE [A1LC_v02.0.01]												DRAWING ID: P1907434-PS01-R11-GZ20					



DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	martens & Associates Pty Ltd		Consulting Engineers Environment Water Geotechnical Civil		DRAWING TITLE SWEEP PATH ANALYSIS PLAN - MRV				
C	MINOR AMENDMENTS	10/12/2020	PB	AW/AVG	TH	TH	0 5 10 15 20 25 30 35 40 45 50 A1 (A3) 1:500 (1:1,000) METRES	MGA	mAHD	TH	TH									
B	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH						PROJECT NAME/PLANSET TITLE RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS 16 TORRENS ROAD, GUNNDAH, NSW LOTS 1 AND 2 DP 1226992		Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au		PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
A	ADDITIONAL AND AMENDED SWEEP PATHS PROVIDED	25/08/20020	AW	AW	SL	TH										P1907434	PS01	R11	PS01-GZ30	C
																DRAWING ID: P1907434-PS01-R11-GZ30				



DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD
C	MINOR AMENDMENTS	10/12/2020	PB	AW/AVG	TH	TH
B	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH
A	ADDITIONAL AND AMENDED SWEEP PATHS PROVIDED	25/08/20020	AW	AW	SL	TH

SCALE
0 5 10 15 20 25 30 35 40 45 50
A1 (A3) 1:500 (1:1,000) METRES

GRID
MGA
DATUM
mAHD
PROJECT MANAGER
TH
CLIENT
OUTLINE PLANNING CONSULTANTS
PROJECT NAME/PLANSET TITLE
RESOURCE RECOVERY FACILITY
CONCEPT CIVIL WORKS
16 TORRENS ROAD, GUNNDAH, NSW
LOTS 1 AND 2 DP 1226992
DISCLAIMER & COPYRIGHT
This plan must not be used for construction unless signed as approved by principal certifying authority.
All measurements in millimetres unless otherwise specified.
This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd.
(C) Copyright Martens & Associates Pty Ltd

martens
& Associates Pty Ltd

Consulting Engineers
Environment
Water
Geotechnical
Civil

Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767
Email: mail@martens.com.au Internet: www.martens.com.au



DRAWING TITLE				
SWEEP PATH ANALYSIS PLAN - B99				
PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION
P1907434	PS01	R11	PS01-GZ40	C



KEY

- VEHICLE CENTRELINE
- EDGE OF VEHICLE BODY
- 0.5 BUFFER FROM EDGE OF VEHICLE BODY
- UNLOADING ZONE
- PROCESSING ZONE
- INDICATIVE PARKED VEHICLE

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	Consulting Engineers				DRAWING TITLE			
B	MINOR AMENDMENTS	10/12/2020	PB	AW/AVG	TH	TH				TH	OUTLINE PLANNING CONSULTANTS	 Environment Water Geotechnical Civil	SWEPT PATH ANALYSIS B-TRIPLE (ROAD TRAIN)						
A	UPDATED AS PER CLIENT COMMENT	21/10/2020	JS	AW/AVG	SL	TH					RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS								
											PROJECT NAME/PLANSET TITLE	 Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au	PROJECT NO.	PLANSET NO.	RELEASE NO.	DRAWING NO.	REVISION		
											16 TORRENS ROAD, GUNNDAH, NSW LOTS 1 AND 2 DP 1226992 (C) Copyright Martens & Associates Pty Ltd		P1907434	PS01	R11	PS01-GZ50	B		
DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd. (C) Copyright Martens & Associates Pty Ltd																			
A1 / A3 LANDSCAPE [A1LC_v02.0.0]												DRAWING ID: P1907434-PS01-R11-GZ50							

- 1 ALL WORKS TO BE CARRIED OUT IN ACCORDANCE WITH, AND THESE NOTES
ARE TO BE READ IN CONJUNCTION WITH THE RELEVANT AUSTRALIAN
STANDARDS, WSC COUNCIL SPECIFICATIONS, AND ALL PROJECT
CONSULTANT'S PLANS AND REPORTS.
- 2 SURVEY INFORMATION SHOWN AND DESIGN LEVELS BASED ON SURVEY
INFORMATION PROVIDED BY S. MARK BOWLER & ASSOCIATES AND
MATTHEW FREEBURN SURVEYORS.
- 3 PRIOR TO COMMENCING ANY WORKS, THE CONTRACTOR SHALL CARRY OUT
A "DIAL BEFORE YOU DIG" FOR A SERVICES SEARCH. THE CONTRACTOR
SHALL THEN ARRANGE FOR ALL SERVICES TO BE PHYSICALLY LOCATED,
IDENTIFIED AND CLEARLY MARKED WITHIN THE WORKS AREA PRIOR TO THE
COMMENCEMENT OF ANY WORK. THE CONTRACTOR SHALL BE
RESPONSIBLE FOR THE REPAIR OF ANY DAMAGE CAUSED TO SUCH
SERVICES DURING THE COURSE OF THE WORKS. ANY SERVICE LOCATION
SHOWN ON THE FOLLOWING DRAWINGS ARE INDICATIVE ONLY AND THE
POSITION AND DEPTH INDICATED SHOULD NOT BE RELIED UPON.
- 4 THESE DRAWINGS SHALL BE READ IN CONJUNCTION WITH ALL OTHER
DRAWINGS, SPECIFICATIONS AND WRITTEN INSTRUCTIONS THAT MAY BE
ISSUED DURING THE COURSE OF THE CONTRACT. THE CONTRACTOR SHALL
ENSURE THAT THEY HAVE THE LATEST DRAWING REVISION PRIOR TO
COMMENCING ANY WORKS.
- 5 IF THE CONTRACTOR HAS ANY QUESTIONS, REQUIRES CLARIFICATION ON
ANY ISSUE, OR FINDS ANY DISCREPANCIES WITHIN THESE DRAWINGS, THE
CONTRACTOR SHALL ADVISE THE SUPERINTENDENT BEFORE PROCEEDING.
- 6 ALL SET OUT DIMENSIONS SHALL BE VERIFIED BY THE CONTRACTOR ON
SITE BEFORE WORK COMMENCES. DRAWINGS SHALL NOT BE SCALED FOR
DIMENSIONS. ALL LEVELS ARE IN METRES AND ALL DIMENSIONS ARE IN
METRES UNLESS NOTED OTHERWISE.
- 7 LEVELS ARE TO AUSTRALIAN HEIGHT DATUM (AHD).
- 8 ALL MATERIALS AND WORKMANSHIP USED SHALL BE IN ACCORDANCE WITH
THE RELEVANT AUSTRALIAN STANDARDS, BY-LAWS AND ORDINANCES OF
THE RELEVANT BUILDING AUTHORITIES OR GEOTECHNICAL ENGINEER'S
SPECIFICATIONS, EXCEPT WHERE VARIED BY THE PROJECT
SPECIFICATIONS. WHERE THE CONTRACTOR BELIEVES THAT NECESSARY
DIMENSIONS ARE NOT SHOWN, REFER THE MATTER TO THE DESIGN
CONSULTANT.
- 9 CERTIFICATES ARE TO BE ISSUED ON COMPLETION CONFIRMING THAT THE
WORKS COMPLY WITH THE CONSTRUCTION CERTIFICATE (IF ISSUED), ALL
PLANS AND SPECIFICATIONS AND IN ACCORDANCE WITH THE REVIEW OF
ENVIRONMENTAL FACTORS.
- 10 DURING CONSTRUCTION, THE WORKS SITE SHALL BE MAINTAINED DAILY IN
A SAFE AND STABLE CONDITION. PERIMETER SAFETY FENCING,
TEMPORARY BRACING, BENCHING OF EXCAVATIONS AND BATTERS SHALL
BE PROVIDED BY THE CONTRACTOR TO KEEP THE WORKS AND
EXCAVATIONS STABLE AT ALL TIMES.
- 11 THE CONTRACTOR IS TO NOTIFY THE SUPERINTENDENT AND ENGINEER IF
IT BECOMES EVIDENT THAT CONDITIONS ON SITE (INCLUDING
ENCOUNTERING OF GROUNDWATER) HAVE POTENTIAL TO NEGATIVELY
IMPACT ON THE INTENDED ENGINEERING DESIGN.
- 12 ALL CONSTRUCTION WORK SHALL BE CARRIED OUT SO THAT AT ANY TIME
THE AMENITY OF ADJOINING PROPERTIES ARE NOT COMPROMISED - I.E.
DISCHARGE OF ADDITIONAL OR POLLUTED STORMWATER RUNOFF, ALL
WEATHER ACCESS TO THE PROPERTY, NOISE, DUST, BUILDING WASTE ETC.
- 13 THE CONTRACTOR SHALL PLACE CONDUITS WHERE REQUIRED BY THE
RELEVANT UTILITY SERVICE AUTHORITIES AND SHALL UNDERTAKE ALL
UTILITY ADJUSTMENTS AS DIRECTED NECESSARY FOR THE COMPLETION OF
THE WORKS.
- 14 THE CONTRACTOR SHALL MAINTAIN AND RESTORE ANY DAMAGE WHICH
MAY HAVE BEEN CAUSED BY THE CONSTRUCTION OF THE "WORKS" TO
EXISTING ROAD SURFACES, ROADSIDE DRAINAGE OR UTILITY SERVICES.
- 15 ALL DISTURBED AREAS OUTSIDE THE NOMINATED WORKS AREA SHALL BE
REINSTATED BY THE CONTRACTOR TO THE DIRECTION OF THE
SUPERINTENDENT.
- 16 THE CONTRACTOR SHALL ENSURE THAT A SMOOTH CONNECTION IS MADE
TO ALL EXISTING ENGINEERING WORKS AND NATURAL SURFACES.


- ## QUALITY ASSURANCE & OCCUPATIONAL HEALTH & SAFETY


- CONTRACTOR RE-INSPECTING COMPLETED WORKS IF INSTRUCTED BY THE SUPERINTENDENT.
- AT COMPLETION OF EACH STAGE OF WORKS, THE CONTRACTOR SHALL CERTIFY THAT THOSE WORKS HAVE BEEN UNDERTAKEN AND COMPLETED IN ACCORDANCE WITH THE DRAWINGS, SPECIFICATIONS, AND INSTRUCTIONS ISSUED DURING THE COURSE OF THE CONTRACT.
- THE CONTRACTOR SHALL OBTAIN AND KEEP ON SITE AT ALL RELEVANT MATERIAL SAFETY DATA SHEETS (MSDS) THAT ARE APPLICABLE FOR MATERIALS BEING USED ON THE SITE. ALL TRANSPORTATION, STORAGE, USE OF, AND DISPOSAL OF THESE MATERIALS SHALL BE IN ACCORDANCE WITH MSDS. THE LOCATION OF THESE MSDS SHALL BE MADE KNOWN TO ALL PERSONS DURING THE SITE INDUCTION AND ARE TO BE ACCESSIBLE AT ALL TIMES TO ALL SITE PERSONNEL.
- ATTENTION IS DRAWN TO THE WORK HEALTH AND SAFETY (WHS) ACT 2011 (NSW) AND ITS REGULATIONS, WHICH REQUIRES THAT EMPLOYERS ENSURE THE HEALTH, SAFETY AND WELFARE OF ALL PERSONS WORKING ON OR VISITING THE SITE.
- ANY REFERENCES TO THE OH&S ACT, OHS REGULATIONS, AND OHS IN THESE SPECIFICATIONS SHALL MEAN THE OCCUPATIONAL HEALTH AND SAFETY ACT 2000, OR THE WORK HEALTH AND SAFETY ACT (WHS) 2011 FROM THE TIME OF ITS ENACTMENT, OR ANY COMPARABLE REGULATION UNDER THE WORK HEALTH AND SAFETY ACT 2011.
- THE CONTRACTOR SHALL AT ALL TIMES EXERCISE ALL NECESSARY AND REASONABLE SAFETY PRECAUTIONS APPROPRIATE TO ENSURE THE SAFETY OF ALL PERSONS ON THE WORK SITE OR IN THE VICINITY OF THE WORKS.
- THE CONTRACTOR SHALL IMPLEMENT A WHS SYSTEM AND MAINTAIN ALL THE REQUIREMENTS OF THE RELEVANT WHS ACT, SUCH AS LOG BOOKS RECORDING OF: PERSONNEL INDUCTIONS, PERSONNEL SIGN-IN AND SIGN-OUT, INJURIES ETC, AND FIRST AID STATIONS AND TOOL BOX MEETINGS ETC.
- THE CONTRACTOR SHALL PROVIDE A SECURE PERIMETER FENCE AROUND THE SITE TO EXCLUDE THE PUBLIC, PLUS SAFETY FENCING AROUND EXCAVATIONS WITHIN THE SITE, AND ANY OTHER FENCING THAT IS REQUIRED TO ENSURE THE SAFETY OF SITE PERSONNEL / VISITOR PEDESTRIANS, ANIMALS AND VEHICLES.
- THE LAND AND ADJOINING AREAS ARE TO BE KEPT IN A CLEAN AND TIDY CONDITION AT ALL TIMES. LITTER AND RUBBISH SHALL BE PLACED IN CONTAINERS AND REMOVED FROM THE SITE. A WASTE STORAGE CONTAINER IS TO BE PROVIDED AT THE COMMENCEMENT OF THE BUILDING WORK.
- THE WORK SITE IS TO BE KEPT LIT BETWEEN SUNSET AND SUNRISE IF IT IS LIKELY TO BE A SOURCE OF DANGER TO PERSONS USING A PUBLIC PLACE OR UPON INSTRUCTION BY THE SUPERINTENDENT TO ENHANCE THE SAFETY AND SECURITY OF THE AREA IN WHICH THE WORK IS LOCATED.
- ANY HOARDING, FENCE OR AWNING IS TO BE REMOVED WHEN NO LONGER REQUIRED.

- 1 PRIOR TO COMMENCING ANY WORKS, THE CONTRACTOR SHALL CARRY OUT
A "DIAL BEFORE YOU DIG" FOR A SERVICES SEARCH. THE CONTRACTOR
SHALL THEN ARRANGE FOR ALL SERVICES TO BE PHYSICALLY LOCATED,
IDENTIFIED AND CLEARLY MARKED WITHIN THE WORKS AREA PRIOR TO THE
COMMENCEMENT OF ANY WORK. THE CONTRACTOR SHALL BE
RESPONSIBLE FOR THE REPAIR OF ANY DAMAGE CAUSED TO SUCH
SERVICES DURING THE COURSE OF THE WORKS.
- 2 ANY SERVICE LOCATION SHOWN ON THE DESIGN PLANS ARE INDICATIVE
ONLY AND THE POSITION AND DEPTH INDICATED SHOULD NOT BE RELIED
UPON.
- 3 ALL CARE IS TO BE EXERCISED WHEN EXCAVATING NEAR EXISTING UTILITY
SERVICES. MANUAL EXCAVATION PARALLEL TO THE SERVICE IS
RECOMMENDED AND MECHANICAL DIGGING IS NOT TO BE CARRIED OUT
OVER OR NEAR ANY ELECTRICAL / TELECOMMUNICATIONS CABLES OR GAS
PIPES. EXCAVATIONS ARE TO BE UNDERTAKEN IN ACCORDANCE WITH THE
REQUIREMENTS OF THE NSW WORK COVER CODE OF EXCAVATION 2000.
- 4 DURING THE EXECUTION OF WORKS, THE CONTRACTOR SHALL MAINTAIN
THE INTEGRITY OF ALL EXISTING UTILITY SERVICES. THE CONTRACTOR
SHALL REPAIR ANY DAMAGE CAUSED TO THE EXISTING SERVICES TO THE
SATISFACTION OF THE SUPERINTENDENT AND THE RELEVANT UTILITY

CONSTRUCTION MATERIALS


- DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	 <div>Consulting Engineers Environment Water Geotechnical Civil</div>	DRAWING TITLE GENERAL LEGEND AND NOTES (SHEET 1)	
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH				TH	OUTLINE PLANNING CONSULTANTS			
											PROJECT NAME/PLANSET TITLE			
											RESOURCE RECOVERY FACILITY			
											CONCEPT CIVIL WORKS			
											16 TORRENS ROAD, GUNNEDAH, NSW LOTS 1 AND 2 DP 1226992			
											(C) Copyright Martens & Associates Pty Ltd			
1/1 A31 LANDSCAPE (A16) x22.0x91											Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9959 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au			

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	<div><div>Consulting Engineers Environment Water Geotechnical Civil</div><div>Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au</div></div>	DRAWING TITLE			
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH				TH	OUTLINE PLANNING CONSULTANTS		GENERAL LEGEND AND NOTES (SHEET 2)			
											PROJECT NAME/PLANSET TITLE					
											RESOURCE RECOVERY FACILITY					
											CONCEPT CIVIL WORKS					
											16 TORRENS ROAD, GUNDEDAH, NSW LOTS 1 AND 2 DP 1226992 (C) Copyright Martens & Associates Pty Ltd					
<div>DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd. (C) Copyright Martens & Associates Pty Ltd</div>																

A1 / A3 LANDSCAPE [A1L_C_v02.0.0]

DRAWING ID: P19074.3L-PS01-R11-ZZ01

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER TH	CLIENT OUTLINE PLANNING CONSULTANTS	 <div>Consulting Engineers Environment Water Geotechnical Civil</div>	DRAWING TITLE GENERAL LEGEND AND NOTES (SHEET 3)								
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH															
DISCLAIMER & COPYRIGHT This plan must not be used for construction unless signed as approved by principal certifying authority. All measurements in millimetres unless otherwise specified. This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd (C) Copyright Martens & Associates Pty Ltd								PROJECT NAME/PLANSET TITLE RESOURCE RECOVERY FACILITY CONCEPT CIVIL WORKS 16 TORRENS ROAD, GUINDEDAH, NSW LOTS 1 AND 2 DP 1226992					PROJECT NO. P19074.34					PLANSET NO. PS01	RELEASE NO. R11	DRAWING NO. PS01-ZZ02	REVISION A
A1/ A3 LANDSCAPE IALC v02.0.01								DRAWING ID: P19074.34-PS01-R11-ZZ02					PROJECT NO. P19074.34 PLANSET NO. PS01 RELEASE NO. R11 DRAWING NO. PS01-ZZ02 REVISION A								

SOIL AND WATER MANAGEMENT (SEDIMENT AND EROSION CONTROL PLAN)

- 1 TEMPORARY SEDIMENTATION AND EROSION CONTROLS (SEC) ARE TO BE
2 CONSTRUCTED PRIOR TO COMMENCEMENT OF ANY WORK TO ELIMINATE
3 THE DISCHARGE OF SEDIMENT FROM THE SITE. THE CONTROLS ARE TO BE
4 INSTALLED IN ACCORDANCE WITH THE REQUIREMENTS OF LANDCOM'S
5 "MANAGING URBAN STORMWATER: SOILS AND CONSTRUCTION", VOLUME 1,
6 4TH EDITION, MARCH 2004, (THE BLUE BOOK).
- 7 THE CONTRACTOR IS TO INFORM ALL SUBCONTRACTORS OF THEIR
8 RESPONSIBILITIES IN RELATION TO SEC.
- 9 THE CONTRACTOR SHALL REGULARLY MAINTAIN SEC DEVICES AND
10 REMOVE ACCUMULATED SILT FROM SUCH DEVICES BEFORE NO MORE THAN
11 60% OF THEIR SEDIMENT STORAGE CAPACITY IS LOST. ALL THE SILT
12 REMOVED SHALL BE DISPOSED OF AS DIRECTED BY THE SUPERINTENDENT.
- 13 NO SILT IS TO BE PLACED OUTSIDE THE LIMIT OF WORKS. THE PERIOD FOR
14 MAINTAINING THESE DEVICES SHALL BE AT LEAST UNTIL ALL DISTURBED
15 AREAS ARE REVEGETATED AND FURTHER AS MAY BE DIRECTED BY THE
16 SUPERINTENDENT OR ENGINEER.
- 17 AREAS OF SITE DISTURBANCE ARE TO BE MINIMISED AT ANY ONE TIME WITH
18 DEVELOPMENT STAGED SUCH THAT A NEW AREA IS NOT TO COMMENCE
19 UNTIL THE PREVIOUS DISTURBED AREA IS FULLY STABILISED.
- 20 ALL WORKS MUST BE PERFORMED IN ACCORDANCE WITH THE EROSION
21 AND SEDIMENT CONTROL PLAN.
- 22 THE CONTRACTOR SHALL PROTECT OVERLAND FLOW PATHS, DRAINS,
23 ADJOINING LAND AND DOWNSTREAM WATER QUALITY FROM
24 SEDIMENTATION. ACCORDINGLY, SEDIMENT AND EROSION CONTROL
25 MEASURES MUST BE IMPLEMENTED PRIOR TO EXCAVATION, AND
26 MAINTAINED DURING CONSTRUCTION.
- 27 ACCESS TO AND EXIT FROM THE SITE SHALL BE RESTRICTED TO ONE
28 DESIGNATED APPROVED AREA. INCLUDE ADEQUATE MEASURES TO
29 REMOVE SOIL FROM VEHICLES LEAVING THE SITE SO AS TO MAINTAIN
30 PUBLIC ROADS IN A CLEAN CONDITION.
- 31 VEGETATION NOT DIRECTLY AFFECTED BY THE PROPOSAL MUST BE
32 PROTECTED BY A "NO GO" BOUNDARY TO FACILITATE THE FILTRATION AND
33 COLLECTION OF RUNOFF POLLUTION EMANATING FROM THE WORKS.
34 CONTRACTOR TO ENSURE THAT NO SPOIL OR FILL ENCROACHES UPON
35 ADJACENT BUSHLAND FOR THE DURATION OF THE WORKS.
- 36 ALL DISTURBED AREAS ARE TO BE STABILISED BY TURFING, MULCHING,
37 PAVING OR OTHERWISE SUITABLY STABILISED WITHIN 30 DAYS OF
38 COMPLETION.
- 39 DISTURBED AREAS OUTSIDE THE SPECIFIED WORKS AREAS SHALL BE
40 REHABILITATED/REINSTATED BY THE CONTRACTOR USING APPROVED
41 METHODS OF EROSION MITIGATION SUCH AS MULCHING WITH INDIGENOUS
42 PLANT SPECIES OR OTHER SUITABLE APPROVED STABILISING PROCESSES
43 WITHIN SEVEN DAYS AS DIRECTED BY THE SUPERINTENDENT.
- 44 TOPSOIL IS TO BE LIGHTLY ROLLED TO AVOID EROSION.
- 45 THE FOLLOWING SEDIMENT CONTROL MEASURES ARE REQUIRED TO BE
46 PROVIDED IN CONJUNCTION WITH THE ATTACHED SEDIMENT AND EROSION
47 CONTROL PLAN.

- | | |
|---|--|
| B | ALL RUNOFF AND EROSION CONTROLS ARE TO BE INSTALLED BEFORE ANY WORKS ARE CARRIED OUT AT THE SITE. |
| C | ALL CONTAMINATED SURFACE WATERS AND DEBRIS FROM THE SITE MUST BE SCREENED, COLLECTED AND POLLUTANTS CAPTURED WITHIN THE SITE. |
| D | STORMWATER INLETS AND DRAINS RECEIVING STORMWATER MUST BE PROTECTED AT ALL TIMES DURING WORK ON SITE. |
| E | MOVEMENT OF WATER MUST BE CONTROLLED BY DIVERTING UPSLOPE CLEAN SURFACE RUNOFF (VIA DIVERSION DRAINS AND SEDIMENT FENCING) AROUND THE DISTURBED AREAS. |
| F | CONTAMINATION OF SURFACE WATERS ON DOWNSLOPE LANDS MUST BE MITIGATED BY INSTALLING SEDIMENT CONTROL FENCES DOWNSLOPE OF THE DISTURBED AREAS TO CAPTURE SEDIMENT AND DEBRIS ESCAPING FROM THE SITE. |

- G GEOFABRIC SEDIMENT FENCING MUST BE INSTALLED PARALLEL TO THE PROPOSED WORKS OR ALONG THE NATURAL CONTOURS OF THE SITE.
- H SEDIMENT FENCING MUST BE SECURED BY POST (WHERE METAL STAR PICKETS ARE USED, PLASTIC SAFETY CAPS SHALL BE USED) AT TWO-METRE INTERVALS WITH THE GEOTEXTILE FABRIC EMBEDDED 200MM INTO SOIL. ONE METRE RETURNS MUST BE INSTALLED AT TWENTY-METRE INTERVALS ALONG THE SEDIMENT FENCING.
- I STOCKPILES OF TOPSOIL, SAND, AGGREGATE, SPOIL OR OTHER MATERIAL SHALL BE STORED CLEAR OF ANY DRAINAGE PATH OR EASEMENT, NATURAL WATERCOURSE, FOOTPATH, KERB OR ROAD SURFACE AND SHALL HAVE MEASURES IN PLACE TO THE SATISFACTION OF THE SUPERINTENDENT ACTING REASONABLY, TO PREVENT THE MOVEMENT OF SUCH MATERIAL OFF SITE.
- J DRIVEWAY ACCESS PATHS MUST BE STABILISED WITH NEEDLE-PUNCHED GEOTEXTILE COVERED BY A MINIMUM 150MM THICK LAYER OF COARSE GRAVEL, AGGREGATE, OR RECYCLED CRUSHED CONCRETE.
- K SEDIMENT TRAPS ARE TO BE INSTALLED DOWNSLOPE OF THE SITE TO FACILITATE THE CAPTURE OF SEDIMENT.
- L STREET SWEEPING MUST BE UNDERTAKEN AS REQUIRED DURING AND AFTER EXCAVATION AND CONSTRUCTION UNTIL THE SITE IS FULLY ESTABLISHED.
- M THE CONTRACTOR SHALL MAINTAIN DUST CONTROL UNTIL FINAL COMPLETION OF WORKS.
- N DURING WINDY WEATHER, LARGE, DISTURBED, UNPROTECTED AREAS SHALL BE KEPT MOIST (NOT WET) BY SPRINKLING WITH WATER TO KEEP DUST UNDER CONTROL.
- O EROSION AND SEDIMENT CONTROL MEASURES MUST BE MAINTAINED IN GOOD WORKING ORDER, AND BE REPAIRED OR REPLACED THROUGHOUT THE COURSE OF WORKS ON SITE.
- P THE CONTRACTOR'S RESPONSIBILITY IS TO ENSURE ALL NECESSARY MEASURES ARE TAKEN SO AS TO PROTECT ALL DISTURBED AREA. ALL ADDITIONAL COSTS ARE TO BE REFLECTED IN THE CONTRACT PRICE EVEN IF SUCH MEASURES ARE NOT INDICATED ON THE SEDIMENT AND EROSION CONTROL PLAN.
- Q THE CONTRACTOR MUST COMMENCE REHABILITATION IMMEDIATELY FOLLOWING ANY SITE DISTURBANCE INCLUDING REGRADING, FORMATION AND REVEGETATION WORKS.
- R THE CONTRACTOR SHALL REGULARLY WATER REVEGETATED AREAS UNTIL EFFECTIVE COVER HAS PROPERLY ESTABLISHED AND VEGETATION IS GROWING VIGOROUSLY. MAINTENANCE IS TO CONTINUE UNTIL ALL VEGETATION IS WELL ESTABLISHED AND INDEPENDENT OF FURTHER WATER APPLICATIONS.
- S KIKUYU NOT TO BE USED FOR TURFING OF ANY DISTURBED AREA.

GEOTEXTILES

- 1 GEOTEXTILES SHALL BE NON-WOVEN, NEEDLE PUNCHED, CONTINUOUS
FILAMENT AND POLYESTER.
- 2 ALL GEOTEXTILE USED ARE TO COMPLY WITH AS 3706.
- 3 GEOTEXTILES WITH THE FOLLOWING MINIMUM PROPERTIES TO RTA R63
SHALL BE USED WHERE SPECIFIED WITHIN THE PLANS:-

CLASS	GRAB TENSILE STRENGTH (N) Q	TRAPEZOIDAL TEAR STRENGTH (N) Q	CBR BURST STRENGTH (N)	G RATING (-) Q	PORE SIZE (UM) MEAN	FLOW RATE (L/M ² /S) MEAN
A	500	180	1720	900	≤ 120	>50
B	700	250	2250	1350	≤ 120	>50
C	900	350	3200	2000	≤ 120	>50
D	1200	450	4400	3000	≤ 120	>50
E	1600	650	6400	4500	≤ 120	>50

- 4 GEOTEXTILE MUST BE DELIVERED TO THE SITE AT LEAST 14 DAYS PRIOR TO COMMENCEMENT OF INSTALLATION.
- 5 CONTRACTOR TO PROVIDE A CERTIFICATE OF COMPLIANCE THAT THE GEOTEXTILE COMPLIES WITH TEST RESULTS REPORTED ON NATA ENDORSED TEST DOCUMENTS; THE CERTIFICATE MUST NOT BE MORE THAN 12 MONTHS OLD.
- 6 AT ALL JOINS GEOTEXTILES ARE TO BE LAPPED BY NOT LESS THAN 300 MM OR GREATER IF SPECIFIED BY MANUFACTURER. WHERE UNDERLYING MATERIAL IS $< \text{CBR } 2$ LAP IS TO BE INCREASED AS SPECIFIED BY ENGINEER OR SUPPLIER.
- 7 WHERE INITIAL LAYER OVER GEOTEXTILE HAS $D_{50} < 150 \text{ MM}$ THE INITIAL LAYER OF PLACED LOOSE MATERIAL IS TO BE A MINIMUM OF 300 MM OR 3 TIMES THE D_{50} (WHICHEVER THE GREATER).
- 8 WHERE INITIAL LAYER OVER GEOTEXTILE HAS $D_{50} > 150 \text{ MM}$ THE INITIAL LAYER OF PLACED LOOSE MATERIAL IS TO BE A MINIMUM OF 500 MM OR 2 TIMES THE D_{50} (WHICHEVER THE GREATER).
- 9 PLANT AND EQUIPMENT ARE NOT TO TRAVERSE PLACED GEOTEXTILE WITHOUT SUPERINTENDENTS PERMISSION UNTIL FIRST LAYER OF COVER MATERIAL IS PLACED.


PRE-COMMENCEMENT BRIEFING

- 1 A PRE-CONSTRUCTION MEETING IS TO BE HELD BETWEEN PROJECT
ENGINEERS, THE SUPERINTENDENT AND CONTRACTOR SO ALL PARTIES
INVOLVED UNDERSTAND EARTHWORK REQUIREMENTS AND POTENTIAL
DIFFICULTIES.
- 2 LINES OF COMMUNICATION ARE TO BE CLEARLY DEFINED AT THIS MEETING.

HERITAGE

- 1 SHOULD ANY POTENTIAL ARCHAEOLOGICAL DEPOSIT LIKELY TO CONTAIN
ABORIGINAL ARTEFACTS BE IDENTIFIED DURING THE PLANNING OR
HISTORICAL ASSESSMENT STAGE, APPLICATION SHALL BE MADE BY A
SUITABLY QUALIFIED ARCHAEOLOGIST TO THE NATIONAL PARKS AND
WILDLIFE SERVICE (NPWS) FOR AN EXCAVATION PERMIT FOR ABORIGINAL
RELICS.
- 2 THE APPLICANT SHALL COMPLY WITH THE CONDITIONS AND
REQUIREMENTS OF ANY EXCAVATION PERMIT REQUIRED, AND ARE TO
ENSURE THAT ALLOWANCE FOR COMPLIANCE WITH THESE CONDITIONS
AND REQUIREMENTS INTO THE DEVELOPMENT PROGRAM.
- 3 SHOULD ANY HISTORICAL RELICS BE UNEXPECTEDLY DISCOVERED IN ANY
AREAS OF THE SITE, THEN ALL EXCAVATION OR DISTURBANCE TO THE AREA
IS TO STOP IMMEDIATELY AND THE HERITAGE COUNCIL OF NSW SHOULD BE
INFORMED IN ACCORDANCE WITH SECTION 146 OF THE HERITAGE ACT 1977.
- 4 SHOULD ANY ABORIGINAL RELICS BE UNEXPECTEDLY DISCOVERED IN ANY
AREAS OF THE SITE, THEN ALL EXCAVATION OR DISTURBANCE TO THE AREA
IS TO STOP IMMEDIATELY AND THE NATIONAL PARK AND WILDLIFE SERVICE
(NPWS) SHOULD BE INFORMED IN ACCORDANCE WITH SECTION 91 OF THE
NATIONAL PARK AND HERITAGE ACT, 1974.
- 5 IN THE UNLIKELY EVENT THAT SKELETAL REMAINS ARE IDENTIFIED, WORK
MUST CEASE IMMEDIATELY IN THE VICINITY OF THE REMAINS AND THE AREA
CORDONED OFF. THE PROPONENT WILL NEED TO CONTACT THE NSW
POLICE CORONER TO DETERMINE IF THE MATERIAL IS OF ABORIGINAL
ORIGIN. IF DETERMINED TO BE ABORIGINAL, THE PROPONENT MUST
CONTACT THE OEH ENVIROLINE 131555, A SUITABLY QUALIFIED
ARCHAEOLOGIST AND REPRESENTATIVES OF THE LOCAL REGISTERED
ABORIGINAL PARTIES TO DETERMINE AN ACTION PLAN FOR THE
MANAGEMENT OF SKELETAL REMAINS, FORMULATE MANAGEMENT
RECOMMENDATIONS AND TO ASCERTAIN WHEN WORK CAN RECOMMENCE.

DEVELOPMENT APPLICATION - NOT FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRAWN	DESIGNED	CHECKED	APPRVD	SCALE	GRID	DATUM	PROJECT MANAGER	CLIENT	DRAWING TITLE			
A	INITIAL RELEASE	28/05/2020	GM	AW/AVG	SL	TH				TH	OUTLINE PLANNING CONSULTANTS	GENERAL LEGEND AND NOTES (SHEET 4)			
								DISCLAIMER & COPYRIGHT		PROJECT NAME/PLANSET TITLE					
								This plan must not be used for construction unless signed as approved by principal certifying authority.		RESOURCE RECOVERY FACILITY					
								All measurements in millimetres unless otherwise specified.		CONCEPT CIVIL WORKS					
								This drawing must not be reproduced in whole or part without prior written consent of Martens & Associates Pty Ltd		16 TORRENS ROAD, GUNDEDAH, NSW LOTS 1 AND 2 DP 1226992					
								(C) Copyright Martens & Associates Pty Ltd							
															
Suite 201, 20 George St, Hornsby, NSW 2077 Australia Phone: (02) 9476 9999 Fax: (02) 9476 8767 Email: mail@martens.com.au Internet: www.martens.com.au															
PROJECT NO.		PLANSET NO.		RELEASE NO.		DRAWING NO.		REVISION							
P19074.34		PS01		R11		PS01-ZZ03		A							
DRAWING ID: P19074.34-PS01-R11-ZZ03															

Outline Planning Consultants




Waste Management Plan
Resource Recovery Facility
16 Torrens Road,
Gunnedah, NSW

ENVIRONMENTAL



WATER



WASTEWATER



GEOTECHNICAL



CIVIL



PROJECT
MANAGEMENT



P1907434JR01V03
November 2020

Copyright Statement

Martens & Associates Pty Ltd (Publisher) is the owner of the copyright subsisting in this publication. Other than as permitted by the Copyright Act and as outlined in the Terms of Engagement, no part of this report may be reprinted or reproduced or used in any form, copied or transmitted, by any electronic, mechanical, or by other means, now known or hereafter invented (including microcopying, photocopying, recording, recording tape or through electronic information storage and retrieval systems or otherwise), without the prior written permission of Martens & Associates Pty Ltd. Legal action will be taken against any breach of its copyright. This report is available only as book form unless specifically distributed by Martens & Associates in electronic form. No part of it is authorised to be copied, sold, distributed or offered in any other form.

The document may only be used for the purposes for which it was commissioned. Unauthorised use of this document in any form whatsoever is prohibited. Martens & Associates Pty Ltd assumes no responsibility where the document is used for purposes other than those for which it was commissioned.

Limitations Statement

The sole purpose of this report and the associated services performed by Martens & Associates Pty Ltd is to prepare a Waste Management Plan in accordance with the scope of services set out in the contract / quotation between Martens & Associates Pty Ltd and Outline Planning Consultants (hereafter known as the Client). That scope of works and services were defined by the requests of the Client, by the time and budgetary constraints imposed by the Client, and by the availability of access to the site.

Martens & Associates Pty Ltd derived the data in this report primarily from a number of sources which may include for example site inspections, correspondence regarding the proposal, examination of records in the public domain, interviews with individuals with information about the site or the project, and field explorations conducted on the dates indicated. The passage of time, manifestation of latent conditions or impacts of future events may require further examination / exploration of the site and subsequent data analyses, together with a reevaluation of the findings, observations and conclusions expressed in this report.


In preparing this report, Martens & Associates Pty Ltd may have relied upon and presumed accurate certain information (or absence thereof) relative to the site. Except as otherwise stated in the report, Martens & Associates Pty Ltd has not attempted to verify the accuracy of completeness of any such information (including for example survey data supplied by others).

The findings, observations and conclusions expressed by Martens & Associates Pty Ltd in this report are not, and should not be considered an opinion concerning the completeness and accuracy of information supplied by others. No warranty or guarantee, whether express or implied, is made with respect to the data reported or to the findings, observations and conclusions expressed in this report. Further, such data, findings and conclusions are based solely upon site conditions, information and drawings supplied by the Client etc. in existence at the time of the investigation.

This report has been prepared on behalf of and for the exclusive use of the Client, and is subject to and issued in connection with the provisions of the agreement between Martens & Associates Pty Ltd and the Client. Martens & Associates Pty Ltd accepts no liability or responsibility whatsoever for or in respect of any use of or reliance upon this report by any third party.

© November 2020
Copyright Martens & Associates Pty Ltd
All Rights Reserved

Head Office
Suite 201, 20 George St
Hornsby, NSW 2077, Australia
ACN 070 240 890 ABN 85 070 240 890
Phone: +61-2-9476-9999
Fax: +61-2-9476-8767
Email: mail@martens.com.au
Web: www.martens.com.au

Document and Distribution Status							
Author(s)		Reviewer(s)		Project Manager		Signature	
Mark Laidlaw		Terry Harvey, Stanley Leung		Terry Harvey			
Revision No.	Description	Status	Release Date	Document Location			
				File Copy	Client		Void
1	For client review	Draft	16/06/2020	1E,1E, 1H	1H		
2	For client review	Draft	29/07/2020	1E,1E, 1H	1H		
3	For client review	Draft	22/09/2020	1E,1E, 1H	1H		
4	For submission	Final	30/10/2020	1P	1P		

Distribution Types: F = Fax, H = hard copy, P = PDF document, E = Other electronic format. Digits indicate number of document copies.

All enquiries regarding this project are to be directed to the Project Manager.

Contents

1 PROPOSED WASTE FACILITY	5
1.1 Regional Context and Site Description	5
1.2 Site Details & Context	5
1.3 Scope and Objectives	5
2 OVERVIEW – PROPOSED WASTE FACILITY	7
3 WASTE PROCESS PROPOSED AT FACILITY	11
3.1 Waste classification and Incoming Waste Quality Plan	11
3.2 Resource Recovery Wastes	13
3.3 Resource Recovery Products	15
3.4 Transportation of Waste	16
3.5 Inspection and unloading of unprocessed waste	17
3.6 Main Processing Area	18
3.7 Waste Management	19
4 SURFACE WATER AND GROUNDWATER MANAGEMENT	20
4.1 Storm Water	20
4.2 Fire Water	20
4.3 Groundwater Assessment	20
4.4 Leachate Management	21
5 NATIONAL AND STATE WASTE POLICY	22
5.1 NSW Waste Policy	22
5.2 National Waste Policy	22
6 REFERENCES	24
7 ATTACHMENT A - FIGURES	26

Tables

Table 1: Estimated Waste Stream Summary at the Site	10
Table 2: Groundwater Bore Search	20

1 Proposed Waste Facility

1.1 Regional Context and Site Description

The proposed name of the site is the Torrens Road Waste Recycling and Transfer Facility (the Site). The site is located within a recently constructed industrial estate located to the west of Gunnedah, in the Gunnedah local government area (LGA). Gunnedah Shire is located in the North West Slopes Region of north-west New South Wales, about 450 kilometres north of the Sydney CBD, and about 650 kilometres south of the Brisbane CBD.

Gunnedah Shire is bounded by Narrabri Shire in the north, the Tamworth Regional Council area in the east, Liverpool Plains Shire in the south, and Warrumbungle Shire in the west. The Gunnedah LGA has an estimated (ABS 2018) population of 12,661 persons. The township of Gunnedah comprises the largest settlement with the LGA, having an estimated (ABS 2018) population of 10,101 persons. The surrounding rural area of this LGA has an estimated (ABS 2018) population of 2,479 persons.

1.2 Site Details & Context

The Site comprises Lots 1 and 2 in Deposited Plan (DP) 1226992 at No.16 Torrens Road, Gunnedah, having a combined area of 2.779 ha with a frontage to Torrens Road of approximately 75 metres and to Allgayer Drive of just over 200 metres. The land has a depth from Allgayer Drive ranging from about 75 m to 140 m. Lots 1 and 2 both have drainage easements 6m wide along their northern boundaries. Lot 1 has an area of 1.826 ha and Lot 2 has an area of 0.9530 ha. A map showing the site location is presented in Attachment A (Map 01).

1.3 Scope and Objectives

The purpose of this Waste Management Plan (WMP) is to provide information on the key waste management requirements for the Site, including the following:

- Details of the classification and quantity of waste that would be accepted, handled and transferred;
- Waste classification and incoming waste quality plan;
- Description of how waste would be stored and managed on site, including transport of waste to and from the site;
- Details of the waste monitoring program;

- Details regarding leachate control; and
- Details regarding plant and equipment.

2 Overview – Proposed Waste Facility

Development consent is sought for a waste management facility, including resource recovery and waste transfer facility ("waste facility") handling up to 250,000 tonnes per annum of waste for separating and sorting, processing or treating, temporary storage, or transfer or sale of recovered resources ("the Project") as set out in the following:

- **Excavated natural material that meet the CT1 thresholds as per the NSW EPA (2014c) guidelines:** Excavated natural materials are not pre-classified waste types. Building and demolition projects are likely to include excavated natural materials which are typically generated during bulk earthworks and road and infrastructure repair. This would include Virgin Natural Excavated Material (VENM along with Excavated Natural Material (ENM) and topsoils including but not limited to sand, clay, naturally occurring rock, shale and sandstone. This may include larger rocks and stones that would be suitable for production of road base and other products after processing at the Torrens Road facility. The guideline's CT1 thresholds identify the requirements for 'general solid waste' (GSW) and are commonly referred to in EPLs to aid in the definition of the waste type-a reasonable standard for defining the waste type. It is tentatively estimated that CT1 material would comprise about 50% of the intended waste stream ie. 125,000 tonnes per annum. [NOTE: Only soils and excavated natural material that meet the CT1 thresholds per the EPA's guidelines will be accepted].
- **Contaminated soils:** A smaller amount of waste to be accepted will be acid sulphate soils (PASS, ASS). It is tentatively estimated that this waste material would comprise up to about 10% of the intended waste stream ie. 25,000 tonnes per annum.
- **Co-mingled and segregated Construction and Demolition (C&D) waste,** tentatively estimated to comprise about 25-30% of the intended waste stream ie. 62,500-75,000 tonnes per annum. This type of waste includes but not limited to bricks, concrete, tiles, suitable slags and concrete batching waste, asphalt (including recycled asphalt profilings), rock/rail ballast spoils, and any other material meeting the definition of Construction and Demolition waste as defined in the EPA Waste Classification Guidelines Part 1: Classifying Waste (NSW EPA, 2014c).
- **Commercial and Industrial (C&I) waste,** tentatively estimated to comprise about 15% of the intended waste stream i.e. 37,500 tonnes per annum. This type of waste includes but not limited to

paper/ cardboard, plastics, rubber, plasterboard, cement fibre board, ceramics, glass, styrene, and metal

- It is anticipated that small quantities only of appropriately sealed asbestos waste will be delivered to the proposed waste facility- up to about 1,000 tonnes per annum. The aim will be to store this waste on site in separate, secured storage facilities until sufficient quantity is achieved (about 33-38 tonnes) in order that it be economically trucked to an authorised asbestos waste disposal facility elsewhere. Any unexpected finds asbestos will also be stored on site in a secure storage.
- It is proposed to receive and to store lithium batteries derived from waste received- a hazardous waste. It will be stored on site in a secure storage shed until sufficient quantity is achieved in order that it be trucked to an authorised waste disposal or recycling facility elsewhere. It is anticipated that very small quantities only of this waste will be delivered to the proposed waste facility- up to about 0.5 tonnes.
- Processed waste to be transported from the site for either the purpose of reuse or landfill disposal.
- No other types of hazardous or special waste will be accepted at the site. No garden (green) waste, household waste or timber/wood waste, tyres, liquid waste, chemical waste or putrescible waste will be accepted by the proposed waste facility.
- The recycled materials able to be produced including but not limited to soils and mulched material suitable for landscaping or rehabilitation and civil construction applications, aggregates, road-base, drainage material, dry paper/cardboard and metals.
- The aim of the recycling process will be to produce end recycled products that meet EPA resource recovered orders while recovering a range of materials that may otherwise be disposed to landfill. All of the materials brought onto the site are taken from the site as products or as rejects for disposal at a licensed landfill.
- The recycled materials able to be produced include soils suitable for landscaping or rehabilitation purposes, and road-base.
- The aim of the recycling process will be to produce end recycled products that meet recycled material specifications while recovering a range of materials that may otherwise be disposed to landfill. All of the materials brought onto the site are taken from the site as products or as rejects for disposal at a licensed landfill.

No materials are land-filled or otherwise disposed anywhere within the site. With the exception of asbestos waste all other waste destined to landfill will be directed to a licensed landfill.

- Material would be transported to the site by MEX or contractors and the general public. Prior to processing, delivered material would be inspected and unwanted items such as fuel, oil and other motor fluid from motor vehicles would be removed.
- The proposed waste facility can utilise other existing facilities already owned and used by Mackellar Group, including but not limited to diesel fuel tanks, heavy vehicles used to transport waste and recycled material to and from the site, office and staff amenities, parking, and stormwater detention, as well as crushing and screening plant- the latter from MacKellar Excavations' Mount Mary quarry operation. Processing would be undertaken with the above equipment.
- A summary of the waste stream received sources and percentage of total waste, classification, treatment/processing and destination of wastes is presented in Table 1.

Table 1: Estimated Waste Stream Summary at the Site

Received Source	Percentage of Total Waste	Classifications	Treatment/Processing	Destination
Soils and Spoil from Civil Construction Projects	50%	Topsoil (organics)	Screening/Amelioration/Validation	Engineered Fill / Mine Site Rehabilitation / Daily Cover
		VENM		
		ENM		
		Acid Sulfate Soil (10%)	Lime Stabilisation / Validation	Engineered Fill / Daily Cover / Landfill
		GSW/RSW	Blending / Contaminant Removal / Immobilisation / Bioremediation / Validation	
Construction and Demolition Waste	25-30%	Concrete / Brick / Tiles	Crushing / Screening	Engineered Fill / Recycled Road Base
		Asphalt-Recycled Asphalt Profilings	Crushing / Screening	Engineered Fill / Recycled Asphalt Profiling - Asphalt Plant
		Rock / Railway Ballast	Crushing / Screening	Engineered Fill / Recycled Road Base
		Asbestos (sealed containers)	Storage and Bulk Disposal	Landfill
C & I Waste	15%	Metal / Rubber / Timber / Styrene / Plastic / Glass / Cardboard / Paper / Lithium batteries	Segregation / Separation / Shredding / Compacting / Crushing / Bailing / Storage	Recycling / Re-processing / Reuse Facilities

GSW = general solid waste; RSW = restricted solid waste; ENM = excavated natural material; VENM = virgin excavated natural material

3 Waste Process Proposed at Facility

3.1 Waste Management Flow Charts

Waste management flow charts for the following materials are provided in Attachment B:

- Construction and demolition (C & D) waste, commercial and Industrial (C&I).
- Acid sulfate soils (ASS) and potential acid sulfate soils (PASS).
- Virgin excavated natural material (VENM) and excavated natural material (ENM) that meet the CT1 threshold.
- Lithium batteries.
- Asbestos.

3.2 Waste classification and Incoming Waste Quality Plan

Wastes to be accepted at the site are listed above. These wastes will be classified according to the Waste Classification Guidelines - Part 1: Classification of Waste (EPA 2014c).

The following wastes will not be accepted at the proposed waste facility:

- Special waste (including clinical waste, asbestos-contaminated C&D or C&I waste) but excluding sealed asbestos.
- Anything classified as special waste under an EPA gazettal notice, as defined in EPA (2014c) Step 1.
- Liquid waste as defined in EPA (2014c) Step 2 eg. solvents, oils and greases.
- Wastes pre classified as hazardous waste as defined in EPA (2014c) Step 3 eg. paints, dyes, pesticides [NOTE: with the exception of lithium batteries, which will be collected and stored until there is a sufficient quantity for transporting to a facility licensed to either process or dispose to landfill, or bituminous products (such as road sealing and asphalt) which are capable of recycling and re-use].
- General solid waste (putrescible) as defined in EPA (2014c) Step 3.

- Waste possessing hazards as defined in EPA (2014c) Step 4.
- Waste that requires chemical assessment to determine its classification as defined in EPA (2014c) Step 5.
- Waste that readily decays under standard conditions or does emits offensive odours or is capable of attracting vermin or other vectors or decaying waste is not to be accepted as defined in EPA (2014c) Step 6.

The facility will adopt an Incoming Waste Quality Plan, to include the following key elements:

- Advising of the wastes to be accepted at the Torrens Road waste facility- refer to list above.
- Advising of the wastes that will not be accepted at the Torrens Road waste facility- refer to list above.
- Related to the above, a notice to staff will be given immediately if hazardous materials or conditions are found onsite that are in unprotected environments including the following:
 - Flammable or explosive liquids or gases.
 - Toxic materials.
 - Noxious or explosive chemicals.
- Installation of suitable warning signage at the Torrens Road entry to the site advising of the above restrictions regarding waste accepted and not accepted at the waste facility.
- Training staff who will be working on the site on waste inspection and asbestos awareness and management, as well as involving those staff in education programs at material source locations to minimise the risk of unwanted waste entering the waste supply chain and being accepted onto the premises. As part of any site induction and training staff will be trained in waste processing generally including the following:
 - Waste tracking.
 - Waste identification and classification.
 - Procedures for dealing with non-confirming waste.

- This training ensures that staff receive adequate training to be able to recognise and handle any hazardous or other prohibited waste.
- Setting down of contingency actions if unacceptable waste materials is identified, including preparation of a rejected load register and reporting to the EPA, or for other contingency events, including fires, spills or equipment failures.
- Empowering waste inspectors to reject loads considered 'suspect' or odourous.
- Products produced for direct sale will be tested in accordance with requirements of the relevant resource recovery exemption.
- Waste monitoring and reporting. Each weigh-bridge will record details of incoming and outgoing waste truck traffic including the following:
 - Date.
 - Vehicle Registration.
 - Customer.
 - Waste type including nature and origin of the waste, certification.
 - Gross and Tare Weight.

3.3 Resource Recovery Wastes

The resource recovery processes that would occur on the site are described below according to the waste type. On average, 905 tonnes per day of waste would be delivered to the Torrens Road Gunnedah site in a range of vehicles including 0.5-tonne domestic trailer loads, 8-tonne rigid trucks and 30 tonnes + heavy articulated trucks. Trucks are inspected and weighed on arrival (and departure, with the difference in weight being the waste payload). The trucks are then directed to unload in the covered unloading area where waste will be sorted, processed and prepared for transfer to the processing shed for further processing.

- **Excavated material that meets CT1 thresholds**

This material would be mechanically sorted and shredded by front-end loader in the unloading shed prior to either crushing and/or screening in the processing shed. Then it would be mechanically screened by the trommel in the processing shed and blended for re-use, followed by transfer to the onsite storage

bins. Any contaminated residue would be removed for landfilling at a licensed facility.

- **Contaminated soils (ASS and PASS)**

Acid sulfate soils (ASS) would be blended with lime on site, verified such that it is capable of reverting to GSW and ultimately disposed to landfill (unless an Exemption is granted), in accordance with the EPA's neutralising techniques outlined in the *ASS Manual* (NSW ASSMAC, 1998) and *Waste classification guidelines: Part 4: Acid Sulfate soils* requirements (NSW EPA, 2014d). Following neutralisation, the waste must be chemically assessed to determine whether there are any other contaminants that may affect how the waste is classified for disposal. Any landfill will be informed that the actual ASS has been treated in accordance with the neutralising techniques outlined in the *ASS Manual* (NSW ASSMAC, 1998) and that the waste has also been classified in accordance with Part 1 of the *Waste Classification Guidelines* (NSW EPA, 2014c). Potential acid sulfate soils (PAAS) will be treated in accordance with the same EPA requirements. Potential ASS must be kept wet at all times during excavation and subsequent handling, transport and storage, until they can be disposed of safely.

- **Construction and Demolition (C&D) waste**

This material would be mechanically sorted and shredded by front-end loader in the unloading shed prior to either crushing and/or screening in the processing shed in accordance with the NSW EPA Minimum Standards for Managing Construction and Demolition Waste in NSW (NSW EPA, 2016). The resultant material would be separated into various components and stockpiled for either resale as a recycled product with material not suited to recycling removed to a licensed facility. Waste including concrete, bricks and tiles would be crushed on a campaign basis before being mechanically screened and stockpiled in the storage bins as aggregate, sand and road base for sale.

- **Commercial and Industrial (C&I) waste**

The waste would be mechanically sorted and shredded by front-end loader in the unloading shed prior to either crushing and/or screening in the processing shed. The resultant material would be separated into its various components and stockpiled for either resale as a recycled product with material not suited to recycling removed for landfilling at a licensed facility. Bricks, concrete and tiles would be crushed on a campaign basis before being

mechanically screened and stockpiled as aggregate, sand and road base for sale.

- **Asbestos and lithium batteries**

These materials will be suitably stored in a stand-alone restricted waste storage facility. It is estimated that no more than about 33-38 tonnes of asbestos waste and about 0.5tonne of lithium batteries will be stored on site at any one time.

3.4 Resource Recovery Products

The proposed waste facility will unlock value by transforming the above waste into materials capable of use for a wide range of applications, including but not limited to the following:

- **Road base (crushed concrete):** Suitable for use on roads where tradition quarried products would be applied. The material is compliant to Council specifications and RMS specification RMS 3051 for the supply of material as either a base course (DGB20) or sub-base (DGS40, DGS20) layer in pavements.
- **Road base (crushed concrete/brick/tile/asphalt (Rap)/ Cement fibre board):** Suitable for use on roads with a traffic loading of less than 1x106 ESA as either a base course or sub-base.
- **Recovered railway ballast.**
- **General fill soil (ENM) or topsoil.**
- **Select Fill (capable of using all wastes including blends of material to comply with council and RMS specifications):** Material placed directly on the sub-grade to improve sub-grade performance. Can also be used as engineering fill to raise site levels, particularly in road embankments or beneath buildings. Engineered fill should have a CBR of at least 5%. This product could also be used as a capping material used for railway pavement applications.
- **Bedding Material (crushed concrete/brick/cement fibre board/ screened gravelly soil):** Screened material with about a 7mm maximum particle size used as a support for paving blocks, pipe bedding, concrete under slab fill, retaining walls, block infill, cycleways or on lightly trafficked access-ways.
- **Drainage medium (crushed concrete/brick):** Backfilling material for stormwater pipes, sewer pipes or sub-surface drainage lines.
- **General fill – Hardstand material:** All recycled materials crushed and screened to a sizing requirement for specific applications can

be utilised as a general or engineered fill in road making applications. This includes soils/clay that have been processed screen to meet the requirements of NSW EPA recovered Fines or meet the definition of Excavated public road material.

The recycled material above will be compliant with applicable NSW EPA orders including but not limited to the following:

- Cement Fibre Board.
- Coal ash.
- Excavated Natural Material (ENM).
- Excavated public road material.
- Mulch.
- Plasterboard.
- Reclaimed asphalt pavement.
- Recovered Aggregate.
- Recovered Fines.
- Recovered railway ballast.
- Recovered glass sand.

3.5 Transportation of Waste

Waste will be delivered to site by a variety of small and heavy vehicles, ranging from car and trailer up to a 'truck and dog' and other multiple axle heavy vehicles, the latter carrying loads in excess of 32 tonnes per load.

Vehicles will access the site from the Oxley Highway, Kamilaroi Highway Quia Road and Torrens Road, all of these routes being suitable for heavy vehicles. Trucks are not expected to remain on the site for any extended period of time as the trucks would be processed as they come in. Therefore, parking for trucks would not be required. Furthermore, the site layout has been designed using *AustRoads Design Vehicles and Turning Path Templates* (Austroads, 2013) and to accommodate worst case queuing of trucks entering the site. A map showing the truck turning templates for the largest truck likely to use the site - a B double, is presented in Attachment A – (Drawing PS01-GZ10).

It is estimated that delivery of waste to the site should take between an estimated 14-16 minutes, which allows for an incoming vehicle entering the site and be weighed and checked, travel to the unloading area, weighing and invoicing at the outgoing weigh bridge and departing the site. Similarly, it should take between an estimated 14-16 minutes for the dispatching of waste loads, including allowance for an incoming empty vehicle entering the site and weighing at the weigh bridge, loading of material from the stockpile bays, and weighing of outgoing vehicles.

3.6 Inspection and unloading of unprocessed waste

The layout of the proposed waste facility is illustrated in Attachment A – (Drawing PS01-A300). Vehicles transporting waste would enter the project site from the Torrens Road entry and make their way to the weigh-bridge for weighing and inspection and classification, prior to unloading. There will be two main screening points for identification of the type of waste received at the waste facility:

- At the weigh-bridge. The operator of the weigh-bridge will seek details from the waste truck driver as to contents of load, certification of the incoming waste material if required, as well as a visual inspection of the load, if necessary, before directing the vehicle to enter the unloading facility. All incoming waste will be inspected against a proposed incoming waste quality management plan prior to being accepted.
- In the initial unloading area, the operator of the frontend loader will inspect the waste as it is discharged from the waste truck, to check for non-conforming waste and easily extractable, bulk recyclable waste.

The weigh-bridge will be the primary source within the waste facility for tracking waste, including monitoring the quantity, type and source of waste received on site, and the quantity, type and quality of the outputs produced on site.

The driver will then deliver the waste to the nominated waste unloading or storage area where it will be tipped and further inspected prior to the load being accepted and the vehicle being directed back to the weigh-bridge area. All operations, including stockpiling, screening, picking, pre-sorting, and sorting of unprocessed waste will occur within these covered sheds.

At the site entry all loads will be inspected by trained staff who will conduct a preliminary inspection for contaminants (e.g. asbestos). If these loads are initially accepted and contaminated asbestos material is found after unloading the contaminated material will be transferred

direct to a secure shed for storage and ultimate disposal to a landfill licensed to accept such material.

If a load of non-conforming waste is identified prior to unloading, the vehicle would be directed to an appropriate disposal facility elsewhere. Trucks would then exit the project site accessing a proposed new weigh-bridge and wheel-wash facility before exiting the project site. Trucks exiting the site will be re-weighed as they leave the site to determine the mass of the load delivered. Any rejected loads will be immediately reloaded for removal from the site and recorded in a 'rejected load' register.

A range of mobile plant (eg. screen/trommel, crushing plant, excavator, front-end loader) and a screening/ picking line, will be used to handle and process the waste for each waste type.

Some waste will not be able to be recycled onsite. This waste material will be stockpiled prior to being sent for further offsite recycling or disposal at a licensed facility. Recycled products generally will be dispatched by heavy vehicle for sale or further processing at another facility. Non-recyclable residues will generally be dispatched to a licensed landfill by heavy vehicle. Waste processing will include sorting, screening and blending (of soil).

3.7 Main Processing Area

With the exception of tyres and asbestos waste, all other sorted material will then be processed in the main processing shed using a mobile, diesel-powered trommel. A trommel is a mechanical screening machine used to separate materials, including the solid-waste processing industries. It consists of a perforated cylindrical drum that is normally elevated at an angle at the feed end which will screen waste to various specifications depending on intended final use.

Trommel screens are widely used for wood chips, soil, solid waste, rock and aggregates accurate sizing and separation.

Unprocessed waste material is initially fed by front-end loader into the feed chute of the trommel (refer Photograph 3.1), where it then enters the drum screen, and due to the inclination and rotation of the roller device, the material on the screen surface will turn over and roll, so that the qualified (processed) end product will be discharged through the outlet at the bottom of the drum, with the unqualified (reject) material discharged through the outlet at the side of the drum.

Different screen materials can be used according to intended end-use requirements. The roller device adopts an effective fully sealed structure, which is dust-free.

A crusher will be brought in from the Mackellar group's Marys Mount quarry on a campaign basis to crush waste material when required.

3.8 Waste Management

Only sealed asbestos will be accepted on site. Minimal quantities only of asbestos is expected, save for unexpected finds- the latter activating asbestos handling protocols. It is difficult to determine how much asbestos will be handled in any one year, most likely something of the order of 1-5 tonnes.

Similarly, the quantity of lithium ion batteries would be expected to be minimal, most likely something of the order of 1 tonnes pa.

Much will depend on the market for either waste material, which will only be determined once the waste facility commences. To set upon some absolute minimum or maximum tonnage would be most premature.

4 Surface Water and Groundwater Management

4.1 Storm Water

All of the operating waste facility will have a sealed surface: the truck movement areas having an asphalt seal, with the processing, unloading and storage areas having a concrete surface. Lots 1 and 2 both have drainage easements 6m wide along their northern boundaries.

Two (2) on-site detention (OSD) sediment basins are planned, one collecting stormwater runoff from the proposed waste facilities on Lot 2, the other collecting stormwater runoff from the proposed waste facilities on Lot 1. The site will be graded to allow runoff from the external hardstand areas to flow overland to the two OSD pits. Clean runoff from the roof of the processing and unloading area will be collected into water reuse tank storage.

Following site construction and implementation of the site stormwater retention system, the quality of the water leaving the site is expected to have a negligible impact on water quality of the downstream environment.

4.2 Fire Water

Proposed bunds and OSD sediment basins on lot 1 and 2 will be fitted with a manual shut-off valve on the outlet pipe. In the event of a firefighting emergency, the shut-off valve will activate, preventing water being released from the sediment basins and ensuring no release of fire hydrant water from the site. The proposed site storage volume is sufficient to contain 576 KL of fire hydrant water based on a hydrant flow of 40 L/sec (four hydrants simultaneously) for at least 4 hours. Fire hydrant water stored within the site basins and bunds area is to be collected by a licensed wastewater contractor following a fire event.

4.3 Groundwater Assessment

Review of NSW government public record (NRATLAS) revealed there are two bores within 2.5 km to the site which contain groundwater data or standing water level information. Results are summarised in Table 2.

Table 2: Groundwater Bore Search

Bore Identification	Record Date	Standing Water Level (mbgl)	First Water Bearing Zone (mbgl) and Substrate	Distance and Direction from IA
GW901507	1998	9.0	2.0 – 10 clay	1,900 m north west
GW969668	2011	8.5	1 – 11 clay	2,068 m north west

Outline Planning Consultants



Concept Stormwater Management Plan:
Resource Recovery Facility -
16 Torrens Road, Gunnedah, NSW

ENVIRONMENTAL



WATER



WASTEWATER



GEOTECHNICAL



CIVIL



PROJECT
MANAGEMENT



P1907434JR03V03
November 2020

Copyright Statement

Martens & Associates Pty Ltd (Publisher) is the owner of the copyright subsisting in this publication. Other than as permitted by the Copyright Act and as outlined in the Terms of Engagement, no part of this report may be reprinted or reproduced or used in any form, copied or transmitted, by any electronic, mechanical, or by other means, now known or hereafter invented (including microcopying, photocopying, recording, recording tape or through electronic information storage and retrieval systems or otherwise), without the prior written permission of Martens & Associates Pty Ltd. Legal action will be taken against any breach of its copyright. This report is available only as book form unless specifically distributed by Martens & Associates in electronic form. No part of it is authorised to be copied, sold, distributed or offered in any other form.

The document may only be used for the purposes for which it was commissioned. Unauthorised use of this document in any form whatsoever is prohibited. Martens & Associates Pty Ltd assumes no responsibility where the document is used for purposes other than those for which it was commissioned.

Limitations Statement

The sole purpose of this report and the associated services performed by Martens & Associates Pty Ltd is to prepare a Concept Stormwater Management Plan in accordance with the scope of services set out in the contract / quotation between Martens & Associates Pty Ltd and Outline Planning Consultants (hereafter known as the Client). That scope of works and services were defined by the requests of the Client, by the time and budgetary constraints imposed by the Client, and by the availability of access to the site.

Martens & Associates Pty Ltd derived the data in this report primarily from a number of sources which may include for example site inspections, correspondence regarding the proposal, examination of records in the public domain, interviews with individuals with information about the site or the project, and field explorations conducted on the dates indicated. The passage of time, manifestation of latent conditions or impacts of future events may require further examination / exploration of the site and subsequent data analyses, together with a re-evaluation of the findings, observations and conclusions expressed in this report.

In preparing this report, Martens & Associates Pty Ltd may have relied upon and presumed accurate certain information (or absence thereof) relative to the site. Except as otherwise stated in the report, Martens & Associates Pty Ltd has not attempted to verify the accuracy of completeness of any such information (including for example survey data supplied by others).


The findings, observations and conclusions expressed by Martens & Associates Pty Ltd in this report are not, and should not be considered an opinion concerning the completeness and accuracy of information supplied by others. No warranty or guarantee, whether express or implied, is made with respect to the data reported or to the findings, observations and conclusions expressed in this report. Further, such data, findings and conclusions are based solely upon site conditions, information and drawings supplied by the Client etc. in existence at the time of the investigation.

This report has been prepared on behalf of and for the exclusive use of the Client, and is subject to and issued in connection with the provisions of the agreement between Martens & Associates Pty Ltd and the Client. Martens & Associates Pty Ltd accepts no liability or responsibility whatsoever for or in respect of any use of or reliance upon this report by any third party.

© November 2020
Copyright Martens & Associates Pty Ltd
All Rights Reserved

Head Office
Suite 201, 20 George Street
Hornsby, NSW 2077, Australia
ACN 070 240 890 ABN 85 070 240 890
Phone: +61-2-9476-9999
Fax: +61-2-9476-8767
Email: mail@martens.com.au
Web: www.martens.com.au

Document and Distribution Status

Author(s)		Reviewer(s)		Project Manager		Signature	
A. van Gogh		Stanley Leung		Terry Harvey			
Revision No.	Description	Status	Release Date	Document Location			
				File Copy	Outline Planning Consultants		
1	Development Application	Draft	03/06/2020	1P, 1E, 1 H	1P		
2	Development Application	Final	23/09/2020	1P, 1E, 1 H	1P		
3	Development Application	Final	03/11/2020	1P, 1E, 1 H	1P		

Distribution Types: F = Fax, H = hard copy, P = PDF document, E = Other electronic format. Digits indicate number of document copies.

All enquiries regarding this project are to be directed to the Project Manager.

Contents

1 INTRODUCTION.....	6
1.1 Overview	6
1.2 Scope	6
1.3 Relevant Planning Controls and Design Principles	6
2 SITE DESCRIPTION	7
2.1 Regional Context and Site Description	7
2.2 Site Details & Context	7
3 STORMWATER QUALITY ASSESSMENT	8
3.1 Water Quality Objectives	8
3.2 Modelling Methodology	8
3.2.1 Overview	8
3.2.2 Approach	8
3.2.3 Climate Data	9
3.2.4 Input Parameters	9
3.2.5 Model Parameters	9
3.2.6 Catchment Area	9
3.3 Treatment Train Philosophy	9
3.3.1 Rainwater Tanks	10
3.3.2 Buffer Strips	10
3.3.3 Gross Pollutant Traps (GPTs)	10
3.3.4 Sediment Basin	10
3.4 MUSIC Water Quality Results	11
3.5 MUSIC Water Balance Assessment	11
3.5.1 Lot 1 Water Balance	11
3.5.2 Lot 2 Water Balance	12
3.5.3 Site Discharge Frequency	12
3.6 Leachate Management	13
3.7 Conclusion	13
4 STORMWATER QUANTITY ASSESSMENT	14
4.1 Onsite Detention and Firewater Objectives	14
4.2 OSD Modelling Methodology	14
4.2.1 Overview	14
4.2.2 Approach	15
4.2.3 IFD Data	15
4.2.4 Catchment Areas	15
4.3 OSD Results	15
4.4 Fire Water Assessment	16
4.5 Groundwater Assessment	16
4.6 Conclusion	17

5	REFERENCES	18
6	ATTACHMENT A – MUSIC MODEL INPUTS	19

1 Introduction

1.1 Overview

This report has been prepared to support a state significant development application (SSDA) for a proposed resource recovery facility at 16 Torrens Road, Gunnedah, NSW. It provides an assessment of the proposed development with respect to stormwater quantity and quality management and a water balance assessment.

This report is to be read in conjunction with the drawings by Martens and Associates (MA) planset P1907434PS01 which demonstrates the proposed development works and stormwater management system for the purpose of DA.

1.2 Scope

This report outlines the following:

- Evidence of compliance with Secretary's Environmental Assessment Requirements (SEARs) SSD 1380 as they relate to stormwater management and runoff.
- Documentation of results of a water quality assessment for the site.
- Treatment train specification to achieve nominated water quality objectives.
- Documentation of a water balance assessment completed for the site.
- Assessment of on-site detention (OSD) requirements for the site.
- Details of the firewater management system.

1.3 Relevant Planning Controls and Design Principles

The following planning and engineering controls and design principles have been used:

- Gunnedah Shire Council (GSC) (2012) Development Control Plan (DCP).
- GSC (2013) Engineering Guidelines for Subdivisions and Developments.
- Fire and Rescue NSW (2019) Fire safety in waste facilities.

2 Site Description

2.1 Regional Context and Site Description

The proposed name of the site is the Torrens Road Waste Recycling and Transfer Facility. The site is located within a recently constructed industrial estate located to the west of Gunnedah, in the Gunnedah local government area (LGA). Gunnedah Shire is located in the North West Slopes Region of north-west New South Wales, about 450 kilometres north of the Sydney CBD, and about 650 kilometres south of the Brisbane CBD.

Gunnedah Shire is bounded by Narrabri Shire in the north, the Tamworth Regional Council area in the east, Liverpool Plains Shire in the south, and Warrumbungle Shire in the west. The Gunnedah LGA has an estimated (ABS 2018) population of 12,661 persons. The township of Gunnedah comprises the largest settlement with the LGA, having an estimated (ABS 2018) population of 10,101 persons. The surrounding rural area of this LGA has an estimated (ABS 2018) population of 2,479 persons.

2.2 Site Details & Context

The Site comprises Lots 1 and 2 in Deposited Plan (DP) 1226992 at No.16 Torrens Road, Gunnedah, having a combined area of 2.779 ha with a frontage to Torrens Road of approximately 75 metres and to Allgayer Drive of just over 200 metres. The land has a depth from Allgayer Drive ranging from about 75 m to 140 m. Lots 1 and 2 both have drainage easements 6m wide along their northern boundaries. Lot 1 has an area of 1.826 ha and Lot 2 has an area of 0.9530 ha.

3 Stormwater Quality Assessment

3.1 Water Quality Objectives

NSW EPA stormwater retention targets have been adopted for the site. The following water quality objectives are to be achieved by the development when comparing the developed site with and without integration of water quality treatment measures:

- 85% reduction in total suspended solids (TSS).
- 65% reduction in total phosphorus (TP).
- 45% reduction in total nitrogen (TN).

3.2 Modelling Methodology

3.2.1 Overview

The Model for Urban Stormwater Improvement Conceptualisation (*MUSIC*, Version 6.3) developed by the CRC for Catchment Hydrology was utilised to evaluate treatment train effectiveness (TTE) and post development pollutant generation from the site.

Modelling has been undertaken in accordance with BMT WBM (2015) guidelines with the developed site based on design briefs and water quality treatment devices included to achieve adopted objectives.

The adopted objectives were achieved individually by each lot of the development. The *MUSIC* model layout is provided in MA planset P1907434PS01 drawing PS01-E700.

The *MUSIC* model was also used to conduct a water balance assessment across the site.

3.2.2 Approach

To achieve adopted objectives, an iterative approach was used for post development modelling to determine appropriate types, sizes and locations of stormwater treatment devices. Each lot was considered individually.

The following modelling scenarios were considered:

- Post development (untreated) – the developed site without any water quality improvement devices included.
- Post development (treated) – the developed site with water quality improvement devices included to achieve stormwater quality objectives.

At source and end-of-line treatment structures were assessed to determine the most effective treatment option.

3.2.3 Climate Data

Rainfall climate data was sourced from the Bureau of Meteorology (BOM) weather station located at the Gunnedah Research Centre (Station No. 055024). The data was run on a 6-minute timestep from 30/04/1946 – 31/07/2010.

3.2.4 Input Parameters

Refer to Attachment A for listed input parameters.

3.2.5 Model Parameters

Base and storm flow concentration inputs were adopted based on BMT WBM (2015) source node guidelines and MUSIC defaults for the different land uses.

3.2.6 Catchment Area

Post development catchment areas are provided in MA planset P1907434PS01 drawing PS01-E700.

3.3 Treatment Train Philosophy

The stormwater treatment strategy for the site aims to provide at source and end of line controls, in accordance with the principles of WSUD, to satisfy treatment objectives. Major treatment components include:

- Rainwater tanks
- Buffer strips
- Gross pollutant traps (GPTs)
- Sediment tanks

The proposed treatment train is shown schematically in MA planset P1907434PS01 drawing PS01-E700.

Individual stormwater quality improvement devices (SQIDs) included in conceptual modelling are outlined in the following sub-sections.

3.3.1 Rainwater Tanks

Rainwater tanks for each lot shall be included to capture roof water for reuse.

The rainwater tanks on Lot 1 will require a minimum capacity of 10 kL with water to be reused internally. Internal reuse is based on a total of 10 staff, requiring approximately 40 L/person/day, this rate accounts for non-potable uses such as toilet flushing.

The rainwater tanks on Lot 2 are proposed to contain 120 kL with water to be reused for dust suppression and irrigation. Dust suppression is estimated to require 0.25 L/m²/day (applied to hardstand areas), while irrigation has been calculated based of a rate of 800 kL/year for the entire site.

3.3.2 Buffer Strips

Vegetated areas are proposed to treat sheet flow runoff from pavement on Lot 1, acting as buffer strips. The buffer strips will filter coarse matter and reduce pollutant loads to downstream treatment devices.

Extents of buffer strips shall be confirmed at detailed design stage. Refer to MA planset P1907434PS01 drawing PS04-E100 for buffer strip location and grading.

3.3.3 Gross Pollutant Traps (GPTs)

GPTs are devices proposed to treat and capture coarse pollutants in stormwater to prevent them from travelling further downstream. GPTs function by filtering the water as it passes through the device.

SPEL Stormsacks were modelled in MUSIC to treat water prior to entry to the OSD. The modelled treatment efficiency of the device is based on the manufacturer's specifications, equivalent pit inserts from other suppliers could be substituted.

3.3.4 Sediment Basin

A sediment basin is proposed within each lot (to be configured to be combined with an OSD basin), allowing contaminants in the runoff to settle to the base of the basin. An OSD tank is proposed to be linked to the sediment tank overflow.

This basin will require water to be pumped out to maintain the storage volume after significant rainfall events. Sediment collecting in the base will be removed on a regularly basis.

Location of the sediment basins is shown on MA planset P190434PS01 drawing PS01-E100 with additional details on drawing PS01-E200.

3.4 MUSIC Water Quality Results

Results of the post development site with no treatment devices modelled against the post development site with treatment devices are provided in MA planset P1907434PS01 drawing PS01-E700.

The results demonstrate that the pollutant reduction targets are achieved for each lot. Proposed water quality controls are able to reduce the developed site pollutant loads to the treatment target objectives.

3.5 MUSIC Water Balance Assessment

The MUSIC model used to model water quality was also used to perform a water balance for each lot.

3.5.1 Lot 1 Water Balance

The water balance model results are summarised below in Table 1.

Table 1: Lot 1 Water balance results.

Surface	Average Annual Water Volume (ML/yr)
Ground surface runoff to drainage system	5.99
Roof runoff to drainage system	0.22
Roof runoff harvested and reused	0.12
Total	6.33

The water demands for Lot 1 are based of non-potable reuses of water within the office buildings, this accounts for elements such as toilet flushing. The demands per person are estimated as 43 L/person/day. Assuming, on average, 10 people are present at the site the water demand is 0.43 kL/day.

The water demands for operation of the site for Lot 1 total approximately 0.17 ML/yr, of this 0.12 ML/yr (approximately 70%) is supplied by captured roof water.

This leaves approximately 6.21 ML/yr to be released to the receiving environment.

The existing site is largely impervious and only a minor increase in impervious area is proposed by the development. There will likely slightly increase the volume of stormwater runoff produced by the site, however it is offset by stormwater reuse.

3.5.2 Lot 2 Water Balance

The water balance model results are summarised below in Table 1.

Table 2: Lot 2 Water balance results.

Surface	Average Annual Water Volume (ML/yr)
Ground surface runoff to drainage system	2.22
Roof runoff to drainage system	0.88
Roof runoff harvested and reused	1.20
Total	4.30

The water demands for Lot 2 include dust suppression of the roads and storage areas (across both lots) and for irrigation of the gardens. The dust suppression has been estimated at 0.125 L/m²/day, to be applied to an area of 1.89 ha. This provides a daily rate of 2.36 kL. Additionally, water is to be reused to irrigate 50% of the landscaped areas. A rate of 2000 kL/ha/year was assumed and with total landscaping on the site equal to 0.8 ha, this provides another 800 kL of water demand a year.

The water demands for operation of the site for Lot 1 total approximately 1.66 ML/yr, of this 1.20 ML/yr (approximately 70%) is supplied by captured roof water. This leaves approximately 3.10 ML/yr to be released to the receiving environment.

The existing site is largely impervious and previously all runoff was discharged to Council's drainage infrastructure. The development is not proposed to significantly increase the amount of impervious surface on the site and in conjunction with proposed stormwater reuse system will likely significantly reduce the volume of outflows from the site. Approximately 25% of all stormwater runoff is captured and reused on Lot 2.

3.5.3 Site Discharge Frequency

The discharge frequency for the entire is presented visually in MA planset P1907434PS01 drawing PS01-E700.

Over the modelling period, which covered 23469 days, inflows to the model were recorded on 5047 days or approximately 21.5% of all days. The proposed treatment train slightly reduces the frequency of discharge, due to the magnitude of the stormwater reuse. Outflows were recorded on 4495 days or approximately 19.2% of the modelling period.

3.6 Leachate Management

A separate drainage system has been designed to capture and store any leachate, ensuring it is not mixed in with the general stormwater system.

Stormwater runoff from all open storage bays with potential leachate will be collected by a separate drainage system and discharged to the proposed leachate tanks. The processing shed and enclosed restricted waste shed, being roofed, are expected to require only a minimal amount of leachate storage, as water from dust suppression is unlikely to form runoff. Any residual internal runoff would be contained by a proposed bund at the access point and collected by a sump pit connecting to the external leachate storage tanks.

It is recommended that during the first 12 months of operation the leachate tanks are monitored to determine what contaminates, if any, are found within the leachate. The leachate tanks should be emptied only by certified entities. After the data has been collected and analysed other potential disposal avenues may be explored.

3.7 Conclusion

A water balance assessment has been conducted for the site in accordance with the SEARs requirements. MUSIC modelling results indicate that post development water quality objectives will be met by the proposed stormwater treatment train. The proposed stormwater treatment train includes:

- Rainwater tanks
- Buffer strips
- Gross pollutants traps
- Sediment tanks

Further refinement of the model at detailed design stage may alter the sizes and locations of proposed treatment structures; however, performance outcomes of the final design are to achieve specification provided in this report.

4 Stormwater Quantity Assessment

4.1 Onsite Detention and Firewater Objectives

Site stormwater quantity performance objectives are consistent with GSC Engineering Design Specifications (2013). Objectives are outlined below:

- OSD is to be provided to maintain the peak pre development discharge from the site for all storms from the 0.2 exceedances yearly (EY) event to the 1% annual exceedance probability (AEP) event.
- System to be designed to carry all flow during minor storm events, up to and including the 10% AEP, by way of a pit and pipe network.
- System to be designed to carry all flows during major storm events, up to and including the 1% AEP, by way of the pit and pipe network and overland flow paths.

In addition to Council OSD requirements there are also firefighting and firewater containment requirements as detailed in Fire and Rescue NSW's Fire Safety in Waste Facilities document, which requires that:

- The fire water runoff containment volume must have capacity for the total hydraulic demand of fire safety systems.
- The waste facility to have an effective and automatic means of containing fire water runoff.

4.2 OSD Modelling Methodology

4.2.1 Overview

DRAINS hydrological and hydraulic modelling package was used with the ILSAX engine to determine preliminary site storage requirements to ensure peak post development discharge is less than or equal to peak pre-development discharge for the site.

4.2.2 Approach

Sizing of the OSD was completed through iterative modelling to achieve compliance with site objectives. Modelling was undertaken for all durations of the following storms:

- 0.2 EY.
- 10% AEP.
- 5% AEP.
- 2% AEP.
- 1% AEP.

The proposed OSD storage is to be sufficient to control post-development peak discharge rates to pre-development peak levels.

The minor drainage system has been designed to cater for flows up to the minor storm event, thus flow rates less than the peak minor storm event are assumed to be appropriately contained and conveyed within the minor drainage network.

4.2.3 IFD Data

Intensity Frequency Duration (IFD) parameters were obtained from BOM and storm temporal patterns from the AR&R 2016 datahub.

4.2.4 Catchment Areas

Catchment delineation was developed using survey data and based on the proposed design. See MA planset P1907434PS01 drawing PS01-E600 for the catchment plan. Impervious fractions were based on aerial photography for existing conditions model and consistent with the proposed design for the post development model.

4.3 OSD Results

OSD storage has been modelled to limit post development peak discharge for storms up to the 1% AEP. Results are provided in MA planset P1907434PS01 drawing PS01-E600.

DRAINS modelling indicates that Lot 1 requires approximately 290 m³ of storage and Lot 2 requires approximately 160 m³ of storage to appropriately contain the 1% AEP storm event. This storage has been proposed within underground tanks, refer to MA planset P1907434PS01 drawing PS01-E200 for details.

4.4 Fire Water Assessment

Australian Standard 2419 details the minimum water supply that is required for fire fighting purposes. This is the minimum volume of storage that must be proposed to contain potentially contaminated fire water runoff.

The required firewater supply for the site was calculated based on access to four fire hydrants able to flow simultaneously and the numbers below from AS 2419:

- Clause 4.2 – requires the minimum capacity of water supply to last for a duration of at least 4 hours.
- Clause 2.3.1 – requires the minimum flow rate from fire hydrants to be no less than 10 L/s,

The above numbers require that a minimum 576 kL of water is required to be supplied for fire fighting purposes. Thus, this volume has been adopted as the containment volume required for the total hydraulic demand of the fire safety systems.

Each of the combined OSD/sediment tanks is proposed to be fitted with an automatic shut-off valve on the OSD outlet. In the event of a firefighting emergency the shut-off valve will prevent any water being released from the OSD/sediment tanks and they will act as firewater storage tanks.

The firewater storage tanks alone will not have sufficient capacity for firewater containment. Bunds are proposed around the lowest corners of each lot and around the processing shed and the storage areas. The combined volumes of these bunded areas and the storage tanks is sufficient to ensure there is a minimum of 576 kL of firewater storage across the two lots. Refer to MA planset P1907434PS01 drawing PS01-E100 for bund locations.

4.5 Groundwater Assessment

Review of NSW government public record (NRATLAS) revealed there are two bores within 2.5 km to the site which contain groundwater data or standing water level information. Results are summarised in Table 3.

Table 3: Groundwater Bore Search

Bore Identification	Record Date	Standing Water Level (mbgl)	First Water Bearing Zone (mbgl) and Substrate	Distance and Direction from IA
GW901507	1998	9.0	2.0 – 10 clay	1,900 m north west
GW969668	2011	8.5	1 – 11 clay	2,068 m north west

The proposed development shall have a negligible impact on groundwater as:

- Standing water depth from the local ground bore search is greater than 8 m deep. The proposed excavation and grading are within -0.25 to +0.25 m from existing levels. Apart from the excavations for the proposed sedimentation basins (approximately 1 to 1.5 m deep), no significant excavation is proposed. No proposed work will intercept the anticipated deep site groundwater table.
- The highly compacted nature of site surface and paved area shall limit infiltration across the site and prevent significant drainage to groundwater. The proposed surface will be largely impermeable and infiltration of surface water or potential contaminants is not expected to occur.
- Site operation shall not introduce significant potential contaminants to the site. The primary site 'pollutant' is sediment, which poses no risk to groundwater. Other possible pollutants include fuel and lubricants associated with site equipment and leachate. Proposed leachate tank and soil and grease separating unit are considered appropriate for protection of local groundwater.

4.6 Conclusion

Preliminary hydraulic modelling indicates that provision of storage achieves water quantity objectives and firewater objectives. Detailed design of the site drainage system and OSD structures including sizes, locations, dimensions, outlet controls, overflow weirs and final volumes will need to be undertaken during the detailed design stage of the development.

5 **References**

Gunnedah Shire Council (WSC) (2012) Development Control Plan (DCP).

GSC (2013) Engineering Guidelines for Subdivisions and Developments.

Fire and Rescue NSW (2019) Fire safety in waste facilities.

Standards Australia (2005) Fire hydrant installations – Part 1: System design, installation and commissioning, NSW, Australia.

6 Attachment A – MUSIC Model Inputs

Table 4: Treatment node inputs.

Element	Factor	Input	Source
Setup	Climate File	Gunnedah Research Centre mlb file	eWater
Source Nodes	Rainfall Threshold	Based on surface type specified in Table 5-4	BMT WBM (2015)
	Base & Stormflow Properties	As per Table 5-6 & 5-7	BMT WBM (2015)
	Estimation Method	Stochastically generated	BMT WBM (2015)
Rainwater tank (Lot 1)	Low Flow By-Pass	0 m ³ /s	By design
	High Flow By-Pass	1.0 m ³	No bypass
	Volume Below Overflow	10 kL	By design
	Surface Area	5 m ²	By design
	Overflow Pipe Diameter	50 mm	By design
	Re-use	Daily demand of 0.43 kL	By design
Buffer strip (Lot 1)	Percentage of upstream buffered	75%	By design
	Buffer area (% of upstream area)	10%	By design
	Exfiltration rate	0 mm/hr	By design
Gross Pollutant Trap (SPEL Stormsack) (Lot 1)	Low Flow By-Pass	0 m ³ /s	SPEL MUSIC node
	High Flow By-Pass	100 m ³ /s	SPEL MUSIC node
	Treatment Efficiency	As per manufacturer's specification	SPEL MUSIC node
Sediment Tank (Lot 1)	Low Flow By-Pass	0 m ³ /s	By design
	High Flow By-Pass	100 m ³ /s	No bypass
	Extended Detention Depth	1.0 m	By design
	Surface Area	180 m ²	By design
	Permanent Volume	90 m ³	By design
	Initial Volume	0.0 m ³	By design
	Exfiltration Rate	0 mm/hr	By design
	Evaporative Loss	0%	By design
	Outlet Pipe	375 mm	By design
	Overflow Weir	2.5 m	By design
Rainwater tank (Lot 2)	Low Flow By-Pass	0 m ³ /s	By design
	High Flow By-Pass	1.0 m ³	No bypass
	Volume Below Overflow	120 kL	By design
	Surface Area	40 m ²	By design

Element	Factor	Input	Source
	Overflow Pipe Diameter	50 mm	By design
	Re-use	Daily demand of 2.36 kL and annual demand of 800 kL/year	By design
Gross Pollutant Trap (SPEL Stormsack) (Lot 2)	Low Flow By-Pass	0 m ³ /s	SPEL MUSIC node
	High Flow By-Pass	100 m ³ /s	SPEL MUSIC node
	Treatment Efficiency	As per manufacturer's specification	SPEL MUSIC node
Sediment Tank (Lot 2)	Low Flow By-Pass	0 m ³ /s	By design
	High Flow By-Pass	100 m ³ /s	No bypass
	Extended Detention Depth	0.8 m	By design
	Surface Area	175 m ²	By design
	Permanent Volume	88 m ³	By design
	Initial Volume	0.0 m ³	By design
	Exfiltration Rate	0 mm/hr	By design
	Evaporative Loss	0%	By design
	Outlet Pipe	300 mm	By design
	Overflow Weir	2.5 m	By design

The proposed development shall have a negligible impact on groundwater as:

- Standing water depth from the local ground bore search is greater than 8 m deep. The proposed excavation and grading are within -0.25 to +0.25 m from existing levels. Apart from the excavations for the proposed sedimentation basins (approximately 1 to 1.5 m deep), no significant excavation is proposed. No proposed work will intercept the anticipated deep site groundwater table.
- The highly compacted nature of site surface and paved area shall limit infiltration across the site and prevent significant drainage to groundwater. The proposed surface will be largely impermeable and infiltration of surface water or potential contaminants is not expected to occur.
- Site operation shall not introduce significant potential contaminants to the site. The primary site 'pollutant' is sediment, which poses no risk to groundwater. Other possible pollutants include fuel and lubricants associated with site equipment and leachate. Proposed leachate tank and soil and grease separating unit are considered appropriate for protection of local groundwater.

4.4 Leachate Management

A separate drainage system has been designed to capture and store any leachate, ensuring it is not mixed in with the general stormwater system.

Stormwater runoff from all open storage bays with potential leachate will be collected by a separate drainage system and discharged to the proposed leachate tanks. The processing shed and enclosed restricted waste shed, being roofed, are expected to require only a minimal amount of leachate storage, as water from dust suppression is unlikely to form runoff. Any residual internal runoff would be contained by a proposed bund at the access point and collected by a sump pit connecting to the external leachate storage tanks.

It is recommended that during the first 12 months of operation the leachate tanks are monitored to determine what contaminates, if any, are found within the leachate. The leachate tanks should be emptied only by certified entities. After the data has been collected and analysed other potential disposal avenues may be explored.

5 National and State Waste Policy

5.1 NSW Waste Policy

The NSW strategic policy framework for waste management incorporates policy to drive waste reduction and resource recovery. The framework has been strengthened with the enactment of legislation to streamline development of waste management infrastructure and a strategy to provide for increasing resource recovery. The project aligns well with these overall principles. Waste legislation that currently applies to NSW includes the Waste Avoidance and Resource Recovery Act 2001 (NSW EPA, 2001) and associated Strategy 2014-21 (NSW EPA, 2014a).

Reducing waste generation and keeping materials circulating within the economy as priorities for NSW are outlined as a part of the NSW 2021: A plan to make NSW number one 10-year State Government plan for NSW (NSW Government, 2011). The latest strategy is outlined in the NSW Waste Avoidance and Resource Recovery Strategy 2014-21 (NSW EPA, 2014b), which provides the framework for maximising conservation of natural resources and minimising environmental harm from waste management and disposal of solid waste. The Strategy aims to support investment in infrastructure, encourage innovation and improve recycling behaviour. It will also promote the development of new markets for recycled materials. Support from the Government for the waste management industry and councils will in-turn create more jobs and build better communities. The NSW 20-Year-Waste Strategy Discussion Paper is expected to be released for consultation in 2020, with a draft strategy to follow. These phases will be accompanied by stakeholder engagement which will inform the final strategy.

The proposed waste facility, in conjunction with the proposed landfill facility at nearby Marys Mount quarry, would assist the State in reducing waste to landfill as well as and creating local job opportunities.

5.2 National Waste Policy

The 2018 National Waste Policy provides a framework for collective action by businesses, governments, communities and individuals until 2030 (Australian Government, 2018). According to the (Commonwealth) Department of Environment website the policy identifies five overarching principles underpinning waste management in a circular economy. These include:

- Avoid waste.
- Improve resource recovery.

- Increase use of recycled material and build demand and markets for recycled products. Better manage material flows to benefit human health, the environment and the economy.
- Improve information to support innovation, guide investment and enable informed consumer decisions.

The proposed waste facility would assist in resource recovery of waste, as well as managing waste as a resource to deliver economic, environmental and social benefits to the Gunnedah region generally. The proposed waste facility will accept a range of waste products, including contaminated soils, but not domestic waste - the latter the responsibility of the local council. Any waste not capable of recycling will be transported off-site to a licensed landfill facility. [NOTE: A development application has been lodged for the establishment of a landfill within the quarry void at Marys Mount quarry to be run by a related Mackellar family company, Gunnedah Quarry Products Pty Ltd.]

The 2018 National Waste Policy will guide continuing collaboration between all Australian governments, business and industry. It does not remove the need for governments, businesses and industries to implement tailored solutions in response to local and regional circumstances.

The overall objectives of the National Waste Policy are that all wastes, including hazardous wastes, are managed in a way that is consistent with Australia's international obligations, to protect human health and the environment. The policy also seeks to ensure that risks associated with waste are understood and managed to minimise intergenerational legacy issues.

The proposed waste facility, in conjunction with the proposed landfill facility at Marys Mount quarry, would be consistent with the aims and objectives of the National Waste Policy in terms of the following:

- Managing waste as a resource and improving resource recovery.
- Protecting human health and the environment. The proposed waste facility adopts a range of environmental management measures appropriate to the risks posed, ensuring that the project's impact on the local environment is minimised to a satisfactory degree.
- Deliver economic benefits in terms of income generation and employment opportunities, as well as ensuring the protection of the environment and local amenity.

6 References


- Australian Government (2018). National Waste Policy: Less Waste, More Resources. Accessed on 27 February 2020
<https://www.environment.gov.au/system/files/resources/d523f4e9-d958-466b-9fd1-3b7d6283f006/files/national-waste-policy-2018.pdf>
- Austrorads (2013). Austrorads Design Vehicles and Turning Path Templates. <https://austrorads.com.au/publications/road-design/ap-g34>
- NSW ASSMAC (NSW Acid Sulfate Soil Management Advisory Committee) (1998) Acid Sulfate Soil Manual.
<https://www.environment.nsw.gov.au/resources/epa/Acid-Sulfate-Manual-1998.pdf>
- NSW EPA (2001). NSW Waste Avoidance and Resource Recovery Act 2001.
- NSW EPA (2014a). Protocol for managing asbestos during resource recovery of construction and demolition waste. Accessed on 3 March 2020
<https://www.environment.nsw.gov.au/resources/waste/140345-asbestos-draft.pdf>
- NSW EPA (2014b). NSW Waste Avoidance and Resource Recovery Strategy 2014-2. Accessed on 27 February 2019.
<https://www.epa.nsw.gov.au/~media/EPA/Corporate%20Site/resources/wastestrategy/140876-WARR-strategy-14-21.ashx>
- NSW EPA (2014c). Waste Classification Guidelines Part 1: Classifying waste. Accessed 3 March 2020. <https://www.epa.nsw.gov.au/~media/epa/corporate-site/resources/wasteregulation/140796-classifywaste.pdf?la=en&hash=604056398F558C9DB6818E7B1CAC777E17E78233>
- NSW EPA (2014d). Waste Classification Guidelines - Part 4: Acid Sulfate soils.
<https://www.epa.nsw.gov.au/~media/EPA/Corporate%20Site/resources/wasteregulation/140798-acid-sulfate-soils.ashx>
- NSW EPA (2016). Consultation paper: New Minimum standards for managing construction and demolition waste in NSW.
<https://www.epa.nsw.gov.au/~media/EPA/Corporate%20Site/resources/wasteregulation/nsw-managing-construction-demolition-waste-minimum-standards-160545.ashx>

- NSW Government (2011). NSW 2021: A Plan to Make NSW Number One.
https://media.opengov.nsw.gov.au/pairtree_root/c6/a6/e2/3f/a0/52/42/ed/be/3b/47/cd/80/5a/ca/b8/obj/110906_NSW2021.pdf
- NSW Government (2004). *Managing Urban Stormwater- Soils and Construction*. <https://www.environment.nsw.gov.au/research-and-publications/publications-search/managing-urban-stormwater-soils-and-construction-volume-1-4th-edition>
- NSW Government (2020). Fire safety in waste facilities.
https://www.fire.nsw.gov.au/gallery/files/pdf/guidelines/guidelines_fire_safety_in_waste_facilities.pdf

7 Attachment A – Figures

Legend

Site Boundary




1:1500 @ A3


Map Title / Figure:

Site Location Map


8 Attachment B – Waste Management Flow Charts


Waste Management Flow Chart - Encapsulated Asbestos






Waste Management Flow Chart - Acid Sulfate Soils & Potential Acid Sulfate Soils (PASS)





Waste Management Flow Chart - Lithium Batteries




EXISTING ELEMENTS LEGEND

- EXISTING BUILDING
- CONCRETE SURFACE
- BITUMEN SURFACE
- TREE TO BE RETAINED

PROPOSED RESOURCE RECOVERY FACILITY LEGEND

- PROPOSED HARDSTAND AREA
- UNLOADING SHED
- PROCESSING SHED
- ENCLOSED WASTE STORAGE
- OPEN WASTE STORAGE BAYS
- TRUCK WASHDOWN AREA
- SEDIMENT BASIN
- UNDERGROUND TANK
- LEACHATE STORAGE AREA
- LANDSCAPING AREA
- PROPOSED NATIVE TREE



REDUCTION RATIO



PROPOSED RESOURCE RECOVERY FACILITY - 16 TORRENS ROAD, GUNNEDAH LOTS 1 & 2 IN DP1226992



NOTES


LANDSCAPING HAS BEEN DOCUMENTED AS INSTRUCTED BY OUTLINE PLANNING CONSULTING.

PLANS SHOULD BE READ IN CONJUNCTION WITH MARTENS & ASSOCIATES ENGINEERING PLANS

LEGEND

- TREE TO BE RETAINED
- PROPOSED NATIVE TREE
- WESTERN BUFFER PLANTING IN ACCORDANCE WITH TYPICAL DETAIL
- NORTH BUFFER PLANTING IN ACCORDANCE WITH TYPICAL DETAIL
- ALLGAYER DRIVE PLANTING IN ACCORDANCE WITH TYPICAL DETAIL
- OTHER PLANTING AREA IN ACCORDANCE WITH TYPICAL DETAIL

 <p>STEWART SURVEYS Pty Ltd Inc in NSW ABN 65 002 886 508 109 Conadilly Street P.O. Box 592 GUNNEDAH NSW 2380 T 02 67422966 F 02 67420684 E office@stewartsurveys.com</p> <p><i>Surveying, Environmental & Landscape Architecture</i></p>	CLIENT: MACKELLAR EQUIPMENT HIRE			TITLE: PROPOSED RESOURCE RECOVERY FACILITY 16 TORRENS ROAD, GUNNEDAH LANDSCAPE PLAN	
	PROJECT: LOT 1 & 2 IN DP1226992				
	DRAWN BY: KY	OUR REFERENCE: 5179	DATE: 16 NOVEMBER 2020	REDUCTION RATIO: SHOWN	DRAWING: Sheet 1 of 2




PLANTING AS SPECIFIED

100mm LAYER OF MULCH PLACED CLEAR OF STEMS.


REMOVE EXISTING WEED GROWTH . CULTIVATE GROUND TO 200mm DEPTH

EXCAVATE PLANTING HOLE 100mm WIDER AND 100mm DEEPER THAN PLANT CONTAINER. BACKFILL AND CONSOLIDATE WITH TOPSOIL MIXTURE. FERTILISE AS SPECIFIED.

INCORPORATE GREENLIFE SOIL CONDITIONER EQUAL OR EQUIVALENT TO ANL PRODUCT FOR TREE & SHRUB SPECIES ONLY AS 1/3 OF TOPSOIL MIX



1 TYPICAL PLANTING DETAIL



2 TYPICAL WESTERN BOUNDARY PLANTING DETAIL TO BE REPEATED

WESTERN BUFFER PLANT SCHEDULE

SYMBOL	BOTANICAL NAME	COMMON NAME	MATURE HEIGHT	POT SIZE	WESTERN BUFFER QUANTITY	NORTH BUFFER QUANTITY	ALLGAYER DRIVE QUANTITY	OTHER AREAS QUANTITY	TOTAL QUANTITY
TREES									
EC	Eucalytpus crebra	Ironbark	14	200mm	-	5	2	3	10
EM	Eucalytpus melliodora	Yellow Box	16	200mm	8	5	2	-	15
EP	Eucalytpus populnea	Bimble Box	12	200mm	8	5	2	-	15
SHRUBS									
AI	Acacia itraphylla	Willow-leaf Wattle	2	50x50x90	12	-	-	-	12
CC	Callistemon citrinus	Red Bottlebrush	2	50x50x90	12	-	-	-	12
MH	Melaleuca hypericifolia	Red Flowering Paper Bark	3	50x50x90	12	-	-	-	12
STRAP LEAVED PLANTS									
LL	Lomandra longifolia	Lomandra / Matt Rush	1	50x50x90	-	-	65	-	65
LT	Lomandra 'Tanika'	Dwarf Lomandra	1	50x50x90	-	10	-	10	20