



Lendlease Building Pty Ltd
Level 14, International Towers Sydney
Exchange Place
300 Barangaroo Avenue
Barangaroo NSW 2000

14 February 2022

Planning Secretary
Department of Planning Industry and Environment
Locked Bag 5022, Parramatta NSW 2124.

Dear Sir / Madam,

SSD9113 Condition A12, A27, A28 & B2: Notification of Staging

We write to notify the Department of construction staging as per the approved staging plan version 0.3 dated 24 April 2020. The below table identifies each stage, construction activity and status.

Stage	Construction Activity	Status
1	Piling Bulk Excavation Onsite detention system, within the Emergency Department Drop off	Completed
2	Level 01 slab and below (structure Trenching In ground services Lift pits Stormwater main works Cores / jump form	Completed
3	Remainder of all Structure L2 up to roof, B2 to L1 services and fit out including BCA, DDA & FER	In progress

Feel free to contact the undersigned should you require any further information.

Kind regards,

Fahad Bari
Senior Project Engineer
Lendlease Building Pty Ltd
fahad.bari@lendlease.com