

**CHATSWOOD EDUCATION PRECINCT - UPGRADES TO CHATSWOOD
PUBLIC SCHOOL & HIGH SCHOOL
SSD 9483**

DEMOLITION WORK PLAN

17 June 2021

Hamzeh Allam/Ted Zhang
ACE CIVIL PTY LTD

REVISION REGISTER

REVISION DATE	REVISION DESCRIPTION
07/06/2021	Revision 1: Original issue
17/06/2021	Revision 2: Re-issue - updated as per RCC comment

CEMP Condition Compliance Table		
Condition	Condition Requirements	Document/Sub-Plan Reference
B17	Prior to the commencement of demolition, demolition work plans required by AS 2601-2001 The demolition of structures (Standards Australia, 2001) must be accompanied by a written statement from a suitably qualified person that the proposals contained in the work plan comply with the safety requirements of the Standard. The work plans and the statement of compliance must be submitted to the Certifier and Planning Secretary.	This demolition work plan has been prepared in accordance with AS2601-2001. The written compliance statement can be found in Appendix 2 The CV of the suitably qualified person who prepared the written statement can be found in Appendix 3

CONTENTS

1	INTRODUCTION	4
2	HOURS OF WORK	6
3	GUIDELINES AND LEGISLATION	7
4	BUILDING I	8
5	COLA STRUCTURES	14
6	BUILDING H	20
7	BUILDING D	26
8	APPENDICES	31

1 INTRODUCTION

This Demolition Work Plan has been generated in compliance with AS2601-2001 *The Demolition of Structures* and the NSW Code of Practice: *Demolition Work August 2019*.

This plan collates key WHS, methodology and sequence information relevant to the demolition works that are being undertaken for the development works related to SSD 9483.


This plan does not duplicate a WHS Management Plan or SWMS, but may reference them.

The structures included in the SSD 9483 demolition works are listed below:

- Building I
- COLA Structures (Awnings)
- Building H
- Building D

For context, the (current) site plan shown below also shows all **structures to be demolished**, and existing **Buildings A and B**, which are to be retained during the SSD 9483 works.

The site where all SSD 9483 Demolition works will take place is located at 5 Centennial Avenue, Chatswood NSW 2067.



Within this plan, the following information will be provided for each structure:

From AS2601-2001 The Demolition of Structures

- a) *The location of the site on which the structure to be demolished stands.*
- b) *The overall height of the structure above ground level and the least distance from the structure to each site boundary (all to the nearest 0.5m).*
- c) *A brief description of the type of building (occupancy class), its structural support system services and the principal materials of its construction.*
- d) *A description of the methods of demolition proposed to be used and type of major equipment proposed for implementing those methods and the means of moving such equipment from floor to floor.*
- e) *A description of the methods proposed for handling and disposing of demolished materials and, in particular, of hazardous substances.*
- f) *A description of the proposed sequence of carrying out the demolition works and an estimate of the time, in days, that it is likely to take to complete all of each of the stages of the work.*
- g) *Details of protective measures, including overhead protection and scaffolding required by Clauses 1.5. and 1.7.*
- h) *The dimensions of the demolition exclusion zone shall be determined after considering existing conditions and work methods. Depending on the demolition method the zone may need to be larger than the demolition site during key stages of the demolition operation.*
- i) *Any other plans, illustrations, or written documents as may be necessary to clearly define or substantiate the proposals made under Items d) and g).*
- j) *Provision of a traffic management plan for the structure and site.*
- k) *Provision of an environmental management plan for the site and structure.*
- l) *Occupational health and safety system (see AS 4801)*

From NSW Code of Practice: Demolition Work August 2019

- *The location and condition of underground essential services including*
- *The location and condition of above ground essential services*
- *The location and condition of hazardous materials including asbestos*
- *The location of underground structures such as a basement, cellars or storage tanks*
- *Confined spaces where work will be undertaken*
- *The general condition of structures on adjoining properties*
- *The effect demolition may have on people working in adjoining properties or seeking entry to and exit from those properties, and*
- *The emergency arrangements, which should include equipment for the rescue of injured persons*

2 HOURS OF WORK

The site working hours will be as per the approved SSD 9483 Condition of Consent, which are copied below for clarity:

C5. Construction, including the delivery of materials to and from the site, may only be carried out between the following hours:

- a) Between 7am and 6pm, Mondays to Fridays inclusive; and
- b) Between 8am and 1pm, Saturdays

No work may be carried out on Sundays or public holidays.

C6. Notwithstanding condition C4, provided noise levels do not exceed the existing background noise level plus 5dB, works may also be undertaken during the following hours:

- a) between 6pm and 7pm, Mondays to Fridays inclusive; and
- b) between 1pm and 4pm, Saturdays.

C7. Construction activities may be undertaken outside of the hours in Condition C4 and C5 if required:

- a) by the Police or a public authority for the delivery of vehicles, plant or materials; or
- b) in an emergency to avoid the loss of life, damage to property or to prevent environmental harm; or
- c) where the works are inaudible at the nearest sensitive receivers; or
- d) where a variation is approved in advance in writing by the Planning Secretary or his nominee if appropriate justification is provided for the works.

C8. Notification of such construction activities as referenced in condition C6 must be given to affected residents before undertaking the activities or as soon as is practical afterwards.

C9. Rock breaking, rock hammering, sheet piling, pile driving and similar activities may only be carried out between the following hours:

- a) 9am to 12pm, Monday to Friday;
- b) 2pm to 5pm Monday to Friday; and
- c) 9am to 12pm, Saturday.

3 GUIDELINES AND LEGISLATION


The demolition, removal, storage, handling and disposal of product and materials containing asbestos will be carried out in accordance with the relevant requirements of SafeWork NSW and the NSW Department of Environment & Conservation including:

- Work Health and Safety Act 2011;
- SafeWork NSW Code of Practice for the Safe Removal of Asbestos;
- Australian Standard 2601 ;
- The Protection of the Environment Operation Act 1997 and Protection of the Environment Operations (Waste) Regulation 1996 and;
- Relevant Department of Environment & Conservation (DEC)/Environment Protection Authority (EPA) and SafeWork NSW Guidelines;
- Work Cover NSW - Guidelines and Codes of Practice

4 BUILDING I

a) Site location


Building I is located on the south western boundary of the Public School site. It is located on the western side of exiting Building B, north of an existing landscaped space.



b) Overall Height of Structure

Building I is approximately 6 metres in height from the adjacent ground level.

The below image indicates the least distances from the nearest site boundaries, which are 5m on the northern and western boundaries.



c) Building Type & Construction

Building I is a Class 9a school building. It is split level, with brick veneer walls and a metal roof. Its primary structural elements are concrete columns, slabs, and a metal framed roof. It's principal materials of construction are concrete, bricks/blocks, metal framing and roofing, plasterboard and cement sheeting.

d) Demolition Methods

The two primary demolition methods that will be utilised for Building I are manual/hand demolition for the soft strip out of internal building elements, and mechanical demolition to the structural elements of the building.

The major equipment that will be utilised to facilitate this demolition are:

- 19-foot scissor lift
- Bobcat
- 5t-10t excavators
- 35t excavator with bucket and hammer attachments
- Rigid vehicles for the transportation of waste

e) Handling & Disposal of Demolished Materials

All concrete and brick materials will be machine loaded into vehicles and transported to a licenced tipping facility for recycling.

All general rubbish will be separated from any recyclable material. It will then be machine loaded into vehicles and transported to tipping facilities licenced to accept that specific waste.

All metal will be isolated, collected and machine loaded into vehicles, then transported to licenced metal recycling yards.

f) Work Sequence & Timeframe

Building I will be demolished in the below sequence.

1. Permit – 5 Days

- o Prior to the scheduling of any works a SafeWork NSW Permit for Demolition will be obtained from the regulator. A period of five days' notice will be required for the application of the permits.
- o SafeWork NSW permits to be issued for all demolition works that trigger the notification requirements listed within the *NSW Code of Practice: Demolition Work August 2019*.
- o Consultation with stakeholders and regulators will commence prior to site establishment and will continue throughout the project

2. *Exclusion Zone - 1 Day*

- o An exclusion zone will be established around the demolition work area, with safe access maintained to and from this area.

Note

- Signage is to be installed to notify workers of demolition areas, danger areas, exclusion zones and other hazards. Signage to the site perimeter is also required, in accordance with AS1319.
- Spotters to be in place during all demolition works to ensure no unauthorized personnel enter the exclusion zone.

3. *Service Disconnection - 1 Day*

- o All services are to be disconnected and/or isolated prior to demolition commencing.
- o Disconnection certificates from qualified services trades are to be received before demolition can commence.

4. *Loose Item Removal - 2 Days*

- o All loose items such as carpet, chairs and miscellaneous furniture is to be removed prior to soft strip commencing.

5. *Soft Strip - 3 Days*

- o Drop zones are to be established, and fenced off accordingly to prevent unintentional access. The Building I drop zones will be located along the southern elevation of the building. The specific location of drop zones will be addressed in daily pre-start meetings to ensure every on-site worker is aware of these areas.
- o Soft strip will commence on the upper level of Building I, and progressively work down to the ground floor rooms. This will include the removal of all non-structural elements, including joinery, partition walls and similar.

Note

- Mobile scaffolds to be utilized instead of ladders when access at height is required to the internal areas.
- Spotters are to be in place at all times, with an established radio communication line to the workers using the drop zone.
- Spotters are to sign in and out daily.
- Signage to be securely fixed to all perimeter fencing and drop zone barriers.
- Dust control is to be in place at all times during soft strip, particularly at the drop zone areas.

6. *Mechanical Demolition - 12 Days*

- o Establish demolition scaffold along the required elevations of Building I.
- o Structural engineer to inspect post soft strip and review the building structure, to provide sign off that the proposed plant can traffic the required slabs.
- o Establish 3t - 5t excavators to shift materials in direction show in the markup below (away from leading edge of demolition).
- o Demolish roof structure progressively from within the building, remaining away from the leading edge of demolition.
- o If roof access is required from the scaffolding, existing harness points are to be used to safely access roof areas.
- o Using a 25t long reach excavator with pulverizer and hydraulic hammer attachment, demolish the structure in a sequence the opposite of construction (Slabs -> Beams -> Columns).
- o Demolish the building in a top-down manner, reverse of construction manner (slab -> beam -> columns).
- o The sequence of demolition, including the extent that the structure can remain standing without propping, must be confirmed by the structural engineer prior to commencing structural demolition.

Note

- The sequence of demolition, including the extent that the structure can remain standing without propping, must be confirmed by the structural engineer prior to commencing structural demolition.
- Any penetrations that will be cut into load-bearing walls, must be confirmed by the structural engineer prior to commencing.
- One spotter is required at all times for every machine in operation.
- Dust control is to be maintained at all times



g) Protective Measures & Site Access

Due to its proximity to the northern boundary, Building I will require the installation of scaffolding to this elevation, which is shown in the below image.



Site access routes will be amended as required by the demolition work area, and exclusion zone. A minimum 1200mm wide pedestrian access way will be maintained at all times from the work area to an emergency assembly point at the site entrance. The site access and egress route will be communicated daily to the on-site workers in a pre-start meeting, to ensure any changes from the previous day are understood.

h) Demolition Exclusion Zone

The demolition exclusion zone will be amended as the works progress, to suit the required dimensions of the work area, in accordance with AS2601-2001. The exclusion zone will be established with warning barriers, fencing, tape and signage as required. The exclusion zone will be communicated daily to the on-site workers in a pre-start meeting, to ensure any changes to the exclusion zone are understood.

i) Traffic Management Plan

Construction and Pedestrian traffic will be managed in accordance with the project Construction Traffic & Pedestrian Management Sub-Plan (CTPMSP).

j) Environmental Management Plan

The demolition will be managed in accordance with the project Construction Environmental Management Plan (CEMP).

k) OH&S System

All demolition works will be conducted in accordance with the ACE Civil and Richard Crookes Constructions OH&S systems.

- Underground Services

Underground services will be identified through the use of existing surveys, DBYD information and service scanning. If an underground service is known of, or identified within the demolition work area, it will be flagged and the on-site workers will be made aware of it's

presence. Demolition works will be coordinated around these services to ensure they are not damaged.

There are significant underground services in the landscaped area adjacent to Building I. care will be taken in this area so that the demolition does not impact these services.

If machinery is required to traffic over these services, bridging methods (such as tracks or road plates) will be used.

- **Above Ground Services**

There no above ground services of note in the Building I demolition area.

- **Hazardous Materials**

There is no asbestos located within Building I. There are some insulation materials, can be disposed of as general waste.

For further information please refer to the Pre-Demolition Hazardous Materials Survey completed by JBS&G.

- **Underground Structures**

Not Applicable.

- **Confined Spaces**

No confined spaces have been identified, if access is required, all licences and safety measures will be in place prior.

- **Condition of Adjacent Structures/Properties**

The condition of adjacent structures on adjoining properties has been captured in the dilapidation reports required by the SSD 9483 Condition of Consent.

- **Demolition Impacts**

The demolition impacts will be managed in accordance with the project Construction Environmental Management Plan, and the SSD 9483 Condition of Consent.


- **Emergency Rescue, Ingress & Egress**

The construction site will maintain an emergency rescue, ingress and egress plan within the project Emergency Management Plan. This will be communicated to all workers within the demolition area, and the required equipment to conduct an emergency rescue within the demolition area will be retained on site for the duration of the works.

5 COLA STRUCTURES

l) Site location


The COLA structures (awnings) are located centrally on the Public-School site. They are in the central play space area, on the west of Building A, and the east of Building B.



m) Overall Height of Structure

The COLA awnings are approximately 4.5 metres in height from the adjacent ground level.

The below image indicates the least distances from the nearest site boundaries, which are 21m on the north/west and approximately 25-27m from the southern boundary of site.



n) Building Type & Construction

The COLA structures are unoccupied, metal awnings that provide covered play space. The are constructed entirely from steel columns, beams and metal roof sheeting.

o) Demolition Methods

The two primary demolition methods that will be utilised for the COLA's are manual/hand demolition for the removal of roof sheeting and mechanical demolition to the structural steel elements.

The major equipment that will be utilised to facilitate this demolition are:

- 19-foot scissor lift
- Boom lift
- 5t-10t excavators
- Rigid vehicles for the transportation of waste

p) Handling & Disposal of Demolished Materials

All metal will be isolated, collected and machine loaded into vehicles, then transported to licenced metal recycling yards.

q) Work Sequence & Timeframe

The COLA Structures will be demolished in the below sequence.

7. *Permit - 5 Days*

- o Prior to the scheduling of any works a SafeWork NSW Permit for Demolition will be obtained from the regulator. A period of five days' notice will be required for the application of the permits.
- o SafeWork NSW permits to be issued for all demolition works that trigger the notification requirements listed within the *NSW Code of Practice: Demolition Work August 2019*.
- o Consultation with stakeholders and regulators will commence prior to site establishment and will continue throughout the project

8. *Exclusion Zone – 1 Day*

- o An exclusion zone will be established around the demolition work area, with safe access maintained to and from this area.

Note

- Signage is to be installed to notify workers of demolition areas, danger areas, exclusion zones and other hazards. Signage to the site perimeter is also required, in accordance with AS1319.
- Spotters to be in place during all demolition works to ensure no unauthorized personnel enter the exclusion zone.

9. *Service Disconnection – 1 Day*

- o All services are to be disconnected and/or isolated prior to demolition commencing.
- o Disconnection certificates from qualified services trades are to be received before demolition can commence.
- o Some services such as speakers and lighting will need to be relocated prior to disconnections occurring, and demolition commencing.

10. *Roof sheet removal – 2 Days*

- o Once exclusion zones are established, roof sheet removal will commence.
- o Workers are to be either fully within a elevated work platform or scissor lift at all times when removing roof sheets. If further access is required, then harnesses can be used when secured to a certified fixing point.

Note

- Mobile scaffolds/scissor lifts and boom lifts to be utilized instead of ladders when access at height is required.
- Spotters are to be in place at all times, with an established radio communication line to the workers using the drop zone.
- Spotters are to sign in and out daily.
- Signage to be securely fixed to all perimeter fencing and drop zone barriers.
- Dust control is to be in place at all times.

11. *Mechanical Demolition – 1 Day*

- o Demolish the structures, ensuring the structural members fall in a safe manner to a designated location.

Note

- The COLA's are built in a segmented/modular fashion, and removal is to mimic the reverse of the install. The below photos highlight the sections that the COLA's will be demolished in.



r) Protective Measures & Site Access

A minimum 1200mm wide pedestrian access way will be maintained at all times from the work area to an emergency assembly point at the site entrance. The site access and egress route will be communicated daily to the on-site workers in a pre-start meeting, to ensure any changes from the previous day are understood.

s) Demolition Exclusion Zone

The demolition exclusion zone will be amended as the works progress, to suit the required dimensions of the work area, in accordance with AS2601-2001. The exclusion zone will be established with warning barriers, fencing, tape and signage as required. The exclusion zone will be communicated daily to the on-site workers in a pre-start meeting, to ensure any changes to the exclusion zone are understood.

t) Traffic Management Plan

Construction and Pedestrian traffic will be managed in accordance with the project Construction Traffic & Pedestrian Management Sub-Plan (CTPMSP).

u) Environmental Management Plan

The demolition will be managed in accordance with the project Construction Environmental Management Plan (CEMP).

v) OH&S System

All demolition works will be conducted in accordance with the ACE Civil and Richard Crookes Constructions OH&S systems.

- Underground Services

Underground services will be identified through the use of existing surveys, DBYD information and service scanning. If an underground service is known of, or identified within the demolition work area, it will be flagged and the on-site workers will be made aware of it's presence. Demolition works will be coordinated around these services to ensure they are not damaged.

- Above Ground Services

There no above ground services of note in the COLA demolition area.

- Hazardous Materials

There are no hazardous materials within the COLA demolition area.

For further information please refer to the Pre-Demolition Hazardous Materials Survey completed by JBS&G.

- Underground Structures

Not Applicable.

- Confined Spaces

No confined spaces have been identified, if access is required, all licences and safety measures will be in place prior.

- Condition of Adjacent Structures/Properties

The condition of adjacent structures on adjoining properties has been captured in the dilapidation reports required by the SSD 9483 Condition of Consent.

- Demolition Impacts

The demolition impacts will be managed in accordance with the project Construction Environmental Management Plan, and the SSD 9483 Condition of Consent.

- Emergency Rescue, Ingress & Egress


The construction site will maintain an emergency rescue, ingress and egress plan within the project Emergency Management Plan. This will be communicated to all workers within the

demolition area, and the required equipment to conduct an emergency rescue within the demolition area will be retained on site for the duration of the works.

6 BUILDING H

a) Site location


Building H is located on the south eastern corner of the Public School site. It is located on the south/western side of exiting Building A, alongside Centennial Avenue.



b) Overall Height of Structure

Building H is approximately 5.5 metres in height from the adjacent ground level.

The below image indicates the least distances from the nearest site boundaries, which are 92m on the western, 2.5m on the southern, and approx.. 37m from the eastern boundary respectively.



c) Building Type & Construction

Building H is a Class 9a school building. It is single level, with double brick walls and a metal roof. Its primary structural elements are a ground slab, brick walls and a metal framed roof. Its principal materials of construction are concrete, bricks/blocks, metal framing (trusses), roof tiles, plasterboard and cement sheeting.

d) Demolition Methods

The two primary demolition methods that will be utilised for Building H are manual/hand demolition for the soft strip out of internal building elements, and mechanical demolition to the structural elements of the building.

The major equipment that will be utilised to facilitate this demolition are:

- 19-foot scissor lift
- Bobcat
- 5t-10t excavators
- 35t excavator with bucket and hammer attachments
- Rigid vehicles for the transportation of waste

e) Handling & Disposal of Demolished Materials

All concrete and brick materials will be machine loaded into vehicles and transported to a licenced tipping facility for recycling.

All general rubbish will be separated from any recyclable material. It will then be machine loaded into vehicles and transported to tipping facilities licenced to accept that specific waste.

All metal will be isolated, collected and machine loaded into vehicles, then transported to licenced metal recycling yards.

f) Work Sequence & Timeframe

Building H will be demolished in the below sequence.

12. Permit – 5 Days

- o Prior to the scheduling of any works a SafeWork NSW Permit for Demolition will be obtained from the regulator. A period of five days' notice will be required for the application of the permits.
- o SafeWork NSW permits to be issued for all demolition works that trigger the notification requirements listed within the *NSW Code of Practice: Demolition Work August 2019*.
- o Consultation with stakeholders and regulators will commence prior to site establishment and will continue throughout the project

13. Exclusion Zone – 1 Day

- o An exclusion zone will be established around the demolition work area, with safe access maintained to and from this area.

Note

- Signage is to be installed to notify workers of demolition areas, danger areas, exclusion zones and other hazards. Signage to the site perimeter is also required, in accordance with AS1319.
- Spotters to be in place during all demolition works to ensure no unauthorized personnel enter the exclusion zone.

14. Service Disconnection – 1 Day

- o All services are to be disconnected and/or isolated prior to demolition commencing.
- o Disconnection certificates from qualified services trades are to be received before demolition can commence.

15. *Loose Item Removal – 2 Days*

- o All loose items such as carpet, chairs and miscellaneous furniture is to be removed prior to soft strip commencing.

16. *Soft Strip – 3 Days*

- o Stockpile areas are to be established, and fenced off accordingly to prevent unintentional access. The Building H drop zones will be located along the western and northern elevation of the building. The specific location of stockpile areas will be addressed in daily pre-start meetings to ensure every on-site worker is aware of these areas.
- o Soft strip will include the removal of all non-structural elements, including joinery, partition walls and similar.

Note

- Mobile scaffolds to be utilized instead of ladders when access at height is required to the internal areas.
- Spotters are to sign in and out daily.
- Signage to be securely fixed to all perimeter fencing and barriers.
- Dust control is to be in place at all times during soft strip.

17. *Mechanical Demolition – 12 Days*

- o Establish demolition scaffold along the required elevations of Building H for roof tile removal.
- o Structural engineer to inspect post soft strip and review the building structure, to provide sign off that the proposed plant can traffic the required slabs.
- o Establish 3t - 5t excavators to shift materials in direction shown in the markup below (away from leading edge of demolition).
- o Demolish roof structure progressively from within the building, remaining away from the leading edge of demolition.
- o If roof access is required from the scaffolding, existing harness points are to be used to safely access roof areas.
- o Using a 25t long reach excavator with pulverizer and hydraulic hammer attachment, demolish the structure in a sequence the opposite of construction (Slabs -> Beams -> Columns).
- o The sequence of demolition, including the extent that the structure can remain standing without propping, must be confirmed by the structural engineer prior to commencing structural demolition.
- o Building H will be demolished in two stages, that are indicated by the below photos. The western most section will be demolished first, with the eastern half to be demolished several months later.
- o Detailed demolition will be required where the building junction is being broken.
- o Structural engineer input will be required to assess the remaining section of Building H, to determine if additional propping is required.


Note

- The sequence of demolition, including the extent that the structure can remain standing without propping, must be confirmed by the structural engineer prior to commencing structural demolition.
- Any penetrations that will be cut into load-bearing walls, must be confirmed by the structural engineer prior to commencing.
- One spotter is required at all times for every machine in operation.
- Dust control is to be maintained at all times



g) Protective Measures & Site Access

Due to restricted access during the second stage of demolition, Building H will require the installation of a gantry hoarding to this elevation, which is shown in the below image. This will happen in conjunction with the demolition of Building D.



Site access routes will be amended as required by the demolition work area, and exclusion zone. A minimum 1200mm wide pedestrian access way will be maintained at all times from the work area to an emergency assembly point at the site entrance. The site access and egress route will be communicated daily to the on-site workers in a pre-start meeting, to ensure any changes from the previous day are understood.

h) Demolition Exclusion Zone

The demolition exclusion zone will be amended as the works progress, to suit the required dimensions of the work area, in accordance with AS2601-2001. The exclusion zone will be established with warning barriers, fencing, tape and signage as required. The exclusion zone will be communicated daily to the on-site workers in a pre-start meeting, to ensure any changes to the exclusion zone are understood.

i) Traffic Management Plan

Construction and Pedestrian traffic will be managed in accordance with the project Construction Traffic & Pedestrian Management Sub-Plan (CTPMSP).

j) Environmental Management Plan

The demolition will be managed in accordance with the project Construction Environmental Management Plan (CEMP).

k) OH&S System

All demolition works will be conducted in accordance with the ACE Civil and Richard Crookes Constructions OH&S systems.

- Underground Services

Underground services will be identified through the use of existing surveys, DBYD information and service scanning. If an underground service is known of, or identified within the demolition work area, it will be flagged and the on-site workers will be made aware of it's presence. Demolition works will be coordinated around these services to ensure they are not damaged.

There are significant underground services in the landscaped area adjacent to Building I. care will be taken in this area so that the demolition does not impact these services.

If machinery is required to traffic over these services, bridging methods (such as tracks or road plates) will be used.

- Above Ground Services

There are no above ground services of note in the Building H demolition area.

- **Hazardous Materials**

Some hazardous materials are located within Building H.

All removal will be completed by licenced removalists, under the management of an approved ARCP.

For further information please refer to the Pre-Demolition Hazardous Materials Survey completed by JBS&G.

- **Underground Structures**

Not Applicable.

- **Confined Spaces**

No confined spaces have been identified, if access is required, all licences and safety measures will be in place prior.

- **Condition of Adjacent Structures/Properties**

The condition of adjacent structures on adjoining properties has been captured in the dilapidation reports required by the SSD 9483 Condition of Consent.

- **Demolition Impacts**

The demolition impacts will be managed in accordance with the project Construction Environmental Management Plan, and the SSD 9483 Condition of Consent.


- **Emergency Rescue, Ingress & Egress**

The construction site will maintain an emergency rescue, ingress and egress plan within the project Emergency Management Plan. This will be communicated to all workers within the demolition area, and the required equipment to conduct an emergency rescue within the demolition area will be retained on site for the duration of the works.

7 BUILDINGS D

l) Site location


Building D is located on the south eastern corner of the Public School site. It is located on the southern side of exiting Building A, near the corner of the Pacific Highway and Centennial Avenue.



m) Overall Height of Structure

Building D is approximately 7.5 metres in height from the adjacent ground level.

The below image indicates the least distances from the nearest site boundaries, which are 8m on the eastern and 1m on the southern boundary respectively.



n) Building Type & Construction

Building D is a Class 9a school building. It is double level, with metal cladding and a metal roof. Its primary structural elements are concrete columns, slabs, and a metal framed roof. It's principal materials of construction are concrete, bricks/blocks, metal framing and roofing, plasterboard and cement sheeting.

o) Demolition Methods

The two primary demolition methods that will be utilised for Building D are manual/hand demolition for the soft strip out of internal building elements, and mechanical demolition to the structural elements of the building.

The major equipment that will be utilised to facilitate this demolition are:

- 19-foot scissor lift
- Bobcat
- 5t-10t excavators
- 35t excavator with bucket and hammer attachments
- Rigid vehicles for the transportation of waste

p) Handling & Disposal of Demolished Materials

All concrete and brick materials will be machine loaded into vehicles and transported to a licenced tipping facility for recycling.

All general rubbish will be separated from any recyclable material. It will then be machine loaded into vehicles and transported to tipping facilities licenced to accept that specific waste.

All metal will be isolated, collected and machine loaded into vehicles, then transported to licenced metal recycling yards.

q) Work Sequence & Timeframe

Building D will be demolished in the below sequence.

18. Permit – 5 Days

- o Prior to the scheduling of any works a SafeWork NSW Permit for Demolition will be obtained from the regulator. A period of five days' notice will be required for the application of the permits.
- o SafeWork NSW permits to be issued for all demolition works that trigger the notification requirements listed within the *NSW Code of Practice: Demolition Work August 2019*.
- o Consultation with stakeholders and regulators will commence prior to site establishment and will continue throughout the project

19. Exclusion Zone – 1 Day

- o An exclusion zone will be established around the demolition work area, with safe access maintained to and from this area.

Note

- Signage is to be installed to notify workers of demolition areas, danger areas, exclusion zones and other hazards. Signage to the site perimeter is also required, in accordance with AS1319.

- Spotters to be in place during all demolition works to ensure no unauthorized personnel enter the exclusion zone.

20. Service Disconnection – 1 Day

- o All services are to be disconnected and/or isolated prior to demolition commencing.
- o Disconnection certificates from qualified services trades are to be received before demolition can commence.

21. Loose Item Removal – 2 Days

- o All loose items such as carpet, chairs and miscellaneous furniture is to be removed prior to soft strip commencing.

22. Soft Strip – 3 Days

- o Drop zones are to be established, and fenced off accordingly to prevent unintentional access. The Building D drop zones will be located along the western and northern elevation of the building. The specific location of drop zones will be addressed in daily pre-start meetings to ensure every on-site worker is aware of these areas.
- o Soft strip will commence on the upper level of Building D, and progressively work down to the ground floor rooms. This will include the removal of all non-structural elements, including joinery, partition walls and similar.

Note

- Mobile scaffolds to be utilized instead of ladders when access at height is required to the internal areas.
- Spotters are to be in place at all times, with an established radio communication line to the workers using the drop zone.
- Spotters are to sign in and out daily.
- Signage to be securely fixed to all perimeter fencing and drop zone barriers.
- Dust control is to be in place at all times during soft strip, particularly at the drop zone areas.

23. Mechanical Demolition – 12 Days

- o Establish demolition scaffold along the required elevations of Building D for roof sheet removal if required.
- o Structural engineer to inspect post soft strip and review the building structure, to provide sign off that the proposed plant can traffic the required slabs.
- o Establish 3t - 5t excavators to shift materials in direction shown in the markup below (away from leading edge of demolition).
- o Demolish roof structure progressively from within the building, remaining away from the leading edge of demolition.
- o If roof access is required from the scaffolding, existing harness points are to be used to safely access roof areas.
- o Using a 25t long reach excavator with pulverizer and hydraulic hammer attachment, demolish the structure in a sequence the opposite of construction (Slabs -> Beams -> Columns).


- o Demolish the building in a top-down manner, reverse of construction manner (slab -> beam -> columns).
- o The sequence of demolition, including the extent that the structure can remain standing without propping, must be confirmed by the structural engineer prior to commencing structural demolition.

Note

- The sequence of demolition, including the extent that the structure can remain standing without propping, must be confirmed by the structural engineer prior to commencing structural demolition.
- Any penetrations that will be cut into load-bearing walls, must be confirmed by the structural engineer prior to commencing.
- One spotter is required at all times for every machine in operation.
- Dust control is to be maintained at all times

r) Protective Measures & Site Access

Due to its proximity to the southern boundary, Building D will require the installation of a gantry hoarding to this elevation, which is shown in the below image.



Site access routes will be amended as required by the demolition work area, and exclusion zone. A minimum 1200mm wide pedestrian access way will be maintained at all times from the work area to an emergency assembly point at the site entrance. The site access and egress route will be communicated daily to the on-site workers in a pre-start meeting, to ensure any changes from the previous day are understood.

s) Demolition Exclusion Zone

The demolition exclusion zone will be amended as the works progress, to suit the required dimensions of the work area, in accordance with AS2601-2001. The exclusion zone will be established with warning barriers, fencing, tape and signage as required. The exclusion zone will be communicated daily to the on-site workers in a pre-start meeting, to ensure any changes to the exclusion zone are understood.

t) Traffic Management Plan

Construction and Pedestrian traffic will be managed in accordance with the project Construction Traffic & Pedestrian Management Sub-Plan (CTPMSP).

u) Environmental Management Plan

The demolition will be managed in accordance with the project Construction Environmental Management Plan (CEMP).

v) OH&S System

All demolition works will be conducted in accordance with the ACE Civil and Richard Crookes Constructions OH&S systems.

- Underground Services

Underground services will be identified through the use of existing surveys, DBYD information and service scanning. If an underground service is known of, or identified within the demolition work area, it will be flagged and the on-site workers will be made aware of its presence. Demolition works will be coordinated around these services to ensure they are not damaged.

There are significant underground services in the landscaped area adjacent to Building I. care will be taken in this area so that the demolition does not impact these services.

If machinery is required to traffic over these services, bridging methods (such as tracks or road plates) will be used.

- Above Ground Services

There no above ground services of note in the Building D demolition area.

- Hazardous Materials

There is no asbestos located within Building D. There are some insulation materials, can be disposed of as general waste.

For further information please refer to the Pre-Demolition Hazardous Materials Survey completed by JBS&G.

- Underground Structures

Not Applicable.

- Confined Spaces

No confined spaces have been identified, if access is required, all licences and safety measures will be in place prior.

- Condition of Adjacent Structures/Properties

The condition of adjacent structures on adjoining properties has been captured in the dilapidation reports required by the SSD 9483 Condition of Consent.


- Demolition Impacts

The demolition impacts will be managed in accordance with the project Construction Environmental Management Plan, and the SSD 9483 Condition of Consent.

- Emergency Rescue, Ingress & Egress

The construction site will maintain an emergency rescue, ingress and egress plan within the project Emergency Management Plan. This will be communicated to all workers within the demolition area, and the required equipment to conduct an emergency rescue within the demolition area will be retained on site for the duration of the works.

8 APPENDIX 1 – SITE DEMOLITION PLAN



9 APPENDIX 2 – COMPLIANCE STATEMENT

Compliance Statement

DATE : 17-06-2021
PROJECT : Chatswood Public School
ADDRESS : 5 Centennial Avenue, Chatswood NSW
CLIENT : Richard Crookes Construction Pty Ltd


TYPE OF BUILDING WORK : Demolition Works

I Ted Zhang of ACE Civil Pty Ltd

hereby certify that the Demolition Work Plan for Chatswood Education Precinct (SSD 9483) have been prepared in accordance with the Australia Standards AS2601-2001.

The information contained in this statement is true and accurate to the best of my knowledge.

Ted Zhang
BEng | MEng



Email: Ted@acedemolition.com.au
362 Park Road, Regents Park NSW 2143 - PO Box 63, Auburn NSW 2144
Phone: (02) 9644 5596 - Fax: (02) 9644 55952 – www.acedemolition.com.au

10 APPENDIX 3 – CV OF SUITABLY QUALIFIED PERSON

Zhong ZHANG

Education

Master of Professional Engineering (Civil)

The University of Sydney

Sept 2013 – Mar 2016

Bachelor of Engineering: Civil Engineering

Southwest JiaoTong University

Sept 2009 – Jun 2013

Professional Experience

Anglicare Gordon

\$7 million

Taylor Construction Group

Demolition, Piling and Excavation Contract

The old retirement living demolition, heritage Burnham Thorpe building retention, D&C shoring and foundation piling, excavation and civil works

Queens Ave Properties Vaucluse

\$3.7 million

Aqualand Delivery Pty Ltd

Demolition work in and around heritage-listed Villa Ignea, D&C of shoring system, Excavation in two stages

Presbyterian Aged Care

Multiplex Pty Ltd

\$13 million

Rhodes Central – Stage 2

Billbergia Construction Pty Ltd \$11.2 million

Ultimo Public School

Hindmarsh Construction Australia Pty Ltd

\$2.2 million

Project Coordinator

Over 8 years experience in construction management, demolition planning and methodology preparation.

- Review subcontract particular conditions, scope of work inclusions and initial subcontract agreement
- Manage procurement process, prepare comparison of quotes from different suppliers in details and report to Director for decision
- Develop task SWMS (Safe Work Method Statement), project Work Method Statements (for demolition, excavation and shoring) and apply for associated Permits
- Project Long Term Programme & Short Term Status Programme development resources allocated to each task based on budget
- Preparation and submission of all QA (Quality Assurance) documents & ITPs (Inspection and Test Plan)
- Preparation and negotiation of subcontract variation and EOT claims
- Subcontractor monthly claim submission
- Process supplier and subcontractor payment claims
- Budget management and project cashflow forecast preparation
- Recommending changes in design details to increase efficiency of construction
- Review head contractor's payment schedules/ RCTI, prepare supplementary evidence for unapproved items and chase overdue payments
- Work and liaise with Customer and stakeholders to ensure satisfaction and relationships maintained to maximise contracted work
- Liaising with clients including Richard Crookes, Billbergia and Deicorp

Email: Ted@acedemolition.com.au

362 Park Road, Regents Park NSW 2143 - PO Box 63, Auburn NSW 2144

Phone: (02) 9644 5596 - Fax: (02) 9644 55952 –

www.acedemolition.com.au

11 APPENDIX 4 - DBYD SERVICE LOCATIONS AND EXISTING SITE SURVEY


Caller Details

Contact: Mr Ted Zhang
Company: Ace Demolition and Excavation
Address: 362 park road
Regents Park NSW 2143

Caller Id: 2310075
Mobile: Not Supplied
Email: ted@acedemolition.com.au
Phone: 0451460330
Fax: Not Supplied

Dig Site and Enquiry Details

WARNING: The map below only displays the location of the proposed dig site and does not display any asset owners' pipe or cables. The area highlighted has been used only to identify the participating asset owners, who will send information to you directly.



User Reference: Not Supplied
Working on Behalf of: Private
Enquiry Date: 24/05/2021
Start Date: 30/05/2021
End Date: 31/10/2021

Address:
5 Centennial Avenue
Chatswood NSW 2067

Job Purpose:
Excavation

Location of Workplace:
Private Property

Onsite Activity:
Mechanical Excavation
Location in Road:
Not Supplied

- Check the location of the dig site is correct. If not submit a new enquiry.
- If the scope of works change, or plan validity dates expire, resubmit your enquiry.
- Do NOT dig without plans. Safe excavation is your responsibility. If you do not understand the plans or how to proceed safely, please contact the relevant asset owners.

Notes/Description of Works:

Your Responsibilities and Duty of Care

- The lodgement of an enquiry does not authorise the project to commence. You must obtain all necessary information from any and all likely impacted asset owners prior to excavation.
- If plans are not received within 2 working days, contact the asset owners directly & quote their Sequence No.
- ALWAYS perform an onsite inspection for the presence of assets. Should you require an onsite location, contact the asset owners directly. Please remember, plans do not detail the exact location of assets.
- Pothole to establish the exact location of all underground assets using a hand shovel, before using heavy machinery.
- Ensure you adhere to any State legislative requirements regarding Duty of Care and safe digging requirements.
- If you damage an underground asset you MUST advise the asset owner immediately.
- By using this service, you agree to Privacy Policy and the terms and disclaimers set out at www.1100.com.au
- For more information on safe excavation practices, visit www.1100.com.au


Asset Owner Details

The assets owners listed below have been requested to contact you with information about their asset locations within 2 working days. Additional time should be allowed for information issued by post. It is **your responsibility** to identify the presence of any underground assets in and around your proposed dig site. Please be aware, that not all asset owners are registered with the Dial Before You Dig service, so it is **your responsibility** to identify and contact any asset owners not listed here directly.

** Asset owners highlighted by asterisks ** require that you visit their offices to collect plans.

Asset owners highlighted with a hash require that you call them to discuss your enquiry or to obtain plans.

Seq. No.	Authority Name	Phone	Status
110051716	AARNet Pty Ltd, Nsw	1300275662	NOTIFIED
110051711	Ausgrid	0249510899	NOTIFIED
110051714	Jemena Gas North	1300880906	NOTIFIED
110051717	NBN Co, NswAct	1800626329	NOTIFIED
110051709	Nextgen, NCC - NSW	1800032532	NOTIFIED
110051713	Optus and/or Uecomm, Nsw	1800505777	NOTIFIED
110051715	Sydney Water	132092	NOTIFIED
110051712	Telstra NSW, Central	1800653935	NOTIFIED
110051710	TPG Telecom (NSW)	1800786306	NOTIFIED
110051707	Transport for NSW	0288370285	NOTIFIED
110051708	Verizon Business (Nsw)	0294345000	NOTIFIED
110051718	Vocus Communications	0892446114	NOTIFIED
110051706	Willoughby City Council	0297771000	NOTIFIED




Legend | Scale: 1:1500




- Enquiry Area
- AARNET Fibre Optic Assets
- AARNET Power Assets
- Cadastre

DISCLAIMER: While reasonable measures have been taken to ensure the accuracy of the information contained in this plan response, neither AARNET or PelicanCorp shall have any liability whatsoever in relation to any loss, damage, cost or expense arising from the use of this plan response or the information contained in it or the completeness or accuracy of such information. Use of such information is subject to and constitutes acceptance of these terms.



For legend details, please refer to the Coversheet attachment provided as part of this DBYD response.



Scale: 1:2000

Issue Date: 24/05/2021


DBYD Seq No: 110051714

DBYD Job No: 21679001

0m 10m 20m 30m 40m 50m 60m 70m 80m



WARNING: This is a representation of Jemena Gas Networks underground assets only and may not indicate all assets in the area. It must not be used for the purpose of exact asset location in order to undertake any type of excavation. This plan is diagrammatic only, and distances scaled from this plan may not be accurate. Please read all conditions and information on the attached information sheet. This extract is subject to those conditions. The information contained on this plan is only valid for 28 days from the date of issue.



Emergency Contacts

You must immediately report any damage to the **nbn**TM network that you are/become aware of. Notification may be by telephone - 1800 626 329.



Sequence Number: 110051709

Date: 24/05/2021

DISCLAIMER: THIS DRAWING SHOULD NOT BE SCALED TO LOCATE CABLES. NO WARRANTY IS GIVEN THAT THE INFORMATION IS ACCURATE OR COMPLETE. IF YOU REQUIRE INFORMATION REGARDING LOCATING THE CABLE PLEASE CALL NEXTGEN. THIS DOCUMENT HAS BEEN PREPARED SOLELY FOR DIAL BEFORE YOU DIG USE. THIS PLAN CONTAINS COMMERCIAL SENSITIVE INFORMATION AND IS TO BE TREATED ACCORDINGLY. NO SUCH INFORMATION IS TO BE PASSED ONTO OTHER PARTIES WITHOUT WRITTEN CONSENT FROM NEXTGEN PTY LTD.



LEGEND

Digsite



Assets



Cable



3rd Party Duct



Marker Post



Sequence Number: 110051709

Date: 24/05/2021

DISCLAIMER: THIS DRAWING SHOULD NOT BE SCALED TO LOCATE CABLES. NO WARRANTY IS GIVEN THAT THE INFORMATION IS ACCURATE OR COMPLETE. IF YOU REQUIRE INFORMATION REGARDING LOCATING THE CABLE PLEASE CALL NEXTGEN. THIS DOCUMENT HAS BEEN PREPARED SOLELY FOR DIAL BEFORE YOU DIG USE. THIS PLAN CONTAINS COMMERCIAL SENSITIVE INFORMATION AND IS TO BE TREATED ACCORDINGLY. NO SUCH INFORMATION IS TO BE PASSED ONTO OTHER PARTIES WITHOUT WRITTEN CONSENT FROM NEXTGEN PTY LTD.



LEGEND

Digsite



Area

Assets



Cable



3rd Party Duct



Marker Post



WARNING: This document is confidential and may also be privileged. Confidentiality nor privilege is not waived or destroyed by virtue of it being transmitted to an incorrect addressee. Unauthorised use of the contents is therefore strictly prohibited. Any information contained in this document that has been extracted from our records is believed to be accurate, but no responsibility is assumed for any error or omission. Optus Plans and information supplied are valid for 30 days from the date of issue. If this timeline has elapsed please raise a new enquiry.


Sequence Number: 110051713

Date Generated: 24/05/2021




For all Optus DBYD plan enquiries –
Email: Fibre.Locations@optus.net.au
For urgent onsite assistance contact 1800 505 777
Optus Limited ACN 052 833 208






LEGEND

- - ELECTRICITY POLE
- - FIBRE OPTIC CABLE
- ▨ - UE P5 PIT
- ▩ - UE P6 PIT
- B/L - BUILDING LINE
- BOK - BACK OF KERB
- CO - COVER
- - - FENCE LINE
- ▴ - TELSTRA MANHOLE
- Ⓣ - TELSTRA PIT



NOTE

Conduit depths quoted are approximate only and may change due to unforeseen circumstances. Excavate by hand until conduit depth is determined.



DRAWING NOT TO SCALE

REVISIONS

23.04.01	B	PIT AT THOMAS & PACIFIC ADDED WITH NEW CABLE	GRQ
20.02.01	A	TITLE REVISED	GRQ



ACN 079 083 195

SYDNEY
Level 3 123 Pitt St
SYDNEY

DRAWN SFENEY
27-07-00

APPROVED
R.BROWNE
1-9-00

UBD REF.
195 H10

DRG No. OFN5/SYD/2007/2



UNDERGROUND OPTICAL FIBRE CABLE RUN
ALBERT AVE TO PACIFIC HWY & KATHERINE ST
VIA ALBERT LANE & THOMAS ST
CHATSWOOD - 2067

B

A3

LEGEND

- - ELECTRICITY POLE
- - FIBRE OPTIC CABLE
- - - - CABLE CONDUIT
- ▨ - UE P5 PIT
- ▩ - UE P6 PIT
- B/L - BUILDING LINE
- BOK - BACK OF KERB
- - - - FENCE LINE
- ▴ - TELSTRA MANHOLE
- ⑥ - TELSTRA PIT



SECTION A-A

Note:
Conduit depths quoted are approximate only and may change due to unforeseen circumstances.
Excavate by hand until conduit depth is determined.

DRAWING NOT TO SCALE


REVISED	REVISIONS		DATE	BY	APP'D	CHK'D
	NO.	DESCRIPTION				
	21.02.07	B	REFERENCE TO 2154-4			
	23.04.01	A	PITS ADDED			GRQ

 SYDNEY Suite 902, 20 Berry St North Sydney - 2060	DRAWN <i>G.R. Quin</i> 27.02.01	DRG No. OFN5/SYD/2154-1	B
	APPROVED <i>S. Henry</i> 27.02.01	U/G FIBRE OPTICAL CABLE RUN THOMAS ST TO McINTOSH ST VIA PACIFIC HIGHWAY & HELP ST CHATSWOOD NSW 2067	
	UBD REF. 23-E10,D9,D8,E8,E7		


LEGEND

- - ELECTRICITY POLE
- - FIBRE OPTIC CABLE
- - CABLE CONDUIT
- - UE P5 PIT
- - UE P6 PIT
- B/L - BUILDING LINE
- BOK - BACK OF KERB
- - - FENCE LINE
- - TELSTRA MANHOLE
- ⑥ - TELSTRA PIT


Ø63 PVC COMMS CONDUIT



Ø100 PVC COMMS CONDUIT



Ø50 PVC COMMS CONDUIT



Note:
Conduit depths quoted are approximate only and may change due to unforeseen circumstances.
Excavate by hand until conduit depth is determined.

VICTORIA AVE

PACIFIC HWY

CITADEL TOWER B

CITADEL TOWER A

KATHERINE ST

THOMAS ST

ALBERT LANE

CARPARK

AMATEK - ROCLA
No.6 - 8

DRAWING NOT TO SCALE

REVISIONS



SYDNEY
Suite 902, 20 Berry St
North Sydney - 2060

DRAWN GRQUIN
27.02.01

APPROVED
SPENRY
27.02.01

UBD REF.
23-E10, F9




DRG No. OFN5/SYD/2154/2

UNDERGROUND FIBRE OPTICAL CABLES
PACIFIC HWY TO VICTORIA AVE VIA
THOMAS ST & KATHERINE ST
CHATSWOOD - 2067

A1

DRAWING NOT TO SCALE

- - ELECTRICITY POLE
 ——— - FIBRE OPTIC CABLE
 - - - - - CABLE CONDUIT (TRENCHING)
 - - - - - CABLE CONDUIT (BORE TUNNELLING)
 □ ● - UE P2 PIT
 □ - UE P5 PIT
 □ □ - UE P6 PIT
 □ ⊗ - UE P8 PIT
 □ □ □ - UE P9 PIT
 BL - BUILDING LINE
 BOK - BACK OF KERB
 CL - CENTRELINE OF CONDUIT
 TP - TURNING POINT OF CONDUIT
 \ — \ - FENCE LINE, FL
 □ (diagonal split) - TELSTRA MANHOLE
 (T) - TELSTRA PIT
 — ■ — - OPTICAL FIBRE JOINT
 ⊗ - JOINT LOOP (m) - POLE / UNDERGROUND
 ○ ▷ - CABLE HEAD POLE
 [0.6m] - CABLE DEPTH



1. Conduit depths quoted are approximate only and may change due to unforeseen circumstances.
2. In all instances it is recommended that the position of conduits & cables should be proved on site by hand, prior to commencement of works.
3. Loop in all pits unless otherwise stated.


REVISION	26.07.03	0	AS BUILT	MW	DC	CONTACT OFFICER TREVOR SMITH PH: (02) 8226 3244	 Uecomm MAKING THE CONNECTION NEN 079 083 196	DRAWN JMK 26.07.03	DRG No. OFN5-SYD-2391
						PROJECT NUMBER UEC-DE&TS-470		DESIGN CHECKED MW 26.07.03	
						PLAN No. -	APPROVED		
						UBD REF 195-G10	UECOMM MEL/SYD/QLD	26.07.03 DC	
	DATE	REV.	REVISION DESCRIPTION	CHECKED	APP'D.				

A3

Guide to reading Sydney Water DBYD Plans



Legend

Sewer		Property Details	
Sewer Main (with flow arrow & size type text)		Boundary Line	
Disused Main		Easement Line	
Rising Main		House Number	
Maintenance Hole (with upstream depth to invert)		Lot Number	
Sub-surface chamber		Proposed Land	
Maintenance Hole with Overflow chamber		Sydney Water Heritage Site (please call 132 092 and ask for the Heritage Unit)	
Ventshaft EDUCT			
Ventshaft INDUCT			
Property Connection Point (with chainage to downstream MH)			
Concrete Encased Section			
Terminal Maintenance Shaft			
Maintenance Shaft			
Rodding Point			
Lamphole			
Vertical			
Pumping Station			
Sewer Rehabilitation			
Pressure Sewer		Water	
Pressure Sewer Main		WaterMain - Potable (with size type text)	
Pump Unit (Alarm, Electrical Cable, Pump Unit)		Disconnected Main - Potable	
Property Valve Boundary Assembly		Proposed Main - Potable	
Stop Valve		Water Main - Recycled	
Reducer / Taper		Special Supply Conditions - Potable	
Flushing Point		Special Supply Conditions - Recycled	
Vacuum Sewer		Restrained Joints - Potable	
Pressure Sewer Main		Restrained Joints - Recycled	
Division Valve		Hydrant	
Vacuum Chamber		Maintenance Hole	
Clean Out Point		Stop Valve	
Stormwater		Stop Valve with By-pass	
Stormwater Pipe		Stop Valve with Tapers	
Stormwater Channel		Closed Stop Valve	
Stormwater Gully		Air Valve	
Stormwater Maintenance Hole		Valve	
		Scour	
		Reducer / Taper	
		Vertical Bends	
		Reservoir	
		Recycled Water is shown as per Potable above. Colour as indicated	
		Private Mains	
		Potable Water Main	
		Recycled Water Main	
		Sewer Main	
		Symbols for Private Mains shown grey	

Pipe Types

ABS	Acrylonitrile Butadiene Styrene	AC	Asbestos Cement
BRICK	Brick	CI	Cast Iron
CICL	Cast Iron Cement Lined	CONC	Concrete
COPPER	Copper	DI	Ductile Iron
DICL	Ductile Iron Cement (mortar) Lined	DIPL	Ductile Iron Polymeric Lined
EW	Earthenware	FIBG	Fibreglass
FL BAR	Forged Locking Bar	GI	Galvanised Iron
GRP	Glass Reinforced Plastics	HDPE	High Density Polyethylene
MS	Mild Steel	MSCL	Mild Steel Cement Lined
PE	Polyethylene	PC	Polymer Concrete
PP	Polypropylene	PVC	Polyvinylchloride
PVC - M	Polyvinylchloride, Modified	PVC - O	Polyvinylchloride, Oriented
PVC - U	Polyvinylchloride, Unplasticised	RC	Reinforced Concrete
RC-PL	Reinforced Concrete Plastics Lined	S	Steel
SCL	Steel Cement (mortar) Lined	SCL IBL	Steel Cement Lined Internal Bitumen Lined
SGW	Salt Glazed Ware	SPL	Steel Polymeric Lined
SS	Stainless Steel	STONE	Stone
VC	Vitrified Clay	WI	Wrought Iron
WS	Woodstave		

Further Information

Please consult the [Dial Before You Dig enquiries](#) page on the Sydney Water website

For general enquiries please call the Customer Contact Centre on **132 092**

In an emergency, or to notify Sydney Water of damage or threats to its structures, call 13 20 90 (24 hours, 7 days)



A4

DBYD Address:
5 Centennial Avenue
Chatswood NSW
2067

DBYD Job No: 21679001
DBYD Sequence No: 110051715

Copyright Reserved Sydney Water 2021
No warranty is given that the information shown is complete or accurate.
SYDNEY WATER CORPORATION

Scale: 1:1000
Date of Production: 24/05/2021


Plan 2 of 2

0m 5m 10m 15m 20m


LEGEND



For more info contact a Certified Location Organisation or Telstra Plan Services 1800 653 935



WARNING: Telstra plans and location information conform to Quality Level 'D' of the Australian Standard AS 5488 - Classification of Subsurface Utility Information. As such, Telstra supplied location information is indicative only. Spatial accuracy is not applicable to Quality Level D. Refer to AS 5488 for further details. Telstra does not warrant or hold out that its plans are accurate and accepts no responsibility for any inaccuracy shown on the plans. FURTHER ON SITE INVESTIGATION IS REQUIRED TO VALIDATE THE EXACT LOCATION OF TELSTRA PLANT PRIOR TO COMMENCING CONSTRUCTION WORK. A plant location service is an essential part of the process to validate the exact location of Telstra assets and to ensure the asset is protected during construction works. The exact position of Telstra assets can only be validated by physically exposing it. Telstra will seek compensation for damages caused to its property and losses caused to Telstra and its customers.





Date: 24/05/2021

Enquirer Name: Mr Ted Zhang
Enquirer Address: 362 park road
Email: ted@acedemolition.com.au
Phone: 0451460330

Dear Mr Ted Zhang

The following is our response on behalf of each of the TPG carriers (listed below) to your Dial Before You Dig enquiry – Sequence 110051710. It is provided to you on a confidential basis under the following conditions and must be shredded or securely disposed of after use.

Assets Affected:

Carriers (each a "TPG carrier") and assets affected:

AAPT/PowerTel, PIPE Networks

Location: 5 Centennial Avenue

According to our records, the underground assets in the vicinity of the location stated in your enquiry are **AFFECTED**. Please read the below information and disclaimers in addition to the any attached plans provided prior to any construction activities.

IMPORTANT INFORMATION

- The information provided is valid for 30 days from the date of this response. If your work site area changes or your construction activity is beyond 30 days please contact Dial Before You Dig on 1100 or www.1100.com.au to re-submit a new enquiry.
- Due to the nature of underground assets and the age of some assets and records, our plans are indicative of the general location only and may not show all assets in the location. You should not solely rely on these plans when undertaking construction works. It is also inaccurate to assume depth or that underground network conduit and cables follow straight lines, and careful on-site investigations are essential to locate an asset's exact position prior to excavation. It is your responsibility to locate and confirm the exact location of our infrastructure using non-destructive techniques. We make no warranty or guarantee that our plans are complete, current or error free, and to the maximum extent permitted by law we exclude all liability to you, your employees, agents and contractors for any loss, damage or claim arising out of or in connection with using our plans.
- Please note that some of our conduits carry electrical cables and gas pipes. Please exercise extreme care when working within the vicinity of these conduit and take into account the minimum clearance distances under Duty Of Care below.
- You (and your employee and contractors) must not open, move, interfere, alter or relocate any of our assets without our prior approval.
- **Note** It is a criminal offence under the *Criminal Code Act 1995 (Cth)* to tamper or interfere with communication facilities owned by a carrier. Heavy penalties may apply for breach of this prohibition, and any damages suffered, or costs incurred by us as a result of such unauthorised works may be claimed against you.

DAMAGE

- You must report immediately any damage to our network on **1800 786 306** (24hrs). We will hold you liable and seek compensation for any loss or damage to our network, our property and our customers that is caused by or arises out of your activities.

DUTY OF CARE

You have a duty of care to carefully locate, validate and protect our assets when carrying out works near our infrastructure. For construction activities that may impact on or interfere with our network, you will need to call us on **1800 786 306** to discuss a suitable engineering solution, lead time and cost involved. The below precautions must be taken when working in the vicinity of our network:

- Contact us on **1800 786 306** to discuss and obtain relevant information and plans on our infrastructure in a particular location if the information provided in this response is insufficient.
- Physically locate and mark on-site our network infrastructure using non-destructive techniques i.e. pot holing or hand digging every 5 metres prior to commencing any construction activities. Assets located must be marked to AS5488 standard. **NO CONSTRUCTION WORK IS ALLOWED UNTIL THIS STEP IS COMPLETED.** You must use an approved telecommunications accredited locator, or we can provide a locator for you at your expense. If we provide you with a locator, and this locator attended the site and is proven to be grossly negligent in physically locating and marking our infrastructure, then to the extent any TPG carrier is liable for this locator's negligence, acts and omissions, the total liability aggregated for all TPG carriers is limited, at our option, to attend the site and re-mark the infrastructure or to pay for a third party to re-mark the infrastructure.
- If you require us to locate or monitor our infrastructure, please allow five business days' notice for us to respond.
- Ensure all information, including our network requirements and any associated plans provided by us are kept confidential and remain on-site throughout your construction works.


- Use suitably qualified and supervised professionals, particularly if you are working near assets that contain electricity cables or gas pipes.
- Ensure the below minimum clearance distances between the construction activities and the actual location of our assets are met. If you need clearance distances for our above ground assets, or if the below distances cannot be met, call **1800 786 306** to discuss.

Minimum assets clearance distances.


- o 300mm when laying asset inline, horizontal or vertical.
- o 1000mm when operating vibrating equipment. Eg: vibrating plates. No vibrating equipment on top of asset.
- o 1000mm when operating mechanical excavators or jackhammers/pneumatic breakers.
- o 2000mm when performing directional bore in-line, horizontal and vertical.
- o No heavy vehicle over 3 tonnes to be driven over asset with less than 600mm of cover.
- Reinstate exposed TPG network infrastructure back to original state.

PRIVACY & CONFIDENTIALITY

- Privacy Notice – Your information has been provided to us by Dial Before You Dig to respond to your Dial Before You Dig enquiry. We will keep your personal information in accordance with TPG’s privacy policy, see www.tpg.com.au/about/privacy.
- Confidentiality – The information we have provided to you is confidential and is to be used only for planning and designing purposes in connection with your Dial Before You Dig enquiry. Please dispose of the information by shredding or other secure disposal method after use. We retain all intellectual property rights (including copyrights) in all our documents and plans.



TPG Corporation Limited



Enquiry Number: 110051710

Map Sheet: 1

Scale: 1: 750

0 0.008km

LEGEND

DBYD Work Area

AAPT/PowerTel Pit		TransACT Pit	
AAPT/PowerTel Duct		TransACT Duct	
DDA Pit		SOUL Pattinson Telecoms Pit	
DDA Duct		SOUL Pattinson Telecoms Duct	
Agile/Adam Pit		PIPE Networks Pit	
Agile/Adam Duct		PIPE Networks Duct	

DISCLAIMER: No responsibility/liability is taken by TPG Corporation Limited for any inaccuracy, error, omission or action based on the information supplied in this correspondence. © 2020 TPG Corporation Limited.



Enquiry Number: 110051710

Map Sheet: 2

Scale: 1: 750

0 0.008km

LEGEND

DBYD Work Area


AAPT/PowerTel Pit	●	TransACT Pit	●
AAPT/PowerTel Duct	—	TransACT Duct	—
DDA Pit	●	SOUL Pattinson Telecoms Pit	●
DDA Duct	—	SOUL Pattinson Telecoms Duct	—
Agile/Adam Pit	●	PIPE Networks Pit	●
Agile/Adam Duct	—	PIPE Networks Duct	—

DISCLAIMER: No responsibility/liability is taken by TPG Corporation Limited for any inaccuracy, error, omission or action based on the information supplied in this correspondence. © 2020 TPG Corporation Limited.

Name: Mr Ted Zhang
 Email: ted@acedemolition.com.au
 Sequence no.: 110051706
 Job no.: 21679001
 Location: 5 Centennial Avenue, Chatswood, NSW 2067



**DIAL BEFORE
YOU DIG**
 www.1100.com.au



The information shown on this drawing is provided by Willoughby City Council and details Council's underground stormwater, electrical or communication assets. Unless otherwise indicated, it does not include private assets or assets of any other authority. Where assets are shared or owned by another party, the owner(s) of the asset must be contacted for any further information or approvals regarding the asset.


Information provided on any plans by Willoughby City Council may have inaccuracies or omissions. While reasonable measures have been taken to ensure the accuracy of the information contained in this plan response, neither Willoughby City Council or PelicanCorp shall have any liability whatsoever in relation to any loss, damage, cost or expense arising from the use of this plan response or the information contained in it or the completeness or accuracy of such information. Use of such information is subject to and constitutes acceptance of these terms.

Exact positions of any assets shown on this plan must be confirmed by field investigation. Please refer to the cover letter attached to your email for further information.


Locations of Council's electrical assets are indicative only and some of these electrical assets may not be displayed on the drawing. Please contact Council on (02) 9777 1000 for further information. All electrical apparatus shall be regarded as live until proven to have been de-energised. Contact with live electrical apparatus will cause severe injury or death.

Excavation work must be in accordance with the Work Health and Safety Regulation 2017 and the SafeWork NSW Excavation Work Code of Practice which can be obtained from SafeWork NSW.

Any works within Council's public road reserve or Council property require Council's consent. Council must be contacted on (02) 9777 1000 prior to the commencement of any work to be carried out in Council property or within the vicinity of Council's electrical assets.



Name: Mr Ted Zhang
Email: ted@acedemolition.com.au
Sequence no.: 110051706
Job no.: 21679001
Location: 5 Centennial Avenue, Chatswood, NSW 2067



The information shown on this drawing is provided by Willoughby City Council and details Council's underground stormwater, electrical or communication assets. Unless otherwise indicated, it does not include private assets or assets of any other authority. Where assets are shared or owned by another party, the owner(s) of the asset must be contacted for any further information or approvals regarding the asset.

Information provided on any plans by Willoughby City Council may have inaccuracies or omissions. While reasonable measures have been taken to ensure the accuracy of the information contained in this plan response, neither Willoughby City Council or PelicanCorp shall have any liability whatsoever in relation to any loss, damage, cost or expense arising from the use of this plan response or the information contained in it or the completeness or accuracy of such information. Use of such information is subject to and constitutes acceptance of these terms.

Exact positions of any assets shown on this plan must be confirmed by field investigation. Please refer to the cover letter attached to your email for further information.

Locations of Council's electrical assets are indicative only and some of these electrical assets may not be displayed on the drawing. Please contact Council on (02) 9777 1000 for further information.

All electrical apparatus shall be regarded as live until proven to have been de-energised. Contact with live electrical apparatus will cause severe injury or death.

Excavation work must be in accordance with the Work Health and Safety Regulation 2017 and the SafeWork NSW Excavation Work Code of Practice which can be obtained from SafeWork NSW.

Any works within Council's public road reserve or Council property require Council's consent. Council must be contacted on (02) 9777 1000 prior to the commencement of any work to be carried out in Council property or within the vicinity of Council's electrical assets.

Council Stormwater pipe

Stormwater pipe shared with or owned by another party

Council Stormwater node

Stormwater node shared with or owned by another party

Area containing electrical assets

Council underground electrical cables

Council miscellaneous electrical assets

Council communication cables

Council communication pits

Map not to scale

Name: Mr Ted Zhang
Email: ted@acedemolition.com.au
Sequence no.: 110051706
Job no.: 21679001
Location: 5 Centennial Avenue, Chatswood, NSW 2067



The information shown on this drawing is provided by Willoughby City Council and details Council's underground stormwater, electrical or communication assets. Unless otherwise indicated, it does not include private assets or assets of any other authority. Where assets are shared or owned by another party, the owner(s) of the asset must be contacted for any further information or approvals regarding the asset.

Information provided on any plans by Willoughby City Council may have inaccuracies or omissions. While reasonable measures have been taken to ensure the accuracy of the information contained in this plan response, neither Willoughby City Council or PelicanCorp shall have any liability whatsoever in relation to any loss, damage, cost or expense arising from the use of this plan response or the information contained in it or the completeness or accuracy of such information. Use of such information is subject to and constitutes acceptance of these terms.

Exact positions of any assets shown on this plan must be confirmed by field investigation. Please refer to the cover letter attached to your email for further information.

Locations of Council's electrical assets are indicative only and some of these electrical assets may not be displayed on the drawing. Please contact Council on (02) 9777 1000 for further information.

All electrical apparatus shall be regarded as live until proven to have been de-energised. Contact with live electrical apparatus will cause severe injury or death.

Excavation work must be in accordance with the Work Health and Safety Regulation 2017 and the SafeWork NSW Excavation Work Code of Practice which can be obtained from SafeWork NSW.

Any works within Council's public road reserve or Council property require Council's consent. Council must be contacted on (02) 9777 1000 prior to the commencement of any work to be carried out in Council property or within the vicinity of Council's electrical assets.

Council Stormwater pipe

Stormwater pipe shared with or owned by another party

Council Stormwater node

Stormwater node shared with or owned by another party

Area containing electrical assets

Council underground electrical cables


Council miscellaneous electrical assets

Council communication cables

Council communication pits

Map not to scale

Name: Mr Ted Zhang
Email: ted@acedemolition.com.au
Sequence no.: 110051706
Job no.: 21679001
Location: 5 Centennial Avenue, Chatswood, NSW 2067



The information shown on this drawing is provided by Willoughby City Council and details Council's underground stormwater, electrical or communication assets. Unless otherwise indicated, it does not include private assets or assets of any other authority. Where assets are shared or owned by another party, the owner(s) of the asset must be contacted for any further information or approvals regarding the asset.

Information provided on any plans by Willoughby City Council may have inaccuracies or omissions. While reasonable measures have been taken to ensure the accuracy of the information contained in this plan response, neither Willoughby City Council or PelicanCorp shall have any liability whatsoever in relation to any loss, damage, cost or expense arising from the use of this plan response or the information contained in it or the completeness or accuracy of such information. Use of such information is subject to and constitutes acceptance of these terms.

Exact positions of any assets shown on this plan must be confirmed by field investigation. Please refer to the cover letter attached to your email for further information.

Locations of Council's electrical assets are indicative only and some of these electrical assets may not be displayed on the drawing. Please contact Council on (02) 9777 1000 for further information.

All electrical apparatus shall be regarded as live until proven to have been de-energised. Contact with live electrical apparatus will cause severe injury or death.

Excavation work must be in accordance with the Work Health and Safety Regulation 2017 and the SafeWork NSW Excavation Work Code of Practice which can be obtained from SafeWork NSW.

Any works within Council's public road reserve or Council property require Council's consent. Council must be contacted on (02) 9777 1000 prior to the commencement of any work to be carried out in Council property or within the vicinity of Council's electrical assets.

Council Stormwater pipe

Stormwater pipe shared with or owned by another party

Council Stormwater node

Stormwater node shared with or owned by another party

Area containing electrical assets

Council underground electrical cables


Council miscellaneous electrical assets

Council communication cables

Council communication pits

Map not to scale

Name: Mr Ted Zhang
Email: ted@acedemolition.com.au
Sequence no.: 110051706
Job no.: 21679001
Location: 5 Centennial Avenue, Chatswood, NSW 2067



The information shown on this drawing is provided by Willoughby City Council and details Council's underground stormwater, electrical or communication assets. Unless otherwise indicated, it does not include private assets or assets of any other authority. Where assets are shared or owned by another party, the owner(s) of the asset must be contacted for any further information or approvals regarding the asset.

Information provided on any plans by Willoughby City Council may have inaccuracies or omissions. While reasonable measures have been taken to ensure the accuracy of the information contained in this plan response, neither Willoughby City Council or PelicanCorp shall have any liability whatsoever in relation to any loss, damage, cost or expense arising from the use of this plan response or the information contained in it or the completeness or accuracy of such information. Use of such information is subject to and constitutes acceptance of these terms.

Exact positions of any assets shown on this plan must be confirmed by field investigation. Please refer to the cover letter attached to your email for further information.

Locations of Council's electrical assets are indicative only and some of these electrical assets may not be displayed on the drawing. Please contact Council on (02) 9777 1000 for further information.

All electrical apparatus shall be regarded as live until proven to have been de-energised. Contact with live electrical apparatus will cause severe injury or death.

Excavation work must be in accordance with the Work Health and Safety Regulation 2017 and the SafeWork NSW Excavation Work Code of Practice which can be obtained from SafeWork NSW.

Any works within Council's public road reserve or Council property require Council's consent. Council must be contacted on (02) 9777 1000 prior to the commencement of any work to be carried out in Council property or within the vicinity of Council's electrical assets.

Council Stormwater pipe

Stormwater pipe shared with or owned by another party

Council Stormwater node

Stormwater node shared with or owned by another party

Area containing electrical assets

Council underground electrical cables

Council miscellaneous electrical assets

Council communication cables

Council communication pits

N

Map not to scale

Cable layout diagram for the Tidal Flow Changeable Message Sign. The diagram shows a central junction box 'C' connected to three input cables: 3x2C (lines 1,2,3), 6x2C (lines 4,5,6,7,8,9), and 2x2C (lines 10,11). From junction box 'C', three main output paths emerge. Path 1 (top) goes to a 'DIGITAL IP CCTV CAMERA (VE539-38)' via a 'CCTV CAT6' cable and a 25-pin D-sub connector. Path 2 (middle) goes to a 'TIDAL FLOW CHANGEABLE MESSAGE SIGN' via a 29C-5 cable to a 5-pin connector, then a 29C-4 cable to a 4-pin connector, then a 29C-3 cable to a 3-pin connector, and finally a 3C-3a cable to a 4-pin connector labeled 'CH 04'. Path 3 (bottom) goes to another 'TIDAL FLOW CHANGEABLE MESSAGE SIGN' via a 29C-7 cable to a 7-pin connector, then a 29C-6 cable to a 6-pin connector, then a 29C-1 cable to a 1-pin connector, then a 19C-2 cable to a 2-pin connector, and finally a 3C-2a cable to a 5-pin connector labeled 'CH 05'. Both message signs are labeled 'T5L'.

TO TCS CONTROLLER

CCTV TRANSMITTER HOUSING

SC-ACT.

1 X 14C CONTROL CABLE


1 X COAXIAL CABLE

PED. OVERPASS BRIDGE

CAMERA (VE539-29)


CCTV CAMERAS CABLE LAYOUT

1. CABLE COVER: IN ROADWAYS 0.75m ABOVE PIPE. IN FOOTWAYS 0.5m ABOVE PIPE UNLESS OTHERWISE STATED.
2. ALL CABLES IN FOOTWAYS ARE INSTALLED IN 1 X 80 HD PVC CONDUIT UNLESS OTHERWISE STATED.
3. CCTV CAMERA 81 MOUNTED ON PEDESTRIAN OVERBRIDGE. A DIGITAL IP CCTV CAMERA IS ALSO MOUNTED ON SIGNAL POST 4 WITH THE CONTROL GEAR IN THE TCS CONTROLLER.



A ORIGINAL ISSUE B' ISSUE 15/06/93 REMOVED ORIGINAL POST 4 M.M. C.L.L.Z C ISSUE RE-CONSTRUCTION WAE LANSWOMETER 4/94. D ISSUE J1 SC601 POST 1 CHANGED TO TYPE 95. POSTS 1 & 2 & T. RELOCATED. A-SOMI 24/01/95 CLZ E ISSUE J1 YEN 95/737 PLAN AMENDED TO SUIT W.A.E. R.W.A. 24/09/95 CLZ F ISSUE CCTV CAMERA INSTALLED. A-SOMI 27/04/98 CLZ 'G' ISSUE:- WAE DIGITAL IP CCTV CAMERA FAC'S INSTALLED. JF/LC 10-05-2018. H ISSUE:- WAE AND DETAILS AMENDED. DET'S 10 & 11 AND POSTS 1, 3 & 5 POSITIONS AMENDED. RP 18/09/2020 AL		U.B.D. REF. MAP 41 N7 I.S.G. E 320163 CO-ORDS N 1243490		APPROVED  R.C. BIRD ELECTRICAL DESIGN MANAGER DATE 21/05/93		ROADS AND MARITIME SERVICES CITY OF WILLOUGHBY S.H.10 PACIFIC HIGHWAY AND VICTORIA AVENUE CHATSWOOD CABLE INSTALLATION		EXISTING ☒ PROPOSED ☐ CADD FILE: VV0718_11H_INS.dgn SCALE 5 0 (1:200) 5 10 FILE SF2014/009711 SUPERSEDES SHEET/ISSUE 2 REG No. DS2014/001110 TCS No. 0718 SHEET 11	
--	--	---	--	--	--	---	--	--	--

1. CABLE COVER: IN ROADWAY 0.75m ABOVE PIPE. IN FOOTWAYS 0.5m ABOVE PIPE UNLESS OTHERWISE STATED.
2. ALL CABLE IN FOOTWAYS ARE INSTALLED IN 1x80 H.D. P.V.C. CONDUIT UNLESS OTHERWISE STATED.





CABLE LAYOUT

A ORIGINAL ISSUE 30/09/97 PLAN AMENDED TO SUIT WAE. C.L. 23-06-99 C.Z	U.B.D. REF. MAP195 H11 I.S.G. E 316465 CO-ORDS N 250614	APPROVED  ELECTRICAL DESIGN MANAGER DATE 24/11/95	ROADS AND MARITIME SERVICES CITY OF WILLOUGHBY S.H.10 PACIFIC HIGHWAY, ALBERT AVENUE AND OLIVER ROAD CHATSWOOD CABLE INSTALLATION	EXISTING ☒ PROPOSED ☐ CADD FILE: VV0882_11D_INS.dgn SCALE 5 0 (1:200) 5 10 FILE SF2014/010225 REG No. DS2014/001274 SUPERSEDES SHEET/ISSUE 10/B TCS No. 0882	ISSUE D SHEET 11	
	REFERENCE PLANS Specification Si/TCS/7 Det. Sched. Exp. VD018-10 SSG Dis. Seq. VD018-8 DESIGN LAYOUT SHEET 9 CABLE CONN SHEET 8	R.W.A. 24/11/95 DESIGNED  PASSED RECOMMENDED				
	D. ISSUE: WAE CHANGEABLE MESSAGE GLEN, ADDITIONAL POSTS AMENDED TO SUIT DESIGN PLAN. 28/09/2020 AL					
	B. ISSUE: 30/09/97 PLAN AMENDED TO SUIT WAE. C. ISSUE: J/1 SS 23 DETECTOR NUMBERS ALTERED. B.K. 23-06-99 C.Z					

WV0892

DRAWN USING CAD
DO NOT AMEND MANUALLY



CABLE LAYOUT

NOTES

- CABLE COVER: IN ROADWAY 0.75m ABOVE PIPE. IN FOOTWAYS 0.5m ABOVE PIPE UNLESS OTHERWISE STATED.
- ALL CABLE IN FOOTWAYS ARE INSTALLED IN 1x80 H.D. P.V.C. CONDUIT UNLESS OTHERWISE STATED.

CABLE INSTALLATION

A ORIGINAL ISSUE
B ISSUE JI YEN 97/03/17/10/97
C ISSUE JI SS/239 27/04/2004
D ISSUE JI SS/241 17/01/2011


Specification	SI/TCS/7
Det. Sched. Exp.	VD018-10
SSG Dis. Seq.	VD018-8
DESIGN LAYOUT	SHEET 9
CABLE CHART	SHEET 12

U.B.D. REF.	MAP195 H11
I.S.G.	316433
CO-ORDS	N 1258679
DESIGNED	R.W.A.22/11/95
PASSED	C. L. S.
RECOMMENDED	

APPROVED
R.C. BIRD
ELECTRICAL DESIGN MANAGER
DATE 22/11/95
ACCEPTED
DATE

ROADS AND TRAFFIC AUTHORITY OF NSW
CITY OF WILLOUGHBY
S.H.10 PACIFIC HIGHWAY
AND
CENTENNIAL AVENUE
CHATSWOOD


DRAWING FILE :	WV0892_11D_INS.DGN.
ARCHIVE LOCATION :	
DESIGN OFFICE	PARRAMATTA:-SYDNEY TECHNICAL SERVICES
SCALE	5 0 5 10
FILE	490 TS 292
SUPERSEDES SHEET	11A
REGN.	0010.490.WV.0892
SHEET 11	ISSUE



LEGEND

- VERIZON DUCT
- VERIZON DUCT
- TELSTRA DUCT
- VERIZON PIT
- TELSTRA PIT

C1	20/5/13				
REV	DATE(D/M/Y)	DESCRIPTION	DRAWN	CHECKED	APPROVED
Do not scale this drawing. Information on this document is proprietary & shall not be used, copied, reproduced or disclosed in whole or in part without written consent of Verizon.					
PROJECT			REVISION		
Verizon			C1		
SOUTHERN CROSS NORTH			A1		
DRAWING TITLE			SCALE		
SOUTHERN CROSS NORTH			N.T.S.		
SHEET 16 OF 23			SIZE		
DRAWING NUMBER			VZ		

**LEGEND: (SEE NOTE 1)**

- C — COMMUNICATIONS LINES (UNDERGROUND)
- EU — ELECTRICITY LINE (UNDERGROUND)
- G — GAS LINE
- S — SEWER LINE (UNDERGROUND)
- SW — STORMWATER LINE
- T — TELSTRA LINES
- U — UNKNOWN SERVICE (UNDERGROUND)
- W — WATER DISTRIBUTION LINE (UNDERGROUND)

SUBSURFACE UTILITY INFORMATION

QL-D IS THE LOWEST OF THE FOUR QUALITY LEVELS STIPULATED IN ASS488. IT IS AN INDICATIVE POSITION COMPILED FROM EXISTING RECORDS, CURSORY SITE INSPECTION, ANECDOTAL EVIDENCE.

QL-C IS THE NEXT LEVEL UP FROM QL-D. ASS488 STATES THAT QL-C IS A SURFACE FEATURE CORRELATION OR AN INTERPRETATION OF THE APPROXIMATE LOCATIONS AND ATTRIBUTES OF A SURFACE FEATURE USING A COMBINATION OF EXISTING RECORDS (ANECDOTAL EVIDENCE) SONIC BOOM TECHNIQUES AND A SITE SURVEY OF VISIBLE EVIDENCE.

QL-B ELECTRONICALLY TRACED AS PER ASS488 (DIRECT CONNECTION, INDUCTION, FLEXITRACE/SONDE, FLEXIROD/SONDE) WITH AN ESTIMATED POSITIONAL TOLERANCE OF +/-300MM IN PLAN, +/-500MM IN DEPTH (HIGH CONFIDENCE LEVEL).

QL-A IS THE HIGHEST QUALITY LEVEL AS PER ASS488 AND CONSISTS OF THE POSITIVE IDENTIFICATION OF THE ATTRIBUTE AND LOCATION OF A SUBSURFACE UTILITY AT A POINT TO AN ABSOLUTE SPATIAL POSITION IN THREE DIMENSIONS. THIS CAN BE ACHIEVED AT OPENED PITS AND IN THE POTHOLES WHERE THE UTILITY IS EXPOSED.

HORIZONTAL AND VERTICAL TOLERANCE: +/-50MM.

QL-X ELECTRONICALLY LOCATED WITH GROUND PENETRATING RADAR OR OTHER ELECTRONIC LOCATING TECHNIQUES NOT COMPLIANT WITH ASS488. ESTIMATED POSITIONAL TOLERANCE IS +/-300MM IN PLAN, +/-500MM IN DEPTH (HIGH CONFIDENCE LEVEL).

QL-Y ELECTRONICALLY LOCATED BUT WITH REDUCED CONFIDENCE IN PLAN POSITION/DEPTH (MEDIUM CONFIDENCE LEVEL).

QL-Z ELECTRONICALLY LOCATED WITH LOW CONFIDENCE LEVEL IN PLAN POSITION/DEPTH (LOW CONFIDENCE LEVEL).

TITLE INDICATES THAT LOT C IN D.P.346499 IS SUBJECT TO:
- RESERVATIONS AND CONDITIONS IN THE CROWN GRANT(S)

Notes:

- A BASIC BOUNDARY SURVEY HAS BEEN UNDERTAKEN SUITABLE FOR COUNCIL DA SUBMISSION (TITLE DIMENSIONS ONLY) - BOUNDARY DEFINITION IS SUBJECT TO FURTHER SURVEY.
- IF CONSTRUCTION ON OR NEAR BOUNDARIES IS REQUIRED IT IS RECOMMENDED THAT THE BOUNDARIES OF THE LAND BE MARKED.
- THIS DETAIL SURVEY IS NOT A "SURVEY" AS DEFINED BY THE SURVEYING AND SPATIAL INFORMATION ACT, 2002.
- AREA IS APPROXIMATE ONLY AND HAS BEEN CALCULATED BY TITLE DIMENSIONS. ALL TITLE DIMENSIONS OF THE LAND HAVE NOT BEEN CONFIRMED BY SURVEY. IF AREAS ARE CRITICAL WE RECOMMEND A BOUNDARY SURVEY FOR PUBLIC RECORD.
- TREE SIZES ARE ESTIMATES ONLY.
- THIS PLAN HAS BEEN PREPARED FOR THE EXCLUSIVE USE OF TSA MANAGEMENT PTY LIMITED.
- RELATIONSHIP OF IMPROVEMENTS TO BOUNDARIES IS DIAGRAMMATIC ONLY. WHERE OFFSETS ARE CRITICAL THEY SHOULD BE CONFIRMED BY FURTHER SURVEY.
- EXCEPT WHERE SHOWN BY DIMENSION LOCATION OF DETAIL WITH RESPECT TO BOUNDARIES IS INDICATIVE ONLY.
- ONLY VISIBLE SERVICES HAVE BEEN LOCATED. UNDERGROUND SERVICES HAVE NOT BEEN LOCATED. DIAL BEFORE YOU DIG SERVICES (pb 1000) SHOULD BE USED AND A FULL UTILITY INVESTIGATION INCLUDING A UTILITY LOCATION SURVEY, SHOULD BE UNDERTAKEN BEFORE CARRYING OUT ANY CONSTRUCTION ACTIVITY IN OR NEAR THE SURVEYED AREA.
- SEWER MAIN PLOTTED FROM SYDNEY WATER SEWER DIAGRAM. LOCATION SHOULD BE MARKED ON SITE IF CRITICAL.
- CRITICAL SPOT LEVELS SHOULD BE CONFIRMED WITH SURVEYOR.
- THIS PLAN IS ONLY TO BE USED FOR THE PURPOSE OF DESIGNING NEW CONSTRUCTIONS.
- CONTOURS SHOWN DEPICT THE TOPOGRAPHY. THEY DO NOT REPRESENT THE EXACT LEVEL AT ANY PARTICULAR POINT. ONLY SPOT LEVELS SHOULD BE USED FOR CALCULATIONS OF QUANTITIES WITH CAUTION.
- CONTOUR INTERVAL - 0.5 metre. - SPOT LEVELS SHOULD BE ADOPTED.
- POSITION OF RIDGE LINES ARE DIAGRAMMATIC ONLY (NOT TO SCALE).
- THE INFORMATION IS ONLY TO BE USED AT A SCALE ACCURACY OF 1:100.
- DO NOT SCALE OFF THIS PLAN / FIGURED DIMENSIONS TO BE TAKEN IN PREFERENCE TO SCALED READINGS.
- COPYRIGHT © CMS SURVEYORS 2019.
- NO PART OF THIS SURVEY MAY BE REPRODUCED, STORED IN A RETRIEVAL SYSTEM OR TRANSMITTED IN ANY FORM, WITHOUT THE WRITTEN PERMISSION OF THE COPYRIGHT OWNER EXCEPT AS PERMITTED BY THE COPYRIGHT ACT 1968.
- ANY PERMITTED DOWNLOADING, ELECTRONIC STORAGE, DISPLAY, PRINT, COPY OR REPRODUCTION OF THIS SURVEY SHOULD CONTAIN NO ALTERATION OR ADDITION TO THE ORIGINAL SURVEY.
- THIS NOTICE MUST NOT BE ERASED.

— S — SEWER LINE (UNDERGROUND) PLOTTED FROM SERVICE DIAGRAMS, APPROXIMATE POSITION ONLY.

0 10 20 30 40

SCALE 1:400

PIPE CODE DEPTH DIAMETER
106.78 SSL 1.31 B 1000 EOT
RL. LOCATION NOTE
QUALITY

SEE SHEET 16

TITLE INDICATES THAT LOT I IN D.P.812207 IS SUBJECT TO:
- RESERVATIONS AND CONDITIONS IN THE CROWN GRANT(S)
- LIMITED TITLE. LIMITATION PURSUANT TO SECTION 28T(4) OF THE REAL PROPERTY ACT, 1900. THE BOUNDARIES OF THE LAND COMPRISED HEREIN HAVE NOT BEEN INVESTIGATED BY THE REGISTRAR GENERAL.
- DPI86596 EASEMENT FOR ELECTRICITY AND OTHER PURPOSES 3.3 METRE(S) WIDE AFFECTING THE PART(S) SHOWN SO BURDENED IN DPI86596

REVISION CLOUDS & LETTERING REFERS TO SURVEYORS REPORT ON SERVICE PITS ACCOMPANIED BY THIS PLAN.

MGA TRUNCATION
EASTING: 93000
NORTHING: 6258000
ELEVATION: 0

LEGEND

- AT = ASTRO TURF
- EU = PLAY EQUIPMENT
- WT = WATER TANK
- AW = AWNING
- BAL = BALCONY
- BIT = BITUMEN
- BLD = EXTERNAL BUILDING
- BW = BOTTOM WALL
- CHI = CHIMNEY
- CL = CENTRELINE
- COL = COLUMN
- CON = CONCRETE
- CPIT = COMMUNICATIONS PIT
- CSL = COMMUNICATIONS SLA
- DP = DOWN PIPE
- DS = DOOR STILL LEVEL
- EK = ELECTRICITY KIOSK
- EPIT = ELECTRICITY PIT
- ESL = ELECTRICITY SLA
- FCE = FENCE
- FHY = FIRE HYDRANT
- FL = FLOOR LEVEL
- FOI = FULL OF DIRT
- FSL = FIBRE OPTIC SLA
- GF = GUTTER LEVEL
- GM = GAS METER
- GRT = GRATE
- GSL = GAS SLA
- HL = HOOD LEVEL
- HYD = HYDRANT
- LAN = LANDING
- LID = MISCELLANEOUS PIT LID
- LP = LIGHT POLE
- NS = NATURAL SURFACE
- PAR = PARAPET
- PAT = PATIO
- PAV = PAVING
- PIT = TOP OF PIT
- POST = POST
- PTH = PATH
- RF = TOP OF ROOF
- RMP = RAMP
- RR = ROOF RIDGE
- SGW = SALT GLAZED WARE PIPE
- SIP = SEWER INSPECTION PIT
- SL = SILL LEVEL
- SMH = SEWER MAN HOLE
- SH = SPOT HEIGHT
- SSL = SEWER SLA
- STR = STAIRS
- SVA = STOP VALVE
- SWSL = STORMWATER SLA
- TAP = TAP
- TFCE = TOP OF FENCE
- TG = TOP OF GUTTER
- TKB = TOP OF KERB
- TLI = TRAFFIC LIGHT
- TPIT = TELSTRA PIT
- TR = TREE
- TSL = TELSTRA SLA
- TM = TOP OF MALL
- UNS = UNDERSIDE LEVEL
- USL = UNKNOWN SERVICE SLA
- UTO = UNABLE TO OPEN
- WM = WATER METER
- WSL = WATER SLA
- WT = WATER TANK
- WV = WATER VALVE
- SLA = SURFACE LEVEL ABOVE



HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2087


C.M.S. Surveyors
Pty Limited

ACN: 096 240 201

PO Box 463 Dee Why
NSW 2099
2/99A South Creek Road,
Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4802
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY SHEET 1 OF 16

SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A	SCALE 1:400	DATE OF SURVEY 10-17/01/18, 14-15/02/19	ISSUE 5
DRAWING NAME 17485detail	CAD FILE 17485A.dwg		



ADJOINS SHEET 5

— S+ — = SEWER LINE (UNDERGROUND) PLOTTED FROM SERVICE DIAGRAMS, APPROXIMATE POSITION ONLY.

LEGEND: (SEE NOTE 1)

C — = COMMUNICATIONS LINES (UNDERGROUND)
EU — = ELECTRICITY LINE (UNDERGROUND)
G — = GAS LINE
S — = SEWER LINE (UNDERGROUND)
SW — = STORMWATER LINE
T — = TELSTRA LINES
— U — = UNKNOWN SERVICE (UNDERGROUND)
W — = WATER DISTRIBUTION LINE (UNDERGROUND)

NOTES

- THE PURPOSE OF THIS PLAN IS FOR DESIGN ONLY. CURRENT PLANS ISSUED BY SERVICE PROVIDERS THROUGH "DIAL BEFORE YOU DIG" ARE STILL REQUIRED. CONTRACTORS AND SUBCONTRACTORS WILL NEED TO EXERCISE THEIR OWN "DUTY OF CARE" AND SHOULD MAKE THEIR OWN DIAL BEFORE YOU DIG ENQUIRY BEFORE EXCAVATION/CONSTRUCTION. YOU MUST ENSURE "DIAL BEFORE YOU DIG" ARE CURRENT AS THEY HAVE VARYING EXPIRATION DATES, AND MAY REQUIRE RE-ISSUE OTHERWISE THE INFORMATION ON THIS PLAN MAY NO LONGER BE CURRENT.
- WARNING: UNKNOWN SERVICES MAY EXIST THAT COULD NOT BE ELECTRONICALLY DETECTED. THE DIAGRAMS OF THE SERVICE PROVIDER MAY NOT DETECT ALL ASSETS WITHIN THEIR NETWORK AND SERVICE PROVIDERS MAY SHARE CONDUITS AND /OR TRENCHES AT THIS LOCATION.
- WARNING: SINGLE MARKED LINES MAY REPRESENT MULTIPLE CONDUITS, PIPES END/OR CABLES AT THIS LOCATION. THE RECORDING OF DEPTHS AND POSITION OF UTILITIES CANNOT BE GUARANTEED AS CORRECT. WE RECOMMEND NON DESTRUCTIVE DIGGING/POTHOLING TO EXPOSE SERVICES FOR ACCURATE IDENTIFICATION AND DEPTH.

CAUTION: SURESEARCH HAVE SURVEYED WITHIN THE BOUNDARY OF THE SITE AND DURKIN HAVE SURVEYED THE ROAD RESERVE SURROUNDING THE SITE AND MARKED OUT EXISTING SERVICES IN THE AREA SPECIFIED BY THE CLIENT. THESE SERVICE LINES HAVE BEEN LOCATED BY ABOVE GROUND SERVICE TRACING METHODS AND HAVE NOT BEEN SIGHTED. CMS SURVEYORS HAVE THEN LOCATED THE LINE MARKED BY SURESEARCH. THE LOCATION OF THESE MARKED SERVICES ARE APPROXIMATE ONLY. THE POSITION OF THE MARKED SERVICE LINES HAS BEEN MADE WITH REFERENCE TO THE RELEVANT SERVICE AUTHORITY DIAGRAMS. ALL SERVICES MAY NOT HAVE BEEN SHOWN AND UTILITY DESCRIPTIONS HAVE BEEN TAKEN FROM UTILITY PROVIDED DIAGRAMS WHERE AVAILABLE. WE RECOMMEND NON DESTRUCTIVE DIGGING/POTHOLING TO EXPOSE MARKED SERVICES TO IDENTIFY AND SHOW EXACT DEPTH AND LOCATION OF SERVICE LINES PRIOR TO EARTHWORKS COMMENCING. UTILITIES PLOTTED ON THE PLAN THAT TERMINATE IN THE SPECIFIED AREA MAY GO TO FEATURES THAT HAVE NOT BEEN SHOWN ON THE BACKGROUND DETAIL SURVEY PROVIDED BY CLIENT. THE RISK REMAINS WITH THE CLIENT AND/OR SUB CONTRACTOR AND THEIR RESPONSIBILITY TO EXERCISE CAUTION AT ALL TIMES.

Point Table		
Pt. No.	Spread, Dia, Height	
150	TR 8-3X0.3-8	
151	TR 4-0.2-5	
152	TR 8-3X0.25-7	
153	TR 6-0.3-9	
197	TR 8-0.55-15	
198	TR 8-0.3-7	
199	TR 6-0.3-11	
200	TR 6-0.2-5	
201	TR 10-0.4-12	
202	TR 12-0.5-16	
203	TR 4-0.2-7	
204	TR 4-0.2-7	
205	TR 4-0.2-7	
206	TR 4-0.2-7	
207	TR 4-0.2-7	
246	TR 6-4X0.15-5	
370	TR 8-0.4-6	
372	TR 8-0.4-6	
374	TR 12-0.5-9	
375	TR 4-2X0.15-5	

Point Table		
Pt. No.	Spread, Dia, Height	
376	TR 5-0.2-4	
491	TR 8-0.4-10	
502	TR 8-0.4-14	
503	TR 8-0.4-14	
723	TR 8-0.25-9	
784	TR 6-0.3-10	
785	TR 6-0.3-10	
786	TR 4-0.15-7	
787	TR 4-0.2-9	
788	TR 6-0.25-9	
789	TR 6-0.25-9	
790	TR 4-0.2-7	
791	TR 10-0.4-12	
792	TR 10-0.4-12	
793	TR 10-0.4-12	
5555	TR 8-0.4-10	
5556	TR 5-0.3-8	
5557	TR 5-0.3-8	
5558	TR 14-0.6-12	
5593	TR 5-0.2-6	

Point Table		
Pt. No.	Spread, Dia, Height	
5594	TR 8-0.6-12	
5595	TR 6-0.3-5	
5646	TR 8-0.25-8	
5647	TR 8-M-6	
5648	TR 8-0.2-10	
5666	TR 6-0.3-5	
5727	TR 6-0.3-5	
5728	TR 6-2X0.2-5	
5729	TR 6-0.4-7	
5837	TR 8-0.5-16	
5838	TR 10-0.7-16	
5839	TR 8-0.4-12	
5840	TR 8-0.6-16	
5841	TR 8-0.5-15	
5842	TR 8-3X0.2-6	
5872	TR 8-0.6-18	
5873	TR 8-0.6-18	
5874	TR 4-0.2-6	
5875	TR 8-0.4-14	
5876	TR 8-0.6-18	

Point Table		
Pt. No.	Spread, Dia, Height	
5877	TR 6-0.4-14	
5878	TR 10-0.5-18	
5879	TR 10-0.5-18	
5880	TR 10-0.5-18	
5881	TR 10-0.5-18	
5882	TR 8-0.3-7	
5921	TR 12-2X0.3-8	
5936	TR 18-0.9-20	
5969	TR 6-0.3-10	
5970	TR 4-0.25-8	
5985	TR 4-2X0.2-6	
6014	TR 4-0.2-7	
6015	TR 6-0.3-10	
6016	TR 12-0.6-12	
6017	TR 10-2X0.3-12	
6018	TR 9-0.2-7	
6019	TR 6-0.2-5	
6020	TR 8-0.3-8	

LEGEND

AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
BW = BOTTOM WALL
CHI = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EOT = END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RHP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SIP = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE

TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2067

C.M.S. Surveyors
Pty Limited

ACN: 096 240 201
PO Box 463 Dee Why
NSW 2099
2/99A South Creek Road,
Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4802
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY		SHEET 2 OF 16	
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A		SCALE 1:100	DATE OF SURVEY 10-17/01/18, 14-15/02/19
DRAWING NAME 17485Adetail		ISSUE 5	
CAD FILE 17485Adetail 5.dwg			



LEGEND

AT = ASTRO TURF
EQ = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
BW = BOTTOM WALL
CHI = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
PTH = PATH
RF = TOP OF ROOF
RMP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SPH = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE
TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2067

C.M.S. Surveyors
Pty Limited

ACN: 096 240 201
NSW 2099
2/99A South Creek Road,
Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4822
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY		SHEET 3 OF 16	
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A		SCALE 1:100	DATE OF SURVEY 10-17/01/18, 14-15/02/19
DRAWING NAME 17485detail			ISSUE 5
CAD FILE 17485Adetail 5.dwg			



LEGEND

AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
BW = BOTTOM WALL
CHI = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EOT = END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RMP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SIP = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE

TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2067

C.M.S. Surveyors
Pty Limited

ACN: 096 240 201
PO Box 463 Dee Why
NSW 2099
2/99A South Creek Road,
Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4822
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY	SHEET 5 OF 16			
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR	
SURVEY INSTRUCTION 17485A	SCALE 1:100	DATE OF SURVEY 10-17/01/18, 14-15/02/19	DRAWING NAME 17485Adetail	ISSUE 5
CAD FILE 17485Adetail 5.dwg				

5 POOR IMAGE
CONFIRMED
TESTING

PIPE CLOSED
NOT IN USE

100mm PVC INLET
UNABLE TO BE TRACED
DUE TO SMALL PIPE SIZE
& POSSIBLE BEND IN PIPE
POSSIBLE ORIGIN = TAP DRAIN

CONC. PIT INSCRIBED
WITH 'GAS'
PIT SET IN BITUMEN
UNABLE TO OPEN
SAFELY

BENCH MARK
SSM36739 IN KERB
RL 106.82
E 391363.12
N 6258741.21



LEGEND

AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
BW = BOTTOM WALL
CHI = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR STILL LEVEL
EK = ELECTRICITY KIOSK
EOT= END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RHP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SIP = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE

 TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)


6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2067

 **C.M.S. Surveyors**
Pty Limited
ACN: 096 240 201
PO Box 463 Dee Why NSW 2099
2/99A South Creek Road, Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4822
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY		SHEET 6 OF 16	
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A		SCALE 1:100	DATE OF SURVEY 10-17/01/18, 14-15/02/19
DRAWING NAME 17485A detail			ISSUE 5
CAD FILE 17485A detail 5.dwg			



ADJOINS SHEET 2

STREET

JENKINS

(BITUMEN FORMATION)

CENTENNIAL

ADJOINS SHEET I2

LEGEND

- AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
CH = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EOT = END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RHP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SIP = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE



TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2087

C.M.S. Surveyors
Pty Limited

ACN: 096 240 201


PO Box 463 Dee Why
NSW 2099
2/99A South Creek Road,
Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4822
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY		SHEET 7 OF 16	
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A	SCALE 1:100	DATE OF SURVEY 10-17/01/18,14-15/02/19	
DRAWING NAME 17485Adetail			ISSUE 5
CAD FILE 17485Adetail 5.dwg			

— Sx — = SEWER LINE (UNDERGROUND) PLOTTED FROM SERVICE DIAGRAMS, APPROXIMATE POSITION ONLY.

LEGEND: (SEE NOTE 1)			
C	= COMMUNICATIONS LINES (UNDERGROUND)		
U	= ELECTRICITY LINE (UNDERGROUND)		
G	= GAS LINE		
S	= SEWER LINE (UNDERGROUND)		
SW	= STORMWATER LINE		
T	= TELSTRA LINES		
U	= UNKNOWN SERVICE (UNDERGROUND)		
W	= WATER DISTRIBUTION LINE (UNDERGROUND)		

FOR EXTRA NOTES SEE SHEET 1
& FOR TREE TABLE SEE SHEET 2





LEGEND

AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
BW = BOTTOM WALL
CHI = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EOT = END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RMP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SL = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAIN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE

TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2067

C.M.S. Surveyors Pty Limited
ACN: 096 240 201
PO Box 463 Dee Why NSW 2099
2/99A South Creek Road, Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4802
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY		SHEET 8 OF 16	
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A		SCALE 1:100	DATE OF SURVEY 10-17/01/18, 14-15/02/19
DRAWING NAME 17485Adetail		ISSUE 5	
CAD FILE 17485Adetail 5.dwg			



LEGEND

AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EOT = END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RMP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SIP = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE

**FOR EXTRA NOTES SEE SHEET 1
& FOR TREE TABLE SEE SHEET 2**

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2067

C.M.S. Surveyors
Pty Limited

ACN: 096 240 201
PO Box 463 Dee Why NSW 2099
2/99A South Creek Road, Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4822
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY	SHEET 9 OF 16		
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A	SCALE 1:100	DATE OF SURVEY 10-17/01/18, 14-15/02/19	
DRAWING NAME 17485Adetail			ISSUE 5
CAD FILE 17485Adetail 5.dwg			



A1
POOR IMAGE
CONFIRMED
TESTING

PIPE CLOSED
NOT IN USE

1000 PVC INLET
UNABLE TO BE TRACED
DUE TO SMALL PIPE SIZE
& POSSIBLE BEND IN PIPE
POSSIBLE ORIGIN = TAP DRAIN

CCTV
SEW-2

VERTICAL BEND IN PIPE AT PIT

- LEGEND: (SEE NOTE 1)**
- C = COMMUNICATIONS LINES (UNDERGROUND)
 - EL = ELECTRICITY LINE (UNDERGROUND)
 - G = GAS LINE
 - S = SEWER LINE (UNDERGROUND)
 - SW = STORMWATER LINE
 - T = TELSTRA LINES
 - U = UNKNOWN SERVICE (UNDERGROUND)
 - W = WATER DISTRIBUTION LINE (UNDERGROUND)

FOR EXTRA NOTES SEE SHEET 1
& FOR TREE TABLE SEE SHEET 2

SEWER LINE (UNDERGROUND) PLOTTED
FROM SERVICE DIAGRAMS,
APPROXIMATE POSITION ONLY.

- LEGEND**
- AT = ASTRO TURF
 - EQU = PLAY EQUIPMENT
 - WT = WATER TANK
 - AW = AWNING
 - BAL = BALCONY
 - BIT = BITUMEN
 - BLD = EXTERNAL BUILDING
 - BS = BOTTOM WALL
 - CHI = CHIMNEY
 - CL = CENTRELINE
 - COL = COLUMN
 - CON = CONCRETE
 - CPIT = COMMUNICATIONS PIT
 - CSL = COMMUNICATIONS SLA
 - DP = DOWN PIPE
 - DS = DOWN PIPE
 - EK = ELECTRICITY KIOSK
 - EOT = END OF TRACE
 - EPIT = ELECTRICITY PIT
 - ESL = ELECTRICITY SLA
 - FCE = FENCE
 - FHY = FIRE HYDRANT
 - FL = FLOOR LEVEL
 - FOD = FULL OF DIRT
 - FSL = FIBRE OPTIC SLA
 - GF = GUTTER LEVEL
 - GM = GAS METER
 - GRT = GRATE
 - GSL = GAS SLA
 - HL = HOOD LEVEL
 - HYD = HYDRANT
 - LAN = LANDING
 - LID = MISCELLANEOUS PIT LID
 - LP = LIGHT POLE
 - NS = NATURAL SURFACE
 - PAR = PARAPET
 - PAT = PATIO
 - PAV = PAVING
 - PIT = TOP OF PIT
 - POST = POST
 - PTH = PATH
 - RF = TOP OF ROOF
 - RMP = RAMP
 - RR = ROOF RIDGE
 - SGW = SALT GLAZED WARE PIPE
 - SIP = SEWER INSPECTION PIT
 - SL = SILL LEVEL
 - SMH = SEWER MAN HOLE
 - SH = SPOT HEIGHT
 - SSL = SEWER SLA
 - STR = STAIRS
 - SVA = STOP VALVE
 - SWSL = STORMWATER SLA
 - TAP = TAP
 - TFCE = TOP OF FENCE
 - TG = TOP OF GUTTER
 - TGB = TOP OF KERB
 - TLI = TRAFFIC LIGHT
 - TPIT = TELSTRA PIT
 - TR = TREE
 - TSL = TELSTRA SLA
 - TW = TOP OF WALL
 - UNS = UNDERSIDE LEVEL
 - USL = UNKNOWN SERVICE SLA
 - UTO = UNABLE TO OPEN
 - WM = WATER METER
 - WSL = WATER SLA
 - WT = WATER TANK
 - WV = WATER VALVE
 - SLA = SURFACE LEVEL ABOVE
- TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)


6	AERIAL IMAGE UPDATED 01/11/19
5	FURTHER SEWER INVESTIGATION 11/10/19
4	FURTHER SERVICES INVESTIGATION 27/02/19
3	ADD TRUNCATION INFORMATION 04/02/19
2	EXTRA DETAIL ADDED 21/01/19
1	FIRST ISSUE 14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2067

C.M.S. Surveyors
Pty Limited
ACN: 096 240 201
PO Box 463 Dee Why
NSW 2099
2/99A South Creek Road,
Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4822
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY			SHEET 10 OF 16	
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR	
SURVEY INSTRUCTION 17485A		SCALE 1:100 @ A1	DATE OF SURVEY 10-17/01/18, 14-15/02/19	
DRAWING NAME 17485detail			ISSUE 5	
CAD FILE 17485Adetail 5.dwg				



LEGEND

AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
BW = BOTTOM WALL
CHI = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EOT = END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RMP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SIP = SEWER INSPECTION PIT
SL = SILL LEVEL
SHM = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TM = TOP OF MALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE

TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18


CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2067

C.M.S. Surveyors Pty Limited

ACN: 096 240 201
PO Box 463 Dee Why NSW 2099
2/99A South Creek Road, Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4802
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY		SHEET 11 OF 16	
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A		SCALE 1:100	DATE OF SURVEY 10-17/01/18, 14-15/02/19
DRAWING NAME 17485detail		ISSUE 5	
CAD FILE 17485A.dwg			



LEGEND

AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
BM = BOTTOM WALL
CHI = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EOT = END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RMP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SIP = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE



HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2087

C.M.S. Surveyors
Pty Limited

ACN: 096 240 201

PO Box 463 Dee Why
NSW 1599
2/99A South Creek Road,
Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4802
E-mail: info@cmsgsurveyors.com.au

LGA: WILLOUGHY		SHEET 12 OF 16	
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A		SCALE 1:100	DATE OF SURVEY 10-17/01/18, 14-15/02/19
DRAWING NAME 17485detail			ISSUE 5
CAD FILE 17485A.dwg			

SUBSURFACE UTILITY INFORMATION

SUBSURFACE UTILITY INFORMATION (SUI) ASS488 CLASSIFICATION QUALITY LABELLING UTILITY INFORMATION BY A CLASSIFICATION CODE ALLOWS THE USER OF THIS INFORMATION TO UNDERSTAND CLEARLY HOW THE INFORMATION WAS COLLECTED AND THEN PLACE AN APPROPRIATE AMOUNT OF RELIANCE ON IT. PROJECT RISKS RELATED TO UNDERGROUND UTILITIES CAN THEN BE PROPERLY MANAGED.

QUALITY A:
INFORMATION IS THE HIGHEST POSSIBLE LEVEL OF ACCURACY AND IS OBTAINED EXPOSING THE UNDERGROUND UTILITY USING A NON-DESTRUCTIVE EXCAVATION (POT HOLING) TECHNIQUE. THE VERTICAL INFORMATION FOR THIS LOCATING METHOD IS TO THE TOP OF THE SHALLOWEST PART OF THE LOCATED SERVICE. THE 3D LOCATION IS RECORDED AS AN X, Y, Z COORDINATE. EXPECTED HORIZONTAL AND VERTICAL ACCURACY IS +/-50MM.

QUALITY B:
INFORMATION IS COLLECTED BY DESIGNATING THE HORIZONTAL AND VERTICAL LOCATION OF UNDERGROUND UTILITIES BY USING ELECTROMAGNETIC PIPE AND CABLE LOCATORS, SONDES OR FLEXI TRACE. GROUND PENETRATING RADAR AND ACOUSTIC PULSE EQUIPMENT. THIS IS THE MOST COMMON FORM OF UTILITY LOCATING AND ALTHOUGH AN X, Y, AND Z AXIS CAN BE ESTABLISHED IT IS NOT ALWAYS ENTIRELY ACCURATE DUE TO DIFFERING ELECTROMAGNETIC FIELDS. SOIL CONDITIONS AND MULTIPLE BANKS OF CABLES AFFECTING THE LOCATING SIGNAL. EXPECTED HORIZONTAL ACCURACY IS +/-300MM. VERTICAL ACCURACY +/-500MM.


QUALITY C:
INFORMATION IS COLLECTED BY CORRELATING THE SURVEY OF VISIBLE UTILITY SURFACE FEATURES SUCH AS MARKER PLATES OR WATER HYDRANTS AND ACQUIRED DIAL BEFORE YOU DIG PLANS TO DRAW A STRING WHICH SHOWS THE APPROXIMATE POSITION OF SERVICES. THIS METHOD DOES NOT USUALLY SHOW MULTIPLE BANKS OF CABLES AND DOES NOT ALWAYS SHOW THREE-DIMENSIONAL INFORMATION. EXPECTED HORIZONTAL ACCURACY (SURFACE FEATURES ONLY) IS +/-300MM.

QUALITY D:
INFORMATION IS THE MOST BASIC LEVEL OF UTILITY LOCATIONS USING ONLY INFORMATION BASED ON EXISTING DIAL BEFORE YOU DIG PLANS OR OTHER RECORDS AND BY MEASURING BOUNDARY OFFSETS ETC. THIS METHOD OF UTILITY LOCATION SHOULD ALWAYS BE TREATED AS AN INDICATION OF THE PRESENCE OF A SERVICE ONLY AND SHOULD NOT BE USED FOR DESIGN. TOLERANCE DOES NOT APPLY TO AN INDICATIVE LOCATION THAT IS ATTRIBUTED TO QUALITY LEVEL D.

DETECTION DISCLAIMER:
ELECTROMAGNETIC LOCATING TECHNIQUES AS WELL AS GROUND PENETRATING RADAR HAVE BEEN UTILISED IN THE LOCATION OF UNDERGROUND SERVICES. THESE RESULTS ARE NOT INFALLIBLE AND A NON-DESTRUCTIVE DIG PROCESS SHOULD BE CARRIED OUT TO CONFIRM SERVICE IDENTIFICATION, POSITIONS AND PARTICULARLY HEIGHTS, WHERE THESE ARE CRITICAL. ALTHOUGH ALL REASONABLE EFFORT HAS BEEN MADE IN LOCATING AND MAPPING THE UNDERGROUND SERVICES, THE COMPLETE EXTENTS OF THE THIS UTILITY SURVEY INFORMATION CANNOT BE GUARANTEED.

THIRD PARTY INFORMATION DISCLAIMER:
ALL FEATURES SHOWN IN GREY HAVE BEEN TAKEN FROM EXTERNAL SOURCES AND AS SUCH UTILITY MAPPING CANNOT VERIFY THE ACCURACY OF THIS INFORMATION. CONTACTING THE RELEVANT PROVIDER IS RECOMMENDED FOR THE LATEST INFORMATION.
CADASTRAL BOUNDARY DISCLAIMER:
CADASTRAL BOUNDARY HAS BEEN SUPPLIED BY A THIRD PARTY AND IS INDICATIVE ONLY. UTILITY MAPPING ACCEPTS NO RESPONSIBILITY FOR THE ACCURACY OF THIS INFORMATION.

FOR EXTRA NOTES SEE SHEET 1
& FOR TREE TABLE SEE SHEET 2



SCALE 1:100

LEGEND: (SEE NOTE 1)

C = COMMUNICATIONS LINES (UNDERGROUND)
EU = ELECTRICITY LINE (UNDERGROUND)
G = GAS LINE
S = SEWER LINE (UNDERGROUND)
SW = STORMWATER LINE
T = TELSTRA LINES
U = UNKNOWN SERVICE (UNDERGROUND)
W = WATER DISTRIBUTION LINE (UNDERGROUND)

NOTES

• THE PURPOSE OF THIS PLAN IS FOR DESIGN ONLY. CURRENT PLANS ISSUED BY SERVICE PROVIDERS THROUGH "DIAL BEFORE YOU DIG" ARE STILL REQUIRED. CONTRACTORS AND SUBCONTRACTORS WILL NEED TO EXERCISE THEIR OWN "DUTY OF CARE" AND SHOULD MAKE THEIR OWN DIAL BEFORE YOU DIG ENQUIRY BEFORE EXCAVATION/CONSTRUCTION. YOU MUST ENSURE "DIAL BEFORE YOU DIG" ARE CURRENT AS THEY HAVE VARYING EXPIRATION DATES, AND MAY REQUIRE RE-ISSUE OTHERWISE THE INFORMATION ON THIS PLAN MAY NO LONGER BE CURRENT.

• WARNING: UNKNOWN SERVICES MAY EXIST THAT COULD NOT BE ELECTRONICALLY DETECTED. THE DIAGRAMS OF THE SERVICE PROVIDER MAY NOT DEPICT ALL ASSETS WITHIN THEIR NETWORK AND SERVICE PROVIDERS MAY SHARE CONDUITS AND /OR TRENCHES AT THIS LOCATION.

• WARNING: SINGLE MARKED LINES MAY REPRESENT MULTIPLE CONDUITS, PIPES END/OR CABLES AT THIS LOCATION. THE RECORDING OF DEPTHS AND POSITION OF UTILITIES CANNOT BE GUARANTEED AS CORRECT. WE RECOMMEND NON DESTRUCTIVE DIGGING/POT-HOLING TO EXPOSE SERVICES FOR ACCURATE IDENTIFICATION AND DEPTH.

CAUTION: SURESEARCH HAVE SURVEYED WITHIN THE BOUNDARY OF THE SITE AND DURKIN HAVE SURVEYED THE ROAD RESERVE SURROUNDING THE SITE AND MARKED OUT EXISTING SERVICES IN THE AREA SPECIFIED BY THE CLIENT. THESE SERVICE LINES HAVE BEEN LOCATED BY ABOVE GROUND SERVICE TRACING METHODS AND HAVE NOT BEEN SIGHTED. C.M.S. SURVEYORS HAVE THEN LOCATED THE LINE MARKED BY SURESEARCH. THE LOCATION OF THESE MARKED SERVICES ARE APPROXIMATE ONLY. THE POSITION OF THE MARKED SERVICE LINES HAS BEEN MADE WITH REFERENCE TO THE RELEVANT SERVICE AUTHORITY DIAGRAMS. ALL SERVICES MAY NOT HAVE BEEN SHOWN AND UTILITY DESCRIPTIONS HAVE BEEN TAKEN FROM UTILITY PROVIDED DIAGRAMS WHERE AVAILABLE. WE RECOMMEND NON DESTRUCTIVE DIGGING/POT-HOLING TO EXPOSE MARKED SERVICES TO IDENTIFY AND SHOW EXACT DEPTH AND LOCATION OF SERVICE LINES PRIOR TO EARTHWORKS COMMENCING. UTILITIES PLOTTED ON THE PLAN THAT TERMINATE IN THE SPECIFIED AREA MAY GO TO FEATURES THAT HAVE NOT BEEN SHOWN ON THE BACKGROUND DETAIL SURVEY PROVIDED BY CLIENT. THE RISK REMAINS WITH THE CLIENT AND/OR SUB CONTRACTOR AND THEIR RESPONSIBILITY TO EXERCISE CAUTION AT ALL TIMES.



LEGEND

AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
BW = BOTTOM WALL
CHI = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EOT = END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RMP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SIP = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE

TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.I.M.S. (17/01/18)


6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2067

C.M.S. Surveyors
Pty Limited
ACN: 096 240 201
PO Box 463 Dee Why
NSW 2099
2/99A South Creek Road,
Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4802
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY		SHEET 14 OF 16	
SURVEYED	DRAWN	CHECKED	APPROVED
PB/BB/TC/ME	GP	PB/BB/TC/ME	ML/DR
SURVEY INSTRUCTION		SCALE	DATE OF SURVEY
17485A		1:100	AI 10-17/01/18, 14-15/02/19
DRAWING NAME			ISSUE
17485detail			5
CAD FILE			
17485Adetail 5.dwg			



— S — SEWER LINE (UNDERGROUND) PLOTTED FROM SERVICE DIAGRAMS, APPROXIMATE POSITION ONLY.

LEGEND: (SEE NOTE 1)

- C = COMMUNICATIONS LINES (UNDERGROUND)
- E = ELECTRICITY LINE (UNDERGROUND)
- G = GAS LINE
- S = SEWER LINE (UNDERGROUND)
- SW = STORMWATER LINE
- T = TELSTRA LINES
- U = UNKNOWN SERVICE (UNDERGROUND)
- W = WATER DISTRIBUTION LINE (UNDERGROUND)



LEGEND

AT = ASTRO TURF
EQU = PLAY EQUIPMENT
WT = WATER TANK
AW = AWNING
BAL = BALCONY
BIT = BITUMEN
BLD = EXTERNAL BUILDING
BW = BOTTOM WALL
CHI = CHIMNEY
CL = CENTRELINE
COL = COLUMN
CON = CONCRETE
CPIT = COMMUNICATIONS PIT
CSL = COMMUNICATIONS SLA
DP = DOWN PIPE
DS = DOOR SILL LEVEL
EK = ELECTRICITY KIOSK
EOT = END OF TRACE
EPIT = ELECTRICITY PIT
ESL = ELECTRICITY SLA
FCE = FENCE
FHY = FIRE HYDRANT
FL = FLOOR LEVEL
FOD = FULL OF DIRT
FSL = FIBRE OPTIC SLA
GF = GUTTER LEVEL
GM = GAS METER
GRT = GRATE
GSL = GAS SLA
HL = HOOD LEVEL
HYD = HYDRANT
LAN = LANDING
LID = MISCELLANEOUS PIT LID
LP = LIGHT POLE
NS = NATURAL SURFACE
PAR = PARAPET
PAT = PATIO
PAV = PAVING
PIT = TOP OF PIT
POST = POST
PTH = PATH
RF = TOP OF ROOF
RMP = RAMP
RR = ROOF RIDGE
SGW = SALT GLAZED WARE PIPE
SIP = SEWER INSPECTION PIT
SL = SILL LEVEL
SMH = SEWER MAN HOLE
SH = SPOT HEIGHT
SSL = SEWER SLA
STR = STAIRS
SVA = STOP VALVE
SWSL = STORMWATER SLA
TAP = TAP
TFCE = TOP OF FENCE
TG = TOP OF GUTTER
TKB = TOP OF KERB
TLI = TRAFFIC LIGHT
TPIT = TELSTRA PIT
TR = TREE
TSL = TELSTRA SLA
TW = TOP OF WALL
UNS = UNDERSIDE LEVEL
USL = UNKNOWN SERVICE SLA
UTO = UNABLE TO OPEN
WM = WATER METER
WSL = WATER SLA
WT = WATER TANK
WV = WATER VALVE
SLA = SURFACE LEVEL ABOVE

TREE

HORIZONTAL DATUM:
CO-ORDINATE SYSTEM: MGA GROUND
MARKS ADOPTED: SSM36739, SSM165617

VERTICAL DATUM:
DATUM: AUSTRALIAN HEIGHT DATUM (AHD)
B.M. ADOPTED: SSM 36739
R.L. 106.823 (ORDER L2)
SOURCE: S.C.T.M.S. (17/01/18)

6	AERIAL IMAGE UPDATED	01/11/19
5	FURTHER SEWER INVESTIGATION	11/10/19
4	FURTHER SERVICES INVESTIGATION	27/02/19
3	ADD TRUNCATION INFORMATION	04/02/19
2	EXTRA DETAIL ADDED	21/01/19
1	FIRST ISSUE	14/02/18

CLIENT:
SCHOOLS INFRASTRUCTURE NSW
LEVEL 8, 259 GEORGE STREET
SYDNEY NSW 2000

SURVEY PLAN
SHOWING DETAIL & LEVELS OVER
LOT 1 IN DP812207 & LOT C IN DP346499
CHATSWOOD PRIMARY SCHOOL
5 CENTENNIAL AVENUE,
CHATSWOOD NSW 2087

C.M.S. Surveyors
Pty Limited

ACN: 096 240 201
PO Box 463 Dee Why NSW 2099
2/99A South Creek Road, Dee Why NSW 2099
Telephone: (02) 9971 4802
Facsimile: (02) 9971 4802
E-mail: info@cmsurveyors.com.au

LGA: WILLOUGHY		SHEET 15 OF 16	
SURVEYED PB/BB/TC/ME	DRAWN GP	CHECKED PB/BB/TC/ME	APPROVED ML/DR
SURVEY INSTRUCTION 17485A		SCALE 1:100	DATE OF SURVEY 10-17/01/18,14-15/02/19
DRAWING NAME 17485detail		ISSUE 5	
CAD FILE 17485Adetail		5.dwg	

