Appendix F

Tailings storage facility risk assessment





LFB Resources NL

McPhillamys Tailings Storage Facility (TSF) Risk Assessment

| Prepared for: | LFB Resources NL, McPhillamys Gold Project | | |
|----------------------|--|--|--|
| Prepared by: | Risk Mentor | | |
| Author: | Dr Peter Standish | | |
| Date of Team Review: | 8th and 12th March 2019 | | |
| Job Number: | RM1979 | | |
| Version: | 1 | | |
| Date: | 3/07/2019 | | |

McPhillamys Gold Project

TSF Risk Assessment

DOCUMENT CONTROL AND DISTRIBUTION

| Report Number | |
|---------------------------|--|
| RM1979 | |
| Client | |
| LFB Resources NL | |
| Date | |
| 3 rd July 2019 | |
| Version | |
| 1 | |

Key Supporting Documentation

- AS/NZ ISO 31000:2018 Risk Management Principles and Guidelines (Standards Australia, 2009);
- HB 203:2006 Environmental Risk Management Principles and Process (Standards Australia, 2006);
- Australian Department of Industry, Tailings Management, September 2016
- MDG1010 Minerals Industry Safety and Health Risk Management Guideline (Department of Trade and Investment, 2011).

| Prepared by | Approved by |
|----------------------|-------------|
| Dr Peter Standish | |
| Principal Consultant | |
| 23 May 2019 | |

| TABLE OF CONTENTS | |
|--|----|
| 1 INTRODUCTION | 3 |
| 1.1 Overview | 3 |
| 1.2 PROJECT OVERVIEW | 3 |
| 1.3 ASSESSMENT REQUIREMENTS | 7 |
| 2 RISK ANALYSIS | 9 |
| 2.1 CLARIFYING POINTS | 9 |
| 2.2 RISK ASSESSMENT PROCESS | 9 |
| 2.3 Resourcing, Schedule and Accountabilities | 9 |
| 2.4 Methodology | 10 |
| 2.4.1 Framework | 10 |
| 2.4.2 Key Steps | 10 |
| 2.4.3 External Facilitation | 11 |
| 3 ESTABLISH THE CONTEXT | 11 |
| 3.1 Project Summary | 11 |
| 3.2 Risk Management Context | |
| 3.3 Risk Criteria | |
| 4 IDENTIFY RISKS | |
| | - |
| 4.1 Overview 4.2 TSF Risk Assessment Team | - |
| 4.2 TSF Risk Assessment Team 4.3 Risk Identification | |
| 4.3 RISK IDENTIFICATION | |
| 4.3.1 Brainstorming 4.3.2 Cyanide Detoxification Option Analysis | |
| 4.3.2 Cyaniae Detoxification Option Analysis | |
| 4.3.4 Modified HAZOP | |
| 4.3.4 Moujieu HAZOP 4.3.5 Referred Issues | |
| 5 ANALYSE RISKS | |
| | |
| 5.1 PROBABILITY AND MAXIMUM REASONABLE CONSEQUENCE | |
| 5.2 Risk Ranking | |
| 6 MONITOR AND REVIEW | 25 |
| 6.1 Nominated Co-ordinator | - |
| 6.2 Communication and Consultation | |
| 6.3 CONCLUDING REMARKS | 25 |
| 7 ATTACHMENT A – DEFINITIONS | 26 |
| 8 ATTACHMENT B - ISSUE IDENTIFICATION RESULTS | 27 |

List of Figures

| FIGURE 1.1 | PROJECT APPLICATION AREA – REGIONAL SETTING | 5 |
|-----------------|---|---|
| FIGURE 2 - RISK | MANAGEMENT PROCESS (AS/NZS ISO 31000:2018)1 | 0 |
| | Criteria "ALARP"1 | |

List of Tables

| TABLE 1.1 TECHNICAL ASSESSMENT FOR TSF RISK ASSESSMENT RELATED EARS | 7 |
|---|----|
| TABLE 2 – TEAM INFORMATION | 13 |
| TABLE 3 – ENDORSED CYANIDE DESTRUCTION OPTION COMPARISON | 15 |
| TABLE 4 – COMPARATIVE PRO'S AND CON'S FOR TAILINGS STORAGE OPTIONS | 16 |
| TABLE 5 – QUALITATIVE MEASURES OF PROBABILITY | 17 |
| TABLE 6 – QUALITATIVE MEASURES OF MAXIMUM REASONABLE CONSEQUENCE | 17 |
| TABLE 7 – RISK RANKING TABLE | 18 |
| TABLE 8 – RISK RANKING RESULTS | 19 |
| TABLE 9 – ISSUES REGISTER | 27 |
| | |

1 INTRODUCTION

1.1 OVERVIEW

LFB Resources NL is seeking development consent for the construction and operation of the McPhillamys Gold Project (the project), a greenfield open cut gold mine and water supply pipeline in the Central West of New South Wales (NSW) approximately 8 km north-east of Blayney, within the Blayney and Cabonne local government areas (LGAs). The project application area is illustrated at a regional scale in Figure 1.1.

As shown in Figure 1.1, the McPhillamys Gold Project comprises two key components; the mine site where the ore will be extracted, processed and gold produced for distribution to the market (the mine development), and an associated water pipeline which will enable the supply of water from approximately 90 km away near Lithgow to the mine site (the pipeline development).

This report represents a Preliminary Hazard Analysis (PHA) for the mine development component of the McPhillamys Gold Project prepared in accordance with *Applying SEPP 33 - Hazardous and Offensive Development Application Guidelines*, (DoP 2011). References to 'the project' throughout this report are therefore referring to the mine development only. A PHA has not been prepared for the pipeline development as the minor quantities of hazardous goods associated with the construction of the pipeline do not exceed the Preliminary Risk Screening Assessment thresholds (DoP 2011). The potential hazards and risks associated with the pipeline development are addressed in the main report of the Environmental Impact Statement (EIS) (Volume 1, EMM 2019a).

LFB Resources NL is a 100% owned subsidiary of Regis Resources Limited (referred herein as Regis). The mine development project boundary (referred herein as the project area) is illustrated in Figure 1.2.

The purpose of the PHA is to assess whether the project represents offensive or hazardous development, as defined by *State Environmental Planning Policy No 33 – Hazardous and Offensive Development* (SEPP 33) thereby posing an unacceptable risk to the surrounding land uses.

This PHA report forms part of the EIS. It documents the assessment methods, results and the considerations given to measures built into the project design to avoid and minimise impacts to people, property and the environment, and identify any areas of additional study to confirm that executed operational management plans will help to avoid these types of risks arising from the project.

1.2 PROJECT OVERVIEW

A full project description is provided in Chapter 2 of the EIS (EMM 2019). The key components of the project are as follows:

- Development and operation of an open cut gold mine, comprising approximately one to two years of construction, approximately 10 years of mining and processing and a closure period (including the final rehabilitation phase) of approximately three to four years, noting there may be some overlap of these phases. The total project life for which approval is sought is 15 years.
- Development and operation of a single circular open cut mine with a diameter of approximately 1,050 metres (m) and a final depth of approximately 460 m, developed by conventional open cut mining methods encompassing drill, blast, load and haul operations. Up to 8.5 Million tonnes per annum (Mtpa) of ore will be extracted during the project life.
- Construction and use of a conventional carbon-in-leach processing facility with an approximate
 processing rate of 7Mtpa to produce approximately 200,000 ounces per annum of product gold. The
 processing facility will comprise a run-of-mine (ROM) pad and crushing, grinding, gravity, leaching, gold
 recovery, tailings thickening, cyanide destruction and tailings management circuits. Product gold will be
 taken off-site to customers via road transport.

- Placement of waste rock into a waste rock emplacement which will include encapsulation of material with the potential to produce a low pH leachate. A portion of the waste rock emplacement will be constructed and rehabilitated early in the project to act as an amenity bund.
- Construction and use of an engineered tailings storage facility to store tailings material.
- Construction and operation of associated mine infrastructure including:
 - administration buildings and bathhouse;
 - workshop and stores facilities, including associated plant parking, laydown and hardstand areas, vehicle washdown facilities, and fuel and lubricant storage;
 - internal road network;
 - explosives magazine and ammonium nitrate emulsion storage facilities;
 - topsoil, subsoil and capping stockpiles;
 - ancillary facilities, including fences, access roads, car parking areas and communications infrastructure; and
 - on-site laboratory.
- Establishment and use of a site access road and intersection with the Mid Western Highway.
- Construction and operation of water management infrastructure, including water storages, clean water and process water diversions and sediment control infrastructure.
- A peak construction workforce of approximately 710 full-time equivalent (FTE) workers. During operations, an average workforce of around 260 FTE employees will be required, peaking at approximately 320 FTEs in around years four and five of the project.
- Construction and operation of a water supply pipeline approximately 90 km long from Centennial's Angus Place and SCSO; and EA's MPPS operations near Lithgow to the mine project area. The pipeline development will include approximately 4 pumping station facilities, a pressure reducing system and communication system. Approximately 13 ML/day (up to a maximum of 16 ML/day) will be transferred for mining and processing operations.
- Environmental management and monitoring equipment.

Progressive rehabilitation throughout the mine life. At the end of mining, mine infrastructure will be decommissioned, and disturbed areas will be rehabilitated to integrate with natural landforms as far as practicable consistent with relevant land use strategies of the relevant local government areas (LGAs).

LFB Resources NL – McPhillamys Gold Project Tailings Storage Facility Risk Assessment





Figure 1.1 Project Application Area – Regional Setting

Figure 1.2 **Project Area**



McPhillamys Gold Project Environmental impact statement Figure 2.1



Page 6

— Main road

- Local road

State forest

Belubula River

I::: Disturbance footprint

Project general arrangement

Pipeline corridor

- Plant layout

1.3 ASSESSMENT REQUIREMENTS

This TSF Risk Assessment has been prepared following the appropriate guidelines, policies and industry requirements, and following consultation with stakeholders including community members and relevant government agencies.

Guidelines and policies referenced are as follows:

- AS/NZ ISO 31000:2018 Risk Management Principles and Guidelines (Standards Australia, 2009);
- HB 203:2006 Environmental Risk Management Principles and Process (Standards Australia, 2006);
- MDG1010 Minerals Industry Safety and Health Risk Management Guideline (Department of Trade and Investment, 2011);
- ANCOLD 2012 Section 2.0 Key Management Considerations;
- Dams Safety Committee NSW, Tailings Dam. Ref DSC3F, June 2012;
- International Cyanide Management Code Accessible at https://www.cyanidecode.org/about-cyanide-code/cyanide-code, dated 2018, accessed March 2019;
- Australian Department of Industry, Tailings Management, September 2016

This risk assessment has been prepared in accordance with requirements of the NSW Department of Planning and Environment (DPE). These were set out in DPE's Environmental Assessment Requirements (EARs) for the Project, issued on 24 July 2018 and revised on 19 December 2018. The EARs identify matters which must be addressed in the EIS and essentially form its terms of reference.

To inform the preparation of the EARs, DPE invited other government agencies to recommend matters to be addressed in the EIS. These matters were taken into account by the Secretary for DPE when preparing the EARs. Copies of the government agencies' advice to DPE were attached to the EARs.

DPE, the Environment Protection Authority (EPA), Department of Industry – Division of Lands and Water (DoI) all requested a TSF Risk Assessment be carried out for the proposed TSF.

Table 1.1 lists individual requirements relevant to this TSF Risk Assessment and where they are addressed in this report.

| Author | Paraphrased Requirement | How Addressed in this Document | |
|--------|---|---|--|
| DPE | A tailings risk assessment based on the tailings composition and identification, quantification and classification of the potential waste streams likely to be generated during construction and operation, including and not limited to non- production waste, reagent materials and cyanide compounds | Waste streams considered – together with reviewing technical references related to tailings composition and treatment options | |
| Dol | Assess risk and potential impacts to downstream surface and ground water users. Consider ability to monitor TSF performance and confirm affected users and water sources are known. | Downstream issues and users identified in the risk ranking table and associated identified issues. | |
| EPA | Liner policy requirements to achieve a hydraulic permeability of 10 ⁻⁹ m/s | Achieving TSF lining integrity flagged as a potential risk and control measures identified as being considered. | |

Table 1.1Technical assessment for TSF Risk Assessment Related EARs

| Author | Paraphrased Requirement | How Addressed in this Document | | |
|--------|---|--|--|--|
| EPA | Give consideration to alternate tailings disposal methods. | Loss scenarios were developed for all currently known techniques of tailings disposal – and were risk ranked as well as considered in the technical memo on tailings options (D Noble, March 2019) | | |
| ΕΡΑ | Consider risks for estimated tailing composition – and provide sufficient information to allow a peer review process to be applied. | Alternative methods of disposal were considered and compared on a pro/con and matrix ranked basis. Results are presented in the options comparisons at sections 4.3.2 and 4.3.3 | | |

2 RISK ANALYSIS

The scope of the TSF Risk Assessment workshop was to:

Identify the potential hazards related to the McPhillamys Gold Project tailings storage facility (TSF) and identify issues for inclusion in approvals submission materials.

The stated purpose of the study was to:

Identify areas that need to be documented, formalised or analysed in more detail - and to demonstrate that alternative processing and disposal options have been assessed.

2.1 CLARIFYING POINTS

The following clarifying points regarding the scope were made:

- Geographical extent was limited to the McPhillamys Gold Project Area TSF location and associated downstream receivers.
- Transport and general cyanide usage related issues were outside the scope of this work which is focussed only on tailings composition and behaviour during transport and once stored.


2.2 RISK ASSESSMENT PROCESS

The risk assessment process was based on the framework provided on Figure 2 (based on AS/NZS ISO 31000:2018, MDG1010 *Minerals Industry Safety and Health Risk Management Guideline* [NSW Department of Trade and Investment, 2011] and HB 203:2006 *Environmental Risk Management – Principles and Process* [HB 2003:2006]).

2.3 RESOURCING, SCHEDULE AND ACCOUNTABILITIES

The following resources were allocated in order to effectively conduct the TSF risk assessment:

- 1. a team of personnel with suitable experience and knowledge of mining operations and environmental issues in the area associated with the mine development;
- 2. a team of subject matter experts available to review the online version of the modified report;
- 3. external facilitators for the risk assessment and write-up of results; and
- 4. aerial photographs, drawings, the relevant agency's assessment requirements and various technical reports provided for consideration by the team.





Source: after AS/NZS ISO 31000:2018.

The outcomes of the risk analysis and associated accountabilities were understood by the team as intended to be integrated into the EIS and overall LFB Resources management systems so that they are effectively reviewed, implemented and monitored.

2.4 METHODOLOGY

2.4.1 Framework

Figure 2 outlines the overall framework utilised for the TSF RA.

2.4.2 Key Steps

The key steps in the process included:

- 1. confirming the scope of the TSF Risk Assessment study;
- 2. listing any identified assumptions on which the RA is based;
- 3. reviewing available data on the TSF including reports, plans, maps and aerial photos (both prior to and during the workshop);
- 4. conduct a team-based risk assessment that:
 - a) drew on the knowledge base of the team members who had extensive experience in TSF design, construction and operation (in Australia and internationally) to identify issues to consider;

- b) considered the range of available options as described in the technical papers prepared prior to the session (Noble, 2019);
- c) identified hazards and plausible loss scenarios then assessed the level of risk; and
- d) developed a list of intended or recommended controls to treat the risk (through further study as part of informing the EIS on intended controls related to prevention, monitoring, management and rehabilitation strategies);
- 5. reviewing documentation and presentations by LFB Resources personnel on the intended McPhillamys Gold Project TSF features;
- 6. preparing a draft report in accordance with AS/NZS ISO 31000:2018 and MDG1010 *Minerals Industry Safety and Health Risk Management Guideline* (Department of Trade and Investment, 2011) for review by LFB Resources personnel and TSF RA team members;
- 7. incorporate comments from LFB Resources and the assessment team; and
- 8. finalise the report and issue as controlled copy for ongoing use.

With respect to the overall framework (Figure 2), steps 1 to 3 above represent the 'establish the context' phase and step 4 represents the 'identify risks', 'analyse risks', 'evaluate risks' and 'treat risks' phases.

As described in Section 2.2, the outcomes of the TSF RA and associated accountabilities will be integrated into the EIS and overall LFB Resources management systems so that they are effectively reviewed, implemented and monitored.

2.4.3 External Facilitation

The team was facilitated through the process by *Risk Mentor* – a company specialising in Risk Assessment and strategic risk management programmes. The facilitator, Dr Peter Standish, is experienced with open cut gold mining and many aspects of environmental monitoring and rehabilitation.

The team was encouraged and "challenged" to identify a wide range of environmental impacts or hazards.

It is important to understand that the outcomes of this analysis:

- 1. are process driven;
- 2. challenge current thinking and may not necessarily appear appropriate or reflect "pre-conceived" ideas; and
- 3. are the result of the team assembled to review the topic and not the result of any one individual or organisation.

3 ESTABLISH THE CONTEXT

3.1 PROJECT SUMMARY

The main activities associated with the development of the Project TSF and overall mine development are described earlier in this report and more thoroughly throughout the EIS and supporting assessments.

3.2 RISK MANAGEMENT CONTEXT

This TSF risk analysis has been conducted in accordance with the assessment requirements for the Project (see section 1.3 earlier in this report).

In addition, the TSF RA was prepared cognisant of the following documents:

- Leading Practice Handbook: Tailings Management: September 2016¹;
- AS/NZ ISO 31000:2018;
- HB 203:2006; and
- MDG1010 *Minerals Industry Safety and Health Risk Management Guideline* (Department of Trade and Investment, 2011).

3.3 RISK CRITERIA

The risk criteria utilised is to reduce the risk to As Low As Reasonably Practicable (ALARP) or lower. Figure 4 schematically shows the three risk management zones *viz*. intolerable, ALARP and tolerable. The middle zone is referred to as the ALARP zone.




Figure 3 - Risk Criteria "ALARP"

Flying is an example of a risk considered by most people to be a tolerable risk; whilst smoking is generally considered to be an activity which cannot be justified from a risk perspective. This is shown graphically in Figure 4. Intolerable items such as smoking are at the top of the pyramid where much lower risks, such as flying, sit at the lower end of the ALARP zone (close to tolerable).

The risk ranking matrices used during the TSF RA workshop are presented in Section 4.

¹ Accessed online at <u>this link</u> (<u>https://www.industry.gov.au/data-and-publications/leading-practice-handbook-tailings-management</u>).

4 IDENTIFY RISKS

4.1 OVERVIEW

The identification of risks involved the use of risk assessment "tools" appropriate for identifying potential loss scenarios associated with the TSF. The tools used were:

- Introduction before the potential issues were brainstormed it was important that the whole team had
 a good understanding of the, different tailings disposal methods, alternative TSF design and location
 options as well as an understanding of rational behind the selected design and tailings disposal method
 for the proposed TSF. This was confirmed by the facilitator.
- Brain/writing-storming this was used to draw out the main issues using the understanding, relevant experience and knowledge of the team. This session also used prompt words to build on the experience base of the team and identify any potential environmental issues and potential loss scenarios.
- Option analysis considering the various options presented in the technical reports and conducting a pro's and con's type analysis to allow for comparison between the options.
- Modified Hazard and Operability (HAZOP) analysis this involved the review of key words (drawn from the assessment requirements. for the Project relevant to the TSF) and aerial photographs, plans, and the consequent identification of potential environmental issues at each location during each phase of operation.

4.2 TSF RISK ASSESSMENT TEAM

The review team met across two locations on the 8th and 12th of March, 2019. A team based approach was utilised in order to have an appropriate mix of skills and experience to identify the potential environmental issues and potential loss scenarios. Details of the team members and their relevant qualifications and experience are included in Table 2 below.

| Name | Role / Affiliation | Experience, Training and Skills I bring to the team session | | | |
|--------------------|---|--|--|--|--|
| Russel Staines | Principal Geochemist, SRK Consulting | Formal qualifications and over 20 years industrial experience | | | |
| Liz Webb | EMM Consulting - Ground Water | Formal ground water qualifications and over 15 years industrial experience | | | |
| Dayjil Finchan | HEC Consulting - Surface Water Specialist | Formal qualifications Senior Water Resources Engineer with 10 years mining industry experience | | | |
| Paul Thomas | Chief Operating Officer - RR | B Eng (Extractive Met). Over 25 years industrial experience Attended peer review | | | |
| Andrew Wannan | Approvals Manager - RR | B Town Planning. Over 35 years industrial experience | | | |
| Frank Botica | McPhillamys Study Manager | B Business, Project Development experience for over 20 years | | | |
| Wade Stephenson | General Manager Project Development Mining RR | B Eng (Mine) and over 30 years industrial experience | | | |
| Drew Noble | Group Metallurgist | B Eng (Extractive Met). Over 20 years industrial experience | | | |
| Nicole Armit | Project Director, EMM, Environmental Scientist | B Eng, M En BLaw, and over 19 years industrial experience | | | |

| Name | Role / Affiliation | Experience, Training and Skills I bring to the team session |
|-------------------|---|--|
| Tony McPaul | LFB Resources NL, Manager Special Projects | Over 35 years mining industry experience |
| Rod Smith | LFB Resources NL, General Manager NSW | B Sc (Met), over 35 years industrial experience - operational and consulting |
| Janet Krick | EMM Consulting Senior Environmental Planner - EIS | B.DevS, Grad Dip Natural Resources, Grad Cert Enviro Mangt. 12 years Environmental Approvals experience. |
| Peter Standish | Facilitator / RM | Formal mining qualifications (PhD, B.Eng), statutory manager qualifications and over 25 years industrial experience. Facilitator for over 30 environmental and approval risk analyses |
| Ralph Holding | TSF Design Engineer, ATC Williams | B Eng (Civil), and over 25 years industrial experience |

4.3 **RISK IDENTIFICATION**

4.3.1 Brainstorming

The brainstorming process is intended to allow for a relatively unstructured, free flowing series of issues and ideas to be generated. It is enhanced through the use of key word association processes based on work by Edward de Bono and is intended to generate a wide range of data on losses, controls and general issues related to the TSF and associated tailings.

No "filtering" of the data is allowed during the process – and the reader should be conscious of the intent of not missing a potential "left field" issue/loss scenario when reading through the material.

Issues identified during the brainstorming session are presented in the consolidated listing of issues identified in the Issues Register (Table 9) later in this report.

4.3.2 Cyanide Detoxification Option Analysis

A key interest area of approving bodies and the broader community is around the presence of Cyanide on site (and potential to exit the site). The stated intent for the project is to detoxify any tailings and there are a range of available options (referring to Noble 2019 and Cyanide Management, Leading Practice Sustainable Development Program for the Mining Industry, May 2008) available:

- Alkaline Chlorination
- Hydrogen Peroxide
- SO2/Air
- Ferrous Sulphate
- Ozonation
- Caro's Acid

When compared against sustainable and operational parameters – the following table can be generated. The review team endorsed the assessment and recommendations provided in Noble 2019. SO2/Air cyanide detoxification was therefore determined the most suitable method for the project.

| Variables | SO ₂ /Air | Alkaline Chlorination | Hydrogen Peroxide | Ferrous Sulphate | Ozonation | Caro's Acid |
|-------------------|----------------------|--------------------------|----------------------|---------------------|-----------|-------------|
| Capital Cost | Low | High | High | Low | High | Med |
| Operating Cost | Med | High | High | Med | High | Med |
| System Complexity | Low | Low | Low | Low | Med | Low |
| Reagent – Safety | Med | Low | Low | High | Med | Low |
| Slurry Treatment | Yes | No | Yes | No | No | Yes |

Table 3 – Endorsed Cyanide Destruction Option Comparison

4.3.3 Tailings Disposal Options Comparison

The team reviewed the nature of the tailings (although at the time this was still subject to further Geomet analysis) and considered a technical paper on choice of reagents (Noble, 2019). A table, provided in this paper was considered by the team and generally endorsed as reflecting an optimal choice for the McPhillamys project.

The team then considered available technical information and referred to Noble 2019 and the Leading Practice Sustainable Development Program work on tailings (Australian Government 2016). A key comparison table in Noble 2019 was considered and analysed – producing the comparison model as a cross mapped table (Table 4) for the potential TSF options.

The potential options are:

- Slurry Disposal (proposed option)
- Sub- Aqueous Disposal
- Paste Disposal
- Filtered Tailing (Cake)
- Co-mixing (crushed waste with filtered tailings)

Each of these options were then mapped against relevant parameters related to their potential sustainability – which are:

- Water Use
- Liner/Seepage Complexity
- Cyanide Breakdown Rate
- AMD Risk (if PAF Tailings)
- Tailings Stability
- Energy Use
- Tailings Footprint
- Location Suitability
- Capital Cost
- Operating Cost

Using a High/Med/Low metric – this leads to the following instructive comparison between methods.

| Variables | Slurry Disposal | Sub- Aqueous Disposal ² | Paste Disposal | Filtered Tailing (Cake) | Co-mixing (crushed waste with filtered tailings) |
|-----------------------------|-------------------|---------------------------------------|----------------|----------------------------|--|
| Water Use | Med | High | Low | Low | Low |
| Liner/Seepage Complexity | Med | High | Med | Low | High |
| Cyanide Breakdown Rate | High ³ | High | Low | High | High |
| AMD Risk (if PAF Tailings) | Med | Low | Med | Med | Med |
| Tailings Stability | High | Low | High | High | Med |
| Energy Use | Low | Low | High | High | High |
| Tailings Footprint | Low | Low | High | Med | High |
| Location Suitability | High | Low | Low | High | Med |
| Capital Cost | Med | High | High | High | High |
| Operating Cost | Low | Med | Med | High | High |

Table 4 – Comparative Pro's and Con's for Tailings Storage Options

4.3.4 Modified HAZOP

The next "tool" applied with the team was that of a modified HAZOP. In this process the aerial photographs and plans of the site and surrounding district were referred to along with a consideration of the phases of operation and the potential impacts that could arise.

The generic key words used in the HAZOP process representing environmental issue subject areas (generally based on the headings in the assessment requirements. for the TSF aspects of the Projects) were:

- Surface Water;
- Groundwater;
- Air Quality;
- Soil and Land Resource;
- Fauna (Terrestrial and Aquatic);
- Flora;
- Visual;
- Land Contamination, and;
- Geochemistry.

Output from this process informed the description of the loss scenarios (see Table 8 below) and also generated items for further follow up which are presented in Table 9 later in this document. Geochemical risks associated with the tailings have only been quantified for the proposed slurry disposal method which will be used for the project. Therefore geochemical risks are only assessed in Table 8 for Slurry disposal.

4.3.5 Referred Issues

Where issues raised during the TSF RA workshop brainstorming were: outside the scope of the TSF RA; outside of the Project scope; and/or beyond the control of LFB Resources NL, and therefore not considered to be key

² There are no available water bodies available within the subject area that could be used for sub-aqueous disposal – so this option is not further considered in Table 8, below.

³ Note that the High and Low values can change in valance from good (green) to bad (red) depending on the subject being considered.

potential environmental issues, these "referred issues" were considered to not warrant analysis in the development of the EIS.

The team did not identify any referred issues, however it was clarified that community engagement issues were (and are continuing to be) addressed during community consultation activities and confirmed that all community concerns in relation to the TSF have been captured in the risk identification process (provided as input from the LFB Resources NL personnel involved in the analysis).

5 ANALYSE RISKS

5.1 PROBABILITY AND MAXIMUM REASONABLE CONSEQUENCE

Potential loss scenarios (primarily based on the identified key potential environmental issues) were ranked for risk by the TSF RA team. A tabular analysis was used for this risk ranking process, based on the probability and consequence of a loss scenario occurring as decided by the TSF RA team.

The following definition of risk was used:

- the combination of the probability of an unwanted event occurring; and
- the maximum reasonable consequences (MRCs) should the event occur.

The following three tables present the risk ranking matrix tools that were utilised for ranking risks.

| Rank (P) | Probability | Descriptor |
|----------|----------------|--|
| Α | Almost Certain | Happens often. |
| В | Likely | Could easily happen. |
| С | Possible | Could happen and has occurred elsewhere. |
| D | Unlikely | Hasn't happened yet but could. |
| E | Rare | Conceivable, but only in extreme |
| | | circumstances. |

Table 5 – Qualitative Measures of Probability

| Ref (C) | Consequence | Comment |
|------------|-------------------------------|---|
| 1 | Extreme environmental harm | E.g. widespread catastrophic impact on environmental values of an area. |
| 2 | Major environmental harm | E.g. widespread substantial impact on environmental values of an area. |
| 3 | Serious environmental | E.g. widespread and considerable impact on environmental values of an |
| 3 | harm | area. |
| 4 | Material environmental | E.g. localised and considerable impact on environmental values of an |
| - | harm | area. |
| 5 | Minimal environmental | E.g. minor impact on environmental values of an area. |
| 5 | harm | E.g. minor impact on environmental values of an area. |

Note: Maximum Reasonable Consequences: The worst-case consequence that could reasonably be expected, given the scenario and based upon experience at the operation and within the mining industry.

Table 7 – Risk Ranking Table

| | | | | 5 | | |
|-------------|----------------|---------------|----------|-----------|--------|--------|
| | | | Probab | ility (P) | | |
| Consequence | | A | В | С | D | E |
| seq | 1 | 1 (H) | 2 (H) | 4 (H) | 7 (M) | 11 (M) |
| lue | 2 | 3 (H) | 5 (H) | 8 (M) | 12 (M) | 16 (L) |
| nce | 3 | 6 (H) | 9 (M) | 13 (M) | 17 (L) | 20 (L) |
| (C) | 4 | 10 (M) | 14 (M) | 18 (L) | 21 (L) | 23 (L) |
|) | 5 | 15 (M) | 19 (L) | 22 (L) | 24 (L) | 25 (L) |
| Notes: | | | | | | |
| I | L = Low; M = | Moderate; H | H = High | | | |
| 1 | Risk Number | ing: | | | | |
| | 1 = highest ri | isk, 25 = low | est risk | | | |
| Legend: | | | | | | |

| Risk | Levels: |
|------|-------------|
| | Tolerable |
| | ALARP |
| | Intolerable |

5.2 RISK RANKING

Risk ranking was undertaken by the team on loss scenarios based on the key potential environmental issues which are presented in Table 8 below.

Note that in this table there is a logical break shown as a double horizontal line when the subject area (tailings disposal option) considered changes.

Table 8 – Risk Ranking Results

| TSF Type | Loss Scenario | Ranking Discussion | P (| Risk |
|----------|----------------------------------|--|-----|-----------|
| Slurry | Uncontrolled seepage from Dam | Inability of wall or floor to contain flowing materials as per design and a release to surface/ground waters. Mitigated by geotechnical investigation, design and construction to achieve required permeability levels, dam construction quality confirmation, emplacement of slurry at nominated water contents (free water in recovery facilities only). Downstream monitoring trenches / bores would detect leakage and allow for pumping/return of solution. Credible consequence of uncontrolled seepage would be low flows - so it is likely that the quantum of harm will be low and based on the construction and operation controls - the likelihood of occurrence is Unlikely. Information prepared by the geochemistry and hydrology subject matter experts also highlights the expected very low rates of seepage – which even without any form of mitigation are predicted to meet relevant guidelines ⁴ . | DS | 24 (L) |

⁴ See GWA Executive Summary – "The watertable is predicted to become elevated underneath the TSF. Without mitigation measures (ie seepage interception bores and interception trench), seepage from the TSF is predicted to flow south and south-west towards the Belubula River, however the distance that the seepage will migrate over 100 years is not significant (seepage will flow at a rate of around 50 m per 100 years). Without mitigation, the TSF seepage water will mix with groundwater and by the time TSF seepage is predicted to migrate to the Belubula River, the seepage water chemistry will become diluted along the flow path and will undergo other hydrogeochemical reactions. As such, the results of this assessment indicate that even without all seepage management measures in place, any seepage that may migrate through the HSU and discharge to the Belubula River will have concentrations below the observed baseline surface water quality concentrations, ANZECC (2000) livestock drinking water and ANZECC (2000) 80% protection level for freshwater aquatic ecosystem guideline values (for analytes with elevated concentrations in the tailings liquid fraction results). Once groundwater discharges to the Belubula River, any leachate that may be present within the groundwater will become further diluted, given that groundwater discharge is predicted to represent around 3-5% of the overall surface flows in the Belubula River. Mitigation measures (seepage interception bores) will further reduce the likelihood and significance of seepage migrating to the Belubula River and any potential impacts on downstream users". And, at Section 6.5.1 – the calculated concentrates of analytes were: Sulphate – 213 mg/L; Selenium 0.01 mg/L; Total CN 0.06 mg/L; WAD CN 0.04 mg/L; Aluminium 0.03 mg/L.

| TSF Type | Loss Scenario | Ranking Discussion | P | c | Risk |
|----------|--|--|---|---|-----------|
| Slurry | Dam wall failure - catastrophic | Gross failure of dam wall leading to uncontrolled release of stored tailings and associated solutions. Mitigated by geotechnical investigation, design and construction to achieve a factor of safety Factor of Safety (FoS) above generally accepted guidelines. Relatively viscous tailings (low potential for downstream flows). Operational processes use wall spigot discharge (no water near the dam wall). Emergency spillway to protect wall in the event of excess water/solution on surface. Regular site and independent inspections/audits of wall. Instrumented piezometers and minimum 2 x shiftly dam inspections. Freeboard controls - no tailings deposition when freeboard less than specified levels. Mitigating controls would include evacuation of downstream areas. Credible consequence of gross dam wall failure would be slumping of tailings affecting an area downslope until the beach was formed (similar to Cadia at about 200 to 300 metres) so would remain within the project area. Probability of this occurring is rare. | E | 2 | 16 (L) |
| Slurry | Over-topping | Poor operating practices or a major rainfall event and/or failure of clean water diversions. Addressed by: dam design; operating practices; clean water diversion design, construction and regular monitoring; emergency pumping and pipework capacity (back to secondary Water Management Facility (WMF)). Credible consequence would be a loss of solution (that would be very dilute in this scenario). Probability of this occurring is rare. | E | 2 | 16 (L) |
| Slurry | Failure of the up-slope secondary WMF into the TSF | Gross failure of dam wall leading to uncontrolled release of 3GL of run-off into the TSF. Mitigated by geotechnical investigation, design and construction to achieve a FoS above generally accepted guidelines. Emergency spillway to protect wall in the event of excess water in the secondary WMF. Addressed by: Regular site and independent inspections/audits of wall; Instrumented piezometers and minimum 2 x shiftly inspections; under normal operating conditions the entire volume would be contained within the TSF. Credible consequence of gross dam wall failure would be flow of water into the TSF and subsequent release of dilute solution downstream. Probability of this occurring is rare. | E | 4 | 23 (L) |
| Slurry | Release from pipelines | Failure or damage of pipeline. Addressed by design and quality of construction; flow meters capable of detecting leakage; regular inspections of pipelines; secondary containment (trenches and bunds) features. Credible consequence would be release of solutions/tailings leading to downstream release and/or compromise dam wall if the leak goes undetected for an extended period. Likelihood of this occurring would be Unlikely. | D | 3 | 17 (L) |

| TSF Type | Loss Scenario | Ranking Discussion | P | C | Risk |
|----------------|------------------------------------|---|----------|---|-----------|
| Slurry | Rehabilitation/Final | The mine development is intended to produce a sustainable landform (including the TSF) post decommissioning. The typical challenge for a slurry – where low settlement rates lead to unconsolidated tailings inside the TSF is intended to be addressed through the areal extent of the facility. This leads to thin layers of deposition over large areas i.e. raises of less than 2m per year – which will augment rehabilitation as optimum settlement (and strength) of the tailings will be achieved. Ranked where a credible consequence was an inability to effectively rehabilitate the TSF surface – and a subsequent ongoing maintenance requirement for LFB Resources – a level 5 type impact. Given the tailings deposition intended this would be an unlikely occurrence. | D | 3 | 17 (L) |
| Paste Disposal | Uncontrolled seepage from Dam | Inability of wall or floor to contain flowing materials as per design and a release to surface/ground waters. Mitigated by geotechnical investigation, design and construction to achieve required permeability levels, dam construction quality confirmation, emplacement of slurry at nominated water contents (free water in recovery facilities only). Downstream monitoring bores would detect leakage and allow for pumping/return of solution. Credible consequence of uncontrolled seepage would be low flows - so it is likely that the quantum of harm will be low and based on the construction and operation controls - the likelihood of occurrence is possible given the broader extent of water ponding at the wall from the central spigot position that the paste is discharged from. | с | 3 | 13 (M) |
| Paste Disposal | Dam wall failure - catastrophic | Gross failure of dam wall leading to uncontrolled release of stored tailings and associated solutions. Mitigated by geotechnical investigation, design and construction to achieve a FoS above generally accepted guidelines. Operational processes use wall spigot discharge (no water near the dam wall). Emergency spillway to protect wall in the event of excess water/solution on surface. Regular site and independent inspections/audits of wall. Instrumented piezometers and minimum 2 x shiftly inspections. Freeboard controls - no tailings deposition when freeboard less than specified levels. Mitigating controls would include evacuation of downstream areas. Credible consequence of gross dam wall failure would be slumping of tailings and minor spread of solution affecting an area downslope until the beach was formed and possibly beyond the project area. Probability of this occurring is rare. | E | 3 | 20 (L) |
| Paste Disposal | Over-topping | Poor operating practices or a major rainfall event and/or failure of clean water diversions. Addressed by: dam design; operating practices; clean water diversion design, construction and regular monitoring; emergency pumping and pipework capacity (back to secondary Water Management Facility (WMF)). Credible consequence would be a loss of solution (that would be very dilute in this scenario). Probability of this occurring is rare. | E | 4 | 23 (L) |

| TSF Type | Loss Scenario | Ranking Discussion | P | C | Risk |
|----------------------------|--|--|---|---|-----------|
| Paste Disposal | Failure of the up-slope secondary WMF into the TSF | Gross failure of dam wall leading to uncontrolled release of 3GL of run-off into the TSF. Mitigated by geotechnical investigation, design and construction to achieve a FoS above generally accepted guidelines. Emergency spillway to protect wall in the event of excess water in the secondary WMF. Addressed by: Regular site and independent inspections/audits of wall; Instrumented piezometers and minimum 2 x shiftly inspections; under normal operating conditions some of the volume would be contained within the TSF. Credible consequence of gross dam wall failure would be flow of water into the TSF and subsequent release of solution downstream. Probability of this occurring is rare. | E | 4 | 23 (L) |
| Paste Disposal | Release from pipelines | Failure or damage of pipeline, possibly arising due to the high pressures required for pumping - addressed by design and quality of construction; flow meters capable of detecting leakage; regular inspections of pipelines; secondary containment (trenches and bunds) Credible consequence would be release of paste leading to minor downstream release if the leak goes undetected for an extended period. Likelihood of this occurring would be Possible | с | 4 | 18 (L) |
| Filtered Tailing (Cake) | Uncontrolled seepage from stockpile area | Inability of water control structures to contain run-off as per design and a release to surface/ground waters. Mitigated by geotechnical investigation, design and construction to achieve required permeability levels/drainage lines, construction quality confirmation, emplacement of tailings at nominated water contents. Downstream monitoring bores to detect leakage and allow for pumping/return of solution. Credible consequence of uncontrolled seepage would be low flows - so it is likely that the quantum of harm will be low and based on the construction and operation controls - the likelihood of occurrence is Rare. | E | 5 | 25 (L) |
| Filtered Tailing (Cake) | Dam wall failure - catastrophic | Not a credible loss scenario | | | |
| Filtered Tailing (Cake) | Over-topping | Poor operating practices or a major rainfall event and/or failure of clean water diversions leads to gross surface flows from the tailings storage area. Addressed by: drainage design; operating practices; clean water diversion design, construction and regular monitoring; emergency pumping and pipework capacity (back to secondary Water Management Facility (WMF)). Credible consequence would be a migration of tailings (as a sediment) which would lead to longer term contamination downstream of the TSF (more general levels of harm than release of dilute solution so a level 3 consequence). Probability of this occurring is rare. | E | 3 | 20 (L) |

| TSF Type | Loss Scenario | Ranking Discussion | P | C Ris | sk |
|---|--|--|---|------------|----|
| Filtered Tailing (Cake) | Failure of the up-slope secondary WMF into the TSF | Gross failure of dam wall leading to uncontrolled release of 3GL of run-off into the TSF. Mitigated by geotechnical investigation, design and construction to achieve a FoS above generally accepted guidelines. Emergency spillway to protect wall in the event of excess water in the secondary WMF. Addressed by: Regular site and independent inspections/audits of wall; Instrumented piezometers and minimum 2 x shiftly inspections; under normal operating conditions the entire volume would be contained within the TSF. Credible consequence of gross dam wall failure would be flow of water into and across the TSF and subsequent release of tailings as a sediment contamination downstream. Probability of this occurring is rare. | E | 3 2((L | - |
| Filtered Tailing (Cake) | Spillage from conveyors | A worst case scenario would be for a spillage to occur from a conveyor as it crosses a water course. This would lead to some dry material in a drainage line requiring clean up. If it occurs during a period when there are flows in the drainage line – then a small amount of contaminant could leave the site – at about a level 4 type loss. Mitigated by conveyor design (with spill trays), regular inspections, fixed cameras (at crossings), rip and slip conveyor detection and physical inspections to meet statutory requirements (shiftly inspection). Possibility with these measures in place is unlikely. | D | 4 17 (L | |
| Filtered Tailing (Cake) | Dust make from stockpiled tailings | Dust generated from stockpiled tailings migrating off site and leading to contamination. Addressed by monitoring, dust control devices, emplacement to minimise wind fetch, progressive rehabilitation. Likely that this dust will not be able to be completely controlled and so will lead to downstream contamination to a low level - but likely to occur as a low level (chronic) issue during the TSF's operation. | B | 4 (№ | |
| Co Mixing - waste and filtered tailings | Uncontrolled seepage from Dam | Inability of water control structures to contain run-off as per design and a release to surface/ground waters. Mitigated by geotechnical investigation, design and construction to achieve required permeability levels/drainage lines, construction quality confirmation, emplacement of tailings at nominated water contents. Downstream monitoring bores to detect leakage and allow for pumping/return of solution. Credible consequence of uncontrolled seepage would be low flows - so it is likely that the quantum of harm will be low and based on the construction and operation controls - the likelihood of occurrence is Unlikely. | D | 5 24 (L | |
| Co Mixing - waste and filtered tailings | Dam wall failure - catastrophic | Not a credible loss scenario | | | |

| TSF Type | Loss Scenario | Ranking Discussion | Ρ | C | Risk |
|---|--|--|---|---|-----------|
| Co Mixing - waste and filtered tailings | Over-topping | Poor operating practices or a major rainfall event and/or failure of clean water diversions leads to gross surface flows from the tailings storage (waste rock) area. Addressed by: drainage design; operating practices; clean water diversion design, construction and regular monitoring; emergency pumping and pipework capacity (back to secondary Water Management Facility (WMF)). Credible consequence would be a migration of tailings (as a sediment) which would lead to longer term contamination downstream of the TSF (more general levels of harm than release of dilute solution so a level 3 consequence). Probability of this occurring is rare. | E | 3 | 20 (L) |
| Co Mixing - waste and filtered tailings | Failure of the up-slope secondary WMF into the TSF | Gross failure of dam wall leading to uncontrolled release of 3GL of run-off into the TSF/Waste Rock emplacement. Mitigated by geotechnical investigation, design and construction to achieve a FoS above generally accepted guidelines. Emergency spillway to protect wall in the event of excess water in the secondary WMF. Addressed by: Regular site and independent inspections/audits of wall; Instrumented piezometers and minimum 2 x shiftly inspections; under normal operating conditions the entire volume would be contained within the TSF. Credible consequence of gross dam wall failure would be flow of water into and across the TSF and subsequent release of tailings as a sediment contamination downstream. Probability of this occurring is rare. | E | 4 | 23 (L) |
| Co Mixing - waste and filtered tailings | Release from pipelines | Not a credible loss scenario | | | |
| Co Mixing - waste and filtered tailings | Dust make from stockpiled tailings | Dust and noise (from crushing) generated from stockpiled tailings migrating off site and leading to contamination. Addressed by monitoring, dust control devices, emplacement to minimise wind fetch, progressive rehabilitation. Likely that this dust will not be able to be completely controlled and so will lead to downstream contamination to a low level - but likely to occur as a low level (chronic) issue during the TSF's operation. | В | 4 | 14 (M) |

R= Risk - Ranking basis 1 (highest risk) to 25 (lowest risk).

Risk rankings defined as 1 to 6 – High; 7 to 15 - Medium (or ALARP) and 16 to 25 - Low.

6 MONITOR AND REVIEW

6.1 NOMINATED CO-ORDINATOR

The nominated client review facilitator is Rod Smith - General Manager NSW, LFB Resources NL.

It is understood the nominee will co-ordinate the inclusion of the key potential environmental issues into the various studies undertaken as part of the EIS and the overall LFB Resources NL management systems.

6.2 COMMUNICATION AND CONSULTATION

Consultation, involvement of personnel (LFB Resources NL and their specialists) and communication of the process and outcomes of the TSF RA are intended to be achieved by the inclusion of this report and the relevant specialist assessments addressing the key potential environmental issues in the EIS, and consideration of the report's outcomes in the overall LFB Resources NL management systems to be implemented for the .

6.3 CONCLUDING REMARKS

The risk assessment process conducted by the team was aligned with AS/NZS ISO 31000:2018 and MDG1010 *Minerals Industry Safety and Health Risk Management Guideline* (Department of Trade and Investment, 2011), with the intention of identifying the key potential environmental issues for the Project.

RM would like to thank all of the personnel who contributed to the risk assessment in particular those personnel from LFB Resources NL who prepared source material for the team session.

Peter Standish, March 2018

7 ATTACHMENT A – DEFINITIONS

| ALARP | "As Low As Reasonably Practicable". The level of risk between tolerable and intolerable levels that can be achieved without expenditure of a disproportionate cost in relation to the benefit gained. | |
|-----------------------|---|--|
| AS/NSZ ISO 31000:2018 | Australian Standard/New Zealand Standard on Risk Management (see references in Section 6). | |
| Cause | A source of harm. | |
| Control | An intervention by the proponent intended to either Prevent a Cause from becoming an incident or to reduce the outcome should an incident occur. | |
| EARs. | Environmental Assessment Requirements. | |
| ERA | Environmental Risk Assessment. | |
| Geomet | Common short form for describing the science of/professionals involved in Geological Metallurgy. | |
| MDG1010 | Department of Primary Industries guideline on risk management (see references in Section 6). | |
| Outcome | The end result following the occurrence of an incident. Outcomes are analogous to impacts and have a risk ranking attached to them. | |
| Personnel | Includes all people working in and around the site (e.g. all contractors, sub-contractors, visitors, consultants, project managers etc.). | |
| Practicable | The extent to which actions are technically feasible, in view of cost, current knowledge and best practices in existence and under operating circumstances of the time. | |
| RA | Abbreviation for Risk Assessment | |
| Review | An examination of the effectiveness, suitability and efficiency of a system and its components. | |
| Risk | The combination of the potential consequences arising from a specified hazard together with the likelihood of the hazard actually resulting in an unwanted event. | |
| RM | An abbreviation used in place of Risk Mentor Pty Ltd. | |
| TSF | Abbreviation for Tailings Storage Facility. | |

8 ATTACHMENT B - ISSUE IDENTIFICATION RESULTS

The output from the team's analyses which were noted as being useful inputs to other EIS studies or operational phase activities are presented below.

| Ref | Issue | Comment on Current Controls |
|--------|---|---|
| TSF001 | Design - competence and reputation of design engineer producing a robust TSF design | CVs to be included |
| TSF002 | Location of TSF - in the headwaters of the Belubula River - is it the most suitable location? | TSF Design Report |
| TSF003 | Failure impacts on river health population and downstream users - particularly Carcoar Dam | TSF Design Report Geochemistry input needed |
| TSF005 | Permeability of the inside of the dam (wall and floor) | TSF Design Report Geotech analysis |
| TSF006 | Seepage - do we understand how much will occur, what the flow paths are and what the quality of the seepage will be (Confidence in ground and surface water modelling) | TSF Design Report Geotech analysis Ground water Surface Water Geochemistry |
| TSF007 | Peer review of the designs (competence and reputation of the peer reviewer) | CVs to be included |
| TSF009 | Legacy contamination of site and ongoing seepage issues | As for TSF006 Design and peer review Mine Closure/Rehabilitation Plan Ground Water study |
| TSF010 | Seepage to meet EPA requirements | For EIS - Geochemistry and Ground Water studies |
| TSF011 | Cyanide processing and effects of tailings not well understood by community | Consultation TSF Design Report EIS Commentary |
| TSF012 | Tailings geochemistry - accuracy and confidence in the planned detox process (test work and outcomes) | TSF Design Report Geochemistry Processing/metallurgy |
| TSF013 | Rehabilitation and closure - ensuring constructed to enable effective capping and produce a stable landform at the end of mine life | Mine Closure/Rehab TSF Design Report |
| TSF014 | Tailings metallurgy (sizing and characteristics of the material post thickening and settling characteristics of the dam) | TSF Design Report Geochemistry processing/metallurgy |
| TSF015 | Construction - quality of dam and floor and contractor personnel participating (QA/QC) (including estimating amount(s) and types of material required to meet permeability targets). | DFS TSF Design Report (discussed) |
| TSF016 | Operation - robust procedures depositing tailings to meet design requirements (QA/QC) | DFS TSF Design Report (discussed) |
| TSF017 | Robust change management to address any operational requirements which require variance to intent of TSF design | Not required - sits in next stage management plan requirements |
| TSF018 | Changes in personnel lead to corporate memory loss - and a variance from TSF deposition practices/procedures on site | Not required - sits in next stage management plan requirements |

Table 9 – Issues Register

| Ref | Issue | Comment on Current Controls |
|--------|---|--|
| TSF019 | Human error/processing issues leading to failure to | Not required - sits in next stage |
| | effectively detoxify tailings | management plan requirements |
| TSF020 | Demonstrating that Regis is meeting leading practice in regards to tailings / TSF management | TSF Design Report |
| TSF021 | Dust control during construction and operations | Air quality |
| | (processing to achieve laminar rather than | TSF Design Report |
| | channeled flow of fluids on surface) | Deposition Strategy – Operations and maintenance manual |
| TSF022 | Surveillance and monitoring of TSF during | TSF Design Report |
| | operations | Ongoing guidelines in management plans |
| TSF023 | Visual amenity aspects of the TSF | Visual assessment |
| TSF024 | Accuracy of water balance (overall process - getting | Ground water |
| | it right between the pit, plant and TSF) | Surface water |
| | | Processing metallurgy |
| T0500- | | Management Plan |
| TSF025 | Change in tailings characteristics (e.g. when | Processing metallurgy Geochem |
| | processing a different ore stream) | |
| | | Ongoing Geomet modelling (mine planning) |
| | | Operations and maintenance manual |
| TSF026 | Future modifications of tailings dam (increasing | Outside - addressed by |
| | capacity) | modified/additional consent |
| TSF027 | Considering different tailings processes (slurry vs | Covered |
| | dry stacking) | |
| TSF028 | Water recovery from TSF | Surface Water |
| | | TSF Design Report |
| | | Process design |
| | | Operations and maintenance manual |
| TCE020 | | Management Plan |
| TSF029 | Emergency Spillway - ability to demonstrate conformance with design standards and criteria | TSF Design Report |
| | (will it provide a valid contingency in an extreme | |
| | event) | |
| TSF030 | Relatively robust operation of downstream vs | TSF Design Report |
| | upstream lifting - determination in design and what | |
| | can flow from that | |
| TSF031 | Ability to intercept seepage at a secondary and | TSF Design Report |
| | tertiary level | Ground Water |
| TSF032 | Emergency action plan - warning systems and spill | TSF Design Report |
| | response capability | |
| TSF033 | Wildlife - preservation and protection of terrestrial | Biodiversity |
| | and avian fauna | TSF Design Report |
| | | Geochem Air Quality |
| TSF034 | Clean water diversions around dam - capacity and | Air Quality Surface Water |
| 151054 | design | Closure Planning |
| TSF035 | Wall design Factor of Safety (to meet or exceed standards) | TSF Design Report |
| TSF036 | Understanding of management commitments to | Management plans |
| | operational challenges (having Trigger Action | |
| | Response Plans that require ceasing plant | |
| | operation when detox system is unavailable etc.) | |

| Ref | Issue | Comment on Current Controls |
|--------|---|--|
| TSF037 | Inexperienced people in supervisory roles - not understanding implications of tactical decisions on back shifts | Management plans |
| TSF038 | Applying learning from other TSF history | TSF Design Report |
| TSF039 | Sabotage of dam | Management plans |
| TSF040 | Seismic event | TSF Design Report |
| TSF041 | Pipeline delivery failure, release and detection | TSF Design Report Management plans |
| TSF042 | Return pipeline failure, release and detection | TSF Design Report Management plans |
| TSF043 | Operator health and safety (width of crests to meet mobile equipment requirements, life saving/rescue for persons falling into dam) | TSF Design Report Management plans |
| TSF044 | Public health and safety - inadvertent access to the dam by third parties | TSF Design Report Management plans |
| TSF045 | Exposure to tailings - are there acute or long term impacts related to worker/community health | Management plans Processing, metallurgy, geochemistry |
| TSF046 | Size and scale of dam - potential threat levels (is there a relationship between dam size and failure frequency) | TSF Design Report |
| TSF047 | Impacts on natural springs and their downstream users | Ground water Surface water TSF Design Report Geochemistry |
| TSF048 | Impact of dam on catchment and downstream water run-off | Ground water Surface water TSF Design Report Geochemistry |
| TSF049 | Deliverability challenges - TSF not constructed in time to meet project requirements | DFS Execution studies TSF Design Report QA/QC in management plans |
| TSF050 | Conformance with Australian Government Tailings Management Leading Practice Sustainable Management Guideline | TSF Design Report TSF Risk Analysis |
| TSF051 | Options assessment (reviewing Drew's work) | TSF Design Report |
| TSF052 | Geochem discussion - Questions about element levels. Controls will be seepage capture and return. | TSF Design Report to describe the length of time to drain for an encapsulated TSF. Noted that the pipeline failure issues will cover the return flows of contaminants from the downslope pond. |
| TSF053 | Complication related to the under-floor drainage of the dam | TSF Design Report |

About Your Report

Your report has been developed on the basis of your unique and specific requirements as understood by *RM* and only applies to the subject matter investigated. Your report should not be used or at a minimum it MUST be reviewed if there are any changes to the project and Key Assumptions. *RM* should be consulted to assess how factors that have changed subsequent to the date of the report affect the report's recommendations. *RM* cannot accept responsibility for problems that may occur due to changed factors if they are not consulted.

To avoid misuse of the information contained in the report it is recommended you confer with *RM* before passing your report on to another party who may not be familiar with the background and the purpose of the report. Your report should not be applied to any project other than that originally specified at the time the report was issued.

Costly problems can occur when other design professionals develop their plans based on misinterpretations of the report. To help avoid misinterpretations of the report, retain **RM** to work with other professionals who are affected by the report. Have **RM** explain the report implications to professional affected by them and then review plans and specifications produced to see how they have incorporated the report findings.

The report as a whole presents the findings of the site specific assessment and the report should not be copied in part of altered in any way.

RM is familiar with a variety of techniques and approaches that are used to identify and reduce a broad range of risks over the life of projects and operations. It is common that not all approaches will be necessarily dealt with in your report due to concepts proposed, recommendations by the team at the time or the scope determined by you. Speak with *RM* to develop alternative approaches to problems that may be of genuine benefit both in time and cost.

Reporting relies on:

- interpretation of factual information based on judgement and opinion;
- valid and factual inputs supplied by all third parties;
- key assumptions outside the influence of *RM*; and
- the result of any team based approach to review the topic and is therefore not the result of any one individual or organisation (including *RM*).

As such, any uncertainty may result in claims being lodged against consultants which are unfounded. To help prevent this problem, a number of clauses have been developed for use in contracts, reports and other documents. Responsibility clauses do not transfer appropriate liabilities from *RM* to other parties but are included to identify where *RM'* responsibilities begin and end. Their use is intended to help all parties involved to recognise their individual responsibilities. Read all documents from *RM* closely and do not hesitate to ask any questions that you may have.

No warranty of representation, either expressed or implied with respect to this document, its quality, accuracy, merchantability or fitness for a particular purpose is made. As a result, this document is provided "as is" and the reader assumes the entire risk as to its quality and accuracy.

In no event will **RM** be liable for direct, indirect, special, incidental or consequential damages resulting from any defect or inaccuracy in the document, even if advised of the possibility of such damages.

The warranty and remedies set forth above are exclusive and in lieu of all others, oral or written or implied. No employee, associate, contractor or other representative of **RM** is authorised to make any modification, extension or addition to this warranty.

No part of this publication may be reproduced, stored in a retrieval system or transmitted in any form or by any means, electronic, mechanical, photocopying, recording, or otherwise, without prior written permission of *RM*.