



# Dewatering Management Plan

**Qantas Flight Training Centre**

**297 King Street and 65 Kent Road**

**Mascot NSW**

Prepared for APP Pty Ltd

16 August 2019

Version 1

# Dewatering Management Plan

297 King Street and 65 Kent Road, Mascot NSW

Prepared for APP Pty Ltd



**Reviewer &  
Approver:**

**Lee Douglass**

Principal Hydrogeologist  
(CEnvP SCP: 40974)



This report has been prepared for Prepared for APP Pty Ltd in accordance with the terms and conditions of appointment for proposal P19130 dated 5 August 2019.

Reditus Consulting Pty Ltd (ABN 34 631 168 502) cannot accept any responsibility for any use of or reliance on the contents of this report by any third party.

---

**Report No:** 19130RP01

---

**Report Date:** 16 August 2019

---

**Revision Text:** Version 1

---





# Table of Contents

<b>Executive Summary .....</b>	<b>i</b>
<b>1. Introduction .....</b>	<b>1</b>
1.1. Objectives.....	2
1.2. Scope of Works .....	3
1.3. Roles and Responsibilities .....	4
1.4. Limitations .....	4
<b>2. Document Review .....</b>	<b>5</b>
<b>3. Proposed Development .....</b>	<b>6</b>
3.1. Development Details .....	6
3.2. Construction Methodology .....	7
3.3. Dewatering Extraction Rate and Duration.....	7
3.4. Discharge Methods .....	8
<b>4. Site Characterisation .....</b>	<b>9</b>
4.1. Summary of Geological Setting.....	9
4.2. Summary of Hydrogeological Setting .....	10
<b>5. Groundwater Take and Drawdown Estimates.....</b>	<b>18</b>
5.1. Summary of Geology and Hydrogeology.....	18
5.2. Conceptual Flow Model.....	18
5.3. Summary of Aquifer Parameters.....	20
5.4. Analytical Model Equations .....	20
5.5. Analytical Assumptions and Input Parameters .....	23
5.6. Summary of Model Results.....	25
<b>6. Legislation, Regulation and Relevant Endorsed Guidelines .....</b>	<b>28</b>
6.1. Environmental Planning and Assessment Act 1979.....	28
6.2. Protection of the Environment Operations (POEO) Act 1997 .....	28
6.3. Bayside Council – Dewatering Discharge Approval / Permit .....	28



6.4.	Water Act 1912 and Water Management Act 2000.....	29
6.5.	NSW Aquifer Interference Policy 2012.....	31
6.6.	Relevant National and NSW EPA Endorsed Guidelines .....	32
<b>7.</b>	<b>Groundwater Impact Assessment.....</b>	<b>33</b>
7.1.	Minimal Impact Considerations.....	33
7.2.	WSP Rules for Water Access Approval.....	35
<b>8.</b>	<b>Draft Water Quality Objectives .....</b>	<b>38</b>
8.1.	Receiving Environment .....	38
8.2.	Adopted Discharge Water Quality Guidelines.....	38
8.3.	Draft Water Quality Objectives - DGVs.....	42
<b>9.</b>	<b>Potential Dewatering Impacts .....</b>	<b>46</b>
9.1.	Receiving Water Quality.....	46
9.2.	Settlement of Unconsolidated Soils .....	48
9.3.	Acid Sulfate Soils .....	48
9.4.	Impact to Water Supply Works and GDEs .....	49
9.5.	Noise, Vibration and Odour .....	49
<b>10.</b>	<b>Management of Potential Impacts .....</b>	<b>50</b>
10.1.	Drawdown.....	50
10.2.	Discharge of Groundwater.....	50
10.3.	Water Treatment – Reverse Osmosis Unit .....	51
10.4.	Noise and Vibration .....	53
10.5.	Odour.....	53
<b>11.</b>	<b>Monitoring Program .....</b>	<b>54</b>
11.1.	Monitoring Frequency and Analysis.....	54
11.2.	Monitoring Locations .....	56
11.3.	Water Sample Collection .....	57
11.4.	Monitoring of Discharge Flow Rate and Groundwater Drawdown .....	58
11.5.	Contingencies .....	58
<b>12.</b>	<b>Records and Reporting.....</b>	<b>60</b>
<b>13.</b>	<b>References .....</b>	<b>61</b>



<b>14. Limitations .....</b>	<b>62</b>
------------------------------	-----------

**Appendix A - Figures**

**Appendix B - Development Application Drawings**

**Appendix C - Summary of Groundwater Analytical Results**

**Appendix D - Groundwater Monitoring Well Construction Logs**



## Executive Summary

Reditus Consulting Pty Ltd (Reditus) were commissioned by APP Pty Ltd to prepare a Dewatering Management Plan (DMP) for the proposed Qantas Flight Training Facility (QFTF) development located at 297 King St and 65 Kent Road, Mascot NSW (the site).

The DMP provides details on the hydrogeological setting, construction design, predictions of groundwater extraction volumes, and assessment of potential dewatering impacts. The DMP also provides management strategies to minimise adverse environmental impacts including environmental control procedures, monitoring program, performance criteria and compliance reporting requirements.

Four (4) main excavations are proposed to facilitate construction of the development, including a pool and three (3) lift shafts. These will be constructed as 'fully tanked', preventing any groundwater inflow or water outflow following completion of the construction works.

Of the four (4) excavations, the Eastern and the Western Carpark Lift Shafts were determined to extend below the groundwater table. These two excavations will require dewatering during the construction period. The Pool and Training Building Lift Shafts were determined not to extend below the groundwater table, therefore do not require dewatering.

Groundwater take estimates were predicted, incorporating both groundwater inflows and matrix removal through excavation. The groundwater inflow was predicted using a steady-state analytical method developed by Marinelli and Niccoli (2000). The following most likely groundwater take estimates were predicted during construction:

Dewatering Area	Predict Inflow Take (ML)	Predicted Matrix Take (ML)	Total Groundwater Take (ML)
Car Park Lift Shaft West	0.443	0.007	0.449
Car Park Lift Shaft East	0.791	0.014	0.805
<b>Total</b>			<b>1.254</b>

Given that groundwater will be intercepted and require dewatering during construction of the two (2) car park lift shafts, the proposed development is considered to be an aquifer inference activity requiring assessment and authorisation (if required) from the WaterNSW under the Water Management Act 2000. As such, WaterNSW requires an application to be submitted for "Approval for Water Supply Works and/or Water Use" (previously known as a Temporary Dewatering Licence).

The purpose of this DMP is to facilitate an application for an "Approval for Water Supply Works and/or Water Use" (previously known as a Temporary Dewatering Licence)' to be submitted to WaterNSW under the Water Management Act 2000. Following assessment of the DMP, WaterNSW will determine if the groundwater take is considered significant enough to warrant approval and issue of a Water Access Licence (WAL) under the Water Management Act 2000. In most cases, WaterNSW will generally not require issue of a WAL for dewatering activities estimated be less than <3ML/yr.

Reditus note that if approval is granted, typically an application for a "new water access licence with a zero share component" will need to be completed and a suitable groundwater entitlement will also need to be obtained from the market to account for the groundwater take. This entitlement must be obtained from within the same groundwater source. This will typically need to be obtained within three months of granting of the Zero Access Licence.

To assist the WaterNSW assessment, the following required information required to support the "Approval for Water Supply Works and/or Water Use" application is listed in the table below.



Checklist Item	Required Information Description	DMP Findings	Relevant Page No:
5.1	Current groundwater levels, preferably based on at least three repeat measurements from at least three monitoring bores and should be used to develop a watertable map for the site and its near environs, be accompanied by an interpretation of the groundwater flow direction from these data, and an assessment of the likely level to which groundwater might naturally rise during the life of the building.	Onsite groundwater elevations have been obtained from 15 onsite monitoring wells and 24 CTP boreholes, on multiple occasions between 7 and 24 January 2019. Groundwater flow direction was inferred to be towards the east, towards Alexandra Canal. Standing groundwater levels measured from monitoring wells ranged between RL 1.31m and RL 3.18m. Levels measured from CTP boreholes ranged between RL 1.4m and RL 3.8m below ground level. The following groundwater levels were reported in the areas of the proposed excavations: <ul style="list-style-type: none"> <li>• Pool: RL 2.06m to RL 2.4m</li> <li>• Training Building Lift: RL 2.1m to RL 3.18m</li> <li>• <b>Car Park Lift West:</b> RL 2.2m to RL 2.5m</li> <li>• <b>Car Park Lift East:</b> RL 2.24m to RL 3.05m</li> </ul> It is the professional experience of Reditus that the groundwater levels in alluvial and aeolian aquifers in the Sydney region (such as the BSA) can vary naturally by $\pm 1$ m or more during prolonged periods of dry or wet weather.	Pg. 11-15 Section 4.
5.2	Predictions of total volume of groundwater to be extracted at the property – the method of calculation and the basis for parameter estimates and any assumptions used to derive the volume are to be clearly documented.	An analytical steady state model was used to predict groundwater extraction volumes, including both that contained in the excavation matrix and inflow during construction. The total groundwater take volume over the excavation and construction period was predicted to be <b>1.254 ML</b> . This includes the matrix volume of groundwater and inflow during construction. No ongoing inflows are predicted as the pool and lift shafts will be “fully tanked”. No other underground structures are proposed.	Pg. 18-27 Section 5.
5.3	Predicted duration of dewatering at the property, noting that temporary dewatering licences are generally issued for no more than 12 months.	The duration of temporary dewatering during construction is expected to be less than 1 month.	Pg. 7-8
5.4	Details of how dewatering volumes are to be measured, e.g. by calibrated flow meter or other suitable method, and of the maximum depth of the proposed dewatering system.	Groundwater extraction volumes are to be measured using a calibrated flow meter (inline Magflow meter). The two (2) excavation areas proposed to be dewatered are to the following depths: <ul style="list-style-type: none"> <li>• <b>Car Park Lift West:</b> RL 1.630m (0.87m below groundwater table)</li> <li>• <b>Car Park Lift East:</b> RL 1.630m (1.42m below groundwater table)</li> </ul>	Pg. 6 & 54
5.5	Details of any predicted impacts or particular issues, e.g. proximity of groundwater dependent ecosystems springs; or water supply losses by neighbouring groundwater user's, potential subsidence impacts on nearby structures or infrastructure.	The closest GDE is located approximately 1.5km southeast (Botany Wetlands), which is hydraulically cross-gradient from the site. The closest water supply works bore (GW027248) was located approximately 220m to the north of the site. Given the predicted drawdown at 60m from the excavation boundary is <0.1m (temporary only), the dewatering works are unlikely to cause a detrimental impact GDEs or water supply works. Groundwater drawdown of <1m is predicted within 2.5m from the site boundary. A temporary drop in the water table of 1m or less is considered unlikely to result in off-site geotechnical settlement impacts. A drawdown monitoring program and contingency recommendation are provided.	Pg. 10-11, 16-17, 34-35



5.6	Details of monitoring proposed during the dewatering program. These should be designed to inform and facilitate the protection of any identified potential impacts.	The requirements for monitoring, management and compliance reporting of potential impacts (including drawdown/settlement, noise, vibration and odour) are detailed in Section 11 of this DMP.	Pg. 54-58
5.7	Details of ambient groundwater quality conditions beneath the property and of any proposed treatment to be applied to pumped water prior to disposal – at a minimum, treatment must be undertaken to remove contaminants, manage pH, reduce suspended solids and turbidity to acceptable levels and ensure that dissolved oxygen levels are compatible with ambient quality requirements in receiving waters. Groundwater cannot be reinjected into an aquifer without the specific approval of, and licensing by, WaterNSW.	Groundwater sampling has been completed on the site (Section 4.2.3). The most recent groundwater sampling and laboratory data from MW01 and MW02 (located within the car park development area) reported concentrations potential contaminants of concern below the adopted ANZG (2018) 95% marine water quality guidelines, with the exception of the following: <ul style="list-style-type: none"> <li>• Arsenic of 27ug/L</li> <li>• Zinc of 1.18mg/L</li> </ul> Reditus note that PFOS was detected at 0.03ug/L, which above the laboratory limit of reporting but below the NEMP 2018 Interim marine guideline of 0.13ug/L. Based on the above concentrations, water treatment will be required. A small commercial grade reverse osmosis (RO) treatment system is recommended to achieve stormwater discharge criteria or onsite reuse. Water treatment (Section 10.3) and water quality objectives (Section 8) are provided in the DMP. Groundwater re-injection is not currently proposed, however, is recommended as a contingency should offsite drawdown approach specified limits or required under an Acid Sulfate Soil Management Plan.	Pg. 15-16, 51-53
5.8	Details of how reporting will occur during and following the dewatering program, to confirm that predicted quantities and quality objectives were met; and that upon completion, the surrounding groundwater levels have recovered.	Weekly dewatering reports summarising water level monitoring are recommended. A "Completion Report" detailing the volume of water taken and groundwater condition post dewatering activities, will be provided to the WaterNSW.	Pg. 60
5.9	Description of the method of dewatering and related construction including any proposal to use temporary piling or support walls and the relative depths thereof.	The proposed construction of the pool and lift shafts will be "fully tanked" and water tight, preventing any ongoing groundwater take. It is anticipated that dewatering will commence following the completion of sheet pile walls (or equivalent temporary sheet walls) around the excavation perimeter. Groundwater is proposed to be extracted using a series of spearpoints installed around the perimeter of the excavation, to approximately 0.5m below the depth of the proposed excavation of RL1.630m. Each of the spearpoints will be connected to a header main around the site perimeter, with water extracted via a vacuum pump to ensure a groundwater head at RL 1.630m.	Pg. 6-10



## 1. Introduction

Reditus Consulting Pty Ltd (Reditus) were commissioned by APP Pty Ltd to prepare a Dewatering Management Plan (DMP) for the proposed Qantas Flight Training Facility (QFTF) development located at 297 King St and 65 Kent Road, Mascot NSW (the site). The proposed development involves the construction of the following:

- 297 King Street Mascot (Lot 4 DP234489):
  - Flight Training Centre (FTC) Building, including four (4) levels of commercial space, a Hall Room and Pool.
  - The major below ground excavations include the Pool and one Lift Shaft within the FTC Building.
- 65 Kent Road Mascot (Lot 133 DP659434 & Lot B DP164829):
  - Above ground Car Park of 12 levels.
  - The major below ground excavations include two (2) Lift Shafts, identified as the Eastern Lift Shaft and the Western Lift Shaft.

Figure 1, **Appendix A**, identifies the site location and surrounding features, and Figure 2, **Appendix A** details the proposed development site layout. The site details are summarised in Table 1-1 below.

**Table 1-1: Site Identification Details**

Site Characteristics	Details
<b>Street Address</b>	297 King St and 65 Kent Road, Mascot NSW
<b>Lot &amp; Deposited Plan</b>	<ul style="list-style-type: none"><li>▪ Lot 133 DP 659434;</li><li>▪ Lot B DP 164829;</li><li>▪ Lot 1 DP 202747;</li><li>▪ Lot 4 DP 234489; and</li><li>▪ Lots 2-5 DP 234489</li></ul>
<b>LGA</b>	Bayside Council
<b>Zoning</b>	IN1 – General Industrial under the Botany Bay Local Environmental Plan 2013
<b>Site Coordinates to the approximate centre of the site (GDA94-MGA55)</b>	Easting: 332273 Northing: 6244521
<b>Site Area</b>	Total: 5.417 ha Development Footprint: 2.807 ha
<b>Excavation Areas</b>	Pool: 200m <sup>2</sup> Training Building Lift Shaft: 21m <sup>2</sup> Car Park Lift Shaft West: 30.7m <sup>2</sup> Car Park Lift Shaft East: 40m <sup>2</sup>



Four (4) main excavations are proposed to facilitate construction of the development, including a pool and three (3) lift shafts. These will be constructed as 'fully tanked', preventing any groundwater inflow or water outflow following completion of the construction works.

Of the four (4) excavations, the Eastern and the Western Carpark Lift Shafts were determined to extend below the groundwater table. These two excavations will require dewatering during the construction period. The Pool and Training Building Lift Shafts were determined not to extend below the groundwater table, therefore do not require dewatering for construction.

Given that groundwater will be intercepted and dewatered during construction, the proposed development is considered to be an aquifer inference activity requiring authorisation from the WaterNSW under the Water Management Act 2000.

Reditus notes that the WaterNSW requires an application to be submitted for all dewatering activities, including those estimated be less than <3ML/yr (which was a former threshold for application requirement up to Dec 2015). Following WaterNSW's review and assessment of the application, a Temporary Dewatering Licence or Water Access Licence (WAL) will not generally required if the total groundwater take is <3ML/year.

In order to submit an application for "Approval for Water Supply Works and/or Water Use" (previously known as a Temporary Dewatering Licence), mandatory information is required to be provided to the WaterNSW for assessment in the form of a Dewatering Management Plan (DMP), including those estimated be less than <3ML/yr. This mandatory information has been summarised within the WaterNSW "Mandatory Assessment Requirements for Groundwater Approval (Dewatering)" checklist, which is summarised in the executive summary of this DMP.

Reditus note that if approval is granted and a WAL issued, typically an application for a "new water access licence with a zero share component" will need to be completed and a suitable groundwater entitlement will also need to be obtained from the market to account for the groundwater take. This entitlement must be obtained from within the same groundwater source. This will typically need to be obtained within three months of granting of the Zero Access Licence.

## 1.1. Objectives

Dewatering activities have the potential to impact the surrounding environment, primarily associated with:

- Potential settlement issues as a result of groundwater drawdown outside the site.
- Potential groundwater drawdown impacts on surrounding water supply works (e.g. domestic bores) or environmental groundwater uses.
- Potential issues with groundwater drawdown in acid sulfate soil environments.
- Potential mobilisation and migration of contamination from offsite sources.





The primary objectives of the DMP are to:

- Provide details on the hydrogeological setting of the site and a summary of key environmental factors relevant to dewatering with specific focus on water quality at the site;
- Provide details of the proposed development layout, construction design and dewatering methods;
- Predict dewatering extraction volumes required for the development works during construction;
- Determine the potential impacts of the dewatering activity to groundwater dependent ecosystems (GDEs), springs, water supply works and potential for subsidence impacts on nearby structures or infrastructure;
- Provide management strategies to minimise adverse environmental impacts; and
- Establish environmental control procedures, monitoring program, performance criteria and compliance reporting to assess the potential impacts of extracted groundwater on the receiving environment and the effectiveness of implemented controls.

## 1.2. Scope of Works

To meet the above objectives, the following scope of work was undertaken:

- A desktop site assessment, including review of previous reports where available;
- A review of relevant policy, regulations and guidelines;
- Review of construction proposal details relevant to dewatering and proposed dewatering methodology;
- Development of groundwater elevation contour plan, interpretation of groundwater flow direction and assessment of the likely level fluctuations during the life of the building;
- Develop conceptual flow model to replicate the proposed excavation activity. This will be a steady state model and will predict groundwater inflow volumes at the proposed basement excavation level during excavation:
  - Completion of analytical equations to derive groundwater extraction volumes using a range of representative aquifer parameters from published literature values and site specific data; and
  - Estimate volume of groundwater required to be removed during the dewatering process and assess the likely impacts of the dewatering activities on other groundwater users.
- Specify the discharge water quality criteria, anticipated treatment requirements, sampling frequency and compliance reporting requirements; and
- Preparation of this Dewatering Management Plan.



### **1.3. Roles and Responsibilities**

The Principal Contractor will be responsible for implementing the appropriate management of dewatered groundwater as detailed in this document. It must be noted that the DMP is not inclusive of all conditions of consent in relation to dewatering and groundwater management, and that the Principal Contractor is responsible for making itself aware of, and complying with, all relevant conditions of the permits, licenses and approvals referred to in Section 6.

### **1.4. Limitations**

A detailed statement of limitations for this report is provided in Section 14.

This report is based on the Scope of Work outlined in Section 1.2. Reditus prepared this report in a manner consistent with the normal level of care and expertise exercised by members of the environmental assessment profession.

This report relates only to the objectives stated and does not relate to any other work undertaken for the Client (APP Pty Ltd). It is a report based on the information reported in previous environmental assessments by others, and data made available to Reditus. These conditions stated in this report may change with time and space.

All conclusions regarding the property area are the professional opinions of Reditus, subject to the qualifications in the report. Whilst normal assessments of data reliability have been made, Reditus assumes no responsibility or liability for errors in any data obtained from regulatory agencies, statements from sources outside of Reditus, or developments resulting from situations outside the scope of this project. The client acknowledges that this report is for the exclusive use of the client.



## 2. Document Review

The following documents specific to the site were provided to Reditus for preparation of this DMP:

- Noxongiffen (29 May 2019) Qantas Group Flight Training Centre & Carpark – Preliminary Architectural Drawings;
- Arcadis (7 June 2019) Environmental Site Assessment, Qantas Flight Training Centre and Carpark, 297 King Street Mascot NSW (ref: 10026436RP01);
- Douglas Partners (8 February 2019) Report on Geotechnical Investigation Proposed Flight Training Centre (ref: 85777.15 R.001);
- Norman Disney & Young (20 May 2019) Qantas Group Flight Training Centre – Hydraulic Services Plans;
- Enstruct Group (20 May 2019) Qantas Group Flight training Centre – Structural, Stormwater & Pile Plans; and
- Land Partners (5 June 2019) Detail Survey of Qantas Catering Facility Carpark Area (ref: SY074560.00; rev: F)



## 3. Proposed Development

### 3.1. Development Details

Based on the supplied drawings, the proposed development involves the construction of the following:

- 297 King Street Mascot (Lot 4 DP234489):
  - Flight Training Centre (FTC) Building, including four (4) levels of commercial space, a Hall Room and Pool.
  - The major below ground excavations include the Pool and one Lift Shaft within the FTC Building.
- 65 Kent Road Mascot (Lot 133 DP659434 & Lot B DP164829):
  - Above ground Car Park of 12 levels.
  - The major below ground excavations include two (2) Lift Shafts, identified as the Eastern Lift Shaft and the Western Lift Shaft.

Four (4) main excavations are proposed to facilitate construction of the development, including a pool and three (3) lift shafts. These will be constructed as 'fully tanked', preventing any groundwater inflow or water outflow following completion of the construction works. Some minor localised footing excavation and capping beam excavation will be required, however, it is not expected to intercept groundwater.

Of the four (4) excavations, the Eastern and the Western Carpark Lift Shafts were determined to extend below the groundwater table. These two excavations will require dewatering during the construction period. The Pool and Training Building Lift Shafts were determined not to extend below the groundwater table, therefore do not require dewatering for construction.

In order to provide a stable working surface and to allow localised deeper excavations, any water table will need to be lowered by a minimum of 0.25m below the bulk excavation level (BEL).

The surface elevations, finished floor levels (FFL) and BEL are provided in Table 3-1 below.

**Table 3-1: Summary of Proposed Excavation Parameters**

Descriptions	Pool	Training Building Lift Shaft	Carpark Lift Shaft West	Carpark Lift Shaft East
Excavation Footprint Area (m2)	20	21	30.7	40
Site Surface Elevation (RLm AHD)	5.7	5.7	5.83	5.83
Basement Finished Floor Level (RLm AHD)	3.5	3.5	2.49	2.49
Estimated Bulk Excavation Level (RLm AHD)	3.2	3.2	1.63	1.63



The proposed excavation footprint is provided in Figure 2, **Appendix A**. Copies of the architectural drawings are provided in **Appendix B**.

### 3.2. Construction Methodology

The proposed construction is of a “fully tanked” water tight structure (including the pool and lift shafts).

The excavation are likely to be shored using 4mm steel sheet piles around the excavation perimeter (or equivalent sheet shoring), extending approximately 2.0m below the BEL. While the shoring will also serve to minimise the ingress of groundwater it does not necessarily provide a 'water tight excavation', as water entry will still occur through sheet joints and the excavation base.

Dewatering is proposed to commence following the completion of shoring walls. Groundwater is proposed to be extracted using a series of spearpoints around the perimeter of the excavation.

Each of the spearpoints will be connected to a header main around the site perimeter. The header line is then connected to a settlement tank and treatment system prior to proposed dewatering. Reinjection is currently not proposed.

From an environmental perspective, the proposed tanked construction method is strongly recommended as it is effective in:

- Mitigating the risk of environmental impacts associated with drawdown of the water table, and the potential settlement of unconsolidated soils;
- Reducing the volume of extracted groundwater to be discharged (typically) off-site, which often requires treatment and has the potential to adversely impact the receiving environment.

Irrespective of the method, the dewatering depth shall be minimised to the extent practicable to reduce the volume of water to be extracted and to limit groundwater drawdown.

Dewatering is likely to be required to operate 24 hours a day / seven days a week to maintain the water table at operational levels during the construction works.

### 3.3. Dewatering Extraction Rate and Duration

The uncertainty around the final dewatering methods prevent absolute quantitative assessment of the pumping rates and project volumes. The many variables involved in dewatering make predicting flow rates problematic. These variables include variations in recharge rates, effects of varying geology on hydraulic conductivity and soil porosity, and natural and built hydraulic barriers and recharge zones (including Alexandria Canal, Mill Stream, Lachlan Ponds and Botany Bay).

The approximate duration to complete the necessary excavation works and tanked construction is 2 weeks for each excavation area and construction component.

Dewatering is likely to be required continuously until the lift shafts are constructed and watertight and there is sufficient built loading to neutralise hydrostatic pressure. To minimise interruptions to the project and unnecessary expenditure, it is recommended that extraction pumps that can cater for low to high flow rates rather



than mobilising multiple pumps that may not be required if lower flows are encountered.

The predicted dewatering extraction rate is provided in Section 5 below. In summary, the steady-state groundwater extraction rate is predicted to be approximately 1 L/s (totalling 1.23ML over the construction period).

### **3.4. Discharge Methods**

#### **3.4.1. Option 1 – Discharge to Stormwater**

Approval shall be obtained from Bayside Council (Council) to direct dewatered and treated groundwater to the stormwater network. Dewatered groundwater is expected to be directed to the stormwater drain entry point along King Street, located directly in front of the site. Direct connection to stormwater is a preferred option however the presence of underground stormwater channels for direct connection adjacent to the site is unknown.

Treatment of extracted groundwater will be required during the proposed dewatering program to improve the water quality and minimise potential impacts to the receiving waters relevant details are provided in Section 10. The water quality of the extracted groundwater shall be assessed prior to discharge to the stormwater network, and then weekly thereafter during its release to monitor the waters suitability for continuous discharge. This monitoring will guide the initial type and level of treatment required to minimise environmental risks associated with the waters release, and reassessment of the treatment measures during the dewatering program.

#### **3.4.2. Option 2 – Onsite Reuse**

Alternatively, treated groundwater may potentially be used for onsite construction purposes (i.e. dust suppression, washing) following treatment. Treatment of extracted groundwater will be required to improve the water quality and minimise potential impacts to the potential receptors. The water quality of the extracted groundwater shall be assessed prior to reuse. This monitoring will guide the initial type and level of treatment required to minimise environmental risks associated with the waters release, and reassessment of the treatment measures during the dewatering program.

#### **3.4.3. Option 3 – ReInjection**

Reinjection of groundwater may be required to control drawdown effects, to mitigate potential Acid Sulfate Soil generation effects and/or settlement effects.

Treatment of extracted groundwater will be required to improve the water quality and minimise potential impacts to the potential receptors prior to re-injection.



## 4. Site Characterisation

Previous geotechnical and environmental investigations have been completed at the site which provide an understanding of the site geology and hydrogeology. A summary of the geological and hydrogeological setting is provided in Sections 4.1 and 4.2 below.

### 4.1. Summary of Geological Setting

The site is situated on Quaternary estuarine deposits comprising silty to peaty quartz sand, silt and clay. The site is underlain by Botany Sand which is known to be highly permeable to groundwater.

Review of the Sydney Geological Map Sheet 9130, 1:100 000 Edition 1, 1983 (Dept of Mineral Resources, 1983) indicated that the Site is underlain by Quaternary aged dune deposits of the Botany Sands. These typically comprise medium to fine grained 'marine' sand with podzols.

The thickness of the sediments ranges from approximately 10m around the perimeter of the basin to greater than about 60 m in parts. The thickness of sediments in the area of the site is estimated to be of the order of 20 to 30m.

Typically the Botany Sand formation overlies the Hawkesbury Sandstone, which comprises medium to coarse grained quartz sandstone, very minor shale and laminite lenses.

The Soil Conservation Service of NSW Sydney 1:100,000 Soil Landscapes Series Sheet 9130 ('SCS, 9130') indicates that the Aeolian landscape at the site likely comprises the Tuggerah soil landscape. The Tuggerah landscape typically comprises gently undulating to coastal dune fields, with slope gradients between 1-10%, with deep podzols on dunes and podsol/humus intergrades on swales. These soils are noted to present a wind erosion hazard, salinity, strongly acidic, localised water logging and generally non-cohesive soils.

#### 4.1.1. Site Specific Geology

Arcadis (2019) described the site as fill material varied in thickness. The depth of fill across the site ranged from 1.20m to 3.5m in depth and generally consisted of the following layers:

- Asphalt or concrete hardstand surface;
- Road base consisting of sandy gravels, high compaction, poorly sorted and dry;
- Reworked silty sand, light brown to grey, coarse grained, poorly sorted, some angular gravels. Foreign inclusions including glass fragments, scrap metal, brick fragments, terracotta fragments, woodchips, were evident at some locations; and
- Isolated ash layers were observed in the southernmost carpark in the northeast and northwest corners.





The natural material consisted of silty Sand, silty Clay, clayey Sand, sandy Silt and peat. Generally described as light grey to brown colour.

#### 4.1.2. Acid Sulfate Soils

Acid sulfate soils (ASS) occur predominantly on coastal land with elevations generally below 5m Australian Height Datum (AHD). These soils also occur further inland in saline seepage areas, rivers, lake beds and irrigation channels. Where present, draw-down of the local water table can expose ASS to oxidising conditions creating acidity and mobilising metals at potentially harmful concentrations.

Review of the Botany Bay Acid Sulfate Soil Risk Map (Murphy, 1997) shows the site to be located in an area of X4 disturbed terrain. A review of the Atlas of Australia Acid Sulfate Soils (ASS) map shows the site is situated in a Class B category with a low probability of occurrence (60-70% chance of occurrence) with occurrence across the site.

The Botany Bay Local Environmental Plan 2013 indicated that the site is located in a Soil Class 2 Acid Sulfate Soils area. The description of a Soil Class 2 area is 'works below natural ground surface present an environmental risk and works likely to lower the water table present an environmental risk'.

An ASS investigation was completed by Arcadis (2019) and was summarised as follows:

- 48 samples were analysed and 37 were classified as PASS;
- PASS was generally identified near the fill/natural horizon and likely to be present within undisturbed natural layers of soil;
- ASS was not identified, however, excavation or disturbance of the soils where PAA was identified is likely to encounter ASS; and
- Recommendation for an ASSMP to be developed for the site.

Excavations >1.0m below ground level were determined to potentially encounter PASS. Under Section 6.10 of the LEP, an acid sulfate soil management plan (ASSMP) will be required for these works

## 4.2. Summary of Hydrogeological Setting

The site is located within the southern portion of the Botany Sand Beds (BSB) and associated Botany Sand Aquifer (BSA) (DLWC 2000). There are two main systems operating within the BSB: the shallow unconfined to semi-confined groundwater system within the shallow unconsolidated Quaternary sediments of the BSB and the deeper, confined groundwater system of the Triassic rock formation (Hawkesbury Sandstone) underlying the BSB.

Groundwater immediately underlying the site is anticipated to occur within sand and/or silty sand sediments in the vicinity of the site. Localised layers of low permeability (e.g. clay, peat and layers of localised iron-cemented sand) may act local confining layers. The aquifer is bounded by thick clay deposits in the west, and numerous rock outcrops in the east. Unconsolidated sediments include significant





sand deposits, coffee rock and peat, and are increasingly silty and clayey in the western part of the basin. Paleochannels within these sediments are important groundwater flow conduits, however, depth and channel morphology in some areas are subject to some uncertainty. The inflows, outflows and storage of the BSB define the water balance. Recharge is predominantly through rainfall infiltration.

The maximum aquifer depth is commonly reported as 80 m, with detailed work by Woodward Clyde (1996)<sup>1</sup> indicating the actual paleochannel depth near Botany Bay is approximately 65 m. The thickness of sediments in the area of the site is estimated to be of the order of 20 to 30m.

Based on Reditus' experience of the natural groundwater dynamics in the Botany Sands, the natural variation in groundwater levels varies rapidly in response to climatic conditions and fluctuations of up to 1m are common. Accordingly, a temporary drop in the water table of 1m or less is considered unlikely to result in off-site geotechnical impacts.

It is noted that the BSA is designated as Groundwater Management Area (GMA) by the NSW Office of Water (currently identified as NSW DoPIE-Water). A temporary water restrictions order for the Botany Sands groundwater source has been gazetted (2018) under the Waste Management Act 2000. The taking of water from the water source specified in Schedule 1 is prohibited as specified in Schedules 2 and 3 of the Order.

The site is located within Area 2 of the gazetted prohibition areas. Under Schedule 3, the taking of water from those parts of the Botany Sands Groundwater Source within Area 2 is prohibited for any of the following purposes:

- a) human consumption;
- b) consumption by animals;
- c) domestic purposes;
- d) any other purpose

The prohibition (d) does not apply to the taking of water for remediation, temporary construction dewatering, testing or monitoring purposes.

#### 4.2.1. Site Groundwater Elevations and Inferred Flow Direction

A total of 15 groundwater monitoring wells have been installed and monitored across the site. In addition, 24 Cone Penetrometer Test (CPT) have been completed which have interpreted groundwater water table levels. Locations are provided on Figures 3 & 4, **Appendix A**.

Groundwater monitoring and level measurements have been collected on multiple occasions, between 7 and 24 January 2019.

---

<sup>1</sup> Woodward-Clyde, 1996, ICI Botany Groundwater Stage 2 Survey. Contract S2/C3 Water / Soil Phase 2. Final Report 3390R1-D for ICI Engineering Australia Pty Ltd. August 1996.



A summary of groundwater monitoring wells, CPTs, standing groundwater levels and measurement dates are provided in Table 4-1 below.

**Table 4-1: Summary of Standing Groundwater Measurements**

Monitoring Well / CPT Hole	Measurement Date	Standing Water Level (mbgl)	Standing Water Level (RLm AHD)
MW01	8/01/19	0.975	3.05
MW02	8/01/19	1.418	2.23
MW03	8/01/19	3.497	1.31
MW04	8/01/19	2.244	2.61
MW05	8/01/19	3.553	2.06
MW06	8/01/19	1.896	3.18
MW07	8/01/19	3.340	2.30
MW1	8/01/19	2.55	-
MW2	8/01/19	2.390	-
MW3	8/01/19	2.341	-
MW4	8/01/19	2.375	-
BH1	24/1/19	3.3	2.31
BH6	24/1/19	3.2	1.64
BH8	24/1/19	2.5	2.44
BH12	24/1/19	1.2	2.83
CPT101	7/01/19	3.2	2.4
CPT102	10/01/19	-	-
CPT103	7/01/19	3.0	2.2
CPT104	7/01/19	2.9	2.1
CPT105	8/01/19	2.4	2.5
CPT106	9/01/19	3.4	1.4
CPT107	11/01/19	-	-
CPT108	24/01/19	2.4	2.5
CPT109	9/01/19	-	-
CPT110	9/01/19	1.0	3.0
CPT111	10/01/19	-	-
CPT112	11/01/19	1.0	3.0
CPT113	8/01/19	2.6	2.7
CPT114	11/01/19	2.7	2.4
CPT115	10/01/19	3.5	1.6
CPT116	7/01/19	3.0	2.0
CPT117	8/01/19	2.7	2.2
CPT118	14/01/19	1.2	3.8
CPT119	8/01/19	-	-
CPT120	9/01/19	1.1	2.5
CPT121	9/01/19	1.6	2.2
CPT122	10/01/19	0.7	2.9
CPT123	10/01/19	0.9	3.0
CPT124	21/01/19	1.0	2.7



Groundwater elevation contours and inferred flow direction have been previously reported flowing in easterly direction towards Alexandria Canal and Botany Bay (Arcadis 2019). Copies of the groundwater elevation contours and inferred flow direction is presented in Figure 5, **Appendix A**.

#### 4.2.2. Excavation Area Specific Groundwater Level Conditions

The following sections provide groundwater elevation details within the general region of the four (4) proposed excavation areas.

##### 4.2.2.1. Pool Excavation

The proposed pool excavation and construction is proposed in the southwestern section of the site. The groundwater conditions in this area are represented by the wells and CPTs listed in Table 4-2 below

**Table 4-2: Representative Groundwater Levels at the Pool Excavation**

Monitoring Well / CPT Hole	Measurement Date	Standing Water Level (mbgl)	Standing Water Level (RLm AHD)
MW05	8/01/19	3.553	2.06
MW07	8/01/19	3.340	2.30
BH1	24/1/19	3.3	2.31
CPT101	7/01/19	3.2	2.4
<b>Base of Pool Excavation</b>			<b>3.20</b>

Based on the above groundwater level measurements, the base of the pool excavation is approximately 0.8m above the maximum groundwater level reported in the area.

As such, groundwater is unlikely to be encountered during excavation of the pool and will therefore not require dewatering for construction.

##### 4.2.2.1. Training Building Lift Shaft

The proposed Training Building Lift Shaft excavation and construction is proposed in the southwestern section of the site. The groundwater conditions in this area are represented by the wells and CPTs listed in Table 4-2 below.



**Table 4-3: Representative Groundwater Levels at the Training Building Lift Shaft Excavation**

Monitoring Well / CPT Hole	Measurement Date	Standing Water Level (mbgl)	Standing Water Level (RLm AHD)
MW04	8/01/19	2.244	2.61
MW06	8/01/19	1.896	3.18
BH8	24/1/19	2.5	2.44
CPT104	7/01/19	2.9	2.1
CPT105	8/01/19	2.4	2.5
CPT108	24/01/19	2.4	2.5
CPT117	8/01/19	2.7	2.2
<b>Base of Training Building Lift Shaft Excavation</b>			<b>3.20</b>

Based on the above groundwater level measurements, the base of the Training Building Lift Shaft excavation is approximately 0.02m above the maximum groundwater level reported in the area (noting that MW06 is located 30m upgradient from the proposed lift shaft excavation area). CPT104 is the closest borehole to the Training Building Lift Shaft, which suggests that the groundwater is most likely going to be 1.1m below the base of the excavation

As such, groundwater is unlikely to be encountered during excavation of the pool and will therefore not require dewatering for construction.

#### 4.2.2.1. Carpark Lift Shaft West

The proposed Carpark Lift Shaft West excavation and construction is proposed in the southwestern section of the site. The groundwater conditions in this area are represented by the wells and CPTs listed in Table 4-4 below.

**Table 4-4: Representative Groundwater Levels at the Carpark Lift Shaft West Excavation**

Monitoring Well / CPT Hole	Measurement Date	Standing Water Level (mbgl)	Standing Water Level (RLm AHD)
MW02	8/01/19	1.418	2.23
CPT120	9/01/19	1.1	2.5
CPT121	9/01/19	1.6	2.2
<b>Base of Carpark Lift Shaft West Excavation</b>			<b>1.63</b>

Based on the above groundwater level measurements, the base of the Carpark Lift Shaft West excavation is approximately 0.87m below the maximum groundwater level reported in the area.



As such, groundwater will be encountered during excavation of the Carpark Lift Shaft West and will therefore require dewatering for construction.

#### 4.2.2.1. Carpark Lift Shaft East

The proposed Carpark Lift Shaft East excavation and construction is proposed in the southwestern section of the site. The groundwater conditions in this area are represented by the wells and CPTs listed in Table 4-5 below.

**Table 4-5: Representative Groundwater Levels at the Carpark Lift Shaft East Excavation**

Monitoring Well / CPT Hole	Measurement Date	Standing Water Level (mbgl)	Standing Water Level (RLm AHD)
MW01	8/01/19	0.975	3.05
MW02	8/01/19	1.418	2.23
CPT110	9/01/19	1.0	3.0
CPT120	9/01/19	1.1	2.5
<b>Base of Carpark Lift Shaft East Excavation</b>			<b>1.63</b>

Based on the above groundwater level measurements, the base of the Carpark Lift Shaft East excavation is approximately 1.37m below the maximum groundwater level reported in the area.

As such, groundwater will be encountered during excavation of the Carpark Lift Shaft East and will therefore require dewatering for construction.

#### 4.2.3. Groundwater Quality Sampling Results

Collection and analysis of groundwater samples from 11 onsite monitoring wells has been completed by Arcadis (2019). The locations of groundwater monitoring wells are presented in Figure 3 & 4, **Appendix A**. Copies of the result summary tables are provided in **Appendix C**.

Based on the above proposed excavation areas which intercept groundwater, only samples from groundwater monitoring wells MW01 & MW02 are considered representative of the groundwater to be extracted.

Groundwater physicochemical measurements (including pH, dissolved oxygen (DO), electrical conductivity (EC), oxidative reduction potential (ORP) and temperature were reported during purging of monitoring wells during the most recent 2019 sampling event. A summary of the physicochemical measurements for MW01 and MW02 are provided in Table 4-6 below.



**Table 4-6: Groundwater Physicochemical Results**

Monitoring Well	Date	pH	DO	EC	TDS	ORP*
			mg/L	µS/cm	mg/L	mV
MW01	24/01/2019	6.7	0.06	459.5	308	195.7
MW02	24/01/2019	6.1	0	337.8	226	27.8

All samples collected from onsite monitoring wells (MW01 and MW02) during 2019 reported concentrations of TRH, BTEX, PAHs, PCBs, OCPs, VOCs and Phenols below the laboratory limit of reporting.

Concentrations of heavy metals were reported below the ANZECC (2000) 95% Marine Water Quality Guidelines with the exception of the following:

- Arsenic of 27ug/L
- Zin of 1,1180ug/L

Concentrations of PFAS were reported below the NEMP 2018 95% interim marine water quality guidelines. Reditus note that PFOS was detected above the laboratory limit of reporting, at 0.03ug/L in both MW01 and MW02. This concentration is below the NEMP 2018 95% interim marine water quality guideline of 0.13ug/L.

#### 4.2.4. Registered Groundwater Bore Search

A search of the Australian Government Bureau of Meteorology – Australian Groundwater Explorer was completed by Arcadis. A total of 132 registered groundwater bores were identified within 1km of the site, of which 13 were for water supply purposes (including commercial/industrial and water supply) and the remainder used for either monitoring, exploration or 'other' purposes.

The closest water supply works bore (GW027248) was located approximately 220m to the north of the site. The depths of the registered water supply groundwater bores ranged between 3m and 14.9m below ground level (bgl).

#### 4.2.5. Groundwater Dependant Ecosystems (GDE) Search

Groundwater dependent ecosystems (GDEs) are a diverse and important component of biological diversity. The term GDE takes into account ecosystems that use groundwater as part of their survival strategies. GDEs can potentially include wetlands, vegetation, mound springs, river base flows, cave ecosystems, playa lakes and saline discharges, springs, mangroves, river pools, billabongs and hanging swamps and near-shore marine ecosystems.



The groundwater dependence of ecosystems can range from complete to partial reliance on groundwater, such as might occur during droughts. The degree and nature of groundwater dependence will influence the extent to which they are affected by changes to the groundwater system, both in quality and quantity.

Many land and water use activities within a catchment can affect groundwater dependent ecosystem function and viability. It is important to manage these land and water use activities within a regulatory and licensing framework. Risk assessment guidelines for groundwater dependent ecosystems have been developed to operate within the regulatory and licensing framework provided by the Water Management Act 2000 and Water Sharing Plans (WSPs). The guidelines are based on an assessment of various ecological and risk factors that are important to decisions on allowing a proposed activity or development.

Water Sharing Plans (WSPs) have been developed for groundwater systems in NSW to preserve water resources by establishing rules for sharing water between different types of water uses. The site is located within the following WSP:

- Water Sharing Plan for the Greater Metropolitan Region Groundwater Sources (2011) – Botany Sands Groundwater Source.

Based on a review of the WSP, there are two (2) high priority Groundwater Dependent Ecosystems (GDEs) within the Botany Groundwater source including:

- Botany Wetlands (Estuarine Wetland - located on the northern shore of Botany Bay from Gardeners Road Mascot to the bay; including Lachlan swamps, Mill Pond, Mill Stream and Engine Pond); and
- Lachlan Swamps (Floodplain Wetland - Mill Pond, Mill Stream and Engine Pond).

These GDEs are located approximately 1.5km to the southeast, which is hydraulically cross-gradient / up-gradient of the site (as the local inferred groundwater flow direction at the site was towards the west).

Furthermore, a review of The National Atlas of Groundwater Dependent Ecosystems (Commonwealth of Australia Bureau of Meteorology, 2017) indicated that there may be several potential GDEs between within 1-2km of the site along Mill Stream including:

- Eastern Suburbs Banksia Scrub; and
- Estuarine Fringe Forest (included in above high priority GDEs as Botany Wetlands).





## 5. Groundwater Take and Drawdown Estimates

### 5.1. Summary of Geology and Hydrogeology

The generalised subsurface profile was comprised of fill to an approximate depth of 1.2-3.5m bgl, overlying Botany Sand Beds.

Standing groundwater levels measured onsite at the Eastern and Western Carpark Lift Shafts were reported to range between RL 2.23m AHD and RL 3.05m AHD.

For conservatism, the maximum onsite groundwater elevations of RL 2.5m AHD (Western Lift Shaft) and RL 3.05m AHD (Eastern Lift Shaft) were used in the prediction of groundwater take. These values were adopted in the analytical model to predict groundwater take and extent of groundwater drawdown.

Based on a proposed Target Dewatering Level (TDL) of RL 1.38m AHD and a maximum standing water level of RL 2.5m AHD (Western Lift Shaft) and RL 3.05m AHD (Eastern Lift Shaft), there was up to 0.87m (Western Lift Shaft) and 1.42 (Eastern Lift Shaft) of groundwater requiring to be dewatered to ensure that the excavation surfaces are workable.

### 5.2. Conceptual Flow Model

A conceptual model is a description of the site, site works and groundwater systems presented both as text and graphically. This description is then approximated using an analytical solution to allow prediction of groundwater behaviour.

The groundwater extraction estimate comprises two key components to be considered:

1. The component of groundwater present within the aquifer matrix, which will be removed as part of the excavation process (pore water); and
2. The component of inflow into the excavation from the surrounding aquifer (walls and base) during the dewatering activity.

The conceptual flow model developed for this assessment was a “steady state” model – a snapshot in time representing average conditions. This snapshot was completed based on conservative assumptions of the excavation depth and proposed shoring wall designs, which estimate the greatest groundwater inflow. Note that more detailed analysis can be provided through a three dimensional flow model (beyond the scope of the current assessment).

To estimate the groundwater extracted present within the aquifer matrix, which will be removed as part of the excavation process, the porosity of the matrix is multiplied by the saturated excavation volume.

The saturated excavation volume was calculated by determining the difference between the conservative standing groundwater level and the BEL, multiplied by the approximate excavation area.




To estimate the groundwater inflow volumes, Reditus used the Marinelli and Niccoli (2000)<sup>2</sup> steady-state analytical solution. This solution provides a convenient means for estimating groundwater inflows into excavations, and is considered applicable to use as a conservative assessment for the ongoing groundwater seepage into the proposed drained basement design.

The analytical method of Marinelli and Niccoli (2000) requires a simplification of the hydrogeological environment and was used to provide a broad range of potential drawdown and groundwater inflow. The equations calculate groundwater inflow from the aquifer based on the conceptual model.

The conceptual flow model was approximated by analytical models, which are divided into two zones separated by a conceptual no-flow boundary where horizontal flow will occur level with the excavation base:

- **Zone 1** – exists above the base of the excavation and represents lateral flow to the excavation via the surrounding walls.
- **Zone 2** – extends from the bottom of the excavation downward and considers vertical upward groundwater inflow to the excavation bottom into the void.



**Figure 1: Conceptual Model of Analytical Solution**

The analytical solution for Zone 1 considered steady state, unconfined, horizontal radial flow, with uniformly distributed recharge at the water table. This represents the volume of water laterally flowing into the excavation from behind the sheet pile

<sup>2</sup> Marinelli, F, and Niccoli, W.L. (2000) *Simple analytical equations for estimating ground water inflow to a mine pit*. Groundwater, v. 38, no.2, p. 311-314



walls. Whilst the sheet piles may inhibit lateral groundwater inflow to some degree, they are not considered sufficiently impermeable to ignore the inflow from this zone.

The analytical solution for Zone 2 is based on steady-state flow to one side of a circular disk sink of constant and uniform drawdown. The circular disk sink represents the volume of water needing to be removed to dewater the site to the target dewatering level of RL 1.38m.

For the development of the conceptual flow model for the proposed excavation, the circular disk sink was assumed to encompass the approximate area of the excavation footprint. The total excavation is approximated as a single large well and as such the circular disk sink was assigned a radius of based on the footprint of the proposed excavation.

Monthly rainfall data was obtained from the Australian Government Bureau of Meteorology (Station 66037: Sydney Airport AMO NSW), from a weather station approximately <1km from the site. The data set from Sydney Airport AMO weather station extends back to 1929, which provided 90 years of rainfall data encompassing longer term climatic trends. The mean annual rainfall (based on monthly observations) from a period between 1929 and 2019 was 1081.1mm. This converted to an assumed average daily rainfall of 0.00296m/day.

### 5.3. Summary of Aquifer Parameters

The hydraulic conductivity of the Botany Sands varies depending on the grain size and degree of sorting, but is generally high and has been measured at over 50 m/day in parts of the aquifer. In the absence of site specific test data, a default “most likely” value of 5 m/day has been assumed. This is anticipated to be a conservative realistic value and Reditus’ experience in the area has identified hydraulic conductivity values of 1 – 10 m/day.

For the purposes of the dewatering assessment, the Botany Sands Aquifer was assumed to be anisotropic, with the horizontal permeability greater than the vertical permeability due to the grain shape and orientation of the aeolian sand particles. Vertical hydraulic conductivity ( $K_z$ ) was assumed to be one tenth of the lateral hydraulic conductivity throughout the model (a reasonable assumption as vertical hydraulic conductivity in alluvial environments is commonly around 0.1 times the lateral conductivity).

Site specific porosity values were not measured. As such, representative porosity values were adopted from literature sources. A porosity value 0.25 was assumed for the Aeolian Sand.

### 5.4. Analytical Model Equations

All analytical models include some degree of uncertainty in their predictions as they are, by necessity, simplifications of complex real world systems. Whilst every effort is made to ensure that the primary model reflects the best understanding of site conditions, and therefore the “most likely” case, this cannot be guaranteed and any model result presented as a single number should be viewed with a degree of caution.



Factors which affect the dewatering rate, groundwater take and extent of drawdown within the steady state model include the hydraulic conductivity, thickness of saturated water bearing zone, excavation depth, porosity and recharge. It is considered impractical to determine these factors by pumping tests and further analytical assessment, based on the relatively small scale of the development (two lift shaft excavations) and the likely relatively low risk of impact to groundwater in the shallow water bearing zone. Typical representative values were used in the model. Assessment of the range of typical values and their effects on the model predictions were made to allow sound management decisions using best case, worst case and most likely scenarios.

#### 5.4.1. Groundwater Take Volume within the Excavation Matrix

The following equation was utilised to estimate the groundwater volume present in the aquifer matrix directly removed through excavation:

$$V = \phi \times m \quad (1)$$

$$m = (H_0 - BEL) \times A \quad (2)$$

where:

V = groundwater volume present in the aquifer matrix directly removed through excavation (m<sup>3</sup>).

$\phi$  = matrix porosity

m = volume of saturated aquifer matrix to be excavated

H<sub>0</sub> = initial water table elevation (RLm)

BEL = basement excavation level (RLm)

A = area of excavation

#### 5.4.2. Groundwater Inflow Take Volume Estimate

The steady state inflow rate into the disk sink is given by the following equations<sup>2</sup>:

**Zone 1:**

$$Q_1 = W\pi(r_o^2 - r_p^2) \quad (3)$$

$$h_o = \sqrt{h_p^2 + \frac{W}{K_{h1}} \left[ r_o^2 \ln \left( \frac{r_o}{r_p} \right) - \frac{(r_o^2 - r_p^2)}{2} \right]} \quad (4)$$



## Zone 2:

$$Q_2 = 4r_p \left( \frac{K_{h2}}{m_2} \right) (h_0 - d) \quad (5)$$

$$m_2 = \sqrt{\frac{K_{h2}}{K_{v2}}} \quad (6)$$

where:

Q = groundwater flux (m<sup>3</sup>/day)

K<sub>h1</sub> = horizontal hydraulic conductivity (m/day) at Zone 1

K<sub>h2</sub> = horizontal hydraulic conductivity (m/day) at Zone 2

K<sub>v2</sub> = vertical hydraulic conductivity (m/day) at Zone 2

m<sub>2</sub> = vertical hydraulic conductivity anisotropy parameter

d = depth of water (above target dewatering level) within final excavation (m) *(assumed to be 0 at final excavation depth)*

r<sub>p</sub> = radius from centre of excavation (circular disk sink) (m)

r<sub>o</sub> = drawdown radius from centre of excavation (iterative calculation)

h<sub>0</sub> = initial saturated thickness above base of excavation (m)

h<sub>p</sub> = saturated thickness above the base of excavation at the excavation wall (r<sub>p</sub>), which is assumed 0m

W = rainfall recharge rate (assumed % of the mean daily rainfall)

### 5.4.3. Groundwater Drawdown Extent

The following equations were used to calculate the groundwater drawdown resulting from the groundwater take into the excavation<sup>2</sup>:

$$H_{1(r)} = H_0 - h_0 + \sqrt{h_p^2 + \frac{W}{K_{h1}} \left[ r_o^2 \ln \left( \frac{r}{r_p} \right) - \frac{(r^2 - r_p^2)}{2} \right]} \quad (7)$$

where:

H<sub>1(r)</sub> = hydraulic head elevation (m) at a radial distance (r) from excavation centre

H<sub>0</sub> = initial groundwater elevation (mRL)

h<sub>0</sub> = initial saturated thickness above base of excavation (m)

r = radial distance from excavation centre (m)

z = vertical depth below the excavation bottom (assumed to be 0m)

W = rainfall recharge rate (assumed % of the mean daily rainfall)

K<sub>h1</sub> = horizontal hydraulic conductivity (m/day) at Zone 1



## 5.5. Analytical Assumptions and Input Parameters

### 5.5.1. Assumptions

The analytical solution was based on the following assumptions, after Marinelli and Niccoli (2000):

- Steady state, unconfined, horizontal radial flow, with uniformly distributed recharge at the water table.
- The excavation walls are approximated as a circular cylinder.
- Groundwater flow is horizontal. The Dupuit-Forchheimer approximation (McWhorter and Sunada 1977) is used to account for changes in saturated thickness due to depression of the water table.
- The static (pre-excavation) water table is approximately horizontal.
- Uniform distributed recharge occurs across the site as a result of surface infiltration. All recharge within the radius of influence (cone of depression) of the pit assumed to be captured by the excavation.
- Groundwater flow toward the pit is axially symmetric.
- Hydraulic head is initially uniform (hydrostatic) throughout Zone 2. Initial head is equal to the elevation of the initial water table in Zone 1.
- The disk sink has a constant hydraulic head equal to the elevation of the “pit lake water surface”. If the pit is completely dewatered, the disk sink head is equal to the elevation of the pit bottom – in this case the target dewatering level.
- Flow to the disk sink is three dimensional and axially symmetric.
- Materials within Zone 2 are anisotropic, and the principal coordinate directions for hydraulic conductivity are horizontal and vertical.

### 5.5.2. Parameters

The parameters used to estimate the groundwater removal (excavation and inflow) within the analytical solution are provided in Table 5-1 below.

**Table 5-1: Groundwater Analytical Model Input Parameters**

Parameter	Unit	Best Case	Most Likely	Worst Case
<b>Excavation Matrix Storage</b>				
Effective Porosity ( $\phi$ )	-	0.20	0.25	0.30
Bulk Excavation Level (BEL)	RL m	1.63	1.63	1.63



A	m <sup>2</sup>	30.72 (West) 40 (East)	30.72 (West) 40 (East)	30.72 (West) 40 (East)
<b>Zone 1</b>				
r <sub>p</sub>	m	3.13 (West) 3.57 (East)	3.13 (West) 3.57 (East)	3.13 (West) 3.57 (East)
r <sub>o</sub>	m	44.36 (West) 63 (East)	86.58 (West) 124.2 (East)	116.52 (West) 167.6 (East)
W	m/day	2.96x10 <sup>-4</sup> (10% of average annual rainfall)	2.96x10 <sup>-4</sup> (10% of average annual rainfall)	2.96x10 <sup>-4</sup> (10% of average annual rainfall)
h <sub>0</sub> *	m	1.12 (West) 1.67 (East)	1.12 (West) 1.67 (East)	1.12 (West) 1.67 (East)
h <sub>p</sub> **	m	0	0	0
K <sub>h1</sub>	m/day	1	5	10
<b>Zone 2</b>				
K <sub>h2</sub>	m/day	1	5	10
K <sub>v2</sub>	m/day	0.1	0.5	1
d	RL m	0	0	0



## 5.6. Summary of Model Results

### 5.6.1. Estimate of Groundwater Volume Removed within Excavations

The groundwater matrix removal was estimated using equation 1 and equation 2, with predictions provided in Table 5-2 below.

**Table 5-2: Prediction of Groundwater Volume Removed within the Excavation Matrix**

Groundwater Volume Removed (ML)	Best Case	Most Likely	Worst Case
Western Carpark Lift Shaft	0.005	<b>0.007</b>	0.008
Eastern Carpark Lift Shaft	0.011	<b>0.014</b>	0.017

### 5.6.2. Prediction of Groundwater Inflow During Construction Period

The groundwater inflow was estimated using equation 3, 4, 5 & 6, with predictions provided in Table 5-3 below assuming a 0.5 month dewatering program.

**Table 5-3: Prediction of Groundwater Inflows over the Construction Dewatering Period**

Groundwater Inflow	Best Case	Most Likely	Worst Case
Western Carpark Lift Shaft Zone 1 (ML)	0.03	<b>0.11</b>	0.19
Western Carpark Lift Shaft Zone 2 (ML)	0.07	<b>0.34</b>	0.67
Eastern Carpark Lift Shaft Zone 1 (ML)	0.06	<b>0.22</b>	0.4
Eastern Carpark Lift Shaft Zone 2 (ML)	0.11	<b>0.57</b>	1.15
<b>Total (ML)</b>	0.27	<b>1.24</b>	2.41



### 5.6.3. Summary of 'Most Likely' Total Predicted Groundwater Take

Based on the anticipated 0.5 month dewatering program (including both the initial matrix storage removed via excavation, and the groundwater inflow) the following total groundwater extraction volumes were predicted as presented in Table 5-4 below:

**Table 5-4: Most Likely Predicted Groundwater Take**

Dewatering Area	Predict Inflow Take (ML)	Predicted Matrix Take (ML)	Total Groundwater Take (ML)
Car Park Lift Shaft West	0.443	0.007	0.449
Car Park Lift Shaft East	0.791	0.014	0.805
Total			1.254

### 5.6.4. Prediction of Drawdown Distance

As part of the dewatering assessment, the extent of groundwater drawdown was estimated at regular distance intervals from the edge of the circular disk sink (approximate excavation edge) and at the nearest neighbouring building (approximately 10m from the proposed excavation perimeter). The estimated drawdown with distance has been provided in Table 5-5 below.

**Table 5-5: Prediction of Drawdown Outside of Excavation during Dewatering**

Distance from Excavation Boundary (m)	Prediction of Groundwater Drawdown (m)	Prediction of Groundwater Drawdown (m)
	Car Park Lift Shaft West	Car Park Lift Shaft East
1	0.77	1.20
2.5	0.61	0.97
5	0.47	0.78
10	0.32	0.57
25	0.14	0.30
50	<0.1	0.12
60	<0.1	<0.1





It is the professional experience of Reditus that the groundwater levels in alluvial and aeolian aquifers in the Sydney region (such as the BSA) can vary naturally by  $\pm 1\text{m}$  or more during prolonged periods of dry or wet weather. Accordingly, a temporary drop in the water table of 1m or less is considered unlikely to result in off-site geotechnical settlement impacts. As a guide, for a 2m lowering of the groundwater level, settlements of less than 10mm are expected, depending on the thickness and composition of the underlying soils.

There is potential that drawdown outside the site may be sufficient to induce settlement in overlying buildings unless an appropriate DMP is implemented. A suitability qualified geotechnical consultant will be required to determine the potential settlement impacts caused by the potential drawdown as a result of the proposed dewatering activities. Detailed geotechnical considerations are beyond the scope of this assessment.

If drawdown approaching 1.0m is identified in the monitoring points outside the excavation or shoring walls, consideration should be given to control of the off-site water table depression. This is likely to have an implication on the costs of the project but is recommended in order to reduce the risk of damage to adjacent buildings and roadways (refer to Section 9 and 10).

The closest high priority GDE (Botany Wetlands) is located 1.5km southeast, which is hydraulically cross-gradient from the site. Given the predicted drawdown at 60m from the excavation boundary is  $<0.1\text{m}$  (temporary only), the dewatering works are unlikely to cause a detrimental impact to these receptors as it's within levels of natural fluctuations.

The closest registered groundwater supply bore (GW027248) was located 220m to the north of the site. Given the predicted drawdown at 60m from the site boundary is  $<0.1\text{m}$  (temporary only), the dewatering works are unlikely to cause a detrimental impact to registered water supplies.

Whilst every effort has been made to make accurate predictions in the dewatering volumes and off-site effects, it is strongly recommended that water levels be monitored regularly in the dewatered area and in surrounding properties (refer to Section 10 and 11) to ensure that local variations in hydraulic properties in the aquifer do not result in unacceptable groundwater table depression.



## **6. Legislation, Regulation and Relevant Endorsed Guidelines**

To facilitate the temporary construction dewatering, in relation to impacts of groundwater resources and the surrounding environment, the following statutory requirements need to be achieved to address the WaterNSW / NRAR regulations.

The majority of NSW groundwater is covered by statutory water sharing plans (WSP) and the NSW Aquifer Interference Policy (AIP).

Given that groundwater will be incepted and dewatered during construction, the proposed development is considered to be an aquifer inference activity requiring authorisation from WaterNSW under the Water Management Act 2000.

### **6.1. Environmental Planning and Assessment Act 1979**

Conditions of consent in relation to dewatering are likely to be prescribed by the Council in the Development Consent and NSW DoPIE for the works issued under the Environmental Planning and Assessment Act (1979). A copy of the approval must be kept on location at all times.

### **6.2. Protection of the Environment Operations (POEO) Act 1997**

The POEO Act 1997 and its associated schedules and regulations are directly relevant to dewatering operations. In particular, the Act includes requirements prohibiting the pollution of waters, preventing or minimising air and noise pollution, regarding maintenance and operation plant in a proper and efficient condition/manner, and for minimising and managing wastes.

The Act also requires notification to the NSW Environmental Protection Authority (EPA), when a pollution incident occurs that causes or threatens material harm to the environment.

### **6.3. Bayside Council – Dewatering Discharge Approval / Permit**

Council typically requires that the Principal Contractor must provide a copy of the DMP to Council prior to commencing discharge of groundwater from site. Council are required to provide 'written approval' (usually in the form of a permit) as part of "Application for approval for water supply works, and/or water use" with the WaterNSW prior to discharge of the treated groundwater to the stormwater network.

There are typically several conditions within the Development Application (DA) consent conditions for the site which also must be achieved prior to discharge of the treated groundwater to the stormwater network.



## 6.4. Water Act 1912 and Water Management Act 2000

Temporary dewatering for construction purposes is classified as an aquifer interference activity under the NSW Aquifer Interference Policy 2012. WaterNSW and NRAR (formerly known as NSW Office of Water) enforces the provisions of the Water Management Act 2000 (WMA) which includes regulation of all aquifer interference activities.

While minor aquifer interference activities works are generally exempt from the full extent of the WMA, an application for "Approval for Water Supply Works and/or Water Use" (previously known as a Temporary Dewatering Licence) is required, regardless if the total volume of groundwater extracted is expected to exceed <3 ML per year. A Water Access License (WAL), or written approval from WaterNSW/NRAR if no licence is required, must be obtained prior to commencement.

The following information must be provided in support of the "Approval for Water Supply Works and/or Water Use" application:

- A copy of a valid planning consent for the project;
- A copy of the written authorisation for the disposal of the extracted groundwater;
- A report, or group of reports, which clearly and concisely set out:
  - Current groundwater levels, preferably based on at least three repeat measurements from at least three monitoring bores predictions of total volume of groundwater to be extracted at the property - the method of calculation and the basis for parameter estimates and any assumptions used to derive the volume are to be clearly documented
  - Predicted duration of dewatering at the property, noting that temporary dewatering licences are generally issued for no more than 12 months
  - Details of how dewatering volumes are to be measured, and of the maximum depth of the proposed dewatering system
  - Details of any predicted impacts or particular issues, for e.g. proximity of groundwater dependent ecosystems or water supply losses by neighbouring groundwater users
  - Details of any monitoring proposed during the dewatering program
  - Details of ambient groundwater quality conditions and of any proposed treatment to be applied to pumped water prior to disposal
  - Details of how reporting will occur during and following the dewatering program, to confirm that predicted quantities and quality objectives were met.

Further information on the aquifer interference policy and licencing requirements are available from the WaterNSW website.

Reditus note that if/once approval has been provided, an application for a "new water access licence with a zero share component" may be required to be completed and a suitable groundwater entitlement may also need to be obtained from the market to account for the groundwater take within the same groundwater



source (in this case, Sydney Basin Central Groundwater Source – Botany Sands). This will need to be obtained within three months of granting of the Zero Access Licence.

#### 6.4.1. Water Sharing Plans (WSPs)

WSPs are being progressively developed for rivers and groundwater systems across NSW following the introduction of the Water Management Act 2000. WSPs made under the WMA are being prepared as Minister's plans under Section 50 of the Act. These plans protect the health of our rivers and groundwater while also providing water users with perpetual access licences, equitable conditions, and increased opportunities to trade water through separation of land and water.

WSPs provide a legislative basis for sharing water between the environment and consumptive purposes. Under the WMA, a plan for the sharing of water must protect each water source and its dependent ecosystems and must protect basic landholder rights.

The Project Site is located within the following WSP:

- Water Sharing Plan for the Greater Metropolitan Region Groundwater Sources (2011) – Botany Sands Groundwater Source

##### 6.4.1.1. Water Sharing Plan for the Greater Metropolitan Region Groundwater Sources (2011) – Botany Sands Groundwater Source

The Botany Sands Groundwater Source consists of the aeolian sand deposits that envelope Botany Bay and covers an area of 91.12 km<sup>2</sup>. The groundwater is mostly low in salinity and high-yielding, and has been an important source of water supply for Sydney's industry and community for over 100 years.

The NSW Government has been actively managing the extraction of groundwater in the Botany area. In August 2003, an embargo under section 113A of the WA 1912 was made in the northern part of the aquifer because available water was depleted by plumes of contamination. This embargo prevented any new applications to extract groundwater being made. In August 2006 an order prohibiting the use of existing domestic bores was made for four zones within the northern Botany Sands Aquifer under Section 323 of the WMA 2000 (now section 324). The ban on domestic use was made in the interest of public health and the zones were based on current and historical land use activity and therefore the potential for contamination.

In June 2007 the remaining parts of the Botany Sands Groundwater Source were embargoed under the WA 1912 to prevent any additional commercial extraction. The aquifer is still used mainly for industrial purposes, along with domestic use in residential areas outside the restricted areas. Reditus notes that the embargo does not apply for licences of works for the dewatering of construction sites.

In 2018, temporary water restrictions Order for the Botany Sands groundwater source has been gazetted (2018) under the Waste Management Act 2000, repealing the 2006/2007 embargo. The taking of water from the water source specified in Schedule 1 is prohibited as specified in Schedules 2 and 3 of the Order.



The site is located within Area 2 of the gazetted prohibition areas. Under Schedule 3, the taking of water from those parts of the Botany Sands Groundwater Source within Area 2 is prohibited for any of the following purposes:

- a) human consumption;
- b) consumption by animals;
- c) domestic purposes;
- d) any other purpose

The prohibition (d) does not apply to the taking of water for remediation, temporary construction dewatering, testing or monitoring purposes.

Based on a review of the WSP, there are two (2) high priority Groundwater Dependent Ecosystems (GDEs) within the Botany Groundwater source including:

- Botany Wetlands (Estuarine Wetland - located on the northern shore of Botany Bay from Gardeners Road Mascot to the bay; including Lachlan swamps, Mill Pond, Mill Stream and Engine Pond)
- Lachlan Swamps (Floodplain Wetland - Mill Pond, Mill Stream and Engine Pond)

These GDEs are located approximately 1.5m to the southeast, which is hydraulically cross-gradient of the site (as the local inferred groundwater flow direction at the site was towards the southwest).

## **6.5. NSW Aquifer Interference Policy 2012**

The purpose of the NSW Aquifer Interference Policy 2012 is to explain the role and requirements of the Minister administering the WMA in the water licensing and assessment processes for aquifer interference activities under the WMA and other relevant legislative frameworks. The NSW Aquifer Interference Policy 2012:

1. clarifies the requirements for obtaining water licences for aquifer interference activities under NSW water legislation; and
2. establishes and objectively defines considerations in assessing and providing advice on whether more than minimal impacts might occur to a key water-dependent asset.

The proposed development will result in aquifer interference under the NSW Aquifer Interference Policy (2012) as groundwater will be removed from at least one aquifer. Accordingly, groundwater licensing may be required.

### **6.5.1. Licensing of Water Taken Through Aquifer Interference**

A water licence is required under the WMA (unless an exemption applies or water is being taken under a basic landholder right) where any act by a person carrying out an aquifer interference activity causes:

- the removal of water from a water source; or
- the movement of water from one part of an aquifer to another part of an aquifer; or



- the movement of water from one water source to another water source, such as:
  - from an aquifer to an adjacent aquifer; or
  - from an aquifer to a river/lake; or
  - from a river/lake to an aquifer.

A licence for the removal of water from a water source may be required for the development.

## **6.6. Relevant National and NSW EPA Endorsed Guidelines**

Approval for the disposal of groundwater to stormwater will be regulated by Council.

The adopted water quality guidelines for discharge waters are the:

- Australian and New Zealand Guidelines for Fresh and Marine Water Quality (ANZG 2018);
- ANZECC/ARMCANZ (2000) Default Trigger Values (TVs) for Physical and Chemical Stressors (used in the absence of ANZG 2018); and
- Guidelines for Managing Risks in recreational Water (NHMRC 2008) / Drinking Water Criteria (NHMRC 2017).

Use of the 95% protection level (for the ANZG 2018 Guidelines) is based on an assumption that the surrounding watercourses are moderately disturbed ecosystems (as receiving road and stormwater runoff from adjacent highly urbanised environment). In the absence of ANZG (2018) DGVs, the ANZECC (2000) trigger values (TVs) were adopted.

It is noted that the ANZG (2018) are currently pending adoption by Federal and State agencies. It is also noted that the ANZG(2018) DGVs are currently consistent with the ANZECC (2000) TVs. Additional and/or revised DGVs will be incorporated into the ANZG (2018) over time as new guidelines values have been established.

This DMP will need to be revised in there is any material change once the ANZG (2018) have been approved by relevant Federal and State authorities, and/or if changes to the DGVs occur. If this change occurs during the current proposed dewatering period, this is to be reflected in a revised DMP.

There are currently no endorsed water quality guideline values in NSW for secondary contact which may occur during recreational activities. Reditus notes that the health-based drinking water guidelines criteria (NHMRC 2017) were derived based on the long-term consumption of 2L/day of the water. Incidental ingestion of water from Alexandra Canal & Botany Bay (which are saline) during recreational activities unlikely to exceed more than 50mL/day, which is equivalent to approximately two mouthfuls of water. For conservatism, the greater of the health-based drinking water criteria or the aesthetic criteria (NHMRC 2017) multiplied by ten (10) has been chosen to address the secondary contact recreational uses of water. This factor of ten (10) is considered conservative as it is equivalent to long-term ingestion of 200mL/day of water.





## 7. Groundwater Impact Assessment

### 7.1. Minimal Impact Considerations

The WMA 2000 includes the concept of ensuring “no more than minimal harm” for both the granting of water access licences and the granting of aquifer interference approvals.

The Aquifer Interference Policy includes a set of minimal impact considerations for assessing the impacts of all aquifer interference activities, including those regulated under the WMA 2000, the Water Act 1912 and those decided under other legislation.

Aquifer interference approvals are not to be granted unless the Minister is satisfied that adequate arrangements are in force to ensure that no more than minimal harm will be done to any water source, or its dependent ecosystems, as a consequence of its being interfered with in the course of the activities to which the approval relates.

Whilst aquifer interference approvals are not required to be granted, the minimal harm test under the WMA is not activated for the assessment of impacts. Therefore, this Policy establishes and objectively defines minimal impact considerations as they relate to water-dependent assets and these considerations will be used as the basis for providing advice to the Minister.

All NSW groundwater sources have been categorised as being either highly productive or less productive, based on the general character of the water source meeting or not meeting the criteria of 1500 mg/L total dissolved solids and a bore yield rate of greater than 5 L/s. This categorisation applies to a whole groundwater source as it is defined in a water sharing plan, not to the specific groundwater conditions at a particular location. The minimal impact considerations for the highly productive groundwater sources are different to those for the less productive groundwater sources.

Thresholds for minimal impact considerations have been developed for each groundwater source in NSW. Within the WMA, Table 1 – Minimal Impact Considerations for Aquifer Interference Activities are categorised into type of groundwater sources and are presented in Table 7-1 below. The thresholds relate to impacts on groundwater table and pressure, and to groundwater and surface water quality.



**Table 7-1: Highly and Less Productive Groundwater Source Types**

Highly Productive	Less Productive
<ul style="list-style-type: none"> <li>▪ Alluvial;</li> <li>▪ Coastal Sands;</li> <li>▪ Porous Rock; <ul style="list-style-type: none"> <li>– Great Artesian Basin - Eastern Recharge and Southern Recharge;</li> <li>– Great Artesian Basin – Surat, Warrego and Central;</li> <li>– other porous rock; and</li> </ul> </li> <li>▪ Fractured Rock.</li> </ul>	<ul style="list-style-type: none"> <li>▪ Alluvial;</li> <li>▪ Porous Rock; and</li> <li>▪ Fractured Rock.</li> </ul>

The proposed development is considered to be located in a Highly Productive groundwater source based on the coastal sands of the Botany Sands Aquifer, non-saline (<1500mg/L) and known yields of greater than 5L/s. An assessment of the 'Minimal Impact Considerations' is provided in Table 7-2 below.

**Table 7-2: Minimal Impact Considerations under the Aquifer Interference Policy**

Aquifer	Coastal Sands (Botany Sands Groundwater Source)	
Category	Highly Productive	
Level 1 Minimal Impact Consideration	Assessment	
<p><b>Water Table</b></p> <p>Less than or equal to 10% cumulative variation in the water table, allowing for typical climatic "post-water sharing plan" variations, 40m from any:</p> <ul style="list-style-type: none"> <li>(a) high priority groundwater dependent ecosystem; or</li> <li>(b) high priority culturally significant site;</li> </ul> <p>listed in the schedule of the relevant water sharing plan.</p> <p>A maximum of a 2m decline cumulatively at any water supply work.</p>	<p>The closest GDE is located 1.5m southeast, which is hydraulically cross-gradient from the site.</p> <p>The closest water supply works bore (GW027248) was located approximately 220m to the northwest of the site.</p> <p><b>Given the predicted drawdown at 60m from the excavation boundary is &lt;0.1m (temporary only), the dewatering works are unlikely to cause a detrimental impact to these receptors as it's &lt;10% of natural fluctuations.</b></p> <p><b>Based on the above, the proposed dewatering works will not result in water table decline of more than 2m at any water supply work.</b></p>	





<b>Water Pressure</b> A cumulative pressure head decline of not more than a 2 metre decline, at any water supply work.	The closest water supply works bore (GW027248) was located approximately 220m to the northwest of the site. <b>Given the predicted drawdown at 60m from the excavation boundary is &lt;0.1m (temporary only), the proposed dewatering works will not result in water table decline of more than 2m at any water supply work.</b>
<b>Water Quality</b> Any change in the groundwater quality should not lower the beneficial use category of the groundwater source beyond 40 metres from the activity.	<b>The proposed development and tanked design is not expected to change the groundwater quality.</b>

Based on the above assessment, the temporary dewatering activities are considered to be of Minimal Impact under the NSW DPI (2012) AIP and WMA 2000.

## 7.2. WSP Rules for Water Access Approval

A summary of the water sharing rules for granting of access licences (as detailed within the WSP – Botany Sands Groundwater Source), compared against the results of the above assessment, are presented Table 7-3 below. Reditus note that the following rules are used as a guide only and actual licence conditions are granted at the discretion of the NSW DPI Water.

**Table 7-3: Summary of Water Access Rules and Findings of Assessment**

Relevant WSP Rule	Assessment
Granting of access licences may be considered for the following: <ul style="list-style-type: none"><li>Commercial access licences under a controlled allocation order made in relation to any unassigned water in this water source.</li></ul>	The dewatering works during development may be considered as under a Commercial access licence conditions.
To minimise interference between neighbouring water supply works, no water supply works to be granted or amended within the following distances of existing bores: <ul style="list-style-type: none"><li>200m from an aquifer access licence bore on another landholding, or</li><li>50m from a basic landholder rights bore on another landholding, or</li><li>50m from a property boundary (unless written consent from neighbour), or</li></ul>	The closest registered bore is located over 220m from the site.  Written consent may be required from neighbouring properties as the dewatering will occur adjoining the site boundary.



<ul style="list-style-type: none"> <li>▪ 300m from a local or major water utility bore, or</li> <li>▪ 200m from a NSW Office of Water monitoring bore (unless written consent from NSW Office of Water).</li> </ul> <p><i>The plan lists circumstances in which these distance rules may be varied and exemptions from these rules.</i></p>	
<p>To protect bores located near contamination, no water supply works are to be granted or amended within:</p> <ul style="list-style-type: none"> <li>▪ 250m of contamination as identified within the plan, or</li> <li>▪ 250m to 500m of contamination as identified within the plan unless no drawdown of water will occur within 250m of the contamination source,</li> <li>▪ a distance greater than 500m of contamination as identified within the plan if necessary to protect the water source, the environment or public health and safety.</li> </ul> <p><i>The plan lists circumstances in which these distance rules may be varied and exemptions from these rules.</i></p>	<p>Based on the modelled groundwater conditions, with &lt;0.1m drawdown within 60m from the site boundary, the temporary dewatering works is unlikely to have significant influence at this location.</p>
<p>To protect bores located near sensitive environmental areas, no water supply works to be granted or amended within the following distances of high priority Groundwater Dependent Ecosystems (GDEs) (non Karst) as identified within the plan:</p> <ul style="list-style-type: none"> <li>▪ 100m for bores used solely for extracting basic landholder rights, or</li> <li>▪ 200m for bores used for all other access licences.</li> </ul> <p>No water supply works to be granted or amended within the following distances from these identified features:</p> <ul style="list-style-type: none"> <li>▪ 500m of high priority karst environment GDEs, or</li> <li>▪ a distance greater than 500m of a high priority karst environment GDE if the Minister is satisfied that the work is likely to cause drawdown at the perimeter of the high priority karst GDE, or</li> <li>▪ 40m of a river or stream or lagoon (3rd order or above),</li> <li>▪ 40m of a 1st or 2nd order stream, unless drilled into underlying parent material and slotted intervals commence deeper than 30m (30m</li> </ul>	<p>Based on a review of the WSP, there are no high priority Groundwater Dependent Ecosystems (GDEs) within 1.5km of the site (including springs, geothermal springs, wetlands and karst).</p> <p>The site is located approximately 1.5m from Mill Stream.</p>



<p>may be amended if demonstrate minimal impact on base flows in the stream), or</p> <ul style="list-style-type: none"><li>100m from the top of an escarpment.</li></ul> <p><i>The plan lists circumstances in which these distance rules may be varied and exemptions from these rules.</i></p>	
<p>To protect groundwater dependent culturally significant sites, no water supply works to be granted or amended within the following distances of groundwater dependent cultural significant sites as identified within the plan:</p> <ul style="list-style-type: none"><li>100m for bores used for extracting for basic landholder rights, or</li><li>200m for bores used for all other aquifer access licences</li></ul> <p><i>The plan lists circumstances in which these distance rules may be varied and exemptions from these rules.</i></p>	<p>Based on a review of the WSP, there are no groundwater dependent cultural significant sites within 200m of the site associated dewatering works.</p>
<p>Available Water Determinations (AWDs):</p> <ul style="list-style-type: none"><li>100% stock and domestic, local and major utilities and specific purpose access licences</li><li>1ML/unit of share aquifer access licences</li></ul> <p><i>AWD for aquifer access licences may be reduced in response to a growth in use.</i></p>	<p>Reditus recommends that a water access licence may be required to allow the abstraction of 1.25ML/yr (may vary depending on actual measured volumes after installation of flow meters) of groundwater from the Greater Metropolitan Region Groundwater Sources – Botany Sands Groundwater Source</p>
<p>Trading Rules</p> <ul style="list-style-type: none"><li>INTO groundwater source: Not permitted</li><li>WITHIN groundwater source: Permitted subject to local impact assessment</li><li>Conversion to another category of access licence: Not permitted.</li></ul>	

Based on the above, the proposed dewatering works complies with the general rules for granting of a water access licence under the WSP for the Greater Metropolitan Region Groundwater Sources – Botany Sands Groundwater Source.



## 8. Draft Water Quality Objectives

### 8.1. Receiving Environment

The site is situated within a mixed commercial/industrial and residential area. The extracted groundwater will be treated and discharged to the stormwater network via connection to an approved location by Council (dewatering contractor to confirm exact location).

The receiving waters of the stormwater network are understood to be Alexandria Canal and Botany Bay, located to the west of the site.

The Alexandria Canal and Botany Bay is considered a moderately disturbed ecosystem, which receives water from a highly urbanised environment, including multiple waste streams. Use of the 95% protection level for ecological receptors has been adopted on this basis.

### 8.2. Adopted Discharge Water Quality Guidelines

The Australian and New Zealand Guidelines for Fresh and Marine Water Quality (ANZG 2018) provide detailed approaches and advice on identifying appropriate guideline values for the protection of environmental receptors. These guideline values help to ensure that agreed community values and their management goals are protected.

The ANZG (2018) have been recently endorsed by the NSW EPA, which supersedes the previous ANZECC & ARMICANZ (2000) Australian and New Zealand Guidelines for Fresh and Marine Water Quality. Applying the ANZECC (2000) guidelines to the range of community values relied largely on a single line of evidence (chemical assessment) to determine whether or not a guideline value was exceeded. The ANZG (2018) Water Quality Guidelines improve confidence in our assessments by:

- introducing a systematic approach to assessing a number of lines of evidence along the pressure–stressors–ecosystem receptors pathway
- promoting decisions on the basis of the integrated weight of evidence.

For the protection of aquatic ecosystems, locally derived guideline values are most appropriate. In the absence of locally derived guideline values or other jurisdictionally-legislated requirements (as in this case), the ANZG (2018) provide default guideline values (DGVs) for assessing the impacts of physio-chemical parameters and potential toxicants on aquatic ecosystems, as well as advice on tailoring DGVs to suit the local region. Where DGVs are not available within the ANZG (2018), the ANZECC (2000) guidelines trigger values (TVs) are adopted

It is specifically noted in the ANZG (2018) guidelines that “the Water Quality Guidelines are not intended to directly apply to contaminant concentrations in industrial discharges or stormwater quality (unless stormwater systems are regarded as having relevant community value)”.

The ANZG (2018) provides guidance on assessing a waste discharge. The ANZG (2018) Water Quality Management Framework and associated monitoring data can be used to assess compliance or potential impacts of a waste discharge on water



quality. Assessing a waste discharge in this way aims to ensure that it complies with the conditions of approval and is not causing environmental harm. The Water Quality Management Framework provides a step-by-step approach to protect the community values of waterways.

### 8.2.1. Water Quality Management Framework

The Water Quality Management Frameworks has the following steps which are adopted as part of this CEMP:

- **Step 1: Examine current understanding**
  - Use current understanding to develop or refine a conceptual model of key waterway processes and how the waste discharge could affect local waterways.
  - Site-specific information on the operation and receiving environment (e.g. current water quality and temporal and spatial release characteristics of the discharge, mixing zones and regulatory compliance points, water quality and ecology of the receiving environment).
  - As further monitoring data become available, update and refine the current understanding.
- **Step 2: Define community values and management goals**
  - Establish or refine community values and more specific management goals (including level of protection) for the relevant waterways at stakeholder involvement workshops.
  - The relevant values adopted are the 95% protection level of marine ecosystems and recreational use.
- **Step 3: Define relevant indicators**
  - Select indicators for relevant pressures identified for the system, the associated stressors and the anticipated ecosystem receptors.
  - Based on previous groundwater quality information, the analytical suite detailed in Section 4.2.3 has been adopted as primary indicators. Other indicators include visual inspection at the discharge point of the stormwater into Alexandria Canal for any signs of potential adverse effects (e.g. turbidity, increased algae presence, discolouration).
- **Step 4: Determine water quality guideline values**
  - Determine the water quality guideline values for each of the relevant the biological, chemical and physical indicators required to provide the desired level of protection for the management goals of relevant waterways.
  - The DMP adopts the ANZG (2018) DGVs and the ANZECC (2000) TVs in the absence of DGVs. Results of monitoring data from the stormwater drain and Alexandria Canal will also be used for the assessment to determine if adverse environmental impact are occurring from temporary groundwater discharge.



- **Step 5: Define draft water quality objectives**
  - Use the guideline values or narrative statements chosen for each selected indicator as draft water quality objectives to ensure the protection of all identified community values and their management goals.
- **Step 6: Assess if draft water quality objectives are met**
  - Use measurements from monitoring of each relevant indicator to assess whether current water quality meets the draft water quality objectives.
  - This includes comparison of the water quality monitoring data for each relevant indicator with the water quality objectives, together with the evidence from any additional lines of evidence (such as results from at the edge of the mixing zone).
  - The weight-of-evidence process evaluates results from multiple lines of evidence across the pressures, stressors and ecosystem receptors relevant to the waste discharge. It is the key process by which the protection of community values is assessed. Multiple potential outcomes are possible from a weight-of-evidence evaluation. The resulting evaluation of water quality results will be used to determine if adverse trends are evident as a result of the temporary discharge of groundwater to stormwater.
  - If the Water Quality Objectives are met, then management should focus on maintaining discharge quality. If Water Quality Objectives are not met and potential adverse trends are evident, the following options will be considered:
    - formulate, assess and prioritise management strategies to improve existing water quality associated with the waste discharge (Steps 8 to 10), and/or
    - reassess the appropriateness of the water quality guideline values (Step 7), and/or
    - consider selection of additional or alternative indicators or lines of evidence (Step 7).
- **Step 7: Consider additional indicators or refine water quality objectives**
  - Assess the need to revise or add to the lines of evidence or indicators and the water quality guideline values.
- **Step 8: Consider alternative management strategies**
  - Evaluate the effectiveness of current management strategies to address the identified water quality issues and recommend possible improvements. Improved or alternative management strategies are formulated, assessed and prioritised.
- **Step 9: Assess if water quality objectives are achievable**
  - Use information gained from Steps 6 to 8 to assess whether the water quality objectives are achievable.
- **Step 10: Implement agreed management strategy**





- Document and implement agreed management strategies, including, in some cases, a suitable and agreed adaptive management framework.

This DMP details the current management strategy to be implemented.

### 8.2.2. ANZG (2018) Physical and Chemical Stressor Details

As noted above, there are two types of physical and chemical stressors that directly affect aquatic ecosystems that can be distinguished: those that are directly toxic to biota, and those that, while not directly toxic, can result in adverse changes to the ecosystem (e.g. algae blooms). In the absence of site specific guideline values, the following DGVs were adopted as water quality assessment criteria in order to assess this situation:

- **ANZECC (2000)**<sup>1</sup> Default trigger values for physical and chemical stressors for south-east Australia for slightly disturbed ecosystems in Estuaries. These trigger values do not represent direct toxicity to biota, but can potentially result in non-toxic impacts to the ecosystem. ANZG (2018) do not currently provide DGV for physical and chemical stressors, therefore the ANZECC (2000) trigger values have been adopted; and
- **ANZG (2018) DGVs & ANZECC (2000)**<sup>2</sup> Australian and New Zealand Guidelines for Water Quality. Trigger values for Marine Water under the 95% protection levels. These trigger values represent toxicity to biota.

The adopted DGV criteria are protective of receptors at the point of exposure (i.e. stormwater drain and Alexandria Canal), and are overly conservative for the assessment of direct discharge water quality in areas where ecological receptors are not present (i.e. Site discharge into Stormwater drains). On this basis, the Alexandria Canal waters are considered the only receiving environment requiring protection. Reditus notes that the use of the DGVs is conservative and may not represent the Alexandria Canal and Botany Bay local system.

Since the publication of ANZECC (2000), an Errata document has been issued which details that Nitrate values in Table 3.4.1 (page 3.4-5) are deleted and replaced with "Under Review"

(<http://www.agriculture.gov.au/SiteCollectionDocuments/water/nwqms-guidelines-4-vol1-errata.pdf>). Furthermore, Nitrate guidelines values in ANZECC 2000 have been reviewed and recalculated (<http://www.mfe.govt.nz/publications/fresh-water/anzecc-nitrate-correction-sep02>). The recalculated trigger values for 95% level of protection was 31.9mg/L for Nitrate and 7.2mg/L for Nitrate-N.

It is important to note that the Draft Water Quality Objectives (WQO) listed below are specific to aquatic ecosystems only and are not intended as discharge water quality criteria. The adopted guidelines contain information on the comparison of test data with guideline DGVs & TVs. It emphasises that exceedances of the DGVs and TVs are an early warning mechanism to alert managers of a potential problem and are not intended to be an instrument to assess compliance and should not be used in this capacity.

The guidelines recognise that the environmental values and unique conditions of a site and specific behaviour of contaminants in different environments are important considerations when applying the guidelines. Factors relevant to assessing point



source discharges include the flow rate of the discharge, receiving water flows and/or intensity of tidal exchange, and the levels of risk that vary from acute to chronic exposure.

Mixing zones are a tool for responsible management of the environment. As detailed within the ANZG (2018), mixing zones are described as an explicitly defined area around an effluent discharge where some, or all, water quality objectives may not be met. It is a generally accepted practice to apply the concept of a mixing zone for waste water discharges (such as stormwater). As a consequence, some community values of the water body may not be protected. The responsibility lies with the discharger to minimise this impact by keeping the mixing zone as small as practicable. They are designed to limit the impact to the environment that would otherwise occur if discharges were allowed to flow unchecked into waterways.

Critical to assessing the impact of an effluent discharge on beneficial uses and values is understanding the dilution and dispersion of the effluent. For discharges to marine environments, characteristics such as tidal and current movements, density and temperature differences, depth of water and rate of flow need to be considered to assess the dilution capabilities of the waterbody under various scenarios.

### 8.2.3. Recreational Water Quality (NHMRC 2012 & 2017)

The greater of the health based drinking water criteria (NHMRC 2012) multiplied by ten or the aesthetic criteria have been chosen to address the secondary contact recreational uses of water.

## 8.3. Draft Water Quality Objectives - DGVs

A summary of the discharge water quality criteria is provided in below for the water quality parameters and chemical of concern, which have been selected on the basis of site operational history, regional setting and site groundwater quality.

It is important to note that the Water Quality Objectives (WQO) listed in below are specific to aquatic ecosystems only and are not intended as discharge water quality criteria. The ANZG (2018) framework emphasises that comparison of test data with guideline DGVs that 'exceedances of the DGVs are an "early warning" mechanism to alert managers of a potential problem and are not intended to be an instrument to assess "compliance", and should not be used in this capacity.

ANZG (2018) recognises that the environmental values and unique conditions of a site and specific behaviour of contaminants in different environments are important considerations when applying the guidelines. Factors relevant to assessing point source discharges include the flow rate of the discharge, receiving water flows and/or intensity of tidal exchange, and the levels of risk that vary from acute to chronic exposure.





**Table 8-1: Water Quality Objectives - DGVs**

Analyte Group	Analyte	ANZG (2018) Marine Water Quality Guidelines (µg/L)	Recreational Water Quality Criteria.
BTEX	Benzene	500	1,000
	Ethylbenzene	5	3,000
	Toluene	180	8,000
	Xylene (m)	75	6,000
	Xylene (p)	200	
	Xylene (o)	350	
Heavy Metals	Arsenic	24	50
	Cadmium	0.7	5
	Chromium	27.4	50
	Copper	1.3	1,000
	Nickel	7	200
	Lead	4.4	50
	Zinc	15	5,000
	Mercury	0.1	10
PAHs	Phenanthrene	0.6	-
	Anthracene	0.1	-
	Flouranthane	1	-
	Benzo(a)Pyrene	0.1	0.1
	Naphthalene	70	-
Pesticides	Atrazine	13	200
	Carbofuran	0.06	100
	Chlorodane	0.03	20
	Chlorpyrifos	0.009	100
	2,4-D	280	300
	DDT	0.006	90
	Diazinon	0.01	40
	Dimethoate	0.15	70
	Diquat	1.4	70
	Endosulfan	0.005	200
	Endrin	0.04	-
	Fenitrothion	0.2	70
	Glyphosate	370	1,000
	Heptachlor	0.01	-
	Lindane	0.2	100
	Malathion	0.05	700
	Methomyl	3.5	200
	Molinate	3.4	40
	Parathion	0.004	200
	Simazine	3.2	200
	2,4,5-T	36	1,000
	Tebuthiuron	2.2	-
	Temephos	0.05	4,000
	Thibencarb	2.8	400



	Thiram	0.01	70
	Toxafene	0.1	-
	Trifluralin	2.6	900
PCBs	Aroclor 1242	0.3	-
	Aroclor 1254	0.01	-
VOCs	1,1-DCA	90	-
	1,2-DCA	1,900	30
	1,1,1-TCA	270	-
	1,1,2-TCA	1,900	-
	1,1,2,2-TCA	400	-
	PCA	80	-
	DCM	4,000	40
	Chloroform	370	30
	Carbon Tetrachloride	240	30
	Vinyl Chloride	100	3
	DCE	700	600
	TCE	330	-
	PCE	70	500
	CB	55	100
	1,2-DCB	160	10
	1,3-DCB	260	200
	1,4-DCB	60	3
	1,2,3-TCB	3	50
	1,2,4-TCB	20	
	1,3,4-TCB	8	-
	1,2,3,4-PCB	2	
	1,2,3,5-PCB	3	-
	1,2,4,5-PCB	5	-
	PCB	1.5	-
Total Petroleum Hydrocarbons	TPH/TRH	2 (mg/L) <sup>a</sup>	-
Total Nitrogen	Total Nitrogen	300 <sup>b</sup>	-
Nitrate	Nitrate	7200 <sup>c</sup>	500,000
Total Phosphorus	Total Phosphorus	30 <sup>b</sup>	-
Ammonia	Ammonia	910 (pH dependant)	5,000
pH	pH	7.0-8.5 <sup>b</sup>	6.5-8.5
Total Suspended Solids	TSS	50,000	-
Turbidity	Turbidity	10 NTU	5 NTU
Temperature	Temperature	15-30°C	-
Sheens/Odours	Sheens/Odours	No Observable Sheen or Odour	-
PFAS	PFOS	0.13 <sup>d</sup>	0.7 <sup>d</sup>
	PFOA	220 <sup>d</sup>	5.6 <sup>d</sup>

a - Recommended water quality criteria (NSW EPA).

b - ANZECC (2000) Default trigger values for physical and chemical stressors for south-east Australia for slightly disturbed ecosystems for Estuaries (Table 3.3.2 Chapter 3 Aquatic Ecosystems).



c - Errata document has been issued which details that Nitrate values in Table 3.4.1 (page 3.4-5) are deleted and replaced with "Under Review" (<http://www.agriculture.gov.au/SiteCollectionDocuments/water/nwqms-guidelines-4-vol1-errata.pdf>). The Nitrate guidelines values in ANZECC 2000 have been reviewed and recalculated (<http://www.mfe.govt.nz/publications/fresh-water/anzecc-nitrate-correction-sep02>). With values for 95% level of protection reported at 31.9mg/L for Nitrate and 7.2mg/L for Nitrate-N.

d – NEMP (2018) PFAS National Environmental Management Plan

Analytes such as Total Suspended Solids (TSS) and other easily observable aspects from the dewatering process will need to be monitored closely as adverse public interest in this site is a foreseeable possibility

- Total suspended solids (TSS) < 50 mg/L
- No observable sheen or odour
- Turbidity < 10 NTU
- Temperature < 30°C



## 9. Potential Dewatering Impacts

Dewatering operations have the potential to impact receptors and the surrounding environment if not managed appropriately. This section outlines key areas of concern with respect to dewatering and potential environmental impacts.

Procedures for the management of potential environmental impacts are detailed in Section 10.

### 9.1. Receiving Water Quality

Typically, large volume and/or well flushed water bodies have a capacity to buffer the discharge of potential contaminants depending on the flow rate and duration of discharge. While the receiving waters are subject to the influences of an urbanised catchment, dewatering activities must not contribute to or cause significant decreases in receiving waters quality. Potential impacts associated with releasing dewatered groundwater to receiving waters (via the stormwater network) are summarised below.

#### 9.1.1. Physicochemical Parameters

Changes to natural pH levels in a receiving waterway can be directly or indirectly detrimental to aquatic biota as particular species can be intolerant to specific conditions caused by dewatering processes.

Acidifying the receiving waters can cause metals bound to sediment and organic matter to be liberated, increasing toxicity and enhancing the bioavailability of background metals. Oxidation of dissolved metals can also strip oxygen from the receiving waters resulting in fish kills, however this is less likely in medium to high flow systems such as Botany Bay.

Turbidity and suspended solids impact on a receiving environment include siltation, reduction of the euphotic zone affecting photosynthetic organisms by limiting light transmission through the water column this has a flow on effect as the food chain is disrupted affecting benthic organisms and higher level organisms.

#### 9.1.2. Nutrients

Streams/rivers, canals and coastal lakes environments have the ability to assimilate and export nutrients (such as nitrogen and phosphorus) through a variety of pathways including flushing, bacterial conversion and permanent accumulation in sediments. Under favourable conditions these cycles can help buffer the receiving environment from potentially deleterious effects of nutrient loading. These effects can include eutrophication, potentially toxic algal blooms, increased oxygen demand and ammonia toxicity.

While the buffering ability of the receiving environment should not be relied upon as a management strategy, the efficiency of a particular water body to process nutrients is an important consideration in assessing the potential impacts of eutrophication of a water body.



### 9.1.3. Heavy Metals

High concentrations of potentially harmful metals may be encountered in the groundwater depending on geology and historical uses of the site (and surrounding properties).

Whilst metals and associated compounds occur naturally in the environment and are essential for many organisms, the potential toxicity of metals to aquatic biota generally increases with concentration, particularly when in dissolved form. Furthermore, concentrations of dissolved metals may fluctuate throughout dewatering as water is drawn in from surrounding environments.

Metal toxicity also varies between different species of a particular metal, the physical and chemical characteristics of the receiving environment, and biological receptors. Thus, the size, tidal/mixing/flushing regime, and background concentrations of metals in the receiving waterway must be taken into account when assessing compliance.

Importantly, the total load and duration of metals discharged also needs to be considered when assessing potential chronic effects of metals on biota, though this is less crucial in deeper water with strong tidal interaction where the risk of accumulation is minimised.

### 9.1.4. Petroleum Hydrocarbons and Chlorinated Solvents

The site has been used for commercial/industrial purposes, with known use and storage of petroleum hydrocarbons. Research indicates that petroleum hydrocarbons toxicity is highly variable, as they contain many hydrocarbon chain compounds. Generally, petroleum hydrocarbon based compounds can naturally biodegrade given the right conditions and generally degrade to lesser toxic substances.

The chemical degradation products of the potential VOC contaminants in groundwater, specifically chlorinated hydrocarbons including tetrachloroethene (PCE) and degradation daughter products trichloroethene (TCE), dichloroethene (DCE) and vinyl chloride (VC) can be of greater ecological and human health risk than the parent compounds and are therefore are considered to be significant.

Concentrations of TPH were previous reported in several groundwater samples in other areas of the site, however, the most recent sampling results from wells MW01 and MW02 near the excavations were reported below the laboratory limit of reporting (LOR).

TRH and VOC compounds may require treatment prior to discharge, which can be achieved via several methods. The treatment system may consist of a single remediation method, such as air stripping or filtered through activated carbon (sorption) to remediate the water to a suitable standard for disposal or re-injection.

### 9.1.5. Other Contaminants

Other hydrocarbon contamination (PAHs and Phenols) and other common anthropogenic contaminants (PFAS, OCPs, OPPs and PCBs) have not been



identified exceeding the adopted ecological criteria within the localised groundwater.

Whilst these contaminants are not expected to be present at elevated concentrations during the dewatering process (based on the most recent groundwater quality data), historical use of pesticides and other chemicals are known in the surrounding area. As such, monitoring of these compounds (as identified in previous environmental investigations) is strongly recommended.

## 9.2. Settlement of Unconsolidated Soils

Dewatering has the potential to induce settlement in loose sands and soft sediments, possibly compromising the structural integrity of surrounding structures. This is likely to be less of an issue with water bearing rock aquifers.

There is potential that drawdown outside the site may be sufficient to induce settlement in overlying buildings unless an appropriate DMP is implemented. A suitably qualified geotechnical consultant will be required to determine the potential settlement impacts caused by the potential drawdown because of the proposed dewatering activities. Detailed geotechnical considerations are beyond the scope of this assessment.

A suitably qualified engineer is required to determine the risk of settlement, potential impacts on the integrity of adjacent structures (i.e. buildings, roads, pipelines, etc.), and appropriate management measures.

## 9.3. Acid Sulfate Soils

Acid sulfate soils (ASS) occur predominantly on coastal land with elevations generally below 5m Australian Height Datum (AHD). These soils also occur further inland in saline seepage areas, rivers, lake beds and irrigation channels. Where present, draw-down of the local water table can expose ASS to oxidising conditions creating acidity and mobilising metals at potentially harmful concentrations.

The Botany Bay Local Environmental Plan 2013 indicated that the site is located in a Soil Class 2 Acid Sulfate Soils area. The description of a Soil Class 2 area is 'works below natural ground surface present an environmental risk and works likely to lower the water table present an environmental risk'.

An ASS investigation was completed by Arcadis (2019) and was summarised as follows:

- 48 samples were analysed and 37 were classified as PASS;
- PASS was generally identified near the fill/natural horizon and likely to be present within undisturbed natural layers of soil;
- ASS was not identified, however, excavation or disturbance of the soils where PAA was identified is likely to encounter ASS; and
- Recommendation for an ASSMP to be developed for the site.

Excavations >1.0m below ground level were determined to potentially encounter PASS. Under Section 6.10 of the LEP, an acid sulfate soil management plan (ASSMP) will be required for these works. Management and monitoring during dewatering



works must be implemented to ensure no adverse impacts occur (either on or offsite) due to potential dewatering of potential ASS.

#### **9.4. Impact to Water Supply Works and GDEs**

As detailed in Section 7 above, the temporary dewatering works will not adversely impact on any water supply works, high priority GDEs, and is not expected to result in a change to water quality.

Based on the above assessment, the temporary dewatering and ongoing drained basement activities are considered to be of Minimal Impact under the NSW DPI (2012) AIP and WMA 2000.

#### **9.5. Noise, Vibration and Odour**

Noise and vibrations are generated by pumps, generators and treatment systems which typically operate 24 hours a day during dewatering operations. Offensive odours, such as hydrogen sulphide can also be liberated through excavation of sand and or soils with high organic content. Other odours from volatile organic compounds can occur from sites contaminated with petroleum hydrocarbons or solvents. It is also common for diesel fumes to emanate from dewatering pumps and generators where electric systems cannot be used.

Noise, vibrations and odour have the potential to cause a public nuisance, particularly in dense residential areas such as the is site, and may also impact on the natural movements or behaviour of wildlife.



## 10. Management of Potential Impacts

### 10.1. Drawdown

The depth of groundwater extraction infrastructure and the rate of extraction shall be limited to the minimum requirements set in the hydrogeological model to achieve the lowering of groundwater within the site to undertake construction works.

Dewatering shall be managed in consultation with a suitably qualified geotechnical engineer to ensure the structural integrity as built structures is not compromised.

Whilst effort has been made to make accurate predictions in the dewatering volumes and off-site effects, it is strongly recommended that water levels be monitored regularly in the dewatered area and in surrounding properties to ensure that local variations in hydraulic properties in the sands and clays do not result in unacceptable groundwater table depression or mounding.

Monitoring of groundwater levels outside the basement wall at a minimum of three locations is recommended on a daily basis (refer to Section 11). If drawdown approaching 1.0m is identified in the monitoring points outside the shoring wall or near existing buildings, consideration should be given to control of the off-site water table depression. This is likely to have in implication on the costs of the project but may be recommended in order to reduce the risk of damage to adjacent buildings and roadways. Control methods may include:

- Altering the proposed excavation shoring walls so that they are less permeable (e.g. extending the sheet piles into deeper less permeable strata such as clay or rock), minimising the volume and flow of groundwater into the excavation. This is a viable contingency option unless subsurface conditions differ from those identified in the geotechnical assessment.
- ReInjection of extracted water along the site boundary. This may require some injection points to be outside the site boundary, and may require a variation to the dewatering licence obtained from WaterNSW. Injection water quality would be required to be meet NSW EPA endorsed guideline criteria.

### 10.2. Discharge of Groundwater

Groundwater discharge shall be controlled in a manner which does not create a flooding hazard. During extreme rainfall/storm/tide events the local stormwater drainage system can become full or flooded. If combined stormwater and dewatering flows exceed the capacity of the stormwater drainage system, discharge shall be reduced or, if necessary, stopped until stormwater flows, and / or tidal inundation subsides. Routine inspections at the stormwater inlet will need to be conducted by the Site Manager or on appropriate delegate during storm events and greater than overage tides.

The flowing sections may be required during the dewatering process if deemed necessary by the licencing provider and Council.





### 10.2.1. Water Quality Testing Prior to Discharge

Prior to discharge of extracted groundwater, the groundwater is understood to be recirculated back into the open excavation/ or temporary onsite water storage to allow clearing of sediment from the dewatering system and allow water quality to stabilised. Once conditions have stabilised, initial batch testing of extracted water will be completed and compared against the WQO listed in Table 8-1 above.

The treated groundwater will be tested for analytes specified in Section 11, following receipt of the test results, the Environmental Manager/Consultant, in consultation with Council (where required), shall determine the suitability for discharge to the stormwater network. Compliance with the WQO set out in Table 8-1 is required prior to discharge. Additional components to the water treatment process may be required if initial batch testing results do not meet the WQO.

Reditus note that the period between collecting the pre-start samples and discharging from site can exceed one week (more if test results are not favourable and retesting is required) and that this should be accounted for in the construction program.

## 10.3. Water Treatment – Reverse Osmosis Unit

The extracted groundwater will require treatment prior to discharge to stormwater, primarily due to the elevated concentrations of zinc (1.18mg/L) and arsenic (27ug/L). There are also reportable concentrations of PFAS compounds (as PFOS), whilst below relevant NEMP (2018) criteria, may require treatment from a precautionary perspective to non-detectable levels.

Traditional methods for the removal of dissolved zinc in water is via flocculation, pH correction and Direct Air Flotation (DAF). Given the relatively small scale of the groundwater extraction and short period, the capital costs and setup requirements for a DAF unit are considered prohibitive. Reditus also note that PFAS components would not be treated using this technology.

Furthermore, the waters may contain nutrients (nitrogen and phosphorus compounds) requiring treatment. There is currently no proven and cost-effective method for the removal of nutrients with the available retention times and available space on construction sites. However, medium to high flow conditions and natural aquatic processes in Alexandria Canal receiving waters are likely to mitigate possible impacts of nutrient loading.

If assessment of monitoring results indicate that unacceptable adverse environmental impacts are occurring at the receiving water beyond the mixing zone due to nutrient loading, water treatment should be completed using Reverse Osmosis (RO).

RO is a water purification technology that uses a semipermeable membrane to remove ions, molecules, and larger particles from water. The membrane is designed to allow only water to pass through while preventing the passage of solutes (such as potential groundwater contaminants). RO is proven technology capable of achieving the proposed water quality objectives DGVs.

Small portable commercial RO units are readily available and would suit this project dewatering demands.



Primary treatment through a settlement tank and sand filter is recommended, prior to RO treatment.

#### 10.3.1. Dosing pH Buffer and Flocculant Alternative

The following treatment methods may be considered where required (treatment devices may be removed from site where consistent water quality results indicate devices are no longer necessary):

- Dosing with a buffering agent to achieve the target pH for the respective receiving environment and maximum metal precipitation/flocculation.
- Retention in a settlement tank(s), incorporating a silt separator (preferably a plate separator design).

The proposed method of pH treatment, and most effective, is an automated dosing system with retention of the treated water to allow for pH stabilisation, metal precipitation and settlement of solids. Maintaining the pH 7.0-8.5 units will minimise the potential for direct pH impacts on the receiving environment and promote conversion of dissolved metals into total form and subsequent settlement/flocculation.

Sufficient area shall be allocated for settlement tanks to increase the retention time of the water and provide an opportunity for the settlement of floc and/or suspended material.

Where the above procedures prove ineffective at decreasing concentrations of dissolved and/or total metals to appropriate levels, the inclusion of the following procedures in the treatment train are recommended:

- Dosing with a pre-treatment agent to promote chemical oxidation.
- Dosing with a flocculation agent.
- Air-stripping unit or Granulated Activated Carbon (GAC) unit to target any dissolved phase TPH/VOC contamination.

The role of the air strippers is to volatilise dissolved volatile contaminants, removing them from the groundwater influent stream. The vapour phase contaminants are captured and diverted through external GAC hoppers where they are sorbed. Treated groundwater influent then undergoes tertiary polishing treatment to remove any remaining dissolved phase hydrocarbons and reduce background heavy metals through particulate filtration. This is achieved via filtration of the groundwater influent through GAC and ion exchanging media filtration vessels via the process of adsorption and ion exchange.

Initial monitoring of discharge water quality shall provide the information required to optimise the water treatment regime.

Any addition of chemical agents must be managed by a suitably qualified environmental scientist and the chemicals approved for use by the NSW EPA. Intensive monitoring of treatment agent dose rates and discharge water quality must be undertaken to optimise the water treatment regime specific to the site.



### 10.3.2. Maintenance of Water Treatment System

Routine maintenance of the treatment equipment will be required to ensure optimum performance. The discharge pipeline and any protective structures, such as driveway ramps/culverts, must be checked for leaks and damage on a regular basis. Retention structures must also be inspected regularly to ensure adequate performance and structural integrity.

Chemical treatment and settlement is likely to result in the retention of organic and/or inorganic material. Removal of the accumulated material will be required periodically to avoid re-suspension of accumulated sediment and reduction of treatment system capacity. Strategies to limit the volume of waste to be removed should be developed in consultation with the project environmental consultant.

## 10.4. Noise and Vibration

The following methods shall be employed to reduce noise emissions resulting from dewatering operations:

- Preference shall be given to electric powered dewatering pumps over diesel / fuel powered equipment (due to the sound generated being lower with electric pumps). The proposed pumps are noted to be electrical vacuum header pump.
- Installation and maintenance of high efficiency mufflers for all noise generating plant.
- Pump equipment and generators shall be located away from site boundaries where possible, with consideration to adjoining residences, Installation of acoustically baffled enclosures around and generators and pump is recommended to minimise noise issues or complaints.

## 10.5. Odour

Routine odour monitoring should be undertaken to identify offensive odours and avoid potential impacts on adjacent site users. Control measures, such as deodorants or passing the discharge through a carbon filter tank, shall be adopted in the event odours are considered unacceptable levels at the site boundary. Where odour controls prove ineffective, activities that cause an offensive odour shall cease until odour emissions are resolved.



## 11. Monitoring Program

Monitoring of the discharge water will be completed for the estimated 0.5-1 month duration of the dewatering activities in accordance with the monitoring schedules below. All monitoring of water quality will be completed by a suitably qualified person, using calibrated equipment to collect samples that are representative of the discharge.

Specifications set out in the dewatering and discharge licence will outline the specific frequency of assessment, an interim sampling and monitoring program is outlined below.

### 11.1. Monitoring Frequency and Analysis

Daily field monitoring of the following parameters from the inlet and outlet sides of the treatment system.

- pH
- Turbidity

Daily water samples will be collected from the dewatering discharge point and receiving water during the active dewatering for the first week of dewatering activities. Physico-chemical parameters will be measured using a calibrated water quality meter for the following parameters:

- pH
- Electrical conductivity(EC)
- Dissolved oxygen (DO);
- Redox Potential (mV)
- Temperature (°C)
- Turbidity

Water samples collected will be submitted for analysis to a NATA accredited laboratory for the following analytes:

- Total suspended solids (TSS);
- Nutrients (Ammonia, nitrates, total nitrogen and total phosphorous);
- Dissolved Metals (including arsenic, cadmium, chromium, copper, iron, lead, nickel, mercury and zinc)
- TRH, BTEX and PAHS;
- OPPS, OCPS and PCBs;
- VOCs;
- PFAS

Should laboratory results indicate discharge water consistent compliance with the WQO during the initial month of dewatering activities, the frequency of water sample collection for laboratory analysis may be reduced to weekly events.



Water sampling frequency, required analysis, parameter monitoring and locations are summarised in Table 11-1 below. Should unexpected exceedances of the receiving WQO occur in the discharge samples, an increase in the sampling frequency and/or number of monitoring locations should be completed as part of further investigations.


**Table 11-1: Monitoring Program for Stormwater Discharge**

Parameter	Location	Frequency
<b>Visual sheens, oil and grease and hydrocarbon odours</b>	Discharge	Daily
<b>pH</b>	Discharge	Daily
	Receiving Waters	Daily
<b>Electrical Conductivity</b>	Discharge	Daily
	Receiving Waters	
<b>Dissolved Oxygen</b>	Discharge	Daily
	Receiving Waters	
<b>Turbidity</b>	Discharge	Daily
	Receiving Waters	
<b>Total Suspended Solids</b>	Discharge	Daily
	Receiving Waters	
<b>Ammonia, Nitrate, Total Nitrogen &amp; Total Phosphorus</b>	Discharge	Daily
	Receiving Waters	
<b>Dissolved Heavy Metals</b>	Discharge	Daily
	Receiving Waters	
<b>OPPs, OCPs and PCBs</b>	Discharge	Daily
	Receiving Waters	
<b>TRH, BTEX, PAHs and VOCs</b>	Discharge	Daily
	Receiving Waters	
<b>PFAS</b>	Discharge	Daily
	Receiving Waters	



## 11.2. Monitoring Locations

Water quality samples will be collected from the following locations as presented in the flow chart below.




The following descriptions of the sampling locations are provided below:

- **S1: Untreated Groundwater:**
  - A sample of the groundwater discharge prior to water treatment.
- **S2: Treated Water (Stormwater Discharge):**
  - A sample of the treated water prior to its discharge into the Parramatta River.
- **S3: Stormwater – Mixing Zone:**
  - A sample of the receiving waters at the mixing zone boundary.
- **S4: Stormwater – Up-stream:**
  - A sample of the receiving waters at a location approximately 100m up-stream from the stormwater discharge point.
- **S5: Stormwater – Down-stream:**
  - A sample of the receiving waters at a location approximately 100m down-stream from the stormwater discharge point.

Should analytical results of the treated waters indicate consistent water quality below the DGVs, sampling of the Stormwater Chanel (points S3, S4 & S5) may not be required.





**Figure 2: Proposed Monitoring Locations**

### 11.3. Water Sample Collection

Discharge and receiving waters will be analysed in the field using a calibrated water quality meter to assess the EC, DO, pH, ORP and Temperature.

Water samples will be taken directly from the discharge line sample ports or using a surface water grab sampler for the remaining analytes mentioned in Section 11.1 above.

Samples are to be placed directly into appropriately preserved, laboratory supplied sampling containers, labelled with the project identification, sample name/location, sample date and who collected the sample. Samples for dissolved heavy metal analysis shall be field filtered using 0.45um disposable filters.

Once samples are obtained, they are to be stored and transported in an ice cooled Esky to the laboratory under a chain-of-custody (CoC).



## 11.4. Monitoring of Discharge Flow Rate and Groundwater Drawdown

Discharge flow rates, groundwater levels and groundwater pH outside the excavation shall be monitored in accordance with Table 11-2 below.

**Table 11-2: Monitoring Programme for Discharge Flow Rates and Groundwater Levels**

Parameter	Location	Frequency
Discharge Rates and Volumes	Calibrated flow meter (eg. inline Magflow meter) on discharge pipeline	Daily
Groundwater Level	From 3 groundwater monitoring wells located outside the excavation.	Daily during the dewatering and for a minimum of two months following the cessation of pumping.
Groundwater pH	From 3 groundwater monitoring wells located outside the excavation.	Daily during the dewatering and for a minimum of two months following the cessation of pumping.

Given the potential for acid sulfate soils to be dewatered at both onsite and offsite locations, at a minimum daily monitoring of offsite groundwater pH is required. Additional monitoring requirements may be required and should be specified in a standalone Acid Sulfate Soil Management Plan (to be prepared in accordance with ASSMAC (August 1998) guidelines series.

## 11.5. Contingencies

If drawdown approaching 1.0m is identified in the monitoring points outside the shoring wall, and/or if groundwater pH observed to be decreasing or has become more acidic than 'pre-dewatering' baseline conditions, consideration should be given to control of the off-site water table depression. This is likely to have in implication on the costs of the project but is recommended in order to reduce the risk of damage to adjacent buildings and roadways. Control methods may include:

- Extending the shoring walls to a greater depth and ideally keying them into a continuous low permeability soil horizon (e.g. clay). This is a viable contingency option unless subsurface conditions differ from those identified in the geotechnical assessment.
- ReInjection of extracted water along the site boundary. This may require some injection points to be outside the site boundary, and may require a variation to the dewatering licence obtained from the WaterNSW / NRAR.





If groundwater control is not viable for the management of ASS, injection of an acid neutralising agent such as calcium

If unexpected monitoring results indicate that the quality of the receiving water has changed (as a direct result of the dewatering activities), modification of management practices must be implemented, including up-scaling of the treatment measures.

Implementation/adjustment of physical and/or treatment processes and/or installation of larger retention structures should be completed as an initial procedure to mitigate unacceptable levels of chemical contaminants (e.g. dissolved heavy metals, petroleum hydrocarbons, VOCs or pesticides). Where increased dissolved oxygen of the discharge waters is required, an aerator should be installed within the treatment line.

Where implemented contingencies prove ineffective at mitigating risks to the receiving water way, ceasing dewatering may be the only options until such time that other management techniques can be applied. To avoid potential damage to the constructed basement in such a situation, consideration should be given to obtaining a permit to discharge to sewer with Sydney Water.



## 12. Records and Reporting

The Principal Contractor shall maintain a record of all water quality and groundwater level monitoring, along with details of corrective and preventative actions implemented in relation to the dewatering activity. The following reports shall be prepared:

- A weekly (interim) report issued upon receipt of laboratory analysis results that identifies potential compliance issues or water quality impacts that require immediate action, and other recommended preventive/corrective actions
- A monthly dewatering report summarising the water quality data and management strategies implemented during the entire works. The report shall include a summary of discharge and receiving waters quality results, a statistical appraisal of the data, control charts showing quality results, a compliance assessment, indications of potential environmental harm, and comments and/or corrective actions implemented during the works.

The following information must be maintained and may be required to be submitted to WaterNSW / NRAR on completion of dewatering as part of "Completion Report":

- Volume of groundwater pumped, the volume discharged offsite (and/or reinjected if applicable), the discharge / reinjection rate and the duration of pumping;
- Groundwater level monitoring data;
- All water quality monitoring data including results of pre-release water quality testing, within six months of completion of dewatering; and
- Location and construction of groundwater extraction works that are abandoned after dewatering has ceased.

A Water Access Licence (WAL) and Works Approval may be issued for the dewatering works. The WAL should be obtained to cover the predicted volume of groundwater to be abstracted from the Greater Metropolitan Region Groundwater Sources – Botany Sands Groundwater Source. Should volumes measured during construction dewatering exceed the predicted volumes, additional WAL should be obtained to ensure all groundwater take is accounted for.



## 13. References

ANZECC/ARMCANZ. 2000. Australian and New Zealand Guidelines for Fresh and Marine Water Quality, Australian and New Zealand Environment and Conservation Council and Agriculture and Resource Management Council of Australia and New Zealand;

Australian and New Zealand Standard AS/NZS 5667 Water quality Sampling, Parts 1-11;

Fetter, C.W. (2001) Applied Hydrogeology, Fourth Edition. Prentice Hall;

Freeze, R.A. and Cherry, J.A. (1979) Groundwater. Prentice Hall;

Heath, R.C. (1983) Basic ground-water hydrology, U.S. Geological Survey Water-Supply Paper 2220, 86p;

NEPM. 2013. National Environment Protection Measure, Schedule B (1) investigation levels for soil and groundwater;

NSW government Office of Environment and Heritage, Acid Sulphate Risk Maps 2015 <http://www.environment.nsw.gov.au/acidsulfatesoil/riskmaps.htm>



## 14. Limitations

The report or document does not purport to provide legal advice and any conclusions or recommendations made should not be relied upon as a substitute for such advice.

The report does not constitute a recommendation by Reditus for the client (APP Pty Ltd) or any other party to engage in any commercial or financial transaction and any decision by the client or other party to engage in such activities is strictly a matter for the client.

The report relies upon data, surveys, measurements and results taken at or under the site at particular times and conditions specified herein. Any findings, conclusions or recommendations only apply to the aforementioned circumstances and no greater reliance should be assumed or drawn by the client. Furthermore, the report has been prepared solely for use by the client and Reditus accepts no responsibility for its use by other parties. The client agrees that Reditus' report or associated correspondence will not be used or reproduced in full or in part for promotional purposes and cannot be used or relied upon by any other individual, party, group or company in any prospectus or offering. Any individual, party, group or company seeking to rely this report cannot do so and should seek their own independent advice.

No warranties, express or implied, are made. Subject to the scope of work undertaken, Reditus assessment is limited strictly to identifying typical environmental conditions associated with the subject property based on the scope of work and testing undertaken and does not include and evaluation of the structural conditions of any buildings on the subject property or any other issues that relate to the operation of the site and operational compliance of the site with state or federal laws, guidelines, standards or other industry recommendations or best practice. Scope of work undertaken for assessments are agreed in advance with the client and may not necessarily comply with state or federal laws or industry guidelines for the type of assessment conducted.

Additionally, unless otherwise stated Reditus did not conduct soil, air or wastewater analyses including asbestos or perform contaminated sampling of any kind. Nor did Reditus investigate any waste material from the property that may have been disposed off the site, or undertake and assessment or review of related site waste management practices.

The results of this assessment are based upon (if undertaken as part of the scope work) a site inspection conducted by Reditus personnel and/or information from interviews with people who have knowledge of site conditions and/or information provided by regulatory agencies. All conclusions and recommendations regarding the property are the professional opinions of the Reditus personnel involved with the project, subject to the qualifications made above.

While normal assessments of data reliability have been made, Reditus assumes no responsibility or liability for errors in any data obtained from regulatory agencies, statements from sources outside of Reditus, or developments resulting from situations outside the scope of this project/assessment.

Reditus is not engaged in environmental auditing and/or reporting of any kind for the purpose of advertising sales promoting, or endorsement of any client's interests,



including raising investment capital, recommending investment decisions, or other publicity purposes. Reditus assumes no responsibility or liability for errors in any data obtained from regulatory agencies, statements from sources outside of Reditus, or developments resulting from situations outside the scope of this project.

Information relating to soil, groundwater, waste, air or other matrix conditions in this document is considered to be accurate at the date of issue. Surface, subsurface and atmospheric conditions can vary across a particular site or region, which cannot be wholly defined by investigation. As a result, it is unlikely that the results and estimations presented in this report will represent the extremes of conditions within the site that may exist. Subsurface conditions including contaminant concentrations can change in a limited period of time and typically have a high level of spatial heterogeneity.

From a technical perspective, there is a high degree of uncertainty associated with the assessment of subsurface, aquatic and atmospheric environments. They are prone to be heterogeneous, complex environments, in which small subsurface features or changes in geologic conditions or other environmental anomalies can have substantial impact on water, air and chemical movement.

Major uncertainties can also occur with source characterisation, assessment of chemical fate and transport in the environment, assessment of exposure risks and health effects, and remedial action performance. These factors make uncertainty an inherent feature of potentially impacted sites. Technical uncertainties are characteristically several orders of magnitude greater at impacted sites than for other kinds of projects.

In relation the conduct of Asbestos inspections or the preparation of hazardous materials reports Reditus has conducted inspections and the identification of hazardous material within the constraints presented by the property. Whilst efforts are made to access areas not normally accessed during normal use of the site to identify the presence of asbestos or other hazardous material, unless explicitly tested no guarantee can be provided that such material is or is not present.

Reditus' professional opinions are based upon its professional judgment, experience, and training. These opinions are also based upon data derived from the limited testing and analysis described in this report or reports reviewed. It is possible that additional testing and analysis might produce different results and/or different opinions or other opinions. Reditus has limited its investigation(s) to the scope agreed upon with its client. Reditus believes that its opinions are reasonably supported by the testing and analysis that has been undertaken (if any), and that those opinions have been developed according to the professional standard of care for the environmental consulting profession in this area at this time. Other opinions and interpretations may be possible. That standard of care may change and new methods and practices of exploration, testing and analysis may develop in the future, which might produce different results.



## Appendix A - Figures





©Department of Finance, Services & Innovation 2019

Legend




Project Number  
19130

Project Name  
Dewatering Management Plan

Site location  
297 King St & 65 Kent Rd, Mascot NSW

Figure 1  
Site Location





**Legend**

Excavation Areas



Project Number 19130
Project Name Dewatering Management Plan
Site location 297 King St & 65 Kent Rd, Mascot NSW

**Figure 2**  
Site Layout



Figure 3

Arcadis Groundwater  
Monitoring Well Locations

Legend

- Site Boundary
- ◆ Soil Bores
- Monitoring Wells
- Existing Monitoring Wells (ES, 2013)



Project Number  
19130


Project Name  
Dewatering Management Plan

Site location  
297 King St & 65 Kent Rd, Mascot NSW









© Department of Planning, Services & Innovation 2019

# Legend

## Height (AHD)

1.5 2.5  
2 3

- Monitoring Wells
- Existing Monitoring Wells (ES, 2013)



Project Number  
19130

Project Name  
Dewatering Management Plan

Site location  
297 King St & 65 Kent Rd, Mascot NSW

Figure 5  
Groundwater Elevation  
Contours



## Appendix B – Development Application Drawings

QANTAS GROUP FLIGHT TRAINING CENTRE & CARPARK

297 KING STREET, MASCOT

- LOT 2DP 234489
- LOT 4DP 234489
- LOT 1DP 202747
- LOT BDP 164829
- LOT 133DP 659434

DA1.01	NOTES & SCHEDULES		COVER SHEET
	LEGEND AND NOTES		
	NOTES & SCHEDULES		
DA1.02	NOTES & SCHEDULES		COFT MATERIALS & FINISHES
	NOTES & SCHEDULES		
DA1.30	NOTES & SCHEDULES		COFT MATERIALS & FINISHES
	NOTES & SCHEDULES		
DA2.01	SITE	PLAN - LOCALITY ANALYSIS	
DA2.02	SITE	PLAN - SITE ANALYSIS	
DA2.15	SITE	PLAN - GFA - COFT	
DA2.16	SITE	PLAN - GFA - COFT-C	
DA2.17	SITE	PLAN - GFA - COFT-C	
DA2.20	SITE	PLAN - PROPOSED SHADOWS	
DA2.21	SITE	PLAN - PROPOSED SHADOWS	
DA2.30	SITE	PLAN - EXISTING	
DA2.31	SITE	PLAN - DEMOLITION	
DA2.40	SITE	PLAN - PROPOSED	
DA2.41	SITE	SECTION	
DA3.01	COFT - GENERAL ARRANGEMENT	PLAN - SITE & GROUND FLOOR	
DA3.02	COFT - GENERAL ARRANGEMENT	PLAN - LEVEL 1	
DA3.03	COFT - GENERAL ARRANGEMENT	PLAN - LEVEL 2	
DA3.04	COFT - GENERAL ARRANGEMENT	PLAN - LEVEL 3	
DA3.10	COFT - GENERAL ARRANGEMENT	PLAN - ROOF	
DA3.20	COFT - GENERAL ARRANGEMENT	ELEVATIONS - NORTH & SOUTH	
DA3.21	COFT - GENERAL ARRANGEMENT	ELEVATIONS - EAST & WEST	
DA3.25	COFT - GENERAL ARRANGEMENT	SECTIONS	
DA3.26	COFT - GENERAL ARRANGEMENT	SECTIONS	
DA3.40	COFT - DETAILS	SIGNAGE	
DA4.01	COFT-C - GENERAL ARRANGEMENT	PLAN - SITE & GROUND FLOOR	
DA4.02	COFT-C - GENERAL ARRANGEMENT	PLAN - FIRST FLOOR	
DA4.03	COFT-C - GENERAL ARRANGEMENT	PLAN - TYPICAL FLOOR	
DA4.10	COFT-C - GENERAL ARRANGEMENT	PLAN - ROOF STAGE 01	
DA4.11	COFT-C - GENERAL ARRANGEMENT	PLAN - ROOF STAGE 02	
DA4.20	COFT-C - GENERAL ARRANGEMENT	ELEVATIONS - STAGE 01	
DA4.21	COFT-C - GENERAL ARRANGEMENT	ELEVATIONS - STAGE 02	
DA4.22	COFT-C - GENERAL ARRANGEMENT	ELEVATIONS - STAGE 02	
DA4.23	COFT-C - GENERAL ARRANGEMENT	ELEVATIONS - STAGE 02	
DA4.24	COFT-C - GENERAL ARRANGEMENT	SECTIONS - STAGE 01	
DA4.25	COFT-C - GENERAL ARRANGEMENT	SECTIONS - STAGE 02	
DA5.01	ARTISTS IMPRESSIONS	SOUTH - KING STREET	
DA5.02	ARTISTS IMPRESSIONS	NORTH	
DA5.03	ARTISTS IMPRESSIONS	WEST - QANTAS DRIVE	
DA5.04	ARTISTS IMPRESSIONS	CARPARK	







2.0 SYMBOLS

①

GRIDLINE

E

C

W

A

L

N

P

T

PARTITION TYPE

FLOOR HEIGHT

CEILING HEIGHT

SPOT LEVEL  
EXST  
PROPOSED

DOOR NUMBER

WINDOW NUMBER

ELEVATION REFERENCE

SECTION REFERENCE

INTERNAL ELEVATION  
REFERENCE

Room name

ROOM NAME

DETAIL REFERENCE

NEW WALL

EXISTING WALL  
- TO BE DEMOLISHED

3.0 ABBREVIATIONS

4.0 SCHEDULES

4.0 SCHEDULES

3.0 ABBREVIATIONS		4.0 SCHEDULES	
ADJ	ADJACENT	M	MATERIALS
AL	ALUMINIUM	M-FL	FLOOR FINISHES
AP	ACCESS PANEL	M-FL-PA	PAVING
ARTC	AUSTRALIAN RAIL TRACK CORPORATION		
ATO	AS TURNS OUT		
BTW	BETWEEN	M-WA	WALL FINISHES
BLK	BLOCKWORK	BL	FINISH
BWK	BRICKWORK	BL-GR	ANTI GRAFFITI
		COLOUR	-/G
			GREY
CL	CENTRELINE	M-WA-CFC	COMPRESSED FIBRE CEMENT SHEET
CJ	CONTROL JOINT	FINISH	-/G
COL	COLUMN		GREY
CONC	CONCRETE	M-WA-CO	CONCRETE
CPT	CARPET	COLOUR	ANTI GRAFFITI
			-/G
			GREY
DIA	DIAMETER	M-WA-CP	PRECAST CONCRETE
DL	DOWNLIGHT	FINISH	ANTI GRAFFITI
DPM	DAMP PROOF MEMBRANE	COLOUR	-/G
			GREY
EDB	ELECTRICAL DISTRIBUTION	M-WA-OW	CHAINWIRE MESH
EJ	EXPANSION JOINT	FINISH	-/G
ELEC	ELECTRICAL		GALVANISED
EQ	EQUAL	M-WA-MD	METAL DECK CLADDING
EQU	EQUIPMENT	FINISH	COLORBOND
EXH	EXHAUST	COLOUR	-/L
EXST	EXISTING		LIGHT
[E]	EXISTING		MEDIUM
FL	FLOOR	M-DE	ROOFING
FCL	FINISHED CEILING LEVEL	M-DE-DP	DOWNPIPE
FEL	FINISHED FLOOR LEVEL		
FHR	FIRE EXTINGUISHER	M-RF-GU	GUTTER
FW	FLOOR WASTE		
		M-RF-MD	METAL DECK
		FINISH	COLORBOND
		COLOUR	-/M
			MEDIUM
GL	GLAZING		
GPO	GENERAL PURPOSE OUTLET	C	CONSTRUCTION
HWD	HARDWARE	C-ST	STRUCTURE
HWR	HARDWARE	C-ST-CO	STRUCTURAL CONCRETE
INS	INSULATION	FINISH	ANTI GRAFFITI
LV	LEVEL	C-ST-ST	STRUCTURAL STEEL
		FINISH	-/G
			GALVANISED
MECH	MECH	C-DO	DOORS
MJ	MOVEMENT JOINT	C-DO	FLUSH DOOR
MS	MILD STEEL	COLOUR	DARK
NOM	NOMINAL	C-DO-AL	ALUMINIUM FRAMED GLAZED DOOR
NTS	NOT TO SCALE	FRAME	-/D
OA	OVERALL	C-DO-RS	ROLLER SHUTTER
PT	PAINT		
QGT	QANTAS GROUP FLIGHT TRAINING CENTRE	C-WI	WINDOWS
		C-WI-AL	ALUMINIUM FRAMED GLAZED WINDOW
RAD	RADIUS	FRAME	-/D
RDG	ROD/VENT		DARK
SIM	SIMILAR	C-WH-RF	GLAZED ROOFLIGHT
SS	STAINLESS STEEL		
SWC	SYDNEY WATER CORPORATION	C-MW	METALWORKS
		C-MW-CP	CANOPY
		COLOUR	DARK
TBC	TO BE CONFIRMED	C-MW-FN	FENCING, BALLUSTRADE RODS
TIM	TIMBER		-/R
TYP	TYPICAL	COLOUR	DARK
UNO	UNLESS NOTED OTHERWISE	C-MW-LV	LOUVRES, VERTICAL LIGHT
U/S	UNDERSIDE	COLOUR	-/L
			MEDIUM
VP	VENT PIPE	C-MW-LH	LOUVRES, HORIZONTAL
		COLOUR	-/D
			DARK
			GALVANISED
			MEDIUM
		C-MW-PR	PROTECTION
		-/CB	CRASH BARRIER
		FINISH	GALVANISED
		F	FITOUT
		F-SN	SIGNAGE
		F-SN	REFER DETAILS


3.0 ABBREVIATIONS		4.0 SCHEDULES	
ADJ	ADJACENT	M	MATERIALS
AL	ALUMINIUM	M-FL	FLOOR FINISHES
AP	ACCESS PANEL	M-FL-PA	PAVING
ARTC	AUSTRALIAN RAIL TRACK CORPORATION		
ATO	AS TURNS OUT		
BTW	BETWEEN	M-WA	WALL FINISHES
BLK	BLOCKWORK	BL	FINISH
BWK	BRICKWORK	BL-GR	ANTI GRAFFITI
		COLOUR	-/G
			GREY
CL	CENTRELINE	M-WA-CFC	COMPRESSED FIBRE CEMENT SHEET
CJ	CONTROL JOINT	FINISH	-/G
COL	COLUMN		GREY
CONC	CONCRETE	M-WA-CO	CONCRETE
CPT	CARPET	COLOUR	ANTI GRAFFITI
			-/G
			GREY
DIA	DIAMETER	M-WA-CP	PRECAST CONCRETE
DL	DOWNLIGHT	FINISH	ANTI GRAFFITI
DPM	DAMP PROOF MEMBRANE	COLOUR	-/G
			GREY
EDB	ELECTRICAL DISTRIBUTION	M-WA-OW	CHAINWIRE MESH
EJ	EXPANSION JOINT	FINISH	-/G
ELEC	ELECTRICAL		GALVANISED
EQ	EQUAL	M-WA-MD	METAL DECK CLADDING
EQU	EQUIPMENT	FINISH	COLORBOND
EXH	EXHAUST	COLOUR	-/L
EXST	EXISTING		LIGHT
[E]	EXISTING		MEDIUM
FL	FLOOR	M-DE	ROOFING
FCL	FINISHED CEILING LEVEL	M-DE-DP	DOWNPIPE
FEL	FINISHED FLOOR LEVEL		
FHR	FIRE EXTINGUISHER	M-RF-GU	GUTTER
FW	FLOOR WASTE		
		M-RF-MD	METAL DECK
		FINISH	COLORBOND
		COLOUR	-/M
			MEDIUM
GL	GLAZING		
GPO	GENERAL PURPOSE OUTLET	C	CONSTRUCTION
HWD	HARDWARE	C-ST	STRUCTURE
HWR	HARDWARE	C-ST-CO	STRUCTURAL CONCRETE
INS	INSULATION	FINISH	ANTI GRAFFITI
LV	LEVEL	C-ST-ST	STRUCTURAL STEEL
		FINISH	-/G
			GALVANISED
MECH	MECH	C-DO	DOORS
MJ	MOVEMENT JOINT	C-DO	FLUSH DOOR
MS	MILD STEEL	COLOUR	DARK
NOM	NOMINAL	C-DO-AL	ALUMINIUM FRAMED GLAZED DOOR
NTS	NOT TO SCALE	FRAME	-/D
OA	OVERALL	C-DO-RS	ROLLER SHUTTER
PT	PAINT		
QGT	QANTAS GROUP FLIGHT TRAINING CENTRE	C-WI	WINDOWS
		C-WI-AL	ALUMINIUM FRAMED GLAZED WINDOW
RAD	RADIUS	FRAME	-/D
RDG	ROD/VENT		DARK
SIM	SIMILAR	C-WH-RF	GLAZED ROOFLIGHT
SS	STAINLESS STEEL		
SWC	SYDNEY WATER CORPORATION	C-MW	METALWORKS
		C-MW-CP	CANOPY
		COLOUR	DARK
TBC	TO BE CONFIRMED	C-MW-FN	FENCING, BALLUSTRADE RODS
TIM	TIMBER		-/R
TYP	TYPICAL	COLOUR	DARK
UNO	UNLESS NOTED OTHERWISE	C-MW-LV	LOUVRES, VERTICAL LIGHT
U/S	UNDERSIDE	COLOUR	-/L
			MEDIUM
VP	VENT PIPE	C-MW-LH	LOUVRES, HORIZONTAL
		COLOUR	-/D
			DARK
			GALVANISED
			MEDIUM
		C-MW-PR	PROTECTION
		-/CB	CRASH BARRIER
		FINISH	GALVANISED
		F	FITOUT
		F-SN	SIGNAGE
		F-SN	REFER DETAILS

3.0 ABBREVIATIONS		4.0 SCHEDULES	
ADJ	ADJACENT	M	MATERIALS
AL	ALUMINIUM	M-FL	FLOOR FINISHES
AP	ACCESS PANEL	M-FL-PA	PAVING
ARTC	AUSTRALIAN RAIL TRACK CORPORATION		
ATO	AS TURNS OUT		
BTW	BETWEEN	M-WA	WALL FINISHES
BLK	BLOCKWORK	BL	FINISH
BWK	BRICKWORK	BL-GR	ANTI GRAFFITI
		COLOUR	-/G
			GREY
CL	CENTRELINE	M-WA-CFC	COMPRESSED FIBRE CEMENT SHEET
CJ	CONTROL JOINT	FINISH	-/G
COL	COLUMN		GREY
CONC	CONCRETE	M-WA-CO	CONCRETE
CPT	CARPET	COLOUR	ANTI GRAFFITI
			-/G
			GREY
DIA	DIAMETER	M-WA-CP	PRECAST CONCRETE
DL	DOWNLIGHT	FINISH	ANTI GRAFFITI
DPM	DAMP PROOF MEMBRANE	COLOUR	-/G
			GREY
EDB	ELECTRICAL DISTRIBUTION	M-WA-OW	CHAINWIRE MESH
EJ	EXPANSION JOINT	FINISH	-/G
ELEC	ELECTRICAL		GALVANISED
EQ	EQUAL	M-WA-MD	METAL DECK CLADDING
EQU	EQUIPMENT	FINISH	COLORBOND
EXH	EXHAUST	COLOUR	-/L
EXST	EXISTING		LIGHT
[E]	EXISTING		MEDIUM
FL	FLOOR	M-DE	ROOFING
FCL	FINISHED CEILING LEVEL	M-DE-DP	DOWNPIPE
FEL	FINISHED FLOOR LEVEL		
FHR	FIRE EXTINGUISHER	M-RF-GU	GUTTER
FW	FLOOR WASTE		
		M-RF-MD	METAL DECK
		FINISH	COLORBOND
		COLOUR	-/M
			MEDIUM
GL	GLAZING		
GPO	GENERAL PURPOSE OUTLET	C	CONSTRUCTION
HWD	HARDWARE	C-ST	STRUCTURE
HWR	HARDWARE	C-ST-CO	STRUCTURAL CONCRETE
INS	INSULATION	FINISH	ANTI GRAFFITI
LV	LEVEL	C-ST-ST	STRUCTURAL STEEL
		FINISH	-/G
			GALVANISED
MECH	MECH	C-DO	DOORS
MJ	MOVEMENT JOINT	C-DO	FLUSH DOOR
MS	MILD STEEL	COLOUR	DARK
NOM	NOMINAL	C-DO-AL	ALUMINIUM FRAMED GLAZED DOOR
NTS	NOT TO SCALE	FRAME	-/D
OA	OVERALL	C-DO-RS	ROLLER SHUTTER
PT	PAINT		
QGT	QANTAS GROUP FLIGHT TRAINING CENTRE	C-WI	WINDOWS
		C-WI-AL	ALUMINIUM FRAMED GLAZED WINDOW
RAD	RADIUS	FRAME	-/D
RDG	ROD/VENT		DARK
SIM	SIMILAR	C-WH-RF	GLAZED ROOFLIGHT
SS	STAINLESS STEEL		
SWC	SYDNEY WATER CORPORATION	C-MW	METALWORKS
		C-MW-CP	CANOPY
		COLOUR	DARK
TBC	TO BE CONFIRMED	C-MW-FN	FENCING, BALLUSTRADE RODS
TIM	TIMBER		-/R
TYP	TYPICAL	COLOUR	DARK
UNO	UNLESS NOTED OTHERWISE	C-MW-LV	LOUVRES, VERTICAL LIGHT
U/S	UNDERSIDE	COLOUR	-/L
			MEDIUM
VP	VENT PIPE	C-MW-LH	LOUVRES, HORIZONTAL
		COLOUR	-/D
			DARK
			GALVANISED
			MEDIUM
		C-MW-PR	PROTECTION
		-/CB	CRASH BARRIER
		FINISH	GALVANISED
		F	FITOUT
		F-SN	SIGNAGE
		F-SN	REFER DETAILS

3.0 ABBREVIATIONS		4.0 SCHEDULES	
ADJ	ADJACENT	M	MATERIALS
AL	ALUMINIUM	M-FL	FLOOR FINISHES
AP	ACCESS PANEL	M-FL-PA	PAVING
ARTC	AUSTRALIAN RAIL TRACK CORPORATION		
ATO	AS TURNS OUT		
BTW	BETWEEN	M-WA	WALL FINISHES
BLK	BLOCKWORK	BL	FINISH
BWK	BRICKWORK	BL-GR	ANTI GRAFFITI
		COLOUR	-/G
			GREY
CL	CENTRELINE	M-WA-CFC	COMPRESSED FIBRE CEMENT SHEET
CJ	CONTROL JOINT	FINISH	-/G
COL	COLUMN		GREY
CONC	CONCRETE	M-WA-CO	CONCRETE
CPT	CARPET	COLOUR	ANTI GRAFFITI
			-/G
			GREY
DIA	DIAMETER	M-WA-CP	PRECAST CONCRETE
DL	DOWNLIGHT	FINISH	ANTI GRAFFITI
DPM	DAMP PROOF MEMBRANE	COLOUR	-/G
			GREY
EDB	ELECTRICAL DISTRIBUTION	M-WA-OW	CHAINWIRE MESH
EJ	EXPANSION JOINT	FINISH	-/G
ELEC	ELECTRICAL		GALVANISED
EQ	EQUAL	M-WA-MD	METAL DECK CLADDING
EQU	EQUIPMENT	FINISH	COLORBOND
EXH	EXHAUST	COLOUR	-/L
EXST	EXISTING		LIGHT
[E]	EXISTING		MEDIUM
FL	FLOOR	M-DE	ROOFING
FCL	FINISHED CEILING LEVEL	M-DE-DP	DOWNPIPE
FEL	FINISHED FLOOR LEVEL		
FHR	FIRE EXTINGUISHER	M-RF-GU	GUTTER
FW	FLOOR WASTE		
		M-RF-MD	METAL DECK
		FINISH	COLORBOND
		COLOUR	-/M
			MEDIUM
GL	GLAZING		
GPO	GENERAL PURPOSE OUTLET	C	CONSTRUCTION
HWD	HARDWARE	C-ST	STRUCTURE
HWR	HARDWARE	C-ST-CO	STRUCTURAL CONCRETE
INS	INSULATION	FINISH	ANTI GRAFFITI
LV	LEVEL	C-ST-ST	STRUCTURAL STEEL
		FINISH	-/G
			GALVANISED
MECH	MECH	C-DO	DOORS
MJ	MOVEMENT JOINT	C-DO	FLUSH DOOR
MS	MILD STEEL	COLOUR	DARK
NOM	NOMINAL	C-DO-AL	ALUMINIUM FRAMED GLAZED DOOR
NTS	NOT TO SCALE	FRAME	-/D
OA	OVERALL	C-DO-RS	ROLLER SHUTTER
PT	PAINT		
QGT	QANTAS GROUP FLIGHT TRAINING CENTRE	C-WI	WINDOWS
		C-WI-AL	ALUMINIUM FRAMED GLAZED WINDOW
RAD	RADIUS	FRAME	-/D
RDG	ROD/VENT		DARK
SIM	SIMILAR	C-WH-RF	GLAZED ROOFLIGHT
SS	STAINLESS STEEL		
SWC	SYDNEY WATER CORPORATION	C-MW	METALWORKS
		C-MW-CP	CANOPY
		COLOUR	DARK
TBC	TO BE CONFIRMED	C-MW-FN	FENCING, BALLUSTRADE RODS
TIM	TIMBER		-/R
TYP	TYPICAL	COLOUR	DARK
UNO	UNLESS NOTED OTHERWISE	C-MW-LV	LOUVRES, VERTICAL LIGHT
U/S	UNDERSIDE	COLOUR	-/L
			MEDIUM
VP	VENT PIPE	C-MW-LH	LOUVRES, HORIZONTAL
		COLOUR	-/D
			DARK
			GALVANISED
			MEDIUM
		C-MW-PR	PROTECTION
		-/CB	CRASH BARRIER
		FINISH	GALVANISED
		F	FITOUT
		F-SN	SIGNAGE
		F-SN	REFER DETAILS

L	LANDSCAPE & EXTERNAL WORKS	
REFER ALSO CIVIL & LANDSCAPE DOCUMENTATION		
L-FI	FITTINGS	
L-FI-B0	BOLLARDS	
L-FI-BG	BOOTH GATES	
L-FI-HR	HANDBAIL	
L-FN	FENCING	
L-FN-FS	PALISADE FENCING, WITH GATES AS SHOWN REFER LANDSCAPE ARCHITECTS DOCUMENTATION 2/0001, UNO	
L-FN-HG	HEIGHT	
L-PA	PAVEMENT	
L-PA-LP	PAVEMENT	
L-PA-CO	CONCRETE	DRIVEWAY CROSSING FOOTPATH
L-PA-LM	LINE MARKINGS	PAVEMENT MARKING PAINT
L-PA-1A	ACCESSIBLE PARKING WITH LINE MARKINGS TO AS 2890.1	
L-PA-KB	KERB	TO CIVIL ENGINEER'S DESIGN
L-PA-R	KERB RAMP TO AS1428.1	
L-PL	PLANTING	
L-PL-PL	PLANTING	
L-PL-SS	TENSIONED MESH SYSTEM WITH PLANTING	
L-PL-FINISH	FINISH	STAINLESS STEEL
L-WA	WALLS	
L-WA-BL	BLOCKWORK WALL	
L-WA-FINISH	FINISH	2400H
L-WA-HEIGHT	HEIGHT	
L-WA-RW	RETAINING WALL	REFER CIVIL ENGINEERS DOCUMENTATION
S	SERVICES	
REFER ALSO SERVICES & CIVIL DOCUMENTATION		
S-ELEC	ELECTRICAL	
S-ELEC-SS	SUBSTATION KIOSK	
S-FI	FIRE	
S-FI-BT	BREAK TANK	
S-FI-COLOUR	DARK	
S-FI-HB	HYDRANT BOOSTER	
S-FI-HY	HYDRANT	
S-FI-PE	FIRE PUMP ENCLOSURE	
S-HY	HYDRAULIC	
S-HY-GA	GREASE ARRESTOR	
S-HY-WM	WATER METER	
S-HY-WT	WATER TANK	
S-HY-COLOUR	DARK	
S-LI	LIGHTING	
S-LI-EX	EXTERNAL LIGHT	





LEGEND - MATERIALS		
REF.	DESCRIPTION	COLOUR
M-WA-BL/G	BLOCKWORK	GREY
M-WA-CFC	COMPRESSED FIBRE CEMENT	GRAY
M-WA-COG	CONCRETE	GRAY
M-WA-CPG	PRECAST CONCRETE	GRAY
M-WA-CPC	PRECAST CONCRETE	COLOURED (RED)
M-WA-CWG	CHAINWIRE MESH	GALVANISED
M-WA-MDL	METAL DECK CLADDING	LIGHT
M-REMD/M	METAL DECK ROOFING	MEDIUM
C-MW-FNR	FENCING, METAL RODS	DARK
C-MW-LVL	METAL WORKS, LOUVRES	LIGHT
C-MW-LHD	METAL WORKS, LOUVRES	DARK
C-MW-LHG	METAL WORKS, LOUVRES	GALVANISED
C-MW-LHM	METAL WORKS, LOUVRES	MEDIUM
C-MW-PRCB	CRASH BARRIER	GALVANISED
C-ST-ST/G	STRUCTURAL STEEL	GALVANISED
C-WA-LD	ALUMINIUM FRAMED WINDOW SYSTEM	DARK
L-PL-SS	PLANTING, TENSIONED MESH	STAINLESS STEEL
L-WA-BLR	LANDSCAPE BLOCKWORK WALL	RENDERED









AREA - QGFT - CARPARK - GROSS FLOOR

NAME	LEVEL	AREA
5 OFFICE	GROUND LEVEL	577 m <sup>2</sup>
5 OFFICE	LEVEL - 02	2504 m <sup>2</sup>
5 OFFICE	LEVEL - 03	208 m <sup>2</sup>
5 OFFICE	LEVEL - 04	54 m <sup>2</sup>
		3343 m <sup>2</sup>
7B STORAGE	GROUND LEVEL	428 m <sup>2</sup>
7B STORAGE	LEVEL - 02	231 m <sup>2</sup>
7B STORAGE	LEVEL - 03	266 m <sup>2</sup>
7B STORAGE	LEVEL - 04	70 m <sup>2</sup>
		996 m <sup>2</sup>
8 PRODUCTION	LEVEL - 03	8557 m <sup>2</sup>
8 PRODUCTION	LEVEL - 04	8079 m <sup>2</sup>
		16435 m <sup>2</sup>
8 WORKSHOP	GROUND LEVEL	1247 m <sup>2</sup>
		1247 m <sup>2</sup>
		22021 m <sup>2</sup>


**QGFT - CARPARK**  
LOT 8 DP164829  
LOT 1 DP202747  
LOT 133 DP659434  
**35101 m<sup>2</sup>**  
4088 m<sup>2</sup>  
5721 m<sup>2</sup>  
25292 m<sup>2</sup>

**FSR - QGFT - CARPARK**  
**1 : 0.63**


GENERAL NOTES

DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.


- 5 OFFICE
- 7B STORAGE
- 8 PRODUCTION
- 8 WORKSHOP




**G GROUND LEVEL**  
1 : 800



**1 LEVEL - 01**  
1 : 800



**2 LEVEL - 02**  
1 : 800



**3 LEVEL - 03**  
1 : 800

AREA - QGFT - CARPARK - GROSS FLOOR

GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS  
ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES  
SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.


NAME	LEVEL	AREA
5 OFFICE	GROUND LEVEL	577 m <sup>2</sup>
5 OFFICE	LEVEL - 02	2504 m <sup>2</sup>
5 OFFICE	LEVEL - 03	208 m <sup>2</sup>
5 OFFICE	LEVEL - 04	54 m <sup>2</sup>
		3343 m <sup>2</sup>
7B STORAGE	GROUND LEVEL	428 m <sup>2</sup>
7B STORAGE	LEVEL - 02	231 m <sup>2</sup>
7B STORAGE	LEVEL - 03	266 m <sup>2</sup>
7B STORAGE	LEVEL - 04	70 m <sup>2</sup>
		996 m <sup>2</sup>
8 PRODUCTION	LEVEL - 03	8857 m <sup>2</sup>
8 PRODUCTION	LEVEL - 04	8079 m <sup>2</sup>
		16435 m <sup>2</sup>
8 WORKSHOP	GROUND LEVEL	1247 m <sup>2</sup>
		1247 m <sup>2</sup>
TOTAL GFA		22021 m <sup>2</sup>

- 5 OFFICE
- 7B STORAGE
- 8 PRODUCTION
- 8 WORKSHOP


**QGFT - CARPARK**  
35101m<sup>2</sup>  
LOT 8 DP164829  
LOT 1 DP202747  
LOT 133 DP659434

**FSR - QGFT - CARPARK**  
1 : 0.63

NOTE:  
NO PLANS AVAILABLE  
ASSUMED NO GFA



NOTE:  
NO PLANS AVAILABLE  
ASSUMED NO GFA



6 LEVEL - 06, 07, 08, 09, 10, 11, 12  
1:800

13 LEVEL - 13  
1:800

A2  
A1  
REV  
19.04.17  
19.04.11  
DATE

PRELIMINARY  
NOT FOR CONSTRUCTION

GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.

LEGEND - SHADOWS




SHADOW DIAGRAMS EXCLUDE  
EXISTING AND PROPOSED TREES  
AND FENCING



01 PROPOSED - STAGE 1 - 21 JUN 9AM  
1:2000



02 PROPOSED - STAGE 1 - 21 JUN 12PM  
1:2000



03 PROPOSED - STAGE 1 - 21 JUN 3PM  
1:2000




04 PROPOSED - STAGE 1 - 21 DEC 9AM  
1:2000



05 PROPOSED - STAGE 1 - 21 DEC 12PM  
1:2000



06 PROPOSED - STAGE 1 - 21 DEC 3PM  
1:2000





GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.

LEGEND - SHADOWS




SHADOW DIAGRAMS EXCLUDE  
EXISTING AND PROPOSED TREES  
AND FENCING



01 PROPOSED - STAGE 2 - 21 JUN 9AM  
1:2000



02 PROPOSED - STAGE 2 - 21 JUN 12PM  
1:2000



03 PROPOSED - STAGE 2 - 21 JUN 3PM  
1:2000



04 PROPOSED - STAGE 2 - 21 DEC 9AM  
1:2000




05 PROPOSED - STAGE 2 - 21 DEC 12PM  
1:2000



06 PROPOSED - STAGE 2 - 21 DEC 3PM  
1:2000

A2  
VIEWS EXTENDED  
SOUTH OF KING ST.



GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FURNISHED DIMENSIONS  
ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES  
SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.

LEGEND - EXISTING SITE

ACCESS




EXISTING PARKING SUMMARY

Q&T SITE	570
Q&T CARPARK SITE	230
<b>TOTAL</b>	<b>800</b>

REFER TRAFFIC ENGINEER'S REPORT

▲ KING ST TREES  
▲ A2  
▲ GRAPHICS SUPPLIED  
FOR CLARITY




A2  
REV  
SSD RESPONSE TO SUBMISSIONS  
2019.07.30  
DATE

**PRELIMINARY**  
NOT FOR CONSTRUCTION

PLAN - EXISTING | 1  
SITE

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOT  
1:500 @ A1, 50m @ A3

NGA-S1822-DWG-DA2.30  
A2



1 SITE PLAN - EXISTING  
1:500

**noxongiffen**  
Sydney | National Architect | Darren Giffen | 08 8386 224  
Melbourne | Normalised Architect | Justin Naum | 03 10271  
© Copyright  
| 141 2 592 8946  
| 141 3 9650 8899  
| 48N 54 109 232 360  
| giffen@noxongiffen.com  
| melbourne@noxongiffen.com  
| www.noxongiffen.com

**QANTAS**

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOT

PLAN - EXISTING | 1  
SITE




GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. LISTED DIMENSIONS  
ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES  
SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.

LEGEND - DEMOLITION

SITE




TREES



EXISTING PARKING SUMMARY


OGFT SITE	570
OGFT CARPARK SITE	230
<b>TOTAL</b>	<b>800</b>
REFER TRAFFIC ENGINEER'S REPORT	



A2  
REV  
SSD RESPONSE TO SUBMISSIONS  
2019.07.30  
DATE  
REASON FOR REVISION

**PRELIMINARY**  
NOT FOR CONSTRUCTION

PLAN - DEMOLITION SITE 1  
NGA-S1822-DWG-DA2.31  
A2



GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS  
ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES  
SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.

LEGEND

PROPOSED ACCESS

- SERVICE VEHICLE
- QANTAS BUS
- CAR
- PEDESTRIAN
- BICYCLE

LANDSCAPE

EXISTING

PROPOSED

TREES

EXISTING

DEMOLISH

PROPOSED

- KING ST. TREES AMENDED
- LANDSCAPE AREAS/TREES
- CAR SPACE DELETED
- ACCESS DIAGRAM GRAPHICS
- SIMPLIFIED


PROPOSED PARKING SUMMARY

OGFT SITE

OGFT-CARPARK SITE

TOTAL:

38  
2059  
2097



1 SITE - PROPOSED  
1:500

noxongiffen

sydney - nominated architect Darren Giffen ABN 68 619 62 24  
melbourne - nominated architect Justin Norton ABN 16 1077  
© copyright

QANTAS

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOT


PLAN - PROPOSED  
SITE

NGA-S1822-DWG-DA2.40  
A3


PRELIMINARY  
NOT FOR CONSTRUCTION

A3  
300 RESPONSE TO SUBMISSIONS  
2019.07.30  
DATE

GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.



1 SECTION E - SITE SECTION  
1:500



A1  
2019.04.11  
ISSUANCE DATE  
REV

PRELIMINARY  
NOT FOR CONSTRUCTION

NGA-S1822-DWG-DA2.41  
A1

SECTION  
SITE

1:5000(A1, 5000@A3)

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOT



noxonigiffen  
Sydney - Normaland Architects (Damon Giffen, ABB NSW 02 294)  
Melbourne - Normaland Architects (Justin Norman, ABB VIC 02 277)  
© Copyright

noxonigiffen  
Sydney - Normaland Architects (Damon Giffen, ABB NSW 02 294)  
Melbourne - Normaland Architects (Justin Norman, ABB VIC 02 277)  
© Copyright

noxonigiffen  
Sydney - Normaland Architects (Damon Giffen, ABB NSW 02 294)  
Melbourne - Normaland Architects (Justin Norman, ABB VIC 02 277)  
© Copyright



**GENERAL NOTES**  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.

## LEGEND

LANDSCAPE

EXISTING



PROPOSED

## TREES

EXISTING


**PROPOSED**

A2

noxongiffer

T 61 2 926 2 90 66  
T 61 3 965 0 58 89  
ABN 54 109 252 36 0  
sydney@noangifsn.com  
melbourne@noangifsn.com  
www.noangifsn.com



QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOT |

1:250@A1, 50%@A3


PLAN - SITE & GROUND FLOOR | QGFT - GENERAL ARRANGEMENT |

A2	SSD RESPONSE TO SUBMISSIONS	2019.07.3
----	-----------------------------	-----------

**PRELIMINARY**  
NOT FOR CONSTRUCTION

A2  
NGA-S1822-DWG-DA3.01


GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS  
ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES  
SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.



1 PLAN - L01  
1:250

A4  
REV  
SSD RESPONSE TO SUBMISSIONS  
2019.07.30  
READY FOR BETA  
DATE


PRELIMINARY  
NOT FOR CONSTRUCTION




- KING ST. TREES  
A4  
AMENDED



GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS  
ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES  
SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.



△ KINGS ST TREES  
A3 AMENDED



SSD RESPONSE TO SUBMISSIONS  
2019.07.30  
DATE

PRELIMINARY  
NOT FOR CONSTRUCTION

NOXONGIFFEN  
Sydney, Normalised Architect Darren Giffen ABN 55066724  
Melbourne, Normalised Architect Justin Norman ABN 16277  
© Copyright

PLAN - LEVEL 2  
OGFT - GENERAL ARRANGEMENT

1:250@A1:500@A3


QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASOT




161 2965 2906  
161 3965 9889  
ABN 54 109 252 860

1 PLAN - L02  
1:250

GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS  
ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES  
SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.



KING ST TREES  
AMENDED  
A2



A2  
REV  
SSD RESPONSE TO SUBMISSIONS  
2019.07.30  
DATE  
READY FOR REB

PRELIMINARY  
NOT FOR CONSTRUCTION

NOXONGIFFEN  
Sydney, Normalised Architect Darren Griffin ABB NSW/CTA  
Melbourne - Normalised Architect Justin Norman ABB VIC/CTT  
© Copyright  
T: 61 2 926 2906  
T: 61 3 9605 9889  
A: 61 54 109 523 860  
info@noxongiffen.com  
melbourne@noxongiffen.com  
www.noxongiffen.com

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOOT  
1:250@A1:500@A3  
OGFT - GENERAL ARRANGEMENT | 1  
PLAN - LEVEL 3


QANTAS

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOOT




1 PLAN - L03  
1:250

GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS  
ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES  
SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.



▲2  
KING ST TREES  
AMENDED




A2  
REV  
SSD RESPONSE TO SUBMISSIONS  
2019.07.30  
READY FOR BETA  
DATE

PRELIMINARY  
NOT FOR CONSTRUCTION


GENERAL NOTES

## THE UNIVERSITY OF CHICAGO



1 ELEVATION - NORTH  
1:250

A3



2 ELEVATION - SOUTH  
1 : 250  
EXISTING BOUNDARY FENCE LINE NOT SHOWN

REV	REASON FOR REVISION	DATE
A3	SSD RESPONSE TO SUBMISSIONS	2019.07.30

**PRELIMINARY**  
NOT FOR CONSTRUCTION

**noxongiffen**  
Sydney - Nominated Architect Darren Giffen ABB NSW 6724  
Melbourne - Nominated Architect Justin Naxon ABB VIC 16277  
© Copyright ABB 54 101 252 360  
T 61 3 9650 5889  
T 61 2 9262 9066  
sydney@noxongiffen.com  
melbourne@noxongiffen.com  
www.noxongiffen.com




**QANTAS GROUP FLIGHT TRAINING CENTRE**  
297 KING STREET MASCOT

Response	Percentage
Doing a good job	12.5%
Not doing a good job	87.5%


ELEVATIONS - NORTH & SOUTH  
QGFT - GENERAL ARRANGEMENT

A3  
NGA-S1822-DWG-DA3.20


GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.



1 ELEVATION - EAST  
1:250  
EXISTING BOUNDARY FENCE LINE NOT SHOWN FOR CLARITY



2 ELEVATION - WEST  
1:250  
EXISTING BOUNDARY FENCE LINE NOT SHOWN FOR CLARITY



SSD APPLICATION  
2019.05.29  
DATE  
A2  
REV  
READY FOR REB

PRELIMINARY  
NOT FOR CONSTRUCTION

NGA-S1822-DWG-DA3.21

ELEVATIONS - EAST & WEST  
QFT - GENERAL ARRANGEMENT

297 KING STREET MASOT

QANTAS GROUP FLIGHT TRAINING CENTRE

QANTAS

noxongiffen

1 61 2 962 2906  
1 61 3 962 989  
1 61 4 109 252 360

noxongiffen  
Sydney, Normalised Architect  
Darwin, Normalised Architect  
Melbourne, Normalised Architect  
Johnston, Normalised Architect  
© Copyright









GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.

44M MAXIMUM BUILDING HEIGHT




3 SECTION C  
1:250

44M MAXIMUM BUILDING HEIGHT




4 SECTION D  
1:250






01 DETAIL ELEVATION - F-SN-OF-01 - NORTH ROAD  
1:25

EXTERNAL BUILDING IDENTIFICATION SIGN  
- EXTERNAL ILLUMINATION



02 DETAIL ELEVATION - F-SN-OF-02 - KING STREET  
1:25

EXTERNAL WAYFINDING SIGN  
- EXTERNAL ILLUMINATION



03 DETAIL ELEVATION - F-SN-OF-03 - KING STREET  
1:25


EXTERNAL WAYFINDING SIGN  
- EXTERNAL ILLUMINATION



04 DETAIL ELEVATION - SI-SN-OF-004 - QGFT FACADE WEST, CARPARK FACADE SOUTH & WEST  
1:25

EXTERNAL IDENTITY SIGN  
- INTERNAL ILLUMINATION

A3 - CARPARK SIGNAGE  
DIRECTION AMENDED



A3  
REV  
SSD RESPONSE TO SUBMISSIONS  
2019.07.30  
DATE

PRELIMINARY  
NOT FOR CONSTRUCTION

SIGNAGE  
OGFT - DETAILS

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOT |




noxoniffen  
Sydney - National Architect  
Melbourne - National Architect  
© Copyright

1 61 2 902 8946  
1 61 3 9650 8889  
1 61 54 109 232 360  
www.noxoniffen.com  
info@noxoniffen.com  
melbourne@noxoniffen.com  
www.noxoniffen.com

noxoniffen



noxoniffen

**GENERAL NOTES**  
DO NOT SCALE OFF  
ONLY. VERIFY ALL  
SHALL BE BROUGHT



NUMBER OF CARPARKS & AREA STAGE 01				
Level	Floor Area	On Road Parking	Incremental Car Spaces	Cumulative Car Spaces
GROUND LEVEL	4,924 m <sup>2</sup>	25	125	150
LEVEL -01	4,924 m <sup>2</sup>	0	145	295
LEVEL -02	4,924 m <sup>2</sup>	0	147	442
LEVEL -03	4,924 m <sup>2</sup>	0	147	589
LEVEL -04	4,924 m <sup>2</sup>	0	159	748
TOTAL AREA		21508 m <sup>2</sup>		
TOTAL : 5				

NUMBER OF CARPARKS x AREA STATE 02				
Level	Floor Area	On Grade Parking	Incremental Car Spaces	Cumulative Car Spaces
GROUND	4,292 m <sup>2</sup>	25	121	146
LEVEL 01	4,904 m <sup>2</sup>	0	145	291
LEVEL 02	4,904 m <sup>2</sup>	0	147	438
LEVEL 03	4,904 m <sup>2</sup>	0	147	585
LEVEL 04	4,904 m <sup>2</sup>	0	143	728
LEVEL 05	4,904 m <sup>2</sup>	0	147	875
LEVEL 06	4,904 m <sup>2</sup>	0	147	1,026
LEVEL 07	4,904 m <sup>2</sup>	0	147	1,173
LEVEL 08	4,904 m <sup>2</sup>	0	147	1,320
LEVEL 09	4,904 m <sup>2</sup>	0	147	1,467
LEVEL 10	4,904 m <sup>2</sup>	0	147	1,614
LEVEL 11	4,904 m <sup>2</sup>	0	143	1,761
LEVEL 12	4,904 m <sup>2</sup>	0	147	1,908
LEVEL 13	4,904 m <sup>2</sup>	0	151	2,059



REV	REASON FOR ISSUE	DATE
A2	SSD RESPONSE TO SUBMISSIONS	19.07.30
A1	SSD APPLICATION	19.04.11

**PRELIMINARY**  
**NOT FOR CONSTRUCTION**

A2  
NGA-1822-DWG-DA4.01

PLAN - SITE & GROUND FLOOR  
GFT - C - GENERAL ARRANGEMENT

| 1:250@A1, 50%@A

125

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOT




T 61 2 926 2 90 66  
T 61 3 96 50 58 89  
ABN 54 109 252 360  
sydney@naoangifen.com  
melbourne@naoangifen.com  
www.naoangifen.com

**noxongiffen**  
Sydney - Nominated Architect; Darren Giffen ARB NSW 6724  
Melbourne - Nominated Architect; Justin Norton ARB VIC 16277  
© Copyright




GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.



NUMBER OF CARPARKS & AREA STAGE 01			
Level	Floor Area	On Grade Parking	Incremental Cumulative Car Spaces
GROUND LEVEL	4292 m <sup>2</sup>	125	125
LEVEL 01	4304 m <sup>2</sup>	0	145
LEVEL 02	4304 m <sup>2</sup>	0	145
LEVEL 03	4304 m <sup>2</sup>	0	147
LEVEL 04	4304 m <sup>2</sup>	0	159
TOTAL AREA	4304 m <sup>2</sup>	0	159
TOTAL 14			
TOTAL 15			

NUMBER OF CARPARKS & AREA STAGE 02			
Level	Floor Area	On Grade Parking	Incremental Cumulative Car Spaces
GROUND LEVEL	4292 m <sup>2</sup>	121	121
LEVEL 01	4304 m <sup>2</sup>	0	145
LEVEL 02	4304 m <sup>2</sup>	0	147
LEVEL 03	4304 m <sup>2</sup>	0	147
LEVEL 04	4304 m <sup>2</sup>	0	147
LEVEL 05	4304 m <sup>2</sup>	0	147
LEVEL 06	4304 m <sup>2</sup>	0	147
LEVEL 07	4304 m <sup>2</sup>	0	147
LEVEL 08	4304 m <sup>2</sup>	0	147
LEVEL 09	4304 m <sup>2</sup>	0	147
LEVEL 10	4304 m <sup>2</sup>	0	147
LEVEL 11	4304 m <sup>2</sup>	0	147
LEVEL 12	4304 m <sup>2</sup>	0	147
LEVEL 13	4304 m <sup>2</sup>	0	147
LEVEL 14	4304 m <sup>2</sup>	0	147
TOTAL AREA	4304 m <sup>2</sup>	0	151
TOTAL 14			
TOTAL 15			

BIKE PARKING			
Stage	On Grade	Incremental	Cumulative
STAGE 01	69	0	69
STAGE 02	120	0	120




A2  
A1  
REV  
19.07.20  
19.04.11  
DATE

PRELIMINARY  
NOT FOR CONSTRUCTION

NGA-1822-DWG-DA4.02


**GENERAL NOTES**  
DO NOT SCALE OFF  
ONLY. VERIFY ALL  
SHALL BE BROUGHT



Level	Floor Area	On Grade Parking	Incremental Car Spaces	Cumulative Car Space
GROUND LEVEL	4,922 m <sup>2</sup>	25	125	150
LEVEL -01	4,004 m <sup>2</sup>	0	145	295
LEVEL -02	4,004 m <sup>2</sup>	0	147	442
LEVEL -03	4,004 m <sup>2</sup>	0	147	589
LEVEL -04	4,004 m <sup>2</sup>	0	159	748
TOTAL AREA:	21,508 m <sup>2</sup>			
LEVELS IN TOTAL: 5				

NUMBER OF CARPARKS & AREA STAGE 02			On	Incremental	Cumulative
	Level	Area (m <sup>2</sup> )	Grade	Car Capacity	Car Capacity
	GROUND	4,292 m <sup>2</sup>	25	121	146
	LEVEL -01	4,304 m <sup>2</sup>	0	145	291
	LEVEL -02	4,304 m <sup>2</sup>	0	147	438
	LEVEL -03	4,304 m <sup>2</sup>	0	147	585
	LEVEL -04	4,304 m <sup>2</sup>	0	147	732
	LEVEL -05	4,304 m <sup>2</sup>	0	147	879
	LEVEL -06	4,304 m <sup>2</sup>	0	147	1,026
	LEVEL -07	4,304 m <sup>2</sup>	0	147	1,173
	LEVEL -08	4,304 m <sup>2</sup>	0	147	1,320
	LEVEL -09	4,304 m <sup>2</sup>	0	147	1,467
	LEVEL -10	4,304 m <sup>2</sup>	0	147	1,614
	LEVEL -11	4,304 m <sup>2</sup>	0	147	1,761
	LEVEL -12	4,304 m <sup>2</sup>	0	147	1,908
	LEVEL -13	4,304 m <sup>2</sup>	0	151	2,059
	TOTAL AREA	60,244 m <sup>2</sup>			
	LEVEL -14				

BIKE PARKING	
STAGE 01	69
STAGE 02	120



REV	REASON FOR ISSUE	DATE
A2	SSD RESPONSE TO SUBMISSIONS	19.07.30
A1	SSD APPLICATION	19.04.11

**PRELIMINARY**  
**NOT FOR CONSTRUCTION**

A2  
NGA-1822-DWG-DA4.03

TYPICAL FLOOR ARRANGEMENT

| 1:250@A1, 50%@A

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOT





| sydney@naronline.com  
| melbourne@naronline.com  
| www.naronline.com


**noxongiffen**  
Sydney - Nominated Architect/Darren Giffen ABB NSW 6,724  
Melbourne - Nominated Architect Justin Nixon ABB VIC 16  
© Copyright

**GENERAL NOTES**  
DO NOT SCALE OFF  
ONLY. VERIFY ALL  
SHALL BE BROUGHT

## LANDSCAPE



NUMBER OF CARPARKS & AREA STAGE 01				
Level	Floor Area	On- Street Parking	Incremental Car Spaces	Cumulative Car Spaces
GROUND LEVEL	4202 m <sup>2</sup>	25	125	125
LEVEL -01	4304 m <sup>2</sup>	0	145	290
LEVEL -02	4304 m <sup>2</sup>	0	147	442
LEVEL -03	4304 m <sup>2</sup>	0	147	589
LEVEL -04	4304 m <sup>2</sup>	0	159	748
TOTAL AREA	21508 m <sup>2</sup>			
TOTAL 5				






## GENERAL NOTES



NUMBER OF CARPARKS & AREA STAGE 02				
Level	Area	On Grade Parking	Incremental Car Spaces	Cumulative Car Spaces
GROUND	4,792 m <sup>2</sup>	25	121	146
LEVEL -01	4,934 m <sup>2</sup>	0	145	291
LEVEL -02	4,934 m <sup>2</sup>	0	147	438
LEVEL -03	4,934 m <sup>2</sup>	0	147	585
LEVEL -04	4,934 m <sup>2</sup>	0	147	732
LEVEL -05	4,934 m <sup>2</sup>	0	147	879
LEVEL -06	4,934 m <sup>2</sup>	0	147	1,026
LEVEL -07	4,934 m <sup>2</sup>	0	147	1,173
LEVEL -08	4,934 m <sup>2</sup>	0	147	1,320
LEVEL -09	4,934 m <sup>2</sup>	0	147	1,467
LEVEL -10	4,934 m <sup>2</sup>	0	147	1,614
LEVEL -11	4,934 m <sup>2</sup>	0	147	1,761
LEVEL -12	4,934 m <sup>2</sup>	0	147	1,908
LEVEL -13	4,934 m <sup>2</sup>	0	151	2,059
TOTAL AREA				60,244 m <sup>2</sup>
TOTAL CARPARKS				14

BIKE PARKING	
STAGE 01	69
STAGE 02	120



A2 SSD RESPONSE TO SUBMISSIONS  
A1 SSD APPLICATION  
DEM DEACON EXTRA FOLDER

**PRELIMINARY**  
NOT FOR CONSTRUCTION

A2  
NGA-1822-DWG-DA4.11

ROOF STAGE 02 |  
L ARRANGEMENT

1:250@A1, 50%@A3

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOT




| sydney@naxosjiffen.com  
| melbourne@naxosjiffen.com  
| www.naxosjiffen.com

| T 61 2 926 2 90 66  
| T 61 3 96 50 58 89  
| AEN 54 109 252 360

Sydney - Nominated Architect Darren Giffen ARB NSW 6724  
Melbourne - Nominated Architect Justin Naxon ARB VIC 16277  
© Copyright

noxongiffen


**GENERAL NOTES**  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.




ISSUE	DATE
A2	19.07.30
A1	19.05.24

**PRELIMINARY**  
**NOT FOR CONSTRUCTION**



A2  
NGA-1822-DWG-DA4.20




1 NORTH ELEVATION STAGE 01



2 EAST ELEVATION STAGE 01




**1** SOUTH ELEVATION STAGE 01  
1:250




2 WEST ELEVATION STAGE 01  
1:250




**GENERAL NOTES**  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.



1 NORTH ELEVATION  
1:250



## 2 EAST ELEVATION



REV	REASON FOR FILE	DATE
A2	SSD RESPONSE TO SUBMISSIONS	19.07.30
A1	SSD APPLICATION	19.05.24

**PRELIMINARY**  
NOT FOR CONSTRUCTION




A2  
NGA-1822-DWG-DA4.22


$$\frac{1}{1:250}$$

$$\frac{1}{1:250}$$




GENERAL NOTES  
DO NOT SCALE OFF THIS DRAWING. USE FIGURED DIMENSIONS ONLY. VERIFY ALL DIMENSIONS ON SITE. ANY DISCREPANCIES SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT.



A2  
A1  
REV  
SSS RESPONSE TO SUBMISSIONS  
SSS APPLICATION  
READY FOR ISSUE  
DATE  
19.07.20  
19.05.24

PRELIMINARY  
NOT FOR CONSTRUCTION

noxongiffen  
Sydney - Normalised Architect Darren Giffen ABN 5566724  
Melbourne - Normalised Architect Justin Noxon ABN 16277  
© Copyright

QANTAS GROUP FLIGHT TRAINING CENTRE  
297 KING STREET MASCOOT




1:61 7200 2806  
1:61 39650 5889  
1:61 54 109 552 360  
| sydney@noxongiffen.com  
| melbourne@noxongiffen.com  
| www.noxongiffen.com


SECTIONS - STAGE 01  
OGFT-C - GENERAL ARRANGEMENT  
1:250@A1:500@A3

NGA-1822-DWG-DA4.24

## GENERAL NOTES




1 SECTION B  
1:250



2

SECTION A

1 · 250



REV	REASON FOR REUSE	DATE
A2	RESPONSE TO SUBMISSIONS	19.07.30
A1	SSD APPLICATION	19.05.24

**PRELIMINARY**  
**NOT FOR CONSTRUCTION**

A2  
NGA-1822-DWG-DA4.25

## SECTIONS STAGE 02

1:250@A1, 50%@A3

**QANTAS GROUP FLIGHT TRAINING CENTRE**  
297 KING STREET MASCOT



T 61 2 9262 9066  
T 61 3 9650 5889  
ABN 54 109 252 360  
| sydney@naxosjiffen.com  
| melbourne@naxosjiffen.com  
| www.naxosjiffen.com

**noxongiffen**  
Sydney - Nominated Architect/Darren Giffen ARB NSW 6724  
Melbourne - Nominated Architect Justin Naxon ARB VIC 16277  
© Copyright

















## Appendix C – Summary of Groundwater Analytical Results

[illegible]

[illegible]

10026439  
Qantas Flight Training Centre and Carpark  
297 King St, Mascot NSW 2020

[illegible]



10026439  
Qantas Flight Training Centre and Carpark  
297 King St, Mascot NSW 2020

[illegible]

			Phthalates						Amino Aliphatics			Amino Aromatics		Anilines						Nitroaromatics		Solvents								
			Bis(2-ethylhexyl) phthalate	Butyl benzyl phthalate	Diethylphthalate	Dimethyl phthalate	Di-n-butyl phthalate	Di-n-octyl phthalate	N-nitrosodiethylamine	N-nitrosodi-n-butylamine	N-nitrosodi-n-propylamine	N-Nitrosomethyl ethylamine	1-naphthylamine	N-Nitrosodiphenyl & Diphenylamine	2-nitroaniline	3-nitroaniline	4-chloroaniline	4-nitroaniline	2-methyl-5-nitroaniline	Aniline	2-Picoline	4-aminodiphenyl	Pentachloronitrobenzene	Methyl Ethyl Ketone	2-heptanone (MEK)	4-Methyl-2-pentanone	Carbon disulfide	Isophorone	Vinyl acetate	
			µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	
EQL			10	2	2	2	2	2	2	2	2	2	2	4	4	4	2	2	2	2	2	2	2	50	50	50	5	2	50	
ANZG (2018) Marine water 95% toxicant DGVs																														
PFAS NEMP 2018 Table 5 Interim marine 95%																														
NEPM 2013 Table 1A(4) Comm/Ind HSL D GW for Vapour In																														
2-4m																														
4-8m																														
>8m																														
NEPM 2013 Table 1C GILs, Marine Waters																														
Field_ID	Sampled_Date_Time	Lab_Report_Number																												
MW01	08-Jan-19	ES1900690	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW02	08-Jan-19	ES1900690	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW03	08-Jan-19	ES1900690	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW04	08-Jan-19	ES1900690	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW05	08-Jan-19	ES1900690	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW06	08-Jan-19	ES1900690	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW07	08-Jan-19	ES1900690	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW1	19-Feb-19	ES1905103	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW2	19-Feb-19	ES1905103	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW3	19-Feb-19	ES1905103	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	
MW4	19-Feb-19	ES1905103	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<4	<4	<4	<2	<2	<2	<2	<2	<2	<2	<50	<50	<50	<5	<2	<50	



## Appendix D – Groundwater Monitoring Well Construction Logs

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.61 AHD  
**EASTING:** 332213  
**NORTHING:** 6244341  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH1  
**PROJECT No:** 85777.15  
**DATE:** 15/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering				Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
			EW	HW	MW	SW		FS	FR	Ex Low	Very Low	Low		Medium	High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
	0.05	ASPHALTIC CONCRETE: 50mm thick																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 9.0m, HQ to 28.0m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.0m, NMLC-coring to 31.08m

**WATER OBSERVATIONS:** Free ground water observed at 3.3m on 24 Jan 2019

**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT101

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	>	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.61 AHD  
**EASTING:** 332213  
**NORTHING:** 6244341  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH1  
**PROJECT No:** 85777.15  
**DATE:** 15/1/2019  
**SHEET** 2 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering						Graphic Log	Rock Strength						Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing				
			EW	HW	MW	SW	FS	FR		Ex Low	Very Low	Low	Medium	High	Very High			Ex High	B - Bedding	J - Joint	S - Shear	F - Fault	Type	Core Rec. %
		SAND: dense to very dense, pale brown sand with some dark brown peaty layers (continued)																						
	-5																							
	-11																							
	-6																							
	-12																							
	-7																							
	-13																							
	-8																							
	-14																							
	-9																							
	15.0	CLAY: stiff to very stiff clay with some sandy layers																						
	-10																							
	-16																							
	-11																							
	-17																							
	-12																							
	-18																							
	-13																							
	-19																							
	-14																							

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 9.0m, HQ to 28.0m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.0m, NMLC-coring to 31.08m

**WATER OBSERVATIONS:** Free ground water observed at 3.3m on 24 Jan 2019

**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT101

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.61 AHD  
**EASTING:** 332213  
**NORTHING:** 6244341  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH1  
**PROJECT No:** 85777.15  
**DATE:** 15/1/2019  
**SHEET** 3 **OF** 4

[illegible]

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED: RB/SI**

**CASING:** HW to 9.0m, HQ to 28.0m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.0m, NMLC-coring to 31.08m

**WATER OBSERVATIONS:** Free ground water observed at 3.3m on 24 Jan 2019

**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT101

### SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test (s(50) (MPa)
BLK	Block sample	U <sub>x</sub>	Tube sample (x mm dia.)	PL(D)	Point load diametral test (s(50) (MPa)
C	Core drilling	W	Water sample	pp	Pocket penetrometer (kPa)
D	Disturbed sample	W <sub>s</sub>	Water seep	S	Standard penetration test
E	Environmental sample	W <sub>l</sub>	Water level	V	Shear vane (kPa)



**Douglas Partners**  
Geotechnics | Environment | Groundwater

**BORE No:** BH1  
**PROJECT No:** 85777.15  
**DATE:** 15/1/2019  
**SHEET** 4 **OF** 4



**Douglas Partners**  
Geotechnics / Environment / Groundwater


BORE: 1

PROJECT: MASCOT

JANUARY 2019



Project No: 85777.15  
BH ID: BH 1  
Depth: 28.00 - 32.00 m  
Core Box No.: 1



85777.15 MASCOT START 28.0m BH1 15-1-19



28.00 - 32.00m


BORE: 1

PROJECT: MASCOT

JANUARY 2019



Project No: 85777.15  
BH ID: BH 1  
Depth: 32.00 - 34.00 m  
Core Box No.: 2



32.00 - 34.00m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.08 AHD  
**EASTING:** 332258  
**NORTHING:** 6244337  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH2  
**PROJECT No:** 85777.15  
**DATE:** 14/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
5	0.15	CONCRETE PAVEMENT: 25mm aggregate, 8mm dia steel reinforcement																								
		FILLING: dark brown sand filling with some gravel, damp																								
1	0.9	SAND: medium dense to dense, pale brown and dark brown, fine to medium sand with trace silt, damp																								
4																										
1																										
4																										
2																										
3																										
2																										
3																										
4																										
1																										
5		4.7m: dark brown clay band with rootlets																								
0																										
6																										
-1																										
7																										
-2																										
8																										
-3																										
9		Some peaty layers between 8.5m and 11.5m																								
-4																										

**RIG:** Explora 140 **DRILLER:** John S **LOGGED:** RB/SI **CASING:** HW to 5.6m, HQ to 23.2m  
**TYPE OF BORING:** Diacore to 0.15m, solid flight auger to 5.5m, Rotary wash-bore to 23.25m, NMLC-coring to 32.25m  
**WATER OBSERVATIONS:** Free ground water observed at 2.1m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT102

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	▷	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.08 AHD  
**EASTING:** 332258  
**NORTHING:** 6244337  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH2  
**PROJECT No:** 85777.15  
**DATE:** 14/1/2019  
**SHEET 2 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
-5		SAND: medium dense to dense, pale brown and dark brown, fine to medium sand with trace silt, damp <i>(continued)</i>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								</

**RIG:** Explora 140      **DRILLER:** John S      **LOGGED:** RB/SI      **CASING:** HW to 5.6m, HQ to 23.2m  
**TYPE OF BORING:** Diacore to 0.15m, solid flight auger to 5.5m, Rotary wash-bore to 23.25m, NMLC-coring to 32.25m  
**WATER OBSERVATIONS:** Free ground water observed at 2.1m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT102

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	▷	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		gp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.08 AHD  
**EASTING:** 332258  
**NORTHING:** 6244337  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH2  
**PROJECT No:** 85777.15  
**DATE:** 14/1/2019  
**SHEET** 3 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing						
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %
-15		SILTY CLAY: stiff to very stiff, dark brown silty clay, low to medium plasticity <i>(continued)</i>																									
-16	21																										
-17	22																										
-18	23	hard below 22.8m																									
-19	23.25	SILTY CLAY: very stiff to hard silty clay, with medium to high strength ironstone bands and ironstone gravel																									pp = 200
-20	24																					C	100	0			pp = 270
-21	24.9	SILTSTONE: extremely low and very low strength, extremely and highly weathered, pale grey-brown siltstone																									pp = 600
-22	25																										pp = 700
-23	26																										
-24	26.3	LAMINITE: very low strength, highly weathered, slightly fractured, grey-brown laminite with approximately 20% fine sandstone laminations																									PL(A) = 0.11
-25	27																										
-26	27.5	LAMINITE: low to medium strength with numerous extremely low strength bands, slightly weathered, fractured, pale grey and grey laminite with approximately 25% fine sandstone laminations																									PL(A) = 0.75
-27	28																										PL(A) = 0.91
-28	29																										
-29	30.0																										PL(A) = 0.81

**RIG:** Explora 140 **DRILLER:** John S **LOGGED:** RB/SI **CASING:** HW to 5.6m, HQ to 23.2m

**TYPE OF BORING:** Diacore to 0.15m, solid flight auger to 5.5m, Rotary wash-bore to 23.25m, NMLC-coring to 32.25m

**WATER OBSERVATIONS:** Free ground water observed at 2.1m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT102

SAMPLING & IN SITU TESTING LEGEND			
A Auger sample	G Gas sample	PID Photo ionisation detector (ppm)	
B Bulk sample	P Piston sample	PL(A) Point load axial test Is(50) (MPa)	
BLK Block sample	U Tube sample (x mm dia.)	PL(D) Point load diametral test Is(50) (MPa)	
C Core drilling	W Water sample	pp Pocket penetrometer (kPa)	
D Disturbed sample	W Water seep	S Standard penetration test	
E Environmental sample	W Water level	V Shear vane (kPa)	

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.08 AHD  
**EASTING:** 332258  
**NORTHING:** 6244337  
**DIP/AZIMUTH:** 90°/-

**BORE No:** BH2  
**PROJECT No:** 85777.15  
**DATE:** 14/1/2019  
**SHEET 4 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium			High	Very High	Ex High	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %
-25		LAMINITE: medium to high strength, fresh, slightly fractured, pale grey and grey laminite with approximately 20% fine sandstone laminations																C	100	96	28.91-28.98m: J 70°, pl, cly vn 28.95-29.04m: Ds 28.97-28.48m: Cs 29.00-29.08m: fg 10mm 29.12m: J 60°, pl, cln 29.14-29.20m: fg, 10-20mm 29.23-29.33m: Ds 29.52-29.54m: Cs 29.59-31.02m: J (x5) 45°-85°, cly vn, ir 31.62-31.70m: J (x2), pl, ro, partially he		
-31																							PL(A) = 1.1
-32																							PL(A) = 1.2
-32.25	32.25	Bore discontinued at 32.25m																			PL(A) = 1.2		
-33																							
-34																							
-26	31																						
-27	32																						
-28	33																						
-29	34																						
-30	35																						
-31	36																						
-32	37																						
-33	38																						
-34	39																						

**RIG:** Explora 140 **DRILLER:** John S **LOGGED:** RB/SI **CASING:** HW to 5.6m, HQ to 23.2m  
**TYPE OF BORING:** Diacore to 0.15m, solid flight auger to 5.5m, Rotary wash-bore to 23.25m, NMLC-coring to 32.25m  
**WATER OBSERVATIONS:** Free ground water observed at 2.1m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT102

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	Δ	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)


BORE: 2

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH 2  
Depth: 23.25 - 28.00 m  
Core Box No.: 1



23.25 - 28.00m

BORE: 2

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH 2  
Depth: 28.00 - 32.25 m  
Core Box No.: 2



28.00 - 32.25m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.19 AHD  
**EASTING:** 332158  
**NORTHING:** 6244401  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH3  
**PROJECT No:** 85777.15  
**DATE:** 15/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering	Graphic Log	Rock Strength	Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing			
								B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments
5.03	0.03	ASPHALTIC CONCRETE: 30mm								A			
		FILLING: dark brown gravelly sand and gravelly clayey sand filling, with some clay and silt, damp								A			
										B			
										S			5,7,4 N = 11
	2.3	SANDY CLAY: soft dark brown sandy clay with some silt, saturated											
										S			0,0,2 N = 2
	3.4	SAND: medium dense to dense, pale brown fine to medium sand, with some peaty layers											
										S			5,12,12 N = 24

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.65m, HQ to 28.0m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.95m, NMLC-coring to 35.43m

**WATER OBSERVATIONS:** Free ground water observed at 3.2m

**REMARKS:** Soil descriptions and strengths at depth based on CPT103

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U <sub>i</sub>	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.19 AHD  
**EASTING:** 332158  
**NORTHING:** 6244401  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH3  
**PROJECT No:** 85777.15  
**DATE:** 15/1/2019  
**SHEET** 2 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing						
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %
	-5	SAND: medium dense to dense, pale brown fine to medium sand, with some peaty layers <i>(continued)</i>																									
	-6																										
	-7																										
	-8																										
	-9																										
	-10																										
	-11																										
	-12																										
	-13																										
	-14																										
	14.4	SILTY CLAY: stiff to very stiff, light grey, silty clay																									
	15																										
	16																										
	17																										
	18																										
	19																										

**RIG:** Explora 140 **DRILLER:** John S **LOGGED:** RB/SI **CASING:** HW to 5.65m, HQ to 28.0m  
**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.95m, NMLC-coring to 35.43m  
**WATER OBSERVATIONS:** Free ground water observed at 3.2m  
**REMARKS:** Soil descriptions and strengths at depth based on CPT103

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	▷	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		gp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.19 AHD  
**EASTING:** 332158  
**NORTHING:** 6244401  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH3  
**PROJECT No:** 85777.15  
**DATE:** 15/1/2019  
**SHEET** 3 OF 4

[illegible]

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.65m, HQ to 28.0m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.95m, NMLC-coring to 35.43m

**WATER OBSERVATIONS:** Free ground water observed at 3.2m

**REMARKS:** Soil descriptions and strengths at depth based on CPT103

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	Δ	Water seep
E	Environmental sample	▽	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test (s(50) (MPa)
		PL(D)	Point load diametral test (s(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



**Douglas Partners**  
Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.19 AHD  
**EASTING:** 332158  
**NORTHING:** 6244401  
**DIP/AZIMUTH:** 90°/-

**BORE No:** BH3  
**PROJECT No:** 85777.15  
**DATE:** 15/1/2019  
**SHEET 4 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering	Graphic Log	Rock Strength	Water	Fracture Spacing (m)	Discontinuities	Sampling & In Situ Testing			
									Type	Core Rec. %	RQD %	Test Results & Comments
25		SILTSTONE: extremely then very low strength, extremely then highly weathered, pale grey-brown to grey-brown siltstone (continued)	EW		Ex Low		0.01	B - Bedding S - Shear	C	100	0	
31			HW		Very Low		0.05	J - Joint F - Fault				
26			MW		Low		0.10					
31.75		LAMINITE: medium strength, slightly weathered then fresh, slightly fractured, pale grey and grey laminite with approximately 20% fine sandstone laminations	SW		Medium		0.50					PL(A) = 0.74
32			FS		High		1.00					
33		LAMINITE: high strength, fresh, slightly fractured pale grey and grey laminite with approximately 20% fine sandstone laminations	FR		Very High				C	100	50	PL(A) = 0.94
33.0					Ex High							
34												PL(A) = 1.5
35		34.40-34.85m: increase in bedding angle to 40° 34.70-34.85m: shear zone										PL(A) = 2.4
35.43		Bore discontinued at 35.43m							C	100	87	PL(A) = 2.8
36												
37												
38												
39												

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.65m, HQ to 28.0m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.95m, NMLC-coring to 35.43m

**WATER OBSERVATIONS:** Free ground water observed at 3.2m

**REMARKS:** Soil descriptions and strengths at depth based on CPT103

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	Δ	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

BORE: 3

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH3  
Depth: 28.45 - 33.00m  
Core Box No.: 1



85777-15 MASCOT BH 3 16-01-19 START 28.45m

29m

30m

31m

32m

28.45 - 33.00m

BORE: 3

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH3  
Depth: 33.00 - 35.43m  
Core Box No.: 2



33.00 - 35.43m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.06 AHD  
**EASTING:** 332223  
**NORTHING:** 6244388  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH4  
**PROJECT No:** 85777.15  
**DATE:** 14/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
5	0.04	ASPHALTIC CONCRETE																								
	0.3	FILLING: dark brown, fine to medium gravelly sand filling, damp																				A				
		FILLING: pale brown, fine to medium sand filling, moist																				A				
	1	0.9m: dark brown gravel, plastic fragments																				A				
	2																					S				2,3,4 N = 7
	2.5	SAND: medium dense to dense, brown, fine to medium sand, moist																								
	3																					S				13,24,24 N = 48
	4																									
	5																					S				5,10,12 N = 22
	6																									
	7																									
	8																									
	9	several peaty layers between 8.5m and 11.5m																								

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 5.5m, HQ to 34.92m

**TYPE OF BORING:** Solid flight auger to 5.5m, Rotary wash-bore to 26.6m, NMLC-coring to 34.92m

**WATER OBSERVATIONS:** Free ground water observed at 2.7m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT104

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	pp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.06 AHD  
**EASTING:** 332223  
**NORTHING:** 6244388  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH4  
**PROJECT No:** 85777.15  
**DATE:** 14/1/2019  
**SHEET 2 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing						
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %
-5		SAND: medium dense to dense, brown, fine to medium sand, moist <i>(continued)</i>																									
-6	11																										
-7	12																										
-8	13																										
-9	14																										
-10	14.5	CLAY: stiff to very stiff clay																									
-11	15																										
-12	16																										
-13	17																										
-14	18																										
-15	19																										

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 5.5m, HQ to 34.92m

**TYPE OF BORING:** Solid flight auger to 5.5m, Rotary wash-bore to 26.6m, NMLC-coring to 34.92m

**WATER OBSERVATIONS:** Free ground water observed at 2.7m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT104

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.06 AHD  
**EASTING:** 332223  
**NORTHING:** 6244388  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH4  
**PROJECT No:** 85777.15  
**DATE:** 14/1/2019  
**SHEET** 3 **OF** 4

[illegible]

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 5.5m. HQ to 34.92m

**TYPE OF BORING:** Solid flight auger to 5.5m. Rotary wash-bore to 26.6m. NMLC-coring to 34.92m

**WATER OBSERVATIONS:** Free ground water observed at 2.7m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT104

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	W	Water seep
E	Environmental sample	W	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test (s(50) (MPa)
		PL(D)	Point load diametral test (s(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



**Douglas Partners**  
Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 5.06 AHD  
**EASTING:** 332223  
**NORTHING:** 6244388  
**DIP/AZIMUTH:** 90°/-

**BORE No:** BH4  
**PROJECT No:** 85777.15  
**DATE:** 14/1/2019  
**SHEET 4 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing			
			EW	HW	MW	SW	FS		Ex Low	Very Low	Low	Medium	High	Very High		B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments
30.3		LAMINITE: very low to low strength, highly then slightly weathered, slightly fractured, pale grey and grey laminite with approximately 20% fine sandstone laminations ( <i>continued</i> )																			
31		LAMINITE: low to medium strength, fresh, slightly fractured, pale grey and grey laminite with approximately 20% fine sandstone laminations																C	98	49	PL(A) = 0.49 PL(A) = 0.85
32																					PL(A) = 0.9
32.5		LAMINITE: medium to high strength, fresh, slightly fractured, grey laminite with approximately 20% fine sandstone laminations																			
33																		C	100	87	PL(A) = 1.4
34																					PL(A) = 2.1
34.92		Bore discontinued at 34.92m																			
35																					
36																					
37																					
38																					
39																					

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 5.5m, HQ to 34.92m

**TYPE OF BORING:** Solid flight auger to 5.5m, Rotary wash-bore to 26.6m, NMLC-coring to 34.92m

**WATER OBSERVATIONS:** Free ground water observed at 2.7m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT104

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	Δ	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater


BORE: 4

PROJECT: MASCOT

JANUARY 2019



Project No: 85777.15  
BH ID: BH4  
Depth: 26.60 - 31.00 m  
Core Box No.: 1



26.60 - 31.00m


BORE: 4

PROJECT: MASCOT

JANUARY 2019



Project No: 85777.15  
BH ID: BH4  
Depth: 31.00 - 34.92 m  
Core Box No.: 2



31.00 - 32.92m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.94 AHD  
**EASTING:** 332262  
**NORTHING:** 6244382  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH5  
**PROJECT No:** 85777.15  
**DATE:** 17/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering				Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing						
			EW	HW	MW	SW		FS	FR	Ex Low	Very Low	Low		Medium	High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
	0.04	ASPHALTIC CONCRETE																								
		FILLING: dark brown gravelly sand filling with some clay, damp																								
	0.7	SAND: loose to medium dense, pale brown, fine to medium sand with some peaty and clayey bands																								
	1																									
	2																									6,10,14 N = 24
	3																									
	4																									
	5																									7,10,21 N = 31
	6	Mostly medium dense to dense below 6m																								
	7																									
	8																									
	9																									1,0,3 N = 3

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 6m, HQ to 30.45m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 30.5m, NMLC-coring to 35.5m

**WATER OBSERVATIONS:** Free ground water observed at 1.9m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT105

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	>	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.94 AHD  
**EASTING:** 332262  
**NORTHING:** 6244382  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH5  
**PROJECT No:** 85777.15  
**DATE:** 17/1/2019  
**SHEET 2 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
		SAND: loose to medium dense, pale brown, fine to medium sand with some peaty and clayey bands (continued)																								
	11																									
	12																									
	13																									
	14																									
	14.2	CLAY: stiff to very stiff clay and sandy clay																								
	15																									
	16																									
	17																									
	18																									
	19																									

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 6m, HQ to 30.45m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 30.5m, NMLC-coring to 35.5m

**WATER OBSERVATIONS:** Free ground water observed at 1.9m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT105

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.94 AHD  
**EASTING:** 332262  
**NORTHING:** 6244382  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH5  
**PROJECT No:** 85777.15  
**DATE:** 17/1/2019  
**SHEET** 3 **OF** 4

[illegible]

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 6m, HQ to 30.45m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 30.5m, NMLC-coring to 35.5m

**WATER OBSERVATIONS:** Free ground water observed at 1.9m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT105

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	W <sub>s</sub>	Water seep
E	Environmental sample	W <sub>l</sub>	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test (s(50) (MPa)
		PL(D)	Point load diametral test (s(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



**Douglas Partners**  
Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.94 AHD  
**EASTING:** 332262  
**NORTHING:** 6244382  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH5  
**PROJECT No:** 85777.15  
**DATE:** 17/1/2019  
**SHEET 4 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing			
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium			High	Very High	Ex High	B - Bedding S - Shear	J - Joint F - Fault	Type
	30.5	CLAY: stiff to very stiff clay and sandy clay <i>(continued)</i>																			
	31	LAMINITE: medium to high strength, fresh, slightly fractured and unbroken, pale grey and grey laminite with approximately 20% fine sandstone laminations																C	100	85	PL(A) = 1.3
	32																				PL(A) = 1.1
	33																				PL(A) = 1.3
	34																				PL(A) = 1.1
	34.0	SILTSTONE: high strength, fresh, slightly fractured and unbroken, grey siltstone, with a trace of fine sandstone laminations																C	100	96	PL(A) = 1.2
	35																PL(A) = 1.5				
	35.5	Bore discontinued at 35.5m																			
	36																				
	37																				
	38																				
	39																				

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 6m, HQ to 30.45m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 30.5m, NMLC-coring to 35.5m

**WATER OBSERVATIONS:** Free ground water observed at 1.9m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT105

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	>	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

BORE: 5

PROJECT: MASCOT

JANUARY 2019



Project No: 85777.15  
BH ID: BH 5  
Depth: 30.55 - 34.00 m  
Core Box No.: 1



30.50 - 34.00m


BORE: 5

PROJECT: MASCOT

JANUARY 2019



Project No: 85777.15  
BH ID: BH 5  
Depth: 34.00 - 35.45 m  
Core Box No.: 2



34.00 - 35.45m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.84 AHD  
**EASTING:** 332160  
**NORTHING:** 6244443  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH6  
**PROJECT No:** 85777.15  
**DATE:** 23/1/2019  
**SHEET 1 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing				
			EW	HW	MW	SW	FR		Ex Low	Very Low	Low	Medium	High		Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
	0.04	ASPHALTIC CONCRETE: 40mm thick																							
	4	FILLING: brown, gravelly sand filling with some clay, damp																			A				Bulk samples taken from 0.1-1.2m and 1.2-1.5m
	1																				A				
	1.2	FILLING: poorly compacted, grey sandy clay filling with some gravel, damp																			A				
	3																				S				1,1,1 N = 2
	2																								
	2.5	SILTY SANDY CLAY: very soft, dark grey silty sandy clay with a trace of rootlets, moist																							0,0,0 N = 0
	2																				S				
	3																								9,5,10 N = 15
	4	SAND: medium dense to dense, pale brown, fine to medium sand, saturated with some peaty and clayey bands																					S		
	5																								
	6																								
	7																								
	8																								
	9																								
	10																								
	11																								
	12																								
	13																								
	14																								
	15																								

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.6m, HQ to 27.25m

**TYPE OF BORING:** Solid flight auger to 5.60m, Rotary wash-bore to 29.35m, NMLC-coring to 35.33m

**WATER OBSERVATIONS:** Free groundwater observed at 3.2m on 24 Jan 2019

**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT106

SAMPLING & IN SITU TESTING LEGEND					
A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test (s(50) (MPa)
BLK	Blank sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test (s(50) (MPa)
C	Core drilling	W	Water sample	pp	Pocket penetrometer (kPa)
D	Disturbed sample	W	Water seep	S	Standard penetration test
E	Environmental sample	W	Water level	V	Shear vane (kPa)



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.84 AHD  
**EASTING:** 332160  
**NORTHING:** 6244443  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH6  
**PROJECT No:** 85777.15  
**DATE:** 23/1/2019  
**SHEET** 2 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering						Graphic Log	Rock Strength						Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing				
			EW	HW	MW	SW	FS	FR		Ex Low	Very Low	Low	Medium	High	Very High			Ex High	B - Bedding	J - Joint	S - Shear	F - Fault	Type	Core Rec. %
		SAND: medium dense to dense, pale brown, fine to medium sand, saturated with some peaty and clayey bands <i>(continued)</i>																						
	11																							
	12																							
	13																							
	14																							
	14.3	CLAY: stiff to very stiff, light grey clay																						
	15																							
	16																							
	17																							
	18																							
	19																							

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.6m, HQ to 27.25m

**TYPE OF BORING:** Solid flight auger to 5.60m, Rotary wash-bore to 29.35m, NMLC-coring to 35.33m

**WATER OBSERVATIONS:** Free groundwater observed at 3.2m on 24 Jan 2019

**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT106

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL: 4.84 AHD**  
**EASTING: 332160**  
**NORTHING: 6244443**  
**DIP/AZIMUTH: 90°/--**

**BORE No:** BH6  
**PROJECT No:** 85777.15  
**DATE:** 23/1/2019  
**SHEET** 3 **OF** 4

[illegible]

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.6m, HQ to 27.25m

**TYPE OF BORING:** Solid flight auger to 5.60m, Rotary wash-bore to 29.35m, NMLC-coring to 35.33m

**WATER OBSERVATIONS:** Free groundwater observed at 3.2m on 24 Jan 2019

**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT106

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	W	Water seep
E	Environmental sample	W	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test ls(50) (MPa)
		PL(D)	Point load diametral test ls(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



**Douglas Partners**  
Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.84 AHD  
**EASTING:** 332160  
**NORTHING:** 6244443  
**DIP/AZIMUTH:** 90°/-

**BORE No:** BH6  
**PROJECT No:** 85777.15  
**DATE:** 23/1/2019  
**SHEET 4 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing			
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium			High	Very High	Ex High	B - Bedding S - Shear	J - Joint F - Fault	Type
	30.58	LAMINITE: extremely low then very low to low strength, extremely to highly weathered, pale grey-brown laminite (continued)																C	100	0	PL(A) = 1.3
	31	LAMINITE: high strength, fresh, slightly fractured and unbroken, pale grey to grey laminite with approximately 20% fine grained sandstone laminations 31.00-31.20m: fractured																C	100	29	
	32																				PL(A) = 1.3
	33																	C	100	100	PL(A) = 2.1
	34																				PL(A) = 1.8
	35																	C	100	100	PL(A) = 1.6
	35.33	Bore discontinued at 35.33m																			PL(A) = 1.4
	36																				
	37																				
	38																				
	39																				
	40																				
	41																				
	42																				
	43																				
	44																				
	45																				
	46																				
	47																				
	48																				
	49																				
	50																				
	51																				
	52																				
	53																				
	54																				
	55																				
	56																				
	57																				
	58																				
	59																				
	60																				
	61																				
	62																				
	63																				
	64																				
	65																				
	66																				
	67																				
	68																				
	69																				
	70																				
	71																				
	72																				
	73																				
	74																				
	75																				
	76																				
	77																				
	78																				
	79																				
	80																				
	81																				
	82																				
	83																				
	84																				
	85																				
	86																				
	87																				
	88																				
	89																				
	90																				
	91																				
	92																				
	93																				
	94																				
	95																				
	96																				
	97																				
	98																				
	99																				
	100																				
	101																				
	102																				
	103																				
	104																				
	105																				
	106																				
	107																				
	108																				
	109																				
	110																				
	111																				
	112																				
	113																				
	114																				
	115																				
	116																				
	117																				
	118																				
	119																				
	120																				
	121																				
	122																				
	123																				
	124																				
	125																				
	126																				
	127																				
	128																				
	129																				
	130																				
	131																				
	132																				
	133																				
	134																				
	135																				

BORE: 6

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15

BH ID: BH6

Depth: 29.55 - 34.00 m

Core Box No.: 1



85777-15 MASCOT BH6 START 29.55 m  
24-1-2019



29.55 - 34.00 m

BORE: 6

PROJECT: MASCOT

JANUARY 2019




Project No: 85777-15

BH ID: BH6

Depth: 34.00 - 35.33 m

Core Box No.: 2



34.00 - 35.33 m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.90 AHD  
**EASTING:** 332220  
**NORTHING:** 6244433  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH7  
**PROJECT No:** 85777.15  
**DATE:** 18/1/2019  
**SHEET 1 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering				Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing								
			EW	HW	MW	SW		FS	FR	Ex Low	Very Low	Low		Medium	High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments
	0.05 0.1	APSHALTIC CONCRETE: 50mm thick																										
		FILLING: dark brown gravelly sand filling (roadbase)																					A					
	4	FILLING: dark brown clayey sand filling with some gravel, damp																					A					
	1																						A					
		1.6m: becoming soft, sandy clay with trace gravel																					S					1,1,2 N = 3
	2																											
	3																											
	2.7	SANDY SILTY CLAY: soft, dark brown sandy silty clay, wet																										
	3																											
	3.15	SAND: mostly medium dense to dense, pale brown, fine to medium sand with some clayey and peaty layers																					S					4,4,6 N = 10
	4																											
	1																											
	4																											
	0																											
	5																						S					3,5,7 N = 12
	6																											
	7																											
	8																											
	9																											
	10																											
	11																											
	12																											
	13																											
	14																											
	15																											

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 6.5m, HQ to 28.05m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.5m, NMLC-coring to 34.45m

**WATER OBSERVATIONS:** Free ground water observed at 2.8m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT107

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U <sub>i</sub>	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.90 AHD  
**EASTING:** 332220  
**NORTHING:** 6244433  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH7  
**PROJECT No:** 85777.15  
**DATE:** 18/1/2019  
**SHEET 2 OF 4**

[illegible]

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 6.5m. HQ to 28.05m

**TYPE OF BORING:** Solid flight auger to 5.0m. Rotary wash-bore to 28.5m. NMLC-coring to 34.45m

**WATER OBSERVATIONS:** Free ground water observed at 2.8m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT107

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	W	Water seep
E	Environmental sample	W	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test (s(50) (MPa)
		PL(D)	Point load diametral test (s(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)





# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.90 AHD  
**EASTING:** 332220  
**NORTHING:** 6244433  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH7  
**PROJECT No:** 85777.15  
**DATE:** 18/1/2019  
**SHEET** 3 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing						
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %
		CLAY: stiff to hard clay <i>(continued)</i>																									
	-16 21																										
	-17 22																										
	-18 23	hard below 23m																									
	-19 24																										
	-20 25																										
	-21 26																										
	-22 27																										
	-23 28																										
	28.5 28.6	SILTY CLAY: very stiff to hard, grey and brown silty clay with medium to high strength ironstone bands and gravel																									
	29.1	LAMINITE: extremely low strength, extremely weathered, pale grey-brown laminite																				C	97	40		pp = 360 pp = 370 pp = 230	
	29.9																										

**RIG:** Scout 4 **DRILLER:** Rhett K-E **LOGGED:** RB/SI **CASING:** HW to 6.5m, HQ to 28.05m  
**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.5m, NMLC-coring to 34.45m  
**WATER OBSERVATIONS:** Free ground water observed at 2.8m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT107

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	▷	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.90 AHD  
**EASTING:** 332220  
**NORTHING:** 6244433  
**DIP/AZIMUTH:** 90°/-

**BORE No:** BH7  
**PROJECT No:** 85777.15  
**DATE:** 18/1/2019  
**SHEET 4 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering						Graphic Log	Rock Strength						Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
			EW	HW	MW	SW	FS	FR		Ex Low	Very Low	Low	Medium	High	Very High			Ex High	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
	30.4	LAMINITE: extremely low to very low strength, highly weathered, slightly fractured, grey laminite (continued)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															</

**RIG:** Scout 4 **DRILLER:** Rhett K-E **LOGGED:** RB/SI **CASING:** HW to 6.5m, HQ to 28.05m  
**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 28.5m, NMLC-coring to 34.45m  
**WATER OBSERVATIONS:** Free ground water observed at 2.8m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT107

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	▷	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)

BORE: 7

PROJECT: MASCOT

JANUARY 2019



Project No: 8577715  
BH ID: BH 7  
Depth: 28.50 - 33.00 m  
Core Box No.: 1



28.50 - 33.00m

BORE: 7

PROJECT: MASCOT

JANUARY 2019



Project No: 8577715  
BH ID: BH 7  
Depth: 33.00 - 34.45 m  
Core Box No.: 2



33.00 - 34.45m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.94 AHD  
**EASTING:** 332275  
**NORTHING:** 6244413  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH8  
**PROJECT No:** 85777.15  
**DATE:** 22/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering				Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing							
			EW	HW	MW	SW		FS	FR	Ex Low	Very Low	Low		Medium	High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %
	0.05	ASPHALTIC CONCRETE																									
	0.4	CONCRETE SLAB: 20mm aggregate, metal plates up to 10mm thick																					A				
4	0.9	FILLING: brown and dark brown, fine to medium sand and sandy clay filling with a trace of gravel																				B					
1		SILTY SAND: loose, dark grey silty fine to medium sand with some clay, damp																				A					
	1.5	SAND: mostly medium dense, brown, fine to medium sand with some clayey lenses and peaty sands																				B					
3																						S					1,3,3 N = 6
2																											
																						B					
3																						S					3,5,6 N = 11
4																											
																						S					2,7,11 N = 18
5																											
6																											
7																											
8																											
9																											

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 9.0m, HQ to 28.25m

**TYPE OF BORING:** Diacore to 0.4m, solid flight auger to 5.0m, Rotary wash-bore to 28.25m, NMLC-coring to 32.23m

**WATER OBSERVATIONS:** Free ground water observed at 2.48 on 24 Jan 2019

**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT108

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	Δ	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.94 AHD  
**EASTING:** 332275  
**NORTHING:** 6244413  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH8  
**PROJECT No:** 85777.15  
**DATE:** 22/1/2019  
**SHEET** 2 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing						
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %
		SAND: mostly medium dense, brown, fine to medium sand with some clayey lenses and peaty sands <i>(continued)</i>																									
	11																										
	12																										
	13																										
	14																										
	14.2	CLAY: stiff to very stiff, light grey clay																									
	15																										
	16																										
	17																										
	18																										
	19	19m: ironstone band																									

**RIG:** Explora 140 **DRILLER:** John S **LOGGED:** RB/SI **CASING:** HW to 9.0m, HQ to 28.25m  
**TYPE OF BORING:** Diacore to 0.4m, solid flight auger to 5.0m, Rotary wash-bore to 28.25m, NMLC-coring to 32.23m  
**WATER OBSERVATIONS:** Free ground water observed at 2.48 on 24 Jan 2019  
**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT108

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	▷	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.94 AHD  
**EASTING:** 332275  
**NORTHING:** 6244413  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH8  
**PROJECT No:** 85777.15  
**DATE:** 22/1/2019  
**SHEET** 3 **OF** 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing				
			EW	HW	MW	SW	FR		Ex Low	Very Low	Low	Medium	High		Very High	Ex-High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
-16	21	CLAY: stiff to very stiff, light grey clay <i>(continued)</i>  20.5m: ironstone band																							
-17	22																								
-18	23	very stiff to hard below 23m																							
-19	24																								
-20	25	24.5m: ironstone band																							
-21	26																								
-22	27																								
-23	28																								
28.25	28.25	SILTSTONE: extremely to very low strength, extremely to highly weathered, slightly fractured, pale grey-brown and red-brown siltstone with medium strength iron-cemented bands																							
29	29																				C	100	0		
29.58	29.58																								
29.8	29.8																				C	94	10		PL(A) = 0.21

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 9.0m. HQ to 28.25m

**TYPE OF BORING:** Diacore to 0.4m, solid flight auger to 5.0m, Rotary wash-bore to 28.25m, NMLC-coring to 32.23m

**WATER OBSERVATIONS:** Free ground water observed at 2.48 on 24 Jan 2019

**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT108

SAMPLING & IN SITU TESTING LEGEND					
A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test (s(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test (s(50) (MPa)
C	Core drilling	W	Water sample	pp	Pocket penetrometer (kPa)
D	Disturbed sample	W	Water seep	S	Standard penetration test
E	Environmental sample	W	Water level	V	Shear vane (kPa)



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.94 AHD  
**EASTING:** 332275  
**NORTHING:** 6244413  
**DIP/AZIMUTH:** 90°/-

**BORE No:** BH8  
**PROJECT No:** 85777.15  
**DATE:** 22/1/2019  
**SHEET 4 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities	Sampling & In Situ Testing			
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium			High	Very High	Ex High	B - Bedding S - Shear	J - Joint F - Fault
	31.0	LAMINITE: low then medium strength, slightly weathered, fractured and slightly fractured pale grey and grey laminite with approximately 20 % fine sandstone laminations <i>(continued)</i>														29.62-29.65m: Cs, fe 29.68m: J 80°-90°, ir, cly vn, fe 29.70-29.73m: Cs, fe 29.78-29.85m: B (x3) 0°-10°, pl, cly 5-9mm, fe 30.1m: B 0°, pl, cly 9mm	C	94	10	PL(A) = 0.73
	32	LAMINITE: medium and high strength, fresh, fractured and slightly fractured, pale grey and grey laminite with approximately 20% fine sandstone laminations														30.14m: J 45°, pl, cly vn 30.18m: B 0°, pl, cly 8mm 30.27m: J 35°, cu, ro, cln 30.32-30.55m: J (x4) 45°, pl, cly vn 30.57-30.70m: J (45°-70°, ir, cly vn 30.83m: CORE LOSS: 170mm	C	88	29	PL(A) = 1.4
	33	SILTSTONE: medium and high strength, fresh, slightly fractured grey siltstone with approximately 5% fine sandstone laminations														31.12-31.25m: J (x4) 45°, pl, cly vn, partially he 31.82-31.83m: J (x13) 40°-60°, pl, ro, cly vn 31.88m: B 15°, pl, cly 5mm 32.64m: J 45°, pl, he 33.22m: J 40°, ir, cly vn 33.47m: J 80°-90°, cu, partially he 33.56m: J 60°, pl, ro, cln 33.57-33.73m: J 60°, pl, cly vn 33.85m: J 40°, pl, ro, cln 33.88m: J 60°, pl, ro, cln	C	100	78	PL(A) = 0.39
	35.23	Bore discontinued at 35.23m														34.04m: J 60°-90°, ir, ro, cln 34.07m: J 30°-45°, st, ro, cln 34.5m: J (x2) 60°, pl, cly vn 35.12m: J 60°, pl, cly vn				PL(A) = 1.1
	36																			PL(A) = 0.72
	37																			PL(A) = 0.86
	38																			
	39																			

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 9.0m, HQ to 28.25m

**TYPE OF BORING:** Diacore to 0.4m, solid flight auger to 5.0m, Rotary wash-bore to 28.25m, NMLC-coring to 32.23m

**WATER OBSERVATIONS:** Free ground water observed at 2.48 on 24 Jan 2019

**REMARKS:** Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT108

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	>	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

BORE: 8

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH 8  
Depth: 28.25 - 33.00 m  
Core Box No.: 1



28.25 - 33.00 m


BORE: 8

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH 8  
Depth: 33.00 - 35.23 m  
Core Box No.: 2



33.00 - 35.23 m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.81 AHD  
**EASTING:** 332240  
**NORTHING:** 6244500  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH9  
**PROJECT No:** 85777.15  
**DATE:** 16/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
	0.03	ASPHALTIC CONCRETE: 30mm thick																					A			
	0.6	FILLING: brown, sandy clay and sand filling with some sandstone gravel, damp																					A			
	1	SAND: medium dense, pale brown, fine to medium sand, moist																					A			
	1.5	CLAYEY SAND: soft, dark brown clayey sand, saturated																					S			0,1,4 N = 5
	1.8	SAND: loose to medium dense, pale brown fine sand with some clayey or peaty layers																								
	2																									
	3																						S			3,6,9 N = 15
	4																									
	5																						S			4,6,7 N = 13
	6	mostly medium dense to very dense below 6m																								
	7																									
	8																									
	9																									
	10																									

**RIG:** Scout 4      **DRILLER:** Rhett K-E      **LOGGED:** RB/SI      **CASING:** HW to 10.5m, HQ to 29.5m  
**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 29.5m, NMLC-coring to 34.62m  
**WATER OBSERVATIONS:** Free ground water observed at 1.4m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT109

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	>	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.81 AHD  
**EASTING:** 332240  
**NORTHING:** 6244500  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH9  
**PROJECT No:** 85777.15  
**DATE:** 16/1/2019  
**SHEET** 2 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing				
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium			High	Very High	Ex High	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
		SAND: loose to medium dense, pale brown fine sand with some clayey or peaty layers (continued)																				
	11																					
	12																					
	13	13.1 CLAY: firm to very stiff clay																				
	14																					
	15																					
	16																					
	17	very stiff to hard below 17m																				
	18																					
	19																					
	20																					
	21																					
	22																					
	23																					
	24																					
	25																					
	26																					
	27																					
	28																					
	29																					
	30																					
	31																					
	32																					
	33																					
	34																					
	35																					
	36																					
	37																					
	38																					
	39																					
	40																					
	41																					
	42																					
	43																					
	44																					
	45																					
	46																					
	47																					
	48																					
	49																					
	50																					
	51																					
	52																					
	53																					
	54																					
	55																					
	56																					
	57																					
	58																					
	59																					
	60																					
	61																					
	62																					
	63																					
	64																					
	65																					
	66																					
	67																					
	68																					
	69																					
	70																					
	71																					
	72																					
	73																					
	74																					
	75																					
	76																					
	77																					
	78																					
	79																					
	80																					
	81																					
	82																					
	83																					
	84																					
	85																					
	86																					
	87																					
	88																					
	89																					
	90																					
	91																					
	92																					
	93																					
	94																					
	95																					
	96																					
	97																					
	98																					
	99																					
	100																					

**RIG:** Scout 4      **DRILLER:** Rhett K-E      **LOGGED:** RB/SI      **CASING:** HW to 10.5m, HQ to 29.5m  
**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 29.5m, NMLC-coring to 34.62m  
**WATER OBSERVATIONS:** Free ground water observed at 1.4m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT109

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	▷	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		gp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)





# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.81 AHD  
**EASTING:** 332240  
**NORTHING:** 6244500  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH9  
**PROJECT No:** 85777.15  
**DATE:** 16/1/2019  
**SHEET** 3 **OF** 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing			Test Results & Comments	
			EW	HW	MW	SW	FR		Ex Low	Very Low	Low	Medium	High		Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault		Type
-17	21	CLAY: firm to very stiff clay (continued)																							
-18	22																								
-19	23																								
-20	24																								
-21	25																								
-22	26																								
-23	27																								
-24	28																								
-25	29																								
-26	29.5		LAMINITE: very low and low strength,slightly weathered, fractured and slightly fractured,																				C	100	93
-26	29.9																								

**RIG:** Scout 4

**DRILLER:** Rhett K-E

**LOGGED:** RB/SI

**CASING:** HW to 10.5m, HQ to 29.5m

**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 29.5m, NMLC-coring to 34.62m

**WATER OBSERVATIONS:** Free ground water observed at 1.4m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT109

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	W	Water seep
E	Environmental sample	W	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test (s(50) (MPa)
		PL(D)	Point load diametral test (s(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



**Douglas Partners**  
Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.81 AHD  
**EASTING:** 332240  
**NORTHING:** 6244500  
**DIP/AZIMUTH:** 90°/-

**BORE No:** BH9  
**PROJECT No:** 85777.15  
**DATE:** 16/1/2019  
**SHEET 4 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering						Graphic Log	Rock Strength						Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing			
			EW	HW	MW	SW	FS	FR		Ex Low	Very Low	Low	Medium	High	Very High			Ex High	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %
	-27	grey laminite with approximately 20% fine sandstone laminations															5mm						
	-31	LAMINITE: medium then medium to high strength, fresh, slightly fractured and unbroken, pale grey and grey laminite with approximately 25% fine sandstone laminations (continued)															29.74m: B 0°, pl, cly 8mm 29.95m: J 45°, ti 30.04-30.16m: J (x2) 45°&70°, pl, ro, cln		C	100	93	PL(A) = 0.93	
	-28																						
	-32	32.45-32.92m: fractured															31.58-31.68m: J 60°, pl, ro, cln 31.70-31.83m: J 60°, pl, ro, cln, partially he 31.80-31.95m: J 60°, pl, he 32.22m: B 0°, pl, cly, 9mm 32.35-32.45m: J 45°-70°, pl, ir, ro, cln					PL(A) = 0.86	
	-29																						
	-33	33.0															33.12m: B 0°, pl, cly 5mm 33.121m: J 60°, pl, ro, cln 33.29m: B 0°, pl, cly 2mm 33.32m: J 30°, pl, ro, cln 33.35m: J 90°, st, ro, cln		C	100	66	PL(A) = 1.1	
	-30	SILTSTONE: medium to high strength, slightly fractured, grey siltstone with approximately 10% fine sandstone laminations																			PL(A) = 0.66		
	-34																						
	-34.62	Bore discontinued at 34.62m																			PL(A) = 1		
	-31																						
	-35																						
	-32																						
	-36																						
	-33																						
	-37																						
	-34																						
	-38																						
	-35																						
	-39																						
	-36																						

**RIG:** Scout 4      **DRILLER:** Rhett K-E      **LOGGED:** RB/SI      **CASING:** HW to 10.5m, HQ to 29.5m  
**TYPE OF BORING:** Solid flight auger to 5.0m, Rotary wash-bore to 29.5m, NMLC-coring to 34.62m  
**WATER OBSERVATIONS:** Free ground water observed at 1.4m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT109

SAMPLING & IN SITU TESTING LEGEND			
A Auger sample	G Gas sample	PID Photo ionisation detector (ppm)	
B Bulk sample	P Piston sample	PL(A) Point load axial test Is(50) (MPa)	
BLK Block sample	U <sub>1</sub> Tube sample (x mm dia.)	PL(D) Point load diametral test Is(50) (MPa)	
C Core drilling	W Water sample	pp Pocket penetrometer (kPa)	
D Disturbed sample	▷ Water seep	S Standard penetration test	
E Environmental sample	≡ Water level	V Shear vane (kPa)	

BORE: 9

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH 9  
Depth: 29.50 - 33.00 m  
Core Box No.: 1



MASCOT 16-119 BH:9 85777-15 START 29.5

29.5



29.5 - 33.00 m


BORE: 9

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH 9  
Depth: 33.00 - 34.62 m  
Core Box No.: 2



33.00 - 34.62 m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.98 AHD  
**EASTING:** 332297  
**NORTHING:** 6244497  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH10  
**PROJECT No:** 85777.15  
**DATE:** 16/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering				Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
			EW	HW	MW	SW		FS	FR	Ex Low	Very Low	Low		Medium	High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
	0.03	ASPHALTIC CONCRETE																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.55m, HQ to 26.9m

**TYPE OF BORING:** Solid flight auger to 5.55m, Rotary wash-bore to 26.9m, NMLC-coring to 33.75m

**WATER OBSERVATIONS:** Free ground water observed at 0.85m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT110

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U <sub>1</sub>	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	pp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.98 AHD  
**EASTING:** 332297  
**NORTHING:** 6244497  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH10  
**PROJECT No:** 85777.15  
**DATE:** 16/1/2019  
**SHEET 2 OF 4**

[illegible]

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.55m. HQ to 26.9m

**TYPE OF BORING:** Solid flight auger to 5.55m, Rotary wash-bore to 26.9m, NMLC-coring to 33.75m

**WATER OBSERVATIONS:** Free ground water observed at 0.85m (measured off SPT rod)

**REMARKS:** Soil descriptions and strengths at depth based on CPT110

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	W <sub>s</sub>	Water seep
E	Environmental sample	W <sub>l</sub>	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test (s(50) (MPa)
		PL(D)	Point load diametral test (s(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



**Douglas Partners**  
Geotechnics | Environment | Groundwater



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.98 AHD  
**EASTING:** 332297  
**NORTHING:** 6244497  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH10  
**PROJECT No:** 85777.15  
**DATE:** 16/1/2019  
**SHEET** 3 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
		CLAY: stiff to hard, red and brown clay and silty clay with some ironstone bands <i>(continued)</i>																								
	-17 21	very stiff to hard below 20.9m																								
	-18 22																									
	-19 23																									
	-20 24																									
	-21 25																									
	-22 26																									
	-23 26.9	LAMINITE: very low strength, highly weathered, pale grey to grey laminite with approximately 30% fine sandstone laminations																								PL(A) = 0.09
	-24 28																									
	-25 28.3	LAMINITE: medium strength with some extremely low strength bands, slightly weathered, fractured and slightly fractured, pale grey and grey laminite with approximately 20% fine sandstone laminations																								PL(A) = 0.31 PL(A) = 0.62
	-26 29																									
	-29.6 29.6																									PL(A) = 1.2

**RIG:** Explora 140      **DRILLER:** John S      **LOGGED:** RB/SI      **CASING:** HW to 5.55m, HQ to 26.9m  
**TYPE OF BORING:** Solid flight auger to 5.55m, Rotary wash-bore to 26.9m, NMLC-coring to 33.75m  
**WATER OBSERVATIONS:** Free ground water observed at 0.85m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT110

SAMPLING & IN SITU TESTING LEGEND			
A Auger sample	G Gas sample	PID Photo ionisation detector (ppm)	
B Bulk sample	P Piston sample	PL(A) Point load axial test Is(50) (MPa)	
BLK Block sample	U <sub>1</sub> Tube sample (x mm dia.)	PL(D) Point load diametral test Is(50) (MPa)	
C Core drilling	W Water sample	gp Pocket penetrometer (kPa)	
D Disturbed sample	W Water seep	S Standard penetration test	
E Environmental sample	W Water level	V Shear vane (kPa)	

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.98 AHD  
**EASTING:** 332297  
**NORTHING:** 6244497  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH10  
**PROJECT No:** 85777.15  
**DATE:** 16/1/2019  
**SHEET** 4 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium			High	Very High	Ex High	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
		LAMINITE: high strength, fresh, slightly fractured, pale grey to grey laminite with approximately 20% fine grained sandstone <i>(continued)</i>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					</

**RIG:** Explora 140 **DRILLER:** John S **LOGGED:** RB/SI **CASING:** HW to 5.55m, HQ to 26.9m  
**TYPE OF BORING:** Solid flight auger to 5.55m, Rotary wash-bore to 26.9m, NMLC-coring to 33.75m  
**WATER OBSERVATIONS:** Free ground water observed at 0.85m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT110

SAMPLING & IN SITU TESTING LEGEND			
A Auger sample	G Gas sample	PID Photo ionisation detector (ppm)	
B Bulk sample	P Piston sample	PL(A) Point load axial test Is(50) (MPa)	
BLK Block sample	U <sub>1</sub> Tube sample (x mm dia.)	PL(D) Point load diametral test Is(50) (MPa)	
C Core drilling	W Water sample	pp Pocket penetrometer (kPa)	
D Disturbed sample	Δ Water seep	S Standard penetration test	
E Environmental sample	≡ Water level	V Shear vane (kPa)	

BORE: 10

PROJECT: MASCOT

JANUARY 2019



**Douglas Partners**  
Geotechnics | Environment | Groundwater

Project No: 8577715  
BH ID: BH10  
Depth: 26.90 - 31.00m  
Core Box No.: 1



8577715 MASCOT BH10 17-01-19 START 26.9mtr.

27

28

29

30

26.9 - 31.0m

BORE: 10


PROJECT: MASCOT

JANUARY 2019



**Douglas Partners**  
Geotechnics | Environment | Groundwater

Project No: 8577715  
BH ID: BH10  
Depth: 31.00 - 33.75m  
Core Box No.: 2



31

32

33

EOB 33.75m

31.00 - 33.75m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.79 AHD  
**EASTING:** 332247  
**NORTHING:** 6244540  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH11  
**PROJECT No:** 85777.15  
**DATE:** 18/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering				Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing								
			EW	HW	MW	SW	FS	FR	Ex Low	Very Low	Low	Medium	High	Very High	Ex High	B - Bedding	J - Joint	S - Shear	F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments		
	0.02	ASPHALTIC CONCRETE																				A			
	0.35	FILLING: dark brown, gravelly sand and clayey sand filling																				A			
	0.6	SAND: pale brown, fine to medium sand, moist																				A			
	1	SANDY SILTY CLAY: firm, dark brown sandy silty clay with some rootlets																				A			
	1.2	SAND: medium dense to dense, pale brown, fine to medium sand with some clayey and peaty layers																				S			1,3,5 N = 8
	2																								
	3																					S			4,6,7 N = 13
	4																								
	5																					S			4,9,12 N = 21
	6																								
	7																								
	8																								
	9																								
	10																								

**RIG:** Explora 140      **DRILLER:** John S      **LOGGED:** RB/SI      **CASING:** HW to 5.6m, HQ to 27.8m  
**TYPE OF BORING:** Solid flight auger to 5.50m, Rotary wash-bore to 27.80m, NMLC-coring to 33.82m  
**WATER OBSERVATIONS:** Free groundwater observed at 1.2m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT111

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	W <sub>s</sub>	Water seep
E	Environmental sample	W <sub>l</sub>	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		gp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.79 AHD  
**EASTING:** 332247  
**NORTHING:** 6244540  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH11  
**PROJECT No:** 85777.15  
**DATE:** 18/1/2019  
**SHEET 2 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing						
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %
		SAND: medium dense to dense, pale brown, fine to medium sand with some clayey and peaty layers <i>(continued)</i>																									
	11																										
	-7																										
	-8																										
	-9																										
	-10	13.3	CLAY: stiff to very stiff clay																								
	-11																										
	-12																										
	-13																										
	-14																										
	-15																										
	-16																										
	-17																										
	-18																										
	-19																										
	-20																										
	-21																										
	-22																										
	-23																										
	-24																										
	-25																										
	-26																										
	-27																										
	-28																										
	-29																										
	-30																										
	-31																										
	-32																										
	-33																										
	-34																										
	-35																										
	-36																										
	-37																										
	-38																										
	-39																										
	-40																										
	-41																										
	-42																										
	-43																										
	-44																										
	-45																										
	-46																										
	-47																										
	-48																										
	-49																										
	-50																										
	-51																										
	-52																										
	-53																										
	-54																										
	-55																										
	-56																										
	-57																										
	-58																										
	-59																										
	-60																										
	-61																										
	-62																										
	-63																										
	-64																										
	-65																										
	-66																										
	-67																										
	-68																										
	-69																										
	-70																										
	-71																										
	-72																										
	-73																										
	-74																										
	-75																										
	-76																										
	-77																										
	-78																										
	-79																										
	-80																										
	-81																										
	-82																										
	-83																										
	-84																										
	-85																										
	-86																										
	-87																										
	-88																										
	-89																										
	-90																										
	-91																										
	-92																										
	-93																										
	-94																										
	-95																										
	-96																										
	-97																										
	-98																										
	-99																										
	-100																										

**RIG:** Explora 140 **DRILLER:** John S **LOGGED:** RB/SI **CASING:** HW to 5.6m, HQ to 27.8m  
**TYPE OF BORING:** Solid flight auger to 5.50m, Rotary wash-bore to 27.80m, NMLC-coring to 33.82m  
**WATER OBSERVATIONS:** Free groundwater observed at 1.2m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT111

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	▷	Water seep
E	Environmental sample	≡	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test Is(50) (MPa)
		PL(D)	Point load diametral test Is(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.79 AHD  
**EASTING:** 332247  
**NORTHING:** 6244540  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH11  
**PROJECT No:** 85777.15  
**DATE:** 18/1/2019  
**SHEET** 3 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering				Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing				
			EW	HW	MW	SW	FS	FR	Ex Low	Very Low	Low	Medium	High	Very High	Ex High	Type	Core Rec. %	RQD %	Test Results & Comments		
		CLAY: stiff to very stiff clay (continued) hard below 20m																			
	21																				
	22																				
	23																				
	24																				
	25																				
	26																				
	27																				
	27.8	LAMINITE: very low and very low to low strength, highly weathered, fractured and slightly fractured, pale grey and grey laminite with approximately 25% fine sandstone laminations															C	100	0	PL(A) = 0.1	
	28																				PL(A) = 0.18
	29.1	LAMINITE: medium strength with several very low strength bands, extremely and slightly weathered, pale grey and grey laminite with approximately 25% fine sandstone laminations															C	100	49		PL(A) = 0.42
	29																				
	28																				
	27.92m																				
	27.96-28.08m																				
	28.11m																				
	28.28-28.29m																				
	28.39-28.44m																				
	28.56-28.66m																				
	28.73-28.84m																				
	28.9m																				

**RIG:** Explora 140      **DRILLER:** John S      **LOGGED:** RB/SI      **CASING:** HW to 5.6m, HQ to 27.8m  
**TYPE OF BORING:** Solid flight auger to 5.50m, Rotary wash-bore to 27.80m, NMLC-coring to 33.82m  
**WATER OBSERVATIONS:** Free groundwater observed at 1.2m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT111

SAMPLING & IN SITU TESTING LEGEND			
A Auger sample	G Gas sample	PID Photo ionisation detector (ppm)	
B Bulk sample	P Piston sample	PL(A) Point load axial test Is(50) (MPa)	
BLK Block sample	U <sub>1</sub> Tube sample (x mm dia.)	PL(D) Point load diametral test Is(50) (MPa)	
C Core drilling	W Water sample	gp Pocket penetrometer (kPa)	
D Disturbed sample	▷ Water seep	S Standard penetration test	
E Environmental sample	≡ Water level	V Shear vane (kPa)	

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 3.79 AHD  
**EASTING:** 332247  
**NORTHING:** 6244540  
**DIP/AZIMUTH:** 90°/-

**BORE No:** BH11  
**PROJECT No:** 85777.15  
**DATE:** 18/1/2019  
**SHEET 4 OF 4**

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)	Discontinuities		Sampling & In Situ Testing																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium			High	Very High	Ex High	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
	-27	LAMINITE: medium strength with several very low strength bands, extremely and slightly weathered, pale grey and grey laminite with approximately 25% fine sandstone laminations <i>(continued)</i>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				

**RIG:** Explora 140 **DRILLER:** John S **LOGGED:** RB/SI **CASING:** HW to 5.6m, HQ to 27.8m  
**TYPE OF BORING:** Solid flight auger to 5.50m, Rotary wash-bore to 27.80m, NMLC-coring to 33.82m  
**WATER OBSERVATIONS:** Free groundwater observed at 1.2m (measured off SPT rod)  
**REMARKS:** Soil descriptions and strengths at depth based on CPT111

SAMPLING & IN SITU TESTING LEGEND			
A Auger sample	G Gas sample	PID Photo ionisation detector (ppm)	
B Bulk sample	P Piston sample	PL(A) Point load axial test Is(50) (MPa)	
BLK Block sample	U <sub>1</sub> Tube sample (x mm dia.)	PL(D) Point load diametral test Is(50) (MPa)	
C Core drilling	W Water sample	pp Pocket penetrometer (kPa)	
D Disturbed sample	W <sub>1</sub> Water seep	S Standard penetration test	
E Environmental sample	W <sub>2</sub> Water level	V Shear vane (kPa)	

BORE: 11

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH 11  
Depth: 27.80 - 32.00 m  
Core Box No.: 1



27.80 - 32.00m


BORE: 11

PROJECT: MASCOT

JANUARY 2019



Project No: 85777-15  
BH ID: BH 11  
Depth: 32.00 - 33.82 m  
Core Box No.: 2









32.00 - 33.82m

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.03 AHD  
**EASTING:** 332299  
**NORTHING:** 6244531  
**DIP/AZIMUTH:** 90°/-

**BORE No:** BH12  
**PROJECT No:** 85777.15  
**DATE:** 21/1/2019  
**SHEET** 1 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
4	0.04	ASPHALTIC CONCRETE																					A			
	0.45	FILLING: brown and dark brown, gravelly sand and clayey sand filling																				A				
3	1	SAND: loose to medium dense, pale brown fine to medium grained sand, moist																				A				
	1.7	SILTY SANDY CLAY: soft, dark brown silty sandy clay																				S			2,1,2 N = 3	
2	2.0	SAND: loose to medium dense, pale brown, fine to medium sand, saturated																								
																										
3																					S			4,2,1 N = 3		
4																										
																						S			0,4,6 N = 10	
6	5.8	SAND: medium dense to dense, pale brown, fine to medium sand with some clayey and peaty layers																								
																										
7																										
8																										
9																										

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.6m, HQ to 24.1m

**TYPE OF BORING:** Solid flight auger to 5.5m, Rotary wash-bore to 24.1m, NMLC-coring to 31.95m

**WATER OBSERVATIONS:** Free ground water observed at 1.2m on 24 Jan 2019

**REMARKS:** Excess core (0.38m) was recovered during 27.04 - 29.35m run. Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT112

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	>	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.03 AHD  
**EASTING:** 332299  
**NORTHING:** 6244531  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH12  
**PROJECT No:** 85777.15  
**DATE:** 21/1/2019  
**SHEET** 2 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering						Graphic Log	Rock Strength						Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing					
			EW	HW	MW	SW	FS	FR		Ex Low	Very Low	Low	Medium	High	Very High		Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %	RQD %	Test Results & Comments
-6		SAND: medium dense to dense, pale brown, fine to medium sand with some clayey and peaty layers <i>(continued)</i>																										
-7	11																											
-8	12																											
-9	13	13.3																										
-10	14	CLAY: stiff to very stiff, light grey and brown clay																										
-11	15																											
-12	16																											
-13	17	stiff to hard below 17m																										
-14	18																											
-15	19																											

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.6m, HQ to 24.1m

**TYPE OF BORING:** Solid flight auger to 5.5m, Rotary wash-bore to 24.1m, NMLC-coring to 31.95m

**WATER OBSERVATIONS:** Free ground water observed at 1.2m on 24 Jan 2019

**REMARKS:** Excess core (0.38m) was recovered during 27.04 - 29.35m run. Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT112

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater



# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.03 AHD  
**EASTING:** 332299  
**NORTHING:** 6244531  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH12  
**PROJECT No:** 85777.15  
**DATE:** 21/1/2019  
**SHEET** 3 OF 4

RL	Depth (m)	Description of Strata	Degree of Weathering					Graphic Log	Rock Strength					Water	Fracture Spacing (m)				Discontinuities		Sampling & In Situ Testing					
			EW	HW	MW	SW	FS		FR	Ex Low	Very Low	Low	Medium		High	Very High	Ex High	0.01	0.05	0.10	0.50	1.00	B - Bedding S - Shear	J - Joint F - Fault	Type	Core Rec. %
-16		CLAY: stiff to very stiff, light grey and brown clay <i>(continued)</i>																								
-17	21																									
-18	22																									
-19	23																									
-20	24																									
-20	24.1	SILTSTONE: very low strength, highly weathered, slightly fractured, grey siltstone																								PL(A) = 0.08
-21	25																			24.74m: B 0°, pl, cly 9mm, fe 24.85m: B 15°, ir, fe, cly 9mm 25.1m: J 45°, pl, cly vn, fe 25.46m: B 10°, pl, cly 2mm, fe		C	100	0	PL(A) = 0.1	
-22	26																			26.30-26.31m: Ds		C	100	15	PL(A) = 0.14	
-23	26.8	LAMINITE: low then medium strength with several extremely low strength bands, slightly weathered, slightly fractured grey laminite																		27.07-27.08m: Cs 27.16-27.18m: Cs 27.22-27.23m: Cs 27.31-27.32m: Cs 27.40-27.65m: J 75°-90°, ir, ro, cln, partially he 27.55-27.58m: Cs 27.73-27.85m: B (x3) 0°-5°, pl, cly 7-9mm 27.95m: J 45°, pl, ro, cln 28.19-28.69m: B (x8) 0°-10°, pl, cly 5-9mm 28.74m: J 30°&45°, st, ro, cln 29.03-29.36m: B (x4) 0°-5°, pl, cly 3-6mm					PL(A) = 0.27	
-24	28.0	LAMINITE: medium to high strength, slightly weathered, slightly fractured grey laminite with approximately 30% fine sandstone laminations																		29.7m: J 50°, pl, ro, cln 29.85m: J 40°, pl, clv vn		C	100	33	PL(A) = 0.95	
-25	29																					C	100	90	PL(A) = 1.4	

**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.6m, HQ to 24.1m

**TYPE OF BORING:** Solid flight auger to 5.6m, Rotary wash-bore to 24.1m, NMLC-coring to 31.95m

**WATER OBSERVATIONS:** Free ground water observed at 1.2m on 24 Jan 2019

**REMARKS:** Excess core (0.38m) was recovered during 27.04 - 29.35m run. Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT112

## SAMPLING & IN SITU TESTING LEGEND

A	Auger sample	G	Gas sample	PID	Photo ionisation detector (ppm)
B	Bulk sample	P	Piston sample	PL(A)	Point load axial test Is(50) (MPa)
BLK	Block sample	U <sub>s</sub>	Tube sample (x mm dia.)	PL(D)	Point load diametral test Is(50) (MPa)
C	Core drilling	W	Water sample	gp	Pocket penetrometer (kPa)
D	Disturbed sample	▷	Water seep	S	Standard penetration test
E	Environmental sample	≡	Water level	V	Shear vane (kPa)



**Douglas Partners**  
 Geotechnics | Environment | Groundwater

# BOREHOLE LOG

**CLIENT:** Enstruct Group Pty Ltd  
**PROJECT:** QANTAS Sydney Flight Training Centre  
**LOCATION:** 295-297 King Street Mascot

**SURFACE LEVEL:** 4.03 AHD  
**EASTING:** 332299  
**NORTHING:** 6244531  
**DIP/AZIMUTH:** 90°/--

**BORE No:** BH12  
**PROJECT No:** 85777.15  
**DATE:** 21/1/2019  
**SHEET** 4 **OF** 4

[illegible]**RIG:** Explora 140

**DRILLER:** John S

**LOGGED:** RB/SI

**CASING:** HW to 5.6m. HQ to 24.1m

**TYPE OF BORING:** Solid flight auger to 5.5m, Rotary wash-bore to 24.1m, NMLC-coring to 31.95m

**WATER OBSERVATIONS:** Free ground water observed at 1.2m on 24 Jan 2019

**REMARKS:** Excess core (0.38m) was recovered during 27.04 - 29.35m run. Standpipe installed to 9.0m (screen 6.0-9.0m, gravel 5.0-9.0m, bentonite 4.0-5.0m backfill to GL with gatic cover). Soil descriptions and strengths at depth based on CPT112

SAMPLING & IN SITU TESTING LEGEND			
A	Auger sample	G	Gas sample
B	Bulk sample	P	Piston sample
BLK	Block sample	U	Tube sample (x mm dia.)
C	Core drilling	W	Water sample
D	Disturbed sample	W <sub>s</sub>	Water seep
E	Environmental sample	W <sub>l</sub>	Water level
		PID	Photo ionisation detector (ppm)
		PL(A)	Point load axial test (s(50) (MPa)
		PL(D)	Point load diametral test (s(50) (MPa)
		pp	Pocket penetrometer (kPa)
		S	Standard penetration test
		V	Shear vane (kPa)



**Douglas Partners**  
Geotechnics | Environment | Groundwater

BORE: 12

PROJECT: MASCOT

JANUARY 2019



Project No: 85777.15  
BH ID: BH 12  
Depth: 24.10 - 28.00 m  
Core Box No.: 1



85777.15 MASCOT BH12 21-1-2019 START 24.1m

24.1 m

25  
m

26  
m

27  
m

24.10 - 28.00m

BORE: 12

PROJECT: MASCOT

JANUARY 2019



Project No: 85777.15  
BH ID: BH 12  
Depth: 28.00 - 31.95 m  
Core Box No.: 2



28  
m

29  
m

30  
m

31  
m

29.35m

29.35  
m

EOB  
31.95

28.00 - 31.95m

---

## Appendix D

---

### Cone Penetration Tests

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 5.61


COORDINATES: 332213E 6244341N

CPT101

Page 1 of 1

DATE 7/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE ROD BOWING.  
GROUNDWATER OBSERVED AT 3.2 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 3.20m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT101.CP5

Cone ID: 181002

Type: I-CFXY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd



# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 5.08


COORDINATES: 332258E 6244337N

CPT102

Page 1 of 1

DATE 10/01/2019

PROJECT No: 85777.15



REMARKS: CONCRETE CORE TO 0.2 m DEPTH. TEST DISCONTINUED DUE TO CONE TIP REFUSAL.  
HOLE COLLAPSE AT 0.8 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 2.10m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT102.CP5

Cone ID: 181002

Type: I-CFYX-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 5.19


COORDINATES: 332158E 6244401N

CPT103

Page 1 of 1

DATE 7/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING. GROUNDWATER OBSERVED AT 3.0 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 3.00m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT103.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 5.06


COORDINATES: 332223E 6244388N

CPT104

Page 1 of 1

DATE 7/01/2019

PROJECT No: 85777.15



REMARKS: DUMMY CONE FROM 0.74 TO 1.2 m TO PENETRATE FILLING. TEST DISCONTINUED DUE TO EXCESSIVE ROD BOWING.  
GROUNDWATER OBSERVED AT 2.9 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 2.90m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT104.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 4.94


COORDINATES: 332262E 6244382N

CPT105

Page 1 of 1

DATE 8/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
GROUNDWATER OBSERVED AT 2.4 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 2.40m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT105.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 4.84


COORDINATES: 332160E 6244443N

CPT106

Page 1 of 1

DATE 9/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
GROUNDWATER OBSERVED AT 3.4 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 3.40m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT106.CP5

Cone ID: 181002

Type: I-CFYX-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd



# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 4.90


COORDINATES: 332220E 6244433N

CPT107

Page 1 of 1

DATE 11/01/2019

PROJECT No: 85777.15



REMARKS: CONCRETE CORE TO 0.2 m DEPTH. TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
HOLE COLLAPSE AT 0.5 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 2.80m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT107.CP5

Cone ID: 181002

Type: I-CFYX-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 4.94


COORDINATES: 332275E 6244413N

CPT108

Page 1 of 1

DATE 24/01/2019

PROJECT No: 85777.15



REMARKS: CONCRETE CORE TO 0.35 m DEPTH. TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
GROUNDWATER OBSERVED AT 2.4 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 2.40m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT108.CP5

Cone ID: 161225

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 3.81


COORDINATES: 332240E 6244500N

CPT109

Page 1 of 1

DATE 9/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
HOLE COLLAPSE AT 1.5 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 1.50m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT109.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 3.98


COORDINATES: 332297E 6244497N

CPT110

Page 1 of 1

DATE 9/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
GROUNDWATER OBSERVED AT 1.0 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 1.00m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT110.CP5

Cone ID: 181002

Type: I-CFYX-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 3.79


COORDINATES: 332247E 6244540N

CPT111

Page 1 of 1

DATE 10/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE ROD BOWING.  
HOLE COLLAPSE AT 1.4 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 1.20m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT111.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd



# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 4.03


COORDINATES: 332299E 6244531N

CPT112

Page 1 of 1

DATE 11/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
GROUNDWATER OBSERVED AT 1.0 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 1.00m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT112.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 5.30


COORDINATES: 332219E 6244364N

CPT113

Page 1 of 1

DATE 8/01/2019

PROJECT No: 85777.15



REMARKS: DUMMY CONE FROM 0.04 TO 0.5 m DEPTH TO PENETRATE FILLING. TEST DISCONTINUED DUE TO EXCESSIVE ROD BOWING. HOLE COLLAPSE AT 2.6 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 2.60m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT113.CP5  
Cone ID: 181002 Type: I-CFYX-10

ConePlot Version 5.9.2  
© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 5.07


COORDINATES: 332262E 6244359N

CPT114

Page 1 of 1

DATE 11/01/2019

PROJECT No: 85777.15



REMARKS: CONCRETE CORE TO 0.13 m DEPTH. TEST DISCONTINUED DUE TO CONE TIP REFUSAL.  
GROUNDWATER OBSERVED AT 2.7 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 2.70m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT114.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 5.09


COORDINATES: 332198E 6244408N

CPT115

Page 1 of 1

DATE 10/01/2019

PROJECT No: 85777.15



REMARKS: CONCRETE CORE TO 0.2 m DEPTH. TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
GROUNDWATER OBSERVED AT 3.5 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 3.50m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT115.CP5

Cone ID: 181002

Type: I-CFYX-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 5.02


COORDINATES: 332161E 6244418N

CPT116

Page 1 of 1

DATE 7/01/2019

PROJECT No: 85777.15



REMARKS: DUMMY CONE FROM 0.76 TO 1.3 m TO PENETRATE FILLING. TEST DISCONTINUED DUE TO SLEEVE REFUSAL.  
HOLE COLLAPSE AT 3.0 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 3.00m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT116.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd



# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 4.91


COORDINATES: 332225E 6244414N

CPT117

Page 1 of 1

DATE 8/01/2019

PROJECT No: 85777.15



REMARKS: DUMMY CONE FROM 1.52 TO 2.0 m AND 2.26 TO 2.7 m TO PENETRATE FILLING. TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING. GROUNDWATER OBSERVED AT 2.7 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 2.70m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT117.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 4.97


COORDINATES: 332274E 6244404N

CPT118

Page 1 of 1

DATE 14/01/2019

PROJECT No: 85777.15



REMARKS: CONCRETE CORE TO 0.2 m DEPTH. DUMMY CONE FROM 0.42 TO 0.7 m DEPTH.  
TEST DISCONTINUED DUE TO EXCESSIVE ROD BOWING. GROUNDWATER OBSERVED AT 1.2 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 1.20m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT118.CP5

Cone ID: 181002

Type: I-CFYX-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 4.80


COORDINATES: 332200E 6244437N

CPT119

Page 1 of 1

DATE 8/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
HOLE COLLAPSE AT 1.0 m AFTER WITHDRAWAL OF RODS.

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 3.57


COORDINATES: 332279E 6244503N

CPT120

Page 1 of 1

DATE 9/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE CONE BENDING.  
GROUNDWATER OBSERVED AT 1.1 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 1.10m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT120.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 3.81


COORDINATES: 332245E 6244521N

CPT121

Page 1 of 1

DATE 9/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE ROD BOWING.  
GROUNDWATER OBSERVED AT 1.6 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 1.60m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT121.CP5  
Cone ID: 181002 Type: I-CFY-10

ConePlot Version 5.9.2  
© 2003 Douglas Partners Pty Ltd



# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 3.61


COORDINATES: 332279E 6244520N

CPT122

Page 1 of 1

DATE 10/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE ROD BOWING.  
GROUNDWATER OBSERVED AT 0.7 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 0.70m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT122.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 3.89


COORDINATES: 332293E 6244518N

CPT123

Page 1 of 1

DATE 10/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO EXCESSIVE ROD BOWING.  
GROUNDWATER OBSERVED AT 0.9 m AFTER WITHDRAWAL OF RODS.

Water depth after test: 0.90m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT123.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd

# CONE PENETRATION TEST

CLIENT: ENSTRUCT GROUP PTY LTD

PROJECT: AIRPORT - QANTAS FLIGHT TRAINING CENTRE

LOCATION: 295 - 297 KING STREET, MASCOT

REDUCED LEVEL: 3.71


COORDINATES: 332269E 6244538N

CPT124

Page 1 of 1

DATE 21/01/2019

PROJECT No: 85777.15



REMARKS: TEST DISCONTINUED DUE TO BENDING NEAR REFUSAL  
GROUNDWATER MEASURED AT 0.95 m DEPTH AFTER WITHDRAWAL OF RODS

Water depth after test: 0.95m depth (assumed)

File: P:\85777.15 - AIRPORT - QANTAS Flight Training Centre\4.0 Field Work\4.2 Testing\CPTs\CPT124.CP5

Cone ID: 181002

Type: I-CFY-10

ConePlot Version 5.9.2

© 2003 Douglas Partners Pty Ltd