



Mr Matthew de Witt  
Senior Town Planner  
de Witt Consulting  
7 Canberra Street  
Charlestown, NSW 2290

Attn: Callan Denny (cal@principlepm.com.au)

22/01/2021

Dear Mr de Witt,

**Catherine McAuley Catholic College – SSD-8989  
Request for Time Extension under Condition E38A(e) and E38A(f)**

I refer to your submission dated 21 January 2021 seeking time extension for the final intersection upgrade and traffic lights works under conditions E38A(e) and E38A(f) of SSD 8989.

I note that the interim transport access and management works have been approved by the relevant agencies. I also that the Work Authorisation Deed (WAD) for the final road design works is with TfNSW for approval and is anticipated to be obtained by 12 February 2021.

I note that you anticipate the construction of the final intersection works to take place within four (4) weeks from the WAD approval.

As nominee of the Planning Secretary, I approve the required time extension until 31 March 2021 in accordance with conditions E38A(e) and E38A(f) of SSD 8989.

I would like to remind you that you are required to comply with relevant requirements of the conditions of consent before occupying and operating the school on 3 February 2021.

If you have any questions, please contact Shiraz Ahmed at 02 9274 6534.

Yours sincerely

A handwritten signature in blue ink, appearing to read 'Jake Shackleton'.

**Jake Shackleton**  
A/Director - Infrastructure Management

As nominee of the Planning Secretary