



**Asbestos Item Detail**

Building:	Building BOOA	Level:	Ground Level
Room:	Exterior	Location:	North & South
Feature:	Eaves	Material:	Fibre Cement Sheeting
Lab Sample:		Result:	Presumed Positive
Survey Date:	01-10-2015	Hazard:	Asbestos
Survey Type:	Initial	Client Reference:	C107477
Contractor:	GreencapNAA	Auditor:	Paul Brown
Recommendation:	Remove under controlled conditions by an appropriately licensed asbestos contractor prior to refurbishment likely to disturb the material. Maintain in-situ if not to be affected by proposed works.		
Estimated Extent:	20 m <sup>2</sup>	Budget Cost:	\$2,500.00
Priority:	P4		

**Asbestos Item Activity**

Activity Date	Activity Type	Details
No activities recorded.		

**Asbestos Item Actions**

Target Date	Staff	Action	Completed Date
No actions recorded.			