



PHASE 4 - REMOVAL OF EXISTING PRISON HOSPITAL & LANDSCAPE

THIS COMMENCES ONCE NEW PRISON HOSPITAL IS OPERATIONAL

1. DCS DECANTS EXISTING PRISON HOSPITAL
2. ENSURE 3m HIGH FENCE IS SECURE AND ERECT REMAINING FENCE TO GATE
3. DEMMOLISH EXISTING PRISON HOSPITAL
4. DEMOLISH EXISTING 5m MASONRY WALL AS SHOWN
5. LANDSCAPE AREA AND BRICK UP EXISTING ENTRY IN EASTERN WALL
6. REMOVE 3m FENCE (UNDER DCS ESCORT AS WITHIN PRISON)
7. HANDOVER AREA

PROVIDE ANTICLIMB MEASURES TO EXISTING MASONRY WALLS

Long Bay Forensic & Prison Hospitals

CONSTRUCTION METHODOLOGY SCHEMATIC - Phase 4 FORENSIC HOSPITAL

MULTIPLEX

Multiplex Constructions Pty Ltd
 No.1 KENT STREET, SYDNEY N.S.W. 2000
 Tel. (02) 9256 5000 Fax. (02) 9256 5001

INPUT	PROGRAMMED	C. M.	DATE
			25 / 10 / 05
PROGRAMME No.	CAD No.		
FH - 04	TP/JC0100-a		

This drawing is copyright and the property of Multiplex Constructions Pty Limited and must not be used without written approval. This drawing is for information only and not for construction purposes.