

# DRAFT

## **Waste Management Strategy Noble and Bradman Grandstand Redevelopment**

The Sydney Cricket Ground - Noble and Bradman Grandstand redevelopment provides an opportunity to implement more effective waste management strategies and to centralise waste transfer storage areas in the back of house during both construction and operation.

The centralisation of the waste transfer areas allows for the three separate waste streams to be collected from the one location instead of separate areas around the grounds. This in turn leads to less time on site for waste transfer vehicles and ease of locating pick up points for this operation. The removal of event day waste is expected to remain the same with a separate transfer vehicle collecting the waste and providing the quantities for each waste stream for reporting and billing purposes.

Overall the impact of the construction of the Noble and Bradman Grandstand on the waste management of the Trust is expected to be minimal. The lessons learnt in the recent Victor Trumper Grandstand construction will be invaluable during the anticipated changes.

The following are the waste streams collected and reported on for events and non events.

### **Paper and Cardboard Waste**

Paper and cardboard waste are currently collected around the site in 240 litre sulo bins for non event day waste and on event day in larger 1,100 litre bins reflecting the changes in required capacity for events. The bins are conveyed to a compound on the eastern side for pick up by a recycling contractor depending on demand.

### **General Waste**

All general waste on non event days is transferred to a skip compactor in the Properties Department compound. It is anticipated that this compactor will be moved during the construction period to allow for additional space to be used for the relocation of the Properties Department staff and equipment. Movement of the existing general waste skips next to the recycling compound allows for a 'one stop' waste area for recycling and general waste.

### **Comingled Waste Recycling**

Comingled waste is currently collected for event days in many 240 litre sulo bins around the site and on completion of the event the bins are moved to pick up locations for the waste to be collected by a separate waste transfer vehicle for reporting and billing purposes. This current operation is not expected to change as it allows for flexibility in the placement of bins and collection points which is of benefit in any construction period.