

CHANGELOG				
Rev	Date completed	Change	Documents	Initials
	6/05/2019	PLRP-TFNSW-APP-CORR-000263: The HRW trees have the impact written in the IA column (cell AP) but is not always in the Contractor (cell AR) column. - Issue fixed	PLRP-TFNSW-APP-CORR-000263	GG
	6/05/2019	PLRP-TFNSW-APP-CORR-000263: Update Tree 1035 , 1036 and 1037 as being as outside the heritage curtilage (this has been updated since submission based on heritage specialist advice) - Updated	PLRP-TFNSW-APP-CORR-000263	GG
	6/05/2019	Delete text against TN 5572 as this is no longer applicable (Suggest rename to 5572 as there are two 5568. 5572 is a free number) - strikethrough for now	PLRP-TFNSW-APP-CORR-000263	GG
	6/05/2019	Update tree data based on form - Update text for tree 2102 to be as written in the tree form (currently has HAC have put in an individual tree removal form. Approval acknowledgement provided by IA on 8 April 2019 (PLRP-APP-TFNSWCORR-000223). Confirmed would put in overarching register). - Updated, agreement date added	PLRP-TFNSW-APP-CORR-000263	GG
	6/05/2019	TN 1037 updated E105(c) Alternative Options to reflect that it is not being harmed by root pruning	PLRP-TFNSW-APP-CORR-000263	GG
	6/05/2019	: Tree 3184 - this tree is no longer present (damaged in storm on 8/2) but all of the information on why it needs to be removed etc is still in the table. Inconsistency – eg it states in column AH that the crown overhangs travel lane – but it also says only a stump is remaining - Strikethrough text to show it is no longer applicable but maintain history of tree.	PLRP-TFNSW-APP-CORR-000263	GG
04	14/05/2019	Changes to various trees from HRW to HAC trees - Contractor status change: 3168, 3221, 3228-3230, 3567-3568 - Added tree info for new Trees- 3228, 3229, 3230 - Updated Barney – Dunlop: 3106, 3107, 3108, 3109, 3110, 3111, 3112, 3113, 3114, 3115, 3116, 3117, 3118- Dunlop – Factory: 3170, 3180, 3185, 3186, 3187, 3188, 3222, 3218- 4009 has had the test excavation within approx. 18% of the TPZ, which is "Minor root pruning"	PLRP-TFNSW-APP-CORR-000275	GG
04	14/05/2019	Added Columns IA status, Contractor status		GG
04		There are an additional 3 small trees within the private property 55 O'Connell Street which meet the definition of tree as listed in the report (3m+ height) - 2 x 4m high Camellia and 1x 3m high Backhousia along the Factory Street boundary	PLRP-TFNSW-APP-CORR-000275	
04	14/05/2019	Changes to formatting		GG
04	21/05/2019	Existing assessment agreements added with Y/N (future agreements to have date added) Adjusted compensatory vegetation columns, relabelled "If pruning req. (maintenance)" as E104 (f)		GG
04	21/05/2019	Added TeamBinder ref column and Separated contractor comments and assessment into contractors columns (Meeting Richard Farmer, Danny Draper, Andrew Bennet, Peter Monsted, Gavin Gunawan)		GG
04	28/05/2019	Added trees from Mons Road compound - under HAC trees 1-25. Need to give Tree ID to these trees. (Amenity - Heritage curtilage) and (Ecological value - threatened species) , need to find better columns ??	PLRP-TFNSW-TX-001041	GG
04	28/05/2019	Changed HRW to HAC	PLRP-TFNSW-TX-001041	GG
05	11/06/2019	Added notes from Danny Draper for inspection of Mons Rd TN 1-25 on 7/6/19 (retain)	PLRP-TFNSW-TX-001041	GG
05	18/06/2019	Added tree updates from transmittal attachment excel file received 17/06/19	PLRP-TFNSW-TX-001098	GG
05	2/07/2019	Added information from word file in attachments received 17/06/19 (speak to Danny - added as % enroachment and comments)	PLRP-TFNSW-TX-001098	GG
06	9/07/2019	Added legend tab to clarify column data	PLR-APP-PJT-PE-REG-000001	GG
06	9/07/2019	Removed SRIV column (redundant as different requirements specified for contracts)	PLR-APP-PJT-PE-REG-000001	GG
06	9/07/2019	TN 5215, 5217, 5218, 5226, 5232 updated as (action) pruned , TN 5224, 6225, 5227, 5228 Confirmed previously removed (status)	inspection	DD
07	30/07/2019	HAC updates received 22/07/19 (PLR-HAC-HRW-BI-FRM-000002-.-08-.-03). Trees 1345, 1346 added. HAC Tree Protection and Pruning Specification columns added	PLRP-TFNSW-TX-001187	JC
07	1/08/2019	IA Assessment updated following discussions with HAC Contractor. Verified on site, Tree Numbers TN8509, TN8510, TN8511 are double ups of TN1138, TN1139, TN1141, respectively.	IA email 31/7/19	JC
08	9/08/2019	IA Assessment for removal of TN 5216 updated	PLRP-APP-APP-CORR-000108	JC
09	17/09/2019	HAC updates : HRW Pruning specifications updated for Trees 1137, 2101	IA email 16/9/19	JC
10	3/10/2019	Several Changes from received Tree register covering T6 bus stop trees due to existing TN overlapping on carlingford line 11510 >> 9269 11511 >> 9270 11512 >> 9271 11513 >> 9272 11514 >> 9154 11515 >> 9155 11516 >> 9153 11517 >> 9156 11518 >> 9157 11519 >> 9177 11520 >> 9083 11526 >> 9622 (awaiting geolocation data for trees not overlapping existing TN 11501-11509, 11521-11525)	PLR-PLR1ALL-APP-CPBD-CORR-000009	GG
10	3/10/2019	Several changes from Jemina gas relocation due to overlapping TN 1= 26 2= 1033 3= 1032	PLR-PLR0ALL-APP-APP-CORR-000005	GG
11	4/10/2019	EN (Newleaf) have been allocated TN 50-999	Email 4/10/19	GG
11	21/10/2019	TN 10395, 10396 reserved for trees @11 Grand Avenue Camellia	Text from IA	GG
11	24/10/2019	TN 10397-10406 reserved for trees for Adrian Swain by IA	Text from IA	GG
11	29/10/2019	Updates to register from Diona Ward register (Filter Last updated column 29/10/19 Rev 11)	PLRP-APP-APP-CORR-000137	GG
11	30/10/2019	TN 6029, 10395 updated	PLRM-CPBD-APP-TX-000015	GG
11	4/11/2019	Aboreport has Reserved TN 10407-10444	email 4/11/2019	GG
11	7/11/2019	Updated register Tree Survey Data for the Dundas Ancillary Facility	PLRM-CPBD-APP-TX-000020 PLR1INF-CPBD-A03-EO-REG-000003	GG
11	7/11/2019	Updated register Tree Survey Data: Fleet St and Factory St Parramatta	PLRM-CPBD-APP-TX-000019 PLR1INF-CPBD-A03-EO-REG-000002	GG
11	7/11/2019	Updated register Tree Survey Data: Ross St and Church St in Parramatta	PLRM-CPBD-APP-TX-000018 PLR1INF-CPBD-A01-EO-REG-000003	GG
11	7/11/2019	Updated register Tree Survey Data: Jemena Condition Assessments – Grand Avenue Camellia	PLRM-CPBD-APP-TX-000017 PLR1INF-CPBD-A03-EO-REG-000004	GG
11	7/11/2019	Updated register Tree Survey Data: November 2019 Possession	PLRM-CPBD-APP-TX-000016 PLR1INF-CPBD-A03-EO-REG-000002	GG
11	7/11/2019	Tree survey data at 13 Grand Avenue	PLRM-CPBD-APP-TX-000014 PLR1INF-CPBD-A03-EO-REG-000001	GG
12	8/11/2019	Aboreport has Reserved TN 10445-11000	Email 8/11/2019	GG
12	8/11/2019	Tree Protection Plan: Telstra Works - Darcy Rd and Hawkesbury Rd Westmead (note: 1046 double up contract)	PLRM-CPBD-APP-TX-000022	GG
12	8/11/2019	Tree Survey Data: Utility Investigations at Macquarie and Harris Street Intersection Parramatta (TN 4679 = 7469) (5417 double up contract)	PLRM-CPBD-APP-TX-000023	GG
12	11/11/2019	Tree Protection Plan and Tree Survey Data for the Optus Relocation – Kissing Point Road (TN 10445-10456)	PLRM-CPBD-APP-TX-000024	GG
12	12/11/2019	Tree Survey Data: Jemena Condition Assessments – Hainsworth St (note: 2027 double up contract)	PLRM-CPBD-APP-TX-000025	GG
12	19/11/2019	Tree Survey Data: Phillip Street Temporary Bus Stop (TN 5283)	PLRM-CPBD-APP-TX-000028	GG
12	19/11/2019	Tree Survey Data: Victoria Road Temporary Bus Stop	PLRM-CPBD-APP-TX-000029	GG
12	19/11/2019	Updated IA tree removal confirmation status (TN 45,-49, 3217, 3219, 3228-3230, 3567)	PLRP-APP-APP-CORR-000141	DD
13	28/11/2019	Tree Survey Data for the Jemena Relocation works on Harris Street	PLRM-CPBD-APP-TX-000031 PLR1INF-CPBD-A02-EO-REG-000001.A.S2.A.01	GG
13	28/11/2019	TN 5417 double up from 8/11/19 corrected. INF TN 5417 from this transmittal should be TN 7439	PLRM-CPBD-APP-TX-000023	GG
13	28/11/2019	INF (Birds) updated and added TN	PLR1INF-CPBD-A03-EO-RPT-000007	GG
13	10/12/2019	PLR - Tree Survey Data: Utility Relocations in Parramatta CBD	PLRM-CPBD-APP-TX-000035 PLR1INF-CPBD-A02-EO-REG-000005	GG
13	10/12/2019	Tree Survey Data: Utility Investigations South of Lennox Bridge (TN 10481)	PLRM-CPBD-APP-TX-000034 PLR1INF-CPBD-A02-EO-REG-000007	GG
13	10/12/2019	not updated: require excel register in addition to rpt- Updated with PLRM-CPBD-APP-TX-000040 23/01/2020	PLRM-CPBD-APP-TX-000032	GG
13	10/12/2019	Updated IA tree removal confirmation status (TN 4748-4752, 4772, 4773, 4775, 4776, 9455-4960, 11126-11143, 11163-11169, 11181-11183, 11186 and 11187)	PLR-PLR1ALL-APP-APP-CORR-000006	DD
14*	tbc	changes after 10/12/19 to be updated in the new year (in rev 14)		
14	8/01/2020	Updated Tree Survey Data for the January 2020 Possession (TN 4744-4745, 9247, 9449, 9538-9539, 0616, 9623-9624, 9661, 9779-9781, 9784, 9793, 10397- 10417, 10426-10443, 10492-10518)	PLRM-CPBD-APP-TX-000037 PLR1INF-CPBD-A03-EO-REG-000007	GG
14	8/01/2020	Updated IA tree removal confirmation status (TN 47, 48, 49, 3568)	PLRP-APP-APP-CORR-000141 PLR-PLR0ALL-TFNSW-APP-CORR-000016	GG
15	9/01/2020	IA Tree status of TN 48 & 49 corrected (switched) (TN 49 retained)		DD
16	10/01/2020	(INF) updated Tree Survey Data for the AAPT Works at Hassall and Charles St (TN 3557, 3562, 7426, 7458, 7467, 7559, 10480, 10520)	PLRM-CPBD-APP-TX-000043 PLR1INF-CPBD-A02-EO-REG-000008	GG
16	13/01/2020	Updated Status of trees from previous report (TN 9083, 9153-9157, 9177, 9269-9272, 9622, 11501-11509, 11521-11525)	PLR-PLR1ALL-APP-APP-CORR-000002	DD
16	13/01/2020	Fixed Trees 9169-9172 >> 9269-9272 (reverted 9169-9172 to rev 8 data)	PLR-PLR1ALL-APP-APP-CORR-000002	GG
16	13/01/2020	IA Tree status of TN 49 corrected (TN 49 retain status fixed to remove)		DD
17	23/01/2020	(INF) updated Tree Survey Data for the Grand Avenue North Utility Works (4761-4763, 4772-4776, 9455-9460, 9528, 11179, 11181-11187)	PLRM-CPBD-APP-TX-000040 PLR1INF-CPBD-A03-EO-REG-000006	GG
17	23/01/2020	(INF) Eat St Pedestrianisation_tree survey data_Rev A (No changes to tree status)	PLR-PLR1INF-CPBD-APP-CORR-000311	GG

17	23/01/2020	(INF) Updated AIA and Tree Register - Grand Avenue North TN 4774, 11153-11162 and 11184-11185 are now to be removed.	PLR-PLR1INF-CPBD-APP-CORR-000314	GG
17	23/01/2020	Checks on IA tree status agreements		DD
18	11/02/2020	(INF) Section 2 Tree register updated (2500 Urban Design & Arch PDR submission)	PLR1INF-COX-A02-UD-REG-500001.A	GG
18	12/02/2020	(INF) Section 3 tree register updated (1016 Tree entries updated)	PLR1INF-CPBD-A03-EO-REG-000009 PLR-PLR1INF-CPBD-APP-CORR-000336	GG
18	13/02/2020	(INF) Section 1 Tree register updated (1500 Urban Design & Arch PDR submission)	PLR1INF-COX-A01-UD-REG-500001.A	GG
18	13/02/2020	Tree removal certificate of TN 11503 updated in register (in line with 9155, 9157, 9177)	PLR1INF-CPBD-ALL-EO-CER-000001	GG
18	17/02/2020	(INF) Section 3 tree register updated	PLR1INF-CPBD-A03-EO-REG-000007 PLR-PLR1INF-CPBD-APP-CORR-000327	GG
18	18/02/2020	(INF) Section 2 tree register updated (AIA-Section 2 Rev B)	PLR1INF-CPBD-A02-EO-REG-000009 PLR-PLR1INF-CPBD-APP-CORR-000346	GG
18	18/02/2020	(INF) Area 2 Tree Protection Plan for 198 George Street (TN 5200, 5202, 5204-5206, 7470-7477, 10529-10537)	PLR1INF-CPBD-A02-EO-REG-000010 PLR1INF-CPBD-A02-EO-RPT-000011 PLR-PLR1INF-CPBD-APP-CORR-000347	GG
18	18/02/2020	(EN) reserve 3 x TN (new leaf arborist). 15209, 15210, 15213		GG
18	24/02/2020	(INF) Tree Protection Plan – Cumberland Hospital Archaeological Salvage Update IA endoresement tree status	PLR1INF-CPBD-A01-EO-RPT-000011 PLRM-CPBD-APP-TX-000058	GG
18	25/02/2020	(INF) Tree Protection Plan - Hainsworth St - EE-06 Investigation Works Update IA endoresement tree status	PLR1INF-CPBD-A01-EO-RPT-000007 PLRM-CPBD-APP-TX-000051	GG
18	26/02/2020	(EN) Tree Register Updated to January 2020	PLRP-APP-APP-CORR-000158	GG
18	26/02/2020	Partial IA endorsement of Priority trees for removal (column BU) (TN 9218, 9509-9510, 9463, 9518-9519, 9535-9546, 9705-9706,9711-9714,9744, 11212-11224, 11226-11232, 11384, 11414-11420, 11432)	PLR-PLR1ALL-APP-TFNSW-CORR-000049 PLR1INF-CPBD-A03-EO-RPT-000008	GG
19	28/02/2020	Updated Status of trees from previous report (TN 1 - TN 51, 1006-1008, 1013, 1023 - 1027, 1033, 1034, 1759, 5524, 5525)	PLR-PLR1ALL-APP-APP-CORR-000002, PLR1INF-CPBD-A01-EO-RPT-000004	DD
19	28/02/2020	Tree Register updated - TN 3475, 3476, 5422, 5423, 5425 - 5436, 5453 - 5461, 7559, 10479, 10482 - 10491	PLR1INF-CPBD-A02-EO-RPT-000005	DD
19	28/02/2002	IA updated 6/1/2020 Tree Protection Plan: AAPT Works Hassall and Charles Street, Parramatta. TN 3557, 5338 - 5340, 7426, 7458, 7467, 7526 - 7552, 7554, 7556, 7559, 7560, 7563, 10461 - 10478, 10480, 10492 - 10520	PLR1INF-CPBD-A02-EO-RPT-000008	DD
19	28/02/2020	Updated Status of trees from previous report TN 4678 - 4680, 7438, 7459, 7460, 7461, 7469, 10480	PLR1INF-CPBD-A02-EO-RPT-000001	DD
19	28/02/2020	Updated Status of trees from previous report of 16/12/2019 Tree Protection Plan: January 2020 Possession TN 4744, TN 4745, 9247, 9449, 9538, 9544, 9546, 9779, 9780, 9781, 9784, 10421 - 10443	PLR1INF-CPBD-A03-EO-RPT-000008	DD
19	28/02/2020	IA updated from 25/11/2020 PA AIA Tree Protection Plan - Grand Avenue North UTC - TN 4747 - 4758, 4761 - 4763, 4766, 9455 - 9460, 9528, 10397 - 10417, 11126 - 11171	PLR1INF-CPBD-A03-EO-RPT-000007	DD
19	28/02/2020	IA updated 31/10/2019 Tree Protection Plan: Jemena Condition Assessments - Grand Avenue Camellia - TN 4772 - 4776	PLR1INF-CPBD-A03-EO-RPT-000004	DD
19	28/02/2020	IA updated status from previous report, trees removed - Certificate 2 - tree removed 14/12/2019 - TN 5671, 5672.	PLR-PLR1INF-APP-APP-CORR-000037	DD
19	28/02/2020	Tree Register updated - TN 6029		DD
19	28/02/2020	Updated Status of trees from previous report - Jemena works 21/11/2019 - TN 7462	PLR1INF-CPBD-A02-EO-RPT-000002	DD
19	28/02/2020	Updated Status of trees from previous report - Jemena works 21/11/2019 - TN 7463	PLR1INF-CPBD-A02-EO-RPT-000003	DD
19	28/02/2020	Updated Status of trees from previous report - TN 7524		DD
19	28/02/2020	Updated Status of trees from previous report - TN 7525	PLR-PLR1ALL-APP-TFNSW-CORR-000046	DD
19	28/02/2020	Updated Status of trees from previous report - TN 9218, 9463, 9518, 9519, 9535 - 9546, 9711 - 9714, 5750, 9744	PLR-PLR1ALL-APP-TFNSW-CORR-000049	DD
19	28/02/2020	IA Updated 10/02/2020 Rev. D, AIA Report (Section 3) Camellia, Carlingford, Maint. Facility and Sandown Line - TN 5750, 5752, 9798 - 9800, 9931, 9932, 9950 - 9961, 11211 - 11232, 14000 - 14013, 14017 - 14021, 14023 - 14028, 14030, 14031, 14034, 14036 - 14039, 14041 - 14049, 14052 - 14058, 14062 - 14064, 14066 - 14075, 14077 - 14079, 14081, 14083 - 14087, 14089 - 14159, 14161 14163, 14165	PLR1INF-CPBD-A03-EO-RPT-000010	DD
19	28/02/2020	Updated Status of trees from previous report - trees removed - Certificate 2 - 13/01/2020 - tree removed TN 9177	PLR1INF-CPBD-ALL-EO-CER-000001	DD
19	28/02/2020	Updated Status of trees from previous report - TN 10395		DD
19	28/02/2020	IA updated 31/10/2019 Tree Protection Plan: Jemena Condition Assessments - Grand Avenue Camellia - TN 10420	PLR1INF-CPBD-A03-EO-RPT-000004	DD
19	28/02/2020	Updated Status of trees from previous report - TN 10481, 11181 - 11187	PLR1INF-CPBD-A02-EO-RPT-000007	DD
19	28/02/2020	Updated Status of trees from previous report - TN 11180, 11501		DD
19	28/02/2020	IA updated Status of trees from previous report -TN 11502 - 11526	PLR-PLR1ALL-APP-APP-CORR-000002	DD
20	4/03/2020	IA updated Status of trees from previous report -TN 4736, 5938 - 5961, 9000 - 9034, 9052, 9053, 9060, 9084, 9086, 9091, 9092, 9097, 9098, 9133 - 9135, 9137 - 9164, 9167, 9168, 9170 - 9175, 9181 - 9183, 9187, 9189, 9195, 9196, 9203 - 9210, 9212 - 9218, 9220 - 9224, 9235, 9237 - 9246, 9251, 9252, 9255 - 9266, 9279 - 9283, 9286 - 9289, 9291 - 9295, 9297, 9298, 9300 - 9305, 9310 - 9314, 9316 - 9319, 9322 - 9327, 9329 - 9332, 9334, 9337 - 9355, 9357 - 9359, 9362 - 9374, 9376 - 9398, 9401 - 9405, 9407 - 9410, 9412 - 9422, 9427, 9428, 9430 - 9435, 9437 - 9442, 9444, 9446 - 9448, 9461, 9462, 9464, 9469 - 9486, 9481 - 9502, 9504 - 9508, 9511 - 9516, 9529, 9531, 9532, 9551, 9552, 9566, 9567, 9571, 9572, 9605, 9610 - 9615, 9617, 9622 - 9656, 9664 - 9671, 9677, 9681 - 9685, 9688 , 9690, 9698, 9700, 9701, 9704, 9721, 9722, 9724, 9727 - 9731, 9733, 9735, 9736, 9738, 9739, 9740, 9743, 9746, 9747, 9749, 9756, 9757, 9764 - 9763, 9779, 9780, 9782 - 9790, 9792, 9793, 9811 - 9816, 11188, 11197, 11198, 11202 - 11209, 11233 - 11238, 11240 -11245, 11247 - 11268, 11277 - 11286, , 11289, 11290, 11291, 11293 - 11298, 11302, 11304, 11306 -11375 11377 - 13382, 11385 - 11393, 11397 - 11413, 11422 - 11431, 11433 - 11494	PLR1INF-CPBD-A03-EO-RPT-000010	DD
20	4/03/2020	IA Updated 10/02/2020 Rev. D, AIA Report (Section 3) Minor encroachment - Level Changes. Some localised level changes may be required -TN 9054, 9055, 9059,		DD
20	4/03/2020	Updated Status of trees from previous report - TN 9530		DD
20	4/03/2020	Updated Status of trees from previous report - TN 8038	PLR-PLR1ALL-APP-TFNSW-CORR-000046	DD
20	12/03/2020	IA updated 12/03/2020 TPP - A2-Area 2 East Site Investigations - TN 3556, 3557, 4407 - 4413, 4420 -4425, 4430 - 4438, 4680, 5269 - 5272, 5411 - 5417, 11086 - 11100, 11144 - 11147, 11171	PLR1INF-CPBD-A02-EO-RPT-000013	DD
20	13/03/2020	IA Update 13/03/2020 TPP - 198 George St., Parramatta, Rev. A, Doc. - TN 5200, 5202, 5204 - 5206, 10529 - 10544	PLR1INF-CPBD-A02-EO-RPT-000011	DD
21	9/04/2020	A2_Macquarie Street TMP Implementation, TN 2073.	PLR1INF-CPBD-A01-EO-RPT-000013	DD
21	9/04/2020	Area 1 28 Railway Parade and 149 Hawkesbury demolition TN 4, 5520, 5521, 5522, 5523, 5524, 5525 and 5526.	CORR-PLR-PLR1INF-CPBD-APP-CORR-000412	DD
21	9/04/2020	Area 1 - Fleet and Factory streets, gas relocation -TN 5668, 5669, 5670 and 5673.	CORR-PLR-PLR1INF-CPBD-APP-CORR-000424	DD
21	9/04/2020	Area 2 - Tree Removal - Root Mapping and interpretation - TN 7545 and 7551.	CORR-PLR-PLR1INF-CPBD-APP-CORR-000433	DD
21	9/04/2020	Area 2 - (CBD Utility Works) Market Street to Macquarie Street, Parramatta CBD -TN 3475, 3476, 5453-5461, 7530, 7531, 11045-11047, 11049-11066	CORR-PLR-PLR1INF-CPBD-APP-CORR-000478	DD
21	9/04/2020	Area 3 - Tree Determination – Section 3 PLR -TN 9156, 9247, 9296, 9328, 9333, 9360, 9401, 9424, 9429, 9521, 9522, 9566, 9657, 9740, 9749, 9781, 9782, 9783, 11188, 11199, 11201, 11247, 11294, 11302, 11304, 11316- 11319, 11322, 11324, 11375 and 11379	CORR-PLR-PLR1INF-CPBD-APP-CORR-000480-Tree Determination - Section 3 PLR (5)	DD
21	9/04/2020	Area 2 - Tramway Avenue Utilities -TN 11144, 11145 and 11146	PLR1INF-CPBD-A03-EO-RPT-000018	DD
21	14/04/2020	Area 2 - Status of trees uncertain subject to redesign review -TN 15228 - 15232	PLR-PLR1ALL-TFNSW-APP-CORR-000019.	DD
21	15/04/2020	Area 2 - Micro Tunnel - Remove TN 7424 and 7528; Retain TN 7529 and 10486.	CORR-PLR-PLR1INF-CPBD-APP-CORR-000499-AR	DD
22	21/04/2020	Area 3 - bridge over Kissing Point Road, Dundas - TN 9433, 11302, 11304, 11307 - 11314, 11316 - 11324, 11495 - 11507, 11529 - 11532	PLR1INF-CPBD-A03-EO-RPT-000010	DD
22	22/04/2020	Northings fixed using rev 19 (previous copy duplicate error) - TN 9157-10395	PLR-PLROALL-TFNSW-APP-CORR-000030	GG
22	22/04/2020	Removed inconsistencies between column 'BR-BS' and Columns AR, AT, AY, BC.	PLR-PLROALL-TFNSW-APP-CORR-000029	GG/DD
22	22/04/2020	check inconsistencies TN 4407-4438, 4736 - 4738, 4744, 5412, 5453 - 5461, 7532 - 7552, 7554, 7555, 7559, 7560, 7563, 9721, 9722, 9724, 9727, 9781, 10297, 10298, 10502 - 10504, 11197, 11198, 11203, 11307, 11421 and 11432.		DD
23	24/04/2020	Area 3 - bridge over Kissing Point Road, Dundas - TN 11509 - 11528.	PLR1INF-CPBD-A03-EO-RPT-000010	DD
24	17/04/2020	Area 1 - Section 1 - Arboricultural Impact Assessment (AIA) Rev D and Updated Tree Regsiter Submission for review and endorsement -1020, 1021, 1023 - 1029, 1032, 1035 - 1044, 1046, 1051 - 1054, 1088 - 1091, 1103, 1104, 1106-1108, 1132, 1133, 1134, 1136-1139, 1141, 1143, 1144, 1147, 1148, 1150 - 1155, 1160 - 1164, 1166-1168, 1170, 1171, 1173, 1176, 1182, 1183, 1184, 1185, 1187 - 1191, 1193, 1202 - 1207, 1218-1220, 1223, 1225, 1228, 1231, 1234, 1237, 1238, 1239, 1242, 1243, 1245, 1246, 1248, 1249, 1250, 1254, 1255, 1257, 1258, 1259, 1260, 1265, 1270, 1271, 1272, 1273, 1275, 1277, 1281, 1282, 1286, 1287, 1288, 1293, 1294, 1295, 1299, 1737-1739, 1742, 1743, 1744, 1759, 1774, 1777, 1798, 1843, 2010 - 2023, 2025 - 2053, 2056, 2058, 2061, 2062, 2063, 2065 - 2075, 2077 - 2086, 2089 - 2104, 3205 - 3214, 3217, 3219, 3220, 3221, 3223 - 3237, 3239, 3240, 3241, 3246, 3242, 3244, 3246, 3253-3257, 3317 - 3325, 3327, 4175, 4176, 4184, 4185, 4250 - 4257, 4263, 4264, 4365, 4266, 4268, 4269, 4370, 4271, 4275, 4276, 4277, 4278, 4281, 4282, 4284, 4286, 4287, 4291, 4292, 4294, 4295, 4297, 4299 - 4303, 4309 - 4313, 4315 - 4326, 4328 - 4333, 4335, 4337, 4338, 4339, 4340, 4343-4347, 4361 - 4375, 4379, 4380, 4584, 4664 - 4668, 4672, 5001, 5003 - 5008, 5015 - 5018, 5026, 5027, 5439, 5441, 5442, 5445, 5450, 5456, 5457 - 5464, 5466, 5520 - 5528, 5538, 5540, 5543, 5550, 5552, 5553, 5555, 5557, 5559, 5559, 5561 - 5564, 5566, 5568, 5569, 5570, 5571, 5573 - 5587, 5591 - 5599, 5603 - 5610, 5612, 5613, 5414, 5617, 5618, 5619, 5623, 5626 - 5631, 5634, 5635, 5640 - 5645, 5656 - 5662, 5664 - 5677, 5692 - 5702, 5708 - 5715, 5718 -5725, 5737, 5738, 5740, 7541, 5745 - 5752, 5754, 5755, 5756, 5757, 5759 - 5762, 7019 - 7026, 7096 - 7102, 7112, 7113, 7400, 7401, 8038, 8252, 10019, 10035, 10036, 10037, 10039, 10052, 10053, 10064, 10082, 10084, 10093, 10097, 10098, 10106, 10107, 10109, 10110, 10112, 10117, 10119, 10120, 10123, 10130, 10131, 10133, 10157, 10160, 10165, 10166, 10167, 10170, 10186, 10187, 10196, 10198, 10199, 10200, 10201, 10204, 10258 - 10261, 10271-10274, 10276, 10278, 10286, 10287, 10297, 10298, 10326, 10330, 10355, 10389, 11001 - 11008, 11012, 11013, 11016 -11019, 11028, 11029, 11033, 11036-1038, 11040-11042, 15000 15009, 15015 - 15024, 15029, 15030, 15031, 15033, 15035, 15037, 15038, 15158 - 15165, 15183, 15190, 15191, 15223, 15224, 15225, 15227 - 15232.	CORR-PLR-PLR1INF-CPBD-APP-CORR-000358-20200219 and PLR-PLR1INF-CPBD-APP-CORR-000555	DD
24	24/04/2020	check inconsistencies TN 7561, 9764, 9779, 9780, 9790, 9792, 9793, 10165, 10166, 10167, 10169, 10170, 10510 - 10517, 15209, 15210, 15213.		
24	5/05/2020	Clearing of Area 2 Trees with Priority List - Approval required (Urgent trees by 07/05/20) TN 3475, 3476, 3563 - 3566, 4677, 4678, 4679, 5417, 5453 - 5455, 5487, 5488, 7424, 7432 - 7437, 7478, 7479, 7480, 7483 - 7487, 7524, 7530 - 7534, 11045 - 11066 and 11081 - 11084.	PLR-PLR1INF-CPBD-APP-CORR-000577	DD
24	6/05/2020	Additional comments from Project Arborist regarding transplantation feasibility of Trees 15229 - 15232.	PLR-PLR1ALL-CPBD-APP-CORR-000062	DD
25	8/05/2020	Check inconsistencies	PLR-PLROALL-APP-TFNSW-CORR-000042	DD
25	8/05/2020	Clearing of Area 2 Trees with Priority List - Approval required (Urgent trees by 07/05/20) TN 5489, 5490, 12010, 12011, 12012 and 12013	PLR-PLR1INF-CPBD-APP-CORR-000594	DD
26	12/05/2020	Area 2 - Arboricultural Impact Assessment (AIA) Rev E, Updated to address Condition E105 - TN 3536, 3537, 4403, 4407 - 4413, 4420 - 4425, 4430 - 4438, 4680, 4747 - 4758, 4766, 5200, 5202, 5204, 5205, 5206, 5212, 5269 - 5272, 5411 - 5416, 5433, 5773, 5814, 5817 - 5825, 5827, 5835, 5837, 7425, 7426 - 7731, 7438 - 7454, 7456, 7457, 7470 - 7477, 7481, 7482, 7488, 7489, 7491, 7493, 7495, 7496, 7497, 7499 - 7509, 7516, 7519, 7521, 7522, 7523, 7525, 7535 - 7544, 7546 - 7550, 7552, 7554, 7555, 7559, 7560 and 7563.	PLRM-CPBD-APP-TX-000075	DD
26	13/05/2020	Area 3 - Tree Assessment Report – Parramatta River Bridge, Camellia NSW -TN 12014, 12015, 12016 & 12017	PLR1INF-CPBD-A03-EO-RPT-000019	DD
26	13/05/2020	Area 3 - Tree Assessment Report – Vineyard Creek, Rydalmere NSW - TN 9419, 9563, 12018, 12019, 12020 and 12021	PLR1INF-CPBD-A03-EO-RPT-000020	DD
27	27/05/2020	Area 2 - Arboricultural Impact Assessment (AIA) Rev E, Updated to address Condition E105 and Area 2 Tree Protection Plan for approval (TPP-A2_006) - works proposed to commence 14/05/20 - Tree Protection Plan (TPP) - A2_006 – UTC 006 Utility Relocations – Harris/Macquarie Streets.- TN 3556, 3557, 3563 - 3566, 4677 - 4680, 5271, 5272, 5487 - 5490, 7426 - 7453, 7458 - 7463, 7467, 10480, 11081 - 11084, 12007-12016.	PLRM-CPBD-APP-TX-000075 and PLR-PLR1INF-CPBD-APP-CORR-000577. TN 4679 and TN 4680 - PLR1INF-CPBD-A02-EO-RPT-000010. TN 4680 - PLR-PLR1INF-CPBD-APP-CORR-000667.	DD
27	15/06/2020	Area 2 - TPP - A2_008 for approval - commencing 22/06/20. - TN 4039, 4040, 4041, 5346, 5347, 5350, 5351, 5352, 5405 - 5410, 5433 - 5436, 5465, 5466, 5471, 10484, 10485, 12022, 12023, 12025 - 12028.	PLR-PLR1INF-CPBD-APP-CORR-000709	DD
27	16/06/2020	Area 3 - Tree Protection Plan - Grand Avenue, Camellia, TN 12038 – 12055.	PLR-PLR1INF-CPBD-APP-CORR-000720	DD
27	17/06/2020	Check inconsistencies TN 5641, 5642 and 15228 - 15232. (note changelog 6/5 should include 15228)	PLR1INF-CPBD-A03-EO-PLN-000002	DD
27	18/06/2020	LEGEND tab has been updated to better disambiguate IA and PA inputs	PLR-PLR1INF-TFNSW-APP-CORR-000072	GG
27	18/06/2020	entry 7469 struck through (previously noted same as 4679) status changed from retain to N/A	PLR-PLR1INF-TFNSW-APP-CORR-000072	GG
27	18/06/2020	Column 'AR' added to record instances of trees outside project boundary (will be populated going forward)	PLR-PLR1INF-TFNSW-APP-CORR-000072	GG
27	18/06/2020	Duplicate TN 120010-120		

29	23/06/2020	Area 2 - AIA Rev. H - 21 June 2020, Revision of status of TN 4679	PLR1INF-COX-A02-UD-REG-500001 and PLR1INF-COX-A02-UD-REG-500003.A.C3.A.01	DD
29	25/06/2020	Updated georeference data section 3	PLR Tree Register section 3 BTC PLR-PLR1INF-CPBD-APP-CORR-000632	GG
29	25/06/2020	Consideration and status update of trees for removal of trees within the SPIR Project boundary (EIS Boundary), which is separate to and outside of the permanent design boundary as shown in the AIA Report. - TN 9469-9473, 11191-11194, 11546-11555		DD
29	25/06/2020	Check inconsistencies for status. Confirmed trees to be retained - TN 12014, 12015, 12016		DD
29	25/06/2020	Status of trees being reassessed by PA - status changed to uncertain - TN 9407-9410.		DD
29	26/06/2020	Request to correct discrepancy in tree register 28 for trees 10335, 15015 and 15016 (Now status'd for removal based on review on AIA plan DWG: A07 and 08 REV L)	PLR-PLR1INF-TFNSW-APP-CORR-000076	DD
30	2/07/2020	Area 2 - Arboricultural Impact Assessment (AIA) Rev E - update Tree Register Submission for review and endorsement - TN 11067 - 11078, 11085 - 11123, 11126 - 11143, 11147 - 11175.	PLR1INF-CPBD-A02-EO-RPT-000010 PLRM-CPBD-APP-TX-000075	DD
30	6/07/2020	Added geolocation data for TN 10297, 10298, 11001-8, 11010, 11012-13, 11016-19, 11028-29, 11033,36,37,38, 11040-42, 11067, 11069-72, 11075, 11078, 11085, 11087-99, 11108, 11114, 11117, 11120, 11129-36, 11139, 11147, 11150, 11170, 11172-75, (Need corrected data for 11160, 11165, 11167)	PLR-PLR1INF-CPBD-TFNSW-CORR-002377	GG
31	28/07/2020	Area 3 - Tree Assessment Report - Rydalmere Retaining Wall - TN 9285, 12005, 12019, 12077 and 12078.	PLR-PLR1INF-CPBD-APP-CORR-000873	DD
31	13/08/2020	Area 3 - Tree Protection Plan - 55 Kissing Point Road, Dundas NSW - TN 12073.	PLR-PLR1INF-CPBD-APP-CORR-000924	DD
31	13/08/2020	Area 2 - Tree Protection Plan - A2_007-UTC 009 Utility relocations - Area 2 East - TN 4403, 4407, 4411, 4413, 4420, 4421, 4431, 4438, 5202, 5204, 5205, 5212, 5223, 5773, 7476, 7481, 7482, 7489, 7495, 7496, 7497, 7500 - 7509, 7521, 7522, 7523, 7525, 10531, 10532, 10545 - 10548, 11086, 11101, 11103, 11104, 11105, 11107 - 11110, 12000, and 12024.	PLR-PLR1INF-CPBD-APP-CORR-000711	DD
31	13/08/2020	Area 2 - Tree Protection Plan - TPP-A2_009 - TN 4403, 4408 - 4413, 4420 - 4425, 4430 - 4438, 5817, 5818, 5821, 5822 5824, 5827, 5835, 7488, 7491, 7499-7503, 7516, 7519, 10545-10548, 11086 - 11123, 11126 - 11131, 11133 - 11143, 12000, 12028 - 12037, 12095 - 12097.	PLR-PLR1INF-CPBD-APP-CORR-000928	DD
31	14/08/2020	Area 1 - TMP - For Review and Approval - Trees proposed to be removed for High Pressure Gas Main and Sewer Construction - TN 10036, 10037, 10082, 10198, 10286, 10287, 10388 and 10389.	PLR-PLR1INF-CPBD-APP-CORR-000931	DD
31	14/08/2020	Area 1 - TMP - For Review and Approval - Trees proposed to be removed for Water Main - TN 7112 and 7113.	PLR-PLR1INF-CPBD-APP-CORR-000934	
32	24/08/2020	Area 1 - Correction of discrepancies: Duplicate of TN 5449 was TN 8507 , which was struck out. Duplicate of TN 1141 was TN 8508 , which was struck out. Duplicate of TN 1138 was TN 8509 , which was struck out. Duplicate of TN 1139 was TN 8510 , which was struck out. Duplicate of TN 5450 was TN 8511 , which was struck out. Duplicate of TN 1144 was TN 8512 , which was struck out.		
32	24/08/2020	Area 2 - Change of status from Retain to Remove. TN 7434, 7435 and 7437.	PLRM-CPBD-APP-TX-000075	DD
32	24/08/2020	Area 1 - Trees removed without requiring consent as they were shrubs, struck out - TN 5764 - 5771.		DD
32	24/08/2020	Area 3 - Correction of status of tree is within project boundary and co-ordinates corrected - TN 12018.	PLR-PLR1INF-CPBD-APP-CORR-000611	DD
32	24/08/2020	Area 3 - Correction of status of tree outside project boundary from remove to retain until planning documentation is in place for removal. - TN 9206.	PLR-PLR1INF-CPBD-TFNSW-CORR-001351	DD
32	25/08/2020	Area 1 - Revise status from 'retain/transplant' to 'remove' for Palm Trees - TN 10019, 10096, 4286 and 4287.	PLR-PLR1INF-CPBD-APP-CORR-000955	DD
32	26/08/2020	Area 3 - Arboricultural Impact Assessment Report Area 3, Revision I - TN 9664 - 9670.	PLR-PLR1INF-CPBD-APP-CORR-000872	DD
32	26/08/2020	Area 3 - Tree Protection Plan - Leamington Road, Telopea (UTC-015) - Commencement Date 7 September 2020 - TN 9372, 9440 - 9442, 9446, 9503, 12145 - 12151.	PLR-PLR1INF-CPBD-APP-CORR-000949	DD
32	1/09/2020	Area 3 - Updated Coordinate for Tree 12018 - PCPLR Section 3 - TN 12018	PLR-PLR1INF-CPBD-APP-CORR-000974	DD
33	3/09/2020	Area 1 - For Review and Approval Rev B - TMP - UTC-023 Works along Church St between Factory St and Albert St., Parramatta - TN 1160 - 1178, 1182 - 1185, 1187 - 1191, 1193, 1194, 1195, 1199 - 1202, 4263, 4272, 4275 - 4281, 4322, 4335 - 4340, 4342 - 4347, 4357 (shrub struck through), 4665 - 4672. 4673 not present and struck out TN 4674, 5439, 11028, 11029, 11031, 11033, 12074, 12152, 12153, 12154 and 12158	PLR-PLR1INF-CPBD-APP-CORR-000981	DD
33	4/09/2020	Area 2 - Area 2 - Tree Protection Plan for approval - TPP-A2_010 - Proposed commencement 09/09/20 - TN 10481.	PLR-PLR1INF-CPBD-APP-CORR-000984	DD
33	4/09/2020	Area 3 - Tree Management Plan - Kenny Place, Carlingford - Urgent - TN 9663.	PLR-PLR1INF-CPBD-APP-CORR-000989	DD
33	4/09/2020	Area 1 - For Review and Approval - TMP - Trees Proposed to be removed - UTC-019 Cumberland Campus. - TN 5736, TN 10273. TN 10418, duplicate number 11011 struck out. TN 12108 - 12114. TN 2053, 5445, 5656, 5657, 10019, 10038, 10093, 10097, 10133, 10196, 10198, 10273, 10286, 10287, 10297, 10326, 15191.	PLR-PLR1INF-CPBD-APP-CORR-000995	DD
33	5/09/2020	Area 3 - Tree Protection Plan – Reserve Street, Rydalmere (UTC-014) - TN 9259 and 9262.	PLR-PLR1INF-CPBD-APP-CORR-000994	DD
33	8/09/2020	TN 5643 duplicate number TN 10302 struck out. TN 5646 duplicate number TN 10019 struck out. TN 5644 duplicate number TN 10270 struck out.	PLR-PLR0ALL-TFNSW-APP-CORR-000051	DD
33	8/09/2020	Area 3 - Trees Impacted by Retaining Wall - Camellia (Section 3) - TPP for Approval - TN 9422, 9514, 9515, 9529, 9530, 11197 and 11198.	PLR-PLR1INF-CPBD-APP-CORR-001001	DD
34	9/09/2020	Area 1 - Fennel Street Compound Tree Removal - TN 4314 and TN 10549 - 10555. TN 12074 was a duplicate number with that in IA PLR Register Rev.33, now changed to TN 0052, TN 12075 - 12079.	PLR-PLR1INF-CPBD-APP-CORR-000840	DD
34	10/09/2020	Area 1 - For Review and Approval - TMP - Trees Proposed to be removed - UTC-017 Hawkesbury Road - TN 1051, 1054, 1087, 1088, 1089, 1090, 1091, 1138, 1139, 1148, 1150, 2104, 7096, 7401 and 12170	PLR-PLR1INF-CPBD-APP-CORR-001005	DD
34	14/09/2020	Area 3 – Updated Section 3 AIA - Revision I - TFNSW comments (Revision J) - TN 9407-9410 already been removed by PCPLR, Non-Conformance Report (NCR) (reference: INX 213876).	PLR-PLR1INF-TFNSW-APP-CORR-000099	DD
34	14/09/2020	Area 2 - Tree transplanted by PCPLR. Completion of works noted. Columns 'AS', 'AU', 'BS' and 'BT' changed to transplant to reflect this activity. - TN 4749.	PLR-PLR1INF-CPBD-TFNSW-CORR-002728	DD
34	14/09/2020	Area 3 – For Approval - Tree Protection Plan - Robert Street Drainage Works - TN 12163 (dead tree), TN 12168 and 12169.	PLR-PLR1INF-CPBD-APP-CORR-001008	DD
34	14/09/2020	Area 3 - Priority List - Camellia, Carlingford, Maintenance Facility & Sandown - Tree Register Tree Protection Plan – UTC-013B - TN 11480, 9341, 9133 and 9670.	PLR-PLR1INF-CPBD-APP-CORR-001007	DD
34	15/09/2020	Area 1 - Clarifications of tree status - TN 1171, 1173, 1176, 1185, 1187, 1188, 1190, 3210 - 3213, 3221, 3223 - 3227, 4280 - 4282, 4292, 4294, 4295, 4332, 4333, 4335, 4337, 4339, 4340, 4344, 4345, 4664 - 4668, 5439, 5692, 5693, 5694, 5696, 5697, 5757, 5760 - 5763, 11017, 11031 and 11033	PLR-PLR1INF-CPBD-APP-CORR-001022	DD
34	15/09/2020	Area 3 - Priority List - TN 9054, 9055, 9174, 9391-9396, 9482, 9483, 9507, 9508, 11352, 11363 - 11368, 11593 - 11598, 11600, 11602 - 11607, 11613, 11617 - 11631, 11633, 11636, 11638-11640 and 11643-11661.	PLR-PLR1INF-CPBD-APP-CORR-001009	DD
34	15/09/2020	Area 3 - Arboricultural Impact Assessment Report, revision J - TN 11700 - 11737.	PLR-PLR1INF-CPBD-TFNSW-CORR-002728	DD
35	21/09/2020	Area 2 - Tree Protection Plan - TPP-A2_009 - Proposed Commencement 28/09/20 - TN 4413, 4421, 5817, 5818, 11098, 11099 & 11100	PLR-PLR1INF-CPBD-APP-CORR-001050	DD
35	22/09/2020	Area 2 - Arboricultural Impact Assessment (AIA) Report – Section 2 - Revision J with Priority Trees - TN 11071 - 11076, 11101, 11109 - 11112, 11117, 11118, 11120, 11144 - 11146, 11738 struck out as duplicate number with TN 10481. TN 11739 - 11750 and 11760 - 11765 and 11769 - 11803. TN 11804 - 11817 struck out as shrubs <3 high.	PLR-PLR1INF-CPBD-APP-CORR-001049	DD
35	22/09/2020	Area 3 - Tree Management Plan - Sandown Line (Area 3) - Urgent Approval Required - TN 14086.	PLR-PLR1INF-CPBD-APP-CORR-001055	DD
35	24/09/2020	Discrepancies - TN 4293 on private property, status changed to same as adjacent palm 4294.	PLR-PLR1INF-CPBD-APP-CORR-001022.	DD
35	24/09/2020	Discrepancies - , TN 4261 struck out as duplicate number with 4369. TN 4267 struck out as Shrub TN 10460 struck out, duplicate number with TN 11050. TN 10461 struck out, duplicate number with TN 11052. TN 10462 struck out, duplicate number with TN 11053. TN 10464 struck out, duplicate number with TN 11051. TN 10465 struck out, duplicate number with TN 11049. TN 10466 struck out, duplicate number with TN 11056. TN 10467 struck out, duplicate number with TN 11062. TN 10468 struck out, duplicate number with TN 11063. TN 10469 struck out, duplicate number with TN 11055. TN 10470 struck out, duplicate number with TN 11057. TN 10471 struck out, duplicate number with TN 11058. TN 10472 struck out, duplicate number with TN 11059. TN 10473 struck out, duplicate number with TN 11060. TN 10474 struck out, duplicate number with TN 11061. TN 10475 struck out, duplicate number with TN 11064. TN 10476 struck out, duplicate number with TN 11065. TN 10477 struck out, duplicate number with TN 11066. TN 7494 struck out, duplicate number with TN 7505. TN 4512 struck out, duplicate number with TN 11144. TN 4562 struck out, duplicate number with TN 11165. TN 4583 struck out, duplicate number with TN 11166. TN 4285 struck out, duplicate number with TN 11167. TN 10420 struck out, duplicate number with TN 11165.		DD
35	25/09/2020	Area 3 - Arboricultural Impact Assessment Report, revision J - TN 9054 and 9055.	PLR-PLR1INF-CPBD-TFNSW-CORR-002728	DD
35	25/09/2020	Area 1 - For Review and Approval - TMP - Tree 5443 Proposed to be removed to support UECOMMS Installation - TN 5443.	PLR-PLR1INF-CPBD-APP-CORR-000969	DD
35	25/09/2020	Area 1 - TMP for Review and Approval - Victoria Road - Trees 4177 to 4180 proposed to be removed to allow drainage installation within CSSI Footprint - TN 4177 - 4180.	PLR-PLR1INF-CPBD-APP-CORR-000968	DD
35	25/09/2020	Geolocation corrections TN 1088-1091, 1139, 1141, 1143, 1144, 1147, 1148, 10170, 112018	PLR-PLR0ALL-TFNSW-APP-CORR-000057	GG
35	29/09/2020	Discrepancies TN 11103, 11117-11110 status change resulting on root mapping outcome. TN 5818 status change as tree on private property and subject to Consistency Assessment.		DD
35	29/09/2020	Georeference TN 11068 fixed to that of 10478 (now struck out) Georeference TN 11069 fixed to that of 10484 (now struck out) Georeference TN 11070 fixed to that of 10485 (now struck out) Georeference TN 11071 fixed to that of 10482 (now struck out) Georeference TN 11072 fixed to that of 10483 (now struck out) 4462 struck out as duplicated by 11112 4404 struck out as duplicated by 11101		GG
35	30/09/2020	Georeference TN 11067 adjusted to reflect AIA		GG
36	1/10/2020	Shrubs struck out <3m TN 14014-14016 Struck out TN 9375 , duplicate of TN 9374		GG
36	4/10/2020	Discrepancies - TN 4 reverted to 'retain' from rev 20 ('tree 4' in TPP actually held data for TN 5520 which is already currently status'ed as remove). TN 5508 struck out as a shrub <3 m high.		DD
36	4/10/2020	Area 3 - Consistency Assessment PCPLR-CA-015 - Condition A24 - TN 9931, 9932, and TN 11662 - 11699.	PLR1INF-CPBD-A03-EO-RPT-000010	DD
36	6/10/2020	Area 3 - Tree Management Plan - Grand Avenue Camellia Drainage - TN 12173 - 12178, 12180 - 12201 and 12203. TN 12179 - Mangrove species captured in Contractor's vegetation register and offset in accordance with Condition E100.	PLR-PLR1INF-CPBD-APP-CORR-001077	DD
37	9/10/2020	Tree removal certificates added for area 3(A03.01 - A03.11)	PLR-PLR1INF-CPBD-APP-CORR-001034	GG
37	14/10/2020	Area 3 - Tree Management Plan – Drainage Outlet and Mangrove Pruning, Grand Avenue, Camellia - TN 9933, 12500 and 12501.	PLR-PLR1INF-CPBD-APP-CORR-001108	DD
37	15/10/2020	Area 2 - George Street North (UTC-010) – TN 11103, 11107-11111 & 11763. Note: TN 11103, 11107-11110 & 11763 subject to Consistency Assessment PCPLR-CA-023 (Rev1).	PLR-PLR1INF-CPBD-APP-CORR-001103	DD
37	15/10/2020	Area 2 - Consistency Assessment - George Street Heritage Property Works (PCPLR-CA-023, Rev.01) - TN 7495, 7504 - 7509, 11103, 11107-11110, 11760, 11763, 11764 and 11765.	PLR-PLR1INF-CPBD-APP-CORR-001119	DD
37	16/10/2020	Area 3 - Discrepancy - Tree Management Plan - Grand Avenue Camellia Drainage - TN 12179 - Mangrove species captured in Contractor's vegetation register and offset in accordance with Condition E100, reinstated from being struckout - Rev. 36 as >3 m.	PLR-PLR1ALL-TFNSW-APP-CORR-000053	DD

37	19/10/2020	Area 3 - Tree Management Plan - Winter Street, Telopea - TN 12132 and 12133 and 12204 – 12221.	PLR-PLR1INF-CPBD-APP-CORR-001122	DD
37	19/10/2020	Area 1 - Revise status from 'retain/transplant' to 'remove' for Palm Tree - TN 5646. TN 10019 struck out as duplicate of TN 5646.	PLR-PLR1INF-CPBD-APP-CORR-000955	DD
37	19/10/2020	Area 2 - Clarification, Revise status, George Street, Parramatta - Trees removed by others. - TN 12033 and 12034. TN 5493 was struck out as a duplicate of TN 12033. TN 5494 was struck out as a duplicate of TN 12034.	PLR-PLR1INF-CPBD-APP-CORR-000928	DD
37	19/10/2020	Area 1 - Clarification - Subject to assessment and outcome of additional Root Mapping works - status changed from remove to Uncertain. - TN 5724.		DD
37	20/10/2020	Area 1 - TMP Update - TN 12158 Albert St North Parramatta post Root Mapping. - TN 12158.	PLR-PLR1INF-CPBD-APP-CORR-001127	DD
37	20/10/2020	Struck out duplicate TN 3417 of TN 5258		GG
37	20/10/2020	Area 1 - Added status 'trees removed by others' to trees identified as removed for Hospital development - TN 10054, 10056, 10091, 10092, 10112, 10113, 10114, 10115, 10116, 10160, 10161, 10188, 10190, 10191, 10265, 10275, 10282, 10285, 15010, 15011, 15012 and 15013.	PLR-PLR1ALL-TFNSW-APP-CORR-000052	DD
38	23/10/2020	Area 3 - Area 3 - Tree Management Plan - Jenkins and James Streets, Carlingford - TN 9604, 9605, 12222 – 12237. Dead tree struck out - TN 9604.	PLR-PLR1INF-CPBD-APP-CORR-001128	DD
38	23/10/2020	Area 3 - Area 3 - Tree Protection plan - Sturt street Telopea - TN 9791 and 12108 – 12144. TN 12108 - 12114 already in IA PLR Tree Register - Rev.33 and TN 12132 and 12123 already in IA PLR Tree Register - Rev.37 to be updated with new numbers. Updates completed with - TN 9791 and 12115 - 12122, 12124-12131 and 12133 - 12144.	PLR-PLR1INF-CPBD-APP-CORR-000921	DD
38	23/10/2020	Area 3 - Discrepancy - Updated status of "Tree to be retained", Arboricultural Impact Assessment Report, Doc No.: PLR1INF-CPBD-A03-EO-RPT-000010, Revision Date 31/7/2020, Revision J - TN 9625. Updated status to retain - TN 9774 - 9778.	PLR-PLR1INF-CPBD-TFNSW-CORR-002728	DD
38	23/10/2020	Area 3 - Staus change from tree to shrub as plant <5 m high - TN 9709 and 9716 and struck out.	PLRM-TFNSW-APP-TX-000454	DD
38	26/10/2020	Area 2 - TPP-A2_011 - 200 George Street, Parramatta - TN 11781-11783.	PLR-PLR1INF-CPBD-APP-CORR-001140	DD
38	26/10/2020	Area 1 - TMP Update - TN 12001 O'Connell Street, North Parramatta - TN 12001.	PLR-PLR1INF-CPBD-APP-CORR-001137	DD
38	27/10/2020	Area 3 - Discrepancy - Grand Avenue North. Tree marked for removal in IA PLR Tree Register Rev.17 24/1/2020 but not marked in register for removal - status updated to removal. TN 4752.	PLR-PLR1INF-TFNSW-APP-CORR-000113 and PLRM-CPBD-APP-TX-000075	DD
38	28/10/2020	Area 3 - Tree Management Plan - Parramatta River South Drainage - TN 11576 – 11588 and 12238 – 12260.	PLR-PLR1INF-CPBD-APP-CORR-001144	DD
38	28/10/2020	Area 3 - Tree Management Plan - Kissing Point Road Retaining Wall and Footpath - TN 12502 – 12507.	PLR-PLR1INF-CPBD-APP-CORR-001145	DD
38	29/10/2020	Updated Section areas and updated offsets - (offsets for trees with IA status remove, otherwise shown as N/A, all changes highlighted)	PLR-PLR1ALL-APP-APP-CORR-000056	GG
38	3/11/2020	Area 2 - Arthur Phillip High School, Parramatta - trees removed by others. TN 7540, 7546, 7547, 7548, 7549, 7550, 7552 and 7553.	PLR-PLR1ALL-TFNSW-APP-CORR-000056	DD
38	6/11/2020	All Areas - Change of status to 'Uncertain' (except where shown differently) of some trees in consideration of CoA E105 requirements - TN 3223 - 3227* (*5 trees) 1173, 1174, 1176 5697 4282 4664 (already removed - 17/04/2020 IA update, - Agreed. 29/03/19) 11031 11002 , (Note: TN 11002 not TN 1102 as TN 1102 already removed), 1033, TN 1032 (duplicate with TN 11002 and TN 1032 struckout) 5439 4439 1051, 1054 7401 1107 (no change from existing 'Uncertain' status), TN 1134 (no change from existing 'Uncertain' status), 1148, 2104 5015 (no change from existing 'Uncertain' status), TN 5017 (duplicate with TN 5015 and and TN 5017 struckout), TN 5018 (no change from existing 'Uncertain' status) 1087 - 1091* (*5 trees), 7096 - 7102* (*7 trees) 5591 - 5599* (*9 trees) 10326, TN 5715 (removed - consent Rev. 24)	PLR-PLR0ALL-TFNSW-APP-CORR-000066	DD
38	6/11/2020	5724 (no change from existing 'Uncertain' status), 5713 3210 - 3212* (*3 trees) 5692 - 5694* (*3 trees) 3219 (Tree Removed - consent in Rev. 24), 4266 4272 3231 - 3241* (*11 trees) 4286, 4287, 4293, 4294, 4295, 4584, 4263, 4672, 1160, 1164, 1166, 1168, 1170, 1171, 1173, 4339, 4340, 5439, 4335, 4337, 4338, 4343, 4344, 4345 10442 (tree within construction area, removed without consent) 11076, 7538 - 7542* (*5 trees) 11076 - (no change from existing 'Uncertain' status), 7538 - 7542* (*5 trees) - (no change from existing 'Uncertain' status) 10479, TN 11739 and TN 3566 - (TN 11739 and TN 3566 removed by other and struckout) 11780, 7438 - 7452* (*14 trees) 5818 11776	PLR-PLR0ALL-TFNSW-APP-CORR-000066	DD
39	13/11/2020 and 24/11/2020	Discrepancies and clarifications from TFNSW workshop #001 22/05/2020 - TN 7556 Removed by others on adjacent development and struckout. TN 5217 struck out as duplicate of TN 10541. TN 5218 struck out as duplicate of TN 10540. TN 5219 struck out as duplicate of TN 10539. TN 4459 struck out as duplicate of TN 11111. TN 4468 struck out as duplicate of TN 11118. TN 4466 struck out as duplicate of TN 11113. TN 4463 struck out as duplicate of TN 11115. TN 4467 struck out as duplicate of TN 11116. TN 4444 struck out as duplicate of TN 11102. TN 4444, street tree Angophora costata removed prior to project. Actual TN 4445 located opposite path within adjacent private property and since TN 11102 was incorrectly given the Geodata data for TN 4444 which has been corrected with that of TN 4445 thus TN 4445 struck out as redundant duplicate. TN 11102 status changed to 'Uncertain'. TN 4455 struck out as duplicate of TN 11106. TN 4448 struck out as duplicate of TN 11105. TN 4454 struck out as duplicate of TN 11109. TN 4447 struck out as duplicate of TN 11104. TN 4449 struck out as duplicate of TN 11107. TN 4450 struck out as duplicate of TN 11763. TN 4446 struck out as duplicate of TN 11103. TN 4490 struck out as duplicate of TN 12030. TN 4488 struck out as duplicate of TN 10545. TN 4487 struck out as duplicate of TN 10546. TN 4486 struck out as duplicate of TN 10547. TN 4483 struck out as duplicate of TN 12024. TN 4484 struck out as duplicate of TN 12032. TN 4485 struck out as duplicate of TN 12031. TN 4440 struck out as duplicate of TN 12037. TN 4441 struck out as duplicate of TN 11785. TN 4442 struck out as duplicate of TN 11761. TN 4597 struck out as <3 m high and not a tree per AS4373(2007) and AS4970(2009). TN 5492 struck out as duplicate of TN 12035. TN 10479 Tree located within Arthur Phillip High School, Parramatta, and removed by others during redevelopment works. TN 5828 struck out as a mature epicormic shoot (5 m high) emanating from TN 5829 and not a separate tree. TN 4624 struck out as duplicate of 11163. TN 4623 struck out as duplicate of 11164. TN 4480 struck out as duplicate of TN11143. TN 4481 struck out as duplicate of TN11142.	PLRM-TFNSW-APP-TX-000454 and PLR-PLR1ALL-TFNSW-APP-CORR-000056 (TN 10479)	DD
39	19/11/2020	Area 2 - Tree Impact Assessment (TIA) Area 2 - (Camphor Laurel) - TN 11112 removal and replacement with and advanced tree in a similar location adjacent public housing.	19/11/2020 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001150 and PLR-PLR1ALL-CPBD-APP-CORR-000125.	DD
39	19/11/2020	Area 2 - Crown Pruning works for TN 11150 at Tramway Avenue, Rosehill TN 11150.	PLRM-TFNSW-APP-TX-000690	DD
39	19/11/2020	Area 3 - Tree Priority List - Updated 01 October 2020 - TN 9176.	PLR-PLR1INF-CPBD-APP-CORR-001192	DD
39	19/11/2020	Area 3 - Tree Management Plan - Sandown Line, Camelia - TN 14006, 14007, 14043 and 14044.	PLR-PLR1INF-CPBD-APP-CORR-001172	DD
39	19/11/2020	Tree removal certificates added for area 2 (A2_014 - A2_018)	PLR-PLR1INF-CPBD-APP-CORR-001173	GG
39	19/11/2020	Tree removal certificates added for area 1 (A1-003 - A1-025)	PLR-PLR1INF-CPBD-APP-CORR-001176	GG
39	19/11/2020	Tree removal certificate added for area 3 (A03.12)	PLR-PLR1INF-CPBD-APP-CORR-001177	GG
39	19/11/2020	Area 1 - updated - incorrectly struckout and former status restored - TN 5740, 5746-5753.	PLR-PLR0ALL-TFNSW-APP-CORR-000067	DD
39	24/11/2020	BW' Column status changed 'Request for additional infomation.' - TN 1045, 1135, 1138, 5258, 5321, 5450, 5936, 5937, 9426, 9774, 9790, 10503, 11200, 11374, 11383, 11432, 11480.	PLR-PLR0ALL-TFNSW-APP-CORR-000067	DD/GG
39	28/11/2020	Area 3 - Tree Assessment Report - Winter Street Water Main Diversion - No encroachment for TN 9073, 9171, 9172, 11372, 11373 and 12238 - 12243.	PLR-PLR1INF-CPBD-APP-CORR-001199	DD
39	28/11/2020	Change of status to 'Uncertain' (except where shown differently) of some trees in consideration of CoA E105 requirements - TN 4664-4669.	PLR-PLR1INF-TFNSW-APP-CORR-000124	DD
40	3/12/2020	Area 3 - Consistency Assessment PCPLR-CA-025 and TFNSW-CA-012 - Condition A24, Consistency Assessment for activities relating to the Infrastructure Package (Package 4), in compliance with Condition of Approval A24 (b). PCPLR-CA-025 Drainage Outside Project Footprint in Camellia PCPLR-CA-012 Carlingford Line Stockpile, - Tree Management Plan – Camellia Stop Retaining Wall - TN 9422, 9514, 9515, 9529, 9530, 11197 and 11198, - Tree Management Plan - Kissing Point Road Retaining Wall and Footpath - TN 12503 - 12507.	PLRM-TFNSW-APP-TX-000719	DD
40	4/12/2020	Area 1 - TMP for IA Approval - Requesting removal of trees 10120, 15017, 15018, 15019 and 15020 as per onsite discussion on 27/11 - TN 10120, 15017, 15018, 15019, 15020 and 12058 and 12059.	PLR-PLR1INF-CPBD-APP-CORR-001225	DD
40	4/12/2020	Area 3 - Tree Assessment Report - TN 9735, 104-106 Adderton Rd, Carlingford - TN 9735.	PLR-PLR1INF-CPBD-APP-CORR-001220 and PLR-PLR1INF-CPBD-APP-CORR-001245	DD
40	10/12/2020	Area 1 - TN 5724 Tree Impact Assessment Report, Minor Crown Pruning being <10% of crown where Damage is not being caused, works status changed from 'Retain' to 'Retain, pr, cr' - TN 7524.	PLR-PLR1INF-TFNSW-CPBD-CORR-003187	DD
40	10/12/2020	Area 3 - Tree Viability Assessment by IA and tree status changed from 'Remove' to 'Retain' - TN 9016, 9020, 9124, 9125, 9134, 9170, 9172, 9173, 9184, 9214, 9215, 9235, 9264, 9265, 9364, 9366, 9372, 9505, 9572, 9735, 9764, 9789, 11241 and 14086.	PLR-PLR1INF-CPBD-APP-CORR-001245	DD
40	10/12/2020	'Change of status to 'Uncertain' (except where shown differently) of some trees in consideration of CoA E105 requirements - TN 3219, 3221 and 4292.	PLR-PLR0ALL-TFNSW-APP-CORR-000066	DD

40	10/12/2020	Discrepancies and corrections - TN 26 struck out as duplicate of TN 11001, TN 4405 correct location for data for TN 11784. TN 4405 to be struck out and Georeferencing transferred to TN 11784 . TN 4406 shrub <3 m high and struck out, TN 4458 shrub <3 m high and struck out, TN 4460 Tree on private property to be retained and not impacted by project. TN 4461 Tree on private property to be retained and not impacted by project. TN 4465 Tree on private property to be retained and not impacted by project. TN 1045 IA approved for removal on 27 April 2020 (PLR-PLR1INF-APP-CPBD-CORR-000477) but did not subsequently reflect in the Tree Register.	PLR-PLR0ALL-CPBD-APP-CORR-000040 (all other trees), PLR-PLR1INF-CPBD-APP-CORR-000555 (TN 1045).	DD
40	14/12/2020	Discrepancies and corrections - TN 11197 and TN 11198 updated from Geoeferencing cordinates provided in PLR-PLR1INF-CPBD-APP-CORR-001194	PLR-PLR1INF-CPBD-APP-CORR-001194	DD
41	17/12/2020	Discrepancies and corrections - Status changed from Tree to Shrub <3 m high and struck out - TN 12172 .	PLR-PLR1INF-CPBD-APP-CORR-001269	DD
41	4/01/2021	Discrepancies and corrections - Age class status changed from <i>Young</i> to <i>Matue</i> - TN 15017 - 15020 .	PLR-PLR0ALL-TFNSW-APP-CORR-000070	DD
41	4/01/2021	Area 1 - Tree Impact Assessment - St Patrick's Cemetery - Urgent Approval Request for removal of trees TN 1229 and 1249 . Other trees assessed in the Non-destructive Digging (NDD) root mapping works report of 2 January 2021 to be retained: TN 1319, 1205, 1206, 1207, 1223, 1237, 1238, 1254, 1255, 1259, 1265, 1271, 1272, 1277, 1286 and 1294 .	PLR-PLR1INF-CPBD-APP-CORR-001293	DD
41	5/01/2021	Area 3 - Tree Management Plan - Adderton Road Utility Works, negligible impact - TN 12066 .	PLR-PLR1INF-CPBD-APP-CORR-001294	DD
41	11/01/2021	Area 2 - Tree Impact Assessment - TIA - TN 5818 (Pruning, crown and roots) - TN 5818 .	PLR-PLR1INF-CPBD-APP-CORR-001300	DD
41	11/01/2021	Area 2 - Tree Impact Assessment (TIA) - TIA - TN 11774 and 11775 .	PLR-PLR1INF-CPBD-APP-CORR-001305	DD
41	11/01/2021	Area 3 - Tree Assessment Report - Drainage at Reserve Street, Rydalmere - TN 12060 - 12065 .	PLR-PLR1INF-CPBD-APP-CORR-001305	DD

Last Updated (filter column)	Tree ID number	Contract	PLR	Rev 41.03	IA																							
			Area	E104(a) Georeferenced Location					E104(b) AS4970 Preliminary Assessment									E104(c)										
			Precinct	Section	NORTHING	EASTING	Latitude	Longitude	RL	Botanical Name	Height (m)	DBH (mm)	Crown Spread (m)	TPZ (m)	DARB (mm)	SRZ (m)	Age Class	Life Expectancy	Condition (Structure)	amenity value	Heritage / Culture Matters	Ecological value	Threatened species assessment	Significance Scale	Retention Value			
4/01/2021	1205	INF	Parramatta North Precinct	1	6258052.157	315333.643	-33.80160744	151.0050983	31.191	Corymbia maculata	24	500	10	6	550	2.57	M	2	G	H	N	M	N	H	H			
4/01/2021	1206	INF	Parramatta North Precinct	1	6258049.664	315332.96	-33.80162979	151.0050904	31.087	Lophostemon confertus	9	290	3	3.48	340	2.1	M	2	G	H	N	M	N	H	H			
4/01/2021	1207	INF	Parramatta North Precinct	1	6258044.295	315334.623	-33.80167847	151.0051072	31.036	Lophostemon confertus	6	240	3	2.88	300	2	M	2	F	H	N	M	N	M	M			
4/01/2021	1223	INF	Parramatta North Precinct	1	6258031.2	315339.774	-33.80179741	151.0051601	30.89	Lophostemon confertus	10	370	8	4.44	450	2.37	M	2	F	H	N	M	N	M	M			
4/01/2021	1229	INF	Parramatta North Precinct	1	6258018.096	315345.331	-33.80191649	151.0052174	30.73	Lophostemon confertus	9	300	4	3.6	320	2.05	M	2	G	H	N	M	N	M	M			
4/01/2021	1237	INF	Parramatta North Precinct	1	6258005.185	315350.675	-33.8020338	151.0052724	30.532	Lophostemon confertus	10	350	5	4.2	380	2.2	M	2	G	H	N	M	N	M	M			
4/01/2021	1238	INF	Parramatta North Precinct	1	6257998.625	315353.462	-33.80209342	151.0053011	30.441	Lophostemon confertus	12	400	6	4.8	420	2.3	M	2	G	H	N	M	N	M	M			
4/01/2021	1249	INF	Parramatta North Precinct	1	6257963.09	315366.66	-33.80241603	151.0054362	29.853	Chamaecyparis funebris	12	540	9	6.48	600	2.67	M	2	G	M	N	M	N	H	H			
4/01/2021	1254	INF	Parramatta North Precinct	1	6257954.632	315370.876	-33.802493	151.0054799	29.651	Lophostemon confertus	10	290	6	3.48	340	2.1	M	2	G	H	N	M	N	M	M			
4/01/2021	1255	INF	Parramatta North Precinct	1	6257949.815	315372.961	-33.80253679	151.0055014	29.576	Lophostemon confertus	10	240	6	2.88	300	2	M	2	F	H	N	M	N	M	M			
4/01/2021	1259	INF	Parramatta North Precinct	1	6257944.857	315375.053	-33.80258184	151.005523	29.461	Lophostemon confertus	11	390	9	4.68	429	2.32	M	2	G	H	N	M	N	M	M			
4/01/2021	1265	INF	Parramatta North Precinct	1	6258011.527	315348.101	-33.80197619	151.0052459	30.668	Lophostemon confertus	10	310	4	3.72	350	2.13	M	2	G	H	N	M	N	M	M			
4/01/2021	1271	INF	Parramatta North Precinct	1	6257934.492	315379.018	-33.80267596	151.0055636	29.255	Lophostemon confertus	12	485	9	5.82	550	2.57	M	2	G	H	N	M	N	M	M			
4/01/2021	1272	INF	Parramatta North Precinct	1	6257929.38	315380.947	-33.80272238	151.0055834	29.163	Lophostemon confertus	11	265	8	3.18	320	2.05	M	2	G	H	N	M	N	M	M			
4/01/2021	1277	INF	Parramatta North Precinct	1	6257919.123	315385.03	-33.80281554	151.0056253	29.161	Lophostemon confertus	10	330	9	3.96	400	2.25	M	2	G	H	N	M	N	M	M			
4/01/2021	1286	INF	Parramatta North Precinct	1	6257908.22	315388.96	-33.80291451	151.0056655	28.795	Corymbia maculata	17	330	8	3.96	490	2.45	M	2	G	H	N	M	N	H	H			
4/01/2021	1294	INF	Parramatta North Precinct	1	6257903.316	315391.979	-33.80295924	151.005697	28.725	Corymbia maculata	19	329	11	3.948	350	2.13	M	2	G	H	N	M	N	H	H			
4/01/2021	1319	INF	Parramatta North Precinct	1	6257906.448	315436.936	-33.80293885	151.0061831	28.547	Syncarpia glomulifera	13	500	5	6.48	620	2.707	M	1	F	L	M	H	N	M	M			

11/01/2021	5818	INF	Rosehill and Camellia Precinct	2	6256349.375	316504.803	-33.81715986	151.0173893	5.594	Thuja occidentalis	16	1090	9	13.08	1250	3.63454	M	2	G	M	N	M	N	M	M
11/01/2021	11774	INF	Parramatta CBD Precinct	2	6256331.145	316585.028	-33.81733811	151.0182518	8.88	Morus spp	7	250	6	3	300	2.00	M	2	G	L	N	M	N	M	M
11/01/2021	11775	INF	Parramatta CBD Precinct	2	6256330.044	316589.347	-33.81734878	151.0182982	7.865	Mangifera indica	4	200	3	2.4	250	1.85	M	2	G	M	N	M	N	M	M
11/01/2021	12060	INF	Rydalmere	3	6257451.364	317813.615	-33.80745316	151.0317508		Callistemon Kings Park Special	4.5	320	3	3.84	320	2.05	M	1	Av	L	L	M	N	L	L
11/01/2021	12061	INF	Rydalmere	3	6257455.964	317809.7951	-33.80741104	151.0317105		Ficus benjamina	16	570	14	6.84	570	2.61	M	1	G	M	M	M	N	M	M
11/01/2021	12062	INF	Rydalmere	3	6257460.991	317797.095	-33.80736354	151.0315744		Citharexylum qudrangulare	14	570	9	6.84	570	2.61	M	1	Av	M	M	L	N	M	M
11/01/2021	12063	INF	Rydalmere	3	6257460.098	317788.2315	-33.80737006	151.0314786		Callistemon Kings Park Special	5	250	5	3	250	1.85	M	1	Av	L	L	M	N	L	L
11/01/2021	12064	INF	Rydalmere	3	6257464.794	317774.2085	-33.80732531	151.0313281		Callistemon Kings Park Special	4	320	4	3.48	320	2.05	M	1	Av	L	L	L	N	L	L
11/01/2021	12065	INF	Rydalmere	3	6257469.958	317759.755	-33.80727628	151.0311731		Melia azedarach	4	150	2	2	150	1.50	Y	1	Av	L	L	L	N	L	L
5/01/2021	12066	INF	Telopea	3	6259204.568	318882.6622	-33.79183	151.04365		Olea europaea	5	354	6	4.248	350	2.20	M	1	G	L	L	L	N	L	L
17/12/2020	12172	INF	Parramatta North Precinct	0	6258159.159	315219.4736	-33.800623	151.003888		Quercus palustris	2.5	30	0.8	2	30	1.50	Y	1	Av	L	L	L	N	L	L
4/01/2021	15017	INF	Westmead Precinct	1	6257941.359	314497.405	-33.80245974	150.9960462	12.929	Elaeocarpus reticulatus	7	175	3	2.1	200	1.68	M	1	G	M	N	M	N	M	M
4/01/2021	15018	INF	Westmead Precinct	1	6257947.191	314496.309	-33.80240698	150.9960356	12.948	Elaeocarpus reticulatus	7	150	2	2	200	1.68	M	1	G	M	N	M	N	M	M
4/01/2021	15019	INF	Westmead Precinct	1	6257943.791	314497.704	-33.80243787	150.9960499	13.158	Elaeocarpus reticulatus	7	155	2	2	200	1.68	M	1	G	M	N	M	N	M	M
4/01/2021	15020	INF	Westmead Precinct	1	6257949.464	314495.443	-33.80238634	150.9960267	13.427	Elaeocarpus reticulatus	10	185	2	2.22	200	1.68	M	1	G	M	N	M	N	M	M

Retain	11/01/2021 IA update, PA comments: Tree 5818 is located 4.9 m from a proposed streetlight pole & underground services to north and 1.8 m from anticipated excavation works for underground services to be installed from the pole to existing	11/01/2021 IA update, PA comments: 20.6%. 21/09/2020 IA update, PA comment: 30%. 13/08/2020 IA update, PA comment: 26.2%. 12/05/2020 IA update, PA comment: 0%	11/01/2021 IA update, PA comments: Tree 5818 is located 4.9 m from a proposed streetlight pole & underground services to north and 1.8 m from anticipated excavation works for underground services to be installed from the pole to existing services to southeast, providing a combined major	N/A	N/A	N/A	INF	N/A	11/01/2021 IA update, PA comments: Tree 5818 is located 4.9 m from a proposed streetlight pole & underground services to north and 1.8 m from anticipated excavation works for underground services to be installed from the pole to existing services to southeast, providing a combined major	Good	11/01/2021 IA update - Yes / No, N/A tree to be retained. 21/09/2020 IA update, No / No. 13/08/2020 IA update, no change since 12/05/2020. 12/05/2020 IA update - Yes / No, N/A tree to be retained.
Remove	11/01/2021 IA update, PA comment: Located directly adjacent to excavation 0.6 m deep excavation works for construction of a footpath to the north of the trees along the property boundary, providing a major (45.3%) cut encroachment into the TPZ and	11/01/2021 IA update, PA comment: 45.3%. 21/09/2020 IA update, PA comment: 100%. 100%	11/01/2021 IA update, PA comment: Located directly adjacent to excavation 0.6 m deep excavation works for construction of a footpath to the north of the trees along the property boundary, providing a major (45.3%) cut encroachment into the TPZ and encroachment into the SRZ	N/A	N/A	N/A	INF	N/A	11/01/2021 IA update, PA comment: Operational requirements are not sufficient to retain tree largely encroached by pathway. Located	G	11/01/2021 IA update, PA comment: Mature tree not suitable to be transplanted. 22/09/2020 IA update: No / No.
Remove	11/01/2021 IA update, PA comment: Located directly adjacent to excavation 0.6 m deep excavation works for construction of a footpath to the north of the trees along the property boundary, providing a major (43.6%) cut encroachment into the TPZ and	11/01/2021 IA update, PA comment: 43.6%. 21/09/2020 IA update, PA comment: 100%.	11/01/2021 IA update, PA comment: Located directly adjacent to excavation 0.6 m deep excavation works for construction of a footpath to the north of the trees along the property boundary, providing a major (43.6%) cut encroachment into the TPZ and encroachment into the SRZ	N/A	N/A	N/A	INF	N/A	11/01/2021 IA update, PA comment: Located directly adjacent to excavation 0.6 m deep excavation works for construction of a footpath to the north of	G	11/01/2021 IA update, N/A, tree to be retained. 22/09/2020 IA update, No / No.
Retain	11/01/2020 IA update, PA comment: CoT (centre of trunk) located 700 mm from anticipated cut 50 mm outside of BoK (back o f kerb). Drawing shows 0.34 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ	11/01/2020 IA update, PA comment: major encroachment.	11/01/2020 IA update, PA comment: CoT (centre of trunk) located 700 mm from anticipated cut 50 mm outside of BoK (back o f kerb). Drawing shows 0.34 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection	N/A	N/A	N/A	INF	N/A	11/01/2020 IA update, PA comment: CoT (centre of trunk) located 700 mm from anticipated cut 50 mm outside of BoK (back o f kerb). Drawing shows	Av	11/01/2020 IA update, PA comment: N/A, tree to be retained.
Retain	11/01/2020 IA update, PA comment: Drawing shows CoT 3.41m from near edge of pipe. Major encroachment within TPZ. Ground protection under machinery track path. Located in No. 2	11/01/2020 IA update, PA comment: major encroachment.	11/01/2020 IA update, PA comment: Drawing shows CoT 3.41m from near edge of pipe. Major encroachment within TPZ. Ground protection under machinery track path. Located in No. 3, 300 mm from front boundary. Exposed lateral roots in road reserve. CoT located 4.1m from	N/A	N/A	N/A	INF	N/A	11/01/2020 IA update, PA comment: Drawing shows CoT 3.41m from near edge of pipe. Major encroachment within TPZ. Ground protection under machinery track path. Located in No. 3, 300 mm from front boundary. Exposed lateral roots in road reserve. CoT located 4.1m from	G	11/01/2020 IA update, PA comment: N/A, tree to be retained.
Retain	11/01/2020 IA update, PA comment: Drawing shows CoT 4.13 m from near edge of pipe. Major encroachment within TPZ. 11.9% encroachment assuming 4.13 m offset to excavation. Ground protection under machinery track path. Located in No.	11/01/2020 IA update, PA comment: 11.9%..	11/01/2020 IA update, PA comment: Drawing shows CoT 4.13 m from near edge of pipe. Major encroachment within TPZ. 11.9% encroachment assuming 4.13 m offset to excavation. Ground protection under machinery track path. Located in No. 3. CoT located 4.6 m from back of Kerb	N/A	N/A	N/A	INF	N/A	11/01/2020 IA update, PA comment: Drawing shows CoT 4.13 m from near edge of pipe. Major encroachment within TPZ. 11.9% encroachment assuming 4.13 m offset to excavation. Ground protection under machinery track path. Located in No. 3. CoT located 4.6 m from back of Kerb	Av	11/01/2020 IA update, PA comment: N/A, tree to be retained.
Retain	11/01/2020 IA update, PA comment: Drawing shows CoT 0.48 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under	11/01/2020 IA update, PA comment: Major encroachment.	11/01/2020 IA update, PA comment: Drawing shows CoT 0.48 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. In	N/A	N/A	N/A	INF	N/A	11/01/2020 IA update, PA comment: Drawing shows CoT 0.48 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. In	Av	11/01/2020 IA update, PA comment: N/A, tree to be retained.
Retain	11/01/2020 IA update, PA comment: Drawing shows CoT 0.40 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under	11/01/2020 IA update, PA comment: Major encroachment.	11/01/2020 IA update, PA comment: Drawing shows CoT 0.40 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. In	N/A	N/A	N/A	INF	N/A	11/01/2020 IA update, PA comment: Drawing shows CoT 0.40 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. In	Av	11/01/2020 IA update, PA comment: N/A, tree to be retained.
Retain	11/01/2020 IA update, PA comment: Drawing shows CoT 1.57 m from near edge of pipe. Major encroachment within TPZ. Retain. Trunk Protection. Ground protection under machinery track. In road reserve. CoT is 0.88 m from BoK	11/01/2020 IA update, PA comment: Major encroachment.	11/01/2020 IA update, PA comment: Drawing shows CoT 1.57 m from near edge of pipe. Major encroachment within TPZ. Retain. Trunk Protection. Ground protection under machinery track. In road reserve. CoT is 0.88 m from BoK	N/A	N/A	N/A	INF	N/A	11/01/2020 IA update, PA comment: Drawing shows CoT 1.57 m from near edge of pipe. Major encroachment within TPZ. Retain. Trunk Protection. Ground protection under machinery track. In road reserve. CoT is 0.88 m from BoK	Av	11/01/2020 IA update, PA comment: N/A, tree to be retained.
Retain	05/01/2021 IA update, PA comments: Located 3.7mm from the proposed across-road trenching for UG power providing a minor (1.7%) cut encroachment into the TPZ. Low and sustainable impact. In private property 85 Adderton Road, west of existing front boundary masonry	05/01/2021 IA update, PA comments: 1.7%.	05/01/2021 IA update, PA comments: Located 3.7mm from the proposed across-road trenching for UG power providing a minor (1.7%) cut encroachment into the TPZ. Low and sustainable impact. In private property 85 Adderton Road, west of existing front boundary masonry	N/A	N/A	N/A	INF	N/A	05/01/2021 IA update, PA comments: Located 3.7mm from the proposed across-road trenching for UG power providing a minor (1.7%) cut encroachment into the TPZ. Low and sustainable impact. In private property 85 Adderton Road, west of existing front boundary masonry	G	05/01/2021 IA update, N/A, tree to be retained.
Remove	17/04/2020 IA update, PA comment: Tree located within area of excavation for proposed drainage and electrical services and pit inside the property. To be removed. Recent planting <3 m high				N/A						
Retain	4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain	4/12/2020 IA update, PA comment: 100%. 17/04/2020 IA update, PA comment: 0%.	4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain.	N/A	4	N/A	INF	N/A	4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain.	G	4/12/2020 IA update, PA comment: Mature tree cannot be transplanted. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain
Retain	4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain	4/12/2020 IA update, PA comment: 100%. 17/04/2020 IA update, PA comment: 0%.	4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain.	N/A	4	N/A	INF	N/A	4/12/2020 IA update, PA comment: Stormwater infrastructure cannot be modified due to proposed sewer services located to east and due to	G	4/12/2020 IA update, PA comment: Mature tree cannot be transplanted. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain
Retain	4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain	4/12/2020 IA update, PA comment: 100%. 17/04/2020 IA update, PA comment: 0%.	4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain.	N/A	4	N/A	INF	N/A	4/12/2020 IA update, PA comment: Stormwater infrastructure cannot be modified due to proposed sewer services located to east and due to	G	4/12/2020 IA update, PA comment: Mature tree cannot be transplanted. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain
Retain	4/12/2020 IA update, PA comment: Tree located within proposed access ramp and demolition works of existing garden bed. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain	4/12/2020 IA update, PA comment: 100%. 17/04/2020 IA update, PA comment: 0%.	4/12/2020 IA update, PA comment: Tree located within proposed access ramp and demolition works of existing garden bed. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain	N/A	4	N/A	INF	N/A	4/12/2020 IA update, PA comment: Vehicular access required north of the tanks. Tree located within proposed access ramp and demolition works of	G	4/12/2020 IA update, PA comment: Mature tree cannot be transplanted. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain

11/01/2021 IA update, N/A tree to be retained. 21/09/2020 IA update, PA comment: Due to extent of encroachment, alternative construction methodologies will not suffice to retain tree.	11/01/2021 IA update, N/A tree to be retained. 21/09/2020 IA update, PA comment: Due to extent of encroachment by installation of shoring boxes. 13/08/2020 IA update, impact of encroachment to be assessed by Project Arborist.	11/01/2021 IA update, N/A tree to be retained. 21/09/2020 IA update, PA comment: Footpath cannot be moved to	11/01/2021 IA update, N/A tree to be retained. 21/09/2020 IA update, PA comment: Reduction of utility offsets will	11/01/2021 IA update, N/A tree to be retained. 21/09/2020 IA update, PA comment: Fencing	N	Retain, pr, cr, rt	11/01/2021 IA update, PA comments: Tree 5818 is located 4.9 m from a proposed streetlight pole & underground services to north and 1.8 m from anticipated excavation works for underground services to be installed from the pole to existing services to southeast providing a combined major (20.6%) cut encroachment into the TPZ, encroachment into the SRZ. Crown encroachment is anticipated. Within project boundary. Streetlight pole must not be located closer than 4.0 m north of the trunk, i.e. 0.5 m further north	Retain pr, cr, rt
11/01/2021 IA update, PA comment: Alternative construction methodology or layout will not lead to retention of tree due to shallow structural roots required to be pruned for construction of footpath	11/01/2021 IA update, PA comment: Narrowing / moving footpaths will not lead to retention of tree due to extent of impact. 22/09/2020 IA update, PA comment: Narrowing / moving footpaths will not lead to retention of tree due to	11/01/2021 IA update, N/A, tree to be retained. 22/09/2020 IA update, PA comment: Narrowing / moving footpaths will not lead to retention of tree due to extent of impact and	11/01/2021 IA update, N/A, tree to be retained. 22/09/2020 IA update, PA comment: Fencing	11/01/2021 IA update, N/A, tree to be retained. 22/09/2020 IA update, PA comment: Fencing	N	Uncertain	11/01/2021 IA update, and comment: Tree Impact Assessment (TIA) TIA – 11/11/74 & 11/7/5, Figure 2 (page 2/6) shows the exposed roots painted blue and most structural roots denoted with a red pen, delaminated on their upper sides impacting up to 50% circumference longitudinally and close to the base of the trunk within the Structural Root Zone. This inflicted by the supposedly non-destructive digging (NDD) using a water knife and vacuum truck. The pressure of the water knife is expected to have been applied to	Remove
11/01/2021 IA update, N/A, tree to be retained. 22/09/2020 IA update, PA comment: Alternative construction methodology or layout will not lead to retention of tree due to extent of impact and	11/01/2021 IA update, N/A, tree to be retained. 22/09/2020 IA update, PA comment: Narrowing / moving footpaths will not lead to retention of tree due to extent of impact and location of tree in pathway.	11/01/2021 IA update, N/A, tree to be retained. 22/09/2020 IA update, PA comment: Narrowing / moving footpaths will not lead to retention of tree due to extent of impact and	11/01/2021 IA update, N/A, tree to be retained. 22/09/2020 IA update, PA comment: Fencing	11/01/2021 IA update, N/A, tree to be retained. 22/09/2020 IA update, PA comment: Fencing	N	Retain, pr, cr, rt	11/01/2021 IA update, from PA comment: Located directly adjacent to excavation 0.6 m deep excavation works for construction of a footpath to the north of the trees along the property boundary, providing a major (43.6%) cut encroachment into the TPZ and encroachment into the SRZ. Crown encroachment is anticipated. While this is a major encroachment, it will provide a sustainable impact to the tree as less roots than expected where found during NDD works. Tree located on private property. To be retained.	Retain
11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	Y	Retain	11/01/2020 IA update, from PA comment: CoT (centre of trunk) located 700 mm from anticipated cut 50 mm outside of BoK (back of kerb). Drawing shows 0.34 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. In road reserve. FOB at base snapped. Centre of Trunk (CoT) 700 mm from anticipated excavation. Crown skew to W.	Retain
11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	N	Retain	11/01/2020 IA update, from PA comment: Drawing shows CoT 3.41m from near edge of pipe. Major encroachment within TPZ. Ground protection under machinery track path. Located in No. 3, 300 mm from front boundary. Exposed lateral roots in road reserve CoT located 4.1 m from Back of Kerb (BoK).	Retain
11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	N	Retain	11/01/2020 IA update, from PA comment: Drawing shows CoT 4.13 m from near edge of pipe. Major encroachment within TPZ. 11.9% encroachment assuming 4.13 m offset to excavation. Ground protection under machinery track path. Located in No. 3. CoT located 4.6 m from back of Kerb.	Retain
11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	Y	Retain	11/01/2020 IA update, from PA comment: Drawing shows CoT 0.48 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. In road reserve. Lean to S. 1.4 m E of Power Pole. 0.7 m to (BoK).	Retain
11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	Y	Retain	11/01/2020 IA update, from PA comment: Drawing shows CoT 0.40 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. Crown tied back where machine cannot avoid crown. In road reserve. Branches/ crown over	Retain
11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	11/01/2020 IA update, PA comment: N/A, tree to be retained.	Y	Retain	11/01/2020 IA update, from PA comment: Drawing shows CoT 1.57 m from near edge of pipe. Major encroachment within TPZ. Retain. Trunk Protection. Ground protection under machinery track. In road reserve. CoT is 0.88 m from BoK.	Retain
05/01/2021 IA update, N/A, tree to be retained.	05/01/2021 IA update, N/A, tree to be retained.	05/01/2021 IA update, N/A, tree to be retained.	05/01/2021 IA update, N/A, tree to be retained.	05/01/2021 IA update, N/A, tree to be retained.	N	Retain	05/01/2021 IA update, from PA comments: Located 3.7 m from the proposed across-road trenching for BG power providing a minor (1.7%) cut encroachment into the TPZ. Low and sustainable impact. In private property 85 Adderton Road, west of existing front boundary masonry fence. Anticipated deflection of roots at wall. Tree to be retained. Retain and protect tree. Restrict machinery bucket movements within crown spread as per TMP02A.	Retain
					Y	N/A	17/12/2020 - IA update, tree located within area of excavation for proposed drainage and electrical services and pit inside the property. To be removed. Recent planting <3 m high and is a shrub per definitions in AS4373(2007) and AS4970(2009).	Remove
4/12/2020 IA update, PA comment: Excavation works are required for the installation of tanks below ground. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain.	4/12/2020 IA update, PA comment: N/A. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain.	4/12/2020 IA update, PA comment: Consideration was given to modify the	4/12/2020 IA update, PA comment: Due to extent of encroachment	4/12/2020 IA update, PA comment: N/A. 17/04/2020 IA update, PA comment: No	Y	Remove	4/12/2020 IA update, Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain. - Field assessment 30/4/2019. Acaulescent, crown comprised of 3 first order structural branches (FOSB). Remove.	Remove
4/12/2020 IA update, PA comment: Excavation works are required for the installation of tanks below ground. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain.	4/12/2020 IA update, PA comment: N/A. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain.	4/12/2020 IA update, PA comment: Consideration was given to modify the	4/12/2020 IA update, PA comment: Due to extent of encroachment	4/12/2020 IA update, PA comment: N/A. 17/04/2020 IA update, PA comment: No	Y	Remove	4/12/2020 IA update, Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain. - Field assessment 30/4/2019. Acaulescent, crown comprised of 3 first order structural branches (FOSB). Remove.	Remove
4/12/2020 IA update, PA comment: Excavation works are required for the installation of tanks below ground. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain.	4/12/2020 IA update, PA comment: N/A. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain.	4/12/2020 IA update, PA comment: Consideration was given to modify the	4/12/2020 IA update, PA comment: Due to extent of encroachment	4/12/2020 IA update, PA comment: N/A. 17/04/2020 IA update, PA comment: No	Y	Remove	4/12/2020 IA update, Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain. - Field assessment 30/4/2019. Acaulescent, crown comprised of 3 first order structural branches (FOSB). Remove.	Remove
4/12/2020 IA update, PA comment: Excavation works are required for construction of access ramp. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain.	4/12/2020 IA update, PA comment: N/A. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain.	4/12/2020 IA update, PA comment: Consideration was given to modify the	4/12/2020 IA update, PA comment: Due to extent of encroachment	4/12/2020 IA update, PA comment: Consideration was given to modify the	Y	Remove	4/12/2020 IA update, PA comment: Tree located within proposed access ramp and demolition works of existing garden bed. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain. - Field assessment 30/4/2019. Acaulescent, crown comprised of 3 first order structural branches (FOSB). Remove.	Remove

	AGREEMENT				Current Status		
INFRA	PA Assessment (Contractor)	IA Assessment	IA agreed	TeamBinder ref.	IA Status	Contractor Status (Tree Removal certificate)	date action has been verified completed
Contractor Comments							
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 5 x 40mm and multiple 10-15mm roots removed 16% encroachment was measured and tree should be sustainably retained subject to future assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comment: Encroachment by pathway. Viability dependent on paving depth and type with root mapping required. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 1 x 50mm 18% encroachment was measured and tree should be sustainably retained subject to future assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comments: Encroachment by pathway. Viability dependent on paving depth and type with root mapping required. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	17/04/2020 IA update - Ref. 04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 6 x 10-15mm roots removed 1 x 40mm root retained. 16% encroachment was measured and tree should be sustainably retained subject to future assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comments: Encroachment by pathway. Viability dependent on paving depth and type with root mapping required. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 1 x 40mm root pruned 11% encroachment was measured and tree should be sustainably retained subject to future assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 7 x 20mm roots removed. 25% encroachment was measured. This level of encroachment is not sustainable. Tree 1229 is recommended for removal due to the extent of root loss required to enable the installation of the proposed stormwater system. The stormwater pipe is 200 mm diameter and is to be installed at 3 m deep x 1 m wide open excavated trench with shoring for work health safety. Located 0.42m from kerb.	Remove	Remove	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: No roots found 12% encroachment was measured and tree should be sustainably retained subject to future assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by roadway. Viability to be determined. - Uncertain - not by pathway	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 1 x 80mm, 1 x 80mm and multiple minus 10mm roots were removed. 18% encroachment was measured and tree should be sustainably retained subject to future assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by paving and level change. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 3 x 10 mm, 1 x 20mm, 1 x 30mm, 2 x 50mm, 1 x 70mm and numerous 10-15mm roots removed. 30% encroachment was measured and tree should be removed as this level of encroachment is not sustainable and further encroachment will require removal. Tree 1249 is recommended for removal due to the extent of root loss required to enable the installation of the proposed stormwater system.	Remove	Remove	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 4% encroachment was measured and tree should be sustainably retained subject to assessment of additional encroachments. No root investigation was undertaken. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by paving and level change. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 0% encroachment was measured and tree should be sustainably retained subject to assessment of additional encroachments. No root investigation was undertaken. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by paving and level change. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 9% encroachment was measured and tree should be sustainably retained subject to assessment of additional encroachments. No root investigation was undertaken. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by paving and level change. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	17/04/2020 IA update - Ref. No.: CORR-PLR-PLR1INF-CPBD-APP-CORR-000358-			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 2 x 10-15mm roots pruned. 12% encroachment was measured and tree should be sustainably retained subject to future assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by roadway. Viability to be determined. - Uncertain - not by pathway	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: No roots found 12% encroachment was measured and tree should be sustainably retained subject to future assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by paving and level change. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: No roots found 12% encroachment was measured and tree should be sustainably retained subject to future assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by paving and level change. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 5% encroachment was measured and tree should be sustainably retained subject to assessment of additional encroachments. No root investigation was undertaken. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by paving and level change. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: Feeder roots only found 3-5mm 1% encroachment was measured and tree should be sustainably retained subject to assessment of additional encroachments. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by paving and level change. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: 1% encroachment was measured and tree should be sustainably retained subject to assessment of additional encroachments. No root investigation was undertaken. Tree to be retained. 17/04/2020 IA update, PA comments: Viability dependent on further root investigation and design modifications. Totally encroached by paving and level change. Viability to be determined. - Uncertain	Uncertain	Uncertain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			
04/01/2021 IA update, PA comments from NDD root mapping works report of 2 January 2021: With the exception of tree 1315 the root investigations were undertaken through the existing pavement which was comprised of a 50mm epoxy bonded aggregate (5-7mm pea gravel) surface over a 75mm reinforced no fines concrete sub base with geotextile. The majority of excavation for tree 1319 was in the existing roadway pavement with a small amount excavation behind the kerb and gutter.	Retain	Retain	Y	04/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001293.			

11/01/2021 IA update, PA comments: Tree 5818 is located 4.9 m from a proposed streetlight pole & underground services to north and 1.8 m from anticipated excavation works for underground services to be installed from the pole to existing services to southeast, providing a combined major (20.6%) cut encroachment into the TPZ, encroachment into the SRZ. Crown encroachment is anticipated. Within project boundary. Streetlight pole must not be located closer than 4.0 m north of the trunk.	Retain, pr, cr, rt	Retain pr, cr, rt	Y	11/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001300.			
11/01/2021 IA update, Tree on private property outside EIS and subject to a Consistency Assessment. PA comment: Located directly adjacent to excavation 0.6 m deep excavation works for construction of a footpath to the north of the trees along the property boundary, providing a major (45.3%) cut encroachment into the TPZ and encroachment into the SRZ. Crown encroachment is anticipated. This major encroachment is considered to be a significant level of impact and unsustainable by the	Remove	Uncertain	N	11/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001305.			
11/01/2021 IA update, PA comment: Located directly adjacent to excavation 0.6 m deep excavation works for construction of a footpath to the north of the trees along the property boundary, providing a major (43.6%) cut encroachment into the TPZ and encroachment into the SRZ. Crown encroachment is anticipated. While this is a major encroachment, it will provide a sustainable impact to the tree as less roots than expected where found during NDD works. Tree located on private property. To be	Retain	Retain, pr, cr, rt	Y	11/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001305.			
11/01/2020 IA update, PA comment: CoT (centre of trunk) located 700 mm from anticipated cut 50 mm outside of BoK (back of kerb). Drawing shows 0.34 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. In road reserve. FOB at base snapped. Centre of Trunk (CoT) 700 mm from anticipated excavation. Crown skew to W.	Retain	Retain	Y	11/01/2020 IA update, Ref. No.: PPLR-PLR1INF-CPBD-APP-CORR-001263.			
11/01/2020 IA update, PA comment: Drawing shows CoT 3.41m from near edge of pipe. Major encroachment within TPZ. Ground protection under machinery track path. Located in No. 3, 300 mm from front boundary. Exposed lateral roots in road reserve. CoT located 4.1 m from Back of Kerb (BoK).	Retain	Retain	Y	11/01/2020 IA update, Ref. No.: PPLR-PLR1INF-CPBD-APP-CORR-001263.			
11/01/2020 IA update, PA comment: Drawing shows CoT 4.13 m from near edge of pipe. Major encroachment within TPZ. 11.9% encroachment assuming 4.13 m offset to excavation. Ground protection under machinery track path. Located in No. 3. CoT located 4.6 m from back of Kerb.	Retain	Retain	Y	11/01/2020 IA update, Ref. No.: PPLR-PLR1INF-CPBD-APP-CORR-001263.			
11/01/2020 IA update, PA comment: Drawing shows CoT 0.48 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. In road reserve. Lean to S. 1.4 m E of Power Pole. 0.7 m to (BoK).	Retain	Retain	Y	11/01/2020 IA update, Ref. No.: PPLR-PLR1INF-CPBD-APP-CORR-001263.			
11/01/2020 IA update, PA comment: Drawing shows CoT 0.40 m from near edge of pipe. Major encroachment within TPZ and encroachment within SRZ. Retain. Trunk Protection. Ground protection under machinery track path. All excavation under Project Arborist direction/ supervision. Crown tied back where machine cannot avoid crown. In road reserve. Branches/ crown over carriageway. CoT is 0.85 m from BoK.	Retain	Retain	Y	11/01/2020 IA update, Ref. No.: PPLR-PLR1INF-CPBD-APP-CORR-001263.			
11/01/2020 IA update, PA comment: Drawing shows CoT 1.57 m from near edge of pipe. Major encroachment within TPZ. Retain. Trunk Protection. Ground protection under machinery track. In road reserve. CoT is 0.88 m from BoK.	Retain	Retain	Y	11/01/2020 IA update, Ref. No.: PPLR-PLR1INF-CPBD-APP-CORR-001263.			
05/01/2021 IA update, PA comments: Located 3.7mm from the proposed across-road trenching for DG power providing a minor (1.7%) cut encroachment into the TPZ. Low and sustainable impact. In private property 85 Adderton Road, west of existing front boundary masonry fence. Anticipated deflection of roots at wall. Tree to be retained. Retain and protect tree. Restrict machinery bucket movements within crown spread as per TMP02A	Retain	Retain	Y	05/01/2021 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001294.			
17/12/2020 - IA update, PA comment: Tree located within area of excavation for proposed drainage and electrical services and pit inside the property. To be removed. Recent planting <3 m high.	Remove	N/A	N/A	17/12/2020 IA update, Ref. No.: PLR-PLR1INF-CPBD-APP-CORR-001269.			
4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain.	Remove	Remove	Y	4/01/2021 IA update, Ref. No.: PLR-PLR0ALL-TFNSW-APP-CORR-000070.			
4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain.	Remove	Remove	Y	4/01/2021 IA update, Ref. No.: PLR-PLR0ALL-TFNSW-APP-CORR-000070.			
4/12/2020 IA update, PA comment: Tree located within excavation works for stormtrap units. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain.	Remove	Remove	Y	4/01/2021 IA update, Ref. No.: PLR-PLR0ALL-TFNSW-APP-CORR-000070.			
4/12/2020 IA update, PA comment: Tree located within proposed access ramp and demolition works of existing garden bed. Tree to be removed. 17/04/2020 IA update, PA comment: No encroachment. Viable to retain. - Retain.	Remove	Remove	Y	4/01/2021 IA update, Ref. No.: PLR-PLR0ALL-TFNSW-APP-CORR-000070.			