

CONSTRUCTION

MATERIALS ON SITE		TREATMENT / REUSE / RECYCLING		DISPOSAL
Waste Type and Quantity	Description	Onsite	Offsite	Residual
Excavated material (Approx. 20m ³)	Soil from footings, trenching, and site preparation	Excess soil material to be re-used across the site for levelling - 20m ³	Nil	Nil
Concrete (Approx. 2m ³)	Remaining concrete in situ from previous site use	Use any surplus as fill where possible – 2m ³	Nil	Nil
Timber (Approx. 5m ³)	Timber pallets and off-cuts	Nil	Recyclable timber to be separated and collected for recycling by contractor – 4m ³	Any non-recyclable timber disposed to landfill – 1m ³
Metals (Approx. 4m ³)	Off-cuts from reo, metal formwork, strapping, pipework	Nil	Recyclable metal to be separated and collected for recycling by contractor – 3m ³	Non-recyclable metals to landfill – 1m ³
General Solid Waste (Approx. 2m ³ /week)	Contractor/worker general waste/plastic piping off-cuts	Nil	Nil	Disposal to landfill by licenced waste contractor – 2m ³ /week
Liquid Waste (Approx. 1000L/week)	Contractors Portaloo	Nil	Nil	Collection by contractor for treatment at licenced waste facility – 1000L/week
Green waste (scalped green waste 15m ³)	Existing site vegetation	Mulch and re-use suitable green waste in landscape areas – 15m ³	Nil	Nil
Waste water (Approx. 3m ³)	Pumping from footings, trenches from rain or groundwater inflow	Nil	Nil	Stored in onsite tank for collection by licenced waste contractor - 3m ³
Hazardous/special waste (None known to be present)	Asbestos shards/pieces in situ from previous site use	Nil	Nil	Nil

Note: The volumes stated above are compacted volumes not loose volumes.

OPERATIONS

MATERIALS ON SITE		TREATMENT / REUSE / RECYCLING		DISPOSAL
Waste Type and Quantity	Description	Onsite	Offsite	Residual
General Solid Waste (Approx. 1m ³ /week)	Employee general waste	Nil	Nil	Disposal to landfill by licenced waste contractor - 1m ³ /week
Recyclable glass, aluminium, metal, and plastic containers (PET) (Approx. 0.5m ³ /week)	Produced from workers and from packaging from delivered items	Nil	Recycling contractor for recycling - 0.5m ³ /week	Nil
Used Toner Cartridges (Approx. 2 cartridges/week)	Produced from general office activities	Nil	Disposed of at waste cartridge collection center - 2 cartridges/week	Nil
Cardboard packaging / Office paper (Approx. 0.5m ³ /week)	Produced from general office activities	Nil	Recycling contractor for recycling - 0.5m ³ /week	Nil

Note: The volumes stated above are compacted volumes not loose volumes.