



21192

**Tweed Valley Hospital Multi-Deck Carpark  
SSD2 AMENDMENT REGISTER****DCR-001**

Transmittal Date 23.02.22

We issue herewith the list of changes made on the drawings as sent in the nominate transmissions.

Doc. No.	Document Title	Doc. Rev. #	Doc. Change #	Doc. Change	Notes
MDD-AR-SKE-MCP-20B2001	FLOOR PLAN BASEMENT 2	4	1	Upper B2 Finished Slab Level lowered to RL 17.85 to allow for Building tolerances for services installation, to ensure carparking height clearance requirements are met	
			2	Grade of Staff Carpark entry ramp adjusted to 1:13 to suit revised Upper B2 RL	
			3	Stair adjusted to suit Revised Upper B2 RL	
			4	2 No. Carparking Bays removed to allow for reticulation of mechanical exhaust. Bays have been re-distributed to maintain quantities	
			5	Switch Room removed and relocated to Lower B1 as part of design development	
			6	Section of B1 Slab to be suspended in lieu of slab on ground to allow for fresh air supply for mechanical exhaust	
			7	B2 extended between Grids C7 and C8 for Mechanical Ventilation Duct to reticulate mechanical exhaust duct work to ensure height clearances to parking areas is maintained	
			8	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			9	Stair 2 Exit adjusted to suit Revised RL for Basement 1 an 2	
			10	Structural Grids amended as clouded	
MDD-AR-SKE-MCP-20B1001	FLOOR PLAN BASEMENT 1	4	1	Lower B1 and Upper B1 Finished Slab Level lowered to allow for Building tolerances for services installation, to ensure carparking height clearance requirements are met	
			2	Comms Room and Electrical Room included on B1 as part of design development	
			3	Wall between carpark ramps removed and replaced with crash barrier and balustrade	
			4	Stair 3 adjusted to reduce egress distance to open space on Ground Floor	
			5	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			6	Column orientation amended as part of design development	
			7	Column added at Grid CA and C10 as part of design development	
			8	Grids Amended as Clouded and Floor Plate reduced	
MDD-AR-SKE-MCP-2000001	FLOOR PLAN GROUND	3	1	Green spine pavement arrangement adjusted to match design intent from approved and stamped Landscape package	
			2	Comms Room and Electrical Room included on as part of design development	
			3	Wall between carpark ramps removed and replaced with crash barrier and balustrade	
			4	Stair 3 adjusted to reduce egress distance to open space on Ground Floor	
			5	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			6	Operators Office and Fitout adjusted to include Comms Room as part of design development	
			7	End of Trip facilities arrangement amended as part of design development	
			8	Grids Amended as Clouded and Floor Plate reduced	
MDD-AR-SKE-MCP-2001001	FLOOR PLAN LEVEL 1	3	1	Comms Room and Electrical Room included on as part of design development	
			2	Wall between carpark ramps removed and replaced with crash barrier and balustrade	
			3	Stair 3 adjusted to reduce egress distance to open space on Ground Floor	
			4	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			2	Car Parking Space added adjacent to Lift Lobby	
			6	Hydraulic Services Plant amended as part of design development	
			7	Grids Amended as Clouded and Floor Plate reduced	
MDD-AR-SKE-MCP-2002001	FLOOR PLAN LEVEL 2	3	1	Comms Room and Electrical Room included on as part of design development	
			2	Wall between carpark ramps removed and replaced with crash barrier and balustrade	
			3	Stair 3 adjusted to reduce egress distance to open space on Ground Floor	
			4	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			5	Car Parking Space added adjacent to Lift Lobby	
			6	Grids Amended as Clouded and Floor Plate reduced	
MDD-AR-SKE-MCP-2003001	FLOOR PLAN LEVEL 3	3	1	Comms Room and Electrical Room included on as part of design development	
			2	Wall between carpark ramps removed and replaced with crash barrier and balustrade	
			3	Stair 3 adjusted to reduce egress distance to open space on Ground Floor	
			4	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			5	Car Parking Space added adjacent to Lift Lobby	
			6	Grids Amended as Clouded and Floor Plate reduced	
MDD-AR-SKE-MCP-2004001	FLOOR PLAN LEVEL 4	3	1	Comms Room and Electrical Room included on as part of design development	
			2	Wall between carpark ramps removed and replaced with crash barrier and balustrade	
			3	Stair 3 adjusted to reduce egress distance to open space on Ground Floor	
			4	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			5	Car Parking Space added adjacent to Lift Lobby	
			6	Grids Amended as Clouded and Floor Plate reduced	
MDD-AR-SKE-MCP-2005001	FLOOR PLAN LEVEL 5	3	1	Comms Room and Electrical Room included on as part of design development	
			2	Wall between carpark ramps removed and replaced with crash barrier and balustrade	

Doc. No.	Document Title	Doc. Rev. #	Doc. Change #	Doc. Change	Notes
			3	Stair 3 adjusted to reduce egress distance to open space on Ground Floor	
			4	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			5	Car Parking Space added adjacent to Lift Lobby	
			6	Lift Overrun Level 5 added to demonstrate Solar Array arrangement when installed on Level 5	
			7	Grids Amended as Clouded and Floor Plate reduced	
MDD-AR-SKE-MCP-2006001	FLOOR PLAN LEVEL 6	3	1	Comms Room and Electrical Room included on as part of design development	
			2	Wall between carpark ramps removed and replaced with crash barrier and balustrade	
			3	Stair 3 adjusted to reduce egress distance to open space on Ground Floor	
			4	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			5	Grids Amended as Clouded and Floor Plate reduced	
MDD-AR-SKE-MCP-2007001	FLOOR PLAN LEVEL 7	3	1	Comms Room and Electrical Room included on as part of design development	
			2	Wall between carpark ramps removed and replaced with crash barrier and balustrade	
			3	Stair 3 adjusted to reduce egress distance to open space on Ground Floor	
			4	Minor planning amendments to services (ie Hydrants, Hose Reels, EDB)	
			5	Extent of Solar Array above shown dashed	
			6	Grids Amended as Clouded and Floor Plate reduced	
MDD-AR-SKE-MCP-4000001	ELEVATIONS	4	1	Solar Array Shown	
MDD-AR-SKE-MCP-4000002		4	2	Façade Types Legend Amended to reflect proposed materials	
			3	Basement B1 and B2 Levels amended to allow for Building tolerances for services installation, to ensure carparking height clearance requirements are met	
MDD-AR-SKE-MCP-5000001	SECTIONS	4	1	Planning Amendments reflected in sections	
MDD-AR-SKE-MCP-5000002		4	2	Basement B1 and B2 Levels amended to allow for Building tolerances for services installation, to ensure carparking height clearance requirements are met	
			3	Solar Array Shown	
MDD-AR-SKE-MCP-6500001	FAÇADE TYPES	4	1	Façade Types Legend Amended to reflect proposed materials	
MDD-AR-SKE-MCP-6500002		4			
MDD-AR-SKE-MCP-6500003		4			
MDD-AR-SKE-MCP-6500004		4			